

**456th FLASH REPORT ON
CENTRAL SECTOR PROJECTS
(Rs.150 crore and above)
October, 2023**



KUDANKULAM NUCLEAR POWER PROJECT UNIT-3



Government of India
Ministry of Statistics and Programme Implementation
Infrastructure and Project Monitoring Division

Khurshid Lal Bhawan, Janpath
New Delhi-110001
Website: www.cspm.gov.in

Abbreviations used in the report

AAI	Airport Authority of India Ltd.
AERB	Atomic Energy Regulatory Board
AIBP	Accelerated Irrigation Benefit Programme
AIR	All India Radio
APW	Active Process Water
ATU	Atomic Treating Unit
BCM	Billion Cubic Meter
BHEL	Bharat Heavy Electricals Ltd.
BHPV	Bharat Heavy Plates & Vessel Ltd.
BLU	Boiler Light Up
BOLT	Build , Operate, Lease & Transfer
BPST	Bureau of Parliamentary Studies & Training
CCEA	Cabinet Committee on Economic Affairs
CCU	Catalytic Cracking Unit
CDS	Crude Distribution System
CDU	Crude Distillation Unit
CEA	Central Electricity Authority
CEC	Central Empowered Committee
CHP	Coal Handling Plant
CLW	Chittaranjan Locomotive Works
CMPDI	Central Mine Planning & Design Institute
COS	Committee of Secretaries
COR	Cost Overrun
CPP	Captive Power Plant
CRIS	Centre for Railway Information System
CRL	Cochin Refinery Ltd.
CSL	Cochin Shipyard Ltd.
CTU	Crude Topping Unit
DAE	Department of Atomic Energy
DB	Dumb Barges
DCME	Digital Circuit Multiplexing Equipment
DGMS	Director General Mines Safety
DHDS	Diesel Hydro Desulphurisation project
DOA	Date of Approval
DOC	Date of Commissioning
DOT	Department of Telecommunication
DVC	Damodar Valley Corporation
ECL	Eastern Coalfields Ltd.
EIL	Engineers India Ltd.
EMP	Environment Management Plan
EOT	Electrical Overhead Travelling crane
ESP	Electrostatic Precipitator
FCCU	Fluidised Catalytic Cracker Unit
ERP	Enterprise Resource Planning
FE	Foreign Exchange
FOIS	Freight Operation Information System
FPU	Feed Preparation Unit
GAIL	Gas Authority of India Ltd.
GC	Gauge Conversion
GDS	Gateway Digital Switch
GIS	Gas Insulated Station
GT	Gas Turbine
GTPP	Gas Turbine Power Plant
HCU	Hydro- cracker Unit
HEC	Heavy Engineering Corporation
HEMM	Heavy Equipment & Mining Machinery
HEP	Hydro Electric Project
HPCL	Hindustan Petroleum Corporation Ltd.
HRT	Head Race Tunnel
HSCL	Hindustan Steel Construction Ltd.
HVDC	High Voltage Direct Current
IAAI	International Airport Authority of India
ICT	Inter Connecting Transformer
IDC	Interest During construction
IFFCO	Indian Farmer Fertilizer Co-operative Ltd.
IMG	Inter Ministerial Group
IOC	Indian Oil Corporation Ltd.
IPCL	Indian Petrochemicals Ltd.
KV	Kilo Volts.
L&T	Larsen & Toubro

LEP	Life Extension Program
LOI	Letter of Intent
LPG	Liquified Petroleum Gas
LSTK	Lump sum Turnkey contract
MAMC	Minning & Allied Machinery Corporation.
MFL	Madras Fertilizer Ltd.
MGCL	Madras Gas Cracker Complex
MIS	Management Information System
MMSCMD	Million Metric Standard Cubic Meter day
MMT	Million Metric Tonnes
MOE&F	Ministry of Environment & Forest
MT	Metric Tonnes
MTY	Metric Tonne per year
MU	Million Unit
MW	Mega Watts
NAC	New Anticipated Cost
NALCO	National Aluminium Company
NBCC	National Building Construction Corporation.
NCL	Northern Coalfields Ltd
NEC	North East Council
NEEPCO	North-Eastern Electric Power Corporation Ltd.
NFL	National Fertilizer Ltd.
NH	National Highway
NHPC	National Hydro-Electric Power Corporation
NIRE	National Institute of Renewable Energy
NIT	Notice Inviting Tender
NJPC	Nathpa Jhakri Power Corporation Ltd.
NGN	Next Generation Network
NLC	Neyveli Lignite Corporation Ltd.
NMDC	National Mineral Development Corporation Ltd.
NPC	Nuclear Power Corporation Ltd.
NRL	Numaligarh Refinery Ltd.
OB	Over Burden
OC	Opencast
OECE	Overseas Economic Co-operation Fund
ONGC	Oil & Natural Gas Commission
OPGC	Orissa Power Generation Corporation
P & M	Plant & Machinery
PERT	Project Evaluation & Review Technique
PSTN	Public Switched Telephone Network
PHT	Primary Heat Transport
PIB	Public Investment Board
PSLW	Powered Support Longwall
QRC	Quick Roll Changer
RAPP	Rajasthan Atomic Power Plant
RCE	Revised Cost Estimates
RCF	Railway Coach Factory
ROB	Road Over Bridge
ROH	Regular Overhauling
RTU	Remote Terminal Unit
SAIL	Steel Authority of India Ltd.
SCI	Shipping Corporation of India Ltd.
SDH	Synchronous Digital Hierarchy
SG	Steam Generator
SP	Self Propelled
ST	Steam Turbine
STPS	Super Thermal Power Station
SUR	Sulphur Recovery Unit
SWSU	Sour Water Stripping Unit
TBM	Tunnel Boring Machine
TG	Turbo Generator
TPA	Tonnes Per Annum
TPS	Thermal Power Station
TOR	Time Overrun
TPY	Tonnes per year
UG	Under Ground
ULDCS	Unified Load Despatch & Communication Scheme
VDU	Vacuum Distillation Unit
WHRB	Waste Heat Recovery Boiler
WO_DOC	With out Date of Commissioning
WO_ODC	With out original Date of Commissioning

EXECUTIVE SUMMARY


1. The Flash Report for October 2023 contains information on the status of the 1788 Central Sector Infrastructure Projects costing ₹150 crore and above.

2. During the reference month, out of 1788 projects, 60 projects (45 projects of Road, 5 projects each of Power & Petroleum, 3 projects in Coal and 1 project each of Civil aviation & Steel Sectors) are added and 29 projects (20 projects of Road, 7 projects of Railway and 1 project each of Department of Higher Education & Petroleum Sectors) are completed. Total of 837 projects are delayed with respect to their original schedules and 149 projects have reported additional delays vis-à-vis their date of completion reported in the previous month. Of these 149 projects, 39 are Mega Projects costing ₹1000 crore and above. The sectorwise break up is tabulated below:

(All the figures are in number)

EXECUTIVE SUMMARY COSTING Rs.		150	Crore and above	
Sl.No.	Sector	Projects on Monitor	Delayed Projects w.r.t original schedule	Projects Additionally Delayed
1	ROAD TRANSPORT AND HIGHWAYS	994	446	85
2	RAILWAYS	247	98	16
3	PETROLEUM	155	88	18
4	COAL	126	51	2
5	POWER	98	56	10
6	WATER RESOURCES	41	19	0
7	CIVIL AVIATION	29	21	7
8	URBAN DEVELOPMENT	26	16	1
9	DEPARTMENT OF HIGHER EDUCATION	21	14	4
10	MINES	8	7	0
11	STEEL	8	5	0
12	HEALTH AND FAMILY WELFARE	8	5	4
13	TELECOMMUNICATIONS	6	2	1
14	ATOMIC ENERGY	5	4	1
15	HOME AFFAIRS	5	4	0
16	FINANCE	3	0	0
17	DPIIT	2	0	0
18	SHIPPING AND PORTS	1	1	0
19	SOCIAL JUSTICE	1	0	0
20	DEFENCE PRODUCTION	1	0	0
21	COMMERCE	1	0	0
22	DONER	1	0	0
23	RENEWABLE ENERGY	1	0	0
Total		1788	837	149

3. Total original cost of implementation of the 1788 projects was ₹24,78,446.60 crore and their anticipated completion cost is likely to be ₹29,09,526.63 crore, which reflects overall cost overruns of ₹4,31,080.03 crore (17.39% of original cost). The expenditure incurred on these projects till October 2023 is ₹15,27,102.91 crore, which is 52.49% of the anticipated cost of the projects. The information can be viewed graphically as:




4. The sector-wise list of projects (maximum five in numbers) having maximum percentage of cost overruns and having maximum cost overruns in absolute term are at **Table A** and **Table B** respectively.

5. Out of the 1788 projects, 50 projects are ahead of schedule, 611 are on schedule, 837 are delayed, 411 projects reported cost overrun and 259 projects reported both time and cost overrun with respect to their original project implementation schedules. However, the number of delayed projects decreases to 628 if delay is calculated on the basis of latest schedule of completion. Further, for 290 projects neither the year of commissioning nor the tentative gestation period has been reported.


Status of projects (as on 01.11.2023)

(All the figures corresponds to number of project)




6. Out of 837 delayed projects, 202 (24%) projects have overall delay in the range of 1 to 12 months, 188 (22%) projects have delay in the range of 13 to 24 months, 324 (39%) projects have delay in the range of 25 to 60 months and 123 (15%) projects have delay of more than 60 months. The above information can be viewed graphically as shown below:

BREAK UP OF 837 DELAYED PROJECTS IN MONTHS



7. The status of online reporting of projects can be viewed month wise as:



The average time overrun in these 837 delayed projects is 36.94 months. The sector wise list of projects (maximum five in numbers) having maximum time overruns (TOR) are at **Table-C**.

8. The brief reasons for time overruns as reported by various project implementing agencies are:

- Delay in land acquisition,
- Delay in obtaining forest/environment clearances,
- Lack of infrastructure support & linkages,
- Delay in tie-up of project financing,
- Delay in finalization of detailed engineering, change in scope,
- Delay in tendering,
- Delay in ordering & equipment supply,
- Law & order problems,
- Geological surprises,
- Pre-commissioning teething troubles and contractual issues.
- Contractual issues
- Inadequate manpower
- Delay in technical approval
- Encroachment
- State wise lockdown due to COVID 19
- Litigation (NGT).

9. The Online Computerized Monitoring System (OCMS) of this Ministry envisages monitoring of milestones of the various infrastructure projects. The project authorities have been regularly requested to enter the list of milestones for each project, to facilitate better monitoring. However, not all the project agencies are reporting/providing the list of milestones. The sector wise list of earliest projects (maximum five in numbers) without milestones are at **Table-D**.

10. It has also been observed that project agencies are not reporting revised cost estimates and commissioning schedules for many projects, which suggests that time/cost overrun figures may be under-reported. The sector wise list of earliest (oldest) projects (maximum five in numbers) without revised cost estimates are at **Table-E**.

11. The sector wise list of earliest projects (maximum five in numbers) without revised commissioning schedule are at **Table-F**.

12. Based on the above information, the concerned administrative Ministry may like to review the projects in order to avoid further cost overrun, time overruns, to firm-up milestones in case of milestone is not available, to firm-up revised cost estimates and revised commissioning schedule if the same has been not revised and lapsed.

13. This has the approval of Competent Authority, Ministry of Statistics and Programme Implementation.

Table- A

**Sector-wise List of Projects (Maximum Five in Numbers) Having Maximum Percentage of Cost Overruns
(as on 01-11-2023)**

SN	PROJECT	DATE OF APPROVAL	COST ORIGINAL (Rs in crore)	COST ANTICIPATED (Rs in crore)	COR (%)
ATOMIC ENERGY					
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	09/2003	3,492	7,670	120
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	10/2009	11,459	22,517	97
3	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	10/2009	12,320	17,079	39
CIVIL AVIATION					
4	CCS INTERNATIONAL AIRPORT , LUCKNOW	06/2018	1,383	3,292	138
5	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	10/2013	417	708	70
6	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01	03/2021	242	328	35
7	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT	07/2018	480	640	33
8	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR	11/2016	304	375	23
COAL					
9	HURA - C OC (3 MTY)	10/2015	360	859	139
10	RANIGANJ MASTER PLAN	08/2009	2,662	5,146	93
11	ANANTA OCP EXPANSION PH III	08/2008	228	398	75
12	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)	06/2011	5,907	8,990	52
13	PATHERDIH 2.5 NLW COAL WASHERY	10/2015	243	334	38
DEPARTMENT OF HIGHER EDUCation					
14	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)	01/2018	676	1,085	61
15	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.	05/2019	304	364	20
16	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR	09/2018	393	446	14
17	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	01/2018	223	230	3
DPIIT					
18	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	11/2017	4,773	5,401	13
FINANCE					
19	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	12/2015	209	262	25
HEALTH AND FAMILY WELFARE					
20	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	12/2018	260	372	43
21	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	10/2016	210	273	30
HOME AFFAIRS					
22	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	10/2013	1,219	2,092	72
23	NSG AT KOLKATA	10/2014	163	211	29
24	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI	06/2019	277	290	5
MINES					
25	UTKAL D AND E COAL BLOCK	05/2016	534	1,022	91
26	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1	12/2015	355	581	64

	AND				
27	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	12/2014	4,103	5,055	23
	PETROLEUM				
28	IRUGUR-DEVANGONTHI POL PIPELINE	11/2012	678	1,732	155
29	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	06/2009	2,915	5,909	103
30	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY	04/2018	207	341	65
31	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTA REFINERY	01/2019	12,366	18,968	53
32	DEVANGONTHI MARKETING TERMINAL	06/2020	200	304	52
	POWER				
33	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	09/2003	6,285	21,248	238
34	TEHRI PUMPED STORAGE PLANT(1000MW)	07/2006	1,657	4,826	191
35	PARBATI HEP (4X200 MW) (NHPC) II	09/2002	3,920	11,135	184
36	BARH STPP(3X660MW) NTPC	02/2005	8,693	21,312	145
37	TAPOVAN-VISHNUGAD HEP (4X130MW)	11/2006	2,978	7,103	138
	RAILWAYS				
38	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	09/1998	248	8,249	3,231
39	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI	04/2011	121	2,053	1,601
40	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	03/1995	2,500	37,012	1,380
41	NEW BG LINE FROM BYRNIHAT TO SHILLONG	04/2010	906	8,324	818
42	RAMGANJMUHDI-BHOPAL (NL),WCR	04/2001	425	3,032	614
	RENEWABLE ENERGY				
43	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	10/2017	272	366	35
	ROAD TRANSPORT AND HIGHWAYS				
44	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II)	12/2015	667	3,007	351
45	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM	12/2017	218	884	306
46	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I)	01/2016	1,028	2,628	156
47	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L	09/2020	183	440	140
48	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M	03/2018	479	1,137	137
	STEEL				
49	SCREENING PLANT-III AT KIRANDUL	03/2021	2,093	2,222	6
	URBAN DEVELOPMENT				
50	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	07/2013	23,136	37,276	61
51	CHENNAI METRO RAIL LTD (PHASE 1)	02/2009	14,600	18,380	26
52	KOCHI METRO RAIL PROJECT	07/2012	5,182	6,218	20
53	AHMEDABAD METRO RAIL PROJECT PHASE 1	11/2014	10,773	12,925	20
54	PUNE METRO RAIL PROJECT (PHASE 1)	12/2016	11,420	13,656	20
	WATER RESOURCES				
55	POLAVARAM IRRIGATION PROJECT	02/2009	10,151	55,549	447
56	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA	08/2017	307	654	113
57	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	12/2014	226	399	77
58	I AND D AND STP WORKS FOR BHAGALPUR	10/2017	254	413	63
59	SAIDPUR SEWER NETWORK PATNA	04/2015	269	431	61

N.B.: The concerned administrative Ministry may like to review these Projects in order to avoid further cost overrun.

Table - B

Sector-wise List of Projects (Maximum Five in Numbers) Having Maximum Cost Overruns (COR)
(as on 01-11-2023)

SN	PROJECT	DATE OF APPROVAL	COST ORIGINAL (Rs in crore)	COST ANTICIPATED (Rs in crore)	COR (Rs in crore)
ATOMIC ENERGY					
1	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	10/2009	11,459	22,517	11,058
2	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	10/2009	12,320	17,079	4,759
3	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	09/2003	3,492	7,670	4,178
CIVIL AVIATION					
4	CCS INTERNATIONAL AIRPORT , LUCKNOW	06/2018	1,383	3,292	1,909
5	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	10/2013	417	708	291
6	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT	07/2018	480	640	160
7	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI	12/2016	1,142	1,232	90
8	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01	03/2021	242	328	86
COAL					
9	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)	06/2011	5,907	8,990	3,083
10	RANIGANJ MASTER PLAN	08/2009	2,662	5,146	2,485
11	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW	07/2016	17,237	19,406	2,169
12	HURA - C OC (3 MTY)	10/2015	360	859	500
13	ANANTA OCP EXPANSION PH III	08/2008	228	398	170
DEPARTMENT OF HIGHER EDUCation					
14	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)	01/2018	676	1,085	409
15	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.	05/2019	304	364	60
16	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR	09/2018	393	446	54
17	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	01/2018	223	230	7
DPIIT					
18	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	11/2017	4,773	5,401	628
FINANCE					
19	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	12/2015	209	262	53
HEALTH AND FAMILY WELFARE					
20	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	12/2018	260	372	112
21	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	10/2016	210	273	63
HOME AFFAIRS					
22	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	10/2013	1,219	2,092	872
23	NSG AT KOLKATA	10/2014	163	211	48
24	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI	06/2019	277	290	13

	MINES				
25	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	12/2014	4,103	5,055	952
26	UTKAL D AND E COAL BLOCK	05/2016	534	1,022	488
27	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND	12/2015	355	581	226
	PETROLEUM				
28	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY	01/2019	12,366	18,968	6,602
29	VISAKH REFINERY MODERNISATION PROJECT	07/2016	20,928	26,264	5,336
30	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	06/2009	2,915	5,909	2,994
31	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND	05/2019	8,797	11,256	2,459
32	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE	05/2016	4,497	6,025	1,528
	POWER				
33	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	09/2003	6,285	21,248	14,962
34	BARH STPP(3X660MW) NTPC	02/2005	8,693	21,312	12,619
35	PARBATI HEP (4X200 MW) (NHPC) II	09/2002	3,920	11,135	7,215
36	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	12/2014	4,754	9,129	4,375
37	TAPOVAN-VISHNUGAD HEP (4X130MW)	11/2006	2,978	7,103	4,125
	RAILWAYS				
38	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	03/1995	2,500	37,012	34,512
39	WESTERN DEDICATED FREIGHT CORRIDOR	11/2007	16,592	51,101	34,509
40	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	04/2003	4,454	14,322	9,868
41	RISHIKESH - KARNAPRAYAG NEW LINE	04/2011	16,216	24,659	8,443
42	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	09/1998	248	8,249	8,001
	RENEWABLE ENERGY				
43	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	10/2017	272	366	94
	ROAD TRANSPORT AND HIGHWAYS				
44	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II)	12/2015	667	3,007	2,340
45	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU	07/2020	2,272	3,916	1,644
46	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I)	01/2016	1,028	2,628	1,601
47	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV]	03/2016	1,587	3,064	1,477
48	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX.	06/2021	2,595	3,995	1,400
	STEEL				
49	SCREENING PLANT-III AT KIRANDUL	03/2021	2,093	2,222	129
	URBAN DEVELOPMENT				
50	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	07/2013	23,136	37,276	14,140
51	CHENNAI METRO RAIL LTD (PHASE 1)	02/2009	14,600	18,380	3,780
52	PUNE METRO RAIL PROJECT (PHASE 1)	12/2016	11,420	13,656	2,236
53	AHMEDABAD METRO RAIL PROJECT PHASE 1	11/2014	10,773	12,925	2,152
54	DELHI MRTS PHASE-III	09/2011	38,585	40,181	1,596
	WATER RESOURCES				
55	POLAVARAM IRRIGATION PROJECT	02/2009	10,151	55,549	45,398
56	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA	08/2017	307	654	347

57	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	12/2014	226	399	173
58	SAIDPUR SEWER NETWORK PATNA	04/2015	269	431	163
59	I AND D AND STP WORKS FOR BHAGALPUR	10/2017	254	413	159

N.B.: The concerned administrative Ministry may like to review these Projects in order to avoid further cost overruns.

Table -C

**Sector-wise List of Projects (Maximum Five in Numbers) Having Maximum Time Overruns (TOR)
(as on 01-11-2023)**

SN	PROJECT	DATE OF APPROVAL	ORIGINAL DATE OF COMMISSIONING	ANTICIPATED DATE OF COMMISSIONING	TOR (in month)
ATOMIC ENERGY					
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	09/2003	09/2010	12/2024	171
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	10/2009	12/2015	03/2024	99
3	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	10/2009	12/2016	12/2023	84
4	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4	03/2013	11/2020	11/2026	72
CIVIL AVIATION					
5	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	10/2013	09/2018	06/2023	57
6	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI	12/2016	03/2021	03/2025	48
7	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI	06/2018	02/2022	12/2025	46
8	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT	08/2017	02/2020	11/2023	45
9	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR	11/2016	04/2020	11/2023	43
COAL					
10	CHURI BENTI UG (0.81 MTY)	08/2007	03/2011	03/2024	156
11	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA)	04/2013	06/2015	09/2027	147
12	KARTALI (EAST) OCP (2.50 MTY)	07/2008	03/2014	03/2026	144
13	MURAIIDH UG TURN-KEY PROJECT	02/2011	04/2014	01/2026	141
14	KARMA OCP (1.0MTY)	06/2009	03/2014	03/2024	120
DEFENCE PRODUCTION					
15	RESIDENTIAL QUATERS FOR HAL,BANGLORE	12/2016	02/2020	03/2023	37
DEPARTMENT OF HIGHER EDUCATION					
16	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA	09/2013	09/2014	12/2023	111
17	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA	02/2016	06/2017	11/2023	77
18	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8	03/2020	06/2020	12/2023	42

STOREYED					
19	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	01/2018	07/2020	11/2023	40
20	PERMANENT CAMPUS FOR IIM BODH GAYA	09/2018	09/2020	12/2023	39
FINANCE					
21	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	12/2015	10/2019	10/2022	36
22	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI	11/2017	11/2021	11/2022	12
HEALTH AND FAMILY WELFARE					
23	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	12/2018	06/2021	12/2025	54
24	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT	03/2018	09/2020	10/2023	37
25	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM	05/2017	05/2021	12/2023	31
26	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR	03/2019	09/2023	12/2023	3
27	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR	12/2018	07/2024	10/2024	3
HOME AFFAIRS					
28	NSG AT KOLKATA	10/2014	04/2018	12/2024	80
29	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	10/2013	10/2019	12/2023	50
30	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI	06/2019	07/2022	08/2024	25
31	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAUJI	05/2019	01/2022	03/2023	14
32	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)"	01/2020	10/2023	03/2024	5
MINES					
33	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND	12/2015	11/2020	09/2025	58
34	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU	09/2017	06/2019	03/2024	57
35	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	12/2014	04/2021	05/2025	49
36	UTKAL D AND E COAL BLOCK	05/2016	01/2020	11/2023	46
37	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA	04/2019	04/2022	10/2025	42
PETROLEUM					
38	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	06/2009	12/2012	11/2024	143
39	IRUGUR-DEVANGONTHI POL PIPELINE	11/2012	02/2017	01/2026	107
40	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS	12/2015	04/2018	05/2026	97
41	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002	11/2015 ₁₁	03/2019	12/2024	69

42	KOCHI SALEM LPG PIPELINE PROJECT	12/2015	06/2019	02/2025	68
POWER					
43	PARBATI HEP (4X200 MW) (NHPC) II	09/2002	09/2009	09/2024	180
44	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	09/2003	09/2010	05/2025	176
45	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	08/2008	06/2013	06/2026	156
46	BARH STPP(3X660MW) NTPC	02/2005	10/2011	08/2024	154
47	TAPOVAN-VISHNUGAD HEP (4X130MW)	11/2006	03/2013	12/2024	141
RAILWAYS					
48	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	03/1995	11/2002	02/2024	255
49	KOTLPALLI-NARASAPUR (NL) (SCR)	12/2001	03/2009	03/2027	216
50	KHURDA ROAD-BOLANGIR(NL)ECOR	04/1994	03/2009	12/2026	213
51	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	09/1998	05/2008	03/2025	202
52	MANOHARABAD-KOTHPALL NEW LINE(SCR)	04/2006	03/2010	03/2025	180
RENEWABLE ENERGY					
53	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	10/2017	11/2019	04/2022	29
ROAD TRANSPORT AND HIGHWAYS					
54	4-LANNING OF CHAPRA-HAJIPUR	01/2011	07/2013	06/2024	131
55	PATNA-MUZZAFFARPUR	08/2010	02/2013	12/2023	130
56	4-LANING OF BRAHAMPORE-FARAKA	02/2011	08/2013	02/2024	126
57	VARANASI-AURANGABAD KM.786 TO KM.978.40	09/2011	03/2014	06/2024	123
58	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T	01/2014	11/2014	05/2024	114
SHIPPING AND PORTS					
59	JAL MARG VIKAS PROJECT	01/2018	03/2023	12/2026	45
STEEL					
60	NEW SINTER PLANT AT BOKARO STEEL PLANT	03/2015	10/2017	11/2025	97
61	NMDC SLURRY PIPE LINE PROJECT - PHASE-1	11/2015	06/2023	05/2025	23
62	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP	11/2020	12/2023	04/2025	16
63	SCREENING PLANT-III AT KIRANDUL	03/2021	08/2024	10/2025	14
64	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY	11/2020	05/2023	02/2024	9
TELECOMMUNICATIONS					
65	NETWORK FOR SPECTRUM	03/2012	07/2015	09/2023	98
66	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT	10/2014	03/2018	12/2023	69
67	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART	03/2020	06/2021	03/2024	33
URBAN DEVELOPMENT					
68	DELHI MRTS PHASE-III	09/2011	03/2016	08/2021	65
69	AHMEDABAD METRO RAIL PROJECT PHASE 1	11/2014	12/2018	03/2024	63
70	BANGALORE METRO RAIL PROJECT PHASE-2	02/2014	02/2021	03/2025	49
71	BHOPAL METRO RAIL	11/2018	02/2023	12/2026	46
72	INDORE METRO RAIL	11/2018	02/2023	12/2026	46
WATER RESOURCES					

73	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA	08/2017	09/2022	12/2026	51
74	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA	03/2017	12/2019	12/2023	48
75	POLAVARAM IRRIGATION PROJECT	02/2009	03/2020	03/2024	48
76	I AND D AND STP WORKS FOR BHAGALPUR	10/2017	09/2020	03/2024	42
77	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH	03/2019	07/2021	04/2024	33

N.B.: The concerned administrative Ministry may like to review these Projects in order to avoid further time overruns.

Table – D

**Sector-wise List of Earliest (oldest) Projects (Maximum Five in Numbers) Without Milestones
(as on 01-11-2023)**

SN	PROJECTS	DATE OF APPROVAL	COST ORIGINAL (Rs. Crore)	COST ANTICIPATED (Rs. Crore)	CUMULATIVE EXPENDITURE (Rs. Crore)	ORIGINAL DATE OF COMMISSIONING	ANTICIPATED DATE OF COMMISSIONING
	COAL						
1	EPR ROHINI KARKATA OCP	01/2021	1,020	1,020	83	03/2025	03/2025
2	EXPANSION OF ASHOK OCP	05/2021	2,898	2,898	174	03/2026	03/2026
3	REVISED PROJECT REPORT MAGADH EXPANSION OCP	08/2020	7,254	7,254	907	03/2028	03/2028
4	EXPANSION PROJECT AMRAPALI OCP	08/2020	5,136	5,136	580	03/2028	03/2028
5	SONEPUR BAZARI EXPANSION OC	07/2021	5,366	5,366	340	03/2029	03/2029
	MINES						
6	POTTANGI BAUXITE MINES	05/2018	1,437	1,381	605	12/2024	05/2025
	POWER						
7	KIRU HYDRO ELECTRIC PROJECT	03/2019	4,288	4,288	1,316	08/2024	03/2026
8	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW)	10/2014	8,112	8,112	3,488	04/2020	09/2026
9	TEESTA VI HE PROJECT	03/2019	5,748	5,748	3,001	03/2024	08/2026
10	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES	12/2014	5,111	6,700	4,688	12/2018	12/2024
11	HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME - II AC SYSTEM STRENGTHENING AT PUGALUR EN	08/2017	1,931	2,636	1,955	02/2020	03/2024
	PETROLEUM						
12	IRUGUR-DEVANGONTHI POL PIPELINE	11/2012	678	1,732	32	02/2017	01/2026
13	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL	04/2021	1,165	1,165	210	06/2024	07/2025
14	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA	04/2019	2,338	2,338	664	11/2028	11/2028
15	CGD PROJECT AT COIMBATORE DISTRICT	10/2018	2,998	2,998	303	03/2030	03/2030
16	CGD PROJECT AT SALEM DISTRICT	10/2018	1,304	1,304	101	03/2030	03/2030
	HEALTH AND FAMILY WELFARE						
17	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR	03/2019	1,404	1,404	229	09/2023	12/2023
18	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR	03/2019	1,828	1,828	844	09/2025	09/2025
	RAILWAYS						
19	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	02/1997	2,272.14	4,805	3,545	03/2021	12/2025

20	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF,	04/1991	329	1,510	2,256	N.A.	03/2024
21	PIRPAINTI-JASIDIH	04/2013	916	2,138	793	03/2022	03/2022
22	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP)	04/2010	2,398	2,398	197	03/2016	03/2016
23	KHURDA ROAD-BOLANGIR(NL)ECOR	04/1994	2,923	3,792	3,101	03/2009	12/2026
ROAD TRANSPORT AND HIGHWAYS							
24	4-LANING OF KASHIPUR-SITARGANJ SECTION	11/2012	606	606	0	08/2016	08/2016
25	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR	01/2014	1,409	2,138	1,628	10/2016	02/2024
26	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785)	12/2015	1,083	1,414	1,068	06/2018	08/2023
27	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	03/2013	4,875	10,442	8,009	03/2016	12/2023
28	SIX-LANING OF BARWA ADDA-PANAGARH	04/2014	1,665	2,361	4,705	09/2016	01/2024
TELECOMMUNICATIONS							
29	NETWORK FOR SPECTRUM	03/2012	13,334	13,334	21,913	07/2015	09/2023
URBAN DEVELOPMENT							
30	KOCHI METRO RAIL PROJECT	07/2012	5,182	6,218	6,059	07/2017	09/2020
31	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	07/2013	23,136	37,276	25,499	03/2020	12/2023
32	NAGPUR METRO RAIL PROJECT PHASE II	12/2022	6,708	6,708	80	12/2027	12/2027
33	PUNE METRO RAIL PROJECT (PHASE 1)	12/2016	11,420	13,656	11,180	11/2021	03/2024
34	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I	10/2016	1,128	1,128	212	03/2022	06/2024
DPIIT							
35	NATIONAL INDUSTRIAL CORRIDOR PROJECT	09/2011	20,084	20,084	9,713	03/2027	03/2027
36	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	11/2017	4,773	5,401	4,360	12/2019	N.A.

N.A.: Not Available.

Table-E

**Sector-wise List of Earliest (oldest) Projects (Maximum Five in Numbers) Without Revised Cost Estimates
(as on 01-11-2023)**

SN	PROJECTS	DATE OF APPROVAL	COST ORIGINAL (Rs. Crore)	COST REVISED(Rs. Crore)	CUMULATIVE EXPENDITURE (Rs. Crore)
	ATOMIC ENERGY				
1	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4	03/2013	39,849	0	39,869
	CIVIL AVIATION				
2	CCS INTERNATIONAL AIRPORT , LUCKNOW	06/2018	1,383	0	1,858
3	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI	08/2018	951	0	959
4	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA	01/2019	390	0	392
5	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN	07/2018	457	0	459
6	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH	02/2019	646	0	646
	COAL				
7	ANANTA OCP EXPANSION PH III	08/2008	228	0	398
8	MADHUBAND NLW WASHERY	08/2010	289	0	298
	FINANCE				
9	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	12/2015	209	0	250
	PETROLEUM				
10	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI	09/2018	226	0	230
11	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI	10/2017	226	0	228
	POWER				
12	TEHRI PUMPED STORAGE PLANT(1000MW)	07/2006	1,657	0	5,843
13	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	12/2014	4,754	0	5,980
14	NORTH KARANPURA STPP (3X660 MW)	02/2014	14,367	0	15,137
15	TELANGANA SUPER THERMAL POWER PROJECT PHASE I	01/2016	10,599	0	11,228
16	NAITWAR MORI HEP	10/2017	648	0	1,197
	RAILWAYS				
17	WESTERN DEDICATED FREIGHT CORRIDOR	11/2007	16,592	0	47,476
18	SEVOK RANGPO, NEFR	04/2008	1,339	0	3,291
19	VIZIANAGARAM -SAMABALPUR 3RD LINE	01/1991	2,336	0	3,762
20	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	02/1997	2,272	0	3,545
21	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDII'-AGASTIYAMPALLI	09/2007	725	0	1,895
	ROAD TRANSPORT AND HIGHWAYS				
22	SIX-LANING OF BARWA ADDA-PANAGARH	04/2014	1,665	0	4,705

23	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM	12/2017	218	0	2,298
24	4-LANING OF BRAHAMPORE-FARAKA	02/2011	999	0	2,170
25	4LBERKHEDI TO GODPEHRA NH-44	02/2022	525	0	1,654
26	PATNA-MUZZAFFARPUR	08/2010	671	0	1,706
TELECOMMUNICATIONS					
27	NETWORK FOR SPECTRUM	03/2012	13,334	0	21,913
URBAN DEVELOPMENT					
28	CHENNAI METRO RAIL LTD (PHASE 1)	02/2009	14,600	0	17,620
29	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	07/2013	23,136	0	25,499
30	DELHI MRTS PHASE-III	09/2011	38,585	0	40,239
31	AHMEDABAD METRO RAIL PROJECT PHASE 1	11/2014	10,773	0	11,913
32	KOCHI METRO RAIL PROJECT	07/2012	5,182	0	6,059
WATER RESOURCES					
33	POLAVARAM IRRIGATION PROJECT	02/2009	10,151	0	21,728
34	SAIDPUR SEWER NETWORK PATNA	04/2015	269	0	478
35	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	12/2014	226	0	362

N.B.: The concerned administrative Ministry may like to review these Projects in order to firm-up revised cost estimates.

Table-F

Sector-wise List of Earliest (oldest) Projects (Maximum Five in Numbers) Without Revised Commissioning Schedule (as on 01-11-2023)

SN	SECTOR/ PROJECT	DATE OF APPROVAL	ORIGINAL DATE OF COMMISSIONING	REVISED DATE OF COMMISSIONING	ANTICIPATED DATE OF COMMISSIONING
COAL					
1	HADLA LIGNITE MINE PROJECT(1.90 MTPA)	03/2015	09/2019	N.A.	09/2019
2	BITHNOK LIGNITE THERMAL POWER STATION	03/2015	09/2020	N.A.	09/2020
3	BARSINGSAR THERMAL POWER STATION EXTENSION	03/2015	09/2020	N.A.	09/2020
4	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA)	03/2015	12/2019	N.A.	12/2019
COMMERCE					
5	CONSTRUCTION OF A NEW STATE OF ART EDUCATIONAL CAMPUS FOR IIFT AT MAIDAN GARHI, NEW DELHI	06/2018	10/2020	N.A.	10/2020
DEPARTMENT OF HIGHER EDUCATION					
6	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD	09/2012	03/2016	N.A.	03/2016
7	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA	01/2010	10/2012	N.A.	10/2012
8	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE	02/2019	06/2020	N.A.	06/2020
9	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I.	03/2020	07/2022	N.A.	07/2022
DONER					

10	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR	04/2014	09/2017	N.A.	09/2017
	FINANCE				
11	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI	11/2017	11/2021	N.A.	11/2022
12	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA	07/2018	04/2022	N.A.	04/2022
	HEALTH AND FAMILY WELFARE				
13	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	10/2016	03/2020	N.A.	03/2020
14	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST	09/2017	03/2020	N.A.	03/2020
	POWER				
15	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW	07/2012	08/2017	N.A.	08/2017
	RAILWAYS				
16	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL	04/2007	N.A.	N.A.	N.A.
17	NADIKUDE-SRI KALAHASTI	04/2011	03/2021	N.A.	03/2021
18	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	04/2008	03/2014	N.A.	03/2014
19	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	04/2012	03/2016	N.A.	N.A.
20	PIRPAINTI-JASIDIH	04/2013	03/2022	N.A.	03/2022
	ROAD TRANSPORT AND HIGHWAYS				
21	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM	03/2015	01/2017	N.A.	01/2017
22	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K	03/2015	N.A.	N.A.	N.A.
23	CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD	03/2015	N.A.	N.A.	N.A.
24	4-LANING OF KASHIPUR-SITARGANJ SECTION	11/2012	08/2016	N.A.	08/2016
25	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	11/2017	11/2019	N.A.	11/2019
	URBAN DEVELOPMENT				
26	CHENNAI METRO RAIL LTD (PHASE 1)	02/2009	12/2015	N.A.	12/2015
	WATER RESOURCES				
27	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH	03/2017	11/2019	N.A.	02/2022
28	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA	05/2017	09/2021	N.A.	09/2021
29	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI	12/2018	01/2021	N.A.	03/2022
30	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO	05/2017	05/2020	N.A.	05/2020
31	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE	12/2014	04/2020	N.A.	04/2020

N.A.: Not Available.

.

TABLE-1

EXECUTIVE SUMMARY COSTING Rs. 150 Crore and above			
Sl.No.	Sector	Projects on Monitor	Projects Additionally Delayed
1	ROAD TRANSPORT AND HIGHWAYS	994	85
2	RAILWAYS	247	16
3	PETROLEUM	155	18
4	COAL	126	2
5	POWER	98	10
6	WATER RESOURCES	41	0
7	CIVIL AVIATION	29	7
8	URBAN DEVELOPMENT	26	1
9	DEPARTMENT OF HIGHER EDUCATION	21	4
10	MINES	8	0
11	STEEL	8	0
12	HEALTH AND FAMILY WELFARE	8	4
13	TELECOMMUNICATIONS	6	1
14	ATOMIC ENERGY	5	1
15	HOME AFFAIRS	5	0
16	FINANCE	3	0
17	DPIIT	2	0
18	SHIPPING AND PORTS	1	0
19	SOCIAL JUSTICE	1	0
20	DEFENCE PRODUCTION	1	0
21	COMMERCE	1	0
22	DONER	1	0
23	RENEWABLE ENERGY	1	0
	Total	1788	149

TABLE-2

Month wise List of Completed Projects Costing Rs. 150 crore and above during				
2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
	April,2023			
	<u>PETROLEUM</u>			
1	SITARGANJ LPG PROJECT Central Sector Projects(INDIAN OIL CORPORATION LIMITED) - [N16000282]	160.10	02/2020	125.58
2	REVAMPING OF EXISTING FACILITIES/ AUGMENTATION OF FACILITIES AT BAITALPUR DEPOT FOR (INDIAN OIL CORPORATION LIMITED) - [N16000303]	318.80	08/2021	224.25
3	LPG BP PROJECT JODHPUR (INDIAN OIL CORPORATION LIMITED) - [N16000318]	229.80	-	165.84
4	AUGMENTATION OF LPG IMPORT TERMINAL FROM 0.6 MMTPA TO 2.5 MMTPA AT KANDLA, GUJARAT (INDIAN OIL CORPORATION LIMITED) - [N16000336]	588.20	-	393.17
5	ETHANOL PRODUCTION FROM PSA OFF GAS BASED ON LANZATECH TECHNOLOGY AT PANIPAT REFINERY (INDIAN OIL CORPORATION LIMITED) - [N16000353]	598.00	02/2020	679.20
6	SULTANPUR JHAJJAR HISSAR PIPELINE (SJHPL) PROJECT (GAS AUTHORITY OF INDIA LIMITED) - [N16000355]	286.42	08/2020	241.80
7	CITY GAS DISTRIBUTION NETWORK PROJECT AT RUPNAGAR Central Sector Projects(BHARAT PETROLEUM CORPORATION LIMITED) - [N16000476]	172.70	06/2023	122.76
	<u>POWER</u>			
8	EASTERN REGION STRENGTHENING SCHEME-XII (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000164]	522.29	11/2016	481.11
9	ESTABLISHMENT OF 220/66KV GIS AT UT CHANDIGARH ALONG WITH 220KV D/C LINE FROM CHANDIGARH GIS TO 400/ (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000242]	322.30	02/2019	206.86
10	SYSTEM STRENGTHENING SCHEME IN NORTH REGION XXXVII (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000245]	379.95	12/2019	277.82
11	EASTERN REGION STRENGTHENING SCHEME-XVIII Central Sector Projects(POWER GRID CORPORATION OF INDIA LIMITED) - [N18000258]	3,500.00	07/2020	3,183.32
12	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BHUJ-II (2000 MW) IN GUJARAT (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000301]	1,031.00	08/2021	1,024.67
13	NORTHERN REGION SYSTEM STRENGTHENING - XL (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000308]	572.98	12/2020	306.67
14	EASTERN REGION STRENGTHENING SCHEME - XXIII (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000315]	239.89	06/2021	167.56
	<u>HEALTH AND FAMILY WELFARE</u>			
15	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GORAKHPUR (U.P.) (HLL Infra Tech Services Limited) - [N21000025]	785.00	04/2020	642.64
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			

Month wise List of Completed Projects Costing Rs. 150 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
16	CONSTRUCTION OF 2-LANE ROAD FROM EXISTING KM 21.500 OF HUNLI-ANINI ROAD(NEAR ITHUN BRIDGE) TO KM 37 (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000616]	245.79	12/2019	188.33
17	TWO LANING OF EXISTING KHUPA HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 0.000 (KHUPA) TO KM. (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000690]	198.22	11/2020	164.05
18	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF FLEXIBLE PAVEMENT FROM KM 42.80 TO KM 60.30 ON NH NO.1 (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001182]	205.95	01/2021	164.00
19	SINNAR-SHIRDI (INCLUDING SINNAR BYPASS) PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001496]	1,026.00	08/2022	868.51
	<u>URBAN DEVELOPMENT</u>			
20	NAGPUR METRO RAIL (NAGPUR METRO RAIL CORPORATION LTD) - [N28000085]	8,680.00	03/2018	8,491.14
	May,2023			
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
21	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR SECTION OF NH-144A FROM CANAL HEAD (KM 0 (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000866]	404.17	02/2021	324.05
22	STRENGTHENING WITH PAVED SHOULDER FROM KM 30/0 TO KM 46/0, KM 54/0 TO KM 61/0, KM 69/0 TO KM 80/0 AN (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001152]	160.00	09/2021	142.53
23	BALANCE WORK FOR "IMPROVEMENT OF EXISTING SINGLE INTERMEDIATE LANE ROAD OF NH-44 TO BE 2-LANE ROAD W (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001243]	166.94	12/2020	113.72
24	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 66.00 TO KM 81.00 (DESIGN CHAINAGE 65.923 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001250]	278.46	03/2022	246.11
25	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 284.92 TO KM 314.25 (PACKAGE EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001295]	347.78	03/2027	276.79
26	KAILASHAHAR TO KHOWAI PKG-2 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001311]	206.78	07/2022	197.72
27	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-08) (CH. 214.260 - CH. 247.31) [START OF ROB NEAR EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001577]	1,297.25	11/2022	950.33
28	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-8) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001578]	580.79	10/2022	552.88
29	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-5) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001583]	820.02	11/2021	405.35

Month wise List of Completed Projects Costing Rs. 150 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
30	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (AJ/SR-PACKAGE-4) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001585]	542.70	06/2022	444.17
	June,2023			
	<u>PETROLEUM</u>			
31	BOKARO-ANGUL PIPELINE PROJECT (GAS AUTHORITY OF INDIA LIMITED) - [N16000274]	3,437.00	12/2020	2,463.30
32	PIPELINE REPLACEMENT PROJECT (PRP-VI) (OIL & NATURAL GAS CORPORATION LIMITED) - [N16000370]	763.92	12/2020	830.87
33	SULPHUR FORMING UNIT IN SRU EPC(HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000408]	210.94	08/2021	177.86
	<u>POWER</u>			
34	AMELIA COAL MINE Central Sector Projects(THDC INDIA LIMITED) - [N18000252]	2,104.21	09/2020	890.47
35	NOKHRA EPC(NATIONAL THERMAL POWER CORPORATION) - [N18000282]	1,722.14	09/2021	1,710.02
	<u>HEALTH AND FAMILY WELFARE</u>			
36	LHMC NEW DELHI-RE-DEVELOPMENT (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000003]	414.11	11/2013	586.50
37	LGBRIMH-TEZPUR, ASSAM (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000007]	175.57	12/2014	179.15
38	AIIMS - MOTHER AND CHILD BLOCK (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000008]	204.44	05/2017	285.00
39	AIIMS - OPD(NEW) (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000009]	293.65	05/2017	299.76
40	CONSTRUCTION OF HOSPITAL BLOCK, IIT, KHARAGPUR (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000010]	168.90	05/2017	182.10
41	CONSTRUCTION OF HOSPITAL AND OPD BLOCK NCI JHAJJAR (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000011]	505.58	03/2018	586.96
42	SATELLITE CENTRE PGI CHANDIGARH SANGRUR PUNJAB (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000012]	152.95	02/2018	171.90
43	NEIGRIHMS SHILLONG MEGHALYA (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000013]	363.99	05/2018	321.00
44	CNCI KOLKATA WEST BENGAL (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000015]	244.00	09/2018	224.92
45	RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS, NAGPUR MAHARASTRA Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000016]	274.19	03/2019	259.46

Month wise List of Completed Projects Costing Rs. 150 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
46	RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS-MNAGLAGIRI GUNTUR, ANDHRA PRADESH Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000017]	272.19	03/2019	268.59
47	RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS, KALYANI WEST BENGAL Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000018]	355.15	03/2019	321.31
48	GERIATRICS BLOCK- AIIMS DLEHI (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000019]	156.56	-	145.94
49	HOSPITAL AND TEACHING- AIIMS GUNTUR Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000020]	601.02	-	590.20
50	HOSPITAL AND MEDICAL COLLEGE AIIMS RAEBARELI Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000021]	268.84	-	269.92
51	SUPER SPECIALITY BLOCK PMSSY GOA Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000022]	249.01	-	244.64
52	HOSPITAL AND TEACHING- AIIMS NAGPUR Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000023]	582.99	-	562.03
53	HOSPITAL AND TEACHING- AIIMS KALYANI (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000024]	651.99	-	622.18
54	AIIMS BILASPUR (NBCC FOR HEALTH) - [N21000028]	1,351.00	09/2021	1,185.10
	<u>RAILWAYS</u>			
55	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP) (METROPOLITAN RAPID TRANSPORT PROJECTS) - [220100164]	495.44	03/2004	1,920.57
56	KODERMA-RANCHI VIA BARKAKANA (NL), ECR (EAST CENTRAL RAILWAYS) - [220100222]	1,033.07	-	3,881.88
57	SUKINDA ROAD - ANGUL (NL)(ECOR) (RAIL VIKAS NIGAM LTD.) - [220100325]	1,202.70	02/2015	2,488.95
58	AHMEDABAD-HIMMATNAGAR-UDAIPUR (WR) (WESTERN RAILWAY) - [N22000121]	829.74	03/2020	2,248.41
59	PALANPUR-SAMAKHAYALI (DL) (RAIL VIKAS NIGAM LTD.) - [N22000144]	1,548.66	12/2021	2,814.97
60	VIRAMGAM-SAMAKHIALI (DL) (WESTERN RAILWAY) - [N22000145]	1,037.15	03/2021	1,539.79
61	MADURAI-BODINAYAKKANUR (SOUTHERN RAILWAY) - [N22000201]	164.41	-	513.97
62	BANDEL-BOINCHI 3RD LINE (EASTERN RAILWAYS) - [N22000221]	288.35	-	603.92
63	BOINCHI-SHAKTIGARH 3RD LINE (EASTERN RAILWAYS) - [N22000238]	175.80	-	454.29
64	BAZAR SAU -AZIMGANJ JN. DOUBLING (EASTERN RAILWAYS) - [N22000302]	255.64	-	415.43
65	VIJAYWADA-GUDUGOLANU-BHIMAVARAM-NARSAPUR DL (221 KM) (RAIL VIKAS NIGAM LTD.) - [N22000313]	1,503.71	03/2020	4,483.77
66	HUBLI- CHIKJAJUR (SOUTH WESTERN RAILWAY) - [N22000325]	1,156.94	03/2020	1,590.73

Month wise List of Completed Projects Costing Rs. 150 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
67	HAJIPUR - BACHAWARA (EAST CENTRAL RAILWAYS) - [N22000334]	678.54	03/2019	1,089.30
68	SURENDRA NAGAR RAJKOT (WESTERN RAILWAY) - [N22000392]	1,002.39	03/2021	867.09
69	DOUBLING OF TRACK BETWEEN GOOTY AND DHARMAVARAM OF SOUTH CENTRAL RAILWAY (RAIL INDIA TECHNICAL AND ECONOMIC SERVICE) - [N22000394]	636.38	03/2021	1,081.75
70	ROURKELA JHARSUGUDA THIRD LINE 101 KM (SOUTH EASTERN RAILWAY) - [N22000395]	969.83	03/2020	1,396.80
71	DAUND-GULBARGA - DOUBLING (224.9 KM) AND PUNE-GUNTAKAL - ELECTRIFICATION (641.37 KM) (RAIL VIKAS NIGAM LTD.) - [N22000407]	713.48	03/2020	3,240.14
72	SAMBALPUR - TITLAGARH - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000410]	948.04	03/2020	2,517.11
73	RAIPUR - TITLAGARH - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000411]	1,402.02	03/2020	1,479.06
74	BHIMSEN - JHANSI DOUBLING WITH ELECTRIFICATION (RAIL VIKAS NIGAM LTD.) - [N22000413]	1,183.25	12/2020	2,256.64
75	BINA - KOTA DOUBLING WITH RE (RAIL VIKAS NIGAM LTD.) - [N22000414]	1,485.85	12/2020	2,606.08
76	INDARA - DOHRIGHAT GAUGE CONVERSION. (NORTH EASTERN RAILWAY) - [N22000456]	213.00	04/2016	277.23
77	JODHPUR (RAI KA BAGH) - DEGANA DOUBLING (145 KM) (NORTH WESTERN RAILWAY) - [N22000466]	808.85	08/2022	806.65
78	AUNRIHAR - JAUNPUR PATCH DOUBLING . (NORTH EASTERN RAILWAY) - [N22000469]	600.00	01/2022	406.77
79	GEVRA ROAD PENDRA ROAD (Indian Railway Construction Company Limited) - [N22000488]	2,288.00	03/2022	2,139.95
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
80	FOUR LANING OF KOILWAR TO BHOJPUR (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000482]	814.04	01/2020	1,089.89
81	FOUR LANING OF BHOJPUR TO BUXAR (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000506]	642.41	10/2020	786.78
82	CONSTRUCTION OF NH-24 4-LANE BYPASS STARTING FROM KM 479.500 OF NH-24 AND TERMINATING AT KM 17.600 O (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000722]	305.00	07/2019	236.44
83	FOUR LANING OF ALIGARH - KANPUR SECTION PKG-I FROM ALIGARH - BHADWAS (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000792]	809.07	06/2022	1,202.13
84	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-II) EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001279]	216.49	07/2022	370.83
	July, 2023			
	<u>PETROLEUM</u>			
85	DHAMRA-ANGUL PIPELINE PROJECT (GAS AUTHORITY OF INDIA LIMITED) - [N16000272]	1,933.00	12/2020	2,103.90
86	HARIDWAR RISHIKESH DEHRADUN PIPELINE PROJECT (GAS AUTHORITY OF INDIA LIMITED) - [N16000390]	217.92	04/2021	148.40

Month wise List of Completed Projects Costing Rs. 150 crore and above during				
2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
87	CITY GAS DISTRIBUTION NETWORK PROJECT AT SAHARANPUR Central Sector Projects(BHARAT PETROLEUM CORPORATION LIMITED) - [N16000475]	186.70	06/2023	184.32
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
88	TWO LANING OF AKAJAN LIKABALI BAME ROAD ON EPC BASIS FROM EXISTING KM 71.000 TO KM 99.000 (DESIGN KM (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000678]	284.09	03/2021	284.02
89	TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 17.000 (KHUPA) TO KM. 34.00 (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000679]	195.23	11/2020	209.93
90	TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 34.000 TO KM. 51.825 [EXIST (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000680]	203.36	11/2020	211.33
91	4L FROM KM 42.000 TO KM 80.00 OF DODABALLAPUR BYPASS TO HOSKOTE SECTION OF NH-648 (OLD NH- 207) ON H PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001510]	1,278.00	02/2021	950.43
	<u>August,2023</u>			
	<u>PETROLEUM</u>			
92	CONSTRUCTION OF GRASS ROOT PETROLEUM TOP AT ATCHUTAPURAM, ANDHRA PRADESH (INDIAN OIL CORPORATION LIMITED) - [N16000342]	466.00	04/2021	415.73
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
93	SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR PPP (BOT)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000205]	1,047.00	06/2014	1,855.00
94	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 71/00 TO 99/83 IN MIZORAM TO SUPPORT KALADAN MULTI MOD ITEM RATE(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000308]	193.69	10/2010	364.32
95	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 0.00 (ON NH-54 NEAR LAWNGTLAI) ITEM RATE(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000415]	195.04	10/2010	415.11
96	FOUR LANING OF FORBESGANJ - JOGBANI (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000501]	322.09	04/2018	286.33
97	REHABILITATION AND UP-GRADATION OF BIRAMITRAPUR TO BRAHMANI BYPASS (PKG-I) Central Sector Projects(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000699]	476.56	11/2020	311.77
98	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF KOIDA (KM206.20) TO RAJAMUNDA (KM 25 (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000731]	953.09	05/2020	731.39
99	SIX LANNING OF NH-5 (NEW NH-16) FROM TANGI TO BHUBANESHWAR (KM 355.000 TO KM 414.000) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000844]	806.11	04/2021	737.93
100	SIX / FOUR LANING OF NH 5 (NEW NH 16) FROM PUINTOLA TO TANGI (KM. 284.000 TO KM. 355.000) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000845]	538.41	12/2020	415.11

Month wise List of Completed Projects Costing Rs. 150 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
101	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF NANDAKUMAR-CONTAI-CHAN (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000876]	396.86	09/2019	325.22
102	WIDENING TO 2LPS FROM 58/00 TO 116/10 OF NH-153B (NAKTIDEUL TO BOUDH) IN THE STATE OF ODISHA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000915]	206.88	04/2018	123.50
103	WIDENING TO 2LPS FROM 173/37 TO 229/40 OF NH-59 IN THE STATE OF ODISHA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000916]	214.23	08/2018	179.48
104	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 38/00 TO 71/00 IN MIZORAM TO SUPPORT KALADAN MULTI MOD (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001181]	186.96	09/2014	312.50
105	WIDENING TO 2-LANE WITH PAVED SHOULDER IN/C GEOMETRIC IMPROVEMENT FROM KM 397.00 TO KM 422.00 (25 K EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001307]	197.67	12/2022	211.12
106	2ND FLYOVER (LCW) PARALLEL TO EXISTING FLYOVER IN KISHANGANJ TOWN. EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001713]	150.21	06/2020	150.98
	September,2023			
	<u>STEEL</u>			
107	NMDC INTEGRATED STEEL PLANT (NATIONAL MINERAL DEVELOPMENT CORPORATION (NMDC)) - [N12000086]	15,525.00	05/2015	23,191.55
	<u>PETROLEUM</u>			
108	BARAUNI-GUWAHATI PIPELINE (GAS AUTHORITY OF INDIA LIMITED) - [N16000334]	3,308.00	12/2021	3,687.10
109	RESITEMENT OF RANCHI AND DHANBAD OLD POL DEPOT AT BOKARO. (BHARAT PETROLEUM CORPORATION LIMITED) - [N16000373]	248.55	06/2022	232.05
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
110	CONSTRUCTION OF MAJOR BRIDGE WITH APPROACHES ACROSS PRANHITA RIVER AT KM 57.300 ON NH-63(16) EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000252]	168.30	-	100.56
111	MANGAWA-MP/UP BORDER SECTION OF NH-27 (4L) IN MP BOT (TOLL)(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000412]	410.72	04/2015	392.45
112	6-LANING OF EXISTING 2-LANE (I) NANDIGAMA BYPASS FROM KM 220.700 TO KM 226.600 (DESIGN CHAINAGE FROM (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000718]	328.67	06/2019	333.18
113	UPGRADATION OF MORENA-PORSA ROAD TO 2L + PS (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000872]	166.21	08/2018	155.10
114	UPGRADATION OF MAKSDANGARH-SIRONJ ROAD TO 2L + PS (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000894]	279.44	03/2018	234.24
115	AKOT TO ANJANGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001006]	245.77	06/2019	221.84

Month wise List of Completed Projects Costing Rs. 150 crore and above during				
2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
116	KHAMGAON TO SHEGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001009]	203.21	05/2019	163.81
117	SHEGAON TO DEORI PHATA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001010]	373.10	05/2019	320.45
118	NANDGAON TO MORSHI (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001014]	385.87	06/2019	258.29
119	MORSHI TO ACHALPUR (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001015]	341.16	06/2019	247.86
120	MORSHI TO MAH/MP BORDER (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001016]	471.61	06/2019	321.02
121	KATOL TO WARUD (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001019]	463.62	06/2019	265.78
122	MANGAON TO DIGHI PORT (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001024]	457.52	07/2019	426.61
123	INDAPUR TO AGARDANDA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001025]	355.17	07/2019	318.68
124	PATGAON KHOPOLI SECTION I (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001028]	170.00	12/2019	125.80
125	DEORI TO AMGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001032]	409.62	05/2019	290.44
126	KARAD TO VITA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001049]	344.85	12/2019	281.41
127	SANGOLA TO JATH (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001052]	257.38	12/2019	166.31
128	KARAD TO TAGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001053]	537.81	06/2019	245.41
129	TEMBHURNI PANDHARPUR MANGALWEDHA MARWADE UMDI (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001056]	422.02	07/2019	302.13
130	SHIVUR TO YEOLA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001059]	181.08	12/2019	97.86
131	LATUR TO PANGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001066]	336.47	12/2019	203.39
132	CHIKLI TO TAKARKHED (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001083]	393.10	12/2019	255.24
133	BODHWAD TO STATE BORDER (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001086]	178.26	07/2019	159.96

Month wise List of Completed Projects Costing Rs. 150 crore and above during				
2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
134	MALEGAON TO RISOD (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001089]	303.24	12/2019	199.08
135	ARNI TO NAIGAINBANDI (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001093]	309.94	12/2019	207.17
136	NAIGAONBANDI TO MANGRULPIR (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001094]	244.04	03/2019	177.94
137	TALEGAON TO GONAPUR (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001096]	264.41	03/2019	200.42
138	WARDHA TO HINGAGHAT (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001098]	216.90	12/2019	164.00
139	SARAD VANI PIMPALGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001103]	250.46	07/2019	198.32
140	VADPALE TO BHOGAN KHURD (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001115]	1,598.47	11/2019	1,277.25
141	GADCHIROLI TO MUL (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001116]	484.15	06/2019	456.25
142	MUL TO CHANDRAPUR (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001117]	162.34	07/2019	107.56
143	SAKOLI TO BHANDARA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001118]	362.96	06/2019	273.57
144	BHOKAR TO SARSAM (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001128]	295.09	07/2019	186.27
145	PARSHURAM GHAT TO ARAWALI (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001133]	983.14	12/2019	1,108.30
146	WAKED TO TALEGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001135]	1,244.75	02/2019	1,025.72
147	KALMATH TO ZARAP (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001137]	1,338.13	03/2020	1,346.39
148	RISOD TO HINGOLI (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001149]	355.99	12/2019	247.60
149	CONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS WITH FLEXIBLE PAVEMENT ON KHALGHAT TO SARWARDEWLA ROAD (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001198]	264.50	03/2021	215.21
150	SIX LANING OF EXISTING 4-LANE ROAD FROM GUNDUGOLANU (DESIGN KM 1023.280) TO KALAPARRU (DESIGN KM 105 EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001298]	597.67	01/2020	614.20
151	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (1A PACKAGES) EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001312]	167.95	06/2022	84.16

Month wise List of Completed Projects Costing Rs. 150 crore and above during				
2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
152	4-LANING OF DEWAS-UJJAIN OF SECTION NH-148 NG FROM KM 0+000 TO KM 41.42 IN MP ON HAM MODE PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001340]	716.00	07/2021	621.09
153	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 29 EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001517]	1,523.77	04/2023	963.14
154	4 LANING OF PATHRAPALI TO KATGHORA FROM KM.53.300 TO KM.92.600 PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001592]	865.10	12/2022	655.88
	October,2023			
	<u>PETROLEUM</u>			
155	PARADIP SOMNATHPUR HALDIA PIPELINE (INDIAN OIL CORPORATION LIMITED) - [N16000345]	1,297.50	10/2021	1,129.18
	<u>RAILWAYS</u>			
156	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR) (RAIL VIKAS NIGAM LTD.) - [220100327]	133.41	03/2009	524.27
157	DANKUNI-CHANDANPUR 4TH LINE, 1ST PHASE OF DANKUNI-SHAKTIGARH 4TH LINE WITH MM BARUIPARA FURFURA NL (EASTERN RAILWAYS) - [N22000229]	365.17	03/2017	686.71
158	ROHTAK-MEHAM HANSI (NORTHERN RAILWAY) - [N22000272]	287.00	12/2011	686.20
159	SAMBALPUR-TALCHER DOUBLING (EAST COAST RAILWAY) - [N22000315]	1,111.99	02/2019	1,152.38
160	EASTERN DEDICATED FREIGHT CORRIDOR PROJECT Central Sector Projects(DEDICATED FREIGHT CORRIDOR CORPORATION OF INDIA LTD) - [N22000346]	11,589.00	-	31,304.00
161	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000451]	760.00	03/2020	1,860.91
162	TALGARIA TO BOKARO N/CABIN DOUBLING(38 KM) (SOUTH EASTERN RAILWAY) - [N22000509]	390.39	12/2021	438.04
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
163	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000574]	683.83	07/2016	778.05
164	WIDENING, STRENGTHENING AND RECONSTRUCTION OF NH-552-EXTN FROM KM 76/600 TO 112/00 (SAWAI MADHOPUR (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000950]	187.82	10/2019	151.49
165	UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM KM . 0/0 TO 43/900 OF KUNDAL-NAYA KHEDA-JHADOL-SOM- (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000958]	370.30	12/2019	336.24
166	STRENGTHENING AND WIDENING TO 2 LANE WITH PAVED SHOULDER FROM KM 103.865 TO 142.050 (GAYA-GOH) OF NH (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001000]	153.24	-	123.99

Month wise List of Completed Projects Costing Rs. 150 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
167	WIDENING OF EXISTING ROAD TO 2 LANE NH STANDARDS ALONG WITH IMPROVEMENT AND REALIGNMENT FROM NECHIPU (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001194]	1,979.00	-	1,253.04
168	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 0.00 TO KM 44.35 (PACKAGE 1) EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001289]	403.68	03/2027	346.74
169	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 314.25 TO KM 351.383 (PACKAG EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001296]	394.27	03/2027	412.07
170	BALANCE WORK OF 2-LANING OF LONGDING- TISSA- KHONSA ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNAC EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001373]	358.26	02/2024	335.05
171	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) SECTION OF NH-754K (PHASE-I) (AJ/SR-PACKAGE-7) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001565]	520.63	05/2023	424.59
172	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-3) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001574]	820.19	12/2022	516.89
173	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-4) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001575]	598.01	11/2022	410.35
174	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-1) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001576]	621.82	10/2022	481.16
175	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-6) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001579]	635.84	10/2022	454.51
176	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-3) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001580]	672.72	10/2022	580.29
177	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-5) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001581]	515.45	10/2022	411.41
178	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-3) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001582]	732.84	01/2022	575.92
179	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-2) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001584]	676.19	01/2022	537.08
180	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (AJ/SR-PACKAGE-9) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001586]	656.57	06/2022	563.89
181	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-5) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001613]	584.37	03/2023	429.13
182	BALANCE WORKS OF 4L AMRAVATI CHIKHLI (PKG IV) [NANDURA TO CHIKHLI FROM KM. 315.00 TO KM. 360.00] HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001802]	583.61	05/2023	320.28
	<u>DEPARTMENT OF HIGHER EDUCATION</u>			
183	CONSTRUCTION OF VARIOUS BUILDINGS UNDER PHASE 1C AT IIT ROPAR, PUNJAB (CPWD OF HIGHER EDUCATION) - [N28000120]	430.00	05/2020	372.68

Month wise List of Completed Projects Costing Rs. 150 crore and above during				
2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)

TABLE-3

Month wise List of Deleted Projects Costing Rs. 150 crore and above during				
2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of Commissioning	Cumulative Expenditure (Rs. crore)
	April,2023			
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
1	SIX LANING OF SHAMLA JI TO MOTACHILODHA FROM KM 401.200 TO KM 494.410 (LENGTH 93.210 KM) SECTION OF (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000801]	1,052.21	12/2020	570.86
	May,2023			
	<u>PETROLEUM</u>			
2	ENNORE-TRICHY-MADURAI LPG PIPELINE (INDIAN OIL CORPORATION LIMITED) - [N16000162]	711.00	06/2020	11.12
	September,2023			
	<u>FERTILISERS</u>			
3	AN MELT PROJECT AT RCF TROMBAY (RASHTRIYA CHEMICAL & FERTILISER LIMITED) - [N08000019]	187.27	09/2024	18.53
4	INSTALLATION OF NEW NANO UREA FERTILIZER PLANT AT RCF TROMBAY (RASHTRIYA CHEMICAL & FERTILISER LIMITED) - [N08000020]	238.30	03/2024	0.30
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
5	2-LANING OF KRISHNAGIRI-TINDIVANAM (APPROVED LENH 170 KM) (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000213]	624.00	04/2014	402.65
	October,2023			
	<u>RAILWAYS</u>			
6	HUBLI-ANKOLA(NL),SWR (SOUTH WESTERN RAILWAY) - [220100193]	2,315.00	-	159.49
7	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR (NORTH EAST FRONTIER RAILWAY) - [N22000086]	385.20	03/2019	1,124.44
8	BHADRACHALAM-KOVVUR (SOUTH CENTRAL RAILWAY) - [N22000264]	923.23	-	2.46
9	MULTI MODAL LOGISTICS PARK AT VARNAMA (CONTAINER CORPORATION OF INDIA) - [N22000428]	343.00	03/2019	222.83
10	MULTI MODAL LOGISTICS PARK AT KAKINADA (CONTAINER CORPORATION OF INDIA) - [N22000431]	234.50	03/2019	14.14

Month wise List of Deleted Projects Costing Rs. 150 crore and above during				
2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of Commissioning	Cumulative Expenditure (Rs. crore)

TABLE-4

Projects Added / Completed / Dropped / Frozen Rs. 150 Crore and above

No of Projects in Previous Month	1763
No of Projects Completed/Dropped/Frozen in Current Month	35
No of Projects added in Current Month	60
No of Projects in Current Month	1788

Project status Rs. 150 Crore and above						
Number of Projects						
With Respect To	Delayed	Ahead	On schedule	Without ODC but DOC available	Without D.O.C	Total
Original (Date)	837 (46.81%)	50 (2.80%)	611 (34.17%)	30 (1.68%)	260 (14.54%)	1788
Latest Approved (Date)	628 (35.12%)	61 (3.41%)	814 (45.53%)	24 (1.34%)	261 (14.60%)	1788

Project cost Rs. 150 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Project with No Revision in Cost	1374	19,39,261.38	21,21,832.74	9,97,627.12	47.00	1,82,571.36	9.40
Project with Revision in Cost	414	7,62,674.96	7,87,693.89	5,29,475.79	67.20	25,018.93	3.30
Total	1,788.00	27,01,936.34	29,09,526.63	15,27,102.91	52.49	2,07,590.29	7.68
Original Cost of All Projects							
Original Cost	1,788.00	24,78,446.60	29,09,526.63	15,27,102.91	52.49	4,31,080.03	17.39

Delayed Project cost Rs. 150 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Original (OCE)	837	13,61,026.77	17,00,730.89	10,49,633.49	61.70	3,39,704.12	24.96
Latest Approved (RCE)	628	11,04,566.75	12,61,085.67	7,66,242.61	60.80	1,56,518.92	14.17

Additional Delayed Project cost Rs. 150 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Latest Approved	149	2,04,591.00	2,44,104.43	1,84,684.35	75.70	39,513.43	19.30
Total	149	2,04,591.00	2,44,104.43	1,84,684.35	75.66	39,513.43	19.31

TABLE-5

Extent of cost overrun in projects with respect to original cost (Sector Wise)						Rs. 150 Crore and above			
(All Cost/ Expenditure in Rs. crore)									
						Projects with cost overrun^			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	3	27,271.00	47,266.00	73.32
2	CIVIL AVIATION	29	18,497.53	20,525.69	10.96	6	3,968.50	6,574.52	65.67
3	COAL	126	1,71,783.22	1,79,052.22	4.23	10	28,093.45	36,716.44	30.69
4	FINANCE	3	786.27	831.04	5.69	1	209.00	262.00	25.36
5	MINES	8	7,559.78	9,166.30	21.25	3	4,992.00	6,657.97	33.37
6	STEEL	8	8,645.14	8,774.03	1.49	1	2,092.97	2,221.86	6.16
7	PETROLEUM	155	3,70,138.87	3,93,611.73	6.34	22	68,987.64	93,666.50	35.77
8	POWER	98	2,63,577.43	3,18,355.77	20.78	20	70,276.84	1,26,628.16	80.18
9	HEALTH AND FAMILY WELFARE	8	6,032.68	6,192.62	2.65	2	469.84	644.78	37.23
10	RAILWAYS	247	4,04,608.97	6,14,279.64	51.82	134	1,83,889.63	4,02,247.47	118.74
11	ROAD TRANSPORT AND HIGHWAYS	994	7,21,665.56	7,59,910.55	5.30	184	1,67,567.03	2,12,080.71	26.56
12	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	0	0.00	0.00	0.00
13	TELECOMMUNICATIONS	6	39,418.57	39,418.57	0.00	0	0.00	0.00	0.00
14	URBAN DEVELOPMENT	26	2,82,284.07	3,07,704.63	9.01	7	1,17,061.56	1,42,561.32	21.78
15	WATER RESOURCES	41	23,466.28	69,700.98	197.03	9	12,532.31	58,856.49	369.64
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0.00
17	DEFENCE PRODUCTION	1	246.31	195.00	-20.83	0	0.00	0.00	0.00
18	COMMERCE	1	302.64	302.64	0.00	0	0.00	0.00	0.00
19	DEPARTMENT OF HIGHER EDUCATION	21	9,846.15	10,274.53	4.35	4	1,595.78	2,125.47	33.19
20	HOME AFFAIRS	5	2,025.73	2,958.98	46.07	3	1,659.44	2,592.69	56.24
21	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
22	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0.00

Extent of cost overrun in projects with respect to original cost (Sector Wise)						Rs. 150 Crore and above			
(All Cost/ Expenditure in Rs. crore)						Projects with cost overrun^			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
23	RENEWABLE ENERGY	1	271.90	366.12	34.65	1	271.90	366.12	34.65
Total		1788	24,78,446.60	29,09,526.63	17.39	411	6,95,711.89	11,46,869.50	64.85

^ - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-6

Extent of cost overrun in projects with respect to original cost (State Wise) Rs.							150	Crore and above	
(All Cost/ Expenditure in Rs. crore)									
						Projects with cost overrun^			
Sl.No	State	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ANDHRA PRADESH	97	1,33,439.34	1,89,980.07	42.37	29	57,723.40	1,14,661.17	98.64
2	ARUNACHAL PRADESH	28	49,473.75	64,435.96	30.24	1	6,285.33	21,247.54	238.05
3	ASSAM	55	56,689.13	64,839.76	14.38	8	18,906.07	28,459.63	50.53
4	BIHAR	93	1,13,905.20	1,37,601.82	20.80	31	38,975.70	63,746.16	63.55
5	GOA	11	6,567.98	6,628.08	0.92	1	303.90	364.00	19.78
6	GUJARAT	91	1,44,538.07	1,62,805.63	12.64	26	39,210.89	58,119.76	48.22
7	HARYANA	33	68,389.49	70,677.32	3.35	6	7,370.41	9,658.28	31.04
8	HIMACHAL PRADESH	27	26,047.08	38,199.85	46.66	8	10,926.82	23,297.14	113.21
9	JAMMU AND KASHMIR	45	67,258.12	1,02,275.02	52.06	3	4,997.72	40,014.62	700.66
10	KARNATAKA	77	99,671.14	1,03,636.57	3.98	19	14,407.05	19,868.07	37.91
11	KERALA	31	63,259.81	70,594.48	11.59	13	28,840.42	36,933.69	28.06
12	MADHYA PRADESH	82	73,994.86	85,360.20	15.36	13	18,197.77	29,786.78	63.68
13	MAHARASHTRA	217	2,06,782.13	2,30,693.70	11.56	29	78,135.49	1,08,820.73	39.27
14	MANIPUR	32	14,557.83	24,425.66	67.78	1	4,454.17	14,322.00	221.54
15	MEGHALAYA	14	5,372.73	12,735.93	137.05	1	906.46	8,324.28	818.33
16	MIZORAM	19	10,827.75	19,404.27	79.21	11	7,115.01	15,719.90	120.94
17	NAGALAND	34	12,139.03	16,489.44	35.84	2	2,699.59	7,050.00	161.15
18	ODISHA	85	1,18,068.75	1,25,113.28	5.97	19	17,608.67	24,754.47	40.58
19	PUNJAB	34	31,046.16	31,274.14	0.73	3	1,008.10	1,236.08	22.61
20	RAJASTHAN	73	82,119.63	87,299.34	6.31	3	13,624.08	18,978.32	39.30
21	SIKKIM	21	14,177.10	21,062.97	48.57	5	2,361.46	9,371.18	296.84
22	TAMIL NADU	74	2,12,065.17	2,34,918.06	10.78	30	51,023.60	75,187.00	47.36
23	TRIPURA	17	4,961.02	5,317.50	7.19	8	2,080.89	2,437.37	17.13
24	UTTAR PRADESH	123	1,57,484.07	1,79,425.86	13.93	36	49,321.11	72,127.19	46.24
25	WEST BENGAL	62	71,886.35	91,106.01	26.74	22	31,678.10	51,523.91	62.65
26	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18	3,118.54	9.53	2	655.03	945.73	44.38
27	DELHI	29	93,102.83	97,504.84	4.73	10	51,768.05	56,257.49	8.67
28	PUDUCHERRY	1	195.00	195.00	0.00	0	0.00	0.00	0.00
29	CHHATTISGARH	57	67,233.03	68,837.92	2.39	10	12,535.72	14,758.32	17.73
30	JHARKHAND	67	96,816.59	1,04,162.24	7.59	18	27,824.55	36,964.89	32.85
31	UTTARAKHAND	30	36,188.46	54,008.18	49.24	7	25,172.12	42,991.84	70.79
32	TELANGANA	46	32,326.07	35,213.70	8.93	7	13,264.18	16,151.81	21.77
33	LADAKH	8	2,767.29	2,926.96	5.77	1	480.33	640.00	33.24
34	MULTI STATE	66	3,02,248.46	3,67,258.33	21.51	28	55,849.70	1,22,150.15	118.71

Extent of cost overrun in projects with respect to original cost (State Wise) Rs.						150 Crore and above			
(All Cost/ Expenditure in Rs. crore)									
						Projects with cost overrun^			
Sl.No	State	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
Total		1788	24,78,446.60	29,09,526.63	17.39	411	6,95,711.89	11,46,869.50	64.85

^ - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-7

Extent of time overrun in projects with respect to original schedule Rs. 150 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with time overruns\$			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	4	67,120.00	87,115.00	72 - 171
2	CIVIL AVIATION	29	18,497.53	20,525.69	10.96	21	14,561.08	16,852.73	3 - 48
3	COAL	126	1,71,783.22	1,79,052.22	4.23	51	67,739.03	72,359.95	12 - 156
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	-
5	MINES	8	7,559.78	9,166.30	21.25	7	7,333.99	8,940.51	5 - 58
6	STEEL	8	8,645.14	8,774.03	1.49	5	6,953.40	7,082.29	9 - 97
7	PETROLEUM	155	3,70,138.87	3,93,611.73	6.34	88	2,63,034.04	2,86,506.90	2 - 143
8	POWER	98	2,63,577.43	3,18,355.77	20.78	56	1,65,470.80	2,18,537.91	1 - 180
9	HEALTH AND FAMILY WELFARE	8	6,032.68	6,192.62	2.65	5	3,844.55	3,941.33	3 - 54
10	RAILWAYS	247	4,04,608.97	6,14,279.64	51.82	98	2,71,325.96	4,10,409.90	3 - 255
11	ROAD TRANSPORT AND HIGHWAYS	994	7,21,665.56	7,59,910.55	5.30	446	2,98,628.84	3,27,699.01	1 - 131
12	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	1	5,369.18	5,362.27	45 - 45
13	TELECOMMUNICATIONS	6	39,418.57	39,418.57	0.00	2	709.62	709.62	33 - 69
14	URBAN DEVELOPMENT	26	2,82,284.07	3,07,704.63	9.01	16	1,64,605.84	1,83,614.14	3 - 63
15	WATER RESOURCES	41	23,466.28	69,700.98	197.03	19	15,940.23	61,836.98	21 - 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	-
17	DEFENCE PRODUCTION	1	246.31	195.00	-20.83	0	0.00	0.00	-
18	COMMERCE	1	302.64	302.64	0.00	0	0.00	0.00	-
19	DEPARTMENT OF HIGHER EDUCATION	21	9,846.15	10,274.53	4.35	14	6,563.79	7,002.68	8 - 111
20	HOME AFFAIRS	5	2,025.73	2,958.98	46.07	4	1,826.42	2,759.67	5 - 80
21	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	-
22	DONER	1	151.33	151.33	0.00	0	0.00	0.00	-
23	RENEWABLE ENERGY	1	271.90	366.12	34.65	0	0.00	0.00	-
Total		1788	24,78,446.60	29,09,526.63	17.39	837	13,61,026.77	17,00,730.89	

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-8

<u>Extent of time overrun in projects with respect to original schedule(State Wise)</u>						Rs. 150 Crore and above			
(All Cost/ Expenditure in Rs. crore)						Projects with time overruns\$			
Sl.No	State	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	97	1,33,439.34	1,89,980.07	42.37	26	82,786.55	1,36,385.73	3 - 216
2	ARUNACHAL PRADESH	28	49,473.75	64,435.96	30.24	10	11,661.35	26,623.56	8 - 176
3	ASSAM	55	56,689.13	64,839.76	14.38	26	36,654.73	44,082.43	2 - 102
4	BIHAR	93	1,13,905.20	1,37,601.82	20.80	46	78,158.99	95,991.52	2 - 154
5	GOA	11	6,567.98	6,628.08	0.92	4	2,595.42	2,655.52	20 - 48
6	GUJARAT	91	1,44,538.07	1,62,805.63	12.64	45	80,631.22	98,126.60	1 - 144
7	HARYANA	33	68,389.49	70,677.32	3.35	22	56,567.64	58,157.36	2 - 72
8	HIMACHAL PRADESH	27	26,047.08	38,199.85	46.66	7	9,322.85	17,361.59	19 - 180
9	JAMMU AND KASHMIR	45	67,258.12	1,02,275.02	52.06	21	34,061.55	68,982.85	1 - 255
10	KARNATAKA	77	99,671.14	1,03,636.57	3.98	32	54,689.51	57,801.42	7 - 153
11	KERALA	31	63,259.81	70,594.48	11.59	8	9,462.17	10,927.95	13 - 68
12	MADHYA PRADESH	82	73,994.86	85,360.20	15.36	40	45,156.63	53,309.45	3 - 79
13	MAHARASHTRA	217	2,06,782.13	2,30,693.70	11.56	117	1,25,613.57	1,55,050.57	1 - 97
14	MANIPUR	32	14,557.83	24,425.66	67.78	24	12,005.99	21,873.82	3 - 168
15	MEGHALAYA	14	5,372.73	12,735.93	137.05	6	2,065.06	2,010.44	15 - 111
16	MIZORAM	19	10,827.75	19,404.27	79.21	19	10,827.75	19,404.27	3 - 127
17	NAGALAND	34	12,139.03	16,489.44	35.84	16	7,086.82	11,437.23	3 - 132
18	ODISHA	85	1,18,068.75	1,25,113.28	5.97	42	58,603.23	64,121.01	5 - 213
19	PUNJAB	34	31,046.16	31,274.14	0.73	13	10,737.73	10,813.70	3 - 108
20	RAJASTHAN	73	82,119.63	87,299.34	6.31	23	39,445.74	44,764.43	2 - 84
21	SIKKIM	21	14,177.10	21,062.97	48.57	16	12,671.28	19,584.50	3 - 96
22	TAMIL NADU	74	2,12,065.17	2,34,918.06	10.78	42	82,732.66	94,219.51	2 - 171
23	TRIPURA	17	4,961.02	5,317.50	7.19	6	1,345.01	1,497.69	15 - 24
24	UTTAR PRADESH	123	1,57,484.07	1,79,425.86	13.93	47	96,191.22	1,12,121.10	1 - 92
25	WEST BENGAL	62	71,886.35	91,106.01	26.74	37	45,223.26	64,596.02	4 - 141
26	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18	3,118.54	9.53	4	1,436.12	1,436.12	42 - 52
27	DELHI	29	93,102.83	97,504.84	4.73	10	34,526.40	36,019.74	6 - 69
28	PUDUCHERRY	1	195.00	195.00	0.00	1	195.00	195.00	37 - 37
29	CHHATTISGARH	57	67,233.03	68,837.92	2.39	28	42,965.70	44,152.56	2 - 144
30	JHARKHAND	67	96,816.59	1,04,162.24	7.59	27	47,818.63	51,001.84	3 - 156
31	UTTARAKHAND	30	36,188.46	54,008.18	49.24	12	27,894.94	45,714.39	3 - 156
32	TELANGANA	46	32,326.07	35,213.70	8.93	16	18,671.27	20,999.34	3 - 180
33	LADAKH	8	2,767.29	2,926.96	5.77	4	1,650.46	1,810.13	9 - 30
34	MULTI STATE	66	3,02,248.46	3,67,258.33	21.51	40	1,79,570.32	2,07,501.50	3 - 202
Total		1788	24,78,446.60	29,09,526.63	17.39	837	13,61,026.77	17,00,730.89	

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-9

<u>Extent of time overrun in projects with respect to latest schedule</u>						Rs. 150 Crore and above			
(All Cost/ Expenditure in Rs. crore)						Projects with time overruns\$			
Sl.No	Sector	No. of Projects	Latest Approved Cost	Anticipated Cost	Cost overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.61	4	86,285.00	87,115.00	72 - 171
2	CIVIL AVIATION	29	18,921.30	20,525.69	8.48	16	12,394.73	14,576.98	15 - 48
3	COAL	126	1,75,482.81	1,79,052.22	2.03	42	45,037.83	47,701.93	12 - 156
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	-
5	MINES	8	8,811.56	9,166.30	4.03	4	6,854.54	6,854.54	5 - 57
6	STEEL	8	8,774.03	8,774.03	0.00	5	7,082.29	7,082.29	9 - 97
7	PETROLEUM	155	3,89,346.86	3,93,611.73	1.10	46	1,41,950.59	1,46,836.89	0 - 97
8	POWER	98	2,97,794.47	3,18,355.77	6.90	38	1,41,254.19	1,60,087.28	1 - 156
9	HEALTH AND FAMILY WELFARE	8	6,194.73	6,192.62	-0.03	4	3,776.47	3,746.33	3 - 54
10	RAILWAYS	247	5,17,888.93	6,14,279.64	18.61	80	2,44,572.30	3,04,839.65	-22 - 216
11	ROAD TRANSPORT AND HIGHWAYS	994	7,49,973.28	7,59,910.55	1.33	347	2,54,877.99	2,59,122.05	0 - 126
12	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.00	0	0.00	0.00	-
13	TELECOMMUNICATIONS	6	39,418.57	39,418.57	0.00	2	709.62	709.62	33 - 69
14	URBAN DEVELOPMENT	26	2,84,520.29	3,07,704.63	8.15	11	1,37,797.15	1,54,569.23	3 - 63
15	WATER RESOURCES	41	23,478.30	69,700.98	196.87	19	16,009.68	61,836.98	21 - 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	-
17	DEFENCE PRODUCTION	1	200.00	195.00	-2.50	0	0.00	0.00	-
18	COMMERCE	1	302.64	302.64	0.00	0	0.00	0.00	-
19	DEPARTMENT OF HIGHER EDUCATION	21	10,282.57	10,274.53	-0.08	7	3,384.66	3,414.21	15 - 42
20	HOME AFFAIRS	5	2,946.02	2,958.98	0.44	3	2,579.71	2,592.69	25 - 80
21	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	-
22	DONER	1	151.33	151.33	0.00	0	0.00	0.00	-
23	RENEWABLE ENERGY	1	366.12	366.12	0.00	0	0.00	0.00	-
Total		1788	27,01,936.34	29,09,526.63	7.68	628	11,04,566.75	12,61,085.67	

\$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-10

<u>Extent of cost overrun in projects with respect to latest cost</u>						Rs. 150 Crore and above (All Cost/ Expenditure in Rs. crore)			
						Projects with cost overruns [^]			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.61	1	6,840.00	7,670.00	12.13
2	CIVIL AVIATION	29	18,921.30	20,525.69	8.48	4	3,356.54	5,538.79	65.01
3	COAL	126	1,75,482.81	1,79,052.22	2.03	8	5,270.61	8,840.16	67.73
4	FINANCE	3	786.27	831.04	5.69	1	209.00	262.00	25.36
5	MINES	8	8,811.56	9,166.30	4.03	1	667.23	1,021.97	53.17
6	STEEL	8	8,774.03	8,774.03	0.00	0	0.00	0.00	0.00
7	PETROLEUM	155	3,89,346.86	3,93,611.73	1.10	3	13,135.45	19,877.11	51.32
8	POWER	98	2,97,794.47	3,18,355.77	6.90	16	52,097.75	74,215.05	42.45
9	HEALTH AND FAMILY WELFARE	8	6,194.73	6,192.62	-0.03	1	244.97	273.00	11.44
10	RAILWAYS	247	5,17,888.93	6,14,279.64	18.61	104	1,66,275.98	2,72,442.90	63.85
11	ROAD TRANSPORT AND HIGHWAYS	994	7,49,973.28	7,59,910.55	1.33	118	1,08,748.47	1,33,631.98	22.88
12	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.00	0	0.00	0.00	0.00
13	TELECOMMUNICATIONS	6	39,418.57	39,418.57	0.00	0	0.00	0.00	0.00
14	URBAN DEVELOPMENT	26	2,84,520.29	3,07,704.63	8.15	6	1,05,641.56	1,28,905.10	22.02
15	WATER RESOURCES	41	23,478.30	69,700.98	196.87	9	13,784.94	60,370.90	337.95
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0.00
17	DEFENCE PRODUCTION	1	200.00	195.00	-2.50	0	0.00	0.00	0.00
18	COMMERCE	1	302.64	302.64	0.00	0	0.00	0.00	0.00
19	DEPARTMENT OF HIGHER EDUCATION	21	10,282.57	10,274.53	-0.08	2	726.96	810.43	11.48
20	HOME AFFAIRS	5	2,946.02	2,958.98	0.44	1	277.35	290.33	4.68
21	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
22	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0.00
23	RENEWABLE ENERGY	1	366.12	366.12	0.00	0	0.00	0.00	0.00
Total		1788	27,01,936.34	29,09,526.63	7.68	276	4,82,049.81	7,19,550.72	49.27

[^] - Cost Overrun = Anticipated Cost minus Revised/Original Cost

TABLE-11

Extent of time & cost overrun in projects with respect to latest schedule&cost Rs. 150 Crore and above (All Cost/ Expenditure in Rs. crore)						Projects with time\$ & cost overruns^			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost Overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.61	1	6,840.00	7,670.00	171- 171
2	CIVIL AVIATION	29	18,921.30	20,525.69	8.48	4	3,356.54	5,538.79	30- 48
3	COAL	126	1,75,482.81	1,79,052.22	2.03	4	3,543.46	6,207.56	36- 114
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	0- 0
5	MINES	8	8,811.56	9,166.30	4.03	0	0.00	0.00	0- 0
6	STEEL	8	8,774.03	8,774.03	0.00	0	0.00	0.00	0- 0
7	PETROLEUM	155	3,89,346.86	3,93,611.73	1.10	2	12,909.91	19,629.21	9- 50
8	POWER	98	2,97,794.47	3,18,355.77	6.90	13	48,995.22	69,384.31	1- 141
9	HEALTH AND FAMILY WELFARE	8	6,194.73	6,192.62	-0.03	0	0.00	0.00	0- 0
10	RAILWAYS	247	5,17,888.93	6,14,279.64	18.61	48	86,987.37	1,47,089.89	3- 216
11	ROAD TRANSPORT AND HIGHWAYS	994	7,49,973.28	7,59,910.55	1.33	54	50,082.61	62,821.20	1- 123
12	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.00	0	0.00	0.00	0- 0
13	TELECOMMUNICATIONS	6	39,418.57	39,418.57	0.00	0	0.00	0.00	0- 0
14	URBAN DEVELOPMENT	26	2,84,520.29	3,07,704.63	8.15	3	47,274.77	64,126.05	3- 63
15	WATER RESOURCES	41	23,478.30	69,700.98	196.87	5	12,327.86	58,296.14	21- 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0- 0
17	DEFENCE PRODUCTION	1	200.00	195.00	-2.50	0	0.00	0.00	0- 0
18	COMMERCE	1	302.64	302.64	0.00	0	0.00	0.00	0- 0
19	DEPARTMENT OF HIGHER EDUCATION	21	10,282.57	10,274.53	-0.08	1	334.45	364.00	29- 29
20	HOME AFFAIRS	5	2,946.02	2,958.98	0.44	1	277.35	290.33	25- 25
21	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	0- 0
22	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0- 0
23	RENEWABLE ENERGY	1	366.12	366.12	0.00	0	0.00	0.00	0- 0
Total		1788	27,01,936.34	29,09,526.63	7.68	136	2,72,929.54	4,41,417.48	

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-12

Extent of time & cost overrun in projects with respect to original schedule&cost Rs. 150 Crore and above						(All Cost/ Expenditure in Rs. crore)			
						Projects with time\$ & cost overruns^			
Sl.No.	Sector	No. of projects	Original Cost	Anticipated Cost	Cost Overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	3	27,271.00	47,266.00	84- 171
2	CIVIL AVIATION	29	18,497.53	20,525.69	10.96	5	3,551.27	5,866.79	11- 48
3	COAL	126	1,71,783.22	1,79,052.22	4.23	7	21,444.28	26,814.31	28- 114
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	0- 0
5	MINES	8	7,559.78	9,166.30	21.25	3	4,992.00	6,657.97	46- 58
6	STEEL	8	8,645.14	8,774.03	1.49	1	2,092.97	2,221.86	14- 14
7	PETROLEUM	155	3,70,138.87	3,93,611.73	6.34	22	68,987.64	93,666.50	2- 143
8	POWER	98	2,63,577.43	3,18,355.77	20.78	17	67,174.31	1,21,797.42	9- 180
9	HEALTH AND FAMILY WELFARE	8	6,032.68	6,192.62	2.65	1	260.00	371.78	54- 54
10	RAILWAYS	247	4,04,608.97	6,14,279.64	51.82	70	1,21,832.63	2,62,115.33	3- 255
11	ROAD TRANSPORT AND HIGHWAYS	994	7,21,665.56	7,59,910.55	5.30	113	99,322.43	1,30,832.46	1- 123
12	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	0	0.00	0.00	0- 0
13	TELECOMMUNICATIONS	6	39,418.57	39,418.57	0.00	0	0.00	0.00	0- 0
14	URBAN DEVELOPMENT	26	2,82,284.07	3,07,704.63	9.01	4	58,694.77	77,782.27	3- 63
15	WATER RESOURCES	41	23,466.28	69,700.98	197.03	6	11,806.12	57,792.35	22- 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0- 0
17	DEFENCE PRODUCTION	1	246.31	195.00	-20.83	0	0.00	0.00	0- 0
18	COMMERCE	1	302.64	302.64	0.00	0	0.00	0.00	0- 0
19	DEPARTMENT OF HIGHER EDUCATION	21	9,846.15	10,274.53	4.35	4	1,595.78	2,125.47	8- 40
20	HOME AFFAIRS	5	2,025.73	2,958.98	46.07	3	1,659.44	2,592.69	25- 80
21	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	0- 0
22	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0- 0
23	RENEWABLE ENERGY	1	271.90	366.12	34.65	0	0.00	0.00	0- 0
Total		1788	24,78,446.60	29,09,526.63	17.39	259	4,90,684.64	8,37,903.20	

^ - Cost Overrun = Anticipated Cost minus Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-13

List of projects completed/dropped/Frozen during current month					Rs. 150		Crore and above	
(All Cost/ Expenditure in Rs. crore)								
			Original		Now anticipated			
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure	
	DEPARTMENT OF HIGHER EDUCATION							
1	CONSTRUCTION OF VARIOUS BUILDINGS UNDER PHASE 1C AT IIT ROPAR, PUNJAB	01/2018	430.00	05/2020	355.00	06/2023	372.68	
	PETROLEUM							
2	PARADIP SOMNATHPUR HALDIA PIPELINE	10/2018	1,297.50	10/2021	1,297.50	08/2023	1,129.18	
	RAILWAYS							
3	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR)	04/2000	133.41	03/2009	433.00	07/2023	524.27	
4	DANKUNI-CHANDANPUR 4TH LINE, 1ST PHASE OF DANKUNI-SHAKTIGARH 4TH LINE WITH MM BARUIPARA FURFURA NL	04/2010	365.17	03/2017	335.50	12/2022	686.71	
5	BHADRACHALAM-KOVVUR	04/2012	923.23	N.A.	2,868.00	N.A.	2.46	
6	ROHTAK-MEHAM HANSI	04/2012	287.00	12/2011	893.45	12/2011	686.20	
7	SAMBALPUR-TALCHER DOUBLING	03/2011	1,111.99	02/2019	1,539.28	02/2023	1,152.38	
8	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR	09/2006	385.20	03/2019	1,304.62	N.A.	1,124.44	
9	EASTERN DEDICATED FREIGHT CORRIDOR PROJECT Central Sector Projects	10/2006	11,589.00	N.A.	51,219.00	N.A.	31,304.00	
10	MULTI MODAL LOGISTICS PARK AT VARNAMA	10/2013	343.00	03/2019	343.00	03/2019	222.83	
11	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING	02/2015	760.00	03/2020	1,536.00	08/2023	1,860.91	
12	TALGARIA TO BOKARO N/CABIN DOUBLING(38 KM)	04/2018	390.39	12/2021	513.92	08/2023	438.04	
13	MULTI MODAL LOGISTICS PARK AT KAKINADA	08/2016	234.50	03/2019	235.00	03/2019	14.14	
14	HUBLI-ANKOLA(NL),SWR	04/1997	2,315.00	N.A.	5,174.30	03/2030	159.49	
	ROAD TRANSPORT AND HIGHWAYS							
15	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P	11/2013	683.83	07/2016	828.45	05/2022	778.05	
16	WIDENING, STRENGTHENING AND RECONSTRUCTION OF NH-552- EXTN FROM KM 76/600 TO 112/00 (SAWAI MADHOPUR	11/2017	187.82	10/2019	187.82	04/2021	151.49	
17	STRENGTHENING AND WIDENING TO 2 LANE WITH PAVED SHOULDER FROM KM 103.865 TO 142.050 (GAYA-GOH) OF NH	03/2018	153.24	N.A.	153.24	03/2022	123.99	

List of projects completed/dropped/Frozen during current month							
(All Cost/ Expenditure in Rs. crore)							
				Original		Now anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure
18	BALANCE WORK OF 2-LANING OF LONGDING- TISSA- KHONSA ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNAC EPC	01/2020	358.26	02/2024	358.26	02/2024	335.05
19	BALANCE WORKS OF 4L AMRAVATI CHIKHLI (PKG IV) [NANDURA TO CHIKHLI FROM KM. 315.00 TO KM. 360.00] HAM(Hybrid Annuity Mode)	11/2019	583.61	05/2023	583.61	08/2023	320.28
20	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-5) EPC	10/2019	584.37	03/2023	584.37	05/2023	429.13
21	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (AJ/SR-PACKAGE-9) EPC	02/2019	656.57	06/2022	656.57	06/2023	563.89
22	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-2) EPC	02/2019	676.19	01/2022	676.19	04/2023	537.08
23	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-3) EPC	02/2019	732.84	01/2022	732.84	04/2023	575.92
24	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-5) EPC	02/2019	515.45	10/2022	515.45	08/2022	411.41
25	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-3) EPC	02/2019	672.72	10/2022	672.72	05/2023	580.29
26	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-6) EPC	02/2019	635.84	10/2022	635.84	05/2023	454.51
27	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-1) EPC	02/2019	621.82	10/2022	621.82	04/2023	481.16
28	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-4) EPC	10/2019	598.01	11/2022	598.01	05/2023	410.35
29	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-3) EPC	02/2019	820.19	12/2022	820.19	05/2023	516.89
30	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) SECTION OF NH-754K (PHASE-I) (AJ/SR-PACKAGE-7) EPC	02/2019	520.63	05/2023	520.63	06/2023	424.59
31	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 314.25 TO KM 351.383 (PACKAG EPC	03/2019	394.27	03/2027	394.27	03/2027	412.07
32	WIDENING OF EXISTING ROAD TO 2 LANE NH STANDARDS ALONG WITH IMPROVEMENT AND REALIGNMENT FROM NECHIPU	09/2011	1,979.00	N.A.	2,036.90	05/2023	1,253.04
33	UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM KM . 0/0 TO 43/900 OF	02/2018	370.30	12/2019	370.30	08/2021	336.24

<u>List of projects completed/dropped/Frozen during current month</u>							
Rs. 150 Crore and above (All Cost/ Expenditure in Rs. crore)							
			Original		Now anticipated		
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure
	KUNDAL-NAYA KHEDA-JHADOL-SOM-						

TABLE-14

List of projects added Rs. 150 Crore and above					(October 2023)	
			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
	<u>CIVIL AVIATION</u>					
1	RAJAHMUNDY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD EPC	12/2022	347.15	8/2025	347.15	8/2025
	<u>COAL</u>					
2	URDHAN OC Central Sector Projects	7/2022	228.42	3/2031	228.42	3/2031
3	KOLGAON EXPANSION (DEEP) OC Central Sector Projects	1/2023	206.19	3/2027	206.19	3/2027
4	SHARDA UG Central Sector Projects	7/2022	200.16	3/2028	200.16	3/2028
	<u>PETROLEUM</u>					
5	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA EPC	3/2023	325.53	6/2024	325.53	6/2024
6	ANDHERI RESIDENTIAL TOWERS MUMBAI EPC	6/2017	281.35	5/2025	281.35	5/2025
7	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH EPC	9/2022	980.45	6/2026	980.45	6/2026
8	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT EPC	4/2022	260.12	4/2025	260.12	4/2025
9	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL EPC	4/2022	341.43	10/2024	341.43	10/2024
	<u>POWER</u>					
10	CHATTI BARIATU COAL MINING PROJECT National Project	3/2015	1,314.00	4/2024	1,783.00	4/2024
11	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR Central Sector Projects	6/2023	202.39	1/2025	202.39	1/2025
12	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 Central Sector Projects	8/2023	688.74	2/2025	688.74	2/2025
13	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR Central Sector Projects	2/2023	200.58	5/2024	200.58	5/2024
14	KERANDARI COAL MINING PROJECT National Project	9/2015	1,553.00	11/2019	2,804.00	4/2023

List of projects added Rs. 150 Crore and above					(October 2023)	
			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
	<u>ROAD TRANSPORT AND HIGHWAYS</u>					
15	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH EPC	3/2021	230.54	6/2026	230.54	6/2026
16	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K EPC	1/2022	315.21	7/2024	315.21	7/2024
17	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH EPC	3/2022	536.00	2/2025	536.00	2/2025
18	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 EPC	6/2020	220.66	9/2023	220.66	12/2023
19	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL HAM(Hybrid Annuity Mode)	1/2022	697.66	10/2025	697.66	10/2025
20	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG EPC	3/2022	317.74	4/2025	317.74	4/2025
21	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO EPC	2/2022	838.43	9/2025	838.43	9/2025
22	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO EPC	3/2023	939.86	6/2025	939.86	6/2025
23	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL EPC	3/2022	423.18	8/2025	423.18	8/2025
24	WIDENING & STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROAD EPC	3/2022	514.22	8/2025	514.22	8/2025
25	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU EPC	2/2020	153.01	8/2023	153.01	1/2024
26	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU EPC	10/2022	355.72	10/2024	355.72	10/2024
27	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 EPC	2/2023	177.94	2/2025	177.94	2/2025
28	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 EPC	11/2022	218.93	11/2024	218.93	11/2024
29	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL EPC	8/2022	170.34	2/2024	170.34	2/2024
30	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION EPC	3/2021	423.67	7/2024	423.67	7/2024

List of projects added Rs. 150 Crore and above					(October 2023)	
			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
31	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO EPC	1/2023	255.88	6/2024	255.88	6/2024
32	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX EPC	9/2022	172.98	3/2024	172.98	3/2024
33	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T EPC	1/2023	350.69	1/2025	350.69	1/2025
34	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 ITEM RATE	1/2023	166.58	1/2026	166.58	1/2026
35	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G EPC	3/2022	839.98	9/2025	839.98	9/2025
36	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E EPC	8/2020	311.22	10/2024	311.22	10/2024
37	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E EPC	8/2020	349.29	7/2024	349.29	7/2024
38	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E EPC	8/2020	296.66	9/2023	296.66	3/2024
39	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 EPC	3/2022	317.22	5/2025	317.22	5/2025
40	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 EPC	3/2022	568.12	1/2025	568.12	1/2025
41	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS EPC	12/2021	388.71	9/2024	388.71	9/2024
42	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 EPC	3/2022	285.50	8/2025	285.50	8/2025
43	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS EPC	1/2022	403.22	1/2025	403.22	1/2025
44	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS EPC	3/2021	369.81	2/2025	369.81	2/2025
45	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS EPC	12/2021	277.30	3/2024	277.30	3/2024
46	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS EPC	3/2020	529.24	9/2023	529.24	12/2024
47	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON EPC	6/2021	298.00	6/2024	298.00	6/2024

List of projects added Rs. 150 Crore and above					(October 2023)	
			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
48	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST EPC	2/2023	398.48	2/2024	398.48	2/2024
49	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 EPC	3/2022	724.17	8/2025	724.17	8/2025
50	BALANCE WORK OF CONTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI EPC	3/2021	344.79	3/2023	344.79	3/2024
51	NH440 RAYACHOTY TOVEMPALLI 2LPS EPC	12/2021	439.82	5/2024	439.82	5/2024
52	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE EPC	12/2021	480.10	12/2024	480.10	12/2024
53	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 EPC	3/2022	401.72	9/2024	401.72	9/2024
54	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH EPC	3/2021	314.67	5/2026	314.67	5/2026
55	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER EPC	3/2020	278.97	5/2024	278.97	5/2024
56	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED EPC	12/2020	222.86	8/2023	222.86	8/2023
57	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 EPC	8/2021	581.65	9/2025	581.65	9/2025
58	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU EPC	12/2020	193.16	9/2023	193.16	9/2023
59	UPGRADATION OF NH 130A MUNGELI TO PONDII FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 EPC	3/2021	218.57	9/2024	218.57	9/2024
	<u>STEEL</u>					
60	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT EPC	9/2023	513.82	7/2025	513.82	7/2025

TABLE-15

Milestones (Cumulative due & achieved)	Rs.	150	Crore and above
Total		5783	
Achieved up to month		3042	

TABLE-16

<u>List of projects reporting additional delayed</u> Rs. 150 Crore and above							(October 2023)
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
	<u>ATOMIC ENERGY</u>						
1	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 NPCIL Central Sector Projects	39,849.00	39,849.00	11/2020	11/2023	11/2026	36
	<u>CIVIL AVIATION</u>						
2	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR AAI	303.80	374.98	04/2020	10/2023	11/2023	1
3	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN AAI	456.86	456.86	09/2020	10/2023	11/2023	1
4	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 AAI EPC	242.14	328.00	12/2022	10/2023	11/2023	1
5	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 AAI EPC	446.12	446.12	08/2023	10/2023	11/2023	1
6	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT AAI	1,405.00	1,405.00	08/2022	12/2023	02/2024	2
7	DEVELOPMENT OF TUTICORIN AIRPORT AAI	380.87	357.00	03/2022	12/2023	02/2024	2
8	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH AAI	645.63	645.63	08/2022	12/2023	02/2024	2
	<u>COAL</u>						
9	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) NCL	1,255.17	1,255.17	03/2022	10/2023	03/2024	5
10	PATHERDIH 2.5 NLW COAL WASHERY BCCL	243.00	334.27	04/2018	03/2024	09/2024	6
	<u>PETROLEUM</u>						
11	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY IOCL	206.63	340.76	02/2020	10/2023	11/2023	1
12	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT IOCL	278.60	278.60	06/2021	10/2023	11/2023	1
13	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY IOCL	5,251.00	5,251.00	05/2023	11/2023	01/2024	2

List of projects reporting additional delayed Rs. 150 Crore and above							(October 2023)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
14	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM IOCL	1,614.00	1,614.00	08/2023	01/2024	03/2024	2
15	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR GAIL Central Sector Projects	243.53	243.53	07/2022	12/2023	03/2024	3
16	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK GAIL	182.20	182.20	07/2022	12/2023	03/2024	3
17	SWRO II WITH LLPH FACILITIES HPCL	196.26	196.26	07/2020	12/2023	03/2024	3
18	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA OIL	543.91	661.21	02/2020	12/2023	04/2024	4
19	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION, PROCESSING OIL EPC	430.76	430.76	07/2024	03/2024	07/2024	4
20	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA GAIL	359.25	359.25	10/2022	10/2023	03/2024	5
21	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI GAIL	226.45	226.45	10/2022	10/2023	03/2024	5
22	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES NRL	10,228.00	9,058.00	10/2024	10/2024	03/2025	5
23	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN GAIL Central Sector Projects	231.00	211.00	11/2023	01/2024	06/2024	5
24	60 KTA POLYPROPYLENE PROJECT GAIL	910.56	1,299.02	04/2024	04/2024	10/2024	6
25	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE HPCL	854.00	854.00	12/2022	12/2023	09/2024	9
26	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY NRL	12,366.00	18,968.00	10/2024	10/2024	07/2025	9
27	LEASE OF MBPT RECLAIMED LAND AT JAWAHAR DWEEP HPCL EPC	410.00	410.00	12/2023	12/2023	12/2024	12
28	CITY GAS DISTRIBUTION, JAMSHEDPUR GAIL	221.45	221.45	10/2022	12/2023	03/2025	15
	<u>POWER</u>						
29	BARH STPP(3X660MW) NTPC	8,692.97	21,312.11	10/2011	07/2024	08/2024	1
30	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY PGCIL Central Sector Projects	186.17	219.66	07/2019	10/2023	11/2023	1

List of projects reporting additional delayed Rs. 150 Crore and above							(October 2023)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
31	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA PGCIL	353.85	353.85	12/2022	10/2023	11/2023	1
32	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. PGCIL PPP (BOT)	176.22	176.22	03/2023	12/2023	01/2024	1
33	SHAJAPUR 325MW SOLAR PV PROJECT NTPC EPC	1,530.49	1,530.49	03/2024	02/2024	03/2024	1
34	NAITWAR MORI HEP SJVN	648.33	1,272.29	12/2021	09/2023	11/2023	2
35	PATRATU STPP-I (3X800MW) NTPC	18,668.00	17,112.00	03/2023	03/2025	05/2025	2
36	PARBATI HEP (4X200 MW) (NHPC) II NHPC	3,919.59	11,134.54	09/2009	06/2024	09/2024	3
37	TELANGANA SUPER THERMAL POWER PROJECT PHASE I NTPC	10,598.98	10,998.00	11/2020	08/2023	11/2023	3
38	DAYAPAR WIND ENERGY PROJECT 150MW NTPC	937.80	937.80	05/2023	12/2023	06/2024	6
	<u>HEALTH AND FAMILY WELFARE</u>						
39	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM HITES	875.00	860.00	05/2021	10/2023	12/2023	2
40	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR CPWD FOR HEALTH	1,404.00	1,404.00	09/2023	10/2023	12/2023	2
41	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH CPWD FOR HEALTH	260.00	371.78	06/2021	08/2025	12/2025	4
42	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT CPWD FOR HEALTH	195.00	195.00	09/2020	09/2020	10/2023	37
	<u>RAILWAYS</u>						
43	PURULIA TO KOTSHILA DOUBLING (39.1 KM) SER	338.00	393.83	06/2022	05/2024	06/2024	1
44	Rampurhat-Murairai (29.48 km)-3rd line ER ITEM RATE	218.03	218.03	03/2024	10/2023	11/2023	1
45	WARDHA-SEWAGRAM NGP 3RD LINE CR	540.02	540.02	03/2022	12/2024	03/2025	3
46	WARDHA-BALHARSHAH - 3RD LINE (132 KM) CR	1,272.19	1,384.72	03/2022	12/2024	03/2025	3
47	PUNE-MIRAJ-LONDA (467 KM) CR	3,627.47	6,463.49	03/2024	03/2024	06/2024	3

List of projects reporting additional delayed Rs. 150 Crore and above (October 2023)							
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
48	WARDHA - NAGPUR - 4TH LINE (76 KM) CR	637.95	637.95	03/2023	12/2024	03/2025	3
49	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR NFR	532.87	2,650.00	03/2019	03/2024	07/2024	4
50	BHADRAK - NERGUNDI 3RD LINE ECOR	843.04	843.04	10/2020	03/2024	07/2024	4
51	MANIYACHI - NAGERCOIL (102 KM) DOUBLING RVNL	1,700.00	1,305.00	03/2022	10/2023	03/2024	5
52	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) NWR ITEM RATE	304.00	239.54	06/2026	06/2025	12/2025	6
53	BHAIRABI SAIRONG, NL, NEFR NFR	2,393.47	8,605.00	03/2014	02/2024	10/2024	8
54	MANMAD - JALGAON - 3RD LINE (160 KM) CR	1,035.16	1,035.16	03/2022	03/2024	12/2024	9
55	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) SER	1,866.31	1,866.31	05/2023	02/2025	12/2025	10
56	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) SER	428.65	472.50	06/2022	12/2025	05/2027	17
57	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) SR ITEM RATE	812.85	802.80	08/2023	08/2023	03/2026	31
58	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) CR	2,449.91	2,449.91	03/2023	03/2024	03/2027	36
	ROAD TRANSPORT AND HIGHWAYS						
59	PATNA-MUZZAFFARPUR NHAI PPP (ANNUITY)	671.30	671.30	02/2013	11/2023	12/2023	1
60	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM MoRTH EPC	153.21	153.21	01/2017	00/2017	01/2017	1
61	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP MoRTH EPC	165.67	165.67	11/2015	10/2023	11/2023	1
62	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T NHAI	804.97	571.45	06/2018	09/2023	10/2023	1
63	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. NHAI	998.18	998.18	08/2019	10/2023	11/2023	1
64	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST NHAI	723.64	723.64	09/2019	10/2023	11/2023	1
65	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU NHAI	763.08	763.08	08/2019	10/2023	11/2023	1

List of projects reporting additional delayed Rs. 150 Crore and above							(October 2023)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
66	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P MoRTH	553.30	706.39	05/2016	10/2023	11/2023	1
67	4-LANNING OF THALSERRY -MAHE BYPASS NHAI Central Sector Projects	1,124.11	1,503.86	05/2020	11/2023	12/2023	1
68	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA MoRTH	223.50	223.50	08/2018	11/2023	12/2023	1
69	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. NHIDCL	200.44	200.44	01/2020	08/2023	09/2023	1
70	DAHEGAON TO KUHI MoRTH	228.89	228.89	06/2019	10/2023	11/2023	1
71	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. MoRTH	392.33	470.72	03/2018	10/2023	11/2023	1
72	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) MoRTH	159.12	159.12	01/2016	10/2023	11/2023	1
73	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA NHAI	743.88	743.89	12/2021	10/2023	11/2023	1
74	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V NHAI	656.98	840.00	11/2022	10/2023	11/2023	1
75	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA NHAI	1,094.97	1,094.97	02/2022	10/2023	11/2023	1
76	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM NHAI	217.96	884.00	12/2022	10/2023	11/2023	1
77	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE NHAI	990.97	990.97	12/2021	10/2023	11/2023	1
78	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO NHAI	847.00	847.00	03/2022	10/2023	11/2023	1
79	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG NHAI	1,047.00	1,047.00	05/2020	10/2023	11/2023	1
80	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T NHAI	996.27	996.27	03/2022	10/2023	11/2023	1
81	MARIAM - PEREN PKG-2B NHIDCL EPC	232.26	232.26	12/2022	11/2023	12/2023	1

List of projects reporting additional delayed Rs. 150 Crore and above (October 2023)							
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
82	IMPHAL – MOREH PACKAGE- 3 NHIDCL EPC	259.31	259.31	12/2022	11/2023	12/2023	1
83	GOHA-KHELLANI PKG-3 NHIDCL EPC	431.28	431.28	03/2023	02/2024	03/2024	1
84	IMPHAL – MOREH (PACKAGE 4) NHIDCL EPC	277.99	277.99	01/2023	11/2023	12/2023	1
85	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 MoRTH EPC	264.86	264.86	08/2023	11/2023	12/2023	1
86	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) NHAI PPP BOT (Hybrid Annuity)	1,518.53	1,518.53	10/2022	12/2023	01/2024	1
87	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS NHAI EPC	166.90	166.90	03/2021	09/2023	10/2023	1
88	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI NHAI EPC	157.05	157.05	10/2020	10/2023	11/2023	1
89	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 NHAI EPC	200.00	154.73	03/2022	10/2023	11/2023	1
90	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 NHAI HAM(Hybrid Annuity Mode)	1,065.06	1,444.50	03/2023	12/2023	01/2024	1
91	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN NHAI HAM(Hybrid Annuity Mode)	1,225.24	1,505.85	10/2021	12/2023	01/2024	1
92	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A NHAI EPC	2,312.26	2,312.26	09/2021	10/2023	11/2023	1
93	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN NHAI EPC	2,252.75	2,252.75	09/2021	10/2023	11/2023	1
94	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA NHAI EPC	1,935.61	1,935.61	09/2021	10/2023	11/2023	1
95	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) NHAI EPC	752.30	766.20	08/2023	10/2023	11/2023	1
96	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) NHAI EPC	606.51	657.00	06/2023	10/2023	11/2023	1
97	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE NHAI ITEM RATE	162.73	162.73	03/2023	10/2023	11/2023	1

<u>List of projects reporting additional delayed</u> Rs. 150 Crore and above (October 2023)							
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
98	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 MoRTH EPC	319.68	503.28	N.A.	10/2023	12/2023	2
99	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. NHAI	1,251.11	1,361.00	12/2020	10/2023	12/2023	2
100	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 NHIDCL	373.07	387.00	09/2019	10/2023	12/2023	2
101	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 NHIDCL	396.52	396.52	08/2019	10/2023	12/2023	2
102	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO NHAI	686.65	686.65	07/2020	01/2024	03/2024	2
103	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (NHAI	503.88	609.03	06/2021	01/2024	03/2024	2
104	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 NHAI EPC	505.35	813.15	10/2022	09/2023	11/2023	2
105	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) NHAI EPC	628.71	756.13	11/2020	09/2023	11/2023	2
106	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM NHIDCL	306.28	306.28	03/2022	10/2023	12/2023	2
107	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. MoRTH	287.70	287.70	02/2017	10/2023	12/2023	2
108	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU MoRTH EPC	962.43	978.93	09/2020	10/2023	12/2023	2
109	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT MoRTH	171.60	171.60	05/2018	10/2023	12/2023	2
110	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230 MoRTH	306.59	306.59	06/2021	10/2023	12/2023	2
111	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K MoRTH	196.23	196.00	11/2022	09/2023	11/2023	2
112	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D NHIDCL EPC	277.44	277.44	10/2022	07/2024	09/2024	2
113	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. MoRTH EPC	319.09	319.09	03/2024	07/2024	09/2024	2

List of projects reporting additional delayed Rs. 150 Crore and above							(October 2023)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
114	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II MoRTH EPC	216.72	216.72	12/2022	09/2023	11/2023	2
115	MOPA AIRPORT MoRTH EPC	1,183.16	1,183.16	04/2022	10/2023	12/2023	2
116	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE. MoRTH EPC	170.27	170.27	12/2017	10/2023	12/2023	2
117	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPU NHAI Joint Venture	230.69	230.69	02/2022	09/2023	11/2023	2
118	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S NHAI	2,510.04	2,510.04	08/2019	12/2023	03/2024	3
119	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 NHIDCL	568.92	568.92	12/2019	09/2023	12/2023	3
120	HIMAYATNAGAR TO PHULSAWANGI MoRTH	294.87	294.87	12/2019	09/2023	12/2023	3
121	MANU-SIMLUNG (PKG 4) NHIDCL EPC	354.79	354.79	12/2022	12/2023	03/2024	3
122	IMPHAL - KHONGSANG PKG-4 NHIDCL EPC	579.63	579.63	12/2023	12/2023	03/2024	3
123	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 NHAI PPP BOT (Hybrid Annuity)	1,051.69	1,051.69	01/2023	02/2024	05/2024	3
124	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V) NHAI EPC	1,548.07	1,548.07	09/2021	12/2023	03/2024	3
125	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 MoRTH	170.57	192.48	11/2020	11/2023	03/2024	4
126	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) NHIDCL EPC	365.53	365.53	08/2022	11/2023	03/2024	4
127	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI NHIDCL EPC	379.39	379.39	04/2022	11/2023	03/2024	4
128	MARIAM - PEREN PKG-1A NHIDCL EPC	226.32	226.32	12/2022	10/2023	02/2024	4
129	IMPHAL - KHONGSANG PKG-2 NHIDCL EPC	195.14	195.14	12/2022	11/2023	03/2024	4
130	TAMENGLONG - MAHUR PKG-3 NHIDCL EPC	234.08	234.08	12/2022	11/2023	03/2024	4
131	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A NHAI HAM(Hybrid Annuity Mode)	1,980.00	1,980.00	03/2023	07/2023	11/2023	4

List of projects reporting additional delayed Rs. 150 Crore and above							(October 2023)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
132	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO NHAI EPC	690.00	690.00	07/2023	07/2023	12/2023	5
133	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM MoRTH EPC	225.81	225.81	N.A.	06/2023	12/2023	6
134	MARAM - PEREN PKG-3 NHIDCL EPC	467.41	467.41	05/2023	11/2023	05/2024	6
135	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM NHIDCL EPC	315.63	315.63	04/2022	08/2023	03/2024	7
136	MARIAM - PEREN (PKG 1B) NHIDCL EPC	188.36	188.36	12/2022	10/2023	05/2024	7
137	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG NHAI	614.48	757.12	08/2021	10/2023	06/2024	8
138	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH NHAI ITEM RATE	463.44	463.44	02/2023	05/2023	01/2024	8
139	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 MoRTH EPC	566.15	566.15	03/2024	03/2024	11/2024	8
140	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF NHIDCL	1,718.59	1,718.59	03/2022	03/2024	12/2024	9
141	HELWAK TO KARAD MoRTH	416.99	416.99	07/2019	01/2023	10/2023	9
142	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR MoRTH EPC	819.95	819.95	N.A.	01/2023	12/2023	11
143	KARASWADA TO BAMBOLIM MoRTH	852.67	852.67	12/2019	01/2023	12/2023	11
	<u>TELECOMMUNICATIONS</u>						
144	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART BSNL Central Sector Projects	461.42	461.42	06/2021	12/2023	03/2024	3
	<u>URBAN DEVELOPMENT</u>						
145	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND DMRC	565.00	565.00	12/2020	09/2021	11/2022	14
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						

<u>List of projects reporting additional delayed</u> Rs. 150 Crore and above (October 2023)							
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
146	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA CPWD EDUCATION	496.18	460.00	06/2017	10/2023	11/2023	1
147	PERMANENT CAMPUS FOR IIM BODH GAYA CPWD EDUCATION	375.00	375.00	09/2020	11/2023	12/2023	1
148	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) CPWD EDUCATION	424.93	424.93	07/2022	10/2023	12/2023	2
149	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD CPWD EDUCATION	171.86	171.86	03/2016	00/2016	03/2016	3

TABLE-17

Sector wise analysis of projects Rs. 150 Crore and above					
		Cost (Rs. crore)			
Sector	Number of projects	Original	Latest	Anticipated	Cumulative Expenditure
ATOMIC ENERGY	5	1,16,741.00	1,359,06.00	1,36,736.00	96,370.17
CIVIL AVIATION	29	18,497.53	189,21.30	20,525.69	12,173.05
COAL	126	1,71,783.22	1,754,82.81	1,79,052.22	73,878.57
FINANCE	3	786.27	7,86.27	831.04	726.51
MINES	8	7,559.78	88,11.56	9,166.30	4,307.34
STEEL	8	8,645.14	87,74.03	8,774.03	3,975.81
PETROLEUM	155	3,70,138.87	3,893,46.86	3,93,611.73	1,72,276.40
POWER	98	2,63,577.43	2,977,94.47	3,18,355.77	1,72,759.78
HEALTH AND FAMILY WELFARE	8	6,032.68	61,94.73	6,192.62	2,665.00
RAILWAYS	247	4,04,608.97	5,178,88.93	6,14,279.64	3,62,203.15
ROAD TRANSPORT AND HIGHWAYS	994	7,21,665.56	7,499,73.28	7,59,910.55	3,61,481.47
SHIPPING AND PORTS	1	5,369.18	53,62.27	5,362.27	2,671.52
TELECOMMUNICATIONS	6	39,418.57	394,18.57	39,418.57	22,269.03
URBAN DEVELOPMENT	26	2,82,284.07	2,845,20.29	3,07,704.63	1,87,168.18
WATER RESOURCES	41	23,466.28	234,78.30	69,700.98	28,715.16
SOCIAL JUSTICE	1	170.99	1,70.99	170.99	73.80
DEFENCE PRODUCTION	1	246.31	2,00.00	195.00	187.12
COMMERCE	1	302.64	3,02.64	302.64	30.00
DEPARTMENT OF HIGHER EDUCATION	21	9,846.15	102,82.57	10,274.53	6,549.56
HOME AFFAIRS	5	2,025.73	29,46.02	2,958.98	2,070.21
DPIIT	2	24,857.00	248,57.00	25,485.00	14,073.26
DONER	1	151.33	1,51.33	151.33	148.33
RENEWABLE ENERGY	1	271.90	3,66.12	366.12	329.49
Grand total	1788	24,78,446.60	27,01,936.34	29,09,526.63	15,27,102.91

TABLE-18

State-Wise Position of Central Sector Projects costing 150 Rs. crore and above showing Both Time and Cost Overruns						(All Cost/ Expenditure in Rs. crore)			
						Projects with time overruns\$			
Sl.No	State	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	97	1,33,439.34	1,89,980.07	42.37	11	39,720.55	93,319.73	3 - 216
2	ARUNACHAL PRADESH	28	49,473.75	64,435.96	30.24	1	6,285.33	21,247.54	176 - 176
3	ASSAM	55	56,689.13	64,839.76	14.38	5	17,610.23	26,440.86	9 - 50
4	BIHAR	93	1,13,905.20	1,37,601.82	20.80	16	33,043.38	51,314.07	3 - 154
5	GOA	11	6,567.98	6,628.08	0.92	1	303.90	364.00	29 - 29
6	GUJARAT	91	1,44,538.07	1,62,805.63	12.64	16	35,321.54	52,823.24	3 - 144
7	HARYANA	33	68,389.49	70,677.32	3.35	5	5,886.11	7,475.87	3 - 45
8	HIMACHAL PRADESH	27	26,047.08	38,199.85	46.66	4	5,050.84	13,089.58	19 - 180
9	JAMMU AND KASHMIR	45	67,258.12	1,02,275.02	52.06	2	3,176.00	38,097.30	8 - 255
10	KARNATAKA	77	99,671.14	1,03,636.57	3.98	13	11,137.05	15,162.34	7 - 120
11	KERALA	31	63,259.81	70,594.48	11.59	5	7,090.72	8,800.07	13 - 68
12	MADHYA PRADESH	82	73,994.86	85,360.20	15.36	11	12,947.77	21,216.90	3 - 68
13	MAHARASHTRA	217	2,06,782.13	2,30,693.70	11.56	21	73,462.94	1,03,798.42	3 - 97
14	MANIPUR	32	14,557.83	24,425.66	67.78	1	4,454.17	14,322.00	168 - 168
15	MEGHALAYA	14	5,372.73	12,735.93	137.05	0	0.00	0.00	-
16	MIZORAM	19	10,827.75	19,404.27	79.21	11	7,115.01	15,719.90	3 - 127
17	NAGALAND	34	12,139.03	16,489.44	35.84	2	2,699.59	7,050.00	51 - 132
18	ODISHA	85	1,18,068.75	1,25,113.28	5.97	13	15,400.50	21,019.55	18 - 213
19	PUNJAB	34	31,046.16	31,274.14	0.73	2	925.11	1,001.08	40 - 43
20	RAJASTHAN	73	82,119.63	87,299.34	6.31	2	12,730.08	18,049.00	58 - 84
21	SIKKIM	21	14,177.10	21,062.97	48.57	4	2,131.01	9,126.27	9 - 96
22	TAMIL NADU	74	2,12,065.17	2,34,918.06	10.78	17	21,896.61	34,608.57	2 - 171
23	TRIPURA	17	4,961.02	5,317.50	7.19	4	817.05	969.73	15 - 24
24	UTTAR PRADESH	123	1,57,484.07	1,79,425.86	13.93	21	36,517.59	52,531.68	1 - 92
25	WEST BENGAL	62	71,886.35	91,106.01	26.74	20	28,401.87	47,795.90	6 - 141
26	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18	3,118.54	9.53	0	0.00	0.00	-
27	DELHI	29	93,102.83	97,504.84	4.73	5	6,375.03	7,947.57	15 - 50
28	PUDUCHERRY	1	195.00	195.00	0.00	0	0.00	0.00	-
29	CHHATTISGARH	57	67,233.03	68,837.92	2.39	7	9,879.29	11,083.48	14 - 100
30	JHARKHAND	67	96,816.59	1,04,162.24	7.59	9	19,513.38	24,491.28	12 - 114
31	UTTARAKHAND	30	36,188.46	54,008.18	49.24	6	24,711.39	42,530.84	3 - 156
32	TELANGANA	46	32,326.07	35,213.70	8.93	3	12,108.74	14,436.81	36 - 180
33	LADAKH	8	2,767.29	2,926.96	5.77	1	480.33	640.00	30 - 30
34	MULTI STATE	66	3,02,248.46	3,67,258.33	21.51	20	33,491.53	61,429.62	24 - 202
Total		1788	24,78,446.60	29,09,526.63	17.39	259	4,90,684.64	8,37,903.20	

TABLE-19

EXECUTIVE SUMMARY COSTING Rs. 1000 Crore and above			
Sl.No.	Sector	Projects on Monitor	Projects Additionally Delayed
1	ROAD TRANSPORT AND HIGHWAYS	243	16
2	RAILWAYS	113	8
3	PETROLEUM	60	5
4	POWER	53	6
5	COAL	35	1
6	URBAN DEVELOPMENT	22	0
7	ATOMIC ENERGY	5	1
8	CIVIL AVIATION	5	1
9	MINES	3	0
10	STEEL	3	0
11	HEALTH AND FAMILY WELFARE	3	1
12	TELECOMMUNICATIONS	2	0
13	DPIIT	2	0
14	SHIPPING AND PORTS	1	0
15	WATER RESOURCES	1	0
16	DEPARTMENT OF HIGHER EDUCATION	1	0
17	HOME AFFAIRS	1	0
	Total	553	39

TABLE-20

Month wise List of Completed Projects Costing Rs. 1000 crore and above during				
2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
	April,2023			
	<u>POWER</u>			
1	EASTERN REGION STRENGTHENING SCHEME-XVIII Central Sector Projects(POWER GRID CORPORATION OF INDIA LIMITED) - [N18000258]	3,500.00	07/2020	3,183.32
2	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BHUJ-II (2000 MW) IN GUJARAT (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000301]	1,031.00	08/2021	1,024.67
	<u>URBAN DEVELOPMENT</u>			
3	NAGPUR METRO RAIL (NAGPUR METRO RAIL CORPORATION LTD) - [N28000085]	8,680.00	03/2018	8,491.14
	May,2023			
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
4	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-08) (CH. 214.260 - CH. 247.31) [START OF ROB NEAR EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001577]	1,297.25	11/2022	950.33
	June,2023			
	<u>PETROLEUM</u>			
5	BOKARO-ANGUL PIPELINE PROJECT (GAS AUTHORITY OF INDIA LIMITED) - [N16000274]	3,437.00	12/2020	2,463.30
	<u>POWER</u>			
6	AMELIA COAL MINE Central Sector Projects(THDC INDIA LIMITED) - [N18000252]	2,104.21	09/2020	890.47
7	NOKHRA EPC(NATIONAL THERMAL POWER CORPORATION) - [N18000282]	1,722.14	09/2021	1,710.02
	<u>HEALTH AND FAMILY WELFARE</u>			
8	AIIMS BILASPUR (NBCC FOR HEALTH) - [N21000028]	1,351.00	09/2021	1,185.10
	<u>RAILWAYS</u>			
9	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP) (METROPOLITAN RAPID TRANSPORT PROJECTS) - [220100164]	495.44	03/2004	1,920.57
10	KODERMA-RANCHI VIA BARKAKANA (NL),ECR (EAST CENTRAL RAILWAYS) - [220100222]	1,033.07	-	3,881.88
11	SUKINDA ROAD - ANGUL (NL)(ECOR) (RAIL VIKAS NIGAM LTD.) - [220100325]	1,202.70	02/2015	2,488.95

Month wise List of Completed Projects Costing Rs. 1000 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
12	AHMEDABAD-HIMMATNAGAR-UDAIPUR (WR) (WESTERN RAILWAY) - [N22000121]	829.74	03/2020	2,248.41
13	PALANPUR-SAMAKHAYALI (DL) (RAIL VIKAS NIGAM LTD.) - [N22000144]	1,548.66	12/2021	2,814.97
14	VIRAMGAM-SAMAKHIALI (DL) (WESTERN RAILWAY) - [N22000145]	1,037.15	03/2021	1,539.79
15	VIJAYWADA-GUDUGOLANU-BHIMAVARAM-NARSAPUR DL (221 KM) (RAIL VIKAS NIGAM LTD.) - [N22000313]	1,503.71	03/2020	4,483.77
16	HUBLI- CHIKJAJUR (SOUTH WESTERN RAILWAY) - [N22000325]	1,156.94	03/2020	1,590.73
17	HAJIPUR - BACHAWARA (EAST CENTRAL RAILWAYS) - [N22000334]	678.54	03/2019	1,089.30
18	SURENDRA NAGAR RAJKOT (WESTERN RAILWAY) - [N22000392]	1,002.39	03/2021	867.09
19	ROURKELA JHARSUGUDA THIRD LINE 101 KM (SOUTH EASTERN RAILWAY) - [N22000395]	969.83	03/2020	1,396.80
20	DAUND-GULBARGA - DOUBLING (224.9 KM) AND PUNE-GUNTAKAL - ELECTRIFICATION (641.37 KM) (RAIL VIKAS NIGAM LTD.) - [N22000407]	713.48	03/2020	3,240.14
21	SAMBALPUR - TITLAGARH - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000410]	948.04	03/2020	2,517.11
22	RAIPUR - TITLAGARH - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000411]	1,402.02	03/2020	1,479.06
23	BHIMSEN - JHANSI DOUBLING WITH ELECTRIFICATION (RAIL VIKAS NIGAM LTD.) - [N22000413]	1,183.25	12/2020	2,256.64
24	BINA - KOTA DOUBLING WITH RE (RAIL VIKAS NIGAM LTD.) - [N22000414]	1,485.85	12/2020	2,606.08
25	GEVRA ROAD PENDRA ROAD (Indian Railway Construction Company Limited) - [N22000488]	2,288.00	03/2022	2,139.95
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
26	FOUR LANING OF ALIGARH - KANPUR SECTION PKG-I FROM ALIGARH - BHADWAS (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000792]	809.07	06/2022	1,202.13
	July,2023			
	<u>PETROLEUM</u>			
27	DHAMRA-ANGUL PIPELINE PROJECT (GAS AUTHORITY OF INDIA LIMITED) - [N16000272]	1,933.00	12/2020	2,103.90
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
28	4L FROM KM 42.000 TO KM 80.00 OF DODABALLAPUR BYPASS TO HOSKOTE SECTION OF NH-648 (OLD NH- 207) ON H PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001510]	1,278.00	02/2021	950.43
	August,2023			
29	SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR PPP (BOT)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000205]	1,047.00	06/2014	1,855.00
30	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF KOIDA (KM206.20) TO RAJAMUNDA (KM 25 (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000731]	953.09	05/2020	731.39

Month wise List of Completed Projects Costing Rs. 1000 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
	September,2023			
	<u>STEEL</u>			
31	NMDC INTEGRATED STEEL PLANT (NATIONAL MINERAL DEVELOPMENT CORPORATION (NMDC)) - [N12000086]	15,525.00	05/2015	23,191.55
	<u>PETROLEUM</u>			
32	BARAUNI-GUWAHATI PIPELINE (GAS AUTHORITY OF INDIA LIMITED) - [N16000334]	3,308.00	12/2021	3,687.10
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
33	VADPALE TO BHOGAN KHURD (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001115]	1,598.47	11/2019	1,277.25
34	WAKED TO TALEGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001135]	1,244.75	02/2019	1,025.72
35	KALMATH TO ZARAP (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001137]	1,338.13	03/2020	1,346.39
36	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 29 EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001517]	1,523.77	04/2023	963.14
	October,2023			
	<u>PETROLEUM</u>			
37	PARADIP SOMNATHPUR HALDIA PIPELINE (INDIAN OIL CORPORATION LIMITED) - [N16000345]	1,297.50	10/2021	1,129.18
	<u>RAILWAYS</u>			
38	SAMBALPUR-TALCHER DOUBLING (EAST COAST RAILWAY) - [N22000315]	1,111.99	02/2019	1,152.38
39	EASTERN DEDICATED FREIGHT CORRIDOR PROJECT Central Sector Projects(DEDICATED FREIGHT CORRIDOR CORPORATION OF INDIA LTD) - [N22000346]	11,589.00	-	31,304.00
40	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000451]	760.00	03/2020	1,860.91
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
41	WIDENING OF EXISTING ROAD TO 2 LANE NH STANDARDS ALONG WITH IMPROVEMENT AND REALIGNMENT FROM NECHIPU (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001194]	1,979.00	-	1,253.04

Month wise List of Completed Projects Costing Rs. 1000 crore and above during				
2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)

TABLE-21

Month wise List of Deleted Projects Costing Rs. 1000 crore and above during				
2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of Commissioning	Cumulative Expenditure (Rs. crore)
	April,2023			
	<u>ROAD TRANSPORT AND HIGHWAYS</u>			
1	SIX LANING OF SHAMLA JI TO MOTACHILODHA FROM KM 401.200 TO KM 494.410 (LENGTH 93.210 KM) SECTION OF (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000801]	1,052.21	12/2020	570.86
	October,2023			
	<u>RAILWAYS</u>			
2	HUBLI-ANKOLA(NL),SWR (SOUTH WESTERN RAILWAY) - [220100193]	2,315.00	-	159.49
3	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR (NORTH EAST FRONTIER RAILWAY) - [N22000086]	385.20	03/2019	1,124.44
4	BHADRACHALAM-KOVVUR (SOUTH CENTRAL RAILWAY) - [N22000264]	923.23	-	2.46

TABLE-22

Projects Added / Completed / Dropped / Frozen Rs. 1000 Crore and above

No of Projects in Previous Month	559
No of Projects Completed/Dropped/Frozen in Current Month	18
No of Projects added in Current Month	2
No of Projects in Current Month	553

Project status Rs. 1000 Crore and above						
Number of Projects						
With Respect To	Delayed	Ahead	On schedule	Without ODC but DOC available	Without D.O.C	Total
Original (Date)	295 (53.35%)	10 (1.81%)	198 (35.80%)	14 (2.53%)	36 (6.51%)	553
Latest Approved (Date)	217 (39.24%)	16 (2.89%)	272 (49.19%)	11 (1.99%)	37 (6.69%)	553

Project cost Rs. 1000 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Project with No Revision in Cost	406	15,16,382.81	16,99,044.89	8,12,582.31	47.80	1,82,662.08	12.00
Project with Revision in Cost	147	6,36,275.16	6,63,220.85	4,53,849.28	68.40	26,945.69	4.20
Total	553.00	21,52,657.97	23,62,265.74	12,66,431.59	53.61	2,09,607.77	9.74
Original Cost of All Projects							
Original Cost	553.00	19,37,943.93	23,62,265.74	12,66,431.59	53.61	4,24,321.81	21.90

Delayed Project cost Rs. 1000 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Original (OCE)	295	11,24,767.90	14,55,840.04	9,02,475.73	62.00	3,31,072.14	29.43
Latest Approved (RCE)	217	9,27,439.59	10,82,415.09	6,57,861.23	60.80	1,54,975.50	16.71

Additional Delayed Project cost Rs. 1000 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Latest Approved	39	1,58,036.66	1,95,190.09	1,47,857.61	75.80	37,153.43	23.50
Total	39	1,58,036.66	1,95,190.09	1,47,857.61	75.75	37,153.43	23.51

TABLE-23

Extent of cost overrun in projects with respect to original cost (Sector Wise)						Rs. 1000 Crore and above			
						(All Cost/ Expenditure in Rs. crore)			
						Projects with cost overrun^			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	3	27,271.00	47,266.00	73.32
2	CIVIL AVIATION	5	7,613.90	9,612.71	26.25	2	2,525.00	4,523.81	79.16
3	COAL	35	1,27,847.17	1,35,583.93	6.05	3	25,805.84	33,542.60	29.98
4	MINES	3	6,074.00	7,457.97	22.79	2	4,637.00	6,076.97	31.05
5	STEEL	3	6,033.98	6,162.87	2.14	1	2,092.97	2,221.86	6.16
6	PETROLEUM	60	3,30,495.85	3,53,440.30	6.94	15	66,811.26	90,941.71	36.12
7	POWER	53	2,42,918.61	2,97,487.09	22.46	16	69,010.82	1,25,135.30	81.33
8	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	0.00	0	0.00	0.00	0.00
9	RAILWAYS	113	3,38,257.21	5,47,789.80	61.94	84	1,64,843.74	3,74,771.33	127.35
10	ROAD TRANSPORT AND HIGHWAYS	243	3,97,208.44	4,30,520.46	8.39	79	1,19,540.50	1,54,521.15	29.26
11	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	0	0.00	0.00	0.00
12	TELECOMMUNICATIONS	2	37,878.55	37,878.55	0.00	0	0.00	0.00	0.00
13	URBAN DEVELOPMENT	22	2,80,260.24	3,05,680.80	9.07	7	1,17,061.56	1,42,561.32	21.78
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	447.22
15	DEPARTMENT OF HIGHER EDUCATION	1	676.00	1,085.04	60.51	1	676.00	1,085.04	60.51
16	HOME AFFAIRS	1	1,219.21	2,091.53	71.55	1	1,219.21	2,091.53	71.55
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
Total		553	19,37,943.93	23,62,265.74	21.90	216	6,16,418.94	10,45,688.49	69.64

^ - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-24

Extent of cost overrun in projects with respect to original cost (State Wise) Rs.							1000	Crore and above	
(All Cost/ Expenditure in Rs. crore									
						Projects with cost overrun^			
Sl.No	State	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ANDHRA PRADESH	25	1,01,695.08	1,57,300.37	54.68	14	50,921.87	1,06,592.28	109.33
2	ARUNACHAL PRADESH	3	39,880.31	54,842.52	37.52	1	6,285.33	21,247.54	238.05
3	ASSAM	8	35,250.85	42,794.18	21.40	4	17,066.32	25,779.65	51.06
4	BIHAR	33	85,686.57	1,07,066.70	24.95	13	31,483.82	53,500.09	69.93
5	GOA	1	1,183.16	1,183.16	0.00	0	0.00	0.00	0.00
6	GUJARAT	32	1,11,428.36	1,28,900.68	15.68	9	31,215.62	48,687.94	55.97
7	HARYANA	16	60,027.49	61,983.50	3.26	3	5,456.47	7,412.52	35.85
8	HIMACHAL PRADESH	10	19,567.14	31,702.02	62.02	5	9,690.38	21,825.26	125.23
9	JAMMU AND KASHMIR	18	55,528.29	90,545.19	63.06	3	4,997.72	40,014.62	700.66
10	KARNATAKA	25	77,796.60	82,092.32	5.52	9	11,454.49	16,000.21	39.69
11	KERALA	22	59,086.61	66,673.23	12.84	11	28,335.77	36,424.10	28.54
12	MADHYA PRADESH	21	44,015.87	54,577.57	24.00	8	15,372.58	25,934.28	68.70
13	MAHARASHTRA	45	1,28,484.37	1,58,864.00	23.64	20	73,628.45	1,04,051.96	41.32
14	MANIPUR	1	4,454.17	14,322.00	221.54	1	4,454.17	14,322.00	221.54
15	MEGHALAYA	1	906.46	8,324.28	818.33	1	906.46	8,324.28	818.33
16	MIZORAM	2	3,036.43	9,744.85	220.93	2	3,036.43	9,744.85	220.93
17	NAGALAND	1	2,326.52	6,663.00	186.39	1	2,326.52	6,663.00	186.39
18	ODISHA	32	96,047.03	1,01,500.39	5.68	8	13,335.18	18,844.54	41.31
19	PUNJAB	15	21,163.73	21,163.73	0.00	0	0.00	0.00	0.00
20	RAJASTHAN	27	59,984.05	64,743.05	7.93	1	12,320.00	17,079.00	38.63
21	SIKKIM	2	7,087.52	13,624.96	92.24	1	1,339.48	7,876.92	488.06
22	TAMIL NADU	35	1,91,988.40	2,14,302.78	11.62	16	44,302.58	67,011.96	51.26
23	UTTAR PRADESH	52	1,26,897.75	1,48,563.08	17.07	22	44,382.26	66,219.33	49.20
24	WEST BENGAL	23	56,091.56	75,158.16	33.99	13	29,169.64	48,252.24	65.42
25	DELHI	14	87,185.22	91,293.76	4.71	6	50,619.32	54,807.06	8.27
26	CHHATTISGARH	17	50,475.52	52,440.27	3.89	6	10,768.34	12,733.09	18.25
27	JHARKHAND	22	76,057.46	82,750.85	8.80	10	24,151.30	32,400.69	34.16
28	UTTARAKHAND	9	29,372.86	47,101.71	60.36	5	23,991.39	41,720.24	73.90
29	TELANGANA	5	15,405.53	17,658.07	14.62	2	11,759.46	14,012.00	19.16
30	MULTI STATE	36	2,89,833.02	3,54,385.36	22.27	21	53,647.59	1,18,206.84	120.34
Total		553	19,37,943.93	23,62,265.74	21.90	216	6,16,418.94	10,45,688.49	69.64

[^] - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-25

Extent of time overrun in projects with respect to original schedule Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with time overruns\$			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	4	67,120.00	87,115.00	72 - 171
2	CIVIL AVIATION	5	7,613.90	9,612.71	26.25	5	7,613.90	9,612.71	18 - 48
3	COAL	35	1,27,847.17	1,35,583.93	6.05	11	50,165.09	54,818.96	24 - 96
4	MINES	3	6,074.00	7,457.97	22.79	3	6,074.00	7,457.97	5 - 49
5	STEEL	3	6,033.98	6,162.87	2.14	3	6,033.98	6,162.87	14 - 97
6	PETROLEUM	60	3,30,495.85	3,53,440.30	6.94	41	2,45,189.73	2,68,134.18	2 - 143
7	POWER	53	2,42,918.61	2,97,487.09	22.46	34	1,55,539.67	2,08,388.15	1 - 180
8	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	0.00	2	2,514.55	2,514.55	3 - 3
9	RAILWAYS	113	3,38,257.21	5,47,789.80	61.94	73	2,56,485.69	3,93,649.00	3 - 255
10	ROAD TRANSPORT AND HIGHWAYS	243	3,97,208.44	4,30,520.46	8.39	101	1,46,956.51	1,71,231.29	1 - 123
11	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	1	5,369.18	5,362.27	45 - 45
12	TELECOMMUNICATIONS	2	37,878.55	37,878.55	0.00	0	0.00	0.00	-
13	URBAN DEVELOPMENT	22	2,80,260.24	3,05,680.80	9.07	14	1,63,659.35	1,82,667.65	3 - 63
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	48 - 48
15	DEPARTMENT OF HIGHER EDUCATION	1	676.00	1,085.04	60.51	1	676.00	1,085.04	8 - 8
16	HOME AFFAIRS	1	1,219.21	2,091.53	71.55	1	1,219.21	2,091.53	50 - 50
17	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	-
Total		553	19,37,943.93	23,62,265.74	21.90	295	11,24,767.90	14,55,840.04	

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-26

<u>Extent of time overrun in projects with respect to original schedule(State Wise)</u>						Rs. 1000 Crore and above			
(All Cost/ Expenditure in Rs. crore)						Projects with time overruns\$			
Sl.No	State	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	25	1,01,695.08	1,57,300.37	54.68	9	76,397.72	1,29,404.35	3 - 216
2	ARUNACHAL PRADESH	3	39,880.31	54,842.52	37.52	2	8,003.92	22,966.13	33 - 176
3	ASSAM	8	35,250.85	42,794.18	21.40	6	28,343.83	35,887.16	2 - 48
4	BIHAR	33	85,686.57	1,07,066.70	24.95	16	63,127.82	80,311.76	2 - 154
5	GOA	1	1,183.16	1,183.16	0.00	1	1,183.16	1,183.16	20 - 20
6	GUJARAT	32	1,11,428.36	1,28,900.68	15.68	19	64,294.81	81,582.01	1 - 144
7	HARYANA	16	60,027.49	61,983.50	3.26	10	50,848.86	52,106.76	2 - 39
8	HIMACHAL PRADESH	10	19,567.14	31,702.02	62.02	4	8,157.97	16,031.01	32 - 180
9	JAMMU AND KASHMIR	18	55,528.29	90,545.19	63.06	9	28,790.33	63,711.63	3 - 255
10	KARNATAKA	25	77,796.60	82,092.32	5.52	14	46,383.34	49,695.07	9 - 120
11	KERALA	22	59,086.61	66,673.23	12.84	4	6,880.35	8,587.01	13 - 68
12	MADHYA PRADESH	21	44,015.87	54,577.57	24.00	12	29,745.01	36,986.83	21 - 57
13	MAHARASHTRA	45	1,28,484.37	1,58,864.00	23.64	27	88,748.87	1,19,030.50	1 - 97
14	MANIPUR	1	4,454.17	14,322.00	221.54	1	4,454.17	14,322.00	168 - 168
15	MEGHALAYA	1	906.46	8,324.28	818.33	0	0.00	0.00	-
16	MIZORAM	2	3,036.43	9,744.85	220.93	2	3,036.43	9,744.85	7 - 127
17	NAGALAND	1	2,326.52	6,663.00	186.39	1	2,326.52	6,663.00	132 - 132
18	ODISHA	32	96,047.03	1,01,500.39	5.68	18	48,463.50	53,307.55	5 - 213
19	PUNJAB	15	21,163.73	21,163.73	0.00	5	6,089.87	6,089.87	3 - 50
20	RAJASTHAN	27	59,984.05	64,743.05	7.93	12	35,279.63	40,038.63	2 - 84
21	SIKKIM	2	7,087.52	13,624.96	92.24	2	7,087.52	13,624.96	29 - 96
22	TAMIL NADU	35	1,91,988.40	2,14,302.78	11.62	19	69,588.63	80,870.48	2 - 171
23	UTTAR PRADESH	52	1,26,897.75	1,48,563.08	17.07	29	89,366.21	1,04,972.98	1 - 65
24	WEST BENGAL	23	56,091.56	75,158.16	33.99	15	38,002.68	56,617.50	5 - 141
25	DELHI	14	87,185.22	91,293.76	4.71	6	33,050.53	34,459.71	12 - 50
26	CHHATTISGARH	17	50,475.52	52,440.27	3.89	9	34,116.61	35,071.23	14 - 96
27	JHARKHAND	22	76,057.46	82,750.85	8.80	8	40,154.13	42,925.93	8 - 97
28	UTTARAKHAND	9	29,372.86	47,101.71	60.36	6	25,375.17	43,104.02	3 - 156
29	TELANGANA	5	15,405.53	17,658.07	14.62	3	12,870.01	15,122.55	3 - 180
30	MULTI STATE	36	2,89,833.02	3,54,385.36	22.27	26	1,74,600.30	2,01,421.40	4 - 202
Total		553	19,37,943.93	23,62,265.74	21.90	295	11,24,767.90	14,55,840.04	

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-27

<u>Extent of time overrun in projects with respect to latest schedule</u>						Rs. 1000 Crore and above			
(All Cost/ Expenditure in Rs. crore)						Projects with time overruns\$			
Sl.No	Sector	No. of Projects	Latest Approved Cost	Anticipated Cost	Cost overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.61	4	86,285.00	87,115.00	72 - 171
2	CIVIL AVIATION	5	7,613.90	9,612.71	26.25	5	7,613.90	9,612.71	18 - 48
3	COAL	35	1,33,099.30	1,35,583.93	1.87	9	31,234.28	33,719.03	24 - 96
4	MINES	3	7,103.23	7,457.97	4.99	2	6,436.00	6,436.00	5 - 49
5	STEEL	3	6,162.87	6,162.87	0.00	3	6,162.87	6,162.87	14 - 97
6	PETROLEUM	60	3,49,295.09	3,53,440.30	1.19	18	1,31,743.59	1,36,532.59	2 - 97
7	POWER	53	2,77,012.69	2,97,487.09	7.39	23	1,35,909.07	1,54,663.47	1 - 156
8	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	0.00	2	2,514.55	2,514.55	3 - 3
9	RAILWAYS	113	4,48,465.17	5,47,789.80	22.15	57	2,30,105.05	2,89,622.27	0 - 216
10	ROAD TRANSPORT AND HIGHWAYS	243	4,19,735.28	4,30,520.46	2.57	81	1,39,395.56	1,43,826.97	0 - 123
11	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.00	0	0.00	0.00	-
12	TELECOMMUNICATIONS	2	37,878.55	37,878.55	0.00	0	0.00	0.00	-
13	URBAN DEVELOPMENT	22	2,82,496.46	3,05,680.80	8.21	11	1,37,797.15	1,54,569.23	3 - 63
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	48 - 48
15	DEPARTMENT OF HIGHER EDUCATION	1	1,085.04	1,085.04	0.00	0	0.00	0.00	-
16	HOME AFFAIRS	1	2,091.53	2,091.53	0.00	1	2,091.53	2,091.53	50 - 50
17	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	-
Total		553	21,52,657.97	23,62,265.74	9.74	217	9,27,439.59	10,82,415.09	

\$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-28

<u>Extent of cost overrun in projects with respect to latest cost</u>						Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)			
						Projects with cost overruns [^]			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.61	1	6,840.00	7,670.00	12.13
2	CIVIL AVIATION	5	7,613.90	9,612.71	26.25	2	2,525.00	4,523.81	79.16
3	COAL	35	1,33,099.30	1,35,583.93	1.87	1	2,661.73	5,146.48	93.35
4	MINES	3	7,103.23	7,457.97	4.99	1	667.23	1,021.97	53.17
5	STEEL	3	6,162.87	6,162.87	0.00	0	0.00	0.00	0.00
6	PETROLEUM	60	3,49,295.09	3,53,440.30	1.19	1	12,366.00	18,968.00	53.39
7	POWER	53	2,77,012.69	2,97,487.09	7.39	13	51,042.25	73,072.65	43.16
8	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	0.00	0	0.00	0.00	0.00
9	RAILWAYS	113	4,48,465.17	5,47,789.80	22.15	68	1,51,831.05	2,52,216.12	66.12
10	ROAD TRANSPORT AND HIGHWAYS	243	4,19,735.28	4,30,520.46	2.57	49	76,297.48	95,809.98	25.57
11	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.00	0	0.00	0.00	0.00
12	TELECOMMUNICATIONS	2	37,878.55	37,878.55	0.00	0	0.00	0.00	0.00
13	URBAN DEVELOPMENT	22	2,82,496.46	3,05,680.80	8.21	6	1,05,641.56	1,28,905.10	22.02
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	447.22
15	DEPARTMENT OF HIGHER EDUCATION	1	1,085.04	1,085.04	0.00	0	0.00	0.00	0.00
16	HOME AFFAIRS	1	2,091.53	2,091.53	0.00	0	0.00	0.00	0.00
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
Total		553	21,52,657.97	23,62,265.74	9.74	144	4,24,796.34	6,48,283.98	52.61

[^] - Cost Overrun = Anticipated Cost minus Revised/Original Cost

TABLE-29

Extent of time & cost overrun in projects with respect to latest schedule&cost Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with time\$ & cost overruns^			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost Overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.61	1	6,840.00	7,670.00	171- 171
2	CIVIL AVIATION	5	7,613.90	9,612.71	26.25	2	2,525.00	4,523.81	39- 48
3	COAL	35	1,33,099.30	1,35,583.93	1.87	1	2,661.73	5,146.48	60- 60
4	MINES	3	7,103.23	7,457.97	4.99	0	0.00	0.00	0- 0
5	STEEL	3	6,162.87	6,162.87	0.00	0	0.00	0.00	0- 0
6	PETROLEUM	60	3,49,295.09	3,53,440.30	1.19	1	12,366.00	18,968.00	9- 9
7	POWER	53	2,77,012.69	2,97,487.09	7.39	11	48,175.25	68,485.65	1- 141
8	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	0.00	0	0.00	0.00	0- 0
9	RAILWAYS	113	4,48,465.17	5,47,789.80	22.15	38	82,778.07	1,40,336.74	3- 216
10	ROAD TRANSPORT AND HIGHWAYS	243	4,19,735.28	4,30,520.46	2.57	24	36,214.47	46,537.12	1- 123
11	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.00	0	0.00	0.00	0- 0
12	TELECOMMUNICATIONS	2	37,878.55	37,878.55	0.00	0	0.00	0.00	0- 0
13	URBAN DEVELOPMENT	22	2,82,496.46	3,05,680.80	8.21	3	47,274.77	64,126.05	3- 63
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	48- 48
15	DEPARTMENT OF HIGHER EDUCATION	1	1,085.04	1,085.04	0.00	0	0.00	0.00	0- 0
16	HOME AFFAIRS	1	2,091.53	2,091.53	0.00	0	0.00	0.00	0- 0
17	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	0- 0
Total		553	21,52,657.97	23,62,265.74	9.74	82	2,48,986.33	4,11,342.72	

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-30

Extent of time & cost overrun in projects with respect to original schedule&cost Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with time\$ & cost overruns^			
Sl.No.	Sector	No. of projects	Original Cost	Anticipated Cost	Cost Overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	3	27,271.00	47,266.00	84- 171
2	CIVIL AVIATION	5	7,613.90	9,612.71	26.25	2	2,525.00	4,523.81	39- 48
3	COAL	35	1,27,847.17	1,35,583.93	6.05	2	19,898.73	24,552.60	28- 60
4	MINES	3	6,074.00	7,457.97	22.79	2	4,637.00	6,076.97	46- 49
5	STEEL	3	6,033.98	6,162.87	2.14	1	2,092.97	2,221.86	14- 14
6	PETROLEUM	60	3,30,495.85	3,53,440.30	6.94	15	66,811.26	90,941.71	2- 143
7	POWER	53	2,42,918.61	2,97,487.09	22.46	14	66,143.82	1,20,548.30	9- 180
8	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	0.00	0	0.00	0.00	0- 0
9	RAILWAYS	113	3,38,257.21	5,47,789.80	61.94	58	1,16,286.30	2,53,844.61	3- 255
10	ROAD TRANSPORT AND HIGHWAYS	243	3,97,208.44	4,30,520.46	8.39	51	70,525.32	95,094.48	1- 123
11	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	0	0.00	0.00	0- 0
12	TELECOMMUNICATIONS	2	37,878.55	37,878.55	0.00	0	0.00	0.00	0- 0
13	URBAN DEVELOPMENT	22	2,80,260.24	3,05,680.80	9.07	4	58,694.77	77,782.27	3- 63
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	48- 48
15	DEPARTMENT OF HIGHER EDUCATION	1	676.00	1,085.04	60.51	1	676.00	1,085.04	8- 8
16	HOME AFFAIRS	1	1,219.21	2,091.53	71.55	1	1,219.21	2,091.53	50- 50
17	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	0- 0
Total		553	19,37,943.93	23,62,265.74	21.90	155	4,46,932.42	7,81,578.05	

^ - Cost Overrun = Anticipated Cost minus Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-31

List of projects completed/dropped/Frozen during current month					Rs. 1000	Crore and above	
(All Cost/ Expenditure in Rs. crore)							
			Original		Now anticipated		
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure
	<u>PETROLEUM</u>						
1	PARADIP SOMNATHPUR HALDIA PIPELINE	10/2018	1,297.50	10/2021	1,297.50	08/2023	1,129.18
	<u>RAILWAYS</u>						
2	BHADRACHALAM-KOVVUR	04/2012	923.23	N.A.	2,868.00	N.A.	2.46
3	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR	09/2006	385.20	03/2019	1,304.62	N.A.	1,124.44
4	HUBLI-ANKOLA(NL),SWR	04/1997	2,315.00	N.A.	5,174.30	03/2030	159.49
5	SAMBALPUR-TALCHER DOUBLING	03/2011	1,111.99	02/2019	1,539.28	02/2023	1,152.38
6	EASTERN DEDICATED FREIGHT CORRIDOR PROJECT Central Sector Projects	10/2006	11,589.00	N.A.	51,219.00	N.A.	31,304.00
7	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING	02/2015	760.00	03/2020	1,536.00	08/2023	1,860.91
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
8	FOUR LANING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO186.50 KM) PPP (BOT)	11/2013	1,916.79	11/2016	1,916.79	N.A.	1,660.92
9	TWO LANNING WITH FORMATION OF FOUR LANE OF PROPOSED SHIMLA BYPASS	08/2016	1,583.18	09/2020	1,583.18	N.A.	0.00
10	WIDENING OF EXISTING ROAD TO 2 LANE NH STANDARDS ALONG WITH IMPROVEMENT AND REALIGNMENT FROM NECHIPU	09/2011	1,979.00	N.A.	2,036.90	05/2023	1,253.04
11	FOUR LANING OF RAMBAN - BANIHAL SECTION OF NH-1A	12/2015	2,168.66	06/2019	2,168.66	12/2023	0.00

TABLE-32

List of projects added Rs. 1000 Crore and above					(October 2023)	
			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
	<u>POWER</u>					
1	CHATTI BARIATU COAL MINING PROJECT National Project	3/2015	1,314.00	4/2024	1,783.00	4/2024
2	KERANDARI COAL MINING PROJECT National Project	9/2015	1,553.00	11/2019	2,804.00	4/2023

TABLE-33

Milestones (Cumulative due & achieved)	Rs. 1000	Crore and above
Total	2756	
Achieved up to month	1632	

TABLE-34

<u>List of projects reporting additional delayed</u> Rs. 1000 Crore and above							(October 2023)
Sl. No	Project name	Cost (Rs.crore)		DOC reported			Delay (in months)
		Original	Anticipated	Original	Last month	This month	
	<u>ATOMIC ENERGY</u>						
1	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 NPCIL Central Sector Projects	39,849.00	39,849.00	11/2020	11/2023	11/2026	36
	<u>CIVIL AVIATION</u>						
2	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT AAI	1,405.00	1,405.00	08/2022	12/2023	02/2024	2
	<u>COAL</u>						
3	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) NCL	1,255.17	1,255.17	03/2022	10/2023	03/2024	5
	<u>PETROLEUM</u>						
4	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY IOCL	5,251.00	5,251.00	05/2023	11/2023	01/2024	2
5	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM IOCL	1,614.00	1,614.00	08/2023	01/2024	03/2024	2
6	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES NRL	10,228.00	9,058.00	10/2024	10/2024	03/2025	5
7	60 KTA POLYPROPYLENE PROJECT GAIL	910.56	1,299.02	04/2024	04/2024	10/2024	6
8	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY NRL	12,366.00	18,968.00	10/2024	10/2024	07/2025	9
	<u>POWER</u>						
9	BARH STPP(3X660MW) NTPC NTPC	8,692.97	21,312.11	10/2011	07/2024	08/2024	1
10	SHAJAPUR 325MW SOLAR PV PROJECT NTPC EPC	1,530.49	1,530.49	03/2024	02/2024	03/2024	1
11	NAITWAR MORI HEP SJVN	648.33	1,272.29	12/2021	09/2023	11/2023	2
12	PATRATU STPP-I (3X800MW) NTPC	18,668.00	17,112.00	03/2023	03/2025	05/2025	2
13	PARBATI HEP (4X200 MW) (NHPC) II NHPC	3,919.59	11,134.54	09/2009	06/2024	09/2024	3
14	TELANGANA SUPER THERMAL POWER PROJECT PHASE I NTPC	10,598.98	10,998.00	11/2020	08/2023	11/2023	3

List of projects reporting additional delayed Rs. 1000 Crore and above							(October 2023)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
	<u>HEALTH AND FAMILY WELFARE</u>						
15	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR CPWD FOR HEALTH	1,404.00	1,404.00	09/2023	10/2023	12/2023	2
	<u>RAILWAYS</u>						
16	WARDHA-BALHARSHAH - 3RD LINE (132 KM) CR	1,272.19	1,384.72	03/2022	12/2024	03/2025	3
17	PUNE-MIRAJ-LONDA (467 KM) CR	3,627.47	6,463.49	03/2024	03/2024	06/2024	3
18	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR NFR	532.87	2,650.00	03/2019	03/2024	07/2024	4
19	MANIYACHI - NAGERCOIL (102 KM) DOUBLING RVNL	1,700.00	1,305.00	03/2022	10/2023	03/2024	5
20	BHAIRABI SAIRONG, NL, NEFR NFR	2,393.47	8,605.00	03/2014	02/2024	10/2024	8
21	MANMAD - JALGAON - 3RD LINE (160 KM) CR	1,035.16	1,035.16	03/2022	03/2024	12/2024	9
22	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) SER	1,866.31	1,866.31	05/2023	02/2025	12/2025	10
23	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) CR	2,449.91	2,449.91	03/2023	03/2024	03/2027	36
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
24	4-LANNING OF THALSERRY -MAHE BYPASS NHAI Central Sector Projects	1,124.11	1,503.86	05/2020	11/2023	12/2023	1
25	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA NHAI	1,094.97	1,094.97	02/2022	10/2023	11/2023	1
26	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS-CONTROLLED EXPRESSWAY FROM BAWDI VILLAG NHAI	1,047.00	1,047.00	05/2020	10/2023	11/2023	1
27	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) NHAI PPP BOT (Hybrid Annuity)	1,518.53	1,518.53	10/2022	12/2023	01/2024	1
28	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 NHAI HAM(Hybrid Annuity Mode)	1,065.06	1,444.50	03/2023	12/2023	01/2024	1
29	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN NHAI HAM(Hybrid Annuity Mode)	1,225.24	1,505.85	10/2021	12/2023	01/2024	1

List of projects reporting additional delayed Rs. 1000 Crore and above							(October 2023)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
30	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A NHAI EPC	2,312.26	2,312.26	09/2021	10/2023	11/2023	1
31	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN NHAI EPC	2,252.75	2,252.75	09/2021	10/2023	11/2023	1
32	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA NHAI EPC	1,935.61	1,935.61	09/2021	10/2023	11/2023	1
33	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. NHAI	1,251.11	1,361.00	12/2020	10/2023	12/2023	2
34	MOPA AIRPORT MoRTH EPC	1,183.16	1,183.16	04/2022	10/2023	12/2023	2
35	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S NHAI	2,510.04	2,510.04	08/2019	12/2023	03/2024	3
36	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 NHAI PPP BOT (Hybrid Annuity)	1,051.69	1,051.69	01/2023	02/2024	05/2024	3
37	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V) NHAI EPC	1,548.07	1,548.07	09/2021	12/2023	03/2024	3
38	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A NHAI HAM(Hybrid Annuity Mode)	1,980.00	1,980.00	03/2023	07/2023	11/2023	4
39	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF NHIDCL	1,718.59	1,718.59	03/2022	03/2024	12/2024	9

TABLE-35

Sector wise analysis of projects Rs. 1000 Crore and above					
		Cost (Rs. crore)			
Sector	Number of projects	Original	Latest	Anticipated	Cumulative Expenditure
ATOMIC ENERGY	5	1,16,741.00	1,359,06.00	1,36,736.00	96,370.17
CIVIL AVIATION	5	7,613.90	76,13.90	9,612.71	5,200.57
COAL	35	1,27,847.17	1,330,99.30	1,35,583.93	58,594.64
MINES	3	6,074.00	71,03.23	7,457.97	3,811.92
STEEL	3	6,033.98	61,62.87	6,162.87	3,163.30
PETROLEUM	60	3,30,495.85	3,492,95.09	3,53,440.30	1,58,061.02
POWER	53	2,42,918.61	2,770,12.69	2,97,487.09	1,64,326.54
HEALTH AND FAMILY WELFARE	3	4,342.55	43,42.55	4,342.55	1,395.92
RAILWAYS	113	3,38,257.21	4,484,65.17	5,47,789.80	3,41,539.67
ROAD TRANSPORT AND HIGHWAYS	243	3,97,208.44	4,197,35.28	4,30,520.46	1,85,453.68
SHIPPING AND PORTS	1	5,369.18	53,62.27	5,362.27	2,671.52
TELECOMMUNICATIONS	2	37,878.55	378,78.55	37,878.55	21,913.00
URBAN DEVELOPMENT	22	2,80,260.24	2,824,96.46	3,05,680.80	1,86,424.92
WATER RESOURCES	1	10,151.04	101,51.04	55,548.87	21,727.98
DEPARTMENT OF HIGHER EDUCATION	1	676.00	10,85.04	1,085.04	44.75
HOME AFFAIRS	1	1,219.21	20,91.53	2,091.53	1,658.73
DPIIT	2	24,857.00	248,57.00	25,485.00	14,073.26
Grand total	553	19,37,943.93	21,52,657.97	23,62,265.74	12,66,431.59

TABLE-36

State-Wise Position of Central Sector Projects costing Rs. 1000 Crore and above showing Both Time and Cost Overruns (All Cost/ Expenditure in Rs. crore)									
						Projects with time overruns\$			
Sl.No	State	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	25	1,01,695.08	1,57,300.37	54.68	6	37,904.62	90,911.25	3 - 216
2	ARUNACHAL PRADESH	3	39,880.31	54,842.52	37.52	1	6,285.33	21,247.54	176 - 176
3	ASSAM	8	35,250.85	42,794.18	21.40	4	17,066.32	25,779.65	9 - 48
4	BIHAR	33	85,686.57	1,07,066.70	24.95	9	29,928.91	47,113.31	3 - 154
5	GOA	1	1,183.16	1,183.16	0.00	0	0.00	0.00	-
6	GUJARAT	32	1,11,428.36	1,28,900.68	15.68	8	30,203.90	47,491.10	3 - 144
7	HARYANA	16	60,027.49	61,983.50	3.26	2	3,972.17	5,230.11	3 - 31
8	HIMACHAL PRADESH	10	19,567.14	31,702.02	62.02	2	4,398.33	12,271.37	32 - 180
9	JAMMU AND KASHMIR	18	55,528.29	90,545.19	63.06	2	3,176.00	38,097.30	8 - 255
10	KARNATAKA	25	77,796.60	82,092.32	5.52	8	9,799.48	13,361.21	10 - 120
11	KERALA	22	59,086.61	66,673.23	12.84	4	6,880.35	8,587.01	13 - 68
12	MADHYA PRADESH	21	44,015.87	54,577.57	24.00	6	10,122.58	17,364.40	27 - 57
13	MAHARASHTRA	45	1,28,484.37	1,58,864.00	23.64	19	72,615.12	1,02,940.63	3 - 97
14	MANIPUR	1	4,454.17	14,322.00	221.54	1	4,454.17	14,322.00	168 - 168
15	MEGHALAYA	1	906.46	8,324.28	818.33	0	0.00	0.00	-
16	MIZORAM	2	3,036.43	9,744.85	220.93	2	3,036.43	9,744.85	7 - 127
17	NAGALAND	1	2,326.52	6,663.00	186.39	1	2,326.52	6,663.00	132 - 132
18	ODISHA	32	96,047.03	1,01,500.39	5.68	7	12,392.23	17,292.28	24 - 213
19	PUNJAB	15	21,163.73	21,163.73	0.00	0	0.00	0.00	-
20	RAJASTHAN	27	59,984.05	64,743.05	7.93	1	12,320.00	17,079.00	84 - 84
21	SIKKIM	2	7,087.52	13,624.96	92.24	1	1,339.48	7,876.92	96 - 96
22	TAMIL NADU	35	1,91,988.40	2,14,302.78	11.62	10	18,084.93	29,761.78	2 - 171
23	UTTAR PRADESH	52	1,26,897.75	1,48,563.08	17.07	15	34,633.00	50,239.77	1 - 65
24	WEST BENGAL	23	56,091.56	75,158.16	33.99	11	25,893.41	44,524.23	10 - 141
25	DELHI	14	87,185.22	91,293.76	4.71	3	5,793.88	7,282.26	15 - 50
26	CHHATTISGARH	17	50,475.52	52,440.27	3.89	4	8,280.97	9,235.59	14 - 63
27	JHARKHAND	22	76,057.46	82,750.85	8.80	4	17,919.13	22,246.93	12 - 60
28	UTTARAKHAND	9	29,372.86	47,101.71	60.36	5	23,991.39	41,720.24	3 - 156
29	TELANGANA	5	15,405.53	17,658.07	14.62	2	11,759.46	14,012.00	36 - 180
30	MULTI STATE	36	2,89,833.02	3,54,385.36	22.27	17	32,354.31	59,182.32	24 - 202
Total		553	19,37,943.93	23,62,265.74	21.90	155	4,46,932.42	7,81,578.05	

^ - Cost Overrun = Anticipated Cost minus Original Cost

\$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

Detail of ongoing Projects Costing Rs		150	Crore and above.			(October 2023)
		(All Cost/ Expenditure in Rs. Crore)				
Sl.No	Project	Date of Approval (month / year)	Original / Revised / Anticipated Date of Commissioning (month / year)	Original (Revised) [Anticipated] Cost (Rs. crore)	Cumulative Expenditure in Rs. crore (Cost Overrun in Rs. crore) [Time Overrun in months]	Miles tones Achieved / Total
	ATOMIC ENERGY					
	Bhavini Limited					
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044],BHAVNI,TAMIL NADU	9/2003	9/2010 (10/2022) [12/2024]	3,492.00 (6,840.00) [7,670.00]	6,612.17 (4,178.00) [171]	85/87
	Nuclear Power Corporation Of India Limited					
2	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029],NPCIL,TAMIL NADU	6/2017	9/2027 (-) [9/2027]	49,621.00 (-) [49,621.00]	12,146.00 (0.00) [0]	16/80
3	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028],NPCIL,TAMIL NADU	3/2013	11/2020 (-) [11/2026]	39,849.00 (-) [39,849.00]	39,869.00 (0.00) [72]	36/76
4	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010],NPCIL,GUJARAT	10/2009	12/2015 (-) [3/2024]	11,459.00 (22,517.00) [22,517.00]	20,689.00 (11,058.00) [99]	67/70
5	RAJASTHAN ATOMIC POWER PROJECT - 7 AND 8 (2X700 MW) - [N02000027],NPCIL,RAJASTHAN	10/2009	12/2016 (-) [12/2023]	12,320.00 (17,079.00) [17,079.00]	17,054.00 (4,759.00) [84]	55/68
	CIVIL AVIATION					
	Airport Authority Of India Limited					
6	RAJAHMUNDY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103],AAI,ANDHRA PRADESH	12/2022	8/2025 (-) [8/2025]	347.15 (-) [347.15]	0.00 (0.00) [0]	0/0
7	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076],AAI,DELHI	11/2016	4/2020 (-) [11/2023]	303.80 (351.21) [374.98]	314.25 (71.18) [43]	0/0
8	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102],AAI,UTTAR PRADESH	5/2023	11/2024 (-) [11/2024]	185.75 (-) [185.75]	0.00 (0.00) [0]	0/8
9	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085],AAI,UTTARAKHAND	7/2018	9/2020 (-) [11/2023]	456.86 (-) [456.86]	458.75 (0.00) [38]	1/7
10	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100],AAI,MANIPUR	11/2021	7/2024 (12/2024) [12/2024]	499.00 (-) [499.00]	83.88 (0.00) [5]	0/2

11	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081],AAI, WEST BENGAL	1/2019	11/2021 (-) [5/2023]	389.71 (-) [389.71]	391.78 (0.00) [0]	2/2
12	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074],AAI,TAMIL NADU	6/2018	2/2022 (-) [12/2025]	2,467.00 (-) [2,467.00]	1,371.83 (0.00) [46]	12/13
13	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078],AAI,LADAKH	7/2018	9/2021 (12/2023) [3/2024]	480.33 (-) [640.00]	278.19 (159.67) [30]	2/9
14	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA - [N04000080],AAI, WEST BENGAL	1/2016	3/2020 (6/2022) [8/2023]	458.00 (-) [458.00]	225.64 (0.00) [0]	2/2
15	CO CIVIL AVIATION RESEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD - [N04000086],AAI,TELANGANA	5/2020	5/2022 (6/2023) [6/2023]	353.61 (-) [353.61]	296.46 (0.00) [0]	4/4
16	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094],AAI,UTTAR PRADESH	3/2021	12/2022 (11/2023) [11/2023]	242.14 (328.00) [328.00]	279.79 (85.86) [11]	1/14
17	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090],AAI,TAMIL NADU	6/2019	3/2022 (2/2024) [2/2024]	380.87 (-) [357.00]	195.53 (-23.87) [23]	13/45
18	CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082],AAI,BIHAR	5/2018	10/2022 (-) [12/2024]	1,216.90 (-) [1,216.90]	510.76 (0.00) [26]	1/3
19	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096],AAI,MAHARASHTRA	6/2017	12/2020 (-) [11/2023]	255.68 (-) [255.68]	239.70 (0.00) [35]	0/1
20	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091],AAI,ANDHRA PRADESH	4/2020	3/2023 (-) [6/2024]	611.80 (-) [611.80]	224.46 (0.00) [15]	6/14
21	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093],AAI,GUJARAT	8/2018	2/2021 (-) [12/2023]	353.25 (-) [353.25]	284.28 (0.00) [34]	1/2
22	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT - [N04000101],AAI,RAJASTHAN	5/2022	11/2024 (-) [11/2024]	480.00 (-) [480.00]	15.43 (0.00) [0]	0/1
23	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088],AAI,GUJARAT	1/2018	8/2022 (12/2023) [2/2024]	1,405.00 (-) [1,405.00]	1,094.82 (0.00) [18]	15/17
24	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095],AAI,GOA	11/2017	9/2021 (-) [10/2024]	255.69 (-) [255.69]	49.21 (0.00) [37]	0/1
25	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT - [N04000089],AAI,ANDHRA PRADESH	8/2017	2/2020 (12/2021) [11/2023]	177.10 (-) [177.10]	143.24 (0.00) [45]	3/4
26	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083],AAI,ASSAM	12/2016	3/2021 (-) [3/2025]	1,142.00 (-) [1,232.00]	365.49 (90.00) [48]	0/1
27	UPGRADATION OF JABALPUR	6/2016	6/2021	412.24	375.02	0/1

	AIRPORT - [N04000087],AAI,MADHYA PRADESH		(-) [12/2023]	(-) [412.24]	(0.00) [30]	
28	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092],AAI,ARUNACHAL PRADESH	2/2019	8/2022 (2/2024) [2/2024]	645.63 (-) [645.63]	645.84 (0.00) [18]	2/3
29	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075],AAI,TAMIL NADU	8/2018	10/2021 (-) [12/2023]	951.28 (-) [951.28]	959.34 (0.00) [26]	9/14
30	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077],AAI,UTTAR PRADESH	6/2018	9/2021 (-) [12/2024]	1,383.00 (-) [3,291.81]	1,857.67 (1,908.81) [39]	0/2
31	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079],AAI,MAHARASHTRA	3/2017	4/2021 (-) [12/2023]	475.39 (-) [475.39]	451.77 (0.00) [32]	9/10
32	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073],AAI,ANDAMAN AND NICOBAR ISLANDS	10/2013	9/2018 (5/2023) [6/2023]	417.23 (707.73) [707.73]	679.78 (290.50) [0]	6/6
33	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. - [N04000099],AAI,GUJARAT	6/2022	12/2025 (-) [12/2025]	1,305.00 (-) [751.01]	31.31 (-553.99) [0]	1/9
34	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098],AAI,MADHYA PRADESH	10/2021	8/2023 (11/2023) [11/2023]	446.12 (-) [446.12]	348.83 (0.00) [3]	2/9
	COAL					
	<u>Bharat Coking Coal Limited</u>					
35	MURAI DIH UG TURN-KEY PROJECT - [N06000096],BCCL,JHARKHAND	2/2011	4/2014 (-) [1/2026]	339.88 (-) [339.88]	151.04 (0.00) [141]	6/7
36	MADHUBAND NLW WASHERY - [N06000126],BCCL,JHARKHAND	8/2010	5/2014 (-) [11/2023]	289.45 (-) [302.00]	297.61 (12.55) [114]	4/8
37	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195],BCCL,WEST BENGAL	12/2015	3/2017 (-) [12/2023]	304.13 (341.22) [341.22]	224.12 (37.09) [81]	0/0
38	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194],BCCL,JHARKHAND	10/2015	4/2018 (-) [9/2024]	243.00 (-) [334.27]	94.11 (91.27) [77]	0/0
39	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) - [N06000106],BCCL,JHARKHAND	2/2014	3/2021 (-) [3/2024]	555.52 (-) [555.52]	379.46 (0.00) [36]	1/2
40	MOONIDIH XV SEAM UG - [N06000098],BCCL,JHARKHAND	8/2011	3/2019 (-) [4/2025]	1,230.27 (-) [1,230.27]	583.84 (0.00) [73]	3/6
	<u>Central Coal Fields Limited</u>					
41	EPR PUNDI OCP - [N06000242],CCL,JHARKHAND	11/2020	3/2024 (-) [3/2024]	713.35 (-) [713.35]	236.44 (0.00) [0]	0/0
42	EXPANSION PROJECT AMRAPALI OCP - [N06000217],CCL,JHARKHAND	8/2020	3/2028 (-) [3/2028]	5,136.15 (-) [5,136.15]	579.97 (0.00) [0]	0/0
43	CHANDRAGUPT OCP	8/2020	3/2032	973.50	7.80	0/0

	- [N06000238],CCL,JHARKHAND		(-) [3/2032]	(-) [973.50]	(0.00) [0]	
44	EXPANSION OF KONAR OCP - [N06000245],CCL,JHARKHAND	1/2022	3/2032 (-) [3/2032]	799.34 (-) [799.34]	284.69 (0.00) [0]	0/0
45	EXPANSION OF ASHOK OCP - [N06000247],CCL,JHARKHAND	5/2021	3/2026 (-) [3/2026]	2,898.28 (-) [2,898.28]	173.90 (0.00) [0]	0/0
46	EXPANSION OF KARO OCP - [N06000246],CCL,JHARKHAND	1/2022	3/2026 (-) [3/2026]	908.47 (-) [908.47]	135.26 (0.00) [0]	0/0
47	TETARIAKHAR EXPANSION OCP - [N06000186],CCL,JHARKHAND	11/2019	3/2023 (-) [3/2025]	243.52 (-) [243.52]	41.66 (0.00) [24]	1/1
48	SIRKA OCP - [N06000239],CCL,JHARKHAND	5/2020	3/2025 (-) [3/2025]	222.82 (-) [222.82]	139.31 (0.00) [0]	0/0
49	CHURI BENTI UG (0.81 MTY) - [N06000083],CCL,JHARKHAND	8/2007	3/2011 (-) [3/2024]	163.51 (-) [163.51]	133.28 (0.00) [156]	7/7
50	JHARKHAND LAIYO OCP - [N06000240],CCL,JHARKHAND	8/2020	3/2031 (-) [3/2031]	764.57 (-) [764.57]	145.67 (0.00) [0]	0/0
51	EPR TAPIN SOUTH OCP - [N06000241],CCL,JHARKHAND	11/2020	3/2025 (-) [3/2025]	230.41 (-) [230.41]	18.14 (0.00) [0]	0/0
52	KOTRE BASANTPUR PACHMO OCP - [N06000237],CCL,JHARKHAND	8/2020	3/2032 (-) [3/2032]	861.06 (625.40) [861.06]	314.27 (0.00) [0]	0/0
53	UCE OF EPR OF NORTH URIMARI OCP - [N06000218],CCL,JHARKHAND	7/2021	3/2026 (-) [3/2026]	778.80 (-) [778.80]	590.91 (0.00) [0]	0/0
54	EPR ROHINI KARKATA OCP - [N06000243],CCL,JHARKHAND	1/2021	3/2025 (-) [3/2025]	1,020.42 (-) [1,020.42]	82.76 (0.00) [0]	0/0
55	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087],CCL,JHARKHAND	12/2009	3/2016 (-) [3/2025]	510.85 (-) [510.85]	487.68 (0.00) [108]	7/7
56	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216],CCL,JHARKHAND	8/2020	3/2028 (-) [3/2028]	7,254.37 (-) [7,254.37]	907.24 (0.00) [0]	0/0
57	KARMA OCP (1.0MTY) - [N06000088],CCL,JHARKHAND	6/2009	3/2014 (-) [3/2024]	162.46 (-) [162.46]	94.69 (0.00) [120]	7/7
Eastern Coal Fields Limited						
58	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185],ECL, WEST BENGAL	7/2019	3/2027 (-) [3/2027]	826.42 (389.10) [389.10]	4.47 (-437.32) [0]	1/22
59	NAKRAKONDA KUMARDIH B OCP - [N06000170],ECL, WEST BENGAL	8/2018	3/2029 (-) [3/2029]	502.68 (-) [502.67]	49.51 (-0.01) [0]	4/22
60	RANIGANJ MASTER PLAN - [N06000163],ECL, WEST BENGAL	8/2009	8/2019 (-) [8/2024]	2,661.73 (-) [5,146.48]	721.97 (2,484.75) [60]	2/19
61	TILABONI UG MINE - [N06000172],ECL, WEST BENGAL	2/2019	3/2027 (-) [3/2027]	916.62 (749.08) [749.08]	11.05 (-167.54) [0]	3/27
62	SONEPUR BAZARI EXPANSION OC - [N06000220],ECL, WEST BENGAL	7/2021	3/2029 (-) [3/2029]	5,365.88 (5,366.00) [5,365.88]	339.81 (0.00) [0]	0/0
63	MOHANPUR EXPANSION OC PHASE	11/2020	3/2025	888.99	84.88	0/0

	II - [N06000236],ECL,WEST BENGAL		(-) [3/2025]	(-) [888.99]	(0.00) [0]	
64	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223],ECL,WEST BENGAL	4/2020	3/2029 (-) [3/2029]	1,210.12 (-) [1,210.12]	322.55 (0.00) [0]	0/0
65	SIDULI MINE (OC AND UG) - [N06000165],ECL,WEST BENGAL	5/2018	3/2026 (-) [3/2026]	535.18 (-) [535.18]	3.54 (0.00) [0]	4/22
66	HURA - C OC (3 MTY) - [N06000143],ECL,JHARKHAND	10/2015	3/2022 (3/2029) [3/2029]	359.69 (-) [859.41]	312.03 (499.72) [84]	4/22
67	CHITRA EAST (RCE) OCP - [N06000169],ECL,JHARKHAND	8/2018	3/2024 (-) [3/2024]	513.98 (-) [513.99]	178.19 (0.01) [0]	0/17
68	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191],ECL,WEST BENGAL	4/2020	3/2025 (-) [3/2025]	483.65 (-) [483.65]	23.86 (0.00) [0]	0/0
69	BONJEMEHARI EXPANSION OCP - [N06000244],ECL,WEST BENGAL	8/2021	3/2025 (-) [3/2025]	570.12 (-) [570.11]	32.30 (-0.01) [0]	0/0
<u>Mahanadi Coal Fields Limited</u>						
70	BHUBANESWARI EXPANSION OCP - [N06000227],MCL,ODISHA	8/2020	3/2031 (-) [3/2031]	3,145.45 (-) [3,145.45]	984.26 (0.00) [0]	0/0
71	BALARAM EXPANSION OCP - [N06000230],MCL,ODISHA	8/2020	3/2029 (-) [3/2029]	3,504.21 (-) [3,504.21]	668.49 (0.00) [0]	0/0
72	RPR OF HINGULA -II EXPANSION PH- III - [N06000261],MCL,ODISHA	12/2022	3/2029 (-) [3/2029]	2,264.68 (-) [2,264.68]	961.42 (0.00) [0]	0/0
73	KULDA EXPANSION OCP- 15 MTY - [N06000248],MCL,ODISHA	6/2014	3/2018 (-) [3/2026]	348.16 (-) [348.16]	189.10 (0.00) [96]	0/0
74	ANANTA OCP EXPANSION PH III - [N06000225],MCL,ODISHA	8/2008	3/2012 (3/2022) [3/2022]	228.08 (-) [398.14]	398.14 (170.06) [0]	0/0
75	SIARMAL OCP (40.00MTY) - [N06000113],MCL,ODISHA	5/2014	3/2026 (-) [3/2026]	3,756.36 (-) [3,756.36]	3,363.98 (0.00) [0]	13/15
76	GOPALJI-KANIHA OCP - [N06000229],MCL,ODISHA	8/2020	3/2028 (-) [3/2028]	8,416.19 (-) [8,416.19]	1,424.50 (0.00) [0]	0/0
77	GARJANBAHAL OCP - [N06000117],MCL,ODISHA	11/2014	3/2021 (-) [3/2026]	1,375.38 (-) [1,375.38]	793.73 (0.00) [60]	9/10
78	SUBHADRA OCP - [N06000249],MCL,ODISHA	5/2021	3/2027 (3/2029) [3/2029]	1,693.81 (-) [1,693.81]	905.03 (0.00) [24]	0/0
79	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112],MCL,ODISHA	5/2014	3/2019 (-) [3/2026]	479.15 (-) [479.15]	260.68 (0.00) [84]	4/9
80	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171],MCL,ODISHA	11/2018	3/2029 (-) [3/2029]	2,838.87 (-) [2,838.87]	1,441.47 (0.00) [0]	3/9
81	INTEGRATED LAKHANPUR- BELPAHAR-LILARI OCP - [N06000167],MCL,ODISHA	5/2018	3/2027 (-) [3/2027]	2,434.75 (-) [2,434.75]	1,477.48 (0.00) [0]	5/12
<u>Neyveli Lignite Corporation</u>						
82	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW) - [N06000095],NLC,TAMIL NADU	6/2011	12/2015 (2/2021) [2/2021]	5,907.11 (8,990.00) [8,990.00]	7,781.89 (3,082.89) [0]	35/35

83	TALABIRA II AND III OCP - [N06000189],NLC,ODISHA	7/2017	1/2027 (-) [1/2027]	2,401.07 (-) [2,401.07]	1,088.11 (0.00) [0]	19/22
84	PACHWARA SOUTH COAL BLOCK - [N06000193],NLC,JHARKHAND	7/2013	9/2028 (-) [9/2028]	1,795.01 (-) [1,795.01]	46.60 (0.00) [0]	6/11
85	BITHNOK LIGNITE THERMAL POWER STATION - [N06000188],NLC,RAJASTHAN	3/2015	9/2020 (-) [9/2020]	2,196.30 (-) [2,196.30]	106.24 (0.00) [0]	0/0
86	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA) - [N06000138],NLC,TAMIL NADU	4/2013	6/2015 (-) [9/2027]	1,458.17 (709.06) [709.06]	542.45 (-749.11) [147]	5/7
87	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA) - [N06000145],NLC,RAJASTHAN	3/2015	12/2019 (-) [12/2019]	513.63 (-) [513.63]	175.30 (0.00) [0]	0/0
88	BARSINGSAR THERMAL POWER STATION EXTENSION - [N06000187],NLC,RAJASTHAN	3/2015	9/2020 (-) [9/2020]	2,112.60 (-) [2,112.60]	85.90 (0.00) [0]	0/0
89	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152],NLC,UTTAR PRADESH	7/2016	11/2021 (3/2024) [3/2024]	17,237.00 (19,406.12) [19,406.12]	16,222.22 (2,169.12) [28]	24/48
90	HADLA LIGNITE MINE PROJECT(1.90 MTPA) - [N06000144],NLC,RAJASTHAN	3/2015	9/2019 (-) [9/2019]	522.45 (-) [522.45]	9.88 (0.00) [0]	0/0
	<u>Northern Coal Fields Limited</u>					
91	JAYANT EXPANSION OCP 10 TO 20 MTPA - [N06000159],NCL,MADHYA PRADESH	5/2017	3/2021 (-) [10/2023]	1,783.09 (-) [1,783.09]	1,516.40 (0.00) [31]	8/9
92	BLOCK-B EXPANSION OPENCAST PROJECT - [N06000184],NCL,MADHYA PRADESH	7/2019	3/2023 (-) [3/2025]	998.71 (-) [998.71]	184.39 (0.00) [24]	4/7
93	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162],NCL,MADHYA PRADESH	11/2017	3/2022 (-) [3/2024]	1,255.17 (-) [1,255.17]	1,037.73 (0.00) [24]	9/9
94	NIGAH EXPANSION OCP (15 TO 25 MTPA) - [N06000196],NCL,MADHYA PRADESH	11/2020	3/2025 (-) [3/2025]	1,729.68 (-) [1,729.68]	406.44 (0.00) [0]	5/8
95	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192],NCL,MULTI STATE	8/2020	3/2024 (-) [3/2025]	836.42 (-) [836.42]	438.16 (0.00) [12]	4/6
96	KHADIA EXPANSION OCP - [N06000208],NCL,UTTAR PRADESH	6/2021	3/2025 (-) [3/2025]	491.67 (-) [491.67]	8.68 (0.00) [0]	3/5
	<u>Singareni Colliers Company Limited</u>					
97	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1 - [N06000161],SCCL,TELANGANA	3/2017	3/2022 (-) [3/2024]	413.84 (-) [413.84]	408.86 (0.00) [24]	8/11
98	NAINI COAL MINE - [N06000203],SCCL,ODISHA	3/2020	3/2024 (-) [3/2025]	494.30 (-) [494.30]	460.09 (0.00) [12]	2/7
99	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT - [N06000210],SCCL,TELANGANA	11/2015	3/2023 (-) [3/2024]	489.62 (-) [489.62]	393.90 (0.00) [12]	1/3
100	SRP OC-II EXPANSION PROJECT - [N06000173],SCCL,TELANGANA	11/2016	3/2018 (-) [3/2024]	272.73 (-) [272.73]	189.68 (0.00) [72]	3/6

101	GOLETI OPENCAST MINE - [N06000258],SCCL,TELANGANA	7/2021	3/2026 (-) [3/2026]	345.60 (-) [345.60]	35.90 (0.00) [0]	0/5
102	RCE-II OF JALAGAM VENGALRAO OPENCAST PROJECT-II - [N06000212],SCCL,TELANGANA	3/2019	3/2021 (-) [3/2023]	473.22 (-) [473.22]	447.50 (0.00) [0]	4/4
103	RCE OF KALYANIKHANI OPENCAST PROJECT - [N06000213],SCCL,TELANGANA	3/2016	3/2020 (-) [3/2024]	384.32 (-) [384.32]	181.28 (0.00) [48]	0/3
104	VENKATESH KHANI COAL MINE - [N06000204],SCCL,TELANGANA	10/2020	3/2023 (-) [3/2025]	484.51 (-) [484.51]	65.06 (0.00) [24]	3/8
105	RCE OF INDARAM OPENCAST PROJECT - [N06000211],SCCL,TELANGANA	8/2017	3/2021 (-) [3/2024]	349.28 (-) [424.81]	335.24 (75.53) [36]	5/5
106	GODAVARIKHANI COAL MINE - [N06000202],SCCL,TELANGANA	7/2019	3/2023 (-) [3/2024]	438.98 (-) [438.98]	124.25 (0.00) [12]	9/11
107	RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214],SCCL,TELANGANA	8/2017	3/2020 (-) [3/2024]	442.42 (-) [442.42]	193.26 (0.00) [48]	0/1
108	RCE OF KISTARAM OPENCAST PROJECT - [N06000215],SCCL,TELANGANA	3/2017	3/2021 (-) [3/2024]	164.04 (-) [164.04]	144.10 (0.00) [36]	1/1
109	JAWAHAR KHANI OPENCAST (JK OC) MINE - [N06000259],SCCL,TAMIL NADU	12/2021	3/2025 (-) [3/2025]	297.88 (-) [297.88]	27.25 (0.00) [0]	1/5
<u>South-Eastern Coal Fields Limited</u>						
110	JHIRIA WEST OPENCAST PROJECT - [N06000166],SECL,CHHATTISGARH	11/2018	3/2026 (-) [3/2026]	389.97 (-) [389.97]	15.69 (0.00) [0]	3/5
111	AMGAON OPENCAST PROJECT RCE - [N06000135],SECL,CHHATTISGARH	7/2015	3/2020 (-) [3/2025]	316.10 (-) [316.10]	156.33 (0.00) [60]	3/6
112	PORDA CHINTAPANI OCP (10 MTY) - [N06000199],SECL,CHHATTISGARH	12/2020	3/2029 (-) [3/2029]	2,310.12 (-) [2,310.12]	39.19 (0.00) [0]	0/3
113	DIPKA OC EXPANSION 40 MTY - [N06000200],SECL,CHHATTISGARH	12/2020	3/2029 (-) [3/2029]	5,241.40 (-) [5,241.40]	2,371.31 (0.00) [0]	0/5
114	AMERA OC RCE - [N06000123],SECL,CHHATTISGARH	2/2015	3/2018 (-) [3/2026]	335.97 (-) [335.97]	50.37 (0.00) [96]	1/7
115	KUSMUNDA EXPN.OCP(SECL)(15- 50)MTY - [N06000008],SECL,CHHATTISGARH	8/2013	3/2023 (-) [3/2025]	7,612.33 (-) [7,612.33]	4,225.87 (0.00) [24]	13/22
116	AMRITDHARA OC PROJECT - [N06000122],SECL,MADHYA PRADESH	2/2015	3/2023 (-) [3/2027]	481.60 (-) [481.60]	1.08 (0.00) [48]	3/10
117	PELMA OCP(15.00MTY) - [N06000045],SECL,CHHATTISGARH	11/2014	3/2023 (-) [3/2031]	1,624.59 (-) [1,624.59]	49.60 (0.00) [96]	1/12
118	KARTALI (EAST) OCP (2.50 MTY) - [N06000076],SECL,CHHATTISGARH	7/2008	3/2014 (-) [3/2026]	178.44 (-) [178.44]	9.22 (0.00) [144]	3/9
119	DURGAPUR OPENCAST PROJECT - [N06000136],SECL,CHHATTISGARH	2/2015	3/2023 (-) [3/2030]	916.24 (-) [916.24]	13.73 (0.00) [84]	2/12
120	AMADAND OPENCAST EXPANSION PROJECT - [N06000148],SECL,MADHYA	3/2016	3/2021 (3/2025) [3/2025]	869.44 (-) [869.44]	211.78 (0.00) [48]	4/6

	PRADESH					
121	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232],SECL,CHHATTISGARH	7/2016	3/2020 (-) [3/2024]	459.49 (-) [459.49]	224.68 (0.00) [48]	0/0
122	KANCHAN OC EXPANSION - [N06000125],SECL,MADHYA PRADESH	12/2014	3/2021 (-) [3/2024]	371.04 (-) [371.04]	110.52 (0.00) [36]	5/9
123	MAHAMAYA OPENCAST PROJECT - [N06000164],SECL,CHHATTISGARH	5/2018	3/2026 (-) [3/2026]	410.26 (-) [410.26]	103.01 (0.00) [0]	2/4
124	RAMPUR BATURA OC (4.0 MTY) - [N06000233],SECL,MADHYA PRADESH	7/2019	3/2026 (-) [3/2026]	1,248.93 (-) [1,248.93]	413.08 (0.00) [0]	0/3
125	MADANNAGAR OPENCAST PROJECT - [N06000140],SECL,CHHATTISGARH	10/2015	3/2024 (-) [3/2027]	1,875.32 (-) [1,875.32]	0.00 (0.00) [36]	2/6
126	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207],SECL,MADHYA PRADESH	3/2021	3/2028 (-) [3/2028]	496.28 (-) [496.28]	0.00 (0.00) [0]	0/0
127	VIJAY WEST OPENCAST PROJECT - [N06000158],SECL,CHHATTISGARH	5/2017	3/2026 (-) [3/2026]	976.95 (-) [976.95]	88.28 (0.00) [0]	2/2
128	JAMPALI OCP RCE - [N06000198],SECL,CHHATTISGARH	5/2020	3/2024 (-) [3/2024]	278.64 (-) [278.64]	199.03 (0.00) [0]	0/0
129	GEVRA EXPANSION OCP (SECL) (35- 70) MTY - [060100093],SECL,CHHATTISGARH	6/2010	3/2023 (-) [3/2025]	11,816.40 (-) [11,816.40]	5,980.39 (0.00) [24]	15/21
130	CHHAL OC SEAM -III (6.00 MTY) - [N06000104],SECL,CHHATTISGARH	12/2013	3/2022 (3/2025) [3/2025]	610.63 (-) [610.63]	496.08 (0.00) [36]	4/11
131	BATURA HIGHWALL PROJECT - [N06000134],SECL,MADHYA PRADESH	7/2015	3/2022 (-) [3/2024]	231.92 (-) [231.92]	2.26 (0.00) [24]	1/10
132	BAROUD OC EXPANSION (3-10 MTY) - [N06000197],SECL,CHHATTISGARH	8/2020	3/2029 (-) [3/2029]	2,309.80 (-) [2,309.80]	754.34 (0.00) [0]	0/4
133	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124],SECL,MADHYA PRADESH	12/2014	3/2021 (-) [3/2024]	357.80 (-) [357.80]	86.99 (0.00) [36]	4/10
	<u>Western Coal Fields Limited</u>					
134	GOKUL EXPANSION OC - [N06000264],WCL,MAHARASHTRA	4/2021	3/2026 (-) [3/2026]	456.95 (-) [456.95]	147.40 (0.00) [0]	0/5
135	ADASA UG TO OC (1.50 MTY) - [N06000219],WCL,MAHARASHTRA	11/2018	3/2024 (-) [3/2024]	333.43 (-) [333.43]	212.38 (0.00) [0]	0/4
136	BHATADI EXPANSION OC - [N06000254],WCL,MAHARASHTRA	2/2020	3/2028 (-) [3/2028]	729.86 (-) [729.86]	158.78 (0.00) [0]	1/5
137	SAONER UG MINE I EXPANSION - [N06000251],WCL,MAHARASHTRA	1/2022	3/2028 (-) [3/2028]	253.51 (-) [253.51]	67.00 (0.00) [0]	0/5
138	GANDHIGRAM UG MINE - [N06000183],WCL,MADHYA PRADESH	8/2019	3/2026 (-) [3/2026]	414.16 (-) [414.16]	24.41 (0.00) [0]	2/7
139	DHUPTALA OC(SASTI UG TO OC) - [N06000209],WCL,MAHARASHTRA	2/2019	3/2028 (-) [3/2028]	720.87 (-) [720.87]	173.17 (0.00) [0]	0/6
140	DINESH (MAKARDHOKDA-III) OC (8.0	2/2020	3/2027	1,184.33	736.93	2/8

	MTY) - [N06000222],WCL,MAHARASHTRA		(-) [3/2027]	(-) [1,184.33]	(0.00) [0]	
141	MUNGOLI NIRGUDA EXTENSION (DEEP) OC - [N06000231],WCL,MAHARASHTRA	11/2020	3/2026 (-) [3/2026]	826.80 (-) [826.80]	348.79 (0.00) [0]	0/4
142	MAKARDHOKDA I EXPANSION OC - [N06000253],WCL,MAHARASHTRA	6/2022	3/2026 (-) [3/2026]	497.06 (-) [497.06]	141.20 (0.00) [0]	0/6
143	RPR PAUNI II EXPANSION OC - [N06000263],WCL,MAHARASHTRA	3/2023	3/2027 (-) [3/2027]	464.45 (-) [464.45]	178.21 (0.00) [0]	0/4
144	NEW MAJARI UG TO OC (3.0 MTY) - [N06000255],WCL,MAHARASHTRA	5/2019	3/2027 (-) [3/2027]	496.38 (-) [496.38]	127.09 (0.00) [0]	2/5
145	GHONSA EXPANSION DEEP OC - [N06000205],WCL,MAHARASHTRA	3/2021	3/2028 (-) [3/2028]	241.72 (-) [241.72]	58.79 (0.00) [0]	0/7
146	URDHAN OC - [N06000265],WCL,MADHYA PRADESH	7/2022	3/2031 (-) [3/2031]	228.42 (-) [228.42]	21.53 (0.00) [0]	0/0
147	BELLORA-NAIGAON DEEP OC - [N06000180],WCL,MAHARASHTRA	11/2018	3/2021 (3/2024) [3/2024]	252.71 (-) [252.71]	121.74 (0.00) [36]	1/3
148	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157],WCL,MULTI STATE	2/2017	3/2021 (3/2025) [3/2025]	328.00 (-) [328.00]	321.05 (0.00) [48]	5/6
149	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226],WCL,MAHARASHTRA	9/2018	3/2024 (-) [3/2024]	313.34 (-) [313.34]	194.72 (0.00) [0]	1/1
150	AMALGAMATED YEKONA-I YEKONA-II - [N06000132],WCL,MAHARASHTRA	8/2015	3/2025 (-) [3/2025]	727.28 (-) [727.28]	507.65 (0.00) [0]	10/13
151	KOLGAON EXPANSION (DEEP) OC - [N06000267],WCL,MAHARASHTRA	1/2023	3/2027 (-) [3/2027]	206.19 (-) [206.19]	7.75 (0.00) [0]	0/0
152	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) - [N06000257],WCL,MADHYA PRADESH	9/2022	3/2027 (-) [3/2027]	497.01 (-) [497.01]	143.39 (0.00) [0]	0/5
153	SINGHORI DEEP OC - [N06000252],WCL,MAHARASHTRA	5/2022	3/2029 (-) [3/2029]	421.84 (-) [421.84]	110.70 (0.00) [0]	0/6
154	BHANEGAON OC (1.15MTY) - [N06000256],WCL,MAHARASHTRA	9/2022	3/2028 (-) [3/2028]	494.60 (-) [494.60]	97.51 (0.00) [0]	1/6
155	SHARDA UG - [N06000266],WCL,MADHYA PRADESH	7/2022	3/2028 (-) [3/2028]	200.16 (-) [200.16]	33.91 (0.00) [0]	0/0
156	SASTI EXPANSION OC - [N06000206],WCL,MAHARASHTRA	8/2020	3/2026 (-) [3/2026]	371.59 (-) [371.59]	80.86 (0.00) [0]	3/7
157	VISHNUPURI UG TO OC - [N06000260],WCL,MADHYA PRADESH	11/2022	3/2029 (-) [3/2029]	227.65 (-) [227.65]	7.02 (0.00) [0]	0/6
158	UKNI DEEP OC - [N06000179],WCL,MAHARASHTRA	11/2018	3/2021 (3/2025) [3/2025]	318.14 (-) [318.14]	250.83 (0.00) [48]	1/4
159	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154],WCL,MULTI STATE	8/2016	3/2022 (3/2025) [3/2025]	319.76 (319.76) [319.76]	277.61 (0.00) [36]	0/3
160	TAWA III UG MINE	12/2021	3/2027	324.25	12.27	0/5

	- [N06000250],WCL,MADHYA PRADESH		(-) [3/2027]	(-) [324.25]	(0.00) [0]	
	<u>COMMERCE</u>					
	<u>Nbcc For Commerce</u>					
161	CONSTRUCTION OF A NEW STATE OF ART EDUCATIONAL CAMPUS FOR IIFT AT MAIDAN GARHI, NEW DELHI - [N40000003],NBCC FOR COMMER,DELHI	6/2018	10/2020 (-) [10/2020]	302.64 (-) [302.64]	30.00 (0.00) [0]	0/0
	<u>DEFENCE PRODUCTION</u>					
	<u>Cpwd For Defence</u>					
162	RESIDENTIAL QUATERS FOR HAL,BANGLORE - [N28000103],CPWD FOR DEFENC,KARNATAKA	12/2016	2/2020 (3/2023) [3/2023]	246.31 (200.00) [195.00]	187.12 (-51.31) [0]	10/10
	<u>DEPARTMENT OF HIGHER EDUCATION</u>					
	<u>Central Public Works Department</u>					
163	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010],CPWD,KARNATAKA	8/2021	2/2024 (-) [2/2024]	316.25 (-) [316.25]	179.77 (0.00) [0]	1/2
164	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011],CPWD,HIMACHAL PRADESH	3/2021	8/2022 (11/2024) [11/2024]	512.37 (512.37) [512.37]	43.01 (0.00) [27]	0/0
	<u>Cpwd Of Higher Education</u>					
165	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100],CPWD EDUCATION,BIHAR	2/2016	6/2017 (11/2023) [11/2023]	496.18 (496.00) [460.00]	408.00 (-36.18) [77]	3/6
166	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA - [N28000075],CPWD EDUCATION,KERALA	1/2010	10/2012 (-) [10/2012]	165.23 (-) [165.23]	135.78 (0.00) [0]	8/8
167	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009],CPWD EDUCATION,BIHAR	9/2018	9/2020 (-) [12/2023]	375.00 (-) [375.00]	297.92 (0.00) [39]	6/7
168	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117],CPWD EDUCATION,MAHARASHTRA	1/2018	7/2020 (11/2023) [11/2023]	223.37 (275.00) [230.00]	187.75 (6.63) [40]	7/14
169	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006],CPWD EDUCATION,KARNATAKA	7/2019	3/2022 (10/2022) [3/2023]	851.00 (851.00) [851.00]	754.57 (0.00) [0]	8/12
170	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007],CPWD EDUCATION,ANDHRA PRADESH	9/2019	9/2022 (-) [12/2023]	588.72 (-) [588.72]	503.11 (0.00) [15]	8/9
171	CONSTRUCTION OF TWO NOS	3/2020	6/2020	193.83	151.47	0/14

	GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146],CPWD EDUCATION,WEST BENGAL		(-) [12/2023]	(-) [193.83]	(0.00) [42]	
172	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130],CPWD EDUCATION,JAMMU AND KASHMIR	3/2019	7/2022 (12/2023) [12/2023]	424.93 (-) [424.93]	412.88 (0.00) [17]	0/14
173	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131],CPWD EDUCATION,JAMMU AND KASHMIR	1/2018	4/2023 (12/2023) [12/2023]	676.00 (1,085.04) [1,085.04]	44.75 (409.04) [8]	0/1
174	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126],CPWD EDUCATION,ODISHA	1/2019	3/2022 (-) [3/2024]	790.79 (-) [790.79]	535.81 (0.00) [24]	2/5
175	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008],CPWD EDUCATION,HIMACHAL PRADESH	9/2018	6/2022 (1/2024) [1/2024]	392.51 (-) [446.43]	226.77 (53.92) [19]	0/2
176	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002],CPWD EDUCATION,GOA	5/2019	8/2021 (-) [1/2024]	303.90 (334.45) [364.00]	313.00 (60.10) [29]	6/8
177	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142],CPWD EDUCATION,PUNJAB	10/2019	5/2022 (-) [3/2024]	348.24 (-) [348.24]	198.42 (0.00) [22]	2/8
178	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140],CPWD EDUCATION,KERALA	7/2019	3/2021 (3/2023) [3/2024]	753.63 (-) [753.63]	375.74 (0.00) [36]	2/11
179	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067],CPWD EDUCATION,JHARKHAND	9/2012	3/2016 (-) [3/2016]	171.86 (-) [171.86]	171.35 (0.00) [0]	6/6
180	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141],CPWD EDUCATION,CHHATTISGARH	3/2020	7/2022 (-) [7/2022]	808.62 (-) [808.62]	640.70 (0.00) [0]	0/0
181	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005],CPWD EDUCATION,ANDHRA PRADESH	2/2019	6/2020 (-) [6/2020]	655.34 (-) [655.34]	689.31 (0.00) [0]	0/110
	<u>Rites Of Higher Education</u>					
182	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001],RITES OF HIGHER,MEGHALAYA	9/2013	9/2014 (12/2023) [12/2023]	484.32 (429.70) [429.70]	263.75 (-54.62) [111]	0/0
	<u>Sikkim University</u>					

183	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002],Sikkim Universi,SIKKIM	8/2020	1/2025 (-) [12/2024]	314.06 (-) [303.55]	15.70 (-10.51) [-1]	0/0
	<u>DONER</u>					
	<u>Hscl For Doner</u>					
184	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR - [N12000103],HSCL FOR DONER,MEGHALAYA	4/2014	9/2017 (-) [9/2017]	151.33 (-) [151.33]	148.33 (0.00) [0]	12/15
	<u>DPIIT</u>					
	<u>Dmic For Dpiit</u>					
185	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001],DMIC FOR DPIIT,MULTI STATE	9/2011	3/2027 (3/2027) [3/2027]	20,084.00 (20,084.00) [20,084.00]	9,713.21 (0.00) [0]	0/0
	<u>Iicc For Dpiit</u>					
186	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002],IICC FOR DPIIT,DELHI	11/2017	12/2019 (-) [0/0]	4,773.00 (-) [5,401.00]	4,360.05 (628.00) [0]	0/0
	<u>FINANCE</u>					
	<u>Cpwd For Finance</u>					
187	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI - [N28000109],CPWD FOR FINANC,TAMIL NADU	11/2017	11/2021 (-) [11/2022]	348.77 (-) [348.77]	299.91 (0.00) [0]	8/8
188	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089],CPWD FOR FINANC,TAMIL NADU	12/2015	10/2019 (10/2022) [10/2022]	209.00 (-) [262.00]	250.32 (53.00) [0]	6/6
	<u>National Projects Construction Corporation Limited</u>					
189	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA - [N07000001],NPCC,DELHI	7/2018	4/2022 (-) [4/2022]	228.50 (-) [220.27]	176.28 (-8.23) [0]	6/15
	<u>HEALTH AND FAMILY WELFARE</u>					
	<u>Cpwd For Health</u>					
190	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127],CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	6/2021 (12/2023) [12/2025]	260.00 (371.78) [371.78]	0.00 (111.78) [54]	0/0
191	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112],CPWD FOR HEALTH,KERALA	9/2017	3/2020 (-) [3/2020]	150.29 (-) [150.29]	132.70 (0.00) [0]	6/7
192	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098],CPWD FOR HEALTH,TELANGANA	10/2016	3/2020 (-) [3/2020]	209.84 (244.97) [273.00]	241.65 (63.16) [0]	1/5

193	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029],CPWD FOR HEALTH,JAMMU AND KASHMIR	3/2019	9/2023 (-) [12/2023]	1,404.00 (-) [1,404.00]	229.08 (0.00) [3]	0/0
194	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT - [N28000139],CPWD FOR HEALTH,PUDUCHERRY	3/2018	9/2020 (10/2023) [10/2023]	195.00 (-) [195.00]	179.67 (0.00) [37]	0/33
195	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150],CPWD FOR HEALTH,JAMMU AND KASHMIR	3/2019	9/2025 (-) [9/2025]	1,828.00 (-) [1,828.00]	843.75 (0.00) [0]	0/0
	<u>HII Infra Tech Services Limited</u>					
196	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027],HITES,ASSAM	5/2017	5/2021 (12/2022) [12/2023]	875.00 (890.14) [860.00]	715.06 (-15.00) [31]	0/0
197	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031],HITES,TELANGANA	12/2018	7/2024 (-) [10/2024]	1,110.55 (-) [1,110.55]	323.09 (0.00) [3]	0/0
	<u>HOME AFFAIRS</u>					
	<u>Cpwd For Mha</u>					
198	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002],CPWD FOR MHA,DELHI	6/2019	7/2022 (-) [8/2024]	277.35 (-) [290.33]	94.53 (12.98) [25]	3/6
199	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071],CPWD FOR MHA,DELHI	10/2013	10/2019 (-) [12/2023]	1,219.21 (2,091.53) [2,091.53]	1,658.73 (872.32) [50]	1/7
200	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAULI - [N45000003],CPWD FOR MHA,UTTAR PRADESH	5/2019	1/2022 (3/2023) [3/2023]	199.31 (-) [199.31]	86.49 (0.00) [0]	3/6
201	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" - [N28000147],CPWD FOR MHA,HARYANA	1/2020	10/2023 (3/2024) [3/2024]	166.98 (167.00) [166.98]	52.65 (0.00) [5]	2/13
202	NSG AT KOLKATA - [N28000104],CPWD FOR MHA,WEST BENGAL	10/2014	4/2018 (-) [12/2024]	162.88 (210.83) [210.83]	177.81 (47.95) [80]	6/7
	<u>MINES</u>					
	<u>Central Public Works Department</u>					
203	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015],CPWD,WEST BENGAL	4/2019	4/2022 (-) [10/2025]	255.37 (-) [255.37]	40.98 (0.00) [42]	1/1
	<u>National Aluminum Company Limited (Nalco)</u>					
204	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012],NALCO,ODISHA	12/2015	11/2020 (9/2025) [9/2025]	355.00 (581.00) [581.00]	79.80 (226.00) [58]	3/3

205	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014],NALCO,TAMIL NADU	9/2017	6/2019 (12/2023) [3/2024]	166.62 (163.17) [163.17]	135.63 (-3.45) [57]	1/1
206	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010],NALCO,ODISHA	12/2014	4/2021 (12/2022) [5/2025]	4,103.00 (5,055.00) [5,055.00]	2,453.86 (952.00) [49]	4/4
207	POTTANGI BAUXITE MINES - [N10000016],NALCO,ODISHA	5/2018	12/2024 (3/2025) [5/2025]	1,437.00 (1,381.00) [1,381.00]	604.98 (-56.00) [5]	0/0
208	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013],NALCO,ODISHA	11/2017	4/2021 (5/2024) [5/2024]	483.00 (483.00) [483.00]	239.01 (0.00) [37]	2/2
209	UTKAL D AND E COAL BLOCK - [N10000011],NALCO,ODISHA	5/2016	1/2020 (11/2023) [11/2023]	534.00 (667.23) [1,021.97]	753.08 (487.97) [46]	3/3
210	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017],NALCO,ODISHA	9/2019	3/2023 (-) [3/2023]	225.79 (-) [225.79]	0.00 (0.00) [0]	17/75
	<u>PETROLEUM</u>					
	<u>Bharat Petroleum Corporation Limited</u>					
211	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU - [N16000474],BPCL,JHARKHAND	12/2019	3/2029 (-) [3/2029]	230.25 (-) [230.25]	47.08 (0.00) [0]	0/0
212	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500],BPCL,JAMMU AND KASHMIR	4/2021	3/2025 (-) [3/2025]	676.89 (-) [676.89]	159.24 (0.00) [0]	0/0
213	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH - [N16000466],BPCL,UTTAR PRADESH	4/2019	9/2028 (-) [9/2028]	432.06 (-) [432.06]	128.57 (0.00) [0]	0/0
214	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA - [N16000460],BPCL,MAHARASHTRA	4/2019	11/2028 (-) [11/2028]	2,337.98 (-) [2,337.98]	663.65 (0.00) [0]	0/0
215	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499],BPCL,ANDHRA PRADESH	9/2019	3/2025 (-) [3/2025]	1,932.00 (-) [1,932.00]	343.11 (0.00) [0]	0/0
216	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL - [N16000472],BPCL,MADHYA PRADESH	4/2019	9/2028 (-) [9/2028]	332.38 (-) [332.38]	90.78 (0.00) [0]	0/0
217	CITY GAS DISTRIBUTION NETWORK PROJECT AT AHMEDNAGAR AND AURANGABAD - [N16000459],BPCL,MAHARASHTRA	4/2019	9/2028 (-) [9/2028]	3,972.18 (-) [3,972.18]	1,308.87 (0.00) [0]	12/14
218	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA - [N16000467],BPCL,HIMACHAL PRADESH	4/2019	9/2030 (-) [9/2030]	427.94 (-) [427.94]	74.17 (0.00) [0]	0/0
219	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314],BPCL,KERALA	12/2015	6/2019 (2/2024) [2/2025]	1,112.00 (1,507.24) [1,507.24]	1,100.38 (395.24) [68]	1/3

220	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI - [N16000468],BPCL,MADHYA PRADESH	12/2019	3/2029 (-) [3/2029]	350.35 (-) [350.35]	70.69 (0.00) [0]	0/0
221	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK - [N16000473],BPCL,HARYANA	4/2018	6/2025 (-) [6/2025]	261.48 (-) [261.48]	142.92 (0.00) [0]	0/0
222	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234],BPCL,TAMIL NADU	11/2012	2/2017 (1/2026) [1/2026]	678.00 (1,732.00) [1,732.00]	32.24 (1,054.00) [107]	0/0
223	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL - [N16000463],BPCL,ODISHA	4/2019	3/2030 (-) [3/2030]	605.65 (-) [605.65]	167.36 (0.00) [0]	0/0
224	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSingHPUR AND KENDRAPARA - [N16000465],BPCL,ODISHA	4/2019	3/2030 (-) [3/2030]	485.91 (-) [485.91]	126.97 (0.00) [0]	0/0
225	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR - [N16000464],BPCL,ODISHA	4/2019	3/2030 (-) [3/2030]	599.19 (-) [599.19]	178.40 (0.00) [0]	0/0
226	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442],BPCL,MAHARASHTRA	4/2021	6/2024 (-) [7/2025]	1,164.69 (-) [1,164.69]	210.16 (0.00) [13]	0/0
227	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR - [N16000462],BPCL,ODISHA	4/2019	3/2030 (-) [3/2030]	741.29 (-) [741.29]	226.22 (0.00) [0]	0/0
228	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452],BPCL,MAHARASHTRA	5/2022	3/2024 (-) [9/2024]	423.39 (-) [423.39]	70.10 (0.00) [6]	0/0
229	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG - [N16000461],BPCL,KARNATAKA	4/2019	9/2028 (-) [9/2028]	897.62 (-) [897.62]	187.95 (0.00) [0]	0/0
230	Setting up of Integrated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha - [N16000374],BPCL,ODISHA	8/2019	8/2022 (6/2023) [10/2024]	1,607.00 (-) [1,607.00]	947.37 (0.00) [26]	9/28
	<u>Chennai Petroleum Corporation Limited</u>					
231	CBR 9 MMTA PROJECT - [N16000434],CPCL,TAMIL NADU	1/2021	6/2025 (-) [6/2025]	31,580.00 (31,580.00) [31,580.00]	1,011.63 (0.00) [0]	11/50
	<u>Gas Authority Of India Limited</u>					
232	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285],GAIL,MULTI STATE	6/2009	12/2012 (11/2024) [11/2024]	2,915.00 (5,909.00) [5,909.00]	3,574.70 (2,994.00) [143]	41/42
233	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA - [N16000327],GAIL,BIHAR	10/2017	10/2022 (-) [3/2024]	359.25 (-) [359.25]	280.07 (0.00) [17]	10/10
234	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388],GAIL,MULTI STATE	9/2019	7/2022 (9/2024) [9/2024]	2,658.34 (-) [2,658.34]	1,683.90 (0.00) [26]	15/18
235	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI - [N16000329],GAIL,JHARKHAND	10/2017	10/2022 (-) [3/2024]	226.45 (-) [226.45]	227.64 (0.00) [17]	19/19
236	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK	7/2017	7/2022 (-)	182.20 (-)	139.78 (0.00)	9/9

	- [N16000328],GAIL,ODISHA		[3/2024]	[182.20]	[20]	
237	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275],GAIL, WEST BENGAL	3/2017	12/2020 (12/2023) [6/2024]	1,740.00 (2,433.15) [2,433.15]	1,651.70 (693.15) [42]	19/24
238	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR - [N16000289],GAIL,ODISHA	7/2017	7/2022 (-) [3/2024]	243.53 (-) [243.53]	227.47 (0.00) [20]	10/10
239	DHAMRA HALDIA PIPELINE PROJECT - [N16000391],GAIL,MULTI STATE	3/2020	11/2022 (12/2023) [6/2024]	1,030.65 (-) [1,030.65]	671.70 (0.00) [19]	10/12
240	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398],GAIL,MULTI STATE	6/2020	5/2023 (10/2024) [10/2024]	7,844.25 (-) [7,844.25]	4,847.60 (0.00) [17]	25/29
241	60 KTA POLYPROPYLENE PROJECT - [N16000429],GAIL,UTTAR PRADESH	3/2019	4/2024 (-) [10/2024]	910.56 (1,299.02) [1,299.02]	556.40 (388.46) [6]	15/17
242	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349],GAIL,GUJARAT	9/2018	2/2021 (3/2024) [3/2024]	225.54 (-) [247.90]	229.69 (22.36) [37]	6/8
243	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN - [N16000501],GAIL,MADHYA PRADESH	9/2021	11/2023 (-) [6/2024]	231.00 (-) [211.00]	30.75 (-20.00) [7]	0/7
244	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430],GAIL,MAHARASHTRA	5/2019	4/2025 (10/2025) [10/2025]	8,797.00 (11,256.00) [11,256.00]	2,331.91 (2,459.00) [6]	15/20
245	CITY GAS DISTRIBUTION, JAMSHEDPUR - [N16000389],GAIL,JHARKHAND	10/2017	10/2022 (-) [3/2025]	221.45 (-) [221.45]	152.54 (0.00) [29]	9/9
	<u>Hindustan Petroleum Corporation Limited</u>					
246	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS - [N16000385],HPCL,HARYANA	9/2018	9/2026 (2/2027) [2/2027]	520.00 (-) [520.00]	365.31 (0.00) [5]	45/52
247	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413],HPCL,CHHATTISGARH	3/2021	3/2024 (3/2025) [3/2025]	456.00 (-) [456.00]	203.60 (0.00) [12]	34/62
248	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432],HPCL,ANDHRA PRADESH	9/2021	6/2024 (-) [6/2024]	160.00 (-) [160.00]	1.13 (0.00) [0]	3/11
249	VISAKH REFINERY MODERNISATION PROJECT - [N16000235],HPCL,ANDHRA PRADESH	7/2016	7/2020 (7/2022) [4/2024]	20,928.00 (26,264.00) [26,264.00]	25,264.12 (5,336.00) [45]	106/111
250	NEW LPG PLANT AT VARANASI - [N16000447],HPCL,UTTAR PRADESH	8/2017	5/2024 (5/2024) [5/2024]	194.62 (194.62) [194.62]	168.12 (0.00) [0]	0/19
251	BHATINDA SANGRUR PIPELINE - [N16000440],HPCL,PUNJAB	11/2021	4/2024 (-) [4/2024]	367.00 (-) [367.00]	160.43 (0.00) [0]	26/43
252	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARALI	3/2022	3/2030 (-)	1,751.00 (-)	80.62 (0.00)	1/45

	- [N16000496],HPCL,RAJASTHAN		[3/2030]	[1,751.00]	[0]	
253	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494],HPCL,ASSAM	3/2023	12/2026 (-) [12/2026]	384.04 (-) [384.04]	0.52 (0.00) [0]	3/52
254	RUF PITCH LOADING GANTRY - [N16000406],HPCL,ANDHRA PRADESH	10/2020	11/2022 (-) [3/2024]	332.61 (332.61) [332.61]	237.00 (0.00) [16]	7/12
255	CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498],HPCL,WEST BENGAL	6/2022	6/2030 (-) [6/2030]	2,628.00 (-) [2,628.00]	49.81 (0.00) [0]	1/45
256	CITY GAS DISTRIBUTION IN WEST BENGAL - [N16000392],HPCL,WEST BENGAL	3/2019	3/2031 (8/2031) [8/2031]	5,830.20 (-) [5,830.20]	449.60 (0.00) [5]	33/50
257	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484],HPCL,ASSAM	3/2023	3/2026 (3/2026) [3/2026]	156.36 (156.36) [156.36]	0.52 (0.00) [0]	0/0
258	CGD PROJECT IN BIHAR JHARKHAND - [N16000497],HPCL,JHARKHAND	6/2022	6/2030 (-) [6/2030]	1,377.00 (-) [1,377.00]	46.32 (0.00) [0]	1/45
259	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369],HPCL,KARNATAKA	12/2018	12/2022 (12/2023) [9/2024]	854.00 (854.00) [854.00]	424.83 (0.00) [21]	15/19
260	SWRO II WITH LLPH FACILITIES - [N16000378],HPCL,ANDHRA PRADESH	9/2019	7/2020 (7/2023) [3/2024]	196.26 (196.26) [196.26]	144.47 (0.00) [44]	1/5
261	LEASE OF MBPT RECLAIMED LAND AT JAWAHAR DWEEP - [N16000493],HPCL,MAHARASHTRA	12/2022	12/2023 (-) [12/2024]	410.00 (-) [410.00]	40.71 (0.00) [12]	4/6
262	CITY GAS DISTRIBUTION IN UP AND UK - [N16000387],HPCL,UTTAR PRADESH	3/2019	3/2029 (8/2029) [8/2029]	3,450.20 (-) [3,450.20]	1,397.86 (0.00) [5]	34/64
263	HALDIA PANAGARH PIPELINE PROJECT - [N16000478],HPCL,WEST BENGAL	11/2022	11/2025 (-) [11/2025]	1,010.00 (-) [1,010.00]	11.42 (0.00) [0]	3/21
264	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402],HPCL,PUNJAB	5/2020	2/2023 (12/2023) [12/2023]	1,421.46 (-) [1,421.46]	820.97 (0.00) [10]	17/22
	Indian Oil Corporation Limited					
265	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS - [N16000421],IOCL,BIHAR	6/2019	12/2029 (3/2030) [3/2030]	988.00 (-) [988.00]	87.57 (0.00) [3]	0/0
266	MUZAFFARPUR-MOTIHARI LPG PIPELINE - [N16000399],IOCL,BIHAR	6/2020	8/2022 (2/2024) [2/2024]	403.00 (-) [403.00]	273.78 (0.00) [18]	0/2
267	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS - [N16000427],IOCL,MULTI STATE	6/2019	2/2028 (-) [2/2028]	303.00 (-) [303.00]	192.90 (0.00) [0]	0/0
268	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY - [N16000323],IOCL,UTTAR PRADESH	8/2017	8/2020 (11/2022) [11/2023]	255.40 (-) [255.40]	217.92 (0.00) [39]	3/3
269	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437],IOCL,KARNATAKA	1/2022	7/2025 (-) [7/2025]	463.00 (-) [463.00]	104.90 (0.00) [0]	0/0
270	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF	3/2018	9/2022 (6/2023) [1/2024]	3,712.00 (3,696.00) [3,696.00]	2,890.66 (-16.00) [16]	3/3

	EXISTING 18 INCH HAL - [N16000332],IOCL,WEST BENGAL					
271	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457],IOCL,ASSAM	6/2022	10/2025 (-) [10/2025]	768.00 (-) [768.00]	16.84 (0.00) [0]	0/0
272	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492],IOCL,TAMIL NADU	3/2022	3/2030 (-) [3/2030]	1,295.00 (-) [1,295.00]	49.08 (0.00) [0]	0/0
273	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488],IOCL,PUNJAB	3/2022	3/2030 (-) [3/2030]	151.00 (-) [151.00]	6.74 (0.00) [0]	0/0
274	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503],IOCL,MAHARASHTRA	6/2017	5/2025 (-) [5/2025]	281.35 (-) [281.35]	46.09 (0.00) [0]	0/0
275	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS - [N16000425],IOCL,BIHAR	6/2019	2/2028 (8/2029) [8/2029]	2,996.00 (-) [2,996.00]	534.64 (0.00) [18]	0/0
276	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455],IOCL,TAMIL NADU	1/2022	7/2024 (-) [7/2024]	829.00 (-) [829.00]	109.29 (0.00) [0]	0/0
277	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249],IOCL,MAHARASHTRA	5/2016	2/2022 (12/2023) [12/2023]	1,945.00 (2,251.00) [2,251.00]	2,066.22 (306.00) [22]	5/5
278	R and D CAMPUS II AT FARIDABAD - [N16000375],IOCL,HARYANA	6/2019	12/2022 (7/2023) [7/2025]	2,281.94 (3,219.94) [3,219.94]	1,238.60 (938.00) [31]	5/7
279	DEVLEOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY - [N16000324],IOCL,BIHAR	12/2017	10/2020 (12/2023) [12/2023]	199.36 (-) [199.36]	163.50 (0.00) [38]	2/2
280	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT - [N16000363],IOCL,HARYANA	12/2018	6/2021 (7/2023) [11/2023]	278.60 (-) [278.60]	194.97 (0.00) [29]	5/5
281	PX-PTA REVAMP AT PANIPAT REFINERY - [N16000376],IOCL,HARYANA	8/2019	12/2021 (12/2023) [11/2023]	1,255.00 (-) [1,255.00]	826.78 (0.00) [23]	6/7
282	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438],IOCL,TAMIL NADU	1/2022	7/2024 (12/2024) [12/2024]	827.00 (-) [827.00]	302.82 (0.00) [5]	0/0
283	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451],IOCL,TAMIL NADU	3/2022	11/2024 (-) [11/2024]	564.00 (-) [564.00]	127.18 (0.00) [0]	0/0
284	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS - [N16000415],IOCL,BIHAR	10/2018	8/2027 (2/2029) [2/2029]	176.00 (-) [176.00]	138.43 (0.00) [18]	0/0
285	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382],IOCL,GUJARAT	11/2019	5/2023 (11/2023) [1/2024]	5,251.00 (5,894.00) [5,251.00]	3,397.65 (0.00) [8]	10/11
286	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480],IOCL,JHARKHAND	3/2023	2/2026 (-) [2/2026]	202.07 (-) [202.07]	0.24 (0.00) [0]	0/0
287	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI	9/2022	8/2025 (-)	165.00 (-)	0.40 (0.00)	0/0

	MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456],IOCL,MAHARASHTRA		[8/2025]	[165.00]	[0]	
288	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479],IOCL,TAMIL NADU	1/2023	1/2025 (-) [1/2025]	346.70 (-) [346.70]	1.51 (0.00) [0]	0/0
289	COMPRESSED BIO GAS PLANT AT GORAKHPUR - [N16000383],IOCL,HARYANA	9/2019	7/2021 (3/2022) [1/2024]	164.69 (-) [164.69]	134.90 (0.00) [30]	7/9
290	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTA - [N16000386],IOCL,BIHAR	1/2020	4/2023 (12/2024) [12/2024]	14,810.00 (-) [14,810.00]	6,989.35 (0.00) [20]	6/7
291	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361],IOCL,ODISHA	11/2018	9/2021 (4/2024) [4/2024]	462.30 (543.00) [543.00]	413.56 (80.70) [31]	4/5
292	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253],IOCL,TAMIL NADU	5/2016	12/2018 (11/2023) [1/2024]	4,497.00 (6,025.00) [6,025.00]	5,371.82 (1,528.00) [61]	5/5
293	CGD PROJECT AT SALEM DISTRICT - [N16000419],IOCL,TAMIL NADU	10/2018	3/2030 (-) [3/2030]	1,304.00 (-) [1,304.00]	100.70 (0.00) [0]	0/0
294	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414],IOCL,ASSAM	5/2021	10/2023 (-) [2/2025]	412.00 (-) [412.00]	266.80 (0.00) [16]	8/10
295	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403],IOCL,TAMIL NADU	10/2020	9/2023 (12/2024) [12/2024]	921.00 (-) [921.00]	425.88 (0.00) [15]	0/0
296	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424],IOCL,BIHAR	6/2019	2/2028 (8/2029) [8/2029]	347.00 (-) [347.00]	152.43 (0.00) [18]	0/0
297	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY - [N16000393],IOCL,WEST BENGAL	6/2020	1/2023 (11/2023) [11/2023]	1,019.00 (-) [1,019.00]	705.71 (0.00) [10]	5/6
298	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454],IOCL,GUJARAT	1/2022	9/2024 (-) [9/2024]	328.00 (-) [328.00]	13.41 (0.00) [0]	0/0
299	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423],IOCL,BIHAR	6/2019	12/2029 (3/2030) [3/2030]	163.00 (-) [163.00]	63.26 (0.00) [3]	0/0
300	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505],IOCL,UTTAR PRADESH	4/2022	4/2025 (-) [4/2025]	260.12 (-) [260.12]	0.02 (0.00) [0]	0/0
301	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411],IOCL,GUJARAT	10/2020	8/2023 (-) [3/2024]	1,614.00 (-) [1,614.00]	652.68 (0.00) [7]	0/0
302	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491],IOCL,WEST BENGAL	3/2022	3/2030 (-) [3/2030]	609.00 (-) [609.00]	21.92 (0.00) [0]	0/0
303	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH	9/2022	6/2026 (-)	980.45 (-)	28.68 (0.00)	0/0

	- [N16000506],IOCL,UTTAR PRADESH		[6/2026]	[980.45]	[0]	
304	LPG BP PROJECT KHORDHA - [N16000283],IOCL,ODISHA	12/2016	12/2019 (9/2023) [12/2023]	161.59 (161.59) [161.59]	146.38 (0.00) [48]	19/26
305	2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY - [N16000352],IOCL,HARYANA	1/2019	1/2021 (8/2022) [12/2023]	909.00 (-) [909.00]	849.41 (0.00) [35]	6/6
306	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446],IOCL,MAHARASHTRA	9/2021	10/2023 (5/2024) [5/2024]	378.00 (-) [378.00]	109.57 (0.00) [7]	0/0
307	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405],IOCL,TAMIL NADU	10/2020	12/2023 (-) [2/2024]	1,398.00 (1,587.00) [1,587.00]	829.06 (189.00) [2]	0/0
308	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487],IOCL,MAHARASHTRA	3/2022	3/2030 (-) [3/2030]	865.00 (-) [865.00]	15.60 (0.00) [0]	0/0
309	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435],IOCL,RAJASTHAN	12/2021	10/2024 (12/2024) [12/2024]	9,028.00 (-) [9,028.00]	4,246.96 (0.00) [2]	0/0
310	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495],IOCL,TRIPURA	6/2022	8/2025 (-) [8/2025]	656.00 (-) [656.00]	196.02 (0.00) [0]	0/0
311	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453],IOCL,BIHAR	1/2022	9/2024 (-) [9/2024]	389.00 (-) [389.00]	17.52 (0.00) [0]	0/0
312	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321],IOCL,HARYANA	4/2018	2/2020 (6/2023) [11/2023]	206.63 (340.76) [340.76]	279.58 (134.13) [45]	6/7
313	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT - [N16000340],IOCL,HARYANA	8/2018	8/2020 (11/2023) [11/2023]	1,636.00 (-) [1,636.00]	1,344.40 (0.00) [39]	6/7
314	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485],IOCL,ANDHRA PRADESH	3/2022	3/2030 (-) [3/2030]	1,420.00 (-) [1,420.00]	29.74 (0.00) [0]	0/0
315	GRASS ROOT TERMINAL AT MALKAPUR - [N16000351],IOCL,TELANGANA	12/2018	4/2022 (-) [12/2023]	611.00 (-) [611.00]	409.04 (0.00) [20]	0/0
316	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY - [N16000395],IOCL,ODISHA	1/2020	7/2022 (-) [11/2023]	202.16 (-) [202.16]	143.44 (0.00) [16]	3/4
317	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368],IOCL,ODISHA	6/2019	9/2022 (3/2024) [3/2024]	371.00 (427.10) [427.10]	230.91 (56.10) [18]	6/8
318	CGD PROJECT AT REWA DISTRICT - [N16000417],IOCL,MADHYA PRADESH	10/2018	2/2027 (9/2028) [9/2028]	177.00 (-) [177.00]	108.06 (0.00) [19]	0/0
319	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY	9/2020	9/2024 (-) [8/2024]	18,936.00 (-) [18,936.00]	5,008.62 (0.00) [-1]	11/15

	- [N16000409],IOCL,GUJARAT					
320	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458],IOCL,HARYANA	3/2022	3/2025 (-) [3/2025]	1,459.00 (2,102.79) [1,459.00]	72.94 (0.00) [0]	0/0
321	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343],IOCL,ANDHRA PRADESH	4/2018	4/2022 (-) [3/2025]	355.00 (-) [355.00]	207.93 (0.00) [35]	0/0
322	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441],IOCL,ASSAM	3/2022	7/2026 (-) [9/2026]	277.00 (-) [277.00]	46.75 (0.00) [2]	0/0
323	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490],IOCL,TAMIL NADU	3/2022	3/2030 (-) [3/2030]	1,328.00 (-) [1,328.00]	53.44 (0.00) [0]	0/0
324	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400],IOCL,GUJARAT	6/2020	12/2022 (2/2024) [12/2023]	1,378.00 (-) [1,378.00]	957.11 (0.00) [12]	0/0
325	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGOUR DISTRICTS - [N16000489],IOCL,RAJASTHAN	3/2022	3/2030 (-) [3/2030]	575.00 (-) [575.00]	30.61 (0.00) [0]	0/0
326	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418],IOCL,TAMIL NADU	10/2018	3/2030 (-) [3/2030]	2,998.00 (-) [2,998.00]	302.74 (0.00) [0]	0/0
327	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS - [N16000416],IOCL,JHARKHAND	10/2018	12/2029 (3/2030) [3/2030]	613.00 (-) [613.00]	228.33 (0.00) [3]	0/0
328	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504],IOCL,MAHARASHTRA	4/2022	10/2024 (-) [10/2024]	341.43 (-) [341.43]	0.83 (0.00) [0]	0/0
329	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTA - [N16000412],IOCL,HARYANA	2/2021	9/2024 (-) [12/2025]	34,627.00 (-) [34,627.00]	6,446.80 (0.00) [15]	17/23
330	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396],IOCL,ODISHA	7/2020	1/2024 (-) [7/2025]	13,805.00 (-) [13,805.00]	4,317.04 (0.00) [18]	8/12
331	LPG BP PROJECT CHITTOOR - [N16000381],IOCL,ANDHRA PRADESH	7/2019	7/2022 (2/2024) [2/2024]	167.00 (200.82) [200.82]	90.32 (33.82) [19]	0/5
332	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426],IOCL,MULTI STATE	6/2019	12/2029 (3/2030) [3/2030]	169.00 (-) [169.00]	65.65 (0.00) [3]	0/0
333	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS - [N16000420],IOCL,ANDHRA PRADESH	6/2019	8/2027 (3/2030) [3/2030]	2,880.00 (-) [2,880.00]	227.27 (0.00) [31]	0/0
334	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS - [N16000422],IOCL,BIHAR	6/2019	2/2028 (8/2029) [8/2029]	439.00 (-) [439.00]	203.69 (0.00) [18]	0/0
335	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486],IOCL,TAMIL NADU	3/2022	3/2030 (-) [3/2030]	501.00 (-) [501.00]	45.28 (0.00) [0]	0/0
336	Fuel Quality Upgradation Project at	5/2019	8/2021	3,361.00	2,515.41	9/11

	Paradip Refinery - [N16000362],IOCL,ODISHA		(3/2024) [3/2024]	(-) [3,361.00]	(0.00) [31]	
	<u>Indradhanush Gas Grid Ltd</u>					
337	NORTH EAST GAS GRID - [N16000439],IGGL,MULTI STATE	11/2020	3/2024 (3/2025) [3/2025]	9,265.00 (9,265.00) [9,265.00]	4,688.27 (0.00) [12]	13/18
	<u>Mangalore Refinery And Petrochemicals Limited</u>					
338	DEVANGONTHI MARKETING TERMINAL - [N16000401],MANGALORE REFIN,KARNATAKA	6/2020	6/2023 (1/2024) [1/2024]	200.00 (304.00) [304.00]	194.48 (104.00) [7]	5/6
	<u>Numaligarh Refinery Limited</u>					
339	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINERY - [N16000379],NRL,ASSAM	1/2019	10/2024 (-) [7/2025]	12,366.00 (-) [18,968.00]	7,356.85 (6,602.00) [9]	8/14
340	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394],NRL,ASSAM	1/2019	10/2024 (-) [3/2025]	10,228.00 (-) [9,058.00]	6,004.40 (-1,170.00) [5]	9/20
	<u>Oil & Natural Gas Corporation Limited</u>					
341	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433],ONGC,ASSAM	8/2021	2/2023 (-) [7/2024]	218.38 (-) [218.38]	70.30 (0.00) [17]	5/5
342	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002 - [N16000241],ONGC,TAMIL NADU	11/2015	3/2019 (9/2021) [12/2024]	650.82 (-) [650.82]	471.33 (0.00) [69]	6/6
343	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445],ONGC,JHARKHAND	11/2019	1/2024 (-) [12/2024]	431.00 (-) [431.00]	95.05 (0.00) [11]	1/3
344	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239],ONGC,JHARKHAND	12/2015	3/2023 (3/2024) [3/2024]	823.27 (1,137.79) [1,137.79]	970.34 (314.52) [12]	9/11
345	KALOL REDEVELOPMENT PROJECT - [N16000481],ONGC,GUJARAT	8/2022	3/2027 (-) [3/2027]	1,487.41 (-) [1,487.41]	498.62 (0.00) [0]	0/1
346	REDEVELOPMENT OF SANTHAL FIELD - [N16000279],ONGC,GUJARAT	2/2017	3/2026 (-) [3/2026]	1,162.56 (-) [1,162.56]	1,042.01 (0.00) [0]	10/10
347	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431],ONGC,GUJARAT	8/2021	2/2026 (-) [2/2026]	885.63 (-) [885.63]	299.84 (0.00) [0]	1/3
348	PIPELINE REPLACEMENT PROJECT - VII - [N16000436],ONGC,MAHARASHTRA	1/2022	5/2024 (-) [5/2024]	3,183.58 (-) [3,183.58]	1,534.05 (0.00) [0]	5/5
349	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470],ONGC,MAHARASHTRA	6/2022	10/2025 (-) [10/2025]	4,144.41 (-) [4,144.41]	0.00 (0.00) [0]	6/6
350	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477],ONGC,GUJARAT	5/2022	2/2025 (-) [2/2025]	249.43 (-) [249.43]	18.16 (0.00) [0]	1/2
351	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247],ONGC,ANDHRA PRADESH	3/2016	6/2020 (5/2024) [5/2024]	34,012.00 (-) [34,012.00]	26,644.65 (0.00) [47]	16/20
352	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS -	12/2015	4/2018 (12/2023) [5/2026]	3,190.69 (3,375.90) [3,375.90]	2,897.83 (185.21) [97]	14/15

	[N16000213],ONGC,MAHARASHTRA					
353	CREATION OF GDU AND DPD FACILITIES AT RAJAHMUNDY - [N16000471],ONGC,ANDHRA PRADESH	3/2022	5/2024 (-) [5/2024]	211.22 (-) [211.22]	6.12 (0.00) [0]	4/4
354	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483],ONGC,GUJARAT	7/2021	7/2025 (-) [7/2025]	173.03 (-) [173.03]	45.99 (0.00) [0]	5/5
355	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502],ONGC,GOA	3/2023	6/2024 (-) [6/2024]	325.53 (-) [325.53]	64.87 (0.00) [0]	0/0
356	HEERA REDEVELOPMENT - PHASE III - [N16000360],ONGC,MAHARASHTRA	6/2019	3/2022 (12/2023) [12/2023]	2,494.68 (-) [2,494.68]	2,386.95 (0.00) [21]	6/6
357	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358],ONGC,MAHARASHTRA	4/2019	3/2022 (12/2023) [12/2023]	3,228.80 (3,976.67) [3,976.67]	3,805.59 (747.87) [21]	6/6
358	DEVELOPMENT OF NELP BLOCK KG-ONN-2003/1 NAGAYALANKA FIELD-PH II - [N16000469],ONGC,ANDHRA PRADESH	3/2022	6/2023 (-) [11/2023]	284.79 (-) [284.79]	234.53 (0.00) [5]	1/3
359	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482],ONGC,GUJARAT	7/2021	7/2024 (-) [7/2024]	320.20 (-) [320.20]	32.68 (0.00) [0]	0/0
360	CREATION OF GAS DEHYDRATION FACILITIES - [N16000443],ONGC,TRIPURA	3/2022	5/2024 (-) [5/2024]	209.33 (-) [209.33]	26.55 (0.00) [0]	1/2
361	REDEVELOPMENT OF LINCH FIELD - [N16000428],ONGC,GUJARAT	4/2021	3/2025 (-) [3/2025]	631.03 (-) [631.03]	231.71 (0.00) [0]	1/3
362	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444],ONGC,GUJARAT	1/2022	11/2024 (-) [11/2024]	621.40 (-) [621.40]	81.22 (0.00) [0]	1/2
	<u>Oil India Limited</u>					
363	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331],OIL,ASSAM	1/2018	2/2020 (12/2023) [4/2024]	543.91 (-) [661.21]	450.11 (117.30) [50]	1/14
364	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449],OIL,ASSAM	6/2021	12/2024 (-) [12/2024]	860.00 (-) [860.00]	125.00 (0.00) [0]	0/0
365	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450],OIL,ASSAM	12/2020	7/2024 (3/2024) [7/2024]	430.76 (-) [430.76]	131.55 (0.00) [0]	0/0
	<u>POWER</u>					
	<u>Chenab Valley Power Projects [P] Limited</u>					
366	KWAR HE PROJECT - [N18000363],CVPPPL,JAMMU AND KASHMIR	5/2022	11/2026 (-) [11/2026]	4,526.12 (-) [4,526.12]	482.43 (0.00) [0]	0/0
367	KIRU HYDRO ELECTRIC PROJECT - [N18000278],CVPPPL,JAMMU AND KASHMIR	3/2019	8/2024 (-) [3/2026]	4,287.59 (-) [4,287.59]	1,316.20 (0.00) [19]	0/0

368	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172],CVPPPL,JAMMU AND KASHMIR	10/2014	4/2020 (7/2025) [9/2026]	8,112.12 (-) [8,112.12]	3,488.10 (0.00) [77]	0/0
	<u>National Hydro-Electric Power Corporation</u>					
369	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221],NHPC,ARUNACHAL PRADESH	9/2003	9/2010 (5/2025) [5/2025]	6,285.33 (21,247.54) [21,247.54]	19,634.27 (14,962.21) [176]	0/0
370	PARBATI HEP (4X200 MW) (NHPC) II - [180100210],NHPC,HIMACHAL PRADESH	9/2002	9/2009 (9/2024) [9/2024]	3,919.59 (11,134.54) [11,134.54]	10,761.88 (7,214.95) [180]	5/5
371	RANGIT IV HE PROJECT - [N18000326],NHPC,SIKKIM	3/2021	5/2024 (8/2024) [8/2024]	938.29 (938.29) [938.29]	819.82 (0.00) [3]	0/0
372	TEESTA VI HE PROJECT - [N18000325],NHPC,SIKKIM	3/2019	3/2024 (8/2026) [8/2026]	5,748.04 (-) [5,748.04]	3,001.27 (0.00) [29]	0/0
373	RATLE HE PROJECT - [N18000324],NHPC,JAMMU AND KASHMIR	2/2021	2/2026 (5/2026) [5/2026]	5,281.94 (5,281.94) [5,281.94]	453.70 (0.00) [3]	0/0
374	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368],NHPC,RAJASTHAN	5/2022	11/2023 (9/2024) [9/2024]	1,677.12 (-) [1,677.12]	571.36 (0.00) [10]	0/0
375	KALPI SOLAR POWER PROJECT - [N18000323],NHPC,UTTAR PRADESH	7/2020	3/2022 (3/2024) [3/2024]	314.64 (350.46) [350.46]	235.69 (35.82) [24]	0/0
376	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362],NHPC,ARUNACHAL PRADESH	2/2023	2/2032 (-) [2/2032]	31,876.39 (-) [31,876.39]	2,274.72 (0.00) [0]	0/0
	<u>National Thermal Power Corporation</u>					
377	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365],NTPC,GUJARAT	6/2023	12/2024 (-) [12/2024]	6,283.81 (-) [6,283.81]	203.47 (0.00) [0]	0/0
378	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320],NTPC,RAJASTHAN	3/2022	8/2023 (9/2024) [9/2024]	1,352.71 (-) [1,352.71]	148.38 (0.00) [13]	0/0
379	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW - [N18000142],NTPC,UTTARAKHAND	7/2012	8/2017 (-) [8/2017]	1,527.00 (-) [1,527.00]	149.93 (0.00) [0]	0/15
380	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345],NTPC,GUJARAT	7/2022	3/2025 (-) [3/2025]	1,316.02 (-) [1,316.02]	165.87 (0.00) [0]	0/0
381	KERANDARI COAL MINING PROJECT - [N18000370],NTPC,JHARKHAND	9/2015	11/2019 (-) [4/2023]	1,553.00 (-) [2,804.00]	0.00 (1,251.00) [0]	0/0
382	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366],NTPC,GUJARAT	5/2023	1/2025 (-) [1/2025]	1,095.01 (-) [1,095.01]	75.46 (0.00) [0]	0/0
383	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296],NTPC,GUJARAT	5/2021	9/2022 (3/2024) [3/2024]	674.92 (-) [674.92]	127.63 (0.00) [18]	0/0
384	RAMMAM-III HEPP (3X40 MW) - [N18000178],NTPC,WEST BENGAL	9/2014	9/2019 (12/2024) [9/2026]	1,381.84 (-) [1,803.00]	936.01 (421.16) [84]	7/10
385	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322],NTPC,RAJASTHAN	3/2022	8/2023 (9/2024) [9/2024]	1,426.94 (-) [1,426.94]	210.22 (0.00) [13]	0/0

386	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212],NTPC,TELANGANA	1/2016	11/2020 (7/2022) [11/2023]	10,598.98 (-) [10,998.00]	11,228.18 (399.02) [36]	37/39
387	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319],NTPC,GUJARAT	11/2021	5/2023 (6/2024) [6/2024]	937.80 (-) [937.80]	380.57 (0.00) [13]	0/0
388	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014],NTPC,UTTARAKHAND	11/2006	3/2013 (12/2021) [12/2024]	2,978.48 (5,867.38) [7,103.00]	5,996.63 (4,124.52) [141]	8/15
389	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321],NTPC,RAJASTHAN	3/2022	8/2023 (9/2024) [9/2024]	1,409.52 (-) [1,409.52]	208.77 (0.00) [13]	0/0
390	CHHATTARGARH 150 MW - [N18000294],NTPC,RAJASTHAN	2/2021	7/2022 (3/2024) [3/2024]	599.99 (-) [599.99]	396.85 (0.00) [20]	0/0
391	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286],NTPC,RAJASTHAN	3/2020	9/2021 (9/2024) [9/2024]	1,782.00 (-) [1,782.00]	1,273.88 (0.00) [36]	0/0
392	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346],NTPC,GUJARAT	9/2022	9/2024 (9/2024) [9/2024]	7,179.54 (-) [7,179.54]	545.46 (0.00) [0]	0/0
393	CHATTI BARIATU COAL MINING PROJECT - [N18000369],NTPC,JHARKHAND	3/2015	4/2024 (-) [4/2024]	1,314.00 (-) [1,783.00]	0.00 (469.00) [0]	0/0
394	PATRATU STPP-I (3X800MW) - [N18000275],NTPC,JHARKHAND	11/2017	3/2023 (-) [5/2025]	18,668.00 (-) [17,112.00]	11,964.63 (-1,556.00) [26]	9/23
395	GUJARAT 200 MW (GUVNL TENDER) - [N18000295],NTPC,GUJARAT	1/2021	7/2022 (3/2024) [3/2024]	842.27 (-) [842.27]	93.83 (0.00) [20]	0/0
396	ANTA SOLAR 90 MW - [N18000292],NTPC,RAJASTHAN	1/2021	3/2022 (2/2025) [2/2024]	382.22 (-) [382.22]	69.01 (0.00) [23]	0/0
397	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349],NTPC,GUJARAT	11/2022	3/2024 (6/2024) [6/2024]	1,442.60 (-) [1,442.60]	80.60 (0.00) [3]	0/0
398	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347],NTPC,RAJASTHAN	6/2022	3/2024 (3/2024) [3/2024]	2,598.92 (-) [2,598.92]	1.82 (0.00) [0]	0/0
399	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348],NTPC,MADHYA PRADESH	6/2022	3/2024 (3/2024) [3/2024]	1,530.49 (-) [1,530.49]	241.44 (0.00) [0]	0/0
400	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277],NTPC,WEST BENGAL	12/2016	11/2018 (3/2023) [11/2023]	529.68 (633.80) [679.00]	563.97 (149.32) [60]	14/20
401	BHENSARA 320 MW - [N18000293],NTPC,RAJASTHAN	1/2021	7/2022 (3/2024) [3/2024]	1,221.73 (-) [1,221.73]	172.90 (0.00) [20]	0/0
402	BADAM COAL MINING PROJECT - [N18000367],NTPC,JHARKHAND	2/2019	10/2024 (-) [10/2024]	501.79 (-) [501.79]	20.35 (0.00) [0]	0/0
403	BARH STPP(3X660MW) NTPC - [180100242],NTPC,BIHAR	2/2005	10/2011 (7/2023) [8/2024]	8,692.97 (21,312.11) [21,312.11]	21,667.23 (12,619.14) [154]	41/49
404	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364],NTPC,ODISHA	8/2022	5/2027 (-) [5/2027]	11,844.00 (-) [11,844.00]	836.00 (0.00) [0]	0/22
405	NORTH KARANPURA STPP (3X660 MW) - [N18000177],NTPC,JHARKHAND	2/2014	6/2019 (10/2022) [6/2024]	14,366.58 (-) [17,007.00]	15,137.11 (2,640.42) [60]	39/46

	<u>Power Grid Corporation Of India Limited</u>					
406	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264],PGCIL,MULTI STATE	8/2017	2/2020 (-) [3/2024]	1,931.39 (-) [2,635.55]	1,954.69 (704.16) [49]	0/0
407	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371],PGCIL,RAJASTHAN	2/2023	5/2024 (-) [5/2024]	200.58 (-) [200.58]	0.00 (0.00) [0]	0/0
408	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372],PGCIL,RAJASTHAN	6/2023	1/2025 (-) [1/2025]	202.39 (-) [202.39]	0.00 (0.00) [0]	0/0
409	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356],PGCIL,RAJASTHAN	3/2023	9/2024 (-) [9/2024]	1,433.28 (-) [1,433.28]	82.96 (0.00) [0]	0/0
410	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339],PGCIL,MULTI STATE	11/2018	11/2021 (-) [6/2023]	173.94 (-) [173.94]	128.73 (0.00) [0]	0/0
411	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304],PGCIL,RAJASTHAN	3/2021	12/2022 (-) [7/2023]	1,340.81 (-) [1,340.81]	1,138.96 (0.00) [0]	0/0
412	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249],PGCIL,MULTI STATE	12/2014	12/2018 (-) [12/2024]	4,754.42 (-) [9,129.32]	5,979.69 (4,374.90) [72]	0/0
413	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314],PGCIL,RAJASTHAN	1/2020	1/2021 (-) [5/2023]	562.86 (545.88) [545.88]	394.74 (-16.98) [0]	0/0
414	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337],PGCIL,MULTI STATE	7/2022	6/2023 (-) [6/2024]	4,546.26 (-) [4,546.26]	935.84 (0.00) [12]	0/0
415	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327],PGCIL,ASSAM	3/2019	3/2023 (-) [12/2023]	1,326.00 (-) [1,520.00]	1,410.00 (194.00) [9]	0/0
416	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355],PGCIL,CHHATTISGARH	3/2023	3/2025 (-) [3/2025]	260.30 (-) [260.30]	2.08 (0.00) [0]	0/0
417	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317],PGCIL,MULTI STATE	11/2018	11/2021 (-) [12/2023]	241.38 (-) [241.38]	238.61 (0.00) [25]	0/0
418	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR- LEH TRANSMISSION SYSTEM - [N18000330],PGCIL,MULTI STATE	3/2022	12/2024 (-) [12/2024]	288.71 (-) [288.71]	0.23 (0.00) [0]	0/0

419	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331],PGCIL,MULTI STATE	2/2022	9/2023 (-) [3/2024]	359.47 (-) [359.47]	63.53 (0.00) [6]	0/0
420	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352],PGCIL,MULTI STATE	3/2023	11/2024 (-) [11/2024]	3,546.94 (-) [3,546.94]	106.44 (0.00) [0]	0/0
421	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338],PGCIL,MULTI STATE	7/2022	3/2025 (-) [3/2025]	186.19 (-) [186.19]	26.55 (0.00) [0]	0/0
422	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328],PGCIL,MULTI STATE	2/2022	4/2025 (-) [4/2025]	318.12 (-) [318.12]	108.08 (0.00) [0]	0/0
423	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341],PGCIL,MULTI STATE	8/2022	2/2024 (-) [2/2024]	863.99 (-) [863.99]	264.65 (0.00) [0]	0/0
424	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358],PGCIL,GUJARAT	3/2023	3/2025 (-) [3/2025]	815.12 (-) [815.12]	1.53 (0.00) [0]	0/0
425	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305],PGCIL,RAJASTHAN	6/2021	12/2022 (-) [2/2024]	713.82 (-) [713.82]	480.20 (0.00) [14]	0/0
426	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299],PGCIL,BIHAR	5/2021	4/2023 (-) [9/2023]	179.29 (-) [179.29]	112.70 (0.00) [0]	0/0
427	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302],PGCIL,HARYANA	1/2019	3/2022 (-) [12/2023]	267.33 (-) [267.33]	109.91 (0.00) [21]	0/0
428	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307],PGCIL,RAJASTHAN	6/2021	12/2022 (-) [6/2024]	1,006.00 (-) [1,006.00]	820.65 (0.00) [18]	0/0
429	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351],PGCIL,ODISHA	3/2023	11/2025 (-) [11/2025]	524.04 (-) [524.04]	15.25 (0.00) [0]	0/0
430	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354],PGCIL,CHHATTISGARH	3/2023	9/2024 (-) [9/2024]	271.69 (-) [271.69]	0.00 (0.00) [0]	0/0
431	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250],PGCIL,MULTI STATE	12/2014	12/2018 (-) [12/2024]	5,111.33 (-) [6,700.00]	4,687.82 (1,588.67) [72]	0/0
432	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM	3/2021	12/2022 (-) [11/2023]	353.85 (-) [353.85]	244.91 (0.00) [11]	0/0

	SOLAR ENERGY ZONES IN RAJASTHA - [N18000303],PGCIL,RAJASTHAN					
433	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184],PGCIL,MULTI STATE	3/2015	3/2018 (-) [12/2023]	197.40 (-) [197.40]	159.47 (0.00) [69]	0/0
434	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373],PGCIL,RAJASTHAN	8/2023	2/2025 (-) [2/2025]	688.74 (-) [688.74]	0.00 (0.00) [0]	0/0
435	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359],PGCIL,GUJARAT	3/2023	12/2024 (-) [12/2024]	966.79 (-) [966.79]	10.09 (0.00) [0]	0/0
436	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360],PGCIL,GUJARAT	3/2023	3/2025 (-) [3/2025]	1,167.55 (-) [1,167.55]	44.34 (0.00) [0]	0/0
437	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244],PGCIL,MULTI STATE	2/2017	6/2019 (-) [8/2023]	235.53 (-) [243.74]	169.00 (8.21) [0]	0/0
438	ER WR TRANSMISSION LIMITED - [N18000353],PGCIL,MULTI STATE	3/2023	3/2025 (-) [3/2025]	281.16 (-) [281.16]	0.11 (0.00) [0]	0/0
439	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357],PGCIL,GUJARAT	3/2023	12/2024 (-) [12/2024]	922.30 (-) [922.30]	46.29 (0.00) [0]	0/0
440	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332],PGCIL,MULTI STATE	5/2022	11/2023 (-) [3/2024]	1,666.00 (-) [1,666.00]	709.38 (0.00) [4]	0/0
441	WESTERN REGION EXPANSION SCHEME XXV - [N18000350],PGCIL,CHHATTISGARH	2/2023	11/2023 (-) [3/2024]	385.84 (-) [385.84]	0.00 (0.00) [4]	0/0
442	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343],PGCIL,MULTI STATE	10/2022	10/2025 (-) [10/2025]	307.87 (-) [307.87]	8.81 (0.00) [0]	0/0
443	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316],PGCIL,MULTI STATE	5/2021	3/2023 (-) [2/2024]	576.42 (-) [576.42]	386.15 (0.00) [11]	0/0
444	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262],PGCIL,TAMIL NADU	5/2017	7/2019 (-) [11/2023]	186.17 (-) [219.66]	178.84 (33.49) [52]	0/0
445	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361],PGCIL,GUJARAT	3/2023	3/2025 (-) [3/2025]	2,820.99 (-) [2,820.99]	107.80 (0.00) [0]	0/0
446	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION.	3/2022	3/2023 (-) [1/2024]	176.22 (-) [176.22]	61.69 (0.00) [10]	0/0

	- [N18000329],PGCIL,MULTI STATE					
447	NORTH EASTERN REGION STRENGTHENING SCHEME - III - [N18000313],PGCIL,MULTI STATE	9/2015	12/2017 (-) [11/2023]	167.31 (-) [167.31]	129.97 (0.00) [71]	0/0
448	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300],PGCIL,RAJASTHAN	5/2021	9/2022 (-) [12/2023]	1,184.88 (-) [1,184.88]	774.64 (0.00) [15]	0/0
449	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306],PGCIL,RAJASTHAN	6/2021	12/2022 (-) [6/2024]	1,562.00 (-) [1,562.00]	858.07 (0.00) [18]	0/0
	<u>Satluj Jal Vidyut Nigam Limited</u>					
450	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342],SJVN,MADHYA PRADESH	11/2022	4/2024 (-) [1/2024]	646.17 (-) [646.17]	442.45 (0.00) [-3]	0/0
451	GUJRAI SOLAR POWER PROJECT - [N18000336],SJVN,UTTAR PRADESH	6/2022	8/2023 (-) [12/2023]	279.94 (-) [279.94]	265.55 (0.00) [4]	0/3
452	SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344],SJVN,HIMACHAL PRADESH	1/2023	4/2028 (-) [4/2028]	2,614.51 (-) [2,614.51]	526.27 (0.00) [0]	0/10
453	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279],SJVN,HIMACHAL PRADESH	11/2020	1/2026 (-) [1/2026]	1,810.56 (-) [1,810.56]	1,232.21 (0.00) [0]	2/10
454	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291],SJVN,HIMACHAL PRADESH	10/2020	11/2025 (-) [11/2025]	687.97 (-) [687.97]	465.62 (0.00) [0]	4/11
455	Bagodara Solar Power Project - [N18000297],SJVN,GUJARAT	5/2021	10/2022 (-) [12/2023]	339.35 (-) [339.35]	305.21 (0.00) [14]	0/5
456	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194],SJVN,BIHAR	3/2019	1/2024 (-) [6/2024]	10,439.09 (-) [10,439.09]	8,501.19 (0.00) [5]	20/27
457	BIKANER SOLAR POWER PROJECT - [N18000335],SJVN,MAHARASHTRA	4/2022	5/2024 (-) [6/2024]	5,491.89 (532.00) [5,491.89]	2,269.70 (0.00) [1]	0/0
458	NAITWAR MORI HEP - [N18000265],SJVN,UTTARAKHAND	10/2017	12/2021 (-) [11/2023]	648.33 (-) [1,272.29]	1,196.97 (623.96) [23]	32/32
459	GURHAH SOLAR POWER PROJECT - [N18000334],SJVN,UTTAR PRADESH	5/2022	8/2023 (-) [12/2023]	466.82 (-) [466.82]	419.54 (0.00) [4]	0/0
460	RAGHANESDA SOLAR POWER PROJECT - [N18000340],SJVN,GUJARAT	6/2022	12/2023 (-) [12/2023]	642.15 (-) [642.15]	485.03 (0.00) [0]	0/0
	<u>Thdc India Limited</u>					
461	KHURJA SUPER THERMAL POWER PROJECT - [N18000272],THDCIL,UTTAR PRADESH	3/2019	9/2023 (-) [8/2024]	11,089.42 (-) [11,089.42]	8,619.08 (0.00) [11]	8/13
462	TEHRI PUMPED STORAGE PLANT(1000MW)	7/2006	2/2016 (6/2022)	1,657.00 (-)	5,843.37 (3,168.60)	29/34

	- [N18000010],THDCIL,UTTARAKHAND		[6/2024]	[4,825.60]	[100]	
463	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042],THDCIL,UTTARAKHAND	8/2008	6/2013 (-) [6/2026]	2,491.58 (3,860.35) [3,860.35]	3,298.55 (1,368.77) [156]	11/25
	<u>RAILWAYS</u>					
	<u>Ahmedabad Metro Rail</u>					
464	RAJPURA-BHATINDA (172.64 KM) - [N22000597],MEGA,PUNJAB	6/2017	3/2024 (-) [3/2024]	1,775.73 (-) [1,775.73]	0.00 (0.00) [0]	0/0
	<u>Central Railways</u>					
465	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181],CR,MAHARASHTRA	2/1997	3/2021 (-) [12/2025]	2,271.50 (-) [4,805.17]	3,545.10 (2,533.67) [57]	0/0
466	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250],CR,MAHARASHTRA	4/2012	3/2022 (3/2025) [3/2025]	540.02 (-) [540.02]	421.63 (0.00) [36]	0/0
467	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514],CR,MAHARASHTRA	1/2019	3/2026 (-) [3/2026]	492.76 (-) [492.76]	0.05 (0.00) [0]	0/0
468	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358],CR,MAHARASHTRA	2/2015	3/2023 (3/2027) [3/2027]	2,449.91 (-) [2,449.91]	955.84 (0.00) [48]	0/0
469	PUNE-MIRAJ-LONDA (467 KM) - [N22000359],CR,MAHARASHTRA	2/2015	3/2024 (6/2024) [6/2024]	3,627.47 (3,627.00) [6,463.49]	2,945.40 (2,836.02) [3]	0/0
470	WARDHA-NANDED MAHARASHTRA - [N22000231],CR,MAHARASHTRA	4/2008	3/2023 (12/2026) [3/2024]	3,168.29 (-) [3,445.48]	1,752.78 (277.19) [12]	0/0
471	DAUND - MANMAD (236 KM) - [N22000360],CR,MAHARASHTRA	2/2016	3/2023 (12/2024) [12/2024]	1,876.00 (-) [2,081.27]	1,401.86 (205.27) [21]	0/0
472	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362],CR,MAHARASHTRA	2/2016	3/2023 (3/2025) [3/2025]	637.95 (-) [637.95]	525.03 (0.00) [24]	0/0
473	BARAMATI - LONAND - [N22000615],CR,MAHARASHTRA	2/1999	3/2027 (-) [3/2025]	736.44 (-) [736.44]	0.00 (0.00) [-24]	0/0
474	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513],CR,MAHARASHTRA	1/2019	3/2028 (-) [3/2027]	904.92 (-) [904.92]	0.36 (0.00) [-12]	0/0
475	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356],CR,MAHARASHTRA	2/2015	3/2022 (3/2025) [3/2025]	1,272.19 (-) [1,384.72]	773.28 (112.53) [36]	0/0
476	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515],CR,MAHARASHTRA	2/2023	3/2027 (3/2026) [3/2026]	836.12 (-) [836.12]	0.22 (0.00) [-12]	0/0
477	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361],CR,MAHARASHTRA	2/2016	3/2022 (12/2024) [12/2024]	1,035.16 (-) [1,035.16]	840.26 (0.00) [33]	0/0
478	KALYAN-KASARA 3RD LINE - [N22000233],CR,MAHARASHTRA	4/2011	3/2021 (12/2025) [12/2025]	792.89 (-) [792.89]	582.01 (0.00) [57]	0/0
479	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG [N22000511],CR,MAHARASHTRA	8/2022	8/2027 (-) [3/2027]	955.00 (-) [955.39]	0.00 (0.39) [-5]	0/0
	<u>Dedicated Freight Corridor Corporation Of India Ltd</u>					
480	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464],DFCC,MULTI STATE	11/2007	3/2020 (-) [3/2020]	16,592.00 (51,101.00) [51,101.00]	47,476.00 (34,509.00) [0]	0/0

	East Central Railways					
481	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257], ECR, BIHAR	4/1997	/ (-) [3/2025]	162.87 (614.45) [614.45]	416.24 (451.58) [-]	0/0
482	KODERMA-TILAIYA (NL), ECR - [220100305], ECR, JHARKHAND	4/2002	/ (-) [3/2024]	459.91 (1,625.87) [1,625.87]	1,413.56 (1,165.96) [-]	0/0
483	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525], ECR, UTTAR PRADESH	10/2022	10/2027 (-) [10/2027]	199.96 (-) [199.96]	0.00 (0.00) [0]	0/0
484	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350], ECR, BIHAR	12/2015	3/2020 (-) [12/2023]	1,491.47 (-) [1,491.47]	1,257.60 (0.00) [45]	1/1
485	RAMNA - SINGRAULI DOUBLING - [N22000417], ECR, UTTAR PRADESH	8/2015	3/2020 (-) [3/2024]	2,436.21 (-) [2,436.21]	2,570.45 (0.00) [48]	0/0
486	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523], ECR, BIHAR	6/2019	6/2025 (-) [6/2025]	983.62 (-) [983.62]	273.81 (0.00) [0]	0/0
487	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526], ECR, BIHAR	2/2019	6/2028 (-) [6/2028]	496.47 (-) [496.47]	1.33 (0.00) [0]	0/0
488	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611], ECR, JHARKHAND	1/2018	12/2025 (-) [12/2025]	487.73 (-) [487.73]	215.76 (0.00) [0]	0/0
489	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303], ECR, BIHAR	4/2003	/ (-) [12/2024]	528.65 (2,066.78) [2,066.78]	1,897.48 (1,538.13) [-]	0/0
490	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS (NEPAL) GC - [N22000181], ECR, BIHAR	4/2009	3/2020 (-) [3/2025]	548.00 (548.00) [783.83]	543.54 (235.83) [60]	0/0
491	KIUL - GAYA DOUBLING PROJECT - [N22000349], ECR, BIHAR	12/2015	3/2020 (-) [3/2023]	1,200.20 (1,200.20) [1,200.20]	1,416.27 (0.00) [0]	0/1
492	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476], ECR, BIHAR	4/1991	/ (-) [3/2024]	329.39 (1,483.14) [1,510.00]	2,255.53 (1,180.61) [-]	0/0
493	SAMASTIPUR-DARBANGHA - [N22000329], ECR, BIHAR	5/2015	/ (-) [12/2024]	380.00 (519.33) [519.33]	422.28 (139.33) [-]	0/0
494	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419], ECR, UTTAR PRADESH	8/2015	3/2019 (-) [3/2023]	528.57 (-) [528.57]	635.45 (0.00) [0]	0/0
495	SAKRI-HASANPUR ROAD (NL) - [N22000171], ECR, BIHAR	4/1999	/ (-) [12/2024]	325.00 (735.20) [735.20]	535.07 (410.20) [-]	0/0
496	JAYANAGAR-DARBHANGA-NARKATIA GANJ (GC), ECR - [220100240], ECR, BIHAR	4/1997	3/2012 (-) [6/2023]	324.73 (967.29) [1,110.00]	1,181.92 (785.27) [0]	0/0
497	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472], ECR, BIHAR	4/2016	3/2021 (-) [12/2024]	744.04 (1,215.54) [1,215.54]	1,022.45 (471.50) [45]	0/0
498	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA	10/2022	10/2027 (-)	234.00 (-)	0.45 (0.00)	0/0

	BISHUNPUR [N22000528], ECR, BIHAR		[10/2027]	[234.00]	[0]	
499	PARASNATH-MADHUBAN-GIRIDIH - [N22000527], ECR, JHARKHAND	3/2019	3/2030 (-) [3/2030]	816.03 (-) [902.86]	1.49 (86.83) [0]	0/0
500	ARARIA-SUPAUL (NL) - [N22000177], ECR, BIHAR	4/2008	/ (-) [12/2025]	1,605.17 (1,605.17) [1,605.17]	1,093.76 (0.00) [-]	0/0
501	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524], ECR, BIHAR	7/2022	7/2027 (-) [7/2027]	486.00 (-) [486.00]	23.10 (0.00) [0]	0/0
502	DOUBLING OF PRADHANKHUNTA JN - PATHERDIH BAZAR-BHOJUDIH - [N22000529], ECR, JHARKHAND	11/2022	11/2027 (-) [11/2027]	202.00 (-) [202.00]	0.00 (0.00) [0]	0/0
503	SAKRI-NIRMALI AND JHANJHARPUR- LAUKAHABAZAR AND SAHARSA- FORBESGANJ (GC) - [N22000180], ECR, BIHAR	4/2004	/ (-) [3/2024]	372.14 (1,470.50) [1,700.00]	2,157.20 (1,327.86) [-]	0/0
504	MUZAFFARPUR SGAULI DOUBLING 100.60 KM - [N22000473], ECR, BIHAR	4/2016	3/2021 (-) [3/2024]	731.64 (1,185.73) [1,185.73]	1,104.18 (454.09) [36]	0/0
505	GARHWA ROAD - RAIL OVER RAIL - [N22000610], ECR, JHARKHAND	3/2017	3/2024 (-) [3/2024]	262.71 (-) [262.71]	132.57 (0.00) [0]	0/0
	<u>East Coast Railway</u>					
506	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328], ECR, ODISHA	4/2005	6/2021 (-) [3/2025]	810.78 (-) [1,928.07]	980.13 (1,117.29) [45]	0/0
507	JEYPORE NABARANGPUR NEWLINE - [N22000517], ECR, ODISHA	7/2017	7/2028 (-) [7/2028]	499.99 (-) [747.91]	0.00 (247.92) [0]	0/0
508	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521], ECR, ODISHA	12/2009	12/2026 (-) [12/2026]	48.44 (297.00) [297.00]	0.00 (248.56) [0]	0/0
509	JEYPORE MALKANGIRI NEW LINE - [N22000516], ECR, ODISHA	2/2018	7/2033 (-) [7/2033]	642.69 (-) [642.69]	23.16 (0.00) [0]	0/0
510	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284], ECR, ODISHA	4/1994	3/2009 (12/2026) [12/2026]	2,923.13 (3,791.66) [3,791.66]	3,101.04 (868.53) [213]	0/0
511	JAGADALPUR-KORAPUT DOUBLING - [N22000376], ECR, ODISHA	4/2015	3/2022 (-) [3/2024]	1,547.38 (-) [1,547.38]	890.07 (0.00) [24]	0/0
512	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518], ECR, ODISHA	7/2018	12/2026 (-) [12/2026]	278.96 (495.00) [494.62]	0.00 (215.66) [0]	0/0
513	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519], ECR, ODISHA	8/2022	8/2027 (-) [8/2027]	190.90 (-) [190.90]	0.00 (0.00) [0]	0/0
514	KOTTAVALSA - KORAPUT DOUBLING - [N22000377], ECR, ANDHRA PRADESH	4/2015	3/2022 (-) [0/0]	2,499.71 (-) [2,499.71]	1,093.09 (0.00) [0]	0/0
515	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381], ECR, ODISHA	4/2015	12/2018 (-) [2/2025]	1,172.92 (-) [1,172.92]	1,145.67 (0.00) [74]	0/0
516	BHADRAK - NERGUNDI 3RD LINE - [N22000316], ECR, ODISHA	3/2013	10/2020 (7/2024) [7/2024]	843.04 (1,284.39) [843.04]	837.46 (0.00) [45]	0/0
517	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND	4/2015	11/2018 (-)	701.61 (-)	179.43 (108.41)	0/0

	4TH LINE [N22000380],ECOR,ODISHA		[3/2025]	[810.02]	[76]	
518	KIRANDUL - JAGDALPUR DOUBLING - [N22000318],ECOR,CHHATTISGARH	12/2012	3/2020 (-) [3/2024]	1,160.00 (-) [1,440.00]	1,141.53 (280.00) [48]	1/1
519	BAGHUAPAL FLY OVER (20 KM) - [N22000522],ECOR,ODISHA	8/2019	8/2027 (-) [8/2027]	183.00 (-) [183.00]	0.00 (0.00) [0]	0/0
520	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520],ECOR,ODISHA	9/2022	9/2027 (-) [9/2027]	189.93 (-) [189.93]	0.00 (0.00) [0]	0/0
521	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379],ECOR,ODISHA	4/2015	3/2022 (3/2026) [3/2026]	2,361.74 (2,361.74) [2,361.74]	1,151.52 (0.00) [48]	0/0
	<u>Eastern Railways</u>					
522	PIRPAINTI-JASIDIH - [N22000219],ER,MULTI STATE	4/2013	3/2022 (-) [3/2022]	915.98 (-) [2,137.81]	793.47 (1,221.83) [0]	0/0
523	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272],ER,WEST BENGAL	4/2000	3/2019 (12/2009) [3/2024]	1,188.91 (-) [1,619.51]	1,055.36 (430.60) [60]	0/0
524	CHITRA - BASUKINATH (38.30 KM) - [N22000531],ER,JHARKHAND	1/2019	3/2026 (-) [3/2027]	827.89 (-) [793.87]	291.74 (-34.02) [12]	0/0
525	Rampurhat-Murarai (29.48 km)-3rd line - [N22000530],ER,WEST BENGAL	10/2014	3/2024 (-) [11/2023]	218.03 (-) [218.03]	61.63 (0.00) [-4]	0/0
526	MONIGRAM- NIMTITA - [N22000301],ER,MULTI STATE	4/2012	/ (-) [11/2023]	250.93 (-) [259.23]	664.95 (8.30) [-]	0/0
527	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624],ER,WEST BENGAL	7/2015	3/2025 (-) [3/2024]	283.54 (-) [283.54]	152.33 (0.00) [-12]	0/0
	<u>Indian Railway Construction Company Limited</u>					
528	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489],IRCON,CHHATTISGARH	4/2013	9/2018 (-) [12/2023]	3,055.00 (-) [3,438.39]	2,987.98 (383.39) [63]	0/1
529	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418],IRCON,ODISHA	4/2016	3/2020 (-) [12/2025]	5,200.00 (-) [5,200.00]	0.00 (0.00) [69]	0/0
	<u>Kolkata Metro Rail Corporation Limited</u>					
530	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108],KOMRCL,WEST BENGAL	4/2010	3/2016 (-) [3/2016]	2,397.72 (-) [2,397.72]	197.20 (0.00) [0]	0/0
	<u>Metropolitan Rapid Transport Projects</u>					
531	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028],MRTP,TAMIL NADU	4/2006	6/2013 (-) [12/2023]	495.74 (-) [734.01]	583.50 (238.27) [126]	3/4
532	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092],MRTP,MAHARASHTRA	4/2008	3/2014 (-) [3/2014]	5,300.00 (-) [918.53]	284.75 (-4,381.47) [0]	0/0
533	EAST WEST METRO CORRIDOR	3/2013	3/2016	4,874.58	8,008.94	0/0

	FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135],MRTP,WEST BENGAL		(12/2023) [12/2023]	(8,574.98) [10,442.41]	(5,567.83) [93]	
	<u>National Capital Region Transport Corp</u>					
534	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543],NCRTC,KARNATAKA	4/2019	3/2026 (-) [3/2026]	169.65 (-) [169.65]	115.82 (0.00) [0]	0/0
535	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542],NCRTC,KARNATAKA	4/2019	3/2026 (-) [3/2026]	375.67 (-) [375.67]	0.00 (0.00) [0]	0/0
	<u>North Central Railway</u>					
536	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564],NCR,UTTAR PRADESH	4/2019	12/2025 (-) [12/2025]	187.21 (-) [187.21]	0.00 (0.00) [0]	0/0
537	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546],NCR,UTTAR PRADESH	3/2017	12/2024 (-) [12/2024]	260.00 (-) [260.00]	0.00 (0.00) [0]	0/0
538	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545],NCR,UTTAR PRADESH	4/2020	6/2026 (6/2026) [6/2026]	1,456.89 (-) [1,456.89]	0.00 (0.00) [0]	0/0
539	JHANSI BINA DOUBLING - [N22000496],NCR,UTTAR PRADESH	9/2016	3/2021 (-) [12/2023]	2,001.00 (2,001.00) [2,001.00]	1,118.80 (0.00) [33]	2/6
540	MATHURA - VRINDAVAN (11 KM) - [N22000612],NCR,UTTAR PRADESH	8/2022	6/2025 (-) [6/2025]	402.88 (-) [402.88]	0.00 (0.00) [0]	0/0
541	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563],NCR,UTTAR PRADESH	4/2019	3/2026 (-) [3/2026]	494.11 (-) [494.11]	0.00 (0.00) [0]	0/0
542	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544],NCR,UTTAR PRADESH	8/2019	12/2026 (-) [12/2026]	2,390.00 (-) [2,390.00]	0.00 (0.00) [0]	0/0
543	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148],NCR,MULTI STATE	4/2011	3/2022 (-) [12/2024]	2,912.96 (-) [3,845.60]	1,024.32 (932.64) [33]	1/5
544	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495],NCR,UTTAR PRADESH	3/2018	3/2023 (-) [3/2026]	4,329.53 (-) [4,329.53]	60.37 (0.00) [36]	0/0
545	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158],NCR,MULTI STATE	4/2010	/ (5/2025) [12/2027]	2,030.50 (-) [746.83]	22.07 (-1,283.67) [-]	0/0
546	AGRA FORT-BANDIKUI - [N22000553],NCR,RAJASTHAN	6/2022	6/2027 (-) [6/2027]	1,389.81 (-) [1,389.81]	0.00 (0.00) [0]	0/0
547	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562],NCR,UTTAR PRADESH	4/2019	12/2025 (-) [12/2025]	451.99 (-) [451.99]	0.00 (0.00) [0]	0/0
	<u>North East Frontier Railway</u>					
548	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206],NFR,MULTI STATE	4/2010	3/2020 (-) [12/2024]	242.22 (-) [632.63]	381.63 (390.41) [57]	0/0
549	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183],NFR,MULTI STATE	4/2013	3/2019 (-) [1/2024]	1,798.00 (-) [2,047.51]	2,236.57 (249.51) [58]	0/0
550	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	4/2003	3/2011 (3/2025)	4,454.17 (12,274.06)	14,010.64 (9,867.83)	0/0

	- [220100288],NFR,MANIPUR		[3/2025]	[14,322.00]	[168]	
551	MURKONGSELEK-PASIGHAT NL - [N22000208],NFR,MULTI STATE	4/2011	3/2020 (-) [10/2024]	414.84 (-) [1,187.49]	368.43 (772.65) [55]	0/0
552	AGARTALA-AKHAURA NL - [N22000195],NFR,TRIPURA	4/2012	3/2020 (6/2022) [9/2022]	569.63 (-) [708.73]	380.92 (139.10) [0]	2/3
553	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207],NFR,MULTI STATE	4/2010	/ (-) [3/2023]	241.52 (-) [401.65]	343.30 (160.13) [0]	0/0
554	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124],NFR,NAGALAND	4/2006	3/2015 (-) [3/2026]	2,326.52 (-) [6,663.00]	2,823.30 (4,336.48) [132]	0/0
555	BHAIRABI SAIRONG, NL, NEFR - [N22000100],NFR,MIZORAM	4/2008	3/2014 (-) [10/2024]	2,393.47 (5,021.45) [8,605.00]	6,840.12 (6,211.53) [127]	0/0
556	BONGAIGAON-GOALPARA- GUWAHATI (176 KM) - [N22000388],NFR,ASSAM	4/2015	3/2022 (-) [3/2026]	2,232.32 (-) [4,059.65]	3,014.86 (1,827.33) [48]	0/0
557	SEVOK RANGPO, NEFR - [N22000102],NFR,SIKKIM	4/2008	12/2015 (-) [12/2023]	1,339.48 (-) [7,876.92]	3,290.96 (6,537.44) [96]	0/0
558	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087],NFR,BIHAR	9/2006	3/2019 (-) [7/2024]	532.87 (2,132.03) [2,650.00]	1,914.47 (2,117.13) [64]	0/0
559	KATIHAR-KUMEDPUR & KATIHAR- MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570],NFR,BIHAR	8/2022	8/2027 (-) [8/2027]	745.00 (-) [745.00]	0.00 (0.00) [0]	0/0
560	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205],NFR,MEGHALAYA	4/2010	3/2021 (-) [0/0]	906.46 (1,202.33) [8,324.28]	269.80 (7,417.82) [0]	0/0
<u>North Eastern Railway</u>						
561	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569],NER,UTTAR PRADESH	10/2018	10/2030 (-) [3/2028]	1,600.00 (-) [4,939.78]	613.61 (3,339.78) [-31]	0/0
562	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613],NER,UTTAR PRADESH	11/2016	6/2024 (-) [3/2024]	186.85 (-) [330.00]	326.47 (143.15) [-3]	0/0
563	SHAHGANJ-BHATNI-PHEPHNA- INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470],NER,UTTAR PRADESH	4/2016	12/2019 (-) [3/2024]	1,177.96 (-) [1,777.39]	1,251.67 (599.43) [51]	0/0
564	SAHJANWA - DOHRIGHAT - [N22000565],NER,UTTAR PRADESH	8/2019	3/2029 (-) [12/2027]	371.77 (-) [1,319.75]	327.84 (947.98) [-15]	0/0
565	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347],NER,UTTAR PRADESH	3/2015	3/2022 (-) [12/2023]	1,295.42 (-) [2,560.00]	2,202.30 (1,264.58) [21]	0/0
566	CHHAPRA-BALLIA UP - [N22000134],NER,MULTI STATE	3/2013	1/2019 (-) [2/2024]	295.00 (-) [912.86]	890.12 (617.86) [61]	0/0
567	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459],NER,UTTAR PRADESH	4/2017	4/2017 (-) [12/2024]	150.00 (-) [341.66]	1.20 (191.66) [92]	0/0
568	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468],NER,UTTAR PRADESH	4/2016	/ (-) [5/2025]	602.50 (-) [714.96]	491.84 (112.46) [-]	0/0
569	BAHRAICH - NANPARA -NEPALGANJ	7/2020	12/2024	950.00	4.30	0/0

	(56.15 KM) - [N22000566],NER,UTTAR PRADESH		(-) [12/2024]	(-) [341.66]	(-608.34) [0]	
	<u>North Western Railway</u>					
570	DAUSA-GANGAPUR CITY(NL),NWR - [220100184],NWR,RAJASTHAN	2/1997	2/2019 (-) [12/2023]	410.08 (-) [970.00]	980.63 (559.92) [58]	0/0
571	DOUBLING BETWEEN BHIWANI- DOBH BAHALI - [N22000604],NWR,HARYANA	2/2023	2/2028 (-) [2/2026]	471.06 (-) [471.06]	0.00 (0.00) [-24]	0/0
572	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594],NWR,RAJASTHAN	11/2021	11/2026 (-) [12/2024]	466.42 (-) [466.42]	279.66 (0.00) [-23]	0/0
573	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) [N22000607],NWR,RAJASTHAN	12/2022	6/2026 (-) [12/2025]	304.00 (239.54) [239.54]	41.01 (-64.46) [-6]	0/0
574	DOUBLING BETWEEN CHURU- RATANGARH (42.81 KM) - [N22000605],NWR,RAJASTHAN	2/2023	2/2028 (-) [1/2026]	422.60 (-) [422.60]	0.81 (0.00) [-25]	0/0
575	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608],NWR,RAJASTHAN	1/2023	6/2028 (-) [1/2027]	968.92 (-) [968.92]	23.06 (0.00) [-17]	0/0
576	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592],NWR,GUJARAT	7/2022	7/2030 (-) [12/2026]	1,695.82 (-) [1,695.82]	287.84 (0.00) [-43]	0/0
577	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593],NWR,RAJASTHAN	4/2019	3/2025 (-) [12/2023]	528.48 (-) [528.48]	281.18 (0.00) [-15]	0/0
578	DOUBLING BETWEEN REWARI- KATHUWAS (27.73 KM) - [N22000606],NWR,HARYANA	2/2023	6/2027 (-) [6/2025]	352.41 (-) [352.41]	0.00 (0.00) [-24]	0/0
579	PHULERA - DIGANA DOUBLING - [N22000326],NWR,MULTI STATE	5/2015	3/2020 (-) [2/2024]	600.00 (-) [701.81]	637.94 (101.81) [47]	0/0
	<u>Northern Railway</u>					
580	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583],NR,UTTAR PRADESH	11/2017	3/2025 (-) [3/2025]	701.98 (-) [1,100.00]	0.00 (398.02) [0]	0/0
581	DOUBLING BETWEEN JAUNPUR JN- ZAFFARABAD (6.28 KM) - [N22000591],NR,UTTAR PRADESH	3/2023	12/2026 (-) [12/2026]	177.33 (-) [177.33]	0.00 (0.00) [0]	0/0
582	BARABANKI AKBARPUR DOUBLING - [N22000578],NR,UTTAR PRADESH	9/2017	3/2025 (-) [3/2025]	1,200.00 (-) [1,700.00]	0.00 (500.00) [0]	0/0
583	CHANDIGARH-BADDI - [N22000467],NR,MULTI STATE	4/2007	3/2023 (-) [6/2025]	328.14 (-) [1,540.14]	549.10 (1,212.00) [27]	0/0
584	LUDHIANA MULLANPUR DOUBLING - [N22000589],NR,PUNJAB	9/2020	3/2025 (-) [3/2025]	82.99 (-) [235.00]	0.00 (152.01) [0]	0/0
585	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584],NR,ANDAMAN AND NICOBAR ISLANDS	3/2019	3/2025 (-) [3/2025]	235.72 (-) [235.72]	0.00 (0.00) [0]	0/0
586	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133],NR,JAMMU AND KASHMIR	3/1995	11/2002 (2/2024) [2/2024]	2,500.00 (37,012.26) [37,012.26]	36,976.21 (34,512.26) [255]	0/0
587	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL	4/2007	/ (-)	336.91 (-)	572.99 (454.48)	0/0

	- [N22000274],NR,MULTI STATE		[9/2023]	[791.39]	[0]	
588	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590],NR,UTTAR PRADESH	1/2019	3/2025 (-) [3/2025]	323.85 (-) [323.85]	0.00 (0.00) [0]	0/0
589	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502],NR,PUNJAB	6/2009	8/2016 (-) [8/2025]	404.00 (-) [404.00]	190.00 (0.00) [108]	0/0
590	FEROZPUR - PATTI (25.72 KM) - [N22000614],NR,PUNJAB	4/2017	3/2027 (-) [3/2027]	299.74 (-) [299.74]	0.00 (0.00) [0]	0/0
591	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582],NR,UTTAR PRADESH	8/2017	3/2025 (-) [3/2025]	515.50 (-) [676.00]	0.00 (160.50) [0]	0/0
592	NANGALDAM-TALWARA(NL),NR - [220100188],NR,MULTI STATE	3/1981	7/2012 (-) [11/2024]	450.00 (-) [2,017.96]	845.23 (1,567.96) [148]	0/0
593	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281],NR,DELHI	4/2012	/ (-) [9/2023]	295.68 (-) [419.00]	133.78 (123.32) [0]	0/0
	<u>National High Speed Rail Corporation Limited</u>					
594	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463],NHSRCL,MULTI STATE	12/2015	12/2023 (-) [8/2027]	1,08,000.00 (-) [1,08,000.00]	51,428.77 (0.00) [44]	1/2
	<u>Rail Vikas Nigam Ltd.</u>					
595	MAU-GHAZIPUR-TARIGHAT NEW LINE - [N22000405],RVNL,UTTAR PRADESH	4/2015	3/2023 (-) [12/2024]	1,765.92 (-) [1,765.92]	1,635.20 (0.00) [21]	0/0
596	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111],RVNL,WEST BENGAL	4/2010	3/2016 (-) [7/2025]	2,913.51 (-) [4,834.54]	3,446.62 (1,921.03) [112]	0/0
597	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501],RVNL,UTTAR PRADESH	6/2016	12/2023 (-) [12/2023]	3,677.76 (-) [3,677.76]	4,554.20 (0.00) [0]	0/0
598	MANIYACHI - NAGERCOIL (102 KM) DOUBLING - [N22000449],RVNL,TAMIL NADU	2/2015	3/2022 (-) [3/2024]	1,700.00 (-) [1,305.00]	1,616.59 (-395.00) [24]	0/0
599	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401],RVNL,UTTAR PRADESH	4/2015	3/2022 (-) [12/2023]	943.60 (-) [1,500.00]	1,310.47 (556.40) [21]	0/0
600	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404],RVNL,UTTAR PRADESH	4/2011	3/2019 (-) [3/2024]	927.01 (-) [1,457.79]	1,519.20 (530.78) [60]	0/0
601	JUNAGARH -VISAVADAR (42.28) KM - [N22000600],RVNL,GUJARAT	6/2022	12/2026 (-) [12/2026]	492.83 (-) [492.83]	0.00 (0.00) [0]	0/0
602	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602],RVNL,CHHATTISGARH	3/2008	6/2025 (-) [6/2025]	631.78 (-) [1,627.65]	1,166.65 (995.87) [0]	0/0
603	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595],RVNL,JHARKHAND	12/2015	3/2025 (-) [3/2025]	1,116.00 (-) [1,312.44]	2,645.97 (196.44) [0]	0/0
604	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409],RVNL,ODISHA	1/1991	12/2024 (-) [12/2026]	2,335.67 (-) [3,327.72]	3,761.54 (992.05) [24]	0/0
605	RISHIKESH - KARNAPRAYAG NEW LINE	4/2011	12/2024 (-)	16,216.00 (-)	14,943.49 (8,443.00)	0/0

	- [N22000406],RVNL,UTTARAKHAND		[3/2025]	[24,659.00]	[3]	
606	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297],RVNL,KARNATAKA	4/2010	3/2023 (-) [3/2024]	2,127.00 (-) [3,300.00]	3,292.40 (1,173.00) [12]	0/1
607	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213],RVNL,TELANGANA	4/2012	3/2016 (-) [6/2023]	632.68 (-) [950.00]	1,014.74 (317.32) [0]	0/0
608	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599],RVNL,JHARKHAND	11/2016	3/2026 (3/2026) [3/2026]	8,975.00 (-) [8,975.00]	3,977.72 (0.00) [0]	0/0
609	BANASPANI- JAKHPURA - DOUBLING - [N22000412],RVNL,ODISHA	3/2009	3/2019 (12/2023) [5/2023]	942.95 (-) [1,552.26]	1,824.01 (609.31) [0]	0/0
610	BHANUPALI-BILASPUR BERI NL - [N22000273],RVNL,HIMACHAL PRADESH	4/2008	12/2026 (3/2025) [3/2025]	2,966.99 (-) [6,753.42]	4,228.35 (3,786.43) [-21]	0/0
611	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110],RVNL,WEST BENGAL	4/2010	3/2016 (-) [3/2026]	3,951.98 (-) [8,964.35]	6,160.83 (5,012.37) [120]	0/0
612	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109],RVNL,WEST BENGAL	4/2010	3/2014 (-) [12/2025]	2,298.42 (-) [2,733.86]	361.07 (435.44) [141]	0/0
613	VIJAYAWADA-GUDUR - [N22000369],RVNL,ANDHRA PRADESH	4/2015	12/2023 (3/2024) [12/2023]	3,246.26 (-) [3,548.68]	5,250.33 (302.42) [0]	0/0
614	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598],RVNL,UTTAR PRADESH	5/2018	3/2024 (3/2024) [3/2024]	1,177.96 (-) [1,177.96]	1,357.79 (0.00) [0]	0/0
615	INDORE BUDNI (INDORE JABALPUR) - [N22000601],RVNL,MADHYA PRADESH	9/2018	9/2030 (-) [9/2030]	4,340.00 (-) [7,474.00]	421.52 (3,134.00) [0]	0/0
616	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588],RVNL,MADHYA PRADESH	4/2012	2/2024 (10/2023) [2/2024]	991.60 (-) [991.60]	1,666.28 (0.00) [0]	0/0
617	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596],RVNL,UTTAR PRADESH	11/2018	3/2025 (-) [3/2025]	357.48 (-) [409.38]	104.19 (51.90) [0]	0/0
	<u>South Central Railway</u>					
618	MUNEERABAD-MAHABOBNAGAR(NL),SCR - [220100205],SCR,MULTI STATE	4/1997	3/2000 (-) [3/2000]	1,723.00 (1.00) [3,381.68]	2,532.11 (1,658.68) [0]	0/0
619	KAZIPET-BALHRSHA - [N22000367],SCR,MULTI STATE	4/2015	3/2021 (-) [1/2025]	2,063.03 (-) [2,909.00]	2,373.50 (845.97) [46]	0/0
620	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032],SCR,TELANGANA	4/2006	3/2010 (-) [3/2025]	1,160.48 (-) [3,014.00]	1,161.19 (1,853.52) [180]	1/1
621	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585],SCR,ANDHRA PRADESH	3/2023	3/2027 (-) [3/2027]	351.83 (-) [351.83]	0.00 (0.00) [0]	0/0
622	RENIGUNTA WADI GOOTY - BYPASS - [N22000587],SCR,ANDHRA PRADESH	4/2016	12/2025 (-) [12/2025]	302.00 (-) [302.00]	14.29 (0.00) [0]	0/0

623	GUNTUR-GUNTAKAL - [N22000368],SCR,ANDHRA PRADESH	4/2016	3/2022 (-) [12/2025]	3,631.00 (-) [3,887.48]	2,728.66 (256.48) [45]	0/0
624	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586],SCR,ANDHRA PRADESH	4/2016	12/2025 (-) [12/2025]	226.72 (-) [226.72]	73.90 (0.00) [0]	0/0
625	MANMAD-PARBHANI-NANDED- SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432],SCR,TELANGANA	4/2017	3/2022 (-) [3/2022]	119.73 (185.00) [242.28]	54.15 (122.55) [0]	0/0
626	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261],SCR,MULTI STATE	4/2012	3/2023 (-) [3/2025]	1,856.95 (-) [1,952.68]	1,532.64 (95.73) [24]	0/0
627	NADIKUDE-SRI KALAHASTI - [N22000286],SCR,ANDHRA PRADESH	4/2011	3/2021 (-) [3/2021]	2,288.70 (-) [3,122.35]	1,372.69 (833.65) [0]	0/1
628	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265],SCR,ANDHRA PRADESH	12/2001	3/2009 (-) [3/2027]	1,045.20 (-) [2,500.98]	1,141.44 (1,455.78) [216]	0/0
<u>South East Central Railway</u>						
629	3RD & 4TH LINE - SARAGBUNDIA & MADWARANI - [N22000579],SECR,CHHATTISGARH	9/2022	9/2026 (-) [9/2026]	167.64 (-) [167.64]	0.00 (0.00) [0]	0/0
630	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420],SECR,MAHARASHTRA	9/2016	3/2023 (12/2023) [12/2024]	1,908.51 (2,753.05) [3,544.25]	2,354.89 (1,635.74) [21]	0/1
631	CHIRIMIRI-NAGPUR HALT - [N22000616],SECR,CHHATTISGARH	10/2018	6/2030 (-) [6/2030]	241.00 (-) [241.00]	0.00 (0.00) [0]	0/0
632	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484],SECR,CHHATTISGARH	4/2015	3/2021 (12/2023) [10/2024]	1,973.00 (2,135.34) [2,135.34]	1,586.05 (162.34) [43]	0/1
633	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574],SECR,CHHATTISGARH	12/2022	12/2026 (-) [12/2026]	177.03 (-) [177.03]	0.00 (0.00) [0]	0/0
634	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580],SECR,CHHATTISGARH	6/2022	6/2030 (-) [6/2030]	1,376.20 (-) [775.82]	4.74 (-600.38) [0]	0/0
635	4TH LINE - RAJNANDGAON- DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577],SECR,CHHATTISGARH	9/2022	9/2026 (-) [9/2026]	328.34 (-) [328.34]	0.00 (0.00) [0]	0/0
636	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575],SECR,CHHATTISGARH	9/2022	9/2026 (-) [9/2026]	169.06 (-) [177.34]	0.00 (8.28) [0]	0/0
637	Gauge conversion of Raipur(Kendri)- Dhamtari & Abhanpur-Rajim branch (67.20 km) - [N22000572],SECR,CHHATTISGARH	7/2011	10/2024 (-) [10/2024]	1,171.30 (-) [1,171.30]	0.00 (0.00) [0]	0/0
638	NIPANIA-BHATAPARA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573],SECR,CHHATTISGARH	9/2022	12/2026 (-) [12/2026]	170.49 (-) [170.49]	0.00 (0.00) [0]	0/0
639	FLYOVER AT BILASPUR (KHODRI- ANUPPUR) 10 KM - [N22000617],SECR,CHHATTISGARH	6/2006	3/2024 (-) [3/2024]	303.59 (-) [303.59]	3.22 (0.00) [0]	0/0
640	ANUPPUR-KATNI - [N22000485],SECR,MADHYA PRADESH	4/2015	12/2021 (12/2023) [12/2024]	1,370.00 (-) [1,680.00]	1,238.31 (310.00) [36]	0/0
641	4TH LINE - DADHAPARA-BELHA (9.2	9/2022	9/2026	169.06	0.00	0/0

	KM) (PB#72/NR/2022-23) - [N22000576],SECR,CHHATTISGARH		(-) [9/2026]	(-) [169.06]	(0.00) [0]	
642	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480],SECR,MAHARASHTRA	6/2018	12/2021 (-) [12/2025]	229.00 (-) [1,096.00]	230.25 (867.00) [48]	0/1
	<u>South Eastern Railway</u>					
643	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506],SER,MULTI STATE	3/2019	5/2023 (-) [12/2025]	1,866.31 (-) [1,866.31]	1,229.20 (0.00) [31]	0/0
644	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510],SER,WEST BENGAL	4/2018	6/2022 (-) [6/2024]	338.00 (-) [393.83]	81.05 (55.83) [24]	0/0
645	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508],SER,JHARKHAND	4/2018	6/2022 (-) [5/2027]	428.65 (-) [472.50]	259.80 (43.85) [59]	0/0
646	BONDAMUNDA RANCHI DOUBLING - [N22000396],SER,JHARKHAND	3/2016	3/2021 (-) [12/2024]	1,724.20 (3,029.04) [3,029.04]	1,779.90 (1,304.84) [45]	0/0
647	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571],SER,ODISHA	9/2022	9/2026 (-) [9/2026]	209.75 (-) [244.99]	1.63 (35.24) [0]	0/0
	<u>South Western Railway</u>					
648	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556],SWR,ANDHRA PRADESH	9/2022	12/2025 (-) [12/2025]	323.14 (-) [323.14]	25.51 (0.00) [0]	0/0
649	GADAG-WADI NL - [N22000299],SWR,KARNATAKA	4/2013	12/2018 (-) [3/2026]	2,841.84 (-) [2,841.84]	792.04 (0.00) [87]	0/0
650	SHIMOGA-SHIKARIPURA- RANEENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559],SWR,KARNATAKA	9/2019	12/2027 (-) [3/2026]	1,453.73 (-) [994.47]	28.09 (-459.26) [-21]	0/0
651	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555],SWR,ANDHRA PRADESH	4/2019	3/2026 (-) [2/2025]	294.67 (-) [307.66]	31.82 (12.99) [-13]	0/0
652	RAYADURGA-TUMKUR NL - [N22000279],SWR,MULTI STATE	4/2007	/ (-) [2/2026]	2,062.30 (2,404.03) [2,404.03]	1,174.42 (341.73) [-]	2/2
653	BAGALKOT-KUDACHI NL - [N22000258],SWR,KARNATAKA	4/2010	3/2016 (-) [3/2026]	986.30 (1,378.00) [1,649.31]	401.61 (663.01) [120]	1/1
654	SHIMOGA-HARIHAR NL - [N22000278],SWR,KARNATAKA	4/2011	3/2016 (-) [12/2028]	832.47 (-) [832.47]	0.94 (0.00) [153]	0/0
655	TUMKUR-CHITRADURGA- DAVENGERE NL - [N22000256],SWR,KARNATAKA	4/2011	/ (-) [3/2026]	1,801.01 (-) [1,801.01]	160.74 (0.00) [-]	0/0
656	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486],SWR,KARNATAKA	3/1996	3/2017 (-) [3/2026]	644.78 (825.31) [825.31]	506.10 (180.53) [108]	0/0
657	WHITEFIELD-KOLAR (52.9 KM) - [N22000560],SWR,KARNATAKA	2/2011	4/2028 (-) [4/2028]	162.13 (-) [348.85]	0.36 (186.72) [0]	0/0
658	HOTGI-KUDGI-GADAG - [N22000333],SWR,MULTI STATE	3/2015	3/2019 (-) [12/2024]	1,614.59 (1,877.81) [1,960.00]	1,957.67 (345.41) [69]	0/0
659	BELGAUM-DHARWAD VIA KITTUR	9/2020	3/2026	1,590.80	0.06	0/0

	(73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557],SWR,KARNATAKA		(-) [12/2026]	(-) [927.42]	(-663.38) [9]	
660	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621],SWR,KARNATAKA	3/2018	3/2025 (-) [12/2024]	492.87 (-) [492.87]	9.41 (0.00) [-3]	0/0
661	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558],SWR,KARNATAKA	6/2019	4/2028 (-) [4/2027]	663.03 (-) [748.85]	0.23 (85.82) [-12]	0/0
662	MARIKUPPAM - KUPPAM - [N22000308],SWR,KARNATAKA	4/2012	3/2016 (-) [12/2025]	279.54 (-) [279.54]	50.07 (0.00) [117]	0/0
	<u>Southern Railway</u>					
663	TIDIVANAM-NAGARI (NL) - [N22000085],SR,TAMIL NADU	9/2006	/ (12/2025) [12/2025]	582.83 (-) [3,620.28]	764.37 (3,037.45) [-]	0/0
664	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215],SR,MULTI STATE	4/2011	3/2019 (12/2027) [12/2027]	120.70 (-) [2,053.39]	330.87 (1,932.69) [105]	0/0
665	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625],SR,TAMIL NADU	1/2019	3/2026 (3/2024) [7/2024]	304.22 (-) [380.64]	144.80 (76.42) [-20]	0/0
666	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619],SR,KERALA	12/2010	3/2028 (-) [12/2025]	600.82 (595.39) [595.39]	268.80 (-5.43) [-27]	0/0
667	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399],SR,KERALA	2/2015	/ (3/2025) [3/2026]	1,431.90 (1,431.90) [3,785.45]	2,784.51 (2,353.55) [-]	0/0
668	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567],SR,TAMIL NADU	1/2006	3/2025 (6/2024) [3/2025]	417.50 (-) [417.50]	3.76 (0.00) [0]	0/0
669	MORAPPUR-DHARMAPURI - [N22000618],SR,TAMIL NADU	2/2019	3/2028 (-) [3/2028]	358.95 (-) [358.95]	1.39 (0.00) [0]	0/0
670	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400],SR,KERALA	2/2015	/ (-) [0/0]	1,000.00 (1,010.00) [1,416.49]	0.93 (416.49) [0]	0/0
671	NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626],SR,TAMIL NADU	7/2008	3/2026 (3/2025) [3/2026]	677.12 (-) [788.05]	103.18 (110.93) [0]	0/0
672	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079],SR,TAMIL NADU	9/2007	2/2019 (-) [3/2025]	724.69 (-) [3,118.34]	1,895.27 (2,393.65) [73]	0/0
673	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568],SR,TAMIL NADU	3/2022	3/2026 (2/2024) [5/2024]	359.60 (274.20) [274.20]	81.98 (-85.40) [-22]	0/0
674	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620],SR,KERALA	12/2011	8/2023 (-) [3/2026]	812.85 (802.80) [802.80]	257.86 (-10.05) [31]	0/0
	<u>West Central Railway</u>					
675	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	9/1998	5/2008 (3/2027)	247.66 (8,913.94)	2,444.00 (8,000.84)	1/9

	- [220100232],WCR,MULTI STATE		[3/2025]	[8,248.50]	[202]	
676	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314],WCR,MADHYA PRADESH	4/2001	3/2021 (12/2025) [12/2025]	424.60 (2,909.99) [3,032.46]	2,268.03 (2,607.86) [57]	6/15
677	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552],WCR,MADHYA PRADESH	12/2016	3/2024 (3/2024) [3/2024]	199.63 (443.15) [199.63]	0.00 (0.00) [0]	0/0
678	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351],WCR,MADHYA PRADESH	12/2015	3/2020 (-) [10/2024]	1,763.93 (2,445.30) [2,445.30]	2,157.20 (681.37) [55]	1/1
679	SATNA - REWA (50 KM) - [N22000554],WCR,MADHYA PRADESH	11/2015	3/2026 (3/2026) [3/2026]	500.00 (495.44) [500.00]	0.00 (0.00) [0]	2/3
680	KATNI GRADE SEPARATOR/BYE PASS - [N22000416],WCR,MADHYA PRADESH	8/2016	3/2022 (-) [9/2024]	582.13 (-) [1,247.64]	1,056.08 (665.51) [30]	1/1
681	KATNI-BINA 3RD LINE (263 KM) - [N22000415],WCR,MADHYA PRADESH	6/2016	3/2022 (-) [6/2024]	2,478.23 (-) [2,938.00]	1,279.35 (459.77) [27]	12/17
	Western Railway					
682	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER- CHITTAURGARH-UDAIPUR) - [N22000623],WR,GUJARAT	6/2013	6/2025 (-) [6/2025]	166.33 (-) [166.33]	0.00 (0.00) [0]	0/0
683	NEW BG LINE BETWEEN NALIYA- JAKHAU PORT - [N22000550],WR,GUJARAT	2/2023	1/2028 (-) [3/2026]	410.46 (410.46) [410.46]	0.00 (0.00) [-22]	0/0
684	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435],WR,MAHARASHTRA	3/2012	/ (-) [3/2024]	217.38 (-) [393.62]	142.48 (176.24) [-]	0/0
685	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123],WR,GUJARAT	4/2008	3/2012 (-) [3/2024]	318.24 (1,531.55) [1,531.55]	326.17 (1,213.31) [144]	0/0
686	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503],WR,MADHYA PRADESH	4/2017	3/2022 (3/2026) [3/2026]	495.18 (495.18) [495.18]	0.83 (0.00) [48]	0/0
687	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR- SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551],WR,GUJARAT	10/2022	10/2027 (-) [10/2027]	437.21 (-) [437.21]	0.00 (0.00) [0]	0/0
688	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549],WR,GUJARAT	6/2022	6/2027 (-) [3/2025]	279.23 (346.94) [346.94]	4.22 (67.71) [-27]	0/0
689	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548],WR,GUJARAT	5/2022	5/2030 (-) [5/2030]	296.54 (-) [296.54]	0.00 (0.00) [0]	0/0
690	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR- UDAIPUR (299.2 KM)) - [N22000622],WR,GUJARAT	9/2012	3/2027 (-) [3/2025]	261.68 (-) [261.68]	0.00 (0.00) [-24]	0/0
691	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120],WR,MADHYA PRADESH	4/2008	3/2022 (3/2026) [3/2026]	3,503.69 (5,677.80) [6,021.00]	3,030.93 (2,517.31) [48]	0/0
692	QUADRUPLING BETWEEN	2/2023	12/2025	152.44	0.00	0/0

	GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533],WR,GUJARAT		(-) [1/2025]	(-) [152.44]	(0.00) [-11]	
693	SAMNI-JAMBUSAR (24.08 KM) - [N22000541],WR,GUJARAT	5/2022	3/2030 (-) [4/2025]	216.72 (349.93) [349.93]	10.07 (133.21) [-59]	0/0
694	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139],WR,MULTI STATE	4/2007	3/2022 (3/2026) [12/2025]	1,640.04 (1,873.10) [1,873.10]	1,238.86 (233.06) [45]	0/0
695	RAJKOT-KANALUS (111.20 KM) - [N22000535],WR,GUJARAT	10/2021	10/2026 (-) [3/2025]	1,011.72 (1,080.57) [1,196.84]	147.79 (185.12) [-19]	0/0
696	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505],WR,GUJARAT	4/2018	3/2024 (12/2024) [12/2024]	537.31 (537.31) [537.31]	297.50 (0.00) [9]	0/0
697	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537],WR,GUJARAT	6/2022	2/2030 (-) [2/2025]	354.99 (482.43) [482.43]	12.32 (127.44) [-60]	0/0
698	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547],WR,GUJARAT	5/2022	3/2030 (-) [1/2025]	309.81 (415.38) [415.38]	10.34 (105.57) [-62]	0/0
699	PETLAD-BHADRAN (22.5 KM) - [N22000538],WR,GUJARAT	5/2022	5/2030 (-) [5/2025]	202.50 (307.12) [307.12]	0.97 (104.62) [-60]	0/0
700	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142],WR,GUJARAT	4/2011	/ (-) [10/2025]	844.10 (844.10) [844.10]	489.45 (0.00) [-]	0/0
701	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540],WR,GUJARAT	2/2023	3/2030 (-) [10/2025]	401.48 (670.17) [670.17]	0.00 (268.69) [-53]	0/0
702	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504],WR,GUJARAT	4/2017	3/2020 (12/2024) [12/2024]	692.25 (692.26) [692.26]	179.62 (0.01) [57]	0/0
703	NADIAD-PETLAD (37.26 KM) - [N22000539],WR,GUJARAT	5/2022	6/2030 (-) [6/2025]	335.34 (461.91) [461.91]	0.02 (126.57) [-60]	0/0
704	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493],WR,MADHYA PRADESH	4/2016	6/2020 (12/2023) [12/2023]	700.00 (603.69) [603.69]	690.23 (-96.31) [42]	0/0
705	CHOTTAUDEPUR-DHAR(NL) - [N22000138],WR,MULTI STATE	4/2007	3/2022 (12/2026) [12/2026]	1,347.26 (1,793.63) [1,793.63]	1,265.95 (446.37) [57]	0/0
706	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532],WR,GUJARAT	2/2023	3/2027 (-) [3/2026]	961.67 (961.67) [961.67]	0.00 (0.00) [-12]	0/0
707	MEHSANA-PALANPUR (65.1 KM) - [N22000534],WR,GUJARAT	9/2020	9/2026 (-) [12/2024]	529.30 (537.31) [537.31]	8.76 (8.01) [-21]	0/0
708	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434],WR,MAHARASHTRA	3/2010	/ (-) [3/2024]	265.88 (-) [311.36]	0.00 (45.48) [-]	0/0
709	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436],WR,GUJARAT	3/2012	/ (-) [3/2024]	248.26 (-) [528.49]	116.25 (280.23) [-]	0/0
710	NIMACH-RATLAM (133 KM) - [N22000536],WR,MADHYA PRADESH	10/2021	10/2027 (-) [1/2025]	910.00 (1,095.88) [1,095.88]	265.97 (185.88) [-33]	0/0

	<u>RENEWABLE ENERGY</u>					
	<u>Cpwd For Renewable Energy</u>					
711	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118],CPWD R ENERGY,DELHI	10/2017	11/2019 (4/2022) [4/2022]	271.90 (366.12) [366.12]	329.49 (94.22) [0]	0/0
	<u>ROAD TRANSPORT AND HIGHWAYS</u>					
	<u>Ahmedabad Metro Rail</u>					
712	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465],MEGA,UTTARAKHAND	11/2012	8/2016 (-) [8/2016]	605.84 (-) [605.84]	0.00 (0.00) [0]	0/0
	<u>Border Road Organisation</u>					
713	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900],BRO,JAMMU AND KASHMIR	3/2020	8/2024 (-) [8/2024]	796.97 (-) [796.97]	248.26 (0.00) [0]	0/0
714	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897],BRO,JAMMU AND KASHMIR	3/2021	7/2024 (-) [7/2024]	642.24 (-) [642.24]	194.46 (0.00) [0]	0/0
715	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898],BRO,JAMMU AND KASHMIR	7/2020	11/2024 (-) [11/2024]	272.49 (-) [272.49]	113.32 (0.00) [0]	0/0
716	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901],BRO,JAMMU AND KASHMIR	3/2020	9/2023 (-) [9/2023]	152.93 (-) [152.93]	79.47 (0.00) [0]	0/0
717	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915],BRO,HIMACHAL PRADESH	3/2021	6/2026 (-) [6/2026]	230.54 (-) [230.54]	0.00 (0.00) [0]	0/0
718	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899],BRO,JAMMU AND KASHMIR	2/2021	7/2024 (-) [7/2024]	395.25 (-) [395.25]	91.27 (0.00) [0]	0/0
719	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916],BRO,HIMACHAL PRADESH	3/2021	5/2026 (-) [5/2026]	314.67 (-) [314.67]	0.00 (0.00) [0]	0/0
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>					
720	KURUDWADI TO PANDHARPUR - [N24001101],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [11/2023]	307.63 (-) [307.63]	232.57 (0.00) [52]	2/4
721	REHABILITATION AND UP-	1/2017	10/2019	605.08	412.60	0/0

	GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996],MoRTH,TELANGANA		(10/2019) [6/2021]	(-) [605.08]	(0.00) [0]	
722	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828],MoRTH,TAMIL NADU	1/2022	11/2024 (-) [11/2024]	221.03 (243.95) [243.95]	54.33 (22.92) [0]	1/4
723	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874],MoRTH,WEST BENGAL	3/2016	11/2018 (12/2023) [3/2024]	271.17 (291.20) [291.20]	157.69 (20.03) [64]	0/0
724	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382],MoRTH,HIMACHAL PRADESH	8/2020	3/2021 (-) [3/2021]	242.80 (-) [242.80]	123.24 (0.00) [0]	0/0
725	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471],MoRTH,UTTAR PRADESH	4/2020	11/2024 (-) [11/2024]	325.24 (-) [325.24]	61.27 (0.00) [0]	0/0
726	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906],MoRTH,MAHARASHTRA	8/2022	3/2024 (-) [3/2024]	185.59 (-) [185.59]	45.79 (0.00) [0]	0/0
727	HELWAK TO KARAD - [N24001055],MoRTH,MAHARASHTRA	2/2017	7/2019 (-) [10/2023]	416.99 (-) [416.99]	225.83 (0.00) [51]	2/4
728	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774],MoRTH,UTTARAKHAND	12/2017	12/2019 (-) [12/2019]	248.22 (-) [248.22]	146.17 (0.00) [0]	0/0
729	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248],MoRTH,TELANGANA	3/2015	1/2017 (-) [1/2017]	153.21 (-) [153.21]	100.96 (0.00) [0]	0/0
730	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986],MoRTH,TELANGANA	1/2017	5/2019 (7/2021) [7/2021]	300.00 (-) [300.00]	228.08 (0.00) [0]	0/0
731	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527],MoRTH,RAJASTHAN	12/2021	5/2024 (-) [5/2024]	411.40 (-) [411.40]	83.14 (0.00) [0]	0/0
732	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918],MoRTH,CHHATTISGARH	12/2020	8/2023 (5/2024) [8/2023]	222.86 (-) [222.86]	135.40 (0.00) [0]	0/0
733	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479	2/2018	11/2019 (3/2022) [2/2023]	294.13 (-) [294.13]	197.95 (0.00) [0]	0/0

	(MALLEPALLY - HALIYA SECT - [N24000990],MoRTH,TELANGANA					
734	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381],MoRTH,HIMACHAL PRADESH	8/2020	4/2021 (-) [4/2021]	272.98 (-) [272.98]	176.37 (0.00) [0]	0/0
735	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165],MoRTH,KARNATAKA	11/2016	3/2017 (7/2023) [9/2023]	314.90 (-) [314.90]	237.33 (0.00) [0]	0/0
736	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162],MoRTH,KARNATAKA	3/2018	10/2018 (-) [8/2022]	325.86 (-) [386.41]	365.03 (60.55) [0]	0/0
737	AMD I TO SAONER - [N24001021],MoRTH,MAHARASHTRA	1/2017	6/2019 (-) [10/2023]	396.91 (397.00) [396.91]	289.79 (0.00) [52]	4/4
738	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922],MoRTH,GUJARAT	12/2017	11/2020 (12/2023) [12/2023]	867.97 (913.49) [913.49]	779.65 (45.52) [37]	3/4
739	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157],MoRTH,KARNATAKA	8/2016	2/2017 (7/2023) [12/2023]	175.50 (-) [241.60]	180.23 (66.10) [82]	0/0
740	KARAD PATAN CHIPLUN GUHAGAR - [N24001057],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [10/2023]	407.19 (407.00) [407.19]	323.02 (0.00) [52]	2/4
741	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS - [N24001459],MoRTH,UTTAR PRADESH	1/2022	4/2024 (-) [4/2024]	297.06 (-) [297.06]	209.86 (0.00) [0]	0/0
742	MOPA AIRPORT - [N24001458],MoRTH,GOA	12/2021	4/2022 (-) [12/2023]	1,183.16 (-) [1,183.16]	554.20 (0.00) [20]	0/0
743	KHAMGAON TO DEULGAON SAKARSHA - [N24001074],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [1/2023]	249.29 (-) [249.29]	146.41 (0.00) [0]	0/0
744	PANCHARAL TO MANDANGHAR - [N24001107],MoRTH,MAHARASHTRA	7/2018	5/2020 (-) [12/2023]	381.08 (302.00) [381.08]	45.66 (0.00) [43]	2/4
745	REPANPALLI TO SIRONCHA - [N24001468],MoRTH,MAHARASHTRA	3/2022	6/2022 (-) [6/2024]	282.07 (-) [282.07]	34.65 (0.00) [24]	0/0
746	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422],MoRTH,HIMACHAL PRADESH	2/2021	9/2021 (-) [9/2021]	345.89 (-) [345.89]	202.99 (0.00) [0]	0/0
747	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I -	12/2016	9/2021 (-) [3/2023]	196.00 (-) [196.00]	151.46 (0.00) [0]	3/4

	[N24001216],MoRTH,JHARKHAND					
748	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928],MoRTH,ANDHRA PRADESH	10/2015	12/2015 (12/2019) [1/2021]	333.21 (-) [353.43]	344.66 (20.22) [0]	3/3
749	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228],MoRTH,CHHATTISGARH	11/2017	5/2019 (-) [12/2023]	188.80 (-) [188.80]	131.89 (0.00) [55]	0/0
750	MALEWADA TO CHIMUR - [N24001104],MoRTH,MAHARASHTRA	10/2016	6/2019 (-) [9/2023]	322.55 (-) [322.55]	242.09 (0.00) [0]	3/4
751	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964],MoRTH,ANDHRA PRADESH	8/2016	1/2017 (6/2023) [6/2023]	350.61 (411.18) [411.18]	344.71 (60.57) [0]	3/4
752	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000578],MoRTH,BIHAR	2/2016	5/2016 (11/2023) [11/2023]	553.30 (587.41) [706.39]	592.02 (153.09) [90]	0/0
753	WADIGODRI TO DHANGRIIMPRI - [N24001063],MoRTH,MAHARASHTRA	3/2018	2/2020 (-) [9/2023]	194.23 (194.00) [194.23]	136.55 (0.00) [0]	2/4
754	PEN TO KHOPOLI - [N24001106],MoRTH,MAHARASHTRA	3/2018	3/2018 (-) [1/2024]	301.39 (302.00) [301.39]	170.12 (0.00) [70]	2/4
755	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781],MoRTH,UTTARAKHAND	5/2018	5/2020 (12/2023) [12/2023]	248.00 (-) [248.00]	111.85 (0.00) [43]	0/0
756	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876],MoRTH,BIHAR	3/2021	3/2024 (-) [11/2024]	566.15 (-) [566.15]	43.40 (0.00) [8]	0/0
757	MHASWAD TO TEMBHURNI - [N24001099],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [12/2023]	488.60 (-) [488.60]	279.42 (0.00) [53]	2/4
758	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292],MoRTH,ARUNACHAL PRADESH	3/2019	3/2027 (-) [3/2027]	543.05 (-) [543.05]	482.67 (0.00) [0]	0/0
759	CHIMUR TO WARORA - [N24001105],MoRTH,MAHARASHTRA	11/2016	3/2019 (-) [12/2023]	467.70 (-) [467.70]	323.36 (0.00) [57]	2/4
760	JAHIRABAD TO LATUR - [N24001040],MoRTH,MAHARASHTRA	1/2017	11/2019 (-) [11/2023]	461.96 (-) [461.96]	329.59 (0.00) [48]	3/4
761	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907],MoRTH,MAHARASHTRA	6/2021	2/2024 (-) [3/2024]	169.15 (-) [169.15]	32.32 (0.00) [1]	0/0
762	REHABILITATION AND	1/2018	8/2018	418.03	367.88	4/4

	UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P - [N24000963],MoRTH,ANDHRA PRADESH		(12/2021) [12/2021]	(386.99) [386.99]	(-31.04) [0]	
763	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVERA SECTION OF NH 548DG (NHAVERA TO CHOU - [N24001886],MoRTH,MAHARASHTRA	10/2022	8/2024 (-) [8/2024]	304.68 (-) [304.68]	48.98 (0.00) [0]	0/0
764	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850],MoRTH,WEST BENGAL	3/2022	9/2025 (9/2025) [9/2025]	995.04 (995.04) [995.04]	40.56 (0.00) [0]	0/0
765	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902],MoRTH,MAHARASHTRA	12/2022	9/2024 (-) [9/2024]	213.32 (-) [213.32]	7.45 (0.00) [0]	0/0
766	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584],MoRTH,MAHARASHTRA	3/2016	/ (-) [12/2023]	1,142.62 (1,907.03) [1,142.62]	1,056.08 (0.00) [-]	0/0
767	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 - [N24000965],MoRTH,ANDHRA PRADESH	1/2016	5/2016 (10/2022) [10/2022]	386.09 (288.76) [288.76]	264.38 (-97.33) [0]	3/4
768	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388],MoRTH,KARNATAKA	3/2019	12/2019 (11/2024) [11/2024]	423.15 (-) [423.15]	326.63 (0.00) [59]	0/0
769	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948],MoRTH,KARNATAKA	10/2022	10/2024 (-) [10/2024]	355.72 (-) [355.72]	0.00 (0.00) [0]	0/0
770	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862],MoRTH,ODISHA	2/2022	10/2025 (-) [10/2025]	238.78 (-) [238.78]	3.41 (0.00) [0]	0/0
771	FARDAPUR TO JALGAON - [N24001126],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [12/2023]	456.45 (605.88) [456.45]	427.43 (0.00) [54]	2/4
772	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332],MoRTH,MAHARASHTRA	1/2015	/ (-) [12/2023]	225.81 (-) [225.81]	167.96 (0.00) [-]	0/0
773	ARDHAPUR TO HIMAYATNAGAR - [N24001079],MoRTH,MAHARASHTRA	12/2017	6/2020 (-) [12/2023]	426.06 (426.00) [426.06]	271.40 (0.00) [42]	2/4
774	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR	10/2021	4/2024 (-) [4/2024]	227.06 (-) [227.06]	47.99 (0.00) [0]	0/0

	ROAD) TO TW - [N24001480],MoRTH,UTTAR PRADESH					
775	AKOLA TO AKOT - [N24001003],MoRTH,MAHARASHTRA	1/2017	6/2019 (-) [11/2023]	313.95 (-) [313.95]	270.26 (0.00) [53]	2/4
776	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464],MoRTH,UTTAR PRADESH	3/2021	8/2023 (-) [12/2023]	264.86 (-) [264.86]	64.01 (0.00) [4]	0/0
777	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230 - [N24001210],MoRTH,UTTAR PRADESH	3/2018	6/2021 (-) [12/2023]	306.59 (-) [306.59]	251.95 (0.00) [30]	0/0
778	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952],MoRTH,ANDHRA PRADESH	3/2022	8/2025 (-) [8/2025]	285.50 (-) [285.50]	21.17 (0.00) [0]	0/0
779	INDAPUR TO VADPALE - [N24001114],MoRTH,MAHARASHTRA	1/2017	12/2019 (-) [3/2024]	1,202.52 (1,656.94) [1,202.52]	1,450.82 (0.00) [51]	2/4
780	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865],MoRTH,ODISHA	12/2021	5/2025 (-) [5/2025]	324.09 (-) [324.09]	53.60 (0.00) [0]	0/0
781	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958],MoRTH,ANDHRA PRADESH	8/2020	10/2024 (-) [10/2024]	311.22 (-) [311.22]	39.94 (0.00) [0]	0/0
782	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 - [N24000931],MoRTH,ANDHRA PRADESH	11/2016	5/2017 (11/2022) [11/2022]	290.15 (-) [236.16]	205.02 (-53.99) [0]	3/4
783	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457],MoRTH,UTTAR PRADESH	4/2020	7/2024 (-) [7/2024]	172.50 (-) [172.50]	61.80 (0.00) [0]	0/0
784	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998],MoRTH,TELANGANA	1/2019	/ (1/2023) [6/2023]	193.19 (249.72) [249.72]	222.54 (56.53) [0]	0/0
785	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [12/2023]	406.51 (-) [406.51]	340.26 (0.00) [54]	0/0
786	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950],MoRTH,ANDHRA PRADESH	3/2021	2/2025 (-) [2/2025]	369.81 (-) [369.81]	108.07 (0.00) [0]	0/0
787	WIDENING TO EXISTING	3/2021	2/2024	226.44	62.19	0/0

	SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467],MoRTH,NAGALAND		(2/2024) [2/2024]	(-) [226.44]	(0.00) [0]	
788	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879],MoRTH,BIHAR	3/2022	7/2025 (-) [7/2025]	295.24 (-) [295.24]	0.49 (0.00) [0]	0/0
789	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447],MoRTH,HIMACHAL PRADESH	8/2020	12/2024 (-) [12/2024]	371.93 (-) [371.93]	63.42 (0.00) [0]	0/0
790	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL - [N24001945],MoRTH,KARNATAKA	8/2022	2/2024 (-) [2/2024]	170.34 (-) [170.34]	0.00 (0.00) [0]	0/0
791	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984],MoRTH,TELANGANA	1/2017	12/2019 (12/2019) [12/2019]	283.00 (-) [283.00]	257.50 (0.00) [0]	0/0
792	SALAIKHURD TO TIRORA - [N24001042],MoRTH,MAHARASHTRA	1/2018	12/2019 (-) [12/2023]	415.25 (415.25) [415.25]	274.02 (0.00) [48]	2/4
793	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892],MoRTH,MADHYA PRADESH	11/2017	7/2018 (8/2021) [9/2023]	249.05 (-) [249.05]	221.19 (0.00) [0]	0/0
794	WIDENING TO 2LPS FROM 50/0 TO 140/9 OF NH-57 (SONEPUR TO MADHAPUR) IN THE STATE OF ODISHA - [N24000913],MoRTH,ODISHA	9/2016	2/2017 (11/2023) [11/2023]	295.67 (-) [295.67]	242.48 (0.00) [81]	0/0
795	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION - [N24001384],MoRTH,ANDHRA PRADESH	3/2020	3/2021 (11/2022) [11/2022]	207.79 (-) [207.79]	176.62 (0.00) [0]	3/4
796	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957],MoRTH,ANDHRA PRADESH	8/2020	7/2024 (-) [7/2024]	349.29 (-) [349.29]	65.77 (0.00) [0]	0/0
797	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887],MoRTH,WEST BENGAL	6/2016	9/2021 (2/2024) [1/2024]	236.78 (263.26) [263.26]	163.40 (26.48) [28]	0/0
798	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884],MoRTH,MAHARASHTRA	3/2023	5/2025 (-) [5/2025]	428.80 (-) [428.80]	25.00 (0.00) [0]	0/0
799	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH. - [N24000886],MoRTH,MADHYA	1/2017	3/2017 (12/2021) [10/2023]	205.05 (-) [205.05]	144.43 (0.00) [79]	0/0

	PRADESH					
800	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903],MoRTH,MAHARASHTRA	8/2022	4/2025 (-) [4/2025]	206.54 (-) [206.54]	0.00 (0.00) [0]	0/0
801	MANSAR TO SALAIKHURD - [N24001035],MoRTH,MAHARASHTRA	1/2018	12/2019 (-) [11/2023]	418.36 (-) [418.36]	263.13 (0.00) [47]	2/4
802	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914],MoRTH,ODISHA	12/2016	8/2018 (12/2023) [12/2023]	223.50 (-) [223.50]	220.50 (0.00) [64]	0/0
803	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462],MoRTH,UTTAR PRADESH	4/2020	7/2024 (-) [2/2024]	211.09 (-) [211.09]	42.16 (0.00) [-5]	0/0
804	SHAHPUR PATGAON SECTION I - [N24001027],MoRTH,MAHARASHTRA	1/2018	12/2019 (-) [3/2024]	150.79 (-) [150.79]	81.14 (0.00) [51]	2/4
805	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777],MoRTH,UTTARAKHAND	11/2017	11/2019 (-) [11/2019]	283.51 (-) [283.51]	196.03 (0.00) [0]	0/0
806	Sagwara Bypass and Garhi- Partapur Bypass of NH- 927A in the State of Rajasthan. - [N24001868],MoRTH,RAJASTHAN	3/2022	8/2025 (-) [8/2025]	187.65 (-) [187.65]	7.97 (0.00) [0]	0/0
807	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531],MoRTH,RAJASTHAN	3/2022	8/2024 (-) [8/2024]	304.87 (-) [304.87]	108.83 (0.00) [0]	0/0
808	NILAJPHATA TO BHANDARA - [N24001043],MoRTH,MAHARASHTRA	1/2018	5/2020 (-) [12/2023]	420.63 (421.00) [420.63]	219.40 (0.00) [43]	2/4
809	SHIRUR TO KHARDA - [N24001123],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [12/2023]	381.77 (-) [381.77]	199.48 (0.00) [54]	2/4
810	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997],MoRTH,TELANGANA	3/2018	7/2019 (6/2022) [7/2023]	192.67 (-) [192.67]	171.11 (0.00) [0]	0/0
811	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870],MoRTH,BIHAR	2/2022	11/2024 (-) [11/2024]	624.43 (-) [624.43]	35.57 (0.00) [0]	0/0
812	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892],MoRTH,MAHARASHTRA	2/2023	12/2024 (-) [12/2024]	245.61 (-) [245.61]	7.99 (0.00) [0]	0/0
813	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD	12/2021	9/2024 (-) [9/2024]	150.11 (-) [150.11]	24.26 (0.00) [0]	0/0

	NH-23 (OLD NH-11B) IN TH - [N24001530],MoRTH,RAJASTHAN					
814	UPGRADATION OF PACHORE-SHUJALPUR ROAD TO 2L + PS - [N24000881],MoRTH,MADHYA PRADESH	11/2017	2/2018 (9/2021) [4/2023]	184.62 (-) [184.62]	146.34 (0.00) [0]	0/0
815	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870],MoRTH,MADHYA PRADESH	3/2018	3/2018 (10/2021) [4/2023]	162.56 (-) [162.56]	138.43 (0.00) [0]	0/0
816	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS - [N24000888],MoRTH,MADHYA PRADESH	3/2018	3/2018 (12/2023) [12/2023]	214.69 (-) [214.69]	107.03 (0.00) [69]	0/0
817	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959],MoRTH,ANDHRA PRADESH	3/2022	9/2025 (-) [9/2025]	839.98 (-) [839.98]	76.63 (0.00) [0]	0/0
818	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905],MoRTH,MAHARASHTRA	10/2021	8/2023 (-) [12/2023]	188.69 (-) [188.69]	100.29 (0.00) [4]	0/0
819	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885],MoRTH,WEST BENGAL	3/2016	9/2023 (3/2024) [3/2024]	160.27 (213.97) [213.97]	80.78 (53.70) [6]	0/0
820	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421],MoRTH,UTTAR PRADESH	7/2018	2/2024 (-) [9/2024]	1,948.25 (-) [1,948.25]	757.29 (0.00) [7]	0/0
821	MAHAD TO RAIGAD FORT - [N24001038],MoRTH,MAHARASHTRA	7/2018	5/2020 (-) [12/2023]	237.40 (-) [237.40]	73.12 (0.00) [43]	2/4
822	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247],MoRTH,TELANGANA	10/2014	2/2017 (12/2022) [10/2023]	295.47 (-) [295.47]	222.80 (0.00) [80]	0/1
823	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V - [N24000933],MoRTH,ANDHRA PRADESH	2/2017	11/2017 (11/2022) [11/2022]	429.43 (-) [373.05]	376.80 (-56.38) [0]	3/4
824	KOLHA TO NASRATPUR - [N24001111],MoRTH,MAHARASHTRA	4/2016	4/2019 (-) [12/2023]	281.78 (282.00) [281.78]	77.83 (0.00) [56]	2/4
825	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895],MoRTH,MAHARASHTRA	11/2021	9/2023 (-) [12/2023]	228.01 (-) [228.01]	94.01 (0.00) [3]	0/0
826	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 -	1/2018	12/2019 (11/2020) [11/2020]	230.03 (-) [230.03]	229.42 (0.00) [0]	0/0

	[N24000988],MoRTH,TELANGANA					
827	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782],MoRTH,UTTARAKHAND	3/2018	/ (-) [0/0]	460.73 (-) [461.00]	0.00 (0.27) [0]	0/0
828	BHANDARA TO GHOTITOK - [N24001018],MoRTH,MAHARASHTRA	1/2017	6/2019 (-) [1/2023]	392.83 (393.00) [392.83]	274.75 (0.00) [0]	0/0
829	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908],MoRTH,MAHARASHTRA	12/2021	5/2024 (-) [5/2024]	167.97 (-) [167.97]	10.50 (0.00) [0]	0/0
830	PARTUR TO MAJALGAON - [N24001034],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [12/2023]	420.57 (-) [420.57]	270.28 (0.00) [53]	3/4
831	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424],MoRTH,UTTAR PRADESH	3/2021	9/2023 (-) [3/2024]	185.09 (-) [185.09]	131.33 (0.00) [6]	0/0
832	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930],MoRTH,ANDHRA PRADESH	6/2020	9/2023 (-) [12/2023]	220.66 (-) [220.66]	147.14 (0.00) [3]	0/0
833	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD - [N24000932],MoRTH,ANDHRA PRADESH	1/2017	8/2017 (7/2022) [7/2022]	319.28 (-) [319.28]	245.55 (0.00) [0]	4/4
834	KARASWADA TO BAMBOLIM - [N24001005],MoRTH,GOA	3/2017	12/2019 (-) [12/2023]	852.67 (1,041.62) [852.67]	336.79 (0.00) [48]	2/4
835	JALKOT TO TOGRI - [N24001071],MoRTH,MAHARASHTRA	7/2018	8/2020 (-) [12/2023]	299.92 (300.00) [299.92]	188.96 (0.00) [40]	2/4
836	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928],MoRTH,RAJASTHAN	3/2022	4/2025 (-) [4/2025]	317.74 (-) [317.74]	0.00 (0.00) [0]	0/0
837	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887],MoRTH,MAHARASHTRA	8/2022	6/2024 (-) [6/2024]	291.37 (-) [291.37]	68.39 (0.00) [0]	0/0
838	SARSAM TO KOTHARI - [N24001002],MoRTH,MAHARASHTRA	2/2016	7/2019 (-) [12/2023]	545.64 (-) [545.64]	232.64 (0.00) [53]	2/4
839	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [10/2023]	256.15 (-) [256.15]	126.62 (0.00) [46]	0/0
840	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282],MoRTH,ANDHRA PRADESH	1/2014	11/2014 (5/2024) [5/2024]	195.45 (385.97) [385.97]	232.98 (190.52) [114]	2/4

841	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479],MoRTH,UTTAR PRADESH	3/2021	5/2024 (-) [5/2024]	395.62 (-) [395.62]	142.24 (0.00) [0]	0/0
842	SILLOD TO FARDAPUR - [N24001125],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [10/2023]	337.46 (432.98) [337.46]	335.30 (0.00) [52]	2/4
843	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER - [N24000514],MoRTH,GOA	12/2015	/ (-) [1/2023]	773.98 (-) [773.98]	464.36 (0.00) [0]	0/0
844	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 - [N24000909],MoRTH,PUNJAB	10/2017	10/2019 (-) [12/2023]	1,069.59 (-) [1,069.59]	739.08 (0.00) [50]	0/1
845	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932],MoRTH,ANDHRA PRADESH	3/2022	9/2024 (-) [9/2024]	401.72 (-) [401.72]	82.84 (0.00) [0]	0/0
846	CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD - [N24000258],MoRTH,GOA	3/2015	/ (-) [12/2022]	184.05 (-) [184.05]	136.74 (0.00) [0]	2/4
847	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K - [N24001242],MoRTH,RAJASTHAN	8/2020	11/2022 (-) [11/2023]	196.23 (-) [196.00]	151.40 (-0.23) [12]	3/4
848	PIMPLA TO MANJARUMBHA - [N24001030],MoRTH,MAHARASHTRA	1/2017	8/2019 (-) [12/2023]	595.77 (-) [595.77]	357.73 (0.00) [52]	3/4
849	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4 - [N24001197],MoRTH,GUJARAT	3/2018	6/2021 (7/2023) [7/2023]	351.00 (270.00) [270.00]	219.48 (-81.00) [0]	3/4
850	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820],MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	11/2019 (-) [11/2019]	237.80 (-) [238.00]	109.61 (0.20) [0]	0/0
851	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475],MoRTH,MADHYA PRADESH	11/2015	1/2020 (6/2021) [4/2023]	628.45 (-) [628.45]	501.70 (0.00) [0]	0/0
852	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773],MoRTH,UTTARAKHAND	12/2017	12/2019 (-) [12/2019]	200.34 (-) [200.34]	141.39 (0.00) [0]	0/0
853	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907],MoRTH,PUNJAB	3/2018	8/2020 (-) [6/2023]	293.10 (341.84) [293.10]	302.40 (0.00) [0]	0/1
854	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO	11/2017	11/2019 (-)	232.81 (-)	151.70 (0.00)	0/0

	LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG - [N24000776],MoRTH,UTTARAKHAND		[11/2019]	[232.81]	[0]	
855	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587],MoRTH,UTTAR PRADESH	3/2020	9/2024 (-) [9/2024]	262.37 (-) [343.77]	103.90 (81.40) [0]	0/0
856	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383],MoRTH,HIMACHAL PRADESH	8/2020	4/2021 (-) [4/2021]	349.20 (-) [349.20]	316.84 (0.00) [0]	0/0
857	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455],MoRTH,TAMIL NADU	2/2022	8/2022 (-) [10/2024]	191.33 (-) [191.33]	28.48 (0.00) [26]	1/4
858	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291],MoRTH,ARUNACHAL PRADESH	3/2019	3/2027 (-) [3/2027]	421.48 (-) [421.48]	365.83 (0.00) [0]	0/0
859	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779],MoRTH,UTTARAKHAND	2/2018	2/2020 (3/2023) [3/2023]	418.88 (-) [418.88]	264.67 (0.00) [0]	0/0
860	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982],MoRTH,TELANGANA	1/2017	5/2019 (8/2019) [8/2019]	244.54 (-) [244.54]	174.30 (0.00) [0]	0/0
861	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881],MoRTH,MAHARASHTRA	6/2021	11/2024 (-) [11/2024]	574.00 (-) [574.00]	574.00 (0.00) [0]	0/0
862	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917],MoRTH,CHHATTISGARH	3/2020	5/2024 (-) [5/2024]	278.97 (-) [278.97]	97.26 (0.00) [0]	0/0
863	SHEWALI (SAKRI) - NANDURBAR - [N24001893],MoRTH,MAHARASHTRA	9/2022	4/2024 (-) [4/2024]	232.59 (-) [232.59]	75.60 (0.00) [0]	0/0
864	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840],MoRTH,ASSAM	3/2022	4/2025 (-) [4/2025]	535.03 (-) [535.03]	0.00 (0.00) [0]	0/0
865	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219],MoRTH,CHHATTISGARH	1/2016	9/2016 (-) [12/2023]	476.20 (543.73) [543.73]	483.21 (67.53) [87]	0/0
866	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO	11/2021	9/2023 (-) [4/2024]	224.44 (-) [224.44]	57.52 (0.00) [7]	0/0

	GANGAKHED (30/400) TO - [N24001896],MoRTH,MAHARASHTRA					
867	VITA TO NAGAJ - [N24001050],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [12/2023]	304.58 (305.00) [304.58]	150.26 (0.00) [48]	2/4
868	WADI TO ASOLA - [N24001022],MoRTH,MAHARASHTRA	1/2017	9/2019 (-) [11/2023]	363.82 (364.00) [363.82]	154.65 (0.00) [50]	2/4
869	UPGRADATION OF NH 130A MUNGELI TO PONDII FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920],MoRTH,CHHATTISGARH	3/2021	9/2024 (-) [9/2024]	218.57 (-) [218.57]	17.88 (0.00) [0]	0/0
870	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER- NAGAJ SECTION BY EXECUTING BALANCE WORK FRO - [N24001241],MoRTH,RAJASTHAN	3/2020	10/2022 (-) [12/2023]	255.23 (-) [255.23]	194.80 (0.00) [14]	3/4
871	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780],MoRTH,UTTARAKHAND	2/2018	/ (4/2023) [4/2023]	293.68 (-) [293.68]	201.20 (0.00) [0]	0/0
872	NAGAJ TO VAJJAPUR - [N24001023],MoRTH,MAHARASHTRA	1/2017	6/2019 (-) [1/2023]	376.72 (377.00) [376.72]	273.87 (0.00) [0]	2/4
873	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164],MoRTH,KARNATAKA	10/2016	3/2017 (7/2022) [7/2022]	396.96 (-) [396.96]	332.58 (0.00) [0]	0/0
874	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981],MoRTH,TELANGANA	10/2016	3/2019 (4/2023) [4/2023]	248.83 (-) [248.83]	167.21 (0.00) [0]	0/0
875	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNASAGAR DAM SECT - [N24000245],MoRTH,TELANGANA	1/2014	3/2016 (9/2019) [9/2019]	270.00 (-) [270.00]	0.00 (0.00) [0]	1/4
876	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOL TO BURTUK (L=23.316KM) - [N24001442],MoRTH,SIKKIM	10/2021	5/2024 (5/2024) [5/2024]	385.15 (-) [385.15]	113.05 (0.00) [0]	0/0
877	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513],MoRTH,MADHYA PRADESH	3/2015	8/2017 (12/2023) [12/2023]	511.83 (-) [511.83]	475.93 (0.00) [76]	0/0
878	BARASGAON TO RAHATEE - [N24001113],MoRTH,MAHARASHTRA	7/2016	9/2018 (-) [12/2023]	289.11 (290.00) [289.11]	232.56 (0.00) [63]	2/4
879	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173],MoRTH,KARNATAKA	2/2017	5/2019 (-) [11/2024]	157.32 (188.00) [187.61]	43.16 (30.29) [66]	0/0
880	KANTE TO WAKED - [N24001134],MoRTH,MAHARASHTRA	3/2016	11/2019 (-)	1,230.02 (1,230.00)	791.80 (0.00)	2/4

			[12/2024]	[1,230.02]	[61]	
881	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331],MoRTH,UTTAR PRADESH	12/2019	4/2022 (-) [2/2024]	282.41 (-) [319.96]	252.29 (37.55) [22]	0/0
882	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA - [N24000875],MoRTH,MADHYA PRADESH	2/2018	3/2018 (3/2024) [3/2024]	169.63 (-) [169.63]	105.13 (0.00) [72]	0/0
883	2 LANE + PS PIMPLNER TO SATANA - [DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889],MoRTH,MAHARASHTRA	9/2019	7/2021 (-) [12/2023]	277.81 (-) [277.81]	143.54 (0.00) [29]	0/0
884	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880],MoRTH,MAHARASHTRA	3/2022	7/2025 (-) [7/2025]	778.18 (-) [778.18]	39.43 (0.00) [0]	0/0
885	HIMAYATNAGAR TO PHULSAWANGI - [N24001081],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [12/2023]	294.87 (295.00) [294.87]	183.17 (0.00) [48]	2/4
886	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU - [N24001919],MoRTH,CHHATTISGARH	12/2020	9/2023 (6/2024) [9/2023]	193.16 (-) [193.16]	20.55 (0.00) [0]	0/0
887	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K - [N24000257],MoRTH,GOA	3/2015	/ (-) [12/2022]	298.33 (354.43) [298.33]	399.84 (0.00) [0]	0/4
888	WIDENING & STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROAD - [N24001924],MoRTH,JHARKHAND	3/2022	8/2025 (-) [8/2025]	514.22 (-) [514.22]	0.00 (0.00) [0]	0/0
889	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201],MoRTH,BIHAR	2/2019	/ (9/2024) [0/0]	2,926.42 (-) [2,926.42]	810.82 (0.00) [0]	0/0
890	REHABILITATION AND UPGRADATION OF JAMKHEDE TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910],MoRTH,MAHARASHTRA	9/2022	7/2024 (-) [7/2024]	157.62 (-) [157.62]	2.18 (0.00) [0]	0/0
891	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159],MoRTH,KARNATAKA	1/2018	7/2018 (3/2022) [3/2022]	159.70 (-) [159.70]	156.11 (0.00) [0]	0/0
892	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369],MoRTH,KERALA	2/2017	8/2017 (3/2022) [8/2023]	294.28 (296.53) [296.53]	275.51 (2.25) [0]	0/0
893	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-	1/2017	10/2019 (10/2019) [10/2019]	196.52 (-) [196.52]	123.72 (0.00) [0]	0/0

	THIRUMALAGIRI OF NH - [N24000983],MoRTH,TELANGANA					
894	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894],MoRTH,MAHARASHTRA	9/2019	7/2021 (-) [12/2023]	228.82 (-) [228.82]	140.34 (0.00) [29]	0/0
895	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227],MoRTH,CHHATTISGARH	3/2018	1/2019 (-) [12/2023]	349.03 (-) [349.03]	287.33 (0.00) [59]	0/0
896	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN- MANDI SECTION (KM 208.950 TO KM 2 - [N24001470],MoRTH,HIMACHAL PRADESH	8/2020	4/2025 (-) [4/2025]	314.32 (-) [314.32]	24.78 (0.00) [0]	0/0
897	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909],MoRTH,MAHARASHTRA	11/2021	6/2024 (-) [6/2024]	157.72 (-) [157.72]	55.38 (0.00) [0]	0/0
898	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933],MoRTH,ANDHRA PRADESH	12/2021	12/2024 (-) [12/2024]	480.10 (-) [480.10]	211.68 (0.00) [0]	0/0
899	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II - [N24001410],MoRTH,RAJASTHAN	8/2020	12/2022 (-) [11/2023]	216.72 (-) [216.72]	168.12 (0.00) [11]	3/4
900	RALEGAON TO RAMTIRTH - [N24001046],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [8/2023]	210.81 (-) [210.81]	210.81 (0.00) [0]	2/4
901	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 - [N24000934],MoRTH,ANDHRA PRADESH	3/2018	8/2018 (5/2022) [5/2022]	228.32 (-) [202.83]	175.77 (-25.49) [0]	3/4
902	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [8/2022]	223.46 (-) [223.46]	123.46 (0.00) [0]	0/0
903	PARBHANI TO GANGKHED - [N24001065],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [10/2023]	238.19 (238.00) [238.19]	194.54 (0.00) [46]	2/4
904	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH- 248A ON EPC MODE IN THE STAT - [N24001867],MoRTH,RAJASTHAN	3/2022	7/2024 (-) [7/2024]	174.34 (-) [174.34]	16.00 (0.00) [0]	0/0
905	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947],MoRTH,KARNATAKA	2/2023	2/2025 (-) [2/2025]	177.94 (-) [177.94]	0.00 (0.00) [0]	0/0
906	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU- GONDIGUDA SECT -	8/2020	3/2021 (3/2024) [3/2024]	222.61 (-) [222.61]	79.64 (0.00) [36]	2/4

	[N24001386],MoRTH,ANDHRA PRADESH					
907	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883],MoRTH,MAHARASHTRA	3/2021	3/2024 (-) [3/2024]	478.83 (-) [478.83]	197.08 (0.00) [0]	0/0
908	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778],MoRTH,UTTARAKHAND	11/2017	11/2019 (-) [11/2019]	266.52 (-) [266.52]	153.44 (0.00) [0]	0/0
909	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942],MoRTH,ANDHRA PRADESH	3/2021	7/2024 (-) [7/2024]	423.67 (-) [423.67]	105.59 (0.00) [0]	0/0
910	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE. - [N24001513],MoRTH,HARYANA	12/2016	12/2017 (-) [12/2023]	170.27 (-) [170.27]	100.46 (0.00) [72]	0/0
911	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955],MoRTH,ANDHRA PRADESH	3/2022	5/2025 (-) [5/2025]	317.22 (-) [317.22]	38.78 (0.00) [0]	0/0
912	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [12/2023]	336.21 (336.00) [336.21]	236.11 (0.00) [48]	2/4
913	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH- 927A. PKG- - [N24001413],MoRTH,RAJASTHAN	2/2021	1/2024 (-) [1/2024]	240.99 (-) [240.99]	124.55 (0.00) [0]	0/0
914	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880],MoRTH,WEST BENGAL	2/2018	9/2020 (1/2024) [1/2024]	426.18 (426.18) [426.18]	345.00 (0.00) [40]	0/0
915	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES - [N24000301],MoRTH,ANDHRA PRADESH	3/2015	10/2015 (5/2021) [5/2021]	271.45 (-) [271.45]	241.89 (0.00) [0]	4/4
916	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158],MoRTH,KARNATAKA	3/2018	6/2019 (12/2023) [11/2023]	159.97 (-) [242.61]	161.08 (82.64) [53]	0/0
917	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954],MoRTH,ANDHRA PRADESH	3/2022	1/2025 (-) [1/2025]	568.12 (-) [568.12]	133.40 (0.00) [0]	0/0
918	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994],MoRTH,TELANGANA	3/2018	7/2020 (6/2024) [6/2024]	626.76 (-) [626.76]	262.49 (0.00) [47]	0/0

919	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409],MoRTH,RAJASTHAN	7/2020	3/2024 (-) [9/2024]	319.09 (-) [319.09]	86.59 (0.00) [6]	1/4
920	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946],MoRTH,KARNATAKA	11/2022	11/2024 (-) [11/2024]	218.93 (-) [218.93]	0.00 (0.00) [0]	0/0
921	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866],MoRTH,RAJASTHAN	3/2022	8/2024 (-) [8/2024]	186.29 (-) [186.29]	29.40 (0.00) [0]	0/0
922	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS - [N24000891],MoRTH,MADHYA PRADESH	3/2018	3/2018 (10/2021) [8/2023]	233.04 (-) [233.04]	187.88 (0.00) [0]	0/0
923	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956],MoRTH,ANDHRA PRADESH	8/2020	9/2023 (-) [3/2024]	296.66 (-) [296.66]	156.02 (0.00) [6]	0/0
924	PUNE TO MALE VILLAGE - [N24001078],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [12/2023]	228.31 (-) [228.31]	100.97 (0.00) [48]	0/0
925	UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448],MoRTH,MAHARASHTRA	11/2021	2/2022 (-) [12/2023]	223.35 (-) [223.35]	141.07 (0.00) [22]	0/0
926	NANDED TO JALKOT - [N24001069],MoRTH,MAHARASHTRA	12/2017	9/2019 (-) [12/2023]	456.93 (457.00) [456.93]	278.22 (0.00) [51]	2/4
927	OSMANNAGAR TO KUNDRAL - [N24001075],MoRTH,MAHARASHTRA	9/2017	8/2020 (-) [12/2023]	344.25 (344.00) [344.25]	192.90 (0.00) [40]	2/4
928	AURANGABAD TO SILLOD - [N24001124],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [12/2023]	456.32 (541.93) [456.32]	342.78 (0.00) [54]	2/4
929	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941],MoRTH,PUNJAB	3/2018	8/2020 (-) [3/2023]	293.64 (326.84) [293.64]	295.46 (0.00) [0]	0/0
930	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926],MoRTH,GUJARAT	8/2017	9/2020 (12/2023) [12/2023]	962.43 (978.93) [978.93]	852.54 (16.50) [39]	3/4
931	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917],MoRTH,ODISHA	3/2018	8/2018 (12/2023) [12/2023]	199.16 (-) [199.16]	154.58 (0.00) [64]	0/0
932	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937],MoRTH,KARNATAKA	2/2023	2/2024 (-) [2/2024]	398.48 (-) [398.48]	0.00 (0.00) [0]	0/0
933	BHOGAN KHURD TO KASHEDI - [N24001132],MoRTH,MAHARASHTRA	9/2017	6/2021 (-)	743.21 (743.00)	911.64 (0.00)	2/4

			[12/2023]	[743.21]	[30]	
934	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456],MoRTH,UTTAR PRADESH	4/2020	2/2024 (-) [2/2024]	199.39 (206.59) [199.39]	78.47 (0.00) [0]	0/0
935	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION - [N24001226],MoRTH,CHHATTISGARH	12/2014	3/2015 (-) [3/2015]	496.02 (-) [496.02]	240.11 (0.00) [0]	0/0
936	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM. 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478],MoRTH,UTTAR PRADESH	12/2021	5/2024 (-) [5/2024]	257.97 (-) [257.97]	81.66 (0.00) [0]	0/0
937	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382],MoRTH,BIHAR	1/1991	/ (12/2023) [12/2023]	675.00 (780.77) [780.77]	498.47 (105.77) [-]	0/0
938	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855],MoRTH,NAGALAND	2/2021	6/2025 (-) [6/2025]	192.93 (-) [192.93]	0.00 (0.00) [0]	0/0
939	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857],MoRTH,ODISHA	6/2020	12/2023 (-) [12/2023]	414.24 (-) [414.24]	181.45 (0.00) [0]	0/0
940	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927],MoRTH,RAJASTHAN	2/2022	9/2025 (-) [9/2025]	838.43 (-) [838.43]	0.00 (0.00) [0]	0/0
941	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130],MoRTH,UTTARAKHAND	8/2016	12/2017 (-) [12/2017]	234.88 (-) [234.88]	174.51 (0.00) [0]	0/0
942	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168],MoRTH,KARNATAKA	5/2018	5/2018 (10/2023) [12/2023]	171.60 (-) [171.60]	169.49 (0.00) [67]	0/0
943	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944],MoRTH,KARNATAKA	1/2023	6/2024 (-) [6/2024]	255.88 (-) [255.88]	0.00 (0.00) [0]	0/0
944	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160],MoRTH,KARNATAKA	9/2017	10/2018 (4/2022) [4/2022]	191.60 (-) [191.60]	112.05 (0.00) [0]	0/0
945	MEHKAR TO AJISPUR - [N24001048],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [8/2023]	232.77 (-) [232.77]	151.60 (0.00) [0]	0/0
946	REHABILITATION AND	2/2023	12/2024	261.82	58.28	0/0

	UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890],MoRTH,MAHARASHTRA		(-) [12/2024]	(-) [261.82]	(0.00) [0]	
947	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387],MoRTH,KARNATAKA	1/2017	9/2017 (6/2023) [5/2023]	264.34 (-) [264.34]	198.18 (0.00) [0]	0/0
948	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411],MoRTH,RAJASTHAN	12/2020	10/2023 (-) [6/2024]	379.23 (-) [379.23]	162.95 (0.00) [8]	0/0
949	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968],MoRTH,ANDHRA PRADESH	11/2016	8/2017 (10/2022) [10/2022]	376.25 (414.44) [414.44]	399.50 (38.19) [0]	3/4
950	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222],MoRTH,CHHATTISGARH	3/2016	7/2016 (-) [12/2023]	452.94 (-) [435.61]	226.35 (-17.33) [89]	0/0
951	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408],MoRTH,ASSAM	2/2021	7/2025 (-) [7/2025]	925.47 (-) [925.47]	124.70 (0.00) [0]	0/0
952	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412],MoRTH,RAJASTHAN	12/2020	10/2023 (-) [6/2024]	339.65 (-) [339.65]	175.13 (0.00) [8]	0/0
953	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939],MoRTH,ANDHRA PRADESH	3/2018	11/2018 (-) [11/2018]	504.19 (504.00) [504.19]	518.99 (0.00) [0]	4/4
954	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911],MoRTH,MAHARASHTRA	3/2018	7/2024 (-) [7/2024]	152.03 (-) [152.03]	81.35 (0.00) [0]	0/0
955	NALDURG TO AKKALKOT - [N24001051],MoRTH,MAHARASHTRA	2/2018	12/2019 (-) [3/2024]	274.50 (275.00) [274.50]	143.39 (0.00) [51]	2/4
956	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING REHABILITATION AND - [N24000943],MoRTH,BIHAR	9/2018	/ (-) [6/2024]	1,478.40 (-) [1,478.40]	691.99 (0.00) [-]	0/0
957	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG - [N24000937],MoRTH,ANDHRA PRADESH	3/2018	8/2018 (10/2022) [10/2022]	289.67 (285.29) [285.29]	254.19 (-4.38) [0]	3/4
958	PATRADEVI TO KARASWADA 4L - [N24001004],MoRTH,GOA	3/2017	5/2020 (-) [3/2023]	634.32 (769.52) [634.32]	496.44 (0.00) [0]	2/4
959	SELDOH TO PANVAR - [N24001097],MoRTH,MAHARASHTRA	7/2018	5/2020 (-)	404.33 (404.00)	140.65 (0.00)	2/4

			[3/2024]	[404.33]	[46]	
960	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863],MoRTH,ODISHA	3/2021	6/2024 (-) [6/2024]	154.05 (-) [154.05]	17.02 (0.00) [0]	0/0
961	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935],MoRTH,ANDHRA PRADESH	3/2022	8/2025 (-) [8/2025]	724.17 (-) [724.17]	124.01 (0.00) [0]	0/0
962	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912],MoRTH,ODISHA	8/2016	2/2017 (12/2023) [12/2023]	287.70 (-) [287.70]	262.05 (0.00) [82]	0/0
963	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878],MoRTH,BIHAR	2/2022	12/2024 (-) [12/2024]	427.29 (-) [427.29]	5.21 (0.00) [0]	0/0
964	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529],MoRTH,RAJASTHAN	12/2021	8/2024 (-) [8/2024]	451.66 (-) [451.66]	221.09 (0.00) [0]	0/0
965	BALANCE WORK OF CONTSRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936],MoRTH,KARNATAKA	3/2021	3/2023 (-) [3/2024]	344.79 (-) [344.79]	0.00 (0.00) [12]	0/0
966	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940],MoRTH,KARNATAKA	1/2023	1/2026 (-) [1/2026]	166.58 (-) [166.58]	0.30 (0.00) [0]	0/0
967	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441],MoRTH,MEGHALAYA	8/2020	2/2022 (12/2023) [12/2023]	302.88 (-) [302.88]	91.62 (0.00) [22]	0/0
968	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR - [N24001454],MoRTH,TAMIL NADU	2/2022	8/2022 (-) [8/2024]	184.15 (-) [184.15]	102.81 (0.00) [24]	2/4
969	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987],MoRTH,TELANGANA	1/2018	5/2020 (12/2022) [8/2023]	283.15 (-) [283.15]	260.07 (0.00) [0]	0/0
970	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970],MoRTH,ANDHRA PRADESH	1/2017	1/2018 (2/2023) [2/2023]	576.48 (686.13) [686.13]	669.74 (109.65) [0]	3/4
971	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875],MoRTH,BIHAR	3/2021	1/2025 (-) [1/2025]	477.54 (-) [477.54]	61.57 (0.00) [0]	0/0
972	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI	10/2018	11/2020 (5/2024)	400.76 (394.44)	278.95 (-6.32)	3/4

	HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925],MoRTH,GUJARAT		[5/2024]	[394.44]	[42]	
973	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989],MoRTH,TELANGANA	2/2018	6/2020 (1/2021) [1/2021]	206.13 (-) [206.13]	187.55 (0.00) [0]	0/0
974	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531],MoRTH,BIHAR	1/1991	/ (12/2023) [12/2023]	319.68 (404.10) [503.28]	407.91 (183.60) [-]	0/0
975	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938],MoRTH,KARNATAKA	6/2021	6/2024 (-) [6/2024]	298.00 (-) [298.00]	0.00 (0.00) [0]	0/0
976	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859],MoRTH,ODISHA	3/2021	3/2024 (-) [3/2024]	196.94 (-) [196.94]	15.82 (0.00) [0]	0/0
977	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941],MoRTH,KARNATAKA	1/2023	1/2025 (-) [1/2025]	350.69 (-) [350.69]	0.00 (0.00) [0]	0/0
978	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR - [N24001385],MoRTH,ANDHRA PRADESH	6/2020	5/2021 (11/2022) [12/2022]	221.40 (-) [221.40]	170.88 (0.00) [0]	2/4
979	KOLDE TO KHETIYA - [N24001090],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [12/2023]	509.18 (-) [509.18]	283.13 (0.00) [53]	2/4
980	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372],MoRTH,ARUNACHAL PRADESH	2/2021	3/2024 (-) [3/2024]	588.09 (-) [588.09]	290.92 (0.00) [0]	0/0
981	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882],MoRTH,MAHARASHTRA	3/2022	10/2024 (-) [10/2024]	496.64 (-) [496.64]	0.00 (0.00) [0]	0/0
982	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585],MoRTH,MAHARASHTRA	3/2016	/ (-) [12/2023]	1,101.58 (-) [1,101.58]	608.53 (0.00) [-]	0/0
983	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334],MoRTH,KARNATAKA	3/2015	11/2015 (6/2023) [11/2023]	165.67 (-) [165.67]	126.47 (0.00) [96]	0/0
984	CHIKALI TO DHAD - [N24001061],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [3/2024]	189.46 (189.00) [189.46]	111.73 (0.00) [51]	2/4
985	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU	11/2021	6/2025 (-)	154.49 (-)	28.89 (0.00)	0/0

	OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864],MoRTH,ODISHA		[6/2025]	[154.49]	[0]	
986	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877],MoRTH,BIHAR	7/2020	5/2027 (-) [5/2027]	1,110.23 (-) [1,110.23]	92.11 (0.00) [0]	0/0
987	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888],MoRTH,MAHARASHTRA	8/2021	4/2023 (-) [5/2024]	288.14 (-) [288.14]	53.99 (0.00) [13]	0/0
988	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376],MoRTH,ARUNACHAL PRADESH	3/2021	3/2027 (-) [3/2027]	182.55 (-) [182.55]	79.09 (0.00) [0]	0/0
989	SATARA TO MHASWAD - [N24001092],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [12/2023]	653.46 (-) [653.46]	369.62 (0.00) [53]	2/4
990	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772],MoRTH,UTTARAKHAND	12/2017	12/2019 (-) [12/2019]	257.34 (-) [257.34]	156.63 (0.00) [0]	0/0
991	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465],MoRTH,NAGALAND	6/2020	9/2024 (9/2024) [9/2024]	252.19 (-) [252.19]	0.28 (0.00) [0]	0/0
992	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516],MoRTH,GOA	12/2015	/ (-) [12/2023]	819.95 (-) [819.95]	709.30 (0.00) [-]	0/0
993	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151],MoRTH,MADHYA PRADESH	11/2017	3/2018 (3/2022) [11/2023]	392.33 (470.72) [470.72]	436.44 (78.39) [68]	0/0
994	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934],MoRTH,ANDHRA PRADESH	12/2021	5/2024 (-) [5/2024]	439.82 (-) [439.82]	112.56 (0.00) [0]	0/0
995	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883],MoRTH,WEST BENGAL	3/2018	10/2020 (1/2024) [1/2024]	254.30 (254.30) [254.30]	178.91 (0.00) [39]	0/0
996	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869],MoRTH,RAJASTHAN	12/2022	8/2025 (-) [8/2025]	235.15 (-) [235.15]	0.00 (0.00) [0]	0/0
997	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING	1/2022	4/2025 (-) [4/2025]	300.33 (-) [300.33]	130.56 (0.00) [0]	0/0

	LAND ACQUISITI - [N24001860],MoRTH,ODISHA					
998	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156],MoRTH,KARNATAKA	1/2017	9/2017 (5/2023) [5/2023]	166.67 (-) [264.34]	198.17 (97.67) [0]	0/0
999	DHANGIIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK - [N24001064],MoRTH,MAHARASHTRA	3/2018	2/2020 (-) [8/2023]	217.14 (217.00) [217.14]	157.89 (0.00) [0]	2/4
1000	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444],MoRTH,GOA	10/2015	/ (-) [0/0]	936.40 (-) [936.40]	708.69 (0.00) [0]	0/0
1001	WAKAN PALI KHOPOLI - [N24001026],MoRTH,MAHARASHTRA	1/2017	5/2019 (-) [10/2023]	376.19 (-) [376.19]	118.74 (0.00) [53]	2/4
1002	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469],MoRTH,UTTAR PRADESH	11/2021	5/2024 (-) [5/2024]	307.11 (-) [307.11]	74.42 (0.00) [0]	0/0
1003	PARLI PIMPLA DAHIGUDA - [N24001138],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [8/2023]	205.72 (206.00) [205.72]	85.71 (0.00) [0]	2/4
1004	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858],MoRTH,ODISHA	3/2022	6/2025 (6/2025) [6/2025]	499.79 (-) [499.79]	148.28 (0.00) [0]	0/0
1005	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161],MoRTH,KARNATAKA	12/2017	1/2019 (4/2022) [4/2022]	297.30 (-) [318.28]	279.03 (20.98) [0]	0/0
1006	WIDENING AND STRENGTHENING/RECONSTRUCTIO N TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925],MoRTH,JHARKHAND	3/2022	8/2025 (-) [8/2025]	423.18 (-) [423.18]	0.00 (0.00) [0]	0/0
1007	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463],MoRTH,UTTAR PRADESH	4/2020	7/2024 (-) [7/2024]	294.84 (-) [294.84]	174.77 (0.00) [0]	0/0
1008	REHABILITATION AND UPGRADATION OF LOSARI- MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967],MoRTH,ANDHRA PRADESH	3/2016	9/2016 (10/2022) [10/2022]	444.84 (459.37) [459.37]	420.74 (14.53) [0]	3/4
1009	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH- 143A INCLU - [N24001922],MoRTH,JHARKHAND	2/2020	8/2023 (-) [1/2024]	153.01 (-) [153.01]	76.62 (0.00) [5]	0/0
1010	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415	6/2020	3/2027 (-)	496.47 (-)	104.15 (0.00)	0/0

	FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375],MoRTH,ARUNACHAL PRADESH		[3/2027]	[496.47]	[0]	
1011	BARELA-MANDLA SECTION OF NH- 12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A - [N24000378],MoRTH,MADHYA PRADESH	6/2015	/ (-) [0/0]	390.51 (-) [390.51]	306.63 (0.00) [0]	0/0
1012	JALGAON TO NANDURA - [N24001088],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [9/2023]	177.84 (177.00) [177.84]	110.20 (0.00) [0]	0/0
1013	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951],MoRTH,ANDHRA PRADESH	1/2022	1/2025 (-) [1/2025]	403.22 (-) [403.22]	91.69 (0.00) [0]	0/0
1014	MANTHA TALUKAS BORDER TO PARTUR - [N24001033],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [12/2023]	486.19 (-) [486.19]	315.19 (0.00) [53]	3/4
1015	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929],MoRTH,UTTAR PRADESH	1/2022	10/2025 (-) [10/2025]	697.66 (-) [697.66]	113.26 (0.00) [0]	0/0
1016	NASRATPUR TO BARASGAON - [N24001112],MoRTH,MAHARASHTRA	7/2016	9/2019 (-) [3/2024]	406.54 (407.00) [406.54]	274.30 (0.00) [54]	3/4
1017	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940],MoRTH,ANDHRA PRADESH	3/2016	5/2016 (2/2023) [2/2023]	995.09 (995.00) [995.09]	643.54 (0.00) [0]	3/4
1018	AHMADPUR TO PIMPLA - [N24001029],MoRTH,MAHARASHTRA	1/2017	8/2019 (-) [12/2023]	422.38 (-) [422.38]	262.59 (0.00) [52]	3/4
1019	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939],MoRTH,ANDHRA PRADESH	3/2020	9/2023 (-) [12/2024]	529.24 (-) [529.24]	196.34 (0.00) [15]	0/0
1020	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297],MoRTH,ARUNACHAL PRADESH	3/2019	3/2027 (-) [3/2027]	450.65 (-) [450.65]	308.97 (0.00) [0]	0/0
1021	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294],MoRTH,ARUNACHAL PRADESH	3/2019	3/2027 (-) [3/2027]	560.39 (-) [560.39]	563.29 (0.00) [0]	0/0
1022	KARWANDI TO RAJURI - [N24001058],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [11/2023]	276.95 (277.00) [276.95]	160.94 (0.00) [47]	2/4
1023	BALANCE WORK OF REHABILITATION AND UP- GRADATION TO NH-166F FROM	7/2021	11/2023 (-) [3/2024]	256.54 (-) [256.54]	64.22 (0.00) [4]	0/0

	MAHAD JUNCTION (AT KM 123/400 ON NH- - [N24001891],MoRTH,MAHARASHTRA					
1024	ANJANGAON TO MAH/MP BORDER - [N24001007],MoRTH,MADHYA PRADESH	1/2017	6/2019 (-) [1/2023]	359.00 (359.00) [359.00]	326.56 (0.00) [0]	2/4
1025	KOTHARI TO DHANORA - [N24001073],MoRTH,MAHARASHTRA	9/2018	8/2020 (-) [11/2023]	301.38 (377.18) [301.38]	240.32 (0.00) [39]	0/0
1026	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370],MoRTH,KERALA	2/2017	9/2017 (1/2023) [6/2023]	380.76 (372.87) [372.87]	331.40 (-7.89) [0]	0/0
1027	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460],MoRTH,UTTAR PRADESH	12/2021	9/2024 (-) [9/2024]	170.60 (-) [170.60]	83.45 (0.00) [0]	0/0
1028	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528],MoRTH,RAJASTHAN	1/2022	12/2024 (-) [12/2024]	194.88 (-) [194.88]	15.72 (0.00) [0]	0/0
1029	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910],MoRTH,PUNJAB	3/2018	11/2020 (-) [3/2024]	170.57 (192.48) [192.48]	94.84 (21.91) [40]	0/1
1030	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172],MoRTH,KARNATAKA	1/2017	8/2017 (6/2022) [6/2022]	291.49 (-) [291.49]	243.14 (0.00) [0]	0/0
1031	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980],MoRTH,TELANGANA	10/2016	2/2019 (6/2022) [6/2023]	298.32 (-) [298.32]	178.25 (0.00) [0]	0/0
1032	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949],MoRTH,ANDHRA PRADESH	12/2021	3/2024 (-) [3/2024]	277.30 (-) [277.30]	24.81 (0.00) [0]	0/0
1033	PANDHARPUR TO SANGOLA - [N24001102],MoRTH,MAHARASHTRA	7/2017	7/2019 (-) [9/2023]	218.38 (-) [218.38]	182.63 (0.00) [0]	2/4
1034	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775],MoRTH,UTTARAKHAND	6/2017	6/2019 (3/2023) [3/2023]	282.08 (-) [282.08]	206.46 (0.00) [0]	0/0
1035	JINTUR TO PARBHANI - [N24001039],MoRTH,MAHARASHTRA	1/2017	/ (-) [12/2023]	356.66 (-) [356.66]	209.48 (0.00) [-]	2/4
1036	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427],MoRTH,GUJARAT	6/2020	4/2023 (11/2023) [11/2023]	166.21 (-) [166.21]	97.12 (0.00) [7]	3/4
1037	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775	9/2016	2/2017 (1/2022) [2/2022]	372.68 (-) [309.37]	275.18 (-63.31) [0]	4/4

	(MADANAPALLI PUNGANURU - [N24000929],MoRTH,ANDHRA PRADESH					
1038	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576],MoRTH,BIHAR	2/2016	5/2016 (10/2023) [10/2023]	178.85 (225.06) [278.54]	228.63 (99.69) [89]	0/0
1039	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217],MoRTH,CHHATTISGARH	1/2016	8/2016 (-) [12/2024]	497.14 (572.66) [572.66]	314.55 (75.52) [100]	0/0
1040	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953],MoRTH,ANDHRA PRADESH	12/2021	9/2024 (-) [9/2024]	388.71 (-) [388.71]	129.93 (0.00) [0]	0/0
1041	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179],MoRTH,NAGALAND	3/2017	11/2020 (2/2023) [2/2023]	217.35 (-) [217.35]	203.31 (0.00) [0]	0/0
1042	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579],MoRTH,BIHAR	1/2014	10/2016 (-) [2/2024]	1,408.85 (2,138.16) [2,138.16]	1,628.22 (729.31) [88]	0/0
1043	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931],MoRTH,ANDHRA PRADESH	3/2022	2/2025 (-) [2/2025]	536.00 (-) [536.00]	157.79 (0.00) [0]	0/0
1044	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180],MoRTH,NAGALAND	3/2019	12/2022 (1/2023) [1/2023]	237.51 (-) [237.51]	200.01 (0.00) [0]	0/0
1045	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993],MoRTH,TELANGANA	3/2018	9/2020 (6/2022) [4/2023]	322.81 (-) [322.81]	311.63 (0.00) [0]	0/0
1046	PALPHATA TO PHULAMBARI - [N24001060],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [9/2023]	227.19 (227.00) [227.19]	141.92 (0.00) [0]	2/4
1047	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923],MoRTH,JHARKHAND	1/2022	7/2024 (-) [7/2024]	315.21 (-) [315.21]	20.57 (0.00) [0]	0/0
1048	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461],MoRTH,UTTAR PRADESH	4/2020	3/2024 (-) [3/2024]	236.47 (-) [236.47]	61.74 (0.00) [0]	0/0
1049	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966],MoRTH,ANDHRA	1/2016	8/2016 (11/2022) [11/2022]	348.95 (355.69) [355.69]	316.35 (6.74) [0]	3/4

	PRADESH					
1050	DAHEGAON TO KUHI - [N24001017],MoRTH,MAHARASHTRA	1/2017	6/2019 (-) [11/2023]	228.89 (229.00) [228.89]	154.82 (0.00) [53]	4/4
1051	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO - [N24001224],MoRTH,CHHATTISGARH	3/2017	1/2018 (-) [12/2023]	423.79 (-) [423.79]	328.28 (0.00) [71]	0/0
1052	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221],MoRTH,CHHATTISGARH	1/2016	10/2016 (-) [12/2023]	624.98 (731.50) [731.50]	568.93 (106.52) [86]	0/0
1053	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293],MoRTH,ARUNACHAL PRADESH	3/2019	3/2027 (-) [3/2027]	486.70 (-) [486.70]	474.02 (0.00) [0]	0/0
1054	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466],MoRTH,NAGALAND	3/2021	7/2024 (7/2024) [7/2024]	297.24 (-) [297.24]	69.98 (0.00) [0]	0/0
1055	DIGRAS DARWAH KARANJA - [N24001013],MoRTH,MAHARASHTRA	1/2017	6/2019 (-) [12/2023]	391.06 (391.00) [391.06]	270.40 (0.00) [54]	0/0
1056	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 - [N24000969],MoRTH,ANDHRA PRADESH	1/2017	9/2017 (5/2023) [5/2023]	263.45 (263.45) [263.45]	187.48 (0.00) [0]	1/4
1057	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423],MoRTH,UTTAR PRADESH	4/2021	9/2023 (-) [12/2024]	309.48 (-) [309.48]	92.51 (0.00) [15]	0/0
1058	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943],MoRTH,KARNATAKA	9/2022	3/2024 (-) [3/2024]	172.98 (-) [172.98]	0.00 (0.00) [0]	0/0
1059	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014- 15-775) - [N24001166],MoRTH,KARNATAKA	3/2015	1/2016 (7/2023) [11/2023]	159.12 (-) [159.12]	131.48 (0.00) [94]	0/0
1060	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218],MoRTH,CHHATTISGARH	11/2015	6/2017 (-) [12/2023]	335.32 (-) [335.32]	329.79 (0.00) [78]	0/0
1061	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904],MoRTH,MAHARASHTRA	9/2022	7/2024 (-) [7/2024]	195.38 (-) [195.38]	20.85 (0.00) [0]	0/0
1062	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374],MoRTH,ARUNACHAL	6/2020	3/2027 (-) [3/2027]	437.60 (-) [437.60]	268.65 (0.00) [0]	0/0

	PRADESH					
1063	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422],MoRTH,ANDHRA PRADESH	3/2015	9/2015 (8/2017) [5/2018]	309.01 (-) [309.01]	309.01 (0.00) [0]	0/0
1064	SATARA MURVAD PILLOV PANDHARPUR - [N24001095],MoRTH,MAHARASHTRA	1/2017	/ (-) [6/2024]	388.44 (-) [388.44]	240.05 (0.00) [-]	0/0
1065	SHIROD SHAHPURER TO NANDED - [N24001041],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [10/2023]	211.34 (-) [211.34]	136.33 (0.00) [51]	3/4
1066	PAITHAN TO SHIRUR - [N24001122],MoRTH,MAHARASHTRA	3/2017	6/2019 (-) [3/2024]	341.80 (-) [341.80]	203.09 (0.00) [57]	2/4
1067	REHABILITATION AND UP- GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885],MoRTH,MAHARASHTRA	2/2023	12/2024 (-) [12/2024]	414.81 (-) [414.81]	0.00 (0.00) [0]	0/0
1068	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861],MoRTH,ODISHA	2/2022	11/2024 (-) [11/2024]	157.49 (-) [157.49]	52.31 (0.00) [0]	0/0
1069	WARDHA TO ARVI - [N24001150],MoRTH,MAHARASHTRA	2/2018	4/2020 (-) [12/2023]	313.58 (-) [313.58]	230.41 (0.00) [44]	2/4
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>					
1070	4-LANING OF DERGAON TOWN - [N24001435],NHIDCL,ASSAM	3/2020	6/2022 (-) [10/2023]	287.63 (-) [287.63]	395.10 (0.00) [16]	0/4
1071	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748],NHIDCL,ANDAMAN AND NICOBAR ISLANDS	2/2018	9/2020 (1/2023) [6/2024]	391.00 (-) [391.00]	170.37 (0.00) [45]	2/4
1072	AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540],NHIDCL,MANIPUR	3/2022	2/2025 (-) [2/2025]	152.11 (-) [152.11]	19.35 (0.00) [0]	0/4
1073	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) - [N24001392],NHIDCL,ARUNACHAL PRADESH	8/2020	4/2022 (7/2023) [7/2023]	199.03 (-) [199.03]	101.75 (0.00) [0]	3/4
1074	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU- AKHNOOR ROAD SECTION OF NH- 144A FROM GANESH VIHA - [N24000868],NHIDCL,JAMMU AND KASHMIR	3/2018	7/2021 (8/2023) [12/2023]	253.44 (-) [253.44]	170.23 (0.00) [29]	2/4
1075	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282],NHIDCL,NAGALAND	3/2020	6/2022 (2/2023) [12/2023]	355.79 (-) [355.79]	109.24 (0.00) [18]	2/4
1076	KARGIL-ZANSKR PACKAGE-2 - [N24001344],NHIDCL,LADAKH	3/2021	1/2023 (11/2023) [11/2023]	404.89 (-) [404.89]	56.24 (0.00) [10]	1/4
1077	REHABILITATION AND UP GRADATION OF SECTION FROM KM	3/2018	9/2020 (11/2022)	234.27 (-)	126.50 (0.00)	3/4

	206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O - [N24000749],NHIDCL,ANDAMAN AND NICOBAR ISLANDS		[3/2024]	[234.27]	[42]	
1078	2-LANING FROM JOLAIBARI - BELONIA - [N24001317],NHIDCL,TRIPURA	6/2020	1/2022 (6/2023) [12/2023]	201.99 (287.47) [287.47]	121.50 (85.48) [23]	3/4
1079	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255],NHIDCL,NAGALAND	9/2020	10/2022 (4/2024) [9/2024]	277.44 (-) [277.44]	143.80 (0.00) [23]	2/4
1080	KEIFANG - TUVAI PKG-1 - [N24001440],NHIDCL,MIZORAM	9/2021	5/2023 (2/2024) [4/2024]	492.94 (492.94) [492.94]	257.78 (0.00) [11]	0/4
1081	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309],NHIDCL,TRIPURA	11/2020	6/2022 (6/2023) [10/2023]	159.13 (171.50) [171.50]	70.02 (12.37) [16]	3/4
1082	LADDA - BASAI - [N24001316],NHIDCL,ARUNACHAL PRADESH	2/2021	4/2023 (2/2024) [2/2024]	445.96 (-) [445.96]	84.92 (0.00) [10]	2/4
1083	CHURACHANPUR TUVAI PKG-3 - [N24001405],NHIDCL,MANIPUR	7/2021	10/2023 (2/2024) [6/2024]	673.27 (-) [673.27]	281.57 (0.00) [8]	2/4
1084	MARIAM - PEREN (PKG 1B) - [N24001350],NHIDCL,MANIPUR	2/2021	12/2022 (-) [5/2024]	188.36 (-) [188.36]	85.97 (0.00) [17]	3/4
1085	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338],NHIDCL,SIKKIM	10/2020	12/2023 (9/2024) [9/2024]	816.79 (786.60) [786.60]	208.67 (-30.19) [9]	1/4
1086	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336],NHIDCL,SIKKIM	8/2020	4/2023 (9/2023) [9/2023]	230.45 (244.91) [244.91]	193.48 (14.46) [0]	3/4
1087	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821],NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	11/2019 (-) [11/2019]	257.34 (-) [238.00]	214.90 (-19.34) [0]	0/0
1088	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864],NHIDCL,MIZORAM	4/2017	4/2024 (7/2024) [7/2024]	404.29 (723.80) [723.80]	467.71 (319.51) [3]	2/4
1089	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946],NHIDCL,ARUNACHAL PRADESH	3/2017	3/2022 (12/2023) [12/2024]	1,718.59 (1,718.59) [1,718.59]	656.26 (0.00) [33]	2/4
1090	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431],NHIDCL,ASSAM	1/1991	6/2019 (6/2019) [9/2023]	520.01 (-) [520.01]	284.45 (0.00) [0]	3/4
1091	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1	3/2020	7/2022 (3/2023) [4/2023]	165.54 (-) [210.54]	85.02 (45.00) [0]	3/4

	- [N24001329],NHIDCL,TRIPURA					
1092	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855],NHIDCL,UTTARAKHAND	3/2018	7/2022 (7/2022) [7/2024]	1,383.78 (-) [1,383.78]	581.00 (0.00) [24]	3/5
1093	RISHI BORDER- ROLEP- MENLA PKG-2A - [N24001361],NHIDCL,SIKKIM	1/2021	9/2023 (1/2025) [1/2025]	332.20 (-) [332.20]	125.78 (0.00) [16]	1/4
1094	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248],NHIDCL,ASSAM	8/2020	4/2022 (-) [12/2023]	208.84 (-) [208.84]	102.78 (0.00) [20]	1/4
1095	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752],NHIDCL,NAGALAND	2/2017	9/2020 (8/2022) [12/2023]	387.00 (-) [387.00]	385.45 (0.00) [39]	3/4
1096	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582],NHIDCL,ASSAM	1/2016	1/2016 (-) [7/2024]	294.17 (-) [294.17]	254.17 (0.00) [102]	3/4
1097	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686],NHIDCL,NAGALAND	3/2016	9/2019 (9/2019) [12/2023]	373.07 (489.01) [387.00]	377.90 (13.93) [51]	3/4
1098	KHELLANI-KHANABAL PKG-2 - [N24001394],NHIDCL,JAMMU AND KASHMIR	7/2021	2/2023 (-) [3/2024]	512.43 (-) [512.43]	44.12 (0.00) [13]	1/4
1099	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) - [N24001280],NHIDCL,NAGALAND	3/2020	6/2022 (3/2023) [9/2023]	320.97 (-) [320.97]	178.64 (0.00) [0]	3/4
1100	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. - [N24000944],NHIDCL,ARUNACHAL PRADESH	12/2016	1/2020 (1/2023) [9/2023]	200.44 (200.44) [200.44]	152.14 (0.00) [0]	3/4
1101	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254],NHIDCL,SIKKIM	3/2020	6/2022 (7/2023) [3/2024]	242.97 (-) [242.97]	212.10 (0.00) [21]	3/4
1102	TWO-LANING OF HAYULIANG-HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI - [N24000979],NHIDCL,ARUNACHAL PRADESH	1/2017	5/2023 (5/2023) [5/2023]	256.66 (-) [256.66]	0.00 (0.00) [0]	1/4
1103	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862],NHIDCL,MIZORAM	4/2017	4/2023 (10/2023) [1/2024]	537.82 (820.42) [820.42]	643.95 (282.60) [9]	3/4
1104	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281],NHIDCL,MIZORAM	3/2020	7/2022 (8/2023) [12/2023]	292.24 (331.17) [331.17]	241.27 (38.93) [17]	2/4

1105	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263],NHIDCL,TRIPURA	6/2020	1/2022 (6/2023) [1/2024]	277.50 (302.02) [302.02]	209.23 (24.52) [24]	2/4
1106	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287],NHIDCL,NAGALAND	4/2020	12/2021 (12/2022) [3/2024]	330.80 (-) [330.80]	83.11 (0.00) [27]	2/4
1107	2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542],NHIDCL,TRIPURA	2/2022	1/2025 (-) [1/2025]	456.88 (-) [456.88]	25.80 (0.00) [0]	1/4
1108	MARIAM - PEREN PKG-1A - [N24001349],NHIDCL,MANIPUR	2/2021	12/2022 (-) [2/2024]	226.32 (-) [226.32]	52.05 (0.00) [14]	1/4
1109	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO - [N24000764],NHIDCL,NAGALAND	3/2018	10/2022 (10/2022) [10/2023]	272.89 (-) [272.89]	154.00 (0.00) [12]	0/4
1110	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325],NHIDCL,SIKKIM	9/2020	5/2023 (-) [8/2024]	262.84 (414.20) [414.20]	202.40 (151.36) [15]	1/4
1111	KHELLANI-KHANABAL PKG-6 - [N24001324],NHIDCL,JAMMU AND KASHMIR	2/2021	9/2022 (-) [8/2023]	285.28 (-) [285.28]	218.89 (0.00) [0]	3/4
1112	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266],NHIDCL,JAMMU AND KASHMIR	7/2020	4/2022 (1/2024) [1/2024]	210.79 (-) [210.79]	50.36 (0.00) [21]	3/4
1113	MARIAM - PEREN (PKG 2A) - [N24001398],NHIDCL,MANIPUR	7/2021	3/2023 (-) [3/2023]	204.58 (-) [204.58]	126.78 (0.00) [0]	3/4
1114	2-LANING OF KHOWAI - AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 - [N24001318],NHIDCL,TRIPURA	9/2020	4/2022 (10/2022) [10/2023]	173.17 (-) [173.17]	71.74 (0.00) [18]	1/4
1115	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858],NHIDCL,MIZORAM	4/2017	7/2023 (2/2024) [2/2024]	640.07 (1,134.72) [640.07]	978.96 (0.00) [7]	3/4
1116	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI - [N24000685],NHIDCL,ARUNACHAL PRADESH	2/2017	4/2022 (7/2023) [7/2023]	167.28 (229.70) [167.28]	144.44 (0.00) [0]	3/4
1117	DABOKA KATHKATI PACKAGE-5 - [N24001366],NHIDCL,ASSAM	3/2021	1/2023 (-) [10/2023]	288.85 (-) [288.85]	124.59 (0.00) [9]	0/4
1118	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO - [N24001245],NHIDCL,ARUNACHAL PRADESH	9/2020	5/2022 (10/2022) [3/2024]	353.90 (-) [353.90]	41.82 (0.00) [22]	1/4
1119	RANIKOR-MAHESHKHOLA-	3/2021	12/2022	260.21	152.81	2/4

	BAGHMARA (RMB) PKG-3 - [N24001360],NHIDCL,MEGHALAYA		(11/2023) [3/2024]	(-) [260.21]	(0.00) [15]	
1120	DULTE- KWALKULH - CHAMPAI PKG.2 - [N24001356],NHIDCL,MIZORAM	3/2021	12/2022 (7/2023) [1/2024]	233.25 (233.25) [233.25]	157.59 (0.00) [13]	3/4
1121	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438],NHIDCL,ASSAM	12/2015	12/2018 (7/2021) [11/2023]	289.99 (-) [289.99]	224.57 (0.00) [59]	2/4
1122	DEMBUEN - BRUNI - [N24001321],NHIDCL,ARUNACHAL PRADESH	12/2020	3/2023 (3/2024) [11/2023]	606.63 (606.63) [606.63]	278.25 (0.00) [8]	3/4
1123	OUR LANNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST - [N24001196],NHIDCL,ASSAM	3/2017	8/2023 (-) [10/2023]	1,049.51 (-) [1,049.51]	315.55 (0.00) [2]	2/4
1124	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N - [N24000745],NHIDCL,ANDAMAN AND NICOBAR ISLANDS	3/2017	12/2019 (3/2023) [1/2024]	409.85 (-) [409.85]	209.68 (0.00) [49]	3/4
1125	KAILASHAHAR TO KHOWAI PKG-3 - [N24001310],NHIDCL,TRIPURA	11/2020	7/2022 (4/2023) [5/2023]	280.91 (296.48) [296.48]	202.06 (15.57) [0]	3/4
1126	CONSTRUCTION OF 2-LANE WITH HARD SHOULDER OF PEREN- DIMAPUR SECTION ON NH129A FROM DESIGN KM109.494 T - [N24001260],NHIDCL,NAGALAND	9/2020	4/2022 (2/2023) [7/2023]	257.15 (-) [257.15]	127.43 (0.00) [0]	2/4
1127	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261],NHIDCL,SIKKIM	8/2020	4/2023 (1/2024) [1/2024]	311.00 (273.78) [273.78]	202.59 (-37.22) [9]	2/4
1128	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259],NHIDCL,NAGALAND	9/2020	4/2022 (3/2023) [3/2024]	315.63 (-) [315.63]	59.24 (0.00) [23]	2/4
1129	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4- LANING FROM (- [N24001313],NHIDCL,MEGHALAYA	11/2020	12/2023 (10/2025) [12/2023]	351.12 (-) [351.12]	181.82 (0.00) [0]	0/4
1130	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274],NHIDCL,MANIPUR	8/2020	4/2022 (-) [3/2024]	379.39 (-) [379.39]	186.51 (0.00) [23]	2/4
1131	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322],NHIDCL,SIKKIM	9/2020	5/2022 (-) [5/2024]	183.31 (439.56) [439.56]	328.18 (256.25) [24]	1/4
1132	IMPHAL - KHONGSANG PKG-4 - [N24001453],NHIDCL,MANIPUR	8/2021	12/2023 (-) [3/2024]	579.63 (-) [579.63]	61.46 (0.00) [3]	1/4
1133	TAMENGLONG - MAHUR PKG-3	3/2021	12/2022	234.08	112.75	3/4

	- [N24001354],NHIDCL,MANIPUR		(-) [3/2024]	(-) [234.08]	(0.00) [15]	
1134	DABOKA KATHKATI PACKAGE-4 - [N24001365],NHIDCL,ASSAM	2/2021	12/2023 (-) [6/2023]	260.07 (-) [260.07]	290.49 (0.00) [0]	3/4
1135	TLABUNG - LUNGLEI PKG-A - [N24001358],NHIDCL,MIZORAM	3/2021	12/2022 (10/2023) [12/2024]	698.44 (698.45) [698.45]	237.41 (0.01) [24]	1/4
1136	2-LANING FROM MANU-SIMLUNG (PKG I) - [N24001247],NHIDCL,TRIPURA	3/2020	1/2022 (10/2022) [8/2023]	247.76 (251.89) [251.89]	151.36 (4.13) [0]	3/4
1137	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863],NHIDCL,MIZORAM	4/2017	6/2023 (2/2024) [2/2024]	518.53 (902.20) [902.20]	643.26 (383.67) [8]	3/4
1138	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948],NHIDCL,ARUNACHAL PRADESH	9/2016	12/2019 (3/2023) [12/2023]	568.92 (568.92) [568.92]	508.65 (0.00) [48]	3/4
1139	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914],NHIDCL,TRIPURA	5/2023	11/2024 (-) [11/2024]	195.95 (-) [195.95]	0.00 (0.00) [0]	0/0
1140	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683],NHIDCL,ARUNACHAL PRADESH	2/2017	11/2023 (11/2023) [11/2023]	180.57 (244.10) [180.57]	104.80 (0.00) [0]	2/4
1141	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253],NHIDCL,JAMMU AND KASHMIR	12/2019	12/2023 (-) [12/2023]	2,680.42 (-) [2,680.42]	0.00 (0.00) [0]	2/4
1142	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-2B) - [N24001271],NHIDCL,MANIPUR	6/2020	8/2022 (-) [3/2024]	365.53 (-) [365.53]	142.51 (0.00) [19]	2/4
1143	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368],NHIDCL,ASSAM	3/2021	1/2024 (-) [1/2024]	286.72 (-) [286.72]	37.25 (0.00) [0]	0/4
1144	JOGIGHOPA BRIDGE - [N24001434],NHIDCL,ASSAM	8/2021	11/2024 (-) [11/2024]	746.76 (-) [746.76]	160.63 (0.00) [0]	0/4
1145	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865],NHIDCL,MIZORAM	4/2017	9/2023 (5/2024) [5/2024]	428.11 (777.50) [777.50]	444.45 (349.39) [8]	3/4
1146	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM - [N24000903],NHIDCL,MEGHALAYA	3/2019	3/2022 (5/2023) [12/2023]	306.28 (-) [306.28]	196.91 (0.00) [21]	3/4
1147	CHANGTONGYA TO LONGLENG ROAD PKG-2	3/2020	6/2022 (9/2022)	206.53 (-)	98.69 (0.00)	3/4

	- [N24001389],NHIDCL,NAGALAND		[9/2022]	[206.53]	[0]	
1148	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284],NHIDCL,NAGALAND	3/2020	6/2022 (6/2023) [12/2023]	361.53 (-) [361.53]	120.08 (0.00) [18]	2/4
1149	IMPHAL – MOREH (PACKAGE 4) - [N24001399],NHIDCL,MANIPUR	3/2021	1/2023 (-) [12/2023]	277.99 (-) [277.99]	129.71 (0.00) [11]	3/4
1150	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473],NHIDCL,MANIPUR	9/2021	2/2024 (-) [2/2024]	310.76 (-) [310.76]	72.39 (0.00) [0]	2/4
1151	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO - [N24000763],NHIDCL,NAGALAND	3/2018	12/2021 (8/2022) [12/2023]	215.79 (-) [215.79]	97.45 (0.00) [24]	1/4
1152	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332],NHIDCL,ASSAM	3/2020	6/2022 (5/2024) [5/2024]	217.50 (-) [217.50]	49.97 (0.00) [23]	1/4
1153	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331],NHIDCL,ASSAM	3/2020	6/2022 (-) [3/2024]	261.13 (-) [261.13]	51.90 (0.00) [21]	1/4
1154	PEREN-DIMAPUR PKG-5 - [N24001407],NHIDCL,NAGALAND	2/2021	3/2023 (-) [3/2023]	207.33 (-) [207.33]	0.00 (0.00) [0]	0/0
1155	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 - [N24001333],NHIDCL,ASSAM	9/2019	5/2023 (-) [5/2023]	761.54 (820.56) [761.54]	430.31 (0.00) [0]	3/4
1156	KHELLANI-KHANABAL PKG-4 - [N24001395],NHIDCL,JAMMU AND KASHMIR	7/2021	8/2023 (9/2024) [9/2024]	859.67 (-) [859.67]	88.31 (0.00) [13]	1/4
1157	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244],NHIDCL,ARUNACHAL PRADESH	8/2020	4/2022 (5/2024) [5/2024]	301.06 (-) [301.06]	111.78 (0.00) [25]	2/4
1158	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742],NHIDCL,UTTARAKHAND	3/2018	11/2020 (12/2022) [4/2024]	403.36 (-) [403.36]	328.94 (0.00) [41]	3/4
1159	KARGIL-ZANSKR PACKAGE-1 - [N24001343],NHIDCL,LADAKH	3/2021	1/2023 (11/2023) [11/2023]	384.23 (-) [384.23]	54.68 (0.00) [10]	2/4
1160	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768],NHIDCL,SIKKIM	11/2017	10/2020 (8/2023) [12/2023]	290.05 (-) [290.05]	218.36 (0.00) [38]	3/4
1161	IMPHAL - KHONGSANG PKG-3 - [N24001401],NHIDCL,MANIPUR	7/2021	3/2023 (2/2024) [3/2024]	467.00 (-) [467.00]	144.76 (0.00) [12]	2/4
1162	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-IB) - [N24001269],NHIDCL,ASSAM	3/2020	3/2022 (12/2023) [3/2024]	216.49 (241.52) [216.49]	101.02 (0.00) [24]	3/4
1163	FOUR LANING OF EXISTING	3/2016	8/2022	429.52	267.69	3/4

	DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688],NHIDCL,NAGALAND		(8/2022) [1/2023]	(562.98) [429.52]	(0.00) [0]	
1164	TAMENGLONG - MAHUR PKG-5 - [N24001436],NHIDCL,MANIPUR	8/2021	5/2023 (12/2023) [5/2024]	477.86 (-) [477.86]	68.12 (0.00) [12]	1/4
1165	KHELLANI-KHANABAL PKG-1 - [N24001323],NHIDCL,JAMMU AND KASHMIR	3/2021	9/2022 (2/2024) [2/2024]	486.45 (-) [486.45]	98.81 (0.00) [17]	3/4
1166	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) - [N24001285],NHIDCL,NAGALAND	3/2020	12/2021 (3/2023) [3/2023]	330.78 (-) [330.78]	204.26 (0.00) [0]	4/4
1167	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326],NHIDCL,ASSAM	11/2020	9/2028 (-) [9/2028]	4,997.04 (-) [4,997.04]	1,418.46 (0.00) [0]	1/4
1168	IMPROVEMENT/WIDENING TO 2 LANING OF STRETCH FROM KHONGSANG TO TAMENGLONG OF NH-137 - [N24001268],NHIDCL,MANIPUR	3/2019	7/2022 (-) [3/2023]	471.00 (-) [471.00]	319.81 (0.00) [0]	4/4
1169	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276],NHIDCL,MANIPUR	8/2020	4/2022 (-) [4/2022]	228.97 (-) [228.97]	0.00 (0.00) [0]	0/4
1170	KAILASHAHAR TO KHOWAI PKG-5 - [N24001308],NHIDCL,TRIPURA	11/2020	7/2022 (4/2023) [4/2023]	332.14 (-) [332.14]	148.07 (0.00) [0]	3/4
1171	KARGIL-ZANSKR PACKAGE-7 - [N24001347],NHIDCL,LADAKH	1/2021	6/2024 (-) [6/2024]	308.86 (328.60) [308.86]	267.26 (0.00) [0]	3/4
1172	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583],NHIDCL,ASSAM	1/2016	12/2021 (12/2019) [8/2023]	252.00 (330.30) [330.30]	146.28 (78.30) [0]	2/4
1173	KARGIL-ZANSKR PACKAGE-6 - [N24001346],NHIDCL,LADAKH	1/2021	5/2024 (-) [5/2024]	239.81 (265.41) [239.81]	262.67 (0.00) [0]	3/4
1174	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833],NHIDCL,JAMMU AND KASHMIR	7/2022	3/2025 (-) [3/2025]	198.28 (-) [198.28]	7.65 (0.00) [0]	0/4
1175	JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD - [N24001328],NHIDCL,ASSAM	12/2020	8/2023 (-) [11/2023]	804.00 (-) [804.00]	550.26 (0.00) [3]	2/4
1176	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO - [N24000758],NHIDCL,NAGALAND	3/2018	12/2021 (3/2023) [4/2023]	240.64 (255.58) [240.64]	172.36 (0.00) [0]	0/4
1177	KHELLANI-KHANABAL PKG-5 - [N24001396],NHIDCL,JAMMU AND KASHMIR	7/2021	2/2023 (1/2024) [1/2024]	497.09 (-) [497.09]	88.65 (0.00) [11]	2/4
1178	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262],NHIDCL,SIKKIM	7/2020	4/2023 (10/2023) [1/2024]	345.38 (395.59) [395.59]	315.46 (50.21) [9]	3/4
1179	REHABILITATION AND	8/2020	5/2022	292.80	110.53	1/4

	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327],NHIDCL,SIKKIM		(10/2023) [11/2024]	(-) [292.80]	(0.00) [30]	
1180	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832],NHIDCL,ASSAM	1/2023	5/2025 (-) [5/2025]	458.59 (-) [458.59]	34.06 (0.00) [0]	0/4
1181	DABOKA KATHKATI PACKAGE-2 - [N24001364],NHIDCL,ASSAM	3/2021	1/2024 (-) [5/2023]	335.88 (-) [335.88]	220.39 (0.00) [0]	2/4
1182	RANIKOR- MAHESHKHOLA-BAGHMARA PKG-2 - [N24001541],NHIDCL,MEGHALAYA	11/2021	6/2024 (-) [6/2024]	283.50 (261.40) [283.50]	98.20 (0.00) [0]	1/4
1183	KARGIL-ZANSKR PACKAGE-8 - [N24001348],NHIDCL,LADAKH	3/2021	1/2023 (8/2023) [8/2023]	398.37 (-) [398.37]	117.30 (0.00) [0]	2/4
1184	DULTE- KWALKULH - CHAMPAI PKG.1 - [N24001355],NHIDCL,MIZORAM	3/2021	12/2022 (11/2023) [11/2023]	374.39 (374.39) [374.39]	272.49 (0.00) [11]	3/4
1185	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451],NHIDCL,ASSAM	3/2022	7/2024 (-) [7/2024]	215.27 (-) [215.27]	67.58 (0.00) [0]	0/4
1186	MARIAM - PEREN PKG-2B - [N24001351],NHIDCL,MANIPUR	2/2021	12/2022 (-) [12/2023]	232.26 (-) [232.26]	147.43 (0.00) [12]	3/4
1187	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544],NHIDCL,ASSAM	3/2022	1/2025 (-) [1/2025]	909.02 (-) [909.02]	104.25 (0.00) [0]	0/4
1188	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475],NHIDCL,NAGALAND	3/2022	12/2024 (-) [12/2024]	605.36 (-) [605.36]	96.52 (0.00) [0]	2/4
1189	TAMENGLONG - MAHUR PKG-6 - [N24001437],NHIDCL,MANIPUR	9/2021	5/2023 (10/2023) [5/2024]	311.18 (-) [311.18]	127.75 (0.00) [12]	2/4
1190	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857],NHIDCL,MIZORAM	4/2017	4/2023 (1/2024) [1/2024]	519.09 (775.47) [775.47]	540.34 (256.38) [9]	3/4
1191	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823],NHIDCL,ASSAM	3/2015	1/2016 (-) [11/2023]	829.00 (-) [829.00]	860.48 (0.00) [94]	2/3
1192	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (- [N24000744],NHIDCL,ANDAMAN AND NICOBAR ISLANDS	3/2015	1/2022 (-) [1/2022]	262.97 (-) [262.97]	92.73 (0.00) [0]	2/4
1193	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-4B) - [N24001273],NHIDCL,MANIPUR	7/2020	8/2022 (-) [11/2023]	177.76 (-) [177.76]	70.23 (0.00) [15]	2/4
1194	KARGIL-ZANSKR PACKAGE-5 - [N24001330],NHIDCL,LADAKH	8/2020	12/2023 (-) [12/2023]	169.79 (217.99) [169.79]	200.80 (0.00) [0]	3/4
1195	TLABUNG - LUNGLEI PKG-B - [N24001359],NHIDCL,MIZORAM	3/2021	1/2023 (11/2023) [12/2024]	740.58 (740.58) [740.58]	125.41 (0.00) [23]	0/4

1196	DOGINALA - GAU - [N24001320],NHIDCL,ARUNACHAL PRADESH	12/2020	9/2022 (-) [8/2023]	242.30 (-) [242.30]	21.47 (0.00) [0]	1/4
1197	REHABILITATION AND UP GRADATION OF NONGSTOIN- RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474],NHIDCL,MEGHALAYA	9/2021	5/2024 (5/2024) [5/2024]	359.86 (-) [359.86]	181.47 (0.00) [0]	2/4
1198	PEREN-DIMAPUR SECTION PKG-2 - [N24001406],NHIDCL,NAGALAND	7/2021	3/2023 (2/2023) [6/2023]	258.52 (-) [258.52]	57.58 (0.00) [0]	0/4
1199	FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543],NHIDCL,JAMMU AND KASHMIR	7/2022	1/2025 (-) [1/2025]	245.34 (-) [245.34]	13.52 (0.00) [0]	1/4
1200	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275],NHIDCL,MANIPUR	8/2020	4/2022 (-) [4/2022]	268.98 (-) [268.98]	22.08 (0.00) [0]	0/4
1201	IMPHAL - KHONGSANG PKG-2 - [N24001353],NHIDCL,MANIPUR	3/2021	12/2022 (11/2023) [3/2024]	195.14 (-) [195.14]	38.85 (0.00) [15]	1/4
1202	DABOKA KATHKATI PACKAGE-7 - [N24001537],NHIDCL,ASSAM	11/2021	7/2024 (-) [7/2024]	204.10 (-) [204.10]	58.42 (0.00) [0]	0/4
1203	KHELLANI-KHANABAL PKG-3 - [N24001341],NHIDCL,JAMMU AND KASHMIR	3/2021	12/2022 (11/2023) [11/2023]	398.51 (-) [398.51]	62.31 (0.00) [11]	2/4
1204	IMPHAL - MOREH PACKAGE- 3 - [N24001352],NHIDCL,MANIPUR	3/2021	12/2022 (-) [12/2023]	259.31 (-) [259.31]	139.57 (0.00) [12]	3/4
1205	RISHI BORDER- ROLEP- MENLA PKG- 3B - [N24001362],NHIDCL,SIKKIM	12/2020	2/2024 (2/2024) [2/2024]	410.60 (379.30) [379.30]	159.09 (-31.30) [0]	1/4
1206	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256],NHIDCL,JAMMU AND KASHMIR	8/2020	9/2026 (-) [9/2026]	6,808.69 (-) [6,808.69]	2,674.47 (0.00) [0]	3/7
1207	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319],NHIDCL,ASSAM	6/2015	8/2023 (-) [11/2023]	437.39 (-) [437.39]	235.64 (0.00) [3]	1/4
1208	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305],NHIDCL,ASSAM	5/2015	5/2018 (-) [9/2023]	454.89 (814.56) [814.56]	514.27 (359.67) [0]	3/4
1209	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771],NHIDCL,MEGHALAYA	4/2017	9/2021 (7/2023) [2/2024]	553.51 (610.09) [553.51]	294.41 (0.00) [29]	2/4
1210	IMPHAL - KHONGSANG PKG-5 - [N24001538],NHIDCL,MANIPUR	12/2021	5/2024 (-) [5/2024]	410.68 (-) [410.68]	48.66 (0.00) [0]	0/4
1211	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD	3/2018	9/2022 (1/2023) [11/2023]	285.68 (-) [285.68]	155.93 (0.00) [14]	2/4

	FROM EXISTING KM 52.370 TO - [N24000756],NHIDCL,NAGALAND					
1212	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO - [N24000757],NHIDCL,NAGALAND	3/2018	12/2021 (3/2023) [3/2023]	315.03 (-) [315.03]	212.85 (0.00) [0]	0/4
1213	MERANGKONG-TAMLU-MON (MTM) PKG-5 - [N24001438],NHIDCL,NAGALAND	7/2021	12/2023 (-) [3/2024]	161.73 (-) [161.73]	32.41 (0.00) [3]	1/4
1214	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337],NHIDCL,SIKKIM	10/2020	11/2023 (1/2025) [1/2025]	493.42 (478.79) [478.79]	230.22 (-14.63) [14]	1/4
1215	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO - [N24000765],NHIDCL,NAGALAND	3/2018	9/2018 (6/2023) [3/2024]	323.98 (-) [323.98]	70.01 (0.00) [66]	0/4
1216	REHABILITATION AND UP- GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267],NHIDCL,TRIPURA	3/2020	7/2022 (8/2023) [10/2023]	178.43 (-) [208.74]	86.76 (30.31) [15]	4/4
1217	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) - [N24001391],NHIDCL,ARUNACHAL PRADESH	8/2020	4/2022 (7/2023) [7/2023]	294.04 (-) [294.04]	132.18 (0.00) [0]	3/4
1218	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913],NHIDCL,SIKKIM	3/2017	6/2022 (-) [6/2022]	165.56 (-) [165.56]	0.00 (0.00) [0]	0/0
1219	TAMENGLONG - MAHUR PKG-2 - [N24001403],NHIDCL,MANIPUR	7/2021	3/2023 (5/2024) [5/2024]	483.87 (-) [483.87]	216.98 (0.00) [14]	2/4
1220	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452],NHIDCL,ASSAM	4/2022	7/2024 (-) [7/2024]	170.95 (-) [170.95]	32.09 (0.00) [0]	0/4
1221	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272],NHIDCL,MANIPUR	3/2020	6/2022 (-) [11/2023]	167.95 (204.12) [167.95]	77.72 (0.00) [17]	2/4
1222	IMPROVEMENT/WIDENING TO 2- LANE WITH PAVED SHOULDER / 4- LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335],NHIDCL,MEGHALAYA	11/2020	12/2023 (-) [12/2023]	284.21 (-) [284.21]	45.46 (0.00) [0]	0/4
1223	IMPROVEMENT/WIDENING TO 2- LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334],NHIDCL,MEGHALAYA	11/2020	12/2023 (-) [7/2023]	445.51 (-) [445.51]	191.35 (0.00) [0]	1/4
1224	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI- RONGARA) - [N24001339],NHIDCL,MEGHALAYA	10/2020	4/2022 (1/2024) [1/2024]	157.86 (-) [157.86]	105.01 (0.00) [21]	2/4
1225	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH	8/2020	4/2023 (8/2023)	295.97 (-)	198.98 (0.00)	2/4

	PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252],NHIDCL,SIKKIM		[3/2024]	[295.97]	[11]	
1226	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N - [N24001251],NHIDCL,SIKKIM	3/2019	4/2022 (2/2024) [2/2024]	402.94 (-) [402.94]	192.94 (0.00) [22]	2/4
1227	MANU-SIMLUNG (PKG 4) - [N24001363],NHIDCL,TRIPURA	3/2021	12/2022 (6/2023) [3/2024]	354.79 (-) [354.79]	34.08 (0.00) [15]	1/4
1228	2-LANING FROM MANU-SIMLUNG (PKG III) - [N24001249],NHIDCL,TRIPURA	6/2020	1/2022 (7/2023) [7/2023]	347.36 (-) [347.36]	224.48 (0.00) [0]	4/4
1229	DABOKA KATHKATI PACKAGE-6 - [N24001450],NHIDCL,ASSAM	9/2021	7/2024 (-) [7/2024]	625.64 (-) [625.64]	309.56 (0.00) [0]	0/4
1230	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL - [N24000323],NHIDCL,ASSAM	10/2014	11/2018 (2/2022) [8/2023]	588.95 (811.28) [873.91]	653.04 (284.96) [0]	3/4
1231	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753],NHIDCL,NAGALAND	3/2018	11/2022 (6/2023) [12/2023]	500.09 (583.31) [500.09]	299.49 (0.00) [13]	2/4
1232	DULTE- KWALKULH - CHAMPAI PKG.3 - [N24001357],NHIDCL,MIZORAM	3/2021	6/2023 (1/2024) [1/2024]	674.71 (674.71) [674.71]	534.09 (0.00) [7]	3/4
1233	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE - [N24001265],NHIDCL,TRIPURA	3/2020	7/2022 (8/2023) [8/2023]	154.51 (-) [154.51]	85.73 (0.00) [0]	3/4
1234	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) - [N24001286],NHIDCL,NAGALAND	3/2020	6/2022 (10/2022) [6/2023]	278.95 (-) [278.95]	161.69 (0.00) [0]	4/4
1235	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342],NHIDCL,JAMMU AND KASHMIR	3/2021	12/2022 (-) [4/2023]	260.40 (-) [260.40]	176.10 (0.00) [0]	2/4
1236	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277],NHIDCL,MIZORAM	9/2020	10/2022 (7/2023) [10/2023]	275.02 (-) [275.02]	170.79 (0.00) [12]	1/4
1237	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902],NHIDCL,ASSAM	10/2017	6/2020 (6/2020) [12/2023]	818.00 (887.68) [818.00]	712.07 (0.00) [42]	2/4
1238	SENAPATI- IMPHAL PKG-5B - [N24001400],NHIDCL,MANIPUR	3/2021	1/2023 (-) [5/2024]	211.70 (-) [211.70]	3.49 (0.00) [16]	0/4
1239	SRIRAMPUR - DHUBRI PKG-1 - [N24001831],NHIDCL,ASSAM	3/2022	2/2025 (-) [2/2025]	613.89 (-) [613.89]	0.05 (0.00) [0]	0/4
1240	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06	3/2020	7/2022 (7/2023) [10/2023]	281.78 (253.41) [253.41]	231.12 (-28.37) [15]	3/4

	(PKG-IV) - [N24001283],NHIDCL,MIZORAM					
1241	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 - [N24001367],NHIDCL,ASSAM	3/2021	12/2022 (-) [11/2023]	636.42 (-) [418.49]	609.56 (-217.93) [11]	1/4
1242	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA- BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258],NHIDCL,NAGALAND	8/2020	4/2022 (4/2023) [3/2024]	202.36 (-) [202.36]	62.71 (0.00) [23]	1/4
1243	TADADEGE - HENKAR - [N24001315],NHIDCL,ARUNACHAL PRADESH	2/2021	3/2023 (-) [6/2024]	550.45 (-) [550.45]	79.79 (0.00) [15]	1/4
1244	GOHA-KHELLANI PKG-3 - [N24001397],NHIDCL,JAMMU AND KASHMIR	2/2021	3/2023 (3/2024) [3/2024]	431.28 (-) [431.28]	206.70 (0.00) [12]	2/4
1245	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861],NHIDCL,MIZORAM	4/2017	4/2023 (11/2023) [1/2024]	473.18 (667.06) [667.06]	474.10 (193.88) [9]	3/4
1246	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) - [N24001393],NHIDCL,ARUNACHAL PRADESH	8/2020	4/2022 (11/2023) [11/2023]	184.88 (-) [184.88]	76.50 (0.00) [19]	3/4
1247	IMPHAL - KHONGSANG PKG-6 - [N24001539],NHIDCL,MANIPUR	12/2021	2/2025 (-) [2/2025]	504.76 (-) [504.76]	26.41 (0.00) [0]	1/4
1248	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270],NHIDCL,MANIPUR	3/2020	6/2022 (12/2023) [2/2024]	292.24 (-) [292.24]	127.86 (0.00) [20]	3/4
1249	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 - [N24000741],NHIDCL,UTTARAKHAND	3/2018	11/2020 (12/2022) [12/2023]	274.31 (-) [274.31]	247.81 (0.00) [37]	3/4
1250	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390],NHIDCL,ARUNACHAL PRADESH	8/2020	4/2022 (7/2023) [7/2023]	228.71 (-) [228.71]	93.90 (0.00) [0]	3/4
1251	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743],NHIDCL,UTTARAKHAND	3/2018	11/2020 (12/2022) [4/2024]	417.24 (-) [417.24]	339.56 (0.00) [41]	3/4
1252	MARAM - PEREN PKG-3 - [N24001439],NHIDCL,MANIPUR	8/2021	5/2023 (-) [5/2024]	467.41 (-) [467.41]	151.84 (0.00) [12]	2/4
1253	PEREN-DIMAPUR PKG-3 - [N24001912],NHIDCL,NAGALAND	2/2021	6/2025 (-) [6/2025]	177.77 (-) [177.77]	0.00 (0.00) [0]	0/0
1254	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859],NHIDCL,MIZORAM	4/2017	6/2023 (12/2023) [1/2024]	642.96 (1,139.85) [1,139.85]	548.78 (496.89) [7]	3/4
1255	TAMENGLONG - MAHUR PKG-1 - [N24001402],NHIDCL,MANIPUR	7/2021	3/2023 (10/2023)	185.80 (-)	63.79 (0.00)	2/4

			[3/2024]	[185.80]	[12]	
1256	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264],NHIDCL,JAMMU AND KASHMIR	7/2020	4/2022 (3/2024) [3/2024]	228.39 (-) [228.39]	46.12 (0.00) [23]	2/4
1257	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278],NHIDCL,MIZORAM	3/2020	7/2022 (8/2023) [12/2023]	206.88 (219.33) [278.98]	234.02 (72.10) [17]	2/4
1258	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314],NHIDCL,MEGHALAYA	11/2020	12/2023 (-) [9/2023]	525.68 (-) [525.68]	357.84 (0.00) [0]	3/4
1259	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 - [N24000320],NHIDCL,ASSAM	6/2015	3/2024 (-) [3/2024]	463.49 (-) [463.49]	290.85 (0.00) [0]	2/4
1260	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 - [N24000767],NHIDCL,SIKKIM	3/2017	4/2022 (5/2022) [12/2023]	375.80 (-) [375.80]	281.96 (0.00) [20]	3/4
1261	4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246],NHIDCL,ASSAM	3/2020	12/2022 (-) [10/2023]	220.20 (-) [220.20]	180.58 (0.00) [10]	2/4
1262	TAMENGLONG - MAHUR PKG-4 - [N24001404],NHIDCL,MANIPUR	7/2021	3/2023 (9/2023) [3/2024]	198.77 (-) [198.77]	58.95 (0.00) [12]	2/4
1263	KARGIL-ZANSKR PACKAGE-3 - [N24001345],NHIDCL,LADAKH	8/2020	1/2023 (10/2023) [10/2023]	381.01 (-) [381.01]	101.95 (0.00) [9]	2/4
1264	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 - [N24000687],NHIDCL,NAGALAND	3/2016	8/2019 (8/2019) [12/2023]	396.52 (519.72) [396.52]	330.51 (0.00) [52]	3/4
1265	AJANTHA TO BULDHANA - [N24001008],NHIDCL,ANDAMAN AND NICOBAR ISLANDS	2/2017	7/2019 (-) [11/2023]	401.00 (401.00) [401.00]	260.08 (0.00) [52]	2/4
	<u>National Highways Authority Of India</u>					
1266	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501],NHAI,MAHARASHTRA	9/2021	9/2023 (9/2023) [9/2023]	531.86 (532.41) [532.41]	500.15 (0.55) [0]	0/0
1267	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUEDEM V - [N24001483],NHAI,TELANGANA	2/2022	9/2024 (-) [9/2024]	637.11 (-) [637.11]	195.57 (0.00) [0]	0/0
1268	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620],NHAI,JAMMU AND KASHMIR	9/2021	10/2023 (10/2023) [10/2023]	442.14 (-) [442.14]	140.06 (0.00) [0]	0/0
1269	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE	7/2020	7/2022 (-)	817.00 (-)	851.73 (0.00)	0/0

	1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536],NHAI,HARYANA		[11/2023]	[817.00]	[16]	
1270	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623],NHAI,JAMMU AND KASHMIR	1/2020	1/2024 (1/2024) [1/2024]	336.01 (-) [336.01]	93.91 (0.00) [0]	0/0
1271	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759],NHAI,MADHYA PRADESH	1/2020	6/2024 (-) [6/2024]	909.84 (-) [909.84]	304.66 (0.00) [0]	0/0
1272	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566],NHAI,KERALA	4/2016	6/2018 (10/2023) [10/2023]	804.97 (571.45) [571.45]	648.96 (-233.52) [64]	0/0
1273	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636],NHAI,PUNJAB	5/2021	12/2024 (12/2024) [12/2024]	1,368.91 (1,368.91) [1,368.91]	97.63 (0.00) [0]	0/4
1274	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725],NHAI,TAMIL NADU	1/2019	5/2021 (-) [2/2024]	654.26 (-) [821.00]	331.29 (166.74) [33]	0/0
1275	DEOGARH (NEAR DHANDHANIYA)- RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564],NHAI,RAJASTHAN	10/2019	7/2023 (1/2024) [7/2023]	662.08 (-) [662.08]	46.62 (0.00) [0]	0/0
1276	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489],NHAI,MAHARASHTRA	5/2022	5/2024 (-) [5/2024]	519.93 (-) [519.93]	219.82 (0.00) [0]	0/0
1277	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774],NHAI,HARYANA	12/2020	11/2023 (-) [6/2024]	1,524.03 (-) [1,524.03]	926.63 (0.00) [7]	0/0
1278	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627],NHAI,JAMMU AND KASHMIR	7/2021	2/2025 (2/2025) [2/2025]	1,912.17 (-) [1,912.17]	7.27 (0.00) [0]	0/0
1279	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732],NHAI,UTTAR PRADESH	12/2021	10/2024 (-) [10/2024]	540.97 (-) [540.97]	75.66 (0.00) [0]	0/0
1280	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649],NHAI,KERALA	12/2021	2/2025 (2/2025) [2/2025]	3,273.61 (-) [3,273.61]	123.46 (0.00) [0]	0/0
1281	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S -	9/2016	8/2019 (-) [3/2024]	2,510.04 (-) [2,510.04]	783.15 (0.00) [55]	0/0

	[N24000619],NHAI,ODISHA					
1282	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570],NHAI,GUJARAT	5/2016	8/2019 (-) [11/2023]	763.08 (-) [763.08]	417.37 (0.00) [51]	2/2
1283	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709],NHAI,MADHYA PRADESH	12/2017	2/2020 (-) [10/2023]	950.27 (-) [950.27]	558.29 (0.00) [44]	4/4
1284	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - [N24001817],NHAI,ANDHRA PRADESH	2/2019	3/2023 (-) [3/2024]	757.45 (-) [757.45]	297.26 (0.00) [12]	0/4
1285	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811],NHAI,HIMACHAL PRADESH	4/2021	6/2024 (-) [6/2024]	583.93 (69.74) [653.67]	34.82 (69.74) [0]	0/0
1286	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697],NHAI,TAMIL NADU	8/2017	9/2020 (6/2024) [6/2024]	1,176.37 (-) [1,176.37]	1,027.61 (0.00) [45]	0/0
1287	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667],NHAI,ODISHA	9/2021	5/2024 (-) [5/2024]	1,734.00 (1,734.00) [1,734.00]	6.94 (0.00) [0]	0/0
1288	JUNAGADH BYPASS - [N24000701],NHAI,GUJARAT	10/2017	4/2021 (6/2023) [10/2023]	232.49 (375.78) [290.69]	327.13 (58.20) [30]	0/0
1289	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711],NHAI,BIHAR	9/2020	3/2023 (-) [12/2023]	939.43 (-) [939.43]	148.69 (0.00) [9]	0/0
1290	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II - [N24001742],NHAI,UTTAR PRADESH	6/2020	10/2022 (7/2023) [12/2023]	1,621.07 (-) [1,621.07]	1,045.89 (0.00) [14]	0/0
1291	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569],NHAI,GUJARAT	5/2016	9/2019 (-) [11/2023]	723.64 (-) [723.64]	551.84 (0.00) [50]	2/2
1292	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830],NHAI,UTTAR PRADESH	6/2020	11/2023 (-) [11/2023]	2,002.79 (-) [2,002.79]	1,022.69 (0.00) [0]	0/0
1293	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701],NHAI,BIHAR	4/2022	4/2024 (-) [4/2024]	1,769.50 (-) [1,769.50]	0.00 (0.00) [0]	0/0
1294	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477],NHAI,ANDHRA PRADESH	9/2021	9/2022 (9/2024) [9/2024]	622.00 (-) [817.91]	241.77 (195.91) [24]	0/4
1295	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN	11/2019	1/2024 (-) [7/2024]	1,601.10 (-) [1,601.10]	834.23 (0.00) [6]	0/4

	CH. 47+881) - [N24001301],NHAI,ANDHRA PRADESH					
1296	SANGARIYA (NEAR CHAUTALA)- RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560],NHAI,RAJASTHAN	2/2019	10/2023 (12/2023) [10/2023]	755.16 (-) [755.16]	744.22 (0.00) [0]	0/0
1297	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE- IV] - [N24000551],NHAI,UTTAR PRADESH	3/2016	4/2019 (12/2022) [11/2023]	1,587.49 (3,150.00) [3,063.99]	2,962.70 (1,476.50) [55]	0/1
1298	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856],NHAI,ANDHRA PRADESH	5/2023	8/2025 (-) [8/2025]	648.75 (-) [648.75]	0.00 (0.00) [0]	0/0
1299	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 - [N24001724],NHAI,TAMIL NADU	5/2019	7/2021 (5/2023) [12/2023]	602.57 (621.38) [548.89]	336.67 (-53.68) [29]	0/0
1300	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775],NHAI,HARYANA	2/2020	1/2023 (-) [1/2024]	808.31 (-) [958.00]	740.10 (149.69) [12]	0/0
1301	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826],NHAI,TAMIL NADU	3/2018	10/2022 (11/2023) [11/2023]	505.35 (-) [813.15]	359.33 (307.80) [13]	0/0
1302	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH- 209 - [N24001601],NHAI,TAMIL NADU	1/2019	1/2023 (5/2024) [5/2024]	1,051.69 (-) [1,051.69]	402.07 (0.00) [16]	0/0
1303	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745],NHAI,UTTAR PRADESH	12/2021	7/2025 (7/2025) [7/2025]	1,972.10 (-) [1,936.00]	246.86 (-36.10) [0]	0/0
1304	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPU - [N24001695],NHAI,TAMIL NADU	12/2020	2/2022 (-) [11/2023]	230.69 (-) [230.69]	188.75 (0.00) [21]	0/0
1305	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676],NHAI,KARNATAKA	12/2022	6/2025 (-) [6/2025]	2,718.46 (-) [2,718.46]	0.00 (0.00) [0]	0/4
1306	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI - [N24000629],NHAI,MAHARASHTRA	11/2016	3/2019 (7/2023) [7/2023]	400.25 (-) [304.07]	299.68 (-96.18) [0]	0/0
1307	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG - [N24001233],NHAI,MADHYA PRADESH	3/2019	5/2020 (9/2023) [11/2023]	1,047.00 (-) [1,047.00]	1,169.00 (0.00) [42]	2/3
1308	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO	11/2021	2/2025 (-)	2,155.95 (-)	802.78 (0.00)	0/0

	KM. 49.000 - [N24001628],NHAI,MULTI STATE		[2/2025]	[2,155.95]	[0]	
1309	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772],NHAI,UTTAR PRADESH	8/2021	3/2024 (-) [3/2024]	1,147.26 (-) [1,147.26]	49.00 (0.00) [0]	0/0
1310	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593],NHAI,CHHATTISGARH	11/2021	9/2024 (-) [9/2024]	1,368.19 (-) [1,368.19]	621.37 (0.00) [0]	0/0
1311	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557],NHAI,RAJASTHAN	3/2022	11/2024 (-) [11/2024]	1,636.15 (-) [1,636.15]	388.68 (0.00) [0]	0/0
1312	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415],NHAI,PUNJAB	12/2020	4/2024 (7/2024) [7/2024]	881.00 (-) [881.00]	651.97 (0.00) [3]	1/1
1313	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610],NHAI,MAHARASHTRA	1/2022	5/2024 (5/2024) [5/2024]	1,833.73 (-) [1,833.73]	219.82 (0.00) [0]	0/0
1314	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590],NHAI,JHARKHAND	9/2020	10/2023 (-) [10/2023]	748.99 (-) [903.00]	688.14 (154.01) [0]	0/0
1315	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559],NHAI,RAJASTHAN	9/2021	6/2024 (-) [6/2024]	672.35 (-) [672.35]	256.10 (0.00) [0]	0/0
1316	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826],NHAI,UTTAR PRADESH	2/2019	2/2022 (-) [2/2024]	927.77 (-) [1,603.00]	1,143.89 (675.23) [24]	0/1
1317	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721],NHAI,TAMIL NADU	2/2019	5/2024 (-) [11/2024]	1,008.99 (-) [1,361.00]	89.23 (352.01) [6]	0/0
1318	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755],NHAI,UTTAR PRADESH	10/2019	3/2023 (-) [8/2023]	1,936.68 (-) [2,458.03]	1,380.90 (521.35) [0]	0/0
1319	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213],NHAI,MADHYA PRADESH	12/2017	2/2022 (11/2022) [11/2023]	1,094.97 (-) [1,094.97]	1,188.00 (0.00) [21]	3/4
1320	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAI SECTI - [N24001624],NHAI,JAMMU AND KASHMIR	7/2019	10/2020 (4/2023) [11/2023]	157.05 (-) [157.05]	110.03 (0.00) [37]	3/4

1321	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645],NHAI,PUNJAB	12/2020	6/2023 (10/2023) [10/2023]	366.85 (366.85) [366.85]	252.03 (0.00) [4]	0/0
1322	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824],NHAI,ANDHRA PRADESH	3/2020	1/2024 (1/2022) [1/2024]	1,863.09 (-) [2,238.00]	918.10 (374.91) [0]	0/4
1323	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568],NHAI,RAJASTHAN	11/2019	5/2023 (3/2024) [7/2023]	1,119.35 (-) [1,119.35]	1,189.60 (0.00) [0]	0/0
1324	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703],NHAI,BIHAR	2/2022	5/2025 (-) [5/2025]	786.81 (787.00) [787.00]	0.00 (0.19) [0]	0/0
1325	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652],NHAI,KERALA	3/2020	6/2022 (4/2023) [3/2024]	210.37 (213.06) [213.06]	171.75 (2.69) [21]	0/0
1326	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795],NHAI,MAHARASHTRA	10/2022	7/2024 (-) [7/2024]	490.40 (-) [289.00]	13.29 (-201.40) [0]	0/0
1327	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526],NHAI,UTTARAKHAND	8/2021	10/2024 (10/2024) [10/2024]	1,377.79 (1,384.11) [1,377.79]	678.86 (0.00) [0]	0/0
1328	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749],NHAI,WEST BENGAL	8/2021	8/2023 (-) [12/2023]	557.55 (-) [557.55]	409.87 (0.00) [4]	0/0
1329	6L GREENFIELD BAUNSGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE -- - [N24001678],NHAI,ODISHA	8/2021	6/2024 (-) [5/2024]	1,460.00 (1,460.00) [1,460.00]	0.00 (0.00) [-1]	0/0
1330	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649],NHAI,GUJARAT	1/2017	12/2020 (12/2023) [12/2023]	1,251.11 (-) [1,361.00]	631.02 (109.89) [36]	3/4
1331	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734],NHAI,UTTAR PRADESH	3/2022	8/2024 (-) [8/2024]	1,335.45 (-) [1,335.45]	214.59 (0.00) [0]	0/0
1332	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812],NHAI,HIMACHAL PRADESH	3/2021	5/2024 (-) [5/2024]	1,002.11 (1,247.93) [1,358.00]	28.69 (355.89) [0]	0/0
1333	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING	8/2021	9/2025 (-) [9/2025]	581.65 (-) [581.65]	67.19 (0.00) [0]	0/0

	SH-19 KM 26+5 - [N24001921],NHAI,MADHYA PRADESH					
1334	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212],NHAI,MADHYA PRADESH	12/2017	11/2022 (-) [11/2023]	656.98 (-) [840.00]	1,103.00 (183.02) [12]	2/4
1335	4L OF KARWAR (KM. 281.980 OF NH- 62 NAGPUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558],NHAI,RAJASTHAN	11/2021	8/2024 (-) [8/2024]	736.75 (-) [736.75]	97.13 (0.00) [0]	0/0
1336	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT- GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702],NHAI,BIHAR	12/2021	9/2024 (-) [9/2024]	184.90 (185.00) [185.00]	100.82 (0.10) [0]	0/0
1337	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638],NHAI,PUNJAB	11/2021	7/2024 (7/2024) [7/2024]	646.42 (646.42) [646.42]	158.90 (0.00) [0]	0/0
1338	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798],NHAI,UTTAR PRADESH	3/2018	11/2021 (-) [6/2024]	2,140.93 (-) [2,140.93]	1,916.21 (0.00) [31]	0/0
1339	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603],NHAI,KARNATAKA	8/2016	3/2019 (5/2025) [5/2025]	1,167.42 (-) [1,224.01]	500.61 (56.59) [74]	2/4
1340	NAGPUR RING ROAD PACKAGE-1 - [N24000558],NHAI,MAHARASHTRA	3/2016	7/2019 (7/2023) [12/2023]	546.00 (-) [546.00]	490.56 (0.00) [53]	3/3
1341	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT- GURDASPUR ROAD (NH-5 - [N24001551],NHAI,JAMMU AND KASHMIR	10/2021	9/2024 (-) [9/2024]	3,044.02 (3,044.02) [3,044.02]	524.99 (0.00) [0]	0/0
1342	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511],NHAI,JAMMU AND KASHMIR	3/2021	2/2024 (8/2024) [8/2024]	2,919.96 (-) [2,919.96]	1,778.54 (0.00) [6]	1/4
1343	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635],NHAI,HARYANA	3/2022	2/2025 (-) [2/2025]	1,269.50 (-) [1,269.50]	64.00 (0.00) [0]	0/0
1344	6L OF HATIBENA - BADAUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE - OD-2) - [N24001671],NHAI,ODISHA	2/2021	3/2024 (-) [3/2024]	925.00 (-) [925.00]	0.00 (0.00) [0]	0/0
1345	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN- KANPUR - [N24001740],NHAI,UTTAR PRADESH	10/2019	9/2023 (-) [10/2023]	2,325.28 (-) [3,527.24]	1,916.35 (1,201.96) [1]	0/0
1346	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503],NHAI,MAHARASHTRA	9/2021	9/2023 (9/2023) [3/2024]	667.66 (666.21) [666.21]	358.96 (-1.45) [6]	0/0

1347	4-LANNING OF KODEBAD-DHAMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT - [N24000630],NHAI,MAHARASHTRA	11/2016	3/2019 (-) [12/2023]	446.17 (-) [356.62]	339.19 (-89.55) [57]	0/0
1348	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842],NHAI,ANDHRA PRADESH	12/2022	11/2025 (-) [11/2025]	750.81 (-) [750.81]	22.05 (0.00) [0]	0/0
1349	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642],NHAI,PUNJAB	2/2021	8/2024 (-) [8/2024]	1,474.77 (-) [1,474.77]	215.74 (0.00) [0]	0/0
1350	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG - II) - [N24001834],NHAI,MAHARASHTRA	5/2023	5/2025 (-) [5/2025]	839.00 (-) [839.00]	4.90 (0.00) [0]	0/4
1351	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679],NHAI,KARNATAKA	10/2022	4/2025 (4/2025) [4/2025]	1,479.30 (1,479.30) [1,479.30]	142.67 (0.00) [0]	1/4
1352	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504],NHAI,MAHARASHTRA	5/2022	5/2024 (-) [5/2024]	1,260.00 (-) [1,260.00]	302.03 (0.00) [0]	0/0
1353	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522],NHAI,TELANGANA	1/2021	1/2024 (-) [1/2024]	1,307.95 (-) [1,307.95]	444.28 (0.00) [0]	0/0
1354	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835],NHAI,HARYANA	3/2018	12/2020 (8/2023) [5/2023]	1,484.30 (-) [2,182.41]	1,237.02 (698.11) [0]	0/0
1355	AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683],NHAI,KARNATAKA	9/2021	4/2023 (3/2024) [9/2023]	912.37 (-) [912.37]	222.63 (0.00) [0]	0/4
1356	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785],NHAI,GUJARAT	3/2022	6/2025 (-) [6/2025]	1,373.06 (1,085.00) [1,373.06]	227.41 (0.00) [0]	0/0
1357	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377],NHAI,MAHARASHTRA	2/2019	1/2022 (5/2023) [8/2023]	731.89 (731.99) [731.99]	650.94 (0.10) [0]	3/3
1358	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778],NHAI,DELHI	7/2020	10/2023 (-) [10/2023]	801.46 (-) [801.46]	382.03 (0.00) [0]	3/4
1359	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199],NHAI,MADHYA PRADESH	10/2019	12/2021 (11/2022) [11/2023]	743.88 (-) [743.89]	832.00 (0.01) [23]	2/3
1360	CONSTRUCTION OF NEW 4-LANE	3/2017	3/2020	247.02	71.75	0/0

	BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655],NHAI,MAHARASHTRA		(-) [11/2023]	(-) [157.49]	(-89.53) [44]	
1361	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808],NHAI,HIMACHAL PRADESH	3/2021	12/2024 (12/2024) [12/2024]	1,322.95 (1,442.47) [1,442.47]	537.06 (119.52) [0]	0/0
1362	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416],NHAI,PUNJAB	12/2020	1/2024 (3/2025) [3/2025]	989.66 (-) [989.66]	144.63 (0.00) [14]	0/0
1363	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572],NHAI,RAJASTHAN	11/2019	1/2023 (12/2023) [6/2023]	952.57 (-) [952.57]	814.28 (0.00) [0]	0/0
1364	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608],NHAI,MAHARASHTRA	9/2021	7/2025 (-) [7/2025]	2,208.68 (-) [2,208.68]	134.20 (0.00) [0]	0/0
1365	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- [N24001495],NHAI,MAHARASHTRA	11/2022	11/2024 (-) [11/2024]	930.00 (-) [930.00]	133.41 (0.00) [0]	0/4
1366	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697],NHAI,BIHAR	2/2023	2/2025 (-) [2/2025]	1,358.00 (-) [1,358.00]	0.77 (0.00) [0]	0/0
1367	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640],NHAI,PUNJAB	3/2021	11/2024 (-) [11/2024]	1,229.38 (-) [1,229.38]	538.66 (0.00) [0]	0/0
1368	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515],NHAI,GUJARAT	9/2020	2/2024 (-) [8/2024]	1,542.02 (-) [1,542.02]	453.51 (0.00) [6]	0/0
1369	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834],NHAI,GUJARAT	3/2018	10/2021 (3/2024) [3/2024]	1,161.39 (1,404.00) [1,404.00]	402.26 (242.61) [29]	0/0
1370	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630],NHAI,PUNJAB	7/2021	2/2025 (-) [2/2025]	1,501.02 (-) [1,501.02]	147.00 (0.00) [0]	0/0
1371	4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426],NHAI,KARNATAKA	3/2021	10/2021 (3/2024) [3/2024]	317.90 (317.90) [317.90]	232.32 (0.00) [29]	3/4
1372	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685],NHAI,KARNATAKA	1/2021	1/2024 (-) [1/2024]	1,069.00 (-) [997.36]	637.33 (-71.64) [0]	0/0
1373	6L ACCESS CONTROLLED	2/2023	10/2025	1,253.24	68.50	0/0

	GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845],NHAI,ANDHRA PRADESH		(-) [10/2025]	(-) [1,253.24]	(0.00) [0]	
1374	TUMKUR - NELAMANGALA(6L) - [N24001681],NHAI,KARNATAKA	8/2022	8/2025 (8/2025) [8/2025]	2,032.15 (1,351.00) [2,032.15]	72.07 (0.00) [0]	0/0
1375	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619],NHAI,JAMMU AND KASHMIR	8/2022	6/2024 (-) [6/2024]	200.05 (200.05) [200.05]	27.79 (0.00) [0]	1/4
1376	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647],NHAI,ODISHA	8/2020	3/2022 (-) [11/2023]	200.00 (154.73) [154.73]	137.04 (-45.27) [20]	0/0
1377	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304],NHAI,BIHAR	10/2013	11/2020 (-) [12/2023]	446.97 (-) [446.97]	485.81 (0.00) [37]	0/0
1378	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612],NHAI,RAJASTHAN	7/2020	1/2024 (12/2024) [1/2024]	1,788.69 (-) [1,788.69]	503.78 (0.00) [0]	0/0
1379	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698],NHAI,BIHAR	8/2022	8/2024 (-) [8/2024]	1,198.02 (-) [1,198.02]	0.00 (0.00) [0]	0/0
1380	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600],NHAI,TAMIL NADU	10/2020	5/2023 (12/2023) [12/2023]	434.12 (-) [434.12]	185.90 (0.00) [7]	0/0
1381	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555],NHAI,TELANGANA	3/2022	1/2025 (-) [1/2025]	955.49 (-) [955.49]	87.67 (0.00) [0]	0/0
1382	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828],NHAI,TAMIL NADU	3/2018	9/2023 (8/2023) [11/2023]	633.55 (736.33) [736.33]	237.26 (102.78) [2]	0/0
1383	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668],NHAI,ODISHA	3/2021	4/2024 (-) [4/2024]	1,249.00 (-) [1,249.00]	0.00 (0.00) [0]	0/0
1384	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696],NHAI,TAMIL NADU	2/2019	8/2023 (-) [8/2023]	1,291.37 (-) [1,291.37]	215.02 (0.00) [0]	0/0
1385	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717],NHAI,TAMIL NADU	11/2020	8/2024 (-) [8/2024]	1,155.49 (1,458.45) [1,458.45]	358.06 (302.96) [0]	0/0
1386	FOUR LANNING OF RAMPUR-	3/2016	4/2019	899.00	982.40	3/4

	KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556],NHAI,UTTAR PRADESH		(5/2024) [5/2024]	(1,381.45) [1,381.45]	(482.45) [61]	
1387	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614],NHAI,MADHYA PRADESH	2/2022	11/2024 (-) [11/2024]	524.84 (-) [524.84]	1,654.37 (0.00) [0]	0/0
1388	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791],NHAI,GUJARAT	2/2020	6/2023 (-) [11/2023]	606.51 (-) [657.00]	452.29 (50.49) [5]	0/0
1389	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA - [N24001807],NHAI,MAHARASHTRA	2/2018	10/2021 (5/2023) [5/2023]	1,061.29 (1,061.29) [683.10]	685.97 (-378.19) [0]	0/0
1390	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507],NHAI,BIHAR	12/2015	12/2019 (-) [12/2023]	1,167.45 (-) [1,182.94]	623.64 (15.49) [48]	0/0
1391	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846],NHAI,ANDHRA PRADESH	2/2023	10/2025 (-) [10/2025]	1,200.42 (-) [1,200.42]	56.81 (0.00) [0]	0/0
1392	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300],NHAI,ANDHRA PRADESH	11/2019	2/2021 (8/2023) [1/2024]	1,226.88 (1,569.68) [1,581.24]	1,354.36 (354.36) [35]	0/0
1393	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234],NHAI,MADHYA PRADESH	2/2019	3/2022 (9/2023) [11/2023]	996.27 (-) [996.27]	1,079.00 (0.00) [20]	3/3
1394	DWARKA EXPRESSWAY FROM KM - 0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779],NHAI,DELHI	3/2018	9/2022 (-) [12/2023]	2,507.00 (-) [3,030.73]	1,155.70 (523.73) [15]	2/4
1395	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820],NHAI,ANDHRA PRADESH	2/2021	12/2024 (-) [12/2024]	1,484.83 (-) [1,768.00]	572.40 (283.17) [0]	0/4
1396	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444],NHAI,GUJARAT	5/2020	1/2024 (-) [3/2024]	882.00 (-) [882.00]	414.60 (0.00) [2]	2/4
1397	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488],NHAI,MAHARASHTRA	9/2021	9/2023 (2/2024) [2/2024]	618.45 (-) [618.45]	435.43 (0.00) [5]	0/0
1398	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGPUR ROAD) SECTIO - [N24000711],NHAI,RAJASTHAN	12/2017	12/2020 (-) [2/2024]	1,308.73 (-) [1,308.73]	415.08 (0.00) [38]	0/0
1399	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485],NHAI,MAHARASHTRA	2/2019	2/2022 (-) [12/2023]	397.60 (-) [397.60]	354.31 (0.00) [22]	0/0

1400	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665],NHAI,ODISHA	12/2021	10/2024 (-) [10/2024]	1,592.00 (1,592.00) [1,592.00]	0.00 (0.00) [0]	0/0
1401	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632],NHAI,PUNJAB	1/2021	5/2024 (-) [5/2024]	1,741.86 (-) [1,741.86]	904.50 (0.00) [0]	2/4
1402	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694],NHAI,TAMIL NADU	2/2019	12/2023 (-) [12/2023]	1,243.57 (-) [1,243.57]	171.63 (0.00) [0]	0/0
1403	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550],NHAI,JAMMU AND KASHMIR	9/2021	9/2024 (-) [9/2024]	1,821.72 (1,917.32) [1,917.32]	732.47 (95.60) [0]	1/4
1404	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463],NHAI,WEST BENGAL	12/2015	6/2018 (12/2023) [8/2023]	1,083.00 (1,414.01) [1,414.01]	1,068.19 (331.01) [0]	0/0
1405	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704],NHAI,KERALA	9/2017	5/2020 (11/2023) [12/2023]	1,124.11 (1,503.86) [1,503.86]	1,453.64 (379.75) [43]	0/0
1406	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607],NHAI,MAHARASHTRA	10/2022	5/2024 (-) [5/2024]	332.00 (-) [332.00]	10.26 (0.00) [0]	0/0
1407	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493],NHAI,UTTAR PRADESH	1/2016	6/2018 (7/2023) [11/2023]	1,027.53 (2,950.04) [2,628.31]	2,642.19 (1,600.78) [65]	0/1
1408	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561],NHAI,RAJASTHAN	10/2019	10/2023 (1/2024) [10/2023]	839.63 (-) [839.63]	81.88 (0.00) [0]	0/0
1409	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709],NHAI,BIHAR	9/2020	4/2023 (-) [4/2023]	897.45 (-) [897.45]	1,037.63 (0.00) [0]	0/0
1410	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739],NHAI,ODISHA	1/2018	6/2021 (3/2024) [3/2024]	503.88 (609.03) [609.03]	221.76 (105.15) [33]	0/0
1411	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657],NHAI,KERALA	6/2021	10/2024 (10/2024) [10/2024]	2,842.14 (-) [2,842.14]	117.96 (0.00) [0]	0/0
1412	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378],NHAI,MAHARASHTRA	2/2019	1/2022 (6/2023) [6/2023]	362.46 (372.46) [372.46]	346.15 (10.00) [0]	4/4
1413	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 -	12/2020	7/2024 (-) [7/2024]	843.48 (984.61) [984.61]	205.46 (141.13) [0]	0/0

	[N24001718],NHAI,TAMIL NADU					
1414	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799],NHAI,MAHARASHTRA	2/2021	10/2023 (-) [4/2024]	1,166.96 (-) [1,251.00]	852.88 (84.04) [6]	0/0
1415	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688],NHAI,KARNATAKA	10/2020	9/2023 (-) [6/2024]	3,184.00 (-) [3,184.00]	849.93 (0.00) [9]	0/0
1416	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787],NHAI,GUJARAT	5/2020	10/2023 (10/2023) [10/2023]	971.03 (-) [971.03]	443.10 (0.00) [0]	0/0
1417	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746],NHAI,UTTAR PRADESH	3/2021	4/2024 (-) [4/2024]	364.47 (-) [364.47]	38.47 (0.00) [0]	0/0
1418	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502],NHAI,MAHARASHTRA	9/2021	9/2023 (9/2023) [3/2024]	624.45 (627.79) [627.79]	345.89 (3.34) [6]	0/0
1419	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662],NHAI,PUNJAB	3/2017	3/2020 (10/2023) [10/2023]	754.54 (808.60) [808.60]	707.81 (54.06) [43]	3/4
1420	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796],NHAI,MAHARASHTRA	3/2022	10/2024 (10/2024) [10/2024]	1,013.33 (-) [1,111.33]	219.96 (98.00) [0]	0/0
1421	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710],NHAI,BIHAR	9/2020	3/2023 (12/2023) [12/2023]	2,334.68 (2,335.00) [2,335.00]	760.04 (0.32) [9]	0/0
1422	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG I) [AMRAVATI TO KURANKHED FROM KM. 166.00 TO KM. 220.00] - [N24001800],NHAI,MAHARASHTRA	11/2019	7/2023 (-) [10/2023]	713.07 (-) [713.07]	281.00 (0.00) [3]	0/0
1423	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO - [N24001509],NHAI,KARNATAKA	1/2020	4/2021 (12/2023) [12/2023]	1,307.00 (-) [1,307.00]	834.52 (0.00) [32]	0/0
1424	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686],NHAI,KARNATAKA	3/2021	3/2023 (12/2023) [1/2024]	1,065.06 (1,444.50) [1,444.50]	116.74 (379.44) [10]	0/0
1425	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569],NHAI,RAJASTHAN	11/2019	3/2023 (2/2024) [8/2023]	1,425.02 (-) [1,425.02]	1,089.92 (0.00) [0]	0/0
1426	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE	11/2021	7/2023 (-) [3/2024]	1,302.72 (-) [1,302.72]	549.75 (0.00) [8]	0/0

	STATE OF - [N24001596],NHAI,JHARKHAND					
1427	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622],NHAI,KARNATAKA	9/2016	8/2019 (5/2024) [5/2024]	950.69 (-) [1,108.00]	1,756.40 (157.31) [57]	0/0
1428	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ- RGBS-PACKAGE-4) - [N24001794],NHAI,GUJARAT	2/2020	3/2023 (-) [12/2023]	778.15 (-) [785.67]	457.96 (7.52) [9]	0/0
1429	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854],NHAI,JHARKHAND	6/2023	6/2025 (-) [6/2025]	1,214.93 (-) [1,214.93]	363.72 (0.00) [0]	0/4
1430	FOUR LANNING OF VIKRAVANDI- SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652],NHAI,TAMIL NADU	3/2017	3/2020 (5/2024) [5/2024]	848.45 (-) [848.45]	298.28 (0.00) [50]	0/0
1431	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670],NHAI,ODISHA	2/2021	3/2024 (-) [3/2024]	593.00 (-) [593.00]	0.00 (0.00) [0]	0/0
1432	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT- RAMGARH BHADASAR-JA - [N24000795],NHAI,RAJASTHAN	2/2018	4/2021 (12/2023) [8/2023]	741.86 (649.00) [649.00]	642.36 (-92.86) [0]	0/0
1433	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727],NHAI,UTTAR PRADESH	3/2022	2/2025 (-) [2/2025]	762.62 (-) [762.62]	194.31 (0.00) [0]	0/0
1434	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730],NHAI,UTTAR PRADESH	12/2021	1/2025 (-) [1/2025]	1,384.79 (-) [1,384.79]	466.88 (0.00) [0]	2/4
1435	4 LANE OF BILASPUR TO URGAL PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611],NHAI,CHHATTISGARH	4/2020	3/2024 (-) [3/2024]	1,855.59 (1,869.85) [1,869.85]	273.56 (14.26) [0]	0/0
1436	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815],NHAI,UTTAR PRADESH	12/2022	11/2024 (-) [11/2024]	1,699.00 (1,078.00) [1,699.00]	37.91 (0.00) [0]	0/1
1437	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851],NHAI,MAHARASHTRA	3/2018	7/2021 (-) [9/2024]	1,162.92 (1,182.87) [1,182.87]	235.92 (19.95) [38]	0/0
1438	FOUR LANING OF MADURAI- CHETTICKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICKULAM (7/300) - [N24000827],NHAI,TAMIL NADU	3/2018	11/2020 (11/2023) [11/2023]	628.71 (-) [756.13]	583.02 (127.42) [36]	0/0
1439	FOUR LANNING OF JAGDISHPUR- FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A	3/2021	3/2023 (-) [11/2023]	1,980.00 (-) [1,980.00]	1,074.37 (0.00) [8]	0/1

	- [N24001816],NHAI,UTTAR PRADESH					
1440	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753],NHAI,UTTAR PRADESH	2/2022	6/2024 (6/2024) [6/2024]	570.98 (578.02) [578.02]	186.06 (7.04) [0]	0/0
1441	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665],NHAI,BIHAR	3/2017	3/2020 (3/2024) [3/2024]	672.89 (736.01) [830.31]	369.89 (157.42) [48]	0/0
1442	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- - [N24001419],NHAI,PUNJAB	2/2021	4/2024 (11/2024) [11/2024]	1,269.96 (-) [1,269.96]	283.18 (0.00) [7]	0/1
1443	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533],NHAI,HARYANA	11/2020	12/2023 (-) [3/2024]	1,690.23 (-) [2,010.17]	1,084.38 (319.94) [3]	0/0
1444	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618],NHAI,MADHYA PRADESH	9/2019	9/2022 (-) [6/2023]	194.40 (-) [194.40]	139.70 (0.00) [0]	0/0
1445	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518],NHAI,GUJARAT	11/2019	9/2023 (-) [3/2024]	1,669.56 (-) [1,669.56]	610.49 (0.00) [6]	0/0
1446	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719],NHAI,TAMIL NADU	2/2021	7/2024 (-) [7/2024]	2,948.31 (3,516.83) [3,516.83]	543.50 (568.52) [0]	0/0
1447	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769],NHAI,MADHYA PRADESH	11/2018	8/2023 (11/2023) [1/2024]	831.00 (-) [831.00]	659.84 (0.00) [5]	3/3
1448	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813],NHAI,HIMACHAL PRADESH	7/2021	9/2024 (-) [9/2024]	1,692.05 (-) [1,692.05]	610.21 (0.00) [0]	0/0
1449	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777],NHAI,DELHI	7/2020	10/2023 (-) [10/2023]	2,171.80 (-) [2,171.80]	958.13 (0.00) [0]	2/4
1450	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708],NHAI,TAMIL NADU	9/2017	8/2020 (6/2024) [6/2024]	1,227.87 (-) [1,227.87]	1,147.47 (0.00) [46]	0/0
1451	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743],NHAI,UTTAR PRADESH	1/2018	2/2023 (8/2023) [12/2023]	1,916.38 (-) [2,078.00]	1,186.15 (161.62) [10]	0/0
1452	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549],NHAI,UTTAR PRADESH	3/2016	10/2019 (8/2023) [11/2023]	1,396.74 (4,041.80) [1,396.74]	3,767.35 (0.00) [49]	0/1

1453	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731],NHAI,UTTAR PRADESH	12/2021	5/2025 (5/2025) [5/2025]	2,470.64 (-) [2,335.00]	251.61 (-135.64) [0]	0/0
1454	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810],NHAI,HIMACHAL PRADESH	2/2022	6/2024 (-) [6/2024]	190.60 (-) [163.00]	61.13 (-27.60) [0]	0/0
1455	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR-SOLPAUR DISTR - [N24001499],NHAI,MAHARASHTRA	1/2022	1/2024 (-) [1/2024]	629.00 (629.00) [629.00]	518.47 (0.00) [0]	3/4
1456	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773],NHAI,DELHI	5/2020	7/2024 (-) [7/2024]	1,467.44 (-) [1,942.89]	753.03 (475.45) [0]	0/0
1457	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641],NHAI,PUNJAB	3/2021	10/2024 (-) [10/2024]	1,641.75 (-) [1,641.75]	92.61 (0.00) [0]	0/0
1458	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597],NHAI,JHARKHAND	1/2019	12/2020 (-) [12/2023]	466.55 (518.00) [466.55]	0.00 (0.00) [36]	0/0
1459	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552],NHAI,JAMMU AND KASHMIR	10/2021	9/2024 (-) [9/2024]	2,714.95 (2,714.95) [2,714.95]	448.65 (0.00) [0]	1/4
1460	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804],NHAI,MAHARASHTRA	12/2019	9/2022 (-) [11/2023]	1,654.07 (-) [980.00]	724.63 (-674.07) [14]	0/0
1461	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648],NHAI,KERALA	8/2022	1/2026 (-) [1/2026]	2,429.52 (-) [2,429.52]	67.08 (0.00) [0]	0/0
1462	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781],NHAI,DELHI	1/2018	10/2021 (-) [11/2023]	2,067.67 (-) [2,160.00]	1,496.49 (92.33) [25]	3/4
1463	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566],NHAI,RAJASTHAN	11/2019	5/2023 (2/2024) [5/2023]	1,640.10 (-) [1,640.10]	1,139.14 (0.00) [0]	0/0
1464	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659],NHAI,MAHARASHTRA	3/2017	3/2017 (5/2021) [9/2024]	1,059.73 (1,071.00) [1,071.00]	837.73 (11.27) [90]	0/0
1465	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE	2/2022	3/2024 (-) [3/2024]	417.51 (-) [417.51]	101.49 (0.00) [0]	0/0

	AREA OF NH - 69 - [N24001770],NHAI,MADHYA PRADESH					
1466	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637],NHAI,PUNJAB	3/2021	1/2025 (-) [1/2025]	1,754.84 (-) [1,754.84]	828.38 (0.00) [0]	0/0
1467	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763],NHAI,MADHYA PRADESH	9/2021	9/2023 (-) [12/2023]	774.16 (-) [774.16]	392.54 (0.00) [3]	3/4
1468	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692],NHAI,HIMACHAL PRADESH	6/2017	6/2020 (-) [3/2024]	2,485.93 (-) [2,485.93]	1,462.31 (0.00) [45]	0/0
1469	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231],NHAI,MADHYA PRADESH	2/2019	12/2021 (9/2022) [11/2023]	990.97 (-) [990.97]	1,092.00 (0.00) [23]	3/3
1470	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658],NHAI,KERALA	1/2021	7/2024 (-) [7/2024]	4,265.42 (-) [4,708.42]	2,901.62 (443.00) [0]	0/0
1471	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690],NHAI,KARNATAKA	1/2021	1/2023 (12/2023) [6/2023]	1,167.52 (1,157.00) [1,167.52]	823.94 (0.00) [0]	0/0
1472	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744],NHAI,UTTAR PRADESH	5/2019	11/2022 (-) [12/2023]	779.17 (-) [779.17]	10.78 (0.00) [13]	0/0
1473	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 - [N24001720],NHAI,TAMIL NADU	10/2020	5/2024 (-) [5/2024]	1,023.91 (1,284.62) [1,284.62]	349.81 (260.71) [0]	0/0
1474	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726],NHAI,JHARKHAND	1/2018	11/2021 (9/2022) [3/2024]	1,155.16 (-) [950.49]	577.70 (-204.67) [28]	0/0
1475	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379],NHAI,MAHARASHTRA	2/2019	1/2022 (5/2023) [8/2023]	594.75 (594.75) [613.75]	563.69 (19.00) [0]	4/4
1476	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786],NHAI,GUJARAT	3/2021	3/2024 (-) [12/2024]	1,259.00 (-) [1,910.00]	76.68 (651.00) [9]	0/0
1477	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303],NHAI,BIHAR	10/2013	12/2020 (-) [12/2023]	649.90 (-) [649.90]	564.00 (0.00) [36]	0/0
1478	FOUR LANING OF SOLAN- KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M -	3/2018	5/2021 (11/2022) [1/2024]	478.74 (-) [1,136.83]	1,089.62 (658.09) [32]	0/0

	[N24000852],NHAI,HIMACHAL PRADESH					
1479	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595],NHAI,JHARKHAND	8/2020	3/2024 (-) [3/2024]	1,034.00 (-) [1,589.45]	41.50 (555.45) [0]	0/0
1480	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691],NHAI,RAJASTHAN	4/2017	4/2020 (11/2023) [9/2023]	894.00 (-) [929.32]	915.65 (35.32) [0]	0/0
1481	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634],NHAI,HARYANA	1/2021	12/2023 (-) [12/2023]	1,306.95 (-) [1,306.95]	802.66 (0.00) [0]	2/4
1482	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417],NHAI,PUNJAB	12/2020	4/2024 (7/2024) [7/2024]	1,234.40 (-) [1,234.40]	478.99 (0.00) [3]	0/1
1483	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472],NHAI,JAMMU AND KASHMIR	9/2021	12/2023 (1/2024) [1/2024]	811.19 (-) [811.19]	593.45 (0.00) [1]	0/0
1484	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548],NHAI,ASSAM	3/2022	6/2024 (-) [6/2024]	457.72 (-) [457.72]	75.62 (0.00) [0]	0/0
1485	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR - DEHRADUN SECTION FROM KM. - [N24001525],NHAI,UTTARAKHAND	3/2021	3/2024 (3/2024) [3/2024]	169.08 (-) [169.08]	80.44 (0.00) [0]	0/0
1486	4-LANNING OF CHAPRA-HAJIPUR - [N24000187],NHAI,BIHAR	1/2011	7/2013 (6/2024) [6/2024]	575.00 (-) [575.00]	521.40 (0.00) [131]	2/3
1487	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796],NHAI,UTTAR PRADESH	3/2018	12/2021 (12/2023) [2/2024]	1,117.84 (-) [1,117.84]	798.91 (0.00) [26]	0/0
1488	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714],NHAI,BIHAR	12/2017	10/2024 (10/2024) [10/2024]	2,598.00 (-) [1,962.50]	1,076.15 (-635.50) [0]	0/0
1489	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480],NHAI,BIHAR	12/2015	4/2019 (7/2022) [3/2024]	1,041.10 (567.00) [639.58]	530.28 (-401.52) [59]	0/0
1490	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG-III) - [N24001835],NHAI,MAHARASHTRA	5/2023	5/2025 (-) [5/2025]	986.00 (-) [986.00]	27.82 (0.00) [0]	0/4
1491	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813],NHAI,BIHAR	3/2018	11/2021 (6/2024) [6/2023]	496.20 (496.38) [537.17]	296.86 (40.97) [0]	0/0

1492	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797],NHAI,MAHARASHTRA	10/2021	1/2024 (-) [3/2024]	815.77 (-) [815.77]	241.87 (0.00) [2]	0/0
1493	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851],NHAI,UTTAR PRADESH	1/2022	3/2025 (-) [3/2025]	1,738.20 (-) [1,738.20]	583.85 (0.00) [0]	1/4
1494	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR- KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534],NHAI,HARYANA	12/2020	1/2024 (3/2024) [3/2024]	1,334.04 (-) [1,334.00]	717.42 (-0.04) [2]	0/0
1495	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656],NHAI,KERALA	6/2021	3/2025 (-) [3/2025]	2,595.00 (-) [3,994.60]	2,811.05 (1,399.60) [0]	0/0
1496	SANGARIYA (NEAR CHAUTALA)- RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562],NHAI,RAJASTHAN	2/2019	10/2023 (12/2023) [10/2023]	738.90 (-) [738.90]	799.24 (0.00) [0]	0/0
1497	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839],NHAI,ANDHRA PRADESH	2/2021	2/2024 (-) [2/2024]	772.70 (-) [980.51]	443.78 (207.81) [0]	0/4
1498	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567],NHAI,RAJASTHAN	11/2019	10/2022 (3/2024) [7/2023]	1,272.97 (-) [1,272.97]	428.59 (0.00) [0]	0/0
1499	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH- 3 - [N24001699],NHAI,BIHAR	3/2022	12/2024 (-) [12/2024]	312.58 (-) [312.58]	73.68 (0.00) [0]	0/0
1500	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432],NHAI,ASSAM	12/2021	8/2024 (-) [8/2024]	300.00 (-) [300.00]	238.50 (0.00) [0]	0/0
1501	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418],NHAI,PUNJAB	12/2020	4/2024 (7/2024) [7/2024]	1,094.46 (-) [1,094.46]	450.34 (0.00) [3]	0/1
1502	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723],NHAI,BIHAR	1/2018	12/2021 (12/2019) [3/2024]	573.70 (644.50) [726.99]	404.02 (153.29) [27]	0/0
1503	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712],NHAI,BIHAR	8/2020	7/2023 (-) [12/2023]	690.00 (-) [690.00]	727.54 (0.00) [5]	0/0
1504	PATNA-MUZZAFFARPUR - [N24000165],NHAI,BIHAR	8/2010	2/2013 (12/2023) [12/2023]	671.30 (-) [671.30]	1,706.00 (0.00) [130]	3/4

1505	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783],NHAI,HARYANA	11/2018	9/2021 (-) [11/2023]	2,252.75 (-) [2,252.75]	1,223.07 (0.00) [26]	0/0
1506	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757],NHAI,MADHYA PRADESH	1/2020	10/2024 (-) [6/2024]	876.37 (-) [876.37]	242.63 (0.00) [-4]	0/0
1507	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798],NHAI,MAHARASHTRA	2/2021	11/2023 (-) [3/2024]	540.21 (-) [540.21]	196.87 (0.00) [4]	0/0
1508	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704],NHAI,BIHAR	3/2021	3/2024 (-) [3/2024]	1,020.84 (-) [1,020.84]	84.78 (0.00) [0]	0/0
1509	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZZAFARNAGAR) AND NH-58 (MEERUT - [N24001726],NHAI,UTTAR PRADESH	1/2023	8/2024 (-) [8/2024]	391.26 (-) [391.26]	14.12 (0.00) [0]	0/0
1510	INDORE - HARDI (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762],NHAI,MADHYA PRADESH	10/2021	1/2024 (-) [1/2024]	1,146.22 (-) [1,146.22]	461.68 (0.00) [0]	2/4
1511	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462],NHAI,KARNATAKA	5/2014	8/2016 (6/2023) [7/2023]	1,655.01 (2,639.00) [2,639.00]	1,771.52 (983.99) [0]	4/4
1512	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571],NHAI,RAJASTHAN	11/2019	12/2023 (2/2024) [12/2023]	1,341.36 (-) [1,341.36]	891.01 (0.00) [0]	0/0
1513	BANGALORE/TN BORDER TO HOSKOTE - [N24001674],NHAI,KARNATAKA	2/2023	2/2025 (-) [2/2025]	1,240.60 (-) [1,240.60]	436.97 (0.00) [0]	0/0
1514	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482],NHAI,TELANGANA	8/2022	10/2024 (-) [10/2024]	772.11 (-) [772.11]	276.41 (0.00) [0]	0/0
1515	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736],NHAI,ODISHA	1/2018	9/2020 (-) [3/2024]	686.65 (504.09) [1,015.16]	355.84 (328.51) [42]	0/0
1516	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSA - MASVAN) - [N24001506],NHAI,MAHARASHTRA	2/2022	2/2024 (-) [2/2024]	2,747.00 (-) [2,747.00]	569.46 (0.00) [0]	0/0
1517	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598],NHAI,KARNATAKA	1/2022	4/2025 (4/2025) [4/2025]	1,388.70 (1,388.70) [1,388.70]	105.31 (0.00) [0]	1/4
1518	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I)	12/2021	12/2023 (-)	605.00 (605.00)	534.73 (0.00)	0/4

	[AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00 - [N24001498],NHAI,MAHARASHTRA		[12/2023]	[605.00]	[0]	
1519	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827],NHAI,GUJARAT	3/2022	3/2023 (-) [11/2023]	162.73 (-) [162.73]	60.69 (0.00) [8]	0/0
1520	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849],NHAI,ANDHRA PRADESH	5/2022	7/2025 (-) [7/2025]	1,063.72 (-) [1,063.72]	170.67 (0.00) [0]	0/0
1521	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656],NHAI,MAHARASHTRA	3/2017	3/2020 (7/2022) [7/2024]	744.64 (-) [1,007.00]	257.01 (262.36) [52]	0/0
1522	SIX LANING OF THALIPARAMBHA- MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH- 17 (NEW NH - [N24001660],NHAI,KERALA	8/2020	2/2024 (11/2021) [2/2024]	2,714.60 (3,319.41) [2,714.60]	1,439.90 (0.00) [0]	0/0
1523	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520],NHAI,GUJARAT	11/2019	5/2024 (-) [3/2024]	1,604.06 (-) [1,604.06]	1,104.87 (0.00) [-2]	0/0
1524	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738],NHAI,ODISHA	1/2018	9/2021 (-) [3/2024]	999.00 (1,152.70) [1,152.70]	339.23 (153.70) [30]	0/0
1525	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508],NHAI,MAHARASHTRA	11/2022	10/2024 (-) [10/2024]	1,450.00 (-) [1,450.00]	186.84 (0.00) [0]	0/0
1526	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429],NHAI,TAMIL NADU	3/2018	11/2021 (-) [11/2023]	1,294.47 (1,588.40) [1,588.40]	666.26 (293.93) [24]	0/0
1527	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654],NHAI,KERALA	6/2021	3/2025 (3/2025) [3/2025]	2,641.37 (-) [2,641.37]	170.44 (0.00) [0]	0/0
1528	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615],NHAI,MADHYA PRADESH	3/2021	4/2024 (-) [4/2024]	790.78 (-) [790.78]	210.79 (0.00) [0]	0/0
1529	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788],NHAI,WEST BENGAL	3/2018	9/2022 (12/2022) [3/2024]	841.57 (1,619.48) [1,619.48]	1,419.87 (777.91) [18]	0/0
1530	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847],NHAI,ANDHRA PRADESH	1/2023	11/2025 (-) [11/2025]	956.14 (-) [956.14]	18.72 (0.00) [0]	0/0
1531	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556],NHAI,TELANGANA	12/2021	7/2024 (-) [7/2024]	521.53 (-) [521.53]	140.74 (0.00) [0]	0/0

1532	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651],NHAI,KERALA	9/2021	9/2024 (9/2024) [9/2024]	2,878.97 (-) [2,878.97]	208.23 (0.00) [0]	0/0
1533	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700],NHAI,BIHAR	12/2021	3/2024 (-) [3/2024]	552.55 (553.00) [553.00]	310.18 (0.45) [0]	0/0
1534	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V) - [N24001751],NHAI,WEST BENGAL	12/2018	9/2021 (-) [3/2024]	1,548.07 (-) [1,548.07]	1,089.04 (0.00) [30]	0/0
1535	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564],NHAI,UTTAR PRADESH	3/2016	7/2020 (5/2024) [5/2024]	1,408.00 (1,659.12) [1,659.12]	1,116.05 (251.12) [46]	1/4
1536	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604],NHAI,TAMIL NADU	2/2019	3/2021 (-) [10/2023]	166.90 (-) [166.90]	118.82 (0.00) [31]	0/0
1537	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663],NHAI,KERALA	6/2020	4/2024 (10/2021) [4/2024]	3,041.65 (3,799.76) [3,041.65]	1,849.05 (0.00) [0]	0/0
1538	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589],NHAI,JHARKHAND	9/2020	3/2024 (-) [3/2024]	755.26 (-) [1,039.00]	434.02 (283.74) [0]	0/0
1539	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) - [N24000628],NHAI,MAHARASHTRA	11/2016	7/2021 (12/2023) [12/2023]	1,064.88 (-) [1,021.00]	836.30 (-43.88) [29]	3/4
1540	DEVELOPMENT OF 6L UER II [PACKAGE - III] (NANGLOI - NAJAFGARH ROAD TILL SECTOR 24 DWARKA) FROM KM. 2 - [N24001776],NHAI,DELHI	7/2020	10/2023 (-) [10/2023]	1,069.27 (-) [1,069.27]	748.48 (0.00) [0]	3/4
1541	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602],NHAI,TAMIL NADU	1/2019	12/2022 (-) [2/2024]	1,409.38 (-) [1,409.38]	554.95 (0.00) [14]	0/0
1542	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505],NHAI,MAHARASHTRA	3/2022	3/2024 (-) [3/2024]	1,549.02 (-) [1,549.02]	334.25 (0.00) [0]	0/0
1543	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687],NHAI,KARNATAKA	10/2021	10/2023 (10/2024) [10/2024]	1,331.77 (2,082.98) [2,082.98]	149.45 (751.21) [12]	0/0
1544	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644],NHAI,PUNJAB	12/2020	9/2023 (-) [9/2023]	524.88 (-) [524.88]	126.74 (0.00) [0]	0/0
1545	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822],NHAI,ANDHRA PRADESH	12/2020	10/2024 (-) [10/2024]	1,075.27 (-) [1,307.00]	489.30 (231.73) [0]	0/4

1546	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764],NHAI,MADHYA PRADESH	9/2021	9/2023 (-) [12/2023]	814.04 (-) [913.89]	415.49 (99.85) [3]	3/4
1547	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784],NHAI,KERALA	2/2018	2/2023 (1/2024) [9/2024]	1,424.77 (1,862.77) [1,862.77]	503.17 (438.00) [19]	0/0
1548	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735],NHAI,UTTAR PRADESH	3/2022	8/2024 (-) [8/2024]	1,428.19 (-) [1,428.19]	227.80 (0.00) [0]	0/0
1549	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724],NHAI,BIHAR	1/2018	4/2024 (-) [3/2024]	895.39 (-) [895.39]	1,632.71 (0.00) [-1]	0/0
1550	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521],NHAI,MAHARASHTRA	11/2022	10/2024 (5/2024) [5/2024]	990.00 (-) [990.00]	153.78 (0.00) [-5]	0/0
1551	AHMEDNAGAR BYPASS - [N24001497],NHAI,MAHARASHTRA	7/2021	7/2023 (-) [1/2024]	715.00 (715.00) [715.00]	489.75 (0.00) [6]	3/4
1552	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693],NHAI,TAMIL NADU	9/2021	10/2024 (-) [10/2024]	1,751.18 (-) [1,751.18]	308.26 (0.00) [0]	0/0
1553	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784],NHAI,HARYANA	11/2018	9/2021 (-) [11/2023]	1,935.61 (-) [1,935.61]	856.41 (0.00) [26]	0/0
1554	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836],NHAI,ANDHRA PRADESH	2/2021	10/2024 (-) [10/2024]	824.29 (-) [924.00]	345.08 (99.71) [0]	0/4
1555	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766],NHAI,MADHYA PRADESH	1/2022	10/2024 (-) [10/2024]	1,011.29 (-) [1,011.29]	24.35 (0.00) [0]	0/0
1556	REHABILITATION AND UP- GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734],NHAI,ODISHA	1/2018	8/2021 (-) [6/2024]	614.48 (503.30) [757.12]	641.00 (142.64) [34]	0/0
1557	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767],NHAI,MADHYA PRADESH	1/2021	4/2024 (-) [4/2024]	1,001.69 (-) [1,001.69]	190.18 (0.00) [0]	0/0
1558	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP -	11/2020	10/2024 (-) [10/2024]	1,137.74 (-) [1,289.00]	505.90 (151.26) [0]	0/4

	[N24001821],NHAI,ANDHRA PRADESH					
1559	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305],NHAI,BIHAR	10/2013	11/2020 (-) [12/2023]	464.09 (-) [464.09]	541.65 (0.00) [37]	0/0
1560	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430],NHAI,TAMIL NADU	3/2018	1/2022 (-) [1/2024]	2,120.40 (2,565.63) [2,565.63]	1,251.61 (445.23) [24]	0/0
1561	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH -66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653],NHAI,KERALA	11/2021	4/2025 (-) [4/2025]	3,565.82 (-) [3,064.11]	1,723.54 (-501.71) [0]	0/0
1562	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442],NHAI,MAHARASHTRA	12/2015	3/2019 (11/2023) [3/2024]	649.50 (-) [649.50]	322.30 (0.00) [60]	2/4
1563	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI - [N24001803],NHAI,MAHARASHTRA	12/2019	11/2022 (9/2023) [9/2023]	1,393.95 (1,393.95) [576.00]	527.13 (-817.95) [0]	0/0
1564	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706],NHAI,BIHAR	3/2021	1/2024 (-) [1/2024]	1,097.18 (1,097.00) [1,097.00]	391.13 (-0.18) [0]	0/0
1565	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535],NHAI,HARYANA	7/2020	7/2022 (11/2023) [11/2023]	899.00 (-) [947.00]	920.51 (48.00) [16]	0/0
1566	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-)0.650 TO KM. 132.955 OF NH-552G - [N24001760],NHAI,MADHYA PRADESH	10/2020	6/2023 (11/2023) [6/2023]	506.56 (498.47) [498.47]	428.09 (-8.09) [0]	0/0
1567	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793],NHAI,GUJARAT	3/2021	9/2022 (-) [12/2023]	485.75 (-) [485.75]	208.12 (0.00) [15]	0/0
1568	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185],NHAI,UTTAR PRADESH	11/2017	7/2021 (4/2023) [9/2023]	2,159.00 (2,262.00) [2,262.00]	2,230.70 (103.00) [0]	0/0
1569	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677],NHAI,KARNATAKA	11/2022	5/2024 (5/2024) [5/2024]	226.76 (226.76) [226.76]	39.80 (0.00) [0]	1/4
1570	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) - [N24001780],NHAI,HARYANA	1/2018	11/2020 (8/2023) [5/2023]	2,228.00 (-) [2,228.00]	1,411.27 (0.00) [0]	0/4
1571	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO	12/2022	11/2025 (-) [11/2025]	992.89 (-) [992.89]	28.26 (0.00) [0]	0/0

	ODULAPALLE 72.000 KM. OF NH - [N24001843],NHAI,ANDHRA PRADESH					
1572	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493],NHAI,MAHARASHTRA	12/2022	12/2024 (-) [12/2024]	1,749.86 (-) [1,749.86]	426.00 (0.00) [0]	1/4
1573	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723],NHAI,TAMIL NADU	10/2018	2/2021 (-) [12/2023]	707.90 (766.51) [766.51]	343.05 (58.61) [34]	0/0
1574	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH- 744A (MADURAI RING ROAD) - [N24001606],NHAI,TAMIL NADU	12/2018	3/2022 (7/2024) [7/2024]	854.94 (-) [854.94]	220.23 (0.00) [28]	0/0
1575	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431],NHAI,TAMIL NADU	3/2018	10/2020 (-) [1/2025]	1,872.68 (2,661.51) [2,756.09]	875.59 (883.41) [51]	0/0
1576	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825],NHAI,DELHI	7/2020	10/2023 (-) [10/2023]	1,894.96 (-) [1,894.96]	741.88 (0.00) [0]	2/4
1577	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771],NHAI,DELHI	6/2020	12/2024 (-) [12/2024]	1,479.22 (-) [1,479.22]	825.00 (0.00) [0]	0/0
1578	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737],NHAI,UTTAR PRADESH	11/2021	4/2024 (-) [4/2024]	923.15 (-) [923.15]	455.61 (0.00) [0]	0/0
1579	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573],NHAI,RAJASTHAN	11/2019	12/2022 (10/2023) [6/2023]	1,658.06 (-) [1,658.06]	156.05 (0.00) [0]	0/0
1580	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621],NHAI,JAMMU AND KASHMIR	7/2021	8/2024 (8/2024) [8/2024]	614.48 (-) [614.48]	66.79 (0.00) [0]	0/0
1581	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH- 66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650],NHAI,KERALA	12/2021	1/2025 (1/2025) [1/2025]	3,635.64 (-) [3,635.64]	103.37 (0.00) [0]	0/0
1582	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631],NHAI,PUNJAB	3/2021	10/2024 (-) [10/2024]	1,525.31 (-) [1,525.31]	173.00 (0.00) [0]	0/0
1583	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926],NHAI,JAMMU AND KASHMIR	3/2023	6/2025 (-) [6/2025]	939.86 (-) [939.86]	0.00 (0.00) [0]	0/0
1584	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.- MAVIKALAN) TO VILL.-LOHADDA	3/2022	8/2024 (-) [8/2024]	1,602.48 (-) [1,602.48]	181.46 (0.00) [0]	0/0

	FROM K - [N24001733],NHAI,UTTAR PRADESH					
1585	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626],NHAI,TELANGANA	2/2022	1/2025 (-) [1/2025]	972.06 (-) [972.06]	8.38 (0.00) [0]	0/0
1586	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524],NHAI,UTTAR PRADESH	3/2021	10/2023 (10/2023) [10/2023]	990.28 (-) [990.28]	834.74 (0.00) [0]	0/0
1587	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 - [N24001591],NHAI,CHHATTISGARH	2/2021	1/2024 (-) [3/2024]	999.97 (-) [999.97]	864.81 (0.00) [2]	0/0
1588	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306],NHAI,UTTAR PRADESH	10/2020	3/2023 (-) [1/2024]	724.60 (-) [724.60]	490.98 (0.00) [10]	0/1
1589	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603],NHAI,TAMIL NADU	1/2019	10/2022 (-) [1/2024]	1,518.53 (-) [1,518.53]	893.96 (0.00) [15]	0/0
1590	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838],NHAI,ANDHRA PRADESH	2/2021	3/2024 (-) [6/2024]	922.50 (-) [1,128.68]	320.22 (206.18) [3]	0/4
1591	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848],NHAI,ANDHRA PRADESH	2/2023	10/2025 (-) [10/2025]	909.02 (-) [909.02]	27.25 (0.00) [0]	0/0
1592	6L OF PONDAAKKAM TO KANNIGAIPAI FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818],NHAI,ANDHRA PRADESH	2/2021	1/2025 (-) [1/2025]	818.73 (-) [1,105.00]	104.37 (286.27) [0]	0/4
1593	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691],NHAI,KARNATAKA	10/2019	10/2021 (12/2023) [1/2024]	1,225.24 (1,505.85) [1,505.85]	31.07 (280.61) [27]	0/0
1594	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675],NHAI,KARNATAKA	11/2022	5/2025 (-) [5/2025]	1,732.73 (-) [1,732.73]	322.34 (0.00) [0]	0/0
1595	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI - HASSAN SECTION - [N24001684],NHAI,KARNATAKA	9/2020	1/2023 (-) [3/2025]	688.00 (-) [688.00]	421.40 (0.00) [26]	3/4
1596	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837],NHAI,ANDHRA PRADESH	2/2021	3/2024 (-) [3/2024]	663.60 (-) [768.00]	268.09 (104.40) [0]	0/4
1597	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM -	2/2022	1/2025 (-) [1/2025]	534.73 (-) [534.73]	0.00 (0.00) [0]	0/0

	[N24001594],NHAI,JHARKHAND					
1598	4-LANING OF BRAHAMPORE-FARAKA - [N24000203],NHAI,WEST BENGAL	2/2011	8/2013 (-) [2/2024]	998.79 (-) [998.79]	2,170.28 (0.00) [126]	3/4
1599	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599],NHAI,KARNATAKA	3/2018	12/2022 (12/2023) [2/2024]	440.16 (-) [440.16]	147.79 (0.00) [14]	2/4
1600	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232],NHAI,MADHYA PRADESH	2/2019	3/2022 (9/2023) [11/2023]	847.00 (-) [847.00]	920.50 (0.00) [20]	3/3
1601	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673],NHAI,HARYANA	3/2020	3/2023 (-) [10/2023]	510.97 (-) [510.97]	506.37 (0.00) [7]	0/0
1602	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748],NHAI,WEST BENGAL	3/2021	9/2024 (-) [9/2024]	2,200.93 (-) [2,200.93]	1,511.97 (0.00) [0]	0/0
1603	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765],NHAI,MADHYA PRADESH	8/2022	7/2024 (-) [7/2024]	207.77 (-) [207.77]	3.62 (0.00) [0]	0/0
1604	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841],NHAI,ANDHRA PRADESH	12/2022	9/2025 (-) [9/2025]	912.94 (-) [912.94]	59.29 (0.00) [0]	0/0
1605	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629],NHAI,MULTI STATE	4/2022	11/2024 (-) [11/2024]	796.65 (-) [796.65]	67.12 (0.00) [0]	0/0
1606	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION-HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547],NHAI,ASSAM	3/2022	1/2026 (-) [1/2026]	1,909.98 (-) [1,909.98]	144.74 (0.00) [0]	0/0
1607	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A - [N24001782],NHAI,HARYANA	11/2018	9/2021 (-) [11/2023]	2,312.26 (-) [2,312.26]	1,361.51 (0.00) [26]	0/4
1608	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)-CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672],NHAI,HARYANA	1/2021	1/2024 (1/2024) [1/2024]	864.27 (864.00) [864.27]	379.53 (0.00) [0]	0/3
1609	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613],NHAI,HIMACHAL PRADESH	9/2016	7/2020 (-) [6/2024]	1,273.71 (-) [1,273.71]	1,267.72 (0.00) [47]	0/0

1610	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. - [N24000567],NHAI,GUJARAT	5/2016	8/2019 (-) [11/2023]	998.18 (-) [998.18]	802.04 (0.00) [51]	2/2
1611	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811],NHAI,ANDHRA PRADESH	3/2018	12/2020 (12/2022) [12/2024]	314.43 (-) [348.72]	85.61 (34.29) [48]	0/0
1612	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588],NHAI,CHHATTISGARH	12/2021	1/2025 (-) [1/2025]	1,470.73 (-) [1,470.73]	308.16 (0.00) [0]	0/0
1613	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738],NHAI,UTTAR PRADESH	9/2021	10/2023 (-) [10/2023]	300.79 (-) [300.79]	122.56 (0.00) [0]	0/0
1614	4-LANING OF MELUR - PILLAYARPATTI - KARAUKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605],NHAI,TAMIL NADU	6/2018	3/2022 (-) [4/2024]	1,103.86 (-) [1,103.86]	333.79 (0.00) [25]	0/0
1615	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655],NHAI,KERALA	6/2021	2/2025 (-) [2/2025]	3,606.00 (-) [3,923.82]	2,841.84 (317.82) [0]	0/0
1616	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515],NHAI,WEST BENGAL	4/2014	9/2016 (-) [1/2024]	1,665.00 (-) [2,360.65]	4,705.34 (695.65) [88]	0/0
1617	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696],NHAI,BIHAR	8/2017	2/2022 (8/2023) [10/2024]	950.64 (1,161.00) [1,168.33]	759.93 (217.69) [32]	0/0
1618	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488],NHAI,JAMMU AND KASHMIR	12/2015	12/2018 (10/2023) [10/2023]	2,136.97 (2,288.97) [2,136.97]	2,362.99 (0.00) [58]	3/4
1619	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622],NHAI,JAMMU AND KASHMIR	7/2021	6/2024 (6/2024) [6/2024]	1,401.87 (-) [1,401.87]	165.24 (0.00) [0]	0/0
1620	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563],NHAI,RAJASTHAN	10/2019	8/2023 (1/2024) [8/2023]	846.59 (-) [846.59]	67.40 (0.00) [0]	0/0
1621	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH - [N24001545],NHAI,ASSAM	8/2022	12/2022 (-) [6/2024]	175.00 (-) [175.00]	70.00 (0.00) [18]	0/0
1622	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639],NHAI,PUNJAB	5/2020	12/2024 (12/2024) [12/2024]	864.23 (864.23) [864.23]	342.25 (0.00) [0]	0/0
1623	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL	12/2018	10/2020 (-) [11/2023]	333.60 (466.59) [461.41]	425.50 (127.81) [37]	0/0

	SECTION OF NH-28A FRO - [N24001715],NHAI,BIHAR					
1624	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662],NHAI,KERALA	5/2020	5/2024 (11/2021) [5/2024]	1,981.07 (2,430.53) [1,981.07]	1,154.54 (0.00) [0]	0/0
1625	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806],NHAI,MAHARASHTRA	3/2018	3/2023 (6/2023) [1/2024]	1,241.38 (-) [2,122.64]	1,577.64 (881.26) [10]	0/0
1626	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ- RGSB-PACKAGE-3) - [N24001790],NHAI,GUJARAT	2/2020	8/2023 (12/2023) [11/2023]	752.30 (-) [766.20]	431.47 (13.90) [3]	0/0
1627	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809],NHAI,HIMACHAL PRADESH	5/2022	3/2024 (-) [3/2024]	469.95 (-) [280.00]	204.86 (-189.95) [0]	0/0
1628	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA- SAMANA-PATRAN ROAD (SH-1 - [N24001414],NHAI,PUNJAB	12/2020	1/2024 (5/2024) [5/2024]	733.00 (-) [733.00]	641.94 (0.00) [4]	1/4
1629	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516],NHAI,GUJARAT	9/2020	2/2024 (-) [3/2024]	1,185.69 (-) [1,185.69]	510.44 (0.00) [1]	0/0
1630	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592],NHAI,GUJARAT	7/2016	7/2020 (-) [12/2023]	829.97 (-) [829.97]	344.72 (0.00) [41]	1/1
1631	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756],NHAI,MADHYA PRADESH	10/2020	10/2024 (-) [10/2024]	1,352.56 (-) [1,352.56]	564.39 (0.00) [0]	0/0
1632	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854],NHAI,JHARKHAND	3/2018	3/2021 (6/2023) [3/2024]	1,005.08 (1,073.10) [1,073.10]	699.05 (68.02) [36]	0/0
1633	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428],NHAI,TAMIL NADU	3/2018	11/2021 (-) [11/2023]	998.70 (1,358.32) [1,358.32]	844.89 (359.62) [24]	0/0
1634	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758],NHAI,MADHYA PRADESH	1/2020	10/2024 (-) [6/2024]	823.05 (-) [823.05]	215.33 (0.00) [-4]	0/0
1635	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE - OD-1) - [N24001669],NHAI,ODISHA	2/2021	3/2024 (-) [3/2024]	586.00 (-) [586.00]	0.00 (0.00) [0]	0/0
1636	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788],NHAI,GUJARAT	7/2020	12/2023 (-) [3/2024]	2,271.86 (-) [3,916.00]	449.75 (1,644.14) [3]	0/0

1637	NAGPUR RING ROAD PACKAGE-2 - [N24000560],NHAI,MAHARASHTRA	3/2016	7/2019 (3/2024) [3/2024]	591.66 (-) [591.66]	479.96 (0.00) [56]	0/0
1638	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844],NHAI,ANDHRA PRADESH	12/2022	10/2025 (-) [10/2025]	1,058.90 (-) [1,058.90]	28.29 (0.00) [0]	0/0
1639	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852],NHAI,UTTAR PRADESH	10/2021	2/2025 (-) [2/2025]	957.62 (-) [957.62]	411.88 (0.00) [0]	2/4
1640	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819],NHAI,ANDHRA PRADESH	3/2021	1/2025 (-) [1/2025]	1,102.63 (-) [1,303.00]	340.78 (200.37) [0]	0/4
1641	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549],NHAI,ASSAM	7/2017	4/2020 (-) [6/2023]	442.23 (-) [442.23]	193.85 (0.00) [0]	0/0
1642	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722],NHAI,TAMIL NADU	11/2021	2/2023 (-) [1/2024]	463.44 (463.44) [463.44]	309.88 (0.00) [11]	0/0
1643	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689],NHAI,KARNATAKA	12/2020	9/2023 (-) [6/2024]	1,745.00 (-) [1,495.00]	897.99 (-250.00) [9]	0/0
1644	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487],NHAI,MAHARASHTRA	10/2020	10/2022 (6/2023) [6/2023]	169.83 (-) [169.83]	201.04 (0.00) [0]	0/0
1645	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616],NHAI,MADHYA PRADESH	1/2021	10/2023 (-) [10/2023]	428.04 (-) [328.77]	297.32 (-99.27) [0]	0/0
1646	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443],NHAI,GUJARAT	5/2020	3/2024 (-) [3/2024]	690.30 (-) [690.30]	455.61 (0.00) [0]	2/4
1647	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682],NHAI,KARNATAKA	3/2022	3/2024 (3/2024) [3/2024]	294.62 (-) [294.62]	5.40 (0.00) [0]	0/4
1648	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484],NHAI,TELANGANA	9/2022	2/2024 (-) [2/2024]	804.69 (-) [804.69]	277.12 (0.00) [0]	0/0
1649	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U -	10/2019	11/2023 (-) [11/2023]	1,779.83 (-) [2,200.00]	815.00 (420.17) [0]	0/0

	[N24001739],NHAI,UTTAR PRADESH					
1650	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486],NHAI,MAHARASHTRA	2/2019	2/2022 (12/2023) [12/2023]	493.00 (-) [493.00]	374.15 (0.00) [22]	0/0
1651	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499],NHAI,UTTAR PRADESH	12/2015	6/2018 (11/2023) [11/2023]	667.00 (3,192.10) [3,006.53]	3,044.98 (2,339.53) [65]	0/1
1652	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659],NHAI,KERALA	2/2021	7/2024 (-) [7/2024]	3,375.31 (-) [3,790.17]	1,884.43 (414.86) [0]	0/0
1653	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853],NHAI,UTTAR PRADESH	10/2021	9/2024 (-) [9/2024]	772.05 (-) [772.05]	470.00 (0.00) [0]	1/4
1654	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716],NHAI,TAMIL NADU	7/2022	8/2023 (-) [8/2023]	186.50 (-) [201.00]	0.00 (14.50) [0]	0/0
1655	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728],NHAI,UTTAR PRADESH	12/2021	7/2025 (-) [7/2025]	1,138.81 (-) [1,138.81]	194.80 (0.00) [0]	0/0
1656	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG - [N24001446],NHAI,GUJARAT	5/2020	12/2023 (-) [3/2024]	894.00 (-) [894.00]	536.36 (0.00) [3]	2/4
1657	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754],NHAI,UTTAR PRADESH	1/2022	10/2024 (-) [10/2024]	953.79 (-) [953.79]	384.66 (0.00) [0]	0/0
1658	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717],NHAI,JAMMU AND KASHMIR	12/2017	7/2021 (12/2023) [12/2023]	1,471.75 (1,471.75) [1,471.75]	1,497.78 (0.00) [29]	3/3
1659	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768],NHAI,MADHYA PRADESH	8/2019	4/2023 (-) [11/2023]	323.51 (-) [323.51]	18.35 (0.00) [7]	0/0
1660	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680],NHAI,KARNATAKA	3/2021	10/2024 (10/2024) [10/2024]	1,409.68 (-) [1,409.68]	531.52 (0.00) [0]	1/4
1661	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715],NHAI,ODISHA	12/2017	7/2020 (-) [3/2024]	686.65 (565.00) [686.65]	461.14 (0.00) [44]	0/0
1662	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 -	3/2020	9/2024 (-) [9/2024]	2,193.23 (2,314.00) [2,314.00]	1,486.03 (120.77) [0]	0/0

	[N24001747],NHAI,WEST BENGAL					
1663	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH- 327E - [N24001707],NHAI,BIHAR	3/2021	1/2024 (3/2024) [3/2024]	1,143.46 (1,143.00) [1,143.00]	303.97 (-0.46) [2]	0/0
1664	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729],NHAI,UTTAR PRADESH	8/2022	4/2024 (-) [4/2024]	326.79 (-) [329.79]	38.35 (3.00) [0]	0/0
1665	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692],NHAI,TAMIL NADU	1/2022	9/2024 (-) [9/2024]	467.99 (-) [468.00]	18.83 (0.01) [0]	0/0
1666	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546],NHAI,MAHARASHTRA	1/2023	1/2025 (-) [1/2025]	1,025.20 (-) [1,025.20]	130.90 (0.00) [0]	0/4
1667	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507],NHAI,MAHARASHTRA	11/2022	5/2024 (-) [5/2024]	1,124.00 (-) [1,124.00]	142.23 (0.00) [0]	0/0
1668	4L PS OF MEERUT TO AFTER BRIDGE OVER RIVER YAMUNA, HARYANA VIA SHAMLI-FROM KM. 0.00 TO KM. 88.476 OF - [N24001741],NHAI,UTTAR PRADESH	9/2020	1/2023 (6/2023) [12/2023]	798.96 (-) [798.96]	668.92 (0.00) [11]	0/0
1669	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH- 07(PKG-2) - [N24001553],NHAI,UTTARAKHAND	3/2022	2/2025 (-) [2/2025]	1,092.90 (1,092.90) [1,092.90]	426.61 (0.00) [0]	0/0
1670	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761],NHAI,MADHYA PRADESH	2/2023	2/2025 (-) [2/2025]	520.28 (-) [520.28]	141.97 (0.00) [0]	1/4
1671	REHABILITATION AND UP- GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733],NHAI,ODISHA	1/2018	8/2022 (-) [3/2024]	633.68 (492.83) [633.68]	560.38 (0.00) [19]	0/1
1672	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR- MEHTA-SRIHARGOBINDPUR- - [N24001420],NHAI,PUNJAB	2/2021	4/2024 (-) [4/2024]	853.66 (-) [853.66]	0.00 (0.00) [0]	0/0
1673	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805],NHAI,MAHARASHTRA	3/2018	3/2021 (6/2023) [12/2023]	1,169.04 (-) [1,693.95]	1,010.33 (524.91) [33]	0/0
1674	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789],NHAI,GUJARAT	7/2020	8/2023 (-) [6/2024]	1,710.30 (-) [1,927.00]	274.20 (216.70) [10]	0/0
1675	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI- AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633],NHAI,HARYANA	12/2020	12/2023 (-) [12/2023]	1,430.88 (-) [1,430.88]	929.86 (0.00) [0]	2/4

1676	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708],NHAI,BIHAR	9/2020	6/2024 (-) [6/2024]	2,156.22 (-) [2,156.22]	1,834.60 (0.00) [0]	0/0
1677	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425],NHAI,KARNATAKA	3/2021	11/2021 (10/2024) [10/2024]	1,100.88 (1,100.88) [1,100.88]	628.53 (0.00) [35]	3/4
1678	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666],NHAI,ODISHA	12/2021	9/2024 (-) [9/2024]	714.00 (714.00) [714.00]	0.00 (0.00) [0]	0/0
1679	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705],NHAI,BIHAR	3/2022	3/2024 (-) [3/2024]	1,485.66 (-) [1,485.66]	0.00 (0.00) [0]	0/0
1680	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371],NHAI,BIHAR	10/2019	8/2023 (12/2024) [12/2024]	1,101.99 (-) [1,101.99]	580.45 (0.00) [16]	2/4
1681	CONSTRUCTION OF 4-LANE NH- 344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532],NHAI,HARYANA	11/2021	11/2023 (11/2023) [11/2023]	694.00 (-) [694.00]	1,258.62 (0.00) [0]	0/0
1682	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643],NHAI,PUNJAB	12/2020	6/2024 (-) [6/2024]	857.91 (-) [857.91]	102.90 (0.00) [0]	0/0
1683	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K - [N24001736],NHAI,UTTAR PRADESH	1/2022	8/2024 (-) [8/2024]	1,159.96 (-) [1,159.96]	316.26 (0.00) [0]	0/0
1684	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752],NHAI,WEST BENGAL	12/2018	2/2023 (8/2023) [12/2023]	2,375.87 (2,566.80) [2,566.80]	2,339.23 (190.93) [10]	0/0
1685	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750],NHAI,WEST BENGAL	8/2018	12/2021 (-) [12/2024]	622.04 (-) [622.04]	305.36 (0.00) [36]	0/0
1686	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609],NHAI,MAHARASHTRA	1/2023	12/2023 (-) [12/2023]	151.26 (-) [151.26]	56.87 (0.00) [0]	0/0
1687	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH- 17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664],NHAI,KERALA	6/2020	4/2024 (10/2021) [4/2024]	1,746.45 (2,377.88) [1,746.45]	940.61 (0.00) [0]	0/0
1688	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559],NHAI,UTTARAKHAND	3/2016	10/2019 (4/2024) [4/2024]	720.00 (810.60) [810.60]	349.07 (90.60) [54]	2/4
1689	6L ACCESS-CONTROLLED HIGHWAY	3/2021	10/2023	836.24	671.04	0/0

	FROM (GANESHPUR) TO (NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523],NHAI,UTTAR PRADESH		(10/2023) [10/2023]	(-) [836.24]	(0.00) [0]	
1690	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476],NHAI,ANDHRA PRADESH	9/2021	9/2022 (9/2024) [9/2024]	517.05 (-) [655.06]	256.71 (138.01) [24]	1/4
1691	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625],NHAI,TELANGANA	1/2022	1/2025 (-) [1/2025]	1,227.57 (-) [1,227.57]	4.98 (0.00) [0]	0/0
1692	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214],NHAI,MADHYA PRADESH	12/2017	12/2022 (-) [11/2023]	217.96 (-) [884.00]	2,298.00 (666.04) [11]	3/4
1693	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182],NHAI,MULTI STATE	9/2011	3/2014 (-) [6/2024]	2,848.00 (-) [3,379.45]	3,724.32 (531.45) [123]	0/0
1694	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725],NHAI,JHARKHAND	1/2018	11/2021 (8/2022) [11/2023]	273.46 (-) [276.17]	227.20 (2.71) [24]	0/0
1695	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823],NHAI,ANDHRA PRADESH	1/2022	1/2025 (1/2023) [1/2025]	1,852.12 (-) [1,787.00]	275.59 (-65.12) [0]	0/4
1696	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792],NHAI,GUJARAT	3/2021	9/2022 (-) [12/2023]	536.03 (-) [536.03]	350.34 (0.00) [15]	0/0
1697	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHTRA - [N24000825],NHAI,TELANGANA	3/2018	2/2023 (12/2023) [12/2023]	828.29 (1,140.50) [828.29]	482.55 (0.00) [10]	0/0
1698	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519],NHAI,GUJARAT	9/2020	11/2023 (-) [3/2024]	1,198.55 (-) [1,198.55]	523.35 (0.00) [4]	0/0
1699	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661],NHAI,KERALA	10/2020	4/2024 (5/2025) [5/2025]	3,219.47 (3,713.14) [3,713.14]	1,954.76 (493.67) [13]	0/0
1700	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138],NHAI,KARNATAKA	9/2010	6/2018 (12/2023) [12/2023]	946.00 (1,046.56) [1,046.56]	830.37 (100.56) [66]	4/4
1701	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445],NHAI,GUJARAT	5/2020	7/2023 (-) [3/2024]	691.52 (-) [691.52]	355.89 (0.00) [8]	2/4
1702	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514],NHAI,PUNJAB	1/2021	1/2024 (12/2023) [12/2023]	1,060.29 (-) [1,060.29]	745.17 (0.00) [-1]	0/0

1703	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552],NHAI,KARNATAKA	3/2016	3/2019 (12/2023) [3/2025]	701.40 (591.86) [701.40]	290.77 (0.00) [72]	4/4
1704	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG II) [KURANKHED TO SHELAD FROM KM. 220.00 TO KM. 270.00] - [N24001801],NHAI,MAHARASHTRA	11/2019	2/2023 (-) [9/2023]	633.70 (-) [633.70]	244.30 (0.00) [0]	0/0
1705	4L OF HARIDWAR NAGINA SECTION DESIGN CH. LME FROM KM 13.829 TO KM 17.110 AND KM 26.077 TO KM 27.508 - [N24001554],NHAI,UTTARAKHAND	6/2020	2/2024 (-) [2/2024]	183.92 (-) [183.92]	27.14 (0.00) [0]	0/0
	<u>SHIPPING AND PORTS</u>					
	<u>Inland Waterways Authority Of India</u>					
1706	JAL MARG VIKAS PROJECT - [N25000072],IWAI,MULTI STATE	1/2018	3/2023 (12/2026) [12/2026]	5,369.18 (5,362.27) [5,362.27]	2,671.52 (-6.91) [45]	4/7
	<u>SOCIAL JUSTICE</u>					
	<u>Central Public Works Department</u>					
1707	CENTRE FOR DISABILITY SPORTS - [N38000001],CPWD,MADHYA PRADESH	2/2019	3/2024 (-) [3/2024]	170.99 (-) [170.99]	73.80 (0.00) [0]	1/5
	<u>STEEL</u>					
	<u>National Mineral Development Corporation (Nmhc)</u>					
1708	SCREENING PLANT-III AT KIRANDUL - [N12000127],NMDC,CHHATTISGARH	3/2021	8/2024 (-) [10/2025]	2,092.97 (2,221.86) [2,221.86]	794.01 (128.89) [14]	2/5
1709	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124],NMDC,CHHATTISGARH	11/2015	6/2023 (7/2024) [5/2025]	2,907.00 (-) [2,907.00]	1,522.74 (0.00) [23]	3/8
	<u>Steel Authority Of India Limited (Sail)</u>					
1710	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123],SAIL,CHHATTISGARH	11/2020	12/2023 (-) [4/2025]	542.24 (-) [542.24]	165.17 (0.00) [16]	0/0
1711	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125],SAIL,ODISHA	1/2022	5/2025 (-) [5/2025]	970.18 (-) [970.18]	196.98 (0.00) [0]	0/1
1712	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122],SAIL,ODISHA	11/2020	5/2023 (-) [2/2024]	377.18 (-) [377.18]	327.56 (0.00) [9]	0/1
1713	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095],SAIL,JHARKHAND	3/2015	10/2017 (12/2021) [11/2025]	1,034.01 (-) [1,034.01]	846.55 (0.00) [97]	0/2
1714	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126],SAIL,JHARKHAND	2/2022	6/2024 (-) [6/2024]	207.74 (-) [207.74]	122.80 (0.00) [0]	0/0
1715	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129],SAIL,JHARKHAND	9/2023	7/2025 (-) [7/2025]	513.82 (-) [513.82]	0.00 (0.00) [0]	0/0
	<u>TELECOMMUNICATIONS</u>					
	<u>Bharat Sanchar Nigam Limited</u>					
1716	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND	3/2020	6/2021 (11/2021)	461.42 (461.42)	157.60 (0.00)	0/0

	NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114],BSNL,MULTI STATE		[3/2024]	[461.42]	[33]	
1717	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115],BSNL,MULTI STATE	3/2023	3/2024 (-) [3/2024]	185.27 (-) [185.27]	0.00 (0.00) [0]	0/0
1718	PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117],BSNL,MULTI STATE	6/2023	6/2025 (-) [6/2025]	24,544.55 (-) [24,544.55]	0.00 (0.00) [0]	0/0
1719	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116],BSNL,MULTI STATE	5/2023	8/2024 (-) [8/2024]	645.13 (-) [645.13]	0.00 (0.00) [0]	0/0
	<u>Cpwd For Telecom</u>					
1720	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115],CPWD FOR TELECO,DELHI	10/2014	3/2018 (-) [12/2023]	248.20 (-) [248.20]	198.43 (0.00) [69]	3/5
	<u>Department Of Telecommunication</u>					
1721	NETWORK FOR SPECTRUM - [N26000101],DOT,MULTI STATE	3/2012	7/2015 (12/2022) [9/2023]	13,334.00 (-) [13,334.00]	21,913.00 (0.00) [0]	0/0
	<u>URBAN DEVELOPMENT</u>					
	<u>Ahmedabad Metro Rail</u>					
1722	SURAT METRO RAIL PROJECT - [N28000138],MEGA,GUJARAT	3/2019	3/2024 (-) [3/2025]	12,020.32 (-) [12,020.32]	3,039.74 (0.00) [12]	0/1
1723	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137],MEGA,GUJARAT	3/2019	3/2024 (-) [12/2024]	5,384.17 (-) [5,384.17]	1,905.10 (0.00) [9]	0/1
1724	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122],MEGA,GUJARAT	11/2014	12/2018 (-) [3/2024]	10,773.00 (-) [12,924.55]	11,912.69 (2,151.55) [63]	0/1
	<u>Bangalore Metro Rail Corporation Limited</u>					
1725	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151],BMRCL,KARNATAKA	6/2021	6/2026 (-) [6/2026]	14,788.10 (-) [14,788.10]	2,424.04 (0.00) [0]	0/76
1726	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058],BMRCL,KARNATAKA	2/2014	2/2021 (-) [3/2025]	26,405.14 (-) [26,405.14]	20,936.29 (0.00) [49]	164/249
	<u>Central Public Works Department</u>					
1727	CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE VI-5 SHOPS COMMUNI - [N28000149],CPWD,CHHATTISGARH	5/2019	9/2020 (2/2024) [2/2024]	299.97 (299.97) [299.97]	166.79 (0.00) [41]	3/6
1728	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154],CPWD,HIMACHAL PRADESH	4/2022	11/2024 (-) [11/2024]	512.34 (-) [512.34]	0.00 (0.00) [0]	0/0
1729	REDEVELOPMENT OF GENERAL	10/2016	7/2021	1,180.00	36.69	0/6

	POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128],CPWD,DELHI		(-) [6/2024]	(-) [1,100.80]	(-79.20) [35]	
1730	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153],CPWD,DELHI	1/2022	11/2024 (5/2025) [5/2025]	646.52 (-) [646.52]	55.81 (0.00) [6]	1/6
1731	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129],CPWD,DELHI	10/2016	3/2022 (-) [6/2024]	1,128.00 (-) [1,128.00]	211.86 (0.00) [27]	0/0
	<u>Chennai Metro Rail Ltd</u>					
1732	CHENNAI METRO RAIL LTD (PHASE 1 EXT) - [N28000097],CMRL,TAMIL NADU	6/2016	3/2018 (2/2021) [2/2021]	3,770.00 (-) [3,770.00]	2,527.73 (0.00) [0]	21/21
1733	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084],CMRL,TAMIL NADU	2/2009	12/2015 (-) [12/2015]	14,600.00 (-) [18,380.00]	17,619.68 (3,780.00) [0]	24/24
	<u>Delhi Metro Rail Corporation</u>					
1734	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135],DMRC,DELHI	7/2019	3/2025 (-) [3/2026]	24,948.65 (-) [24,948.65]	8,753.42 (0.00) [12]	0/1
1735	DELHI MRTS PHASE-III - [N28000056],DMRC,DELHI	9/2011	3/2016 (8/2021) [8/2021]	38,585.00 (-) [40,180.91]	40,239.28 (1,595.91) [0]	1/1
1736	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND - [N28000136],DMRC,DELHI	5/2017	12/2020 (11/2022) [11/2022]	565.00 (-) [565.00]	520.66 (0.00) [0]	1/1
	<u>Kochi Metro Rail Corporation Ltd</u>					
1737	KOCHI METRO RAIL PROJECT - [N28000081],KMRCL,KERALA	7/2012	7/2017 (9/2020) [9/2020]	5,181.79 (-) [6,218.14]	6,059.17 (1,036.35) [0]	0/0
	<u>Lucknow Metro Rail Corporation Limited</u>					
1738	AGRA METRO RAIL PROJECT - [N28000145],LMRCL,UTTAR PRADESH	5/2019	3/2024 (-) [12/2025]	8,379.62 (-) [8,379.62]	2,930.12 (0.00) [21]	0/0
1739	KANPUR METRO RAIL PROJECT - [N28000144],LMRCL,UTTAR PRADESH	5/2019	3/2024 (-) [6/2026]	11,076.48 (-) [11,076.48]	5,744.28 (0.00) [27]	0/0
	<u>Maharastra Metro Rail Corporation Ltd.</u>					
1740	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121],MMRC,MAHARASHTRA	12/2016	11/2021 (3/2024) [3/2024]	11,420.00 (13,656.22) [13,656.22]	11,180.03 (2,236.22) [28]	0/0
	<u>Mumbai Metro Rail Corporation Ltd</u>					
1741	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086],MMRCL,MAHARASHTRA	7/2013	3/2020 (-) [12/2023]	23,136.00 (-) [37,276.00]	25,499.23 (14,140.00) [45]	0/0
	<u>Madhya Pradesh Metro Rail Co Limited</u>					
1742	INDORE METRO RAIL - [N28000125],MPMRCL,MADHYA PRADESH	11/2018	2/2023 (12/2026) [12/2026]	7,500.80 (-) [7,500.80]	2,098.35 (0.00) [46]	0/0
1743	BHOPAL METRO RAIL - [N28000124],MPMRCL,MADHYA PRADESH	11/2018	2/2023 (12/2026) [12/2026]	6,941.40 (-) [6,941.40]	1,581.25 (0.00) [46]	0/0
	<u>Nagpur Metro Rail Corporation Ltd</u>					
1744	NAGPUR METRO RAIL PROJECT PHASE II	12/2022	12/2027 (-)	6,708.00 (-)	79.78 (0.00)	0/0

	- [N28000155],NMRCL,MAHARASHTRA		[12/2027]	[6,708.00]	[0]	
	<u>National Building Construcion Corporation Ltd</u>					
1745	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR - [N28000105],NBCC,DELHI	7/2016	/ (-) [11/2023]	2,694.00 (-) [2,694.00]	1,891.61 (0.00) [-]	2/9
	<u>National Capital Region Transport Corp</u>					
1746	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134],NCRTC,MULTI STATE	3/2019	6/2025 (-) [6/2025]	30,274.00 (-) [30,274.00]	18,160.81 (0.00) [0]	1/8
	<u>Patna Metro Rail Corporation</u>					
1747	PATNA METRO RAIL CORPORATION LIMITED - [N28000148],PATNA METRO RAI,BIHAR	2/2019	6/2024 (-) [9/2024]	13,365.77 (-) [13,925.50]	1,593.77 (559.73) [3]	0/0
	<u>WATER RESOURCES</u>					
	<u>Brahmaputra Board</u>					
1748	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001],BPB,MAHARASHTRA	3/2017	12/2019 (9/2023) [12/2023]	233.57 (-) [233.57]	211.71 (0.00) [48]	0/0
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>					
1749	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036],BUIDCO,BIHAR	3/2018	10/2021 (3/2018) [12/2023]	294.02 (350.79) [294.02]	260.72 (0.00) [26]	0/0
1750	I AND D AND STP AT CHAPPRA - [N30000028],BUIDCO,BIHAR	11/2018	12/2020 (-) [8/2023]	236.15 (-) [236.15]	121.29 (0.00) [0]	0/0
1751	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040],BUIDCO,BIHAR	5/2017	4/2021 (5/2017) [4/2021]	356.37 (364.00) [356.37]	294.85 (0.00) [0]	0/0
1752	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044],BUIDCO,BIHAR	3/2017	5/2021 (3/2017) [5/2021]	277.42 (253.98) [277.42]	345.95 (0.00) [0]	0/0
1753	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035],BUIDCO,BIHAR	3/2018	8/2021 (3/2018) [8/2023]	305.19 (-) [305.19]	295.82 (0.00) [0]	0/0
1754	SAIDPUR SEWER NETWORK PATNA - [N30000039],BUIDCO,BIHAR	4/2015	1/2021 (-) [1/2021]	268.63 (-) [431.21]	478.03 (162.58) [0]	0/0
1755	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026],BUIDCO,BIHAR	3/2018	7/2021 (12/2019) [12/2023]	230.06 (-) [230.06]	205.07 (0.00) [29]	0/0
1756	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043],BUIDCO,BIHAR	5/2017	11/2020 (5/2017) [11/2020]	191.62 (-) [191.62]	117.30 (0.00) [0]	0/0
1757	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051],BUIDCO,BIHAR	8/2017	6/2022 (-) [3/2024]	824.00 (734.09) [824.00]	272.83 (0.00) [21]	0/0
1758	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050],BUIDCO,BIHAR	8/2017	6/2022 (-) [3/2024]	578.89 (453.83) [578.89]	82.66 (0.00) [21]	0/0
1759	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027],BUIDCO,BIHAR	10/2017	9/2020 (11/2020) [3/2024]	254.13 (413.29) [413.29]	88.97 (159.16) [42]	0/0
1760	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037],BUIDCO,BIHAR	12/2014	3/2020 (-) [6/2020]	225.77 (-) [398.90]	361.87 (173.13) [0]	0/0

	Delhi Jal Board					
1761	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018],DJB,DELHI	5/2017	5/2020 (-) [5/2020]	344.81 (-) [344.81]	0.00 (0.00) [0]	0/0
1762	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014],DJB,DELHI	3/2017	12/2022 (-) [9/2023]	665.78 (-) [665.78]	627.65 (0.00) [0]	0/0
1763	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017],DJB,DELHI	12/2018	1/2021 (-) [3/2022]	515.07 (-) [515.07]	388.08 (0.00) [0]	0/0
1764	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015],DJB,DELHI	5/2016	12/2021 (-) [9/2023]	211.79 (223.70) [211.79]	189.57 (0.00) [0]	0/0
1765	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016],DJB,DELHI	5/2016	2/2022 (9/2023) [9/2023]	239.11 (314.71) [239.11]	255.68 (0.00) [0]	0/0
	Kolkata Metropolitan Development Authority					
1766	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048],KMDA, WEST BENGAL	1/2018	12/2021 (2/2021) [11/2023]	172.10 (-) [172.10]	47.20 (0.00) [23]	0/0
1767	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033],KMDA, WEST BENGAL	3/2018	6/2022 (-) [3/2024]	165.16 (-) [165.16]	0.00 (0.00) [21]	0/0
1768	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049],KMDA, WEST BENGAL	10/2017	12/2021 (2/2021) [3/2023]	164.93 (-) [164.93]	45.45 (0.00) [0]	0/0
1769	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046],KMDA, WEST BENGAL	2/2014	12/2019 (1/2023) [6/2022]	274.76 (332.56) [274.76]	269.63 (0.00) [0]	0/0
1770	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030],KMDA, WEST BENGAL	3/2019	4/2022 (-) [12/2024]	287.53 (-) [287.53]	0.00 (0.00) [32]	0/0
1771	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034],KMDA, WEST BENGAL	8/2017	9/2022 (1/2023) [12/2026]	307.12 (-) [653.67]	0.00 (346.55) [51]	0/0
1772	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045],KMDA, WEST BENGAL	8/2017	12/2021 (2/2021) [8/2023]	185.22 (-) [185.22]	49.99 (0.00) [0]	0/0
1773	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029],KMDA, WEST BENGAL	1/2019	4/2022 (2/2019) [12/2024]	384.96 (-) [384.96]	0.00 (0.00) [32]	0/0
1774	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032],KMDA, WEST BENGAL	5/2018	2/2022 (-) [3/2024]	198.43 (224.69) [224.69]	35.08 (26.26) [25]	0/0
1775	INTERCEPTION AND DIVERSION	5/2018	2/2022	160.00	66.47	0/0

	WITH STP AT HUGHLY-CHINSURAH - [N30000042],KMDA, WEST BENGAL		(9/2020) [6/2024]	(154.73) [154.73]	(-5.27) [28]	
1776	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047],KMDA, WEST BENGAL	12/2014	4/2020 (-) [4/2020]	272.32 (341.68) [272.32]	299.24 (0.00) [0]	0/0
1777	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031],KMDA, WEST BENGAL	12/2018	4/2022 (-) [12/2024]	234.31 (-) [234.31]	0.00 (0.00) [32]	0/0
	<u>Polavaram Project Authority</u>					
1778	POLAVARAM IRRIGATION PROJECT - [N30000002],PPA,ANDHRA PRADESH	2/2009	3/2020 (-) [3/2024]	10,151.04 (-) [55,548.87]	21,727.98 (45,397.83) [48]	9/19
	<u>Uttar Pradesh Jal Nigam</u>					
1779	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021],UPJalNigam,UTTAR PRADESH	1/2019	12/2021 (1/2020) [6/2023]	231.79 (234.03) [234.03]	141.79 (2.24) [0]	0/0
1780	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008],UPJalNigam,UTTAR PRADESH	10/2017	3/2022 (2/2021) [4/2024]	213.62 (261.12) [261.12]	124.28 (47.50) [25]	0/0
1781	MATHURA SEWERAGE SCHEME - [N30000019],UPJalNigam,UTTAR PRADESH	12/2017	12/2020 (6/2018) [12/2020]	460.45 (-) [460.45]	295.23 (0.00) [0]	0/0
1782	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006],UPJalNigam,UTTAR PRADESH	5/2017	9/2021 (-) [9/2021]	767.59 (-) [767.59]	276.97 (0.00) [0]	0/0
1783	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022],UPJalNigam,UTTAR PRADESH	1/2019	10/2021 (-) [3/2023]	206.05 (-) [206.05]	137.58 (0.00) [0]	0/0
1784	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010],UPJalNigam,UTTAR PRADESH	3/2018	9/2021 (-) [9/2023]	967.23 (708.70) [967.23]	254.98 (0.00) [0]	0/0
1785	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013],UPJalNigam,UTTAR PRADESH	3/2019	8/2021 (-) [3/2024]	271.39 (-) [271.39]	181.03 (0.00) [31]	0/0
1786	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025],UPJalNigam,UTTAR PRADESH	3/2019	7/2021 (5/2020) [4/2024]	298.12 (-) [213.91]	45.12 (-84.21) [33]	0/0
1787	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024],UPJalNigam,UTTAR PRADESH	2/2019	6/2022 (-) [4/2024]	681.78 (-) [690.71]	13.34 (8.93) [22]	0/0
	<u>Uttarakhand Pey Jal Nigam</u>					
1788	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH -	3/2017	11/2019 (-) [2/2022]	158.00 (-) [158.00]	105.75 (0.00) [0]	0/0

	[N30000004],UKJaINigam,UTTARAKHA ND					
	Total			24,78,446.60 (7,62,674.96) [29,09,526.63]	15,27,102.91 (4,31,080.03)	3042/5783

ANNEXURE

List of Projects in which Expenditure is More than Approved Cost

Annexure - II

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>ATOMIC ENERGY</u>						
	<u>Nuclear Power Corporation Of India Limited</u>						
1	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028	3/2013	39,849.00 -	39,849.00	39,869.00	11/2020 -	11/2026
	Total		39,849.00 -	39,849.00	39,869.00		
	<u>CIVIL AVIATION</u>						
	<u>Airport Authority Of India Limited</u>						
2	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075	8/2018	951.28 -	951.28	959.34	10/2021 -	12/2023
3	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081	1/2019	389.71 -	389.71	391.78	11/2021 -	05/2023
4	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092	2/2019	645.63 -	645.63	645.84	08/2022 02/2024	02/2024
5	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085	7/2018	456.86 -	456.86	458.75	09/2020 -	11/2023
6	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	6/2018	1,383.00 -	3,291.81	1,857.67	09/2021 -	12/2024
	Total		3,826.48 -	5,735.29	4,313.38		
	<u>COAL</u>						
	<u>Bharat Coking Coal Limited</u>						
7	MADHUBAND NLW WASHERY - [N06000126	8/2010	289.45 -	302.00	297.61	05/2014 -	11/2023
	<u>Mahanadi Coal Fields Limited</u>						
8	ANANTA OCP EXPANSION PH III - [N06000225	8/2008	228.08 -	398.14	398.14	03/2012 03/2022	03/2022
	Total		517.53 -	700.14	695.75		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
	<u>Cpwd Of Higher Education</u>						
9	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005	2/2019	655.34 -	655.34	689.31	06/2020 -	06/2020
	Total		655.34 -	655.34	689.31		
	<u>FINANCE</u>						

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>Cpwd For Finance</u>						
10	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089	12/2015	209.00 -	262.00	250.32	10/2019 10/2022	10/2022
	Total		209.00 -	262.00	250.32		
	<u>MINES</u>						
	<u>National Aluminum Company Limited (Nalco)</u>						
11	UTKAL D AND E COAL BLOCK - [N10000011	5/2016	534.00 -	1,021.97	753.08	01/2020 11/2023	11/2023
	Total		534.00 -	1,021.97	753.08		
	<u>PETROLEUM</u>						
	<u>Gas Authority Of India Limited</u>						
12	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI - [N16000329	10/2017	226.45 -	226.45	227.64	10/2022 -	03/2024
13	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349	9/2018	225.54 -	247.90	229.69	02/2021 03/2024	03/2024
	Total		451.99 -	474.35	457.33		
	<u>POWER</u>						
	<u>National Thermal Power Corporation</u>						
14	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 -	7,103.00	5,996.63	03/2013 12/2021	12/2024
15	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212	1/2016	10,598.98 -	10,998.00	11,228.18	11/2020 07/2022	11/2023
16	BARH STPP(3X660MW) NTPC - [180100242	2/2005	8,692.97 -	21,312.11	21,667.23	10/2011 07/2023	08/2024
17	NORTH KARANPURA STPP (3X660 MW) - [N18000177	2/2014	14,366.58 -	17,007.00	15,137.11	06/2019 10/2022	06/2024
	<u>Power Grid Corporation Of India Limited</u>						
18	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	5,979.69	12/2018 -	12/2024
19	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	8/2017	1,931.39 -	2,635.55	1,954.69	02/2020 -	03/2024
20	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327	3/2019	1,326.00 -	1,520.00	1,410.00	03/2023 -	12/2023
	<u>Satluj Jal Vidyut Nigam Limited</u>						
21	NAITWAR MORI HEP - [N18000265	10/2017	648.33 -	1,272.29	1,196.97	12/2021 -	11/2023
	<u>Thdc India Limited</u>						

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
22	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]	7/2006	1,657.00 -	4,825.60	5,843.37	02/2016 06/2022	06/2024
	Total		46,954.15 -	75,802.87	70,413.87		
	<u>RAILWAYS</u>						
	<u>Central Railways</u>						
23	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]	2/1997	2,271.50 -	4,805.17	3,545.10	03/2021 -	12/2025
	<u>East Central Railways</u>						
24	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]	4/1997	324.73 -	1,110.00	1,181.92	03/2012 -	06/2023
25	KIUL - GAYA DOUBLING PROJECT - [N22000349]	12/2015	1,200.20 -	1,200.20	1,416.27	03/2020 -	03/2023
26	RAMNA - SINGRAULI DOUBLING - [N22000417]	8/2015	2,436.21 -	2,436.21	2,570.45	03/2020 -	03/2024
27	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]	4/1991	329.39 -	1,510.00	2,255.53	- -	03/2024
28	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]	8/2015	528.57 -	528.57	635.45	03/2019 -	03/2023
29	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]	4/2004	372.14 -	1,700.00	2,157.20	- -	03/2024
	<u>East Coast Railway</u>						
30	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]	4/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025
	<u>Eastern Railways</u>						
31	MONIGRAM- NIMTITA - [N22000301]	4/2012	250.93 -	259.23	664.95	- -	11/2023
	<u>Metropolitan Rapid Transport Projects</u>						
32	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]	4/2006	495.74 -	734.01	583.50	06/2013 -	12/2023
	<u>North East Frontier Railway</u>						
33	BHAIRABI SAIRONG, NL, NEFR - [N22000100]	4/2008	2,393.47 -	8,605.00	6,840.12	03/2014 -	10/2024
34	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]	4/2006	2,326.52 -	6,663.00	2,823.30	03/2015 -	03/2026
35	SEVOK RANGPO, NEFR - [N22000102]	4/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023
36	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]	4/2013	1,798.00 -	2,047.51	2,236.57	03/2019 -	01/2024
37	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]	4/2010	241.52 -	401.65	343.30	- -	03/2023
38	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]	4/2015	2,232.32 -	4,059.65	3,014.86	03/2022 -	03/2026
39	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]	4/2010	242.22 -	632.63	381.63	03/2020 -	12/2024

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
40	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	4/2003	4,454.17 -	14,322.00	14,010.64	03/2011 03/2025	03/2025
	<u>North Eastern Railway</u>						
41	CHHAPRA-BALLIA UP - [N22000134]	3/2013	295.00 -	912.86	890.12	01/2019 -	02/2024
42	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]	3/2015	1,295.42 -	2,560.00	2,202.30	03/2022 -	12/2023
43	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]	11/2016	186.85 -	330.00	326.47	06/2024 -	03/2024
44	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]	4/2016	1,177.96 -	1,777.39	1,251.67	12/2019 -	03/2024
	<u>North Western Railway</u>						
45	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]	2/1997	410.08 -	970.00	980.63	02/2019 -	12/2023
46	PHULERA - DIGANA DOUBLING - [N22000326]	5/2015	600.00 -	701.81	637.94	03/2020 -	02/2024
	<u>Northern Railway</u>						
47	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]	4/2007	336.91 -	791.39	572.99	- -	09/2023
48	CHANDIGARH-BADDI - [N22000467]	4/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025
49	NANGALDAM-TALWARA(NL),NR - [220100188]	3/1981	450.00 -	2,017.96	845.23	07/2012 -	11/2024
	<u>Rail Vikas Nigam Ltd.</u>						
50	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]	4/2010	2,913.51 -	4,834.54	3,446.62	03/2016 -	07/2025
51	BHANUPALI-BILASPUR BERI NL - [N22000273]	4/2008	2,966.99 -	6,753.42	4,228.35	12/2026 03/2025	03/2025
52	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]	4/2010	2,127.00 -	3,300.00	3,292.40	03/2023 -	03/2024
53	VIJAYAWADA-GUDUR - [N22000369]	4/2015	3,246.26 -	3,548.68	5,250.33	12/2023 03/2024	12/2023
54	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]	4/2011	927.01 -	1,457.79	1,519.20	03/2019 -	03/2024
55	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]	6/2016	3,677.76 -	3,677.76	4,554.20	12/2023 -	12/2023
56	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]	3/2008	631.78 -	1,627.65	1,166.65	06/2025 -	06/2025
57	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]	5/2018	1,177.96 -	1,177.96	1,357.79	03/2024 03/2024	03/2024
58	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]	12/2015	1,116.00 -	1,312.44	2,645.97	03/2025 -	03/2025
59	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588]	4/2012	991.60 -	991.60	1,666.28	02/2024 10/2023	02/2024
60	BANASPANI- JAKHPURA - DOUBLING - [N22000412]	3/2009	942.95 -	1,552.26	1,824.01	03/2019 12/2023	05/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
61	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	1/1991	2,335.67 -	3,327.72	3,761.54	12/2024 -	12/2026
62	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	4/2015	943.60 -	1,500.00	1,310.47	03/2022 -	12/2023
63	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213	4/2012	632.68 -	950.00	1,014.74	03/2016 -	06/2023
64	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	4/2010	3,951.98 -	8,964.35	6,160.83	03/2016 -	03/2026
	<u>South Central Railway</u>						
65	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027
66	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	4/2006	1,160.48 -	3,014.00	1,161.19	03/2010 -	03/2025
67	MUNEERABAD-MAHABOBNAGAR(NL),SCR - [220100205	4/1997	1,723.00 1.00	3,381.68	2,532.11	03/2000 -	03/2000
68	KAZIPET-BALHRSHA - [N22000367	4/2015	2,063.03 -	2,909.00	2,373.50	03/2021 -	01/2025
	<u>South East Central Railway</u>						
69	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	6/2018	229.00 -	1,096.00	230.25	12/2021 -	12/2025
	<u>South Western Railway</u>						
70	HOTGI-KUDGI-GADAG - [N22000333	3/2015	1,614.59 -	1,960.00	1,957.67	03/2019 -	12/2024
	<u>Southern Railway</u>						
71	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'POND' - AGASTIYAMPALLI - [N22000079	9/2007	724.69 -	3,118.34	1,895.27	02/2019 -	03/2025
72	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399	2/2015	1,431.90 -	3,785.45	2,784.51	- 03/2025	03/2026
73	TIDIVANAM-NAGARI (NL) - [N22000085	9/2006	582.83 -	3,620.28	764.37	- 12/2025	12/2025
74	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215	4/2011	120.70 -	2,053.39	330.87	03/2019 12/2027	12/2027
	<u>West Central Railway</u>						
75	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	8/2016	582.13 -	1,247.64	1,056.08	03/2022 -	09/2024
	Total		68,988.55 -	1,46,084.30	1,16,614.97		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
76	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K - [N24000257	3/2015	298.33 -	298.33	399.84	- -	12/2022
77	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000578	2/2016	553.30 -	706.39	592.02	05/2016 11/2023	11/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
78	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]	1/1991	319.68 -	503.28	407.91	- 12/2023	12/2023
79	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576]	2/2016	178.85 -	278.54	228.63	05/2016 10/2023	10/2023
80	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]	3/2018	504.19 504.00	504.19	518.99	11/2018 -	11/2018
81	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156]	1/2017	166.67 -	264.34	198.17	09/2017 05/2023	05/2023
82	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]	3/2018	159.97 -	242.61	161.08	06/2019 12/2023	11/2023
83	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]	3/2018	325.86 -	386.41	365.03	10/2018 -	08/2022
84	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294]	3/2019	560.39 -	560.39	563.29	03/2027 -	03/2027
85	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]	8/2016	175.50 -	241.60	180.23	02/2017 07/2023	12/2023
86	BHOGAN KHURD TO KASHEDI - [N24001132]	9/2017	743.21 743.00	743.21	911.64	06/2021 -	12/2023
87	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]	10/2015	333.21 -	353.43	344.66	12/2015 12/2019	01/2021
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>						
88	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823]	3/2015	829.00 -	829.00	860.48	01/2016 -	11/2023
89	4-LANING OF DERGAON TOWN - [N24001435]	3/2020	287.63 -	287.63	395.10	06/2022 -	10/2023
90	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]	3/2020	206.88 -	278.98	234.02	07/2022 08/2023	12/2023
91	DABOKA KATHKATI PACKAGE-4 - [N24001365]	2/2021	260.07 -	260.07	290.49	12/2023 -	06/2023
	<u>National Highways Authority Of India</u>						
92	PATNA-MUZZAFFARPUR - [N24000165]	8/2010	671.30 -	671.30	1,706.00	02/2013 12/2023	12/2023
93	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]	9/2011	2,848.00 -	3,379.45	3,724.32	03/2014 -	06/2024
94	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]	4/2014	1,665.00 -	2,360.65	4,705.34	09/2016 -	01/2024

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
95	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304	10/2013	446.97 -	446.97	485.81	11/2020 -	12/2023
96	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234	2/2019	996.27 -	996.27	1,079.00	03/2022 09/2023	11/2023
97	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG - [N24001233	3/2019	1,047.00 -	1,047.00	1,169.00	05/2020 09/2023	11/2023
98	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232	2/2019	847.00 -	847.00	920.50	03/2022 09/2023	11/2023
99	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231	2/2019	990.97 -	990.97	1,092.00	12/2021 09/2022	11/2023
100	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,298.00	12/2022 -	11/2023
101	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213	12/2017	1,094.97 -	1,094.97	1,188.00	02/2022 11/2022	11/2023
102	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	1,103.00	11/2022 -	11/2023
103	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88 -	743.89	832.00	12/2021 11/2022	11/2023
104	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	2/2019	927.77 -	1,603.00	1,143.89	02/2022 -	02/2024
105	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806	3/2018	1,241.38 -	2,122.64	1,577.64	03/2023 06/2023	01/2024
106	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712	8/2020	690.00 -	690.00	727.54	07/2023 -	12/2023
107	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709	9/2020	897.45 -	897.45	1,037.63	04/2023 -	04/2023
108	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,811.05	03/2025 -	03/2025
109	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	1,654.37	11/2024 -	11/2024
110	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568	11/2019	1,119.35 -	1,119.35	1,189.60	05/2023 03/2024	07/2023
111	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562	2/2019	738.90 -	738.90	799.24	10/2023 12/2023	10/2023
112	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536	7/2020	817.00 -	817.00	851.73	07/2022 -	11/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
113	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]	7/2020	899.00 -	947.00	920.51	07/2022 11/2023	11/2023
114	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]	11/2021	694.00 -	694.00	1,258.62	11/2023 11/2023	11/2023
115	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487]	10/2020	169.83 -	169.83	201.04	10/2022 06/2023	06/2023
116	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]	10/2013	464.09 -	464.09	541.65	11/2020 -	12/2023
117	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]	3/2018	478.74 -	1,136.83	1,089.62	05/2021 11/2022	01/2024
118	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]	1/2018	614.48 -	757.12	641.00	08/2021 -	06/2024
119	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724]	1/2018	895.39 -	895.39	1,632.71	04/2024 -	03/2024
120	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]	12/2017	1,471.75 -	1,471.75	1,497.78	07/2021 12/2023	12/2023
121	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]	4/2017	894.00 -	929.32	915.65	04/2020 11/2023	09/2023
122	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]	9/2016	950.69 -	1,108.00	1,756.40	08/2019 05/2024	05/2024
123	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]	12/2015	2,136.97 -	2,136.97	2,362.99	12/2018 10/2023	10/2023
124	4-LANING OF BRAHAMPORE-FARAKA - [N24000203]	2/2011	998.79 -	998.79	2,170.28	08/2013 -	02/2024
	Total		38,348.46 -	45,257.74	53,735.49		
	<u>TELECOMMUNICATIONS</u>						
	<u>Department Of Telecommunication</u>						
125	NETWORK FOR SPECTRUM - [N26000101]	3/2012	13,334.00 -	13,334.00	21,913.00	07/2015 12/2022	09/2023
	Total		13,334.00 -	13,334.00	21,913.00		
	<u>URBAN DEVELOPMENT</u>						
	<u>Ahmedabad Metro Rail</u>						
126	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]	11/2014	10,773.00 -	12,924.55	11,912.69	12/2018 -	03/2024
	<u>Chennai Metro Rail Ltd</u>						
127	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]	2/2009	14,600.00 -	18,380.00	17,619.68	12/2015 -	12/2015

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>Delhi Metro Rail Corporation</u>						
128	DELHI MRTS PHASE-III - [N28000056]	9/2011	38,585.00 -	40,180.91	40,239.28	03/2016 08/2021	08/2021
	<u>Kochi Metro Rail Corporation Ltd</u>						
129	KOCHI METRO RAIL PROJECT - [N28000081]	7/2012	5,181.79 -	6,218.14	6,059.17	07/2017 09/2020	09/2020
	<u>Mumbai Metro Rail Corporation Ltd</u>						
130	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]	7/2013	23,136.00 -	37,276.00	25,499.23	03/2020 -	12/2023
	Total		92,275.79 -	1,14,979.60	1,01,330.05		
	<u>WATER RESOURCES</u>						
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>						
131	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]	12/2014	225.77 -	398.90	361.87	03/2020 -	06/2020
132	SAIDPUR SEWER NETWORK PATNA - [N30000039]	4/2015	268.63 -	431.21	478.03	01/2021 -	01/2021
133	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]	3/2017	277.42 -	277.42	345.95	05/2021 03/2017	05/2021
	<u>Polavaram Project Authority</u>						
134	POLAVARAM IRRIGATION PROJECT - [N30000002]	2/2009	10,151.04 -	55,548.87	21,727.98	03/2020 -	03/2024
	Total		10,922.86 -	56,656.40	22,913.83		
	Grand Total		3,16,867.15	5,00,813.00	4,33,949.38		

Details of Projects Ahead of Schedule w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
	<u>Sikkim University</u>						
1	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002	8/2020	314.06	303.55	15.70	01/2025	12/2024
	Total		314.06	303.55	15.70		
	<u>PETROLEUM</u>						
	<u>Indian Oil Corporation Limited</u>						
2	PX-PTA REVAMP AT PANIPAT REFINERY - [N16000376	8/2019	1,255.00	1,255.00	826.78	12/2021	11/2023
			-			12/2023	
3	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400	6/2020	1,378.00	1,378.00	957.11	12/2022	12/2023
			-			02/2024	
4	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409	9/2020	18,936.00	18,936.00	5,008.62	09/2024	08/2024
			-			-	
	Total		21,569.00	21,569.00	6,792.51		
			-				
	<u>POWER</u>						
	<u>National Thermal Power Corporation</u>						
5	ANTA SOLAR 90 MW - [N18000292	1/2021	382.22	382.22	69.01	03/2022	02/2024
			-			02/2025	
	<u>Satluj Jal Vidyut Nigam Limited</u>						
6	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342	11/2022	646.17	646.17	442.45	04/2024	01/2024
			-			-	
	Total		1,028.39	1,028.39	511.46		
			-				
	<u>RAILWAYS</u>						
	<u>Central Railways</u>						
7	WARDHA-NANDED MAHARASHTRA - [N22000231	4/2008	3,168.29	3,445.48	1,752.78	03/2023	03/2024
						12/2026	
8	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	8/2022	955.00	955.39	-	08/2027	03/2027
			-			-	
9	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513	1/2019	904.92	904.92	.36	03/2028	03/2027
						-	
10	BARAMATI - LONAND - [N22000615	2/1999	736.44	736.44	-	03/2027	03/2025
						-	
	<u>Eastern Railways</u>						
11	Rampurhat-Murari (29.48 km)-3rd line - [N22000530	10/2014	218.03	218.03	61.63	03/2024	11/2023
			-			-	
12	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624	7/2015	283.54	283.54	152.33	03/2025	03/2024
			-			-	

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>North Eastern Railway</u>						
13	SAHJANWA - DOHRIGHAT - [N22000565]	8/2019	371.77 -	1,319.75	327.84	03/2029 -	12/2027
14	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]	11/2016	186.85 -	330.00	326.47	06/2024 -	03/2024
15	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]	10/2018	1,600.00 -	4,939.78	613.61	10/2030 -	03/2028
	<u>North Western Railway</u>						
16	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]	7/2022	1,695.82 -	1,695.82	287.84	07/2030 -	12/2026
17	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]	4/2019	528.48 -	528.48	281.18	03/2025 -	12/2023
18	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594]	11/2021	466.42 -	466.42	279.66	11/2026 -	12/2024
19	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605]	2/2023	422.60 -	422.60	.81	02/2028 -	01/2026
20	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607]	12/2022	304.00 239.54	239.54	41.01	06/2026 -	12/2025
21	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608]	1/2023	968.92 -	968.92	23.06	06/2028 -	01/2027
22	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606]	2/2023	352.41 -	352.41	-	06/2027 -	06/2025
23	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604]	2/2023	471.06 -	471.06	-	02/2028 -	02/2026
	<u>Rail Vikas Nigam Ltd.</u>						
24	VIJAYAWADA-GUDUR - [N22000369]	4/2015	3,246.26	3,548.68	5,250.33	12/2023 03/2024	12/2023
	<u>South Western Railway</u>						
25	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]	4/2019	294.67 -	307.66	31.82	03/2026 -	02/2025
26	BANGALORE-WHITEFIELD-BANGALORE CITY- KRISHNARAJAPURAM QUADRUPLING [N22000621]	3/2018	492.87 -	492.87	9.41	03/2025 -	12/2024
27	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559]	9/2019	1,453.73 -	994.47	28.09	12/2027 -	03/2026
28	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018- 19/NR) - [N22000558]	6/2019	663.03 -	748.85	.23	04/2028 -	04/2027
	<u>Southern Railway</u>						
29	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619]	12/2010	600.82 595.39	595.39	268.80	03/2028 -	12/2025
	<u>West Central Railway</u>						
30	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]	9/1998	247.66 8,913.94	8,248.50	2,444.00	05/2008 03/2027	03/2025
	<u>Western Railway</u>						
31	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]	4/2007	1,640.04 1,873.10	1,873.10	1,238.86	03/2022 03/2026	12/2025
32	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD- HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622]	9/2012	261.68 -	261.68	-	03/2027 -	03/2025
33	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]	2/2023	401.48 670.17	670.17	-	03/2030 -	10/2025

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
34	NADIAD-PETLAD (37.26 KM) - [N22000539]	5/2022	335.34 461.91	461.91	.02	06/2030 -	06/2025
35	PETLAD-BHADLAN (22.5 KM) - [N22000538]	5/2022	202.50 307.12	307.12	.97	05/2030 -	05/2025
36	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537]	6/2022	354.99 482.43	482.43	12.32	02/2030 -	02/2025
37	NIMACH-RATLAM (133 KM) - [N22000536]	10/2021	910.00 1,095.88	1,095.88	265.97	10/2027 -	01/2025
38	RAJKOT-KANALUS (111.20 KM) - [N22000535]	10/2021	1,011.72 1,080.57	1,196.84	147.79	10/2026 -	03/2025
39	MEHSANA-PALANPUR (65.1 KM) - [N22000534]	9/2020	529.30 537.31	537.31	8.76	09/2026 -	12/2024
40	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533]	2/2023	152.44 -	152.44	-	12/2025 -	01/2025
41	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532]	2/2023	961.67 961.67	961.67	-	03/2027 -	03/2026
42	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550]	2/2023	410.46 410.46	410.46	-	01/2028 -	03/2026
43	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549]	6/2022	279.23 346.94	346.94	4.22	06/2027 -	03/2025
44	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547]	5/2022	309.81 415.38	415.38	10.34	03/2030 -	01/2025
45	SAMNI-JAMBUSAR (24.08 KM) - [N22000541]	5/2022	216.72 349.93	349.93	10.07	03/2030 -	04/2025
	Total		28,610.97 -	42,738.26	13,880.58		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
46	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]	6/2016	236.78 263.26	263.26	163.40	09/2021 02/2024	01/2024
47	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462]	4/2020	211.09 -	211.09	42.16	07/2024 -	02/2024
48	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]	3/2018	159.97 -	242.61	161.08	06/2019 12/2023	11/2023
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>						
49	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313]	11/2020	351.12 -	351.12	181.82	12/2023 10/2025	12/2023
50	DEMBUEN - BRUNI - [N24001321]	12/2020	606.63 606.63	606.63	278.25	03/2023 03/2024	11/2023
	<u>National Highways Authority Of India</u>						
51	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724]	1/2018	895.39 -	895.39	1,632.71	04/2024 -	03/2024
52	6L GREENFIELD BAUNSAAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE -- - [N24001678]	8/2021	1,460.00 1,460.00	1,460.00	-	06/2024 -	05/2024
53	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758]	1/2020	823.05 -	823.05	215.33	10/2024 -	06/2024

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
54	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	2/2020	752.30 -	766.20	431.47	08/2023 12/2023	11/2023
55	4L OF KHEDAKHJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757	1/2020	876.37 -	876.37	242.63	10/2024 -	06/2024
56	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612	7/2020	1,788.69 -	1,788.69	503.78	01/2024 12/2024	01/2024
57	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560	2/2019	755.16 -	755.16	744.22	10/2023 12/2023	10/2023
58	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561	10/2019	839.63 -	839.63	81.88	10/2023 01/2024	10/2023
59	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571	11/2019	1,341.36 -	1,341.36	891.01	12/2023 02/2024	12/2023
60	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562	2/2019	738.90 -	738.90	799.24	10/2023 12/2023	10/2023
61	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520	11/2019	1,604.06 -	1,604.06	1,104.87	05/2024 -	03/2024
	Total		13,440.50 -	13,563.52	7,473.85		
	Grand Total		64,962.92	79,202.72	28,674.10		

Details of On Schedule Projects w.r.t. Original Schedule

Annexure - IV

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>ATOMIC ENERGY</u>						
	<u>Nuclear Power Corporation Of India Limited</u>						
1	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029]	6/2017	49,621.00 -	49,621.00	12,146.00	09/2027 -	09/2027
	Total		49,621.00 -	49,621.00	12,146.00		
	<u>CIVIL AVIATION</u>						
	<u>Airport Authority Of India Limited</u>						
2	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. - [N04000099]	6/2022	1,305.00 -	751.01	31.31	12/2025 -	12/2025
3	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102]	5/2023	185.75 -	185.75	-	11/2024 -	11/2024
4	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103]	12/2022	347.15 -	347.15	-	08/2025 -	08/2025
5	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT - [N04000101]	5/2022	480.00 -	480.00	15.43	11/2024 -	11/2024
	Total		2,317.90 -	1,763.91	46.74		
	<u>COAL</u>						
	<u>Central Coal Fields Limited</u>						
6	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216]	8/2020	7,254.37 -	7,254.37	907.24	03/2028 -	03/2028
7	EXPANSION OF KARO OCP - [N06000246]	1/2022	908.47 -	908.47	135.26	03/2026 -	03/2026
8	SIRKA OCP - [N06000239]	5/2020	222.82 -	222.82	139.31	03/2025 -	03/2025
9	JHARKHAND LAIYO OCP - [N06000240]	8/2020	764.57 -	764.57	145.67	03/2031 -	03/2031
10	EXPANSION OF KONAR OCP - [N06000245]	1/2022	799.34 -	799.34	284.69	03/2032 -	03/2032
11	EXPANSION OF ASHOK OCP - [N06000247]	5/2021	2,898.28 -	2,898.28	173.90	03/2026 -	03/2026
12	EPR ROHINI KARKATA OCP - [N06000243]	1/2021	1,020.42 -	1,020.42	82.76	03/2025 -	03/2025
13	EPR PUNDI OCP - [N06000242]	11/2020	713.35 -	713.35	236.44	03/2024 -	03/2024
14	UCE OF EPR OF NORTH URIMARI OCP - [N06000218]	7/2021	778.80 -	778.80	590.91	03/2026 -	03/2026
15	EPR TAPIN SOUTH OCP - [N06000241]	11/2020	230.41 -	230.41	18.14	03/2025 -	03/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
16	KOTRE BASANTPUR PACHMO OCP - [N06000237]	8/2020	861.06 -	861.06	314.27	03/2032 -	03/2032
17	EXPANSION PROJECT AMRAPALI OCP - [N06000217]	8/2020	5,136.15 -	5,136.15	579.97	03/2028 -	03/2028
18	CHANDRAGUPT OCP - [N06000238]	8/2020	973.50 -	973.50	7.80	03/2032 -	03/2032
	<u>Eastern Coal Fields Limited</u>						
19	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223]	4/2020	1,210.12 -	1,210.12	322.55	03/2029 -	03/2029
20	CHITRA EAST (RCE) OCP - [N06000169]	8/2018	513.98 -	513.99	178.19	03/2024 -	03/2024
21	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185]	7/2019	826.42 -	389.10	4.47	03/2027 -	03/2027
22	NAKRAKONDA KUMARDIH B OCP - [N06000170]	8/2018	502.68 -	502.67	49.51	03/2029 -	03/2029
23	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]	4/2020	483.65 -	483.65	23.86	03/2025 -	03/2025
24	SONEPUR BAZARI EXPANSION OC - [N06000220]	7/2021	5,365.88 5,366.00	5,365.88	339.81	03/2029 -	03/2029
25	TILABONI UG MINE - [N06000172]	2/2019	916.62 -	749.08	11.05	03/2027 -	03/2027
26	MOHANPUR EXPANSION OC PHASE II - [N06000236]	11/2020	888.99 -	888.99	84.88	03/2025 -	03/2025
27	SIDULI MINE (OC AND UG) - [N06000165]	5/2018	535.18 -	535.18	3.54	03/2026 -	03/2026
28	BONJEMEhari EXPANSION OCP - [N06000244]	8/2021	570.12 -	570.11	32.30	03/2025 -	03/2025
	<u>Mahanadi Coal Fields Limited</u>						
29	SIARMAL OCP (40.00MTY) - [N06000113]	5/2014	3,756.36 -	3,756.36	3,363.98	03/2026 -	03/2026
30	BHUBANESWARI EXPANSION OCP - [N06000227]	8/2020	3,145.45 -	3,145.45	984.26	03/2031 -	03/2031
31	RPR OF HINGULA -II EXPANSION PH-III - [N06000261]	12/2022	2,264.68 -	2,264.68	961.42	03/2029 -	03/2029
32	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP - [N06000167]	5/2018	2,434.75 -	2,434.75	1,477.48	03/2027 -	03/2027
33	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171]	11/2018	2,838.87 -	2,838.87	1,441.47	03/2029 -	03/2029
34	BALARAM EXPANSION OCP - [N06000230]	8/2020	3,504.21 -	3,504.21	668.49	03/2029 -	03/2029
35	GOPALJI-KANIHA OCP - [N06000229]	8/2020	8,416.19 -	8,416.19	1,424.50	03/2028 -	03/2028
	<u>Neyveli Lignite Corporation</u>						
36	PACHWARA SOUTH COAL BLOCK - [N06000193]	7/2013	1,795.01 -	1,795.01	46.60	09/2028 -	09/2028
37	TALABIRA II AND III OCP - [N06000189]	7/2017	2,401.07 -	2,401.07	1,088.11	01/2027 -	01/2027
	<u>Northern Coal Fields Limited</u>						

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
38	NIGAH EXPANSION OCP (15 TO 25 MTPA) - [N06000196]	11/2020	1,729.68 -	1,729.68	406.44	03/2025 -	03/2025
39	KHADIA EXPANSION OCP - [N06000208]	6/2021	491.67 -	491.67	8.68	03/2025 -	03/2025
	<u>Singareni Colliers Company Limited</u>						
40	JAWAHAR KHANI OPENCAST (JK OC) MINE - [N06000259]	12/2021	297.88 -	297.88	27.25	03/2025 -	03/2025
41	GOLETI OPENCAST MINE - [N06000258]	7/2021	345.60 -	345.60	35.90	03/2026 -	03/2026
	<u>South-Eastern Coal Fields Limited</u>						
42	VIJAY WEST OPENCAST PROJECT - [N06000158]	5/2017	976.95 -	976.95	88.28	03/2026 -	03/2026
43	MAHAMAYA OPENCAST PROJECT - [N06000164]	5/2018	410.26 -	410.26	103.01	03/2026 -	03/2026
44	JAMPALI OCP RCE - [N06000198]	5/2020	278.64 -	278.64	199.03	03/2024 -	03/2024
45	BAROUD OC EXPANSION (3-10 MTY) - [N06000197]	8/2020	2,309.80 -	2,309.80	754.34	03/2029 -	03/2029
46	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]	3/2021	496.28 -	496.28	-	03/2028 -	03/2028
47	RAMPUR BATURA OC (4.0 MTY) - [N06000233]	7/2019	1,248.93 -	1,248.93	413.08	03/2026 -	03/2026
48	JHIRIA WEST OPENCAST PROJECT - [N06000166]	11/2018	389.97 -	389.97	15.69	03/2026 -	03/2026
49	DIPKA OC EXPANSION 40 MTY - [N06000200]	12/2020	5,241.40 -	5,241.40	2,371.31	03/2029 -	03/2029
50	PORDA CHINTAPANI OCP (10 MTY) - [N06000199]	12/2020	2,310.12 -	2,310.12	39.19	03/2029 -	03/2029
	<u>Western Coal Fields Limited</u>						
51	GHONSA EXPANSION DEEP OC - [N06000205]	3/2021	241.72 -	241.72	58.79	03/2028 -	03/2028
52	AMALGAMATED YEKONA-I YEKONA-II - [N06000132]	8/2015	727.28 -	727.28	507.65	03/2025 -	03/2025
53	KOLGAON EXPANSION (DEEP) OC - [N06000267]	1/2023	206.19 -	206.19	7.75	03/2027 -	03/2027
54	GOKUL EXPANSION OC - [N06000264]	4/2021	456.95 -	456.95	147.40	03/2026 -	03/2026
55	RPR PAUNI II EXPANSION OC - [N06000263]	3/2023	464.45 -	464.45	178.21	03/2027 -	03/2027
56	MAKARDHOKDA I EXPANSION OC - [N06000253]	6/2022	497.06 -	497.06	141.20	03/2026 -	03/2026
57	URDHAN OC - [N06000265]	7/2022	228.42 -	228.42	21.53	03/2031 -	03/2031
58	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) - [N06000222]	2/2020	1,184.33 -	1,184.33	736.93	03/2027 -	03/2027
59	TAWA III UG MINE - [N06000250]	12/2021	324.25 -	324.25	12.27	03/2027 -	03/2027
60	DHUPTALA OC(SASTI UG TO OC) - [N06000209]	2/2019	720.87 -	720.87	173.17	03/2028 -	03/2028

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
61	GANDHIGRAM UG MINE - [N06000183]	8/2019	414.16 -	414.16	24.41	03/2026 -	03/2026
62	VISHNUPURI UG TO OC - [N06000260]	11/2022	227.65 -	227.65	7.02	03/2029 -	03/2029
63	SHARDA UG - [N06000266]	7/2022	200.16 -	200.16	33.91	03/2028 -	03/2028
64	BHANEGAON OC (1.15MTY) - [N06000256]	9/2022	494.60 -	494.60	97.51	03/2028 -	03/2028
65	BHATADI EXPANSION OC - [N06000254]	2/2020	729.86 -	729.86	158.78	03/2028 -	03/2028
66	NEW MAJARI UG TO OC (3.0 MTY) - [N06000255]	5/2019	496.38 -	496.38	127.09	03/2027 -	03/2027
67	SINGHORI DEEP OC - [N06000252]	5/2022	421.84 -	421.84	110.70	03/2029 -	03/2029
68	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) - [N06000257]	9/2022	497.01 -	497.01	143.39	03/2027 -	03/2027
69	SASTI EXPANSION OC - [N06000206]	8/2020	371.59 -	371.59	80.86	03/2026 -	03/2026
70	SAONER UG MINE I EXPANSION - [N06000251]	1/2022	253.51 -	253.51	67.00	03/2028 -	03/2028
71	ADASA UG TO OC (1.50 MTY) - [N06000219]	11/2018	333.43 -	333.43	212.38	03/2024 -	03/2024
72	MUNGOLI NIRGUDA EXTENSION (DEEP) OC - [N06000231]	11/2020	826.80 -	826.80	348.79	03/2026 -	03/2026
73	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226]	9/2018	313.34 -	313.34	194.72	03/2024 -	03/2024
	Total		92,090.80 -	91,485.93	24,176.49		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
	<u>Central Public Works Department</u>						
74	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL [N42000010]	8/2021	316.25 -	316.25	179.77	02/2024 -	02/2024
	Total		316.25 -	316.25	179.77		
	<u>DPIIT</u>						
	<u>Dmic For Dpiit</u>						
75	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001]	9/2011	20,084.00 -	20,084.00	9,713.21	03/2027 03/2027	03/2027
	Total		20,084.00 -	20,084.00	9,713.21		
	<u>HEALTH AND FAMILY WELFARE</u>						
	<u>Cpwd For Health</u>						
76	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]	3/2019	1,828.00 -	1,828.00	843.75	09/2025 -	09/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	Total		1,828.00 -	1,828.00	843.75		
	<u>PETROLEUM</u>						
	<u>Bharat Petroleum Corporation Limited</u>						
77	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]	9/2019	1,932.00 -	1,932.00	343.11	03/2025 -	03/2025
78	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL - [N16000463]	4/2019	605.65 -	605.65	167.36	03/2030 -	03/2030
79	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL - [N16000472]	4/2019	332.38 -	332.38	90.78	09/2028 -	09/2028
80	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSingHPUR AND KENDRAPARA - [N16000465]	4/2019	485.91 -	485.91	126.97	03/2030 -	03/2030
81	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH - [N16000466]	4/2019	432.06 -	432.06	128.57	09/2028 -	09/2028
82	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG - [N16000461]	4/2019	897.62 -	897.62	187.95	09/2028 -	09/2028
83	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK - [N16000473]	4/2018	261.48 -	261.48	142.92	06/2025 -	06/2025
84	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR - [N16000464]	4/2019	599.19 -	599.19	178.40	03/2030 -	03/2030
85	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU - [N16000474]	12/2019	230.25 -	230.25	47.08	03/2029 -	03/2029
86	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA - [N16000467]	4/2019	427.94 -	427.94	74.17	09/2030 -	09/2030
87	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA - [N16000460]	4/2019	2,337.98 -	2,337.98	663.65	11/2028 -	11/2028
88	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500]	4/2021	676.89 -	676.89	159.24	03/2025 -	03/2025
89	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI - [N16000468]	12/2019	350.35 -	350.35	70.69	03/2029 -	03/2029
90	CITY GAS DISTRIBUTION NETWORK PROJECT AT AHMEDNAGAR AND AURANGABAD - [N16000459]	4/2019	3,972.18 -	3,972.18	1,308.87	09/2028 -	09/2028
91	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR - [N16000462]	4/2019	741.29 -	741.29	226.22	03/2030 -	03/2030
	<u>Chennai Petroleum Corporation Limited</u>						
92	CBR 9 MMTPA PROJECT - [N16000434]	1/2021	31,580.00 -	31,580.00	1,011.63	06/2025 -	06/2025
	<u>Hindustan Petroleum Corporation Limited</u>						
93	BHATINDA SANGRUR PIPELINE - [N16000440]	11/2021	367.00 -	367.00	160.43	04/2024 -	04/2024
94	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494]	3/2023	384.04 -	384.04	0.52	12/2026 -	12/2026
95	HALDIA PANAGARH PIPELINE PROJECT - [N16000478]	11/2022	1,010.00 -	1,010.00	11.42	11/2025 -	11/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
96	NEW LPG PLANT AT VARANASI - [N16000447]	8/2017	194.62 -	194.62	168.12	05/2024 05/2024	05/2024
97	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARALI - [N16000496]	3/2022	1,751.00 -	1,751.00	80.62	03/2030 -	03/2030
98	CGD PROJECT IN BIHAR JHARKHAND - [N16000497]	6/2022	1,377.00 -	1,377.00	46.32	06/2030 -	06/2030
99	CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498]	6/2022	2,628.00 -	2,628.00	49.81	06/2030 -	06/2030
100	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484]	3/2023	156.36 -	156.36	0.52	03/2026 03/2026	03/2026
101	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432]	9/2021	160.00 -	160.00	1.13	06/2024 -	06/2024
	<u>Indian Oil Corporation Limited</u>						
102	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418]	10/2018	2,998.00 -	2,998.00	302.74	03/2030 -	03/2030
103	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS - [N16000427]	6/2019	303.00 -	303.00	192.90	02/2028 -	02/2028
104	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]	3/2022	1,459.00 -	1,459.00	72.94	03/2025 -	03/2025
105	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]	1/2022	389.00 -	389.00	17.52	09/2024 -	09/2024
106	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487]	3/2022	865.00 -	865.00	15.60	03/2030 -	03/2030
107	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479]	1/2023	346.70 -	346.70	1.51	01/2025 -	01/2025
108	CGD PROJECT AT EAST MEDNIPUR, WEST MEDNIPUR AND JHARGRAM DISTRICTS - [N16000491]	3/2022	609.00 -	609.00	21.92	03/2030 -	03/2030
109	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456]	9/2022	165.00 -	165.00	0.40	08/2025 -	08/2025
110	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]	1/2022	328.00 -	328.00	13.41	09/2024 -	09/2024
111	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480]	3/2023	202.07 -	202.07	0.24	02/2026 -	02/2026
112	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503]	6/2017	281.35 -	281.35	46.09	05/2025 -	05/2025
113	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGOUR DISTRICTS - [N16000489]	3/2022	575.00 -	575.00	30.61	03/2030 -	03/2030
114	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490]	3/2022	1,328.00 -	1,328.00	53.44	03/2030 -	03/2030
115	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]	1/2022	829.00 -	829.00	109.29	07/2024 -	07/2024
116	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486]	3/2022	501.00 -	501.00	45.28	03/2030 -	03/2030
117	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488]	3/2022	151.00 -	151.00	6.74	03/2030 -	03/2030
118	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492]	3/2022	1,295.00 -	1,295.00	49.08	03/2030 -	03/2030

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
119	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485]	3/2022	1,420.00 -	1,420.00	29.74	03/2030 -	03/2030
120	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]	6/2022	768.00 -	768.00	16.84	10/2025 -	10/2025
121	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]	4/2022	341.43 -	341.43	0.83	10/2024 -	10/2024
122	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]	6/2022	656.00 -	656.00	196.02	08/2025 -	08/2025
123	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]	4/2022	260.12 -	260.12	0.02	04/2025 -	04/2025
124	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]	9/2022	980.45 -	980.45	28.68	06/2026 -	06/2026
125	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]	1/2022	463.00 -	463.00	104.90	07/2025 -	07/2025
126	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451]	3/2022	564.00 -	564.00	127.18	11/2024 -	11/2024
127	CGD PROJECT AT SALEM DISTRICT - [N16000419]	10/2018	1,304.00 -	1,304.00	100.70	03/2030 -	03/2030
	<u>Oil & Natural Gas Corporation Limited</u>						
128	REDEVELOPMENT OF SANTHAL FIELD - [N16000279]	2/2017	1,162.56 -	1,162.56	1,042.01	03/2026 -	03/2026
129	REDEVELOPMENT OF LINCH FIELD - [N16000428]	4/2021	631.03 -	631.03	231.71	03/2025 -	03/2025
130	CREATION OF GAS DEHYDRATION FACILITIES - [N16000443]	3/2022	209.33 -	209.33	26.55	05/2024 -	05/2024
131	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477]	5/2022	249.43 -	249.43	18.16	02/2025 -	02/2025
132	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482]	7/2021	320.20 -	320.20	32.68	07/2024 -	07/2024
133	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]	3/2023	325.53 -	325.53	64.87	06/2024 -	06/2024
134	KALOL REDEVELOPMENT PROJECT - [N16000481]	8/2022	1,487.41 -	1,487.41	498.62	03/2027 -	03/2027
135	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483]	7/2021	173.03 -	173.03	45.99	07/2025 -	07/2025
136	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470]	6/2022	4,144.41 -	4,144.41	-	10/2025 -	10/2025
137	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444]	1/2022	621.40 -	621.40	81.22	11/2024 -	11/2024
138	CREATION OF GDU AND DPD FACILITIES AT RAJAHMUNDRY - [N16000471]	3/2022	211.22 -	211.22	6.12	05/2024 -	05/2024
139	PIPELINE REPLACEMENT PROJECT - VII - [N16000436]	1/2022	3,183.58 -	3,183.58	1,534.05	05/2024 -	05/2024
140	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431]	8/2021	885.63 -	885.63	299.84	02/2026 -	02/2026
	<u>Oil India Limited</u>						

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
141	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449]	6/2021	860.00 -	860.00	125.00	12/2024 -	12/2024
142	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION, PROCESSING - [N16000450]	12/2020	430.76 -	430.76	131.55	07/2024 03/2024	07/2024
	Total		88,168.83 -	88,168.83	11,169.49		
	<u>POWER</u>						
	<u>Chenab Valley Power Projects [P] Limited</u>						
143	KWAR HE PROJECT - [N18000363]	5/2022	4,526.12 -	4,526.12	482.43	11/2026 -	11/2026
	<u>National Hydro-Electric Power Corporation</u>						
144	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362]	2/2023	31,876.39 -	31,876.39	2,274.72	02/2032 -	02/2032
	<u>National Thermal Power Corporation</u>						
145	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345]	7/2022	1,316.02 -	1,316.02	165.87	03/2025 -	03/2025
146	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]	6/2022	2,598.92 -	2,598.92	1.82	03/2024 03/2024	03/2024
147	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]	5/2023	1,095.01 -	1,095.01	75.46	01/2025 -	01/2025
148	BADAM COAL MINING PROJECT - [N18000367]	2/2019	501.79 -	501.79	20.35	10/2024 -	10/2024
149	CHATTI BARIATU COAL MINING PROJECT - [N18000369]	3/2015	1,314.00 -	1,783.00	-	04/2024 -	04/2024
150	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364]	8/2022	11,844.00 -	11,844.00	836.00	05/2027 -	05/2027
151	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365]	6/2023	6,283.81 -	6,283.81	203.47	12/2024 -	12/2024
152	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346]	9/2022	7,179.54 -	7,179.54	545.46	09/2024 09/2024	09/2024
153	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348]	6/2022	1,530.49 -	1,530.49	241.44	03/2024 03/2024	03/2024
	<u>Power Grid Corporation Of India Limited</u>						
154	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330]	3/2022	288.71 -	288.71	0.23	12/2024 -	12/2024
155	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358]	3/2023	815.12 -	815.12	1.53	03/2025 -	03/2025
156	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343]	10/2022	307.87 -	307.87	8.81	10/2025 -	10/2025
157	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]	2/2023	200.58 -	200.58	-	05/2024 -	05/2024
158	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360]	3/2023	1,167.55 -	1,167.55	44.34	03/2025 -	03/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
159	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372]	6/2023	202.39 -	202.39	-	01/2025 -	01/2025
160	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356]	3/2023	1,433.28 -	1,433.28	82.96	09/2024 -	09/2024
161	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359]	3/2023	966.79 -	966.79	10.09	12/2024 -	12/2024
162	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355]	3/2023	260.30 -	260.30	2.08	03/2025 -	03/2025
163	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361]	3/2023	2,820.99 -	2,820.99	107.80	03/2025 -	03/2025
164	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373]	8/2023	688.74 -	688.74	-	02/2025 -	02/2025
165	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354]	3/2023	271.69 -	271.69	-	09/2024 -	09/2024
166	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357]	3/2023	922.30 -	922.30	46.29	12/2024 -	12/2024
167	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328]	2/2022	318.12 -	318.12	108.08	04/2025 -	04/2025
168	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341]	8/2022	863.99 -	863.99	264.65	02/2024 -	02/2024
169	ER WR TRANSMISSION LIMITED - [N18000353]	3/2023	281.16 -	281.16	0.11	03/2025 -	03/2025
170	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338]	7/2022	186.19 -	186.19	26.55	03/2025 -	03/2025
171	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352]	3/2023	3,546.94 -	3,546.94	106.44	11/2024 -	11/2024
172	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351]	3/2023	524.04 -	524.04	15.25	11/2025 -	11/2025
	<u>Satluj Jal Vidyut Nigam Limited</u>						
173	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279]	11/2020	1,810.56 -	1,810.56	1,232.21	01/2026 -	01/2026
174	SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344]	1/2023	2,614.51 -	2,614.51	526.27	04/2028 -	04/2028
175	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291]	10/2020	687.97 -	687.97	465.62	11/2025 -	11/2025
176	RAGHANESDA SOLAR POWER PROJECT - [N18000340]	6/2022	642.15 -	642.15	485.03	12/2023 -	12/2023
	Total		91,888.03 -	92,357.03	8,381.36		
	<u>RAILWAYS</u>						
	<u>Ahmedabad Metro Rail</u>						

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
177	RAJPURA-BHATINDA (172.64 KM) - [N22000597]	6/2017	1,775.73 -	1,775.73	-	03/2024 -	03/2024
	<u>Central Railways</u>						
178	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]	1/2019	492.76 -	492.76	0.05	03/2026 -	03/2026
	<u>East Central Railways</u>						
179	PARASNATH-MADHUBAN-GIRIDIH - [N22000527]	3/2019	816.03 -	902.86	1.49	03/2030 -	03/2030
180	GARHWA ROAD - RAIL OVER RAIL - [N22000610]	3/2017	262.71 -	262.71	132.57	03/2024 -	03/2024
181	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524]	7/2022	486.00 -	486.00	23.10	07/2027 -	07/2027
182	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523]	6/2019	983.62 -	983.62	273.81	06/2025 -	06/2025
183	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528]	10/2022	234.00 -	234.00	0.45	10/2027 -	10/2027
184	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525]	10/2022	199.96 -	199.96	-	10/2027 -	10/2027
185	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611]	1/2018	487.73 -	487.73	215.76	12/2025 -	12/2025
186	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526]	2/2019	496.47 -	496.47	1.33	06/2028 -	06/2028
187	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDI - [N22000529]	11/2022	202.00 -	202.00	-	11/2027 -	11/2027
	<u>East Coast Railway</u>						
188	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519]	8/2022	190.90 -	190.90	-	08/2027 -	08/2027
189	JEYPORE NABARANGPUR NEWLINE - [N22000517]	7/2017	499.99 -	747.91	-	07/2028 -	07/2028
190	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521]	12/2009	48.44 297.00	297.00	-	12/2026 -	12/2026
191	BAGHUAPAL FLY OVER (20 KM) - [N22000522]	8/2019	183.00 -	183.00	-	08/2027 -	08/2027
192	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520]	9/2022	189.93 -	189.93	-	09/2027 -	09/2027
193	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518]	7/2018	278.96 495.00	494.62	-	12/2026 -	12/2026
194	JEYPORE MALKANGIRI NEW LINE - [N22000516]	2/2018	642.69 -	642.69	23.16	07/2033 -	07/2033
	<u>National Capital Region Transport Corp</u>						
195	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543]	4/2019	169.65 -	169.65	115.82	03/2026 -	03/2026
196	BAIYAPPANAHALLI-HOSUR (48 KM) - [N22000542]	4/2019	375.67 -	375.67	-	03/2026 -	03/2026
	<u>North Central Railway</u>						
197	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563]	4/2019	494.11 -	494.11	-	03/2026 -	03/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
198	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544]	8/2019	2,390.00 -	2,390.00	-	12/2026 -	12/2026
199	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545]	4/2020	1,456.89 -	1,456.89	-	06/2026 06/2026	06/2026
200	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562]	4/2019	451.99 -	451.99	-	12/2025 -	12/2025
201	AGRA FORT-BANDIKUI - [N22000553]	6/2022	1,389.81 -	1,389.81	-	06/2027 -	06/2027
202	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]	4/2019	187.21 -	187.21	-	12/2025 -	12/2025
203	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]	3/2017	260.00 -	260.00	-	12/2024 -	12/2024
204	MATHURA - VRINDAVAN (11 KM) - [N22000612]	8/2022	402.88 -	402.88	-	06/2025 -	06/2025
	<u>North East Frontier Railway</u>						
205	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) [N22000570]	8/2022	745.00 -	745.00	-	08/2027 -	08/2027
	<u>North Eastern Railway</u>						
206	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) - [N22000566]	7/2020	950.00 -	341.66	4.30	12/2024 -	12/2024
	<u>Northern Railway</u>						
207	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]	8/2017	515.50 -	676.00	-	03/2025 -	03/2025
208	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584]	3/2019	235.72 -	235.72	-	03/2025 -	03/2025
209	FEROZPUR - PATTI (25.72 KM) - [N22000614]	4/2017	299.74 -	299.74	-	03/2027 -	03/2027
210	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025
211	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591]	3/2023	177.33 -	177.33	-	12/2026 -	12/2026
212	BARABANKI AKBARPUR DOUBLING - [N22000578]	9/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025
213	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590]	1/2019	323.85 -	323.85	-	03/2025 -	03/2025
214	LUDHIANA MULLANPUR DOUBLING - [N22000589]	9/2020	82.99 234.77	235.00	-	03/2025 -	03/2025
	<u>Rail Vikas Nigam Ltd.</u>						
215	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]	6/2016	3,677.76 -	3,677.76	4,554.20	12/2023 -	12/2023
216	VIJAYAWADA-GUDUR - [N22000369]	4/2015	3,246.26 -	3,548.68	5,250.33	12/2023 03/2024	12/2023
217	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]	3/2008	631.78 -	1,627.65	1,166.65	06/2025 -	06/2025
218	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599]	11/2016	8,975.00 -	8,975.00	3,977.72	03/2026 03/2026	03/2026
219	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]	11/2018	357.48 -	409.38	104.19	03/2025 -	03/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
220	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]	12/2015	1,116.00 -	1,312.44	2,645.97	03/2025 -	03/2025
221	INDORE BUDNI (INDORE JABALPUR) - [N22000601]	9/2018	4,340.00 -	7,474.00	421.52	09/2030 -	09/2030
222	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]	5/2018	1,177.96 -	1,177.96	1,357.79	03/2024 03/2024	03/2024
223	JUNAGARH - VISAVADAR (42.28) KM - [N22000600]	6/2022	492.83 -	492.83	-	12/2026 -	12/2026
224	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588]	4/2012	991.60 -	991.60	1,666.28	02/2024 10/2023	02/2024
	<u>South Central Railway</u>						
225	RENIGUNTA WADI GOOTY - BYPASS - [N22000587]	4/2016	302.00 -	302.00	14.29	12/2025 -	12/2025
226	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585]	3/2023	351.83 -	351.83	-	03/2027 -	03/2027
227	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586]	4/2016	226.72 -	226.72	73.90	12/2025 -	12/2025
	<u>South East Central Railway</u>						
228	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580]	6/2022	1,376.20 -	775.82	4.74	06/2030 -	06/2030
229	Gauge conversion of Raipur(Kendri)-Dhamtari & Abhanpur-Rajim branch (67.20 km) - [N22000572]	7/2011	1,171.30 -	1,171.30	-	10/2024 -	10/2024
230	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM - [N22000617]	6/2006	303.59 -	303.59	3.22	03/2024 -	03/2024
231	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573]	9/2022	170.49 -	170.49	-	12/2026 -	12/2026
232	CHIRIMIRI-NAGPUR HALT - [N22000616]	10/2018	241.00 -	241.00	-	06/2030 -	06/2030
233	3RD & 4TH LINE - SARAGBUNDIA & MADWARANI - [N22000579]	9/2022	167.64 -	167.64	-	09/2026 -	09/2026
234	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]	9/2022	169.06 -	177.34	-	09/2026 -	09/2026
235	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576]	9/2022	169.06 -	169.06	-	09/2026 -	09/2026
236	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574]	12/2022	177.03 -	177.03	-	12/2026 -	12/2026
237	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577]	9/2022	328.34 -	328.34	-	09/2026 -	09/2026
	<u>South Eastern Railway</u>						
238	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]	9/2022	209.75 -	244.99	1.63	09/2026 -	09/2026
	<u>South Western Railway</u>						
239	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]	2/2011	162.13 -	348.85	0.36	04/2028 -	04/2028
240	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]	9/2022	323.14 -	323.14	25.51	12/2025 -	12/2025
	<u>Southern Railway</u>						

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
241	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626	7/2008	677.12 -	788.05	103.18	03/2026 03/2025	03/2026
242	MORAPPUR-DHARMAPURI - [N22000618	2/2019	358.95 -	358.95	1.39	03/2028 -	03/2028
243	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567	1/2006	417.50 -	417.50	3.76	03/2025 06/2024	03/2025
	<u>West Central Railway</u>						
244	SATNA - REWA (50 KM) - [N22000554	11/2015	500.00 -	500.00	-	03/2026 03/2026	03/2026
245	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552	12/2016	199.63 -	199.63	-	03/2024 03/2024	03/2024
	<u>Western Railway</u>						
246	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551	10/2022	437.21 -	437.21	-	10/2027 -	10/2027
247	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623	6/2013	166.33 -	166.33	-	06/2025 -	06/2025
248	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548	5/2022	296.54 -	296.54	-	05/2030 -	05/2030
	Total		55,190.47 -	61,013.05	22,168.47		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
	<u>Border Road Organisation</u>						
249	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898	7/2020	272.49 -	272.49	113.32	11/2024 -	11/2024
250	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897	3/2021	642.24 -	642.24	194.46	07/2024 -	07/2024
251	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899	2/2021	395.25 -	395.25	91.27	07/2024 -	07/2024
252	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900	3/2020	796.97 -	796.97	248.26	08/2024 -	08/2024
253	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916	3/2021	314.67 -	314.67	-	05/2026 -	05/2026
254	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915	3/2021	230.54 -	230.54	-	06/2026 -	06/2026
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
255	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935	3/2022	724.17 -	724.17	124.01	08/2025 -	08/2025
256	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886	10/2022	304.68 -	304.68	48.98	08/2024 -	08/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
257	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850	3/2022	995.04 -	995.04	40.56	09/2025 09/2025	09/2025
258	WIDENING & STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROAD - [N24001924	3/2022	514.22 -	514.22	-	08/2025 -	08/2025
259	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529	12/2021	451.66 -	451.66	221.09	08/2024 -	08/2024
260	REHABILITATION AND UPGRADATION OF JAMKHEDE TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910	9/2022	157.62 -	157.62	2.18	07/2024 -	07/2024
261	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	3/2020	262.37 -	343.77	103.90	09/2024 -	09/2024
262	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESIGN KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862	2/2022	238.78 -	238.78	3.41	10/2025 -	10/2025
263	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863	3/2021	154.05 -	154.05	17.02	06/2024 -	06/2024
264	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885	2/2023	414.81 -	414.81	-	12/2024 -	12/2024
265	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861	2/2022	157.49 -	157.49	52.31	11/2024 -	11/2024
266	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292	3/2019	543.05 -	543.05	482.67	03/2027 -	03/2027
267	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 - 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	1/2022	221.03 -	243.95	54.33	11/2024 -	11/2024
268	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527	12/2021	411.40 -	411.40	83.14	05/2024 -	05/2024
269	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932	3/2022	401.72 -	401.72	82.84	09/2024 -	09/2024
270	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911	3/2018	152.03 -	152.03	81.35	07/2024 -	07/2024
271	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408	2/2021	925.47 -	925.47	124.70	07/2025 -	07/2025
272	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479	3/2021	395.62 -	395.62	142.24	05/2024 -	05/2024
273	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906	8/2022	185.59 -	185.59	45.79	03/2024 -	03/2024
274	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471	4/2020	325.24 -	325.24	61.27	11/2024 -	11/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
275	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887	8/2022	291.37 -	291.37	68.39	06/2024 -	06/2024
276	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928	3/2022	317.74 -	317.74	-	04/2025 -	04/2025
277	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890	2/2023	261.82 -	261.82	58.28	12/2024 -	12/2024
278	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS - [N24001459	1/2022	297.06 -	297.06	209.86	04/2024 -	04/2024
279	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923	1/2022	315.21 -	315.21	20.57	07/2024 -	07/2024
280	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944	1/2023	255.88 -	255.88	-	06/2024 -	06/2024
281	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931	3/2022	536.00 -	536.00	157.79	02/2025 -	02/2025
282	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927	2/2022	838.43 -	838.43	-	09/2025 -	09/2025
283	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374	6/2020	437.60 -	437.60	268.65	03/2027 -	03/2027
284	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857	6/2020	414.24 -	414.24	181.45	12/2023 -	12/2023
285	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904	9/2022	195.38 -	195.38	20.85	07/2024 -	07/2024
286	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953	12/2021	388.71 -	388.71	129.93	09/2024 -	09/2024
287	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855	2/2021	192.93 -	192.93	-	06/2025 -	06/2025
288	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943	9/2022	172.98 -	172.98	-	03/2024 -	03/2024
289	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908	12/2021	167.97 -	167.97	10.50	05/2024 -	05/2024
290	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478	12/2021	257.97 -	257.97	81.66	05/2024 -	05/2024
291	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466	3/2021	297.24 -	297.24	69.98	07/2024 07/2024	07/2024
292	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293	3/2019	486.70 -	486.70	474.02	03/2027 -	03/2027

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
293	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949]	12/2021	277.30 -	277.30	24.81	03/2024 -	03/2024
294	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528]	1/2022	194.88 -	194.88	15.72	12/2024 -	12/2024
295	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]	4/2020	199.39 -	199.39	78.47	02/2024 -	02/2024
296	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]	4/2020	236.47 -	236.47	61.74	03/2024 -	03/2024
297	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460]	12/2021	170.60 -	170.60	83.45	09/2024 -	09/2024
298	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530]	12/2021	150.11 -	150.11	24.26	09/2024 -	09/2024
299	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892]	2/2023	245.61 -	245.61	7.99	12/2024 -	12/2024
300	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]	2/2023	398.48 -	398.48	-	02/2024 -	02/2024
301	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870]	2/2022	624.43 -	624.43	35.57	11/2024 -	11/2024
302	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959]	3/2022	839.98 -	839.98	76.63	09/2025 -	09/2025
303	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531]	3/2022	304.87 -	304.87	108.83	08/2024 -	08/2024
304	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868]	3/2022	187.65 -	187.65	7.97	08/2025 -	08/2025
305	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294]	3/2019	560.39 -	560.39	563.29	03/2027 -	03/2027
306	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297]	3/2019	450.65 -	450.65	308.97	03/2027 -	03/2027
307	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463]	4/2020	294.84 -	294.84	174.77	07/2024 -	07/2024
308	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925]	3/2022	423.18 -	423.18	-	08/2025 -	08/2025
309	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866]	3/2022	186.29 -	186.29	29.40	08/2024 -	08/2024
310	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858]	3/2022	499.79 -	499.79	148.28	06/2025 06/2025	06/2025
311	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946]	11/2022	218.93 -	218.93	-	11/2024 -	11/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
312	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469	11/2021	307.11 -	307.11	74.42	05/2024 -	05/2024
313	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANEDE SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903	8/2022	206.54 -	206.54	-	04/2025 -	04/2025
314	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951	1/2022	403.22 -	403.22	91.69	01/2025 -	01/2025
315	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884	3/2023	428.80 -	428.80	25.00	05/2025 -	05/2025
316	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860	1/2022	300.33 -	300.33	130.56	04/2025 -	04/2025
317	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869	12/2022	235.15 -	235.15	-	08/2025 -	08/2025
318	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957	8/2020	349.29 -	349.29	65.77	07/2024 -	07/2024
319	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954	3/2022	568.12 -	568.12	133.40	01/2025 -	01/2025
320	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934	12/2021	439.82 -	439.82	112.56	05/2024 -	05/2024
321	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375	6/2020	496.47 -	496.47	104.15	03/2027 -	03/2027
322	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR- HIRATA - VARDASAGWARA) SECTION OF NH-927A. PKG- - [N24001413	2/2021	240.99 -	240.99	124.55	01/2024 -	01/2024
323	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465	6/2020	252.19 -	252.19	0.28	09/2024 09/2024	09/2024
324	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955	3/2022	317.22 -	317.22	38.78	05/2025 -	05/2025
325	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880	3/2022	778.18 -	778.18	39.43	07/2025 -	07/2025
326	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376	3/2021	182.55 -	182.55	79.09	03/2027 -	03/2027
327	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DSIGN CHANGES) ON HOSADURGA HOL - [N24001945	8/2022	170.34 -	170.34	-	02/2024 -	02/2024
328	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447	8/2020	371.93 -	371.93	63.42	12/2024 -	12/2024
329	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879	3/2022	295.24 -	295.24	0.49	07/2025 -	07/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
330	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942]	3/2021	423.67 -	423.67	105.59	07/2024 -	07/2024
331	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883]	3/2021	478.83 -	478.83	197.08	03/2024 -	03/2024
332	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU) FROM KM 8+920 TO KM 13+375 - [N24001877]	7/2020	1,110.23 -	1,110.23	92.11	05/2027 -	05/2027
333	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864]	11/2021	154.49 -	154.49	28.89	06/2025 -	06/2025
334	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467]	3/2021	226.44 -	226.44	62.19	02/2024 02/2024	02/2024
335	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950]	3/2021	369.81 -	369.81	108.07	02/2025 -	02/2025
336	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929]	1/2022	697.66 -	697.66	113.26	10/2025 -	10/2025
337	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940]	1/2023	166.58 -	166.58	0.30	01/2026 -	01/2026
338	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947]	2/2023	177.94 -	177.94	-	02/2025 -	02/2025
339	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOL TO BURTUK (L=23.316KM) - [N24001442]	10/2021	385.15 -	385.15	113.05	05/2024 05/2024	05/2024
340	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867]	3/2022	174.34 -	174.34	16.00	07/2024 -	07/2024
341	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457]	4/2020	172.50 -	172.50	61.80	07/2024 -	07/2024
342	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882]	3/2022	496.64 -	496.64	-	10/2024 -	10/2024
343	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372]	2/2021	588.09 -	588.09	290.92	03/2024 -	03/2024
344	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958]	8/2020	311.22 -	311.22	39.94	10/2024 -	10/2024
345	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865]	12/2021	324.09 -	324.09	53.60	05/2025 -	05/2025
346	UPGRADATION OF NH 130A MUNGELI TO PONDII FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920]	3/2021	218.57 -	218.57	17.88	09/2024 -	09/2024
347	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941]	1/2023	350.69 -	350.69	-	01/2025 -	01/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
348	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859	3/2021	196.94 -	196.94	15.82	03/2024 -	03/2024
349	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938	6/2021	298.00 -	298.00	-	06/2024 -	06/2024
350	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952	3/2022	285.50 -	285.50	21.17	08/2025 -	08/2025
351	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875	3/2021	477.54 -	477.54	61.57	01/2025 -	01/2025
352	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933	12/2021	480.10 -	480.10	211.68	12/2024 -	12/2024
353	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840	3/2022	535.03 -	535.03	-	04/2025 -	04/2025
354	SHEWALI (SAKRI) - NANDURBAR - [N24001893	9/2022	232.59 -	232.59	75.60	04/2024 -	04/2024
355	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917	3/2020	278.97 -	278.97	97.26	05/2024 -	05/2024
356	STRENGTHING AND WIDENING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909	11/2021	157.72 -	157.72	55.38	06/2024 -	06/2024
357	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480	10/2021	227.06 -	227.06	47.99	04/2024 -	04/2024
358	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470	8/2020	314.32 -	314.32	24.78	04/2025 -	04/2025
359	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881	6/2021	574.00 -	574.00	574.00	11/2024 -	11/2024
360	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291	3/2019	421.48 -	421.48	365.83	03/2027 -	03/2027
361	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948	10/2022	355.72 -	355.72	-	10/2024 -	10/2024
362	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902	12/2022	213.32 -	213.32	7.45	09/2024 -	09/2024
363	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878	2/2022	427.29 -	427.29	5.21	12/2024 -	12/2024
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>						
364	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683	2/2017	180.57 -	180.57	104.80	11/2023 11/2023	11/2023

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
365	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313	11/2020	351.12 -	351.12	181.82	12/2023 10/2025	12/2023
366	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914	5/2023	195.95 -	195.95	-	11/2024 -	11/2024
367	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368	3/2021	286.72 -	286.72	37.25	01/2024 -	01/2024
368	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544	3/2022	909.02 -	909.02	104.25	01/2025 -	01/2025
369	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326	11/2020	4,997.04 -	4,997.04	1,418.46	09/2028 -	09/2028
370	PEREN-DIMAPUR PKG-3 - [N24001912	2/2021	177.77 -	177.77	-	06/2025 -	06/2025
371	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 - [N24000320	6/2015	463.49 -	463.49	290.85	03/2024 -	03/2024
372	AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540	3/2022	152.11 -	152.11	19.35	02/2025 -	02/2025
373	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451	3/2022	215.27 -	215.27	67.58	07/2024 -	07/2024
374	FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543	7/2022	245.34 -	245.34	13.52	01/2025 -	01/2025
375	REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474	9/2021	359.86 -	359.86	181.47	05/2024 05/2024	05/2024
376	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541	11/2021	283.50 -	283.50	98.20	06/2024 -	06/2024
377	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832	1/2023	458.59 -	458.59	34.06	05/2025 -	05/2025
378	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452	4/2022	170.95 -	170.95	32.09	07/2024 -	07/2024
379	IMPHAL - KHONGSANG PKG-5 - [N24001538	12/2021	410.68 -	410.68	48.66	05/2024 -	05/2024
380	IMPHAL - KHONGSANG PKG-6 - [N24001539	12/2021	504.76 -	504.76	26.41	02/2025 -	02/2025
381	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833	7/2022	198.28 -	198.28	7.65	03/2025 -	03/2025
382	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256	8/2020	6,808.69 -	6,808.69	2,674.47	09/2026 -	09/2026
383	RISHI BORDER- ROLEP- MENLA PKG- 3B - [N24001362	12/2020	410.60 -	379.30	159.09	02/2024 02/2024	02/2024
384	KARGIL-ZANSKR PACKAGE-6 - [N24001346	1/2021	239.81 -	239.81	262.67	05/2024 -	05/2024
385	KARGIL-ZANSKR PACKAGE-5 - [N24001330	8/2020	169.79 -	169.79	200.80	12/2023 -	12/2023
386	2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542	2/2022	456.88 -	456.88	25.80	01/2025 -	01/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
387	KARGIL-ZANSKR PACKAGE-7 - [N24001347]	1/2021	308.86 -	308.86	267.26	06/2024 -	06/2024
388	DABOKA KATHKATI PACKAGE-7 - [N24001537]	11/2021	204.10 -	204.10	58.42	07/2024 -	07/2024
389	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475]	3/2022	605.36 -	605.36	96.52	12/2024 -	12/2024
390	JOGIGHOPA BRIDGE - [N24001434]	8/2021	746.76 -	746.76	160.63	11/2024 -	11/2024
391	SRIRAMPUR - DHUBRI PKG-1 - [N24001831]	3/2022	613.89 -	613.89	0.05	02/2025 -	02/2025
392	DABOKA KATHKATI PACKAGE-6 - [N24001450]	9/2021	625.64 -	625.64	309.56	07/2024 -	07/2024
393	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335]	11/2020	284.21 -	284.21	45.46	12/2023 -	12/2023
394	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473]	9/2021	310.76 -	310.76	72.39	02/2024 -	02/2024
395	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253]	12/2019	2,680.42 -	2,680.42	-	12/2023 -	12/2023
<u>National Highways Authority Of India</u>							
396	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432]	12/2021	300.00 -	300.00	238.50	08/2024 -	08/2024
397	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734]	3/2022	1,335.45 -	1,335.45	214.59	08/2024 -	08/2024
398	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489]	5/2022	519.93 -	519.93	219.82	05/2024 -	05/2024
399	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636]	5/2021	1,368.91 -	1,368.91	97.63	12/2024 12/2024	12/2024
400	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483]	2/2022	637.11 -	637.11	195.57	09/2024 -	09/2024
401	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634]	1/2021	1,306.95 -	1,306.95	802.66	12/2023 -	12/2023
402	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I) [AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00 - [N24001498]	12/2021	605.00 -	605.00	534.73	12/2023 -	12/2023
403	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640]	3/2021	1,229.38 -	1,229.38	538.66	11/2024 -	11/2024
404	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- [N24001495]	11/2022	930.00 -	930.00	133.41	11/2024 -	11/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
405	6L JAKKUBA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	2/2021	663.60 -	768.00	268.09	03/2024 -	03/2024
406	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506	2/2022	2,747.00 -	2,747.00	569.46	02/2024 -	02/2024
407	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482	8/2022	772.11 -	772.11	276.41	10/2024 -	10/2024
408	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675	11/2022	1,732.73 -	1,732.73	322.34	05/2025 -	05/2025
409	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808	3/2021	1,322.95 -	1,442.47	537.06	12/2024 12/2024	12/2024
410	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522	1/2021	1,307.95 -	1,307.95	444.28	01/2024 -	01/2024
411	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849	5/2022	1,063.72 -	1,063.72	170.67	07/2025 -	07/2025
412	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	3/2022	1,013.33 -	1,111.33	219.96	10/2024 10/2024	10/2024
413	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697	2/2023	1,358.00 -	1,358.00	0.77	02/2025 -	02/2025
414	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787	5/2020	971.03 -	971.03	443.10	10/2023 10/2023	10/2023
415	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718	12/2020	843.48 -	984.61	205.46	07/2024 -	07/2024
416	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762	10/2021	1,146.22 -	1,146.22	461.68	01/2024 -	01/2024
417	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704	3/2021	1,020.84 -	1,020.84	84.78	03/2024 -	03/2024
418	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	3/2022	1,373.06 -	1,373.06	227.41	06/2025 -	06/2025
419	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657	6/2021	2,842.14 -	2,842.14	117.96	10/2024 10/2024	10/2024
420	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701	4/2022	1,769.50 -	1,769.50	-	04/2024 -	04/2024
421	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG - II) - [N24001834	5/2023	839.00 -	839.00	4.90	05/2025 -	05/2025
422	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842	12/2022	750.81 -	750.81	22.05	11/2025 -	11/2025
423	6L OF HATIBENA - BADAUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE - OD-2) - [N24001671	2/2021	925.00 -	925.00	-	03/2024 -	03/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
424	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665	12/2021	1,592.00 -	1,592.00	-	10/2024 -	10/2024
425	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,811.05	03/2025 -	03/2025
426	6L GREENFIELD KALIAGURA - BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667	9/2021	1,734.00 -	1,734.00	6.94	05/2024 -	05/2024
427	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	4/2021	583.93 -	653.67	34.82	06/2024 -	06/2024
428	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	2/2021	1,484.83 -	1,768.00	572.40	12/2024 -	12/2024
429	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851	1/2022	1,738.20 -	1,738.20	583.85	03/2025 -	03/2025
430	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846	2/2023	1,200.42 -	1,200.42	56.81	10/2025 -	10/2025
431	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG-III) - [N24001835	5/2023	986.00 -	986.00	27.82	05/2025 -	05/2025
432	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	3/2021	1,002.11 -	1,358.00	28.69	05/2024 -	05/2024
433	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639	5/2020	864.23 -	864.23	342.25	12/2024 12/2024	12/2024
434	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR - DEHRADUN SECTION FROM KM. - [N24001525	3/2021	169.08 -	169.08	80.44	03/2024 03/2024	03/2024
435	4L OF HARIDWAR NAGINA SECTION DESIGN CH. LME FROM KM 13.829 TO KM 17.110 AND KM 26.077 TO KM 27.508 - [N24001554	6/2020	183.92 -	183.92	27.14	02/2024 -	02/2024
436	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623	1/2020	336.01 -	336.01	93.91	01/2024 01/2024	01/2024
437	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795	10/2022	490.40 -	289.00	13.29	07/2024 -	07/2024
438	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548	3/2022	457.72 -	457.72	75.62	06/2024 -	06/2024
439	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703	2/2022	786.81 787.00	787.00	-	05/2025 -	05/2025
440	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620	9/2021	442.14 -	442.14	140.06	10/2023 10/2023	10/2023
441	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	8/2020	1,034.00 -	1,589.45	41.50	03/2024 -	03/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
442	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524	3/2021	990.28 -	990.28	834.74	10/2023 10/2023	10/2023
443	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733	3/2022	1,602.48 -	1,602.48	181.46	08/2024 -	08/2024
444	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926	3/2023	939.86 -	939.86	-	06/2025 -	06/2025
445	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609	1/2023	151.26 -	151.26	56.87	12/2023 -	12/2023
446	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631	3/2021	1,525.31 -	1,525.31	173.00	10/2024 -	10/2024
447	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650	12/2021	3,635.64 -	3,635.64	103.37	01/2025 01/2025	01/2025
448	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621	7/2021	614.48 -	614.48	66.79	08/2024 08/2024	08/2024
449	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559	9/2021	672.35 -	672.35	256.10	06/2024 -	06/2024
450	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737	11/2021	923.15 -	923.15	455.61	04/2024 -	04/2024
451	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825	7/2020	1,894.96 -	1,894.96	741.88	10/2023 -	10/2023
452	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771	6/2020	1,479.22 -	1,479.22	825.00	12/2024 -	12/2024
453	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610	1/2022	1,833.73 -	1,833.73	219.82	05/2024 05/2024	05/2024
454	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772	8/2021	1,147.26 -	1,147.26	49.00	03/2024 -	03/2024
455	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-KARAUNDA MAHAJAN TO VILL.-KHYAWARI FROM KM. 56.500 TO K - [N24001736	1/2022	1,159.96 -	1,159.96	316.26	08/2024 -	08/2024
456	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677	11/2022	226.76 -	226.76	39.80	05/2024 05/2024	05/2024
457	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770	2/2022	417.51 -	417.51	101.49	03/2024 -	03/2024
458	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682	3/2022	294.62 -	294.62	5.40	03/2024 03/2024	03/2024
459	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443	5/2020	690.30 -	690.30	455.61	03/2024 -	03/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
460	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532	11/2021	694.00 -	694.00	1,258.62	11/2023 11/2023	11/2023
461	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616	1/2021	428.04 -	328.77	297.32	10/2023 -	10/2023
462	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648	8/2022	2,429.52 -	2,429.52	67.08	01/2026 -	01/2026
463	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO (NEAR MOHAND) OF GANESHPUR - DEHRADUN SECTION FROM K - [N24001523	3/2021	836.24 -	836.24	671.04	10/2023 10/2023	10/2023
464	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641	3/2021	1,641.75 -	1,641.75	92.61	10/2024 -	10/2024
465	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR - [N24001420	2/2021	853.66 -	853.66	-	04/2024 -	04/2024
466	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852	10/2021	957.62 -	957.62	411.88	02/2025 -	02/2025
467	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767	1/2021	1,001.69 -	1,001.69	190.18	04/2024 -	04/2024
468	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766	1/2022	1,011.29 -	1,011.29	24.35	10/2024 -	10/2024
469	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810	2/2022	190.60 -	163.00	61.13	06/2024 -	06/2024
470	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761	2/2023	520.28 -	520.28	141.97	02/2025 -	02/2025
471	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735	3/2022	1,428.19 -	1,428.19	227.80	08/2024 -	08/2024
472	DEVELOPMENT OF 6L UER II [PACKAGE - III] (NANGLOI - NAJAFGARH ROAD TILL SECTOR 24 DWARKA) FROM KM. 2 - [N24001776	7/2020	1,069.27 -	1,069.27	748.48	10/2023 -	10/2023
473	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546	1/2023	1,025.20 -	1,025.20	130.90	01/2025 -	01/2025
474	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	1/2022	467.99 -	468.00	18.83	09/2024 -	09/2024
475	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777	7/2020	2,171.80 -	2,171.80	958.13	10/2023 -	10/2023
476	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813	7/2021	1,692.05 -	1,692.05	610.21	09/2024 -	09/2024
477	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT - SHAMLI - MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	8/2022	326.79 -	329.79	38.35	04/2024 -	04/2024
478	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809	5/2022	469.95 -	280.00	204.86	03/2024 -	03/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
479	SPUR OF MEERUT-GARH-MUKTESHVAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754	1/2022	953.79 -	953.79	384.66	10/2024 -	10/2024
480	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853	10/2021	772.05 -	772.05	470.00	09/2024 -	09/2024
481	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	1,654.37	11/2024 -	11/2024
482	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753	2/2022	570.98 -	578.02	186.06	06/2024 06/2024	06/2024
483	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700	12/2021	552.55 553.00	553.00	310.18	03/2024 -	03/2024
484	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759	1/2020	909.84 -	909.84	304.66	06/2024 -	06/2024
485	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823	1/2022	1,852.12 -	1,787.00	275.59	01/2025 01/2023	01/2025
486	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824	3/2020	1,863.09 -	2,238.00	918.10	01/2024 01/2022	01/2024
487	6L OF PONDAAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	2/2021	818.73 -	1,105.00	104.37	01/2025 -	01/2025
488	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848	2/2023	909.02 -	909.02	27.25	10/2025 -	10/2025
489	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626	2/2022	972.06 -	972.06	8.38	01/2025 -	01/2025
490	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 - [N24001720	10/2020	1,023.91 -	1,284.62	349.81	05/2024 -	05/2024
491	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625	1/2022	1,227.57 -	1,227.57	4.98	01/2025 -	01/2025
492	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	1/2021	4,265.42 -	4,708.42	2,901.62	07/2024 -	07/2024
493	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843	12/2022	992.89 -	992.89	28.26	11/2025 -	11/2025
494	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745	12/2021	1,972.10 -	1,936.00	246.86	07/2025 07/2025	07/2025
495	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705	3/2022	1,485.66 -	1,485.66	-	03/2024 -	03/2024
496	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666	12/2021	714.00 -	714.00	-	09/2024 -	09/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
497	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH -66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653	11/2021	3,565.82 -	3,064.11	1,723.54	04/2025 -	04/2025
498	BAKHTIYARPUR RAJALI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708	9/2020	2,156.22 -	2,156.22	1,834.60	06/2024 -	06/2024
499	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	3/2021	1,102.63 -	1,303.00	340.78	01/2025 -	01/2025
500	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844	12/2022	1,058.90 -	1,058.90	28.29	10/2025 -	10/2025
501	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 -	1,289.00	505.90	10/2024 -	10/2024
502	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE - OD-1) - [N24001669	2/2021	586.00 -	586.00	-	03/2024 -	03/2024
503	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731	12/2021	2,470.64 -	2,335.00	251.61	05/2025 05/2025	05/2025
504	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 -	1,307.00	489.30	10/2024 -	10/2024
505	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664	6/2020	1,746.45 -	1,746.45	940.61	04/2024 10/2021	04/2024
506	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663	6/2020	3,041.65 -	3,041.65	1,849.05	04/2024 10/2021	04/2024
507	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728	12/2021	1,138.81 -	1,138.81	194.80	07/2025 -	07/2025
508	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719	2/2021	2,948.31 -	3,516.83	543.50	07/2024 -	07/2024
509	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	2/2021	3,375.31 -	3,790.17	1,884.43	07/2024 -	07/2024
510	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662	5/2020	1,981.07 -	1,981.07	1,154.54	05/2024 11/2021	05/2024
511	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717	11/2020	1,155.49 -	1,458.45	358.06	08/2024 -	08/2024
512	6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE - OD-3) - [N24001668	3/2021	1,249.00 -	1,249.00	-	04/2024 -	04/2024
513	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	6/2021	3,606.00 -	3,923.82	2,841.84	02/2025 -	02/2025
514	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847	1/2023	956.14 -	956.14	18.72	11/2025 -	11/2025
515	4 LANE OF BILASPUR TO URGU PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611	4/2020	1,855.59 1,870.00	1,869.85	273.56	03/2024 -	03/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
516	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730	12/2021	1,384.79 -	1,384.79	466.88	01/2025 -	01/2025
517	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654	6/2021	2,641.37 -	2,641.37	170.44	03/2025 03/2025	03/2025
518	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 -	2,200.00	815.00	11/2023 -	11/2023
519	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698	8/2022	1,198.02 -	1,198.02	-	08/2024 -	08/2024
520	6L OF KARKI - KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE - OD-4) - [N24001670	2/2021	593.00 -	593.00	-	03/2024 -	03/2024
521	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854	6/2023	1,214.93 -	1,214.93	363.72	06/2025 -	06/2025
522	SIX LANING OF THALIPARAMBHA- MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660	8/2020	2,714.60 -	2,714.60	1,439.90	02/2024 11/2021	02/2024
523	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845	2/2023	1,253.24 -	1,253.24	68.50	10/2025 -	10/2025
524	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685	1/2021	1,069.00 -	997.36	637.33	01/2024 -	01/2024
525	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841	12/2022	912.94 -	912.94	59.29	09/2025 -	09/2025
526	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651	9/2021	2,878.97 -	2,878.97	208.23	09/2024 09/2024	09/2024
527	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556	12/2021	521.53 -	521.53	140.74	07/2024 -	07/2024
528	4L BYPASSES FOR JAGATPUR, B4BUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI-PRA - [N24001815	12/2022	1,699.00 -	1,699.00	37.91	11/2024 -	11/2024
529	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA PCHAMPALLY AT KM.471+000, - [N24001555	3/2022	955.49 -	955.49	87.67	01/2025 -	01/2025
530	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615	3/2021	790.78 -	790.78	210.79	04/2024 -	04/2024
531	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727	3/2022	762.62 -	762.62	194.31	02/2025 -	02/2025
532	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738	9/2021	300.79 -	300.79	122.56	10/2023 -	10/2023
533	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	9/2020	755.26 -	1,039.00	434.02	03/2024 -	03/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
534	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622	7/2021	1,401.87 -	1,401.87	165.24	06/2024 06/2024	06/2024
535	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507	11/2022	1,124.00 -	1,124.00	142.23	05/2024 -	05/2024
536	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680	3/2021	1,409.68 -	1,409.68	531.52	10/2024 10/2024	10/2024
537	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508	11/2022	1,450.00 -	1,450.00	186.84	10/2024 -	10/2024
538	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484	9/2022	804.69 -	804.69	277.12	02/2024 -	02/2024
539	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588	12/2021	1,470.73 -	1,470.73	308.16	01/2025 -	01/2025
540	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672	1/2021	864.27 864.00	864.27	379.53	01/2024 01/2024	01/2024
541	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547	3/2022	1,909.98 -	1,909.98	144.74	01/2026 -	01/2026
542	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630	7/2021	1,501.02 -	1,501.02	147.00	02/2025 -	02/2025
543	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612	7/2020	1,788.69 -	1,788.69	503.78	01/2024 12/2024	01/2024
544	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619	8/2022	200.05 200.00	200.05	27.79	06/2024 -	06/2024
545	TUMKUR - NELAMANGALA(6L) - [N24001681	8/2022	2,032.15 1,351.00	2,032.15	72.07	08/2025 08/2025	08/2025
546	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629	4/2022	796.65 -	796.65	67.12	11/2024 -	11/2024
547	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765	8/2022	207.77 -	207.77	3.62	07/2024 -	07/2024
548	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746	3/2021	364.47 -	364.47	38.47	04/2024 -	04/2024
549	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598	1/2022	1,388.70 -	1,388.70	105.31	04/2025 04/2025	04/2025
550	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594	2/2022	534.73 -	534.73	-	01/2025 -	01/2025
551	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608	9/2021	2,208.68 -	2,208.68	134.20	07/2025 -	07/2025
552	BANGALORE/TN BORDER TO HOSKOTE - [N24001674	2/2023	1,240.60 -	1,240.60	436.97	02/2025 -	02/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
553	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571	11/2019	1,341.36 -	1,341.36	891.01	12/2023 02/2024	12/2023
554	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZZAFARNAGAR) AND NH-58 (MEERUT - [N24001726	1/2023	391.26 -	391.26	14.12	08/2024 -	08/2024
555	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778	7/2020	801.46 -	801.46	382.03	10/2023 -	10/2023
556	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856	5/2023	648.75 -	648.75	-	08/2025 -	08/2025
557	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560	2/2019	755.16 -	755.16	744.22	10/2023 12/2023	10/2023
558	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561	10/2019	839.63 -	839.63	81.88	10/2023 01/2024	10/2023
559	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679	10/2022	1,479.30 -	1,479.30	142.67	04/2025 04/2025	04/2025
560	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607	10/2022	332.00 -	332.00	10.26	05/2024 -	05/2024
561	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642	2/2021	1,474.77 -	1,474.77	215.74	08/2024 -	08/2024
562	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830	6/2020	2,002.79 -	2,002.79	1,022.69	11/2023 -	11/2023
563	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699	3/2022	312.58 -	312.58	73.68	12/2024 -	12/2024
564	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635	3/2022	1,269.50 -	1,269.50	64.00	02/2025 -	02/2025
565	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	9/2020	748.99 -	903.00	688.14	10/2023 -	10/2023
566	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557	3/2022	1,636.15 -	1,636.15	388.68	11/2024 -	11/2024
567	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593	11/2021	1,368.19 -	1,368.19	621.37	09/2024 -	09/2024
568	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628	11/2021	2,155.95 -	2,155.95	802.78	02/2025 -	02/2025
569	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676	12/2022	2,718.46 -	2,718.46	-	06/2025 -	06/2025
570	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637	3/2021	1,754.84 -	1,754.84	828.38	01/2025 -	01/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
571	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643]	12/2020	857.91 -	857.91	102.90	06/2024 -	06/2024
572	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552]	10/2021	2,714.95 -	2,714.95	448.65	09/2024 -	09/2024
573	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706]	3/2021	1,097.18 1,097.00	1,097.00	391.13	01/2024 -	01/2024
574	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]	2/2019	738.90 -	738.90	799.24	10/2023 12/2023	10/2023
575	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638]	11/2021	646.42 -	646.42	158.90	07/2024 07/2024	07/2024
576	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702]	12/2021	184.90 185.00	185.00	100.82	09/2024 -	09/2024
577	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649]	12/2021	3,273.61 -	3,273.61	123.46	02/2025 02/2025	02/2025
578	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAU ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558]	11/2021	736.75 -	736.75	97.13	08/2024 -	08/2024
579	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627]	7/2021	1,912.17 -	1,912.17	7.27	02/2025 02/2025	02/2025
580	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 90F EXISTING SH-19 KM 26+5 - [N24001921]	8/2021	581.65 -	581.65	67.19	09/2025 -	09/2025
581	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633]	12/2020	1,430.88 -	1,430.88	929.86	12/2023 -	12/2023
582	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773]	5/2020	1,467.44 -	1,942.89	753.03	07/2024 -	07/2024
583	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR- SOLPAUR DISTR - [N24001499]	1/2022	629.00 -	629.00	518.47	01/2024 -	01/2024
584	6L KANTAKAPALLE - SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836]	2/2021	824.29 -	924.00	345.08	10/2024 -	10/2024
585	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693]	9/2021	1,751.18 -	1,751.18	308.26	10/2024 -	10/2024
586	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553]	3/2022	1,092.90 -	1,092.90	426.61	02/2025 -	02/2025
587	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505]	3/2022	1,549.02 -	1,549.02	334.25	03/2024 -	03/2024
588	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756]	10/2020	1,352.56 -	1,352.56	564.39	10/2024 -	10/2024
589	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504]	5/2022	1,260.00 -	1,260.00	302.03	05/2024 -	05/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
590	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	9/2021	1,821.72 -	1,917.32	732.47	09/2024 -	09/2024
591	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694	2/2019	1,243.57 -	1,243.57	171.63	12/2023 -	12/2023
592	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632	1/2021	1,741.86 -	1,741.86	904.50	05/2024 -	05/2024
593	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839	2/2021	772.70 -	980.51	443.78	02/2024 -	02/2024
594	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551	10/2021	3,044.02 -	3,044.02	524.99	09/2024 -	09/2024
595	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526	8/2021	1,377.79 -	1,377.79	678.86	10/2024 10/2024	10/2024
596	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493	12/2022	1,749.86 -	1,749.86	426.00	12/2024 -	12/2024
597	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747	3/2020	2,193.23 -	2,314.00	1,486.03	09/2024 -	09/2024
598	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748	3/2021	2,200.93 -	2,200.93	1,511.97	09/2024 -	09/2024
599	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732	12/2021	540.97 -	540.97	75.66	10/2024 -	10/2024
600	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714	12/2017	2,598.00 -	1,962.50	1,076.15	10/2024 10/2024	10/2024
	Total		3,26,771.18 -	3,33,441.71	94,512.85		
	<u>SOCIAL JUSTICE</u>						
	<u>Central Public Works Department</u>						
601	CENTRE FOR DISABILITY SPORTS - [N38000001	2/2019	170.99 -	170.99	73.80	03/2024 -	03/2024
	Total		170.99 -	170.99	73.80		
	<u>STEEL</u>						
	<u>Steel Authority Of India Limited (Sail)</u>						
602	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126	2/2022	207.74 -	207.74	122.80	06/2024 -	06/2024
603	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129	9/2023	513.82 -	513.82	-	07/2025 -	07/2025
604	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125	1/2022	970.18 -	970.18	196.98	05/2025 -	05/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	Total		1,691.74 -	1,691.74	319.78		
	<u>TELECOMMUNICATIONS</u>						
	<u>Bharat Sanchar Nigam Limited</u>						
605	PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117	6/2023	24,544.55 -	24,544.55	-	06/2025 -	06/2025
606	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116	5/2023	645.13 -	645.13	-	08/2024 -	08/2024
607	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115	3/2023	185.27 -	185.27	-	03/2024 -	03/2024
	Total		25,374.95 -	25,374.95	.00		
	<u>URBAN DEVELOPMENT</u>						
	<u>Bangalore Metro Rail Corporation Limited</u>						
608	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151	6/2021	14,788.10 -	14,788.10	2,424.04	06/2026 -	06/2026
	<u>Central Public Works Department</u>						
609	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154	4/2022	512.34 -	512.34	-	11/2024 -	11/2024
	<u>Nagpur Metro Rail Corporation Ltd</u>						
610	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155	12/2022	6,708.00 -	6,708.00	79.78	12/2027 -	12/2027
	<u>National Capital Region Transport Corp</u>						
611	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134	3/2019	30,274.00 -	30,274.00	18,160.81	06/2025 -	06/2025
	Total		52,282.44 -	52,282.44	20,664.63		
	Grand Total		8,07,796.58	8,19,599.83	2,04,396.34		

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

Annexure - V

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	<u>ATOMIC ENERGY</u>							
	<u>Bhavini Limited</u>							
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]	09/2003	3,492.00 -	7,670.00	6,612.17	09/2010 -	12/2024	119.64
	<u>Nuclear Power Corporation Of India Limited</u>							
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]	10/2009	11,459.00 -	22,517.00	20,689.00	12/2015 -	03/2024	96.50
3	RAJASTHAN ATOMIC POWER PROJECT - 7 AND 8 (2X700 MW) - [N02000027]	10/2009	12,320.00 -	17,079.00	17,054.00	12/2016 -	12/2023	38.63
	Total		27,271.00 -	47,266.00	44,355.17			
	<u>CIVIL AVIATION</u>							
	<u>Airport Authority Of India Limited</u>							
4	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR [N04000073]	10/2013	417.23 -	707.73	679.78	09/2018 -	06/2023	69.63
5	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]	11/2016	303.80 -	374.98	314.25	04/2020 -	11/2023	23.43
6	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]	06/2018	1,383.00 -	3,291.81	1,857.67	09/2021 -	12/2024	138.02
7	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]	07/2018	480.33 -	640.00	278.19	09/2021 -	03/2024	33.24
8	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI [N04000083]	12/2016	1,142.00 -	1,232.00	365.49	03/2021 -	03/2025	7.88
9	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]	03/2021	242.14 -	328.00	279.79	12/2022 -	11/2023	35.46
	Total		3,968.50 -	6,574.52	3,775.17			
	<u>COAL</u>							
	<u>Bharat Coking Coal Limited</u>							
10	MADHUBAND NLW WASHERY - [N06000126]	08/2010	289.45 -	302.00	297.61	05/2014 -	11/2023	4.34
11	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]	10/2015	243.00 -	334.27	94.11	04/2018 -	09/2024	37.56
12	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]	12/2015	304.13 -	341.22	224.12	03/2017 -	12/2023	12.20

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	<u>Eastern Coal Fields Limited</u>							
13	HURA - C OC (3 MTY) - [N06000143]	10/2015	359.69 -	859.41	312.03	03/2022 -	03/2029	138.93
14	RANIGANJ MASTER PLAN - [N06000163]	08/2009	2,661.73 -	5,146.48	721.97	08/2019 -	08/2024	93.35
15	CHITRA EAST (RCE) OCP - [N06000169]	08/2018	513.98 -	513.99	178.19	03/2024 -	03/2024	.00
	<u>Mahanadi Coal Fields Limited</u>							
16	ANANTA OCP EXPANSION PH III - [N06000225]	08/2008	228.08 -	398.14	398.14	03/2012 -	03/2022	74.56
	<u>Neyveli Lignite Corporation</u>							
17	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW) - [N06000095]	06/2011	5,907.11 -	8,990.00	7,781.89	12/2015 -	02/2021	52.19
18	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152]	07/2016	17,237.00 -	19,406.12	16,222.22	11/2021 -	03/2024	12.58
	<u>Singareni Colliers Company Limited</u>							
19	RCE OF INDARAM OPENCAST PROJECT - [N06000211]	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2024	21.62
	Total		28,093.45 -	36,716.44	26,565.52			
	<u>DEPARTMENT OF HIGHER EDUCATION</u>							
	<u>Cpwd Of Higher Education</u>							
20	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117]	01/2018	223.37 -	230.00	187.75	07/2020 -	11/2023	2.97
21	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131]	01/2018	676.00 -	1,085.04	44.75	04/2023 -	12/2023	60.51
22	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]	05/2019	303.90 -	364.00	313.00	08/2021 -	01/2024	19.78
23	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]	09/2018	392.51 -	446.43	226.77	06/2022 -	01/2024	13.74
	Total		1,595.78 -	2,125.47	772.27			
	<u>DPIIT</u>							
	<u>Iicc For Dpiit</u>							
24	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]	11/2017	4,773.00 -	5,401.00	4,360.05	12/2019 -	-	13.16
	Total		4,773.00 -	5,401.00	4,360.05			
	<u>FINANCE</u>							

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	<u>Cpwd For Finance</u>							
25	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089	12/2015	209.00 -	262.00	250.32	10/2019 -	10/2022	25.36
	Total		209.00 -	262.00	250.32			
	<u>HEALTH AND FAMILY WELFARE</u>							
	<u>Cpwd For Health</u>							
26	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 -	273.00	241.65	03/2020 -	03/2020	30.10
27	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127	12/2018	260.00 -	371.78	-	06/2021 -	12/2025	42.99
	Total		469.84 -	644.78	241.65			
	<u>HOME AFFAIRS</u>							
	<u>Cpwd For Mha</u>							
28	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071	10/2013	1,219.21 -	2,091.53	1,658.73	10/2019 -	12/2023	71.55
29	NSG AT KOLKATA - [N28000104	10/2014	162.88 -	210.83	177.81	04/2018 -	12/2024	29.44
30	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 -	290.33	94.53	07/2022 -	08/2024	4.68
	Total		1,659.44 -	2,592.69	1,931.07			
	<u>MINES</u>							
	<u>National Aluminum Company Limited (Nalco)</u>							
31	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010	12/2014	4,103.00 5,055.00	5,055.00	2,453.86	04/2021 -	05/2025	23.20
32	UTKAL D AND E COAL BLOCK - [N10000011	05/2016	534.00 -	1,021.97	753.08	01/2020 -	11/2023	91.38
33	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012	12/2015	355.00 -	581.00	79.80	11/2020 -	09/2025	63.66
	Total		4,992.00 -	6,657.97	3,286.74			
	<u>PETROLEUM</u>							
	<u>Bharat Petroleum Corporation Limited</u>							

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
34	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]	11/2012	678.00 -	1,732.00	32.24	02/2017 -	01/2026	155.46
35	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314]	12/2015	1,112.00 -	1,507.24	1,100.38	06/2019 -	02/2025	35.54
	<u>Gas Authority Of India Limited</u>							
36	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]	03/2017	1,740.00 -	2,433.15	1,651.70	12/2020 -	06/2024	39.84
37	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]	06/2009	2,915.00 2,915.00	5,909.00	3,574.70	12/2012 -	11/2024	102.71
38	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349]	09/2018	225.54 -	247.90	229.69	02/2021 -	03/2024	9.91
39	60 KTA POLYPROPYLENE PROJECT - [N16000429]	03/2019	910.56 -	1,299.02	556.40	04/2024 -	10/2024	42.66
40	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430]	05/2019	8,797.00 -	11,256.00	2,331.91	04/2025 -	10/2025	27.95
	<u>Hindustan Petroleum Corporation Limited</u>							
41	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]	07/2016	20,928.00 -	26,264.00	25,264.12	07/2020 -	04/2024	25.50
	<u>Indian Oil Corporation Limited</u>							
42	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249]	05/2016	1,945.00 -	2,251.00	2,066.22	02/2022 -	12/2023	15.73
43	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]	05/2016	4,497.00 -	6,025.00	5,371.82	12/2018 -	01/2024	33.98
44	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321]	04/2018	206.63 -	340.76	279.58	02/2020 -	11/2023	64.91
45	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]	11/2018	462.30 -	543.00	413.56	09/2021 -	04/2024	17.46
46	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368]	06/2019	371.00 -	427.10	230.91	09/2022 -	03/2024	15.12
47	R and D CAMPUS II AT FARIDABAD - [N16000375]	06/2019	2,281.94 -	3,219.94	1,238.60	12/2022 -	07/2025	41.11
48	LPG BP PROJECT CHITTOOR - [N16000381]	07/2019	167.00 -	200.82	90.32	07/2022 -	02/2024	20.25
49	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]	10/2020	1,398.00 -	1,587.00	829.06	12/2023 -	02/2024	13.52
	<u>Mangalore Refinery And Petrochemicals Limited</u>							
50	DEVANGONTHI MARKETING TERMINAL - [N16000401]	06/2020	200.00 -	304.00	194.48	06/2023 -	01/2024	52.00
	<u>Numaligarh Refinery Limited</u>							

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
51	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]	01/2019	12,366.00 -	18,968.00	7,356.85	10/2024 -	07/2025	53.39
	<u>Oil & Natural Gas Corporation Limited</u>							
52	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]	12/2015	3,190.69 -	3,375.90	2,897.83	04/2018 -	05/2026	5.80
53	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]	12/2015	823.27 -	1,137.79	970.34	03/2023 -	03/2024	38.20
54	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]	04/2019	3,228.80 -	3,976.67	3,805.59	03/2022 -	12/2023	23.16
	<u>Oil India Limited</u>							
55	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]	01/2018	543.91 -	661.21	450.11	02/2020 -	04/2024	21.57
	Total		68,987.64 -	93,666.50	60,936.41			
	<u>POWER</u>							
	<u>National Hydro-Electric Power Corporation</u>							
56	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]	09/2002	3,919.59 -	11,134.54	10,761.88	09/2009 -	09/2024	184.07
57	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]	09/2003	6,285.33 -	21,247.54	19,634.27	09/2010 -	05/2025	238.05
58	KALPI SOLAR POWER PROJECT - [N18000323]	07/2020	314.64 -	350.46	235.69	03/2022 -	03/2024	11.38
	<u>National Thermal Power Corporation</u>							
59	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]	11/2006	2,978.48 -	7,103.00	5,996.63	03/2013 -	12/2024	138.48
60	NORTH KARANPURA STPP (3X660 MW) - [N18000177]	02/2014	14,366.58 -	17,007.00	15,137.11	06/2019 -	06/2024	18.38
61	RAMMAM-III HEPP (3X40 MW) - [N18000178]	09/2014	1,381.84 -	1,803.00	936.01	09/2019 -	09/2026	30.48
62	BARH STPP(3X660MW) NTPC - [180100242]	02/2005	8,692.97 -	21,312.11	21,667.23	10/2011 -	08/2024	145.16
63	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]	01/2016	10,598.98 -	10,998.00	11,228.18	11/2020 -	11/2023	3.76
64	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]	12/2016	529.68 -	679.00	563.97	11/2018 -	11/2023	28.19
65	CHATTI BARIATU COAL MINING PROJECT - [N18000369]	03/2015	1,314.00 -	1,783.00	-	04/2024 -	04/2024	35.69
66	KERANDARI COAL MINING PROJECT - [N18000370]	09/2015	1,553.00 -	2,804.00	-	11/2019 -	04/2023	80.55
	<u>Power Grid Corporation Of India Limited</u>							

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
67	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244]	02/2017	235.53 -	243.74	169.00	06/2019 -	08/2023	3.49
68	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]	12/2014	4,754.42 -	9,129.32	5,979.69	12/2018 -	12/2024	92.02
69	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]	12/2014	5,111.33 -	6,700.00	4,687.82	12/2018 -	12/2024	31.08
70	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]	05/2017	186.17 -	219.66	178.84	07/2019 -	11/2023	17.99
71	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]	08/2017	1,931.39 -	2,635.55	1,954.69	02/2020 -	03/2024	36.46
72	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]	03/2019	1,326.00 -	1,520.00	1,410.00	03/2023 -	12/2023	14.63
	<u>Satluj Jal Vidyut Nigam Limited</u>							
73	NAITWAR MORI HEP - [N18000265]	10/2017	648.33 -	1,272.29	1,196.97	12/2021 -	11/2023	96.24
	<u>Thdc India Limited</u>							
74	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]	08/2008	2,491.58 -	3,860.35	3,298.55	06/2013 -	06/2026	54.94
75	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]	07/2006	1,657.00 -	4,825.60	5,843.37	02/2016 -	06/2024	191.23
	Total		70,276.84 -	1,26,628.16	110,879.90			
	<u>RAILWAYS</u>							
	<u>Central Railways</u>							
76	WARDHA-NANDED MAHARASHTRA - [N22000231]	04/2008	3,168.29 -	3,445.48	1,752.78	03/2023 -	03/2024	8.75
77	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]	02/1997	2,271.50 -	4,805.17	3,545.10	03/2021 -	12/2025	111.54
78	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]	02/2015	1,272.19 -	1,384.72	773.28	03/2022 -	03/2025	8.85
79	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]	02/2015	3,627.47 3,627.00	6,463.49	2,945.40	03/2024 -	06/2024	78.18
80	DAUND - MANMAD (236 KM) - [N22000360]	02/2016	1,876.00 -	2,081.27	1,401.86	03/2023 -	12/2024	10.94
81	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511]	08/2022	955.00 -	955.39	-	08/2027 -	03/2027	.04
	<u>Dedicated Freight Corridor Corporation Of India Ltd</u>							
82	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]	11/2007	16,592.00 51,101.00	51,101.00	47,476.00	03/2020 -	03/2020	207.99
	<u>East Central Railways</u>							

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
83	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303	04/2003	528.65 -	2,066.78	1,897.48	- -	12/2024	290.95
84	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR - [220100240	04/1997	324.73 -	1,110.00	1,181.92	03/2012	06/2023	241.82
85	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257	04/1997	162.87 -	614.45	416.24	- -	03/2025	277.26
86	SAMASTIPUR-DARBANGHA - [N22000329	05/2015	380.00 -	519.33	422.28	- -	12/2024	36.67
87	KODERMA-TILAIYA (NL), ECR - [220100305	04/2002	459.91 -	1,625.87	1,413.56	- -	03/2024	253.52
88	SAKRI-HASANPUR ROAD (NL) - [N22000171	04/1999	325.00 -	735.20	535.07	- -	12/2024	126.22
89	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180	04/2004	372.14 -	1,700.00	2,157.20	- -	03/2024	356.82
90	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 -	783.83	543.54	03/2020	03/2025	43.03
91	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472	04/2016	744.04 -	1,215.54	1,022.45	03/2021	12/2024	63.37
92	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473	04/2016	731.64 -	1,185.73	1,104.18	03/2021	03/2024	62.06
93	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476	04/1991	329.39 -	1,510.00	2,255.53	- -	03/2024	358.42
94	PARASNATH-MADHUBAN-GIRIDIH - [N22000527	03/2019	816.03 -	902.86	1.49	03/2030	03/2030	10.64
<u>East Coast Railway</u>								
95	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	04/2005	810.78 -	1,928.07	980.13	06/2021	03/2025	137.80
96	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284	04/1994	2,923.13 -	3,791.66	3,101.04	03/2009	12/2026	29.71
97	KIRANDUL - JAGDALPUR DOUBLING - [N22000318	12/2012	1,160.00 -	1,440.00	1,141.53	03/2020	03/2024	24.14
98	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380	04/2015	701.61 -	810.02	179.43	11/2018	03/2025	15.45
99	JEYPORE NABARANGPUR NEWLINE - [N22000517	07/2017	499.99 -	747.91	-	07/2028	07/2028	49.59
100	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518	07/2018	278.96 495.00	494.62	-	12/2026	12/2026	77.31
101	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521	12/2009	48.44 297.00	297.00	-	12/2026	12/2026	513.13
<u>Eastern Railways</u>								
102	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272	04/2000	1,188.91 -	1,619.51	1,055.36	03/2019 12/2009	03/2024	36.22

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
103	MONIGRAM- NIMTITA - [N22000301]	04/2012	250.93 -	259.23	664.95	- -	11/2023	3.31
104	PIRPAINTI-JASIDIH - [N22000219]	04/2013	915.98 -	2,137.81	793.47	03/2022 -	03/2022	133.39
	<u>Indian Railway Construction Company Limited</u>							
105	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]	04/2013	3,055.00 -	3,438.39	2,987.98	09/2018 -	12/2023	12.55
	<u>Metropolitan Rapid Transport Projects</u>							
106	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]	04/2006	495.74 -	734.01	583.50	06/2013 -	12/2023	48.06
107	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]	03/2013	4,874.58 -	10,442.41	8,008.94	03/2016 -	12/2023	114.22
	<u>North Central Railway</u>							
108	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	32.02
	<u>North East Frontier Railway</u>							
109	BHAIRABI SAIRONG, NL, NEFR - [N22000100]	04/2008	2,393.47 -	8,605.00	6,840.12	03/2014 -	10/2024	259.52
110	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	04/2003	4,454.17 -	14,322.00	14,010.64	03/2011 -	03/2025	221.54
111	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]	09/2006	532.87 -	2,650.00	1,914.47	03/2019 -	07/2024	397.31
112	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]	04/2006	2,326.52 -	6,663.00	2,823.30	03/2015 -	03/2026	186.39
113	SEVOK RANGPO, NEFR - [N22000102]	04/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023	488.06
114	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]	04/2013	1,798.00 -	2,047.51	2,236.57	03/2019 -	01/2024	13.88
115	AGARTALA-AKHAURA NL - [N22000195]	04/2012	569.63 -	708.73	380.92	03/2020 -	09/2022	24.42
116	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]	04/2010	906.46 -	8,324.28	269.80	03/2021 -	-	818.33
117	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]	04/2010	242.22 -	632.63	381.63	03/2020 -	12/2024	161.18
118	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]	04/2010	241.52 -	401.65	343.30	- -	03/2023	66.30
119	MURKONGSELEK-PASIGHAT NL - [N22000208]	04/2011	414.84 -	1,187.49	368.43	03/2020 -	10/2024	186.25
120	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]	04/2015	2,232.32 -	4,059.65	3,014.86	03/2022 -	03/2026	81.86
	<u>North Eastern Railway</u>							
121	CHHAPRA-BALLIA UP - [N22000134]	03/2013	295.00 -	912.86	890.12	01/2019 -	02/2024	209.44

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
122	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]	03/2015	1,295.42 -	2,560.00	2,202.30	03/2022 -	12/2023	97.62
123	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459]	04/2017	150.00 -	341.66	1.20	04/2017 -	12/2024	127.77
124	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]	04/2016	602.50 -	714.96	491.84	- -	05/2025	18.67
125	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]	04/2016	1,177.96 -	1,777.39	1,251.67	12/2019 -	03/2024	50.89
126	SAHJANWA - DOHRIGHAT - [N22000565]	08/2019	371.77 -	1,319.75	327.84	03/2029 -	12/2027	254.99
127	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]	10/2018	1,600.00 -	4,939.78	613.61	10/2030 -	03/2028	208.74
128	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]	11/2016	186.85 -	330.00	326.47	06/2024 -	03/2024	76.61
	<u>North Western Railway</u>							
129	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]	02/1997	410.08 -	970.00	980.63	02/2019 -	12/2023	136.54
130	PHULERA - DIGANA DOUBLING - [N22000326]	05/2015	600.00 -	701.81	637.94	03/2020 -	02/2024	16.97
	<u>Northern Railway</u>							
131	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]	04/2007	336.91 -	791.39	572.99	- -	-	134.90
132	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]	04/2012	295.68 -	419.00	133.78	- -	09/2023	41.71
133	NANGALDAM-TALWARA(NL),NR - [220100188]	03/1981	450.00 -	2,017.96	845.23	07/2012 -	11/2024	348.44
134	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]	03/1995	2,500.00 -	37,012.26	36,976.21	11/2002 -	02/2024	1,380.49
135	CHANDIGARH-BADDI - [N22000467]	04/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025	369.35
136	BARABANKI AKBARPUR DOUBLING - [N22000578]	09/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025	41.67
137	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]	08/2017	515.50 -	676.00	-	03/2025 -	03/2025	31.13
138	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025	56.70
139	LUDHIANA MULLANPUR DOUBLING - [N22000589]	09/2020	82.99 234.77	235.00	-	03/2025 -	03/2025	183.17
	<u>Rail Vikas Nigam Ltd.</u>							
140	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]	04/2010	2,913.51 -	4,834.54	3,446.62	03/2016 -	07/2025	65.94
141	BHANUPALI-BILASPUR BERI NL - [N22000273]	04/2008	2,966.99 -	6,753.42	4,228.35	12/2026 -	03/2025	127.62

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
142	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]	04/2010	2,127.00 -	3,300.00	3,292.40	03/2023 -	03/2024	55.15
143	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]	04/2010	3,951.98 -	8,964.35	6,160.83	03/2016 -	03/2026	126.83
144	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]	04/2010	2,298.42 -	2,733.86	361.07	03/2014 -	12/2025	18.95
145	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]	04/2012	632.68 -	950.00	1,014.74	03/2016 -	-	50.15
146	VIJAYAWADA-GUDUR - [N22000369]	04/2015	3,246.26 -	3,548.68	5,250.33	12/2023 -	12/2023	9.32
147	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]	04/2015	943.60 -	1,500.00	1,310.47	03/2022 -	12/2023	58.97
148	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]	04/2011	927.01 -	1,457.79	1,519.20	03/2019 -	03/2024	57.26
149	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]	04/2011	16,216.00 -	24,659.00	14,943.49	12/2024 -	03/2025	52.07
150	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]	01/1991	2,335.67 -	3,327.72	3,761.54	12/2024 -	12/2026	42.47
151	BANASPANI- JAKHPURA - DOUBLING - [N22000412]	03/2009	942.95 -	1,552.26	1,824.01	03/2019 -	-	64.62
152	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]	12/2015	1,116.00 -	1,312.44	2,645.97	03/2025 -	03/2025	17.60
153	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]	11/2018	357.48 -	409.38	104.19	03/2025 -	03/2025	14.52
154	INDORE BUDNI (INDORE JABALPUR) - [N22000601]	09/2018	4,340.00 -	7,474.00	421.52	09/2030 -	09/2030	72.21
155	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]	03/2008	631.78 -	1,627.65	1,166.65	06/2025 -	06/2025	157.63
	<u>South Central Railway</u>							
156	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	139.28
157	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]	04/2006	1,160.48 -	3,014.00	1,161.19	03/2010 -	03/2025	159.72
158	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]	04/2012	1,856.95 -	1,952.68	1,532.64	03/2023 -	03/2025	5.16
159	NADIKUDE-SRI KALAHASTI - [N22000286]	04/2011	2,288.70 -	3,122.35	1,372.69	03/2021 -	03/2021	36.42
160	MUNEERABAD-MAHABOBNAGAR(NL),SCR - [220100205]	04/1997	1,723.00 1.00	3,381.68	2,532.11	03/2000 -	03/2000	96.27
161	GUNTUR-GUNTAKAL - [N22000368]	04/2016	3,631.00 -	3,887.48	2,728.66	03/2022 -	12/2025	7.06

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
162	KAZIPET-BALHRSHA - [N22000367]	04/2015	2,063.03 -	2,909.00	2,373.50	03/2021 -	01/2025	41.01
163	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]	04/2017	119.73 185.00	242.28	54.15	03/2022 -	03/2022	102.36
	<u>South East Central Railway</u>							
164	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]	09/2016	1,908.51 -	3,544.25	2,354.89	03/2023 -	12/2024	85.71
165	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]	06/2018	229.00 -	1,096.00	230.25	12/2021 -	12/2025	378.60
166	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]	04/2015	1,973.00 -	2,135.34	1,586.05	03/2021 -	10/2024	8.23
167	ANUPPUR-KATNI - [N22000485]	04/2015	1,370.00 -	1,680.00	1,238.31	12/2021 -	12/2024	22.63
168	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]	09/2022	169.06 -	177.34	-	09/2026 -	09/2026	4.90
	<u>South Eastern Railway</u>							
169	BONDAMUNDA RANCHI DOUBLING - [N22000396]	03/2016	1,724.20 -	3,029.04	1,779.90	03/2021 -	12/2024	75.68
170	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]	04/2018	428.65 -	472.50	259.80	06/2022 -	05/2027	10.23
171	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]	04/2018	338.00 -	393.83	81.05	06/2022 -	06/2024	16.52
172	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]	09/2022	209.75 -	244.99	1.63	09/2026 -	09/2026	16.80
	<u>South Western Railway</u>							
173	BAGALKOT-KUDACHI NL - [N22000258]	04/2010	986.30 -	1,649.31	401.61	03/2016 -	03/2026	67.22
174	RAYADURGA-TUMKUR NL - [N22000279]	04/2007	2,062.30 -	2,404.03	1,174.42	-	02/2026	16.57
175	HOTGI-KUDGI-GADAG - [N22000333]	03/2015	1,614.59 -	1,960.00	1,957.67	03/2019 -	12/2024	21.39
176	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]	03/1996	644.78 -	825.31	506.10	03/2017 -	03/2026	28.00
177	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]	04/2019	294.67 -	307.66	31.82	03/2026 -	02/2025	4.41
178	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]	06/2019	663.03 -	748.85	0.23	04/2028 -	04/2027	12.94
179	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]	02/2011	162.13 -	348.85	0.36	04/2028 -	04/2028	115.17
	<u>Southern Railway</u>							
180	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'POND' - AGASTIYAMPALLI - [N22000079]	09/2007	724.69 -	3,118.34	1,895.27	02/2019 -	03/2025	330.30

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
181	TIDIVANAM-NAGARI (NL) - [N22000085]	09/2006	582.83 -	3,620.28	764.37	- -	12/2025	521.16
182	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]	04/2011	120.70 -	2,053.39	330.87	03/2019	12/2027	1,601.23
183	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]	02/2015	1,431.90 -	3,785.45	2,784.51	- -	03/2026	164.37
184	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]	02/2015	1,000.00 -	1,416.49	0.93	- -	-	41.65
185	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]	01/2019	304.22 -	380.64	144.80	03/2026 -	07/2024	25.12
186	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]	07/2008	677.12 -	788.05	103.18	03/2026 -	03/2026	16.38
<u>West Central Railway</u>								
187	RAMGANJMUHDI-BHOPAL (NL),WCR - [220100314]	04/2001	424.60 -	3,032.46	2,268.03	03/2021 -	12/2025	614.19
188	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]	09/1998	247.66 -	8,248.50	2,444.00	05/2008 -	03/2025	3,230.57
189	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]	12/2015	1,763.93 -	2,445.30	2,157.20	03/2020 -	10/2024	38.63
190	KATNI-BINA 3RD LINE (263 KM) - [N22000415]	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 -	06/2024	18.55
191	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]	08/2016	582.13 -	1,247.64	1,056.08	03/2022 -	09/2024	114.32
<u>Western Railway</u>								
192	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]	04/2008	3,503.69 -	6,021.00	3,030.93	03/2022 -	03/2026	71.85
193	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]	04/2008	318.24 -	1,531.55	326.17	03/2012 -	03/2024	381.26
194	CHOTTAUDEPUR-DHAR(NL) - [N22000138]	04/2007	1,347.26 -	1,793.63	1,265.95	03/2022 -	12/2026	33.13
195	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]	04/2007	1,640.04 -	1,873.10	1,238.86	03/2022 -	12/2025	14.21
196	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM [N22000434]	03/2010	265.88 -	311.36	-	- -	03/2024	17.11
197	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]	03/2012	217.38 -	393.62	142.48	- -	03/2024	81.07
198	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]	03/2012	248.26 -	528.49	116.25	- -	03/2024	112.88
199	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]	04/2017	692.25 -	692.26	179.62	03/2020 -	12/2024	.00
200	MEHSANA-PALANPUR (65.1 KM) - [N22000534]	09/2020	529.30 -	537.31	8.76	09/2026 -	12/2024	1.51

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
201	RAJKOT-KANALUS (111.20 KM) - [N22000535]	10/2021	1,011.72 -	1,196.84	147.79	10/2026 -	03/2025	18.30
202	NIMACH-RATLAM (133 KM) - [N22000536]	10/2021	910.00 -	1,095.88	265.97	10/2027 -	01/2025	20.43
203	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537]	06/2022	354.99 -	482.43	12.32	02/2030 -	02/2025	35.90
204	PETLAD-BHADLAN (22.5 KM) - [N22000538]	05/2022	202.50 -	307.12	0.97	05/2030 -	05/2025	51.66
205	NADIAD-PETLAD (37.26 KM) - [N22000539]	05/2022	335.34 -	461.91	0.02	06/2030 -	06/2025	37.74
206	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]	02/2023	401.48 -	670.17	-	03/2030 -	10/2025	66.92
207	SAMNI-JAMBUSAR (24.08 KM) - [N22000541]	05/2022	216.72 -	349.93	10.07	03/2030 -	04/2025	61.47
208	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547]	05/2022	309.81 -	415.38	10.34	03/2030 -	01/2025	34.08
209	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549]	06/2022	279.23 -	346.94	4.22	06/2027 -	03/2025	24.25
	Total		1,83,889.63 -	4,02,247.47	271,983.10			
	<u>RENEWABLE ENERGY</u>							
	<u>Cpwd For Renewable Energy</u>							
210	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI [N28000118]	10/2017	271.90 -	366.12	329.49	11/2019 -	04/2022	34.65
	Total		271.90 -	366.12	329.49			
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>							
211	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]	01/2014	195.45 -	385.97	232.98	11/2014 -	05/2024	97.48
212	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B [N24000331]	12/2019	282.41 -	319.96	252.29	04/2022 -	02/2024	13.30
213	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]	01/1991	675.00 -	780.77	498.47	- -	12/2023	15.67
214	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]	01/1991	319.68 -	503.28	407.91	- -	12/2023	57.43
215	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000576]	02/2016	178.85 -	278.54	228.63	05/2016 -	10/2023	55.74

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
216	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000578	02/2016	553.30 -	706.39	592.02	05/2016 -	11/2023	27.67
217	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579	01/2014	1,408.85 -	2,138.16	1,628.22	10/2016 -	02/2024	51.77
218	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782	03/2018	460.73 -	461.00	-	- -	-	.06
219	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820	11/2017	237.80 -	238.00	109.61	11/2019 -	11/2019	.08
220	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874	03/2016	271.17 291.20	291.20	157.69	11/2018 -	03/2024	7.39
221	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885	03/2016	160.27 -	213.97	80.78	09/2023 -	03/2024	33.51
222	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887	06/2016	236.78 -	263.26	163.40	09/2021 -	01/2024	11.18
223	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910	03/2018	170.57 -	192.48	94.84	11/2020 -	03/2024	12.85
224	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922	12/2017	867.97 -	913.49	779.65	11/2020 -	12/2023	5.24
225	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926	08/2017	962.43 -	978.93	852.54	09/2020 -	12/2023	1.71
226	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928	10/2015	333.21 -	353.43	344.66	12/2015 -	01/2021	6.07
227	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964	08/2016	350.61 -	411.18	344.71	01/2017 -	06/2023	17.28
228	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967	03/2016	444.84 -	459.37	420.74	09/2016 -	10/2022	3.27
229	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966	01/2016	348.95 -	355.69	316.35	08/2016 -	11/2022	1.93
230	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968	11/2016	376.25 -	414.44	399.50	08/2017 -	10/2022	10.15
231	REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970	01/2017	576.48 -	686.13	669.74	01/2018 -	02/2023	19.02

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
232	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998	01/2019	193.19 -	249.72	222.54	- -	06/2023	29.26
233	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151	11/2017	392.33 -	470.72	436.44	03/2018 -	11/2023	19.98
234	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156	01/2017	166.67 -	264.34	198.17	09/2017 -	05/2023	58.60
235	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	08/2016	175.50 -	241.60	180.23	02/2017 -	12/2023	37.66
236	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	03/2018	159.97 -	242.61	161.08	06/2019 -	11/2023	51.66
237	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161	12/2017	297.30 -	318.28	279.03	01/2019 -	04/2022	7.06
238	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	03/2018	325.86 -	386.41	365.03	10/2018 -	08/2022	18.58
239	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	19.25
240	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217	01/2016	497.14 -	572.66	314.55	08/2016 -	12/2024	15.19
241	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219	01/2016	476.20 544.00	543.73	483.21	09/2016 -	12/2023	14.18
242	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221	01/2016	624.98 -	731.50	568.93	10/2016 -	12/2023	17.04
243	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369	02/2017	294.28 -	296.53	275.51	08/2017 -	08/2023	.76
244	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	03/2020	262.37 -	343.77	103.90	09/2024 -	09/2024	31.02
245	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	01/2022	221.03 -	243.95	54.33	11/2024 -	11/2024	10.37
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>							
246	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305	05/2015	454.89 -	814.56	514.27	05/2018 -	09/2023	79.07

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
247	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL - [N24000323	10/2014	588.95 -	873.91	653.04	11/2018 -	08/2023	48.38
248	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583	01/2016	252.00 -	330.30	146.28	12/2021 -	08/2023	31.07
249	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686	03/2016	373.07 -	387.00	377.90	09/2019 -	12/2023	3.73
250	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857	04/2017	519.09 -	775.47	540.34	04/2023 -	01/2024	49.39
251	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859	04/2017	642.96 -	1,139.85	548.78	06/2023 -	01/2024	77.28
252	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861	04/2017	473.18 -	667.06	474.10	04/2023 -	01/2024	40.97
253	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862	04/2017	537.82 -	820.42	643.95	04/2023 -	01/2024	52.55
254	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863	04/2017	518.53 -	902.20	643.26	06/2023 -	02/2024	73.99
255	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864	04/2017	404.29 -	723.80	467.71	04/2024 -	07/2024	79.03
256	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865	04/2017	428.11 -	777.50	444.45	09/2023 -	05/2024	81.61
257	2-LANING FROM MANU-SIMLUNG (PKG I) - [N24001247	03/2020	247.76 -	251.89	151.36	01/2022 -	08/2023	1.67
258	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262	07/2020	345.38 -	395.59	315.46	04/2023 -	01/2024	14.54
259	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263	06/2020	277.50 -	302.02	209.23	01/2022 -	01/2024	8.84
260	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267	03/2020	178.43 -	208.74	86.76	07/2022 -	10/2023	16.99
261	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	03/2020	206.88 -	278.98	234.02	07/2022 -	12/2023	34.85
262	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281	03/2020	292.24 -	331.17	241.27	07/2022 -	12/2023	13.32
263	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309	11/2020	159.13 -	171.50	70.02	06/2022 -	10/2023	7.77

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
264	KAILASHAHAR TO KHOWAI PKG-3 - [N24001310]	11/2020	280.91 -	296.48	202.06	07/2022 -	05/2023	5.54
265	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]	06/2020	201.99 -	287.47	121.50	01/2022 -	12/2023	42.32
266	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]	09/2020	183.31 -	439.56	328.18	05/2022 -	05/2024	139.79
267	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]	09/2020	262.84 -	414.20	202.40	05/2023 -	08/2024	57.59
268	2-LANING OF KHOWAI - AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1 - [N24001329]	03/2020	165.54 -	210.54	85.02	07/2022 -	04/2023	27.18
269	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]	08/2020	230.45 -	244.91	193.48	04/2023 -	09/2023	6.27
270	TLABUNG - LUNGLEI PKG-A - [N24001358]	03/2021	698.44 -	698.45	237.41	12/2022 -	12/2024	.00
<u>National Highways Authority Of India</u>								
271	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138]	09/2010	946.00 -	1,046.56	830.37	06/2018 -	12/2023	10.63
272	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]	09/2011	2,848.00 -	3,379.45	3,724.32	03/2014 -	06/2024	18.66
273	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]	05/2014	1,655.01 -	2,639.00	1,771.52	08/2016 -	07/2023	59.46
274	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) [N24000463]	12/2015	1,083.00 -	1,414.01	1,068.19	06/2018 -	08/2023	30.56
275	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493]	01/2016	1,027.53 -	2,628.31	2,642.19	06/2018 -	11/2023	155.79
276	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499]	12/2015	667.00 -	3,006.53	3,044.98	06/2018 -	11/2023	350.75
277	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]	12/2015	1,167.45 -	1,182.94	623.64	12/2019 -	12/2023	1.33
278	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]	04/2014	1,665.00 -	2,360.65	4,705.34	09/2016 -	01/2024	41.78
279	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] [N24000551]	03/2016	1,587.49 -	3,063.99	2,962.70	04/2019 -	11/2023	93.01
280	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]	03/2016	899.00 -	1,381.45	982.40	04/2019 -	05/2024	53.67
281	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]	03/2016	720.00 -	810.60	349.07	10/2019 -	04/2024	12.58
282	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 [N24000564]	03/2016	1,408.00 -	1,659.12	1,116.05	07/2020 -	05/2024	17.84

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
283	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 -	1,224.01	500.61	03/2019 -	05/2025	4.85
284	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 -	1,108.00	1,756.40	08/2019 -	05/2024	16.55
285	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	01/2017	1,251.11 -	1,361.00	631.02	12/2020 -	12/2023	8.78
286	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656	03/2017	744.64 -	1,007.00	257.01	03/2020 -	07/2024	35.23
287	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659	03/2017	1,059.73 -	1,071.00	837.73	03/2017 -	09/2024	1.06
288	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662	03/2017	754.54 -	808.60	707.81	03/2020 -	10/2023	7.16
289	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	03/2017	672.89 -	830.31	369.89	03/2020 -	03/2024	23.39
290	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	04/2017	894.00 -	929.32	915.65	04/2020 -	09/2023	3.95
291	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 -	1,168.33	759.93	02/2022 -	10/2024	22.90
292	JUNAGADH BYPASS - [N24000701	10/2017	232.49 -	290.69	327.13	04/2021 -	10/2023	25.03
293	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704	09/2017	1,124.11 -	1,503.86	1,453.64	05/2020 -	12/2023	33.78
294	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 -	726.99	404.02	12/2021 -	03/2024	26.72
295	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 -	276.17	227.20	11/2021 -	11/2023	.99
296	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 -	757.12	641.00	08/2021 -	06/2024	23.21
297	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736	01/2018	686.65 -	1,015.16	355.84	09/2020 -	03/2024	47.84
298	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738	01/2018	999.00 -	1,152.70	339.23	09/2021 -	03/2024	15.39
299	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739	01/2018	503.88 -	609.03	221.76	06/2021 -	03/2024	20.87
300	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784	02/2018	1,424.77 -	1,862.77	503.17	02/2023 -	09/2024	30.74

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
301	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788	03/2018	841.57 -	1,619.48	1,419.87	09/2022 -	03/2024	92.44
302	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 -	348.72	85.61	12/2020 -	12/2024	10.91
303	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813	03/2018	496.20 -	537.17	296.86	11/2021 -	06/2023	8.26
304	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826	03/2018	505.35 -	813.15	359.33	10/2022 -	11/2023	60.91
305	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTIKULAM (7/300) - [N24000827	03/2018	628.71 -	756.13	583.02	11/2020 -	11/2023	20.27
306	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828	03/2018	633.55 -	736.33	237.26	09/2023 -	11/2023	16.22
307	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834	03/2018	1,161.39 -	1,404.00	402.26	10/2021 -	03/2024	20.89
308	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835	03/2018	1,484.30 -	2,182.41	1,237.02	12/2020 -	05/2023	47.03
309	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851	03/2018	1,162.92 -	1,182.87	235.92	07/2021 -	09/2024	1.72
310	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 -	1,136.83	1,089.62	05/2021 -	01/2024	137.46
311	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854	03/2018	1,005.08 -	1,073.10	699.05	03/2021 -	03/2024	6.77
312	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - [N24001185	11/2017	2,159.00 -	2,262.00	2,230.70	07/2021 -	09/2023	4.77
313	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88 -	743.89	832.00	12/2021 -	11/2023	.00
314	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	1,103.00	11/2022 -	11/2023	27.86
315	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,298.00	12/2022 -	11/2023	305.58
316	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	1,354.36	02/2021 -	01/2024	28.88

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
317	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377	02/2019	731.89 -	731.99	650.94	01/2022 -	08/2023	.01
318	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378	02/2019	362.46 -	372.46	346.15	01/2022 -	06/2023	2.76
319	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379	02/2019	594.75 -	613.75	563.69	01/2022 -	08/2023	3.19
320	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428	03/2018	998.70 -	1,358.32	844.89	11/2021 -	11/2023	36.01
321	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	03/2018	1,294.47 -	1,588.40	666.26	11/2021 -	11/2023	22.71
322	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430	03/2018	2,120.40 -	2,565.63	1,251.61	01/2022 -	01/2024	21.00
323	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 -	2,756.09	875.59	10/2020 -	01/2025	47.17
324	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 -	655.06	256.71	09/2022 -	09/2024	26.69
325	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 -	817.91	241.77	09/2022 -	09/2024	31.50
326	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501	09/2021	531.86 -	532.41	500.15	09/2023 -	09/2023	.10
327	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502	09/2021	624.45 -	627.79	345.89	09/2023 -	03/2024	.53
328	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 -	2,010.17	1,084.38	12/2023 -	03/2024	18.93
329	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	07/2020	899.00 -	947.00	920.51	07/2022 -	11/2023	5.34
330	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	09/2021	1,821.72 -	1,917.32	732.47	09/2024 -	09/2024	5.25
331	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	09/2020	755.26 -	1,039.00	434.02	03/2024 -	03/2024	37.57
332	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	09/2020	748.99 -	903.00	688.14	10/2023 -	10/2023	20.56

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
333	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	08/2020	1,034.00 -	1,589.45	41.50	03/2024 -	03/2024	53.72
334	4 LANE OF BILASPUR TO URGAL PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611	04/2020	1,855.59 1,870.00	1,869.85	273.56	03/2024 -	03/2024	.77
335	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WORK - [N24001652	03/2020	210.37 213.00	213.06	171.75	06/2022 -	03/2024	1.28
336	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	06/2021	3,606.00 -	3,923.82	2,841.84	02/2025 -	02/2025	8.81
337	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	06/2021	2,595.00 -	3,994.60	2,811.05	03/2025 -	03/2025	53.93
338	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	01/2021	4,265.42 -	4,708.42	2,901.62	07/2024 -	07/2024	10.39
339	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	02/2021	3,375.31 -	3,790.17	1,884.43	07/2024 -	07/2024	12.29
340	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661	10/2020	3,219.47 3,713.00	3,713.14	1,954.76	04/2024 -	05/2025	15.33
341	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686	03/2021	1,065.06 1,445.00	1,444.50	116.74	03/2023 -	01/2024	35.63
342	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687	10/2021	1,331.77 2,083.00	2,082.98	149.45	10/2023 -	10/2024	56.41
343	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691	10/2019	1,225.24 1,506.00	1,505.85	31.07	10/2021 -	01/2024	22.90
344	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	01/2022	467.99 -	468.00	18.83	09/2024 -	09/2024	.00
345	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700	12/2021	552.55 553.00	553.00	310.18	03/2024 -	03/2024	.08
346	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702	12/2021	184.90 185.00	185.00	100.82	09/2024 -	09/2024	.05
347	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703	02/2022	786.81 787.00	787.00	-	05/2025 -	05/2025	.02
348	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710	09/2020	2,334.68 2,335.00	2,335.00	760.04	03/2023 -	12/2023	.01
349	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715	12/2018	333.60 -	461.41	425.50	10/2020 -	11/2023	38.31

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
350	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]	07/2022	186.50 -	201.00	-	08/2023 -	08/2023	7.77
351	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]	11/2020	1,155.49 -	1,458.45	358.06	08/2024 -	08/2024	26.22
352	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718]	12/2020	843.48 -	984.61	205.46	07/2024 -	07/2024	16.73
353	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEEPURAM TO SRIPERUMBUDUR SECT - [N24001719]	02/2021	2,948.31 -	3,516.83	543.50	07/2024 -	07/2024	19.28
354	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 - [N24001720]	10/2020	1,023.91 -	1,284.62	349.81	05/2024 -	05/2024	25.46
355	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]	02/2019	1,008.99 -	1,361.00	89.23	05/2024 -	11/2024	34.89
356	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]	10/2018	707.90 -	766.51	343.05	02/2021 -	12/2023	8.28
357	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]	01/2019	654.26 -	821.00	331.29	05/2021 -	02/2024	25.49
358	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]	08/2022	326.79 -	329.79	38.35	04/2024 -	04/2024	.92
359	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]	10/2019	1,779.83 -	2,200.00	815.00	11/2023 -	11/2023	23.61
360	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740]	10/2019	2,325.28 -	3,527.24	1,916.35	09/2023 -	10/2023	51.69
361	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743]	01/2018	1,916.38 -	2,078.00	1,186.15	02/2023 -	12/2023	8.43
362	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747]	03/2020	2,193.23 -	2,314.00	1,486.03	09/2024 -	09/2024	5.51
363	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]	12/2018	2,375.87 -	2,566.80	2,339.23	02/2023 -	12/2023	8.04
364	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753]	02/2022	570.98 -	578.02	186.06	06/2024 -	06/2024	1.23
365	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545. IN TH - [N24001755]	10/2019	1,936.68 -	2,458.03	1,380.90	03/2023 -	08/2023	26.92
366	4L OF HARD A - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]	09/2021	814.04 -	913.89	415.49	09/2023 -	12/2023	12.27

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
367	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	05/2020	1,467.44 -	1,942.89	753.03	07/2024 -	07/2024	32.40
368	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775	02/2020	808.31 -	958.00	740.10	01/2023 -	01/2024	18.52
369	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	12/2023	20.89
370	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	11/2023	4.47
371	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 -	1,910.00	76.68	03/2024 -	12/2024	51.71
372	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 -	3,916.00	449.75	12/2023 -	03/2024	72.37
373	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 -	1,927.00	274.20	08/2023 -	06/2024	12.67
374	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	02/2020	752.30 -	766.20	431.47	08/2023 -	11/2023	1.85
375	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 -	657.00	452.29	06/2023 -	11/2023	8.32
376	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 -	785.67	457.96	03/2023 -	12/2023	.97
377	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	03/2022	1,013.33 -	1,111.33	219.96	10/2024 -	10/2024	9.67
378	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799	02/2021	1,166.96 -	1,251.00	852.88	10/2023 -	04/2024	7.20
379	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805	03/2018	1,169.04 -	1,693.95	1,010.33	03/2021 -	12/2023	44.90
380	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806	03/2018	1,241.38 -	2,122.64	1,577.64	03/2023 -	01/2024	70.99
381	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808	03/2021	1,322.95 -	1,442.47	537.06	12/2024 -	12/2024	9.03
382	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	04/2021	583.93 -	653.67	34.82	06/2024 -	06/2024	11.94
383	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	03/2021	1,002.11 -	1,358.00	28.69	05/2024 -	05/2024	35.51

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
384	6L OF PONDAVAKKAM TO KANNIGAIPAI FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818]	02/2021	818.73 -	1,105.00	104.37	01/2025 -	01/2025	34.97
385	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819]	03/2021	1,102.63 -	1,303.00	340.78	01/2025 -	01/2025	18.17
386	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820]	02/2021	1,484.83 -	1,768.00	572.40	12/2024 -	12/2024	19.07
387	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821]	11/2020	1,137.74 -	1,289.00	505.90	10/2024 -	10/2024	13.29
388	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822]	12/2020	1,075.27 -	1,307.00	489.30	10/2024 -	10/2024	21.55
389	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]	03/2020	1,863.09 -	2,238.00	918.10	01/2024 -	01/2024	20.12
390	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]	02/2019	927.77 -	1,603.00	1,143.89	02/2022 -	02/2024	72.78
391	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836]	02/2021	824.29 -	924.00	345.08	10/2024 -	10/2024	12.10
392	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]	02/2021	663.60 -	768.00	268.09	03/2024 -	03/2024	15.73
393	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]	02/2021	922.50 -	1,128.68	320.22	03/2024 -	06/2024	22.35
394	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839]	02/2021	772.70 -	980.51	443.78	02/2024 -	02/2024	26.89
	Total		1,67,567.03 -	2,12,080.71	123,068.01			
	<u>STEEL</u>							
	<u>National Mineral Development Corporation (Nmdc)</u>							
395	SCREENING PLANT-III AT KIRANDUL - [N12000127]	03/2021	2,092.97 -	2,221.86	794.01	08/2024 -	10/2025	6.16
	Total		2,092.97 -	2,221.86	794.01			
	<u>URBAN DEVELOPMENT</u>							
	<u>Ahmedabad Metro Rail</u>							
396	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]	11/2014	10,773.00 -	12,924.55	11,912.69	12/2018 -	03/2024	19.97

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	<u>Chennai Metro Rail Ltd</u>							
397	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]	02/2009	14,600.00 -	18,380.00	17,619.68	12/2015 -	12/2015	25.89
	<u>Delhi Metro Rail Corporation</u>							
398	DELHI MRTS PHASE-III - [N28000056]	09/2011	38,585.00 -	40,180.91	40,239.28	03/2016 -	08/2021	4.14
	<u>Kochi Metro Rail Corporation Ltd</u>							
399	KOCHI METRO RAIL PROJECT - [N28000081]	07/2012	5,181.79 -	6,218.14	6,059.17	07/2017 -	09/2020	20.00
	<u>Maharashtra Metro Rail Corporation Ltd.</u>							
400	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]	12/2016	11,420.00 -	13,656.22	11,180.03	11/2021 -	03/2024	19.58
	<u>Mumbai Metro Rail Corporation Ltd</u>							
401	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]	07/2013	23,136.00 -	37,276.00	25,499.23	03/2020 -	12/2023	61.12
	<u>Patna Metro Rail Corporation</u>							
402	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]	02/2019	13,365.77 -	13,925.50	1,593.77	06/2024 -	09/2024	4.19
	Total		1,17,061.56 -	1,42,561.32	114,103.85			
	<u>WATER RESOURCES</u>							
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>							
403	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]	10/2017	254.13 -	413.29	88.97	09/2020 -	03/2024	62.63
404	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]	12/2014	225.77 -	398.90	361.87	03/2020 -	06/2020	76.68
405	SAIDPUR SEWER NETWORK PATNA - [N30000039]	04/2015	268.63 -	431.21	478.03	01/2021 -	01/2021	60.52
	<u>Kolkata Metropolitan Development Authority</u>							
406	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]	05/2018	198.43 -	224.69	35.08	02/2022 -	03/2024	13.23
407	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]	08/2017	307.12 -	653.67	-	09/2022 -	12/2026	112.84
	<u>Polavaram Project Authority</u>							
408	POLAVARAM IRRIGATION PROJECT - [N30000002]	02/2009	10,151.04 -	55,548.87	21,727.98	03/2020 -	03/2024	447.22
	<u>Uttar Pradesh Jal Nigam</u>							
409	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]	10/2017	213.62 -	261.12	124.28	03/2022 -	04/2024	22.24
410	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]	01/2019	231.79 -	234.03	141.79	12/2021 -	06/2023	.97

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(October 2023)								
						Date of Commissioning (Month/Year)		
S.No	Project	Date of Approval (Month/Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
411	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	1.31
	Total		12,532.31 -	58,856.49	22,971.34			
	Grand Total		6,95,711.89	11,46,869.50	790,604.07			

Details of Delayed Projects w.r.t. Original Schedule

Annexure - VI

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
	<u>ATOMIC ENERGY</u>									
	<u>Bhavini Limited</u>									
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]BHAVNI,TAMIL NADU	09/2003	3,492.00 6,840.00	7,670.00	6,612.17	09/2010 10/2022	12/2024	171	119.64	
	<u>Nuclear Power Corporation Of India Limited</u>									
2	RAJASTHAN ATOMIC POWER PROJECT - 7 AND 8 (2X700 MW) - [N02000027]NPCIL,RAJASTHAN	10/2009	12,320.00 17,079.00	17,079.00	17,054.00	12/2016 -	12/2023	84	38.63	
3	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]NPCIL,GUJARAT	10/2009	11,459.00 22,517.00	22,517.00	20,689.00	12/2015 -	03/2024	99	96.5	
4	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]NPCIL,TAMIL NADU	03/2013	39,849.00 -	39,849.00	39,869.00	11/2020 -	11/2026	72	0	
	Total		67,120.00 -	87,115.00	84,224.17					
	<u>CIVIL AVIATION</u>									
	<u>Airport Authority Of India Limited</u>									
5	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI	11/2016	303.80 351.21	374.98	314.25	04/2020 -	11/2023	43	23.43	Nil
6	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]AAI,UTTARAKHAND	07/2018	456.86 -	456.86	458.75	09/2020 -	11/2023	38	0	Nil

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
7	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT - [N04000089]AAI,ANDHRA PRADESH	08/2017	177.10 -	177.10	143.24	02/2020 12/2021	11/2023	45	0	1. A portion of the site measuring 3.40 acres is not available due to write petition between land owner & State Govt., which is fouling in the Runway extension and Basic Strip due to which the work will be delayed further. 2. High mast transmission towers in the approach path of Runway 08 to be shifted by APTRANSCO (Govt. of AP undertaking) for final commissioning of the Project and this part of the work is yet to physically start. However work order is placed by State Government and agency mobilizing Men,materials & Machinery for the work.
8	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]AAI,UTTAR PRADESH	03/2021	242.14 328.00	328.00	279.79	12/2022 11/2023	11/2023	11	35.46	As above.
9	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]AAI,MAHARASHTRA	06/2017	255.68 -	255.68	239.70	12/2020 -	11/2023	35	0	Process of acquisition of land is in progress by State Government.
10	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098]AAI,MADHYA PRADESH	10/2021	446.12 -	446.12	348.83	08/2023 11/2023	11/2023	3	0	Diversion of existing Shanichara road through D.D. Nagar in Gwalior district: Tender sanctioned by PWD. LOA issued on 25.08.2023
11	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]AAI,TAMIL NADU	08/2018	951.28 -	951.28	959.34	10/2021 -	12/2023	26	0	Nil
12	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]AAI,MAHARASHTRA	03/2017	475.39 -	475.39	451.77	04/2021 -	12/2023	32	0	Nil
13	UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI,MADHYA PRADESH	06/2016	412.24 -	412.24	375.02	06/2021 -	12/2023	30	0	Nil

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
14	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093]AAI, GUJARAT	08/2018	353.25 -	353.25	284.28	02/2021 -	12/2023	34	0	Nil
15	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088]AAI, GUJARAT	01/2018	1,405.00 -	1,405.00	1,094.82	08/2022 12/2023	02/2024	18	0	Nil
16	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]AAI, TAMIL NADU	06/2019	380.87 -	357.00	195.53	03/2022 02/2024	02/2024	23	-6.27	Nil
17	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092]AAI, ARUNACHAL PRADESH	02/2019	645.63 -	645.63	645.84	08/2022 02/2024	02/2024	18	0	Nil
18	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]AAI, LADAKH	07/2018	480.33 -	640.00	278.19	09/2021 12/2023	03/2024	30	33.24	Slow progress of work by PDD for getting Dedicated power supply to Leh (Deposit work)
19	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]AAI, ANDHRA PRADESH	04/2020	611.80 -	611.80	224.46	03/2023 -	06/2024	15	0	Nil
20	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095]AAI, GOA	11/2017	255.69 -	255.69	49.21	09/2021 -	10/2024	37	0	Nil
21	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]AAI, UTTAR PRADESH	06/2018	1,383.00 -	3,291.81	1,857.67	09/2021 -	12/2024	39	138.02	NIL
22	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082]AAI, BIHAR	05/2018	1,216.90 -	1,216.90	510.76	10/2022 -	12/2024	26	0	AUGUMENTATION OF STORM WATER DRAINAGE SYSTEM FOR CONNECTIONG NEW STORM WATER SYSTEM OF AIRPORT WITH ENLARGED CAPACITY.
23	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100]AAI, MANIPUR	11/2021	499.00 -	499.00	83.88	07/2024 12/2024	12/2024	5	0	Acquisition of AAI Land for proposed 6 lane road is pending.
24	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI, ASSAM	12/2016	1,142.00 -	1,232.00	365.49	03/2021 -	03/2025	48	7.88	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
25	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074]AAI, TAMIL NADU	06/2018	2,467.00 -	2,467.00	1,371.83	02/2022 -	12/2025	46	0	Nil
	Total		14,561.08 -	16,852.73	10,532.65					
	<u>COAL</u>									
	<u>Bharat Coking Coal Limited</u>									
26	MADHUBAND NLW WASHERY - [N06000126]BCCL, JHARKHAND	08/2010	289.45 -	302.00	297.61	05/2014 -	11/2023	114	4.34	
27	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL, WEST BENGAL	12/2015	304.13 341.22	341.22	224.12	03/2017 -	12/2023	81	12.2	
28	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) - [N06000106]BCCL, JHARKHAND	02/2014	555.52 -	555.52	379.46	03/2021 -	03/2024	36	0	
29	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL, JHARKHAND	10/2015	243.00 -	334.27	94.11	04/2018 -	09/2024	77	37.56	
30	MOONIDH XV SEAM UG - [N06000098]BCCL, JHARKHAND	08/2011	1,230.27 -	1,230.27	583.84	03/2019 -	04/2025	73	0	
31	MURADH UG TURN-KEY PROJECT - [N06000096]BCCL, JHARKHAND	02/2011	339.88 -	339.88	151.04	04/2014 -	01/2026	141	0	
	<u>Central Coal Fields Limited</u>									
32	CHURI BENTI UG (0.81 MTY) - [N06000083]CCL, JHARKHAND	08/2007	163.51 -	163.51	133.28	03/2011 -	03/2024	156	0	
33	KARMA OCP (1.0MTY) - [N06000088]CCL, JHARKHAND	06/2009	162.46 -	162.46	94.69	03/2014 -	03/2024	120	0	
34	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087]CCL, JHARKHAND	12/2009	510.85 -	510.85	487.68	03/2016 -	03/2025	108	0	
35	TETARIAKHAR EXPANSION OCP - [N06000186]CCL, JHARKHAND	11/2019	243.52 -	243.52	41.66	03/2023 -	03/2025	24	0	
	<u>Eastern Coal Fields Limited</u>									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
36	RANIGANJ MASTER PLAN - [N06000163]ECL, WEST BENGAL	08/2009	2,661.73 -	5,146.48	721.97	08/2019 -	08/2024	60	93.35	1. Publication of final figure of Demographic survey report for Non-ECL houses and valuation of immovable properties for Legal Title Holder (LTH) households by ADDA. 2. Identification and finalization of balance land for this rehabilitation project by ADDA. 3. Construction of balance quarters for shifting of NLTH houses/ encroachers. 4. Shifting of affected families at the resettlement sites by ADDA where construction of flats have already been completed and after shifting demolition of vacated houses, which are under the threat of subsidence at the old rehabilitation sites, by State Govt. implementing agency. 5. Floating of tender and award of work for construction of 2672 flats at Bijoynagar & Daskeary J.L. No.-02 resettlement sites. 6. Approval of revised rehabilitation package by Cabinet of Government of West Bengal.
37	HURA - C OC (3 MTY) - [N06000143]ECL, JHARKHAND	10/2015	359.69 -	859.41	312.03	03/2022 03/2029	03/2029	84	138.93	
	<u>Mahanadi Coal Fields Limited</u>									
38	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL, ODISHA	05/2014	479.15 -	479.15	260.68	03/2019 -	03/2026	84	0	
39	GARJANBAHAL OCP - [N06000117]MCL, ODISHA	11/2014	1,375.38 -	1,375.38	793.73	03/2021 -	03/2026	60	0	
40	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL, ODISHA	06/2014	348.16 -	348.16	189.10	03/2018 -	03/2026	96	0	
41	SUBHADRA OCP - [N06000249]MCL, ODISHA	05/2021	1,693.81 -	1,693.81	905.03	03/2027 03/2029	03/2029	24	0	
	<u>Neyveli Lignite Corporation</u>									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
42	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152]NLC,UTTAR PRADESH	07/2016	17,237.00 19,406.12	19,406.12	16,222.22	11/2021 03/2024	03/2024	28	12.58	
43	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA) - [N06000138]NLC,TAMIL NADU	04/2013	1,458.17 709.06	709.06	542.45	06/2015 -	09/2027	147	-51.37	Acquisition of required lands for capacity expansion is currently under progress.
	<u>Northern Coal Fields Limited</u>									
44	JAYANT EXPANSION OCP 10 TO 20 MTPA - [N06000159]NCL,MADHYA PRADESH	05/2017	1,783.09 -	1,783.09	1,516.40	03/2021 -	10/2023	31	0	
45	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL,MADHYA PRADESH	11/2017	1,255.17 -	1,255.17	1,037.73	03/2022 -	03/2024	24	0	
46	BLOCK-B EXPANSION OPENCAST PROJECT - [N06000184]NCL,MADHYA PRADESH	07/2019	998.71 -	998.71	184.39	03/2023 -	03/2025	24	0	Delayed by 24 months as FC proposal was rejected by FAC of MoEF and CC and is under process now for getting FC with modified proposal of forest land causing delay in project implementation.
47	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]NCL,MULTI STATE	08/2020	836.42 -	836.42	438.16	03/2024 -	03/2025	12	0	Stage-II Forestry Clearance of MP Forest land and Stage-I Forestry Clearance of UP Forest land
	<u>Singareni Colliers Company Limited</u>									
48	KAKATYIAKHANI OPENCAST III PROJECT PHASE-1 - [N06000161]SCCL,TELANGANA	03/2017	413.84 -	413.84	408.86	03/2022 -	03/2024	24	0	
49	SRP OC-II EXPANSION PROJECT - [N06000173]SCCL,TELANGANA	11/2016	272.73 -	272.73	189.68	03/2018 -	03/2024	72	0	
50	GODAVARIKHANI COAL MINE - [N06000202]SCCL,TELANGANA	07/2019	438.98 -	438.98	124.25	03/2023 -	03/2024	12	0	
51	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT - [N06000210]SCCL,TELANGANA	11/2015	489.62 -	489.62	393.90	03/2023 -	03/2024	12	0	
52	RCE OF INDARAM OPENCAST PROJECT - [N06000211]SCCL,TELANGANA	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2024	36	21.62	
53	RCE OF KALYANIKHANI OPENCAST PROJECT - [N06000213]SCCL,TELANGANA	03/2016	384.32 -	384.32	181.28	03/2020 -	03/2024	48	0	
54	RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214]SCCL,TELANGANA	08/2017	442.42 -	442.42	193.26	03/2020 -	03/2024	48	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
55	RCE OF KISTARAM OPENCAST PROJECT - [N06000215]SCCL,TELANGANA	03/2017	164.04 -	164.04	144.10	03/2021 -	03/2024	36	0	
56	NAINI COAL MINE - [N06000203]SCCL,ODISHA	03/2020	494.30 -	494.30	460.09	03/2024 -	03/2025	12	0	
57	VENKATESH KHANI COAL MINE - [N06000204]SCCL,TELANGANA	10/2020	484.51 -	484.51	65.06	03/2023 -	03/2025	24	0	
	<u>South-Eastern Coal Fields Limited</u>									
58	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124]SECL,MADHYA PRADESH	12/2014	357.80 -	357.80	86.99	03/2021 -	03/2024	36	0	
59	KANCHAN OC EXPANSION - [N06000125]SECL,MADHYA PRADESH	12/2014	371.04 -	371.04	110.52	03/2021 -	03/2024	36	0	
60	BATURA HIGHWALL PROJECT - [N06000134]SECL,MADHYA PRADESH	07/2015	231.92 -	231.92	2.26	03/2022 -	03/2024	24	0	
61	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL,CHHATTISGARH	07/2016	459.49 -	459.49	224.68	03/2020 -	03/2024	48	0	
62	GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093]SECL,CHHATTISGARH	06/2010	11,816.40 -	11,816.40	5,980.39	03/2023 -	03/2025	24	0	
63	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N06000008]SECL,CHHATTISGARH	08/2013	7,612.33 -	7,612.33	4,225.87	03/2023 -	03/2025	24	0	
64	CHHAL OC SEAM -III (6.00 MTY) - [N06000104]SECL,CHHATTISGARH	12/2013	610.63 -	610.63	496.08	03/2022 03/2025	03/2025	36	0	
65	AMGAON OPENCAST PROJECT RCE - [N06000135]SECL,CHHATTISGARH	07/2015	316.10 -	316.10	156.33	03/2020 -	03/2025	60	0	
66	AMADAND OPENCAST EXPANSION PROJECT - [N06000148]SECL,MADHYA PRADESH	03/2016	869.44 -	869.44	211.78	03/2021 03/2025	03/2025	48	0	
67	KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL,CHHATTISGARH	07/2008	178.44 -	178.44	9.22	03/2014 -	03/2026	144	0	
68	AMERA OC RCE - [N06000123]SECL,CHHATTISGARH	02/2015	335.97 -	335.97	50.37	03/2018 -	03/2026	96	0	
69	AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH	02/2015	481.60 -	481.60	1.08	03/2023 -	03/2027	48	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
70	MADANNAGAR OPENCAST PROJECT - [N06000140]SECL,CHHATTISGARH	10/2015	1,875.32	1,875.32	-	03/2024	03/2027	36	0	
71	DURGAPUR OPENCAST PROJECT - [N06000136]SECL,CHHATTISGARH	02/2015	916.24	916.24	13.73	03/2023	03/2030	84	0	
72	PELMA OCP(15.00MTY) - [N06000045]SECL,CHHATTISGARH	11/2014	1,624.59	1,624.59	49.60	03/2023	03/2031	96	0	
	<u>Western Coal Fields Limited</u>									
73	BELLORA-NAIGAON DEEP OC - [N06000180]WCL,MAHARASHTRA	11/2018	252.71	252.71	121.74	03/2021	03/2024	36	0	
74	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154]WCL,MULTI STATE	08/2016	319.76	319.76	277.61	03/2022	03/2025	36	0	
75	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157]WCL,MULTI STATE	02/2017	328.00	328.00	321.05	03/2021	03/2025	48	0	
76	UKNI DEEP OC - [N06000179]WCL,MAHARASHTRA	11/2018	318.14	318.14	250.83	03/2021	03/2025	48	0	
	Total		67,739.03	72,359.95	40,697.23					
	<u>MINES</u>									
	<u>Central Public Works Department</u>									
77	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015]CPWD, WEST BENGAL	04/2019	255.37	255.37	40.98	04/2022	10/2025	42	0	
	<u>National Aluminum Company Limited (Nalco)</u>									
78	UTKAL D AND E COAL BLOCK - [N10000011]NALCO,ODISHA	05/2016	534.00	1,021.97	753.08	01/2020	11/2023	46	91.38	
79	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014]NALCO, TAMIL NADU	09/2017	166.62	163.17	135.63	06/2019	03/2024	57	-2.07	Extension of NFR (Noted For Record)is pending with TANGEDCO.
80	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013]NALCO,ODISHA	11/2017	483.00	483.00	239.01	04/2021	05/2024	37	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
81	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010]NALCO,ODISHA	12/2014	4,103.00 5,055.00	5,055.00	2,453.86	04/2021 12/2022	05/2025	49	23.2	
82	POTTANGI BAUXITE MINES - [N10000016]NALCO,ODISHA	05/2018	1,437.00 1,381.00	1,381.00	604.98	12/2024 03/2025	05/2025	5	-3.9	1) Delay in issuance of Terms and Conditions for grant of Mining Lease by Govt of Odisha over an area of 697.979 Ha. 2) Delay in Issuance of Forest Right Act (FRA) certificate. 3) Delay in approval of Compensatory Afforestation (CA) Scheme.
83	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012]NALCO,ODISHA	12/2015	355.00 581.00	581.00	79.80	11/2020 09/2025	09/2025	58	63.66	
	Total		7,333.99 -	8,940.51	4,307.34					
	STEEL									
	National Mineral Development Corporation (Nmdc)									
84	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]NMDC,CHHATTISGARH	11/2015	2,907.00 -	2,907.00	1,522.74	06/2023 07/2024	05/2025	23	0	
85	SCREENING PLANT-III AT KIRANDUL - [N12000127]NMDC,CHHATTISGARH	03/2021	2,092.97 2,221.86	2,221.86	794.01	08/2024 -	10/2025	14	6.16	
	Steel Authority Of India Limited (Sail)									
86	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]SAIL,ODISHA	11/2020	377.18 -	377.18	327.56	05/2023 -	02/2024	9	0	
87	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123]SAIL,CHHATTISGARH	11/2020	542.24 -	542.24	165.17	12/2023 -	04/2025	16	0	
88	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL,JHARKHAND	03/2015	1,034.01 -	1,034.01	846.55	10/2017 12/2021	11/2025	97	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	Total		6,953.40 -	7,082.29	3,656.03					
	<u>PETROLEUM</u>									
	<u>Bharat Petroleum Corporation Limited</u>									
89	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA	05/2022	423.39 -	423.39	70.10	03/2024 -	09/2024	6	0	Nil
90	Setting up of Integrated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha - [N16000374]BPCL,ODISHA	08/2019	1,607.00 -	1,607.00	947.37	08/2022 06/2023	10/2024	26	0	State govt. has already initiated action to take up this job. Need to be expedited to complete in commensuration with completion of plant. BPCL requested Collector, Bargarh for expedition of widening/ strengthening of 2 roads which are highly essential for transportation of Biomass for the Bio refinery.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
91	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314]BPCL,KERALA	12/2015	1,112.00 1,507.24	1,507.24	1,100.38	06/2019 02/2024	02/2025	68	35.54	With the help of District administration, 3(1) notices distributed to all concerned patadhars on October, November and December 2021. Out of 528 Patadhars, 6 Patadhars attended enquiry, further enquiry could not be completed for rest patadhars due to resistance. The new nodal officer took over the office of the CA on 26th Feb 22' and the notification of him as the Competent Authority was published in the official gazette of India on 14.06.2022. District collector Coimbatore intervened and convened a coordination meeting between all stake holders on 15th March 22' and a common consensus was arrived in selection of the most probable pipeline route. The farmer's association suggested various routes and the same has been inspected by CA and KSPPL team Private land usage reduced up to 1.5 KM in Phase I. KSPPL was advised to carry out detail survey. Detailed and cadastral has been completed from Palakkad RT to Kattampatti Proposed BPCL Plant. Draft for fresh 3(1) notification has been sent for publication. The applications for laying the pipeline along State Highways and other roads till Coimbatore are submitted for approval. Site investigation for River crossings and panchayat roads in progress. All the applications for crossings except one Railway and one NH is submitted and inspection in progress. A Progress

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
92	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL, MAHARASHTRA	04/2021	1,164.69 -	1,164.69	210.16	06/2024 -	07/2025	13	0	CIDCO Approval for ROU for 20" pipeline from JNPT to Uran Terminal
93	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL, TAMIL NADU	11/2012	678.00 1,732.00	1,732.00	32.24	02/2017 01/2026	01/2026	107	155.46	Application to lay the Pipeline along the ROW of SH 86 for 52KM submitted. Permission is pending with PD CKICP Chennai which has to be approved and forwarded to DE, Salem for further processing to issue Demand Note and thereby NOC
	<u>Gas Authority Of India Limited</u>									
94	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR - [N16000289]GAIL, ODISHA	07/2017	243.53 -	243.53	227.47	07/2022 -	03/2024	20	0	
95	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA - [N16000327]GAIL, BIHAR	10/2017	359.25 -	359.25	280.07	10/2022 -	03/2024	17	0	NIL
96	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK - [N16000328]GAIL, ODISHA	07/2017	182.20 -	182.20	139.78	07/2022 -	03/2024	20	0	NIL
97	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI - [N16000329]GAIL, JHARKHAND	10/2017	226.45 -	226.45	227.64	10/2022 -	03/2024	17	0	NIL
98	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECT - [N16000349]GAIL, GUJARAT	09/2018	225.54 -	247.90	229.69	02/2021 03/2024	03/2024	37	9.91	Nil
99	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]GAIL, WEST BENGAL	03/2017	1,740.00 2,433.15	2,433.15	1,651.70	12/2020 12/2023	06/2024	42	39.84	Slow progress in RoU acquisition, Panchnama, Compensation disbursement & RoU Release (~ affected length ~ 134 Km for Durgapur Haldia section in West Bengal).
100	DHAMRA HALDIA PIPELINE PROJECT - [N16000391]GAIL, MULTI STATE	03/2020	1,030.65 -	1,030.65	671.70	11/2022 12/2023	06/2024	19	0	Delay in RoU acquisition/opening in West Bengal.
101	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN - [N16000501]GAIL, MADHYA PRADESH	09/2021	231.00 -	211.00	30.75	11/2023 -	06/2024	7	-8.66	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
102	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388]GAIL,MULTI STATE	09/2019	2,658.34 -	2,658.34	1,683.90	07/2022 09/2024	09/2024	26	0	- Delay in RoU acquisition in Andhra Pradesh & Odisha due to non-availability of dedicated Competent Authority for GAIL's project. - Lengthy Process of Forest Permissions in Odisha.
103	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398]GAIL,MULTI STATE	06/2020	7,844.25 -	7,844.25	4,847.60	05/2023 10/2024	10/2024	17	0	- Hindrances in MSRDC RoW in Mumbai Nagpur section. - Forest permission & Wildlife clearance in under process & expected to take time.
104	60 KTA POLYPROPYLENE PROJECT - [N16000429]GAIL,UTTAR PRADESH	03/2019	910.56 1,299.02	1,299.02	556.40	04/2024 -	10/2024	6	42.66	NIL
105	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]GAIL,MULTI STATE	06/2009	2,915.00 5,909.00	5,909.00	3,574.70	12/2012 11/2024	11/2024	143	102.71	Project was delayed due to Non - availability of hindrance free RoU in Tamil Nadu. However, pipeline route has been now aligned along NH/SH/Other roads. Construction is in progress.
106	CITY GAS DISTRIBUTION, JAMSHEDPUR - [N16000389]GAIL,JHARKHAND	10/2017	221.45 -	221.45	152.54	10/2022 -	03/2025	29	0	NIL
107	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430]GAIL,MAHARASHTRA	05/2019	8,797.00 11,256.00	11,256.00	2,331.91	04/2025 10/2025	10/2025	6	27.95	No Delay
	<u>Hindustan Petroleum Corporation Limited</u>									
108	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402]HPCL,PUNJAB	05/2020	1,421.46 -	1,421.46	820.97	02/2023 12/2023	12/2023	10	0	
109	SWRO II WITH LLPH FACILITIES - [N16000378]HPCL,ANDHRA PRADESH	09/2019	196.26 196.26	196.26	144.47	07/2020 07/2023	03/2024	44	0	
110	RUF PITCH LOADING GANTRY - [N16000406]HPCL,ANDHRA PRADESH	10/2020	332.61 332.61	332.61	237.00	11/2022 -	03/2024	16	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
111	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL,ANDHRA PRADESH	07/2016	20,928.00 26,264.00	26,264.00	25,264.12	07/2020 07/2022	04/2024	45	25.5	
112	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369]HPCL,KARNATAKA	12/2018	854.00 854.00	854.00	424.83	12/2022 12/2023	09/2024	21	0	
113	LEASE OF MBPT RECLAIMED LAND AT JAWAHAR DWEET - [N16000493]HPCL,MAHARASHTRA	12/2022	410.00 -	410.00	40.71	12/2023 -	12/2024	12	0	
114	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413]HPCL,CHHATTISGARH	03/2021	456.00 -	456.00	203.60	03/2024 03/2025	03/2025	12	0	
115	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS - [N16000385]HPCL,HARYANA	09/2018	520.00 -	520.00	365.31	09/2026 02/2027	02/2027	5	0	
116	CITY GAS DISTRIBUTION IN UP AND UK - [N16000387]HPCL,UTTAR PRADESH	03/2019	3,450.20 -	3,450.20	1,397.86	03/2029 08/2029	08/2029	5	0	
117	CITY GAS DISTRIBUTION IN WEST BENGAL - [N16000392]HPCL,WEST BENGAL	03/2019	5,830.20 -	5,830.20	449.60	03/2031 08/2031	08/2031	5	0	
	<u>Indian Oil Corporation Limited</u>									
118	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321]IOCL,HARYANA	04/2018	206.63 340.76	340.76	279.58	02/2020 06/2023	11/2023	45	64.91	
119	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY - [N16000323]IOCL,UTTAR PRADESH	08/2017	255.40 -	255.40	217.92	08/2020 11/2022	11/2023	39	0	
120	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT - [N16000340]IOCL,HARYANA	08/2018	1,636.00 -	1,636.00	1,344.40	08/2020 11/2023	11/2023	39	0	
121	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT - [N16000363]IOCL,HARYANA	12/2018	278.60 -	278.60	194.97	06/2021 07/2023	11/2023	29	0	
122	PX-PTA REVAMP AT PANIPAT REFINERY - [N16000376]IOCL,HARYANA	08/2019	1,255.00 -	1,255.00	826.78	12/2021 12/2023	11/2023	23	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
123	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY - [N16000393]IOCL, WEST BENGAL	06/2020	1,019.00 -	1,019.00	705.71	01/2023 11/2023	11/2023	10	0	
124	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY - [N16000395]IOCL, ODISHA	01/2020	202.16 -	202.16	143.44	07/2022 -	11/2023	16	0	
125	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249]IOCL, MAHARASHTRA	05/2016	1,945.00 2,251.00	2,251.00	2,066.22	02/2022 12/2023	12/2023	22	15.73	Stiff resistance in opening of RoU in Maharashtra due to demand of exorbitant compensation and diversion of route in 3.63 Km in different stretches.
126	LPG BP PROJECT KHORDHA - [N16000283]IOCL, ODISHA	12/2016	161.59 161.59	161.59	146.38	12/2019 09/2023	12/2023	48	0	
127	DEVLEOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY - [N16000324]IOCL, BIHAR	12/2017	199.36 -	199.36	163.50	10/2020 12/2023	12/2023	38	0	
128	GRASS ROOT TERMINAL AT MALKAPUR - [N16000351]IOCL, TELANGANA	12/2018	611.00 -	611.00	409.04	04/2022 -	12/2023	20	0	CLU for 7.65 acre DIL Land yet to be received.
129	2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY - [N16000352]IOCL, HARYANA	01/2019	909.00 -	909.00	849.41	01/2021 08/2022	12/2023	35	0	
130	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400]IOCL, GUJARAT	06/2020	1,378.00 -	1,378.00	957.11	12/2022 02/2024	12/2023	12	0	
131	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]IOCL, TAMIL NADU	05/2016	4,497.00 6,025.00	6,025.00	5,371.82	12/2018 11/2023	01/2024	61	33.98	
132	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL - [N16000332]IOCL, WEST BENGAL	03/2018	3,712.00 3,696.00	3,696.00	2,890.66	09/2022 06/2023	01/2024	16	-43	
133	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]IOCL, GUJARAT	11/2019	5,251.00 5,894.00	5,251.00	3,397.65	05/2023 11/2023	01/2024	8	0	
134	COMPRESSED BIO GAS PLANT AT GORAKHPUR - [N16000383]IOCL, HARYANA	09/2019	164.69 -	164.69	134.90	07/2021 03/2022	01/2024	30	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
135	LPG BP PROJECT CHITTOOR - [N16000381]IOCL,ANDHRA PRADESH	07/2019	167.00 200.82	200.82	90.32	07/2022 02/2024	02/2024	19	20.25	
136	MUZAFFARPUR-MOTIHARI LPG PIPELINE - [N16000399]IOCL,BIHAR	06/2020	403.00 -	403.00	273.78	08/2022 02/2024	02/2024	18	0	
137	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL,TAMIL NADU	10/2020	1,398.00 1,587.00	1,587.00	829.06	12/2023 -	02/2024	2	13.52	
138	Fuel Quality Upgradation Project at Paradip Refinery - [N16000362]IOCL,ODISHA	05/2019	3,361.00 -	3,361.00	2,515.41	08/2021 03/2024	03/2024	31	0	
139	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368]IOCL,ODISHA	06/2019	371.00 427.10	427.10	230.91	09/2022 03/2024	03/2024	18	15.12	
140	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT	10/2020	1,614.00 -	1,614.00	652.68	08/2023 -	03/2024	7	0	Delay in purchase of land at Vadinar and Surendranagar. Delay in obtaining Statutory clearance such as PESO, CTE
141	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]IOCL,ODISHA	11/2018	462.30 543.00	543.00	413.56	09/2021 04/2024	04/2024	31	17.46	
142	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]IOCL,MAHARASHTRA	09/2021	378.00 -	378.00	109.57	10/2023 05/2024	05/2024	7	0	
143	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTA - [N16000386]IOCL,BIHAR	01/2020	14,810.00 -	14,810.00	6,989.35	04/2023 12/2024	12/2024	20	0	"State Govt/Local Govt related issues: a) Issues related to closure of Roads (viz. Merger of Refinery & Biological Treatment Plant (BTP) Premises, and Boundary Wall Construction near Mahna Village for Polypropylene Unit construction) is pending with local administration and b) There are restrictions imposed on plying of heavy vehicle carrying sand, stone & construction materials over Rajendra Setu Bridge (Simariya Bridge on river Ganga)."

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
144	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL,TAMIL NADU	10/2020	921.00 -	921.00	425.88	09/2023 12/2024	12/2024	15	0	NA
145	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]IOCL,RAJASTHAN	12/2021	9,028.00 -	9,028.00	4,246.96	10/2024 12/2024	12/2024	2	0	
146	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU	01/2022	827.00 -	827.00	302.82	07/2024 12/2024	12/2024	5	0	Quarrying for Earth required for filling: Approval of TN Govt. authorities to be expedited
147	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]IOCL,ASSAM	05/2021	412.00 -	412.00	266.80	10/2023 -	02/2025	16	0	
148	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH	04/2018	355.00 -	355.00	207.93	04/2022 -	03/2025	35	0	NA
149	R and D CAMPUS II AT FARIDABAD - [N16000375]IOCL,HARYANA	06/2019	2,281.94 3,219.94	3,219.94	1,238.60	12/2022 07/2023	07/2025	31	41.11	
150	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396]IOCL,ODISHA	07/2020	13,805.00 -	13,805.00	4,317.04	01/2024 -	07/2025	18	0	
151	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412]IOCL,HARYANA	02/2021	34,627.00 -	34,627.00	6,446.80	09/2024 -	12/2025	15	0	
152	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]IOCL,ASSAM	03/2022	277.00 -	277.00	46.75	07/2026 -	09/2026	2	0	NA
153	CGD PROJECT AT REWA DISTRICT - [N16000417]IOCL,MADHYA PRADESH	10/2018	177.00 -	177.00	108.06	02/2027 09/2028	09/2028	19	0	
154	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS - [N16000415]IOCL,BIHAR	10/2018	176.00 -	176.00	138.43	08/2027 02/2029	02/2029	18	0	
155	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS - [N16000422]IOCL,BIHAR	06/2019	439.00 -	439.00	203.69	02/2028 08/2029	08/2029	18	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
156	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424]IOCL,BIHAR	06/2019	347.00 -	347.00	152.43	02/2028 08/2029	08/2029	18	0	
157	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS - [N16000425]IOCL,BIHAR	06/2019	2,996.00 -	2,996.00	534.64	02/2028 08/2029	08/2029	18	0	
158	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS - [N16000416]IOCL,JHARKHAND	10/2018	613.00 -	613.00	228.33	12/2029 03/2030	03/2030	3	0	
159	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS - [N16000420]IOCL,ANDHRA PRADESH	06/2019	2,880.00 -	2,880.00	227.27	08/2027 03/2030	03/2030	31	0	
160	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS - [N16000421]IOCL,BIHAR	06/2019	988.00 -	988.00	87.57	12/2029 03/2030	03/2030	3	0	
161	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]IOCL,BIHAR	06/2019	163.00 -	163.00	63.26	12/2029 03/2030	03/2030	3	0	
162	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]IOCL,MULTI STATE	06/2019	169.00 -	169.00	65.65	12/2029 03/2030	03/2030	3	0	
	<u>Indradhanush Gas Grid Ltd</u>									
163	NORTH EAST GAS GRID - [N16000439]IGGL,MULTI STATE	11/2020	9,265.00 9,265.00	9,265.00	4,688.27	03/2024 03/2025	03/2025	12	0	Not applicable
	<u>Mangalore Refinery And Petrochemicals Limited</u>									
164	DEVANGONTHI MARKETING TERMINAL - [N16000401]MANGALORE REFIN,KARNATAKA	06/2020	200.00 304.00	304.00	194.48	06/2023 01/2024	01/2024	7	52	
	<u>Numaligarh Refinery Limited</u>									
165	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394]NRL,ASSAM	01/2019	10,228.00 -	9,058.00	6,004.40	10/2024 -	03/2025	5	-11.44	Nil
166	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]NRL,ASSAM	01/2019	12,366.00 -	18,968.00	7,356.85	10/2024 -	07/2025	9	53.39	Nil
	<u>Oil & Natural Gas Corporation Limited</u>									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
167	DEVELOPMENT OF NELP BLOCK KG-ONN-2003/1 NAGAYALANKA FIELD-PH II - [N16000469]ONGC,ANDHRA PRADESH	03/2022	284.79 -	284.79	234.53	06/2023 -	11/2023	5	0	
168	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]ONGC,MAHARASHTRA	04/2019	3,228.80 3,976.67	3,976.67	3,805.59	03/2022 12/2023	12/2023	21	23.16	
169	HEERA REDEVELOPMENT - PHASE III - [N16000360]ONGC,MAHARASHTRA	06/2019	2,494.68 -	2,494.68	2,386.95	03/2022 12/2023	12/2023	21	0	
170	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]ONGC,JHARKHAND	12/2015	823.27 1,137.79	1,137.79	970.34	03/2023 03/2024	03/2024	12	38.2	LAQ issues for remaining well locations.
171	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247]ONGC,ANDHRA PRADESH	03/2016	34,012.00 -	34,012.00	26,644.65	06/2020 05/2024	05/2024	47	0	
172	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433]ONGC,ASSAM	08/2021	218.38 -	218.38	70.30	02/2023 -	07/2024	17	0	
173	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002 - [N16000241]ONGC,TAMIL NADU	11/2015	650.82 -	650.82	471.33	03/2019 09/2021	12/2024	69	0	* Facilities: Grant of Consent to Establish (CTE) by TNPCB (Tamil Nadu Pollution Control Board) for construction of Central Processing Facility (CPF). * Drilling: Getting EC for drilling 6 new development wells in delta districts hampered due to enactment of New act as "Tamil Nadu Protected Agricultural Zone Development Act'2020" by Govt of TN.
174	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445]ONGC,JHARKHAND	11/2019	431.00 -	431.00	95.05	01/2024 -	12/2024	11	0	
175	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC,MAHARASHTRA	12/2015	3,190.69 3,375.90	3,375.90	2,897.83	04/2018 12/2023	05/2026	97	5.8	
Oil India Limited										

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)				
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
176	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL, ASSAM	01/2018	543.91 -	661.21	450.11	02/2020 12/2023	04/2024	50	21.57	
	Total		2,63,034.04 -	2,86,506.90	1,56,098.29					
	<u>POWER</u>									
	<u>Chenab Valley Power Projects [P] Limited</u>									
177	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL, JAMMU AND KASHMIR	03/2019	4,287.59 -	4,287.59	1,316.20	08/2024 -	03/2026	19	0	
178	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL, JAMMU AND KASHMIR	10/2014	8,112.12 -	8,112.12	3,488.10	04/2020 07/2025	09/2026	77	0	
	<u>National Hydro-Electric Power Corporation</u>									
179	KALPI SOLAR POWER PROJECT - [N18000323]NHPC, UTTAR PRADESH	07/2020	314.64 350.46	350.46	235.69	03/2022 03/2024	03/2024	24	11.38	
180	RANGIT IV HE PROJECT - [N18000326]NHPC, SIKKIM	03/2021	938.29 938.29	938.29	819.82	05/2024 08/2024	08/2024	3	0	
181	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]NHPC, HIMACHAL PRADESH	09/2002	3,919.59 11,134.54	11,134.54	10,761.88	09/2009 09/2024	09/2024	180	184.07	
182	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC, RAJASTHAN	05/2022	1,677.12 -	1,677.12	571.36	11/2023 09/2024	09/2024	10	0	
183	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC, ARUNACHAL PRADESH	09/2003	6,285.33 21,247.54	21,247.54	19,634.27	09/2010 05/2025	05/2025	176	238.05	
184	RATLE HE PROJECT - [N18000324]NHPC, JAMMU AND KASHMIR	02/2021	5,281.94 5,281.94	5,281.94	453.70	02/2026 05/2026	05/2026	3	0	
185	TEESTA VI HE PROJECT - [N18000325]NHPC, SIKKIM	03/2019	5,748.04 -	5,748.04	3,001.27	03/2024 08/2026	08/2026	29	0	
	<u>National Thermal Power Corporation</u>									
186	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]NTPC, TELANGANA	01/2016	10,598.98 -	10,998.00	11,228.18	11/2020 07/2022	11/2023	36	3.76	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
187	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]NTPC, WEST BENGAL	12/2016	529.68 633.80	679.00	563.97	11/2018 03/2023	11/2023	60	28.19	None
188	ANTA SOLAR 90 MW - [N18000292]NTPC, RAJASTHAN	01/2021	382.22 -	382.22	69.01	03/2022 02/2025	02/2024	23	0	
189	BHENSARA 320 MW - [N18000293]NTPC, RAJASTHAN	01/2021	1,221.73 -	1,221.73	172.90	07/2022 03/2024	03/2024	20	0	
190	CHHATTARGARH 150 MW - [N18000294]NTPC, RAJASTHAN	02/2021	599.99 -	599.99	396.85	07/2022 03/2024	03/2024	20	0	
191	GUJARAT 200 MW (GUVNL TENDER) - [N18000295]NTPC, GUJARAT	01/2021	842.27 -	842.27	93.83	07/2022 03/2024	03/2024	20	0	
192	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296]NTPC, GUJARAT	05/2021	674.92 -	674.92	127.63	09/2022 03/2024	03/2024	18	0	
193	NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC, JHARKHAND	02/2014	14,366.58 -	17,007.00	15,137.11	06/2019 10/2022	06/2024	60	18.38	1. Maintaining Law & order and resolution of following issue: 2. Handover of Land to NTPC by CCL after land acquisition for external CHP. 3. Readiness of ATS Line(NK-GAYA) by NKTL.
194	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC, GUJARAT	11/2021	937.80 -	937.80	380.57	05/2023 06/2024	06/2024	13	0	
195	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC, GUJARAT	11/2022	1,442.60 -	1,442.60	80.60	03/2024 06/2024	06/2024	3	0	
196	BARH STPP(3X660MW) NTPC - [180100242]NTPC, BIHAR	02/2005	8,692.97 21,312.11	21,312.11	21,667.23	10/2011 07/2023	08/2024	154	145.16	Bakhtiyarpur ROR line: Acquisition of 12.241 Acres supplementary land is under process. Land award has been done. Payment to landowner is done for 7.66 acres, balance in progress. However, few Raiyats are unwilling to accept the compensation as the award has been issued based on reduced circle rate. State Govt support required to Railways for acquisition / possession of said Land. Support of Ministry of Railways is required for timely completion of above works.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
197	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC,RAJASTHAN	03/2020	1,782.00 -	1,782.00	1,273.88	09/2021 09/2024	09/2024	36	0	
198	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC,RAJASTHAN	03/2022	1,352.71 -	1,352.71	148.38	08/2023 09/2024	09/2024	13	0	
199	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC,RAJASTHAN	03/2022	1,409.52 -	1,409.52	208.77	08/2023 09/2024	09/2024	13	0	
200	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC,RAJASTHAN	03/2022	1,426.94 -	1,426.94	210.22	08/2023 09/2024	09/2024	13	0	
201	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC,UTTARAKHAND	11/2006	2,978.48 5,867.38	7,103.00	5,996.63	03/2013 12/2021	12/2024	141	138.48	Main construction Work stopped at site since 05-Jan-2023, as per Order by ADM(Joshimath).
202	PATRATU STPP-I (3X800MW) - [N18000275]NTPC,JHARKHAND	11/2017	18,668.00 -	17,112.00	11,964.63	03/2023 -	05/2025	26	-8.34	Readiness of Start-up power and ATS matching with commissioning schedule of the project. Expedient Award of Patratu-KODERMA & Patratu -Chandil Line. construction of power evacuation and start-up power line is required. Transfer & possession of balance land. Physical possession of encumbrance free land for Ash Mound-I.
203	RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC, WEST BENGAL	09/2014	1,381.84 -	1,803.00	936.01	09/2019 12/2024	09/2026	84	30.48	
	<u>Power Grid Corporation Of India Limited</u>									
204	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU	05/2017	186.17 -	219.66	178.84	07/2019 -	11/2023	52	17.99	
205	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN	03/2021	353.85 -	353.85	244.91	12/2022 -	11/2023	11	0	
206	NORTH EASTERN REGION STRENGTHENING SCHEME - III - [N18000313]PGCIL,MULTI STATE	09/2015	167.31 -	167.31	129.97	12/2017 -	11/2023	71	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
207	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	197.40	159.47	03/2018 -	12/2023	69	0	
208	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN	05/2021	1,184.88 -	1,184.88	774.64	09/2022 -	12/2023	15	0	
209	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA	01/2019	267.33 -	267.33	109.91	03/2022 -	12/2023	21	0	
210	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE	11/2018	241.38 -	241.38	238.61	11/2021 -	12/2023	25	0	
211	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM	03/2019	1,326.00 -	1,520.00	1,410.00	03/2023 -	12/2023	9	14.63	
212	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE	03/2022	176.22 -	176.22	61.69	03/2023 -	01/2024	10	0	
213	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN	06/2021	713.82 -	713.82	480.20	12/2022 -	02/2024	14	0	
214	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	576.42	386.15	03/2023 -	02/2024	11	0	
215	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	2,635.55	1,954.69	02/2020 -	03/2024	49	36.46	
216	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	359.47	63.53	09/2023 -	03/2024	6	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
217	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	1,666.00	709.38	11/2023 -	03/2024	4	0	
218	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	385.84	-	11/2023 -	03/2024	4	0	
219	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	1,562.00	858.07	12/2022 -	06/2024	18	0	
220	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	1,006.00	820.65	12/2022 -	06/2024	18	0	
221	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	4,546.26	935.84	06/2023 -	06/2024	12	0	
222	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 -	9,129.32	5,979.69	12/2018 -	12/2024	72	92.02	
223	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	6,700.00	4,687.82	12/2018 -	12/2024	72	31.08	
	<u>Satluj Jal Vidyut Nigam Limited</u>									
224	NAITWAR MORI HEP - [N18000265]SJVN,UTTARAKHAND	10/2017	648.33 -	1,272.29	1,196.97	12/2021 -	11/2023	23	96.24	
225	Bagodara Solar Power Project - [N18000297]SJVN,GUJARAT	05/2021	339.35 -	339.35	305.21	10/2022 -	12/2023	14	0	
226	GURHAH SOLAR POWER PROJECT - [N18000334]SJVN,UTTAR PRADESH	05/2022	466.82 -	466.82	419.54	08/2023 -	12/2023	4	0	
227	GUJRAI SOLAR POWER PROJECT - [N18000336]SJVN,UTTAR PRADESH	06/2022	279.94 -	279.94	265.55	08/2023 -	12/2023	4	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
228	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]SJVN, BIHAR	03/2019	10,439.09 -	10,439.09	8,501.19	01/2024 -	06/2024	5	0	
229	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN, MAHARASHTRA	04/2022	5,491.89 532.00	5,491.89	2,269.70	05/2024 -	06/2024	1	0	
	<u>Thdc India Limited</u>									
230	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]THDCIL, UTTARAKHAND	07/2006	1,657.00 -	4,825.60	5,843.37	02/2016 06/2022	06/2024	100	191.23	
231	KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL, UTTAR PRADESH	03/2019	11,089.42 -	11,089.42	8,619.08	09/2023 -	08/2024	11	0	
232	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL, UTTARAKHAND	08/2008	2,491.58 3,860.35	3,860.35	3,298.55	06/2013 -	06/2026	156	54.94	Due to Joshimath issue the works in TBM & PH area which were held up have resumed from 07.05.2023 with controlled blasting with the support of MoP and GoUK/ District Administration, Chamoli. Presently, the works at Project are in progress. However, in TBM & PH area works are going on with controlled blasting due to which the pace of work has been impeded in these areas. Hence, intervention / support of GoUK is requested in above matter.
	Total		1,65,470.80 -	2,18,537.91	1,61,841.91					
	<u>HEALTH AND FAMILY WELFARE</u>									
	<u>Cpwd For Health</u>									
233	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT - [N28000139]CPWD FOR HEALTH, PUDUCHERRY	03/2018	195.00 -	195.00	179.67	09/2020 10/2023	10/2023	37	0	
234	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]CPWD FOR HEALTH, JAMMU AND KASHMIR	03/2019	1,404.00 -	1,404.00	229.08	09/2023 -	12/2023	3	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
235	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	260.00 371.78	371.78	-	06/2021 12/2023	12/2025	54	42.99	
	<u>HII Infra Tech Services Limited</u>									
236	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES,ASSAM	05/2017	875.00 890.14	860.00	715.06	05/2021 12/2022	12/2023	31	-1.71	
237	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031]HITES,TELANGANA	12/2018	1,110.55 -	1,110.55	323.09	07/2024 -	10/2024	3	0	
	Total		3,844.55 -	3,941.33	1,446.90					
	<u>RAILWAYS</u>									
	<u>Central Railways</u>									
238	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29 -	3,445.48	1,752.78	03/2023 12/2026	03/2024	12	8.75	
239	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47 3,627.00	6,463.49	2,945.40	03/2024 06/2024	06/2024	3	78.18	
240	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00 -	2,081.27	1,401.86	03/2023 12/2024	12/2024	21	10.94	
241	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16 -	1,035.16	840.26	03/2022 12/2024	12/2024	33	0	
242	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02 -	540.02	421.63	03/2022 03/2025	03/2025	36	0	
243	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19 -	1,384.72	773.28	03/2022 03/2025	03/2025	36	8.85	
244	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95 -	637.95	525.03	03/2023 03/2025	03/2025	24	0	
245	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50 -	4,805.17	3,545.10	03/2021 -	12/2025	57	111.54	
246	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89 -	792.89	582.01	03/2021 12/2025	12/2025	57	0	
247	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91 -	2,449.91	955.84	03/2023 03/2027	03/2027	48	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above						(October 2023)				
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
	<u>East Central Railways</u>									
248	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]ECR,BIHAR	12/2015	1,491.47 -	1,491.47	1,257.60	03/2020 -	12/2023	45	0	
249	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 -	2,436.21	2,570.45	03/2020 -	03/2024	48	0	
250	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 1,185.73	1,185.73	1,104.18	03/2021 -	03/2024	36	62.06	
251	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 1,215.54	1,215.54	1,022.45	03/2021 -	12/2024	45	63.37	
252	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR	04/2009	548.00 548.00	783.83	543.54	03/2020 -	03/2025	60	43.03	
	<u>East Coast Railway</u>									
253	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]ECOR,CHHATTISGARH	12/2012	1,160.00 -	1,440.00	1,141.53	03/2020 -	03/2024	48	24.14	
254	JAGDALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA	04/2015	1,547.38 -	1,547.38	890.07	03/2022 -	03/2024	24	0	
255	BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA	03/2013	843.04 1,284.39	843.04	837.46	10/2020 07/2024	07/2024	45	0	
256	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR,ODISHA	04/2015	1,172.92 -	1,172.92	1,145.67	12/2018 -	02/2025	74	0	
257	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA	04/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025	45	137.8	
258	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	76	15.45	
259	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]ECOR,ODISHA	04/2015	2,361.74 2,361.74	2,361.74	1,151.52	03/2022 03/2026	03/2026	48	0	
260	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA	04/1994	2,923.13 3,791.66	3,791.66	3,101.04	03/2009 12/2026	12/2026	213	29.71	
	<u>Eastern Railways</u>									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
261	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER, WEST BENGAL	04/2000	1,188.91	1,619.51	1,055.36	03/2019 12/2009	03/2024	60	36.22	Land Acquisition – 1. Kamarpukur – Jairambati (5.19 KM) falling in Hooghly District : Land acquisition in progress. Hooghly District (3.30 KM) – Land in 0.755 KM length has been handed over by State Govt. In balance 2.545 KM length, though award has been declared long back, but compensation has not been accepted by the land losers. State Govt. vide their letter dated 25.06.2021 had asked for enhanced value of land with excess payment of 1.4 Crore, which has also been handed over to State Govt on 08.11.2021. Further district admin insisted about obtaining the consent of affected landowners. In the last meeting on 8.7.22 & 29.09.22, DM/Hooghly has intimated that demand for special compensation to land losers will be placed to Railways shortly. But formal communication in this regard is awaited. Last meeting with Addl CS /Govt of WB on 21/02/2023 has yielded no such fruitful result Early acquisition of land in balance portion & handing over possession of land by State Govt is requested 2. Villagers of Vill - Bhabadighi, Hooghly District, are not allowing to work over a pond namely Bhabadighi between Goghat and Kamarpukur. 3. Tarakeswar to Dhaniakhali (19 Km) New line, Arambagh – Irphala (18.3 Km) New line, Irphala – Ghatal (11.2 Km) New line and Arambagh – Champadanga (23.30 Km)
					313					

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
262	CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER,JHARKHAND	01/2019	827.89 -	793.87	291.74	03/2026 -	03/2027	12	-4.11	
	<u>Indian Railway Construction Company Limited</u>									
263	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]IRCON,CHHATTISGARH	04/2013	3,055.00 -	3,438.39	2,987.98	09/2018 -	12/2023	63	12.55	1-Agitation by Land losers.
264	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA	04/2016	5,200.00 -	5,200.00	-	03/2020 -	12/2025	69	0	
	<u>Metropolitan Rapid Transport Projects</u>									
265	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]MRTP,TAMIL NADU	04/2006	495.74 -	734.01	583.50	06/2013 -	12/2023	126	48.06	
266	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]MRTP,WEST BENGAL	03/2013	4,874.58 8,574.98	10,442.41	8,008.94	03/2016 12/2023	12/2023	93	114.22	
	<u>North Central Railway</u>									
267	JHANSI BINA DOUBLING - [N22000496]NCR,UTTAR PRADESH	09/2016	2,001.00 2,001.00	2,001.00	1,118.80	03/2021 -	12/2023	33	0	
268	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]NCR,MULTI STATE	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	33	32.02	
269	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR,UTTAR PRADESH	03/2018	4,329.53 -	4,329.53	60.37	03/2023 -	03/2026	36	0	
	<u>North East Frontier Railway</u>									
270	SEVOK RANGPO, NEFR - [N22000102]NFR,SIKKIM	04/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023	96	488.06	
271	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR,MULTI STATE	04/2013	1,798.00 -	2,047.51	2,236.57	03/2019 -	01/2024	58	13.88	
272	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	2,650.00	1,914.47	03/2019 -	07/2024	64	397.31	
273	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM	04/2008	2,393.47 5,021.45	8,605.00	6,840.12	03/2014 -	10/2024	127	259.52	
274	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	1,187.49	368.43	03/2020 -	10/2024	55	186.25	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
275	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	632.63	381.63	03/2020 -	12/2024	57	161.18	
276	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR,MANIPUR	04/2003	4,454.17 12,274.06	14,322.00	14,010.64	03/2011 03/2025	03/2025	168	221.54	
277	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND	04/2006	2,326.52 -	6,663.00	2,823.30	03/2015 -	03/2026	132	186.39	
278	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	4,059.65	3,014.86	03/2022 -	03/2026	48	81.86	
	<u>North Eastern Railway</u>									
279	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]NER,UTTAR PRADESH	03/2015	1,295.42 -	2,560.00	2,202.30	03/2022 -	12/2023	21	97.62	
280	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 -	912.86	890.12	01/2019 -	02/2024	61	209.44	
281	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	1,777.39	1,251.67	12/2019 -	03/2024	51	50.89	
282	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459]NER,UTTAR PRADESH	04/2017	150.00 -	341.66	1.20	04/2017 -	12/2024	92	127.77	
	<u>North Western Railway</u>									
283	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	970.00	980.63	02/2019 -	12/2023	58	136.54	
284	PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE	05/2015	600.00 -	701.81	637.94	03/2020 -	02/2024	47	16.97	
	<u>Northern Railway</u>									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
285	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]NR,JAMMU AND KASHMIR	03/1995	2,500.00 37,012.26	37,012.26	36,976.21	11/2002 02/2024	02/2024	255	1380.49	1. Law & Order issues (close liaison is maintained with State Govt) 2. Due to ban on mining of minor aggregates in UT of J&K wef Nov' 2019, the works of tunnel and bridges were adversely affected till July 2021 resulting in accumulation of arrears of around 35 Kms.Private E-Auctions for open mining blocks have been finalised by the J&K UT government in July 21.
286	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00 -	2,017.96	845.23	07/2012 -	11/2024	148	348.44	
287	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025	27	369.35	
288	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	404.00	190.00	08/2016 -	08/2025	108	0	
	<u>National High Speed Rail Corporation Limited</u>									
289	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]NHSRCL,MULTI STATE	12/2015	1,08,000.00 -	1,08,000.00	51,428.77	12/2023 -	08/2027	44	0	
	<u>Rail Vikas Nigam Ltd.</u>									
290	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	1,500.00	1,310.47	03/2022 -	12/2023	21	58.97	
291	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]RVNL,KARNATAKA	04/2010	2,127.00 -	3,300.00	3,292.40	03/2023 -	03/2024	12	55.15	
292	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]RVNL,UTTAR PRADESH	04/2011	927.01 -	1,457.79	1,519.20	03/2019 -	03/2024	60	57.26	
293	MANIYACHI - NAGERCOIL (102 KM) DOUBLING - [N22000449]RVNL,TAMIL NADU	02/2015	1,700.00 -	1,305.00	1,616.59	03/2022 -	03/2024	24	-23.24	
294	MAU-GHAZIPUR-TARIGHAT NEW LINE - [N22000405]RVNL,UTTAR PRADESH	04/2015	1,765.92 -	1,765.92	1,635.20	03/2023 -	12/2024	21	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
295	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	24,659.00	14,943.49	12/2024 -	03/2025	3	52.07	
296	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL, WEST BENGAL	04/2010	2,913.51 -	4,834.54	3,446.62	03/2016 -	07/2025	112	65.94	
297	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL, WEST BENGAL	04/2010	2,298.42 -	2,733.86	361.07	03/2014 -	12/2025	141	18.95	
298	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL, WEST BENGAL	04/2010	3,951.98 -	8,964.35	6,160.83	03/2016 -	03/2026	120	126.83	
299	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL, ODISHA	01/1991	2,335.67 -	3,327.72	3,761.54	12/2024 -	12/2026	24	42.47	
	<u>South Central Railway</u>									
300	KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE	04/2015	2,063.03 -	2,909.00	2,373.50	03/2021 -	01/2025	46	41.01	
301	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR,TELANGANA	04/2006	1,160.48 -	3,014.00	1,161.19	03/2010 -	03/2025	180	159.72	
302	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE	04/2012	1,856.95 -	1,952.68	1,532.64	03/2023 -	03/2025	24	5.16	
303	GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH	04/2016	3,631.00 -	3,887.48	2,728.66	03/2022 -	12/2025	45	7.06	
304	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	216	139.28	
	<u>South East Central Railway</u>									
305	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]SECR,CHHATTISGARH	04/2015	1,973.00 2,135.34	2,135.34	1,586.05	03/2021 12/2023	10/2024	43	8.23	
306	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR,MAHARASHTRA	09/2016	1,908.51 2,753.05	3,544.25	2,354.89	03/2023 12/2023	12/2024	21	85.71	
307	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00 -	1,680.00	1,238.31	12/2021 12/2023	12/2024	36	22.63	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
308	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR,MAHARASHTRA	06/2018	229.00 -	1,096.00	230.25	12/2021 -	12/2025	48	378.6	
	<u>South Eastern Railway</u>									
309	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL	04/2018	338.00 -	393.83	81.05	06/2022 -	06/2024	24	16.52	
310	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20 3,029.04	3,029.04	1,779.90	03/2021 -	12/2024	45	75.68	
311	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE	03/2019	1,866.31 -	1,866.31	1,229.20	05/2023 -	12/2025	31	0	
312	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND	04/2018	428.65 -	472.50	259.80	06/2022 -	05/2027	59	10.23	
	<u>South Western Railway</u>									
313	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 1,877.81	1,960.00	1,957.67	03/2019 -	12/2024	69	21.39	
314	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 -	279.54	50.07	03/2016 -	12/2025	117	0	Out of 250.28 Acres of land in Andhra Pradesh, GoAP has handed over 105.5 Acres of land only. Balance 144.78 Acres of land to be handed over by GoAP to Railways.
315	BAGALKOT-KUDACHI NL - [N22000258]SWR,KARNATAKA	04/2010	986.30 1,378.00	1,649.31	401.61	03/2016 -	03/2026	120	67.22	Out of 2473.41 acres of land, 2410.67 acres of land has been handed over by GOK. For balance 62.74 acres of land acquisition by GOK is in progress as land to be given free by GOK.
316	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	2,841.84	792.04	12/2018 -	03/2026	87	0	Out of 4072.03 Ac of land, 3984.68 Ac of land has been handed over by GoK. For balance 87.32 Ac, land acquisition by GoK is in progress as land to be given free by GoK.
317	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 825.31	825.31	506.10	03/2017 -	03/2026	108	28	Out of 329.85 Ac of land, 323.09 Ac of land has been handed over by GoK. Balance 6.76 Ac of land only yet to be acquired & handed over to Railways by GoK.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
318	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 -	927.42	.06	03/2026 -	12/2026	9	-41.7	Land requisition for 888.3 Ha has been submitted to GoK and the same is yet to be handed over.
319	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	832.47	.94	03/2016 -	12/2028	153	0	GoK have not initiated land acquisition process, although requisition to acquire land for 1205.87 acres has been submitted by the Railways in the year 2013 & GoK have not released any funds to concerned DCs for this purpose. Hence work could not be commenced till date.
	<u>Southern Railway</u>									
320	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU	09/2007	724.69 -	3,118.34	1,895.27	02/2019 -	03/2025	73	330.3	
321	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR,KERALA	12/2011	812.85 802.80	802.80	257.86	08/2023 -	03/2026	31	-1.24	
322	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]SR,MULTI STATE	04/2011	120.70 -	2,053.39	330.87	03/2019 12/2027	12/2027	105	1601.23	
	<u>West Central Railway</u>									
323	KATNI-BINA 3RD LINE (263 KM) - [N22000415]WCR,MADHYA PRADESH	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 -	06/2024	27	18.55	
324	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]WCR,MADHYA PRADESH	08/2016	582.13 -	1,247.64	1,056.08	03/2022 -	09/2024	30	114.32	
325	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR,MADHYA PRADESH	12/2015	1,763.93 2,445.30	2,445.30	2,157.20	03/2020 -	10/2024	55	38.63	
326	LALITPUR-SATNA-REWA-SINGRAULI NL, (NCR) - [220100232]WCR,MULTI STATE	09/1998	247.66 8,913.94	8,248.50	2,444.00	05/2008 03/2027	03/2025	202	3230.57	
327	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]WCR,MADHYA PRADESH	04/2001	424.60 2,909.99	3,032.46	2,268.03	03/2021 12/2025	12/2025	57	614.19	
	<u>Western Railway</u>									
328	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493]WR,MADHYA PRADESH	04/2016	700.00 603.69	603.69	690.23	06/2020 12/2023	12/2023	42	-13.76	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
329	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]WR,GUJARAT	04/2008	318.24 1,531.55	1,531.55	326.17	03/2012 -	03/2024	144	381.26	
330	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]WR,GUJARAT	04/2017	692.25 692.26	692.26	179.62	03/2020 12/2024	12/2024	57	0	
331	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR,GUJARAT	04/2018	537.31 537.31	537.31	297.50	03/2024 12/2024	12/2024	9	0	
332	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]WR,MULTI STATE	04/2007	1,640.04 1,873.10	1,873.10	1,238.86	03/2022 03/2026	12/2025	45	14.21	
333	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR,MADHYA PRADESH	04/2008	3,503.69 5,677.80	6,021.00	3,030.93	03/2022 03/2026	03/2026	48	71.85	
334	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH	04/2017	495.18 495.18	495.18	.83	03/2022 03/2026	03/2026	48	0	
335	CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR,MULTI STATE	04/2007	1,347.26 1,793.63	1,793.63	1,265.95	03/2022 12/2026	12/2026	57	33.13	
	Total		2,71,325.96 -	4,10,409.90	2,53,804.95					
	<u>ROAD TRANSPORT AND HIGHWAYS</u>									
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>									
336	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247]MoRTH,TELANGANA	10/2014	295.47 -	295.47	222.80	02/2017 12/2022	10/2023	80	0	
337	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000576]MoRTH,BIHAR	02/2016	178.85 225.06	278.54	228.63	05/2016 10/2023	10/2023	89	55.74	
338	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH. - [N24000886]MoRTH,MADHYA PRADESH	01/2017	205.05 -	205.05	144.43	03/2017 12/2021	10/2023	79	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
339	AMDI TO SAONER - [N24001021]MoRTH,MAHARASHTRA	01/2017	396.91 397.00	396.91	289.79	06/2019 -	10/2023	52	0	
340	WAKAN PALI KHOPOLI - [N24001026]MoRTH,MAHARASHTRA	01/2017	376.19 -	376.19	118.74	05/2019 -	10/2023	53	0	
341	SHIROD SHAHPURER TO NANDED - [N24001041]MoRTH,MAHARASHTRA	01/2017	211.34 -	211.34	136.33	07/2019 -	10/2023	51	0	
342	HELWAK TO KARAD - [N24001055]MoRTH,MAHARASHTRA	02/2017	416.99 -	416.99	225.83	07/2019 -	10/2023	51	0	
343	KARAD PATAN CHIPLUN GUHAGAR - [N24001057]MoRTH,MAHARASHTRA	02/2017	407.19 407.00	407.19	323.02	06/2019 -	10/2023	52	0	
344	PARBHANI TO GANGKHED - [N24001065]MoRTH,MAHARASHTRA	03/2018	238.19 238.00	238.19	194.54	12/2019 -	10/2023	46	0	
345	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA	03/2018	256.15 -	256.15	126.62	12/2019 -	10/2023	46	0	
346	SILLOD TO FARDAPUR - [N24001125]MoRTH,MAHARASHTRA	02/2017	337.46 432.98	337.46	335.30	06/2019 -	10/2023	52	0	
347	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67 -	165.67	126.47	11/2015 06/2023	11/2023	96	0	
348	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000578]MoRTH,BIHAR	02/2016	553.30 587.41	706.39	592.02	05/2016 11/2023	11/2023	90	27.67	
349	WIDENING TO 2LPS FROM 50/0 TO 140/9 OF NH-57 (SONEPUR TO MADHAPUR) IN THE STATE OF ODISHA - [N24000913]MoRTH,ODISHA	09/2016	295.67 -	295.67	242.48	02/2017 11/2023	11/2023	81	0	
350	AKOLA TO AKOT - [N24001003]MoRTH,MAHARASHTRA	01/2017	313.95 -	313.95	270.26	06/2019 -	11/2023	53	0	
351	DAHEGAON TO KUHI - [N24001017]MoRTH,MAHARASHTRA	01/2017	228.89 229.00	228.89	154.82	06/2019 -	11/2023	53	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
352	WADI TO ASOLA - [N24001022]MoRTH,MAHARASHTRA	01/2017	363.82 364.00	363.82	154.65	09/2019 -	11/2023	50	0	
353	MANSAR TO SALAIKHURD - [N24001035]MoRTH,MAHARASHTRA	01/2018	418.36 -	418.36	263.13	12/2019 -	11/2023	47	0	
354	JAHIRABAD TO LATUR - [N24001040]MoRTH,MAHARASHTRA	01/2017	461.96 -	461.96	329.59	11/2019 -	11/2023	48	0	
355	KARWANDI TO RAJURI - [N24001058]MoRTH,MAHARASHTRA	03/2018	276.95 277.00	276.95	160.94	12/2019 -	11/2023	47	0	
356	KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA	09/2018	301.38 377.18	301.38	240.32	08/2020 -	11/2023	39	0	
357	KURUDWADI TO PANDHARPUR - [N24001101]MoRTH,MAHARASHTRA	01/2017	307.63 -	307.63	232.57	07/2019 -	11/2023	52	0	
358	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]MoRTH,MADHYA PRADESH	11/2017	392.33 470.72	470.72	436.44	03/2018 03/2022	11/2023	68	19.98	
359	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH,KARNATAKA	03/2018	159.97 -	242.61	161.08	06/2019 12/2023	11/2023	53	51.66	
360	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA	03/2015	159.12 -	159.12	131.48	01/2016 07/2023	11/2023	94	0	
361	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K - [N24001242]MoRTH,RAJASTHAN	08/2020	196.23 -	196.00	151.40	11/2022 -	11/2023	12	-12	
362	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II - [N24001410]MoRTH,RAJASTHAN	08/2020	216.72 -	216.72	168.12	12/2022 -	11/2023	11	0	
363	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427]MoRTH,GUJARAT	06/2020	166.21 -	166.21	97.12	04/2023 11/2023	11/2023	7	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
364	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	511.83	475.93	08/2017 12/2023	12/2023	76	0	
365	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH,UTTARAKHAND	05/2018	248.00 -	248.00	111.85	05/2020 12/2023	12/2023	43	0	
366	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS - [N24000888]MoRTH,MADHYA PRADESH	03/2018	214.69 -	214.69	107.03	03/2018 12/2023	12/2023	69	0	
367	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 - [N24000909]MoRTH,PUNJAB	10/2017	1,069.59 -	1,069.59	739.08	10/2019 -	12/2023	50	0	
368	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MoRTH,ODISHA	08/2016	287.70 -	287.70	262.05	02/2017 12/2023	12/2023	82	0	
369	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH,ODISHA	12/2016	223.50 -	223.50	220.50	08/2018 12/2023	12/2023	64	0	
370	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH,ODISHA	03/2018	199.16 -	199.16	154.58	08/2018 12/2023	12/2023	64	0	
371	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922]MoRTH,GUJARAT	12/2017	867.97 913.49	913.49	779.65	11/2020 12/2023	12/2023	37	5.24	Delay in obtaining utility shifting estimate from the concern department,obtaining forest clearance and tree cutting operation,obtaining approval for GAD and finalization of COS
372	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926]MoRTH,GUJARAT	08/2017	962.43 978.93	978.93	852.54	09/2020 12/2023	12/2023	39	1.71	Delay in Approval of GAD & Construction drawing,Delay in Approvals of Mix Design, Proof Consultant, Construction Material and steel etc from Authority
373	SARSAM TO KOTHARI - [N24001002]MoRTH,MAHARASHTRA	02/2016	545.64 -	545.64	232.64	07/2019 -	12/2023	53	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
374	KARASWADA TO BAMBOLIM - [N24001005]MoRTH,GOA	03/2017	852.67 1,041.62	852.67	336.79	12/2019 -	12/2023	48	0	
375	DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA	01/2017	391.06 391.00	391.06	270.40	06/2019 -	12/2023	54	0	
376	AHMADPUR TO PIMPLA - [N24001029]MoRTH,MAHARASHTRA	01/2017	422.38 -	422.38	262.59	08/2019 -	12/2023	52	0	
377	PIMPLA TO MANJARUMBHA - [N24001030]MoRTH,MAHARASHTRA	01/2017	595.77 -	595.77	357.73	08/2019 -	12/2023	52	0	
378	MANTHA TALUKAS BORDER TO PARTUR - [N24001033]MoRTH,MAHARASHTRA	01/2017	486.19 -	486.19	315.19	07/2019 -	12/2023	53	0	
379	PARTUR TO MAJALGAON - [N24001034]MoRTH,MAHARASHTRA	01/2017	420.57 -	420.57	270.28	07/2019 -	12/2023	53	0	
380	MAHAD TO RAIGAD FORT - [N24001038]MoRTH,MAHARASHTRA	07/2018	237.40 -	237.40	73.12	05/2020 -	12/2023	43	0	
381	SALAIKHURD TO TIRORA - [N24001042]MoRTH,MAHARASHTRA	01/2018	415.25 415.25	415.25	274.02	12/2019 -	12/2023	48	0	
382	NILAJPHATA TO BHANDARA - [N24001043]MoRTH,MAHARASHTRA	01/2018	420.63 421.00	420.63	219.40	05/2020 -	12/2023	43	0	
383	VITA TO NAGAJ - [N24001050]MoRTH,MAHARASHTRA	03/2018	304.58 305.00	304.58	150.26	12/2019 -	12/2023	48	0	
384	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062]MoRTH,MAHARASHTRA	03/2018	336.21 336.00	336.21	236.11	12/2019 -	12/2023	48	0	
385	NANDED TO JALKOT - [N24001069]MoRTH,MAHARASHTRA	12/2017	456.93 457.00	456.93	278.22	09/2019 -	12/2023	51	0	
386	JALKOT TO TOGRI - [N24001071]MoRTH,MAHARASHTRA	07/2018	299.92 300.00	299.92	188.96	08/2020 -	12/2023	40	0	
387	OSMANNAGAR TO KUNDRAL - [N24001075]MoRTH,MAHARASHTRA	09/2017	344.25 344.00	344.25	192.90	08/2020 -	12/2023	40	0	
388	PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA	03/2018	228.31 -	228.31	100.97	12/2019 -	12/2023	48	0	
389	ARDHAPUR TO HIMAYATNAGAR - [N24001079]MoRTH,MAHARASHTRA	12/2017	426.06 426.00	426.06	271.40	06/2020 -	12/2023	42	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
390	HIMAYATNAGAR TO PHULSAWANGI - [N24001081]MoRTH,MAHARASHTRA	03/2018	294.87 295.00	294.87	183.17	12/2019 -	12/2023	48	0	
391	KOLDE TO KHETIYA - [N24001090]MoRTH,MAHARASHTRA	01/2017	509.18 -	509.18	283.13	07/2019 -	12/2023	53	0	
392	SATARA TO MHASWAD - [N24001092]MoRTH,MAHARASHTRA	01/2017	653.46 -	653.46	369.62	07/2019 -	12/2023	53	0	
393	MHASWAD TO TEMBHURNI - [N24001099]MoRTH,MAHARASHTRA	01/2017	488.60 -	488.60	279.42	07/2019 -	12/2023	53	0	
394	CHIMUR TO WARORA - [N24001105]MoRTH,MAHARASHTRA	11/2016	467.70 -	467.70	323.36	03/2019 -	12/2023	57	0	
395	PANCHARAL TO MANDANGHAR - [N24001107]MoRTH,MAHARASHTRA	07/2018	381.08 302.00	381.08	45.66	05/2020 -	12/2023	43	0	
396	KOLHA TO NASRATPUR - [N24001111]MoRTH,MAHARASHTRA	04/2016	281.78 282.00	281.78	77.83	04/2019 -	12/2023	56	0	
397	BARASGAON TO RAHATEE - [N24001113]MoRTH,MAHARASHTRA	07/2016	289.11 290.00	289.11	232.56	09/2018 -	12/2023	63	0	
398	SHIRUR TO KHARDA - [N24001123]MoRTH,MAHARASHTRA	02/2017	381.77 -	381.77	199.48	06/2019 -	12/2023	54	0	
399	AURANGABAD TO SILLOD - [N24001124]MoRTH,MAHARASHTRA	02/2017	456.32 541.93	456.32	342.78	06/2019 -	12/2023	54	0	
400	FARDAPUR TO JALGAON - [N24001126]MoRTH,MAHARASHTRA	02/2017	456.45 605.88	456.45	427.43	06/2019 -	12/2023	54	0	
401	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA	02/2017	406.51 -	406.51	340.26	06/2019 -	12/2023	54	0	
402	BHOGAN KHURD TO KASHEDI - [N24001132]MoRTH,MAHARASHTRA	09/2017	743.21 743.00	743.21	911.64	06/2021 -	12/2023	30	0	
403	WARDHA TO ARVI - [N24001150]MoRTH,MAHARASHTRA	02/2018	313.58 -	313.58	230.41	04/2020 -	12/2023	44	0	
404	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	241.60	180.23	02/2017 07/2023	12/2023	82	37.66	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
405	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA	05/2018	171.60 -	171.60	169.49	05/2018 10/2023	12/2023	67	0	
406	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230 - [N24001210]MoRTH,UTTAR PRADESH	03/2018	306.59 -	306.59	251.95	06/2021 -	12/2023	30	0	
407	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 -	335.32	329.79	06/2017 -	12/2023	78	0	
408	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 543.73	543.73	483.21	09/2016 -	12/2023	87	14.18	
409	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	731.50	568.93	10/2016 -	12/2023	86	17.04	
410	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	435.61	226.35	07/2016 -	12/2023	89	-3.83	
411	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO - [N24001224]MoRTH,CHHATTISGARH	03/2017	423.79 -	423.79	328.28	01/2018 -	12/2023	71	0	
412	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	349.03	287.33	01/2019 -	12/2023	59	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
413	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	188.80	131.89	05/2019 -	12/2023	55	0	
414	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGPUR SECTION BY EXECUTING BALANCE WORK FROM - [N24001241]MoRTH,RAJASTHAN	03/2020	255.23 -	255.23	194.80	10/2022 -	12/2023	14	0	
415	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]MoRTH,MEGHALAYA	08/2020	302.88 -	302.88	91.62	02/2022 12/2023	12/2023	22	0	
416	UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA	11/2021	223.35 -	223.35	141.07	02/2022 -	12/2023	22	0	
417	MOPA AIRPORT - [N24001458]MoRTH,GOA	12/2021	1,183.16 -	1,183.16	554.20	04/2022 -	12/2023	20	0	
418	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	264.86	64.01	08/2023 -	12/2023	4	0	
419	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE. - [N24001513]MoRTH,HARYANA	12/2016	170.27 -	170.27	100.46	12/2017 -	12/2023	72	0	
420	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA	09/2019	277.81 -	277.81	143.54	07/2021 -	12/2023	29	0	
421	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA	09/2019	228.82 -	228.82	140.34	07/2021 -	12/2023	29	0	
422	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA	11/2021	228.01 -	228.01	94.01	09/2023 -	12/2023	3	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
423	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH,MAHARASHTRA	10/2021	188.69 -	188.69	100.29	08/2023 -	12/2023	4	0	
424	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MoRTH,ANDHRA PRADESH	06/2020	220.66 -	220.66	147.14	09/2023 -	12/2023	3	0	
425	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	426.18	345.00	09/2020 01/2024	01/2024	40	0	
426	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL	03/2018	254.30 254.30	254.30	178.91	10/2020 01/2024	01/2024	39	0	
427	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL	06/2016	236.78 263.26	263.26	163.40	09/2021 02/2024	01/2024	28	11.18	
428	PEN TO KHOPOLI - [N24001106]MoRTH,MAHARASHTRA	03/2018	301.39 302.00	301.39	170.12	03/2018 -	01/2024	70	0	
429	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND	02/2020	153.01 -	153.01	76.62	08/2023 -	01/2024	5	0	
430	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE - I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	319.96	252.29	04/2022 -	02/2024	22	13.3	
431	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 2,138.16	2,138.16	1,628.22	10/2016 -	02/2024	88	51.77	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
432	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	291.20	157.69	11/2018 12/2023	03/2024	64	7.39	
433	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA - [N24000875]MoRTH,MADHYA PRADESH	02/2018	169.63 -	169.63	105.13	03/2018 03/2024	03/2024	72	0	
434	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	213.97	80.78	09/2023 03/2024	03/2024	6	33.51	
435	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH,PUNJAB	03/2018	170.57 192.48	192.48	94.84	11/2020 -	03/2024	40	12.85	Work on ROB in Km 12, Truck Lay bye, Toll Plaza & RE wall is held up due to non possession of Land.
436	SHAHPUR PATGAON SECTION I - [N24001027]MoRTH,MAHARASHTRA	01/2018	150.79 -	150.79	81.14	12/2019 -	03/2024	51	0	
437	NALDURG TO AKKALKOT - [N24001051]MoRTH,MAHARASHTRA	02/2018	274.50 275.00	274.50	143.39	12/2019 -	03/2024	51	0	
438	CHIKALI TO DHAD - [N24001061]MoRTH,MAHARASHTRA	03/2018	189.46 189.00	189.46	111.73	12/2019 -	03/2024	51	0	
439	SELDOH TO PANVAR - [N24001097]MoRTH,MAHARASHTRA	07/2018	404.33 404.00	404.33	140.65	05/2020 -	03/2024	46	0	
440	NASRATPUR TO BARASGAON - [N24001112]MoRTH,MAHARASHTRA	07/2016	406.54 407.00	406.54	274.30	09/2019 -	03/2024	54	0	
441	INDAPUR TO VADPALE - [N24001114]MoRTH,MAHARASHTRA	01/2017	1,202.52 1,656.94	1,202.52	1,450.82	12/2019 -	03/2024	51	0	
442	PAITHAN TO SHIRUR - [N24001122]MoRTH,MAHARASHTRA	03/2017	341.80 -	341.80	203.09	06/2019 -	03/2024	57	0	
443	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT - [N24001386]MoRTH,ANDHRA PRADESH	08/2020	222.61 -	222.61	79.64	03/2021 03/2024	03/2024	36	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
444	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 -	185.09	131.33	09/2023 -	03/2024	6	0	
445	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- - [N24001891]MoRTH,MAHARASHTRA	07/2021	256.54 -	256.54	64.22	11/2023 -	03/2024	4	0	
446	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM. 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA	06/2021	169.15 -	169.15	32.32	02/2024 -	03/2024	1	0	
447	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA	03/2021	344.79 -	344.79	-	03/2023 -	03/2024	12	0	
448	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MoRTH,ANDHRA PRADESH	08/2020	296.66 -	296.66	156.02	09/2023 -	03/2024	6	0	
449	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44 -	224.44	57.52	09/2023 -	04/2024	7	0	
450	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]MoRTH,ANDHRA PRADESH	01/2014	195.45 385.97	385.97	232.98	11/2014 05/2024	05/2024	114	97.48	
451	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPUR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925]MoRTH,GUJARAT	10/2018	400.76 394.44	394.44	278.95	11/2020 05/2024	05/2024	42	-1.58	Delayed due to Land Acquisition, Forest clearance & COVID-19

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
452	UP-GRADATION OF TIJORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIJORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	288.14	53.99	04/2023 -	05/2024	13	0	
453	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA	03/2018	626.76 -	626.76	262.49	07/2020 06/2024	06/2024	47	0	
454	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	379.23	162.95	10/2023 -	06/2024	8	0	
455	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	339.65	175.13	10/2023 -	06/2024	8	0	
456	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	282.07	34.65	06/2022 -	06/2024	24	0	
457	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR - [N24001454]MoRTH,TAMIL NADU	02/2022	184.15 -	184.15	102.81	08/2022 -	08/2024	24	0	
458	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409]MoRTH,RAJASTHAN	07/2020	319.09 -	319.09	86.59	03/2024 -	09/2024	6	0	
459	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	1,948.25	757.29	02/2024 -	09/2024	7	0	
460	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455]MoRTH,TAMIL NADU	02/2022	191.33 -	191.33	28.48	08/2022 -	10/2024	26	0	
461	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI - JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	66	19.25	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
462	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA	03/2019	423.15 -	423.15	326.63	12/2019 11/2024	11/2024	59	0	
463	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR	03/2021	566.15 -	566.15	43.40	03/2024 -	11/2024	8	0	
464	KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA	03/2016	1,230.02 1,230.00	1,230.02	791.80	11/2019 -	12/2024	61	0	
465	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	572.66	314.55	08/2016 -	12/2024	100	15.19	
466	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	309.48	92.51	09/2023 -	12/2024	15	0	
467	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	529.24	196.34	09/2023 -	12/2024	15	0	
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>									
468	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO - [N24000764]NHIDCL,NAGALAND	03/2018	272.89 -	272.89	154.00	10/2022 10/2022	10/2023	12	0	
469	OUR LANNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST - [N24001196]NHIDCL,ASSAM	03/2017	1,049.51 -	1,049.51	315.55	08/2023 -	10/2023	2	0	
470	4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246]NHIDCL,ASSAM	03/2020	220.20 -	220.20	180.58	12/2022 -	10/2023	10	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
471	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267]NHIDCL,TRIPURA	03/2020	178.43 -	208.74	86.76	07/2022 08/2023	10/2023	15	16.99	
472	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277]NHIDCL,MIZORAM	09/2020	275.02 -	275.02	170.79	10/2022 07/2023	10/2023	12	0	
473	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) - [N24001283]NHIDCL,MIZORAM	03/2020	281.78 253.41	253.41	231.12	07/2022 07/2023	10/2023	15	-10.07	
474	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]NHIDCL,TRIPURA	11/2020	159.13 171.50	171.50	70.02	06/2022 06/2023	10/2023	16	7.77	
475	2-LANING OF KHOWAI - AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 - [N24001318]NHIDCL,TRIPURA	09/2020	173.17 -	173.17	71.74	04/2022 10/2022	10/2023	18	0	
476	KARGIL-ZANSKR PACKAGE-3 - [N24001345]NHIDCL,LADAKH	08/2020	381.01 -	381.01	101.95	01/2023 10/2023	10/2023	9	0	
477	DABOKA KATHKATI PACKAGE-5 - [N24001366]NHIDCL,ASSAM	03/2021	288.85 -	288.85	124.59	01/2023 -	10/2023	9	0	
478	4-LANING OF DERGAON TOWN - [N24001435]NHIDCL,ASSAM	03/2020	287.63 -	287.63	395.10	06/2022 -	10/2023	16	0	
479	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM	06/2015	437.39 -	437.39	235.64	08/2023 -	11/2023	3	0	
480	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL,ASSAM	12/2015	289.99 -	289.99	224.57	12/2018 07/2021	11/2023	59	0	
481	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL,NAGALAND	03/2018	285.68 -	285.68	155.93	09/2022 01/2023	11/2023	14	0	
482	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823]NHIDCL,ASSAM	03/2015	829.00 -	829.00	860.48	01/2016 -	11/2023	94	0	
483	AJANTHA TO BULDHANA - [N24001008]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2017	401.00 401.00	401.00	260.08	07/2019 -	11/2023	52	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
484	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272]NHIDCL, MANIPUR	03/2020	167.95 204.12	167.95	77.72	06/2022 -	11/2023	17	0	
485	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273]NHIDCL, MANIPUR	07/2020	177.76 -	177.76	70.23	08/2022 -	11/2023	15	0	
486	DEMBUEN - BRUNI - [N24001321]NHIDCL, ARUNACHAL PRADESH	12/2020	606.63 606.63	606.63	278.25	03/2023 03/2024	11/2023	8	0	
487	JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD - [N24001328]NHIDCL, ASSAM	12/2020	804.00 -	804.00	550.26	08/2023 -	11/2023	3	0	
488	KHELLANI-KHANABAL PKG-3 - [N24001341]NHIDCL, JAMMU AND KASHMIR	03/2021	398.51 -	398.51	62.31	12/2022 11/2023	11/2023	11	0	
489	KARGIL-ZANSKR PACKAGE-1 - [N24001343]NHIDCL, LADAKH	03/2021	384.23 -	384.23	54.68	01/2023 11/2023	11/2023	10	0	
490	KARGIL-ZANSKR PACKAGE-2 - [N24001344]NHIDCL, LADAKH	03/2021	404.89 -	404.89	56.24	01/2023 11/2023	11/2023	10	0	
491	DULTE- KWALKULH - CHAMPAI PKG.1 - [N24001355]NHIDCL, MIZORAM	03/2021	374.39 374.39	374.39	272.49	12/2022 11/2023	11/2023	11	0	
492	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 - [N24001367]NHIDCL, ASSAM	03/2021	636.42 -	418.49	609.56	12/2022 -	11/2023	11	-34.24	
493	JORAM - KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) - [N24001393]NHIDCL, ARUNACHAL PRADESH	08/2020	184.88 -	184.88	76.50	04/2022 11/2023	11/2023	19	0	
494	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686]NHIDCL, NAGALAND	03/2016	373.07 489.01	387.00	377.90	09/2019 09/2019	12/2023	51	3.73	
495	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 - [N24000687]NHIDCL, NAGALAND	03/2016	396.52 519.72	396.52	330.51	08/2019 08/2019	12/2023	52	0	
496	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 - [N24000741]NHIDCL, UTTARAKHAND	03/2018	274.31 -	274.31	247.81	11/2020 12/2022	12/2023	37	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
497	(I) CONSTRUCTION OF FOUR/SIX LANEING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL,NAGALAND	02/2017	387.00 -	387.00	385.45	09/2020 08/2022	12/2023	39	0	
498	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND	03/2018	500.09 583.31	500.09	299.49	11/2022 06/2023	12/2023	13	0	
499	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO - [N24000763]NHIDCL,NAGALAND	03/2018	215.79 -	215.79	97.45	12/2021 08/2022	12/2023	24	0	
500	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 - [N24000767]NHIDCL,SIKKIM	03/2017	375.80 -	375.80	281.96	04/2022 05/2022	12/2023	20	0	
501	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL,SIKKIM	11/2017	290.05 -	290.05	218.36	10/2020 08/2023	12/2023	38	0	
502	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL,JAMMU AND KASHMIR	03/2018	253.44 -	253.44	170.23	07/2021 08/2023	12/2023	29	0	
503	FOUR LANEING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902]NHIDCL,ASSAM	10/2017	818.00 887.68	818.00	712.07	06/2020 06/2020	12/2023	42	0	
504	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM - [N24000903]NHIDCL,MEGHALAYA	03/2019	306.28 -	306.28	196.91	03/2022 05/2023	12/2023	21	0	
505	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH	09/2016	568.92 568.92	568.92	508.65	12/2019 03/2023	12/2023	48	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
506	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248]NHIDCL, ASSAM	08/2020	208.84 -	208.84	102.78	04/2022 -	12/2023	20	0	
507	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]NHIDCL, MIZORAM	03/2020	206.88 219.33	278.98	234.02	07/2022 08/2023	12/2023	17	34.85	
508	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]NHIDCL, MIZORAM	03/2020	292.24 331.17	331.17	241.27	07/2022 08/2023	12/2023	17	13.32	
509	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282]NHIDCL, NAGALAND	03/2020	355.79 -	355.79	109.24	06/2022 02/2023	12/2023	18	0	
510	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284]NHIDCL, NAGALAND	03/2020	361.53 -	361.53	120.08	06/2022 06/2023	12/2023	18	0	
511	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]NHIDCL, TRIPURA	06/2020	201.99 287.47	287.47	121.50	01/2022 06/2023	12/2023	23	42.32	
512	MARIAM - PEREN PKG-2B - [N24001351]NHIDCL, MANIPUR	02/2021	232.26 -	232.26	147.43	12/2022 -	12/2023	12	0	
513	IMPHAL - MOREH PACKAGE- 3 - [N24001352]NHIDCL, MANIPUR	03/2021	259.31 -	259.31	139.57	12/2022 -	12/2023	12	0	
514	IMPHAL - MOREH (PACKAGE 4) - [N24001399]NHIDCL, MANIPUR	03/2021	277.99 -	277.99	129.71	01/2023 -	12/2023	11	0	
515	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N - [N24000745]NHIDCL, ANDAMAN AND NICOBAR ISLANDS	03/2017	409.85 -	409.85	209.68	12/2019 03/2023	01/2024	49	0	
516	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]NHIDCL, MIZORAM	04/2017	519.09 775.47	775.47	540.34	04/2023 01/2024	01/2024	9	49.39	
517	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859]NHIDCL, MIZORAM	04/2017	642.96 1,139.85	1,139.85	548.78	06/2023 12/2023	01/2024	7	77.28	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
518	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL,MIZORAM	04/2017	473.18 667.06	667.06	474.10	04/2023 11/2023	01/2024	9	40.97	
519	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM	04/2017	537.82 820.42	820.42	643.95	04/2023 10/2023	01/2024	9	52.55	
520	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261]NHIDCL,SIKKIM	08/2020	311.00 273.78	273.78	202.59	04/2023 01/2024	01/2024	9	-11.97	
521	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]NHIDCL,SIKKIM	07/2020	345.38 395.59	395.59	315.46	04/2023 10/2023	01/2024	9	14.54	
522	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]NHIDCL,TRIPURA	06/2020	277.50 302.02	302.02	209.23	01/2022 06/2023	01/2024	24	8.84	
523	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266]NHIDCL,JAMMU AND KASHMIR	07/2020	210.79 -	210.79	50.36	04/2022 01/2024	01/2024	21	0	
524	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339]NHIDCL,MEGHALAYA	10/2020	157.86 -	157.86	105.01	04/2022 01/2024	01/2024	21	0	
525	DULTE- KWALKULH - CHAMPAI PKG.2 - [N24001356]NHIDCL,MIZORAM	03/2021	233.25 233.25	233.25	157.59	12/2022 07/2023	01/2024	13	0	
526	DULTE- KWALKULH - CHAMPAI PKG.3 - [N24001357]NHIDCL,MIZORAM	03/2021	674.71 674.71	674.71	534.09	06/2023 01/2024	01/2024	7	0	
527	KHELLANI-KHANABAL PKG-5 - [N24001396]NHIDCL,JAMMU AND KASHMIR	07/2021	497.09 -	497.09	88.65	02/2023 01/2024	01/2024	11	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
528	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL,MEGHALAYA	04/2017	553.51 610.09	553.51	294.41	09/2021 07/2023	02/2024	29	0	
529	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858]NHIDCL,MIZORAM	04/2017	640.07 1,134.72	640.07	978.96	07/2023 02/2024	02/2024	7	0	
530	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]NHIDCL,MIZORAM	04/2017	518.53 902.20	902.20	643.26	06/2023 02/2024	02/2024	8	73.99	
531	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N - [N24001251]NHIDCL,SIKKIM	03/2019	402.94 -	402.94	192.94	04/2022 02/2024	02/2024	22	0	
532	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270]NHIDCL,MANIPUR	03/2020	292.24 -	292.24	127.86	06/2022 12/2023	02/2024	20	0	
533	LADDA - BASAI - [N24001316]NHIDCL,ARUNACHAL PRADESH	02/2021	445.96 -	445.96	84.92	04/2023 02/2024	02/2024	10	0	
534	KHELLANI-KHANABAL PKG-1 - [N24001323]NHIDCL,JAMMU AND KASHMIR	03/2021	486.45 -	486.45	98.81	09/2022 02/2024	02/2024	17	0	
535	MARIAM - PEREN PKG-1A - [N24001349]NHIDCL,MANIPUR	02/2021	226.32 -	226.32	52.05	12/2022 -	02/2024	14	0	
536	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O - [N24000749]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2018	234.27 -	234.27	126.50	09/2020 11/2022	03/2024	42	0	
537	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO - [N24000765]NHIDCL,NAGALAND	03/2018	323.98 -	323.98	70.01	09/2018 06/2023	03/2024	66	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
538	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO - [N24001245]NHIDCL, ARUNACHAL PRADESH	09/2020	353.90 -	353.90	41.82	05/2022 10/2022	03/2024	22	0	
539	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252]NHIDCL, SIKKIM	08/2020	295.97 -	295.97	198.98	04/2023 08/2023	03/2024	11	0	
540	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254]NHIDCL, SIKKIM	03/2020	242.97 -	242.97	212.10	06/2022 07/2023	03/2024	21	0	
541	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258]NHIDCL, NAGALAND	08/2020	202.36 -	202.36	62.71	04/2022 04/2023	03/2024	23	0	
542	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259]NHIDCL, NAGALAND	09/2020	315.63 -	315.63	59.24	04/2022 03/2023	03/2024	23	0	
543	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264]NHIDCL, JAMMU AND KASHMIR	07/2020	228.39 -	228.39	46.12	04/2022 03/2024	03/2024	23	0	
544	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) - [N24001269]NHIDCL, ASSAM	03/2020	216.49 241.52	216.49	101.02	03/2022 12/2023	03/2024	24	0	
545	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271]NHIDCL, MANIPUR	06/2020	365.53 -	365.53	142.51	08/2022 -	03/2024	19	0	
546	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274]NHIDCL, MANIPUR	08/2020	379.39 -	379.39	186.51	04/2022 -	03/2024	23	0	
547	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287]NHIDCL, NAGALAND	04/2020	330.80 -	330.80	83.11	12/2021 12/2022	03/2024	27	0	
548	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331]NHIDCL, ASSAM	03/2020	261.13 -	261.13	51.90	06/2022 -	03/2024	21	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
549	IMPHAL - KHONGSANG PKG-2 - [N24001353]NHIDCL, MANIPUR	03/2021	195.14 -	195.14	38.85	12/2022 11/2023	03/2024	15	0	
550	TAMENGLONG - MAHUR PKG-3 - [N24001354]NHIDCL, MANIPUR	03/2021	234.08 -	234.08	112.75	12/2022 -	03/2024	15	0	
551	RANIKOR-MAHESHKOLA-BAGHMARA (RMB) PKG-3 - [N24001360]NHIDCL, MEGHALAYA	03/2021	260.21 -	260.21	152.81	12/2022 11/2023	03/2024	15	0	
552	MANU-SIMLUNG (PKG 4) - [N24001363]NHIDCL, TRIPURA	03/2021	354.79 -	354.79	34.08	12/2022 06/2023	03/2024	15	0	
553	KHELLANI-KHANABAL PKG-2 - [N24001394]NHIDCL, JAMMU AND KASHMIR	07/2021	512.43 -	512.43	44.12	02/2023 -	03/2024	13	0	
554	GOHA-KHELLANI PKG-3 - [N24001397]NHIDCL, JAMMU AND KASHMIR	02/2021	431.28 -	431.28	206.70	03/2023 03/2024	03/2024	12	0	
555	IMPHAL - KHONGSANG PKG-3 - [N24001401]NHIDCL, MANIPUR	07/2021	467.00 -	467.00	144.76	03/2023 02/2024	03/2024	12	0	
556	TAMENGLONG - MAHUR PKG-1 - [N24001402]NHIDCL, MANIPUR	07/2021	185.80 -	185.80	63.79	03/2023 10/2023	03/2024	12	0	
557	TAMENGLONG - MAHUR PKG-4 - [N24001404]NHIDCL, MANIPUR	07/2021	198.77 -	198.77	58.95	03/2023 09/2023	03/2024	12	0	
558	MERANGKONG-TAMLU-MON (MTM) PKG-5 - [N24001438]NHIDCL, NAGALAND	07/2021	161.73 -	161.73	32.41	12/2023 -	03/2024	3	0	
559	IMPHAL - KHONGSANG PKG-4 - [N24001453]NHIDCL, MANIPUR	08/2021	579.63 -	579.63	61.46	12/2023 -	03/2024	3	0	
560	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL, UTTARAKHAND	03/2018	403.36 -	403.36	328.94	11/2020 12/2022	04/2024	41	0	
561	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL, UTTARAKHAND	03/2018	417.24 -	417.24	339.56	11/2020 12/2022	04/2024	41	0	
562	KEIFANG - TUVAI PKG-1 - [N24001440]NHIDCL, MIZORAM	09/2021	492.94 492.94	492.94	257.78	05/2023 02/2024	04/2024	11	0	
563	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]NHIDCL, MIZORAM	04/2017	428.11 777.50	777.50	444.45	09/2023 05/2024	05/2024	8	81.61	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
564	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244]NHIDCL,ARUNACHAL PRADESH	08/2020	301.06 -	301.06	111.78	04/2022 05/2024	05/2024	25	0	
565	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]NHIDCL,SIKKIM	09/2020	183.31 439.56	439.56	328.18	05/2022 -	05/2024	24	139.79	
566	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332]NHIDCL,ASSAM	03/2020	217.50 -	217.50	49.97	06/2022 05/2024	05/2024	23	0	
567	MARIAM - PEREN (PKG 1B) - [N24001350]NHIDCL,MANIPUR	02/2021	188.36 -	188.36	85.97	12/2022 -	05/2024	17	0	
568	SENAPATI- IMPHAL PKG-5B - [N24001400]NHIDCL,MANIPUR	03/2021	211.70 -	211.70	3.49	01/2023 -	05/2024	16	0	
569	TAMENGLONG - MAHUR PKG-2 - [N24001403]NHIDCL,MANIPUR	07/2021	483.87 -	483.87	216.98	03/2023 05/2024	05/2024	14	0	
570	TAMENGLONG - MAHUR PKG-5 - [N24001436]NHIDCL,MANIPUR	08/2021	477.86 -	477.86	68.12	05/2023 12/2023	05/2024	12	0	
571	TAMENGLONG - MAHUR PKG-6 - [N24001437]NHIDCL,MANIPUR	09/2021	311.18 -	311.18	127.75	05/2023 10/2023	05/2024	12	0	
572	MARAM - PEREN PKG-3 - [N24001439]NHIDCL,MANIPUR	08/2021	467.41 -	467.41	151.84	05/2023 -	05/2024	12	0	
573	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2018	391.00 -	391.00	170.37	09/2020 01/2023	06/2024	45	0	
574	TADADEGE - HENKAR - [N24001315]NHIDCL,ARUNACHAL PRADESH	02/2021	550.45 -	550.45	79.79	03/2023 -	06/2024	15	0	
575	CHURACHANPUR TUIVAI PKG-3 - [N24001405]NHIDCL,MANIPUR	07/2021	673.27 -	673.27	281.57	10/2023 02/2024	06/2024	8	0	
576	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL,ASSAM	01/2016	294.17 -	294.17	254.17	01/2016 -	07/2024	102	0	
577	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL,UTTARAKHAND	03/2018	1,383.78 -	1,383.78	581.00	07/2022 07/2022	07/2024	24	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
578	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]NHIDCL,MIZORAM	04/2017	404.29 723.80	723.80	467.71	04/2024 07/2024	07/2024	3	79.03	
579	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]NHIDCL,SIKKIM	09/2020	262.84 414.20	414.20	202.40	05/2023 -	08/2024	15	57.59	
580	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255]NHIDCL,NAGALAND	09/2020	277.44 -	277.44	143.80	10/2022 04/2024	09/2024	23	0	
581	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338]NHIDCL,SIKKIM	10/2020	816.79 786.60	786.60	208.67	12/2023 09/2024	09/2024	9	-3.7	
582	KHELLANI-KHANABAL PKG-4 - [N24001395]NHIDCL,JAMMU AND KASHMIR	07/2021	859.67 -	859.67	88.31	08/2023 09/2024	09/2024	13	0	
583	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]NHIDCL,SIKKIM	08/2020	292.80 -	292.80	110.53	05/2022 10/2023	11/2024	30	0	
584	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL,ARUNACHAL PRADESH	03/2017	1,718.59 1,718.59	1,718.59	656.26	03/2022 12/2023	12/2024	33	0	
585	TLABUNG - LUNGLEI PKG-A - [N24001358]NHIDCL,MIZORAM	03/2021	698.44 698.45	698.45	237.41	12/2022 10/2023	12/2024	24	0	
586	TLABUNG - LUNGLEI PKG-B - [N24001359]NHIDCL,MIZORAM	03/2021	740.58 740.58	740.58	125.41	01/2023 11/2023	12/2024	23	0	
587	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337]NHIDCL,SIKKIM	10/2020	493.42 478.79	478.79	230.22	11/2023 01/2025	01/2025	14	-2.97	
588	RISHI BORDER- ROLEP- MENLA PKG- 2A - [N24001361]NHIDCL,SIKKIM	01/2021	332.20 -	332.20	125.78	09/2023 01/2025	01/2025	16	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	<u>National Highways Authority Of India</u>									
589	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]NHAI,JAMMU AND KASHMIR	12/2015	2,136.97 2,288.97	2,136.97	2,362.99	12/2018 10/2023	10/2023	58	0	
590	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566]NHAI,KERALA	04/2016	804.97 571.45	571.45	648.96	06/2018 10/2023	10/2023	64	-29.01	Nil
591	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]NHAI,PUNJAB	03/2017	754.54 808.60	808.60	707.81	03/2020 10/2023	10/2023	43	7.16	
592	JUNAGADH BYPASS - [N24000701]NHAI,GUJARAT	10/2017	232.49 375.78	290.69	327.13	04/2021 06/2023	10/2023	30	25.03	
593	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH	12/2017	950.27 -	950.27	558.29	02/2020 -	10/2023	44	0	
594	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI,TAMIL NADU	02/2019	166.90 -	166.90	118.82	03/2021 -	10/2023	31	0	
595	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI,PUNJAB	12/2020	366.85 366.85	366.85	252.03	06/2023 10/2023	10/2023	4	0	
596	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	510.97	506.37	03/2023 -	10/2023	7	0	
597	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740]NHAI,UTTAR PRADESH	10/2019	2,325.28 -	3,527.24	1,916.35	09/2023 -	10/2023	1	51.69	
598	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG I) [AMRAVATI TO KURANKHED FROM KM. 166.00 TO KM. 220.00] - [N24001800]NHAI,MAHARASHTRA	11/2019	713.07 -	713.07	281.00	07/2023 -	10/2023	3	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
599	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493]NHAI,UTTAR PRADESH	01/2016	1,027.53 2,950.04	2,628.31	2,642.19	06/2018 07/2023	11/2023	65	155.79	
600	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499]NHAI,UTTAR PRADESH	12/2015	667.00 3,192.10	3,006.53	3,044.98	06/2018 11/2023	11/2023	65	350.75	
601	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549]NHAI,UTTAR PRADESH	03/2016	1,396.74 4,041.80	1,396.74	3,767.35	10/2019 08/2023	11/2023	49	0	
602	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]NHAI,UTTAR PRADESH	03/2016	1,587.49 3,150.00	3,063.99	2,962.70	04/2019 12/2022	11/2023	55	93.01	
603	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. - [N24000567]NHAI,GUJARAT	05/2016	998.18 -	998.18	802.04	08/2019 -	11/2023	51	0	
604	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI,GUJARAT	05/2016	723.64 -	723.64	551.84	09/2019 -	11/2023	50	0	
605	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI,GUJARAT	05/2016	763.08 -	763.08	417.37	08/2019 -	11/2023	51	0	
606	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI,MAHARASHTRA	03/2017	247.02 -	157.49	71.75	03/2020 -	11/2023	44	-36.24	
607	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI,JHARKHAND	01/2018	273.46 -	276.17	227.20	11/2021 08/2022	11/2023	24	.99	
608	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI,TAMIL NADU	03/2018	505.35 -	813.15	359.33	10/2022 11/2023	11/2023	13	60.91	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
609	FOUR LANING OF MADURAI-CHETTICULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827]NHAI,TAMIL NADU	03/2018	628.71 -	756.13	583.02	11/2020 11/2023	11/2023	36	20.27	
610	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828]NHAI,TAMIL NADU	03/2018	633.55 736.33	736.33	237.26	09/2023 08/2023	11/2023	2	16.22	
611	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199]NHAI,MADHYA PRADESH	10/2019	743.88 -	743.89	832.00	12/2021 11/2022	11/2023	23	0	
612	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]NHAI,MADHYA PRADESH	12/2017	656.98 -	840.00	1,103.00	11/2022 -	11/2023	12	27.86	
613	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213]NHAI,MADHYA PRADESH	12/2017	1,094.97 -	1,094.97	1,188.00	02/2022 11/2022	11/2023	21	0	
614	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]NHAI,MADHYA PRADESH	12/2017	217.96 -	884.00	2,298.00	12/2022 -	11/2023	11	305.58	
615	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231]NHAI,MADHYA PRADESH	02/2019	990.97 -	990.97	1,092.00	12/2021 09/2022	11/2023	23	0	
616	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232]NHAI,MADHYA PRADESH	02/2019	847.00 -	847.00	920.50	03/2022 09/2023	11/2023	20	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
617	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG - [N24001233]NHAI,MADHYA PRADESH	03/2019	1,047.00 -	1,047.00	1,169.00	05/2020 09/2023	11/2023	42	0	
618	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234]NHAI,MADHYA PRADESH	02/2019	996.27 -	996.27	1,079.00	03/2022 09/2023	11/2023	20	0	
619	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI,TAMIL NADU	03/2018	998.70 1,358.32	1,358.32	844.89	11/2021 -	11/2023	24	36.01	
620	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI,TAMIL NADU	03/2018	1,294.47 1,588.40	1,588.40	666.26	11/2021 -	11/2023	24	22.71	
621	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]NHAI,HARYANA	07/2020	899.00 -	947.00	920.51	07/2022 11/2023	11/2023	16	5.34	
622	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 -	817.00	851.73	07/2022 -	11/2023	16	0	
623	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]NHAI,JAMMU AND KASHMIR	07/2019	157.05 -	157.05	110.03	10/2020 04/2023	11/2023	37	0	Nil
624	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	154.73	137.04	03/2022 -	11/2023	20	-22.64	
625	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPIU - [N24001695]NHAI,TAMIL NADU	12/2020	230.69 -	230.69	188.75	02/2022 -	11/2023	21	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
626	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR	12/2018	333.60 466.59	461.41	425.50	10/2020 -	11/2023	37	38.31	
627	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH	08/2019	323.51 -	323.51	18.35	04/2023 -	11/2023	7	0	
628	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]NHAI,DELHI	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	11/2023	25	4.47	
629	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A - [N24001782]NHAI,HARYANA	11/2018	2,312.26 -	2,312.26	1,361.51	09/2021 -	11/2023	26	0	
630	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	2,252.75	1,223.07	09/2021 -	11/2023	26	0	
631	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	1,935.61	856.41	09/2021 -	11/2023	26	0	
632	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI,GUJARAT	02/2020	752.30 -	766.20	431.47	08/2023 12/2023	11/2023	3	1.85	
633	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	657.00	452.29	06/2023 -	11/2023	5	8.32	
634	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI,MAHARASHTRA	12/2019	1,654.07 -	980.00	724.63	09/2022 -	11/2023	14	-40.75	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
635	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A - [N24001816]NHAI,UTTAR PRADESH	03/2021	1,980.00 -	1,980.00	1,074.37	03/2023 -	11/2023	8	0	
636	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI, GUJARAT	03/2022	162.73 -	162.73	60.69	03/2023 -	11/2023	8	0	
637	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138]NHAI,KARNATAKA	09/2010	946.00 1,046.56	1,046.56	830.37	06/2018 12/2023	12/2023	66	10.63	NA
638	PATNA-MUZZAFFARPUR - [N24000165]NHAI,BIHAR	08/2010	671.30 -	671.30	1,706.00	02/2013 12/2023	12/2023	130	0	
639	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	1,182.94	623.64	12/2019 -	12/2023	48	1.33	
640	NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA	03/2016	546.00 -	546.00	490.56	07/2019 07/2023	12/2023	53	0	Nil
641	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI, GUJARAT	07/2016	829.97 -	829.97	344.72	07/2020 -	12/2023	41	0	
642	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) - [N24000628]NHAI,MAHARASHTRA	11/2016	1,064.88 -	1,021.00	836.30	07/2021 12/2023	12/2023	29	-4.12	Nil
643	4-LANNING OF KODEBAD-DHANTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT - [N24000630]NHAI,MAHARASHTRA	11/2016	446.17 -	356.62	339.19	03/2019 -	12/2023	57	-20.07	Nil
644	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649]NHAI, GUJARAT	01/2017	1,251.11 -	1,361.00	631.02	12/2020 12/2023	12/2023	36	8.78	
645	4-LANNING OF THALSERRY - MAHE BYPASS - [N24000704]NHAI,KERALA	09/2017	1,124.11 1,503.86	1,503.86	1,453.64	05/2020 11/2023	12/2023	43	33.78	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
646	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]NHAI,JAMMU AND KASHMIR	12/2017	1,471.75 1,471.75	1,471.75	1,497.78	07/2021 12/2023	12/2023	29	0	
647	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHTRA - [N24000825]NHAI,TELANGANA	03/2018	828.29 1,140.50	828.29	482.55	02/2023 12/2023	12/2023	10	0	
648	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STATE - [N24001303]NHAI,BIHAR	10/2013	649.90 -	649.90	564.00	12/2020 -	12/2023	36	0	Project Not Delayed.
649	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI,BIHAR	10/2013	446.97 -	446.97	485.81	11/2020 -	12/2023	37	0	Project Not Delayed.
650	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STATE - [N24001305]NHAI,BIHAR	10/2013	464.09 -	464.09	541.65	11/2020 -	12/2023	37	0	
651	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA	02/2019	397.60 -	397.60	354.31	02/2022 -	12/2023	22	0	
652	TUNNEL AT KHAMBATKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486]NHAI,MAHARASHTRA	02/2019	493.00 -	493.00	374.15	02/2022 12/2023	12/2023	22	0	
653	4L OF KM 0.00 TO KM 42.00 OF OFDOBASPETA TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALORE - [N24001509]NHAI,KARNATAKA	01/2020	1,307.00 -	1,307.00	834.52	04/2021 12/2023	12/2023	32	0	
654	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI,JHARKHAND	01/2019	466.55 518.00	466.55	-	12/2020 -	12/2023	36	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
655	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]NHAI,TAMIL NADU	10/2020	434.12 -	434.12	185.90	05/2023 12/2023	12/2023	7	0	
656	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]NHAI,BIHAR	09/2020	2,334.68 2,335.00	2,335.00	760.04	03/2023 12/2023	12/2023	9	.01	
657	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR	09/2020	939.43 -	939.43	148.69	03/2023 -	12/2023	9	0	
658	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI,BIHAR	08/2020	690.00 -	690.00	727.54	07/2023 -	12/2023	5	0	
659	KARAIPTTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU	10/2018	707.90 766.51	766.51	343.05	02/2021 -	12/2023	34	8.28	
660	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 - [N24001724]NHAI,TAMIL NADU	05/2019	602.57 621.38	548.89	336.67	07/2021 05/2023	12/2023	29	-8.91	
661	4L PS OF MEERUT TO AFTER BRIDGE OVER RIVER YAMUNA, HARYANA VIA SHAMLI-FROM KM. 0.00 TO KM. 88.476 OF - [N24001741]NHAI,UTTAR PRADESH	09/2020	798.96 -	798.96	668.92	01/2023 06/2023	12/2023	11	0	
662	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II - [N24001742]NHAI,UTTAR PRADESH	06/2020	1,621.07 -	1,621.07	1,045.89	10/2022 07/2023	12/2023	14	0	
663	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743]NHAI,UTTAR PRADESH	01/2018	1,916.38 -	2,078.00	1,186.15	02/2023 08/2023	12/2023	10	8.43	
664	4L OF SHAMLI BYAPSS-SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	779.17	10.78	11/2022 -	12/2023	13	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
665	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI, WEST BENGAL	08/2021	557.55 -	557.55	409.87	08/2023 -	12/2023	4	0	
666	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI, WEST BENGAL	12/2018	2,375.87 2,566.80	2,566.80	2,339.23	02/2023 08/2023	12/2023	10	8.04	
667	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]NHAI, MADHYA PRADESH	09/2021	774.16 -	774.16	392.54	09/2023 -	12/2023	3	0	
668	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]NHAI, MADHYA PRADESH	09/2021	814.04 -	913.89	415.49	09/2023 -	12/2023	3	12.27	
669	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]NHAI, DELHI	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	12/2023	15	20.89	
670	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI, GUJARAT	03/2021	536.03 -	536.03	350.34	09/2022 -	12/2023	15	0	
671	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI, GUJARAT	03/2021	485.75 -	485.75	208.12	09/2022 -	12/2023	15	0	
672	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI, GUJARAT	02/2020	778.15 -	785.67	457.96	03/2023 -	12/2023	9	.97	
673	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805]NHAI, MAHARASHTRA	03/2018	1,169.04 -	1,693.95	1,010.33	03/2021 06/2023	12/2023	33	44.9	
674	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI, WEST BENGAL	04/2014	1,665.00 -	2,360.65	4,705.34	09/2016 -	01/2024	88	41.78	
675	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI, HIMACHAL PRADESH	03/2018	478.74 -	1,136.83	1,089.62	05/2021 11/2022	01/2024	32	137.46	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
676	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	1,581.24	1,354.36	02/2021 08/2023	01/2024	35	28.88	
677	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306]NHAI,UTTAR PRADESH	10/2020	724.60 -	724.60	490.98	03/2023 -	01/2024	10	0	
678	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI,TAMIL NADU	03/2018	2,120.40 2,565.63	2,565.63	1,251.61	01/2022 -	01/2024	24	21	
679	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]NHAI,JAMMU AND KASHMIR	09/2021	811.19 -	811.19	593.45	12/2023 01/2024	01/2024	1	0	
680	AHMEDNAGAR BYPASS - [N24001497]NHAI,MAHARASHTRA	07/2021	715.00 715.00	715.00	489.75	07/2023 -	01/2024	6	0	
681	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603]NHAI,TAMIL NADU	01/2019	1,518.53 -	1,518.53	893.96	10/2022 -	01/2024	15	0	
682	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA	03/2021	1,065.06 1,444.50	1,444.50	116.74	03/2023 12/2023	01/2024	10	35.63	
683	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA	10/2019	1,225.24 1,505.85	1,505.85	31.07	10/2021 12/2023	01/2024	27	22.9	
684	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU	11/2021	463.44 463.44	463.44	309.88	02/2023 -	01/2024	11	0	
685	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769]NHAI,MADHYA PRADESH	11/2018	831.00 -	831.00	659.84	08/2023 11/2023	01/2024	5	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
686	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA	02/2020	808.31 -	958.00	740.10	01/2023 -	01/2024	12	18.52	
687	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806]NHAI,MAHARASHTRA	03/2018	1,241.38 -	2,122.64	1,577.64	03/2023 06/2023	01/2024	10	70.99	
688	4-LANING OF BRAHAMPORE-FARAKA - [N24000203]NHAI,WEST BENGAL	02/2011	998.79 -	998.79	2,170.28	08/2013 -	02/2024	126	0	
689	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGPUR ROAD) SECTION - [N24000711]NHAI,RAJASTHAN	12/2017	1,308.73 -	1,308.73	415.08	12/2020 -	02/2024	38	0	
690	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	1,117.84	798.91	12/2021 12/2023	02/2024	26	0	
691	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]NHAI,MAHARASHTRA	09/2021	618.45 -	618.45	435.43	09/2023 02/2024	02/2024	5	0	
692	BELAKERI PORT TO KUMTA - SIRSIR ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599]NHAI,KARNATAKA	03/2018	440.16 -	440.16	147.79	12/2022 12/2023	02/2024	14	0	NIL
693	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU	01/2019	1,409.38 -	1,409.38	554.95	12/2022 -	02/2024	14	0	
694	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU	01/2019	654.26 -	821.00	331.29	05/2021 -	02/2024	33	25.49	
695	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]NHAI,UTTAR PRADESH	02/2019	927.77 -	1,603.00	1,143.89	02/2022 -	02/2024	24	72.78	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
696	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI,MAHARASHTRA	12/2015	649.50 -	649.50	322.30	03/2019 11/2023	03/2024	60	0	
697	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	639.58	530.28	04/2019 07/2022	03/2024	59	-38.57	Nil
698	NAGPUR RING ROAD PACKAGE- 2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	591.66	479.96	07/2019 03/2024	03/2024	56	0	Nil
699	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	2,510.04	783.15	08/2019 -	03/2024	55	0	
700	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI,BIHAR	03/2017	672.89 736.01	830.31	369.89	03/2020 03/2024	03/2024	48	23.39	Procedural delay in Land Acquisition. Now, disbursement to land owner is under progress and possession of land received.
701	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI,HIMACHAL PRADESH	06/2017	2,485.93 -	2,485.93	1,462.31	06/2020 -	03/2024	45	0	
702	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	686.65	461.14	07/2020 -	03/2024	44	0	
703	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	726.99	404.02	12/2021 12/2019	03/2024	27	26.72	Procedural delay in Land Acquisition. Now, disbursement is in progress and possession received.
704	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI,JHARKHAND	01/2018	1,155.16 -	950.49	577.70	11/2021 09/2022	03/2024	28	-17.72	
705	REHABILITATION AND UPGRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733]NHAI,ODISHA	01/2018	633.68 492.83	633.68	560.38	08/2022 -	03/2024	19	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
706	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI, ODISHA	01/2018	686.65 504.09	1,015.16	355.84	09/2020 -	03/2024	42	47.84	
707	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141) - [N24000738]NHAI, ODISHA	01/2018	999.00 1,152.70	1,152.70	339.23	09/2021 -	03/2024	30	15.39	
708	REHABILITATION AND UPGRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]NHAI, ODISHA	01/2018	503.88 609.03	609.03	221.76	06/2021 03/2024	03/2024	33	20.87	
709	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI, WEST BENGAL	03/2018	841.57 1,619.48	1,619.48	1,419.87	09/2022 12/2022	03/2024	18	92.44	
710	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI, GUJARAT	03/2018	1,161.39 1,404.00	1,404.00	402.26	10/2021 03/2024	03/2024	29	20.89	
711	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI, JHARKHAND	03/2018	1,005.08 1,073.10	1,073.10	699.05	03/2021 06/2023	03/2024	36	6.77	Nil
712	4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426]NHAI, KARNATAKA	03/2021	317.90 317.90	317.90	232.32	10/2021 03/2024	03/2024	29	0	EOT & Revision of Milestone is under consideration on the grounds of delay due to unseasonal rainfall, delay in Utility Shifting permission, stoppage of crushing operations.
713	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444]NHAI, GUJARAT	05/2020	882.00 -	882.00	414.60	01/2024 -	03/2024	2	0	
714	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445]NHAI, GUJARAT	05/2020	691.52 -	691.52	355.89	07/2023 -	03/2024	8	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
715	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAGE - [N24001446]NHAI, GUJARAT	05/2020	894.00 -	894.00	536.36	12/2023 -	03/2024	3	0	
716	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI, MAHARASHTRA	09/2021	624.45 627.79	627.79	345.89	09/2023 09/2023	03/2024	6	.53	
717	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI, MAHARASHTRA	09/2021	667.66 666.21	666.21	358.96	09/2023 09/2023	03/2024	6	-22	
718	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI, GUJARAT	09/2020	1,185.69 -	1,185.69	510.44	02/2024 -	03/2024	1	0	
719	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI, GUJARAT	11/2019	1,669.56 -	1,669.56	610.49	09/2023 -	03/2024	6	0	
720	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI, GUJARAT	09/2020	1,198.55 -	1,198.55	523.35	11/2023 -	03/2024	4	0	
721	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI, HARYANA	11/2020	1,690.23 -	2,010.17	1,084.38	12/2023 -	03/2024	3	18.93	
722	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIPAT - [N24001534]NHAI, HARYANA	12/2020	1,334.04 -	1,334.00	717.42	01/2024 03/2024	03/2024	2	0	
723	4 LANE OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 - [N24001591]NHAI, CHHATTISGARH	02/2021	999.97 -	999.97	864.81	01/2024 -	03/2024	2	0	-
724	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI, JHARKHAND	11/2021	1,302.72 -	1,302.72	549.75	07/2023 -	03/2024	8	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
725	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WORK - [N24001652]NHAI,KERALA	03/2020	210.37 213.06	213.06	171.75	06/2022 04/2023	03/2024	21	1.28	
726	4 LANE OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]NHAI,BIHAR	03/2021	1,143.46 1,143.00	1,143.00	303.97	01/2024 03/2024	03/2024	2	-.04	
727	BALANCE 4 LANE WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V) - [N24001751]NHAI,WEST BENGAL	12/2018	1,548.07 -	1,548.07	1,089.04	09/2021 -	03/2024	30	0	
728	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT	07/2020	2,271.86 -	3,916.00	449.75	12/2023 -	03/2024	3	72.37	
729	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	815.77	241.87	01/2024 -	03/2024	2	0	
730	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA	02/2021	540.21 -	540.21	196.87	11/2023 -	03/2024	4	0	
731	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - [N24001817]NHAI,ANDHRA PRADESH	02/2019	757.45 -	757.45	297.26	03/2023 -	03/2024	12	0	
732	FOUR LANE OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]NHAI,UTTARAKHAND	03/2016	720.00 810.60	810.60	349.07	10/2019 04/2024	04/2024	54	12.58	
733	4-LANE OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU	06/2018	1,103.86 -	1,103.86	333.79	03/2022 -	04/2024	25	0	
734	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA	02/2021	1,166.96 -	1,251.00	852.88	10/2023 -	04/2024	6	7.2	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
735	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]NHAI,UTTAR PRADESH	03/2016	899.00 1,381.45	1,381.45	982.40	04/2019 05/2024	05/2024	61	53.67	
736	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564]NHAI,UTTAR PRADESH	03/2016	1,408.00 1,659.12	1,659.12	1,116.05	07/2020 05/2024	05/2024	46	17.84	Nil
737	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]NHAI,KARNATAKA	09/2016	950.69 -	1,108.00	1,756.40	08/2019 05/2024	05/2024	57	16.55	
738	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DSIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI,TAMIL NADU	03/2017	848.45 -	848.45	298.28	03/2020 05/2024	05/2024	50	0	
739	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414]NHAI,PUNJAB	12/2020	733.00 -	733.00	641.94	01/2024 05/2024	05/2024	4	0	
740	4-LANNING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]NHAI,TAMIL NADU	01/2019	1,051.69 -	1,051.69	402.07	01/2023 05/2024	05/2024	16	0	
741	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	3,379.45	3,724.32	03/2014 -	06/2024	123	18.66	
742	4-LANNING OF CHAPRA-HAJIPUR - [N24000187]NHAI,BIHAR	01/2011	575.00 -	575.00	521.40	07/2013 06/2024	06/2024	131	0	
743	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	1,273.71	1,267.72	07/2020 -	06/2024	47	0	
744	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU	08/2017	1,176.37 -	1,176.37	1,027.61	09/2020 06/2024	06/2024	45	0	
745	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU	09/2017	1,227.87 -	1,227.87	1,147.47	08/2020 06/2024	06/2024	46	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
746	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	757.12	641.00	08/2021 -	06/2024	34	23.21	
747	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	2,140.93	1,916.21	11/2021 -	06/2024	31	0	Nil
748	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH - [N24001545]NHAI,ASSAM	08/2022	175.00 -	175.00	70.00	12/2022 -	06/2024	18	0	
749	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	3,184.00	849.93	09/2023 -	06/2024	9	0	
750	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	1,495.00	897.99	09/2023 -	06/2024	9	-14.33	
751	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	1,524.03	926.63	11/2023 -	06/2024	7	0	
752	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	1,927.00	274.20	08/2023 -	06/2024	10	12.67	
753	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]NHAI,ANDHRA PRADESH	02/2021	922.50 -	1,128.68	320.22	03/2024 -	06/2024	3	22.35	
754	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	1,007.00	257.01	03/2020 07/2022	07/2024	52	35.23	Nil

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
755	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH	11/2019	1,601.10 -	1,601.10	834.23	01/2024 -	07/2024	6	0	
756	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415]NHAI,PUNJAB	12/2020	881.00 -	881.00	651.97	04/2024 07/2024	07/2024	3	0	
757	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417]NHAI,PUNJAB	12/2020	1,234.40 -	1,234.40	478.99	04/2024 07/2024	07/2024	3	0	
758	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418]NHAI,PUNJAB	12/2020	1,094.46 -	1,094.46	450.34	04/2024 07/2024	07/2024	3	0	
759	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]NHAI,TAMIL NADU	12/2018	854.94 -	854.94	220.23	03/2022 07/2024	07/2024	28	0	
760	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511]NHAI,JAMMU AND KASHMIR	03/2021	2,919.96 -	2,919.96	1,778.54	02/2024 08/2024	08/2024	6	0	
761	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	1,542.02	453.51	02/2024 -	08/2024	6	0	
762	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA	03/2017	1,059.73 1,071.00	1,071.00	837.73	03/2017 05/2021	09/2024	90	1.06	Nil
763	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI,KERALA	02/2018	1,424.77 1,862.77	1,862.77	503.17	02/2023 01/2024	09/2024	19	30.74	
764	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 1,182.87	1,182.87	235.92	07/2021 -	09/2024	38	1.72	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
765	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476]NHAI,ANDHRA PRADESH	09/2021	517.05 -	655.06	256.71	09/2022 09/2024	09/2024	24	26.69	
766	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477]NHAI,ANDHRA PRADESH	09/2021	622.00 -	817.91	241.77	09/2022 09/2024	09/2024	24	31.5	
767	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64 1,161.00	1,168.33	759.93	02/2022 08/2023	10/2024	32	22.9	Delay in providing the vacant access and Right of way to the site and adverse law and order situation in an around the project area.
768	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425]NHAI,KARNATAKA	03/2021	1,100.88 1,100.88	1,100.88	628.53	11/2021 10/2024	10/2024	35	0	Delay in Utility Shifting permission, Tree cutting permission, stoppage of crushing operations, shifting of school and religious structures
769	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]NHAI,KARNATAKA	10/2021	1,331.77 2,082.98	2,082.98	149.45	10/2023 10/2024	10/2024	12	56.41	
770	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- - [N24001419]NHAI,PUNJAB	02/2021	1,269.96 -	1,269.96	283.18	04/2024 11/2024	11/2024	7	0	
771	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 -	1,361.00	89.23	05/2024 -	11/2024	6	34.89	
772	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	348.72	85.61	12/2020 12/2022	12/2024	48	10.91	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
773	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371]NHAI, BIHAR	10/2019	1,101.99 -	1,101.99	580.45	08/2023 12/2024	12/2024	16	0	
774	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI, WEST BENGAL	08/2018	622.04 -	622.04	305.36	12/2021 -	12/2024	36	0	
775	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI, GUJARAT	03/2021	1,259.00 -	1,910.00	76.68	03/2024 -	12/2024	9	51.71	
776	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI, TAMIL NADU	03/2018	1,872.68 2,661.51	2,756.09	875.59	10/2020 -	01/2025	51	47.17	
777	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552]NHAI, KARNATAKA	03/2016	701.40 591.86	701.40	290.77	03/2019 12/2023	03/2025	72	0	land acquisition and to be done SLAO road closure in Hassan
778	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416]NHAI, PUNJAB	12/2020	989.66 -	989.66	144.63	01/2024 03/2025	03/2025	14	0	
779	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684]NHAI, KARNATAKA	09/2020	688.00 -	688.00	421.40	01/2023 -	03/2025	26	0	Land acquisition
780	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]NHAI, KARNATAKA	08/2016	1,167.42 -	1,224.01	500.61	03/2019 05/2025	05/2025	74	4.85	
781	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]NHAI, KERALA	10/2020	3,219.47 3,713.14	3,713.14	1,954.76	04/2024 05/2025	05/2025	13	15.33	
	Total		2,98,628.84 -	3,27,699.01	2,03,042.49					
	<u>SHIPPING AND PORTS</u>									
	<u>Inland Waterways Authority Of India</u>									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
782	JAL MARG VIKAS PROJECT - [N25000072]IWAI,MULTI STATE	01/2018	5,369.18 5,362.27	5,362.27	2,671.52	03/2023 12/2026	12/2026	45	-.13	Land acquisition issues are pending with the State Government.
	Total		5,369.18 -	5,362.27	2,671.52					
	<u>TELECOMMUNICATIONS</u>									
	<u>Bharat Sanchar Nigam Limited</u>									
783	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	461.42	157.60	06/2021 11/2021	03/2024	33	0	
	<u>Cpwd For Telecom</u>									
784	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD FOR TELECO,DELHI	10/2014	248.20 -	248.20	198.43	03/2018 -	12/2023	69	0	
	Total		709.62 -	709.62	356.03					
	<u>URBAN DEVELOPMENT</u>									
	<u>Ahmedabad Metro Rail</u>									
785	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA,GUJARAT	11/2014	10,773.00 -	12,924.55	11,912.69	12/2018 -	03/2024	63	19.97	NIL
786	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]MEGA,GUJARAT	03/2019	5,384.17 -	5,384.17	1,905.10	03/2024 -	12/2024	9	0	NIL
787	SURAT METRO RAIL PROJECT - [N28000138]MEGA,GUJARAT	03/2019	12,020.32 -	12,020.32	3,039.74	03/2024 -	03/2025	12	0	NIL
	<u>Bangalore Metro Rail Corporation Limited</u>									
788	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRCL,KARNATAKA	02/2014	26,405.14 -	26,405.14	20,936.29	02/2021 -	03/2025	49	0	
	<u>Central Public Works Department</u>									
789	CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI - [N28000149]CPWD,CHHATTISGARH	05/2019	299.97 299.97	299.97	166.79	09/2020 02/2024	02/2024	41	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
790	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD,DELHI	10/2016	1,180.00 -	1,100.80	36.69	07/2021 -	06/2024	35	-6.71	
791	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	1,128.00	211.86	03/2022 -	06/2024	27	0	
792	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153]CPWD,DELHI	01/2022	646.52 -	646.52	55.81	11/2024 05/2025	05/2025	6	0	
	<u>Delhi Metro Rail Corporation</u>									
793	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]DMRC,DELHI	07/2019	24,948.65 -	24,948.65	8,753.42	03/2025 -	03/2026	12	0	Nil
	<u>Lucknow Metro Rail Corporation Limited</u>									
794	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	8,379.62	2,930.12	03/2024 -	12/2025	21	0	NO
795	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	11,076.48	5,744.28	03/2024 -	06/2026	27	0	NO
	<u>Maharashtra Metro Rail Corporation Ltd.</u>									
796	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA	12/2016	11,420.00 13,656.22	13,656.22	11,180.03	11/2021 03/2024	03/2024	28	19.58	Contribution of Pune Municipal Corporation amounting to Rs. 157.5 Cr is still pending. Contribution of Pimpri Chinchwad Municipal Corporation amounting to Rs. 25.1 Cr is still pending.
	<u>Mumbai Metro Rail Corporation Ltd</u>									
797	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00 -	37,276.00	25,499.23	03/2020 -	12/2023	45	61.12	
	<u>Madhya Pradesh Metro Rail Co Limited</u>									
798	BHOPAL METRO RAIL - [N28000124]MPMRCL,MADHYA PRADESH	11/2018	6,941.40 -	6,941.40	1,581.25	02/2023 12/2026	12/2026	46	0	nil
799	INDORE METRO RAIL - [N28000125]MPMRCL,MADHYA PRADESH	11/2018	7,500.80 -	7,500.80	2,098.35	02/2023 12/2026	12/2026	46	0	NIL
	<u>Patna Metro Rail Corporation</u>									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
800	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAIL, BIHAR	02/2019	13,365.77 -	13,925.50	1,593.77	06/2024 -	09/2024	3	4.19	
	Total		1,64,605.84 -	1,83,614.14	97,645.42					
	<u>WATER RESOURCES</u>									
	<u>Brahmaputra Board</u>									
801	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPB, MAHARASHTRA	03/2017	233.57 -	233.57	211.71	12/2019 09/2023	12/2023	48	0	
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>									
802	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO, BIHAR	03/2018	230.06 -	230.06	205.07	07/2021 12/2019	12/2023	29	0	
803	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO, BIHAR	03/2018	294.02 350.79	294.02	260.72	10/2021 03/2018	12/2023	26	0	
804	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO, BIHAR	10/2017	254.13 413.29	413.29	88.97	09/2020 11/2020	03/2024	42	62.63	
805	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO, BIHAR	08/2017	578.89 453.83	578.89	82.66	06/2022 -	03/2024	21	0	
806	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO, BIHAR	08/2017	824.00 734.09	824.00	272.83	06/2022 -	03/2024	21	0	
	<u>Kolkata Metropolitan Development Authority</u>									
807	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA, WEST BENGAL	01/2018	172.10 -	172.10	47.20	12/2021 02/2021	11/2023	23	0	
808	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA, WEST BENGAL	05/2018	198.43 224.69	224.69	35.08	02/2022 -	03/2024	25	13.23	
809	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA, WEST BENGAL	03/2018	165.16 -	165.16	-	06/2022 -	03/2024	21	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				Reasons for Delay (As Reported by Project Implementing Agencies)
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	
1	2	3	4	5	6	7	8	9	10	11
810	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA, WEST BENGAL	05/2018	160.00 154.73	154.73	66.47	02/2022 09/2020	06/2024	28	-3.29	
811	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA, WEST BENGAL	01/2019	384.96 -	384.96	-	04/2022 02/2019	12/2024	32	0	
812	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPUR - [N30000030]KMDA, WEST BENGAL	03/2019	287.53 -	287.53	-	04/2022 -	12/2024	32	0	
813	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA, WEST BENGAL	12/2018	234.31 -	234.31	-	04/2022 -	12/2024	32	0	
814	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA, WEST BENGAL	08/2017	307.12 -	653.67	-	09/2022 01/2023	12/2026	51	112.84	
<u>Polavaram Project Authority</u>										
815	POLAVARAM IRRIGATION PROJECT - [N30000002]PPA, ANDHRA PRADESH	02/2009	10,151.04 -	55,548.87	21,727.98	03/2020 -	03/2024	48	447.22	
<u>Uttar Pradesh Jal Nigam</u>										
816	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UP JalNigam, UTTAR PRADESH	03/2019	271.39 -	271.39	181.03	08/2021 -	03/2024	31	0	
817	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UP JalNigam, UTTAR PRADESH	10/2017	213.62 261.12	261.12	124.28	03/2022 02/2021	04/2024	25	22.24	
818	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UP JalNigam, UTTAR PRADESH	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	22	1.31	
819	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UP JalNigam, UTTAR PRADESH	03/2019	298.12 -	213.91	45.12	07/2021 05/2020	04/2024	33	-28.25	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	Total		15,940.23 -	61,836.98	23,362.46					
	<u>DEPARTMENT OF HIGHER EDUCATION</u>									
	<u>Central Public Works Department</u>									
820	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]CPWD,HIMACHAL PRADESH	03/2021	512.37 512.37	512.37	43.01	08/2022 11/2024	11/2024	27	0	
	<u>Cpwd Of Higher Education</u>									
821	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100]CPWD EDUCATION,BIHAR	02/2016	496.18 496.00	460.00	408.00	06/2017 11/2023	11/2023	77	-7.29	
822	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117]CPWD EDUCATION,MAHARASHTRA	01/2018	223.37 275.00	230.00	187.75	07/2020 11/2023	11/2023	40	2.97	
823	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130]CPWD EDUCATION,JAMMU AND KASHMIR	03/2019	424.93 -	424.93	412.88	07/2022 12/2023	12/2023	17	0	Issue resolved.
824	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131]CPWD EDUCATION,JAMMU AND KASHMIR	01/2018	676.00 1,085.04	1,085.04	44.75	04/2023 12/2023	12/2023	8	60.51	
825	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD EDUCATION,WEST BENGAL	03/2020	193.83 -	193.83	151.47	06/2020 -	12/2023	42	0	
826	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007]CPWD EDUCATION,ANDHRA PRADESH	09/2019	588.72 -	588.72	503.11	09/2022 -	12/2023	15	0	3. Provisional approval from local bodies conveyed on 24th October 2020.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
827	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD EDUCATION,BIHAR	09/2018	375.00 -	375.00	297.92	09/2020 -	12/2023	39	0	
828	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD EDUCATION,GOA	05/2019	303.90 334.45	364.00	313.00	08/2021 -	01/2024	29	19.78	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
829	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]CPWD EDUCATION,HIMACHAL PRADESH	09/2018	392.51	446.43	226.77	06/2022 01/2024	01/2024	19	13.74	The land provided by the Government of Himachal Pradesh is not free from encumbrances: 1.Approx., 60 Bighas of land is still to be demarcated: On May 23, 2023 the representatives of the District Administration have demarcated approx. 29 Bighas less land. Nearby villagers are not allowing construction agency for boundary wall work in this area. Handing over of land at area of illegal hose (as per revenue department) is also still pending. Updated revenue record to be issued by the revenue department on priority to the Institute so that the Institute can get it checked independently. 2. Existing PWD road passing through the middle of allocated land still to be handed over: The District Administration & HPPWD is yet to hand over the existing PWD road to the Institute. Work of various services, road & development is held up due to not handing over of this road/ non completion of subsidiary road by HPPWD. 3. 33KV electrical connection from the HPSEBL: Institute has paid Rs. 9.78 Cr as advance to the HPSEBL for 33KV power supply. Tender for the Substation has called for. Work is still to start. II KV interim power supply has been assured by the SE, HPSEBL by August 2023. 4. Piped water supply from the Jal Shakti Vibhag: Institute has paid Rs. 50 lakhs as advance to the Jal Shakti Vibhag for piped water supply. Revised DPR is waiting for TS from the Chief Engineer. Work is still to start.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
830	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD EDUCATION,ODISHA	01/2019	790.79 -	790.79	535.81	03/2022 -	03/2024	24	0	
831	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD EDUCATION,KERALA	07/2019	753.63 -	753.63	375.74	03/2021 03/2023	03/2024	36	0	
832	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142]CPWD EDUCATION,PUNJAB	10/2019	348.24 -	348.24	198.42	05/2022 -	03/2024	22	0	
	<u>Rites Of Higher Education</u>									
833	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]RITES OF HIGHER,MEGHALAYA	09/2013	484.32 429.70	429.70	263.75	09/2014 12/2023	12/2023	111	-11.28	Due to Law and Order and subsequent delay
	Total		6,563.79 -	7,002.68	3,962.38					
	<u>HOME AFFAIRS</u>									
	<u>Cpwd For Mha</u>									
834	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]CPWD FOR MHA,DELHI	10/2013	1,219.21 2,091.53	2,091.53	1,658.73	10/2019 -	12/2023	50	71.55	Mandatory Approvals/NOC from Local Bodies, Fire Deptt., SDMC, Delhi Monument Authority & CEC.
835	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" - [N28000147]CPWD FOR MHA,HARYANA	01/2020	166.98 167.00	166.98	52.65	10/2023 03/2024	03/2024	5	0	
836	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]CPWD FOR MHA,DELHI	06/2019	277.35 -	290.33	94.53	07/2022 -	08/2024	25	4.68	
837	NSG AT KOLKATA - [N28000104]CPWD FOR MHA,WEST BENGAL	10/2014	162.88 210.83	210.83	177.81	04/2018 -	12/2024	80	29.44	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (October 2023)										
						Date of Commissioning (Month/Year)				
S.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	Total		1,826.42	2,759.67	1,983.72					
	Grand Total		13,61,026.77	17,00,730.89	10,49,633.49					

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

Annexure - VII

(October 2023)									
						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	<u>ATOMIC ENERGY</u>								
	<u>Bhavini Limited</u>								
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]	09/2003	3,492.00 -	7,670.00	6,612.17	09/2010 -	12/2024	119.64	171
	<u>Nuclear Power Corporation Of India Limited</u>								
2	RAJASTHAN ATOMIC POWER PROJECT - 7 AND 8 (2X700 MW) [N02000027]	10/2009	12,320.00 -	17,079.00	17,054.00	12/2016 -	12/2023	38.63	84
3	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]	10/2009	11,459.00 -	22,517.00	20,689.00	12/2015 -	03/2024	96.50	99
	Total		27,271.00 -	47,266.00	44,355.17				
	<u>CIVIL AVIATION</u>								
	<u>Airport Authority Of India Limited</u>								
4	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]	03/2021	242.14 -	328.00	279.79	12/2022 -	11/2023	35.46	11
5	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]	11/2016	303.80 -	374.98	314.25	04/2020 -	11/2023	23.43	43
6	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]	07/2018	480.33 -	640.00	278.19	09/2021 -	03/2024	33.24	30
7	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]	12/2016	1,142.00 -	1,232.00	365.49	03/2021 -	03/2025	7.88	48
8	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]	06/2018	1,383.00 -	3,291.81	1,857.67	09/2021 -	12/2024	138.02	39
	Total		3,551.27 -	5,866.79	3,095.39				
	<u>COAL</u>								
	<u>Bharat Coking Coal Limited</u>								
9	MADHUBAND NLW WASHERY - [N06000126]	08/2010	289.45 -	302.00	297.61	05/2014 -	11/2023	4.34	114
10	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]	10/2015	243.00 -	334.27	94.11	04/2018 -	09/2024	37.56	77
11	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]	12/2015	304.13 -	341.22	224.12	03/2017 -	12/2023	12.20	81
	<u>Eastern Coal Fields Limited</u>								
12	HURA - C OC (3 MTY) - [N06000143]	10/2015	359.69 -	859.41	312.03	03/2022 -	03/2029	138.93	84

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
13	RANIGANJ MASTER PLAN - [N06000163 <u>Neyveli Lignite Corporation</u>	08/2009	2,661.73 -	5,146.48	721.97	08/2019 -	08/2024	93.35	60
14	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW [N06000152 <u>Singareni Colliers Company Limited</u>	07/2016	17,237.00 -	19,406.12	16,222.22	11/2021 -	03/2024	12.58	28
15	RCE OF INDARAM OPENCAST PROJECT - [N06000211	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2024	21.62	36
	Total		21,444.28 -	26,814.31	18,207.30				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>								
	<u>Cpwd Of Higher Education</u>								
16	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI [N28000117	01/2018	223.37 -	230.00	187.75	07/2020 -	11/2023	2.97	40
17	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002	05/2019	303.90 -	364.00	313.00	08/2021 -	01/2024	19.78	29
18	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR [N42000008	09/2018	392.51 -	446.43	226.77	06/2022 -	01/2024	13.74	19
19	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) [N28000131	01/2018	676.00 -	1,085.04	44.75	04/2023 -	12/2023	60.51	8
	Total		1,595.78 -	2,125.47	772.27				
	<u>HEALTH AND FAMILY WELFARE</u>								
	<u>Cpwd For Health</u>								
20	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127	12/2018	260.00 -	371.78	-	06/2021 -	12/2025	42.99	54
	Total		260.00 -	371.78	.00				
	<u>HOME AFFAIRS</u>								
	<u>Cpwd For Mha</u>								
21	NSG AT KOLKATA - [N28000104	10/2014	162.88 -	210.83	177.81	04/2018 -	12/2024	29.44	80
22	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 -	290.33	94.53	07/2022 -	08/2024	4.68	25

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
23	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]	10/2013	1,219.21 -	2,091.53	1,658.73	10/2019 -	12/2023	71.55	50
	Total		1,659.44 -	2,592.69	1,931.07				
	<u>MINES</u>								
	<u>National Aluminum Company Limited (Nalco)</u>								
24	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012]	12/2015	355.00 -	581.00	79.80	11/2020 -	09/2025	63.66	58
25	UTKAL D AND E COAL BLOCK - [N10000011]	05/2016	534.00 -	1,021.97	753.08	01/2020 -	11/2023	91.38	46
26	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010]	12/2014	4,103.00 5,055.00	5,055.00	2,453.86	04/2021 -	05/2025	23.20	49
	Total		4,992.00 -	6,657.97	3,286.74				
	<u>PETROLEUM</u>								
	<u>Bharat Petroleum Corporation Limited</u>								
27	KOCHI SALEM LPG PIPELINE PROJECT - [N160000314]	12/2015	1,112.00 -	1,507.24	1,100.38	06/2019 -	02/2025	35.54	68
28	IRUGUR-DEVANGONTHI POL PIPELINE - [N160000234]	11/2012	678.00 -	1,732.00	32.24	02/2017 -	01/2026	155.46	107
	<u>Gas Authority Of India Limited</u>								
29	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N160000349]	09/2018	225.54 -	247.90	229.69	02/2021 -	03/2024	9.91	37
30	60 KTA POLYPROPYLENE PROJECT - [N160000429]	03/2019	910.56 -	1,299.02	556.40	04/2024 -	10/2024	42.66	6
31	DURGAPUR-HALDIA PIPELINE PROJECT - [N160000275]	03/2017	1,740.00 -	2,433.15	1,651.70	12/2020 -	06/2024	39.84	42
32	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N160000285]	06/2009	2,915.00 2,915.00	5,909.00	3,574.70	12/2012 -	11/2024	102.71	143
33	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N160000430]	05/2019	8,797.00 -	11,256.00	2,331.91	04/2025 -	10/2025	27.95	6
	<u>Hindustan Petroleum Corporation Limited</u>								
34	VISAKH REFINERY MODERNISATION PROJECT - [N160000235]	07/2016	20,928.00 -	26,264.00	25,264.12	07/2020 -	04/2024	25.50	45
	<u>Indian Oil Corporation Limited</u>								
35	LPG BP PROJECT CHITTOOR - [N160000381]	07/2019	167.00 -	200.82	90.32	07/2022 -	02/2024	20.25	19

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
36	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321]	04/2018	206.63 -	340.76	279.58	02/2020 -	11/2023	64.91	45
37	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368]	06/2019	371.00 -	427.10	230.91	09/2022 -	03/2024	15.12	18
38	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]	11/2018	462.30 -	543.00	413.56	09/2021 -	04/2024	17.46	31
39	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]	10/2020	1,398.00 -	1,587.00	829.06	12/2023 -	02/2024	13.52	2
40	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249]	05/2016	1,945.00 -	2,251.00	2,066.22	02/2022 -	12/2023	15.73	22
41	R and D CAMPUS II AT FARIDABAD - [N16000375]	06/2019	2,281.94 -	3,219.94	1,238.60	12/2022 -	07/2025	41.11	31
42	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]	05/2016	4,497.00 -	6,025.00	5,371.82	12/2018 -	01/2024	33.98	61
	<u>Mangalore Refinery And Petrochemicals Limited</u>								
43	DEVANGONTHI MARKETING TERMINAL - [N16000401]	06/2020	200.00 -	304.00	194.48	06/2023 -	01/2024	52.00	7
	<u>Numaligarh Refinery Limited</u>								
44	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINERY - [N16000379]	01/2019	12,366.00 -	18,968.00	7,356.85	10/2024 -	07/2025	53.39	9
	<u>Oil & Natural Gas Corporation Limited</u>								
45	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]	12/2015	823.27 -	1,137.79	970.34	03/2023 -	03/2024	38.20	12
46	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]	12/2015	3,190.69 -	3,375.90	2,897.83	04/2018 -	05/2026	5.80	97
47	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]	04/2019	3,228.80 -	3,976.67	3,805.59	03/2022 -	12/2023	23.16	21
	<u>Oil India Limited</u>								
48	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]	01/2018	543.91 -	661.21	450.11	02/2020 -	04/2024	21.57	50
	Total		68,987.64 -	93,666.50	60,936.41				
	<u>POWER</u>								
	<u>National Hydro-Electric Power Corporation</u>								
49	KALPI SOLAR POWER PROJECT - [N18000323]	07/2020	314.64 -	350.46	235.69	03/2022 -	03/2024	11.38	24
50	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]	09/2002	3,919.59 -	11,134.54	10,761.88	09/2009 -	09/2024	184.07	180

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
51	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [N180100221]	09/2003	6,285.33	21,247.54	19,634.27	09/2010	05/2025	238.05	176
	<u>National Thermal Power Corporation</u>								
52	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]	12/2016	529.68	679.00	563.97	11/2018	11/2023	28.19	60
53	RAMMAM-III HEPP (3X40 MW) - [N18000178]	09/2014	1,381.84	1,803.00	936.01	09/2019	09/2026	30.48	84
54	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]	11/2006	2,978.48	7,103.00	5,996.63	03/2013	12/2024	138.48	141
55	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]	01/2016	10,598.98	10,998.00	11,228.18	11/2020	11/2023	3.76	36
56	NORTH KARANPURA STPP (3X660 MW) - [N18000177]	02/2014	14,366.58	17,007.00	15,137.11	06/2019	06/2024	18.38	60
57	BARH STPP(3X660MW) NTPC - [N180100242]	02/2005	8,692.97	21,312.11	21,667.23	10/2011	08/2024	145.16	154
	<u>Power Grid Corporation Of India Limited</u>								
58	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]	05/2017	186.17	219.66	178.84	07/2019	11/2023	17.99	52
59	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]	03/2019	1,326.00	1,520.00	1,410.00	03/2023	12/2023	14.63	9
60	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]	08/2017	1,931.39	2,635.55	1,954.69	02/2020	03/2024	36.46	49
61	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]	12/2014	5,111.33	6,700.00	4,687.82	12/2018	12/2024	31.08	72
62	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]	12/2014	4,754.42	9,129.32	5,979.69	12/2018	12/2024	92.02	72
	<u>Satluj Jal Vidyut Nigam Limited</u>								
63	NAITWAR MORI HEP - [N18000265]	10/2017	648.33	1,272.29	1,196.97	12/2021	11/2023	96.24	23
	<u>Thdc India Limited</u>								
64	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT [N18000042]	08/2008	2,491.58	3,860.35	3,298.55	06/2013	06/2026	54.94	156
65	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]	07/2006	1,657.00	4,825.60	5,843.37	02/2016	06/2024	191.23	100
	Total		67,174.31	1,21,797.42	110,710.90				
	<u>RAILWAYS</u>								
	<u>Central Railways</u>								

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
66	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]	02/2015	1,272.19 -	1,384.72	773.28	03/2022 -	03/2025	8.85	36
67	DAUND - MANMAD (236 KM) - [N22000360]	02/2016	1,876.00 -	2,081.27	1,401.86	03/2023 -	12/2024	10.94	21
68	WARDHA-NANDED MAHARASHTRA - [N22000231]	04/2008	3,168.29 -	3,445.48	1,752.78	03/2023 -	03/2024	8.75	12
69	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]	02/1997	2,271.50 -	4,805.17	3,545.10	03/2021 -	12/2025	111.54	57
70	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]	02/2015	3,627.47 3,627.00	6,463.49	2,945.40	03/2024 -	06/2024	78.18	3
	<u>East Central Railways</u>								
71	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]	04/2009	548.00 -	783.83	543.54	03/2020 -	03/2025	43.03	60
72	MUZAFFARPUR SAGauli DOUBLING 100.60 KM - [N22000473]	04/2016	731.64 -	1,185.73	1,104.18	03/2021 -	03/2024	62.06	36
73	SAGauli VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]	04/2016	744.04 -	1,215.54	1,022.45	03/2021 -	12/2024	63.37	45
	<u>East Coast Railway</u>								
74	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	15.45	76
75	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]	12/2012	1,160.00 -	1,440.00	1,141.53	03/2020 -	03/2024	24.14	48
76	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]	04/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025	137.80	45
77	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]	04/1994	2,923.13 -	3,791.66	3,101.04	03/2009 -	12/2026	29.71	213
	<u>Eastern Railways</u>								
78	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]	04/2000	1,188.91 -	1,619.51	1,055.36	03/2019 12/2009	03/2024	36.22	60
	<u>Indian Railway Construction Company Limited</u>								
79	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]	04/2013	3,055.00 -	3,438.39	2,987.98	09/2018 -	12/2023	12.55	63
	<u>Metropolitan Rapid Transport Projects</u>								
80	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]	04/2006	495.74 -	734.01	583.50	06/2013 -	12/2023	48.06	126
81	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]	03/2013	4,874.58 -	10,442.41	8,008.94	03/2016 -	12/2023	114.22	93
	<u>North Central Railway</u>								
82	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	32.02	33
	<u>North East Frontier Railway</u>								

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
83	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206	04/2010	242.22 -	632.63	381.63	03/2020 -	12/2024	161.18	57
84	MURKONGSELEK-PASIGHAT NL - [N22000208	04/2011	414.84 -	1,187.49	368.43	03/2020 -	10/2024	186.25	55
85	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183	04/2013	1,798.00 -	2,047.51	2,236.57	03/2019 -	01/2024	13.88	58
86	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087	09/2006	532.87 -	2,650.00	1,914.47	03/2019 -	07/2024	397.31	64
87	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	04/2015	2,232.32 -	4,059.65	3,014.86	03/2022 -	03/2026	81.86	48
88	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124	04/2006	2,326.52 -	6,663.00	2,823.30	03/2015 -	03/2026	186.39	132
89	SEVOK RANGPO, NEFR - [N22000102	04/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023	488.06	96
90	BHAIRABI SAIRONG, NL, NEFR - [N22000100	04/2008	2,393.47 -	8,605.00	6,840.12	03/2014 -	10/2024	259.52	127
91	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	04/2003	4,454.17 -	14,322.00	14,010.64	03/2011 -	03/2025	221.54	168
	<u>North Eastern Railway</u>								
92	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459	04/2017	150.00 -	341.66	1.20	04/2017 -	12/2024	127.77	92
93	CHHAPRA-BALLIA UP - [N22000134	03/2013	295.00 -	912.86	890.12	01/2019 -	02/2024	209.44	61
94	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470	04/2016	1,177.96 -	1,777.39	1,251.67	12/2019 -	03/2024	50.89	51
95	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347	03/2015	1,295.42 -	2,560.00	2,202.30	03/2022 -	12/2023	97.62	21
	<u>North Western Railway</u>								
96	PHULERA - DIGANA DOUBLING - [N22000326	05/2015	600.00 -	701.81	637.94	03/2020 -	02/2024	16.97	47
97	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	02/1997	410.08 -	970.00	980.63	02/2019 -	12/2023	136.54	58
	<u>Northern Railway</u>								
98	CHANDIGARH-BADDI - [N22000467	04/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025	369.35	27
99	NANGALDAM-TALWARA(NL),NR - [220100188	03/1981	450.00 -	2,017.96	845.23	07/2012 -	11/2024	348.44	148
100	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	03/1995	2,500.00 -	37,012.26	36,976.21	11/2002 -	02/2024	1,380.49	255
	<u>Rail Vikas Nigam Ltd.</u>								
101	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404	04/2011	927.01 -	1,457.79	1,519.20	03/2019 -	03/2024	57.26	60

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
102	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]	04/2015	943.60 -	1,500.00	1,310.47	03/2022 -	12/2023	58.97	21
103	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]	04/2010	2,298.42 -	2,733.86	361.07	03/2014 -	12/2025	18.95	141
104	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]	04/2010	2,127.00 -	3,300.00	3,292.40	03/2023 -	03/2024	55.15	12
105	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]	01/1991	2,335.67 -	3,327.72	3,761.54	12/2024 -	12/2026	42.47	24
106	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]	04/2010	2,913.51 -	4,834.54	3,446.62	03/2016 -	07/2025	65.94	112
107	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]	04/2010	3,951.98 -	8,964.35	6,160.83	03/2016 -	03/2026	126.83	120
108	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]	04/2011	16,216.00 -	24,659.00	14,943.49	12/2024 -	03/2025	52.07	3
	<u>South Central Railway</u>								
109	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION [N22000261]	04/2012	1,856.95 -	1,952.68	1,532.64	03/2023 -	03/2025	5.16	24
110	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	139.28	216
111	KAZIPET-BALHRSHA - [N22000367]	04/2015	2,063.03 -	2,909.00	2,373.50	03/2021 -	01/2025	41.01	46
112	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]	04/2006	1,160.48 -	3,014.00	1,161.19	03/2010 -	03/2025	159.72	180
113	GUNTUR-GUNTAKAL - [N22000368]	04/2016	3,631.00 -	3,887.48	2,728.66	03/2022 -	12/2025	7.06	45
	<u>South East Central Railway</u>								
114	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]	06/2018	229.00 -	1,096.00	230.25	12/2021 -	12/2025	378.60	48
115	ANUPPUR-KATNI - [N22000485]	04/2015	1,370.00 -	1,680.00	1,238.31	12/2021 -	12/2024	22.63	36
116	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]	04/2015	1,973.00 -	2,135.34	1,586.05	03/2021 -	10/2024	8.23	43
117	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]	09/2016	1,908.51 -	3,544.25	2,354.89	03/2023 -	12/2024	85.71	21
	<u>South Eastern Railway</u>								
118	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]	04/2018	338.00 -	393.83	81.05	06/2022 -	06/2024	16.52	24
119	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]	04/2018	428.65 -	472.50	259.80	06/2022 -	05/2027	10.23	59
120	BONDAMUNDA RANCHI DOUBLING - [N22000396]	03/2016	1,724.20 -	3,029.04	1,779.90	03/2021 -	12/2024	75.68	45
	<u>South Western Railway</u>								

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
121	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]	03/1996	644.78 -	825.31	506.10	03/2017 -	03/2026	28.00	108
122	BAGALKOT-KUDACHI NL - [N22000258]	04/2010	986.30 -	1,649.31	401.61	03/2016 -	03/2026	67.22	120
123	HOTGI-KUDGI-GADAG - [N22000333]	03/2015	1,614.59 -	1,960.00	1,957.67	03/2019 -	12/2024	21.39	69
	<u>Southern Railway</u>								
124	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]	04/2011	120.70 -	2,053.39	330.87	03/2019 -	12/2027	1,601.23	105
125	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079]	09/2007	724.69 -	3,118.34	1,895.27	02/2019 -	03/2025	330.30	73
	<u>West Central Railway</u>								
126	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]	08/2016	582.13 -	1,247.64	1,056.08	03/2022 -	09/2024	114.32	30
127	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]	12/2015	1,763.93 -	2,445.30	2,157.20	03/2020 -	10/2024	38.63	55
128	KATNI-BINA 3RD LINE (263 KM) - [N22000415]	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 -	06/2024	18.55	27
129	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]	04/2001	424.60 -	3,032.46	2,268.03	03/2021 -	12/2025	614.19	57
130	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]	09/1998	247.66 -	8,248.50	2,444.00	05/2008 -	03/2025	3,230.57	202
	<u>Western Railway</u>								
131	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]	04/2017	692.25 -	692.26	179.62	03/2020 -	12/2024	.00	57
132	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]	04/2008	318.24 -	1,531.55	326.17	03/2012 -	03/2024	381.26	144
133	CHOTTAUDEPUR-DHAR(NL) - [N22000138]	04/2007	1,347.26 -	1,793.63	1,265.95	03/2022 -	12/2026	33.13	57
134	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]	04/2007	1,640.04 -	1,873.10	1,238.86	03/2022 -	12/2025	14.21	45
135	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]	04/2008	3,503.69 -	6,021.00	3,030.93	03/2022 -	03/2026	71.85	48
	Total		1,21,832.63 -	2,62,115.33	182,967.21				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>								
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>								
136	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	19.25	66

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
137	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910	03/2018	170.57 -	192.48	94.84	11/2020 -	03/2024	12.85	40
138	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885	03/2016	160.27 -	213.97	80.78	09/2023 -	03/2024	33.51	6
139	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	08/2016	175.50 -	241.60	180.23	02/2017 -	12/2023	37.66	82
140	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	03/2018	159.97 -	242.61	161.08	06/2019 -	11/2023	51.66	53
141	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887	06/2016	236.78 -	263.26	163.40	09/2021 -	01/2024	11.18	28
142	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576	02/2016	178.85 -	278.54	228.63	05/2016 -	10/2023	55.74	89
143	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874	03/2016	271.17 291.20	291.20	157.69	11/2018 -	03/2024	7.39	64
144	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331	12/2019	282.41 -	319.96	252.29	04/2022 -	02/2024	13.30	22
145	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282	01/2014	195.45 -	385.97	232.98	11/2014 -	05/2024	97.48	114
146	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151	11/2017	392.33 -	470.72	436.44	03/2018 -	11/2023	19.98	68
147	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219	01/2016	476.20 544.00	543.73	483.21	09/2016 -	12/2023	14.18	87
148	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217	01/2016	497.14 -	572.66	314.55	08/2016 -	12/2024	15.19	100
149	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000578	02/2016	553.30 -	706.39	592.02	05/2016 -	11/2023	27.67	90
150	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221	01/2016	624.98 -	731.50	568.93	10/2016 -	12/2023	17.04	86
151	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922	12/2017	867.97 -	913.49	779.65	11/2020 -	12/2023	5.24	37
152	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926	08/2017	962.43 -	978.93	852.54	09/2020 -	12/2023	1.71	39

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
153	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]	01/2014	1,408.85 -	2,138.16	1,628.22	10/2016 -	02/2024	51.77	88
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>								
154	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]	11/2020	159.13 -	171.50	70.02	06/2022 -	10/2023	7.77	16
155	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267]	03/2020	178.43 -	208.74	86.76	07/2022 -	10/2023	16.99	15
156	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]	03/2020	206.88 -	278.98	234.02	07/2022 -	12/2023	34.85	17
157	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]	06/2020	201.99 -	287.47	121.50	01/2022 -	12/2023	42.32	23
158	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]	06/2020	277.50 -	302.02	209.23	01/2022 -	01/2024	8.84	24
159	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]	03/2020	292.24 -	331.17	241.27	07/2022 -	12/2023	13.32	17
160	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686]	03/2016	373.07 -	387.00	377.90	09/2019 -	12/2023	3.73	51
161	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]	07/2020	345.38 -	395.59	315.46	04/2023 -	01/2024	14.54	9
162	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]	09/2020	262.84 -	414.20	202.40	05/2023 -	08/2024	57.59	15
163	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]	09/2020	183.31 -	439.56	328.18	05/2022 -	05/2024	139.79	24
164	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]	04/2017	473.18 -	667.06	474.10	04/2023 -	01/2024	40.97	9
165	TLABUNG - LUNGLEI PKG-A - [N24001358]	03/2021	698.44 -	698.45	237.41	12/2022 -	12/2024	.00	24
166	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]	04/2017	404.29 -	723.80	467.71	04/2024 -	07/2024	79.03	3
167	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]	04/2017	519.09 -	775.47	540.34	04/2023 -	01/2024	49.39	9
168	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]	04/2017	428.11 -	777.50	444.45	09/2023 -	05/2024	81.61	8

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
169	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862	04/2017	537.82 -	820.42	643.95	04/2023 -	01/2024	52.55	9
170	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863	04/2017	518.53 -	902.20	643.26	06/2023 -	02/2024	73.99	8
171	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859	04/2017	642.96 -	1,139.85	548.78	06/2023 -	01/2024	77.28	7
	<u>National Highways Authority Of India</u>								
172	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652	03/2020	210.37 213.00	213.06	171.75	06/2022 -	03/2024	1.28	21
173	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 -	276.17	227.20	11/2021 -	11/2023	.99	24
174	JUNAGADH BYPASS - [N24000701	10/2017	232.49 -	290.69	327.13	04/2021 -	10/2023	25.03	30
175	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 -	348.72	85.61	12/2020 -	12/2024	10.91	48
176	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715	12/2018	333.60 -	461.41	425.50	10/2020 -	11/2023	38.31	37
177	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739	01/2018	503.88 -	609.03	221.76	06/2021 -	03/2024	20.87	33
178	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502	09/2021	624.45 -	627.79	345.89	09/2023 -	03/2024	.53	6
179	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 -	655.06	256.71	09/2022 -	09/2024	26.69	24
180	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 -	657.00	452.29	06/2023 -	11/2023	8.32	5
181	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 -	726.99	404.02	12/2021 -	03/2024	26.72	27
182	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828	03/2018	633.55 -	736.33	237.26	09/2023 -	11/2023	16.22	2
183	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88 -	743.89	832.00	12/2021 -	11/2023	.00	23
184	FOUR LANING OF MADURAI- CHETTICULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827	03/2018	628.71 -	756.13	583.02	11/2020 -	11/2023	20.27	36
185	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 -	757.12	641.00	08/2021 -	06/2024	23.21	34

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
186	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]	02/2020	752.30 -	766.20	431.47	08/2023 -	11/2023	1.85	3
187	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]	10/2018	707.90 -	766.51	343.05	02/2021 -	12/2023	8.28	34
188	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]	02/2020	778.15 -	785.67	457.96	03/2023 -	12/2023	.97	9
189	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]	03/2017	754.54 -	808.60	707.81	03/2020 -	10/2023	7.16	43
190	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]	03/2016	720.00 -	810.60	349.07	10/2019 -	04/2024	12.58	54
191	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]	03/2018	505.35 -	813.15	359.33	10/2022 -	11/2023	60.91	13
192	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477]	09/2021	622.00 -	817.91	241.77	09/2022 -	09/2024	31.50	24
193	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]	01/2019	654.26 -	821.00	331.29	05/2021 -	02/2024	25.49	33
194	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]	03/2017	672.89 -	830.31	369.89	03/2020 -	03/2024	23.39	48
195	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]	12/2017	656.98 -	840.00	1,103.00	11/2022 -	11/2023	27.86	12
196	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]	12/2017	217.96 -	884.00	2,298.00	12/2022 -	11/2023	305.58	11
197	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]	09/2021	814.04 -	913.89	415.49	09/2023 -	12/2023	12.27	3
198	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]	07/2020	899.00 -	947.00	920.51	07/2022 -	11/2023	5.34	16
199	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]	02/2020	808.31 -	958.00	740.10	01/2023 -	01/2024	18.52	12
200	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]	03/2017	744.64 -	1,007.00	257.01	03/2020 -	07/2024	35.23	52
201	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]	01/2018	686.65 -	1,015.16	355.84	09/2020 -	03/2024	47.84	42
202	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138]	09/2010	946.00 -	1,046.56	830.37	06/2018 -	12/2023	10.63	66

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
203	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]	03/2017	1,059.73 -	1,071.00	837.73	03/2017 -	09/2024	1.06	90
204	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]	03/2018	1,005.08 -	1,073.10	699.05	03/2021 -	03/2024	6.77	36
205	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]	09/2016	950.69 -	1,108.00	1,756.40	08/2019 -	05/2024	16.55	57
206	6L ALURU - JAKKUBA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]	02/2021	922.50 -	1,128.68	320.22	03/2024 -	06/2024	22.35	3
207	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]	03/2018	478.74 -	1,136.83	1,089.62	05/2021 -	01/2024	137.46	32
208	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]	01/2018	999.00 -	1,152.70	339.23	09/2021 -	03/2024	15.39	30
209	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]	08/2017	950.64 -	1,168.33	759.93	02/2022 -	10/2024	22.90	32
210	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]	03/2018	1,162.92 -	1,182.87	235.92	07/2021 -	09/2024	1.72	38
211	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]	12/2015	1,167.45 -	1,182.94	623.64	12/2019 -	12/2023	1.33	48
212	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]	08/2016	1,167.42 -	1,224.01	500.61	03/2019 -	05/2025	4.85	74
213	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]	02/2021	1,166.96 -	1,251.00	852.88	10/2023 -	04/2024	7.20	6
214	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]	03/2018	998.70 -	1,358.32	844.89	11/2021 -	11/2023	36.01	24
215	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649]	01/2017	1,251.11 -	1,361.00	631.02	12/2020 -	12/2023	8.78	36
216	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]	02/2019	1,008.99 -	1,361.00	89.23	05/2024 -	11/2024	34.89	6
217	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]	03/2016	899.00 -	1,381.45	982.40	04/2019 -	05/2024	53.67	61
218	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]	03/2018	1,161.39 -	1,404.00	402.26	10/2021 -	03/2024	20.89	29
219	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]	03/2021	1,065.06 1,445.00	1,444.50	116.74	03/2023 -	01/2024	35.63	10

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
220	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704	09/2017	1,124.11 -	1,503.86	1,453.64	05/2020 -	12/2023	33.78	43
221	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691	10/2019	1,225.24 1,506.00	1,505.85	31.07	10/2021 -	01/2024	22.90	27
222	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	1,354.36	02/2021 -	01/2024	28.88	35
223	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	03/2018	1,294.47 -	1,588.40	666.26	11/2021 -	11/2023	22.71	24
224	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	02/2019	927.77 -	1,603.00	1,143.89	02/2022 -	02/2024	72.78	24
225	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788	03/2018	841.57 -	1,619.48	1,419.87	09/2022 -	03/2024	92.44	18
226	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564	03/2016	1,408.00 -	1,659.12	1,116.05	07/2020 -	05/2024	17.84	46
227	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805	03/2018	1,169.04 -	1,693.95	1,010.33	03/2021 -	12/2023	44.90	33
228	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784	02/2018	1,424.77 -	1,862.77	503.17	02/2023 -	09/2024	30.74	19
229	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 -	1,910.00	76.68	03/2024 -	12/2024	51.71	9
230	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 -	1,927.00	274.20	08/2023 -	06/2024	12.67	10
231	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 -	2,010.17	1,084.38	12/2023 -	03/2024	18.93	3
232	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743	01/2018	1,916.38 -	2,078.00	1,186.15	02/2023 -	12/2023	8.43	10
233	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687	10/2021	1,331.77 2,083.00	2,082.98	149.45	10/2023 -	10/2024	56.41	12
234	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806	03/2018	1,241.38 -	2,122.64	1,577.64	03/2023 -	01/2024	70.99	10
235	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	11/2023	4.47	25
236	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710	09/2020	2,334.68 2,335.00	2,335.00	760.04	03/2023 -	12/2023	.01	9

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
237	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]	04/2014	1,665.00 -	2,360.65	4,705.34	09/2016 -	01/2024	41.78	88
238	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]	03/2018	2,120.40 -	2,565.63	1,251.61	01/2022 -	01/2024	21.00	24
239	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]	12/2018	2,375.87 -	2,566.80	2,339.23	02/2023 -	12/2023	8.04	10
240	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493]	01/2016	1,027.53 -	2,628.31	2,642.19	06/2018 -	11/2023	155.79	65
241	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]	03/2018	1,872.68 -	2,756.09	875.59	10/2020 -	01/2025	47.17	51
242	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499]	12/2015	667.00 -	3,006.53	3,044.98	06/2018 -	11/2023	350.75	65
243	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	12/2023	20.89	15
244	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]	03/2016	1,587.49 -	3,063.99	2,962.70	04/2019 -	11/2023	93.01	55
245	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]	09/2011	2,848.00 -	3,379.45	3,724.32	03/2014 -	06/2024	18.66	123
246	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASIN-KANPUR - [N24001740]	10/2019	2,325.28 -	3,527.24	1,916.35	09/2023 -	10/2023	51.69	1
247	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]	10/2020	3,219.47 3,713.00	3,713.14	1,954.76	04/2024 -	05/2025	15.33	13
248	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]	07/2020	2,271.86 -	3,916.00	449.75	12/2023 -	03/2024	72.37	3
	Total		99,322.43 -	1,30,832.46	82,568.44				
	<u>STEEL</u>								
	<u>National Mineral Development Corporation (Nmhc)</u>								
249	SCREENING PLANT-III AT KIRANDUL - [N12000127]	03/2021	2,092.97 -	2,221.86	794.01	08/2024 -	10/2025	6.16	14
	Total		2,092.97 -	2,221.86	794.01				
	<u>URBAN DEVELOPMENT</u>								
	<u>Ahmedabad Metro Rail</u>								
250	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]	11/2014	10,773.00 -	12,924.55	11,912.69	12/2018 -	03/2024	19.97	63
	<u>Maharashtra Metro Rail Corporation Ltd.</u>								

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(October 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
251	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]	12/2016	11,420.00 -	13,656.22	11,180.03	11/2021 -	03/2024	19.58	28
	<u>Mumbai Metro Rail Corporation Ltd</u>								
252	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]	07/2013	23,136.00 -	37,276.00	25,499.23	03/2020 -	12/2023	61.12	45
	<u>Patna Metro Rail Corporation</u>								
253	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]	02/2019	13,365.77 -	13,925.50	1,593.77	06/2024 -	09/2024	4.19	3
	Total		58,694.77 -	77,782.27	50,185.72				
	<u>WATER RESOURCES</u>								
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>								
254	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]	10/2017	254.13 -	413.29	88.97	09/2020 -	03/2024	62.63	42
	<u>Kolkata Metropolitan Development Authority</u>								
255	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]	05/2018	198.43 -	224.69	35.08	02/2022 -	03/2024	13.23	25
256	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]	08/2017	307.12 -	653.67	-	09/2022 -	12/2026	112.84	51
	<u>Polavaram Project Authority</u>								
257	POLAVARAM IRRIGATION PROJECT - [N30000002]	02/2009	10,151.04 -	55,548.87	21,727.98	03/2020 -	03/2024	447.22	48
	<u>Uttar Pradesh Jal Nigam</u>								
258	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]	10/2017	213.62 -	261.12	124.28	03/2022 -	04/2024	22.24	25
259	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	1.31	22
	Total		11,806.12 -	57,792.35	21,989.65				
	Grand Total		4,90,684.64	8,37,903.20	581,800.28				

Details of Projects Without Date of Commissioning

Annexure - VIII

Costing Rs. 150 Crore and above				(October 2023)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	<u>CIVIL AVIATION</u>				
	<u>Airport Authority Of India Limited</u>				
1	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]AAI, WEST BENGAL	01/2019	389.71 -	11/2021 -	05/2023
2	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073]AAI, ANDAMAN AND NICOBAR ISLANDS	10/2013	417.23 707.73	09/2018 05/2023	06/2023
3	CO CIVIL AVIATION RESEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD - [N04000086]AAI, TELANGANA	05/2020	353.61 -	05/2022 06/2023	06/2023
4	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA - [N04000080]AAI, WEST BENGAL	01/2016	458.00 -	03/2020 06/2022	08/2023
	Total		1,618.55 -		
	<u>COAL</u>				
	<u>Mahanadi Coal Fields Limited</u>				
5	ANANTA OCP EXPANSION PH III - [N06000225]MCL, ODISHA	08/2008	228.08 -	03/2012 03/2022	03/2022
	<u>Neyveli Lignite Corporation</u>				
6	HADLA LIGNITE MINE PROJECT (1.90 MTPA) - [N06000144]NLC, RAJASTHAN	03/2015	522.45 -	09/2019 -	09/2019
7	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA) - [N06000145]NLC, RAJASTHAN	03/2015	513.63 -	12/2019 -	12/2019
8	BARSINGSAR THERMAL POWER STATION EXTENSION - [N06000187]NLC, RAJASTHAN	03/2015	2,112.60 -	09/2020 -	09/2020
9	BITHNOK LIGNITE THERMAL POWER STATION - [N06000188]NLC, RAJASTHAN	03/2015	2,196.30 -	09/2020 -	09/2020
10	NEYVELI NEW THERMAL POWER PROJECT (2X500 MW) - [N06000095]NLC, TAMIL NADU	06/2011	5,907.11 8,990.00	12/2015 02/2021	02/2021
	<u>Singareni Colliers Company Limited</u>				
11	RCE-II OF JALAGAM VENGALRAO OPENCAST PROJECT-II - [N06000212]SCCL, TELANGANA	03/2019	473.22 -	03/2021 -	03/2023
	Total		11,953.39 -		
	<u>FINANCE</u>				
	<u>Cpwd For Finance</u>				
12	C/O OF 152 NOS TYPE-II, 304 NOS, TYPE-III, 76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]CPWD FOR FINANC, TAMIL NADU	12/2015	209.00 -	10/2019 10/2022	10/2022
13	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI - [N28000109]CPWD FOR FINANC, TAMIL NADU	11/2017	348.77 -	11/2021 -	11/2022
	<u>National Projects Construction Corporation Limited</u>				

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
14	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA - [N07000001]NPCC,DELHI	07/2018	228.50 -	04/2022 -	04/2022
	Total		786.27 -		
	<u>MINES</u>				
	<u>National Aluminum Company Limited (Nalco)</u>				
15	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017]NALCO,ODISHA	09/2019	225.79 -	03/2023 -	03/2023
	Total		225.79 -		
	<u>POWER</u>				
	<u>National Thermal Power Corporation</u>				
16	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW - [N18000142]NTPC,UTTARAKHAND	07/2012	1,527.00 -	08/2017 -	08/2017
17	KERANDARI COAL MINING PROJECT - [N18000370]NTPC,JHARKHAND	09/2015	1,553.00 -	11/2019 -	04/2023
	<u>Power Grid Corporation Of India Limited</u>				
18	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL,RAJASTHAN	01/2020	562.86 545.88	01/2021 -	05/2023
19	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE	11/2018	173.94 -	11/2021 -	06/2023
20	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN	03/2021	1,340.81 -	12/2022 -	07/2023
21	EASTERN REGION STRENGTHENING SCHEME XVII (PART B) - [N18000244]PGCIL,MULTI STATE	02/2017	235.53 -	06/2019 -	08/2023
22	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR	05/2021	179.29 -	04/2023 -	09/2023
	Total		5,572.43 -		
	<u>HEALTH AND FAMILY WELFARE</u>				
	<u>Cpwd For Health</u>				
23	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]CPWD FOR HEALTH,TELANGANA	10/2016	209.84 244.97	03/2020 -	03/2020
24	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST) - [N28000112]CPWD FOR HEALTH,KERALA	09/2017	150.29 -	03/2020 -	03/2020
	Total		360.13 -		
	<u>RAILWAYS</u>				
	<u>Dedicated Freight Corridor Corporation Of India Ltd</u>				

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (October 2023)					
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
25	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	03/2020
	<u>East Central Railways</u>				
26	KIUL - GAYA DOUBLING PROJECT - [N22000349]ECR,BIHAR	12/2015	1,200.20 1,200.20	03/2020 -	03/2023
27	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 -	03/2019 -	03/2023
28	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR	04/1997	324.73 967.29	03/2012 -	06/2023
	<u>East Coast Railway</u>				
29	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH	04/2015	2,499.71 -	03/2022 -	-
	<u>Eastern Railways</u>				
30	PIRPAINTI-JASIDIH - [N22000219]ER,MULTI STATE	04/2013	915.98 -	03/2022 -	03/2022
	<u>Kolkata Metro Rail Corporation Limited</u>				
31	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL, WEST BENGAL	04/2010	2,397.72 -	03/2016 -	03/2016
	<u>Metropolitan Rapid Transport Projects</u>				
32	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRT,MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	03/2014
	<u>North East Frontier Railway</u>				
33	AGARTALA-AKHAURA NL - [N22000195]NFR,TRIPURA	04/2012	569.63 -	03/2020 06/2022	09/2022
34	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR,MULTI STATE	04/2010	241.52 -	- -	03/2023
35	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	-
	<u>Northern Railway</u>				
36	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE	04/2007	336.91 -	- -	09/2023
37	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR,DELHI	04/2012	295.68 -	- -	09/2023
	<u>Rail Vikas Nigam Ltd.</u>				
38	BANASPANI- JAKHPURA - DOUBLING - [N22000412]RVNL,ODISHA	03/2009	942.95 -	03/2019 12/2023	05/2023
39	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]RVNL,TELANGANA	04/2012	632.68 -	03/2016 -	06/2023
	<u>South Central Railway</u>				
40	MUNEERABAD-MAHABOBNAGAR(NL),SCR - [220100205]SCR,MULTI STATE	04/1997	1,723.00 1.00	03/2000 -	03/2000
41	NADIKUDE-SRI KALAHASTI - [N22000286]SCR,ANDHRA PRADESH	04/2011	2,288.70 -	03/2021 -	03/2021
42	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR,TELANGANA	04/2017	119.73 185.00	03/2022 -	03/2022
	<u>Southern Railway</u>				

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(October 2023)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
43	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 1,010.00	- -	-
	Total		38,816.17 -		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>				
	<u>Ahmedabad Metro Rail</u>				
44	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA,UTTARAKHAND	11/2012	605.84 -	08/2016 -	08/2016
	<u>Border Road Organisation</u>				
45	REHABILITATION AND UPGADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93 -	09/2023 -	09/2023
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>				
46	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER - [N24000514]MoRTH,GOA	12/2015	773.98 -	- -	01/2023
47	ANJANGAON TO MAH/MP BORDER - [N24001007]MoRTH,MADHYA PRADESH	01/2017	359.00 359.00	06/2019 -	01/2023
48	BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	01/2023
49	NAGAJ TO VAJAPUR - [N24001023]MoRTH,MAHARASHTRA	01/2017	376.72 377.00	06/2019 -	01/2023
50	KHAMGAON TO DEULGAON SAKARSHA - [N24001074]MoRTH,MAHARASHTRA	03/2018	249.29 -	12/2019 -	01/2023
51	PATRADEVI TO KARASWADA 4L - [N24001004]MoRTH,GOA	03/2017	634.32 769.52	05/2020 -	03/2023
52	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216]MoRTH,JHARKHAND	12/2016	196.00 -	09/2021 -	03/2023
53	DHANGIPIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK - [N24001064]MoRTH,MAHARASHTRA	03/2018	217.14 217.00	02/2020 -	08/2023
54	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH,CHHATTISGARH	12/2020	222.86 -	08/2023 05/2024	08/2023
55	WADIGODRI TO DHANGRIPIMPRI - [N24001063]MoRTH,MAHARASHTRA	03/2018	194.23 194.00	02/2020 -	09/2023
56	JALGAON TO NANDURA - [N24001088]MoRTH,MAHARASHTRA	03/2018	177.84 177.00	12/2019 -	09/2023
57	MALEWADA TO CHIMUR - [N24001104]MoRTH,MAHARASHTRA	10/2016	322.55 -	06/2019 -	09/2023
58	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU - [N24001919]MoRTH,CHHATTISGARH	12/2020	193.16 -	09/2023 06/2024	09/2023
59	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K - [N24000257]MoRTH,GOA	03/2015	298.33 354.43	- -	12/2022
60	CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD - [N24000258]MoRTH,GOA	03/2015	184.05 -	- -	12/2022

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(October 2023)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
61	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION - [N24001226]MoRTH,CHHATTISGARH	12/2014	496.02 -	03/2015 -	03/2015
62	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA	03/2015	153.21 -	01/2017 -	01/2017
63	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND	08/2016	234.88 -	12/2017 -	12/2017
64	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH,ANDHRA PRADESH	03/2015	309.01 -	09/2015 08/2017	05/2018
65	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]MoRTH,ANDHRA PRADESH	03/2018	504.19 504.00	11/2018 -	11/2018
66	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA	01/2017	244.54 -	05/2019 08/2019	08/2019
67	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT - [N24000245]MoRTH,TELANGANA	01/2014	270.00 -	03/2016 09/2019	09/2019
68	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH,TELANGANA	01/2017	196.52 -	10/2019 10/2019	10/2019
69	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND	11/2017	232.81 -	11/2019 -	11/2019
70	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND	11/2017	283.51 -	11/2019 -	11/2019
71	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND	11/2017	266.52 -	11/2019 -	11/2019
72	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	237.80 -	11/2019 -	11/2019
73	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH,UTTARAKHAND	12/2017	257.34 -	12/2019 -	12/2019
74	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND	12/2017	200.34 -	12/2019 -	12/2019
75	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND	12/2017	248.22 -	12/2019 -	12/2019
76	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA	01/2017	283.00 -	12/2019 12/2019	12/2019
77	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA	01/2018	230.03 -	12/2019 11/2020	11/2020
78	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]MoRTH,ANDHRA PRADESH	10/2015	333.21 -	12/2015 12/2019	01/2021

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(October 2023)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
79	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA	02/2018	206.13 -	06/2020 01/2021	01/2021
80	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH	08/2020	242.80 -	03/2021 -	03/2021
81	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH	08/2020	272.98 -	04/2021 -	04/2021
82	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH,HIMACHAL PRADESH	08/2020	349.20 -	04/2021 -	04/2021
83	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES - [N24000301]MoRTH,ANDHRA PRADESH	03/2015	271.45 -	10/2015 05/2021	05/2021
84	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA	01/2017	605.08 -	10/2019 10/2019	06/2021
85	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA	01/2017	300.00 -	05/2019 07/2021	07/2021
86	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH,HIMACHAL PRADESH	02/2021	345.89 -	09/2021 -	09/2021
87	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P - [N24000963]MoRTH,ANDHRA PRADESH	01/2018	418.03 386.99	08/2018 12/2021	12/2021
88	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU - [N24000929]MoRTH,ANDHRA PRADESH	09/2016	372.68 -	02/2017 01/2022	02/2022
89	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH,KARNATAKA	01/2018	159.70 -	07/2018 03/2022	03/2022
90	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA	09/2017	191.60 -	10/2018 04/2022	04/2022
91	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH,KARNATAKA	12/2017	297.30 -	01/2019 04/2022	04/2022
92	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 - [N24000934]MoRTH,ANDHRA PRADESH	03/2018	228.32 -	08/2018 05/2022	05/2022
93	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA	01/2017	291.49 -	08/2017 06/2022	06/2022
94	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD - [N24000932]MoRTH,ANDHRA PRADESH	01/2017	319.28 -	08/2017 07/2022	07/2022
95	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA	10/2016	396.96 -	03/2017 07/2022	07/2022
96	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA	03/2018	223.46 -	12/2019 -	08/2022

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(October 2023)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
97	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA	03/2018	325.86 -	10/2018 -	08/2022
98	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG - [N24000937]MoRTH,ANDHRA PRADESH	03/2018	289.67 285.29	08/2018 10/2022	10/2022
99	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 - [N24000965]MoRTH,ANDHRA PRADESH	01/2016	386.09 288.76	05/2016 10/2022	10/2022
100	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967]MoRTH,ANDHRA PRADESH	03/2016	444.84 459.37	09/2016 10/2022	10/2022
101	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968]MoRTH,ANDHRA PRADESH	11/2016	376.25 414.44	08/2017 10/2022	10/2022
102	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 - [N24000931]MoRTH,ANDHRA PRADESH	11/2016	290.15 -	05/2017 11/2022	11/2022
103	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V - [N24000933]MoRTH,ANDHRA PRADESH	02/2017	429.43 -	11/2017 11/2022	11/2022
104	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966]MoRTH,ANDHRA PRADESH	01/2016	348.95 355.69	08/2016 11/2022	11/2022
105	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION - [N24001384]MoRTH,ANDHRA PRADESH	03/2020	207.79 -	03/2021 11/2022	11/2022
106	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR - [N24001385]MoRTH,ANDHRA PRADESH	06/2020	221.40 -	05/2021 11/2022	12/2022
107	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH - [N24001180]MoRTH,NAGALAND	03/2019	237.51 -	12/2022 01/2023	01/2023
108	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940]MoRTH,ANDHRA PRADESH	03/2016	995.09 995.00	05/2016 02/2023	02/2023
109	REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970]MoRTH,ANDHRA PRADESH	01/2017	576.48 686.13	01/2018 02/2023	02/2023
110	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH,TELANGANA	02/2018	294.13 -	11/2019 03/2022	02/2023
111	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND	03/2017	217.35 -	11/2020 02/2023	02/2023
112	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND	06/2017	282.08 -	06/2019 03/2023	03/2023
113	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND	02/2018	418.88 -	02/2020 03/2023	03/2023
114	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH,PUNJAB	03/2018	293.64 326.84	08/2020 -	03/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(October 2023)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
115	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH	11/2015	628.45 -	01/2020 06/2021	04/2023
116	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND	02/2018	293.68 -	- 04/2023	04/2023
117	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH	03/2018	162.56 -	03/2018 10/2021	04/2023
118	UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS - [N24000881]MoRTH,MADHYA PRADESH	11/2017	184.62 -	02/2018 09/2021	04/2023
119	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	03/2019 04/2023	04/2023
120	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA	03/2018	322.81 -	09/2020 06/2022	04/2023
121	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 - [N24000969]MoRTH,ANDHRA PRADESH	01/2017	263.45 263.45	09/2017 05/2023	05/2023
122	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS - PA - [N24001156]MoRTH,KARNATAKA	01/2017	166.67 -	09/2017 05/2023	05/2023
123	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA	01/2017	264.34 -	09/2017 06/2023	05/2023
124	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH,PUNJAB	03/2018	293.10 341.84	08/2020 -	06/2023
125	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964]MoRTH,ANDHRA PRADESH	08/2016	350.61 411.18	01/2017 06/2023	06/2023
126	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	02/2019 06/2022	06/2023
127	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA	01/2019	193.19 249.72	- 01/2023	06/2023
128	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA	02/2017	380.76 372.87	09/2017 01/2023	06/2023
129	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL - MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA	03/2018	192.67 -	07/2019 06/2022	07/2023
130	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4 - [N24001197]MoRTH,GUJARAT	03/2018	351.00 270.00	06/2021 07/2023	07/2023
131	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS - [N24000891]MoRTH,MADHYA PRADESH	03/2018	233.04 -	03/2018 10/2021	08/2023
132	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	05/2020 12/2022	08/2023
133	RALEGAON TO RAMTIRTH - [N24001046]MoRTH,MAHARASHTRA	01/2017	210.81 -	07/2019 -	08/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(October 2023)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
134	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	07/2019 -	08/2023
135	PARLI PIMPLA DAHIGUDA - [N24001138]MoRTH,MAHARASHTRA	02/2017	205.72 206.00	06/2019 -	08/2023
136	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA	02/2017	294.28 296.53	08/2017 03/2022	08/2023
137	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	07/2018 08/2021	09/2023
138	PALPHATA TO PHULAMBARI - [N24001060]MoRTH,MAHARASHTRA	03/2018	227.19 227.00	12/2019 -	09/2023
139	PANDHARPUR TO SANGOLA - [N24001102]MoRTH,MAHARASHTRA	07/2017	218.38 -	07/2019 -	09/2023
140	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA	11/2016	314.90 -	03/2017 07/2023	09/2023
141	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A - [N24000378]MoRTH,MADHYA PRADESH	06/2015	390.51 -	- -	-
142	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	- -	-
143	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND	03/2018	460.73 -	- -	-
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>				
144	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL,SIKKIM	03/2017	165.56 -	06/2022 -	06/2022
145	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	257.34 -	11/2019 -	11/2019
146	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (- [N24000744]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2015	262.97 -	01/2022 -	01/2022
147	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275]NHIDCL,MANIPUR	08/2020	268.98 -	04/2022 -	04/2022
148	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276]NHIDCL,MANIPUR	08/2020	228.97 -	04/2022 -	04/2022
149	CHANGTONGYA TO LONGLENG ROAD PKG-2 - [N24001389]NHIDCL,NAGALAND	03/2020	206.53 -	06/2022 09/2022	09/2022
150	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688]NHIDCL,NAGALAND	03/2016	429.52 562.98	08/2022 08/2022	01/2023
151	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO - [N24000757]NHIDCL,NAGALAND	03/2018	315.03 -	12/2021 03/2023	03/2023
152	IMPROVEMENT/WIDENING TO 2 LANING OF STRETCH FROM KHONGSANG TO TAMENGLONG OF NH-137 - [N24001268]NHIDCL,MANIPUR	03/2019	471.00 -	07/2022 -	03/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(October 2023)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
153	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) - [N24001285]NHIDCL,NAGALAND	03/2020	330.78 -	12/2021 03/2023	03/2023
154	MARIAM - PEREN (PKG 2A) - [N24001398]NHIDCL,MANIPUR	07/2021	204.58 -	03/2023 -	03/2023
155	PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND	02/2021	207.33 -	03/2023 -	03/2023
156	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO - [N24000758]NHIDCL,NAGALAND	03/2018	240.64 255.58	12/2021 03/2023	04/2023
157	KAILASHAHAR TO KHOWAI PKG-5 - [N24001308]NHIDCL,TRIPURA	11/2020	332.14 -	07/2022 04/2023	04/2023
158	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1 - [N24001329]NHIDCL,TRIPURA	03/2020	165.54 -	07/2022 03/2023	04/2023
159	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342]NHIDCL,JAMMU AND KASHMIR	03/2021	260.40 -	12/2022 -	04/2023
160	TWO-LANING OF HAYULIANG- HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI - [N24000979]NHIDCL,ARUNACHAL PRADESH	01/2017	256.66 -	05/2023 05/2023	05/2023
161	KAILASHAHAR TO KHOWAI PKG-3 - [N24001310]NHIDCL,TRIPURA	11/2020	280.91 296.48	07/2022 04/2023	05/2023
162	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 - [N24001333]NHIDCL,ASSAM	09/2019	761.54 820.56	05/2023 -	05/2023
163	DABOKA KATHKATI PACKAGE-2 - [N24001364]NHIDCL,ASSAM	03/2021	335.88 -	01/2024 -	05/2023
164	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) - [N24001286]NHIDCL,NAGALAND	03/2020	278.95 -	06/2022 10/2022	06/2023
165	DABOKA KATHKATI PACKAGE-4 - [N24001365]NHIDCL,ASSAM	02/2021	260.07 -	12/2023 -	06/2023
166	PEREN-DIMAPUR SECTION PKG-2 - [N24001406]NHIDCL,NAGALAND	07/2021	258.52 -	03/2023 02/2023	06/2023
167	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI - [N24000685]NHIDCL,ARUNACHAL PRADESH	02/2017	167.28 229.70	04/2022 07/2023	07/2023
168	2-LANING FROM MANU-SIMLUNG (PKG III) - [N24001249]NHIDCL,TRIPURA	06/2020	347.36 -	01/2022 07/2023	07/2023
169	CONSTRUCTION OF 2-LANE WITH HARD SHOULDER OF PEREN-DIMAPUR SECTION ON NH129A FROM DESIGN KM109.494 T - [N24001260]NHIDCL,NAGALAND	09/2020	257.15 -	04/2022 02/2023	07/2023
170	JORAM - KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390]NHIDCL,ARUNACHAL PRADESH	08/2020	228.71 -	04/2022 07/2023	07/2023
171	JORAM - KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) - [N24001391]NHIDCL,ARUNACHAL PRADESH	08/2020	294.04 -	04/2022 07/2023	07/2023
172	JORAM - KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) - [N24001392]NHIDCL,ARUNACHAL PRADESH	08/2020	199.03 -	04/2022 07/2023	07/2023
173	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL - [N24000323]NHIDCL,ASSAM	10/2014	588.95 811.28	11/2018 02/2022	08/2023
174	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583]NHIDCL,ASSAM	01/2016	252.00 330.30	12/2021 12/2019	08/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(October 2023)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
175	2-LANING FROM MANU-SIMLUNG (PKG I) - [N24001247]NHIDCL,TRIPURA	03/2020	247.76 251.89	01/2022 10/2022	08/2023
176	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE - [N24001265]NHIDCL,TRIPURA	03/2020	154.51 -	07/2022 08/2023	08/2023
177	DOGINALA - GAU - [N24001320]NHIDCL,ARUNACHAL PRADESH	12/2020	242.30 -	09/2022 -	08/2023
178	KHELLANI-KHANABAL PKG-6 - [N24001324]NHIDCL,JAMMU AND KASHMIR	02/2021	285.28 -	09/2022 -	08/2023
179	KARGIL-ZANSKR PACKAGE-8 - [N24001348]NHIDCL,LADAKH	03/2021	398.37 -	01/2023 08/2023	08/2023
180	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305]NHIDCL,ASSAM	05/2015	454.89 814.56	05/2018 -	09/2023
181	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL,ASSAM	01/1991	520.01 -	06/2019 06/2019	09/2023
182	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. - [N24000944]NHIDCL,ARUNACHAL PRADESH	12/2016	200.44 200.44	01/2020 01/2023	09/2023
183	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) - [N24001280]NHIDCL,NAGALAND	03/2020	320.97 -	06/2022 03/2023	09/2023
184	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]NHIDCL,SIKKIM	08/2020	230.45 244.91	04/2023 09/2023	09/2023
185	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314]NHIDCL,MEGHALAYA	11/2020	525.68 -	12/2023 -	09/2023
186	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334]NHIDCL,MEGHALAYA	11/2020	445.51 -	12/2023 -	07/2023
	National Highways Authority Of India				
187	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI,BIHAR	09/2020	897.45 -	04/2023 -	04/2023
188	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI,HARYANA	03/2018	1,484.30 -	12/2020 08/2023	05/2023
189	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI,RAJASTHAN	11/2019	1,640.10 -	05/2023 02/2024	05/2023
190	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) - [N24001780]NHAI,HARYANA	01/2018	2,228.00 -	11/2020 08/2023	05/2023
191	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA - [N24001807]NHAI,MAHARASHTRA	02/2018	1,061.29 1,061.29	10/2021 05/2023	05/2023
192	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI,BIHAR	03/2018	496.20 496.38	11/2021 06/2024	06/2023
193	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378]NHAI,MAHARASHTRA	02/2019	362.46 372.46	01/2022 06/2023	06/2023
194	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487]NHAI,MAHARASHTRA	10/2020	169.83 -	10/2022 06/2023	06/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above				(October 2023)	
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
195	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM, WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI, ASSAM	07/2017	442.23 -	04/2020 -	06/2023
196	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI, RAJASTHAN	11/2019	952.57 -	01/2023 12/2023	06/2023
197	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI, RAJASTHAN	11/2019	1,658.06 -	12/2022 10/2023	06/2023
198	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI, MADHYA PRADESH	09/2019	194.40 -	09/2022 -	06/2023
199	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI, KARNATAKA	01/2021	1,167.52 1,157.00	01/2023 12/2023	06/2023
200	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-) 0.650 TO KM. 132.955 OF NH-552G - [N24001760]NHAI, MADHYA PRADESH	10/2020	506.56 498.47	06/2023 11/2023	06/2023
201	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]NHAI, KARNATAKA	05/2014	1,655.01 2,639.00	08/2016 06/2023	07/2023
202	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI - [N24000629]NHAI, MAHARASHTRA	11/2016	400.25 -	03/2019 07/2023	07/2023
203	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI, RAJASTHAN	10/2019	662.08 -	07/2023 01/2024	07/2023
204	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI, RAJASTHAN	11/2019	1,272.97 -	10/2022 03/2024	07/2023
205	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI, RAJASTHAN	11/2019	1,119.35 -	05/2023 03/2024	07/2023
206	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM. 83.785) - [N24000463]NHAI, WEST BENGAL	12/2015	1,083.00 1,414.01	06/2018 12/2023	08/2023
207	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI, RAJASTHAN	02/2018	741.86 649.00	04/2021 12/2023	08/2023
208	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377]NHAI, MAHARASHTRA	02/2019	731.89 731.99	01/2022 05/2023	08/2023
209	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379]NHAI, MAHARASHTRA	02/2019	594.75 594.75	01/2022 05/2023	08/2023
210	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI, RAJASTHAN	10/2019	846.59 -	08/2023 01/2024	08/2023
211	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI, RAJASTHAN	11/2019	1,425.02 -	03/2023 02/2024	08/2023
212	FOUR LANING OF JITTANDAHALLI TO DHARAMPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI, TAMIL NADU	02/2019	1,291.37 -	08/2023 -	08/2023
213	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI, TAMIL NADU	07/2022	186.50 -	08/2023 -	08/2023
214	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545. IN TH - [N24001755]NHAI, UTTAR PRADESH	10/2019	1,936.68 -	03/2023 -	08/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (October 2023)					
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
215	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI, RAJASTHAN	04/2017	894.00 -	04/2020 11/2023	09/2023
216	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185]NHAI, UTTAR PRADESH	11/2017	2,159.00 2,262.00	07/2021 04/2023	09/2023
217	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI, MAHARASHTRA	09/2021	531.86 532.41	09/2023 09/2023	09/2023
218	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI, PUNJAB	12/2020	524.88 -	09/2023 -	09/2023
219	AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683]NHAI, KARNATAKA	09/2021	912.37 -	04/2023 03/2024	09/2023
220	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG II) [KURANKHED TO SHELAD FROM KM. 220.00 TO KM. 270.00] - [N24001801]NHAI, MAHARASHTRA	11/2019	633.70 -	02/2023 -	09/2023
221	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI - [N24001803]NHAI, MAHARASHTRA	12/2019	1,393.95 1,393.95	11/2022 09/2023	09/2023
	Total		78,910.73 -		
	<u>TELECOMMUNICATIONS</u>				
	<u>Department Of Telecommunication</u>				
222	NETWORK FOR SPECTRUM - [N26000101]DOT, MULTI STATE	03/2012	13,334.00 -	07/2015 12/2022	09/2023
	Total		13,334.00 -		
	<u>URBAN DEVELOPMENT</u>				
	<u>Chennai Metro Rail Ltd</u>				
223	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]CMRL, TAMIL NADU	02/2009	14,600.00 -	12/2015 -	12/2015
224	CHENNAI METRO RAIL LTD (PHASE 1 EXT) - [N28000097]CMRL, TAMIL NADU	06/2016	3,770.00 -	03/2018 02/2021	02/2021
	<u>Delhi Metro Rail Corporation</u>				
225	DELHI MRTS PHASE-III - [N28000056]DMRC, DELHI	09/2011	38,585.00 -	03/2016 08/2021	08/2021
226	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND - [N28000136]DMRC, DELHI	05/2017	565.00 -	12/2020 11/2022	11/2022
	<u>Kochi Metro Rail Corporation Ltd</u>				
227	KOCHI METRO RAIL PROJECT - [N28000081]KMRL, KERALA	07/2012	5,181.79 -	07/2017 09/2020	09/2020
	Total		62,701.79 -		
	<u>WATER RESOURCES</u>				
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>				
228	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO, BIHAR	12/2014	225.77 -	03/2020 -	06/2020

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
229	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR	05/2017	191.62 -	11/2020 05/2017	11/2020
230	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR	04/2015	268.63 -	01/2021 -	01/2021
231	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR	05/2017	356.37 364.00	04/2021 05/2017	04/2021
232	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR	03/2017	277.42 253.98	05/2021 03/2017	05/2021
233	I AND D AND STP AT CHAPPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	12/2020 -	08/2023
234	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	08/2021 03/2018	08/2023
	<u>Delhi Jal Board</u>				
235	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI	05/2017	344.81 -	05/2020 -	05/2020
236	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	01/2021 -	03/2022
237	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI	03/2017	665.78 -	12/2022 -	09/2023
238	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI	05/2016	211.79 223.70	12/2021 -	09/2023
239	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI	05/2016	239.11 314.71	02/2022 09/2023	09/2023
	<u>Kolkata Metropolitan Development Authority</u>				
240	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA,WEST BENGAL	12/2014	272.32 341.68	04/2020 -	04/2020
241	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA,WEST BENGAL	02/2014	274.76 332.56	12/2019 01/2023	06/2022
242	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA,WEST BENGAL	10/2017	164.93 -	12/2021 02/2021	03/2023
243	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA,WEST BENGAL	08/2017	185.22 -	12/2021 02/2021	08/2023
	<u>Uttar Pradesh Jal Nigam</u>				
244	MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam,UTTAR PRADESH	12/2017	460.45 -	12/2020 06/2018	12/2020
245	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UPJalNigam,UTTAR PRADESH	05/2017	767.59 -	09/2021 -	09/2021
246	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam,UTTAR PRADESH	01/2019	206.05 -	10/2021 -	03/2023
247	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UPJalNigam,UTTAR PRADESH	01/2019	231.79 234.03	12/2021 01/2020	06/2023
248	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam,UTTAR PRADESH	03/2018	967.23 708.70	09/2021 -	09/2023
	<u>Uttarakhand Pey Jal Nigam</u>				

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
249	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam,UTTARAKHAND	03/2017	158.00 -	11/2019 -	02/2022
	Total		7,526.05 -		
	<u>DEFENCE PRODUCTION</u>				
	<u>Cpwd For Defence</u>				
250	RESIDENTIAL QUARTERS FOR HAL,BANGLORE - [N28000103]CPWD FOR DEFENC,KARNATAKA	12/2016	246.31 200.00	02/2020 03/2023	03/2023
	Total		246.31 -		
	<u>COMMERCE</u>				
	<u>Nbcc For Commerce</u>				
251	CONSTRUCTION OF A NEW STATE OF ART EDUCATIONAL CAMPUS FOR IIFT AT MAIDAN GARHI, NEW DELHI - [N40000003]NBCC FOR COMMER,DELHI	06/2018	302.64 -	10/2020 -	10/2020
	Total		302.64 -		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>				
	<u>Cpwd Of Higher Education</u>				
252	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA - [N28000075]CPWD EDUCATION,KERALA	01/2010	165.23 -	10/2012 -	10/2012
253	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067]CPWD EDUCATION,JHARKHAND	09/2012	171.86 -	03/2016 -	03/2016
254	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005]CPWD EDUCATION,ANDHRA PRADESH	02/2019	655.34 -	06/2020 -	06/2020
255	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH	03/2020	808.62 -	07/2022 -	07/2022
256	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006]CPWD EDUCATION,KARNATAKA	07/2019	851.00 851.00	03/2022 10/2022	03/2023
	Total		2,652.05 -		
	<u>HOME AFFAIRS</u>				
	<u>Cpwd For Mha</u>				
257	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDALI - [N45000003]CPWD FOR MHA,UTTAR PRADESH	05/2019	199.31 -	01/2022 03/2023	03/2023
	Total		199.31 -		
	<u>DPIIT</u>				
	<u>Iicc For Dpiit</u>				

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
258	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	12/2019 -	-
	Total		4,773.00 -		
	<u>DONER</u>				
	<u>Hscl For Doner</u>				
259	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR - [N12000103]HSCL FOR DONER,MEGHALAYA	04/2014	151.33 -	09/2017 -	09/2017
	Total		151.33 -		
	<u>RENEWABLE ENERGY</u>				
	<u>Cpwd For Renewable Energy</u>				
260	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY,DELHI	10/2017	271.90 366.12	11/2019 04/2022	04/2022
	Total		271.90 -		
	Grand Total		2,30,401.84		

Details of Projects Without Original Date of Commissioning

Annexure - IX

Costing Rs. 150 Crore and above (October 2023)									
						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	<u>RAILWAYS</u>								
	<u>East Central Railways</u>								
1	KODERMA-TILAIYA (NL), ECR - [N220100305]ECR,JHARKHAND	04/2002	459.91 1,625.87	1,625.87	1,413.56	- -	03/2024	-	0/0
2	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 1,470.50	1,700.00	2,157.20	- -	03/2024	-	0/0
3	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 1,483.14	1,510.00	2,255.53	- -	03/2024	-	0/0
4	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [N220100303]ECR,BIHAR	04/2003	528.65 2,066.78	2,066.78	1,897.48	- -	12/2024	-	0/0
5	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 735.20	735.20	535.07	- -	12/2024	-	0/0
6	SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR	05/2015	380.00 519.33	519.33	422.28	- -	12/2024	-	0/0
7	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [N220100257]ECR,BIHAR	04/1997	162.87 614.45	614.45	416.24	- -	03/2025	-	0/0
8	ARARIA-SUPAUL (NL) - [N22000177]ECR,BIHAR	04/2008	1,605.17 1,605.17	1,605.17	1,093.76	- -	12/2025	-	0/0
	<u>Eastern Railways</u>								
9	MONIGRAM- NIMTITA - [N22000301]ER,MULTI STATE	04/2012	250.93 -	259.23	664.95	- -	11/2023	-	0/0
	<u>North Central Railway</u>								
10	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE	04/2010	2,030.50 -	746.83	22.07	- 05/2025	12/2027	31(R3)	0/0
	<u>North Eastern Railway</u>								
11	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	714.96	491.84	- -	05/2025	-	0/0
	<u>South Western Railway</u>								
12	RAYADURGA-TUMKUR NL - [N22000279]SWR,MULTI STATE	04/2007	2,062.30 2,404.03	2,404.03	1,174.42	- -	02/2026	-	2/2
13	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	1,801.01	160.74	- -	03/2026	-	0/0
	<u>Southern Railway</u>								
14	TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU	09/2006	582.83 -	3,620.28	764.37	- 12/2025	12/2025	0(R3)	0/0
15	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA	02/2015	1,431.90 1,431.90	3,785.45	2,784.51	- 03/2025	03/2026	12(R3)	0/0
	<u>Western Railway</u>								

Details of Projects Without Original Date of Commissioning

Costing Rs. 150 Crore and above (October 2023)									
						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
16	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	311.36	-	- -	03/2024	-	0/0
17	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]WR,MAHARASHTRA	03/2012	217.38 -	393.62	142.48	- -	03/2024	-	0/0
18	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]WR,GUJARAT	03/2012	248.26 -	528.49	116.25	- -	03/2024	-	0/0
19	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT	04/2011	844.10 844.10	844.10	489.45	- -	10/2025	-	0/0
	Total		14,500.72 -	25,786.16	17,002.20				2/2
	<u>ROAD TRANSPORT AND HIGHWAYS</u>								
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>								
20	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA	01/2015	225.81 -	225.81	167.96	- -	12/2023	-	0/0
21	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]MoRTH,BIHAR	01/1991	675.00 780.77	780.77	498.47	- 12/2023	12/2023	0(R3)	0/0
22	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95 -	819.95	709.30	- -	12/2023	-	0/0
23	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]MoRTH,BIHAR	01/1991	319.68 404.10	503.28	407.91	- 12/2023	12/2023	0(R3)	0/0
24	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA	03/2016	1,142.62 1,907.03	1,142.62	1,056.08	- -	12/2023	-	0/0
25	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA	03/2016	1,101.58 -	1,101.58	608.53	- -	12/2023	-	0/0
26	JINTUR TO PARBHANI - [N24001039]MoRTH,MAHARASHTRA	01/2017	356.66 -	356.66	209.48	- -	12/2023	-	4/4
27	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH,BIHAR	09/2018	1,478.40 -	1,478.40	691.99	- -	06/2024	-	0/0
28	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA	01/2017	388.44 -	388.44	240.05	- -	06/2024	-	0/0

Details of Projects Without Original Date of Commissioning

Costing Rs. 150 Crore and above (October 2023)									
						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
29	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MORTH, BIHAR	02/2019	2,926.42 -	2,926.42	810.82	- 09/2024	-	-	0/0
	Total		9,434.56 -	9,723.93	5,400.59				4/4
	<u>URBAN DEVELOPMENT</u>								
	<u>National Building Construcion Corporation Ltd</u>								
30	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR - [N28000105]NBCC, DELHI	07/2016	2,694.00 -	2,694.00	1,891.61	- -	11/2023	-	2/9
	Total		2,694.00 -	2,694.00	1,891.61				2/9
	Grand Total		26,629.28	38,204.09	24,294.40				8/15

Details of Projects Without Milestones w.r.t. Original Schedule

Annexure - X

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
	<u>CIVIL AVIATION</u>					
	<u>Airport Authority Of India Limited</u>					
1	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI	11/2016	303.80 351.21	04/2020 -	11/2023	0/0
2	RAJAHMUNDY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103]AAI,ANDHRA PRADESH	12/2022	347.15 -	08/2025 -	08/2025	0/0
	<u>COAL</u>					
	<u>Bharat Coking Coal Limited</u>					
3	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL,WEST BENGAL	12/2015	304.13 341.22	03/2017 -	12/2023	0/0
4	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND	10/2015	243.00 -	04/2018 -	09/2024	0/0
	<u>Central Coal Fields Limited</u>					
5	EPR PUNDI OCP - [N06000242]CCL,JHARKHAND	11/2020	713.35 -	03/2024 -	03/2024	0/0
6	SIRKA OCP - [N06000239]CCL,JHARKHAND	05/2020	222.82 -	03/2025 -	03/2025	0/0
7	EPR TAPIN SOUTH OCP - [N06000241]CCL,JHARKHAND	11/2020	230.41 -	03/2025 -	03/2025	0/0
8	EPR ROHINI KARKATA OCP - [N06000243]CCL,JHARKHAND	01/2021	1,020.42 -	03/2025 -	03/2025	0/0
9	UCE OF EPR OF NORTH URIMARI OCP - [N06000218]CCL,JHARKHAND	07/2021	778.80 -	03/2026 -	03/2026	0/0
10	EXPANSION OF KARO OCP - [N06000246]CCL,JHARKHAND	01/2022	908.47 -	03/2026 -	03/2026	0/0
11	EXPANSION OF ASHOK OCP - [N06000247]CCL,JHARKHAND	05/2021	2,898.28 -	03/2026 -	03/2026	0/0
12	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216]CCL,JHARKHAND	08/2020	7,254.37 -	03/2028 -	03/2028	0/0
13	EXPANSION PROJECT AMRAPALI OCP - [N06000217]CCL,JHARKHAND	08/2020	5,136.15 -	03/2028 -	03/2028	0/0
14	JHARKHAND LAIYO OCP - [N06000240]CCL,JHARKHAND	08/2020	764.57 -	03/2031 -	03/2031	0/0
15	KOTRE BASANTPUR PACHMO OCP - [N06000237]CCL,JHARKHAND	08/2020	861.06 625.40	03/2032 -	03/2032	0/0
16	CHANDRAGUPT OCP - [N06000238]CCL,JHARKHAND	08/2020	973.50 -	03/2032 -	03/2032	0/0
17	EXPANSION OF KONAR OCP - [N06000245]CCL,JHARKHAND	01/2022	799.34 -	03/2032 -	03/2032	0/0
	<u>Eastern Coal Fields Limited</u>					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
18	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]ECL, WEST BENGAL	04/2020	483.65 -	03/2025 -	03/2025	0/0
19	MOHANPUR EXPANSION OC PHASE II - [N06000236]ECL, WEST BENGAL	11/2020	888.99 -	03/2025 -	03/2025	0/0
20	BONJEMEHARI EXPANSION OCP - [N06000244]ECL, WEST BENGAL	08/2021	570.12 -	03/2025 -	03/2025	0/0
21	SONEPUR BAZARI EXPANSION OC - [N06000220]ECL, WEST BENGAL	07/2021	5,365.88 5,366.00	03/2029 -	03/2029	0/0
22	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223]ECL, WEST BENGAL	04/2020	1,210.12 -	03/2029 -	03/2029	0/0
<u>Mahanadi Coal Fields Limited</u>						
23	ANANTA OCP EXPANSION PH III - [N06000225]MCL, ODISHA	08/2008	228.08 -	03/2012 03/2022	03/2022	0/0
24	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL, ODISHA	06/2014	348.16 -	03/2018 -	03/2026	0/0
25	GOPALJI-KANIHA OCP - [N06000229]MCL, ODISHA	08/2020	8,416.19 -	03/2028 -	03/2028	0/0
26	BALARAM EXPANSION OCP - [N06000230]MCL, ODISHA	08/2020	3,504.21 -	03/2029 -	03/2029	0/0
27	SUBHADRA OCP - [N06000249]MCL, ODISHA	05/2021	1,693.81 -	03/2027 03/2029	03/2029	0/0
28	RPR OF HINGULA -II EXPANSION PH-III - [N06000261]MCL, ODISHA	12/2022	2,264.68 -	03/2029 -	03/2029	0/0
29	BHUBANESWARI EXPANSION OCP - [N06000227]MCL, ODISHA	08/2020	3,145.45 -	03/2031 -	03/2031	0/0
<u>Neyveli Lignite Corporation</u>						
30	HADLA LIGNITE MINE PROJECT (1.90 MTPA) - [N06000144]NLC, RAJASTHAN	03/2015	522.45 -	09/2019 -	09/2019	0/0
31	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA) - [N06000145]NLC, RAJASTHAN	03/2015	513.63 -	12/2019 -	12/2019	0/0
32	BARSINGSAR THERMAL POWER STATION EXTENSION - [N06000187]NLC, RAJASTHAN	03/2015	2,112.60 -	09/2020 -	09/2020	0/0
33	BITHNOK LIGNITE THERMAL POWER STATION - [N06000188]NLC, RAJASTHAN	03/2015	2,196.30 -	09/2020 -	09/2020	0/0
<u>South-Eastern Coal Fields Limited</u>						
34	JAMPALI OCP RCE - [N06000198]SECL, CHHATTISGARH	05/2020	278.64 -	03/2024 -	03/2024	0/0
35	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL, CHHATTISGARH	07/2016	459.49 -	03/2020 -	03/2024	0/0
36	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]SECL, MADHYA PRADESH	03/2021	496.28 -	03/2028 -	03/2028	0/0
<u>Western Coal Fields Limited</u>						
37	KOLGAON EXPANSION (DEEP) OC - [N06000267]WCL, MAHARASHTRA	01/2023	206.19 -	03/2027 -	03/2027	0/0
38	SHARDA UG - [N06000266]WCL, MADHYA PRADESH	07/2022	200.16 -	03/2028 -	03/2028	0/0
39	URDHAN OC - [N06000265]WCL, MADHYA PRADESH	07/2022	228.42 -	03/2031 -	03/2031	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
	<u>MINES</u>					
	<u>National Aluminum Company Limited (Nalco)</u>					
40	POTTANGI BAUXITE MINES - [N1000016]NALCO, ODISHA	05/2018	1,437.00 1,381.00	12/2024 03/2025	05/2025	0/0
	<u>STEEL</u>					
	<u>Steel Authority Of India Limited (Sail)</u>					
41	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126]SAIL, JHARKHAND	02/2022	207.74 -	06/2024 -	06/2024	0/0
42	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123]SAIL, CHHATTISGARH	11/2020	542.24 -	12/2023 -	04/2025	0/0
43	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129]SAIL, JHARKHAND	09/2023	513.82 -	07/2025 -	07/2025	0/0
	<u>PETROLEUM</u>					
	<u>Bharat Petroleum Corporation Limited</u>					
44	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL, MAHARASHTRA	05/2022	423.39 -	03/2024 -	09/2024	0/0
45	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL, ANDHRA PRADESH	09/2019	1,932.00 -	03/2025 -	03/2025	0/0
46	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500]BPCL, JAMMU AND KASHMIR	04/2021	676.89 -	03/2025 -	03/2025	0/0
47	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK - [N16000473]BPCL, HARYANA	04/2018	261.48 -	06/2025 -	06/2025	0/0
48	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL, MAHARASHTRA	04/2021	1,164.69 -	06/2024 -	07/2025	0/0
49	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL, TAMIL NADU	11/2012	678.00 1,732.00	02/2017 01/2026	01/2026	0/0
50	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG - [N16000461]BPCL, KARNATAKA	04/2019	897.62 -	09/2028 -	09/2028	0/0
51	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH - [N16000466]BPCL, UTTAR PRADESH	04/2019	432.06 -	09/2028 -	09/2028	0/0
52	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL - [N16000472]BPCL, MADHYA PRADESH	04/2019	332.38 -	09/2028 -	09/2028	0/0
53	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA - [N16000460]BPCL, MAHARASHTRA	04/2019	2,337.98 -	11/2028 -	11/2028	0/0
54	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI - [N16000468]BPCL, MADHYA PRADESH	12/2019	350.35 -	03/2029 -	03/2029	0/0
55	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU - [N16000474]BPCL, JHARKHAND	12/2019	230.25 -	03/2029 -	03/2029	0/0
56	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR - [N16000462]BPCL, ODISHA	04/2019	741.29 -	03/2030 -	03/2030	0/0
57	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL - [N16000463]BPCL, ODISHA	04/2019	605.65 -	03/2030 -	03/2030	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
58	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR - [N16000464]BPCL, ODISHA	04/2019	599.19 -	03/2030 -	03/2030	0/0
59	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSinghpur AND KENDRAPARA - [N16000465]BPCL, ODISHA	04/2019	485.91 -	03/2030 -	03/2030	0/0
60	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA - [N16000467]BPCL, HIMACHAL PRADESH	04/2019	427.94 -	09/2030 -	09/2030	0/0
	<u>Hindustan Petroleum Corporation Limited</u>					
61	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484]HPCL, ASSAM	03/2023	156.36 156.36	03/2026 03/2026	03/2026	0/0
	<u>Indian Oil Corporation Limited</u>					
62	GRASS ROOT TERMINAL AT MALKAPUR - [N16000351]IOCL, TELANGANA	12/2018	611.00 -	04/2022 -	12/2023	0/0
63	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400]IOCL, GUJARAT	06/2020	1,378.00 -	12/2022 02/2024	12/2023	0/0
64	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL, TAMIL NADU	10/2020	1,398.00 1,587.00	12/2023 -	02/2024	0/0
65	AUGMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL, GUJARAT	10/2020	1,614.00 -	08/2023 -	03/2024	0/0
66	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]IOCL, MAHARASHTRA	09/2021	378.00 -	10/2023 05/2024	05/2024	0/0
67	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]IOCL, TAMIL NADU	01/2022	829.00 -	07/2024 -	07/2024	0/0
68	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]IOCL, BIHAR	01/2022	389.00 -	09/2024 -	09/2024	0/0
69	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]IOCL, GUJARAT	01/2022	328.00 -	09/2024 -	09/2024	0/0
70	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]IOCL, MAHARASHTRA	04/2022	341.43 -	10/2024 -	10/2024	0/0
71	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451]IOCL, TAMIL NADU	03/2022	564.00 -	11/2024 -	11/2024	0/0
72	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL, TAMIL NADU	10/2020	921.00 -	09/2023 12/2024	12/2024	0/0
73	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]IOCL, RAJASTHAN	12/2021	9,028.00 -	10/2024 12/2024	12/2024	0/0
74	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL, TAMIL NADU	01/2022	827.00 -	07/2024 12/2024	12/2024	0/0
75	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479]IOCL, TAMIL NADU	01/2023	346.70 -	01/2025 -	01/2025	0/0
76	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL, ANDHRA PRADESH	04/2018	355.00 -	04/2022 -	03/2025	0/0
77	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]IOCL, HARYANA	03/2022	1,459.00 2,102.79	03/2025 -	03/2025	0/0
78	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]IOCL, UTTAR PRADESH	04/2022	260.12 -	04/2025 -	04/2025	0/0
79	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503]IOCL, MAHARASHTRA	06/2017	281.35 -	05/2025 -	05/2025	0/0
80	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]IOCL, KARNATAKA	01/2022	463.00 -	07/2025 -	07/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
81	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456]IOCL,MAHARASHTRA	09/2022	165.00 -	08/2025 -	08/2025	0/0
82	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]IOCL,TRIPURA	06/2022	656.00 -	08/2025 -	08/2025	0/0
83	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]IOCL,ASSAM	06/2022	768.00 -	10/2025 -	10/2025	0/0
84	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480]IOCL,JHARKHAND	03/2023	202.07 -	02/2026 -	02/2026	0/0
85	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH	09/2022	980.45 -	06/2026 -	06/2026	0/0
86	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]IOCL,ASSAM	03/2022	277.00 -	07/2026 -	09/2026	0/0
87	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS - [N16000427]IOCL,MULTI STATE	06/2019	303.00 -	02/2028 -	02/2028	0/0
88	CGD PROJECT AT REWA DISTRICT - [N16000417]IOCL,MADHYA PRADESH	10/2018	177.00 -	02/2027 09/2028	09/2028	0/0
89	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS - [N16000415]IOCL,BIHAR	10/2018	176.00 -	08/2027 02/2029	02/2029	0/0
90	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS - [N16000422]IOCL,BIHAR	06/2019	439.00 -	02/2028 08/2029	08/2029	0/0
91	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424]IOCL,BIHAR	06/2019	347.00 -	02/2028 08/2029	08/2029	0/0
92	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS - [N16000425]IOCL,BIHAR	06/2019	2,996.00 -	02/2028 08/2029	08/2029	0/0
93	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS - [N16000416]IOCL,JHARKHAND	10/2018	613.00 -	12/2029 03/2030	03/2030	0/0
94	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418]IOCL,TAMIL NADU	10/2018	2,998.00 -	03/2030 -	03/2030	0/0
95	CGD PROJECT AT SALEM DISTRICT - [N16000419]IOCL,TAMIL NADU	10/2018	1,304.00 -	03/2030 -	03/2030	0/0
96	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS - [N16000420]IOCL,ANDHRA PRADESH	06/2019	2,880.00 -	08/2027 03/2030	03/2030	0/0
97	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS - [N16000421]IOCL,BIHAR	06/2019	988.00 -	12/2029 03/2030	03/2030	0/0
98	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]IOCL,BIHAR	06/2019	163.00 -	12/2029 03/2030	03/2030	0/0
99	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]IOCL,MULTI STATE	06/2019	169.00 -	12/2029 03/2030	03/2030	0/0
100	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485]IOCL,ANDHRA PRADESH	03/2022	1,420.00 -	03/2030 -	03/2030	0/0
101	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486]IOCL,TAMIL NADU	03/2022	501.00 -	03/2030 -	03/2030	0/0
102	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487]IOCL,MAHARASHTRA	03/2022	865.00 -	03/2030 -	03/2030	0/0
103	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488]IOCL,PUNJAB	03/2022	151.00 -	03/2030 -	03/2030	0/0
104	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGPUR DISTRICTS - [N16000489]IOCL,RAJASTHAN	03/2022	575.00 -	03/2030 -	03/2030	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
105	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490]IOCL,TAMIL NADU	03/2022	1,328.00 -	03/2030 -	03/2030	0/0
106	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491]IOCL,WEST BENGAL	03/2022	609.00 -	03/2030 -	03/2030	0/0
107	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492]IOCL,TAMIL NADU	03/2022	1,295.00 -	03/2030 -	03/2030	0/0
	<u>Oil & Natural Gas Corporation Limited</u>					
108	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]ONGC,GOA	03/2023	325.53 -	06/2024 -	06/2024	0/0
109	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482]ONGC,GUJARAT	07/2021	320.20 -	07/2024 -	07/2024	0/0
	<u>Oil India Limited</u>					
110	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450]OIL,ASSAM	12/2020	430.76 -	07/2024 03/2024	07/2024	0/0
111	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449]OIL,ASSAM	06/2021	860.00 -	12/2024 -	12/2024	0/0
	<u>POWER</u>					
	<u>Chenab Valley Power Projects [P] Limited</u>					
112	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR	03/2019	4,287.59 -	08/2024 -	03/2026	0/0
113	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR	10/2014	8,112.12 -	04/2020 07/2025	09/2026	0/0
114	KWAR HE PROJECT - [N18000363]CVPPPL,JAMMU AND KASHMIR	05/2022	4,526.12 -	11/2026 -	11/2026	0/0
	<u>National Hydro-Electric Power Corporation</u>					
115	KALPI SOLAR POWER PROJECT - [N18000323]NHPC,UTTAR PRADESH	07/2020	314.64 350.46	03/2022 03/2024	03/2024	0/0
116	RANGIT IV HE PROJECT - [N18000326]NHPC,SIKKIM	03/2021	938.29 938.29	05/2024 08/2024	08/2024	0/0
117	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC,RAJASTHAN	05/2022	1,677.12 -	11/2023 09/2024	09/2024	0/0
118	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC,ARUNACHAL PRADESH	09/2003	6,285.33 21,247.54	09/2010 05/2025	05/2025	0/0
119	RATLE HE PROJECT - [N18000324]NHPC,JAMMU AND KASHMIR	02/2021	5,281.94 5,281.94	02/2026 05/2026	05/2026	0/0
120	TEESTA VI HE PROJECT - [N18000325]NHPC,SIKKIM	03/2019	5,748.04 -	03/2024 08/2026	08/2026	0/0
121	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362]NHPC,ARUNACHAL PRADESH	02/2023	31,876.39 -	02/2032 -	02/2032	0/0
	<u>National Thermal Power Corporation</u>					
122	KERANDARI COAL MINING PROJECT - [N18000370]NTPC,JHARKHAND	09/2015	1,553.00 -	11/2019 -	04/2023	0/0
123	ANTA SOLAR 90 MW - [N18000292]NTPC,RAJASTHAN	01/2021	382.22 -	03/2022 02/2025	02/2024	0/0
124	BHENSARA 320 MW - [N18000293]NTPC,RAJASTHAN	01/2021	1,221.73 -	07/2022 03/2024	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
125	CHHATTARGARH 150 MW - [N18000294]NTPC,RAJASTHAN	02/2021	599.99 -	07/2022 03/2024	03/2024	0/0
126	GUJARAT 200 MW (GUVNL TENDER) - [N18000295]NTPC,GUJARAT	01/2021	842.27 -	07/2022 03/2024	03/2024	0/0
127	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296]NTPC,GUJARAT	05/2021	674.92 -	09/2022 03/2024	03/2024	0/0
128	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC,RAJASTHAN	06/2022	2,598.92 -	03/2024 03/2024	03/2024	0/0
129	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348]NTPC,MADHYA PRADESH	06/2022	1,530.49 -	03/2024 03/2024	03/2024	0/0
130	CHATTI BARIATU COAL MINING PROJECT - [N18000369]NTPC,JHARKHAND	03/2015	1,314.00 -	04/2024 -	04/2024	0/0
131	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC,GUJARAT	11/2021	937.80 -	05/2023 06/2024	06/2024	0/0
132	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC,GUJARAT	11/2022	1,442.60 -	03/2024 06/2024	06/2024	0/0
133	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC,RAJASTHAN	03/2020	1,782.00 -	09/2021 09/2024	09/2024	0/0
134	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC,RAJASTHAN	03/2022	1,352.71 -	08/2023 09/2024	09/2024	0/0
135	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC,RAJASTHAN	03/2022	1,409.52 -	08/2023 09/2024	09/2024	0/0
136	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC,RAJASTHAN	03/2022	1,426.94 -	08/2023 09/2024	09/2024	0/0
137	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346]NTPC,GUJARAT	09/2022	7,179.54 -	09/2024 09/2024	09/2024	0/0
138	BADAM COAL MINING PROJECT - [N18000367]NTPC,JHARKHAND	02/2019	501.79 -	10/2024 -	10/2024	0/0
139	KHAWDA 1200MW (4X300MW) IN KHAWDA RE PARK - [N18000365]NTPC,GUJARAT	06/2023	6,283.81 -	12/2024 -	12/2024	0/0
140	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]NTPC,GUJARAT	05/2023	1,095.01 -	01/2025 -	01/2025	0/0
141	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345]NTPC,GUJARAT	07/2022	1,316.02 -	03/2025 -	03/2025	0/0
	<u>Power Grid Corporation Of India Limited</u>					
142	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL,RAJASTHAN	01/2020	562.86 545.88	01/2021 -	05/2023	0/0
143	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE	11/2018	173.94 -	11/2021 -	06/2023	0/0
144	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN	03/2021	1,340.81 -	12/2022 -	07/2023	0/0
145	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244]PGCIL,MULTI STATE	02/2017	235.53 -	06/2019 -	08/2023	0/0
146	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR	05/2021	179.29 -	04/2023 -	09/2023	0/0
147	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU	05/2017	186.17 -	07/2019 -	11/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
148	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN	03/2021	353.85 -	12/2022 -	11/2023	0/0
149	NORTH EASTERN REGION STRENGTHENING SCHEME - III - [N18000313]PGCIL,MULTI STATE	09/2015	167.31 -	12/2017 -	11/2023	0/0
150	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	03/2018 -	12/2023	0/0
151	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN	05/2021	1,184.88 -	09/2022 -	12/2023	0/0
152	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA	01/2019	267.33 -	03/2022 -	12/2023	0/0
153	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE	11/2018	241.38 -	11/2021 -	12/2023	0/0
154	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM	03/2019	1,326.00 -	03/2023 -	12/2023	0/0
155	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE	03/2022	176.22 -	03/2023 -	01/2024	0/0
156	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN	06/2021	713.82 -	12/2022 -	02/2024	0/0
157	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	03/2023 -	02/2024	0/0
158	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341]PGCIL,MULTI STATE	08/2022	863.99 -	02/2024 -	02/2024	0/0
159	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	02/2020 -	03/2024	0/0
160	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	09/2023 -	03/2024	0/0
161	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	11/2023 -	03/2024	0/0
162	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	11/2023 -	03/2024	0/0
163	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]PGCIL,RAJASTHAN	02/2023	200.58 -	05/2024 -	05/2024	0/0
164	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	12/2022 -	06/2024	0/0
165	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	12/2022 -	06/2024	0/0
166	TRANSMISSION SYSTEM NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	06/2023 -	06/2024	0/0
167	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354]PGCIL,CHHATTISGARH	03/2023	271.69 -	09/2024 -	09/2024	0/0
168	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356]PGCIL,RAJASTHAN	03/2023	1,433.28 -	09/2024 -	09/2024	0/0
169	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352]PGCIL,MULTI STATE	03/2023	3,546.94 -	11/2024 -	11/2024	0/0
170	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 -	12/2018 -	12/2024	0/0
171	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	12/2018 -	12/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
172	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330]PGCIL,MULTI STATE	03/2022	288.71 -	12/2024 -	12/2024	0/0
173	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357]PGCIL,GUJARAT	03/2023	922.30 -	12/2024 -	12/2024	0/0
174	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359]PGCIL,GUJARAT	03/2023	966.79 -	12/2024 -	12/2024	0/0
175	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372]PGCIL,RAJASTHAN	06/2023	202.39 -	01/2025 -	01/2025	0/0
176	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373]PGCIL,RAJASTHAN	08/2023	688.74 -	02/2025 -	02/2025	0/0
177	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338]PGCIL,MULTI STATE	07/2022	186.19 -	03/2025 -	03/2025	0/0
178	ER WR TRANSMISSION LIMITED - [N18000353]PGCIL,MULTI STATE	03/2023	281.16 -	03/2025 -	03/2025	0/0
179	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355]PGCIL,CHHATTISGARH	03/2023	260.30 -	03/2025 -	03/2025	0/0
180	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358]PGCIL,GUJARAT	03/2023	815.12 -	03/2025 -	03/2025	0/0
181	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360]PGCIL,GUJARAT	03/2023	1,167.55 -	03/2025 -	03/2025	0/0
182	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361]PGCIL,GUJARAT	03/2023	2,820.99 -	03/2025 -	03/2025	0/0
183	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328]PGCIL,MULTI STATE	02/2022	318.12 -	04/2025 -	04/2025	0/0
184	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343]PGCIL,MULTI STATE	10/2022	307.87 -	10/2025 -	10/2025	0/0
185	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351]PGCIL,ODISHA	03/2023	524.04 -	11/2025 -	11/2025	0/0
	<u>Satluj Jal Vidyut Nigam Limited</u>					
186	GURHAH SOLAR POWER PROJECT - [N18000334]SJVN,UTTAR PRADESH	05/2022	466.82 -	08/2023 -	12/2023	0/0
187	RAGHANESDA SOLAR POWER PROJECT - [N18000340]SJVN,GUJARAT	06/2022	642.15 -	12/2023 -	12/2023	0/0
188	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342]SJVN,MADHYA PRADESH	11/2022	646.17 -	04/2024 -	01/2024	0/0
189	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA	04/2022	5,491.89 532.00	05/2024 -	06/2024	0/0
	<u>HEALTH AND FAMILY WELFARE</u>					
	<u>Cpwd For Health</u>					
190	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,404.00 -	09/2023 -	12/2023	0/0
191	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,828.00 -	09/2025 -	09/2025	0/0
192	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	260.00 371.78	06/2021 12/2023	12/2025	0/0
	<u>HII Infra Tech Services Limited</u>					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
193	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES,ASSAM	05/2017	875.00 890.14	05/2021 12/2022	12/2023	0/0
194	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031]HITES,TELANGANA	12/2018	1,110.55 -	07/2024 -	10/2024	0/0
	<u>RAILWAYS</u>					
	<u>Ahmedabad Metro Rail</u>					
195	RAJPURA-BHATINDA (172.64 KM) - [N22000597]MEGA,PUNJAB	06/2017	1,775.73 -	03/2024 -	03/2024	0/0
	<u>Central Railways</u>					
196	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29 -	03/2023 12/2026	03/2024	0/0
197	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47 3,627.00	03/2024 06/2024	06/2024	0/0
198	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00 -	03/2023 12/2024	12/2024	0/0
199	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16 -	03/2022 12/2024	12/2024	0/0
200	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02 -	03/2022 03/2025	03/2025	0/0
201	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19 -	03/2022 03/2025	03/2025	0/0
202	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95 -	03/2023 03/2025	03/2025	0/0
203	BARAMATI - LONAND - [N22000615]CR,MAHARASHTRA	02/1999	736.44 -	03/2027 -	03/2025	0/0
204	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50 -	03/2021 -	12/2025	0/0
205	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89 -	03/2021 12/2025	12/2025	0/0
206	DHULE (BORVIHAR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA	01/2019	492.76 -	03/2026 -	03/2026	0/0
207	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515]CR,MAHARASHTRA	02/2023	836.12 -	03/2027 03/2026	03/2026	0/0
208	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91 -	03/2023 03/2027	03/2027	0/0
209	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511]CR,MAHARASHTRA	08/2022	955.00 -	08/2027 -	03/2027	0/0
210	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513]CR,MAHARASHTRA	01/2019	904.92 -	03/2028 -	03/2027	0/0
	<u>Dedicated Freight Corridor Corporation Of India Ltd</u>					
211	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	03/2020	0/0
	<u>East Central Railways</u>					
212	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 -	03/2019 -	03/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
213	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR	04/1997	324.73 967.29	03/2012 -	06/2023	0/0
214	KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND	04/2002	459.91 1,625.87	- -	03/2024	0/0
215	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 1,470.50	- -	03/2024	0/0
216	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 -	03/2020 -	03/2024	0/0
217	MUZAFFARPUR SAGAU LI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 1,185.73	03/2021 -	03/2024	0/0
218	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 1,483.14	- -	03/2024	0/0
219	GARHWA ROAD - RAIL OVER RAIL - [N22000610]ECR,JHARKHAND	03/2017	262.71 -	03/2024 -	03/2024	0/0
220	HAJIPUR-SUGAU LI VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR	04/2003	528.65 2,066.78	- -	12/2024	0/0
221	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 735.20	- -	12/2024	0/0
222	SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR	05/2015	380.00 519.33	- -	12/2024	0/0
223	SAGAU LI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 1,215.54	03/2021 -	12/2024	0/0
224	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR	04/1997	162.87 614.45	- -	03/2025	0/0
225	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR	04/2009	548.00 548.00	03/2020 -	03/2025	0/0
226	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523]ECR,BIHAR	06/2019	983.62 -	06/2025 -	06/2025	0/0
227	ARARIA-SUPAU LI (NL) - [N22000177]ECR,BIHAR	04/2008	1,605.17 1,605.17	- -	12/2025	0/0
228	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611]ECR,JHARKHAND	01/2018	487.73 -	12/2025 -	12/2025	0/0
229	BARAU NI- BACHWARA 3RD AND 4TH LINE - [N22000524]ECR,BIHAR	07/2022	486.00 -	07/2027 -	07/2027	0/0
230	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525]ECR,UTTAR PRADESH	10/2022	199.96 -	10/2027 -	10/2027	0/0
231	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528]ECR,BIHAR	10/2022	234.00 -	10/2027 -	10/2027	0/0
232	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529]ECR,JHARKHAND	11/2022	202.00 -	11/2027 -	11/2027	0/0
233	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526]ECR,BIHAR	02/2019	496.47 -	06/2028 -	06/2028	0/0
234	PARASNATH-MADHUBAN-GIRIDIH - [N22000527]ECR,JHARKHAND	03/2019	816.03 -	03/2030 -	03/2030	0/0
<u>East Coast Railway</u>						
235	JAGADALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA	04/2015	1,547.38 -	03/2022 -	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
236	BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA	03/2013	843.04 1,284.39	10/2020 07/2024	07/2024	0/0
237	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR,ODISHA	04/2015	1,172.92 -	12/2018 -	02/2025	0/0
238	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA	04/2005	810.78 -	06/2021 -	03/2025	0/0
239	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 -	11/2018 -	03/2025	0/0
240	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]ECOR,ODISHA	04/2015	2,361.74 2,361.74	03/2022 03/2026	03/2026	0/0
241	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA	04/1994	2,923.13 3,791.66	03/2009 12/2026	12/2026	0/0
242	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518]ECOR,ODISHA	07/2018	278.96 495.00	12/2026 -	12/2026	0/0
243	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521]ECOR,ODISHA	12/2009	48.44 297.00	12/2026 -	12/2026	0/0
244	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519]ECOR,ODISHA	08/2022	190.90 -	08/2027 -	08/2027	0/0
245	BAGHUAPAL FLY OVER (20 KM) - [N22000522]ECOR,ODISHA	08/2019	183.00 -	08/2027 -	08/2027	0/0
246	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520]ECOR,ODISHA	09/2022	189.93 -	09/2027 -	09/2027	0/0
247	JEYPORE NABARANGPUR NEWLINE - [N22000517]ECOR,ODISHA	07/2017	499.99 -	07/2028 -	07/2028	0/0
248	JEYPORE MALKANGIRI NEW LINE - [N22000516]ECOR,ODISHA	02/2018	642.69 -	07/2033 -	07/2033	0/0
249	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH	04/2015	2,499.71 -	03/2022 -	-	0/0
<u>Eastern Railways</u>						
250	PIRPAINTI-JASIDIH - [N22000219]ER,MULTI STATE	04/2013	915.98 -	03/2022 -	03/2022	0/0
251	MONIGRAM- NIMTITA - [N22000301]ER,MULTI STATE	04/2012	250.93 -	- -	11/2023	0/0
252	Rampurhat-Murari (29.48 km)-3rd line - [N22000530]ER,WEST BENGAL	10/2014	218.03 -	03/2024 -	11/2023	0/0
253	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER,WEST BENGAL	04/2000	1,188.91 -	03/2019 12/2009	03/2024	0/0
254	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]ER,WEST BENGAL	07/2015	283.54 -	03/2025 -	03/2024	0/0
255	CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER,JHARKHAND	01/2019	827.89 -	03/2026 -	03/2027	0/0
<u>Indian Railway Construction Company Limited</u>						
256	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA	04/2016	5,200.00 -	03/2020 -	12/2025	0/0
<u>Kolkata Metro Rail Corporation Limited</u>						
257	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL, WEST BENGAL	04/2010	2,397.72 -	03/2016 -	03/2016	0/0
<u>Metropolitan Rapid Transport Projects</u>						

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
258	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP, MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	03/2014	0/0
259	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]MRTP, WEST BENGAL	03/2013	4,874.58 8,574.98	03/2016 12/2023	12/2023	0/0
	<u>National Capital Region Transport Corp</u>					
260	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542]NCRTC, KARNATAKA	04/2019	375.67 -	03/2026 -	03/2026	0/0
261	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543]NCRTC, KARNATAKA	04/2019	169.65 -	03/2026 -	03/2026	0/0
	<u>North Central Railway</u>					
262	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]NCR, UTTAR PRADESH	03/2017	260.00 -	12/2024 -	12/2024	0/0
263	MATHURA - VRINDAVAN (11 KM) - [N22000612]NCR, UTTAR PRADESH	08/2022	402.88 -	06/2025 -	06/2025	0/0
264	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562]NCR, UTTAR PRADESH	04/2019	451.99 -	12/2025 -	12/2025	0/0
265	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]NCR, UTTAR PRADESH	04/2019	187.21 -	12/2025 -	12/2025	0/0
266	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR, UTTAR PRADESH	03/2018	4,329.53 -	03/2023 -	03/2026	0/0
267	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563]NCR, UTTAR PRADESH	04/2019	494.11 -	03/2026 -	03/2026	0/0
268	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545]NCR, UTTAR PRADESH	04/2020	1,456.89 -	06/2026 06/2026	06/2026	0/0
269	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544]NCR, UTTAR PRADESH	08/2019	2,390.00 -	12/2026 -	12/2026	0/0
270	AGRA FORT-BANDIKUI - [N22000553]NCR, RAJASTHAN	06/2022	1,389.81 -	06/2027 -	06/2027	0/0
271	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPUR CITY AND MOHARI-TANTPUR AND TANTPUR-BANSI PAHARPUR - [N22000158]NCR, MULTI STATE	04/2010	2,030.50 -	- 05/2025	12/2027	0/0
	<u>North East Frontier Railway</u>					
272	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR, MULTI STATE	04/2010	241.52 -	- -	03/2023	0/0
273	SEVOK RANGPO, NEFR - [N22000102]NFR, SIKKIM	04/2008	1,339.48 -	12/2015 -	12/2023	0/0
274	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR, MULTI STATE	04/2013	1,798.00 -	03/2019 -	01/2024	0/0
275	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR, BIHAR	09/2006	532.87 2,132.03	03/2019 -	07/2024	0/0
276	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR, MIZORAM	04/2008	2,393.47 5,021.45	03/2014 -	10/2024	0/0
277	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR, MULTI STATE	04/2011	414.84 -	03/2020 -	10/2024	0/0
278	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR, MULTI STATE	04/2010	242.22 -	03/2020 -	12/2024	0/0
279	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR, MANIPUR	04/2003	4,454.17 12,274.06	03/2011 03/2025	03/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
280	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND	04/2006	2,326.52 -	03/2015 -	03/2026	0/0
281	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	03/2022 -	03/2026	0/0
282	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570]NFR,BIHAR	08/2022	745.00 -	08/2027 -	08/2027	0/0
283	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	-	0/0
<u>North Eastern Railway</u>						
284	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]NER,UTTAR PRADESH	03/2015	1,295.42 -	03/2022 -	12/2023	0/0
285	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 -	01/2019 -	02/2024	0/0
286	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	12/2019 -	03/2024	0/0
287	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]NER,UTTAR PRADESH	11/2016	186.85 -	06/2024 -	03/2024	0/0
288	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459]NER,UTTAR PRADESH	04/2017	150.00 -	04/2017 -	12/2024	0/0
289	BAHRAICH - NANPARA - NEPALGANJ (56.15 KM) - [N22000566]NER,UTTAR PRADESH	07/2020	950.00 -	12/2024 -	12/2024	0/0
290	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	- -	05/2025	0/0
291	SAHJANWA - DOHRIGHAT - [N22000565]NER,UTTAR PRADESH	08/2019	371.77 -	03/2029 -	12/2027	0/0
292	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]NER,UTTAR PRADESH	10/2018	1,600.00 -	10/2030 -	03/2028	0/0
<u>North Western Railway</u>						
293	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	02/2019 -	12/2023	0/0
294	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]NWR,RAJASTHAN	04/2019	528.48 -	03/2025 -	12/2023	0/0
295	PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE	05/2015	600.00 -	03/2020 -	02/2024	0/0
296	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594]NWR,RAJASTHAN	11/2021	466.42 -	11/2026 -	12/2024	0/0
297	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606]NWR,HARYANA	02/2023	352.41 -	06/2027 -	06/2025	0/0
298	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607]NWR,RAJASTHAN	12/2022	304.00 239.54	06/2026 -	12/2025	0/0
299	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605]NWR,RAJASTHAN	02/2023	422.60 -	02/2028 -	01/2026	0/0
300	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604]NWR,HARYANA	02/2023	471.06 -	02/2028 -	02/2026	0/0
301	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]NWR,GUJARAT	07/2022	1,695.82 -	07/2030 -	12/2026	0/0
302	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608]NWR,RAJASTHAN	01/2023	968.92 -	06/2028 -	01/2027	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
	<u>Northern Railway</u>					
303	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE	04/2007	336.91 -	- -	09/2023	0/0
304	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR,DELHI	04/2012	295.68 -	- -	09/2023	0/0
305	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]NR,JAMMU AND KASHMIR	03/1995	2,500.00 37,012.26	11/2002 02/2024	02/2024	0/0
306	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00 -	07/2012 -	11/2024	0/0
307	BARABANKI AKBARPUR DOUBLING - [N22000578]NR,UTTAR PRADESH	09/2017	1,200.00 -	03/2025 -	03/2025	0/0
308	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]NR,UTTAR PRADESH	08/2017	515.50 -	03/2025 -	03/2025	0/0
309	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]NR,UTTAR PRADESH	11/2017	701.98 -	03/2025 -	03/2025	0/0
310	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584]NR,ANDAMAN AND NICOBAR ISLANDS	03/2019	235.72 -	03/2025 -	03/2025	0/0
311	LUDHIANA MULLANPUR DOUBLING - [N22000589]NR,PUNJAB	09/2020	82.99 -	03/2025 -	03/2025	0/0
312	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590]NR,UTTAR PRADESH	01/2019	323.85 -	03/2025 -	03/2025	0/0
313	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	03/2023 -	06/2025	0/0
314	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	08/2016 -	08/2025	0/0
315	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591]NR,UTTAR PRADESH	03/2023	177.33 -	12/2026 -	12/2026	0/0
316	FEROZPUR - PATTI (25.72 KM) - [N22000614]NR,PUNJAB	04/2017	299.74 -	03/2027 -	03/2027	0/0
	<u>Rail Vikas Nigam Ltd.</u>					
317	BANASPANI- JAKHPURA - DOUBLING - [N22000412]RVNL,ODISHA	03/2009	942.95 -	03/2019 12/2023	05/2023	0/0
318	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]RVNL,TELANGANA	04/2012	632.68 -	03/2016 -	06/2023	0/0
319	VIJAYAWADA-GUDUR - [N22000369]RVNL,ANDHRA PRADESH	04/2015	3,246.26 -	12/2023 03/2024	12/2023	0/0
320	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	03/2022 -	12/2023	0/0
321	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]RVNL,UTTAR PRADESH	06/2016	3,677.76 -	12/2023 -	12/2023	0/0
322	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588]RVNL,MADHYA PRADESH	04/2012	991.60 -	02/2024 10/2023	02/2024	0/0
323	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]RVNL,UTTAR PRADESH	04/2011	927.01 -	03/2019 -	03/2024	0/0
324	MANIYACHI - NAGERCOIL (102 KM) DOUBLING - [N22000449]RVNL,TAMIL NADU	02/2015	1,700.00 -	03/2022 -	03/2024	0/0
325	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]RVNL,UTTAR PRADESH	05/2018	1,177.96 -	03/2024 03/2024	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
326	MAU-GHAZIPUR-TARIGHAT NEW LINE - [N22000405]RVNL,UTTAR PRADESH	04/2015	1,765.92 -	03/2023 -	12/2024	0/0
327	BHANUPALI-BILASPUR BERI NL - [N22000273]RVNL,HIMACHAL PRADESH	04/2008	2,966.99 -	12/2026 03/2025	03/2025	0/0
328	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	12/2024 -	03/2025	0/0
329	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]RVNL,JHARKHAND	12/2015	1,116.00 -	03/2025 -	03/2025	0/0
330	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]RVNL,UTTAR PRADESH	11/2018	357.48 -	03/2025 -	03/2025	0/0
331	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]RVNL,CHHATTISGARH	03/2008	631.78 -	06/2025 -	06/2025	0/0
332	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51 -	03/2016 -	07/2025	0/0
333	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL,WEST BENGAL	04/2010	2,298.42 -	03/2014 -	12/2025	0/0
334	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL,WEST BENGAL	04/2010	3,951.98 -	03/2016 -	03/2026	0/0
335	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599]RVNL,JHARKHAND	11/2016	8,975.00 -	03/2026 03/2026	03/2026	0/0
336	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA	01/1991	2,335.67 -	12/2024 -	12/2026	0/0
337	JUNAGARH -VISAVADAR (42.28) KM - [N22000600]RVNL,GUJARAT	06/2022	492.83 -	12/2026 -	12/2026	0/0
338	INDORE BUDNI (INDORE JABALPUR) - [N22000601]RVNL,MADHYA PRADESH	09/2018	4,340.00 -	09/2030 -	09/2030	0/0
<u>South Central Railway</u>						
339	MUNEERABAD-MAHABOBNAGAR(NL),SCR - [220100205]SCR,MULTI STATE	04/1997	1,723.00 1.00	03/2000 -	03/2000	0/0
340	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR,TELANGANA	04/2017	119.73 185.00	03/2022 -	03/2022	0/0
341	KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE	04/2015	2,063.03 -	03/2021 -	01/2025	0/0
342	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE	04/2012	1,856.95 -	03/2023 -	03/2025	0/0
343	GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH	04/2016	3,631.00 -	03/2022 -	12/2025	0/0
344	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586]SCR,ANDHRA PRADESH	04/2016	226.72 -	12/2025 -	12/2025	0/0
345	RENIGUNTA WADI GOOTY - BYPASS - [N22000587]SCR,ANDHRA PRADESH	04/2016	302.00 -	12/2025 -	12/2025	0/0
346	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20 -	03/2009 -	03/2027	0/0
347	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585]SCR,ANDHRA PRADESH	03/2023	351.83 -	03/2027 -	03/2027	0/0
<u>South East Central Railway</u>						
348	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM - [N22000617]SECR,CHHATTISGARH	06/2006	303.59 -	03/2024 -	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
349	Gauge conversion of Raipur(Kendri)-Dhamtari & Abhanpur-Rajim branch (67.20 km) - [N22000572]SECR,CHHATTISGARH	07/2011	1,171.30 -	10/2024 -	10/2024	0/0
350	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00 -	12/2021 12/2023	12/2024	0/0
351	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]SECR,CHHATTISGARH	09/2022	169.06 -	09/2026 -	09/2026	0/0
352	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576]SECR,CHHATTISGARH	09/2022	169.06 -	09/2026 -	09/2026	0/0
353	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577]SECR,CHHATTISGARH	09/2022	328.34 -	09/2026 -	09/2026	0/0
354	3RD & 4TH LINE - SARAGBUNDIA & MADWARANI - [N22000579]SECR,CHHATTISGARH	09/2022	167.64 -	09/2026 -	09/2026	0/0
355	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573]SECR,CHHATTISGARH	09/2022	170.49 -	12/2026 -	12/2026	0/0
356	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574]SECR,CHHATTISGARH	12/2022	177.03 -	12/2026 -	12/2026	0/0
357	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580]SECR,CHHATTISGARH	06/2022	1,376.20 -	06/2030 -	06/2030	0/0
358	CHIRIMIRI-NAGPUR HALT - [N22000616]SECR,CHHATTISGARH	10/2018	241.00 -	06/2030 -	06/2030	0/0
	<u>South Eastern Railway</u>					
359	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL	04/2018	338.00 -	06/2022 -	06/2024	0/0
360	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20 3,029.04	03/2021 -	12/2024	0/0
361	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE	03/2019	1,866.31 -	05/2023 -	12/2025	0/0
362	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]SER,ODISHA	09/2022	209.75 -	09/2026 -	09/2026	0/0
363	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND	04/2018	428.65 -	06/2022 -	05/2027	0/0
	<u>South Western Railway</u>					
364	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 1,877.81	03/2019 -	12/2024	0/0
365	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621]SWR,KARNATAKA	03/2018	492.87 -	03/2025 -	12/2024	0/0
366	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]SWR,ANDHRA PRADESH	04/2019	294.67 -	03/2026 -	02/2025	0/0
367	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 -	03/2016 -	12/2025	0/0
368	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]SWR,ANDHRA PRADESH	09/2022	323.14 -	12/2025 -	12/2025	0/0
369	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	- -	03/2026	0/0
370	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	12/2018 -	03/2026	0/0
371	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 825.31	03/2017 -	03/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
372	SHIMOGA-SHIKARIPURA-RANEENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559]SWR,KARNATAKA	09/2019	1,453.73 -	12/2027 -	03/2026	0/0
373	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 -	03/2026 -	12/2026	0/0
374	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]SWR,KARNATAKA	06/2019	663.03 -	04/2028 -	04/2027	0/0
375	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]SWR,KARNATAKA	02/2011	162.13 -	04/2028 -	04/2028	0/0
376	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	03/2016 -	12/2028	0/0
<u>Southern Railway</u>						
377	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568]SR,TAMIL NADU	03/2022	359.60 274.20	03/2026 02/2024	05/2024	0/0
378	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]SR,TAMIL NADU	01/2019	304.22 -	03/2026 03/2024	07/2024	0/0
379	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDII'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU	09/2007	724.69 -	02/2019 -	03/2025	0/0
380	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR,TAMIL NADU	01/2006	417.50 -	03/2025 06/2024	03/2025	0/0
381	TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU	09/2006	582.83 -	- 12/2025	12/2025	0/0
382	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619]SR,KERALA	12/2010	600.82 595.39	03/2028 -	12/2025	0/0
383	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA	02/2015	1,431.90 1,431.90	- 03/2025	03/2026	0/0
384	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR,KERALA	12/2011	812.85 802.80	08/2023 -	03/2026	0/0
385	NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]SR,TAMIL NADU	07/2008	677.12 -	03/2026 03/2025	03/2026	0/0
386	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]SR,MULTI STATE	04/2011	120.70 -	03/2019 12/2027	12/2027	0/0
387	MORAPPUR-DHARMAPURI - [N22000618]SR,TAMIL NADU	02/2019	358.95 -	03/2028 -	03/2028	0/0
388	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 1,010.00	- -	-	0/0
<u>West Central Railway</u>						
389	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552]WCR,MADHYA PRADESH	12/2016	199.63 443.15	03/2024 03/2024	03/2024	0/0
<u>Western Railway</u>						
390	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493]WR,MADHYA PRADESH	04/2016	700.00 603.69	06/2020 12/2023	12/2023	0/0
391	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]WR,GUJARAT	04/2008	318.24 1,531.55	03/2012 -	03/2024	0/0
392	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	- -	03/2024	0/0
393	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]WR,MAHARASHTRA	03/2012	217.38 -	- -	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
394	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]WR,GUJARAT	03/2012	248.26 -	- -	03/2024	0/0
395	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]WR,GUJARAT	04/2017	692.25 692.26	03/2020 12/2024	12/2024	0/0
396	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR,GUJARAT	04/2018	537.31 537.31	03/2024 12/2024	12/2024	0/0
397	MEHSANA-PALANPUR (65.1 KM) - [N22000534]WR,GUJARAT	09/2020	529.30 537.31	09/2026 -	12/2024	0/0
398	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533]WR,GUJARAT	02/2023	152.44 -	12/2025 -	01/2025	0/0
399	NIMACH-RATLAM (133 KM) - [N22000536]WR,MADHYA PRADESH	10/2021	910.00 1,095.88	10/2027 -	01/2025	0/0
400	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547]WR,GUJARAT	05/2022	309.81 415.38	03/2030 -	01/2025	0/0
401	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537]WR,GUJARAT	06/2022	354.99 482.43	02/2030 -	02/2025	0/0
402	RAJKOT-KANALUS (111.20 KM) - [N22000535]WR,GUJARAT	10/2021	1,011.72 1,080.57	10/2026 -	03/2025	0/0
403	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549]WR,GUJARAT	06/2022	279.23 346.94	06/2027 -	03/2025	0/0
404	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622]WR,GUJARAT	09/2012	261.68 -	03/2027 -	03/2025	0/0
405	SAMNI-JAMBUSAR (24.08 KM) - [N22000541]WR,GUJARAT	05/2022	216.72 349.93	03/2030 -	04/2025	0/0
406	PETLAD-BHADLAN (22.5 KM) - [N22000538]WR,GUJARAT	05/2022	202.50 307.12	05/2030 -	05/2025	0/0
407	NADIAD-PETLAD (37.26 KM) - [N22000539]WR,GUJARAT	05/2022	335.34 461.91	06/2030 -	06/2025	0/0
408	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623]WR,GUJARAT	06/2013	166.33 -	06/2025 -	06/2025	0/0
409	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT	04/2011	844.10 844.10	- -	10/2025	0/0
410	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]WR,GUJARAT	02/2023	401.48 670.17	03/2030 -	10/2025	0/0
411	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]WR,MULTI STATE	04/2007	1,640.04 1,873.10	03/2022 03/2026	12/2025	0/0
412	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR,MADHYA PRADESH	04/2008	3,503.69 5,677.80	03/2022 03/2026	03/2026	0/0
413	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH	04/2017	495.18 495.18	03/2022 03/2026	03/2026	0/0
414	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532]WR,GUJARAT	02/2023	961.67 961.67	03/2027 -	03/2026	0/0
415	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550]WR,GUJARAT	02/2023	410.46 410.46	01/2028 -	03/2026	0/0
416	CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR,MULTI STATE	04/2007	1,347.26 1,793.63	03/2022 12/2026	12/2026	0/0
417	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551]WR,GUJARAT	10/2022	437.21 -	10/2027 -	10/2027	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
418	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548]WR,GUJARAT	05/2022	296.54 -	05/2030 -	05/2030	0/0
	<u>ROAD TRANSPORT AND HIGHWAYS</u>					
	<u>Ahmedabad Metro Rail</u>					
419	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA,UTTARAKHAND	11/2012	605.84 -	08/2016 -	08/2016	0/0
	<u>Border Road Organisation</u>					
420	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93 -	09/2023 -	09/2023	0/0
421	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897]BRO,JAMMU AND KASHMIR	03/2021	642.24 -	07/2024 -	07/2024	0/0
422	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899]BRO,JAMMU AND KASHMIR	02/2021	395.25 -	07/2024 -	07/2024	0/0
423	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900]BRO,JAMMU AND KASHMIR	03/2020	796.97 -	08/2024 -	08/2024	0/0
424	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898]BRO,JAMMU AND KASHMIR	07/2020	272.49 -	11/2024 -	11/2024	0/0
425	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916]BRO,HIMACHAL PRADESH	03/2021	314.67 -	05/2026 -	05/2026	0/0
426	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915]BRO,HIMACHAL PRADESH	03/2021	230.54 -	06/2026 -	06/2026	0/0
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>					
427	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER - [N24000514]MoRTH,GOA	12/2015	773.98 -	- -	01/2023	0/0
428	BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	01/2023	0/0
429	KHAMGAON TO DEULGAON SAKARSHA - [N24001074]MoRTH,MAHARASHTRA	03/2018	249.29 -	12/2019 -	01/2023	0/0
430	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH,CHHATTISGARH	12/2020	222.86 -	08/2023 05/2024	08/2023	0/0
431	JALGAON TO NANDURA - [N24001088]MoRTH,MAHARASHTRA	03/2018	177.84 177.00	12/2019 -	09/2023	0/0
432	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOUL - [N24001919]MoRTH,CHHATTISGARH	12/2020	193.16 -	09/2023 06/2024	09/2023	0/0
433	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION - [N24001226]MoRTH,CHHATTISGARH	12/2014	496.02 -	03/2015 -	03/2015	0/0
434	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA	03/2015	153.21 -	01/2017 -	01/2017	0/0
435	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND	08/2016	234.88 -	12/2017 -	12/2017	0/0
436	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH,ANDHRA PRADESH	03/2015	309.01 -	09/2015 08/2017	05/2018	0/0
437	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA	01/2017	244.54 -	05/2019 08/2019	08/2019	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
438	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH,TELANGANA	01/2017	196.52 -	10/2019 10/2019	10/2019	0/0
439	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2-LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND	11/2017	232.81 -	11/2019 -	11/2019	0/0
440	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND	11/2017	283.51 -	11/2019 -	11/2019	0/0
441	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND	11/2017	266.52 -	11/2019 -	11/2019	0/0
442	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	237.80 -	11/2019 -	11/2019	0/0
443	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH,UTTARAKHAND	12/2017	257.34 -	12/2019 -	12/2019	0/0
444	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND	12/2017	200.34 -	12/2019 -	12/2019	0/0
445	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND	12/2017	248.22 -	12/2019 -	12/2019	0/0
446	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA	01/2017	283.00 -	12/2019 12/2019	12/2019	0/0
447	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA	01/2018	230.03 -	12/2019 11/2020	11/2020	0/0
448	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA	02/2018	206.13 -	06/2020 01/2021	01/2021	0/0
449	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH	08/2020	242.80 -	03/2021 -	03/2021	0/0
450	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH	08/2020	272.98 -	04/2021 -	04/2021	0/0
451	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH,HIMACHAL PRADESH	08/2020	349.20 -	04/2021 -	04/2021	0/0
452	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA	01/2017	605.08 -	10/2019 10/2019	06/2021	0/0
453	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA	01/2017	300.00 -	05/2019 07/2021	07/2021	0/0
454	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH,HIMACHAL PRADESH	02/2021	345.89 -	09/2021 -	09/2021	0/0
455	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH,KARNATAKA	01/2018	159.70 -	07/2018 03/2022	03/2022	0/0
456	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA	09/2017	191.60 -	10/2018 04/2022	04/2022	0/0
457	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH,KARNATAKA	12/2017	297.30 -	01/2019 04/2022	04/2022	0/0
458	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA	01/2017	291.49 -	08/2017 06/2022	06/2022	0/0
459	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA	10/2016	396.96 -	03/2017 07/2022	07/2022	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
460	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA	03/2018	223.46 -	12/2019 -	08/2022	0/0
461	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA	03/2018	325.86 -	10/2018 -	08/2022	0/0
462	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- [N24001180]MoRTH,NAGALAND	03/2019	237.51 -	12/2022 01/2023	01/2023	0/0
463	REHABILITATION AND UPGADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH,TELANGANA	02/2018	294.13 -	11/2019 03/2022	02/2023	0/0
464	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND	03/2017	217.35 -	11/2020 02/2023	02/2023	0/0
465	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND	06/2017	282.08 -	06/2019 03/2023	03/2023	0/0
466	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND	02/2018	418.88 -	02/2020 03/2023	03/2023	0/0
467	REHABILITATION AND UPGADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH,PUNJAB	03/2018	293.64 326.84	08/2020 -	03/2023	0/0
468	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH	11/2015	628.45 -	01/2020 06/2021	04/2023	0/0
469	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND	02/2018	293.68 -	- 04/2023	04/2023	0/0
470	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH	03/2018	162.56 -	03/2018 10/2021	04/2023	0/0
471	UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS - [N24000881]MoRTH,MADHYA PRADESH	11/2017	184.62 -	02/2018 09/2021	04/2023	0/0
472	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	03/2019 04/2023	04/2023	0/0
473	REHABILITATION AND UPGADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA	03/2018	322.81 -	09/2020 06/2022	04/2023	0/0
474	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]MoRTH,KARNATAKA	01/2017	166.67 -	09/2017 05/2023	05/2023	0/0
475	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA	01/2017	264.34 -	09/2017 06/2023	05/2023	0/0
476	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	02/2019 06/2022	06/2023	0/0
477	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA	01/2019	193.19 249.72	- 01/2023	06/2023	0/0
478	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA	02/2017	380.76 372.87	09/2017 01/2023	06/2023	0/0
479	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA	03/2018	192.67 -	07/2019 06/2022	07/2023	0/0
480	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS - [N24000891]MoRTH,MADHYA PRADESH	03/2018	233.04 -	03/2018 10/2021	08/2023	0/0
481	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	05/2020 12/2022	08/2023	0/0
482	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	07/2019 -	08/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
483	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA	02/2017	294.28 296.53	08/2017 03/2022	08/2023	0/0
484	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	07/2018 08/2021	09/2023	0/0
485	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA	11/2016	314.90 -	03/2017 07/2023	09/2023	0/0
486	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576]MoRTH,BIHAR	02/2016	178.85 225.06	05/2016 10/2023	10/2023	0/0
487	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH. - [N24000886]MoRTH,MADHYA PRADESH	01/2017	205.05 -	03/2017 12/2021	10/2023	0/0
488	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA	03/2018	256.15 -	12/2019 -	10/2023	0/0
489	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67 -	11/2015 06/2023	11/2023	0/0
490	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000578]MoRTH,BIHAR	02/2016	553.30 587.41	05/2016 11/2023	11/2023	0/0
491	WIDENING TO 2LPS FROM 50/0 TO 140/9 OF NH-57 (SONEPUR TO MADHAPUR) IN THE STATE OF ODISHA - [N24000913]MoRTH,ODISHA	09/2016	295.67 -	02/2017 11/2023	11/2023	0/0
492	KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA	09/2018	301.38 377.18	08/2020 -	11/2023	0/0
493	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]MoRTH,MADHYA PRADESH	11/2017	392.33 470.72	03/2018 03/2022	11/2023	0/0
494	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH,KARNATAKA	03/2018	159.97 -	06/2019 12/2023	11/2023	0/0
495	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA	03/2015	159.12 -	01/2016 07/2023	11/2023	0/0
496	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA	01/2015	225.81 -	- -	12/2023	0/0
497	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]MoRTH,BIHAR	01/1991	675.00 780.77	- 12/2023	12/2023	0/0
498	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	08/2017 12/2023	12/2023	0/0
499	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95 -	- -	12/2023	0/0
500	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]MoRTH,BIHAR	01/1991	319.68 404.10	- 12/2023	12/2023	0/0
501	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA	03/2016	1,142.62 1,907.03	- -	12/2023	0/0
502	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA	03/2016	1,101.58 -	- -	12/2023	0/0
503	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH,UTTARAKHAND	05/2018	248.00 -	05/2020 12/2023	12/2023	0/0
504	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS - [N24000888]MoRTH,MADHYA PRADESH	03/2018	214.69 -	03/2018 12/2023	12/2023	0/0
505	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MoRTH,ODISHA	08/2016	287.70 -	02/2017 12/2023	12/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
506	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH,ODISHA	12/2016	223.50 -	08/2018 12/2023	12/2023	0/0
507	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH,ODISHA	03/2018	199.16 -	08/2018 12/2023	12/2023	0/0
508	DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA	01/2017	391.06 391.00	06/2019 -	12/2023	0/0
509	PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA	03/2018	228.31 -	12/2019 -	12/2023	0/0
510	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA	02/2017	406.51 -	06/2019 -	12/2023	0/0
511	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	02/2017 07/2023	12/2023	0/0
512	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA	05/2018	171.60 -	05/2018 10/2023	12/2023	0/0
513	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230 - [N24001210]MoRTH,UTTAR PRADESH	03/2018	306.59 -	06/2021 -	12/2023	0/0
514	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 -	06/2017 -	12/2023	0/0
515	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 543.73	09/2016 -	12/2023	0/0
516	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	10/2016 -	12/2023	0/0
517	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	07/2016 -	12/2023	0/0
518	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO - [N24001224]MoRTH,CHHATTISGARH	03/2017	423.79 -	01/2018 -	12/2023	0/0
519	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	01/2019 -	12/2023	0/0
520	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	05/2019 -	12/2023	0/0
521	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]MoRTH,MEGHALAYA	08/2020	302.88 -	02/2022 12/2023	12/2023	0/0
522	UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA	11/2021	223.35 -	02/2022 -	12/2023	0/0
523	MOPA AIRPORT - [N24001458]MoRTH,GOA	12/2021	1,183.16 -	04/2022 -	12/2023	0/0
524	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	08/2023 -	12/2023	0/0
525	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE. - [N24001513]MoRTH,HARYANA	12/2016	170.27 -	12/2017 -	12/2023	0/0
526	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857]MoRTH,ODISHA	06/2020	414.24 -	12/2023 -	12/2023	0/0
527	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA	09/2019	277.81 -	07/2021 -	12/2023	0/0
528	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA	09/2019	228.82 -	07/2021 -	12/2023	0/0
529	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA	11/2021	228.01 -	09/2023 -	12/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
530	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH,MAHARASHTRA	10/2021	188.69 -	08/2023 -	12/2023	0/0
531	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MoRTH,ANDHRA PRADESH	06/2020	220.66 -	09/2023 -	12/2023	0/0
532	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	09/2020 01/2024	01/2024	0/0
533	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL	03/2018	254.30 254.30	10/2020 01/2024	01/2024	0/0
534	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL	06/2016	236.78 263.26	09/2021 02/2024	01/2024	0/0
535	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDASAGWARA) SECTION OF NH-927A. PKG- - [N24001413]MoRTH,RAJASTHAN	02/2021	240.99 -	01/2024 -	01/2024	0/0
536	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURUGHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND	02/2020	153.01 -	08/2023 -	01/2024	0/0
537	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	04/2022 -	02/2024	0/0
538	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 2,138.16	10/2016 -	02/2024	0/0
539	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]MoRTH,UTTAR PRADESH	04/2020	199.39 206.59	02/2024 -	02/2024	0/0
540	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462]MoRTH,UTTAR PRADESH	04/2020	211.09 -	07/2024 -	02/2024	0/0
541	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467]MoRTH,NAGALAND	03/2021	226.44 -	02/2024 02/2024	02/2024	0/0
542	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA	02/2023	398.48 -	02/2024 -	02/2024	0/0
543	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL - [N24001945]MoRTH,KARNATAKA	08/2022	170.34 -	02/2024 -	02/2024	0/0
544	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	11/2018 12/2023	03/2024	0/0
545	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA - [N24000875]MoRTH,MADHYA PRADESH	02/2018	169.63 -	03/2018 03/2024	03/2024	0/0
546	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	09/2023 03/2024	03/2024	0/0
547	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372]MoRTH,ARUNACHAL PRADESH	02/2021	588.09 -	03/2024 -	03/2024	0/0
548	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 -	09/2023 -	03/2024	0/0
549	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]MoRTH,UTTAR PRADESH	04/2020	236.47 -	03/2024 -	03/2024	0/0
550	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859]MoRTH,ODISHA	03/2021	196.94 -	03/2024 -	03/2024	0/0
551	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883]MoRTH,MAHARASHTRA	03/2021	478.83 -	03/2024 -	03/2024	0/0
552	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH - [N24001891]MoRTH,MAHARASHTRA	07/2021	256.54 -	11/2023 -	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
553	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906]MoRTH,MAHARASHTRA	08/2022	185.59 -	03/2024 -	03/2024	0/0
554	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA	06/2021	169.15 -	02/2024 -	03/2024	0/0
555	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA	03/2021	344.79 -	03/2023 -	03/2024	0/0
556	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]MoRTH,KARNATAKA	09/2022	172.98 -	03/2024 -	03/2024	0/0
557	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949]MoRTH,ANDHRA PRADESH	12/2021	277.30 -	03/2024 -	03/2024	0/0
558	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MoRTH,ANDHRA PRADESH	08/2020	296.66 -	09/2023 -	03/2024	0/0
559	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS - [N24001459]MoRTH,UTTAR PRADESH	01/2022	297.06 -	04/2024 -	04/2024	0/0
560	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480]MoRTH,UTTAR PRADESH	10/2021	227.06 -	04/2024 -	04/2024	0/0
561	SHEWALI (SAKRI) - NANDURBAR - [N24001893]MoRTH,MAHARASHTRA	09/2022	232.59 -	04/2024 -	04/2024	0/0
562	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44 -	09/2023 -	04/2024	0/0
563	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOL TO BURTUK (L=23.316KM) - [N24001442]MoRTH,SIKKIM	10/2021	385.15 -	05/2024 05/2024	05/2024	0/0
564	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469]MoRTH,UTTAR PRADESH	11/2021	307.11 -	05/2024 -	05/2024	0/0
565	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA - DRAMANDGANJ SECTION) OF NATIONAL - [N24001478]MoRTH,UTTAR PRADESH	12/2021	257.97 -	05/2024 -	05/2024	0/0
566	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479]MoRTH,UTTAR PRADESH	03/2021	395.62 -	05/2024 -	05/2024	0/0
567	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527]MoRTH,RAJASTHAN	12/2021	411.40 -	05/2024 -	05/2024	0/0
568	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	04/2023 -	05/2024	0/0
569	UPGRADATION OF EXISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908]MoRTH,MAHARASHTRA	12/2021	167.97 -	05/2024 -	05/2024	0/0
570	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917]MoRTH,CHHATTISGARH	03/2020	278.97 -	05/2024 -	05/2024	0/0
571	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934]MoRTH,ANDHRA PRADESH	12/2021	439.82 -	05/2024 -	05/2024	0/0
572	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING REHABILITATION AND - [N24000943]MoRTH,BIHAR	09/2018	1,478.40 -	- -	06/2024	0/0
573	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA	03/2018	626.76 -	07/2020 06/2024	06/2024	0/0
574	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA	01/2017	388.44 -	- -	06/2024	0/0
575	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	10/2023 -	06/2024	0/0
576	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	10/2023 -	06/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
577	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	06/2022 -	06/2024	0/0
578	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863]MoRTH,ODISHA	03/2021	154.05 -	06/2024 -	06/2024	0/0
579	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887]MoRTH,MAHARASHTRA	08/2022	291.37 -	06/2024 -	06/2024	0/0
580	STRENGTHING AND WIDENING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909]MoRTH,MAHARASHTRA	11/2021	157.72 -	06/2024 -	06/2024	0/0
581	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938]MoRTH,KARNATAKA	06/2021	298.00 -	06/2024 -	06/2024	0/0
582	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANGES KM 112.750 TO - [N24001944]MoRTH,KARNATAKA	01/2023	255.88 -	06/2024 -	06/2024	0/0
583	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457]MoRTH,UTTAR PRADESH	04/2020	172.50 -	07/2024 -	07/2024	0/0
584	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463]MoRTH,UTTAR PRADESH	04/2020	294.84 -	07/2024 -	07/2024	0/0
585	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466]MoRTH,NAGALAND	03/2021	297.24 -	07/2024 07/2024	07/2024	0/0
586	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867]MoRTH,RAJASTHAN	03/2022	174.34 -	07/2024 -	07/2024	0/0
587	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904]MoRTH,MAHARASHTRA	09/2022	195.38 -	07/2024 -	07/2024	0/0
588	REHABILITATION AND UPGRADATION OF JAMKHEDE TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910]MoRTH,MAHARASHTRA	09/2022	157.62 -	07/2024 -	07/2024	0/0
589	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911]MoRTH,MAHARASHTRA	03/2018	152.03 -	07/2024 -	07/2024	0/0
590	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923]MoRTH,JHARKHAND	01/2022	315.21 -	07/2024 -	07/2024	0/0
591	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942]MoRTH,ANDHRA PRADESH	03/2021	423.67 -	07/2024 -	07/2024	0/0
592	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957]MoRTH,ANDHRA PRADESH	08/2020	349.29 -	07/2024 -	07/2024	0/0
593	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529]MoRTH,RAJASTHAN	12/2021	451.66 -	08/2024 -	08/2024	0/0
594	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531]MoRTH,RAJASTHAN	03/2022	304.87 -	08/2024 -	08/2024	0/0
595	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866]MoRTH,RAJASTHAN	03/2022	186.29 -	08/2024 -	08/2024	0/0
596	DEVELOPMENT/WIDENING OF TALEGAON - CHAKAN - SHIKRAPUR - NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886]MoRTH,MAHARASHTRA	10/2022	304.68 -	08/2024 -	08/2024	0/0
597	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	02/2024 -	09/2024	0/0
598	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460]MoRTH,UTTAR PRADESH	12/2021	170.60 -	09/2024 -	09/2024	0/0
599	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465]MoRTH,NAGALAND	06/2020	252.19 -	09/2024 09/2024	09/2024	0/0
600	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530]MoRTH,RAJASTHAN	12/2021	150.11 -	09/2024 -	09/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
601	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587]MoRTH,UTTAR PRADESH	03/2020	262.37 -	09/2024 -	09/2024	0/0
602	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902]MoRTH,MAHARASHTRA	12/2022	213.32 -	09/2024 -	09/2024	0/0
603	UPGRADATION OF NH 130A MUNGELI TO PONDY FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920]MoRTH,CHHATTISGARH	03/2021	218.57 -	09/2024 -	09/2024	0/0
604	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932]MoRTH,ANDHRA PRADESH	03/2022	401.72 -	09/2024 -	09/2024	0/0
605	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953]MoRTH,ANDHRA PRADESH	12/2021	388.71 -	09/2024 -	09/2024	0/0
606	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882]MoRTH,MAHARASHTRA	03/2022	496.64 -	10/2024 -	10/2024	0/0
607	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948]MoRTH,KARNATAKA	10/2022	355.72 -	10/2024 -	10/2024	0/0
608	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958]MoRTH,ANDHRA PRADESH	08/2020	311.22 -	10/2024 -	10/2024	0/0
609	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI - JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	05/2019 -	11/2024	0/0
610	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA	03/2019	423.15 -	12/2019 11/2024	11/2024	0/0
611	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471]MoRTH,UTTAR PRADESH	04/2020	325.24 -	11/2024 -	11/2024	0/0
612	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861]MoRTH,ODISHA	02/2022	157.49 -	11/2024 -	11/2024	0/0
613	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870]MoRTH,BIHAR	02/2022	624.43 -	11/2024 -	11/2024	0/0
614	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR	03/2021	566.15 -	03/2024 -	11/2024	0/0
615	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881]MoRTH,MAHARASHTRA	06/2021	574.00 -	11/2024 -	11/2024	0/0
616	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946]MoRTH,KARNATAKA	11/2022	218.93 -	11/2024 -	11/2024	0/0
617	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	08/2016 -	12/2024	0/0
618	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	09/2023 -	12/2024	0/0
619	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447]MoRTH,HIMACHAL PRADESH	08/2020	371.93 -	12/2024 -	12/2024	0/0
620	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528]MoRTH,RAJASTHAN	01/2022	194.88 -	12/2024 -	12/2024	0/0
621	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878]MoRTH,BIHAR	02/2022	427.29 -	12/2024 -	12/2024	0/0
622	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885]MoRTH,MAHARASHTRA	02/2023	414.81 -	12/2024 -	12/2024	0/0
623	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890]MoRTH,MAHARASHTRA	02/2023	261.82 -	12/2024 -	12/2024	0/0
624	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892]MoRTH,MAHARASHTRA	02/2023	245.61 -	12/2024 -	12/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
625	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933]MoRTH,ANDHRA PRADESH	12/2021	480.10 -	12/2024 -	12/2024	0/0
626	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	09/2023 -	12/2024	0/0
627	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875]MoRTH,BIHAR	03/2021	477.54 -	01/2025 -	01/2025	0/0
628	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941]MoRTH,KARNATAKA	01/2023	350.69 -	01/2025 -	01/2025	0/0
629	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951]MoRTH,ANDHRA PRADESH	01/2022	403.22 -	01/2025 -	01/2025	0/0
630	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954]MoRTH,ANDHRA PRADESH	03/2022	568.12 -	01/2025 -	01/2025	0/0
631	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931]MoRTH,ANDHRA PRADESH	03/2022	536.00 -	02/2025 -	02/2025	0/0
632	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947]MoRTH,KARNATAKA	02/2023	177.94 -	02/2025 -	02/2025	0/0
633	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950]MoRTH,ANDHRA PRADESH	03/2021	369.81 -	02/2025 -	02/2025	0/0
634	REHABILITATION AND UPGRADEATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470]MoRTH,HIMACHAL PRADESH	08/2020	314.32 -	04/2025 -	04/2025	0/0
635	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840]MoRTH,ASSAM	03/2022	535.03 -	04/2025 -	04/2025	0/0
636	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860]MoRTH,ODISHA	01/2022	300.33 -	04/2025 -	04/2025	0/0
637	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903]MoRTH,MAHARASHTRA	08/2022	206.54 -	04/2025 -	04/2025	0/0
638	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928]MoRTH,RAJASTHAN	03/2022	317.74 -	04/2025 -	04/2025	0/0
639	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865]MoRTH,ODISHA	12/2021	324.09 -	05/2025 -	05/2025	0/0
640	REHABILITATION AND UPGRADEATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884]MoRTH,MAHARASHTRA	03/2023	428.80 -	05/2025 -	05/2025	0/0
641	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955]MoRTH,ANDHRA PRADESH	03/2022	317.22 -	05/2025 -	05/2025	0/0
642	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855]MoRTH,NAGALAND	02/2021	192.93 -	06/2025 -	06/2025	0/0
643	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858]MoRTH,ODISHA	03/2022	499.79 -	06/2025 -	06/2025	0/0
644	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864]MoRTH,ODISHA	11/2021	154.49 -	06/2025 -	06/2025	0/0
645	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408]MoRTH,ASSAM	02/2021	925.47 -	07/2025 -	07/2025	0/0
646	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879]MoRTH,BIHAR	03/2022	295.24 -	07/2025 -	07/2025	0/0
647	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880]MoRTH,MAHARASHTRA	03/2022	778.18 -	07/2025 -	07/2025	0/0
648	Sagwara Bypass and Garhi- Partapur Bypass of NH- 927A in the State of Rajasthan. - [N24001868]MoRTH,RAJASTHAN	03/2022	187.65 -	08/2025 -	08/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
649	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869]MoRTH,RAJASTHAN	12/2022	235.15 -	08/2025 -	08/2025	0/0
650	WIDENING & STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROAD - [N24001924]MoRTH,JHARKHAND	03/2022	514.22 -	08/2025 -	08/2025	0/0
651	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925]MoRTH,JHARKHAND	03/2022	423.18 -	08/2025 -	08/2025	0/0
652	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935]MoRTH,ANDHRA PRADESH	03/2022	724.17 -	08/2025 -	08/2025	0/0
653	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952]MoRTH,ANDHRA PRADESH	03/2022	285.50 -	08/2025 -	08/2025	0/0
654	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850]MoRTH,WEST BENGAL	03/2022	995.04 995.04	09/2025 09/2025	09/2025	0/0
655	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927]MoRTH,RAJASTHAN	02/2022	838.43 -	09/2025 -	09/2025	0/0
656	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959]MoRTH,ANDHRA PRADESH	03/2022	839.98 -	09/2025 -	09/2025	0/0
657	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESIGN KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862]MoRTH,ODISHA	02/2022	238.78 -	10/2025 -	10/2025	0/0
658	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929]MoRTH,UTTAR PRADESH	01/2022	697.66 -	10/2025 -	10/2025	0/0
659	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940]MoRTH,KARNATAKA	01/2023	166.58 -	01/2026 -	01/2026	0/0
660	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291]MoRTH,ARUNACHAL PRADESH	03/2019	421.48 -	03/2027 -	03/2027	0/0
661	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292]MoRTH,ARUNACHAL PRADESH	03/2019	543.05 -	03/2027 -	03/2027	0/0
662	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293]MoRTH,ARUNACHAL PRADESH	03/2019	486.70 -	03/2027 -	03/2027	0/0
663	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294]MoRTH,ARUNACHAL PRADESH	03/2019	560.39 -	03/2027 -	03/2027	0/0
664	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297]MoRTH,ARUNACHAL PRADESH	03/2019	450.65 -	03/2027 -	03/2027	0/0
665	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374]MoRTH,ARUNACHAL PRADESH	06/2020	437.60 -	03/2027 -	03/2027	0/0
666	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375]MoRTH,ARUNACHAL PRADESH	06/2020	496.47 -	03/2027 -	03/2027	0/0
667	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376]MoRTH,ARUNACHAL PRADESH	03/2021	182.55 -	03/2027 -	03/2027	0/0
668	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877]MoRTH,BIHAR	07/2020	1,110.23 -	05/2027 -	05/2027	0/0
669	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH,BIHAR	02/2019	2,926.42 -	- 09/2024	-	0/0
670	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A - [N24000378]MoRTH,MADHYA PRADESH	06/2015	390.51 -	- -	-	0/0
671	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	- -	-	0/0
672	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND	03/2018	460.73 -	- -	-	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>					
673	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL,SIKKIM	03/2017	165.56 -	06/2022 -	06/2022	0/0
674	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	257.34 -	11/2019 -	11/2019	0/0
675	PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND	02/2021	207.33 -	03/2023 -	03/2023	0/0
676	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914]NHIDCL,TRIPURA	05/2023	195.95 -	11/2024 -	11/2024	0/0
677	PEREN-DIMAPUR PKG-3 - [N24001912]NHIDCL,NAGALAND	02/2021	177.77 -	06/2025 -	06/2025	0/0
	<u>National Highways Authority Of India</u>					
678	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI,BIHAR	09/2020	897.45 -	04/2023 -	04/2023	0/0
679	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI,HARYANA	03/2018	1,484.30 -	12/2020 08/2023	05/2023	0/0
680	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI,RAJASTHAN	11/2019	1,640.10 -	05/2023 02/2024	05/2023	0/0
681	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA - [N24001807]NHAI,MAHARASHTRA	02/2018	1,061.29 1,061.29	10/2021 05/2023	05/2023	0/0
682	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI,BIHAR	03/2018	496.20 496.38	11/2021 06/2024	06/2023	0/0
683	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487]NHAI,MAHARASHTRA	10/2020	169.83 -	10/2022 06/2023	06/2023	0/0
684	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI,ASSAM	07/2017	442.23 -	04/2020 -	06/2023	0/0
685	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI,RAJASTHAN	11/2019	952.57 -	01/2023 12/2023	06/2023	0/0
686	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI,RAJASTHAN	11/2019	1,658.06 -	12/2022 10/2023	06/2023	0/0
687	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH	09/2019	194.40 -	09/2022 -	06/2023	0/0
688	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA	01/2021	1,167.52 1,157.00	01/2023 12/2023	06/2023	0/0
689	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-)0.650 TO KM. 132.955 OF NH-552G - [N24001760]NHAI,MADHYA PRADESH	10/2020	506.56 498.47	06/2023 11/2023	06/2023	0/0
690	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI - [N24000629]NHAI,MAHARASHTRA	11/2016	400.25 -	03/2019 07/2023	07/2023	0/0
691	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI,RAJASTHAN	10/2019	662.08 -	07/2023 01/2024	07/2023	0/0
692	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN	11/2019	1,272.97 -	10/2022 03/2024	07/2023	0/0
693	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN	11/2019	1,119.35 -	05/2023 03/2024	07/2023	0/0
694	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463]NHAI,WEST BENGAL	12/2015	1,083.00 1,414.01	06/2018 12/2023	08/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
695	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI,RAJASTHAN	02/2018	741.86 649.00	04/2021 12/2023	08/2023	0/0
696	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI,RAJASTHAN	10/2019	846.59 -	08/2023 01/2024	08/2023	0/0
697	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI,RAJASTHAN	11/2019	1,425.02 -	03/2023 02/2024	08/2023	0/0
698	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI,TAMIL NADU	02/2019	1,291.37 -	08/2023 -	08/2023	0/0
699	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI,TAMIL NADU	07/2022	186.50 -	08/2023 -	08/2023	0/0
700	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755]NHAI,UTTAR PRADESH	10/2019	1,936.68 -	03/2023 -	08/2023	0/0
701	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI,RAJASTHAN	04/2017	894.00 -	04/2020 11/2023	09/2023	0/0
702	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185]NHAI,UTTAR PRADESH	11/2017	2,159.00 2,262.00	07/2021 04/2023	09/2023	0/0
703	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI,MAHARASHTRA	09/2021	531.86 532.41	09/2023 09/2023	09/2023	0/0
704	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI,PUNJAB	12/2020	524.88 -	09/2023 -	09/2023	0/0
705	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG II) [KURANKHED TO SHELAD FROM KM. 220.00 TO KM. 270.00] - [N24001801]NHAI,MAHARASHTRA	11/2019	633.70 -	02/2023 -	09/2023	0/0
706	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI - [N24001803]NHAI,MAHARASHTRA	12/2019	1,393.95 1,393.95	11/2022 09/2023	09/2023	0/0
707	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566]NHAI,KERALA	04/2016	804.97 571.45	06/2018 10/2023	10/2023	0/0
708	JUNAGADH BYPASS - [N24000701]NHAI,GUJARAT	10/2017	232.49 375.78	04/2021 06/2023	10/2023	0/0
709	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523]NHAI,UTTAR PRADESH	03/2021	836.24 -	10/2023 10/2023	10/2023	0/0
710	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524]NHAI,UTTAR PRADESH	03/2021	990.28 -	10/2023 10/2023	10/2023	0/0
711	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]NHAI,RAJASTHAN	02/2019	755.16 -	10/2023 12/2023	10/2023	0/0
712	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561]NHAI,RAJASTHAN	10/2019	839.63 -	10/2023 01/2024	10/2023	0/0
713	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]NHAI,RAJASTHAN	02/2019	738.90 -	10/2023 12/2023	10/2023	0/0
714	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]NHAI,JHARKHAND	09/2020	748.99 -	10/2023 -	10/2023	0/0
715	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI,TAMIL NADU	02/2019	166.90 -	03/2021 -	10/2023	0/0
716	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH	01/2021	428.04 -	10/2023 -	10/2023	0/0
717	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620]NHAI,JAMMU AND KASHMIR	09/2021	442.14 -	10/2023 10/2023	10/2023	0/0
718	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI,PUNJAB	12/2020	366.85 366.85	06/2023 10/2023	10/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
719	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	03/2023 -	10/2023	0/0
720	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]NHAI,UTTAR PRADESH	09/2021	300.79 -	10/2023 -	10/2023	0/0
721	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740]NHAI,UTTAR PRADESH	10/2019	2,325.28 -	09/2023 -	10/2023	0/0
722	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787]NHAI,GUJARAT	05/2020	971.03 -	10/2023 10/2023	10/2023	0/0
723	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG I) [AMRAVATI TO KURANKHED FROM KM. 166.00 TO KM. 220.00] - [N24001800]NHAI,MAHARASHTRA	11/2019	713.07 -	07/2023 -	10/2023	0/0
724	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI,MAHARASHTRA	03/2017	247.02 -	03/2020 -	11/2023	0/0
725	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI,JHARKHAND	01/2018	273.46 -	11/2021 08/2022	11/2023	0/0
726	FOUR LANING OF CHETTICKULAM TO NATHAM SECTION OF NH-785 FROM CHETTICKULAM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI,TAMIL NADU	03/2018	505.35 -	10/2022 11/2023	11/2023	0/0
727	FOUR LANING OF MADURAI- CHETTICKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICKULAM (7/300) - [N24000827]NHAI,TAMIL NADU	03/2018	628.71 -	11/2020 11/2023	11/2023	0/0
728	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828]NHAI,TAMIL NADU	03/2018	633.55 736.33	09/2023 08/2023	11/2023	0/0
729	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI,TAMIL NADU	03/2018	998.70 1,358.32	11/2021 -	11/2023	0/0
730	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI,TAMIL NADU	03/2018	1,294.47 1,588.40	11/2021 -	11/2023	0/0
731	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI,HARYANA	11/2021	694.00 -	11/2023 11/2023	11/2023	0/0
732	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]NHAI,HARYANA	07/2020	899.00 -	07/2022 11/2023	11/2023	0/0
733	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 -	07/2022 -	11/2023	0/0
734	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	03/2022 -	11/2023	0/0
735	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPU - [N24001695]NHAI,TAMIL NADU	12/2020	230.69 -	02/2022 -	11/2023	0/0
736	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR	12/2018	333.60 466.59	10/2020 -	11/2023	0/0
737	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]NHAI,UTTAR PRADESH	10/2019	1,779.83 -	11/2023 -	11/2023	0/0
738	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH	08/2019	323.51 -	04/2023 -	11/2023	0/0
739	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	09/2021 -	11/2023	0/0
740	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	09/2021 -	11/2023	0/0
741	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI,GUJARAT	02/2020	752.30 -	08/2023 12/2023	11/2023	0/0
742	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	06/2023 -	11/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
743	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI,MAHARASHTRA	12/2019	1,654.07 -	09/2022 -	11/2023	0/0
744	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	03/2023 -	11/2023	0/0
745	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830]NHAI,UTTAR PRADESH	06/2020	2,002.79 -	11/2023 -	11/2023	0/0
746	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	12/2019 -	12/2023	0/0
747	4-LANNING OF KODEBAD-DHANTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT - [N24000630]NHAI,MAHARASHTRA	11/2016	446.17 -	03/2019 -	12/2023	0/0
748	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI,KERALA	09/2017	1,124.11 1,503.86	05/2020 11/2023	12/2023	0/0
749	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHTRA - [N24000825]NHAI,TELANGANA	03/2018	828.29 1,140.50	02/2023 12/2023	12/2023	0/0
750	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STATE - [N24001303]NHAI,BIHAR	10/2013	649.90 -	12/2020 -	12/2023	0/0
751	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI,BIHAR	10/2013	446.97 -	11/2020 -	12/2023	0/0
752	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STATE - [N24001305]NHAI,BIHAR	10/2013	464.09 -	11/2020 -	12/2023	0/0
753	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA	02/2019	397.60 -	02/2022 -	12/2023	0/0
754	TUNNEL AT KHAMBATKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486]NHAI,MAHARASHTRA	02/2019	493.00 -	02/2022 12/2023	12/2023	0/0
755	4L OF KM 0.00 TO KM 42.00 OF OFDOBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO - [N24001509]NHAI,KARNATAKA	01/2020	1,307.00 -	04/2021 12/2023	12/2023	0/0
756	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514]NHAI,PUNJAB	01/2021	1,060.29 -	01/2024 12/2023	12/2023	0/0
757	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571]NHAI,RAJASTHAN	11/2019	1,341.36 -	12/2023 02/2024	12/2023	0/0
758	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI,JHARKHAND	01/2019	466.55 518.00	12/2020 -	12/2023	0/0
759	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]NHAI,TAMIL NADU	10/2020	434.12 -	05/2023 12/2023	12/2023	0/0
760	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609]NHAI,MAHARASHTRA	01/2023	151.26 -	12/2023 -	12/2023	0/0
761	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694]NHAI,TAMIL NADU	02/2019	1,243.57 -	12/2023 -	12/2023	0/0
762	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]NHAI,BIHAR	09/2020	2,334.68 2,335.00	03/2023 12/2023	12/2023	0/0
763	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR	09/2020	939.43 -	03/2023 -	12/2023	0/0
764	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI,BIHAR	08/2020	690.00 -	07/2023 -	12/2023	0/0
765	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU	10/2018	707.90 766.51	02/2021 -	12/2023	0/0
766	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 - [N24001724]NHAI,TAMIL NADU	05/2019	602.57 621.38	07/2021 05/2023	12/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
767	4L PS OF MEERUT TO AFTER BRIDGE OVER RIVER YAMUNA, HARYANA VIA SHAMLI-FROM KM. 0.00 TO KM. 88.476 OF - [N24001741]NHAI,UTTAR PRADESH	09/2020	798.96 -	01/2023 06/2023	12/2023	0/0
768	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II - [N24001742]NHAI,UTTAR PRADESH	06/2020	1,621.07 -	10/2022 07/2023	12/2023	0/0
769	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743]NHAI,UTTAR PRADESH	01/2018	1,916.38 -	02/2023 08/2023	12/2023	0/0
770	4L OF SHAMLI BYPASS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	11/2022 -	12/2023	0/0
771	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI, WEST BENGAL	08/2021	557.55 -	08/2023 -	12/2023	0/0
772	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI, WEST BENGAL	12/2018	2,375.87 2,566.80	02/2023 08/2023	12/2023	0/0
773	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT	03/2021	536.03 -	09/2022 -	12/2023	0/0
774	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI,GUJARAT	03/2021	485.75 -	09/2022 -	12/2023	0/0
775	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS- PACKAGE-4) - [N24001794]NHAI,GUJARAT	02/2020	778.15 -	03/2023 -	12/2023	0/0
776	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805]NHAI,MAHARASHTRA	03/2018	1,169.04 -	03/2021 06/2023	12/2023	0/0
777	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI, WEST BENGAL	04/2014	1,665.00 -	09/2016 -	01/2024	0/0
778	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI,HIMACHAL PRADESH	03/2018	478.74 -	05/2021 11/2022	01/2024	0/0
779	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	02/2021 08/2023	01/2024	0/0
780	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI,TAMIL NADU	03/2018	2,120.40 2,565.63	01/2022 -	01/2024	0/0
781	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]NHAI,JAMMU AND KASHMIR	09/2021	811.19 -	12/2023 01/2024	01/2024	0/0
782	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522]NHAI,TELANGANA	01/2021	1,307.95 -	01/2024 -	01/2024	0/0
783	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603]NHAI,TAMIL NADU	01/2019	1,518.53 -	10/2022 -	01/2024	0/0
784	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612]NHAI,RAJASTHAN	07/2020	1,788.69 -	01/2024 12/2024	01/2024	0/0
785	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623]NHAI,JAMMU AND KASHMIR	01/2020	336.01 -	01/2024 01/2024	01/2024	0/0
786	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685]NHAI,KARNATAKA	01/2021	1,069.00 -	01/2024 -	01/2024	0/0
787	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA	03/2021	1,065.06 1,444.50	03/2023 12/2023	01/2024	0/0
788	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA	10/2019	1,225.24 1,505.85	10/2021 12/2023	01/2024	0/0
789	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706]NHAI,BIHAR	03/2021	1,097.18 1,097.00	01/2024 -	01/2024	0/0
790	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU	11/2021	463.44 463.44	02/2023 -	01/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
791	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA	02/2020	808.31 -	01/2023 -	01/2024	0/0
792	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806]NHAI,MAHARASHTRA	03/2018	1,241.38 -	03/2023 06/2023	01/2024	0/0
793	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGPUR ROAD) SECTIO - [N24000711]NHAI,RAJASTHAN	12/2017	1,308.73 -	12/2020 -	02/2024	0/0
794	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	12/2021 12/2023	02/2024	0/0
795	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484]NHAI,TELANGANA	09/2022	804.69 -	02/2024 -	02/2024	0/0
796	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]NHAI,MAHARASHTRA	09/2021	618.45 -	09/2023 02/2024	02/2024	0/0
797	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506]NHAI,MAHARASHTRA	02/2022	2,747.00 -	02/2024 -	02/2024	0/0
798	4L OF HARIDWAR NAGINA SECTION DESIGN CH. LME FROM KM 13.829 TO KM 17.110 AND KM 26.077 TO KM 27.508 - [N24001554]NHAI,UTTARAKHAND	06/2020	183.92 -	02/2024 -	02/2024	0/0
799	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU	01/2019	1,409.38 -	12/2022 -	02/2024	0/0
800	SIX LANING OF THALIPARAMBHA- MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA	08/2020	2,714.60 3,319.41	02/2024 11/2021	02/2024	0/0
801	6L OF SRIPERUMBUDUR TO KARAIPTTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU	01/2019	654.26 -	05/2021 -	02/2024	0/0
802	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	04/2019 07/2022	03/2024	0/0
803	NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	07/2019 03/2024	03/2024	0/0
804	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	08/2019 -	03/2024	0/0
805	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI,BIHAR	03/2017	672.89 736.01	03/2020 03/2024	03/2024	0/0
806	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI,HIMACHAL PRADESH	06/2017	2,485.93 -	06/2020 -	03/2024	0/0
807	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	07/2020 -	03/2024	0/0
808	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	12/2021 12/2019	03/2024	0/0
809	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724]NHAI,BIHAR	01/2018	895.39 -	04/2024 -	03/2024	0/0
810	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI,JHARKHAND	01/2018	1,155.16 -	11/2021 09/2022	03/2024	0/0
811	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA	01/2018	686.65 504.09	09/2020 -	03/2024	0/0
812	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA	01/2018	999.00 1,152.70	09/2021 -	03/2024	0/0
813	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]NHAI,ODISHA	01/2018	503.88 609.03	06/2021 03/2024	03/2024	0/0
814	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI,WEST BENGAL	03/2018	841.57 1,619.48	09/2022 12/2022	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
815	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI, GUJARAT	03/2018	1,161.39 1,404.00	10/2021 03/2024	03/2024	0/0
816	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI, JHARKHAND	03/2018	1,005.08 1,073.10	03/2021 06/2023	03/2024	0/0
817	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI, MAHARASHTRA	09/2021	624.45 627.79	09/2023 09/2023	03/2024	0/0
818	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI, MAHARASHTRA	09/2021	667.66 666.21	09/2023 09/2023	03/2024	0/0
819	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505]NHAI, MAHARASHTRA	03/2022	1,549.02 -	03/2024 -	03/2024	0/0
820	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI, GUJARAT	09/2020	1,185.69 -	02/2024 -	03/2024	0/0
821	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI, GUJARAT	11/2019	1,669.56 -	09/2023 -	03/2024	0/0
822	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI, GUJARAT	09/2020	1,198.55 -	11/2023 -	03/2024	0/0
823	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520]NHAI, GUJARAT	11/2019	1,604.06 -	05/2024 -	03/2024	0/0
824	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR - DEHRADUN SECTION FROM KM. - [N24001525]NHAI, UTTARAKHAND	03/2021	169.08 -	03/2024 03/2024	03/2024	0/0
825	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI, HARYANA	11/2020	1,690.23 -	12/2023 -	03/2024	0/0
826	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534]NHAI, HARYANA	12/2020	1,334.04 -	01/2024 03/2024	03/2024	0/0
827	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]NHAI, JHARKHAND	09/2020	755.26 -	03/2024 -	03/2024	0/0
828	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 - [N24001591]NHAI, CHHATTISGARH	02/2021	999.97 -	01/2024 -	03/2024	0/0
829	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]NHAI, JHARKHAND	08/2020	1,034.00 -	03/2024 -	03/2024	0/0
830	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI, JHARKHAND	11/2021	1,302.72 -	07/2023 -	03/2024	0/0
831	4 LANE OF BILASPUR TO URGU PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]NHAI, CHHATTISGARH	04/2020	1,855.59 1,869.85	03/2024 -	03/2024	0/0
832	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI, KERALA	03/2020	210.37 213.06	06/2022 04/2023	03/2024	0/0
833	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE - OD-1) - [N24001669]NHAI, ODISHA	02/2021	586.00 -	03/2024 -	03/2024	0/0
834	6L OF KARKI - KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE - OD-4) - [N24001670]NHAI, ODISHA	02/2021	593.00 -	03/2024 -	03/2024	0/0
835	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE - OD-2) - [N24001671]NHAI, ODISHA	02/2021	925.00 -	03/2024 -	03/2024	0/0
836	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700]NHAI, BIHAR	12/2021	552.55 553.00	03/2024 -	03/2024	0/0
837	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704]NHAI, BIHAR	03/2021	1,020.84 -	03/2024 -	03/2024	0/0
838	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705]NHAI, BIHAR	03/2022	1,485.66 -	03/2024 -	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
839	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]NHAI, BIHAR	03/2021	1,143.46 1,143.00	01/2024 03/2024	03/2024	0/0
840	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V) - [N24001751]NHAI, WEST BENGAL	12/2018	1,548.07 -	09/2021 -	03/2024	0/0
841	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770]NHAI, MADHYA PRADESH	02/2022	417.51 -	03/2024 -	03/2024	0/0
842	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772]NHAI, UTTAR PRADESH	08/2021	1,147.26 -	03/2024 -	03/2024	0/0
843	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI, GUJARAT	07/2020	2,271.86 -	12/2023 -	03/2024	0/0
844	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI, MAHARASHTRA	10/2021	815.77 -	01/2024 -	03/2024	0/0
845	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI, MAHARASHTRA	02/2021	540.21 -	11/2023 -	03/2024	0/0
846	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809]NHAI, HIMACHAL PRADESH	05/2022	469.95 -	03/2024 -	03/2024	0/0
847	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR - [N24001420]NHAI, PUNJAB	02/2021	853.66 -	04/2024 -	04/2024	0/0
848	4-LANING OF MELUR - PILLAYARPATTI - KARAUKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI, TAMIL NADU	06/2018	1,103.86 -	03/2022 -	04/2024	0/0
849	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615]NHAI, MADHYA PRADESH	03/2021	790.78 -	04/2024 -	04/2024	0/0
850	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI, KERALA	06/2020	3,041.65 3,799.76	04/2024 10/2021	04/2024	0/0
851	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI, KERALA	06/2020	1,746.45 2,377.88	04/2024 10/2021	04/2024	0/0
852	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE - OD-3) - [N24001668]NHAI, ODISHA	03/2021	1,249.00 -	04/2024 -	04/2024	0/0
853	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701]NHAI, BIHAR	04/2022	1,769.50 -	04/2024 -	04/2024	0/0
854	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT - SHAMLI - MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]NHAI, UTTAR PRADESH	08/2022	326.79 -	04/2024 -	04/2024	0/0
855	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737]NHAI, UTTAR PRADESH	11/2021	923.15 -	04/2024 -	04/2024	0/0
856	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746]NHAI, UTTAR PRADESH	03/2021	364.47 -	04/2024 -	04/2024	0/0
857	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767]NHAI, MADHYA PRADESH	01/2021	1,001.69 -	04/2024 -	04/2024	0/0
858	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI, MAHARASHTRA	02/2021	1,166.96 -	10/2023 -	04/2024	0/0
859	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209 (EXISTING CHAINAGE FROM - [N24000622]NHAI, KARNATAKA	09/2016	950.69 -	08/2019 05/2024	05/2024	0/0
860	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250 (DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI, TAMIL NADU	03/2017	848.45 -	03/2020 05/2024	05/2024	0/0
861	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL - ALANDI S - [N24001489]NHAI, MAHARASHTRA	05/2022	519.93 -	05/2024 -	05/2024	0/0
862	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504]NHAI, MAHARASHTRA	05/2022	1,260.00 -	05/2024 -	05/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
863	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507]NHAI,MAHARASHTRA	11/2022	1,124.00 -	05/2024 -	05/2024	0/0
864	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521]NHAI,MAHARASHTRA	11/2022	990.00 -	10/2024 05/2024	05/2024	0/0
865	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]NHAI,TAMIL NADU	01/2019	1,051.69 -	01/2023 05/2024	05/2024	0/0
866	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607]NHAI,MAHARASHTRA	10/2022	332.00 -	05/2024 -	05/2024	0/0
867	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL - ALANDI S - [N24001610]NHAI,MAHARASHTRA	01/2022	1,833.73 -	05/2024 05/2024	05/2024	0/0
868	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA	05/2020	1,981.07 2,430.53	05/2024 11/2021	05/2024	0/0
869	6L GREENFIELD KALIAGURA - BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667]NHAI,ODISHA	09/2021	1,734.00 1,734.00	05/2024 -	05/2024	0/0
870	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE -- [N24001678]NHAI,ODISHA	08/2021	1,460.00 1,460.00	06/2024 -	05/2024	0/0
871	BANGALORE CHENNAI EXPRESSWAY PHASE-III - PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 - [N24001720]NHAI,TAMIL NADU	10/2020	1,023.91 1,284.62	05/2024 -	05/2024	0/0
872	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812]NHAI,HIMACHAL PRADESH	03/2021	1,002.11 1,247.93	05/2024 -	05/2024	0/0
873	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	03/2014 -	06/2024	0/0
874	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	07/2020 -	06/2024	0/0
875	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU	08/2017	1,176.37 -	09/2020 06/2024	06/2024	0/0
876	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU	09/2017	1,227.87 -	08/2020 06/2024	06/2024	0/0
877	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	08/2021 -	06/2024	0/0
878	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	11/2021 -	06/2024	0/0
879	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH - [N24001545]NHAI,ASSAM	08/2022	175.00 -	12/2022 -	06/2024	0/0
880	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548]NHAI,ASSAM	03/2022	457.72 -	06/2024 -	06/2024	0/0
881	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559]NHAI,RAJASTHAN	09/2021	672.35 -	06/2024 -	06/2024	0/0
882	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622]NHAI,JAMMU AND KASHMIR	07/2021	1,401.87 -	06/2024 06/2024	06/2024	0/0
883	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643]NHAI,PUNJAB	12/2020	857.91 -	06/2024 -	06/2024	0/0
884	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	09/2023 -	06/2024	0/0
885	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	09/2023 -	06/2024	0/0
886	BAKHTIYARPUR RAJLAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708]NHAI,BIHAR	09/2020	2,156.22 -	06/2024 -	06/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
887	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753]NHAI,UTTAR PRADESH	02/2022	570.98 578.02	06/2024 06/2024	06/2024	0/0
888	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757]NHAI,MADHYA PRADESH	01/2020	876.37 -	10/2024 -	06/2024	0/0
889	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758]NHAI,MADHYA PRADESH	01/2020	823.05 -	10/2024 -	06/2024	0/0
890	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759]NHAI,MADHYA PRADESH	01/2020	909.84 -	06/2024 -	06/2024	0/0
891	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	11/2023 -	06/2024	0/0
892	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	08/2023 -	06/2024	0/0
893	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810]NHAI,HIMACHAL PRADESH	02/2022	190.60 -	06/2024 -	06/2024	0/0
894	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811]NHAI,HIMACHAL PRADESH	04/2021	583.93 69.74	06/2024 -	06/2024	0/0
895	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	03/2020 07/2022	07/2024	0/0
896	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556]NHAI,TELANGANA	12/2021	521.53 -	07/2024 -	07/2024	0/0
897	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]NHAI,TAMIL NADU	12/2018	854.94 -	03/2022 07/2024	07/2024	0/0
898	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638]NHAI,PUNJAB	11/2021	646.42 646.42	07/2024 07/2024	07/2024	0/0
899	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658]NHAI,KERALA	01/2021	4,265.42 -	07/2024 -	07/2024	0/0
900	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659]NHAI,KERALA	02/2021	3,375.31 -	07/2024 -	07/2024	0/0
901	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718]NHAI,TAMIL NADU	12/2020	843.48 984.61	07/2024 -	07/2024	0/0
902	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719]NHAI,TAMIL NADU	02/2021	2,948.31 3,516.83	07/2024 -	07/2024	0/0
903	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765]NHAI,MADHYA PRADESH	08/2022	207.77 -	07/2024 -	07/2024	0/0
904	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773]NHAI,DELHI	05/2020	1,467.44 -	07/2024 -	07/2024	0/0
905	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795]NHAI,MAHARASHTRA	10/2022	490.40 -	07/2024 -	07/2024	0/0
906	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432]NHAI,ASSAM	12/2021	300.00 -	08/2024 -	08/2024	0/0
907	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	02/2024 -	08/2024	0/0
908	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAU ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558]NHAI,RAJASTHAN	11/2021	736.75 -	08/2024 -	08/2024	0/0
909	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621]NHAI,JAMMU AND KASHMIR	07/2021	614.48 -	08/2024 08/2024	08/2024	0/0
910	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642]NHAI,PUNJAB	02/2021	1,474.77 -	08/2024 -	08/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
911	FOUR LANE OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698]NHAI, BIHAR)	08/2022	1,198.02 -	08/2024 -	08/2024	0/0
912	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]NHAI, TAMIL NADU	11/2020	1,155.49 1,458.45	08/2024 -	08/2024	0/0
913	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZZAFARNAGAR) AND NH-58 (MEERUT - [N24001726]NHAI, UTTAR PRADESH)	01/2023	391.26 -	08/2024 -	08/2024	0/0
914	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733]NHAI, UTTAR PRADESH	03/2022	1,602.48 -	08/2024 -	08/2024	0/0
915	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-LOHADDA TO VILL.-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734]NHAI, UTTAR PRADESH	03/2022	1,335.45 -	08/2024 -	08/2024	0/0
916	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-KHYAWARI TO VILL.-LATIPUR AT SAHARANPUR BYPASS FROM KM - [N24001735]NHAI, UTTAR PRADESH	03/2022	1,428.19 -	08/2024 -	08/2024	0/0
917	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL.-KARAUNDA MAHAJAN TO VILL.-KHYAWARI FROM KM. 56.500 TO K - [N24001736]NHAI, UTTAR PRADESH	01/2022	1,159.96 -	08/2024 -	08/2024	0/0
918	4-LANNING OF WARANGA-MAHAGAON SECTION (KM 253.7000 TO 320.580) - [N24000659]NHAI, MAHARASHTRA	03/2017	1,059.73 1,071.00	03/2017 05/2021	09/2024	0/0
919	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI, KERALA	02/2018	1,424.77 1,862.77	02/2023 01/2024	09/2024	0/0
920	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI, MAHARASHTRA	03/2018	1,162.92 1,182.87	07/2021 -	09/2024	0/0
921	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483]NHAI, TELANGANA	02/2022	637.11 -	09/2024 -	09/2024	0/0
922	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551]NHAI, JAMMU AND KASHMIR)	10/2021	3,044.02 3,044.02	09/2024 -	09/2024	0/0
923	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593]NHAI, CHHATTISGARH	11/2021	1,368.19 -	09/2024 -	09/2024	0/0
924	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651]NHAI, KERALA)	09/2021	2,878.97 -	09/2024 09/2024	09/2024	0/0
925	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666]NHAI, ODISHA)	12/2021	714.00 714.00	09/2024 -	09/2024	0/0
926	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692]NHAI, TAMIL NADU	01/2022	467.99 -	09/2024 -	09/2024	0/0
927	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702]NHAI, BIHAR	12/2021	184.90 185.00	09/2024 -	09/2024	0/0
928	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747]NHAI, WEST BENGAL	03/2020	2,193.23 2,314.00	09/2024 -	09/2024	0/0
929	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748]NHAI, WEST BENGAL	03/2021	2,200.93 -	09/2024 -	09/2024	0/0
930	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813]NHAI, HIMACHAL PRADESH	07/2021	1,692.05 -	09/2024 -	09/2024	0/0
931	SIX LANNING OF AUNTA-SIMARIA (GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI, BIHAR	08/2017	950.64 1,161.00	02/2022 08/2023	10/2024	0/0
932	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI, BIHAR	12/2017	2,598.00 -	10/2024 10/2024	10/2024	0/0
933	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482]NHAI, TELANGANA	08/2022	772.11 -	10/2024 -	10/2024	0/0
934	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508]NHAI, MAHARASHTRA	11/2022	1,450.00 -	10/2024 -	10/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
935	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526]NHAI,UTTARAKHAND	08/2021	1,377.79 1,384.11	10/2024 10/2024	10/2024	0/0
936	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631]NHAI,PUNJAB	03/2021	1,525.31 -	10/2024 -	10/2024	0/0
937	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641]NHAI,PUNJAB	03/2021	1,641.75 -	10/2024 -	10/2024	0/0
938	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657]NHAI,KERALA	06/2021	2,842.14 -	10/2024 10/2024	10/2024	0/0
939	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665]NHAI,ODISHA	12/2021	1,592.00 1,592.00	10/2024 -	10/2024	0/0
940	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]NHAI,KARNATAKA	10/2021	1,331.77 2,082.98	10/2023 10/2024	10/2024	0/0
941	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693]NHAI,TAMIL NADU	09/2021	1,751.18 -	10/2024 -	10/2024	0/0
942	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732]NHAI,UTTAR PRADESH	12/2021	540.97 -	10/2024 -	10/2024	0/0
943	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754]NHAI,UTTAR PRADESH	01/2022	953.79 -	10/2024 -	10/2024	0/0
944	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756]NHAI,MADHYA PRADESH	10/2020	1,352.56 -	10/2024 -	10/2024	0/0
945	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766]NHAI,MADHYA PRADESH	01/2022	1,011.29 -	10/2024 -	10/2024	0/0
946	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796]NHAI,MAHARASHTRA	03/2022	1,013.33 -	10/2024 10/2024	10/2024	0/0
947	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557]NHAI,RAJASTHAN	03/2022	1,636.15 -	11/2024 -	11/2024	0/0
948	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614]NHAI,MADHYA PRADESH	02/2022	524.84 -	11/2024 -	11/2024	0/0
949	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629]NHAI,MULTI STATE	04/2022	796.65 -	11/2024 -	11/2024	0/0
950	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640]NHAI,PUNJAB	03/2021	1,229.38 -	11/2024 -	11/2024	0/0
951	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 -	05/2024 -	11/2024	0/0
952	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	12/2020 12/2022	12/2024	0/0
953	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639]NHAI,PUNJAB	05/2020	864.23 864.23	12/2024 12/2024	12/2024	0/0
954	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699]NHAI,BIHAR	03/2022	312.58 -	12/2024 -	12/2024	0/0
955	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI,WEST BENGAL	08/2018	622.04 -	12/2021 -	12/2024	0/0
956	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771]NHAI,DELHI	06/2020	1,479.22 -	12/2024 -	12/2024	0/0
957	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	03/2024 -	12/2024	0/0
958	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR (NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808]NHAI,HIMACHAL PRADESH	03/2021	1,322.95 1,442.47	12/2024 12/2024	12/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
959	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI,TAMIL NADU	03/2018	1,872.68 2,661.51	10/2020 -	01/2025	0/0
960	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555]NHAI,TELANGANA	03/2022	955.49 -	01/2025 -	01/2025	0/0
961	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588]NHAI,CHHATTISGARH	12/2021	1,470.73 -	01/2025 -	01/2025	0/0
962	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594]NHAI,JHARKHAND	02/2022	534.73 -	01/2025 -	01/2025	0/0
963	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625]NHAI,TELANGANA	01/2022	1,227.57 -	01/2025 -	01/2025	0/0
964	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626]NHAI,TELANGANA	02/2022	972.06 -	01/2025 -	01/2025	0/0
965	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637]NHAI,PUNJAB	03/2021	1,754.84 -	01/2025 -	01/2025	0/0
966	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650]NHAI,KERALA	12/2021	3,635.64 -	01/2025 01/2025	01/2025	0/0
967	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553]NHAI,UTTARAKHAND	03/2022	1,092.90 1,092.90	02/2025 -	02/2025	0/0
968	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627]NHAI,JAMMU AND KASHMIR	07/2021	1,912.17 -	02/2025 02/2025	02/2025	0/0
969	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628]NHAI,MULTI STATE	11/2021	2,155.95 -	02/2025 -	02/2025	0/0
970	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEVAL (LUDHIANA - [N24001630]NHAI,PUNJAB	07/2021	1,501.02 -	02/2025 -	02/2025	0/0
971	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635]NHAI,HARYANA	03/2022	1,269.50 -	02/2025 -	02/2025	0/0
972	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649]NHAI,KERALA	12/2021	3,273.61 -	02/2025 02/2025	02/2025	0/0
973	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655]NHAI,KERALA	06/2021	3,606.00 -	02/2025 -	02/2025	0/0
974	BANGALORE/TN BORDER TO HOSKOTE - [N24001674]NHAI,KARNATAKA	02/2023	1,240.60 -	02/2025 -	02/2025	0/0
975	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697]NHAI,BIHAR	02/2023	1,358.00 -	02/2025 -	02/2025	0/0
976	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727]NHAI,UTTAR PRADESH	03/2022	762.62 -	02/2025 -	02/2025	0/0
977	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGI WAL VI - [N24001416]NHAI,PUNJAB	12/2020	989.66 -	01/2024 03/2025	03/2025	0/0
978	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654]NHAI,KERALA	06/2021	2,641.37 -	03/2025 03/2025	03/2025	0/0
979	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656]NHAI,KERALA	06/2021	2,595.00 -	03/2025 -	03/2025	0/0
980	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH -66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653]NHAI,KERALA	11/2021	3,565.82 -	04/2025 -	04/2025	0/0
981	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]NHAI,KERALA	10/2020	3,219.47 3,713.14	04/2024 05/2025	05/2025	0/0
982	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675]NHAI,KARNATAKA	11/2022	1,732.73 -	05/2025 -	05/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
983	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703]NHAI,BIHAR	02/2022	786.81 787.00	05/2025 -	05/2025	0/0
984	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731]NHAI,UTTAR PRADESH	12/2021	2,470.64 -	05/2025 05/2025	05/2025	0/0
985	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785]NHAI,GUJARAT	03/2022	1,373.06 1,085.00	06/2025 -	06/2025	0/0
986	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926]NHAI,JAMMU AND KASHMIR	03/2023	939.86 -	06/2025 -	06/2025	0/0
987	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608]NHAI,MAHARASHTRA	09/2021	2,208.68 -	07/2025 -	07/2025	0/0
988	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728]NHAI,UTTAR PRADESH	12/2021	1,138.81 -	07/2025 -	07/2025	0/0
989	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745]NHAI,UTTAR PRADESH	12/2021	1,972.10 -	07/2025 07/2025	07/2025	0/0
990	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849]NHAI,ANDHRA PRADESH	05/2022	1,063.72 -	07/2025 -	07/2025	0/0
991	TUMKUR - NELAMANGALA(6L) - [N24001681]NHAI,KARNATAKA	08/2022	2,032.15 1,351.00	08/2025 08/2025	08/2025	0/0
992	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856]NHAI,ANDHRA PRADESH	05/2023	648.75 -	08/2025 -	08/2025	0/0
993	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841]NHAI,ANDHRA PRADESH	12/2022	912.94 -	09/2025 -	09/2025	0/0
994	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 90F EXISTING SH-19 KM 26+5 - [N24001921]NHAI,MADHYA PRADESH	08/2021	581.65 -	09/2025 -	09/2025	0/0
995	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844]NHAI,ANDHRA PRADESH	12/2022	1,058.90 -	10/2025 -	10/2025	0/0
996	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845]NHAI,ANDHRA PRADESH	02/2023	1,253.24 -	10/2025 -	10/2025	0/0
997	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846]NHAI,ANDHRA PRADESH	02/2023	1,200.42 -	10/2025 -	10/2025	0/0
998	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848]NHAI,ANDHRA PRADESH	02/2023	909.02 -	10/2025 -	10/2025	0/0
999	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842]NHAI,ANDHRA PRADESH	12/2022	750.81 -	11/2025 -	11/2025	0/0
1000	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843]NHAI,ANDHRA PRADESH	12/2022	992.89 -	11/2025 -	11/2025	0/0
1001	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847]NHAI,ANDHRA PRADESH	01/2023	956.14 -	11/2025 -	11/2025	0/0
1002	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547]NHAI,ASSAM	03/2022	1,909.98 -	01/2026 -	01/2026	0/0
1003	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648]NHAI,KERALA	08/2022	2,429.52 -	01/2026 -	01/2026	0/0
	<u>TELECOMMUNICATIONS</u>					
	<u>Bharat Sanchar Nigam Limited</u>					
1004	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	06/2021 11/2021	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
1005	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115]BSNL,MULTI STATE	03/2023	185.27 -	03/2024 -	03/2024	0/0
1006	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116]BSNL,MULTI STATE	05/2023	645.13 -	08/2024 -	08/2024	0/0
1007	PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117]BSNL,MULTI STATE	06/2023	24,544.55 -	06/2025 -	06/2025	0/0
	<u>Department Of Telecommunication</u>					
1008	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 -	07/2015 12/2022	09/2023	0/0
	<u>URBAN DEVELOPMENT</u>					
	<u>Central Public Works Department</u>					
1009	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	03/2022 -	06/2024	0/0
1010	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154]CPWD,HIMACHAL PRADESH	04/2022	512.34 -	11/2024 -	11/2024	0/0
	<u>Kochi Metro Rail Corporation Ltd</u>					
1011	KOCHI METRO RAIL PROJECT - [N28000081]KMRCL,KERALA	07/2012	5,181.79 -	07/2017 09/2020	09/2020	0/0
	<u>Lucknow Metro Rail Corporation Limited</u>					
1012	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	03/2024 -	12/2025	0/0
1013	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	03/2024 -	06/2026	0/0
	<u>Maharashtra Metro Rail Corporation Ltd.</u>					
1014	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA	12/2016	11,420.00 13,656.22	11/2021 03/2024	03/2024	0/0
	<u>Mumbai Metro Rail Corporation Ltd</u>					
1015	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00 -	03/2020 -	12/2023	0/0
	<u>Madhya Pradesh Metro Rail Co Limited</u>					
1016	BHOPAL METRO RAIL - [N28000124]MPMRCL,MADHYA PRADESH	11/2018	6,941.40 -	02/2023 12/2026	12/2026	0/0
1017	INDORE METRO RAIL - [N28000125]MPMRCL,MADHYA PRADESH	11/2018	7,500.80 -	02/2023 12/2026	12/2026	0/0
	<u>Nagpur Metro Rail Corporation Ltd</u>					
1018	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155]NMRCL,MAHARASHTRA	12/2022	6,708.00 -	12/2027 -	12/2027	0/0
	<u>Patna Metro Rail Corporation</u>					
1019	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAIL,BIHAR	02/2019	13,365.77 -	06/2024 -	09/2024	0/0
	<u>WATER RESOURCES</u>					
	<u>Brahmaputra Board</u>					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
1020	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPB,MAHARASHTRA	03/2017	233.57 -	12/2019 09/2023	12/2023	0/0
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>					
1021	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR	12/2014	225.77 -	03/2020 -	06/2020	0/0
1022	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR	05/2017	191.62 -	11/2020 05/2017	11/2020	0/0
1023	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR	04/2015	268.63 -	01/2021 -	01/2021	0/0
1024	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR	05/2017	356.37 364.00	04/2021 05/2017	04/2021	0/0
1025	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR	03/2017	277.42 253.98	05/2021 03/2017	05/2021	0/0
1026	I AND D AND STP AT CHAPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	12/2020 -	08/2023	0/0
1027	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	08/2021 03/2018	08/2023	0/0
1028	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR	03/2018	230.06 -	07/2021 12/2019	12/2023	0/0
1029	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO,BIHAR	03/2018	294.02 350.79	10/2021 03/2018	12/2023	0/0
1030	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO,BIHAR	10/2017	254.13 413.29	09/2020 11/2020	03/2024	0/0
1031	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR	08/2017	578.89 453.83	06/2022 -	03/2024	0/0
1032	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR	08/2017	824.00 734.09	06/2022 -	03/2024	0/0
	<u>Delhi Jal Board</u>					
1033	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI	05/2017	344.81 -	05/2020 -	05/2020	0/0
1034	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	01/2021 -	03/2022	0/0
1035	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI	03/2017	665.78 -	12/2022 -	09/2023	0/0
1036	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI	05/2016	211.79 223.70	12/2021 -	09/2023	0/0
1037	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI	05/2016	239.11 314.71	02/2022 09/2023	09/2023	0/0
	<u>Kolkata Metropolitan Development Authority</u>					
1038	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA, WEST BENGAL	12/2014	272.32 341.68	04/2020 -	04/2020	0/0
1039	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA, WEST BENGAL	02/2014	274.76 332.56	12/2019 01/2023	06/2022	0/0
1040	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA, WEST BENGAL	10/2017	164.93 -	12/2021 02/2021	03/2023	0/0
1041	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA, WEST BENGAL	08/2017	185.22 -	12/2021 02/2021	08/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
			Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Original / Revised	Anticipated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1042	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA, WEST BENGAL	01/2018	172.10 -	12/2021 02/2021	11/2023	0/0
1043	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA, WEST BENGAL	05/2018	198.43 224.69	02/2022 -	03/2024	0/0
1044	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA, WEST BENGAL	03/2018	165.16 -	06/2022 -	03/2024	0/0
1045	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA, WEST BENGAL	05/2018	160.00 154.73	02/2022 09/2020	06/2024	0/0
1046	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA, WEST BENGAL	01/2019	384.96 -	04/2022 02/2019	12/2024	0/0
1047	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPUR - [N30000030]KMDA, WEST BENGAL	03/2019	287.53 -	04/2022 -	12/2024	0/0
1048	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA, WEST BENGAL	12/2018	234.31 -	04/2022 -	12/2024	0/0
1049	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA, WEST BENGAL	08/2017	307.12 -	09/2022 01/2023	12/2026	0/0
<u>Uttar Pradesh Jal Nigam</u>						
1050	MATHURA SEWERAGE SCHEME - [N30000019]UP JalNigam, UTTAR PRADESH	12/2017	460.45 -	12/2020 06/2018	12/2020	0/0
1051	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UP JalNigam, UTTAR PRADESH	05/2017	767.59 -	09/2021 -	09/2021	0/0
1052	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UP JalNigam, UTTAR PRADESH	01/2019	206.05 -	10/2021 -	03/2023	0/0
1053	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UP JalNigam, UTTAR PRADESH	01/2019	231.79 234.03	12/2021 01/2020	06/2023	0/0
1054	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UP JalNigam, UTTAR PRADESH	03/2018	967.23 708.70	09/2021 -	09/2023	0/0
1055	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UP JalNigam, UTTAR PRADESH	03/2019	271.39 -	08/2021 -	03/2024	0/0
1056	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UP JalNigam, UTTAR PRADESH	10/2017	213.62 261.12	03/2022 02/2021	04/2024	0/0
1057	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UP JalNigam, UTTAR PRADESH	02/2019	681.78 -	06/2022 -	04/2024	0/0
1058	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UP JalNigam, UTTAR PRADESH	03/2019	298.12 -	07/2021 05/2020	04/2024	0/0
<u>Uttarakhand Pey Jal Nigam</u>						
1059	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UK JalNigam, UTTARAKHAND	03/2017	158.00 -	11/2019 -	02/2022	0/0
<u>COMMERCE</u>						
<u>Nbcc For Commerce</u>						
1060	CONSTRUCTION OF A NEW STATE OF ART EDUCATIONAL CAMPUS FOR IIFT AT MAIDAN GARHI, NEW DELHI - [N40000003]NBCC FOR COMMER, DELHI	06/2018	302.64 -	10/2020 -	10/2020	0/0
<u>DEPARTMENT OF HIGHER EDUCATION</u>						
<u>Central Public Works Department</u>						

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (October 2023)						
Sl.No	Project	Date of Approval (Month/Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)		Milestones Achieved/ Total
				Original / Revised	Anticipated	
1	2	3	4	5	6	7
1061	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]CPWD,HIMACHAL PRADESH	03/2021	512.37 512.37	08/2022 11/2024	11/2024	0/0
	<u>Cpwd Of Higher Education</u>					
1062	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH	03/2020	808.62 -	07/2022 -	07/2022	0/0
	<u>Rites Of Higher Education</u>					
1063	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]RITES OF HIGHER,MEGHALAYA	09/2013	484.32 429.70	09/2014 12/2023	12/2023	0/0
	<u>Sikkim University</u>					
1064	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002]Sikkim Universi,SIKKIM	08/2020	314.06 -	01/2025 -	12/2024	0/0
	<u>DPIIT</u>					
	<u>Dmic For Dpiit</u>					
1065	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001]DMIC FOR DPIIT,MULTI STATE	09/2011	20,084.00 20,084.00	03/2027 03/2027	03/2027	0/0
	<u>Iicc For Dpiit</u>					
1066	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	12/2019 -	-	0/0
	<u>RENEWABLE ENERGY</u>					
	<u>Cpwd For Renewable Energy</u>					
1067	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY,DELHI	10/2017	271.90 366.12	11/2019 04/2022	04/2022	0/0
	Total		11,96,381.05 -			0/0
	Grand Total		11,96,381.05			0/0

List of Projects Ahead of Schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
	<u>Sikkim University</u>						
1	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002	8/2020	314.06	303.55	15.70	01/2025	12/2024
	Total		314.06	303.55	15.70		
	<u>PETROLEUM</u>						
	<u>Indian Oil Corporation Limited</u>						
2	PX-PTA REVAMP AT PANIPAT REFINERY - [N16000376	8/2019	1,255.00	1,255.00	826.78	12/2021	11/2023
						12/2023	
3	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400	6/2020	1,378.00	1,378.00	957.11	12/2022	12/2023
						02/2024	
4	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409	9/2020	18,936.00	18,936.00	5,008.62	09/2024	08/2024
	Total		21,569.00	21,569.00	6,792.51		
	<u>POWER</u>						
	<u>National Thermal Power Corporation</u>						
5	ANTA SOLAR 90 MW - [N18000292	1/2021	382.22	382.22	69.01	03/2022	02/2024
						02/2025	
	<u>Satluj Jal Vidyut Nigam Limited</u>						
6	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342	11/2022	646.17	646.17	442.45	04/2024	01/2024
	Total		1,028.39	1,028.39	511.46		
	<u>RAILWAYS</u>						
	<u>Central Railways</u>						
7	WARDHA-NANDED MAHARASHTRA - [N22000231	4/2008	3,168.29	3,445.48	1,752.78	03/2023	03/2024
						12/2026	
8	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	8/2022	955.00	955.39	-	08/2027	03/2027
9	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513	1/2019	904.92	904.92	0.36	03/2028	03/2027
10	BARAMATI - LONAND - [N22000615	2/1999	736.44	736.44	-	03/2027	03/2025
	<u>Eastern Railways</u>						

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
11	Rampurhat-Murairi (29.48 km)-3rd line - [N22000530]	10/2014	218.03 -	218.03	61.63	03/2024 -	11/2023
12	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]	7/2015	283.54 -	283.54	152.33	03/2025 -	03/2024
	<u>North Eastern Railway</u>						
13	SAHJANWA - DOHRIGHAT - [N22000565]	8/2019	371.77 -	1,319.75	327.84	03/2029 -	12/2027
14	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) [N22000613]	11/2016	186.85 -	330.00	326.47	06/2024 -	03/2024
15	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]	10/2018	1,600.00 -	4,939.78	613.61	10/2030 -	03/2028
	<u>North Western Railway</u>						
16	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]	7/2022	1,695.82 -	1,695.82	287.84	07/2030 -	12/2026
17	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]	4/2019	528.48 -	528.48	281.18	03/2025 -	12/2023
18	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594]	11/2021	466.42 -	466.42	279.66	11/2026 -	12/2024
19	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605]	2/2023	422.60 -	422.60	0.81	02/2028 -	01/2026
20	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607]	12/2022	304.00 239.54	239.54	41.01	06/2026 -	12/2025
21	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608]	1/2023	968.92 -	968.92	23.06	06/2028 -	01/2027
22	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606]	2/2023	352.41 -	352.41	-	06/2027 -	06/2025
23	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604]	2/2023	471.06 -	471.06	-	02/2028 -	02/2026
	<u>Rail Vikas Nigam Ltd.</u>						
24	VIJAYAWADA-GUDUR - [N22000369]	4/2015	3,246.26	3,548.68	5,250.33	12/2023 03/2024	12/2023
	<u>South Western Railway</u>						
25	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]	4/2019	294.67 -	307.66	31.82	03/2026 -	02/2025
26	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621]	3/2018	492.87 -	492.87	9.41	03/2025 -	12/2024
27	SHIMOGA-SHIKARIPURA-RANEENNUR (UMBRELLA WORK PB#23/2018-19/NR) [N22000559]	9/2019	1,453.73 -	994.47	28.09	12/2027 -	03/2026
28	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]	6/2019	663.03 -	748.85	0.23	04/2028 -	04/2027
	<u>Southern Railway</u>						
29	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619]	12/2010	600.82 595.39	595.39	268.80	03/2028 -	12/2025
	<u>West Central Railway</u>						

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
30	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [N220100232]	9/1998	247.66 8,913.94	8,248.50	2,444.00	05/2008 03/2027	03/2025
	<u>Western Railway</u>						
31	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]	4/2007	1,640.04 1,873.10	1,873.10	1,238.86	03/2022 03/2026	12/2025
32	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622]	9/2012	261.68 -	261.68	-	03/2027 -	03/2025
33	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]	2/2023	401.48 670.17	670.17	-	03/2030 -	10/2025
34	NADIAD-PETLAD (37.26 KM) - [N22000539]	5/2022	335.34 461.91	461.91	0.02	06/2030 -	06/2025
35	PETLAD-BHADRAN (22.5 KM) - [N22000538]	5/2022	202.50 307.12	307.12	0.97	05/2030 -	05/2025
36	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537]	6/2022	354.99 482.43	482.43	12.32	02/2030 -	02/2025
37	NIMACH-RATLAM (133 KM) - [N22000536]	10/2021	910.00 1,095.88	1,095.88	265.97	10/2027 -	01/2025
38	RAJKOT-KANALUS (111.20 KM) - [N22000535]	10/2021	1,011.72 1,080.57	1,196.84	147.79	10/2026 -	03/2025
39	MEHSANA-PALANPUR (65.1 KM) - [N22000534]	9/2020	529.30 537.31	537.31	8.76	09/2026 -	12/2024
40	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533]	2/2023	152.44 -	152.44	-	12/2025 -	01/2025
41	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)-SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532]	2/2023	961.67 961.67	961.67	-	03/2027 -	03/2026
42	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550]	2/2023	410.46 410.46	410.46	-	01/2028 -	03/2026
43	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549]	6/2022	279.23 346.94	346.94	4.22	06/2027 -	03/2025
44	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547]	5/2022	309.81 415.38	415.38	10.34	03/2030 -	01/2025
45	SAMNI-JAMBUSAR (24.08 KM) - [N22000541]	5/2022	216.72 349.93	349.93	10.07	03/2030 -	04/2025
	Total		28,610.97 -	42,738.26	13,880.58		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
46	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]	6/2016	236.78 263.26	263.26	163.40	09/2021 02/2024	01/2024
47	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462]	4/2020	211.09 -	211.09	42.16	07/2024 -	02/2024
48	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]	3/2018	159.97 -	242.61	161.08	06/2019 12/2023	11/2023

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>						
49	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313	11/2020	351.12 -	351.12	181.82	12/2023 10/2025	12/2023
50	DEMBUEN - BRUNI - [N24001321	12/2020	606.63 606.63	606.63	278.25	03/2023 03/2024	11/2023
	<u>National Highways Authority Of India</u>						
51	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724	1/2018	895.39 -	895.39	1,632.71	04/2024 -	03/2024
52	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE -- - [N24001678	8/2021	1,460.00 1,460.00	1,460.00	-	06/2024 -	05/2024
53	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758	1/2020	823.05 -	823.05	215.33	10/2024 -	06/2024
54	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	2/2020	752.30 -	766.20	431.47	08/2023 12/2023	11/2023
55	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757	1/2020	876.37 -	876.37	242.63	10/2024 -	06/2024
56	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612	7/2020	1,788.69 -	1,788.69	503.78	01/2024 12/2024	01/2024
57	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560	2/2019	755.16 -	755.16	744.22	10/2023 12/2023	10/2023
58	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561	10/2019	839.63 -	839.63	81.88	10/2023 01/2024	10/2023
59	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571	11/2019	1,341.36 -	1,341.36	891.01	12/2023 02/2024	12/2023
60	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562	2/2019	738.90 -	738.90	799.24	10/2023 12/2023	10/2023
61	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520	11/2019	1,604.06 -	1,604.06	1,104.87	05/2024 -	03/2024
	Total		13,440.50 -	13,563.52	7,473.85		
	Grand Total		64,962.92	79,202.72	28,674.10		

List of Projects on schedule w.r.t. Latest Schedule

Annexure - XII

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
	<u>ATOMIC ENERGY</u>						
	<u>Nuclear Power Corporation Of India Limited</u>						
1	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029]	6/2017	49,621.00 -	49,621.00	12,146.00	09/2027 -	09/2027
	Total		49,621.00 -	49,621.00	12,146.00		
	<u>CIVIL AVIATION</u>						
	<u>Airport Authority Of India Limited</u>						
2	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]	6/2019	380.87 -	357.00	195.53	03/2022 02/2024	02/2024
3	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]	3/2021	242.14 -	328.00	279.79	12/2022 11/2023	11/2023
4	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098]	10/2021	446.12 -	446.12	348.83	08/2023 11/2023	11/2023
5	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092]	2/2019	645.63 -	645.63	645.84	08/2022 02/2024	02/2024
6	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. - [N04000099]	6/2022	1,305.00 -	751.01	31.31	12/2025 -	12/2025
7	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT [N04000101]	5/2022	480.00 -	480.00	15.43	11/2024 -	11/2024
8	RAJAHMUNDRI AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103]	12/2022	347.15 -	347.15	-	08/2025 -	08/2025
9	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102]	5/2023	185.75 -	185.75	-	11/2024 -	11/2024
10	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100]	11/2021	499.00 -	499.00	83.88	07/2024 12/2024	12/2024
	Total		4,531.66 -	4,039.66	1,600.61		
	<u>COAL</u>						
	<u>Central Coal Fields Limited</u>						
11	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216]	8/2020	7,254.37 -	7,254.37	907.24	03/2028 -	03/2028
12	CHANDRAGUPT OCP - [N06000238]	8/2020	973.50 -	973.50	7.80	03/2032 -	03/2032

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
13	JHARKHAND LAIYO OCP - [N06000240]	8/2020	764.57 -	764.57	145.67	03/2031 -	03/2031
14	EPR PUNDI OCP - [N06000242]	11/2020	713.35 -	713.35	236.44	03/2024 -	03/2024
15	EXPANSION OF KONAR OCP - [N06000245]	1/2022	799.34 -	799.34	284.69	03/2032 -	03/2032
16	EXPANSION OF ASHOK OCP - [N06000247]	5/2021	2,898.28 -	2,898.28	173.90	03/2026 -	03/2026
17	EXPANSION OF KARO OCP - [N06000246]	1/2022	908.47 -	908.47	135.26	03/2026 -	03/2026
18	EPR ROHINI KARKATA OCP - [N06000243]	1/2021	1,020.42 -	1,020.42	82.76	03/2025 -	03/2025
19	EPR TAPIN SOUTH OCP - [N06000241]	11/2020	230.41 -	230.41	18.14	03/2025 -	03/2025
20	SIRKA OCP - [N06000239]	5/2020	222.82 -	222.82	139.31	03/2025 -	03/2025
21	KOTRE BASANTPUR PACHMO OCP - [N06000237]	8/2020	861.06 -	861.06	314.27	03/2032 -	03/2032
22	UCE OF EPR OF NORTH URIMARI OCP - [N06000218]	7/2021	778.80 -	778.80	590.91	03/2026 -	03/2026
23	EXPANSION PROJECT AMRAPALI OCP - [N06000217]	8/2020	5,136.15 -	5,136.15	579.97	03/2028 -	03/2028
	<u>Eastern Coal Fields Limited</u>						
24	HURA - C OC (3 MTY) - [N06000143]	10/2015	359.69 -	859.41	312.03	03/2022 03/2029	03/2029
25	SONEPUR BAZARI EXPANSION OC - [N06000220]	7/2021	5,365.88 5,366.00	5,365.88	339.81	03/2029 -	03/2029
26	BONJEMEHARI EXPANSION OCP - [N06000244]	8/2021	570.12 -	570.11	32.30	03/2025 -	03/2025
27	MOHANPUR EXPANSION OC PHASE II - [N06000236]	11/2020	888.99 -	888.99	84.88	03/2025 -	03/2025
28	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223]	4/2020	1,210.12 -	1,210.12	322.55	03/2029 -	03/2029
29	SIDULI MINE (OC AND UG) - [N06000165]	5/2018	535.18 -	535.18	3.54	03/2026 -	03/2026
30	CHITRA EAST (RCE) OCP - [N06000169]	8/2018	513.98 -	513.99	178.19	03/2024 -	03/2024
31	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185]	7/2019	826.42 -	389.10	4.47	03/2027 -	03/2027
32	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]	4/2020	483.65 -	483.65	23.86	03/2025 -	03/2025
33	TILABONI UG MINE - [N06000172]	2/2019	916.62 -	749.08	11.05	03/2027 -	03/2027
34	NAKRAKONDA KUMARDIH B OCP - [N06000170]	8/2018	502.68 -	502.67	49.51	03/2029 -	03/2029
	<u>Mahanadi Coal Fields Limited</u>						

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
35	SIARMAL OCP (40.00MTY) - [N06000113]	5/2014	3,756.36 -	3,756.36	3,363.98	03/2026 -	03/2026
36	RPR OF HINGULA -II EXPANSION PH-III - [N06000261]	12/2022	2,264.68 -	2,264.68	961.42	03/2029 -	03/2029
37	SUBHADRA OCP - [N06000249]	5/2021	1,693.81 -	1,693.81	905.03	03/2027 03/2029	03/2029
38	BALARAM EXPANSION OCP - [N06000230]	8/2020	3,504.21 -	3,504.21	668.49	03/2029 -	03/2029
39	GOPALJI-KANIHA OCP - [N06000229]	8/2020	8,416.19 -	8,416.19	1,424.50	03/2028 -	03/2028
40	BHUBANESWARI EXPANSION OCP - [N06000227]	8/2020	3,145.45 -	3,145.45	984.26	03/2031 -	03/2031
41	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171]	11/2018	2,838.87 -	2,838.87	1,441.47	03/2029 -	03/2029
42	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP - [N06000167]	5/2018	2,434.75 -	2,434.75	1,477.48	03/2027 -	03/2027
	<u>Neyveli Lignite Corporation</u>						
43	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152]	7/2016	17,237.00 -	19,406.12	16,222.22	11/2021 03/2024	03/2024
44	TALABIRA II AND III OCP - [N06000189]	7/2017	2,401.07 -	2,401.07	1,088.11	01/2027 -	01/2027
45	PACHWARA SOUTH COAL BLOCK - [N06000193]	7/2013	1,795.01 -	1,795.01	46.60	09/2028 -	09/2028
	<u>Northern Coal Fields Limited</u>						
46	NIGAH EXPANSION OCP (15 TO 25 MTPA) - [N06000196]	11/2020	1,729.68 -	1,729.68	406.44	03/2025 -	03/2025
47	KHADIA EXPANSION OCP - [N06000208]	6/2021	491.67 -	491.67	8.68	03/2025 -	03/2025
	<u>Singareni Colliers Company Limited</u>						
48	GOLETI OPENCAST MINE - [N06000258]	7/2021	345.60 -	345.60	35.90	03/2026 -	03/2026
49	JAWAHAR KHANI OPENCAST (JK OC) MINE - [N06000259]	12/2021	297.88 -	297.88	27.25	03/2025 -	03/2025
	<u>South-Eastern Coal Fields Limited</u>						
50	CHHAL OC SEAM -III (6.00 MTY) - [N06000104]	12/2013	610.63 -	610.63	496.08	03/2022 03/2025	03/2025
51	AMADAND OPENCAST EXPANSION PROJECT - [N06000148]	3/2016	869.44 -	869.44	211.78	03/2021 03/2025	03/2025
52	VIJAY WEST OPENCAST PROJECT - [N06000158]	5/2017	976.95 -	976.95	88.28	03/2026 -	03/2026
53	RAMPUR BATURA OC (4.0 MTY) - [N06000233]	7/2019	1,248.93 -	1,248.93	413.08	03/2026 -	03/2026
54	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]	3/2021	496.28 -	496.28	-	03/2028 -	03/2028
55	DIPKA OC EXPANSION 40 MTY - [N06000200]	12/2020	5,241.40 -	5,241.40	2,371.31	03/2029 -	03/2029

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
56	PORDA CHINTAPANI OCP (10 MTY) - [N06000199]	12/2020	2,310.12 -	2,310.12	39.19	03/2029 -	03/2029
57	JAMPALI OCP RCE - [N06000198]	5/2020	278.64 -	278.64	199.03	03/2024 -	03/2024
58	BAROUD OC EXPANSION (3-10 MTY) - [N06000197]	8/2020	2,309.80 -	2,309.80	754.34	03/2029 -	03/2029
59	JHIRIA WEST OPENCASE PROJECT - [N06000166]	11/2018	389.97 -	389.97	15.69	03/2026 -	03/2026
60	MAHAMAYA OPENCASE PROJECT - [N06000164]	5/2018	410.26 -	410.26	103.01	03/2026 -	03/2026
	<u>Western Coal Fields Limited</u>						
61	AMALGAMATED YEKONA-I YEKONA-II - [N06000132]	8/2015	727.28 -	727.28	507.65	03/2025 -	03/2025
62	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154]	8/2016	319.76 -	319.76	277.61	03/2022 03/2025	03/2025
63	BELLORA-NAIGAON DEEP OC - [N06000180]	11/2018	252.71 -	252.71	121.74	03/2021 03/2024	03/2024
64	GANDHIGRAM UG MINE - [N06000183]	8/2019	414.16 -	414.16	24.41	03/2026 -	03/2026
65	UKNI DEEP OC - [N06000179]	11/2018	318.14 -	318.14	250.83	03/2021 03/2025	03/2025
66	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157]	2/2017	328.00 -	328.00	321.05	03/2021 03/2025	03/2025
67	NEW MAJARI UG TO OC (3.0 MTY) - [N06000255]	5/2019	496.38 -	496.38	127.09	03/2027 -	03/2027
68	BHATADI EXPANSION OC - [N06000254]	2/2020	729.86 -	729.86	158.78	03/2028 -	03/2028
69	MAKARDHOKDA I EXPANSION OC - [N06000253]	6/2022	497.06 -	497.06	141.20	03/2026 -	03/2026
70	SINGHORI DEEP OC - [N06000252]	5/2022	421.84 -	421.84	110.70	03/2029 -	03/2029
71	SAONER UG MINE I EXPANSION - [N06000251]	1/2022	253.51 -	253.51	67.00	03/2028 -	03/2028
72	TAWA III UG MINE - [N06000250]	12/2021	324.25 -	324.25	12.27	03/2027 -	03/2027
73	MUNGOLI NIRGUDA EXTENSION (DEEP) OC - [N06000231]	11/2020	826.80 -	826.80	348.79	03/2026 -	03/2026
74	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226]	9/2018	313.34 -	313.34	194.72	03/2024 -	03/2024
75	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) - [N06000222]	2/2020	1,184.33 -	1,184.33	736.93	03/2027 -	03/2027
76	KOLGAON EXPANSION (DEEP) OC - [N06000267]	1/2023	206.19 -	206.19	7.75	03/2027 -	03/2027
77	SHARDA UG - [N06000266]	7/2022	200.16 -	200.16	33.91	03/2028 -	03/2028
78	URDHAN OC - [N06000265]	7/2022	228.42 -	228.42	21.53	03/2031 -	03/2031

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
79	GOKUL EXPANSION OC - [N06000264	4/2021	456.95 -	456.95	147.40	03/2026 -	03/2026
80	RPR PAUNI II EXPANSION OC - [N06000263	3/2023	464.45 -	464.45	178.21	03/2027 -	03/2027
81	VISHNUPURI UG TO OC - [N06000260	11/2022	227.65 -	227.65	7.02	03/2029 -	03/2029
82	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) - [N06000257	9/2022	497.01 -	497.01	143.39	03/2027 -	03/2027
83	BHANEAGAON OC (1.15MTY) - [N06000256	9/2022	494.60 -	494.60	97.51	03/2028 -	03/2028
84	ADASA UG TO OC (1.50 MTY) - [N06000219	11/2018	333.43 -	333.43	212.38	03/2024 -	03/2024
85	DHUPTALA OC(SASTI UG TO OC) - [N06000209	2/2019	720.87 -	720.87	173.17	03/2028 -	03/2028
86	SASTI EXPANSION OC - [N06000206	8/2020	371.59 -	371.59	80.86	03/2026 -	03/2026
87	GHONSA EXPANSION DEEP OC - [N06000205	3/2021	241.72 -	241.72	58.79	03/2028 -	03/2028
	Total		1,14,079.98 -	1,16,143.95	43,294.86		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
	<u>Central Public Works Department</u>						
88	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010	8/2021	316.25 -	316.25	179.77	02/2024 -	02/2024
89	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011	3/2021	512.37 -	512.37	43.01	08/2022 11/2024	11/2024
	<u>Cpwd Of Higher Education</u>						
90	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100	2/2016	496.18 496.00	460.00	408.00	06/2017 11/2023	11/2023
91	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131	1/2018	676.00 -	1,085.04	44.75	04/2023 12/2023	12/2023
92	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI [N28000117	1/2018	223.37 -	230.00	187.75	07/2020 11/2023	11/2023
93	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) [N28000130	3/2019	424.93 -	424.93	412.88	07/2022 12/2023	12/2023
94	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008	9/2018	392.51 -	446.43	226.77	06/2022 01/2024	01/2024
	<u>Rites Of Higher Education</u>						
95	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001	9/2013	484.32 -	429.70	263.75	09/2014 12/2023	12/2023

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
	Total		3,525.93 -	3,904.72	1,766.68		
	<u>DPIIT</u>						
	<u>Dmic For Dpiit</u>						
96	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001	9/2011	20,084.00 -	20,084.00	9,713.21	03/2027 03/2027	03/2027
	Total		20,084.00 -	20,084.00	9,713.21		
	<u>HEALTH AND FAMILY WELFARE</u>						
	<u>Cpwd For Health</u>						
97	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT - [N28000139	3/2018	195.00 -	195.00	179.67	09/2020 10/2023	10/2023
98	C/O AIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150	3/2019	1,828.00 -	1,828.00	843.75	09/2025 -	09/2025
	Total		2,023.00 -	2,023.00	1,023.42		
	<u>HOME AFFAIRS</u>						
	<u>Cpwd For Mha</u>						
99	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" - [N28000147	1/2020	166.98 167.00	166.98	52.65	10/2023 03/2024	03/2024
	Total		166.98 -	166.98	52.65		
	<u>MINES</u>						
	<u>National Aluminum Company Limited (Nalco)</u>						
100	UTKAL D AND E COAL BLOCK - [N10000011	5/2016	534.00 -	1,021.97	753.08	01/2020 11/2023	11/2023
101	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013	11/2017	483.00 -	483.00	239.01	04/2021 05/2024	05/2024
102	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012	12/2015	355.00 -	581.00	79.80	11/2020 09/2025	09/2025
	Total		1,372.00 -	2,085.97	1,071.89		
	<u>PETROLEUM</u>						
	<u>Bharat Petroleum Corporation Limited</u>						
103	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234	11/2012	678.00 -	1,732.00	32.24	02/2017 01/2026	01/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
104	CITY GAS DISTRIBUTION NETWORK PROJECT AT AHMEDNAGAR AND AURANGABAD - [N16000459]	4/2019	3,972.18 -	3,972.18	1,308.87	09/2028 -	09/2028
105	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA - [N16000460]	4/2019	2,337.98 -	2,337.98	663.65	11/2028 -	11/2028
106	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG - [N16000461]	4/2019	897.62 -	897.62	187.95	09/2028 -	09/2028
107	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL - [N16000463]	4/2019	605.65 -	605.65	167.36	03/2030 -	03/2030
108	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSinghpur and Kendrapara - [N16000465]	4/2019	485.91 -	485.91	126.97	03/2030 -	03/2030
109	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500]	4/2021	676.89 -	676.89	159.24	03/2025 -	03/2025
110	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]	9/2019	1,932.00 -	1,932.00	343.11	03/2025 -	03/2025
111	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU - [N16000474]	12/2019	230.25 -	230.25	47.08	03/2029 -	03/2029
112	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK - [N16000473]	4/2018	261.48 -	261.48	142.92	06/2025 -	06/2025
113	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL - [N16000472]	4/2019	332.38 -	332.38	90.78	09/2028 -	09/2028
114	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI - [N16000468]	12/2019	350.35 -	350.35	70.69	03/2029 -	03/2029
115	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA - [N16000467]	4/2019	427.94 -	427.94	74.17	09/2030 -	09/2030
116	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH - [N16000466]	4/2019	432.06 -	432.06	128.57	09/2028 -	09/2028
117	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR - [N16000464]	4/2019	599.19 -	599.19	178.40	03/2030 -	03/2030
118	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR - [N16000462]	4/2019	741.29 -	741.29	226.22	03/2030 -	03/2030
	<u>Chennai Petroleum Corporation Limited</u>						
119	CBR 9 MMTA PROJECT - [N16000434]	1/2021	31,580.00 -	31,580.00	1,011.63	06/2025 -	06/2025
	<u>Gas Authority Of India Limited</u>						

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
120	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]	6/2009	2,915.00 2,915.00	5,909.00	3,574.70	12/2012 11/2024	11/2024
121	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349]	9/2018	225.54 -	247.90	229.69	02/2021 03/2024	03/2024
122	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388]	9/2019	2,658.34 -	2,658.34	1,683.90	07/2022 09/2024	09/2024
123	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398]	6/2020	7,844.25 -	7,844.25	4,847.60	05/2023 10/2024	10/2024
124	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430]	5/2019	8,797.00 -	11,256.00	2,331.91	04/2025 10/2025	10/2025
	<u>Hindustan Petroleum Corporation Limited</u>						
125	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS - [N16000385]	9/2018	520.00 -	520.00	365.31	09/2026 02/2027	02/2027
126	CITY GAS DISTRIBUTION IN UP AND UK - [N16000387]	3/2019	3,450.20 -	3,450.20	1,397.86	03/2029 08/2029	08/2029
127	CITY GAS DISTRIBUTION IN WEST BENGAL - [N16000392]	3/2019	5,830.20 -	5,830.20	449.60	03/2031 08/2031	08/2031
128	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402]	5/2020	1,421.46 -	1,421.46	820.97	02/2023 12/2023	12/2023
129	BHATINDA SANGRUR PIPELINE - [N16000440]	11/2021	367.00 -	367.00	160.43	04/2024 -	04/2024
130	HALDIA PANAGARH PIPELINE PROJECT - [N16000478]	11/2022	1,010.00 -	1,010.00	11.42	11/2025 -	11/2025
131	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494]	3/2023	384.04 -	384.04	.52	12/2026 -	12/2026
132	CGD PROJECT IN BIHAR JHARKHAND - [N16000497]	6/2022	1,377.00 -	1,377.00	46.32	06/2030 -	06/2030
133	CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498]	6/2022	2,628.00 -	2,628.00	49.81	06/2030 -	06/2030
134	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARAULI - [N16000496]	3/2022	1,751.00 -	1,751.00	80.62	03/2030 -	03/2030
135	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484]	3/2023	156.36 -	156.36	.52	03/2026 03/2026	03/2026
136	NEW LPG PLANT AT VARANASI - [N16000447]	8/2017	194.62 -	194.62	168.12	05/2024 05/2024	05/2024
137	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432]	9/2021	160.00 -	160.00	1.13	06/2024 -	06/2024
138	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413]	3/2021	456.00 -	456.00	203.60	03/2024 03/2025	03/2025
	<u>Indian Oil Corporation Limited</u>						

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
139	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249]	5/2016	1,945.00 -	2,251.00	2,066.22	02/2022 12/2023	12/2023
140	DEVLEOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY - [N16000324]	12/2017	199.36 -	199.36	163.50	10/2020 12/2023	12/2023
141	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT - [N16000340]	8/2018	1,636.00 -	1,636.00	1,344.40	08/2020 11/2023	11/2023
142	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480]	3/2023	202.07 -	202.07	.24	02/2026 -	02/2026
143	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479]	1/2023	346.70 -	346.70	1.51	01/2025 -	01/2025
144	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]	1/2022	827.00 -	827.00	302.82	07/2024 12/2024	12/2024
145	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]	1/2022	463.00 -	463.00	104.90	07/2025 -	07/2025
146	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS - [N16000427]	6/2019	303.00 -	303.00	192.90	02/2028 -	02/2028
147	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]	6/2019	169.00 -	169.00	65.65	12/2029 03/2030	03/2030
148	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS - [N16000425]	6/2019	2,996.00 -	2,996.00	534.64	02/2028 08/2029	08/2029
149	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424]	6/2019	347.00 -	347.00	152.43	02/2028 08/2029	08/2029
150	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]	6/2019	163.00 -	163.00	63.26	12/2029 03/2030	03/2030
151	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS - [N16000422]	6/2019	439.00 -	439.00	203.69	02/2028 08/2029	08/2029
152	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS - [N16000421]	6/2019	988.00 -	988.00	87.57	12/2029 03/2030	03/2030
153	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS - [N16000420]	6/2019	2,880.00 -	2,880.00	227.27	08/2027 03/2030	03/2030
154	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]	9/2022	980.45 -	980.45	28.68	06/2026 -	06/2026
155	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]	4/2022	260.12 -	260.12	.02	04/2025 -	04/2025
156	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]	4/2022	341.43 -	341.43	.83	10/2024 -	10/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
157	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503]	6/2017	281.35 -	281.35	46.09	05/2025 -	05/2025
158	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]	6/2022	656.00 -	656.00	196.02	08/2025 -	08/2025
159	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492]	3/2022	1,295.00 -	1,295.00	49.08	03/2030 -	03/2030
160	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491]	3/2022	609.00 -	609.00	21.92	03/2030 -	03/2030
161	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490]	3/2022	1,328.00 -	1,328.00	53.44	03/2030 -	03/2030
162	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGOUR DISTRICTS - [N16000489]	3/2022	575.00 -	575.00	30.61	03/2030 -	03/2030
163	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488]	3/2022	151.00 -	151.00	6.74	03/2030 -	03/2030
164	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487]	3/2022	865.00 -	865.00	15.60	03/2030 -	03/2030
165	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486]	3/2022	501.00 -	501.00	45.28	03/2030 -	03/2030
166	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485]	3/2022	1,420.00 -	1,420.00	29.74	03/2030 -	03/2030
167	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]	3/2022	1,459.00 -	1,459.00	72.94	03/2025 -	03/2025
168	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]	6/2022	768.00 -	768.00	16.84	10/2025 -	10/2025
169	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456]	9/2022	165.00 -	165.00	.40	08/2025 -	08/2025
170	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]	1/2022	829.00 -	829.00	109.29	07/2024 -	07/2024
171	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]	1/2022	328.00 -	328.00	13.41	09/2024 -	09/2024
172	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]	1/2022	389.00 -	389.00	17.52	09/2024 -	09/2024
173	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451]	3/2022	564.00 -	564.00	127.18	11/2024 -	11/2024
174	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]	9/2021	378.00 -	378.00	109.57	10/2023 05/2024	05/2024
175	CGD PROJECT AT SALEM DISTRICT - [N16000419]	10/2018	1,304.00 -	1,304.00	100.70	03/2030 -	03/2030

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
176	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418]	10/2018	2,998.00 -	2,998.00	302.74	03/2030 -	03/2030
177	CGD PROJECT AT REWA DISTRICT - [N16000417]	10/2018	177.00 -	177.00	108.06	02/2027 09/2028	09/2028
178	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS [N16000416]	10/2018	613.00 -	613.00	228.33	12/2029 03/2030	03/2030
179	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS [N16000415]	10/2018	176.00 -	176.00	138.43	08/2027 02/2029	02/2029
180	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI [N16000403]	10/2020	921.00 -	921.00	425.88	09/2023 12/2024	12/2024
181	MUZAFFARPUR-MOTIHARI LPG PIPELINE - [N16000399]	6/2020	403.00 -	403.00	273.78	08/2022 02/2024	02/2024
182	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY [N16000393]	6/2020	1,019.00 -	1,019.00	705.71	01/2023 11/2023	11/2023
183	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]	12/2021	9,028.00 -	9,028.00	4,246.96	10/2024 12/2024	12/2024
184	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA - [N16000386]	1/2020	14,810.00 -	14,810.00	6,989.35	04/2023 12/2024	12/2024
185	LPG BP PROJECT CHITTOOR - [N16000381]	7/2019	167.00 -	200.82	90.32	07/2022 02/2024	02/2024
186	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368]	6/2019	371.00 -	427.10	230.91	09/2022 03/2024	03/2024
187	Fuel Quality Upgradation Project at Paradip Refinery - [N16000362]	5/2019	3,361.00 -	3,361.00	2,515.41	08/2021 03/2024	03/2024
188	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]	11/2018	462.30 -	543.00	413.56	09/2021 04/2024	04/2024
	<u>Indradhanush Gas Grid Ltd</u>						
189	NORTH EAST GAS GRID - [N16000439]	11/2020	9,265.00 -	9,265.00	4,688.27	03/2024 03/2025	03/2025
	<u>Mangalore Refinery And Petrochemicals Limited</u>						
190	DEVANGONTHI MARKETING TERMINAL - [N16000401]	6/2020	200.00 -	304.00	194.48	06/2023 01/2024	01/2024
	<u>Oil & Natural Gas Corporation Limited</u>						
191	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]	12/2015	823.27 -	1,137.79	970.34	03/2023 03/2024	03/2024
192	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247]	3/2016	34,012.00 -	34,012.00	26,644.65	06/2020 05/2024	05/2024
193	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]	3/2023	325.53 -	325.53	64.87	06/2024 -	06/2024
194	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477]	5/2022	249.43 -	249.43	18.16	02/2025 -	02/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
195	CREATION OF GDU AND DPD FACILITIES AT RAJAHMUNDRY - [N16000471]	3/2022	211.22 -	211.22	6.12	05/2024 -	05/2024
196	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470]	6/2022	4,144.41 -	4,144.41	-	10/2025 -	10/2025
197	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444]	1/2022	621.40 -	621.40	81.22	11/2024 -	11/2024
198	CREATION OF GAS DEHYDRATION FACILITIES - [N16000443]	3/2022	209.33 -	209.33	26.55	05/2024 -	05/2024
199	PIPELINE REPLACEMENT PROJECT - VII - [N16000436]	1/2022	3,183.58 -	3,183.58	1,534.05	05/2024 -	05/2024
200	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431]	8/2021	885.63 -	885.63	299.84	02/2026 -	02/2026
201	REDEVELOPMENT OF LINCH FIELD - [N16000428]	4/2021	631.03 -	631.03	231.71	03/2025 -	03/2025
202	REDEVELOPMENT OF SANTHAL FIELD - [N16000279]	2/2017	1,162.56 -	1,162.56	1,042.01	03/2026 -	03/2026
203	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]	4/2019	3,228.80 -	3,976.67	3,805.59	03/2022 12/2023	12/2023
204	HEERA REDEVELOPMENT - PHASE III - [N16000360]	6/2019	2,494.68 -	2,494.68	2,386.95	03/2022 12/2023	12/2023
205	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483]	7/2021	173.03 -	173.03	45.99	07/2025 -	07/2025
206	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482]	7/2021	320.20 -	320.20	32.68	07/2024 -	07/2024
207	KALOL REDEVELOPMENT PROJECT - [N16000481]	8/2022	1,487.41 -	1,487.41	498.62	03/2027 -	03/2027
	<u>Oil India Limited</u>						
208	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449]	6/2021	860.00 -	860.00	125.00	12/2024 -	12/2024
	Total		2,17,033.47 -	2,25,205.84	87,353.32		
	<u>POWER</u>						
	<u>Chenab Valley Power Projects [P] Limited</u>						
209	KWAR HE PROJECT - [N18000363]	5/2022	4,526.12 -	4,526.12	482.43	11/2026 -	11/2026
	<u>National Hydro-Electric Power Corporation</u>						
210	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]	9/2002	3,919.59 -	11,134.54	10,761.88	09/2009 09/2024	09/2024
211	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]	5/2022	1,677.12 -	1,677.12	571.36	11/2023 09/2024	09/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
212	KALPI SOLAR POWER PROJECT - [N18000323]	7/2020	314.64 -	350.46	235.69	03/2022 03/2024	03/2024
213	TEESTA VI HE PROJECT - [N18000325]	3/2019	5,748.04 -	5,748.04	3,001.27	03/2024 08/2026	08/2026
214	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH [N18000362]	2/2023	31,876.39 -	31,876.39	2,274.72	02/2032 -	02/2032
215	RANGIT IV HE PROJECT - [N18000326]	3/2021	938.29 -	938.29	819.82	05/2024 08/2024	08/2024
216	RATLE HE PROJECT - [N18000324]	2/2021	5,281.94 -	5,281.94	453.70	02/2026 05/2026	05/2026
217	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]	9/2003	6,285.33 -	21,247.54	19,634.27	09/2010 05/2025	05/2025
	<u>National Thermal Power Corporation</u>						
218	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]	3/2020	1,782.00 -	1,782.00	1,273.88	09/2021 09/2024	09/2024
219	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]	3/2022	1,426.94 -	1,426.94	210.22	08/2023 09/2024	09/2024
220	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]	3/2022	1,409.52 -	1,409.52	208.77	08/2023 09/2024	09/2024
221	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]	3/2022	1,352.71 -	1,352.71	148.38	08/2023 09/2024	09/2024
222	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]	11/2021	937.80 -	937.80	380.57	05/2023 06/2024	06/2024
223	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) [N18000296]	5/2021	674.92 -	674.92	127.63	09/2022 03/2024	03/2024
224	GUJARAT 200 MW (GUVNL TENDER) - [N18000295]	1/2021	842.27 -	842.27	93.83	07/2022 03/2024	03/2024
225	BHENSARA 320 MW - [N18000293]	1/2021	1,221.73 -	1,221.73	172.90	07/2022 03/2024	03/2024
226	CHHATTARGARH 150 MW - [N18000294]	2/2021	599.99 -	599.99	396.85	07/2022 03/2024	03/2024
227	CHATTI BARIATU COAL MINING PROJECT - [N18000369]	3/2015	1,314.00 -	1,783.00	-	04/2024 -	04/2024
228	BADAM COAL MINING PROJECT - [N18000367]	2/2019	501.79 -	501.79	20.35	10/2024 -	10/2024
229	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]	5/2023	1,095.01 -	1,095.01	75.46	01/2025 -	01/2025
230	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365]	6/2023	6,283.81 -	6,283.81	203.47	12/2024 -	12/2024
231	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364]	8/2022	11,844.00 -	11,844.00	836.00	05/2027 -	05/2027
232	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]	11/2022	1,442.60 -	1,442.60	80.60	03/2024 06/2024	06/2024
233	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348]	6/2022	1,530.49 -	1,530.49	241.44	03/2024 03/2024	03/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
234	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]	6/2022	2,598.92 -	2,598.92	1.82	03/2024 03/2024	03/2024
235	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346]	9/2022	7,179.54 -	7,179.54	545.46	09/2024 09/2024	09/2024
236	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345]	7/2022	1,316.02 -	1,316.02	165.87	03/2025 -	03/2025
	<u>Power Grid Corporation Of India Limited</u>						
237	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328]	2/2022	318.12 -	318.12	108.08	04/2025 -	04/2025
238	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C [N18000338]	7/2022	186.19 -	186.19	26.55	03/2025 -	03/2025
239	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341]	8/2022	863.99 -	863.99	264.65	02/2024 -	02/2024
240	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361]	3/2023	2,820.99 -	2,820.99	107.80	03/2025 -	03/2025
241	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360]	3/2023	1,167.55 -	1,167.55	44.34	03/2025 -	03/2025
242	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359]	3/2023	966.79 -	966.79	10.09	12/2024 -	12/2024
243	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358]	3/2023	815.12 -	815.12	1.53	03/2025 -	03/2025
244	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK [N18000357]	3/2023	922.30 -	922.30	46.29	12/2024 -	12/2024
245	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356]	3/2023	1,433.28 -	1,433.28	82.96	09/2024 -	09/2024
246	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355]	3/2023	260.30 -	260.30	2.08	03/2025 -	03/2025
247	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354]	3/2023	271.69 -	271.69	-	09/2024 -	09/2024
248	ER WR TRANSMISSION LIMITED - [N18000353]	3/2023	281.16 -	281.16	.11	03/2025 -	03/2025
249	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352]	3/2023	3,546.94 -	3,546.94	106.44	11/2024 -	11/2024
250	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351]	3/2023	524.04 -	524.04	15.25	11/2025 -	11/2025
251	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373]	8/2023	688.74 -	688.74	-	02/2025 -	02/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
252	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372]	6/2023	202.39 -	202.39	-	01/2025 -	01/2025
253	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]	2/2023	200.58 -	200.58	-	05/2024 -	05/2024
254	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330]	3/2022	288.71 -	288.71	.23	12/2024 -	12/2024
255	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343]	10/2022	307.87 -	307.87	8.81	10/2025 -	10/2025
	<u>Satluj Jal Vidyut Nigam Limited</u>						
256	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279]	11/2020	1,810.56 -	1,810.56	1,232.21	01/2026 -	01/2026
257	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291]	10/2020	687.97 -	687.97	465.62	11/2025 -	11/2025
258	RAGHANESDA SOLAR POWER PROJECT - [N18000340]	6/2022	642.15 -	642.15	485.03	12/2023 -	12/2023
259	SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344]	1/2023	2,614.51 -	2,614.51	526.27	04/2028 -	04/2028
	Total		1,27,743.46 -	1,50,425.44	46,952.98		
	<u>RAILWAYS</u>						
	<u>Ahmedabad Metro Rail</u>						
260	RAJPURA-BHATINDA (172.64 KM) - [N22000597]	6/2017	1,775.73 -	1,775.73	-	03/2024 -	03/2024
	<u>Central Railways</u>						
261	KALYAN-KASARA 3RD LINE - [N22000233]	4/2011	792.89 -	792.89	582.01	03/2021 12/2025	12/2025
262	DAUND - MANMAD (236 KM) - [N22000360]	2/2016	1,876.00 -	2,081.27	1,401.86	03/2023 12/2024	12/2024
263	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515]	2/2023	836.12 -	836.12	.22	03/2027 03/2026	03/2026
264	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]	1/2019	492.76 -	492.76	.05	03/2026 -	03/2026
265	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]	2/2016	637.95 -	637.95	525.03	03/2023 03/2025	03/2025
266	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]	2/2016	1,035.16 -	1,035.16	840.26	03/2022 12/2024	12/2024
267	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]	2/2015	3,627.47 3,627.00	6,463.49	2,945.40	03/2024 06/2024	06/2024
268	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]	4/2012	540.02 -	540.02	421.63	03/2022 03/2025	03/2025
269	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]	2/2015	2,449.91 -	2,449.91	955.84	03/2023 03/2027	03/2027

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
270	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]	2/2015	1,272.19 -	1,384.72	773.28	03/2022 03/2025	03/2025
	<u>East Central Railways</u>						
271	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523]	6/2019	983.62 -	983.62	273.81	06/2025 -	06/2025
272	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525]	10/2022	199.96 -	199.96	-	10/2027 -	10/2027
273	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524]	7/2022	486.00 -	486.00	23.10	07/2027 -	07/2027
274	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526]	2/2019	496.47 -	496.47	1.33	06/2028 -	06/2028
275	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528]	10/2022	234.00 -	234.00	.45	10/2027 -	10/2027
276	GARHWA ROAD - RAIL OVER RAIL - [N22000610]	3/2017	262.71 -	262.71	132.57	03/2024 -	03/2024
277	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611]	1/2018	487.73 -	487.73	215.76	12/2025 -	12/2025
278	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529]	11/2022	202.00 -	202.00	-	11/2027 -	11/2027
279	PARASNATH-MADHUBAN-GIRIDIH - [N22000527]	3/2019	816.03 -	902.86	1.49	03/2030 -	03/2030
	<u>East Coast Railway</u>						
280	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]	4/1994	2,923.13 -	3,791.66	3,101.04	03/2009 12/2026	12/2026
281	BHADRAK - NERGUNDI 3RD LINE - [N22000316]	3/2013	843.04 -	843.04	837.46	10/2020 07/2024	07/2024
282	JEYPORE MALKANGIRI NEW LINE - [N22000516]	2/2018	642.69 -	642.69	23.16	07/2033 -	07/2033
283	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518]	7/2018	278.96 495.00	494.62	-	12/2026 -	12/2026
284	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520]	9/2022	189.93 -	189.93	-	09/2027 -	09/2027
285	BAGHUAPAL FLY OVER (20 KM) - [N22000522]	8/2019	183.00 -	183.00	-	08/2027 -	08/2027
286	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521]	12/2009	48.44 297.00	297.00	-	12/2026 -	12/2026
287	KODINGMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519]	8/2022	190.90 -	190.90	-	08/2027 -	08/2027
288	JEYPORE NABARANGPUR NEWLINE - [N22000517]	7/2017	499.99 -	747.91	-	07/2028 -	07/2028
289	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]	4/2015	2,361.74 -	2,361.74	1,151.52	03/2022 03/2026	03/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
	<u>Metropolitan Rapid Transport Projects</u>						
290	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]	3/2013	4,874.58 -	10,442.41	8,008.94	03/2016 12/2023	12/2023
	<u>National Capital Region Transport Corp</u>						
291	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542]	4/2019	375.67 -	375.67	-	03/2026 -	03/2026
292	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543]	4/2019	169.65 -	169.65	115.82	03/2026 -	03/2026
	<u>North Central Railway</u>						
293	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544]	8/2019	2,390.00 -	2,390.00	-	12/2026 -	12/2026
294	AGRA FORT-BANDIKUI - [N22000553]	6/2022	1,389.81 -	1,389.81	-	06/2027 -	06/2027
295	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563]	4/2019	494.11 -	494.11	-	03/2026 -	03/2026
296	MATHURA - VRINDAVAN (11 KM) - [N22000612]	8/2022	402.88 -	402.88	-	06/2025 -	06/2025
297	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]	4/2019	187.21 -	187.21	-	12/2025 -	12/2025
298	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562]	4/2019	451.99 -	451.99	-	12/2025 -	12/2025
299	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545]	4/2020	1,456.89 -	1,456.89	-	06/2026 06/2026	06/2026
300	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]	3/2017	260.00 -	260.00	-	12/2024 -	12/2024
	<u>North East Frontier Railway</u>						
301	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	4/2003	4,454.17 -	14,322.00	14,010.64	03/2011 03/2025	03/2025
302	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570]	8/2022	745.00 -	745.00	-	08/2027 -	08/2027
	<u>North Eastern Railway</u>						
303	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) - [N22000566]	7/2020	950.00 -	341.66	4.30	12/2024 -	12/2024
	<u>Northern Railway</u>						
304	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]	3/1995	2,500.00 -	37,012.26	36,976.21	11/2002 02/2024	02/2024
305	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]	8/2017	515.50 -	676.00	-	03/2025 -	03/2025
306	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025
307	BARABANKI AKBARPUR DOUBLING - [N22000578]	9/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
308	LUDHIANA MULLANPUR DOUBLING - [N22000589]	9/2020	82.99 234.77	235.00	-	03/2025 -	03/2025
309	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591]	3/2023	177.33 -	177.33	-	12/2026 -	12/2026
310	FEROZPUR - PATTI (25.72 KM) - [N22000614]	4/2017	299.74 -	299.74	-	03/2027 -	03/2027
311	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590]	1/2019	323.85 -	323.85	-	03/2025 -	03/2025
312	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584]	3/2019	235.72 -	235.72	-	03/2025 -	03/2025
	<u>Rail Vikas Nigam Ltd.</u>						
313	BHANUPALI-BILASPUR BERI NL - [N22000273]	4/2008	2,966.99 -	6,753.42	4,228.35	12/2026 03/2025	03/2025
314	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]	6/2016	3,677.76 -	3,677.76	4,554.20	12/2023 -	12/2023
315	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) [N22000596]	11/2018	357.48 -	409.38	104.19	03/2025 -	03/2025
316	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599]	11/2016	8,975.00 -	8,975.00	3,977.72	03/2026 03/2026	03/2026
317	INDORE BUDNI (INDORE JABALPUR) - [N22000601]	9/2018	4,340.00 -	7,474.00	421.52	09/2030 -	09/2030
318	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]	3/2008	631.78 -	1,627.65	1,166.65	06/2025 -	06/2025
319	JUNAGARH - VISAVADAR (42.28) KM - [N22000600]	6/2022	492.83 -	492.83	-	12/2026 -	12/2026
320	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]	5/2018	1,177.96 -	1,177.96	1,357.79	03/2024 03/2024	03/2024
321	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]	12/2015	1,116.00 -	1,312.44	2,645.97	03/2025 -	03/2025
	<u>South Central Railway</u>						
322	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585]	3/2023	351.83 -	351.83	-	03/2027 -	03/2027
323	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586]	4/2016	226.72 -	226.72	73.90	12/2025 -	12/2025
324	RENIGUNTA WADI GOOTY - BYPASS - [N22000587]	4/2016	302.00 -	302.00	14.29	12/2025 -	12/2025
	<u>South East Central Railway</u>						
325	Gauge conversion of Raipur(Kendri)-Dhamtari & Abhanpur-Rajim branch (67.20 km) - [N22000572]	7/2011	1,171.30 -	1,171.30	-	10/2024 -	10/2024
326	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM - [N22000617]	6/2006	303.59 -	303.59	3.22	03/2024 -	03/2024
327	CHIRIMIRI-NAGPUR HALT - [N22000616]	10/2018	241.00 -	241.00	-	06/2030 -	06/2030

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
328	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580]	6/2022	1,376.20 -	775.82	4.74	06/2030 -	06/2030
329	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574]	12/2022	177.03 -	177.03	-	12/2026 -	12/2026
330	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]	9/2022	169.06 -	177.34	-	09/2026 -	09/2026
331	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577]	9/2022	328.34 -	328.34	-	09/2026 -	09/2026
332	3RD & 4TH LINE - SARAGBUNDIA & MADWARANI - [N22000579]	9/2022	167.64 -	167.64	-	09/2026 -	09/2026
333	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576]	9/2022	169.06 -	169.06	-	09/2026 -	09/2026
334	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573]	9/2022	170.49 -	170.49	-	12/2026 -	12/2026
<u>South Eastern Railway</u>							
335	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]	9/2022	209.75 -	244.99	1.63	09/2026 -	09/2026
<u>South Western Railway</u>							
336	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]	9/2022	323.14 -	323.14	25.51	12/2025 -	12/2025
337	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]	2/2011	162.13 -	348.85	.36	04/2028 -	04/2028
<u>Southern Railway</u>							
338	TIDIVANAM-NAGARI (NL) - [N22000085]	9/2006	582.83 -	3,620.28	764.37	- 12/2025	12/2025
339	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]	4/2011	120.70 -	2,053.39	330.87	03/2019 12/2027	12/2027
340	MORAPPUR-DHARMAPURI - [N22000618]	2/2019	358.95 -	358.95	1.39	03/2028 -	03/2028
<u>West Central Railway</u>							
341	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]	4/2001	424.60 -	3,032.46	2,268.03	03/2021 12/2025	12/2025
342	SATNA - REWA (50 KM) - [N22000554]	11/2015	500.00 -	500.00	-	03/2026 03/2026	03/2026
343	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552]	12/2016	199.63 -	199.63	-	03/2024 03/2024	03/2024
<u>Western Railway</u>							
344	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]	4/2008	3,503.69 -	6,021.00	3,030.93	03/2022 03/2026	03/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
345	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623	6/2013	166.33 -	166.33	-	06/2025 -	06/2025
346	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551	10/2022	437.21 -	437.21	-	10/2027 -	10/2027
347	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493	4/2016	700.00 -	603.69	690.23	06/2020 12/2023	12/2023
348	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504	4/2017	692.25 -	692.26	179.62	03/2020 12/2024	12/2024
349	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505	4/2018	537.31 -	537.31	297.50	03/2024 12/2024	12/2024
350	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548	5/2022	296.54 -	296.54	-	05/2030 -	05/2030
351	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503	4/2017	495.18 -	495.18	.83	03/2022 03/2026	03/2026
352	CHOTTAUDEPUR-DHAR(NL) - [N22000138	4/2007	1,347.26 -	1,793.63	1,265.95	03/2022 12/2026	12/2026
	Total		92,253.17 -	1,65,864.48	1,00,732.94		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
	<u>Border Road Organisation</u>						
353	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897	3/2021	642.24 -	642.24	194.46	07/2024 -	07/2024
354	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900	3/2020	796.97 -	796.97	248.26	08/2024 -	08/2024
355	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915	3/2021	230.54 -	230.54	-	06/2026 -	06/2026
356	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916	3/2021	314.67 -	314.67	-	05/2026 -	05/2026
357	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898	7/2020	272.49 -	272.49	113.32	11/2024 -	11/2024
358	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899	2/2021	395.25 -	395.25	91.27	07/2024 -	07/2024
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
359	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282	1/2014	195.45 -	385.97	232.98	11/2014 05/2024	05/2024
360	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917	3/2018	199.16 -	199.16	154.58	08/2018 12/2023	12/2023

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
361	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914	12/2016	223.50 -	223.50	220.50	08/2018 12/2023	12/2023
362	WIDENING TO 2LPS FROM 50/0 TO 140/9 OF NH-57 (SONEPUR TO MADHAPUR) IN THE STATE OF ODISHA - [N24000913	9/2016	295.67 -	295.67	242.48	02/2017 11/2023	11/2023
363	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912	8/2016	287.70 -	287.70	262.05	02/2017 12/2023	12/2023
364	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS - [N24000888	3/2018	214.69 -	214.69	107.03	03/2018 12/2023	12/2023
365	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885	3/2016	160.27 -	213.97	80.78	09/2023 03/2024	03/2024
366	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883	3/2018	254.30 -	254.30	178.91	10/2020 01/2024	01/2024
367	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880	2/2018	426.18 -	426.18	345.00	09/2020 01/2024	01/2024
368	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA - [N24000875	2/2018	169.63 -	169.63	105.13	03/2018 03/2024	03/2024
369	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460	12/2021	170.60 -	170.60	83.45	09/2024 -	09/2024
370	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS - [N24001459	1/2022	297.06 -	297.06	209.86	04/2024 -	04/2024
371	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457	4/2020	172.50 -	172.50	61.80	07/2024 -	07/2024
372	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456	4/2020	199.39 -	199.39	78.47	02/2024 -	02/2024
373	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447	8/2020	371.93 -	371.93	63.42	12/2024 -	12/2024
374	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOL TO BURTUK (L=23.316KM) - [N24001442	10/2021	385.15 -	385.15	113.05	05/2024 05/2024	05/2024
375	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441	8/2020	302.88 -	302.88	91.62	02/2022 12/2023	12/2023
376	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427	6/2020	166.21 -	166.21	97.12	04/2023 11/2023	11/2023

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
377	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297	3/2019	450.65 -	450.65	308.97	03/2027 -	03/2027
378	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865	12/2021	324.09 -	324.09	53.60	05/2025 -	05/2025
379	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864	11/2021	154.49 -	154.49	28.89	06/2025 -	06/2025
380	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863	3/2021	154.05 -	154.05	17.02	06/2024 -	06/2024
381	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862	2/2022	238.78 -	238.78	3.41	10/2025 -	10/2025
382	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861	2/2022	157.49 -	157.49	52.31	11/2024 -	11/2024
383	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860	1/2022	300.33 -	300.33	130.56	04/2025 -	04/2025
384	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859	3/2021	196.94 -	196.94	15.82	03/2024 -	03/2024
385	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858	3/2022	499.79 -	499.79	148.28	06/2025 06/2025	06/2025
386	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857	6/2020	414.24 -	414.24	181.45	12/2023 -	12/2023
387	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959	3/2022	839.98 -	839.98	76.63	09/2025 -	09/2025
388	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958	8/2020	311.22 -	311.22	39.94	10/2024 -	10/2024
389	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957	8/2020	349.29 -	349.29	65.77	07/2024 -	07/2024
390	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955	3/2022	317.22 -	317.22	38.78	05/2025 -	05/2025
391	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954	3/2022	568.12 -	568.12	133.40	01/2025 -	01/2025
392	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953	12/2021	388.71 -	388.71	129.93	09/2024 -	09/2024
393	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952	3/2022	285.50 -	285.50	21.17	08/2025 -	08/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
394	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951]	1/2022	403.22 -	403.22	91.69	01/2025 -	01/2025
395	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950]	3/2021	369.81 -	369.81	108.07	02/2025 -	02/2025
396	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949]	12/2021	277.30 -	277.30	24.81	03/2024 -	03/2024
397	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948]	10/2022	355.72 -	355.72	-	10/2024 -	10/2024
398	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947]	2/2023	177.94 -	177.94	-	02/2025 -	02/2025
399	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946]	11/2022	218.93 -	218.93	-	11/2024 -	11/2024
400	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL - [N24001945]	8/2022	170.34 -	170.34	-	02/2024 -	02/2024
401	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942]	3/2021	423.67 -	423.67	105.59	07/2024 -	07/2024
402	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANGES KM 112.750 TO - [N24001944]	1/2023	255.88 -	255.88	-	06/2024 -	06/2024
403	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]	9/2022	172.98 -	172.98	-	03/2024 -	03/2024
404	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941]	1/2023	350.69 -	350.69	-	01/2025 -	01/2025
405	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940]	1/2023	166.58 -	166.58	.30	01/2026 -	01/2026
406	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938]	6/2021	298.00 -	298.00	-	06/2024 -	06/2024
407	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]	2/2023	398.48 -	398.48	-	02/2024 -	02/2024
408	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935]	3/2022	724.17 -	724.17	124.01	08/2025 -	08/2025
409	NH440 RAYACHOTY TO VEMPALLI 2LPS - [N24001934]	12/2021	439.82 -	439.82	112.56	05/2024 -	05/2024
410	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933]	12/2021	480.10 -	480.10	211.68	12/2024 -	12/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
411	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932]	3/2022	401.72 -	401.72	82.84	09/2024 -	09/2024
412	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931]	3/2022	536.00 -	536.00	157.79	02/2025 -	02/2025
413	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929]	1/2022	697.66 -	697.66	113.26	10/2025 -	10/2025
414	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928]	3/2022	317.74 -	317.74	-	04/2025 -	04/2025
415	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927]	2/2022	838.43 -	838.43	-	09/2025 -	09/2025
416	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925]	3/2022	423.18 -	423.18	-	08/2025 -	08/2025
417	WIDENING & STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROAD - [N24001924]	3/2022	514.22 -	514.22	-	08/2025 -	08/2025
418	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923]	1/2022	315.21 -	315.21	20.57	07/2024 -	07/2024
419	UPGRADATION OF NH 130A MUNGELI TO PONDY FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920]	3/2021	218.57 -	218.57	17.88	09/2024 -	09/2024
420	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917]	3/2020	278.97 -	278.97	97.26	05/2024 -	05/2024
421	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911]	3/2018	152.03 -	152.03	81.35	07/2024 -	07/2024
422	REHABILITATION AND UPGRADATION OF JAMKHEDE TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910]	9/2022	157.62 -	157.62	2.18	07/2024 -	07/2024
423	STRENGTHENING AND WIDENING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909]	11/2021	157.72 -	157.72	55.38	06/2024 -	06/2024
424	UPGRADATION OF EXISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908]	12/2021	167.97 -	167.97	10.50	05/2024 -	05/2024
425	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UP - [N24001906]	8/2022	185.59 -	185.59	45.79	03/2024 -	03/2024
426	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904]	9/2022	195.38 -	195.38	20.85	07/2024 -	07/2024
427	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903]	8/2022	206.54 -	206.54	-	04/2025 -	04/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
428	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902	12/2022	213.32 -	213.32	7.45	09/2024 -	09/2024
429	SHEWALI (SAKRI) - NANDURBAR - [N24001893	9/2022	232.59 -	232.59	75.60	04/2024 -	04/2024
430	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892	2/2023	245.61 -	245.61	7.99	12/2024 -	12/2024
431	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890	2/2023	261.82 -	261.82	58.28	12/2024 -	12/2024
432	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887	8/2022	291.37 -	291.37	68.39	06/2024 -	06/2024
433	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886	10/2022	304.68 -	304.68	48.98	08/2024 -	08/2024
434	REHABILITATION AND UP-GRADATION OF JINTUR-SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885	2/2023	414.81 -	414.81	-	12/2024 -	12/2024
435	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884	3/2023	428.80 -	428.80	25.00	05/2025 -	05/2025
436	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883	3/2021	478.83 -	478.83	197.08	03/2024 -	03/2024
437	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882	3/2022	496.64 -	496.64	-	10/2024 -	10/2024
438	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881	6/2021	574.00 -	574.00	574.00	11/2024 -	11/2024
439	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880	3/2022	778.18 -	778.18	39.43	07/2025 -	07/2025
440	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879	3/2022	295.24 -	295.24	.49	07/2025 -	07/2025
441	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878	2/2022	427.29 -	427.29	5.21	12/2024 -	12/2024
442	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877	7/2020	1,110.23 -	1,110.23	92.11	05/2027 -	05/2027
443	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875	3/2021	477.54 -	477.54	61.57	01/2025 -	01/2025
444	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870	2/2022	624.43 -	624.43	35.57	11/2024 -	11/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
445	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869	12/2022	235.15 -	235.15	-	08/2025 -	08/2025
446	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868	3/2022	187.65 -	187.65	7.97	08/2025 -	08/2025
447	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867	3/2022	174.34 -	174.34	16.00	07/2024 -	07/2024
448	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866	3/2022	186.29 -	186.29	29.40	08/2024 -	08/2024
449	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294	3/2019	560.39 -	560.39	563.29	03/2027 -	03/2027
450	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293	3/2019	486.70 -	486.70	474.02	03/2027 -	03/2027
451	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292	3/2019	543.05 -	543.05	482.67	03/2027 -	03/2027
452	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291	3/2019	421.48 -	421.48	365.83	03/2027 -	03/2027
453	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994	3/2018	626.76 -	626.76	262.49	07/2020 06/2024	06/2024
454	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926	8/2017	962.43 -	978.93	852.54	09/2020 12/2023	12/2023
455	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAUDA DHOLAVIRA MAUVANA - [N24000925	10/2018	400.76 -	394.44	278.95	11/2020 05/2024	05/2024
456	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922	12/2017	867.97 -	913.49	779.65	11/2020 12/2023	12/2023
457	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478	12/2021	257.97 -	257.97	81.66	05/2024 -	05/2024
458	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471	4/2020	325.24 -	325.24	61.27	11/2024 -	11/2024
459	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470	8/2020	314.32 -	314.32	24.78	04/2025 -	04/2025
460	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469	11/2021	307.11 -	307.11	74.42	05/2024 -	05/2024
461	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467	3/2021	226.44 -	226.44	62.19	02/2024 02/2024	02/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
462	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466	3/2021	297.24 -	297.24	69.98	07/2024 07/2024	07/2024
463	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465	6/2020	252.19 -	252.19	.28	09/2024 09/2024	09/2024
464	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463	4/2020	294.84 -	294.84	174.77	07/2024 -	07/2024
465	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461	4/2020	236.47 -	236.47	61.74	03/2024 -	03/2024
466	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855	2/2021	192.93 -	192.93	-	06/2025 -	06/2025
467	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850	3/2022	995.04 -	995.04	40.56	09/2025 09/2025	09/2025
468	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840	3/2022	535.03 -	535.03	-	04/2025 -	04/2025
469	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	1/2022	221.03 -	243.95	54.33	11/2024 -	11/2024
470	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	3/2020	262.37 -	343.77	103.90	09/2024 -	09/2024
471	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531	3/2022	304.87 -	304.87	108.83	08/2024 -	08/2024
472	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530	12/2021	150.11 -	150.11	24.26	09/2024 -	09/2024
473	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529	12/2021	451.66 -	451.66	221.09	08/2024 -	08/2024
474	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528	1/2022	194.88 -	194.88	15.72	12/2024 -	12/2024
475	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527	12/2021	411.40 -	411.40	83.14	05/2024 -	05/2024
476	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480	10/2021	227.06 -	227.06	47.99	04/2024 -	04/2024
477	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479	3/2021	395.62 -	395.62	142.24	05/2024 -	05/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
478	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL-DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG- - [N24001413	2/2021	240.99 -	240.99	124.55	01/2024 -	01/2024
479	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408	2/2021	925.47 -	925.47	124.70	07/2025 -	07/2025
480	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388	3/2019	423.15 -	423.15	326.63	12/2019 11/2024	11/2024
481	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT - [N24001386	8/2020	222.61 -	222.61	79.64	03/2021 03/2024	03/2024
482	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376	3/2021	182.55 -	182.55	79.09	03/2027 -	03/2027
483	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375	6/2020	496.47 -	496.47	104.15	03/2027 -	03/2027
484	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374	6/2020	437.60 -	437.60	268.65	03/2027 -	03/2027
485	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372	2/2021	588.09 -	588.09	290.92	03/2024 -	03/2024
486	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781	5/2018	248.00 -	248.00	111.85	05/2020 12/2023	12/2023
487	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000578	2/2016	553.30 -	706.39	592.02	05/2016 11/2023	11/2023
488	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000576	2/2016	178.85 -	278.54	228.63	05/2016 10/2023	10/2023
489	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	1/1991	319.68 -	503.28	407.91	- 12/2023	12/2023
490	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513	3/2015	511.83 -	511.83	475.93	08/2017 12/2023	12/2023
491	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382	1/1991	675.00 -	780.77	498.47	- 12/2023	12/2023
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>						
492	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250 (DESIGN KM 490.800 TO KM 5 - [N24000320	6/2015	463.49 -	463.49	290.85	03/2024 -	03/2024
493	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865	4/2017	428.11 -	777.50	444.45	09/2023 05/2024	05/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
494	KHELLANI-KHANABAL PKG-1 - [N24001323]	3/2021	486.45 -	486.45	98.81	09/2022 02/2024	02/2024
495	LADDA - BASAI - [N24001316]	2/2021	445.96 -	445.96	84.92	04/2023 02/2024	02/2024
496	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266]	7/2020	210.79 -	210.79	50.36	04/2022 01/2024	01/2024
497	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264]	7/2020	228.39 -	228.39	46.12	04/2022 03/2024	03/2024
498	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261]	8/2020	311.00 -	273.78	202.59	04/2023 01/2024	01/2024
499	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256]	8/2020	6,808.69 -	6,808.69	2,674.47	09/2026 -	09/2026
500	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253]	12/2019	2,680.42 -	2,680.42	-	12/2023 -	12/2023
501	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N - [N24001251]	3/2019	402.94 -	402.94	192.94	04/2022 02/2024	02/2024
502	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244]	8/2020	301.06 -	301.06	111.78	04/2022 05/2024	05/2024
503	RISHI BORDER- ROLEP- MENLA PKG- 3B - [N24001362]	12/2020	410.60 -	379.30	159.09	02/2024 02/2024	02/2024
504	RISHI BORDER- ROLEP- MENLA PKG- 2A - [N24001361]	1/2021	332.20 -	332.20	125.78	09/2023 01/2025	01/2025
505	DULTE- KWALKULH - CHAMPAI PKG.3 - [N24001357]	3/2021	674.71 -	674.71	534.09	06/2023 01/2024	01/2024
506	DULTE- KWALKULH - CHAMPAI PKG.1 - [N24001355]	3/2021	374.39 -	374.39	272.49	12/2022 11/2023	11/2023
507	KARGIL-ZANSKR PACKAGE-7 - [N24001347]	1/2021	308.86 -	308.86	267.26	06/2024 -	06/2024
508	KARGIL-ZANSKR PACKAGE-6 - [N24001346]	1/2021	239.81 -	239.81	262.67	05/2024 -	05/2024
509	KARGIL-ZANSKR PACKAGE-3 - [N24001345]	8/2020	381.01 -	381.01	101.95	01/2023 10/2023	10/2023
510	KARGIL-ZANSKR PACKAGE-2 - [N24001344]	3/2021	404.89 -	404.89	56.24	01/2023 11/2023	11/2023
511	KARGIL-ZANSKR PACKAGE-1 - [N24001343]	3/2021	384.23 -	384.23	54.68	01/2023 11/2023	11/2023
512	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914]	5/2023	195.95 -	195.95	-	11/2024 -	11/2024
513	PEREN-DIMAPUR PKG-3 - [N24001912]	2/2021	177.77 -	177.77	-	06/2025 -	06/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
514	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833	7/2022	198.28 -	198.28	7.65	03/2025 -	03/2025
515	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832	1/2023	458.59 -	458.59	34.06	05/2025 -	05/2025
516	SRIRAMPUR - DHUBRI PKG-1 - [N24001831	3/2022	613.89 -	613.89	.05	02/2025 -	02/2025
517	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544	3/2022	909.02 -	909.02	104.25	01/2025 -	01/2025
518	FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543	7/2022	245.34 -	245.34	13.52	01/2025 -	01/2025
519	2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542	2/2022	456.88 -	456.88	25.80	01/2025 -	01/2025
520	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541	11/2021	283.50 -	283.50	98.20	06/2024 -	06/2024
521	AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540	3/2022	152.11 -	152.11	19.35	02/2025 -	02/2025
522	IMPHAL - KHONGSANG PKG-6 - [N24001539	12/2021	504.76 -	504.76	26.41	02/2025 -	02/2025
523	IMPHAL - KHONGSANG PKG-5 - [N24001538	12/2021	410.68 -	410.68	48.66	05/2024 -	05/2024
524	DABOKA KATHKATI PACKAGE-7 - [N24001537	11/2021	204.10 -	204.10	58.42	07/2024 -	07/2024
525	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475	3/2022	605.36 -	605.36	96.52	12/2024 -	12/2024
526	REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474	9/2021	359.86 -	359.86	181.47	05/2024 05/2024	05/2024
527	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473	9/2021	310.76 -	310.76	72.39	02/2024 -	02/2024
528	TAMENGLONG - MAHUR PKG-2 - [N24001403	7/2021	483.87 -	483.87	216.98	03/2023 05/2024	05/2024
529	GOHA-KHELLANI PKG-3 - [N24001397	2/2021	431.28 -	431.28	206.70	03/2023 03/2024	03/2024
530	KHELLANI-KHANABAL PKG-5 - [N24001396	7/2021	497.09 -	497.09	88.65	02/2023 01/2024	01/2024
531	KHELLANI-KHANABAL PKG-4 - [N24001395	7/2021	859.67 -	859.67	88.31	08/2023 09/2024	09/2024
532	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) [N24001393	8/2020	184.88 -	184.88	76.50	04/2022 11/2023	11/2023
533	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368	3/2021	286.72 -	286.72	37.25	01/2024 -	01/2024
534	KHELLANI-KHANABAL PKG-3 - [N24001341	3/2021	398.51 -	398.51	62.31	12/2022 11/2023	11/2023

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
535	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339]	10/2020	157.86 -	157.86	105.01	04/2022 01/2024	01/2024
536	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338]	10/2020	816.79 -	786.60	208.67	12/2023 09/2024	09/2024
537	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337]	10/2020	493.42 -	478.79	230.22	11/2023 01/2025	01/2025
538	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335]	11/2020	284.21 -	284.21	45.46	12/2023 -	12/2023
539	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332]	3/2020	217.50 -	217.50	49.97	06/2022 05/2024	05/2024
540	KARGIL-ZANSKR PACKAGE-5 - [N24001330]	8/2020	169.79 -	169.79	200.80	12/2023 -	12/2023
541	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326]	11/2020	4,997.04 -	4,997.04	1,418.46	09/2028 -	09/2028
542	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452]	4/2022	170.95 -	170.95	32.09	07/2024 -	07/2024
543	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451]	3/2022	215.27 -	215.27	67.58	07/2024 -	07/2024
544	DABOKA KATHKATI PACKAGE-6 - [N24001450]	9/2021	625.64 -	625.64	309.56	07/2024 -	07/2024
545	JOGIGHOPA BRIDGE - [N24001434]	8/2021	746.76 -	746.76	160.63	11/2024 -	11/2024
546	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]	4/2017	404.29 -	723.80	467.71	04/2024 07/2024	07/2024
547	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683]	2/2017	180.57 -	180.57	104.80	11/2023 11/2023	11/2023
548	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]	4/2017	519.09 -	775.47	540.34	04/2023 01/2024	01/2024
549	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858]	4/2017	640.07 -	640.07	978.96	07/2023 02/2024	02/2024
550	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]	4/2017	518.53 -	902.20	643.26	06/2023 02/2024	02/2024
<u>National Highways Authority Of India</u>							
551	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138]	9/2010	946.00 -	1,046.56	830.37	06/2018 12/2023	12/2023
552	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]	3/2016	720.00 -	810.60	349.07	10/2019 04/2024	04/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
553	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564	3/2016	1,408.00 -	1,659.12	1,116.05	07/2020 05/2024	05/2024
554	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708	9/2017	1,227.87 -	1,227.87	1,147.47	08/2020 06/2024	06/2024
555	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697	8/2017	1,176.37 -	1,176.37	1,027.61	09/2020 06/2024	06/2024
556	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	3/2017	672.89 -	830.31	369.89	03/2020 03/2024	03/2024
557	CONSTRUCTION OF PARTIALLY ACCESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662	3/2017	754.54 -	808.60	707.81	03/2020 10/2023	10/2023
558	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652	3/2017	848.45 -	848.45	298.28	03/2020 05/2024	05/2024
559	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	1/2017	1,251.11 -	1,361.00	631.02	12/2020 12/2023	12/2023
560	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) - [N24000628	11/2016	1,064.88 -	1,021.00	836.30	07/2021 12/2023	12/2023
561	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	9/2016	950.69 -	1,108.00	1,756.40	08/2019 05/2024	05/2024
562	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	8/2016	1,167.42 -	1,224.01	500.61	03/2019 05/2025	05/2025
563	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL - ALANDI S - [N24001489	5/2022	519.93 -	519.93	219.82	05/2024 -	05/2024
564	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488	9/2021	618.45 -	618.45	435.43	09/2023 02/2024	02/2024
565	TUNNEL AT KHAMBATAXI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486	2/2019	493.00 -	493.00	374.15	02/2022 12/2023	12/2023
566	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484	9/2022	804.69 -	804.69	277.12	02/2024 -	02/2024
567	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483	2/2022	637.11 -	637.11	195.57	09/2024 -	09/2024
568	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482	8/2022	772.11 -	772.11	276.41	10/2024 -	10/2024
569	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	9/2021	622.00 -	817.91	241.77	09/2022 09/2024	09/2024
570	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	9/2021	517.05 -	655.06	256.71	09/2022 09/2024	09/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
571	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425]	3/2021	1,100.88 -	1,100.88	628.53	11/2021 10/2024	10/2024
572	4L OF HARIDWAR NAGINA SECTION DESIGN CH. LME FROM KM 13.829 TO KM 17.110 AND KM 26.077 TO KM 27.508 - [N24001554]	6/2020	183.92 -	183.92	27.14	02/2024 -	02/2024
573	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553]	3/2022	1,092.90 -	1,092.90	426.61	02/2025 -	02/2025
574	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552]	10/2021	2,714.95 -	2,714.95	448.65	09/2024 -	09/2024
575	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551]	10/2021	3,044.02 -	3,044.02	524.99	09/2024 -	09/2024
576	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550]	9/2021	1,821.72 -	1,917.32	732.47	09/2024 -	09/2024
577	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548]	3/2022	457.72 -	457.72	75.62	06/2024 -	06/2024
578	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547]	3/2022	1,909.98 -	1,909.98	144.74	01/2026 -	01/2026
579	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546]	1/2023	1,025.20 -	1,025.20	130.90	01/2025 -	01/2025
580	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR - DEHRADUN SECTION FROM KM. - [N24001525]	3/2021	169.08 -	169.08	80.44	03/2024 03/2024	03/2024
581	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607]	10/2022	332.00 -	332.00	10.26	05/2024 -	05/2024
582	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]	12/2018	854.94 -	854.94	220.23	03/2022 07/2024	07/2024
583	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]	1/2019	1,051.69 -	1,051.69	402.07	01/2023 05/2024	05/2024
584	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]	10/2020	434.12 -	434.12	185.90	05/2023 12/2023	12/2023
585	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598]	1/2022	1,388.70 -	1,388.70	105.31	04/2025 04/2025	04/2025
586	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]	8/2020	1,034.00 -	1,589.45	41.50	03/2024 -	03/2024
587	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594]	2/2022	534.73 -	534.73	-	01/2025 -	01/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
588	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593]	11/2021	1,368.19 -	1,368.19	621.37	09/2024 -	09/2024
589	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]	9/2020	748.99 -	903.00	688.14	10/2023 -	10/2023
590	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926]	3/2023	939.86 -	939.86	-	06/2025 -	06/2025
591	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 - [N24001921]	8/2021	581.65 -	581.65	67.19	09/2025 -	09/2025
592	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 - [N24001720]	10/2020	1,023.91 -	1,284.62	349.81	05/2024 -	05/2024
593	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719]	2/2021	2,948.31 -	3,516.83	543.50	07/2024 -	07/2024
594	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718]	12/2020	843.48 -	984.61	205.46	07/2024 -	07/2024
595	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]	11/2020	1,155.49 -	1,458.45	358.06	08/2024 -	08/2024
596	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]	9/2020	2,334.68 2,335.00	2,335.00	760.04	03/2023 12/2023	12/2023
597	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708]	9/2020	2,156.22 -	2,156.22	1,834.60	06/2024 -	06/2024
598	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]	3/2021	1,143.46 1,143.00	1,143.00	303.97	01/2024 03/2024	03/2024
599	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706]	3/2021	1,097.18 1,097.00	1,097.00	391.13	01/2024 -	01/2024
600	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705]	3/2022	1,485.66 -	1,485.66	-	03/2024 -	03/2024
601	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704]	3/2021	1,020.84 -	1,020.84	84.78	03/2024 -	03/2024
602	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703]	2/2022	786.81 787.00	787.00	-	05/2025 -	05/2025
603	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702]	12/2021	184.90 185.00	185.00	100.82	09/2024 -	09/2024
604	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701]	4/2022	1,769.50 -	1,769.50	-	04/2024 -	04/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
605	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700	12/2021	552.55 553.00	553.00	310.18	03/2024 -	03/2024
606	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699	3/2022	312.58 -	312.58	73.68	12/2024 -	12/2024
607	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698	8/2022	1,198.02 -	1,198.02	-	08/2024 -	08/2024
608	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697	2/2023	1,358.00 -	1,358.00	.77	02/2025 -	02/2025
609	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694	2/2019	1,243.57 -	1,243.57	171.63	12/2023 -	12/2023
610	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	9/2021	1,751.18 -	1,751.18	308.26	10/2024 -	10/2024
611	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	1/2022	467.99 -	468.00	18.83	09/2024 -	09/2024
612	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687	10/2021	1,331.77 2,083.00	2,082.98	149.45	10/2023 10/2024	10/2024
613	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685	1/2021	1,069.00 -	997.36	637.33	01/2024 -	01/2024
614	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682	3/2022	294.62 -	294.62	5.40	03/2024 03/2024	03/2024
615	TUMKUR - NELAMANGALA(6L) - [N24001681	8/2022	2,032.15 1,351.00	2,032.15	72.07	08/2025 08/2025	08/2025
616	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680	3/2021	1,409.68 -	1,409.68	531.52	10/2024 10/2024	10/2024
617	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679	10/2022	1,479.30 -	1,479.30	142.67	04/2025 04/2025	04/2025
618	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677	11/2022	226.76 -	226.76	39.80	05/2024 05/2024	05/2024
619	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676	12/2022	2,718.46 -	2,718.46	-	06/2025 -	06/2025
620	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675	11/2022	1,732.73 -	1,732.73	322.34	05/2025 -	05/2025
621	BANGALORE/TN BORDER TO HOSKOTE - [N24001674	2/2023	1,240.60 -	1,240.60	436.97	02/2025 -	02/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
622	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672	1/2021	864.27 864.00	864.27	379.53	01/2024 01/2024	01/2024
623	6L OF HATIBENA - BADAUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) - [N24001671	2/2021	925.00 -	925.00	-	03/2024 -	03/2024
624	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670	2/2021	593.00 -	593.00	-	03/2024 -	03/2024
625	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669	2/2021	586.00 -	586.00	-	03/2024 -	03/2024
626	6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668	3/2021	1,249.00 -	1,249.00	-	04/2024 -	04/2024
627	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667	9/2021	1,734.00 -	1,734.00	6.94	05/2024 -	05/2024
628	6L GREENFIELD BARAJA - KANDILI SECTION OF NH-130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666	12/2021	714.00 -	714.00	-	09/2024 -	09/2024
629	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665	12/2021	1,592.00 -	1,592.00	-	10/2024 -	10/2024
630	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661	10/2020	3,219.47 3,713.00	3,713.14	1,954.76	04/2024 05/2025	05/2025
631	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	2/2021	3,375.31 -	3,790.17	1,884.43	07/2024 -	07/2024
632	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	1/2021	4,265.42 -	4,708.42	2,901.62	07/2024 -	07/2024
633	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657	6/2021	2,842.14 -	2,842.14	117.96	10/2024 10/2024	10/2024
634	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,811.05	03/2025 -	03/2025
635	SIX LANING FROM KAPPRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	6/2021	3,606.00 -	3,923.82	2,841.84	02/2025 -	02/2025
636	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654	6/2021	2,641.37 -	2,641.37	170.44	03/2025 03/2025	03/2025
637	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653	11/2021	3,565.82 -	3,064.11	1,723.54	04/2025 -	04/2025
638	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651	9/2021	2,878.97 -	2,878.97	208.23	09/2024 09/2024	09/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
639	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648]	8/2022	2,429.52 -	2,429.52	67.08	01/2026 -	01/2026
640	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650]	12/2021	3,635.64 -	3,635.64	103.37	01/2025 01/2025	01/2025
641	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]	12/2020	366.85 -	366.85	252.03	06/2023 10/2023	10/2023
642	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643]	12/2020	857.91 -	857.91	102.90	06/2024 -	06/2024
643	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642]	2/2021	1,474.77 -	1,474.77	215.74	08/2024 -	08/2024
644	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641]	3/2021	1,641.75 -	1,641.75	92.61	10/2024 -	10/2024
645	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640]	3/2021	1,229.38 -	1,229.38	538.66	11/2024 -	11/2024
646	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639]	5/2020	864.23 -	864.23	342.25	12/2024 12/2024	12/2024
647	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638]	11/2021	646.42 -	646.42	158.90	07/2024 07/2024	07/2024
648	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637]	3/2021	1,754.84 -	1,754.84	828.38	01/2025 -	01/2025
649	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA - RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636]	5/2021	1,368.91 -	1,368.91	97.63	12/2024 12/2024	12/2024
650	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635]	3/2022	1,269.50 -	1,269.50	64.00	02/2025 -	02/2025
651	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634]	1/2021	1,306.95 -	1,306.95	802.66	12/2023 -	12/2023
652	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633]	12/2020	1,430.88 -	1,430.88	929.86	12/2023 -	12/2023
653	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632]	1/2021	1,741.86 -	1,741.86	904.50	05/2024 -	05/2024
654	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631]	3/2021	1,525.31 -	1,525.31	173.00	10/2024 -	10/2024
655	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA) - [N24001630]	7/2021	1,501.02 -	1,501.02	147.00	02/2025 -	02/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
656	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629	4/2022	796.65 -	796.65	67.12	11/2024 -	11/2024
657	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628	11/2021	2,155.95 -	2,155.95	802.78	02/2025 -	02/2025
658	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627	7/2021	1,912.17 -	1,912.17	7.27	02/2025 02/2025	02/2025
659	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626	2/2022	972.06 -	972.06	8.38	01/2025 -	01/2025
660	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625	1/2022	1,227.57 -	1,227.57	4.98	01/2025 -	01/2025
661	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623	1/2020	336.01 -	336.01	93.91	01/2024 01/2024	01/2024
662	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622	7/2021	1,401.87 -	1,401.87	165.24	06/2024 06/2024	06/2024
663	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621	7/2021	614.48 -	614.48	66.79	08/2024 08/2024	08/2024
664	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620	9/2021	442.14 -	442.14	140.06	10/2023 10/2023	10/2023
665	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856	5/2023	648.75 -	648.75	-	08/2025 -	08/2025
666	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854	6/2023	1,214.93 -	1,214.93	363.72	06/2025 -	06/2025
667	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853	10/2021	772.05 -	772.05	470.00	09/2024 -	09/2024
668	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852	10/2021	957.62 -	957.62	411.88	02/2025 -	02/2025
669	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851	1/2022	1,738.20 -	1,738.20	583.85	03/2025 -	03/2025
670	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849	5/2022	1,063.72 -	1,063.72	170.67	07/2025 -	07/2025
671	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848	2/2023	909.02 -	909.02	27.25	10/2025 -	10/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
672	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847	1/2023	956.14 -	956.14	18.72	11/2025 -	11/2025
673	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846	2/2023	1,200.42 -	1,200.42	56.81	10/2025 -	10/2025
674	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845	2/2023	1,253.24 -	1,253.24	68.50	10/2025 -	10/2025
675	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844	12/2022	1,058.90 -	1,058.90	28.29	10/2025 -	10/2025
676	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843	12/2022	992.89 -	992.89	28.26	11/2025 -	11/2025
677	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842	12/2022	750.81 -	750.81	22.05	11/2025 -	11/2025
678	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841	12/2022	912.94 -	912.94	59.29	09/2025 -	09/2025
679	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839	2/2021	772.70 -	980.51	443.78	02/2024 -	02/2024
680	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	2/2021	663.60 -	768.00	268.09	03/2024 -	03/2024
681	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	2/2021	824.29 -	924.00	345.08	10/2024 -	10/2024
682	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG–III) - [N24001835	5/2023	986.00 -	986.00	27.82	05/2025 -	05/2025
683	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG – II) - [N24001834	5/2023	839.00 -	839.00	4.90	05/2025 -	05/2025
684	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830	6/2020	2,002.79 -	2,002.79	1,022.69	11/2023 -	11/2023
685	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825	7/2020	1,894.96 -	1,894.96	741.88	10/2023 -	10/2023
686	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 -	1,307.00	489.30	10/2024 -	10/2024
687	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 -	1,289.00	505.90	10/2024 -	10/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
688	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820]	2/2021	1,484.83 -	1,768.00	572.40	12/2024 -	12/2024
689	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819]	3/2021	1,102.63 -	1,303.00	340.78	01/2025 -	01/2025
690	6L OF PONDAVAKKAM TO KANNIGAIPAI FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818]	2/2021	818.73 -	1,105.00	104.37	01/2025 -	01/2025
691	4L BYPASSES FOR JAGATPUR, B4BUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815]	12/2022	1,699.00 -	1,699.00	37.91	11/2024 -	11/2024
692	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813]	7/2021	1,692.05 -	1,692.05	610.21	09/2024 -	09/2024
693	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812]	3/2021	1,002.11 -	1,358.00	28.69	05/2024 -	05/2024
694	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811]	4/2021	583.93 -	653.67	34.82	06/2024 -	06/2024
695	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810]	2/2022	190.60 -	163.00	61.13	06/2024 -	06/2024
696	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809]	5/2022	469.95 -	280.00	204.86	03/2024 -	03/2024
697	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR (NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808]	3/2021	1,322.95 -	1,442.47	537.06	12/2024 12/2024	12/2024
698	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796]	3/2022	1,013.33 -	1,111.33	219.96	10/2024 10/2024	10/2024
699	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795]	10/2022	490.40 -	289.00	13.29	07/2024 -	07/2024
700	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787]	5/2020	971.03 -	971.03	443.10	10/2023 10/2023	10/2023
701	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785]	3/2022	1,373.06 -	1,373.06	227.41	06/2025 -	06/2025
702	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778]	7/2020	801.46 -	801.46	382.03	10/2023 -	10/2023
703	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777]	7/2020	2,171.80 -	2,171.80	958.13	10/2023 -	10/2023

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
704	DEVELOPMENT OF 6L UER II [PACKAGE - III] (NANGLOI - NAJAFGARH ROAD TILL SECTOR 24 DWARKA) FROM KM. 2 - [N24001776]	7/2020	1,069.27 -	1,069.27	748.48	10/2023 -	10/2023
705	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773]	5/2020	1,467.44 -	1,942.89	753.03	07/2024 -	07/2024
706	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772]	8/2021	1,147.26 -	1,147.26	49.00	03/2024 -	03/2024
707	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771]	6/2020	1,479.22 -	1,479.22	825.00	12/2024 -	12/2024
708	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770]	2/2022	417.51 -	417.51	101.49	03/2024 -	03/2024
709	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767]	1/2021	1,001.69 -	1,001.69	190.18	04/2024 -	04/2024
710	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766]	1/2022	1,011.29 -	1,011.29	24.35	10/2024 -	10/2024
711	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765]	8/2022	207.77 -	207.77	3.62	07/2024 -	07/2024
712	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762]	10/2021	1,146.22 -	1,146.22	461.68	01/2024 -	01/2024
713	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761]	2/2023	520.28 -	520.28	141.97	02/2025 -	02/2025
714	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759]	1/2020	909.84 -	909.84	304.66	06/2024 -	06/2024
715	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756]	10/2020	1,352.56 -	1,352.56	564.39	10/2024 -	10/2024
716	SPUR OF MEERUT-GARH-MUKTESHVAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754]	1/2022	953.79 -	953.79	384.66	10/2024 -	10/2024
717	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753]	2/2022	570.98 -	578.02	186.06	06/2024 06/2024	06/2024
718	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748]	3/2021	2,200.93 -	2,200.93	1,511.97	09/2024 -	09/2024
719	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747]	3/2020	2,193.23 -	2,314.00	1,486.03	09/2024 -	09/2024
720	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746]	3/2021	364.47 -	364.47	38.47	04/2024 -	04/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
721	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745	12/2021	1,972.10 -	1,936.00	246.86	07/2025 07/2025	07/2025
722	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 -	2,200.00	815.00	11/2023 -	11/2023
723	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738	9/2021	300.79 -	300.79	122.56	10/2023 -	10/2023
724	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737	11/2021	923.15 -	923.15	455.61	04/2024 -	04/2024
725	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K - [N24001736	1/2022	1,159.96 -	1,159.96	316.26	08/2024 -	08/2024
726	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735	3/2022	1,428.19 -	1,428.19	227.80	08/2024 -	08/2024
727	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734	3/2022	1,335.45 -	1,335.45	214.59	08/2024 -	08/2024
728	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733	3/2022	1,602.48 -	1,602.48	181.46	08/2024 -	08/2024
729	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732	12/2021	540.97 -	540.97	75.66	10/2024 -	10/2024
730	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731	12/2021	2,470.64 -	2,335.00	251.61	05/2025 05/2025	05/2025
731	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730	12/2021	1,384.79 -	1,384.79	466.88	01/2025 -	01/2025
732	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT - SHAMLI - MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	8/2022	326.79 -	329.79	38.35	04/2024 -	04/2024
733	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDOI - [N24001728	12/2021	1,138.81 -	1,138.81	194.80	07/2025 -	07/2025
734	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727	3/2022	762.62 -	762.62	194.31	02/2025 -	02/2025
735	4L SPUR OF SHAMLI-MUZAFFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT - [N24001726	1/2023	391.26 -	391.26	14.12	08/2024 -	08/2024
736	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619	8/2022	200.05 200.00	200.05	27.79	06/2024 -	06/2024
737	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616	1/2021	428.04 -	328.77	297.32	10/2023 -	10/2023

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
738	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615	3/2021	790.78 -	790.78	210.79	04/2024 -	04/2024
739	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	1,654.37	11/2024 -	11/2024
740	4 LANE OF BILASPUR TO URGU PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611	4/2020	1,855.59 1,870.00	1,869.85	273.56	03/2024 -	03/2024
741	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610	1/2022	1,833.73 -	1,833.73	219.82	05/2024 05/2024	05/2024
742	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609	1/2023	151.26 -	151.26	56.87	12/2023 -	12/2023
743	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608	9/2021	2,208.68 -	2,208.68	134.20	07/2025 -	07/2025
744	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	9/2020	755.26 -	1,039.00	434.02	03/2024 -	03/2024
745	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588	12/2021	1,470.73 -	1,470.73	308.16	01/2025 -	01/2025
746	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649	12/2021	3,273.61 -	3,273.61	123.46	02/2025 02/2025	02/2025
747	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559	9/2021	672.35 -	672.35	256.10	06/2024 -	06/2024
748	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAU ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558	11/2021	736.75 -	736.75	97.13	08/2024 -	08/2024
749	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557	3/2022	1,636.15 -	1,636.15	388.68	11/2024 -	11/2024
750	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556	12/2021	521.53 -	521.53	140.74	07/2024 -	07/2024
751	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555	3/2022	955.49 -	955.49	87.67	01/2025 -	01/2025
752	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524	3/2021	990.28 -	990.28	834.74	10/2023 10/2023	10/2023
753	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523	3/2021	836.24 -	836.24	671.04	10/2023 10/2023	10/2023
754	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522	1/2021	1,307.95 -	1,307.95	444.28	01/2024 -	01/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
755	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521]	11/2022	990.00 -	990.00	153.78	10/2024 05/2024	05/2024
756	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514]	1/2021	1,060.29 -	1,060.29	745.17	01/2024 12/2023	12/2023
757	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511]	3/2021	2,919.96 -	2,919.96	1,778.54	02/2024 08/2024	08/2024
758	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO - [N24001509]	1/2020	1,307.00 -	1,307.00	834.52	04/2021 12/2023	12/2023
759	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508]	11/2022	1,450.00 -	1,450.00	186.84	10/2024 -	10/2024
760	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]	7/2020	899.00 -	947.00	920.51	07/2022 11/2023	11/2023
761	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534]	12/2020	1,334.04 -	1,334.00	717.42	01/2024 03/2024	03/2024
762	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]	11/2021	694.00 -	694.00	1,258.62	11/2023 11/2023	11/2023
763	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526]	8/2021	1,377.79 -	1,377.79	678.86	10/2024 10/2024	10/2024
764	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507]	11/2022	1,124.00 -	1,124.00	142.23	05/2024 -	05/2024
765	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506]	2/2022	2,747.00 -	2,747.00	569.46	02/2024 -	02/2024
766	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505]	3/2022	1,549.02 -	1,549.02	334.25	03/2024 -	03/2024
767	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504]	5/2022	1,260.00 -	1,260.00	302.03	05/2024 -	05/2024
768	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR- SOLPAUR DISTR - [N24001499]	1/2022	629.00 -	629.00	518.47	01/2024 -	01/2024
769	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I) [AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00 - [N24001498]	12/2021	605.00 -	605.00	534.73	12/2023 -	12/2023
770	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- [N24001495]	11/2022	930.00 -	930.00	133.41	11/2024 -	11/2024
771	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493]	12/2022	1,749.86 -	1,749.86	426.00	12/2024 -	12/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
772	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR - [N24001420]	2/2021	853.66 -	853.66	-	04/2024 -	04/2024
773	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- - [N24001419]	2/2021	1,269.96 -	1,269.96	283.18	04/2024 11/2024	11/2024
774	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418]	12/2020	1,094.46 -	1,094.46	450.34	04/2024 07/2024	07/2024
775	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417]	12/2020	1,234.40 -	1,234.40	478.99	04/2024 07/2024	07/2024
776	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416]	12/2020	989.66 -	989.66	144.63	01/2024 03/2025	03/2025
777	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415]	12/2020	881.00 -	881.00	651.97	04/2024 07/2024	07/2024
778	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414]	12/2020	733.00 -	733.00	641.94	01/2024 05/2024	05/2024
779	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371]	10/2019	1,101.99 -	1,101.99	580.45	08/2023 12/2024	12/2024
780	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]	9/2021	811.19 -	811.19	593.45	12/2023 01/2024	01/2024
781	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443]	5/2020	690.30 -	690.30	455.61	03/2024 -	03/2024
782	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432]	12/2021	300.00 -	300.00	238.50	08/2024 -	08/2024
783	4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426]	3/2021	317.90 -	317.90	232.32	10/2021 03/2024	03/2024
784	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]	3/2018	1,161.39 -	1,404.00	402.26	10/2021 03/2024	03/2024
785	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827]	3/2018	628.71 -	756.13	583.02	11/2020 11/2023	11/2023
786	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTICULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]	3/2018	505.35 -	813.15	359.33	10/2022 11/2023	11/2023
787	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHT - [N24000825]	3/2018	828.29 -	828.29	482.55	02/2023 12/2023	12/2023
788	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]	1/2018	503.88 -	609.03	221.76	06/2021 03/2024	03/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
789	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717	12/2017	1,471.75 -	1,471.75	1,497.78	07/2021 12/2023	12/2023
790	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714	12/2017	2,598.00 -	1,962.50	1,076.15	10/2024 10/2024	10/2024
791	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566	4/2016	804.97 -	571.45	648.96	06/2018 10/2023	10/2023
792	NAGPUR RING ROAD PACKAGE-2 - [N24000560	3/2016	591.66 -	591.66	479.96	07/2019 03/2024	03/2024
793	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556	3/2016	899.00 -	1,381.45	982.40	04/2019 05/2024	05/2024
794	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499	12/2015	667.00 -	3,006.53	3,044.98	06/2018 11/2023	11/2023
795	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488	12/2015	2,136.97 -	2,136.97	2,362.99	12/2018 10/2023	10/2023
796	PATNA-MUZZAFFARPUR - [N24000165	8/2010	671.30 -	671.30	1,706.00	02/2013 12/2023	12/2023
797	4-LANNING OF CHAPRA-HAJIPUR - [N24000187	1/2011	575.00 -	575.00	521.40	07/2013 06/2024	06/2024
	Total		3,83,298.00 -	3,97,659.45	1,36,323.31		
	<u>SHIPPING AND PORTS</u>						
	<u>Inland Waterways Authority Of India</u>						
798	JAL MARG VIKAS PROJECT - [N25000072	1/2018	5,369.18 -	5,362.27	2,671.52	03/2023 12/2026	12/2026
	Total		5,369.18 -	5,362.27	2,671.52		
	<u>SOCIAL JUSTICE</u>						
	<u>Central Public Works Department</u>						
799	CENTRE FOR DISABILITY SPORTS - [N38000001	2/2019	170.99 -	170.99	73.80	03/2024 -	03/2024
	Total		170.99 -	170.99	73.80		
	<u>STEEL</u>						
	<u>Steel Authority Of India Limited (Sail)</u>						
800	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125	1/2022	970.18 -	970.18	196.98	05/2025 -	05/2025
801	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129	9/2023	513.82 -	513.82	-	07/2025 -	07/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
802	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT [N12000126]	2/2022	207.74 -	207.74	122.80	06/2024 -	06/2024
	Total		1,691.74 -	1,691.74	319.78		
	<u>TELECOMMUNICATIONS</u>						
	<u>Bharat Sanchar Nigam Limited</u>						
803	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and - [N26000115]	3/2023	185.27 -	185.27	-	03/2024 -	03/2024
804	PLANNING ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF - [N26000117]	6/2023	24,544.55 -	24,544.55	-	06/2025 -	06/2025
805	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116]	5/2023	645.13 -	645.13	-	08/2024 -	08/2024
	Total		25,374.95 -	25,374.95	.00		
	<u>URBAN DEVELOPMENT</u>						
	<u>Bangalore Metro Rail Corporation Limited</u>						
806	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151]	6/2021	14,788.10 -	14,788.10	2,424.04	06/2026 -	06/2026
	<u>Central Public Works Department</u>						
807	CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE VI-5 SHOPS COMMUNI - [N28000149]	5/2019	299.97 -	299.97	166.79	09/2020 02/2024	02/2024
808	CONSTRUCTION OF 184 MULTI STORED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI [N28000153]	1/2022	646.52 -	646.52	55.81	11/2024 05/2025	05/2025
809	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154]	4/2022	512.34 -	512.34	-	11/2024 -	11/2024
	<u>Maharashtra Metro Rail Corporation Ltd.</u>						
810	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]	12/2016	11,420.00 -	13,656.22	11,180.03	11/2021 03/2024	03/2024
	<u>Madhya Pradesh Metro Rail Co Limited</u>						
811	BHOPAL METRO RAIL - [N28000124]	11/2018	6,941.40 -	6,941.40	1,581.25	02/2023 12/2026	12/2026
812	INDORE METRO RAIL - [N28000125]	11/2018	7,500.80 -	7,500.80	2,098.35	02/2023 12/2026	12/2026
	<u>Nagpur Metro Rail Corporation Ltd</u>						
813	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155]	12/2022	6,708.00 -	6,708.00	79.78	12/2027 -	12/2027
	<u>National Capital Region Transport Corp</u>						

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)	
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Anticipated
1	2	3	4	5	6	7	8
814	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134	3/2019	30,274.00 -	30,274.00	18,160.81	06/2025 -	06/2025
	Total		79,091.13 -	81,327.35	35,746.86		
	Grand Total		11,27,430.64	12,51,151.79	4,80,843.83		

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Annexure - XIII

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	<u>ATOMIC ENERGY</u>						
	<u>Bhavini Limited</u>						
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]	09/2003	3,492.00 - 6,840.00	7,670.00	09/2010 -	12/2024	119.64
	Total		3,492.00 .00 6,840.00	7,670.00			
	<u>CIVIL AVIATION</u>						
	<u>Airport Authority Of India Limited</u>						
2	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]	11/2016	303.80 - 351.21	374.98	04/2020 -	11/2023	23.43
3	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]	06/2018	1,383.00 - 1,383.00	3,291.81	09/2021 -	12/2024	138.02
4	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]	07/2018	480.33 - 480.33	640.00	09/2021 -	03/2024	33.24
5	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI [N04000083]	12/2016	1,142.00 - 1,142.00	1,232.00	03/2021 -	03/2025	7.88
	Total		3,309.13 .00 3,356.54	5,538.79			
	<u>COAL</u>						
	<u>Bharat Coking Coal Limited</u>						
6	MADHUBAND NLW WASHERY - [N06000126]	08/2010	289.45 - 289.45	302.00	05/2014 -	11/2023	4.34
7	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]	10/2015	243.00 - 243.00	334.27	04/2018 -	09/2024	37.56
	<u>Central Coal Fields Limited</u>						
8	KOTRE BASANTPUR PACHMO OCP - [N06000237]	08/2020	861.06 - 625.40	861.06	03/2032 -	03/2032	.00
	<u>Eastern Coal Fields Limited</u>						
9	HURA - C OC (3 MTY) - [N06000143]	10/2015	359.69 - 359.69	859.41	03/2022 -	03/2029	138.93

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
10	RANIGANJ MASTER PLAN - [N06000163]	08/2009	2,661.73 - 2,661.73	5,146.48	08/2019 -	08/2024	93.35
11	CHITRA EAST (RCE) OCP - [N06000169]	08/2018	513.98 - 513.98	513.99	03/2024 -	03/2024	.00
	<u>Mahanadi Coal Fields Limited</u>						
12	ANANTA OCP EXPANSION PH III - [N06000225]	08/2008	228.08 - 228.08	398.14	03/2012 -	03/2022	74.56
	<u>Singareni Colliers Company Limited</u>						
13	RCE OF INDARAM OPENCAST PROJECT - [N06000211]	08/2017	349.28 - 349.28	424.81	03/2021 -	03/2024	21.62
	Total		5,506.27 .00 5,270.61	8,840.16			
	<u>DEPARTMENT OF HIGHER EDUCATION</u>						
	<u>Cpwd Of Higher Education</u>						
14	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]	05/2019	303.90 - 334.45	364.00	08/2021 -	01/2024	19.78
15	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]	09/2018	392.51 - 392.51	446.43	06/2022 -	01/2024	13.74
	Total		696.41 .00 726.96	810.43			
	<u>DPIIT</u>						
	<u>Iicc For Dpiit</u>						
16	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]	11/2017	4,773.00 - 4,773.00	5,401.00	12/2019 -	-	13.16
	Total		4,773.00 .00 4,773.00	5,401.00			
	<u>FINANCE</u>						
	<u>Cpwd For Finance</u>						
17	C/O OF 152 NOS TYPE-II, 304 NOS, TYPE-III, 76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]	12/2015	209.00 - 209.00	262.00	10/2019 -	10/2022	25.36

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	Total		209.00 .00 209.00	262.00			
	<u>HEALTH AND FAMILY WELFARE</u>						
	<u>Cpwd For Health</u>						
18	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 - 244.97	273.00	03/2020 -	03/2020	30.10
	Total		209.84 .00 244.97	273.00			
	<u>HOME AFFAIRS</u>						
	<u>Cpwd For Mha</u>						
19	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 - 277.35	290.33	07/2022 -	08/2024	4.68
	Total		277.35 .00 277.35	290.33			
	<u>MINES</u>						
	<u>National Aluminum Company Limited (Nalco)</u>						
20	UTKAL D AND E COAL BLOCK - [N10000011	05/2016	534.00 - 667.23	1,021.97	01/2020 -	11/2023	91.38
	Total		534.00 .00 667.23	1,021.97			
	<u>PETROLEUM</u>						
	<u>Gas Authority Of India Limited</u>						
21	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349	09/2018	225.54 - 225.54	247.90	02/2021 -	03/2024	9.91
	<u>Numaligarh Refinery Limited</u>						
22	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379	01/2019	12,366.00 - 12,366.00	18,968.00	10/2024 -	07/2025	53.39
	<u>Oil India Limited</u>						
23	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331	01/2018	543.91 - 543.91	661.21	02/2020 -	04/2024	21.57

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	Total		13,135.45 13,135.45	19,877.11			
	<u>POWER</u>						
	<u>National Thermal Power Corporation</u>						
24	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 5,867.38	7,103.00	03/2013 -	12/2024	138.48
25	NORTH KARANPURA STPP (3X660 MW) - [N18000177	02/2014	14,366.58 14,366.58	17,007.00	06/2019 -	06/2024	18.38
26	RAMMAM-III HEPP (3X40 MW) - [N18000178	09/2014	1,381.84 1,381.84	1,803.00	09/2019 -	09/2026	30.48
27	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212	01/2016	10,598.98 10,598.98	10,998.00	11/2020 -	11/2023	3.76
28	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277	12/2016	529.68 633.80	679.00	11/2018 -	11/2023	28.19
29	CHATTI BARIATU COAL MINING PROJECT - [N18000369	03/2015	1,314.00 1,314.00	1,783.00	04/2024 -	04/2024	35.69
30	KERANDARI COAL MINING PROJECT - [N18000370	09/2015	1,553.00 1,553.00	2,804.00	11/2019 -	04/2023	80.55
	<u>Power Grid Corporation Of India Limited</u>						
31	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244	02/2017	235.53 235.53	243.74	06/2019 -	08/2023	3.49
32	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 4,754.42	9,129.32	12/2018 -	12/2024	92.02
33	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250	12/2014	5,111.33 5,111.33	6,700.00	12/2018 -	12/2024	31.08
34	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262	05/2017	186.17 186.17	219.66	07/2019 -	11/2023	17.99
35	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 1,931.39	2,635.55	02/2020 -	03/2024	36.46
36	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327	03/2019	1,326.00 1,326.00	1,520.00	03/2023 -	12/2023	14.63
	<u>Satluj Jal Vidyut Nigam Limited</u>						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
37	NAITWAR MORI HEP - [N18000265]	10/2017	648.33 - 648.33	1,272.29	12/2021 -	11/2023	96.24
38	BIKANER SOLAR POWER PROJECT - [N18000335]	04/2022	5,491.89 532.00 532.00	5,491.89	05/2024 -	06/2024	932.31
	<u>Thdc India Limited</u>						
39	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]	07/2006	1,657.00 - 1,657.00	4,825.60	02/2016 -	06/2024	191.23
	Total		54,064.62 532.00 52,097.75	74,215.05			
	<u>RAILWAYS</u>						
	<u>Central Railways</u>						
40	WARDHA-NANDED MAHARASHTRA - [N22000231]	04/2008	3,168.29 - 3,168.29	3,445.48	03/2023 -	03/2024	8.75
41	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]	02/1997	2,271.50 - 2,271.50	4,805.17	03/2021 -	12/2025	111.54
42	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]	02/2015	1,272.19 - 1,272.19	1,384.72	03/2022 -	03/2025	8.85
43	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]	02/2015	3,627.47 3,627.00 3,627.00	6,463.49	03/2024 -	06/2024	78.20
44	DAUND - MANMAD (236 KM) - [N22000360]	02/2016	1,876.00 - 1,876.00	2,081.27	03/2023 -	12/2024	10.94
45	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511]	08/2022	955.00 - 955.00	955.39	08/2027 -	03/2027	.04
	<u>East Central Railways</u>						
46	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR - [220100240]	04/1997	324.73 - 967.29	1,110.00	03/2012 -	06/2023	241.82
47	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]	04/2004	372.14 - 1,470.50	1,700.00	- -	03/2024	356.82
48	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]	04/2009	548.00 - 548.00	783.83	03/2020 -	03/2025	43.03
49	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN- BIHARSHARIF, - [N22000476]	04/1991	329.39 - 1,483.14	1,510.00	- -	03/2024	358.42

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
50	PARASNATH-MADHUBAN-GIRIDIH - [N22000527]	03/2019	816.03 - 816.03	902.86	03/2030 -	03/2030	10.64
	<u>East Coast Railway</u>						
51	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]	04/2005	810.78 - 810.78	1,928.07	06/2021 -	03/2025	137.80
52	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]	12/2012	1,160.00 - 1,160.00	1,440.00	03/2020 -	03/2024	24.14
53	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]	04/2015	701.61 - 701.61	810.02	11/2018 -	03/2025	15.45
54	JEYPORE NABARANGPUR NEWLINE - [N22000517]	07/2017	499.99 - 499.99	747.91	07/2028 -	07/2028	49.59
	<u>Eastern Railways</u>						
55	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]	04/2000	1,188.91 - 1,188.91	1,619.51	03/2019 12/2009	03/2024	36.22
56	MONIGRAM- NIMTITA - [N22000301]	04/2012	250.93 - 250.93	259.23	- -	11/2023	3.31
57	PIRPAINTI-JASIDIH - [N22000219]	04/2013	915.98 - 915.98	2,137.81	03/2022 -	03/2022	133.39
	<u>Indian Railway Construction Company Limited</u>						
58	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]	04/2013	3,055.00 - 3,055.00	3,438.39	09/2018 -	12/2023	12.55
	<u>Metropolitan Rapid Transport Projects</u>						
59	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]	04/2006	495.74 - 495.74	734.01	06/2013 -	12/2023	48.06
60	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]	03/2013	4,874.58 - 8,574.98	10,442.41	03/2016 -	12/2023	114.22
	<u>North Central Railway</u>						
61	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]	04/2011	2,912.96 - 2,912.96	3,845.60	03/2022 -	12/2024	32.02
	<u>North East Frontier Railway</u>						
62	BHAIRABI SAIRONG, NL, NEFR - [N22000100]	04/2008	2,393.47 - 5,021.45	8,605.00	03/2014 -	10/2024	259.52
63	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]	04/2003	4,454.17 - 12,274.06	14,322.00	03/2011 -	03/2025	221.54

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
64	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR [N22000087]	09/2006	532.87 - 2,132.03	2,650.00	03/2019 -	07/2024	397.31
65	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) [N22000124]	04/2006	2,326.52 - 2,326.52	6,663.00	03/2015 -	03/2026	186.39
66	SEVOK RANGPO, NEFR - [N22000102]	04/2008	1,339.48 - 1,339.48	7,876.92	12/2015 -	12/2023	488.06
67	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]	04/2013	1,798.00 - 1,798.00	2,047.51	03/2019 -	01/2024	13.88
68	AGARTALA-AKHAURA NL - [N22000195]	04/2012	569.63 - 569.63	708.73	03/2020 -	09/2022	24.42
69	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]	04/2010	906.46 - 1,202.33	8,324.28	03/2021 -	-	818.33
70	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]	04/2010	242.22 - 242.22	632.63	03/2020 -	12/2024	161.18
71	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]	04/2010	241.52 - 241.52	401.65	- -	03/2023	66.30
72	MURKONGSELEK-PASIGHAT NL - [N22000208]	04/2011	414.84 - 414.84	1,187.49	03/2020 -	10/2024	186.25
73	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]	04/2015	2,232.32 - 2,232.32	4,059.65	03/2022 -	03/2026	81.86
<u>North Eastern Railway</u>							
74	CHHAPRA-BALLIA UP - [N22000134]	03/2013	295.00 - 295.00	912.86	01/2019 -	02/2024	209.44
75	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]	03/2015	1,295.42 - 1,295.42	2,560.00	03/2022 -	12/2023	97.62
76	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459]	04/2017	150.00 - 150.00	341.66	04/2017 -	12/2024	127.77
77	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]	04/2016	602.50 - 602.50	714.96	- -	05/2025	18.67
78	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. [N22000470]	04/2016	1,177.96 - 1,177.96	1,777.39	12/2019 -	03/2024	50.89
79	SAHJANWA - DOHRIGHAT - [N22000565]	08/2019	371.77 - 371.77	1,319.75	03/2029 -	12/2027	254.99

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
80	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]	10/2018	1,600.00 - 1,600.00	4,939.78	10/2030 -	03/2028	208.74
81	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]	11/2016	186.85 - 186.85	330.00	06/2024 -	03/2024	76.61
	<u>North Western Railway</u>						
82	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]	02/1997	410.08 - 410.08	970.00	02/2019 -	12/2023	136.54
83	PHULERA - DIGANA DOUBLING - [N22000326]	05/2015	600.00 - 600.00	701.81	03/2020 -	02/2024	16.97
	<u>Northern Railway</u>						
84	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]	04/2007	336.91 - 336.91	791.39	- -	-	134.90
85	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]	04/2012	295.68 - 295.68	419.00	- -	09/2023	41.71
86	NANGALDAM-TALWARA(NL),NR - [220100188]	03/1981	450.00 - 450.00	2,017.96	07/2012 -	11/2024	348.44
87	CHANDIGARH-BADDI - [N22000467]	04/2007	328.14 - 328.14	1,540.14	03/2023 -	06/2025	369.35
88	BARABANKI AKBARPUR DOUBLING - [N22000578]	09/2017	1,200.00 - 1,200.00	1,700.00	03/2025 -	03/2025	41.67
89	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]	08/2017	515.50 - 515.50	676.00	03/2025 -	03/2025	31.13
90	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]	11/2017	701.98 - 701.98	1,100.00	03/2025 -	03/2025	56.70
91	LUDHIANA MULLANPUR DOUBLING - [N22000589]	09/2020	82.99 234.77 82.99	235.00	03/2025 -	03/2025	.10
	<u>Rail Vikas Nigam Ltd.</u>						
92	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]	04/2010	2,913.51 - 2,913.51	4,834.54	03/2016 -	07/2025	65.94
93	BHANUPALI-BILASPUR BERI NL - [N22000273]	04/2008	2,966.99 - 2,966.99	6,753.42	12/2026 -	03/2025	127.62
94	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]	04/2010	2,127.00 - 2,127.00	3,300.00	03/2023 -	03/2024	55.15

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
95	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]	04/2010	3,951.98 - 3,951.98	8,964.35	03/2016 -	03/2026	126.83
96	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]	04/2010	2,298.42 - 2,298.42	2,733.86	03/2014 -	12/2025	18.95
97	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]	04/2012	632.68 - 632.68	950.00	03/2016 -	-	50.15
98	VIJAYAWADA-GUDUR - [N22000369]	04/2015	3,246.26 - 3,246.26	3,548.68	12/2023 -	12/2023	9.32
99	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]	04/2015	943.60 - 943.60	1,500.00	03/2022 -	12/2023	58.97
100	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]	04/2011	927.01 - 927.01	1,457.79	03/2019 -	03/2024	57.26
101	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]	04/2011	16,216.00 - 16,216.00	24,659.00	12/2024 -	03/2025	52.07
102	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]	01/1991	2,335.67 - 2,335.67	3,327.72	12/2024 -	12/2026	42.47
103	BANASPANI- JAKHPURA - DOUBLING - [N22000412]	03/2009	942.95 - 942.95	1,552.26	03/2019 -	-	64.62
104	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]	12/2015	1,116.00 - 1,116.00	1,312.44	03/2025 -	03/2025	17.60
105	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]	11/2018	357.48 - 357.48	409.38	03/2025 -	03/2025	14.52
106	INDORE BUDNI (INDORE JABALPUR) - [N22000601]	09/2018	4,340.00 - 4,340.00	7,474.00	09/2030 -	09/2030	72.21
107	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]	03/2008	631.78 - 631.78	1,627.65	06/2025 -	06/2025	157.63
	<u>South Central Railway</u>						
108	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]	12/2001	1,045.20 - 1,045.20	2,500.98	03/2009 -	03/2027	139.28
109	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]	04/2006	1,160.48 - 1,160.48	3,014.00	03/2010 -	03/2025	159.72
110	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]	04/2012	1,856.95 - 1,856.95	1,952.68	03/2023 -	03/2025	5.16

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
111	NADIKUDE-SRI KALAHASTI - [N22000286]	04/2011	2,288.70 - 2,288.70	3,122.35	03/2021 -	03/2021	36.42
112	MUNEERABAD-MAHABOBNAGAR(NL),SCR - [220100205]	04/1997	1,723.00 1.00 1.00	3,381.68	03/2000 -	03/2000	3,38,068.00
113	GUNTUR-GUNTAKAL - [N22000368]	04/2016	3,631.00 -	3,887.48	03/2022 -	12/2025	7.06
114	KAZIPET-BALHRSHA - [N22000367]	04/2015	2,063.03 -	2,909.00	03/2021 -	01/2025	41.01
115	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]	04/2017	119.73 185.00 185.00	242.28	03/2022 -	03/2022	30.96
<u>South East Central Railway</u>							
116	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]	09/2016	1,908.51 -	3,544.25	03/2023 -	12/2024	85.71
117	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]	06/2018	229.00 -	1,096.00	12/2021 -	12/2025	378.60
118	ANUPPUR-KATNI - [N22000485]	04/2015	1,370.00 -	1,680.00	12/2021 -	12/2024	22.63
119	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]	09/2022	169.06 -	177.34	09/2026 -	09/2026	4.90
<u>South Eastern Railway</u>							
120	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]	04/2018	428.65 -	472.50	06/2022 -	05/2027	10.23
121	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]	04/2018	338.00 -	393.83	06/2022 -	06/2024	16.52
122	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) [N22000571]	09/2022	209.75 -	244.99	09/2026 -	09/2026	16.80
<u>South Western Railway</u>							
123	BAGALKOT-KUDACHI NL - [N22000258]	04/2010	986.30 -	1,649.31	03/2016 -	03/2026	67.22
124	HOTGI-KUDGI-GADAG - [N22000333]	03/2015	1,614.59 -	1,960.00	03/2019 -	12/2024	21.39
125	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]	04/2019	294.67 -	307.66	03/2026 -	02/2025	4.41

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
126	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]	06/2019	663.03 - 663.03	748.85	04/2028 -	04/2027	12.94
127	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]	02/2011	162.13 - 162.13	348.85	04/2028 -	04/2028	115.17
	<u>Southern Railway</u>						
128	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDY'-AGASTIYAMPALLI [N22000079]	09/2007	724.69 - 724.69	3,118.34	02/2019 -	03/2025	330.30
129	TIDIVANAM-NAGARI (NL) - [N22000085]	09/2006	582.83 - 582.83	3,620.28	- -	12/2025	521.16
130	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215]	04/2011	120.70 - 120.70	2,053.39	03/2019 -	12/2027	1,601.23
131	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]	02/2015	1,431.90 - 1,431.90	3,785.45	- -	03/2026	164.37
132	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]	02/2015	1,000.00 - 1,010.00	1,416.49	- -	-	41.65
133	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]	01/2019	304.22 - 304.22	380.64	03/2026 -	07/2024	25.12
134	NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]	07/2008	677.12 - 677.12	788.05	03/2026 -	03/2026	16.38
	<u>West Central Railway</u>						
135	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]	04/2001	424.60 - 2,909.99	3,032.46	03/2021 -	12/2025	614.19
136	KATNI-BINA 3RD LINE (263 KM) - [N22000415]	06/2016	2,478.23 - 2,478.23	2,938.00	03/2022 -	06/2024	18.55
137	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]	08/2016	582.13 - 582.13	1,247.64	03/2022 -	09/2024	114.32
138	SATNA - REWA (50 KM) - [N22000554]	11/2015	500.00 - 495.44	500.00	03/2026 -	03/2026	.00
	<u>Western Railway</u>						
139	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]	04/2008	3,503.69 - 5,677.80	6,021.00	03/2022 -	03/2026	71.85
140	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM [N22000434]	03/2010	265.88 - 265.88	311.36	- -	03/2024	17.11

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
141	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435	03/2012	217.38 - 217.38	393.62	- -	03/2024	81.07
142	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436	03/2012	248.26 - 248.26	528.49	- -	03/2024	112.88
143	RAJKOT-KANALUS (111.20 KM) - [N22000535	10/2021	1,011.72 - 1,080.57	1,196.84	10/2026 -	03/2025	18.30
	Total		1,42,761.96 4,047.77 1,66,275.98	2,72,442.90			
	<u>ROAD TRANSPORT AND HIGHWAYS</u>						
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>						
144	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331	12/2019	282.41 - 282.41	319.96	04/2022 -	02/2024	13.30
145	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	01/1991	319.68 - 404.10	503.28	- -	12/2023	57.43
146	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000576	02/2016	178.85 - 225.06	278.54	05/2016 -	10/2023	55.74
147	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000578	02/2016	553.30 - 587.41	706.39	05/2016 -	11/2023	27.67
148	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782	03/2018	460.73 - 460.73	461.00	- -	-	.06
149	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820	11/2017	237.80 - 237.80	238.00	11/2019 -	11/2019	.08
150	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DSIGN CH0.0) TO KM 275/622(DSIGN CH 5.12 - [N24000928	10/2015	333.21 - 333.21	353.43	12/2015 -	01/2021	6.07
151	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939	03/2018	504.19 504.00 504.00	504.19	11/2018 -	11/2018	.04
152	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940	03/2016	995.09 995.00 995.00	995.09	05/2016 -	02/2023	.01
153	DIGRAS DARWAH KARANJA - [N24001013	01/2017	391.06 391.00 391.00	391.06	06/2019 -	12/2023	.02
154	KARAD PATAN CHIPLUN GUHAGAR - [N24001057	02/2017	407.19 407.00 407.00	407.19	06/2019 -	10/2023	.05

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
155	PALPHATA TO PHULAMBARI - [N24001060]	03/2018	227.19 227.00 227.00	227.19	12/2019 -	09/2023	.08
156	CHIKALI TO DHAD - [N24001061]	03/2018	189.46 189.00 189.00	189.46	12/2019 -	03/2024	.24
157	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062]	03/2018	336.21 336.00 336.00	336.21	12/2019 -	12/2023	.06
158	WADIGODRI TO DHANGRIIMPRI - [N24001063]	03/2018	194.23 194.00 194.00	194.23	02/2020 -	-	.12
159	DHANGIIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK - [N24001064]	03/2018	217.14 217.00 217.00	217.14	02/2020 -	-	.06
160	PARBHANI TO GANGKHED - [N24001065]	03/2018	238.19 238.00 238.00	238.19	12/2019 -	10/2023	.08
161	OSMANNAGAR TO KUNDRAL - [N24001075]	09/2017	344.25 344.00 344.00	344.25	08/2020 -	12/2023	.07
162	ARDHAPUR TO HIMAYATNAGAR - [N24001079]	12/2017	426.06 426.00 426.00	426.06	06/2020 -	12/2023	.01
163	JALGAON TO NANDURA - [N24001088]	03/2018	177.84 177.00 177.00	177.84	12/2019 -	-	.47
164	SELDOH TO PANVAR - [N24001097]	07/2018	404.33 404.00 404.00	404.33	05/2020 -	03/2024	.08
165	PANCHARAL TO MANDANGHAR - [N24001107]	07/2018	381.08 302.00 302.00	381.08	05/2020 -	12/2023	26.19
166	BHOGAN KHURD TO KASHEDI - [N24001132]	09/2017	743.21 743.00 743.00	743.21	06/2021 -	12/2023	.03
167	KANTE TO WAKED - [N24001134]	03/2016	1,230.02 1,230.00 1,230.00	1,230.02	11/2019 -	12/2024	.00
168	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]	01/2017	166.67 - 166.67	264.34	09/2017 -	05/2023	58.60
169	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]	08/2016	175.50 - 175.50	241.60	02/2017 -	12/2023	37.66
170	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]	03/2018	159.97 - 159.97	242.61	06/2019 -	11/2023	51.66

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
171	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- [N24001161	12/2017	297.30 - 297.30	318.28	01/2019 -	04/2022	7.06
172	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	03/2018	325.86 - 325.86	386.41	10/2018 -	08/2022	18.58
173	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	03/2020	262.37 - 262.37	343.77	09/2024 -	09/2024	31.02
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>						
174	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL - [N24000323	10/2014	588.95 - 811.28	873.91	11/2018 -	08/2023	48.38
175	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267	03/2020	178.43 - 178.43	208.74	07/2022 -	10/2023	16.99
176	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	03/2020	206.88 - 219.33	278.98	07/2022 -	12/2023	34.85
177	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1 - [N24001329	03/2020	165.54 - 165.54	210.54	07/2022 -	04/2023	27.18
178	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541	11/2021	283.50 - 261.40	283.50	06/2024 -	06/2024	.00
	<u>National Highways Authority Of India</u>						
179	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 - 2,848.00	3,379.45	03/2014 -	06/2024	18.66
180	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480	12/2015	1,041.10 - 567.00	639.58	04/2019 -	03/2024	-38.57
181	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 - 1,167.45	1,182.94	12/2019 -	12/2023	1.33
182	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	04/2014	1,665.00 - 1,665.00	2,360.65	09/2016 -	01/2024	41.78
183	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552	03/2016	701.40 - 591.86	701.40	03/2019 -	03/2025	.00
184	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 - 1,167.42	1,224.01	03/2019 -	05/2025	4.85
185	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 - 950.69	1,108.00	08/2019 -	05/2024	16.55

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
186	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	01/2017	1,251.11 - 1,251.11	1,361.00	12/2020 -	12/2023	8.78
187	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656	03/2017	744.64 - 744.64	1,007.00	03/2020 -	07/2024	35.23
188	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	03/2017	672.89 - 736.01	830.31	03/2020 -	03/2024	23.39
189	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	04/2017	894.00 - 894.00	929.32	04/2020 -	09/2023	3.95
190	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 - 1,161.00	1,168.33	02/2022 -	10/2024	22.90
191	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715	12/2017	686.65 - 565.00	686.65	07/2020 -	03/2024	.00
192	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 - 644.50	726.99	12/2021 -	03/2024	26.72
193	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 - 273.46	276.17	11/2021 -	11/2023	.99
194	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733	01/2018	633.68 - 492.83	633.68	08/2022 -	03/2024	.00
195	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 - 503.30	757.12	08/2021 -	06/2024	23.21
196	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736	01/2018	686.65 - 504.09	1,015.16	09/2020 -	03/2024	47.84
197	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 - 314.43	348.72	12/2020 -	12/2024	10.91
198	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813	03/2018	496.20 - 496.38	537.17	11/2021 -	06/2023	8.26
199	FOUR LANING OF CHETTikulAM TO NATHAM SECTION OF NH-785 FROM CHETTikulAM (KM 7.300) TO NATHAM (KM. 3 - [N24000826	03/2018	505.35 - 505.35	813.15	10/2022 -	11/2023	60.91
200	FOUR LANING OF MADURAI- CHETTikulAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTikulAM (7/300) - [N24000827	03/2018	628.71 - 628.71	756.13	11/2020 -	11/2023	20.27
201	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835	03/2018	1,484.30 - 1,484.30	2,182.41	12/2020 -	05/2023	47.03

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
202	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 - 478.74	1,136.83	05/2021 -	01/2024	137.46
203	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88 - 743.88	743.89	12/2021 -	11/2023	.00
204	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 - 656.98	840.00	11/2022 -	11/2023	27.86
205	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 - 217.96	884.00	12/2022 -	11/2023	305.58
206	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 - 1,569.68	1,581.24	02/2021 -	01/2024	28.88
207	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379	02/2019	594.75 - 594.75	613.75	01/2022 -	08/2023	3.19
208	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 - 2,661.51	2,756.09	10/2020 -	01/2025	47.17
209	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 - 517.05	655.06	09/2022 -	09/2024	26.69
210	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 - 622.00	817.91	09/2022 -	09/2024	31.50
211	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 - 1,690.23	2,010.17	12/2023 -	03/2024	18.93
212	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	07/2020	899.00 - 899.00	947.00	07/2022 -	11/2023	5.34
213	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	09/2020	755.26 - 755.26	1,039.00	03/2024 -	03/2024	37.57
214	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	09/2020	748.99 - 748.99	903.00	10/2023 -	10/2023	20.56
215	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	08/2020	1,034.00 - 1,034.00	1,589.45	03/2024 -	03/2024	53.72
216	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	06/2021	3,606.00 - 3,606.00	3,923.82	02/2025 -	02/2025	8.81
217	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	06/2021	2,595.00 - 2,595.00	3,994.60	03/2025 -	03/2025	53.93

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
218	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	01/2021	4,265.42 - 4,265.42	4,708.42	07/2024 -	07/2024	10.39
219	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	02/2021	3,375.31 - 3,375.31	3,790.17	07/2024 -	07/2024	12.29
220	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672	01/2021	864.27 864.00 864.00	864.27	01/2024 -	01/2024	.03
221	TUMKUR - NELAMANGALA(6L) - [N24001681	08/2022	2,032.15 1,351.00 1,351.00	2,032.15	08/2025 -	08/2025	50.42
222	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690	01/2021	1,167.52 1,658.00 1,157.00	1,167.52	01/2023 -	06/2023	-29.58
223	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	01/2022	467.99 - 467.99	468.00	09/2024 -	09/2024	.00
224	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716	07/2022	186.50 - 186.50	201.00	08/2023 -	08/2023	7.77
225	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721	02/2019	1,008.99 - 1,008.99	1,361.00	05/2024 -	11/2024	34.89
226	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725	01/2019	654.26 - 654.26	821.00	05/2021 -	02/2024	25.49
227	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	08/2022	326.79 - 326.79	329.79	04/2024 -	04/2024	.92
228	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 - 1,779.83	2,200.00	11/2023 -	11/2023	23.61
229	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASIN-KANPUR - [N24001740	10/2019	2,325.28 - 2,325.28	3,527.24	09/2023 -	10/2023	51.69
230	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743	01/2018	1,916.38 - 1,916.38	2,078.00	02/2023 -	12/2023	8.43
231	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755	10/2019	1,936.68 - 1,936.68	2,458.03	03/2023 -	08/2023	26.92
232	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764	09/2021	814.04 - 814.04	913.89	09/2023 -	12/2023	12.27
233	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	05/2020	1,467.44 - 1,467.44	1,942.89	07/2024 -	07/2024	32.40

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
234	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775	02/2020	808.31 - 808.31	958.00	01/2023 -	01/2024	18.52
235	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779	03/2018	2,507.00 - 2,507.00	3,030.73	09/2022 -	12/2023	20.89
236	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67 - 2,067.67	2,160.00	10/2021 -	11/2023	4.47
237	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	03/2022	1,373.06 - 1,085.00	1,373.06	06/2025 -	06/2025	.00
238	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 - 1,259.00	1,910.00	03/2024 -	12/2024	51.71
239	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 - 2,271.86	3,916.00	12/2023 -	03/2024	72.37
240	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 - 1,710.30	1,927.00	08/2023 -	06/2024	12.67
241	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	02/2020	752.30 - 752.30	766.20	08/2023 -	11/2023	1.85
242	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 - 606.51	657.00	06/2023 -	11/2023	8.32
243	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 - 778.15	785.67	03/2023 -	12/2023	.97
244	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	03/2022	1,013.33 - 1,013.33	1,111.33	10/2024 -	10/2024	9.67
245	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799	02/2021	1,166.96 - 1,166.96	1,251.00	10/2023 -	04/2024	7.20
246	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805	03/2018	1,169.04 - 1,169.04	1,693.95	03/2021 -	12/2023	44.90
247	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806	03/2018	1,241.38 - 1,241.38	2,122.64	03/2023 -	01/2024	70.99
248	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	04/2021	583.93 - 69.74	653.67	06/2024 -	06/2024	11.94
249	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	03/2021	1,002.11 - 1,247.93	1,358.00	05/2024 -	05/2024	35.51

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
250	4L BYPASSES FOR JAGATPUR, B4BUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815]	12/2022	1,699.00 - 1,078.00	1,699.00	11/2024 -	11/2024	.00
251	6L OF PONDAVAKKAM TO KANNIGAIPAI FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818]	02/2021	818.73 - 818.73	1,105.00	01/2025 -	01/2025	34.97
252	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819]	03/2021	1,102.63 - 1,102.63	1,303.00	01/2025 -	01/2025	18.17
253	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820]	02/2021	1,484.83 - 1,484.83	1,768.00	12/2024 -	12/2024	19.07
254	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821]	11/2020	1,137.74 - 1,137.74	1,289.00	10/2024 -	10/2024	13.29
255	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822]	12/2020	1,075.27 - 1,075.27	1,307.00	10/2024 -	10/2024	21.55
256	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]	03/2020	1,863.09 - 1,863.09	2,238.00	01/2024 -	01/2024	20.12
257	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]	02/2019	927.77 - 927.77	1,603.00	02/2022 -	02/2024	72.78
258	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836]	02/2021	824.29 - 824.29	924.00	10/2024 -	10/2024	12.10
259	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]	02/2021	663.60 - 663.60	768.00	03/2024 -	03/2024	15.73
260	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]	02/2021	922.50 - 922.50	1,128.68	03/2024 -	06/2024	22.35
261	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839]	02/2021	772.70 - 772.70	980.51	02/2024 -	02/2024	26.89
	Total		1,09,986.95 11,197.00 1,08,748.47	1,33,631.98			
	<u>URBAN DEVELOPMENT</u>						
	<u>Ahmedabad Metro Rail</u>						
262	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]	11/2014	10,773.00 - 10,773.00	12,924.55	12/2018 -	03/2024	19.97
	<u>Chennai Metro Rail Ltd</u>						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
263	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]	02/2009	14,600.00 - 14,600.00	18,380.00	12/2015 -	12/2015	25.89
	<u>Delhi Metro Rail Corporation</u>						
264	DELHI MRTS PHASE-III - [N28000056]	09/2011	38,585.00 - 38,585.00	40,180.91	03/2016 -	08/2021	4.14
	<u>Kochi Metro Rail Corporation Ltd</u>						
265	KOCHI METRO RAIL PROJECT - [N28000081]	07/2012	5,181.79 - 5,181.79	6,218.14	07/2017 -	09/2020	20.00
	<u>Mumbai Metro Rail Corporation Ltd</u>						
266	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]	07/2013	23,136.00 - 23,136.00	37,276.00	03/2020 -	12/2023	61.12
	<u>Patna Metro Rail Corporation</u>						
267	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]	02/2019	13,365.77 - 13,365.77	13,925.50	06/2024 -	09/2024	4.19
	Total		1,05,641.56 - 1,05,641.56	1,28,905.10			
	<u>WATER RESOURCES</u>						
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>						
268	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]	12/2014	225.77 - 225.77	398.90	03/2020 -	06/2020	76.68
269	SAIDPUR SEWER NETWORK PATNA - [N30000039]	04/2015	268.63 - 268.63	431.21	01/2021 -	01/2021	60.52
270	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]	03/2017	277.42 - 253.98	277.42	05/2021 -	05/2021	.00
271	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]	08/2017	578.89 - 453.83	578.89	06/2022 -	03/2024	.00
272	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]	08/2017	824.00 - 734.09	824.00	06/2022 -	03/2024	.00
	<u>Kolkata Metropolitan Development Authority</u>						
273	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]	08/2017	307.12 - 307.12	653.67	09/2022 -	12/2026	112.84
	<u>Polavaram Project Authority</u>						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above					(October 2023)		
					Date of Commissioning		
S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Original/ Revised	Anticipated	Cost Overrun (%)
1	2	3	4	5	6	7	8
274	POLAVARAM IRRIGATION PROJECT - [N30000002	02/2009	10,151.04 - 10,151.04	55,548.87	03/2020 -	03/2024	447.22
	<u>Uttar Pradesh Jal Nigam</u>						
275	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010	03/2018	967.23 - 708.70	967.23	09/2021 -	09/2023	.00
276	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024	02/2019	681.78 - 681.78	690.71	06/2022 -	04/2024	1.31
	Total		14,281.88 .00 13,784.94	60,370.90			
	Grand Total		4,58,879.42 15,776.77 4,82,049.81	7,19,550.72			

Details of Ongoing Projects having Time and Cost Overruns w.r.t Latest Schedule

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>ATOMIC ENERGY</u>							
	<u>Bhavini Limited</u>							
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]	09/2003	3,492.00	7,670.00	09/2010	12/2024	119.64	171
	Total		3,492.00	7,670.00				
	<u>CIVIL AVIATION</u>							
	<u>Airport Authority Of India Limited</u>							
2	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]	11/2016	303.80	374.98	04/2020	11/2023	23.43	43
3	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]	07/2018	480.33	640.00	09/2021	03/2024	33.24	30
4	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]	12/2016	1,142.00	1,232.00	03/2021	03/2025	7.88	48
5	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]	06/2018	1,383.00	3,291.81	09/2021	12/2024	138.02	39
	Total		3,309.13	5,538.79				
	<u>COAL</u>							
	<u>Bharat Coking Coal Limited</u>							
6	MADHUBAND NLW WASHERY - [N06000126]	08/2010	289.45	302.00	05/2014	11/2023	4.34	114
7	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]	10/2015	243.00	334.27	04/2018	09/2024	37.56	77
	<u>Central Coal Fields Limited</u>							
8	KOTRE BASANTPUR PACHMO OCP - [N06000237]	08/2020	861.06	861.06	03/2032	03/2032	.00	0
	<u>Eastern Coal Fields Limited</u>							
9	CHITRA EAST (RCE) OCP - [N06000169]	08/2018	513.98	513.99	03/2024	03/2024	.00	0
10	HURA - C OC (3 MTY) - [N06000143]	10/2015	359.69	859.41	03/2022	03/2029	138.93	84
11	RANIGANJ MASTER PLAN - [N06000163]	08/2009	2,661.73	5,146.48	08/2019	08/2024	93.35	60
	<u>Mahanadi Coal Fields Limited</u>							
12	ANANTA OCP EXPANSION PH III - [N06000225]	08/2008	228.08	398.14	03/2012	03/2022	74.56	120

Costing Rs. 150 Crore and above

(October 2023)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>Singareni Colliers Company Limited</u>							
13	RCE OF INDARAM OPENCAST PROJECT - [N06000211	08/2017	349.28 -	424.81	03/2021 -	03/2024	21.62	36
	Total		5,506.27 -	8,840.16				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>							
	<u>Cpwd Of Higher Education</u>							
14	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002	05/2019	303.90 -	364.00	08/2021 -	01/2024	19.78	29
15	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008	09/2018	392.51 -	446.43	06/2022 -	01/2024	13.74	19
	Total		696.41 -	810.43				
	<u>DPIIT</u>							
	<u>Iicc For Dpiit</u>							
16	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002	11/2017	4,773.00 -	5,401.00	12/2019 -	-	13.16	0
	Total		4,773.00 -	5,401.00				
	<u>FINANCE</u>							
	<u>Cpwd For Finance</u>							
17	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089	12/2015	209.00 -	262.00	10/2019 -	10/2022	25.36	36
	Total		209.00 -	262.00				
	<u>HEALTH AND FAMILY WELFARE</u>							
	<u>Cpwd For Health</u>							
18	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 -	273.00	03/2020 -	03/2020	30.10	0
	Total		209.84 -	273.00				
	<u>HOME AFFAIRS</u>							
	<u>Cpwd For Mha</u>							
19	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 -	290.33	07/2022 -	08/2024	4.68	25
	Total		277.35 -	290.33				

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>MINES</u>							
	<u>National Aluminum Company Limited (Nalco)</u>							
20	UTKAL D AND E COAL BLOCK - [N10000011]	05/2016	534.00 -	1,021.97	01/2020 -	11/2023	91.38	46
	Total		534.00 -	1,021.97				
	<u>PETROLEUM</u>							
	<u>Gas Authority Of India Limited</u>							
21	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349]	09/2018	225.54 -	247.90	02/2021 -	03/2024	9.91	37
	<u>Numaligarh Refinery Limited</u>							
22	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]	01/2019	12,366.00 -	18,968.00	10/2024 -	07/2025	53.39	9
	<u>Oil India Limited</u>							
23	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]	01/2018	543.91 -	661.21	02/2020 -	04/2024	21.57	50
	Total		13,135.45 -	19,877.11				
	<u>POWER</u>							
	<u>National Thermal Power Corporation</u>							
24	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]	12/2016	529.68 -	679.00	11/2018 -	11/2023	28.19	60
25	CHATTI BARIATU COAL MINING PROJECT - [N18000369]	03/2015	1,314.00 -	1,783.00	04/2024 -	04/2024	35.69	0
26	RAMMAM-III HEPP (3X40 MW) - [N18000178]	09/2014	1,381.84 -	1,803.00	09/2019 -	09/2026	30.48	84
27	KERANDARI COAL MINING PROJECT - [N18000370]	09/2015	1,553.00 -	2,804.00	11/2019 -	04/2023	80.55	41
28	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]	11/2006	2,978.48 -	7,103.00	03/2013 -	12/2024	138.48	141
29	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]	01/2016	10,598.98 -	10,998.00	11/2020 -	11/2023	3.76	36
30	NORTH KARANPURA STPP (3X660 MW) - [N18000177]	02/2014	14,366.58 -	17,007.00	06/2019 -	06/2024	18.38	60
	<u>Power Grid Corporation Of India Limited</u>							
31	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]	05/2017	186.17 -	219.66	07/2019 -	11/2023	17.99	52
32	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244]	02/2017	235.53 -	243.74	06/2019 -	08/2023	3.49	50

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
33	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327	03/2019	1,326.00 -	1,520.00	03/2023 -	12/2023	14.63	9
34	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 -	2,635.55	02/2020 -	03/2024	36.46	49
35	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250	12/2014	5,111.33 -	6,700.00	12/2018 -	12/2024	31.08	72
36	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	12/2018 -	12/2024	92.02	72
	<u>Satluj Jal Vidyut Nigam Limited</u>							
37	NAITWAR MORI HEP - [N18000265	10/2017	648.33 -	1,272.29	12/2021 -	11/2023	96.24	23
38	BIKANER SOLAR POWER PROJECT - [N18000335	04/2022	5,491.89 532.00	5,491.89	05/2024 -	06/2024	.00	1
	<u>Thdc India Limited</u>							
39	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	07/2006	1,657.00 -	4,825.60	02/2016 -	06/2024	191.23	100
	Total		54,064.62 -	74,215.05				
	<u>RAILWAYS</u>							
	<u>Central Railways</u>							
40	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG [N22000511	08/2022	955.00 -	955.39	08/2027 -	03/2027	.04	-5
41	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356	02/2015	1,272.19 -	1,384.72	03/2022 -	03/2025	8.85	36
42	DAUND - MANMAD (236 KM) - [N22000360	02/2016	1,876.00 -	2,081.27	03/2023 -	12/2024	10.94	21
43	WARDHA-NANDED MAHARASHTRA - [N22000231	04/2008	3,168.29 -	3,445.48	03/2023 -	03/2024	8.75	12
44	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	02/1997	2,271.50 -	4,805.17	03/2021 -	12/2025	111.54	57
45	PUNE-MIRAJ-LONDA (467 KM) - [N22000359	02/2015	3,627.47 3,627.00	6,463.49	03/2024 -	06/2024	78.18	3
	<u>East Central Railways</u>							
46	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 -	783.83	03/2020 -	03/2025	43.03	60
47	PARASNATH-MADHUBAN-GIRIDIH - [N22000527	03/2019	816.03 -	902.86	03/2030 -	03/2030	10.64	0
48	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC), ECR [220100240	04/1997	324.73 -	1,110.00	03/2012 -	06/2023	241.82	135
49	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476	04/1991	329.39 -	1,510.00	- -	03/2024	358.42	0

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
50	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]	04/2004	372.14 -	1,700.00	- -	03/2024	356.82	0
	<u>East Coast Railway</u>							
51	JEYPORE NABARANGPUR NEWLINE - [N22000517]	07/2017	499.99 -	747.91	07/2028 -	07/2028	49.59	0
52	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]	04/2015	701.61 -	810.02	11/2018 -	03/2025	15.45	76
53	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]	12/2012	1,160.00 -	1,440.00	03/2020 -	03/2024	24.14	48
54	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]	04/2005	810.78 -	1,928.07	06/2021 -	03/2025	137.80	45
	<u>Eastern Railways</u>							
55	MONIGRAM- NIMTITA - [N22000301]	04/2012	250.93 -	259.23	- -	11/2023	3.31	0
56	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]	04/2000	1,188.91 -	1,619.51	03/2019 12/2009	03/2024	36.22	60
57	PIRPAINTI-JASIDIH - [N22000219]	04/2013	915.98 -	2,137.81	03/2022 -	03/2022	133.39	0
	<u>Indian Railway Construction Company Limited</u>							
58	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]	04/2013	3,055.00 -	3,438.39	09/2018 -	12/2023	12.55	63
	<u>Metropolitan Rapid Transport Projects</u>							
59	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]	04/2006	495.74 -	734.01	06/2013 -	12/2023	48.06	126
60	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]	03/2013	4,874.58 -	10,442.41	03/2016 -	12/2023	114.22	93
	<u>North Central Railway</u>							
61	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]	04/2011	2,912.96 -	3,845.60	03/2022 -	12/2024	32.02	33
	<u>North East Frontier Railway</u>							
62	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]	04/2010	241.52 -	401.65	- -	03/2023	66.30	0
63	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]	04/2010	242.22 -	632.63	03/2020 -	12/2024	161.18	57
64	AGARTALA-AKHAURA NL - [N22000195]	04/2012	569.63 -	708.73	03/2020 -	09/2022	24.42	30
65	MURKONGSELEK-PASIGHAT NL - [N22000208]	04/2011	414.84 -	1,187.49	03/2020 -	10/2024	186.25	55
66	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]	04/2013	1,798.00 -	2,047.51	03/2019 -	01/2024	13.88	58
67	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]	09/2006	532.87 -	2,650.00	03/2019 -	07/2024	397.31	64

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
68	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	04/2015	2,232.32 -	4,059.65	03/2022 -	03/2026	81.86	48
69	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124	04/2006	2,326.52 -	6,663.00	03/2015 -	03/2026	186.39	132
70	SEVOK RANGPO, NEFR - [N22000102	04/2008	1,339.48 -	7,876.92	12/2015 -	12/2023	488.06	96
71	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205	04/2010	906.46 -	8,324.28	03/2021 -	-	818.33	0
72	BHAIRABI SAIRONG, NL, NEFR - [N22000100	04/2008	2,393.47 -	8,605.00	03/2014 -	10/2024	259.52	127
73	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	04/2003	4,454.17 -	14,322.00	03/2011 -	03/2025	221.54	168
	<u>North Eastern Railway</u>							
74	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613	11/2016	186.85 -	330.00	06/2024 -	03/2024	76.61	-3
75	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459	04/2017	150.00 -	341.66	04/2017 -	12/2024	127.77	92
76	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468	04/2016	602.50 -	714.96	-	05/2025	18.67	0
77	CHHAPRA-BALLIA UP - [N22000134	03/2013	295.00 -	912.86	01/2019 -	02/2024	209.44	61
78	SAHJANWA - DOHRIGHAT - [N22000565	08/2019	371.77 -	1,319.75	03/2029 -	12/2027	254.99	-15
79	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470	04/2016	1,177.96 -	1,777.39	12/2019 -	03/2024	50.89	51
80	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347	03/2015	1,295.42 -	2,560.00	03/2022 -	12/2023	97.62	21
81	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569	10/2018	1,600.00 -	4,939.78	10/2030 -	03/2028	208.74	-31
	<u>North Western Railway</u>							
82	PHULERA - DIGANA DOUBLING - [N22000326	05/2015	600.00 -	701.81	03/2020 -	02/2024	16.97	47
83	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	02/1997	410.08 -	970.00	02/2019 -	12/2023	136.54	58
	<u>Northern Railway</u>							
84	LUDHIANA MULLANPUR DOUBLING - [N22000589	09/2020	82.99 234.77	235.00	03/2025 -	03/2025	183.17	0
85	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281	04/2012	295.68 -	419.00	-	09/2023	41.71	0
86	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582	08/2017	515.50 -	676.00	03/2025 -	03/2025	31.13	0
87	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274	04/2007	336.91 -	791.39	-	-	134.90	0
88	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583	11/2017	701.98 -	1,100.00	03/2025 -	03/2025	56.70	0
89	CHANDIGARH-BADDI - [N22000467	04/2007	328.14 -	1,540.14	03/2023 -	06/2025	369.35	27

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
90	BARABANKI AKBARPUR DOUBLING - [N22000578	09/2017	1,200.00 -	1,700.00	03/2025 -	03/2025	41.67	0
91	NANGALDAM-TALWARA(NL),NR - [220100188	03/1981	450.00 -	2,017.96	07/2012 -	11/2024	348.44	148
	<u>Rail Vikas Nigam Ltd.</u>							
92	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596	11/2018	357.48 -	409.38	03/2025 -	03/2025	14.52	0
93	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213	04/2012	632.68 -	950.00	03/2016 -	-	50.15	87
94	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00 -	1,312.44	03/2025 -	03/2025	17.60	0
95	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404	04/2011	927.01 -	1,457.79	03/2019 -	03/2024	57.26	60
96	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	04/2015	943.60 -	1,500.00	03/2022 -	12/2023	58.97	21
97	BANASPANI- JAKHPURA - DOUBLING - [N22000412	03/2009	942.95 -	1,552.26	03/2019 -	-	64.62	50
98	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	03/2008	631.78 -	1,627.65	06/2025 -	06/2025	157.63	0
99	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109	04/2010	2,298.42 -	2,733.86	03/2014 -	12/2025	18.95	141
100	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	04/2010	2,127.00 -	3,300.00	03/2023 -	03/2024	55.15	12
101	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	01/1991	2,335.67 -	3,327.72	12/2024 -	12/2026	42.47	24
102	VIJAYAWADA-GUDUR - [N22000369	04/2015	3,246.26 -	3,548.68	12/2023 -	12/2023	9.32	0
103	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	04/2010	2,913.51 -	4,834.54	03/2016 -	07/2025	65.94	112
104	BHANUPALI-BILASPUR BERI NL - [N22000273	04/2008	2,966.99 -	6,753.42	12/2026 -	03/2025	127.62	-21
105	INDORE BUDNI (INDORE JABALPUR) - [N22000601	09/2018	4,340.00 -	7,474.00	09/2030 -	09/2030	72.21	0
106	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	04/2010	3,951.98 -	8,964.35	03/2016 -	03/2026	126.83	120
107	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	04/2011	16,216.00 -	24,659.00	12/2024 -	03/2025	52.07	3
	<u>South Central Railway</u>							
108	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432	04/2017	119.73 185.00	242.28	03/2022 -	03/2022	102.36	0
109	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261	04/2012	1,856.95 -	1,952.68	03/2023 -	03/2025	5.16	24

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
110	KOTLPALLI-NARASAPUR (NL) (SCR) - [N220100265]	12/2001	1,045.20 -	2,500.98	03/2009 -	03/2027	139.28	216
111	KAZIPET-BALHRSHA - [N22000367]	04/2015	2,063.03 -	2,909.00	03/2021 -	01/2025	41.01	46
112	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]	04/2006	1,160.48 -	3,014.00	03/2010 -	03/2025	159.72	180
113	NADIKUDE-SRI KALAHASTI - [N22000286]	04/2011	2,288.70 -	3,122.35	03/2021 -	03/2021	36.42	0
114	MUNEERABAD-MAHABOONNAGAR(NL),SCR - [N220100205]	04/1997	1,723.00 1.00	3,381.68	03/2000 -	03/2000	96.27	0
115	GUNTUR-GUNTAKAL - [N22000368]	04/2016	3,631.00 -	3,887.48	03/2022 -	12/2025	7.06	45
	<u>South East Central Railway</u>							
116	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]	09/2022	169.06 -	177.34	09/2026 -	09/2026	4.90	0
117	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]	06/2018	229.00 -	1,096.00	12/2021 -	12/2025	378.60	48
118	ANUPPUR-KATNI - [N22000485]	04/2015	1,370.00 -	1,680.00	12/2021 -	12/2024	22.63	36
119	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]	09/2016	1,908.51 -	3,544.25	03/2023 -	12/2024	85.71	21
	<u>South Eastern Railway</u>							
120	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]	09/2022	209.75 -	244.99	09/2026 -	09/2026	16.80	0
121	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]	04/2018	338.00 -	393.83	06/2022 -	06/2024	16.52	24
122	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]	04/2018	428.65 -	472.50	06/2022 -	05/2027	10.23	59
	<u>South Western Railway</u>							
123	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]	04/2019	294.67 -	307.66	03/2026 -	02/2025	4.41	-13
124	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]	02/2011	162.13 -	348.85	04/2028 -	04/2028	115.17	0
125	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]	06/2019	663.03 -	748.85	04/2028 -	04/2027	12.94	-12
126	BAGALKOT-KUDACHI NL - [N22000258]	04/2010	986.30 -	1,649.31	03/2016 -	03/2026	67.22	120
127	HOTGI-KUDGI-GADAG - [N22000333]	03/2015	1,614.59 -	1,960.00	03/2019 -	12/2024	21.39	69
	<u>Southern Railway</u>							
128	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]	01/2019	304.22 -	380.64	03/2026 -	07/2024	25.12	-20

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
129	NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626	07/2008	677.12 -	788.05	03/2026 -	03/2026	16.38	0
130	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400	02/2015	1,000.00 -	1,416.49	- -	-	41.65	0
131	MADURAI-TUTICORIN VIA ARUPPUKOTTAI - [N22000215	04/2011	120.70 -	2,053.39	03/2019 -	12/2027	1,601.23	105
132	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'POND' - AGASTIYAMPALLI - [N22000079	09/2007	724.69 -	3,118.34	02/2019 -	03/2025	330.30	73
133	TIDIVANAM-NAGARI (NL) - [N22000085	09/2006	582.83 -	3,620.28	- -	12/2025	521.16	0
134	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399	02/2015	1,431.90 -	3,785.45	- -	03/2026	164.37	0
	<u>West Central Railway</u>							
135	SATNA - REWA (50 KM) - [N22000554	11/2015	500.00 -	500.00	03/2026 -	03/2026	.00	0
136	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	08/2016	582.13 -	1,247.64	03/2022 -	09/2024	114.32	30
137	KATNI-BINA 3RD LINE (263 KM) - [N22000415	06/2016	2,478.23 -	2,938.00	03/2022 -	06/2024	18.55	27
138	RAMGANJ MUNDI-BHOPAL (NL), WCR - [220100314	04/2001	424.60 -	3,032.46	03/2021 -	12/2025	614.19	57
	<u>Western Railway</u>							
139	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434	03/2010	265.88 -	311.36	- -	03/2024	17.11	0
140	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435	03/2012	217.38 -	393.62	- -	03/2024	81.07	0
141	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436	03/2012	248.26 -	528.49	- -	03/2024	112.88	0
142	RAJKOT-KANALUS (111.20 KM) - [N22000535	10/2021	1,011.72 -	1,196.84	10/2026 -	03/2025	18.30	-19
143	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120	04/2008	3,503.69 -	6,021.00	03/2022 -	03/2026	71.85	48
	Total		1,42,761.96 -	2,72,442.90				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>							
144	JALGAON TO NANDURA - [N24001088	03/2018	177.84 177.00	177.84	12/2019 -	-	.00	45
145	CHIKALI TO DHAD - [N24001061	03/2018	189.46 189.00	189.46	12/2019 -	03/2024	.00	51
146	WADIGODRI TO DHANGRI PIMPRI - [N24001063	03/2018	194.23 194.00	194.23	02/2020 -	-	.00	43

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
147	DHANGIPIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK - [N24001064]	03/2018	217.14 217.00	217.14	02/2020 -	-	.00	42
148	PALPHATA TO PHULAMBARI - [N24001060]	03/2018	227.19 227.00	227.19	12/2019 -	09/2023	.00	45
149	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]	11/2017	237.80 -	238.00	11/2019 -	11/2019	.08	0
150	PARBHANI TO GANGKHED - [N24001065]	03/2018	238.19 238.00	238.19	12/2019 -	10/2023	.00	46
151	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]	08/2016	175.50 -	241.60	02/2017 -	12/2023	37.66	82
152	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]	03/2018	159.97 -	242.61	06/2019 -	11/2023	51.66	53
153	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]	01/2017	166.67 -	264.34	09/2017 -	05/2023	58.60	68
154	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576]	02/2016	178.85 -	278.54	05/2016 -	10/2023	55.74	89
155	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- [N24001161]	12/2017	297.30 -	318.28	01/2019 -	04/2022	7.06	39
156	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]	12/2019	282.41 -	319.96	04/2022 -	02/2024	13.30	22
157	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062]	03/2018	336.21 336.00	336.21	12/2019 -	12/2023	.00	48
158	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587]	03/2020	262.37 -	343.77	09/2024 -	09/2024	31.02	0
159	OSMANNAGAR TO KUNDRAL - [N24001075]	09/2017	344.25 344.00	344.25	08/2020 -	12/2023	.00	40
160	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]	10/2015	333.21 -	353.43	12/2015 -	01/2021	6.07	61
161	PANCHARAL TO MANDANGHAR - [N24001107]	07/2018	381.08 302.00	381.08	05/2020 -	12/2023	.00	43
162	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]	03/2018	325.86 -	386.41	10/2018 -	08/2022	18.58	46
163	DIGRAS DARWAH KARANJA - [N24001013]	01/2017	391.06 391.00	391.06	06/2019 -	12/2023	.00	54
164	SELDOH TO PANVAR - [N24001097]	07/2018	404.33 404.00	404.33	05/2020 -	03/2024	.00	46
165	KARAD PATAN CHIPLUN GUHAGAR - [N24001057]	02/2017	407.19 407.00	407.19	06/2019 -	10/2023	.00	52
166	ARDHAPUR TO HIMAYATNAGAR - [N24001079]	12/2017	426.06 426.00	426.06	06/2020 -	12/2023	.00	42

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
167	REHABILITATION AND UPGRADE OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]	03/2018	460.73 -	461.00	- -	-	.06	0
168	REHABILITATION AND UPGRADE TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]	01/1991	319.68 -	503.28	- -	12/2023	57.43	0
169	REHABILITATION AND UPGRADE OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]	03/2018	504.19 504.00	504.19	11/2018 -	11/2018	.00	0
170	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADE TO 2-LANES/2 -LANE WITH P - [N24000578]	02/2016	553.30 -	706.39	05/2016 -	11/2023	27.67	90
171	BHOGAN KHURD TO KASHEDI - [N24001132]	09/2017	743.21 743.00	743.21	06/2021 -	12/2023	.00	30
172	REHABILITATION AND UPGRADE OF KARNATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940]	03/2016	995.09 995.00	995.09	05/2016 -	02/2023	.00	81
173	KANTE TO WAKED - [N24001134]	03/2016	1,230.02 1,230.00	1,230.02	11/2019 -	12/2024	.00	61
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>							
174	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267]	03/2020	178.43 -	208.74	07/2022 -	10/2023	16.99	15
175	2-LANING OF KHOWAI - AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1 - [N24001329]	03/2020	165.54 -	210.54	07/2022 -	04/2023	27.18	9
176	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]	03/2020	206.88 -	278.98	07/2022 -	12/2023	34.85	17
177	RANIKOR- MAHESHKOLA- BAGHMARA PKG-2 - [N24001541]	11/2021	283.50 -	283.50	06/2024 -	06/2024	.00	0
178	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL - [N24000323]	10/2014	588.95 -	873.91	11/2018 -	08/2023	48.38	57
	<u>National Highways Authority Of India</u>							
179	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]	07/2022	186.50 -	201.00	08/2023 -	08/2023	7.77	0
180	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]	01/2018	273.46 -	276.17	11/2021 -	11/2023	.99	24
181	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT - SHAMLI - MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]	08/2022	326.79 -	329.79	04/2024 -	04/2024	.92	0
182	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]	03/2018	314.43 -	348.72	12/2020 -	12/2024	10.91	48
183	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692]	01/2022	467.99 -	468.00	09/2024 -	09/2024	.00	0

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
184	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813	03/2018	496.20 -	537.17	11/2021 -	06/2023	8.26	19
185	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379	02/2019	594.75 -	613.75	01/2022 -	08/2023	3.19	19
186	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733	01/2018	633.68 -	633.68	08/2022 -	03/2024	.00	19
187	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480	12/2015	1,041.10 -	639.58	04/2019 -	03/2024	-38.57	59
188	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	04/2021	583.93 -	653.67	06/2024 -	06/2024	11.94	0
189	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 -	655.06	09/2022 -	09/2024	26.69	24
190	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 -	657.00	06/2023 -	11/2023	8.32	5
191	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715	12/2017	686.65 -	686.65	07/2020 -	03/2024	.00	44
192	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552	03/2016	701.40 -	701.40	03/2019 -	03/2025	.00	72
193	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 -	726.99	12/2021 -	03/2024	26.72	27
194	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88 -	743.89	12/2021 -	11/2023	.00	23
195	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827	03/2018	628.71 -	756.13	11/2020 -	11/2023	20.27	36
196	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 -	757.12	08/2021 -	06/2024	23.21	34
197	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	02/2020	752.30 -	766.20	08/2023 -	11/2023	1.85	3
198	6L JAKKUBA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	02/2021	663.60 -	768.00	03/2024 -	03/2024	15.73	0
199	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 -	785.67	03/2023 -	12/2023	.97	9
200	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826	03/2018	505.35 -	813.15	10/2022 -	11/2023	60.91	13
201	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH- 365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 -	817.91	09/2022 -	09/2024	31.50	24

Costing Rs. 150 Crore and above						(October 2023)		
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
202	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]	01/2019	654.26 -	821.00	05/2021 -	02/2024	25.49	33
203	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]	03/2017	672.89 -	830.31	03/2020 -	03/2024	23.39	48
204	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]	12/2017	656.98 -	840.00	11/2022 -	11/2023	27.86	12
205	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672]	01/2021	864.27 864.00	864.27	01/2024 -	01/2024	.00	0
206	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]	12/2017	217.96 -	884.00	12/2022 -	11/2023	305.58	11
207	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]	09/2020	748.99 -	903.00	10/2023 -	10/2023	20.56	0
208	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]	09/2021	814.04 -	913.89	09/2023 -	12/2023	12.27	3
209	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836]	02/2021	824.29 -	924.00	10/2024 -	10/2024	12.10	0
210	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]	04/2017	894.00 -	929.32	04/2020 -	09/2023	3.95	41
211	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]	07/2020	899.00 -	947.00	07/2022 -	11/2023	5.34	16
212	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]	02/2020	808.31 -	958.00	01/2023 -	01/2024	18.52	12
213	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839]	02/2021	772.70 -	980.51	02/2024 -	02/2024	26.89	0
214	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]	03/2017	744.64 -	1,007.00	03/2020 -	07/2024	35.23	52
215	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]	01/2018	686.65 -	1,015.16	09/2020 -	03/2024	47.84	42
216	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]	09/2020	755.26 -	1,039.00	03/2024 -	03/2024	37.57	0
217	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818]	02/2021	818.73 -	1,105.00	01/2025 -	01/2025	34.97	0
218	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]	09/2016	950.69 -	1,108.00	08/2019 -	05/2024	16.55	57

Costing Rs. 150 Crore and above

(October 2023)

					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
219	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	03/2022	1,013.33 -	1,111.33	10/2024 -	10/2024	9.67	0
220	6L ALURU - JAKKUBA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838	02/2021	922.50 -	1,128.68	03/2024 -	06/2024	22.35	3
221	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 -	1,136.83	05/2021 -	01/2024	137.46	32
222	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690	01/2021	1,167.52 1,658.00	1,167.52	01/2023 -	06/2023	.00	5
223	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 -	1,168.33	02/2022 -	10/2024	22.90	32
224	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 -	1,182.94	12/2019 -	12/2023	1.33	48
225	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 -	1,224.01	03/2019 -	05/2025	4.85	74
226	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799	02/2021	1,166.96 -	1,251.00	10/2023 -	04/2024	7.20	6
227	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 -	1,289.00	10/2024 -	10/2024	13.29	0
228	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	03/2021	1,102.63 -	1,303.00	01/2025 -	01/2025	18.17	0
229	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 -	1,307.00	10/2024 -	10/2024	21.55	0
230	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	03/2021	1,002.11 -	1,358.00	05/2024 -	05/2024	35.51	0
231	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG V)REG. - [N24000649	01/2017	1,251.11 -	1,361.00	12/2020 -	12/2023	8.78	36
232	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721	02/2019	1,008.99 -	1,361.00	05/2024 -	11/2024	34.89	6
233	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	03/2022	1,373.06 -	1,373.06	06/2025 -	06/2025	.00	0
234	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	02/2021 -	01/2024	28.88	35
235	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	08/2020	1,034.00 -	1,589.45	03/2024 -	03/2024	53.72	0
236	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	02/2019	927.77 -	1,603.00	02/2022 -	02/2024	72.78	24

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
237	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805]	03/2018	1,169.04 -	1,693.95	03/2021 -	12/2023	44.90	33
238	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815]	12/2022	1,699.00 -	1,699.00	11/2024 -	11/2024	.00	0
239	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820]	02/2021	1,484.83 -	1,768.00	12/2024 -	12/2024	19.07	0
240	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]	03/2021	1,259.00 -	1,910.00	03/2024 -	12/2024	51.71	9
241	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]	07/2020	1,710.30 -	1,927.00	08/2023 -	06/2024	12.67	10
242	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773]	05/2020	1,467.44 -	1,942.89	07/2024 -	07/2024	32.40	0
243	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]	11/2020	1,690.23 -	2,010.17	12/2023 -	03/2024	18.93	3
244	TUMKUR - NELAMANGALA(6L) - [N24001681]	08/2022	2,032.15 1,351.00	2,032.15	08/2025 -	08/2025	.00	0
245	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743]	01/2018	1,916.38 -	2,078.00	02/2023 -	12/2023	8.43	10
246	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806]	03/2018	1,241.38 -	2,122.64	03/2023 -	01/2024	70.99	10
247	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]	01/2018	2,067.67 -	2,160.00	10/2021 -	11/2023	4.47	25
248	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]	03/2018	1,484.30 -	2,182.41	12/2020 -	05/2023	47.03	29
249	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]	10/2019	1,779.83 -	2,200.00	11/2023 -	11/2023	23.61	0
250	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]	03/2020	1,863.09 -	2,238.00	01/2024 -	01/2024	20.12	0
251	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]	04/2014	1,665.00 -	2,360.65	09/2016 -	01/2024	41.78	88
252	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755]	10/2019	1,936.68 -	2,458.03	03/2023 -	08/2023	26.92	5
253	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]	03/2018	1,872.68 -	2,756.09	10/2020 -	01/2025	47.17	51
254	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]	03/2018	2,507.00 -	3,030.73	09/2022 -	12/2023	20.89	15

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
255	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 -	3,379.45	03/2014 -	06/2024	18.66	123
256	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740	10/2019	2,325.28 -	3,527.24	09/2023 -	10/2023	51.69	1
257	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	02/2021	3,375.31 -	3,790.17	07/2024 -	07/2024	12.29	0
258	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 -	3,916.00	12/2023 -	03/2024	72.37	3
259	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	06/2021	3,606.00 -	3,923.82	02/2025 -	02/2025	8.81	0
260	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH - 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX - [N24001656	06/2021	2,595.00 -	3,994.60	03/2025 -	03/2025	53.93	0
261	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	01/2021	4,265.42 -	4,708.42	07/2024 -	07/2024	10.39	0
	Total		1,09,986.95 -	1,33,631.98				
	<u>URBAN DEVELOPMENT</u>							
	<u>Ahmedabad Metro Rail</u>							
262	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	12/2018 -	03/2024	19.97	63
	<u>Chennai Metro Rail Ltd</u>							
263	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084	02/2009	14,600.00 -	18,380.00	12/2015 -	12/2015	25.89	0
	<u>Delhi Metro Rail Corporation</u>							
264	DELHI MRTS PHASE-III - [N28000056	09/2011	38,585.00 -	40,180.91	03/2016 -	08/2021	4.14	65
	<u>Kochi Metro Rail Corporation Ltd</u>							
265	KOCHI METRO RAIL PROJECT - [N28000081	07/2012	5,181.79 -	6,218.14	07/2017 -	09/2020	20.00	38
	<u>Mumbai Metro Rail Corporation Ltd</u>							
266	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086	07/2013	23,136.00 -	37,276.00	03/2020 -	12/2023	61.12	45
	<u>Patna Metro Rail Corporation</u>							
267	PATNA METRO RAIL CORPORATION LIMITED - [N28000148	02/2019	13,365.77 -	13,925.50	06/2024 -	09/2024	4.19	3
	Total		1,05,641.56 -	1,28,905.10				
	<u>WATER RESOURCES</u>							
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>							

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
268	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK [N30000044]	03/2017	277.42	277.42	05/2021	05/2021	.00	0
269	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR [N30000037]	12/2014	225.77	398.90	03/2020	06/2020	76.68	3
270	SAIDPUR SEWER NETWORK PATNA - [N30000039]	04/2015	268.63	431.21	01/2021	01/2021	60.52	0
271	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA [N30000050]	08/2017	578.89	578.89	06/2022	03/2024	.00	21
272	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]	08/2017	824.00	824.00	06/2022	03/2024	.00	21
	<u>Kolkata Metropolitan Development Authority</u>							
273	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA [N30000034]	08/2017	307.12	653.67	09/2022	12/2026	112.84	51
	<u>Polavaram Project Authority</u>							
274	POLAVARAM IRRIGATION PROJECT - [N30000002]	02/2009	10,151.04	55,548.87	03/2020	03/2024	447.22	48
	<u>Uttar Pradesh Jal Nigam</u>							
275	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]	02/2019	681.78	690.71	06/2022	04/2024	1.31	22
276	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS [N30000010]	03/2018	967.23	967.23	09/2021	09/2023	.00	24
	Total		14,281.88	60,370.90				
	Grand Total		4,58,879.42	7,19,550.72				

List of Projects having cost overrun with respect to Anticipated/Cumulative Expenditure

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
1	ATOMIC ENERGY	BHAVNI	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	3,492.00	7,670.00	6,612.17	4,178.00
2	ATOMIC ENERGY	NPCIL	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	11,459.00	22,517.00	20,689.00	11,058.00
3	ATOMIC ENERGY	NPCIL	RAJASTHAN ATOMIC POWER PROJECT - 7 AND 8 (2X700 MW)	12,320.00	17,079.00	17,054.00	4,759.00
4	ATOMIC ENERGY	NPCIL	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4	39,849.00	39,849.00	39,869.00	20.00
5	CIVIL AVIATION	AAI	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	417.23	707.73	679.78	291.00
6	CIVIL AVIATION	AAI	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA	389.71	389.71	391.78	2.00
7	CIVIL AVIATION	AAI	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN	456.86	456.86	458.75	2.00
8	CIVIL AVIATION	AAI	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01	242.14	328.00	279.79	86.00
9	CIVIL AVIATION	AAI	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI	1,142.00	1,232.00	365.49	90.00
10	CIVIL AVIATION	AAI	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT	480.33	640.00	278.19	160.00
11	CIVIL AVIATION	AAI	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI	951.28	951.28	959.34	8.00
12	CIVIL AVIATION	AAI	CCS INTERNATIONAL AIRPORT , LUCKNOW	1,383.00	3,291.81	1,857.67	1,909.00
13	CIVIL AVIATION	AAI	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR	303.80	374.98	314.25	71.00
14	COAL	ECL	HURA - C OC (3 MTY)	359.69	859.41	312.03	500.00
15	COAL	MCL	ANANTA OCP EXPANSION PH III	228.08	398.14	398.14	170.00
16	COAL	SCCL	RCE OF INDARAM OPENCAST PROJECT	349.28	424.81	335.24	76.00
17	COAL	BCCL	2.0 MTPA BHOJUDIH NLW WASHERY	304.13	341.22	224.12	37.00
18	COAL	BCCL	PATHERDIH 2.5 NLW COAL WASHERY	243.00	334.27	94.11	91.00
19	COAL	NLC	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW	17,237.00	19,406.12	16,222.22	2,169.00
20	COAL	ECL	RANIGANJ MASTER PLAN	2,661.73	5,146.48	721.97	2,485.00
21	COAL	BCCL	MADHUBAND NLW WASHERY	289.45	302.00	297.61	13.00
22	COAL	NLC	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)	5,907.11	8,990.00	7,781.89	3,083.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
23	DEPARTMENT OF HIGHER EDUCATION	CPWD EDUCATION	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	223.37	230.00	187.75	7.00
24	DEPARTMENT OF HIGHER EDUCATION	CPWD EDUCATION	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR	392.51	446.43	226.77	54.00
25	DEPARTMENT OF HIGHER EDUCATION	CPWD EDUCATION	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.	303.90	364.00	313.00	60.00
26	DEPARTMENT OF HIGHER EDUCATION	CPWD EDUCATION	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE	655.34	655.34	689.31	34.00
27	DEPARTMENT OF HIGHER EDUCATION	CPWD EDUCATION	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)	676.00	1,085.04	44.75	409.00
28	DPIIT	IICC FOR DPIIT	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	4,773.00	5,401.00	4,360.05	628.00
29	FINANCE	CPWD FOR FINANC	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	209.00	262.00	250.32	53.00
30	HEALTH AND FAMILY WELFARE	CPWD FOR HEALTH	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	209.84	273.00	241.65	63.00
31	HEALTH AND FAMILY WELFARE	CPWD FOR HEALTH	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	260.00	371.78	.00	112.00
32	HOME AFFAIRS	CPWD FOR MHA	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	1,219.21	2,091.53	1,658.73	872.00
33	HOME AFFAIRS	CPWD FOR MHA	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI	277.35	290.33	94.53	13.00
34	HOME AFFAIRS	CPWD FOR MHA	NSG AT KOLKATA	162.88	210.83	177.81	48.00
35	MINES	NALCO	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	4,103.00	5,055.00	2,453.86	952.00
36	MINES	NALCO	UTKAL D AND E COAL BLOCK	534.00	1,021.97	753.08	488.00
37	MINES	NALCO	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND	355.00	581.00	79.80	226.00
38	PETROLEUM	ONGC	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS	3,190.69	3,375.90	2,897.83	185.00
39	PETROLEUM	HPCL	VISAKH REFINERY MODERNISATION PROJECT	20,928.00	26,264.00	25,264.12	5,336.00
40	PETROLEUM	BPCL	IRUGUR-DEVANGONTHI POL PIPELINE	678.00	1,732.00	32.24	1,054.00
41	PETROLEUM	IOCL	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE	4,497.00	6,025.00	5,371.82	1,528.00

Detail of Cost Overrun projects							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
42	PETROLEUM	GAIL	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND	8,797.00	11,256.00	2,331.91	2,459.00
43	PETROLEUM	GAIL	60 KTA POLYPROPYLENE PROJECT	910.56	1,299.02	556.40	388.00
44	PETROLEUM	IOCL	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI	1,398.00	1,587.00	829.06	189.00
45	PETROLEUM	MANGA LORE REFIN	DEVANGONTHI MARKETING TERMINAL	200.00	304.00	194.48	104.00
46	PETROLEUM	IOCL	LPG BP PROJECT CHITTOOR	167.00	200.82	90.32	34.00
47	PETROLEUM	NRL	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY	12,366.00	18,968.00	7,356.85	6,602.00
48	PETROLEUM	IOCL	R and D CAMPUS II AT FARIDABAD	2,281.94	3,219.94	1,238.60	938.00
49	PETROLEUM	IOCL	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY	371.00	427.10	230.91	56.00
50	PETROLEUM	IOCL	ADDITIONAL STORAGE TANKS AT PARADIP	462.30	543.00	413.56	81.00
51	PETROLEUM	ONGC	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV	3,228.80	3,976.67	3,805.59	748.00
52	PETROLEUM	GAIL	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI	225.54	247.90	229.69	22.00
53	PETROLEUM	OIL	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA	543.91	661.21	450.11	117.00
54	PETROLEUM	GAIL	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI	226.45	226.45	227.64	1.00
55	PETROLEUM	IOCL	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY	206.63	340.76	279.58	134.00
56	PETROLEUM	BPCL	KOCHI SALEM LPG PIPELINE PROJECT	1,112.00	1,507.24	1,100.38	395.00
57	PETROLEUM	GAIL	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	2,915.00	5,909.00	3,574.70	2,994.00
58	PETROLEUM	GAIL	DURGAPUR-HALDIA PIPELINE PROJECT	1,740.00	2,433.15	1,651.70	693.00
59	PETROLEUM	IOCL	KOYALI AHMEDNAGAR SOLAPUR PIPELINE	1,945.00	2,251.00	2,066.22	306.00
60	PETROLEUM	ONGC	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK	823.27	1,137.79	970.34	315.00
61	POWER	NHPC	PARBATI HEP (4X200 MW) (NHPC) II	3,919.59	11,134.54	10,761.88	7,215.00
62	POWER	NTPC	TAPOVAN-VISHNUGAD HEP (4X130MW)	2,978.48	7,103.00	5,996.63	4,125.00
63	POWER	NHPC	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	6,285.33	21,247.54	19,634.27	14,962.00
64	POWER	NTPC	NORTH KARANPURA STPP (3X660 MW)	14,366.58	17,007.00	15,137.11	2,640.00
65	POWER	NTPC	KERANDARI COAL MINING PROJECT	1,553.00	2,804.00	.00	1,251.00
66	POWER	NTPC	CHATTI BARIATU COAL MINING PROJECT	1,314.00	1,783.00	.00	469.00
67	POWER	PGCIL	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C	1,326.00	1,520.00	1,410.00	194.00
68	POWER	NHPC	KALPI SOLAR POWER PROJECT	314.64	350.46	235.69	36.00
69	POWER	SJVN	NAITWAR MORI HEP	648.33	1,272.29	1,196.97	624.00

Detail of Cost Overrun projects							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
70	POWER	PGCIL	HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN	1,931.39	2,635.55	1,954.69	704.00
71	POWER	PGCIL	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY	186.17	219.66	178.84	33.00
72	POWER	PGCIL	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES	5,111.33	6,700.00	4,687.82	1,589.00
73	POWER	PGCIL	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	4,754.42	9,129.32	5,979.69	4,375.00
74	POWER	PGCIL	EASTERN REGION STRENGTHENING SCHEME XVII(PART B)	235.53	243.74	169.00	8.00
75	POWER	NTPC	TELANGANA SUPER THERMAL POWER PROJECT PHASE I	10,598.98	10,998.00	11,228.18	629.00
76	POWER	NTPC	BARH STPP(3X660MW) NTPC	8,692.97	21,312.11	21,667.23	12,974.00
77	POWER	THDCIL	TEHRI PUMPED STORAGE PLANT(1000MW)	1,657.00	4,825.60	5,843.37	4,186.00
78	POWER	THDCIL	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	2,491.58	3,860.35	3,298.55	1,369.00
79	POWER	NTPC	DURGAPUR PP-III (2X20 MW) - NSPCL	529.68	679.00	563.97	149.00
80	POWER	NTPC	RAMMAM-III HEPP (3X40 MW)	1,381.84	1,803.00	936.01	421.00
81	RAILWAYS	SCR	KOTLPALLI-NARASAPUR (NL) (SCR)	1,045.20	2,500.98	1,141.44	1,456.00
82	RAILWAYS	ER	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER	1,188.91	1,619.51	1,055.36	431.00
83	RAILWAYS	WCR	RAMGANJMUNDI-BHOPAL (NL),WCR	424.60	3,032.46	2,268.03	2,608.00
84	RAILWAYS	ECOR	TALCHER-BIMALAGARH(NL)(ECOR)	810.78	1,928.07	980.13	1,117.00
85	RAILWAYS	SR	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI	724.69	3,118.34	1,895.27	2,394.00
86	RAILWAYS	SR	TIDIVANAM-NAGARI (NL)	582.83	3,620.28	764.37	3,037.00
87	RAILWAYS	NFR	BHAIRABI SAIRONG, NL, NEFR	2,393.47	8,605.00	6,840.12	6,212.00
88	RAILWAYS	ECR	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR	528.65	2,066.78	1,897.48	1,538.00
89	RAILWAYS	SCR	MANOHARABAD-KOTHPALL NEW LINE(SCR)	1,160.48	3,014.00	1,161.19	1,854.00
90	RAILWAYS	RVNL	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	2,913.51	4,834.54	3,446.62	1,921.00
91	RAILWAYS	WR	RATLAM-MHOW-KHANDWA-AKOLA (GC)	3,503.69	6,021.00	3,030.93	2,517.00
92	RAILWAYS	CR	WARDHA-NANDED MAHARASHTRA	3,168.29	3,445.48	1,752.78	277.00
93	RAILWAYS	SWR	BAGALKOT-KUDACHI NL	986.30	1,649.31	401.61	663.00
94	RAILWAYS	SCR	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION	1,856.95	1,952.68	1,532.64	96.00
95	RAILWAYS	RVNL	BHANUPALI-BILASPUR BERI NL	2,966.99	6,753.42	4,228.35	3,786.00
96	RAILWAYS	WR	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	318.24	1,531.55	326.17	1,213.00
97	RAILWAYS	NR	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL	336.91	791.39	572.99	454.00
98	RAILWAYS	SWR	RAYADURGA-TUMKUR NL	2,062.30	2,404.03	1,174.42	342.00

Detail of Cost Overrun projects							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
99	RAILWAYS	NR	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE	295.68	419.00	133.78	123.00
100	RAILWAYS	SCR	NADIKUDE-SRI KALAHASTI	2,288.70	3,122.35	1,372.69	834.00
101	RAILWAYS	RVNL	HOSPET-HUBLI-LONDA-VASCODAGAMA DL	2,127.00	3,300.00	3,292.40	1,173.00
102	RAILWAYS	ER	MONIGRAM- NIMTITA	250.93	259.23	664.95	414.00
103	RAILWAYS	CR	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	2,271.50	4,805.17	3,545.10	2,534.00
104	RAILWAYS	WCR	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	247.66	8,248.50	2,444.00	8,001.00
105	RAILWAYS	NFR	NEW BG LINE FROM BALURGHAT TO HILLY NFR	242.22	632.63	381.63	390.00
106	RAILWAYS	NFR	NEW BG LINE FROM BYRNIHAT TO SHILLONG	906.46	8,324.28	269.80	7,418.00
107	RAILWAYS	NFR	AGARTALA-AKHAURA NL	569.63	708.73	380.92	139.00
108	RAILWAYS	NFR	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING	1,798.00	2,047.51	2,236.57	439.00
109	RAILWAYS	ECR	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC	548.00	783.83	543.54	236.00
110	RAILWAYS	ECR	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC)	372.14	1,700.00	2,157.20	1,785.00
111	RAILWAYS	ECR	SAKRI-HASANPUR ROAD (NL)	325.00	735.20	535.07	410.00
112	RAILWAYS	NCR	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	2,912.96	3,845.60	1,024.32	933.00
113	RAILWAYS	WR	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)	1,640.04	1,873.10	1,238.86	233.00
114	RAILWAYS	ER	PIRPAINTI-JASIDIH	915.98	2,137.81	793.47	1,222.00
115	RAILWAYS	SR	MADURAI-TUTICORIN VIA ARUPPUKOTTAI	120.70	2,053.39	330.87	1,933.00
116	RAILWAYS	RVNL	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	632.68	950.00	1,014.74	382.00
117	RAILWAYS	NFR	MURKONGSELEK-PASIGHAT NL	414.84	1,187.49	368.43	773.00
118	RAILWAYS	NFR	NEW BG LINE FROM JAGBANI TO BIRATNAGAR	241.52	401.65	343.30	160.00
119	RAILWAYS	WR	CHOTTAUDEPUR-DHAR(NL)	1,347.26	1,793.63	1,265.95	446.00
120	RAILWAYS	M RTP	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	4,874.58	10,442.41	8,008.94	5,568.00
121	RAILWAYS	NER	CHHAPRA-BALLIA UP	295.00	912.86	890.12	618.00
122	RAILWAYS	ECR	KODERMA-TILAIYA (NL), ECR	459.91	1,625.87	1,413.56	1,166.00
123	RAILWAYS	SWR	HOTGI-KUDGI-GADAG	1,614.59	1,960.00	1,957.67	345.00
124	RAILWAYS	ECR	SAMASTIPUR-DARBANGHA	380.00	519.33	422.28	139.00
125	RAILWAYS	NWR	PHULERA - DIGANA DOUBLING	600.00	701.81	637.94	102.00
126	RAILWAYS	ECOR	KIRANDUL - JAGDALPUR DOUBLING	1,160.00	1,440.00	1,141.53	280.00
127	RAILWAYS	SR	NAGAPATTINAM- THIRUTURAI PUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)	677.12	788.05	103.18	111.00
128	RAILWAYS	SR	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)	304.22	380.64	144.80	76.00

Detail of Cost Overrun projects							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
129	RAILWAYS	NER	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM)	186.85	330.00	326.47	143.00
130	RAILWAYS	RVNL	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)}	631.78	1,627.65	1,166.65	996.00
131	RAILWAYS	RVNL	INDORE BUDNI (INDORE JABALPUR)	4,340.00	7,474.00	421.52	3,134.00
132	RAILWAYS	RVNL	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM))	1,177.96	1,177.96	1,357.79	180.00
133	RAILWAYS	RVNL	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM)	357.48	409.38	104.19	52.00
134	RAILWAYS	RVNL	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM)	1,116.00	1,312.44	2,645.97	1,530.00
135	RAILWAYS	NR	LUDHIANA MULLANPUR DOUBLING	82.99	235.00	.00	152.00
136	RAILWAYS	RVNL	BUDNI-BARKHERA - 3RD LINE (33 KM)	991.60	991.60	1,666.28	675.00
137	RAILWAYS	NR	JANGHAI PRATAPGARH AMETHI DOUBLING	701.98	1,100.00	.00	398.00
138	RAILWAYS	NR	JAUNPUR AKBARPUR (TANDA) DOUBLING	515.50	676.00	.00	161.00
139	RAILWAYS	NR	BARABANKI AKBARPUR DOUBLING	1,200.00	1,700.00	.00	500.00
140	RAILWAYS	SECR	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23)	169.06	177.34	.00	8.00
141	RAILWAYS	SER	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR)	209.75	244.99	1.63	35.00
142	RAILWAYS	NER	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR)	1,600.00	4,939.78	613.61	3,340.00
143	RAILWAYS	NER	SAHJANWA - DOHRIGHAT	371.77	1,319.75	327.84	948.00
144	RAILWAYS	SWR	WHITEFIELD-KOLAR (52.9 KM)	162.13	348.85	.36	187.00
145	RAILWAYS	SWR	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR)	663.03	748.85	.23	86.00
146	RAILWAYS	SWR	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM)	294.67	307.66	31.82	13.00
147	RAILWAYS	WR	KALOL-KADI-KATOSAN ROAD (37.23 KM)	279.23	346.94	4.22	68.00
148	RAILWAYS	WR	VIJAPUR-AMBLIYASAN (41.53 KM)	309.81	415.38	10.34	106.00
149	RAILWAYS	WR	SAMNI-JAMBUSAR (24.08 KM)	216.72	349.93	10.07	133.00
150	RAILWAYS	WR	SAMLAYA-TIMBA ROAD (53.53 KM)	401.48	670.17	.00	269.00
151	RAILWAYS	WR	NADIAD-PETLAD (37.26 KM)	335.34	461.91	.02	127.00
152	RAILWAYS	WR	PETLAD-BHADLAN (22.5 KM)	202.50	307.12	.97	105.00
153	RAILWAYS	WR	HIMMATNAGAR-KHEDBRAHMA (54.83 KM)	354.99	482.43	12.32	127.00
154	RAILWAYS	WR	NIMACH-RATLAM (133 KM)	910.00	1,095.88	265.97	186.00
155	RAILWAYS	WR	RAJKOT-KANALUS (111.20 KM)	1,011.72	1,196.84	147.79	185.00
156	RAILWAYS	WR	MEHSANA-PALANPUR (65.1 KM)	529.30	537.31	8.76	8.00
157	RAILWAYS	ECR	PARASNATH-MADHUBAN-GIRIDIH	816.03	902.86	1.49	87.00
158	RAILWAYS	ECOR	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE	48.44	297.00	.00	249.00
159	RAILWAYS	ECOR	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER	278.96	494.62	.00	216.00
160	RAILWAYS	ECOR	JEYPORE NABARANGPUR NEWLINE	499.99	747.91	.00	248.00
161	RAILWAYS	SER	PURULIA TO KOTSHILA DOUBLING (39.1 KM)	338.00	393.83	81.05	56.00

Detail of Cost Overrun projects							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
162	RAILWAYS	SER	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM)	428.65	472.50	259.80	44.00
163	RAILWAYS	RVNL	MATHURA-JHANSI-3RD LINE (273.80 KM)	3,677.76	3,677.76	4,554.20	876.00
164	RAILWAYS	IRCON	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I	3,055.00	3,438.39	2,987.98	383.00
165	RAILWAYS	SWR	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)	644.78	825.31	506.10	181.00
166	RAILWAYS	SECR	ANUPPUR-KATNI	1,370.00	1,680.00	1,238.31	310.00
167	RAILWAYS	SECR	JHARSUGUDA-BILASPUR 4TH LINE	1,973.00	2,135.34	1,586.05	162.00
168	RAILWAYS	SECR	WADSA-GADHCHIROLI NEW LINE (52.36 KM)	229.00	1,096.00	230.25	867.00
169	RAILWAYS	ECR	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF,	329.39	1,510.00	2,255.53	1,926.00
170	RAILWAYS	ECR	MUZAFFARPUR SAGauli DOUBLING 100.60 KM	731.64	1,185.73	1,104.18	454.00
171	RAILWAYS	ECR	SAGauli VALMIKINAGAR DOUBLING 109.7 KM	744.04	1,215.54	1,022.45	472.00
172	RAILWAYS	NER	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING.	1,177.96	1,777.39	1,251.67	599.00
173	RAILWAYS	NER	BURHWAL - GONDA - 3RD RUNNING LINE.	602.50	714.96	491.84	112.00
174	RAILWAYS	NR	CHANDIGARH-BADDI	328.14	1,540.14	549.10	1,212.00
175	RAILWAYS	DFCC	WESTERN DEDICATED FREIGHT CORRIDOR	16,592.00	51,101.00	47,476.00	34,509.00
176	RAILWAYS	NER	NANPARA - NEPALGANJ GAUGE CONVERSION.	150.00	341.66	1.20	192.00
177	RAILWAYS	WR	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON	248.26	528.49	116.25	280.00
178	RAILWAYS	WR	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A	217.38	393.62	142.48	176.00
179	RAILWAYS	WR	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM	265.88	311.36	.00	45.00
180	RAILWAYS	SCR	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K	119.73	242.28	54.15	123.00
181	RAILWAYS	RVNL	RISHIKESH - KARNAPRAYAG NEW LINE	16,216.00	24,659.00	14,943.49	8,443.00
182	RAILWAYS	RVNL	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC	927.01	1,457.79	1,519.20	592.00
183	RAILWAYS	RVNL	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING	943.60	1,500.00	1,310.47	556.00
184	RAILWAYS	SR	TURAVUR-AMBALAPUZHA DOUBLING	1,000.00	1,416.49	.93	416.00
185	RAILWAYS	SR	TRIVANDRUM-KANYAKUMARI DOUBLING	1,431.90	3,785.45	2,784.51	2,354.00
186	RAILWAYS	SER	BONDAMUNDA RANCHI DOUBLING	1,724.20	3,029.04	1,779.90	1,305.00
187	RAILWAYS	SCR	KAZIPET-BALHRSHA	2,063.03	2,909.00	2,373.50	846.00

Detail of Cost Overrun projects							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
188	RAILWAYS	NFR	BONGAIGAON-GOALPARA-GUWAHATI (176 KM)	2,232.32	4,059.65	3,014.86	1,827.00
189	RAILWAYS	ECOR	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE	701.61	810.02	179.43	108.00
190	RAILWAYS	SECR	RAJNANDGAON - NAGPUR - 3RD LINE (SECR)	1,908.51	3,544.25	2,354.89	1,636.00
191	RAILWAYS	ECR	KARAILA ROAD - SHAKTINAGAR DOUBLING	528.57	528.57	635.45	107.00
192	RAILWAYS	ECR	RAMNA - SINGRAULI DOUBLING	2,436.21	2,436.21	2,570.45	134.00
193	RAILWAYS	WCR	KATNI GRADE SEPARATOR/BYE PASS	582.13	1,247.64	1,056.08	666.00
194	RAILWAYS	WCR	KATNI-BINA 3RD LINE (263 KM)	2,478.23	2,938.00	1,279.35	460.00
195	RAILWAYS	RVNL	BANASPANI- JAKHPURA - DOUBLING	942.95	1,552.26	1,824.01	881.00
196	RAILWAYS	RVNL	VIZIANAGARAM -SAMABALPUR 3RD LINE	2,335.67	3,327.72	3,761.54	1,426.00
197	RAILWAYS	RVNL	VIJAYAWADA-GUDUR	3,246.26	3,548.68	5,250.33	2,004.00
198	RAILWAYS	SCR	GUNTUR-GUNTAKAL	3,631.00	3,887.48	2,728.66	256.00
199	RAILWAYS	CR	DAUND - MANMAD (236 KM)	1,876.00	2,081.27	1,401.86	205.00
200	RAILWAYS	CR	PUNE-MIRAJ-LONDA (467 KM)	3,627.47	6,463.49	2,945.40	2,836.00
201	RAILWAYS	CR	WARDHA-BALHARSHAH - 3RD LINE (132 KM)	1,272.19	1,384.72	773.28	113.00
202	RAILWAYS	WCR	KATNI - SINGRAULI DOUBLING PROJECT	1,763.93	2,445.30	2,157.20	681.00
203	RAILWAYS	ECR	KIUL - GAYA DOUBLING PROJECT	1,200.20	1,200.20	1,416.27	216.00
204	RAILWAYS	NER	ROSA-SITAPUR CANTT-BURHWAL DOUBLING	1,295.42	2,560.00	2,202.30	1,265.00
205	RAILWAYS	ECR	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR	324.73	1,110.00	1,181.92	857.00
206	RAILWAYS	ECR	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)	162.87	614.45	416.24	452.00
207	RAILWAYS	ECOR	KHURDA ROAD-BOLANGIR(NL)ECOR	2,923.13	3,791.66	3,101.04	869.00
208	RAILWAYS	NFR	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	4,454.17	14,322.00	14,010.64	9,868.00
209	RAILWAYS	M RTP	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP	495.74	734.01	583.50	238.00
210	RAILWAYS	NFR	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	532.87	2,650.00	1,914.47	2,117.00
211	RAILWAYS	NFR	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	2,326.52	6,663.00	2,823.30	4,336.00
212	RAILWAYS	NFR	SEVOK RANGPO, NEFR	1,339.48	7,876.92	3,290.96	6,537.00
213	RAILWAYS	NWR	DAUSA-GANGAPUR CITY(NL),NWR	410.08	970.00	980.63	571.00
214	RAILWAYS	NR	NANGALDAM-TALWARA(NL),NR	450.00	2,017.96	845.23	1,568.00
215	RAILWAYS	NR	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	2,500.00	37,012.26	36,976.21	34,512.00
216	RAILWAYS	RVNL	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	3,951.98	8,964.35	6,160.83	5,012.00
217	RAILWAYS	RVNL	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)	2,298.42	2,733.86	361.07	435.00
218	RAILWAYS	SCR	MUNEERABAD-MAHABOBNAGAR(NL),SCR	1,723.00	3,381.68	2,532.11	1,659.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
219	RENEWABLE ENERGY	CPWD R ENERGY	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	271.90	366.12	329.49	94.00
220	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T	195.45	385.97	232.98	191.00
221	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K	298.33	298.33	399.84	102.00
222	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	404.29	723.80	467.71	320.00
223	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	518.53	902.20	643.26	384.00
224	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	537.82	820.42	643.95	283.00
225	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	473.18	667.06	474.10	194.00
226	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	642.96	1,139.85	548.78	497.00
227	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	640.07	640.07	978.96	339.00
228	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	519.09	775.47	540.34	256.00
229	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K	1,005.08	1,073.10	699.05	68.00
230	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M	478.74	1,136.83	1,089.62	658.00
231	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR	193.19	249.72	222.54	57.00

Detail of Cost Overrun projects							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
232	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH	576.48	686.13	669.74	110.00
233	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2	376.25	414.44	399.50	38.00
234	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT	348.95	355.69	316.35	7.00
235	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216	444.84	459.37	420.74	15.00
236	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD	350.61	411.18	344.71	61.00
237	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES	293.64	293.64	295.46	2.00
238	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA	504.19	504.19	518.99	15.00
239	ROAD TRANSPORT AND HIGHWAYS	MoRTH	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12	333.21	353.43	344.66	20.00
240	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3)	772.70	980.51	443.78	208.00
241	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1)	922.50	1,128.68	320.22	206.00
242	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2)	663.60	768.00	268.09	104.00
243	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4)	824.29	924.00	345.08	100.00
244	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234	221.03	243.95	54.33	23.00

Detail of Cost Overrun projects							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
245	ROAD TRANSPORT AND HIGHWAYS	NHAI	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81	927.77	1,603.00	1,143.89	675.00
246	ROAD TRANSPORT AND HIGHWAYS	NHAI	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP	1,863.09	2,238.00	918.10	375.00
247	ROAD TRANSPORT AND HIGHWAYS	NHAI	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE	1,075.27	1,307.00	489.30	232.00
248	ROAD TRANSPORT AND HIGHWAYS	NHAI	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP	1,137.74	1,289.00	505.90	151.00
249	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I)	1,484.83	1,768.00	572.40	283.00
250	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III)	1,102.63	1,303.00	340.78	200.00
251	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV)	818.73	1,105.00	104.37	286.00
252	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154)	1,002.11	1,358.00	28.69	356.00
253	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB)	583.93	653.67	34.82	70.00
254	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF	1,322.95	1,442.47	537.06	120.00
255	ROAD TRANSPORT AND HIGHWAYS	NHAI	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80	1,241.38	2,122.64	1,577.64	881.00
256	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361	1,169.04	1,693.95	1,010.33	525.00
257	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J	1,166.96	1,251.00	852.88	84.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
258	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B	1,013.33	1,111.33	219.96	98.00
259	ROAD TRANSPORT AND HIGHWAYS	NHAI	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4)	778.15	785.67	457.96	8.00
260	ROAD TRANSPORT AND HIGHWAYS	NHAI	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1)	606.51	657.00	452.29	50.00
261	ROAD TRANSPORT AND HIGHWAYS	NHAI	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3)	752.30	766.20	431.47	14.00
262	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA	1,710.30	1,927.00	274.20	217.00
263	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU	2,271.86	3,916.00	449.75	1,644.00
264	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU	1,259.00	1,910.00	76.68	651.00
265	ROAD TRANSPORT AND HIGHWAYS	NHAI	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O	2,067.67	2,160.00	1,496.49	92.00
266	ROAD TRANSPORT AND HIGHWAYS	NHAI	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21)	2,507.00	3,030.73	1,155.70	524.00
267	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE	808.31	958.00	740.10	150.00
268	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM	1,467.44	1,942.89	753.03	475.00
269	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL]	814.04	913.89	415.49	100.00
270	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH	1,936.68	2,458.03	1,380.90	521.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
271	ROAD TRANSPORT AND HIGHWAYS	NHAI	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74	570.98	578.02	186.06	7.00
272	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272	2,375.87	2,566.80	2,339.23	191.00
273	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700	2,193.23	2,314.00	1,486.03	121.00
274	ROAD TRANSPORT AND HIGHWAYS	NHAI	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER	1,916.38	2,078.00	1,186.15	162.00
275	ROAD TRANSPORT AND HIGHWAYS	NHAI	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR	2,325.28	3,527.24	1,916.35	1,202.00
276	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U	1,779.83	2,200.00	815.00	420.00
277	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN	326.79	329.79	38.35	3.00
278	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48	654.26	821.00	331.29	167.00
279	ROAD TRANSPORT AND HIGHWAYS	NHAI	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091	707.90	766.51	343.05	59.00
280	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000	1,008.99	1,361.00	89.23	352.00
281	ROAD TRANSPORT AND HIGHWAYS	NHAI	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1	1,023.91	1,284.62	349.81	261.00
282	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT	2,948.31	3,516.83	543.50	569.00
283	ROAD TRANSPORT AND HIGHWAYS	NHAI	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2	843.48	984.61	205.46	141.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
284	ROAD TRANSPORT AND HIGHWAYS	NHAI	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K	1,155.49	1,458.45	358.06	303.00
285	ROAD TRANSPORT AND HIGHWAYS	NHAI	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM	186.50	201.00	.00	15.00
286	ROAD TRANSPORT AND HIGHWAYS	NHAI	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI- MOTIHARI- RAXAUL SECTION OF NH-28A FRO	333.60	461.41	425.50	128.00
287	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO	690.00	690.00	727.54	38.00
288	ROAD TRANSPORT AND HIGHWAYS	NHAI	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20	897.45	897.45	1,037.63	140.00
289	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN	1,225.24	1,505.85	31.07	281.00
290	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0	1,331.77	2,082.98	149.45	751.00
291	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100	1,065.06	1,444.50	116.74	379.00
292	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66	3,219.47	3,713.14	1,954.76	494.00
293	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH	3,375.31	3,790.17	1,884.43	415.00
294	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM	4,265.42	4,708.42	2,901.62	443.00
295	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX.	2,595.00	3,994.60	2,811.05	1,400.00
296	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX	3,606.00	3,923.82	2,841.84	318.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
297	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR	210.37	213.06	171.75	3.00
298	ROAD TRANSPORT AND HIGHWAYS	NHAI	4LBERKHEDI TO GODPEHRA NH-44	524.84	524.84	1,654.37	1,130.00
299	ROAD TRANSPORT AND HIGHWAYS	NHAI	4 LANE OF BILASPUR TO URGa PROJECT (KM 0.00 TO KM 70.2) OF NH-130A	1,855.59	1,869.85	273.56	14.00
300	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH	1,034.00	1,589.45	41.50	555.00
301	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS]	748.99	903.00	688.14	154.00
302	ROAD TRANSPORT AND HIGHWAYS	NHAI	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98	755.26	1,039.00	434.02	284.00
303	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF	262.37	343.77	103.90	81.00
304	ROAD TRANSPORT AND HIGHWAYS	NHAI	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N	1,119.35	1,119.35	1,189.60	70.00
305	ROAD TRANSPORT AND HIGHWAYS	NHAI	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1)	738.90	738.90	799.24	60.00
306	ROAD TRANSPORT AND HIGHWAYS	NHAI	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4	1,821.72	1,917.32	732.47	96.00
307	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI	817.00	817.00	851.73	35.00
308	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352	899.00	947.00	920.51	48.00
309	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP	1,690.23	2,010.17	1,084.38	320.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
310	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA	694.00	694.00	1,258.62	565.00
311	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG)	624.45	627.79	345.89	3.00
312	ROAD TRANSPORT AND HIGHWAYS	NHAI	PATAS-VASUNDE PHATA - BARAMATI BYPASS	531.86	532.41	500.15	1.00
313	ROAD TRANSPORT AND HIGHWAYS	NHAI	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS	169.83	169.83	201.04	31.00
314	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP	622.00	817.91	241.77	196.00
315	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI	517.05	655.06	256.71	138.00
316	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	4-LANING OF DERGAON TOWN	287.63	287.63	395.10	107.00
317	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN	1,872.68	2,756.09	875.59	883.00
318	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM	2,120.40	2,565.63	1,251.61	445.00
319	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER	1,294.47	1,588.40	666.26	294.00
320	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON	998.70	1,358.32	844.89	360.00
321	ROAD TRANSPORT AND HIGHWAYS	NHAI	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	594.75	613.75	563.69	19.00
322	ROAD TRANSPORT AND HIGHWAYS	NHAI	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	362.46	372.46	346.15	10.00

Detail of Cost Overrun projects							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
323	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK	294.28	296.53	275.51	2.00
324	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	DABOKA KATHKATI PACKAGE-4	260.07	260.07	290.49	30.00
325	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	KARGIL-ZANSKR PACKAGE-6	239.81	239.81	262.67	23.00
326	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO	230.45	244.91	193.48	14.00
327	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	KARGIL-ZANSKR PACKAGE-5	169.79	169.79	200.80	31.00
328	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1	165.54	210.54	85.02	45.00
329	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT)	262.84	414.20	202.40	151.00
330	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L	183.31	439.56	328.18	256.00
331	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	2-LANING FROM JOLAIBARI - BELONIA	201.99	287.47	121.50	85.00
332	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	KAILASHAHAR TO KHOWAI PKG-3	280.91	296.48	202.06	16.00
333	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	KAILASHAHAR TO KHOWAI PKG-4	159.13	171.50	70.02	12.00
334	ROAD TRANSPORT AND HIGHWAYS	NHAI	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA	464.09	464.09	541.65	78.00
335	ROAD TRANSPORT AND HIGHWAYS	NHAI	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE	446.97	446.97	485.81	39.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
336	ROAD TRANSPORT AND HIGHWAYS	NHAI	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0	1,226.88	1,581.24	1,354.36	354.00
337	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE	560.39	560.39	563.29	3.00
338	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III)	292.24	331.17	241.27	39.00
339	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I)	206.88	278.98	234.02	72.00
340	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID	178.43	208.74	86.76	30.00
341	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION	277.50	302.02	209.23	25.00
342	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV	345.38	395.59	315.46	50.00
343	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	2-LANING FROM MANU-SIMLUNG (PKG I)	247.76	251.89	151.36	4.00
344	ROAD TRANSPORT AND HIGHWAYS	NHAI	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T	996.27	996.27	1,079.00	83.00
345	ROAD TRANSPORT AND HIGHWAYS	NHAI	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG	1,047.00	1,047.00	1,169.00	122.00
346	ROAD TRANSPORT AND HIGHWAYS	NHAI	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO	847.00	847.00	920.50	74.00
347	ROAD TRANSPORT AND HIGHWAYS	NHAI	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE	990.97	990.97	1,092.00	101.00
348	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION	624.98	731.50	568.93	107.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
349	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V	476.20	543.73	483.21	68.00
350	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180	497.14	572.66	314.55	76.00
351	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM	217.96	884.00	2,298.00	2,080.00
352	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA	1,094.97	1,094.97	1,188.00	93.00
353	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V	656.98	840.00	1,103.00	446.00
354	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA	743.88	743.89	832.00	88.00
355	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14	2,159.00	2,262.00	2,230.70	103.00
356	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION	157.32	187.61	43.16	30.00
357	ROAD TRANSPORT AND HIGHWAYS	MoRTH	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN	325.86	386.41	365.03	61.00
358	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH-	297.30	318.28	279.03	21.00
359	ROAD TRANSPORT AND HIGHWAYS	MoRTH	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2	159.97	242.61	161.08	83.00
360	ROAD TRANSPORT AND HIGHWAYS	MoRTH	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH	175.50	241.60	180.23	66.00
361	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA	166.67	264.34	198.17	98.00

Detail of Cost Overrun projects							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
362	ROAD TRANSPORT AND HIGHWAYS	MoRTH	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM.	392.33	470.72	436.44	78.00
363	ROAD TRANSPORT AND HIGHWAYS	MoRTH	BHOGAN KHURD TO KASHEDI	743.21	743.21	911.64	168.00
364	ROAD TRANSPORT AND HIGHWAYS	MoRTH	INDAPUR TO VADPALE	1,202.52	1,202.52	1,450.82	248.00
365	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU	962.43	978.93	852.54	17.00
366	ROAD TRANSPORT AND HIGHWAYS	MoRTH	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE	867.97	913.49	779.65	46.00
367	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000	170.57	192.48	94.84	22.00
368	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA	293.10	293.10	302.40	9.00
369	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N	236.78	263.26	163.40	26.00
370	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND	160.27	213.97	80.78	54.00
371	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H	271.17	291.20	157.69	20.00
372	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	428.11	777.50	444.45	349.00
373	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF	1,162.92	1,182.87	235.92	20.00
374	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P	1,484.30	2,182.41	1,237.02	698.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
375	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR	1,161.39	1,404.00	402.26	243.00
376	ROAD TRANSPORT AND HIGHWAYS	NHAI	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N	633.55	736.33	237.26	103.00
377	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300)	628.71	756.13	583.02	127.00
378	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3	505.35	813.15	359.33	308.00
379	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL	829.00	829.00	860.48	31.00
380	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG	614.48	757.12	641.00	143.00
381	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31	273.46	276.17	227.20	3.00
382	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION	895.39	895.39	1,632.71	737.00
383	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I	573.70	726.99	404.02	153.00
384	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE	1,471.75	1,471.75	1,497.78	26.00
385	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANNING OF THALSERRY -MAHE BYPASS	1,124.11	1,503.86	1,453.64	380.00
386	ROAD TRANSPORT AND HIGHWAYS	NHAI	JUNAGADH BYPASS	232.49	290.69	327.13	95.00
387	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31	950.64	1,168.33	759.93	218.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
388	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1	373.07	387.00	377.90	14.00
389	ROAD TRANSPORT AND HIGHWAYS	NHAI	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER	496.20	537.17	296.86	41.00
390	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1	314.43	348.72	85.61	34.00
391	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU	841.57	1,619.48	1,419.87	778.00
392	ROAD TRANSPORT AND HIGHWAYS	NHAI	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH	1,424.77	1,862.77	503.17	438.00
393	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (	503.88	609.03	221.76	105.00
394	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141	999.00	1,152.70	339.23	154.00
395	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON	686.65	1,015.16	355.84	329.00
396	ROAD TRANSPORT AND HIGHWAYS	NHAI	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN	672.89	830.31	369.89	157.00
397	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN	754.54	808.60	707.81	54.00
398	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580)	1,059.73	1,071.00	837.73	11.00
399	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800)	744.64	1,007.00	257.01	262.00
400	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG.	1,251.11	1,361.00	631.02	110.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
401	ROAD TRANSPORT AND HIGHWAYS	NHAI	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM	950.69	1,108.00	1,756.40	806.00
402	ROAD TRANSPORT AND HIGHWAYS	NHAI	HOSPET-BELLARY-KARNATAKA AP BORDER	1,167.42	1,224.01	500.61	57.00
403	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791	899.00	1,381.45	982.40	482.00
404	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV	894.00	929.32	915.65	35.00
405	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV]	1,587.49	3,063.99	2,962.70	1,477.00
406	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU	1,396.74	1,396.74	3,767.35	2,371.00
407	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104	319.68	503.28	407.91	184.00
408	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX-LANING OF BARWA ADDA-PANAGARH	1,665.00	2,360.65	4,705.34	3,040.00
409	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31	1,167.45	1,182.94	623.64	15.00
410	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II)	667.00	3,006.53	3,044.98	2,378.00
411	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I)	1,027.53	2,628.31	2,642.19	1,615.00
412	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A	2,136.97	2,136.97	2,362.99	226.00
413	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561	252.00	330.30	146.28	78.00

Detail of Cost Overrun projects							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
414	ROAD TRANSPORT AND HIGHWAYS	MoRTH	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR	1,408.85	2,138.16	1,628.22	729.00
415	ROAD TRANSPORT AND HIGHWAYS	MoRTH	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P	553.30	706.39	592.02	153.00
416	ROAD TRANSPORT AND HIGHWAYS	MoRTH	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P	178.85	278.54	228.63	100.00
417	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00	1,408.00	1,659.12	1,116.05	251.00
418	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88	720.00	810.60	349.07	91.00
419	ROAD TRANSPORT AND HIGHWAYS	NHAI	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785)	1,083.00	1,414.01	1,068.19	331.00
420	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION	1,655.01	2,639.00	1,771.52	984.00
421	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR	675.00	780.77	498.47	106.00
422	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANING OF BRAHAMPPORE-FARAKA	998.79	998.79	2,170.28	1,171.00
423	ROAD TRANSPORT AND HIGHWAYS	NHAI	VARANASI-AURANGABAD KM.786 TO KM.978.40	2,848.00	3,379.45	3,724.32	876.00
424	ROAD TRANSPORT AND HIGHWAYS	NHAI	PATNA-MUZZAFFARPUR	671.30	671.30	1,706.00	1,035.00
425	ROAD TRANSPORT AND HIGHWAYS	NHAI	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER	946.00	1,046.56	830.37	101.00
426	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM	454.89	814.56	514.27	360.00

Detail of Cost Overrun projects							
(All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
427	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL	588.95	873.91	653.04	285.00
428	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B	282.41	319.96	252.29	38.00
429	STEEL	NMDC	SCREENING PLANT-III AT KIRANDUL	2,092.97	2,221.86	794.01	129.00
430	TELECOMMUNICATIONS	DOT	NETWORK FOR SPECTRUM	13,334.00	13,334.00	21,913.00	8,579.00
431	URBAN DEVELOPMENT	KMRCL	KOCHI METRO RAIL PROJECT	5,181.79	6,218.14	6,059.17	1,036.00
432	URBAN DEVELOPMENT	MEGA	AHMEDABAD METRO RAIL PROJECT PHASE 1	10,773.00	12,924.55	11,912.69	2,152.00
433	URBAN DEVELOPMENT	MMRC	PUNE METRO RAIL PROJECT (PHASE 1)	11,420.00	13,656.22	11,180.03	2,236.00
434	URBAN DEVELOPMENT	CMRL	CHENNAI METRO RAIL LTD (PHASE 1)	14,600.00	18,380.00	17,619.68	3,780.00
435	URBAN DEVELOPMENT	DMRC	DELHI MRTS PHASE-III	38,585.00	40,180.91	40,239.28	1,654.00
436	URBAN DEVELOPMENT	PATNA METRO RAI	PATNA METRO RAIL CORPORATION LIMITED	13,365.77	13,925.50	1,593.77	560.00
437	URBAN DEVELOPMENT	MMRCL	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	23,136.00	37,276.00	25,499.23	14,140.00
438	WATER RESOURCES	PPA	POLAVARAM IRRIGATION PROJECT	10,151.04	55,548.87	21,727.98	45,398.00
439	WATER RESOURCES	UPJalNigam	FARRUKHABAD I AND D AND STP WORKS HAM	213.62	261.12	124.28	48.00
440	WATER RESOURCES	DJB	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S	239.11	239.11	255.68	17.00
441	WATER RESOURCES	UPJalNigam	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH	231.79	234.03	141.79	2.00
442	WATER RESOURCES	UPJalNigam	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH	681.78	690.71	13.34	9.00
443	WATER RESOURCES	BUIDCO	I AND D AND STP WORKS FOR BHAGALPUR	254.13	413.29	88.97	159.00
444	WATER RESOURCES	KMDA	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA	198.43	224.69	35.08	26.00
445	WATER RESOURCES	KMDA	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA	307.12	653.67	.00	347.00
446	WATER RESOURCES	BUIDCO	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	225.77	398.90	361.87	173.00
447	WATER RESOURCES	BUIDCO	SAIDPUR SEWER NETWORK PATNA	268.63	431.21	478.03	209.00
448	WATER RESOURCES	BUIDCO	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK	277.42	277.42	345.95	69.00

Detail of Cost Overrun projects (All Cost/ Expenditure in Rs. crore)							
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
449	WATER RESOURCES	KMDA	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE	272.32	272.32	299.24	27.00
			TOTAL	7,79,189.99	12,30,345.54	9,00,432.34	4,84,092.00

List of Delayed Projects w.r.t. Latest Schedule

Costing Rs. 150 Crore and above						(October 2023)			
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
	<u>ATOMIC ENERGY</u>								
	<u>Bhavini Limited</u>								
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]BHAVNI,TAMIL NADU	09/2003	3,492.00 6,840.00	7,670.00	6,612.17	09/2010 10/2022	12/2024	171	26
	<u>Nuclear Power Corporation Of India Limited</u>								
2	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027]NPCIL,RAJASTHAN	10/2009	12,320.00 17,079.00	17,079.00	17,054.00	12/2016 -	12/2023	84	-
3	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]NPCIL,GUJARAT	10/2009	11,459.00 22,517.00	22,517.00	20,689.00	12/2015 -	03/2024	99	-
4	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]NPCIL,TAMIL NADU	03/2013	39,849.00 -	39,849.00	39,869.00	11/2020 -	11/2026	72	-
	Total		67,120.00 -	87,115.00	84,224.17				
	<u>CIVIL AVIATION</u>								
	<u>Airport Authority Of India Limited</u>								
5	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI	11/2016	303.80 351.21	374.98	314.25	04/2020 -	11/2023	43	-
6	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]AAI,UTTARAKHAND	07/2018	456.86 -	456.86	458.75	09/2020 -	11/2023	38	-
7	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT - [N04000089]AAI,ANDHRA PRADESH	08/2017	177.10 -	177.10	143.24	02/2020 12/2021	11/2023	45	23
8	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]AAI,MAHARASHTRA	06/2017	255.68 -	255.68	239.70	12/2020 -	11/2023	35	-
9	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]AAI,TAMIL NADU	08/2018	951.28 -	951.28	959.34	10/2021 -	12/2023	26	-
10	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]AAI,MAHARASHTRA	03/2017	475.39 -	475.39	451.77	04/2021 -	12/2023	32	-
11	UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI,MADHYA PRADESH	06/2016	412.24 -	412.24	375.02	06/2021 -	12/2023	30	-
12	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093]AAI,GUJARAT	08/2018	353.25 -	353.25	284.28	02/2021 -	12/2023	34	-
13	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088]AAI,GUJARAT	01/2018	1,405.00 -	1,405.00	1,094.82	08/2022 12/2023	02/2024	18	2
14	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]AAI,LADAKH	07/2018	480.33 -	640.00	278.19	09/2021 12/2023	03/2024	30	3

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
15	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]AAI,ANDHRA PRADESH	04/2020	611.80 -	611.80	224.46	03/2023 -	06/2024	15	-
16	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095]AAI,GOA	11/2017	255.69 -	255.69	49.21	09/2021 -	10/2024	37	-
17	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]AAI,UTTAR PRADESH	06/2018	1,383.00 -	3,291.81	1,857.67	09/2021 -	12/2024	39	-
18	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082]AAI,BIHAR	05/2018	1,216.90 -	1,216.90	510.76	10/2022 -	12/2024	26	-
19	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI,ASSAM	12/2016	1,142.00 -	1,232.00	365.49	03/2021 -	03/2025	48	-
20	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074]AAI,TAMIL NADU	06/2018	2,467.00 -	2,467.00	1,371.83	02/2022 -	12/2025	46	-
	Total		12,347.32 -	14,576.98	8,978.78				
	<u>COAL</u>								
	<u>Bharat Coking Coal Limited</u>								
21	MADHUBAND NLW WASHERY - [N06000126]BCCL,JHARKHAND	08/2010	289.45 -	302.00	297.61	05/2014 -	11/2023	114	-
22	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL,WEST BENGAL	12/2015	304.13 341.22	341.22	224.12	03/2017 -	12/2023	81	-
23	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) - [N06000106]BCCL,JHARKHAND	02/2014	555.52 -	555.52	379.46	03/2021 -	03/2024	36	-
24	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND	10/2015	243.00 -	334.27	94.11	04/2018 -	09/2024	77	-
25	MOONIDIH XV SEAM UG - [N06000098]BCCL,JHARKHAND	08/2011	1,230.27 -	1,230.27	583.84	03/2019 -	04/2025	73	-
26	MURADIH UG TURN-KEY PROJECT - [N06000096]BCCL,JHARKHAND	02/2011	339.88 -	339.88	151.04	04/2014 -	01/2026	141	-
	<u>Central Coal Fields Limited</u>								
27	CHURI BENTI UG (0.81 MTY) - [N06000083]CCL,JHARKHAND	08/2007	163.51 -	163.51	133.28	03/2011 -	03/2024	156	-
28	KARMA OCP (1.0MTY) - [N06000088]CCL,JHARKHAND	06/2009	162.46 -	162.46	94.69	03/2014 -	03/2024	120	-
29	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087]CCL,JHARKHAND	12/2009	510.85 -	510.85	487.68	03/2016 -	03/2025	108	-
30	TETARIAKHAR EXPANSION OCP - [N06000186]CCL,JHARKHAND	11/2019	243.52 -	243.52	41.66	03/2023 -	03/2025	24	-
	<u>Eastern Coal Fields Limited</u>								
31	RANIGANJ MASTER PLAN - [N06000163]ECL,WEST BENGAL	08/2009	2,661.73 -	5,146.48	721.97	08/2019 -	08/2024	60	-
	<u>Mahanadi Coal Fields Limited</u>								
32	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL,ODISHA	05/2014	479.15 -	479.15	260.68	03/2019 -	03/2026	84	-
33	GARJANBAHAL OCP - [N06000117]MCL,ODISHA	11/2014	1,375.38 -	1,375.38	793.73	03/2021 -	03/2026	60	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
34	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL, ODISHA	06/2014	348.16 -	348.16	189.10	03/2018 -	03/2026	96	-
	<u>Neyveli Lignite Corporation</u>								
35	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA) - [N06000138]NLC, TAMIL NADU	04/2013	1,458.17 709.06	709.06	542.45	06/2015 -	09/2027	147	-
	<u>Northern Coal Fields Limited</u>								
36	JAYANT EXPANSION OCP 10 TO 20 MTPA - [N06000159]NCL, MADHYA PRADESH	05/2017	1,783.09 -	1,783.09	1,516.40	03/2021 -	10/2023	31	-
37	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL, MADHYA PRADESH	11/2017	1,255.17 -	1,255.17	1,037.73	03/2022 -	03/2024	24	-
38	BLOCK-B EXPANSION OPENCAST PROJECT - [N06000184]NCL, MADHYA PRADESH	07/2019	998.71 -	998.71	184.39	03/2023 -	03/2025	24	-
39	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]NCL, MULTI STATE	08/2020	836.42 -	836.42	438.16	03/2024 -	03/2025	12	-
	<u>Singareni Colliers Company Limited</u>								
40	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1 - [N06000161]SCCL, TELANGANA	03/2017	413.84 -	413.84	408.86	03/2022 -	03/2024	24	-
41	SRP OC-II EXPANSION PROJECT - [N06000173]SCCL, TELANGANA	11/2016	272.73 -	272.73	189.68	03/2018 -	03/2024	72	-
42	GODAVARIKHANI COAL MINE - [N06000202]SCCL, TELANGANA	07/2019	438.98 -	438.98	124.25	03/2023 -	03/2024	12	-
43	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT - [N06000210]SCCL, TELANGANA	11/2015	489.62 -	489.62	393.90	03/2023 -	03/2024	12	-
44	RCE OF INDARAM OPENCAST PROJECT - [N06000211]SCCL, TELANGANA	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2024	36	-
45	RCE OF KALYANIKHANI OPENCAST PROJECT - [N06000213]SCCL, TELANGANA	03/2016	384.32 -	384.32	181.28	03/2020 -	03/2024	48	-
46	RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214]SCCL, TELANGANA	08/2017	442.42 -	442.42	193.26	03/2020 -	03/2024	48	-
47	RCE OF KISTARAM OPENCAST PROJECT - [N06000215]SCCL, TELANGANA	03/2017	164.04 -	164.04	144.10	03/2021 -	03/2024	36	-
48	NAINI COAL MINE - [N06000203]SCCL, ODISHA	03/2020	494.30 -	494.30	460.09	03/2024 -	03/2025	12	-
49	VENKATESH KHANI COAL MINE - [N06000204]SCCL, TELANGANA	10/2020	484.51 -	484.51	65.06	03/2023 -	03/2025	24	-
	<u>South-Eastern Coal Fields Limited</u>								
50	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124]SECL, MADHYA PRADESH	12/2014	357.80 -	357.80	86.99	03/2021 -	03/2024	36	-
51	KANCHAN OC EXPANSION - [N06000125]SECL, MADHYA PRADESH	12/2014	371.04 -	371.04	110.52	03/2021 -	03/2024	36	-
52	BATURA HIGHWALL PROJECT - [N06000134]SECL, MADHYA PRADESH	07/2015	231.92 -	231.92	2.26	03/2022 -	03/2024	24	-
53	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL, CHHATTISGARH	07/2016	459.49 -	459.49	224.68	03/2020 -	03/2024	48	-
54	GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093]SECL, CHHATTISGARH	06/2010	11,816.40 -	11,816.40	5,980.39	03/2023 -	03/2025	24	-
55	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N06000008]SECL, CHHATTISGARH	08/2013	7,612.33 -	7,612.33	4,225.87	03/2023 -	03/2025	24	-
56	AMGAON OPENCAST PROJECT RCE - [N06000135]SECL, CHHATTISGARH	07/2015	316.10 -	316.10	156.33	03/2020 -	03/2025	60	-

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
57	KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL,CHHATTISGARH	07/2008	178.44 -	178.44	9.22	03/2014 -	03/2026	144	-
58	AMERA OC RCE - [N06000123]SECL,CHHATTISGARH	02/2015	335.97 -	335.97	50.37	03/2018 -	03/2026	96	-
59	AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH	02/2015	481.60 -	481.60	1.08	03/2023 -	03/2027	48	-
60	MADANNAGAR OPENCAST PROJECT - [N06000140]SECL,CHHATTISGARH	10/2015	1,875.32 -	1,875.32	-	03/2024 -	03/2027	36	-
61	DURGAPUR OPENCAST PROJECT - [N06000136]SECL,CHHATTISGARH	02/2015	916.24 -	916.24	13.73	03/2023 -	03/2030	84	-
62	PELMA OCP(15.00MTY) - [N06000045]SECL,CHHATTISGARH	11/2014	1,624.59 -	1,624.59	49.60	03/2023 -	03/2031	96	-
	Total		45,749.85 -	47,701.93	21,578.86				
	<u>MINES</u>								
	<u>Central Public Works Department</u>								
63	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015]CPWD, WEST BENGAL	04/2019	255.37 -	255.37	40.98	04/2022 -	10/2025	42	-
	<u>National Aluminum Company Limited (Nalco)</u>								
64	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014]NALCO, TAMIL NADU	09/2017	166.62 163.17	163.17	135.63	06/2019 12/2023	03/2024	57	3
65	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010]NALCO, ODISHA	12/2014	4,103.00 5,055.00	5,055.00	2,453.86	04/2021 12/2022	05/2025	49	29
66	POTTANGI BAUXITE MINES - [N10000016]NALCO, ODISHA	05/2018	1,437.00 1,381.00	1,381.00	604.98	12/2024 03/2025	05/2025	5	2
	Total		5,961.99 -	6,854.54	3,235.45				
	<u>STEEL</u>								
	<u>National Mineral Development Corporation (Nmhc)</u>								
67	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]NMDC, CHHATTISGARH	11/2015	2,907.00 -	2,907.00	1,522.74	06/2023 07/2024	05/2025	23	10
68	SCREENING PLANT-III AT KIRANDUL - [N12000127]NMDC, CHHATTISGARH	03/2021	2,092.97 2,221.86	2,221.86	794.01	08/2024 -	10/2025	14	-
	<u>Steel Authority Of India Limited (Sail)</u>								
69	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]SAIL, ODISHA	11/2020	377.18 -	377.18	327.56	05/2023 -	02/2024	9	-
70	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123]SAIL, CHHATTISGARH	11/2020	542.24 -	542.24	165.17	12/2023 -	04/2025	16	-
71	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL, JHARKHAND	03/2015	1,034.01 -	1,034.01	846.55	10/2017 12/2021	11/2025	97	47
	Total		6,953.40 -	7,082.29	3,656.03				
	<u>PETROLEUM</u>								

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
	<u>Bharat Petroleum Corporation Limited</u>								
72	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA	05/2022	423.39 -	423.39	70.10	03/2024 -	09/2024	6	-
73	Setting up of Integrated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha - [N16000374]BPCL,ODISHA	08/2019	1,607.00 -	1,607.00	947.37	08/2022 06/2023	10/2024	26	16
74	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314]BPCL,KERALA	12/2015	1,112.00 1,507.24	1,507.24	1,100.38	06/2019 02/2024	02/2025	68	12
75	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL,MAHARASHTRA	04/2021	1,164.69 -	1,164.69	210.16	06/2024 -	07/2025	13	-
	<u>Gas Authority Of India Limited</u>								
76	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR - [N16000289]GAIL,ODISHA	07/2017	243.53 -	243.53	227.47	07/2022 -	03/2024	20	-
77	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA - [N16000327]GAIL,BIHAR	10/2017	359.25 -	359.25	280.07	10/2022 -	03/2024	17	-
78	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK - [N16000328]GAIL,ODISHA	07/2017	182.20 -	182.20	139.78	07/2022 -	03/2024	20	-
79	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI - [N16000329]GAIL,JHARKHAND	10/2017	226.45 -	226.45	227.64	10/2022 -	03/2024	17	-
80	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]GAIL,WEST BENGAL	03/2017	1,740.00 2,433.15	2,433.15	1,651.70	12/2020 12/2023	06/2024	42	6
81	DHAMRA HALDIA PIPELINE PROJECT - [N16000391]GAIL,MULTI STATE	03/2020	1,030.65 -	1,030.65	671.70	11/2022 12/2023	06/2024	19	6
82	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN - [N16000501]GAIL,MADHYA PRADESH	09/2021	231.00 -	211.00	30.75	11/2023 -	06/2024	7	-
83	60 KTA POLYPROPYLENE PROJECT - [N16000429]GAIL,UTTAR PRADESH	03/2019	910.56 1,299.02	1,299.02	556.40	04/2024 -	10/2024	6	-
84	CITY GAS DISTRIBUTION, JAMSHEDPUR - [N16000389]GAIL,JHARKHAND	10/2017	221.45 -	221.45	152.54	10/2022 -	03/2025	29	-
	<u>Hindustan Petroleum Corporation Limited</u>								
85	SWRO II WITH LLPH FACILITIES - [N16000378]HPCL,ANDHRA PRADESH	09/2019	196.26 196.26	196.26	144.47	07/2020 07/2023	03/2024	44	8
86	RUF PITCH LOADING GANTRY - [N16000406]HPCL,ANDHRA PRADESH	10/2020	332.61 332.61	332.61	237.00	11/2022 -	03/2024	16	-
87	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL,ANDHRA PRADESH	07/2016	20,928.00 26,264.00	26,264.00	25,264.12	07/2020 07/2022	04/2024	45	21
88	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369]HPCL,KARNATAKA	12/2018	854.00 854.00	854.00	424.83	12/2022 12/2023	09/2024	21	9
89	LEASE OF MBPT RECLAIMED LAND AT JAWAHAR DWEEP - [N16000493]HPCL,MAHARASHTRA	12/2022	410.00 -	410.00	40.71	12/2023 -	12/2024	12	-
	<u>Indian Oil Corporation Limited</u>								
90	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321]IOCL,HARYANA	04/2018	206.63 340.76	340.76	279.58	02/2020 06/2023	11/2023	45	5
91	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY - [N16000323]IOCL,UTTAR PRADESH	08/2017	255.40 -	255.40	217.92	08/2020 11/2022	11/2023	39	12

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
92	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT - [N16000363]IOCL,HARYANA	12/2018	278.60 -	278.60	194.97	06/2021 07/2023	11/2023	29	4
93	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY - [N16000395]IOCL,ODISHA	01/2020	202.16 -	202.16	143.44	07/2022 -	11/2023	16	-
94	LPG BP PROJECT KHORDHA - [N16000283]IOCL,ODISHA	12/2016	161.59 161.59	161.59	146.38	12/2019 09/2023	12/2023	48	3
95	GRASS ROOT TERMINAL AT MALKAPUR - [N16000351]IOCL,TELANGANA	12/2018	611.00 -	611.00	409.04	04/2022 -	12/2023	20	-
96	2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY - [N16000352]IOCL,HARYANA	01/2019	909.00 -	909.00	849.41	01/2021 08/2022	12/2023	35	16
97	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]IOCL,TAMIL NADU	05/2016	4,497.00 6,025.00	6,025.00	5,371.82	12/2018 11/2023	01/2024	61	2
98	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL - [N16000332]IOCL,WEST BENGAL	03/2018	3,712.00 3,696.00	3,696.00	2,890.66	09/2022 06/2023	01/2024	16	7
99	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]IOCL,GUJARAT	11/2019	5,251.00 5,894.00	5,251.00	3,397.65	05/2023 11/2023	01/2024	8	2
100	COMPRESSED BIO GAS PLANT AT GORAKHPUR - [N16000383]IOCL,HARYANA	09/2019	164.69 -	164.69	134.90	07/2021 03/2022	01/2024	30	22
101	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL,TAMIL NADU	10/2020	1,398.00 1,587.00	1,587.00	829.06	12/2023 -	02/2024	2	-
102	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT	10/2020	1,614.00 -	1,614.00	652.68	08/2023 -	03/2024	7	-
103	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]IOCL,ASSAM	05/2021	412.00 -	412.00	266.80	10/2023 -	02/2025	16	-
104	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH	04/2018	355.00 -	355.00	207.93	04/2022 -	03/2025	35	-
105	R and D CAMPUS II AT FARIDABAD - [N16000375]IOCL,HARYANA	06/2019	2,281.94 3,219.94	3,219.94	1,238.60	12/2022 07/2023	07/2025	31	24
106	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396]IOCL,ODISHA	07/2020	13,805.00 -	13,805.00	4,317.04	01/2024 -	07/2025	18	-
107	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412]IOCL,HARYANA	02/2021	34,627.00 -	34,627.00	6,446.80	09/2024 -	12/2025	15	-
108	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]IOCL,ASSAM	03/2022	277.00 -	277.00	46.75	07/2026 -	09/2026	2	-
	<u>Numaligarh Refinery Limited</u>								
109	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394]NRL,ASSAM	01/2019	10,228.00 -	9,058.00	6,004.40	10/2024 -	03/2025	5	-

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
110	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]NRL, ASSAM	01/2019	12,366.00 -	18,968.00	7,356.85	10/2024 -	07/2025	9	-
	<u>Oil & Natural Gas Corporation Limited</u>								
111	DEVELOPMENT OF NELP BLOCK KG-ONN-2003/1 NAGAYALANKA FIELD-PH II - [N16000469]ONGC, ANDHRA PRADESH	03/2022	284.79 -	284.79	234.53	06/2023 -	11/2023	5	-
112	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433]ONGC, ASSAM	08/2021	218.38 -	218.38	70.30	02/2023 -	07/2024	17	-
113	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002 - [N16000241]ONGC, TAMIL NADU	11/2015	650.82 -	650.82	471.33	03/2019 09/2021	12/2024	69	39
114	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445]ONGC, JHARKHAND	11/2019	431.00 -	431.00	95.05	01/2024 -	12/2024	11	-
115	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC, MAHARASHTRA	12/2015	3,190.69 3,375.90	3,375.90	2,897.83	04/2018 12/2023	05/2026	97	29
	<u>Oil India Limited</u>								
116	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL, ASSAM	01/2018	543.91 -	661.21	450.11	02/2020 12/2023	04/2024	50	4
117	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION, PROCESSING - [N16000450]OIL, ASSAM	12/2020	430.76 -	430.76	131.55	07/2024 03/2024	07/2024	0	4
	Total		1,31,536.40 -	1,46,836.89	78,130.57				
	<u>POWER</u>								
	<u>Chenab Valley Power Projects [P] Limited</u>								
118	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL, JAMMU AND KASHMIR	03/2019	4,287.59 -	4,287.59	1,316.20	08/2024 -	03/2026	19	-
119	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL, JAMMU AND KASHMIR	10/2014	8,112.12 -	8,112.12	3,488.10	04/2020 07/2025	09/2026	77	14
	<u>National Thermal Power Corporation</u>								
120	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]NTPC, TELANGANA	01/2016	10,598.98 -	10,998.00	11,228.18	11/2020 07/2022	11/2023	36	16
121	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]NTPC, WEST BENGAL	12/2016	529.68 633.80	679.00	563.97	11/2018 03/2023	11/2023	60	8
122	NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC, JHARKHAND	02/2014	14,366.58 -	17,007.00	15,137.11	06/2019 10/2022	06/2024	60	20
123	BARH STPP(3X660MW) NTPC - [180100242]NTPC, BIHAR	02/2005	8,692.97 21,312.11	21,312.11	21,667.23	10/2011 07/2023	08/2024	154	13
124	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC, UTTARAKHAND	11/2006	2,978.48 5,867.38	7,103.00	5,996.63	03/2013 12/2021	12/2024	141	36
125	PATRATU STPP-I (3X800MW) - [N18000275]NTPC, JHARKHAND	11/2017	18,668.00 -	17,112.00	11,964.63	03/2023 -	05/2025	26	-
126	RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC, WEST BENGAL	09/2014	1,381.84 -	1,803.00	936.01	09/2019 12/2024	09/2026	84	21
	<u>Power Grid Corporation Of India Limited</u>								

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
127	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU	05/2017	186.17 -	219.66	178.84	07/2019 -	11/2023	52	-
128	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN	03/2021	353.85 -	353.85	244.91	12/2022 -	11/2023	11	-
129	NORTH EASTERN REGION STRENGTHENING SCHEME - III - [N18000313]PGCIL,MULTI STATE	09/2015	167.31 -	167.31	129.97	12/2017 -	11/2023	71	-
130	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	197.40	159.47	03/2018 -	12/2023	69	-
131	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN	05/2021	1,184.88 -	1,184.88	774.64	09/2022 -	12/2023	15	-
132	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA	01/2019	267.33 -	267.33	109.91	03/2022 -	12/2023	21	-
133	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE	11/2018	241.38 -	241.38	238.61	11/2021 -	12/2023	25	-
134	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM	03/2019	1,326.00 -	1,520.00	1,410.00	03/2023 -	12/2023	9	-
135	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE	03/2022	176.22 -	176.22	61.69	03/2023 -	01/2024	10	-
136	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN	06/2021	713.82 -	713.82	480.20	12/2022 -	02/2024	14	-
137	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	576.42	386.15	03/2023 -	02/2024	11	-
138	HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	2,635.55	1,954.69	02/2020 -	03/2024	49	-
139	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	359.47	63.53	09/2023 -	03/2024	6	-
140	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	1,666.00	709.38	11/2023 -	03/2024	4	-
141	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	385.84	-	11/2023 -	03/2024	4	-
142	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	1,562.00	858.07	12/2022 -	06/2024	18	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
143	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL, RAJASTHAN	06/2021	1,006.00 -	1,006.00	820.65	12/2022 -	06/2024	18	-
144	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL, MULTI STATE	07/2022	4,546.26 -	4,546.26	935.84	06/2023 -	06/2024	12	-
145	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL, MULTI STATE	12/2014	4,754.42 -	9,129.32	5,979.69	12/2018 -	12/2024	72	-
146	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL, MULTI STATE	12/2014	5,111.33 -	6,700.00	4,687.82	12/2018 -	12/2024	72	-
	<u>Satlu Jai Vidyut Nigam Limited</u>								
147	NAITWAR MORI HEP - [N18000265]SJVN, UTTARAKHAND	10/2017	648.33 -	1,272.29	1,196.97	12/2021 -	11/2023	23	-
148	Bagodara Solar Power Project - [N18000297]SJVN, GUJARAT	05/2021	339.35 -	339.35	305.21	10/2022 -	12/2023	14	-
149	GURHAH SOLAR POWER PROJECT - [N18000334]SJVN, UTTAR PRADESH	05/2022	466.82 -	466.82	419.54	08/2023 -	12/2023	4	-
150	GUJRAI SOLAR POWER PROJECT - [N18000336]SJVN, UTTAR PRADESH	06/2022	279.94 -	279.94	265.55	08/2023 -	12/2023	4	-
151	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]SJVN, BIHAR	03/2019	10,439.09 -	10,439.09	8,501.19	01/2024 -	06/2024	5	-
152	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN, MAHARASHTRA	04/2022	5,491.89 532.00	5,491.89	2,269.70	05/2024 -	06/2024	1	-
	<u>Thdc India Limited</u>								
153	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]THDCIL, UTTARAKHAND	07/2006	1,657.00 -	4,825.60	5,843.37	02/2016 06/2022	06/2024	100	24
154	KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL, UTTAR PRADESH	03/2019	11,089.42 -	11,089.42	8,619.08	09/2023 -	08/2024	11	-
155	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL, UTTARAKHAND	08/2008	2,491.58 3,860.35	3,860.35	3,298.55	06/2013 -	06/2026	156	-
	Total		1,29,233.15 -	1,60,087.28	1,23,201.28				
	<u>HEALTH AND FAMILY WELFARE</u>								
	<u>Cpwd For Health</u>								
156	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]CPWD FOR HEALTH, JAMMU AND KASHMIR	03/2019	1,404.00 -	1,404.00	229.08	09/2023 -	12/2023	3	-
157	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH, HIMACHAL PRADESH	12/2018	260.00 371.78	371.78	-	06/2021 12/2023	12/2025	54	24
	<u>HII Infra Tech Services Limited</u>								
158	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES, ASSAM	05/2017	875.00 890.14	860.00	715.06	05/2021 12/2022	12/2023	31	12

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
159	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031]HITES, TELANGANA	12/2018	1,110.55 -	1,110.55	323.09	07/2024 -	10/2024	3	-
	Total		3,649.55 -	3,746.33	1,267.23				
	<u>RAILWAYS</u>								
	<u>Central Railways</u>								
160	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR, MAHARASHTRA	02/1997	2,271.50 -	4,805.17	3,545.10	03/2021 -	12/2025	57	-
	<u>East Central Railways</u>								
161	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]ECR, BIHAR	12/2015	1,491.47 -	1,491.47	1,257.60	03/2020 -	12/2023	45	-
162	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR, UTTAR PRADESH	08/2015	2,436.21 -	2,436.21	2,570.45	03/2020 -	03/2024	48	-
163	MUZAFFARPUR SAGAU LI DOUBLING 100.60 KM - [N22000473]ECR, BIHAR	04/2016	731.64 1,185.73	1,185.73	1,104.18	03/2021 -	03/2024	36	-
164	SAGAU LI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR, BIHAR	04/2016	744.04 1,215.54	1,215.54	1,022.45	03/2021 -	12/2024	45	-
165	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR, BIHAR	04/2009	548.00 548.00	783.83	543.54	03/2020 -	03/2025	60	-
	<u>East Coast Railway</u>								
166	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]ECOR, CHHATTISGARH	12/2012	1,160.00 -	1,440.00	1,141.53	03/2020 -	03/2024	48	-
167	JAGDALPUR-KORAPUT DOUBLING - [N22000376]ECOR, ODISHA	04/2015	1,547.38 -	1,547.38	890.07	03/2022 -	03/2024	24	-
168	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR, ODISHA	04/2015	1,172.92 -	1,172.92	1,145.67	12/2018 -	02/2025	74	-
169	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR, ODISHA	04/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025	45	-
170	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR, ODISHA	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	76	-
	<u>Eastern Railways</u>								
171	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER, WEST BENGAL	04/2000	1,188.91 -	1,619.51	1,055.36	03/2019 12/2009	03/2024	60	171
172	CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER, JHARKHAND	01/2019	827.89 -	793.87	291.74	03/2026 -	03/2027	12	-
	<u>Indian Railway Construction Company Limited</u>								
173	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]IRCON, CHHATTISGARH	04/2013	3,055.00 -	3,438.39	2,987.98	09/2018 -	12/2023	63	-
174	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON, ODISHA	04/2016	5,200.00 -	5,200.00	-	03/2020 -	12/2025	69	-
	<u>Metropolitan Rapid Transport Projects</u>								
175	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]MRTP, TAMIL NADU	04/2006	495.74 -	734.01	583.50	06/2013 -	12/2023	126	-
	<u>North Central Railway</u>								

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
176	JHANSI BINA DOUBLING - [N22000496]NCR,UTTAR PRADESH	09/2016	2,001.00 2,001.00	2,001.00	1,118.80	03/2021 -	12/2023	33	-
177	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]NCR,MULTI STATE	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	33	-
178	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR,UTTAR PRADESH	03/2018	4,329.53 -	4,329.53	60.37	03/2023 -	03/2026	36	-
179	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPUR CITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE	04/2010	2,030.50 -	746.83	22.07	- 05/2025	12/2027	-	31
<u>North East Frontier Railway</u>									
180	SEVOK RANGPO, NEFR - [N22000102]NFR,SIKKIM	04/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023	96	-
181	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR,MULTI STATE	04/2013	1,798.00 -	2,047.51	2,236.57	03/2019 -	01/2024	58	-
182	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	2,650.00	1,914.47	03/2019 -	07/2024	64	-
183	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM	04/2008	2,393.47 5,021.45	8,605.00	6,840.12	03/2014 -	10/2024	127	-
184	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	1,187.49	368.43	03/2020 -	10/2024	55	-
185	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	632.63	381.63	03/2020 -	12/2024	57	-
186	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND	04/2006	2,326.52 -	6,663.00	2,823.30	03/2015 -	03/2026	132	-
187	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	4,059.65	3,014.86	03/2022 -	03/2026	48	-
<u>North Eastern Railway</u>									
188	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]NER,UTTAR PRADESH	03/2015	1,295.42 -	2,560.00	2,202.30	03/2022 -	12/2023	21	-
189	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 -	912.86	890.12	01/2019 -	02/2024	61	-
190	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	1,777.39	1,251.67	12/2019 -	03/2024	51	-
191	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459]NER,UTTAR PRADESH	04/2017	150.00 -	341.66	1.20	04/2017 -	12/2024	92	-
<u>North Western Railway</u>									
192	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	970.00	980.63	02/2019 -	12/2023	58	-
193	PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE	05/2015	600.00 -	701.81	637.94	03/2020 -	02/2024	47	-
<u>Northern Railway</u>									
194	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00 -	2,017.96	845.23	07/2012 -	11/2024	148	-
195	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025	27	-
196	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	404.00	190.00	08/2016 -	08/2025	108	-
<u>National High Speed Rail Corporation Limited</u>									

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
197	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]NHSRCL,MULTI STATE	12/2015	1,08,000.00 -	1,08,000.00	51,428.77	12/2023 -	08/2027	44	-
	<u>Rail Vikas Nigam Ltd.</u>								
198	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	1,500.00	1,310.47	03/2022 -	12/2023	21	-
199	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588]RVNL,MADHYA PRADESH	04/2012	991.60 -	991.60	1,666.28	02/2024 10/2023	02/2024	0	4
200	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]RVNL,KARNATAKA	04/2010	2,127.00 -	3,300.00	3,292.40	03/2023 -	03/2024	12	-
201	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]RVNL,UTTAR PRADESH	04/2011	927.01 -	1,457.79	1,519.20	03/2019 -	03/2024	60	-
202	MANIYACHI - NAGERCOIL (102 KM) DOUBLING - [N22000449]RVNL,TAMIL NADU	02/2015	1,700.00 -	1,305.00	1,616.59	03/2022 -	03/2024	24	-
203	MAU-GHAZIPUR-TARIGHAT NEW LINE - [N22000405]RVNL,UTTAR PRADESH	04/2015	1,765.92 -	1,765.92	1,635.20	03/2023 -	12/2024	21	-
204	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	24,659.00	14,943.49	12/2024 -	03/2025	3	-
205	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51 -	4,834.54	3,446.62	03/2016 -	07/2025	112	-
206	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL,WEST BENGAL	04/2010	2,298.42 -	2,733.86	361.07	03/2014 -	12/2025	141	-
207	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL,WEST BENGAL	04/2010	3,951.98 -	8,964.35	6,160.83	03/2016 -	03/2026	120	-
208	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA	01/1991	2,335.67 -	3,327.72	3,761.54	12/2024 -	12/2026	24	-
	<u>South Central Railway</u>								
209	KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE	04/2015	2,063.03 -	2,909.00	2,373.50	03/2021 -	01/2025	46	-
210	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR,TELANGANA	04/2006	1,160.48 -	3,014.00	1,161.19	03/2010 -	03/2025	180	-
211	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE	04/2012	1,856.95 -	1,952.68	1,532.64	03/2023 -	03/2025	24	-
212	GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH	04/2016	3,631.00 -	3,887.48	2,728.66	03/2022 -	12/2025	45	-
213	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	216	-
	<u>South East Central Railway</u>								
214	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]SECR,CHHATTISGARH	04/2015	1,973.00 2,135.34	2,135.34	1,586.05	03/2021 12/2023	10/2024	43	10
215	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR,MAHARASHTRA	09/2016	1,908.51 2,753.05	3,544.25	2,354.89	03/2023 12/2023	12/2024	21	12
216	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00 -	1,680.00	1,238.31	12/2021 12/2023	12/2024	36	12
217	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR,MAHARASHTRA	06/2018	229.00 -	1,096.00	230.25	12/2021 -	12/2025	48	-
	<u>South Eastern Railway</u>								

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
218	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER, WEST BENGAL	04/2018	338.00 -	393.83	81.05	06/2022 -	06/2024	24	-
219	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER, JHARKHAND	03/2016	1,724.20 3,029.04	3,029.04	1,779.90	03/2021 -	12/2024	45	-
220	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER, MULTI STATE	03/2019	1,866.31 -	1,866.31	1,229.20	05/2023 -	12/2025	31	-
221	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER, JHARKHAND	04/2018	428.65 -	472.50	259.80	06/2022 -	05/2027	59	-
	<u>South Western Railway</u>								
222	HOTGI-KUDGI-GADAG - [N22000333]SWR, MULTI STATE	03/2015	1,614.59 1,877.81	1,960.00	1,957.67	03/2019 -	12/2024	69	-
223	MARIKUPPAM - KUPPAM - [N22000308]SWR, KARNATAKA	04/2012	279.54 -	279.54	50.07	03/2016 -	12/2025	117	-
224	BAGALKOT-KUDACHI NL - [N22000258]SWR, KARNATAKA	04/2010	986.30 1,378.00	1,649.31	401.61	03/2016 -	03/2026	120	-
225	GADAG-WADI NL - [N22000299]SWR, KARNATAKA	04/2013	2,841.84 -	2,841.84	792.04	12/2018 -	03/2026	87	-
226	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR, KARNATAKA	03/1996	644.78 825.31	825.31	506.10	03/2017 -	03/2026	108	-
227	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR, KARNATAKA	09/2020	1,590.80 -	927.42	.06	03/2026 -	12/2026	9	-
228	SHIMOGA-HARIHAR NL - [N22000278]SWR, KARNATAKA	04/2011	832.47 -	832.47	.94	03/2016 -	12/2028	153	-
	<u>Southern Railway</u>								
229	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568]SR, TAMIL NADU	03/2022	359.60 274.20	274.20	81.98	03/2026 02/2024	05/2024	-22	3
230	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]SR, TAMIL NADU	01/2019	304.22 -	380.64	144.80	03/2026 03/2024	07/2024	-20	4
231	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079]SR, TAMIL NADU	09/2007	724.69 -	3,118.34	1,895.27	02/2019 -	03/2025	73	-
232	Chinnasaalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR, TAMIL NADU	01/2006	417.50 -	417.50	3.76	03/2025 06/2024	03/2025	0	9
233	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR, KERALA	02/2015	1,431.90 1,431.90	3,785.45	2,784.51	- 03/2025	03/2026	-	12
234	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR, KERALA	12/2011	812.85 802.80	802.80	257.86	08/2023 -	03/2026	31	-
235	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]SR, TAMIL NADU	07/2008	677.12 -	788.05	103.18	03/2026 03/2025	03/2026	0	12
	<u>West Central Railway</u>								
236	KATNI-BINA 3RD LINE (263 KM) - [N22000415]WCR, MADHYA PRADESH	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 -	06/2024	27	-
237	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]WCR, MADHYA PRADESH	08/2016	582.13 -	1,247.64	1,056.08	03/2022 -	09/2024	30	-
238	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR, MADHYA PRADESH	12/2015	1,763.93 2,445.30	2,445.30	2,157.20	03/2020 -	10/2024	55	-
	<u>Western Railway</u>								

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
239	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]WR,GUJARAT	04/2008	318.24 1,531.55	1,531.55	326.17	03/2012 -	03/2024	144	-
	Total		2,34,473.17 -	3,04,839.65	1,72,580.81				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>								
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>								
240	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247]MoRTH,TELANGANA	10/2014	295.47 -	295.47	222.80	02/2017 12/2022	10/2023	80	10
241	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH. - [N24000886]MoRTH,MADHYA PRADESH	01/2017	205.05 -	205.05	144.43	03/2017 12/2021	10/2023	79	22
242	AMDI TO SAONER - [N24001021]MoRTH,MAHARASHTRA	01/2017	396.91 397.00	396.91	289.79	06/2019 -	10/2023	52	-
243	WAKAN PALI KHOPOLI - [N24001026]MoRTH,MAHARASHTRA	01/2017	376.19 -	376.19	118.74	05/2019 -	10/2023	53	-
244	SHIROD SHAHPURER TO NANDED - [N24001041]MoRTH,MAHARASHTRA	01/2017	211.34 -	211.34	136.33	07/2019 -	10/2023	51	-
245	HELWAK TO KARAD - [N24001055]MoRTH,MAHARASHTRA	02/2017	416.99 -	416.99	225.83	07/2019 -	10/2023	51	-
246	KARAD PATAN CHIPLUN GUHAGAR - [N24001057]MoRTH,MAHARASHTRA	02/2017	407.19 407.00	407.19	323.02	06/2019 -	10/2023	52	-
247	PARBHANI TO GANGKHED - [N24001065]MoRTH,MAHARASHTRA	03/2018	238.19 238.00	238.19	194.54	12/2019 -	10/2023	46	-
248	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA	03/2018	256.15 -	256.15	126.62	12/2019 -	10/2023	46	-
249	SILLOD TO FARDAPUR - [N24001125]MoRTH,MAHARASHTRA	02/2017	337.46 432.98	337.46	335.30	06/2019 -	10/2023	52	-
250	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67 -	165.67	126.47	11/2015 06/2023	11/2023	96	5
251	AKOLA TO AKOT - [N24001003]MoRTH,MAHARASHTRA	01/2017	313.95 -	313.95	270.26	06/2019 -	11/2023	53	-
252	DAHEGAON TO KUHI - [N24001017]MoRTH,MAHARASHTRA	01/2017	228.89 229.00	228.89	154.82	06/2019 -	11/2023	53	-
253	WADI TO ASOLA - [N24001022]MoRTH,MAHARASHTRA	01/2017	363.82 364.00	363.82	154.65	09/2019 -	11/2023	50	-
254	MANSAR TO SALAIKHURD - [N24001035]MoRTH,MAHARASHTRA	01/2018	418.36 -	418.36	263.13	12/2019 -	11/2023	47	-
255	JAHIRABAD TO LATUR - [N24001040]MoRTH,MAHARASHTRA	01/2017	461.96 -	461.96	329.59	11/2019 -	11/2023	48	-
256	KARWANDI TO RAJURI - [N24001058]MoRTH,MAHARASHTRA	03/2018	276.95 277.00	276.95	160.94	12/2019 -	11/2023	47	-
257	KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA	09/2018	301.38 377.18	301.38	240.32	08/2020 -	11/2023	39	-
258	KURUDWADI TO PANDHARPUR - [N24001101]MoRTH,MAHARASHTRA	01/2017	307.63 -	307.63	232.57	07/2019 -	11/2023	52	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
259	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]MoRTH,MADHYA PRADESH	11/2017	392.33 470.72	470.72	436.44	03/2018 03/2022	11/2023	68	20
260	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA	03/2015	159.12 -	159.12	131.48	01/2016 07/2023	11/2023	94	4
261	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K - [N24001242]MoRTH,RAJASTHAN	08/2020	196.23 -	196.00	151.40	11/2022 -	11/2023	12	-
262	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II - [N24001410]MoRTH,RAJASTHAN	08/2020	216.72 -	216.72	168.12	12/2022 -	11/2023	11	-
263	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 - [N24000909]MoRTH,PUNJAB	10/2017	1,069.59 -	1,069.59	739.08	10/2019 -	12/2023	50	-
264	SARSAM TO KOTHARI - [N24001002]MoRTH,MAHARASHTRA	02/2016	545.64 -	545.64	232.64	07/2019 -	12/2023	53	-
265	KARASWADA TO BAMBOLIM - [N24001005]MoRTH,GOA	03/2017	852.67 1,041.62	852.67	336.79	12/2019 -	12/2023	48	-
266	DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA	01/2017	391.06 391.00	391.06	270.40	06/2019 -	12/2023	54	-
267	AHMADPUR TO PIMPLA - [N24001029]MoRTH,MAHARASHTRA	01/2017	422.38 -	422.38	262.59	08/2019 -	12/2023	52	-
268	PIMPLA TO MANJARUMBHA - [N24001030]MoRTH,MAHARASHTRA	01/2017	595.77 -	595.77	357.73	08/2019 -	12/2023	52	-
269	MANTHA TALUKAS BORDER TO PARTUR - [N24001033]MoRTH,MAHARASHTRA	01/2017	486.19 -	486.19	315.19	07/2019 -	12/2023	53	-
270	PARTUR TO MAJALGAON - [N24001034]MoRTH,MAHARASHTRA	01/2017	420.57 -	420.57	270.28	07/2019 -	12/2023	53	-
271	MAHAD TO RAIGAD FORT - [N24001038]MoRTH,MAHARASHTRA	07/2018	237.40 -	237.40	73.12	05/2020 -	12/2023	43	-
272	SALAIKHURD TO TIRORA - [N24001042]MoRTH,MAHARASHTRA	01/2018	415.25 415.25	415.25	274.02	12/2019 -	12/2023	48	-
273	NILAJPHATA TO BHANDARA - [N24001043]MoRTH,MAHARASHTRA	01/2018	420.63 421.00	420.63	219.40	05/2020 -	12/2023	43	-
274	VITA TO NAGAJ - [N24001050]MoRTH,MAHARASHTRA	03/2018	304.58 305.00	304.58	150.26	12/2019 -	12/2023	48	-
275	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062]MoRTH,MAHARASHTRA	03/2018	336.21 336.00	336.21	236.11	12/2019 -	12/2023	48	-
276	NANDED TO JALKOT - [N24001069]MoRTH,MAHARASHTRA	12/2017	456.93 457.00	456.93	278.22	09/2019 -	12/2023	51	-
277	JALKOT TO TOGRI - [N24001071]MoRTH,MAHARASHTRA	07/2018	299.92 300.00	299.92	188.96	08/2020 -	12/2023	40	-
278	OSMANNAGAR TO KUNDRA - [N24001075]MoRTH,MAHARASHTRA	09/2017	344.25 344.00	344.25	192.90	08/2020 -	12/2023	40	-
279	PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA	03/2018	228.31 -	228.31	100.97	12/2019 -	12/2023	48	-
280	ARDHAPUR TO HIMAYATNAGAR - [N24001079]MoRTH,MAHARASHTRA	12/2017	426.06 426.00	426.06	271.40	06/2020 -	12/2023	42	-
281	HIMAYATNAGAR TO PHULSAWANGI - [N24001081]MoRTH,MAHARASHTRA	03/2018	294.87 295.00	294.87	183.17	12/2019 -	12/2023	48	-

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
282	KOLDE TO KHETIYA - [N24001090]MoRTH,MAHARASHTRA	01/2017	509.18 -	509.18	283.13	07/2019 -	12/2023	53	-
283	SATARA TO MHASWAD - [N24001092]MoRTH,MAHARASHTRA	01/2017	653.46 -	653.46	369.62	07/2019 -	12/2023	53	-
284	MHASWAD TO TEMBHURNI - [N24001099]MoRTH,MAHARASHTRA	01/2017	488.60 -	488.60	279.42	07/2019 -	12/2023	53	-
285	CHIMUR TO WARORA - [N24001105]MoRTH,MAHARASHTRA	11/2016	467.70 -	467.70	323.36	03/2019 -	12/2023	57	-
286	PANCHARAL TO MANDANGHAR - [N24001107]MoRTH,MAHARASHTRA	07/2018	381.08 302.00	381.08	45.66	05/2020 -	12/2023	43	-
287	KOLHA TO NASRATPUR - [N24001111]MoRTH,MAHARASHTRA	04/2016	281.78 282.00	281.78	77.83	04/2019 -	12/2023	56	-
288	BARASGAON TO RAHATEE - [N24001113]MoRTH,MAHARASHTRA	07/2016	289.11 290.00	289.11	232.56	09/2018 -	12/2023	63	-
289	SHIRUR TO KHARDA - [N24001123]MoRTH,MAHARASHTRA	02/2017	381.77 -	381.77	199.48	06/2019 -	12/2023	54	-
290	AURANGABAD TO SILLOD - [N24001124]MoRTH,MAHARASHTRA	02/2017	456.32 541.93	456.32	342.78	06/2019 -	12/2023	54	-
291	FARDAPUR TO JALGAON - [N24001126]MoRTH,MAHARASHTRA	02/2017	456.45 605.88	456.45	427.43	06/2019 -	12/2023	54	-
292	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA	02/2017	406.51 -	406.51	340.26	06/2019 -	12/2023	54	-
293	BHOGAN KHURD TO KASHEDI - [N24001132]MoRTH,MAHARASHTRA	09/2017	743.21 743.00	743.21	911.64	06/2021 -	12/2023	30	-
294	WARDHA TO ARVI - [N24001150]MoRTH,MAHARASHTRA	02/2018	313.58 -	313.58	230.41	04/2020 -	12/2023	44	-
295	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	241.60	180.23	02/2017 07/2023	12/2023	82	5
296	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA	05/2018	171.60 -	171.60	169.49	05/2018 10/2023	12/2023	67	2
297	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230 - [N24001210]MoRTH,UTTAR PRADESH	03/2018	306.59 -	306.59	251.95	06/2021 -	12/2023	30	-
298	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 -	335.32	329.79	06/2017 -	12/2023	78	-
299	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 543.73	543.73	483.21	09/2016 -	12/2023	87	-
300	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	731.50	568.93	10/2016 -	12/2023	86	-
301	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	435.61	226.35	07/2016 -	12/2023	89	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
302	REHABILITATION AND UPGADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO - [N24001224]MoRTH,CHHATTISGARH	03/2017	423.79 -	423.79	328.28	01/2018 -	12/2023	71	-
303	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	349.03	287.33	01/2019 -	12/2023	59	-
304	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	188.80	131.89	05/2019 -	12/2023	55	-
305	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGOUR SECTION BY EXECUTING BALANCE WORK FRO - [N24001241]MoRTH,RAJASTHAN	03/2020	255.23 -	255.23	194.80	10/2022 -	12/2023	14	-
306	UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA	11/2021	223.35 -	223.35	141.07	02/2022 -	12/2023	22	-
307	MOPA AIRPORT - [N24001458]MoRTH,GOA	12/2021	1,183.16 -	1,183.16	554.20	04/2022 -	12/2023	20	-
308	PROJECTS- REHABILITATION AND UPGADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	264.86	64.01	08/2023 -	12/2023	4	-
309	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE. - [N24001513]MoRTH,HARYANA	12/2016	170.27 -	170.27	100.46	12/2017 -	12/2023	72	-
310	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA	09/2019	277.81 -	277.81	143.54	07/2021 -	12/2023	29	-
311	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA	09/2019	228.82 -	228.82	140.34	07/2021 -	12/2023	29	-
312	REHABILITATION AND UPGADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA	11/2021	228.01 -	228.01	94.01	09/2023 -	12/2023	3	-
313	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TO BILOLI - [N24001905]MoRTH,MAHARASHTRA	10/2021	188.69 -	188.69	100.29	08/2023 -	12/2023	4	-
314	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MoRTH,ANDHRA PRADESH	06/2020	220.66 -	220.66	147.14	09/2023 -	12/2023	3	-
315	PEN TO KHOPOLI - [N24001106]MoRTH,MAHARASHTRA	03/2018	301.39 302.00	301.39	170.12	03/2018 -	01/2024	70	-
316	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND	02/2020	153.01 -	153.01	76.62	08/2023 -	01/2024	5	-
317	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	319.96	252.29	04/2022 -	02/2024	22	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
318	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 2,138.16	2,138.16	1,628.22	10/2016 -	02/2024	88	-
319	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	291.20	157.69	11/2018 12/2023	03/2024	64	3
320	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH,PUNJAB	03/2018	170.57 192.48	192.48	94.84	11/2020 -	03/2024	40	-
321	SHAHNUR PATGAON SECTION I - [N24001027]MoRTH,MAHARASHTRA	01/2018	150.79 -	150.79	81.14	12/2019 -	03/2024	51	-
322	NALDURG TO AKKALKOT - [N24001051]MoRTH,MAHARASHTRA	02/2018	274.50 275.00	274.50	143.39	12/2019 -	03/2024	51	-
323	CHIKALI TO DHAD - [N24001061]MoRTH,MAHARASHTRA	03/2018	189.46 189.00	189.46	111.73	12/2019 -	03/2024	51	-
324	SELDOH TO PANVAR - [N24001097]MoRTH,MAHARASHTRA	07/2018	404.33 404.00	404.33	140.65	05/2020 -	03/2024	46	-
325	NASRATPUR TO BARASGAON - [N24001112]MoRTH,MAHARASHTRA	07/2016	406.54 407.00	406.54	274.30	09/2019 -	03/2024	54	-
326	INDAPUR TO VADPALE - [N24001114]MoRTH,MAHARASHTRA	01/2017	1,202.52 1,656.94	1,202.52	1,450.82	12/2019 -	03/2024	51	-
327	PAITHAN TO SHIRUR - [N24001122]MoRTH,MAHARASHTRA	03/2017	341.80 -	341.80	203.09	06/2019 -	03/2024	57	-
328	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 -	185.09	131.33	09/2023 -	03/2024	6	-
329	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- - [N24001891]MoRTH,MAHARASHTRA	07/2021	256.54 -	256.54	64.22	11/2023 -	03/2024	4	-
330	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM. 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA	06/2021	169.15 -	169.15	32.32	02/2024 -	03/2024	1	-
331	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA	03/2021	344.79 -	344.79	-	03/2023 -	03/2024	12	-
332	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MoRTH,ANDHRA PRADESH	08/2020	296.66 -	296.66	156.02	09/2023 -	03/2024	6	-
333	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44 -	224.44	57.52	09/2023 -	04/2024	7	-
334	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	288.14	53.99	04/2023 -	05/2024	13	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
335	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	379.23	162.95	10/2023 -	06/2024	8	-
336	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	339.65	175.13	10/2023 -	06/2024	8	-
337	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	282.07	34.65	06/2022 -	06/2024	24	-
338	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR - [N24001454]MoRTH,TAMIL NADU	02/2022	184.15 -	184.15	102.81	08/2022 -	08/2024	24	-
339	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409]MoRTH,RAJASTHAN	07/2020	319.09 -	319.09	86.59	03/2024 -	09/2024	6	-
340	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	1,948.25	757.29	02/2024 -	09/2024	7	-
341	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455]MoRTH,TAMIL NADU	02/2022	191.33 -	191.33	28.48	08/2022 -	10/2024	26	-
342	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	66	-
343	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR	03/2021	566.15 -	566.15	43.40	03/2024 -	11/2024	8	-
344	KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA	03/2016	1,230.02 1,230.00	1,230.02	791.80	11/2019 -	12/2024	61	-
345	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	572.66	314.55	08/2016 -	12/2024	100	-
346	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	309.48	92.51	09/2023 -	12/2024	15	-
347	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	529.24	196.34	09/2023 -	12/2024	15	-
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>								
348	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO - [N24000764]NHIDCL,NAGALAND	03/2018	272.89 -	272.89	154.00	10/2022 10/2022	10/2023	12	12
349	OUR LANNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST - [N24001196]NHIDCL,ASSAM	03/2017	1,049.51 -	1,049.51	315.55	08/2023 -	10/2023	2	-
350	4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246]NHIDCL,ASSAM	03/2020	220.20 -	220.20	180.58	12/2022 -	10/2023	10	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
351	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267]NHIDCL,TRIPURA	03/2020	178.43 -	208.74	86.76	07/2022 08/2023	10/2023	15	2
352	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277]NHIDCL,MIZORAM	09/2020	275.02 -	275.02	170.79	10/2022 07/2023	10/2023	12	3
353	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) - [N24001283]NHIDCL,MIZORAM	03/2020	281.78 253.41	253.41	231.12	07/2022 07/2023	10/2023	15	3
354	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]NHIDCL,TRIPURA	11/2020	159.13 171.50	171.50	70.02	06/2022 06/2023	10/2023	16	4
355	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 - [N24001318]NHIDCL,TRIPURA	09/2020	173.17 -	173.17	71.74	04/2022 10/2022	10/2023	18	12
356	DABOKA KATHKATI PACKAGE-5 - [N24001366]NHIDCL,ASSAM	03/2021	288.85 -	288.85	124.59	01/2023 -	10/2023	9	-
357	4-LANING OF DERGAON TOWN - [N24001435]NHIDCL,ASSAM	03/2020	287.63 -	287.63	395.10	06/2022 -	10/2023	16	-
358	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM	06/2015	437.39 -	437.39	235.64	08/2023 -	11/2023	3	-
359	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL,ASSAM	12/2015	289.99 -	289.99	224.57	12/2018 07/2021	11/2023	59	28
360	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL,NAGALAND	03/2018	285.68 -	285.68	155.93	09/2022 01/2023	11/2023	14	10
361	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823]NHIDCL,ASSAM	03/2015	829.00 -	829.00	860.48	01/2016 -	11/2023	94	-
362	AJANTHA TO BULDHANA - [N24001008]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2017	401.00 401.00	401.00	260.08	07/2019 -	11/2023	52	-
363	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272]NHIDCL,MANIPUR	03/2020	167.95 204.12	167.95	77.72	06/2022 -	11/2023	17	-
364	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273]NHIDCL,MANIPUR	07/2020	177.76 -	177.76	70.23	08/2022 -	11/2023	15	-
365	JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD - [N24001328]NHIDCL,ASSAM	12/2020	804.00 -	804.00	550.26	08/2023 -	11/2023	3	-
366	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 - [N24001367]NHIDCL,ASSAM	03/2021	636.42 -	418.49	609.56	12/2022 -	11/2023	11	-
367	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686]NHIDCL,NAGALAND	03/2016	373.07 489.01	387.00	377.90	09/2019 09/2019	12/2023	51	51

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
368	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 - [N24000687]NHIDCL,NAGALAND	03/2016	396.52 519.72	396.52	330.51	08/2019 08/2019	12/2023	52	52
369	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 - [N24000741]NHIDCL,UTTARAKHAND	03/2018	274.31 -	274.31	247.81	11/2020 12/2022	12/2023	37	12
370	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL,NAGALAND	02/2017	387.00 -	387.00	385.45	09/2020 08/2022	12/2023	39	16
371	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND	03/2018	500.09 583.31	500.09	299.49	11/2022 06/2023	12/2023	13	6
372	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO - [N24000763]NHIDCL,NAGALAND	03/2018	215.79 -	215.79	97.45	12/2021 08/2022	12/2023	24	16
373	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 - [N24000767]NHIDCL,SIKKIM	03/2017	375.80 -	375.80	281.96	04/2022 05/2022	12/2023	20	19
374	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL,SIKKIM	11/2017	290.05 -	290.05	218.36	10/2020 08/2023	12/2023	38	4
375	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL,JAMMU AND KASHMIR	03/2018	253.44 -	253.44	170.23	07/2021 08/2023	12/2023	29	4
376	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902]NHIDCL,ASSAM	10/2017	818.00 887.68	818.00	712.07	06/2020 06/2020	12/2023	42	42
377	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM - [N24000903]NHIDCL,MEGHALAYA	03/2019	306.28 -	306.28	196.91	03/2022 05/2023	12/2023	21	7
378	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH	09/2016	568.92 568.92	568.92	508.65	12/2019 03/2023	12/2023	48	9
379	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248]NHIDCL,ASSAM	08/2020	208.84 -	208.84	102.78	04/2022 -	12/2023	20	-
380	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]NHIDCL,MIZORAM	03/2020	206.88 219.33	278.98	234.02	07/2022 08/2023	12/2023	17	4
381	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]NHIDCL,MIZORAM	03/2020	292.24 331.17	331.17	241.27	07/2022 08/2023	12/2023	17	4
382	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282]NHIDCL,NAGALAND	03/2020	355.79 -	355.79	109.24	06/2022 02/2023	12/2023	18	10

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
383	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284]NHIDCL,NAGALAND	03/2020	361.53 -	361.53	120.08	06/2022 06/2023	12/2023	18	6
384	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]NHIDCL,TRIPURA	06/2020	201.99 287.47	287.47	121.50	01/2022 06/2023	12/2023	23	6
385	MARIAM - PEREN PKG-2B - [N24001351]NHIDCL,MANIPUR	02/2021	232.26 -	232.26	147.43	12/2022 -	12/2023	12	-
386	IMPHAL – MOREH PACKAGE- 3 - [N24001352]NHIDCL,MANIPUR	03/2021	259.31 -	259.31	139.57	12/2022 -	12/2023	12	-
387	IMPHAL – MOREH (PACKAGE 4) - [N24001399]NHIDCL,MANIPUR	03/2021	277.99 -	277.99	129.71	01/2023 -	12/2023	11	-
388	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N - [N24000745]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2017	409.85 -	409.85	209.68	12/2019 03/2023	01/2024	49	10
389	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859]NHIDCL,MIZORAM	04/2017	642.96 1,139.85	1,139.85	548.78	06/2023 12/2023	01/2024	7	1
390	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL,MIZORAM	04/2017	473.18 667.06	667.06	474.10	04/2023 11/2023	01/2024	9	2
391	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM	04/2017	537.82 820.42	820.42	643.95	04/2023 10/2023	01/2024	9	3
392	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]NHIDCL,SIKKIM	07/2020	345.38 395.59	395.59	315.46	04/2023 10/2023	01/2024	9	3
393	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]NHIDCL,TRIPURA	06/2020	277.50 302.02	302.02	209.23	01/2022 06/2023	01/2024	24	7
394	DULTE- KWALKULH - CHAMPAL PKG.2 - [N24001356]NHIDCL,MIZORAM	03/2021	233.25 233.25	233.25	157.59	12/2022 07/2023	01/2024	13	6
395	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL,MEGHALAYA	04/2017	553.51 610.09	553.51	294.41	09/2021 07/2023	02/2024	29	7
396	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270]NHIDCL,MANIPUR	03/2020	292.24 -	292.24	127.86	06/2022 12/2023	02/2024	20	2
397	MARIAM - PEREN PKG-1A - [N24001349]NHIDCL,MANIPUR	02/2021	226.32 -	226.32	52.05	12/2022 -	02/2024	14	-
398	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O - [N24000749]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2018	234.27 -	234.27	126.50	09/2020 11/2022	03/2024	42	16
399	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO - [N24000765]NHIDCL,NAGALAND	03/2018	323.98 -	323.98	70.01	09/2018 06/2023	03/2024	66	9

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
400	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO - [N24001245]NHIDCL,ARUNACHAL PRADESH	09/2020	353.90 -	353.90	41.82	05/2022 10/2022	03/2024	22	17
401	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252]NHIDCL,SIKKIM	08/2020	295.97 -	295.97	198.98	04/2023 08/2023	03/2024	11	7
402	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254]NHIDCL,SIKKIM	03/2020	242.97 -	242.97	212.10	06/2022 07/2023	03/2024	21	8
403	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258]NHIDCL,NAGALAND	08/2020	202.36 -	202.36	62.71	04/2022 04/2023	03/2024	23	11
404	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259]NHIDCL,NAGALAND	09/2020	315.63 -	315.63	59.24	04/2022 03/2023	03/2024	23	12
405	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 1B) - [N24001269]NHIDCL,ASSAM	03/2020	216.49 241.52	216.49	101.02	03/2022 12/2023	03/2024	24	3
406	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271]NHIDCL,MANIPUR	06/2020	365.53 -	365.53	142.51	08/2022 -	03/2024	19	-
407	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274]NHIDCL,MANIPUR	08/2020	379.39 -	379.39	186.51	04/2022 -	03/2024	23	-
408	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287]NHIDCL,NAGALAND	04/2020	330.80 -	330.80	83.11	12/2021 12/2022	03/2024	27	15
409	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331]NHIDCL,ASSAM	03/2020	261.13 -	261.13	51.90	06/2022 -	03/2024	21	-
410	IMPHAL - KHONGSANG PKG-2 - [N24001353]NHIDCL,MANIPUR	03/2021	195.14 -	195.14	38.85	12/2022 11/2023	03/2024	15	4
411	TAMENGLONG - MAHUR PKG-3 - [N24001354]NHIDCL,MANIPUR	03/2021	234.08 -	234.08	112.75	12/2022 -	03/2024	15	-
412	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 - [N24001360]NHIDCL,MEGHALAYA	03/2021	260.21 -	260.21	152.81	12/2022 11/2023	03/2024	15	4
413	MANU-SIMLUNG (PKG 4) - [N24001363]NHIDCL,TRIPURA	03/2021	354.79 -	354.79	34.08	12/2022 06/2023	03/2024	15	9
414	KHELLANI-KHANABAL PKG-2 - [N24001394]NHIDCL,JAMMU AND KASHMIR	07/2021	512.43 -	512.43	44.12	02/2023 -	03/2024	13	-
415	IMPHAL - KHONGSANG PKG-3 - [N24001401]NHIDCL,MANIPUR	07/2021	467.00 -	467.00	144.76	03/2023 02/2024	03/2024	12	1
416	TAMENGLONG - MAHUR PKG-1 - [N24001402]NHIDCL,MANIPUR	07/2021	185.80 -	185.80	63.79	03/2023 10/2023	03/2024	12	5
417	TAMENGLONG - MAHUR PKG-4 - [N24001404]NHIDCL,MANIPUR	07/2021	198.77 -	198.77	58.95	03/2023 09/2023	03/2024	12	6
418	MERANGKONG-TAMLU-MON (MTM) PKG-5 - [N24001438]NHIDCL,NAGALAND	07/2021	161.73 -	161.73	32.41	12/2023 -	03/2024	3	-
419	IMPHAL - KHONGSANG PKG-4 - [N24001453]NHIDCL,MANIPUR	08/2021	579.63 -	579.63	61.46	12/2023 -	03/2024	3	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
420	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL,UTTARAKHAND	03/2018	403.36 -	403.36	328.94	11/2020 12/2022	04/2024	41	16
421	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL,UTTARAKHAND	03/2018	417.24 -	417.24	339.56	11/2020 12/2022	04/2024	41	16
422	KEIFANG - TUVAI PKG-1 - [N24001440]NHIDCL,MIZORAM	09/2021	492.94 492.94	492.94	257.78	05/2023 02/2024	04/2024	11	2
423	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]NHIDCL,SIKKIM	09/2020	183.31 439.56	439.56	328.18	05/2022 -	05/2024	24	-
424	MARIAM - PEREN (PKG 1B) - [N24001350]NHIDCL,MANIPUR	02/2021	188.36 -	188.36	85.97	12/2022 -	05/2024	17	-
425	SENAPATI- IMPHAL PKG-5B - [N24001400]NHIDCL,MANIPUR	03/2021	211.70 -	211.70	3.49	01/2023 -	05/2024	16	-
426	TAMENGLONG - MAHUR PKG-5 - [N24001436]NHIDCL,MANIPUR	08/2021	477.86 -	477.86	68.12	05/2023 12/2023	05/2024	12	5
427	TAMENGLONG - MAHUR PKG-6 - [N24001437]NHIDCL,MANIPUR	09/2021	311.18 -	311.18	127.75	05/2023 10/2023	05/2024	12	7
428	MARAM - PEREN PKG-3 - [N24001439]NHIDCL,MANIPUR	08/2021	467.41 -	467.41	151.84	05/2023 -	05/2024	12	-
429	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2018	391.00 -	391.00	170.37	09/2020 01/2023	06/2024	45	17
430	TADADEGE - HENKAR - [N24001315]NHIDCL,ARUNACHAL PRADESH	02/2021	550.45 -	550.45	79.79	03/2023 -	06/2024	15	-
431	CHURACHANPUR TUVAI PKG-3 - [N24001405]NHIDCL,MANIPUR	07/2021	673.27 -	673.27	281.57	10/2023 02/2024	06/2024	8	4
432	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL,ASSAM	01/2016	294.17 -	294.17	254.17	01/2016 -	07/2024	102	-
433	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL,UTTARAKHAND	03/2018	1,383.78 -	1,383.78	581.00	07/2022 07/2022	07/2024	24	24
434	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]NHIDCL,SIKKIM	09/2020	262.84 414.20	414.20	202.40	05/2023 -	08/2024	15	-
435	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255]NHIDCL,NAGALAND	09/2020	277.44 -	277.44	143.80	10/2022 04/2024	09/2024	23	5
436	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]NHIDCL,SIKKIM	08/2020	292.80 -	292.80	110.53	05/2022 10/2023	11/2024	30	13

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
437	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL,ARUNACHAL PRADESH	03/2017	1,718.59 1,718.59	1,718.59	656.26	03/2022 12/2023	12/2024	33	12
438	TLABUNG - LUNGLEI PKG-A - [N24001358]NHIDCL,MIZORAM	03/2021	698.44 698.45	698.45	237.41	12/2022 10/2023	12/2024	24	14
439	TLABUNG - LUNGLEI PKG-B - [N24001359]NHIDCL,MIZORAM	03/2021	740.58 740.58	740.58	125.41	01/2023 11/2023	12/2024	23	13
	<u>National Highways Authority Of India</u>								
440	JUNAGADH BYPASS - [N24000701]NHAI,GUJARAT	10/2017	232.49 375.78	290.69	327.13	04/2021 06/2023	10/2023	30	4
441	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH	12/2017	950.27 -	950.27	558.29	02/2020 -	10/2023	44	-
442	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI,TAMIL NADU	02/2019	166.90 -	166.90	118.82	03/2021 -	10/2023	31	-
443	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	510.97	506.37	03/2023 -	10/2023	7	-
444	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740]NHAI,UTTAR PRADESH	10/2019	2,325.28 -	3,527.24	1,916.35	09/2023 -	10/2023	1	-
445	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG I) [AMRAVATI TO KURANKHED FROM KM. 166.00 TO KM. 220.00] - [N24001800]NHAI,MAHARASHTRA	11/2019	713.07 -	713.07	281.00	07/2023 -	10/2023	3	-
446	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493]NHAI,UTTAR PRADESH	01/2016	1,027.53 2,950.04	2,628.31	2,642.19	06/2018 07/2023	11/2023	65	4
447	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549]NHAI,UTTAR PRADESH	03/2016	1,396.74 4,041.80	1,396.74	3,767.35	10/2019 08/2023	11/2023	49	3
448	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]NHAI,UTTAR PRADESH	03/2016	1,587.49 3,150.00	3,063.99	2,962.70	04/2019 12/2022	11/2023	55	11
449	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. - [N24000567]NHAI,GUJARAT	05/2016	998.18 -	998.18	802.04	08/2019 -	11/2023	51	-
450	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI,GUJARAT	05/2016	723.64 -	723.64	551.84	09/2019 -	11/2023	50	-
451	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI,GUJARAT	05/2016	763.08 -	763.08	417.37	08/2019 -	11/2023	51	-
452	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI,MAHARASHTRA	03/2017	247.02 -	157.49	71.75	03/2020 -	11/2023	44	-

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
453	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI,JHARKHAND	01/2018	273.46 -	276.17	227.20	11/2021 08/2022	11/2023	24	15
454	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828]NHAI,TAMIL NADU	03/2018	633.55 736.33	736.33	237.26	09/2023 08/2023	11/2023	2	3
455	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199]NHAI,MADHYA PRADESH	10/2019	743.88 -	743.89	832.00	12/2021 11/2022	11/2023	23	12
456	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]NHAI,MADHYA PRADESH	12/2017	656.98 -	840.00	1,103.00	11/2022 -	11/2023	12	-
457	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213]NHAI,MADHYA PRADESH	12/2017	1,094.97 -	1,094.97	1,188.00	02/2022 11/2022	11/2023	21	12
458	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]NHAI,MADHYA PRADESH	12/2017	217.96 -	884.00	2,298.00	12/2022 -	11/2023	11	-
459	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231]NHAI,MADHYA PRADESH	02/2019	990.97 -	990.97	1,092.00	12/2021 09/2022	11/2023	23	14
460	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232]NHAI,MADHYA PRADESH	02/2019	847.00 -	847.00	920.50	03/2022 09/2023	11/2023	20	2
461	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG - [N24001233]NHAI,MADHYA PRADESH	03/2019	1,047.00 -	1,047.00	1,169.00	05/2020 09/2023	11/2023	42	2
462	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234]NHAI,MADHYA PRADESH	02/2019	996.27 -	996.27	1,079.00	03/2022 09/2023	11/2023	20	2
463	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI,TAMIL NADU	03/2018	998.70 1,358.32	1,358.32	844.89	11/2021 -	11/2023	24	-
464	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI,TAMIL NADU	03/2018	1,294.47 1,588.40	1,588.40	666.26	11/2021 -	11/2023	24	-
465	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 -	817.00	851.73	07/2022 -	11/2023	16	-
466	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]NHAI,JAMMU AND KASHMIR	07/2019	157.05 -	157.05	110.03	10/2020 04/2023	11/2023	37	7
467	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	154.73	137.04	03/2022 -	11/2023	20	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
468	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPU - [N24001695]NHAI,TAMIL NADU	12/2020	230.69 -	230.69	188.75	02/2022 -	11/2023	21	-
469	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI-RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR	12/2018	333.60 466.59	461.41	425.50	10/2020 -	11/2023	37	-
470	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH	08/2019	323.51 -	323.51	18.35	04/2023 -	11/2023	7	-
471	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]NHAI,DELHI	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	11/2023	25	-
472	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A - [N24001782]NHAI,HARYANA	11/2018	2,312.26 -	2,312.26	1,361.51	09/2021 -	11/2023	26	-
473	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	2,252.75	1,223.07	09/2021 -	11/2023	26	-
474	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	1,935.61	856.41	09/2021 -	11/2023	26	-
475	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	657.00	452.29	06/2023 -	11/2023	5	-
476	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI,MAHARASHTRA	12/2019	1,654.07 -	980.00	724.63	09/2022 -	11/2023	14	-
477	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A - [N24001816]NHAI,UTTAR PRADESH	03/2021	1,980.00 -	1,980.00	1,074.37	03/2023 -	11/2023	8	-
478	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	162.73	60.69	03/2023 -	11/2023	8	-
479	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	1,182.94	623.64	12/2019 -	12/2023	48	-
480	NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA	03/2016	546.00 -	546.00	490.56	07/2019 07/2023	12/2023	53	5
481	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI,GUJARAT	07/2016	829.97 -	829.97	344.72	07/2020 -	12/2023	41	-
482	4-LANNING OF KODEBAD-DHAMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT - [N24000630]NHAI,MAHARASHTRA	11/2016	446.17 -	356.62	339.19	03/2019 -	12/2023	57	-
483	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI,KERALA	09/2017	1,124.11 1,503.86	1,503.86	1,453.64	05/2020 11/2023	12/2023	43	1

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
484	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI,BIHAR	10/2013	649.90 -	649.90	564.00	12/2020 -	12/2023	36	-
485	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI,BIHAR	10/2013	446.97 -	446.97	485.81	11/2020 -	12/2023	37	-
486	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI,BIHAR	10/2013	464.09 -	464.09	541.65	11/2020 -	12/2023	37	-
487	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA	02/2019	397.60 -	397.60	354.31	02/2022 -	12/2023	22	-
488	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI,JHARKHAND	01/2019	466.55 518.00	466.55	-	12/2020 -	12/2023	36	-
489	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR	09/2020	939.43 -	939.43	148.69	03/2023 -	12/2023	9	-
490	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI,BIHAR	08/2020	690.00 -	690.00	727.54	07/2023 -	12/2023	5	-
491	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU	10/2018	707.90 766.51	766.51	343.05	02/2021 -	12/2023	34	-
492	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 - [N24001724]NHAI,TAMIL NADU	05/2019	602.57 621.38	548.89	336.67	07/2021 05/2023	12/2023	29	7
493	4L PS OF MEERUT TO AFTER BRIDGE OVER RIVER YAMUNA, HARYANA VIA SHAMLI-FROM KM. 0.00 TO KM. 88.476 OF - [N24001741]NHAI,UTTAR PRADESH	09/2020	798.96 -	798.96	668.92	01/2023 06/2023	12/2023	11	6
494	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II - [N24001742]NHAI,UTTAR PRADESH	06/2020	1,621.07 -	1,621.07	1,045.89	10/2022 07/2023	12/2023	14	5
495	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743]NHAI,UTTAR PRADESH	01/2018	1,916.38 -	2,078.00	1,186.15	02/2023 08/2023	12/2023	10	4
496	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	779.17	10.78	11/2022 -	12/2023	13	-
497	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI,WEST BENGAL	08/2021	557.55 -	557.55	409.87	08/2023 -	12/2023	4	-
498	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL	12/2018	2,375.87 2,566.80	2,566.80	2,339.23	02/2023 08/2023	12/2023	10	4
499	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]NHAI,MADHYA PRADESH	09/2021	774.16 -	774.16	392.54	09/2023 -	12/2023	3	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
500	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]NHAI,MADHYA PRADESH	09/2021	814.04 -	913.89	415.49	09/2023 -	12/2023	3	-
501	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]NHAI,DELHI	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	12/2023	15	-
502	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT	03/2021	536.03 -	536.03	350.34	09/2022 -	12/2023	15	-
503	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI,GUJARAT	03/2021	485.75 -	485.75	208.12	09/2022 -	12/2023	15	-
504	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI,GUJARAT	02/2020	778.15 -	785.67	457.96	03/2023 -	12/2023	9	-
505	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805]NHAI,MAHARASHTRA	03/2018	1,169.04 -	1,693.95	1,010.33	03/2021 06/2023	12/2023	33	6
506	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL	04/2014	1,665.00 -	2,360.65	4,705.34	09/2016 -	01/2024	88	-
507	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI,HIMACHAL PRADESH	03/2018	478.74 -	1,136.83	1,089.62	05/2021 11/2022	01/2024	32	14
508	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	1,581.24	1,354.36	02/2021 08/2023	01/2024	35	5
509	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306]NHAI,UTTAR PRADESH	10/2020	724.60 -	724.60	490.98	03/2023 -	01/2024	10	-
510	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI,TAMIL NADU	03/2018	2,120.40 2,565.63	2,565.63	1,251.61	01/2022 -	01/2024	24	-
511	AHMEDNAGAR BYPASS - [N24001497]NHAI,MAHARASHTRA	07/2021	715.00 715.00	715.00	489.75	07/2023 -	01/2024	6	-
512	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603]NHAI,TAMIL NADU	01/2019	1,518.53 -	1,518.53	893.96	10/2022 -	01/2024	15	-
513	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA	03/2021	1,065.06 1,444.50	1,444.50	116.74	03/2023 12/2023	01/2024	10	1
514	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA	10/2019	1,225.24 1,505.85	1,505.85	31.07	10/2021 12/2023	01/2024	27	1
515	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU	11/2021	463.44 463.44	463.44	309.88	02/2023 -	01/2024	11	-
516	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769]NHAI,MADHYA PRADESH	11/2018	831.00 -	831.00	659.84	08/2023 11/2023	01/2024	5	2

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
517	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA	02/2020	808.31 -	958.00	740.10	01/2023 -	01/2024	12	-
518	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806]NHAI,MAHARASHTRA	03/2018	1,241.38 -	2,122.64	1,577.64	03/2023 06/2023	01/2024	10	7
519	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]NHAI,ANDHRA PRADESH	03/2020	1,863.09 -	2,238.00	918.10	01/2024 01/2022	01/2024	0	24
520	4-LANING OF BRAHAMPORE-FARAKA - [N24000203]NHAI,WEST BENGAL	02/2011	998.79 -	998.79	2,170.28	08/2013 -	02/2024	126	-
521	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGOUR ROAD) SECTIO - [N24000711]NHAI,RAJASTHAN	12/2017	1,308.73 -	1,308.73	415.08	12/2020 -	02/2024	38	-
522	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	1,117.84	798.91	12/2021 12/2023	02/2024	26	2
523	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599]NHAI,KARNATAKA	03/2018	440.16 -	440.16	147.79	12/2022 12/2023	02/2024	14	2
524	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU	01/2019	1,409.38 -	1,409.38	554.95	12/2022 -	02/2024	14	-
525	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA	08/2020	2,714.60 3,319.41	2,714.60	1,439.90	02/2024 11/2021	02/2024	0	27
526	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU	01/2019	654.26 -	821.00	331.29	05/2021 -	02/2024	33	-
527	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]NHAI,UTTAR PRADESH	02/2019	927.77 -	1,603.00	1,143.89	02/2022 -	02/2024	24	-
528	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI,MAHARASHTRA	12/2015	649.50 -	649.50	322.30	03/2019 11/2023	03/2024	60	4
529	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	639.58	530.28	04/2019 07/2022	03/2024	59	20
530	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	2,510.04	783.15	08/2019 -	03/2024	55	-
531	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI,HIMACHAL PRADESH	06/2017	2,485.93 -	2,485.93	1,462.31	06/2020 -	03/2024	45	-
532	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	686.65	461.14	07/2020 -	03/2024	44	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
533	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI, BIHAR	01/2018	573.70 644.50	726.99	404.02	12/2021 12/2019	03/2024	27	51
534	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI, JHARKHAND	01/2018	1,155.16 -	950.49	577.70	11/2021 09/2022	03/2024	28	18
535	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733]NHAI, ODISHA	01/2018	633.68 492.83	633.68	560.38	08/2022 -	03/2024	19	-
536	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI, ODISHA	01/2018	686.65 504.09	1,015.16	355.84	09/2020 -	03/2024	42	-
537	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI, ODISHA	01/2018	999.00 1,152.70	1,152.70	339.23	09/2021 -	03/2024	30	-
538	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI, WEST BENGAL	03/2018	841.57 1,619.48	1,619.48	1,419.87	09/2022 12/2022	03/2024	18	15
539	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI, JHARKHAND	03/2018	1,005.08 1,073.10	1,073.10	699.05	03/2021 06/2023	03/2024	36	9
540	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444]NHAI, GUJARAT	05/2020	882.00 -	882.00	414.60	01/2024 -	03/2024	2	-
541	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445]NHAI, GUJARAT	05/2020	691.52 -	691.52	355.89	07/2023 -	03/2024	8	-
542	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG - [N24001446]NHAI, GUJARAT	05/2020	894.00 -	894.00	536.36	12/2023 -	03/2024	3	-
543	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI, MAHARASHTRA	09/2021	624.45 627.79	627.79	345.89	09/2023 09/2023	03/2024	6	6
544	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI, MAHARASHTRA	09/2021	667.66 666.21	666.21	358.96	09/2023 09/2023	03/2024	6	6
545	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI, GUJARAT	09/2020	1,185.69 -	1,185.69	510.44	02/2024 -	03/2024	1	-
546	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI, GUJARAT	11/2019	1,669.56 -	1,669.56	610.49	09/2023 -	03/2024	6	-
547	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI, GUJARAT	09/2020	1,198.55 -	1,198.55	523.35	11/2023 -	03/2024	4	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
548	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA	11/2020	1,690.23 -	2,010.17	1,084.38	12/2023 -	03/2024	3	-
549	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 - [N24001591]NHAI,CHHATTISGARH	02/2021	999.97 -	999.97	864.81	01/2024 -	03/2024	2	-
550	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND	11/2021	1,302.72 -	1,302.72	549.75	07/2023 -	03/2024	8	-
551	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA	03/2020	210.37 213.06	213.06	171.75	06/2022 04/2023	03/2024	21	11
552	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V) - [N24001751]NHAI,WEST BENGAL	12/2018	1,548.07 -	1,548.07	1,089.04	09/2021 -	03/2024	30	-
553	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT	07/2020	2,271.86 -	3,916.00	449.75	12/2023 -	03/2024	3	-
554	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	815.77	241.87	01/2024 -	03/2024	2	-
555	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA	02/2021	540.21 -	540.21	196.87	11/2023 -	03/2024	4	-
556	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - [N24001817]NHAI,ANDHRA PRADESH	02/2019	757.45 -	757.45	297.26	03/2023 -	03/2024	12	-
557	4-LANING OF MELUR - PILLAYARPATTI - KARAUKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU	06/2018	1,103.86 -	1,103.86	333.79	03/2022 -	04/2024	25	-
558	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI,KERALA	06/2020	3,041.65 3,799.76	3,041.65	1,849.05	04/2024 10/2021	04/2024	0	30
559	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI,KERALA	06/2020	1,746.45 2,377.88	1,746.45	940.61	04/2024 10/2021	04/2024	0	30
560	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA	02/2021	1,166.96 -	1,251.00	852.88	10/2023 -	04/2024	6	-
561	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA	05/2020	1,981.07 2,430.53	1,981.07	1,154.54	05/2024 11/2021	05/2024	0	30
562	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	3,379.45	3,724.32	03/2014 -	06/2024	123	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
563	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	1,273.71	1,267.72	07/2020 -	06/2024	47	-
564	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	757.12	641.00	08/2021 -	06/2024	34	-
565	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	2,140.93	1,916.21	11/2021 -	06/2024	31	-
566	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH - [N24001545]NHAI,ASSAM	08/2022	175.00 -	175.00	70.00	12/2022 -	06/2024	18	-
567	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	3,184.00	849.93	09/2023 -	06/2024	9	-
568	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	1,495.00	897.99	09/2023 -	06/2024	9	-
569	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	1,524.03	926.63	11/2023 -	06/2024	7	-
570	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	1,927.00	274.20	08/2023 -	06/2024	10	-
571	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]NHAI,ANDHRA PRADESH	02/2021	922.50 -	1,128.68	320.22	03/2024 -	06/2024	3	-
572	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	1,007.00	257.01	03/2020 07/2022	07/2024	52	24
573	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH	11/2019	1,601.10 -	1,601.10	834.23	01/2024 -	07/2024	6	-
574	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	1,542.02	453.51	02/2024 -	08/2024	6	-
575	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA	03/2017	1,059.73 1,071.00	1,071.00	837.73	03/2017 05/2021	09/2024	90	40
576	6-LANING OF KOZHIOKE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI,KERALA	02/2018	1,424.77 1,862.77	1,862.77	503.17	02/2023 01/2024	09/2024	19	8
577	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 1,182.87	1,182.87	235.92	07/2021 -	09/2024	38	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
578	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64 1,161.00	1,168.33	759.93	02/2022 08/2023	10/2024	32	14
579	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 -	1,361.00	89.23	05/2024 -	11/2024	6	-
580	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	348.72	85.61	12/2020 12/2022	12/2024	48	24
581	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI,WEST BENGAL	08/2018	622.04 -	622.04	305.36	12/2021 -	12/2024	36	-
582	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	1,910.00	76.68	03/2024 -	12/2024	9	-
583	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI,TAMIL NADU	03/2018	1,872.68 2,661.51	2,756.09	875.59	10/2020 -	01/2025	51	-
584	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823]NHAI,ANDHRA PRADESH	01/2022	1,852.12 -	1,787.00	275.59	01/2025 01/2023	01/2025	0	24
585	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552]NHAI,KARNATAKA	03/2016	701.40 591.86	701.40	290.77	03/2019 12/2023	03/2025	72	15
586	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684]NHAI,KARNATAKA	09/2020	688.00 -	688.00	421.40	01/2023 -	03/2025	26	-
	Total		2,37,576.45 -	2,59,122.05	1,58,801.21				
	<u>TELECOMMUNICATIONS</u>								
	<u>Bharat Sanchar Nigam Limited</u>								
587	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	461.42	157.60	06/2021 11/2021	03/2024	33	28
	<u>Cpwd For Telecom</u>								
588	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD FOR TELECO,DELHI	10/2014	248.20 -	248.20	198.43	03/2018 -	12/2023	69	-
	Total		709.62 -	709.62	356.03				
	<u>URBAN DEVELOPMENT</u>								
	<u>Ahmedabad Metro Rail</u>								
589	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA,GUJARAT	11/2014	10,773.00 -	12,924.55	11,912.69	12/2018 -	03/2024	63	-

Costing Rs. 150 Crore and above

(October 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
590	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]MEGA,GUJARAT	03/2019	5,384.17 -	5,384.17	1,905.10	03/2024 -	12/2024	9	-
591	SURAT METRO RAIL PROJECT - [N28000138]MEGA,GUJARAT	03/2019	12,020.32 -	12,020.32	3,039.74	03/2024 -	03/2025	12	-
	<u>Bangalore Metro Rail Corporation Limited</u>								
592	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRCL,KARNATAKA	02/2014	26,405.14 -	26,405.14	20,936.29	02/2021 -	03/2025	49	-
	<u>Central Public Works Department</u>								
593	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD,DELHI	10/2016	1,180.00 -	1,100.80	36.69	07/2021 -	06/2024	35	-
594	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	1,128.00	211.86	03/2022 -	06/2024	27	-
	<u>Delhi Metro Rail Corporation</u>								
595	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]DMRC,DELHI	07/2019	24,948.65 -	24,948.65	8,753.42	03/2025 -	03/2026	12	-
	<u>Lucknow Metro Rail Corporation Limited</u>								
596	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	8,379.62	2,930.12	03/2024 -	12/2025	21	-
597	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	11,076.48	5,744.28	03/2024 -	06/2026	27	-
	<u>Mumbai Metro Rail Corporation Ltd</u>								
598	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00 -	37,276.00	25,499.23	03/2020 -	12/2023	45	-
	<u>Patna Metro Rail Corporation</u>								
599	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR	02/2019	13,365.77 -	13,925.50	1,593.77	06/2024 -	09/2024	3	-
	Total		1,37,797.15 -	1,54,569.23	82,563.19				
	<u>WATER RESOURCES</u>								
	<u>Brahmaputra Board</u>								
600	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPB,MAHARASHTRA	03/2017	233.57 -	233.57	211.71	12/2019 09/2023	12/2023	48	3
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>								
601	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR	03/2018	230.06 -	230.06	205.07	07/2021 12/2019	12/2023	29	48
602	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO,BIHAR	03/2018	294.02 350.79	294.02	260.72	10/2021 03/2018	12/2023	26	69
603	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO,BIHAR	10/2017	254.13 413.29	413.29	88.97	09/2020 11/2020	03/2024	42	40
604	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR	08/2017	578.89 453.83	578.89	82.66	06/2022 -	03/2024	21	-
605	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR	08/2017	824.00 734.09	824.00	272.83	06/2022 -	03/2024	21	-
	<u>Kolkata Metropolitan Development Authority</u>								

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
606	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA, WEST BENGAL	01/2018	172.10 -	172.10	47.20	12/2021 02/2021	11/2023	23	33
607	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA, WEST BENGAL	05/2018	198.43 224.69	224.69	35.08	02/2022 -	03/2024	25	-
608	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA, WEST BENGAL	03/2018	165.16 -	165.16	-	06/2022 -	03/2024	21	-
609	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA, WEST BENGAL	05/2018	160.00 154.73	154.73	66.47	02/2022 09/2020	06/2024	28	45
610	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA, WEST BENGAL	01/2019	384.96 -	384.96	-	04/2022 02/2019	12/2024	32	70
611	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA, WEST BENGAL	03/2019	287.53 -	287.53	-	04/2022 -	12/2024	32	-
612	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA, WEST BENGAL	12/2018	234.31 -	234.31	-	04/2022 -	12/2024	32	-
613	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA, WEST BENGAL	08/2017	307.12 -	653.67	-	09/2022 01/2023	12/2026	51	47
	<u>Polavaram Project Authority</u>								
614	POLAVARAM IRRIGATION PROJECT - [N30000002]PPA, ANDHRA PRADESH	02/2009	10,151.04 -	55,548.87	21,727.98	03/2020 -	03/2024	48	-
	<u>Uttar Pradesh Jal Nigam</u>								
615	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UP JalNigam, UTTAR PRADESH	03/2019	271.39 -	271.39	181.03	08/2021 -	03/2024	31	-
616	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UP JalNigam, UTTAR PRADESH	10/2017	213.62 261.12	261.12	124.28	03/2022 02/2021	04/2024	25	38
617	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UP JalNigam, UTTAR PRADESH	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	22	-
618	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UP JalNigam, UTTAR PRADESH	03/2019	298.12 -	213.91	45.12	07/2021 05/2020	04/2024	33	47
	Total		15,940.23 -	61,836.98	23,362.46				
	<u>DEPARTMENT OF HIGHER EDUCATION</u>								
	<u>Cpwd Of Higher Education</u>								
619	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD EDUCATION, WEST BENGAL	03/2020	193.83 -	193.83	151.47	06/2020 -	12/2023	42	-
620	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT - [N42000007]CPWD EDUCATION, ANDHRA PRADESH	09/2019	588.72 -	588.72	503.11	09/2022 -	12/2023	15	-

Costing Rs. 150 Crore and above

(October 2023)

						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
621	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD EDUCATION,BIHAR	09/2018	375.00 -	375.00	297.92	09/2020 -	12/2023	39	-
622	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD EDUCATION,GOA	05/2019	303.90 334.45	364.00	313.00	08/2021 -	01/2024	29	-
623	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD EDUCATION,ODISHA	01/2019	790.79 -	790.79	535.81	03/2022 -	03/2024	24	-
624	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD EDUCATION,KERALA	07/2019	753.63 -	753.63	375.74	03/2021 03/2023	03/2024	36	12
625	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142]CPWD EDUCATION,PUNJAB	10/2019	348.24 -	348.24	198.42	05/2022 -	03/2024	22	-
	Total		3,354.11 -	3,414.21	2,375.47				
	HOME AFFAIRS								
	Cpwd For Mha								
626	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]CPWD FOR MHA,DELHI	10/2013	1,219.21 2,091.53	2,091.53	1,658.73	10/2019 -	12/2023	50	-
627	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]CPWD FOR MHA,DELHI	06/2019	277.35 -	290.33	94.53	07/2022 -	08/2024	25	-
628	NSG AT KOLKATA - [N28000104]CPWD FOR MHA,WEST BENGAL	10/2014	162.88 210.83	210.83	177.81	04/2018 -	12/2024	80	-
	Total		1,659.44 -	2,592.69	1,931.07				
	Grand Total		10,34,061.83	12,61,085.67	7,66,242.61				

List of projects without Date of Commissioning

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	<u>CIVIL AVIATION</u>				
	<u>Airport Authority Of India Limited</u>				
1	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]AAI, WEST BENGAL	01/2019	389.71 -	11/2021 -	05/2023
2	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073]AAI, ANDAMAN AND NICOBAR ISLANDS	10/2013	417.23 707.73	09/2018 05/2023	06/2023
3	CO CIVIL AVIATION RESEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD - [N04000086]AAI, TELANGANA	05/2020	353.61 -	05/2022 06/2023	06/2023
4	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA - [N04000080]AAI, WEST BENGAL	01/2016	458.00 -	03/2020 06/2022	08/2023
	Total		1,618.55 -		
	<u>COAL</u>				
	<u>Mahanadi Coal Fields Limited</u>				
5	ANANTA OCP EXPANSION PH III - [N06000225]MCL, ODISHA	08/2008	228.08 -	03/2012 03/2022	03/2022
	<u>Neyveli Lignite Corporation</u>				
6	HADLA LIGNITE MINE PROJECT (1.90 MTPA) - [N06000144]NLC, RAJASTHAN	03/2015	522.45 -	09/2019 -	09/2019
7	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA) - [N06000145]NLC, RAJASTHAN	03/2015	513.63 -	12/2019 -	12/2019
8	BARSINGSAR THERMAL POWER STATION EXTENSION - [N06000187]NLC, RAJASTHAN	03/2015	2,112.60 -	09/2020 -	09/2020
9	BITHNOK LIGNITE THERMAL POWER STATION - [N06000188]NLC, RAJASTHAN	03/2015	2,196.30 -	09/2020 -	09/2020
10	NEYVELI NEW THERMAL POWER PROJECT (2X500 MW) - [N06000095]NLC, TAMIL NADU	06/2011	5,907.11 8,990.00	12/2015 02/2021	02/2021
	<u>Singareni Colliers Company Limited</u>				
11	RCE-II OF JALAGAM VENGALRAO OPENCAST PROJECT-II - [N06000212]SCCL, TELANGANA	03/2019	473.22 -	03/2021 -	03/2023
	Total		11,953.39 -		
	<u>FINANCE</u>				
	<u>Cpwd For Finance</u>				
12	C/O OF 152 NOS TYPE-II, 304 NOS, TYPE-III, 76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]CPWD FOR FINANC, TAMIL NADU	12/2015	209.00 -	10/2019 10/2022	10/2022
13	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI - [N28000109]CPWD FOR FINANC, TAMIL NADU	11/2017	348.77 -	11/2021 -	11/2022
	<u>National Projects Construction Corporation Limited</u>				

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
14	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA - [N07000001]NPCC,DELHI	07/2018	228.50 -	04/2022 -	04/2022
	Total		786.27 -		
	<u>MINES</u>				
	<u>National Aluminum Company Limited (Nalco)</u>				
15	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017]NALCO,ODISHA	09/2019	225.79 -	03/2023 -	03/2023
	Total		225.79 -		
	<u>POWER</u>				
	<u>National Thermal Power Corporation</u>				
16	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW - [N18000142]NTPC,UTTARAKHAND	07/2012	1,527.00 -	08/2017 -	08/2017
17	KERANDARI COAL MINING PROJECT - [N18000370]NTPC,JHARKHAND	09/2015	1,553.00 -	11/2019 -	04/2023
	<u>Power Grid Corporation Of India Limited</u>				
18	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL,RAJASTHAN	01/2020	562.86 545.88	01/2021 -	05/2023
19	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE	11/2018	173.94 -	11/2021 -	06/2023
20	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN	03/2021	1,340.81 -	12/2022 -	07/2023
21	EASTERN REGION STRENGTHENING SCHEME XVII(PART B) - [N18000244]PGCIL,MULTI STATE	02/2017	235.53 -	06/2019 -	08/2023
22	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR	05/2021	179.29 -	04/2023 -	09/2023
	Total		5,572.43 -		
	<u>HEALTH AND FAMILY WELFARE</u>				
	<u>Cpwd For Health</u>				
23	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]CPWD FOR HEALTH,TELANGANA	10/2016	209.84 244.97	03/2020 -	03/2020
24	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112]CPWD FOR HEALTH,KERALA	09/2017	150.29 -	03/2020 -	03/2020
	Total		360.13 -		
	<u>RAILWAYS</u>				

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	<u>Dedicated Freight Corridor Corporation Of India Ltd</u>				
25	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	03/2020
	<u>East Central Railways</u>				
26	KIUL - GAYA DOUBLING PROJECT - [N22000349]ECR,BIHAR	12/2015	1,200.20 1,200.20	03/2020 -	03/2023
27	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 -	03/2019 -	03/2023
28	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR	04/1997	324.73 967.29	03/2012 -	06/2023
	<u>East Coast Railway</u>				
29	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH	04/2015	2,499.71 -	03/2022 -	-
	<u>Eastern Railways</u>				
30	PIRPAINTI-JASIDIH - [N22000219]ER,MULTI STATE	04/2013	915.98 -	03/2022 -	03/2022
	<u>Kolkata Metro Rail Corporation Limited</u>				
31	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL, WEST BENGAL	04/2010	2,397.72 -	03/2016 -	03/2016
	<u>Metropolitan Rapid Transport Projects</u>				
32	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP,MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	03/2014
	<u>North East Frontier Railway</u>				
33	AGARTALA-AKHAURA NL - [N22000195]NFR,TRIPURA	04/2012	569.63 -	03/2020 06/2022	09/2022
34	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR,MULTI STATE	04/2010	241.52 -	- -	03/2023
35	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	-
	<u>Northern Railway</u>				
36	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE	04/2007	336.91 -	- -	09/2023
37	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR,DELHI	04/2012	295.68 -	- -	09/2023
	<u>Rail Vikas Nigam Ltd.</u>				
38	BANASPANI- JAKHPURA - DOUBLING - [N22000412]RVNL,ODISHA	03/2009	942.95 -	03/2019 12/2023	05/2023
39	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]RVNL,TELANGANA	04/2012	632.68 -	03/2016 -	06/2023
	<u>South Central Railway</u>				
40	MUNEERABAD-MAHABOBNAGAR(NL),SCR - [220100205]SCR,MULTI STATE	04/1997	1,723.00 1.00	03/2000 -	03/2000
41	NADIKUDE-SRI KALAHASTI - [N22000286]SCR,ANDHRA PRADESH	04/2011	2,288.70 -	03/2021 -	03/2021
42	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR,TELANGANA	04/2017	119.73 185.00	03/2022 -	03/2022

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	<u>Southern Railway</u>				
43	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 1,010.00	- -	-
	Total		38,816.17 -		
	<u>ROAD TRANSPORT AND HIGHWAYS</u>				
	<u>Ahmedabad Metro Rail</u>				
44	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA,UTTARAKHAND	11/2012	605.84 -	08/2016 -	08/2016
	<u>Border Road Organisation</u>				
45	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93 -	09/2023 -	09/2023
	<u>Ministry Of Road Transport And Highways (State Pwds)</u>				
46	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER - [N24000514]MoRTH,GOA	12/2015	773.98 -	- -	01/2023
47	ANJANGAON TO MAH/MP BORDER - [N24001007]MoRTH,MADHYA PRADESH	01/2017	359.00 359.00	06/2019 -	01/2023
48	BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	01/2023
49	NAGAJ TO VAJJAPUR - [N24001023]MoRTH,MAHARASHTRA	01/2017	376.72 377.00	06/2019 -	01/2023
50	KHAMGAON TO DEULGAON SAKARSHA - [N24001074]MoRTH,MAHARASHTRA	03/2018	249.29 -	12/2019 -	01/2023
51	PATRADEVI TO KARASWADA 4L - [N24001004]MoRTH,GOA	03/2017	634.32 769.52	05/2020 -	03/2023
52	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216]MoRTH,JHARKHAND	12/2016	196.00 -	09/2021 -	03/2023
53	DHANGIIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK - [N24001064]MoRTH,MAHARASHTRA	03/2018	217.14 217.00	02/2020 -	08/2023
54	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH,CHHATTISGARH	12/2020	222.86 -	08/2023 05/2024	08/2023
55	WADIGODRI TO DHANGRIIMPRI - [N24001063]MoRTH,MAHARASHTRA	03/2018	194.23 194.00	02/2020 -	09/2023
56	JALGAON TO NANDURA - [N24001088]MoRTH,MAHARASHTRA	03/2018	177.84 177.00	12/2019 -	09/2023
57	MALEWADA TO CHIMUR - [N24001104]MoRTH,MAHARASHTRA	10/2016	322.55 -	06/2019 -	09/2023
58	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU - [N24001919]MoRTH,CHHATTISGARH	12/2020	193.16 -	09/2023 06/2024	09/2023
59	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K - [N24000257]MoRTH,GOA	03/2015	298.33 354.43	- -	12/2022
60	CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD - [N24000258]MoRTH,GOA	03/2015	184.05 -	- -	12/2022

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
61	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION - [N24001226]MoRTH,CHHATTISGARH	12/2014	496.02 -	03/2015 -	03/2015
62	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA	03/2015	153.21 -	01/2017 -	01/2017
63	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND	08/2016	234.88 -	12/2017 -	12/2017
64	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH,ANDHRA PRADESH	03/2015	309.01 -	09/2015 08/2017	05/2018
65	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]MoRTH,ANDHRA PRADESH	03/2018	504.19 504.00	11/2018 -	11/2018
66	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA	01/2017	244.54 -	05/2019 08/2019	08/2019
67	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT - [N24000245]MoRTH,TELANGANA	01/2014	270.00 -	03/2016 09/2019	09/2019
68	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH,TELANGANA	01/2017	196.52 -	10/2019 10/2019	10/2019
69	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND	11/2017	232.81 -	11/2019 -	11/2019
70	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND	11/2017	283.51 -	11/2019 -	11/2019
71	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND	11/2017	266.52 -	11/2019 -	11/2019
72	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	237.80 -	11/2019 -	11/2019
73	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH,UTTARAKHAND	12/2017	257.34 -	12/2019 -	12/2019
74	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND	12/2017	200.34 -	12/2019 -	12/2019
75	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND	12/2017	248.22 -	12/2019 -	12/2019
76	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA	01/2017	283.00 -	12/2019 12/2019	12/2019
77	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA	01/2018	230.03 -	12/2019 11/2020	11/2020
78	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]MoRTH,ANDHRA PRADESH	10/2015	333.21 -	12/2015 12/2019	01/2021

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
79	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA	02/2018	206.13 -	06/2020 01/2021	01/2021
80	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH	08/2020	242.80 -	03/2021 -	03/2021
81	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH	08/2020	272.98 -	04/2021 -	04/2021
82	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH,HIMACHAL PRADESH	08/2020	349.20 -	04/2021 -	04/2021
83	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES - [N24000301]MoRTH,ANDHRA PRADESH	03/2015	271.45 -	10/2015 05/2021	05/2021
84	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA	01/2017	605.08 -	10/2019 10/2019	06/2021
85	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA	01/2017	300.00 -	05/2019 07/2021	07/2021
86	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH,HIMACHAL PRADESH	02/2021	345.89 -	09/2021 -	09/2021
87	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P - [N24000963]MoRTH,ANDHRA PRADESH	01/2018	418.03 386.99	08/2018 12/2021	12/2021
88	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU - [N24000929]MoRTH,ANDHRA PRADESH	09/2016	372.68 -	02/2017 01/2022	02/2022
89	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH,KARNATAKA	01/2018	159.70 -	07/2018 03/2022	03/2022
90	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA	09/2017	191.60 -	10/2018 04/2022	04/2022
91	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH - [N24001161]MoRTH,KARNATAKA	12/2017	297.30 -	01/2019 04/2022	04/2022
92	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 - [N24000934]MoRTH,ANDHRA PRADESH	03/2018	228.32 -	08/2018 05/2022	05/2022
93	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA	01/2017	291.49 -	08/2017 06/2022	06/2022
94	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD - [N24000932]MoRTH,ANDHRA PRADESH	01/2017	319.28 -	08/2017 07/2022	07/2022
95	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA	10/2016	396.96 -	03/2017 07/2022	07/2022
96	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA	03/2018	223.46 -	12/2019 -	08/2022

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
97	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA	03/2018	325.86 -	10/2018 -	08/2022
98	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG - [N24000937]MoRTH,ANDHRA PRADESH	03/2018	289.67 285.29	08/2018 10/2022	10/2022
99	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 - [N24000965]MoRTH,ANDHRA PRADESH	01/2016	386.09 288.76	05/2016 10/2022	10/2022
100	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967]MoRTH,ANDHRA PRADESH	03/2016	444.84 459.37	09/2016 10/2022	10/2022
101	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968]MoRTH,ANDHRA PRADESH	11/2016	376.25 414.44	08/2017 10/2022	10/2022
102	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 - [N24000931]MoRTH,ANDHRA PRADESH	11/2016	290.15 -	05/2017 11/2022	11/2022
103	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V - [N24000933]MoRTH,ANDHRA PRADESH	02/2017	429.43 -	11/2017 11/2022	11/2022
104	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966]MoRTH,ANDHRA PRADESH	01/2016	348.95 355.69	08/2016 11/2022	11/2022
105	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION - [N24001384]MoRTH,ANDHRA PRADESH	03/2020	207.79 -	03/2021 11/2022	11/2022
106	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR - [N24001385]MoRTH,ANDHRA PRADESH	06/2020	221.40 -	05/2021 11/2022	12/2022
107	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180]MoRTH,NAGALAND	03/2019	237.51 -	12/2022 01/2023	01/2023
108	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940]MoRTH,ANDHRA PRADESH	03/2016	995.09 995.00	05/2016 02/2023	02/2023
109	REHABILITATION AND UPGRADATION OF REPALLE TO EEPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970]MoRTH,ANDHRA PRADESH	01/2017	576.48 686.13	01/2018 02/2023	02/2023
110	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH,TELANGANA	02/2018	294.13 -	11/2019 03/2022	02/2023
111	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND	03/2017	217.35 -	11/2020 02/2023	02/2023
112	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND	06/2017	282.08 -	06/2019 03/2023	03/2023
113	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND	02/2018	418.88 -	02/2020 03/2023	03/2023

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
114	REHABILITATION AND UPGADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH,PUNJAB	03/2018	293.64 326.84	08/2020 -	03/2023
115	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH	11/2015	628.45 -	01/2020 06/2021	04/2023
116	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND	02/2018	293.68 -	- 04/2023	04/2023
117	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH	03/2018	162.56 -	03/2018 10/2021	04/2023
118	UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS - [N24000881]MoRTH,MADHYA PRADESH	11/2017	184.62 -	02/2018 09/2021	04/2023
119	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	03/2019 04/2023	04/2023
120	REHABILITATION AND UPGADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA	03/2018	322.81 -	09/2020 06/2022	04/2023
121	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 - [N24000969]MoRTH,ANDHRA PRADESH	01/2017	263.45 263.45	09/2017 05/2023	05/2023
122	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]MoRTH,KARNATAKA	01/2017	166.67 -	09/2017 05/2023	05/2023
123	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA	01/2017	264.34 -	09/2017 06/2023	05/2023
124	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH,PUNJAB	03/2018	293.10 341.84	08/2020 -	06/2023
125	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964]MoRTH,ANDHRA PRADESH	08/2016	350.61 411.18	01/2017 06/2023	06/2023
126	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	02/2019 06/2022	06/2023
127	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA	01/2019	193.19 249.72	- 01/2023	06/2023
128	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA	02/2017	380.76 372.87	09/2017 01/2023	06/2023
129	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA	03/2018	192.67 -	07/2019 06/2022	07/2023
130	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4 - [N24001197]MoRTH,GUJARAT	03/2018	351.00 270.00	06/2021 07/2023	07/2023
131	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS - [N24000891]MoRTH,MADHYA PRADESH	03/2018	233.04 -	03/2018 10/2021	08/2023
132	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	05/2020 12/2022	08/2023

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
133	RALEGAON TO RAMTIRTH - [N24001046]MoRTH,MAHARASHTRA	01/2017	210.81 -	07/2019 -	08/2023
134	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	07/2019 -	08/2023
135	PARLI PIMPLA DAHIGUDA - [N24001138]MoRTH,MAHARASHTRA	02/2017	205.72 206.00	06/2019 -	08/2023
136	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA	02/2017	294.28 296.53	08/2017 03/2022	08/2023
137	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	07/2018 08/2021	09/2023
138	PALPHATA TO PHULAMBARI - [N24001060]MoRTH,MAHARASHTRA	03/2018	227.19 227.00	12/2019 -	09/2023
139	PANDHARPUR TO SANGOLA - [N24001102]MoRTH,MAHARASHTRA	07/2017	218.38 -	07/2019 -	09/2023
140	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA	11/2016	314.90 -	03/2017 07/2023	09/2023
141	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH,BIHAR	02/2019	2,926.42 -	- 09/2024	-
142	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A - [N24000378]MoRTH,MADHYA PRADESH	06/2015	390.51 -	- -	-
143	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	- -	-
144	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND	03/2018	460.73 -	- -	-
	<u>National Highways And Infrastructure Development Corporation Ltd.</u>				
145	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL,SIKKIM	03/2017	165.56 -	06/2022 -	06/2022
146	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	257.34 -	11/2019 -	11/2019
147	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (- [N24000744]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2015	262.97 -	01/2022 -	01/2022
148	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275]NHIDCL,MANIPUR	08/2020	268.98 -	04/2022 -	04/2022
149	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276]NHIDCL,MANIPUR	08/2020	228.97 -	04/2022 -	04/2022
150	CHANGTONGYA TO LONGLENG ROAD PKG-2 - [N24001389]NHIDCL,NAGALAND	03/2020	206.53 -	06/2022 09/2022	09/2022
151	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688]NHIDCL,NAGALAND	03/2016	429.52 562.98	08/2022 08/2022	01/2023

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
152	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO - [N24000757]NHIDCL,NAGALAND	03/2018	315.03 -	12/2021 03/2023	03/2023
153	IMPROVEMENT/WIDENING TO 2 LANING OF STRETCH FROM KHONGSANG TO TAMENGLONG OF NH-137 - [N24001268]NHIDCL,MANIPUR	03/2019	471.00 -	07/2022 -	03/2023
154	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) - [N24001285]NHIDCL,NAGALAND	03/2020	330.78 -	12/2021 03/2023	03/2023
155	MARIAM - PEREN (PKG 2A) - [N24001398]NHIDCL,MANIPUR	07/2021	204.58 -	03/2023 -	03/2023
156	PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND	02/2021	207.33 -	03/2023 -	03/2023
157	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO - [N24000758]NHIDCL,NAGALAND	03/2018	240.64 255.58	12/2021 03/2023	04/2023
158	KAILASHAHAR TO KHOWAI PKG-5 - [N24001308]NHIDCL,TRIPURA	11/2020	332.14 -	07/2022 04/2023	04/2023
159	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1 - [N24001329]NHIDCL,TRIPURA	03/2020	165.54 -	07/2022 03/2023	04/2023
160	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342]NHIDCL,JAMMU AND KASHMIR	03/2021	260.40 -	12/2022 -	04/2023
161	TWO-LANING OF HAYULIANG- HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI - [N24000979]NHIDCL,ARUNACHAL PRADESH	01/2017	256.66 -	05/2023 05/2023	05/2023
162	KAILASHAHAR TO KHOWAI PKG-3 - [N24001310]NHIDCL,TRIPURA	11/2020	280.91 296.48	07/2022 04/2023	05/2023
163	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 - [N24001333]NHIDCL,ASSAM	09/2019	761.54 820.56	05/2023 -	05/2023
164	DABOKA KATHKATI PACKAGE-2 - [N24001364]NHIDCL,ASSAM	03/2021	335.88 -	01/2024 -	05/2023
165	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) - [N24001286]NHIDCL,NAGALAND	03/2020	278.95 -	06/2022 10/2022	06/2023
166	DABOKA KATHKATI PACKAGE-4 - [N24001365]NHIDCL,ASSAM	02/2021	260.07 -	12/2023 -	06/2023
167	PEREN-DIMAPUR SECTION PKG-2 - [N24001406]NHIDCL,NAGALAND	07/2021	258.52 -	03/2023 02/2023	06/2023
168	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI - [N24000685]NHIDCL,ARUNACHAL PRADESH	02/2017	167.28 229.70	04/2022 07/2023	07/2023
169	2-LANING FROM MANU-SIMLUNG (PKG III) - [N24001249]NHIDCL,TRIPURA	06/2020	347.36 -	01/2022 07/2023	07/2023
170	CONSTRUCTION OF 2-LANE WITH HARD SHOULDER OF PEREN-DIMAPUR SECTION ON NH129A FROM DESIGN KM109.494 T - [N24001260]NHIDCL,NAGALAND	09/2020	257.15 -	04/2022 02/2023	07/2023
171	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390]NHIDCL,ARUNACHAL PRADESH	08/2020	228.71 -	04/2022 07/2023	07/2023
172	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) - [N24001391]NHIDCL,ARUNACHAL PRADESH	08/2020	294.04 -	04/2022 07/2023	07/2023
173	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) - [N24001392]NHIDCL,ARUNACHAL PRADESH	08/2020	199.03 -	04/2022 07/2023	07/2023

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
174	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL - [N24000323]NHIDCL,ASSAM	10/2014	588.95 811.28	11/2018 02/2022	08/2023
175	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583]NHIDCL,ASSAM	01/2016	252.00 330.30	12/2021 12/2019	08/2023
176	2-LANING FROM MANU-SIMLUNG (PKG I) - [N24001247]NHIDCL,TRIPURA	03/2020	247.76 251.89	01/2022 10/2022	08/2023
177	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE - [N24001265]NHIDCL,TRIPURA	03/2020	154.51 -	07/2022 08/2023	08/2023
178	DOGINALA - GAU - [N24001320]NHIDCL,ARUNACHAL PRADESH	12/2020	242.30 -	09/2022 -	08/2023
179	KHELLANI-KHANABAL PKG-6 - [N24001324]NHIDCL,JAMMU AND KASHMIR	02/2021	285.28 -	09/2022 -	08/2023
180	KARGIL-ZANSKR PACKAGE-8 - [N24001348]NHIDCL,LADAKH	03/2021	398.37 -	01/2023 08/2023	08/2023
181	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305]NHIDCL,ASSAM	05/2015	454.89 814.56	05/2018 -	09/2023
182	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL,ASSAM	01/1991	520.01 -	06/2019 06/2019	09/2023
183	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. - [N24000944]NHIDCL,ARUNACHAL PRADESH	12/2016	200.44 200.44	01/2020 01/2023	09/2023
184	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) - [N24001280]NHIDCL,NAGALAND	03/2020	320.97 -	06/2022 03/2023	09/2023
185	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]NHIDCL,SIKKIM	08/2020	230.45 244.91	04/2023 09/2023	09/2023
186	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314]NHIDCL,MEGHALAYA	11/2020	525.68 -	12/2023 -	09/2023
187	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334]NHIDCL,MEGHALAYA	11/2020	445.51 -	12/2023 -	07/2023
	<u>National Highways Authority Of India</u>				
188	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI,BIHAR	09/2020	897.45 -	04/2023 -	04/2023
189	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI,HARYANA	03/2018	1,484.30 -	12/2020 08/2023	05/2023
190	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI,RAJASTHAN	11/2019	1,640.10 -	05/2023 02/2024	05/2023
191	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) - [N24001780]NHAI,HARYANA	01/2018	2,228.00 -	11/2020 08/2023	05/2023
192	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA - [N24001807]NHAI,MAHARASHTRA	02/2018	1,061.29 1,061.29	10/2021 05/2023	05/2023
193	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI,BIHAR	03/2018	496.20 496.38	11/2021 06/2024	06/2023

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
194	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378]NHAI,MAHARASHTRA	02/2019	362.46 372.46	01/2022 06/2023	06/2023
195	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487]NHAI,MAHARASHTRA	10/2020	169.83 -	10/2022 06/2023	06/2023
196	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI,ASSAM	07/2017	442.23 -	04/2020 -	06/2023
197	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI,RAJASTHAN	11/2019	952.57 -	01/2023 12/2023	06/2023
198	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI,RAJASTHAN	11/2019	1,658.06 -	12/2022 10/2023	06/2023
199	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH	09/2019	194.40 -	09/2022 -	06/2023
200	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA	01/2021	1,167.52 1,157.00	01/2023 12/2023	06/2023
201	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-)0.650 TO KM. 132.955 OF NH-552G - [N24001760]NHAI,MADHYA PRADESH	10/2020	506.56 498.47	06/2023 11/2023	06/2023
202	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]NHAI,KARNATAKA	05/2014	1,655.01 2,639.00	08/2016 06/2023	07/2023
203	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI - [N24000629]NHAI,MAHARASHTRA	11/2016	400.25 -	03/2019 07/2023	07/2023
204	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI,RAJASTHAN	10/2019	662.08 -	07/2023 01/2024	07/2023
205	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN	11/2019	1,272.97 -	10/2022 03/2024	07/2023
206	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN	11/2019	1,119.35 -	05/2023 03/2024	07/2023
207	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463]NHAI,WEST BENGAL	12/2015	1,083.00 1,414.01	06/2018 12/2023	08/2023
208	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI,RAJASTHAN	02/2018	741.86 649.00	04/2021 12/2023	08/2023
209	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377]NHAI,MAHARASHTRA	02/2019	731.89 731.99	01/2022 05/2023	08/2023
210	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379]NHAI,MAHARASHTRA	02/2019	594.75 594.75	01/2022 05/2023	08/2023
211	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI,RAJASTHAN	10/2019	846.59 -	08/2023 01/2024	08/2023
212	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI,RAJASTHAN	11/2019	1,425.02 -	03/2023 02/2024	08/2023
213	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI,TAMIL NADU	02/2019	1,291.37 -	08/2023 -	08/2023
214	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI,TAMIL NADU	07/2022	186.50 -	08/2023 -	08/2023

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
215	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755]NHAI,UTTAR PRADESH	10/2019	1,936.68 -	03/2023 -	08/2023
216	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI, RAJASTHAN	04/2017	894.00 -	04/2020 11/2023	09/2023
217	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185]NHAI,UTTAR PRADESH	11/2017	2,159.00 2,262.00	07/2021 04/2023	09/2023
218	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI,MAHARASHTRA	09/2021	531.86 532.41	09/2023 09/2023	09/2023
219	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI,PUNJAB	12/2020	524.88 -	09/2023 -	09/2023
220	AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683]NHAI,KARNATAKA	09/2021	912.37 -	04/2023 03/2024	09/2023
221	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG II) [KURANKHED TO SHELAD FROM KM. 220.00 TO KM. 270.00] - [N24001801]NHAI,MAHARASHTRA	11/2019	633.70 -	02/2023 -	09/2023
222	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI - [N24001803]NHAI,MAHARASHTRA	12/2019	1,393.95 1,393.95	11/2022 09/2023	09/2023
	Total		81,837.15 -		
	<u>TELECOMMUNICATIONS</u>				
	<u>Department Of Telecommunication</u>				
223	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 -	07/2015 12/2022	09/2023
	Total		13,334.00 -		
	<u>URBAN DEVELOPMENT</u>				
	<u>Chennai Metro Rail Ltd</u>				
224	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]CMRL,TAMIL NADU	02/2009	14,600.00 -	12/2015 -	12/2015
225	CHENNAI METRO RAIL LTD (PHASE 1 EXT) - [N28000097]CMRL,TAMIL NADU	06/2016	3,770.00 -	03/2018 02/2021	02/2021
	<u>Delhi Metro Rail Corporation</u>				
226	DELHI MRTS PHASE-III - [N28000056]DMRC,DELHI	09/2011	38,585.00 -	03/2016 08/2021	08/2021
227	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND - [N28000136]DMRC,DELHI	05/2017	565.00 -	12/2020 11/2022	11/2022
	<u>Kochi Metro Rail Corporation Ltd</u>				
228	KOCHI METRO RAIL PROJECT - [N28000081]KMRL,KERALA	07/2012	5,181.79 -	07/2017 09/2020	09/2020
	Total		62,701.79 -		
	<u>WATER RESOURCES</u>				
	<u>Bihar Urban Infrastructure Development Corporation Ltd</u>				

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
229	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR	12/2014	225.77 -	03/2020 -	06/2020
230	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR	05/2017	191.62 -	11/2020 05/2017	11/2020
231	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR	04/2015	268.63 -	01/2021 -	01/2021
232	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR	05/2017	356.37 364.00	04/2021 05/2017	04/2021
233	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR	03/2017	277.42 253.98	05/2021 03/2017	05/2021
234	I AND D AND STP AT CHAPPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	12/2020 -	08/2023
235	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	08/2021 03/2018	08/2023
	<u>Delhi Jal Board</u>				
236	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI	05/2017	344.81 -	05/2020 -	05/2020
237	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	01/2021 -	03/2022
238	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI	03/2017	665.78 -	12/2022 -	09/2023
239	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI	05/2016	211.79 223.70	12/2021 -	09/2023
240	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI	05/2016	239.11 314.71	02/2022 09/2023	09/2023
	<u>Kolkata Metropolitan Development Authority</u>				
241	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA, WEST BENGAL	12/2014	272.32 341.68	04/2020 -	04/2020
242	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA, WEST BENGAL	02/2014	274.76 332.56	12/2019 01/2023	06/2022
243	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA, WEST BENGAL	10/2017	164.93 -	12/2021 02/2021	03/2023
244	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA, WEST BENGAL	08/2017	185.22 -	12/2021 02/2021	08/2023
	<u>Uttar Pradesh Jal Nigam</u>				
245	MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam,UTTAR PRADESH	12/2017	460.45 -	12/2020 06/2018	12/2020
246	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UPJalNigam,UTTAR PRADESH	05/2017	767.59 -	09/2021 -	09/2021
247	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam,UTTAR PRADESH	01/2019	206.05 -	10/2021 -	03/2023
248	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UPJalNigam,UTTAR PRADESH	01/2019	231.79 234.03	12/2021 01/2020	06/2023
249	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam,UTTAR PRADESH	03/2018	967.23 708.70	09/2021 -	09/2023

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	<u>Uttarakhand Pey Jal Nigam</u>				
250	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam,UTTARAKHAND	03/2017	158.00 -	11/2019 -	02/2022
	Total		7,526.05 -		
	<u>DEFENCE PRODUCTION</u>				
	<u>Cpwd For Defence</u>				
251	RESIDENTIAL QUARTERS FOR HAL,BANGLORE - [N28000103]CPWD FOR DEFENC,KARNATAKA	12/2016	246.31 200.00	02/2020 03/2023	03/2023
	Total		246.31 -		
	<u>COMMERCE</u>				
	<u>Nbcc For Commerce</u>				
252	CONSTRUCTION OF A NEW STATE OF ART EDUCATIONAL CAMPUS FOR IIFT AT MAIDAN GARHI, NEW DELHI - [N40000003]NBCC FOR COMMER,DELHI	06/2018	302.64 -	10/2020 -	10/2020
	Total		302.64 -		
	<u>DEPARTMENT OF HIGHER EDUCATION</u>				
	<u>Cpwd Of Higher Education</u>				
253	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA - [N28000075]CPWD EDUCATION,KERALA	01/2010	165.23 -	10/2012 -	10/2012
254	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067]CPWD EDUCATION,JHARKHAND	09/2012	171.86 -	03/2016 -	03/2016
255	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005]CPWD EDUCATION,ANDHRA PRADESH	02/2019	655.34 -	06/2020 -	06/2020
256	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH	03/2020	808.62 -	07/2022 -	07/2022
257	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006]CPWD EDUCATION,KARNATAKA	07/2019	851.00 851.00	03/2022 10/2022	03/2023
	Total		2,652.05 -		
	<u>HOME AFFAIRS</u>				
	<u>Cpwd For Mha</u>				
258	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDALI - [N45000003]CPWD FOR MHA,UTTAR PRADESH	05/2019	199.31 -	01/2022 03/2023	03/2023
	Total		199.31 -		
	<u>DPIIT</u>				

Costing Rs. 150 Crore and above					(October 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	<u>Iicc For Dpiit</u>				
259	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	12/2019 -	-
	Total		4,773.00 -		
	<u>DONER</u>				
	<u>Hscl For Doner</u>				
260	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR - [N12000103]HSCL FOR DONER,MEGHALAYA	04/2014	151.33 -	09/2017 -	09/2017
	Total		151.33 -		
	<u>RENEWABLE ENERGY</u>				
	<u>Cpwd For Renewable Energy</u>				
261	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY,DELHI	10/2017	271.90 366.12	11/2019 04/2022	04/2022
	Total		271.90 -		
	Grand Total		2,33,328.26		

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	<u>POWER</u>							
	<u>Power Grid Corporation Of India Limited</u>							
1	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - PPP (BOT) - [N18000329]	03/2022	176.22 -	176.22	03/2023 -	01/2024	.00	10
2	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - PPP (BOT) - [N18000330]	03/2022	288.71 -	288.71	12/2024 -	12/2024	.00	0
3	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - PPP (BOT) - [N18000328]	02/2022	318.12 -	318.12	04/2025 -	04/2025	.00	0
4	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - PPP (BOT) - [N18000331]	02/2022	359.47 -	359.47	09/2023 -	03/2024	.00	6
5	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - PPP (BOT) - [N18000314]	01/2020	562.86 -	545.88	01/2021 -	05/2023	-3.02	28
6	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - PPP (BOT) - [N18000327]	03/2019	1,326.00 -	1,520.00	03/2023 -	12/2023	14.63	9
	Total		3,031.38 -	3,208.40				
	<u>RAILWAYS</u>							
	<u>Western Railway</u>							
7	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - PPP BOT (Annuity) - [N22000550]	02/2023	410.46 -	410.46	01/2028 -	03/2026	.00	-22
	Total		410.46 -	410.46				
	<u>ROAD TRANSPORT AND HIGHWAYS</u>							
	<u>Ahmedabad Metro Rail</u>							
8	4-LANING OF KASHIPUR-SITARGANJ SECTION - PPP (BOT) - [N24000465]	11/2012	605.84 -	605.84	08/2016 -	08/2016	.00	0
	<u>National Highways Authority Of India</u>							
9	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - PPP (BOT) - [N24001732]	12/2021	540.97 -	540.97	10/2024 -	10/2024	.00	0
10	4-LANNING OF CHAPRA-HAJIPUR - PPP (ANNUITY) - [N24000187]	01/2011	575.00 -	575.00	07/2013 -	06/2024	.00	131

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
11	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I) [AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00 - PPP BOT (Hybrid Annuity) - [N24001498]	12/2021	605.00 -	605.00	12/2023 -	12/2023	.00	0
12	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR- SOLPAUR DISTR - PPP BOT (Hybrid Annuity) - [N24001499]	01/2022	629.00 -	629.00	01/2024 -	01/2024	.00	0
13	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - PPP BOT (Hybrid Annuity) - [N24001483]	02/2022	637.11 -	637.11	09/2024 -	09/2024	.00	0
14	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - PPP BOT (Hybrid Annuity) - [N24001476]	09/2021	517.05 -	655.06	09/2022 -	09/2024	26.69	24
15	PATNA-MUZZAFFARPUR - PPP (ANNUITY) - [N24000165]	08/2010	671.30 -	671.30	02/2013 -	12/2023	.00	130
16	AHMEDNAGAR BYPASS - PPP BOT (Hybrid Annuity) - [N24001497]	07/2021	715.00 -	715.00	07/2023 -	01/2024	.00	6
17	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - PPP BOT (Hybrid Annuity) - [N24001817]	02/2019	757.45 -	757.45	03/2023 -	03/2024	.00	12
18	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - PPP BOT (Hybrid Annuity) - [N24001837]	02/2021	663.60 -	768.00	03/2024 -	03/2024	15.73	0
19	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - PPP BOT (Hybrid Annuity) - [N24001482]	08/2022	772.11 -	772.11	10/2024 -	10/2024	.00	0
20	4L OF HARDI - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDI - TEMAGAON] - PPP BOT (Hybrid Annuity) - [N24001763]	09/2021	774.16 -	774.16	09/2023 -	12/2023	.00	3
21	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHARLA - PPP BOT (Hybrid Annuity) - [N24001484]	09/2022	804.69 -	804.69	02/2024 -	02/2024	.00	0
22	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUITY - PPP BOT (Hybrid Annuity) - [N24001536]	07/2020	817.00 -	817.00	07/2022 -	11/2023	.00	16
23	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAPALLE) - PPP BOT (Hybrid Annuity) - [N24001477]	09/2021	622.00 -	817.91	09/2022 -	09/2024	31.50	24
24	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - PPP BOT (Hybrid Annuity) - [N24001758]	01/2020	823.05 -	823.05	10/2024 -	06/2024	.00	-4
25	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - PPP BOT (Hybrid Annuity) - [N24001643]	12/2020	857.91 -	857.91	06/2024 -	06/2024	.00	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
26	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - PPP BOT (Hybrid Annuity) - [N24001672]	01/2021	864.27 864.00	864.27	01/2024 -	01/2024	.00	0
27	4L OF KHEDEKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - PPP BOT (Hybrid Annuity) - [N24001757]	01/2020	876.37 -	876.37	10/2024 -	06/2024	.00	-4
28	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - PPP BOT (Hybrid Annuity) - [N24001590]	09/2020	748.99 -	903.00	10/2023 -	10/2023	20.56	0
29	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - PPP BOT (Hybrid Annuity) - [N24001764]	09/2021	814.04 -	913.89	09/2023 -	12/2023	12.27	3
30	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - PPP BOT (Hybrid Annuity) - [N24001836]	02/2021	824.29 -	924.00	10/2024 -	10/2024	12.10	0
31	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- PPP BOT (Hybrid Annuity) - [N24001495]	11/2022	930.00 -	930.00	11/2024 -	11/2024	.00	0
32	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - PPP BOT (Hybrid Annuity) - [N24001535]	07/2020	899.00 -	947.00	07/2022 -	11/2023	5.34	16
33	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - PPP BOT (Hybrid Annuity) - [N24001839]	02/2021	772.70 -	980.51	02/2024 -	02/2024	26.89	0
34	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - PPP BOT (Hybrid Annuity) - [N24001521]	11/2022	990.00 -	990.00	10/2024 -	05/2024	.00	-5
35	4-LANING OF BRAHAMPORE-FARAKA - PPP (BOT) - [N24000203]	02/2011	998.79 -	998.79	08/2013 -	02/2024	.00	126
36	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 - PPP BOT (Hybrid Annuity) - [N24001591]	02/2021	999.97 -	999.97	01/2024 -	03/2024	.00	2
37	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - PPP BOT (Hybrid Annuity) - [N24001589]	09/2020	755.26 -	1,039.00	03/2024 -	03/2024	37.57	0
38	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - PPP BOT (Hybrid Annuity) - [N24001601]	01/2019	1,051.69 -	1,051.69	01/2023 -	05/2024	.00	16
39	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - PPP BOT (Hybrid Annuity) - [N24001514]	01/2021	1,060.29 -	1,060.29	01/2024 -	12/2023	.00	-1
40	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - PPP BOT (Hybrid Annuity) - [N24001553]	03/2022	1,092.90 -	1,092.90	02/2025 -	02/2025	.00	0
41	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - PPP BOT (Hybrid Annuity) - [N24001706]	03/2021	1,097.18 1,097.00	1,097.00	01/2024 -	01/2024	-.02	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (October 2023)								
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
42	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - PPP BOT (Hybrid Annuity) - [N24001507]	11/2022	1,124.00 -	1,124.00	05/2024 -	05/2024	.00	0
43	6L ALURU - JAKKUBA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - PPP BOT (Hybrid Annuity) - [N24001838]	02/2021	922.50 -	1,128.68	03/2024 -	06/2024	22.35	3
44	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - PPP BOT (Hybrid Annuity) - [N24001707]	03/2021	1,143.46 1,143.00	1,143.00	01/2024 -	03/2024	-.04	2
45	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - PPP BOT (Hybrid Annuity) - [N24001640]	03/2021	1,229.38 -	1,229.38	11/2024 -	11/2024	.00	0
46	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - PPP BOT (Hybrid Annuity) - [N24001694]	02/2019	1,243.57 -	1,243.57	12/2023 -	12/2023	.00	0
47	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - PPP BOT (Hybrid Annuity) - [N24001504]	05/2022	1,260.00 -	1,260.00	05/2024 -	05/2024	.00	0
48	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - PPP BOT (Hybrid Annuity) - [N24001696]	02/2019	1,291.37 -	1,291.37	08/2023 -	08/2023	.00	0
49	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - PPP BOT (Hybrid Annuity) - [N24001634]	01/2021	1,306.95 -	1,306.95	12/2023 -	12/2023	.00	0
50	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO - PPP BOT (Hybrid Annuity) - [N24001509]	01/2020	1,307.00 -	1,307.00	04/2021 -	12/2023	.00	32
51	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - PPP BOT (Hybrid Annuity) - [N24001522]	01/2021	1,307.95 -	1,307.95	01/2024 -	01/2024	.00	0
52	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - PPP BOT (Hybrid Annuity) - [N24001534]	12/2020	1,334.04 -	1,334.00	01/2024 -	03/2024	-.00	2
53	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - PPP BOT (Hybrid Annuity) - [N24001756]	10/2020	1,352.56 -	1,352.56	10/2024 -	10/2024	.00	0
54	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - PPP BOT (Hybrid Annuity) - [N24001721]	02/2019	1,008.99 -	1,361.00	05/2024 -	11/2024	34.89	6
55	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - PPP BOT (Hybrid Annuity) - [N24001593]	11/2021	1,368.19 -	1,368.19	09/2024 -	09/2024	.00	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
56	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - PPP BOT (Hybrid Annuity) - [N24001636]	05/2021	1,368.91 -	1,368.91	12/2024 -	12/2024	.00	0
57	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - PPP BOT (Annuity) - [N24001526]	08/2021	1,377.79 -	1,377.79	10/2024 -	10/2024	.00	0
58	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - PPP BOT (Hybrid Annuity) - [N24001602]	01/2019	1,409.38 -	1,409.38	12/2022 -	02/2024	.00	14
59	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - PPP BOT (Hybrid Annuity) - [N24001680]	03/2021	1,409.68 -	1,409.68	10/2024 -	10/2024	.00	0
60	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - PPP BOT (Hybrid Annuity) - [N24001633]	12/2020	1,430.88 -	1,430.88	12/2023 -	12/2023	.00	0
61	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR (NEAR RANITAL) TO KANGRA BYPASS SECTION OF - PPP BOT (Hybrid Annuity) - [N24001808]	03/2021	1,322.95 -	1,442.47	12/2024 -	12/2024	9.03	0
62	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - PPP BOT (Hybrid Annuity) - [N24001508]	11/2022	1,450.00 -	1,450.00	10/2024 -	10/2024	.00	0
63	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - PPP BOT (Hybrid Annuity) - [N24001588]	12/2021	1,470.73 -	1,470.73	01/2025 -	01/2025	.00	0
64	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - PPP BOT (Hybrid Annuity) - [N24001630]	07/2021	1,501.02 -	1,501.02	02/2025 -	02/2025	.00	0
65	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - PPP BOT (Hybrid Annuity) - [N24001603]	01/2019	1,518.53 -	1,518.53	10/2022 -	01/2024	.00	15
66	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - PPP BOT (Hybrid Annuity) - [N24001505]	03/2022	1,549.02 -	1,549.02	03/2024 -	03/2024	.00	0
67	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - PPP (BOT) - [N24001300]	11/2019	1,226.88 -	1,581.24	02/2021 -	01/2024	28.88	35
68	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - PPP BOT (Hybrid Annuity) - [N24001301]	11/2019	1,601.10 -	1,601.10	01/2024 -	07/2024	.00	6
69	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - PPP BOT (Hybrid Annuity) - [N24001557]	03/2022	1,636.15 -	1,636.15	11/2024 -	11/2024	.00	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
70	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - PPP BOT (Hybrid Annuity) - [N24001675]	11/2022	1,732.73	1,732.73	05/2025	05/2025	.00	0
71	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - PPP BOT (Hybrid Annuity) - [N24001632]	01/2021	1,741.86	1,741.86	05/2024	05/2024	.00	0
72	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - PPP (BOT) - [N24001493]	12/2022	1,749.86	1,749.86	12/2024	12/2024	.00	0
73	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - PPP BOT (Hybrid Annuity) - [N24001693]	09/2021	1,751.18	1,751.18	10/2024	10/2024	.00	0
74	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - PPP BOT (Hybrid Annuity) - [N24001637]	03/2021	1,754.84	1,754.84	01/2025	01/2025	.00	0
75	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - PPP BOT (Hybrid Annuity) - [N24001547]	03/2022	1,909.98	1,909.98	01/2026	01/2026	.00	0
76	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - PPP BOT (Hybrid Annuity) - [N24001550]	09/2021	1,821.72	1,917.32	09/2024	09/2024	5.25	0
77	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM - PPP BOT (Hybrid Annuity) - [N24001773]	05/2020	1,467.44	1,942.89	07/2024	07/2024	32.40	0
78	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - PPP BOT (Hybrid Annuity) - [N24001533]	11/2020	1,690.23	2,010.17	12/2023	03/2024	18.93	3
79	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - PPP BOT (Hybrid Annuity) - [N24001628]	11/2021	2,155.95	2,155.95	02/2025	02/2025	.00	0
80	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - PPP (BOT) - [N24001748]	03/2021	2,200.93	2,200.93	09/2024	09/2024	.00	0
81	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH - 14 - PPP BOT (Hybrid Annuity) - [N24001185]	11/2017	2,159.00	2,262.00	07/2021	09/2023	4.77	26
82	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - PPP (BOT) - [N24001747]	03/2020	2,193.23	2,314.00	09/2024	09/2024	5.51	0
83	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - PPP BOT (Hybrid Annuity) - [N24001710]	09/2020	2,334.68 2,335.00	2,335.00	03/2023	12/2023	.01	9

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above					(October 2023)			
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
84	SIX-LANING OF BARWA ADDA-PANAGARH - PPP (BOT) - [N24000515]	04/2014	1,665.00 -	2,360.65	09/2016 -	01/2024	41.78	88
85	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - PPP (BOT) - [N24000462]	05/2014	1,655.01 -	2,639.00	08/2016 -	07/2023	59.46	83
86	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - PPP BOT (Hybrid Annuity) - [N24001552]	10/2021	2,714.95 -	2,714.95	09/2024 -	09/2024	.00	0
87	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - PPP BOT (Hybrid Annuity) - [N24001676]	12/2022	2,718.46 -	2,718.46	06/2025 -	06/2025	.00	0
88	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - PPP BOT (Hybrid Annuity) - [N24001506]	02/2022	2,747.00 -	2,747.00	02/2024 -	02/2024	.00	0
89	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - PPP BOT (Hybrid Annuity) - [N24001551]	10/2021	3,044.02 -	3,044.02	09/2024 -	09/2024	.00	0
90	VARANASI-AURANGABAD KM.786 TO KM.978.40 - PPP (BOT) - [N24000182]	09/2011	2,848.00 -	3,379.45	03/2014 -	06/2024	18.66	123
	Total		1,08,693.03 -	1,14,382.03				
	Grand Total		1,12,134.87	1,18,000.89				

List of projects original without Date of Commissioning

Costing Rs. 150 Crore and above (October 2023)									
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. Original (in months)	Milestones Achieved/ Total
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
	<u>RAILWAYS</u>								
	<u>East Central Railways</u>								
1	KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND	04/2002	459.91 1,625.87	1,625.87	1,413.56	-	03/2024	-	0/0
2	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 1,470.50	1,700.00	2,157.20	-	03/2024	-	0/0
3	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 1,483.14	1,510.00	2,255.53	-	03/2024	-	0/0
4	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR	04/2003	528.65 2,066.78	2,066.78	1,897.48	-	12/2024	-	0/0
5	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 735.20	735.20	535.07	-	12/2024	-	0/0
6	SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR	05/2015	380.00 519.33	519.33	422.28	-	12/2024	-	0/0
7	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR	04/1997	162.87 614.45	614.45	416.24	-	03/2025	-	0/0
8	ARARIA-SUPAUL (NL) - [N22000177]ECR,BIHAR	04/2008	1,605.17 1,605.17	1,605.17	1,093.76	-	12/2025	-	0/0
	<u>Eastern Railways</u>								
9	MONIGRAM- NIMTITA - [N22000301]ER,MULTI STATE	04/2012	250.93 -	259.23	664.95	-	11/2023	-	0/0
	<u>North Eastern Railway</u>								
10	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	714.96	491.84	-	05/2025	-	0/0
	<u>South Western Railway</u>								
11	RAYADURGA-TUMKUR NL - [N22000279]SWR,MULTI STATE	04/2007	2,062.30 2,404.03	2,404.03	1,174.42	-	02/2026	-	2/2
12	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	1,801.01	160.74	-	03/2026	-	0/0
	<u>Western Railway</u>								
13	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	311.36	-	-	03/2024	-	0/0
14	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]WR,MAHARASHTRA	03/2012	217.38 -	393.62	142.48	-	03/2024	-	0/0
15	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]WR,GUJARAT	03/2012	248.26 -	528.49	116.25	-	03/2024	-	0/0
16	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT	04/2011	844.10 844.10	844.10	489.45	-	10/2025	-	0/0

Costing Rs. 150 Crore and above (October 2023)									
						Date of Commissioning			
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	Total		10,455.49	17,633.60	13,431.25				2/2
	<u>ROAD TRANSPORT AND HIGHWAYS</u>								
	<u>Ministry Of Road Transport And Highways</u>								
	<u>(State Pwds)</u>								
17	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA	01/2015	225.81	225.81	167.96	-	12/2023	-	0/0
18	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95	819.95	709.30	-	12/2023	-	0/0
19	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA	03/2016	1,142.62	1,142.62	1,056.08	-	12/2023	-	0/0
20	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA	03/2016	1,101.58	1,101.58	608.53	-	12/2023	-	0/0
21	JINTUR TO PARBHANI - [N24001039]MoRTH,MAHARASHTRA	01/2017	356.66	356.66	209.48	-	12/2023	-	4/4
22	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH,BIHAR	09/2018	1,478.40	1,478.40	691.99	-	06/2024	-	0/0
23	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA	01/2017	388.44	388.44	240.05	-	06/2024	-	0/0
	Total		5,513.46	5,513.46	3,683.39				4/4
	<u>URBAN DEVELOPMENT</u>								
	<u>National Building Construcion Corporation Ltd</u>								
24	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR - [N28000105]NBCC,DELHI	07/2016	2,694.00	2,694.00	1,891.61	-	11/2023	-	2/9
	Total		2,694.00	2,694.00	1,891.61				2/9
	Grand Total		18,662.95	25,841.06	19,006.25				8/15

State wise On-going(as on			31.10.2023)		
Sl.No	Project	Date of Approval (month / year)	Original (Revised) [Anticipated] Date of Commissioning (month / year)	Original (Revised) [Anticipated] Cost (Rs. crore)	Cumulative Expenditure in Rs. crore (Cost Overrun in Rs. crore) [Time Overrun in months]
	<u>ANDAMAN AND NICOBAR ISLANDS</u>				
	<u>Civil Aviation</u>				
1	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	10/2013	9/2018 (5/2023) [6/2023]	417.23 (707.73) [707.73]	679.78 (290.50) [0]
	<u>Railways</u>				
2	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION	3/2019	3/2025 (-) [3/2025]	235.72 (-) [235.72]	0.00 (0.00) [0]
	<u>Road Transport And Highways</u>				
3	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N	3/2017	12/2019 (3/2023) [1/2024]	409.85 (-) [409.85]	209.68 (0.00) [49]
4	AJANTHA TO BULDHANA	2/2017	7/2019 (-) [11/2023]	401.00 (401.00) [401.00]	260.08 (0.00) [52]
5	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (	3/2015	1/2022 (-) [1/2022]	262.97 (-) [262.97]	92.73 (0.00) [0]
6	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	11/2017	11/2019 (-) [11/2019]	257.34 (-) [238.00]	214.90 (-19.34) [0]
7	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM	2/2018	9/2020 (1/2023) [6/2024]	391.00 (-) [391.00]	170.37 (0.00) [45]
8	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O	3/2018	9/2020 (11/2022) [3/2024]	234.27 (-) [234.27]	126.50 (0.00) [42]
9	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00	11/2017	11/2019 (-) [11/2019]	237.80 (-) [238.00]	109.61 (0.20) [0]
	<u>ANDHRA PRADESH</u>				
	<u>Civil Aviation</u>				
10	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT	4/2020	3/2023 (-) [6/2024]	611.80 (-) [611.80]	224.46 (0.00) [15]
11	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT	8/2017	2/2020 (12/2021) [11/2023]	177.10 (-) [177.10]	143.24 (0.00) [45]
12	RAJAHMUNDY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD	12/2022	8/2025 (-) [8/2025]	347.15 (-) [347.15]	0.00 (0.00) [0]

	Department Of Higher Education				
13	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT	9/2019	9/2022 (-) [12/2023]	588.72 (-) [588.72]	503.11 (0.00) [15]
14	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE	2/2019	6/2020 (-) [6/2020]	655.34 (-) [655.34]	689.31 (0.00) [0]
	Petroleum				
15	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS	3/2022	3/2030 (-) [3/2030]	1,420.00 (-) [1,420.00]	29.74 (0.00) [0]
16	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS	6/2019	8/2027 (3/2030) [3/2030]	2,880.00 (-) [2,880.00]	227.27 (0.00) [31]
17	CREATION OF GDU AND DPD FACILITIES AT RAJAHMUNDY	3/2022	5/2024 (-) [5/2024]	211.22 (-) [211.22]	6.12 (0.00) [0]
18	DEVELOPMENT OF NELP BLOCK KG-ONN-2003/1 NAGAYALANKA FIELD-PH II	3/2022	6/2023 (-) [11/2023]	284.79 (-) [284.79]	234.53 (0.00) [5]
19	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY	9/2021	6/2024 (-) [6/2024]	160.00 (-) [160.00]	1.13 (0.00) [0]
20	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT	3/2016	6/2020 (5/2024) [5/2024]	34,012.00 (-) [34,012.00]	26,644.65 (0.00) [47]
21	LPG BP PROJECT CHITTOOR	7/2019	7/2022 (2/2024) [2/2024]	167.00 (200.82) [200.82]	90.32 (33.82) [19]
22	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER	9/2019	3/2025 (-) [3/2025]	1,932.00 (-) [1,932.00]	343.11 (0.00) [0]
23	REVAMPING OF FACILITIES AT VIZAG TERMINAL	4/2018	4/2022 (-) [3/2025]	355.00 (-) [355.00]	207.93 (0.00) [35]
24	RUF PITCH LOADING GANTRY	10/2020	11/2022 (-) [3/2024]	332.61 (332.61) [332.61]	237.00 (0.00) [16]
25	SWRO II WITH LLPH FACILITIES	9/2019	7/2020 (7/2023) [3/2024]	196.26 (196.26) [196.26]	144.47 (0.00) [44]
26	VISAKH REFINERY MODERNISATION PROJECT	7/2016	7/2020 (7/2022) [4/2024]	20,928.00 (26,264.00) [26,264.00]	25,264.12 (5,336.00) [45]
	Railways				
27	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225)	3/2023	3/2027 (-) [3/2027]	351.83 (-) [351.83]	0.00 (0.00) [0]
28	GUNTUR-GUNTAKAL	4/2016	3/2022 (-) [12/2025]	3,631.00 (-) [3,887.48]	2,728.66 (256.48) [45]
29	KOTLPALLI-NARASAPUR (NL) (SCR)	12/2001	3/2009 (-) [3/2027]	1,045.20 (-) [2,500.98]	1,141.44 (1,455.78) [216]
30	KOTTAVALSA - KORAPUT DOUBLING	4/2015	3/2022 (-) [0/0]	2,499.71 (-) [2,499.71]	1,093.09 (0.00) [0]
31	MALUGUR-PALASAMUDRAM (17.98)	9/2022	12/2025	323.14	25.51

	KM) (PB#29/NR/2022-23)		(-) [12/2025]	(-) [323.14]	(0.00) [0]
32	NADIKUDE-SRI KALAHASTI	4/2011	3/2021 (-) [3/2021]	2,288.70 (-) [3,122.35]	1,372.69 (833.65) [0]
33	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM)	4/2019	3/2026 (-) [2/2025]	294.67 (-) [307.66]	31.82 (12.99) [-13]
34	RENIGUNTA WADI GOOTY - BYPASS	4/2016	12/2025 (-) [12/2025]	302.00 (-) [302.00]	14.29 (0.00) [0]
35	VIJAYAWADA KAZIPET BYEPASS LINE	4/2016	12/2025 (-) [12/2025]	226.72 (-) [226.72]	73.90 (0.00) [0]
36	VIJAYAWADA-GUDUR	4/2015	12/2023 (3/2024) [12/2023]	3,246.26 (-) [3,548.68]	5,250.33 (302.42) [0]
	<u>Road Transport And Highways</u>				
37	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342	3/2022	9/2024 (-) [9/2024]	401.72 (-) [401.72]	82.84 (0.00) [0]
38	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E	8/2020	9/2023 (-) [3/2024]	296.66 (-) [296.66]	156.02 (0.00) [6]
39	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION	3/2021	7/2024 (-) [7/2024]	423.67 (-) [423.67]	105.59 (0.00) [0]
40	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E	8/2020	10/2024 (-) [10/2024]	311.22 (-) [311.22]	39.94 (0.00) [0]
41	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E	8/2020	7/2024 (-) [7/2024]	349.29 (-) [349.29]	65.77 (0.00) [0]
42	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G	3/2022	9/2025 (-) [9/2025]	839.98 (-) [839.98]	76.63 (0.00) [0]
43	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67	3/2022	8/2025 (-) [8/2025]	724.17 (-) [724.17]	124.01 (0.00) [0]
44	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH	3/2022	2/2025 (-) [2/2025]	536.00 (-) [536.00]	157.79 (0.00) [0]
45	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A	1/2022	1/2025 (1/2023) [1/2025]	1,852.12 (-) [1,787.00]	275.59 (-65.12) [0]
46	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67	5/2022	7/2025 (-) [7/2025]	1,063.72 (-) [1,063.72]	170.67 (0.00) [0]
47	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0	11/2019	2/2021 (8/2023) [1/2024]	1,226.88 (1,569.68) [1,581.24]	1,354.36 (354.36) [35]
48	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881)	11/2019	1/2024 (-) [7/2024]	1,601.10 (-) [1,601.10]	834.23 (0.00) [6]
49	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM	1/2023	11/2025 (-)	956.14 (-)	18.72 (0.00)

	AUDIREDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA		[11/2025]	[956.14]	[0]
50	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA	12/2022	9/2025 (-) [9/2025]	912.94 (-) [912.94]	59.29 (0.00) [0]
51	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK	2/2023	10/2025 (-) [10/2025]	909.02 (-) [909.02]	27.25 (0.00) [0]
52	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000	2/2023	10/2025 (-) [10/2025]	1,253.24 (-) [1,253.24]	68.50 (0.00) [0]
53	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM.	12/2022	10/2025 (-) [10/2025]	1,058.90 (-) [1,058.90]	28.29 (0.00) [0]
54	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5	12/2022	11/2025 (-) [11/2025]	750.81 (-) [750.81]	22.05 (0.00) [0]
55	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH	12/2022	11/2025 (-) [11/2025]	992.89 (-) [992.89]	28.26 (0.00) [0]
56	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDIPALLE 160.000 KM.	2/2023	10/2025 (-) [10/2025]	1,200.42 (-) [1,200.42]	56.81 (0.00) [0]
57	6L ALURU - JAKKUBA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1)	2/2021	3/2024 (-) [6/2024]	922.50 (-) [1,128.68]	320.22 (206.18) [3]
58	6L JAKKUBA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2)	2/2021	3/2024 (-) [3/2024]	663.60 (-) [768.00]	268.09 (104.40) [0]
59	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4)	2/2021	10/2024 (-) [10/2024]	824.29 (-) [924.00]	345.08 (99.71) [0]
60	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3)	2/2021	2/2024 (-) [2/2024]	772.70 (-) [980.51]	443.78 (207.81) [0]
61	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16	2/2019	3/2023 (-) [3/2024]	757.45 (-) [757.45]	297.26 (0.00) [12]
62	6L OF PONDAVAKKAM TO KANNIGAIPAI FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV)	2/2021	1/2025 (-) [1/2025]	818.73 (-) [1,105.00]	104.37 (286.27) [0]
63	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I)	2/2021	12/2024 (-) [12/2024]	1,484.83 (-) [1,768.00]	572.40 (283.17) [0]
64	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III)	3/2021	1/2025 (-) [1/2025]	1,102.63 (-) [1,303.00]	340.78 (200.37) [0]
65	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE	12/2020	10/2024 (-) [10/2024]	1,075.27 (-) [1,307.00]	489.30 (231.73) [0]
66	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III)	11/2020	10/2024 (-)	1,137.74 (-)	505.90 (151.26)

	FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP)		[10/2024]	[1,289.00]	[0]
67	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216	1/2017	9/2017 (5/2023) [5/2023]	263.45 (263.45) [263.45]	187.48 (0.00) [0]
68	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI	9/2021	9/2022 (9/2024) [9/2024]	517.05 (-) [655.06]	256.71 (138.01) [24]
69	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP	9/2021	9/2022 (9/2024) [9/2024]	622.00 (-) [817.91]	241.77 (195.91) [24]
70	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V	2/2017	11/2017 (11/2022) [11/2022]	429.43 (-) [373.05]	376.80 (-56.38) [0]
71	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250	5/2023	8/2025 (-) [8/2025]	648.75 (-) [648.75]	0.00 (0.00) [0]
72	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1	3/2018	12/2020 (12/2022) [12/2024]	314.43 (-) [348.72]	85.61 (34.29) [48]
73	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD	8/2016	1/2017 (6/2023) [6/2023]	350.61 (411.18) [411.18]	344.71 (60.57) [0]
74	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42	6/2020	9/2023 (-) [12/2023]	220.66 (-) [220.66]	147.14 (0.00) [3]
75	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12	10/2015	12/2015 (12/2019) [1/2021]	333.21 (-) [353.43]	344.66 (20.22) [0]
76	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700	3/2022	5/2025 (-) [5/2025]	317.22 (-) [317.22]	38.78 (0.00) [0]
77	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE	12/2021	12/2024 (-) [12/2024]	480.10 (-) [480.10]	211.68 (0.00) [0]
78	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409	3/2022	8/2025 (-) [8/2025]	285.50 (-) [285.50]	21.17 (0.00) [0]
79	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS	12/2021	9/2024 (-) [9/2024]	388.71 (-) [388.71]	129.93 (0.00) [0]
80	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS	3/2020	9/2023 (-) [12/2024]	529.24 (-) [529.24]	196.34 (0.00) [15]
81	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS	1/2022	1/2025 (-) [1/2025]	403.22 (-) [403.22]	91.69 (0.00) [0]
82	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS	12/2021	3/2024 (-) [3/2024]	277.30 (-) [277.30]	24.81 (0.00) [0]
83	NH167B FROM KM.143.320	3/2021	2/2025	369.81	108.07

	MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS		(-) [2/2025]	(-) [369.81]	(0.00) [0]
84	NH440 RAYACHOTY TOVEMPALLI 2LPS	12/2021	5/2024 (-) [5/2024]	439.82 (-) [439.82]	112.56 (0.00) [0]
85	REHABILITATION AND UPGRADATION OF REPALLE TO EPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH	1/2017	1/2018 (2/2023) [2/2023]	576.48 (686.13) [686.13]	669.74 (109.65) [0]
86	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT	1/2016	8/2016 (11/2022) [11/2022]	348.95 (355.69) [355.69]	316.35 (6.74) [0]
87	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION	3/2020	3/2021 (11/2022) [11/2022]	207.79 (-) [207.79]	176.62 (0.00) [0]
88	REHABILITATION AND UPGRADATION OF DHINDI- DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21	1/2016	5/2016 (10/2022) [10/2022]	386.09 (288.76) [288.76]	264.38 (-97.33) [0]
89	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69	11/2016	5/2017 (11/2022) [11/2022]	290.15 (-) [236.16]	205.02 (-53.99) [0]
90	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T	1/2014	11/2014 (5/2024) [5/2024]	195.45 (385.97) [385.97]	232.98 (190.52) [114]
91	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O	3/2016	5/2016 (2/2023) [2/2023]	995.09 (995.00) [995.09]	643.54 (0.00) [0]
92	REHABILITATION AND UPGRADATION OF LOSARI- MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216	3/2016	9/2016 (10/2022) [10/2022]	444.84 (459.37) [459.37]	420.74 (14.53) [0]
93	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2	11/2016	8/2017 (10/2022) [10/2022]	376.25 (414.44) [414.44]	399.50 (38.19) [0]
94	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG	3/2018	8/2018 (10/2022) [10/2022]	289.67 (285.29) [285.29]	254.19 (-4.38) [0]
95	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA	3/2018	11/2018 (-) [11/2018]	504.19 (504.00) [504.19]	518.99 (0.00) [0]
96	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES	3/2015	10/2015 (5/2021) [5/2021]	271.45 (-) [271.45]	241.89 (0.00) [0]
97	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD	1/2017	8/2017 (7/2022) [7/2022]	319.28 (-) [319.28]	245.55 (0.00) [0]

98	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600	3/2015	9/2015 (8/2017) [5/2018]	309.01 (-) [309.01]	309.01 (0.00) [0]
99	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU	9/2016	2/2017 (1/2022) [2/2022]	372.68 (-) [309.37]	275.18 (-63.31) [0]
100	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3	3/2018	8/2018 (5/2022) [5/2022]	228.32 (-) [202.83]	175.77 (-25.49) [0]
101	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P	1/2018	8/2018 (12/2021) [12/2021]	418.03 (386.99) [386.99]	367.88 (-31.04) [0]
102	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT	8/2020	3/2021 (3/2024) [3/2024]	222.61 (-) [222.61]	79.64 (0.00) [36]
103	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP	3/2020	1/2024 (1/2022) [1/2024]	1,863.09 (-) [2,238.00]	918.10 (374.91) [0]
104	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR	6/2020	5/2021 (11/2022) [12/2022]	221.40 (-) [221.40]	170.88 (0.00) [0]
105	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820	3/2022	1/2025 (-) [1/2025]	568.12 (-) [568.12]	133.40 (0.00) [0]
	<u>Water Resources</u>				
106	POLAVARAM IRRIGATION PROJECT	2/2009	3/2020 (-) [3/2024]	10,151.04 (-) [55,548.87]	21,727.98 (45,397.83) [48]
	<u>ARUNACHAL PRADESH</u>				
	<u>Civil Aviation</u>				
107	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH	2/2019	8/2022 (2/2024) [2/2024]	645.63 (-) [645.63]	645.84 (0.00) [18]
	<u>Power</u>				
108	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH	2/2023	2/2032 (-) [2/2032]	31,876.39 (-) [31,876.39]	2,274.72 (0.00) [0]
109	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	9/2003	9/2010 (5/2025) [5/2025]	6,285.33 (21,247.54) [21,247.54]	19,634.27 (14,962.21) [176]
	<u>Road Transport And Highways</u>				
110	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC	6/2020	3/2027 (-) [3/2027]	496.47 (-) [496.47]	104.15 (0.00) [0]
111	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC	6/2020	3/2027 (-) [3/2027]	437.60 (-) [437.60]	268.65 (0.00) [0]
112	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH	2/2021	3/2024 (-) [3/2024]	588.09 (-) [588.09]	290.92 (0.00) [0]
113	CONSTRUCTION OF 2 LANE ROAD	3/2019	3/2027	543.05	482.67

	OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE		(-) [3/2027]	(-) [543.05]	(0.00) [0]
114	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE	3/2019	3/2027 (-) [3/2027]	450.65 (-) [450.65]	308.97 (0.00) [0]
115	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE	3/2019	3/2027 (-) [3/2027]	486.70 (-) [486.70]	474.02 (0.00) [0]
116	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE	3/2019	3/2027 (-) [3/2027]	560.39 (-) [560.39]	563.29 (0.00) [0]
117	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE	3/2019	3/2027 (-) [3/2027]	421.48 (-) [421.48]	365.83 (0.00) [0]
118	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120.	12/2016	1/2020 (1/2023) [9/2023]	200.44 (200.44) [200.44]	152.14 (0.00) [0]
119	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50	9/2016	12/2019 (3/2023) [12/2023]	568.92 (568.92) [568.92]	508.65 (0.00) [48]
120	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF	3/2017	3/2022 (12/2023) [12/2024]	1,718.59 (1,718.59) [1,718.59]	656.26 (0.00) [33]
121	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA- KHUPA-HAYULIANG SECTION OF NH- 113 FROM CH.68.	8/2020	4/2022 (5/2024) [5/2024]	301.06 (-) [301.06]	111.78 (0.00) [25]
122	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE- BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO	9/2020	5/2022 (10/2022) [3/2024]	353.90 (-) [353.90]	41.82 (0.00) [22]
123	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI	2/2017	4/2022 (7/2023) [7/2023]	167.28 (229.70) [167.28]	144.44 (0.00) [0]
124	DEMBUEN - BRUNI	12/2020	3/2023 (3/2024) [11/2023]	606.63 (606.63) [606.63]	278.25 (0.00) [8]
125	DOGINALA - GAU	12/2020	9/2022 (-) [8/2023]	242.30 (-) [242.30]	21.47 (0.00) [0]
126	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3)	8/2020	4/2022 (7/2023) [7/2023]	228.71 (-) [228.71]	93.90 (0.00) [0]
127	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4)	8/2020	4/2022 (7/2023) [7/2023]	294.04 (-) [294.04]	132.18 (0.00) [0]
128	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6)	8/2020	4/2022 (7/2023) [7/2023]	199.03 (-) [199.03]	101.75 (0.00) [0]
129	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7)	8/2020	4/2022 (11/2023) [11/2023]	184.88 (-) [184.88]	76.50 (0.00) [19]

130	LADDA - BASAI	2/2021	4/2023 (2/2024) [2/2024]	445.96 (-) [445.96]	84.92 (0.00) [10]
131	TADADEGE - HENKAR	2/2021	3/2023 (-) [6/2024]	550.45 (-) [550.45]	79.79 (0.00) [15]
132	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX	2/2017	11/2023 (11/2023) [11/2023]	180.57 (244.10) [180.57]	104.80 (0.00) [0]
133	TWO-LANING OF HAYULIANG-HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI	1/2017	5/2023 (5/2023) [5/2023]	256.66 (-) [256.66]	0.00 (0.00) [0]
134	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A	3/2021	3/2027 (-) [3/2027]	182.55 (-) [182.55]	79.09 (0.00) [0]
	ASSAM				
	Civil Aviation				
135	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI	12/2016	3/2021 (-) [3/2025]	1,142.00 (-) [1,232.00]	365.49 (90.00) [48]
	Health And Family Welfare				
136	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM	5/2017	5/2021 (12/2022) [12/2023]	875.00 (890.14) [860.00]	715.06 (-15.00) [31]
	Petroleum				
137	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA	6/2022	10/2025 (-) [10/2025]	768.00 (-) [768.00]	16.84 (0.00) [0]
138	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM	3/2023	3/2026 (3/2026) [3/2026]	156.36 (156.36) [156.36]	0.52 (0.00) [0]
139	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA	1/2018	2/2020 (12/2023) [4/2024]	543.91 (-) [661.21]	450.11 (117.30) [50]
140	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN	5/2021	10/2023 (-) [2/2025]	412.00 (-) [412.00]	266.80 (0.00) [16]
141	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON	8/2021	2/2023 (-) [7/2024]	218.38 (-) [218.38]	70.30 (0.00) [17]
142	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY	1/2019	10/2024 (-) [7/2025]	12,366.00 (-) [18,968.00]	7,356.85 (6,602.00) [9]
143	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES	1/2019	10/2024 (-) [3/2025]	10,228.00 (-) [9,058.00]	6,004.40 (-1,170.00) [5]
144	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING	12/2020	7/2024 (3/2024) [7/2024]	430.76 (-) [430.76]	131.55 (0.00) [0]
145	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM	3/2022	7/2026 (-) [9/2026]	277.00 (-) [277.00]	46.75 (0.00) [2]
146	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM	3/2023	12/2026 (-) [12/2026]	384.04 (-) [384.04]	0.52 (0.00) [0]

147	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT	6/2021	12/2024 (-) [12/2024]	860.00 (-) [860.00]	125.00 (0.00) [0]
	<u>Power</u>				
148	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C	3/2019	3/2023 (-) [12/2023]	1,326.00 (-) [1,520.00]	1,410.00 (194.00) [9]
	<u>Railways</u>				
149	BONGAIGAON-GOALPARA- GUWAHATI (176 KM)	4/2015	3/2022 (-) [3/2026]	2,232.32 (-) [4,059.65]	3,014.86 (1,827.33) [48]
	<u>Road Transport And Highways</u>				
150	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I)	3/2020	6/2022 (-) [3/2024]	261.13 (-) [261.13]	51.90 (0.00) [21]
151	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II)	3/2020	6/2022 (5/2024) [5/2024]	217.50 (-) [217.50]	49.97 (0.00) [23]
152	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB)	3/2020	3/2022 (12/2023) [3/2024]	216.49 (241.52) [216.49]	101.02 (0.00) [24]
153	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52	1/1991	6/2019 (6/2019) [9/2023]	520.01 (-) [520.01]	284.45 (0.00) [0]
154	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL	10/2014	11/2018 (2/2022) [8/2023]	588.95 (811.28) [873.91]	653.04 (284.96) [0]
155	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS.	12/2015	12/2018 (7/2021) [11/2023]	289.99 (-) [289.99]	224.57 (0.00) [59]
156	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561	1/2016	12/2021 (12/2019) [8/2023]	252.00 (330.30) [330.30]	146.28 (78.30) [0]
157	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240)	6/2015	8/2023 (-) [11/2023]	437.39 (-) [437.39]	235.64 (0.00) [3]
158	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O	1/2016	1/2016 (-) [7/2024]	294.17 (-) [294.17]	254.17 (0.00) [102]
159	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD	11/2020	9/2028 (-) [9/2028]	4,997.04 (-) [4,997.04]	1,418.46 (0.00) [0]
160	4-LANING OF DERGAON TOWN	3/2020	6/2022 (-) [10/2023]	287.63 (-) [287.63]	395.10 (0.00) [16]
161	4-LANING OF HAPACHARA - TULUNGIA SECTION	3/2020	12/2022 (-) [10/2023]	220.20 (-) [220.20]	180.58 (0.00) [10]
162	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146	12/2021	8/2024 (-) [8/2024]	300.00 (-) [300.00]	238.50 (0.00) [0]
163	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND	3/2022	6/2024 (-) [6/2024]	457.72 (-) [457.72]	75.62 (0.00) [0]

	BAIHATA BYPASS JUNCTI				
164	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH	8/2022	12/2022 (-) [6/2024]	175.00 (-) [175.00]	70.00 (0.00) [18]
165	BALANCE WORK OF 4L OF NARIMBANGLO-JATINGA JUNCTION-HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23	3/2022	1/2026 (-) [1/2026]	1,909.98 (-) [1,909.98]	144.74 (0.00) [0]
166	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN	2/2021	7/2025 (-) [7/2025]	925.47 (-) [925.47]	124.70 (0.00) [0]
167	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA	3/2022	4/2025 (-) [4/2025]	535.03 (-) [535.03]	0.00 (0.00) [0]
168	DABOKA KATHKATI PACKAGE-2	3/2021	1/2024 (-) [5/2023]	335.88 (-) [335.88]	220.39 (0.00) [0]
169	DABOKA KATHKATI PACKAGE-4	2/2021	12/2023 (-) [6/2023]	260.07 (-) [260.07]	290.49 (0.00) [0]
170	DABOKA KATHKATI PACKAGE-5	3/2021	1/2023 (-) [10/2023]	288.85 (-) [288.85]	124.59 (0.00) [9]
171	DABOKA KATHKATI PACKAGE-6	9/2021	7/2024 (-) [7/2024]	625.64 (-) [625.64]	309.56 (0.00) [0]
172	DABOKA KATHKATI PACKAGE-7	11/2021	7/2024 (-) [7/2024]	204.10 (-) [204.10]	58.42 (0.00) [0]
173	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1	3/2022	7/2024 (-) [7/2024]	215.27 (-) [215.27]	67.58 (0.00) [0]
174	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2	4/2022	7/2024 (-) [7/2024]	170.95 (-) [170.95]	32.09 (0.00) [0]
175	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3	1/2023	5/2025 (-) [5/2025]	458.59 (-) [458.59]	34.06 (0.00) [0]
176	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE	10/2017	6/2020 (6/2020) [12/2023]	818.00 (887.68) [818.00]	712.07 (0.00) [42]
177	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250 (DESIGN KM 490.800 TO KM 5	6/2015	3/2024 (-) [3/2024]	463.49 (-) [463.49]	290.85 (0.00) [0]
178	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL	3/2015	1/2016 (-) [11/2023]	829.00 (-) [829.00]	860.48 (0.00) [94]
179	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM	5/2015	5/2018 (-) [9/2023]	454.89 (814.56) [814.56]	514.27 (359.67) [0]
180	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2	3/2022	1/2025 (-) [1/2025]	909.02 (-) [909.02]	104.25 (0.00) [0]
181	JIA BHARALI BRIDGE ALONG WITH	12/2020	8/2023	804.00	550.26

	ITS APPROACH ROAD		(-) [11/2023]	(-) [804.00]	(0.00) [3]
182	JOGIGHOPA BRIDGE	8/2021	11/2024 (-) [11/2024]	746.76 (-) [746.76]	160.63 (0.00) [0]
183	OUR LANNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST	3/2017	8/2023 (-) [10/2023]	1,049.51 (-) [1,049.51]	315.55 (0.00) [2]
184	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH	7/2017	4/2020 (-) [6/2023]	442.23 (-) [442.23]	193.85 (0.00) [0]
185	SRIRAMPUR - DHUBRI PKG-1	3/2022	2/2025 (-) [2/2025]	613.89 (-) [613.89]	0.05 (0.00) [0]
186	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5	3/2021	12/2022 (-) [11/2023]	636.42 (-) [418.49]	609.56 (-217.93) [11]
187	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7	3/2021	1/2024 (-) [1/2024]	286.72 (-) [286.72]	37.25 (0.00) [0]
188	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350	9/2019	5/2023 (-) [5/2023]	761.54 (820.56) [761.54]	430.31 (0.00) [0]
189	WIDENING/IMPROVEMENT TO 4- LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800	8/2020	4/2022 (-) [12/2023]	208.84 (-) [208.84]	102.78 (0.00) [20]
	BIHAR				
	Civil Aviation				
190	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II	5/2018	10/2022 (-) [12/2024]	1,216.90 (-) [1,216.90]	510.76 (0.00) [26]
	Department Of Higher Education				
191	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA	2/2016	6/2017 (11/2023) [11/2023]	496.18 (496.00) [460.00]	408.00 (-36.18) [77]
192	PERMANENT CAMPUS FOR IIM BODH GAYA	9/2018	9/2020 (-) [12/2023]	375.00 (-) [375.00]	297.92 (0.00) [39]
	Petroleum				
193	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTA	1/2020	4/2023 (12/2024) [12/2024]	14,810.00 (-) [14,810.00]	6,989.35 (0.00) [20]
194	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS	6/2019	12/2029 (3/2030) [3/2030]	988.00 (-) [988.00]	87.57 (0.00) [3]
195	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS	6/2019	2/2028 (8/2029) [8/2029]	439.00 (-) [439.00]	203.69 (0.00) [18]
196	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS	10/2018	8/2027 (2/2029) [2/2029]	176.00 (-) [176.00]	138.43 (0.00) [18]
197	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA	6/2019	12/2029 (3/2030) [3/2030]	163.00 (-) [163.00]	63.26 (0.00) [3]
198	CGD PROJECT AT LAKHISARAI,	6/2019	2/2028	347.00	152.43

	MUNGER AND BHAGALPUR DISTRICTS		(8/2029) [8/2029]	(-) [347.00]	(0.00) [18]
199	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS	6/2019	2/2028 (8/2029) [8/2029]	2,996.00 (-) [2,996.00]	534.64 (0.00) [18]
200	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA	10/2017	10/2022 (-) [3/2024]	359.25 (-) [359.25]	280.07 (0.00) [17]
201	DEVLEOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY	12/2017	10/2020 (12/2023) [12/2023]	199.36 (-) [199.36]	163.50 (0.00) [38]
202	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI	1/2022	9/2024 (-) [9/2024]	389.00 (-) [389.00]	17.52 (0.00) [0]
203	MUZAFFARPUR-MOTIHARI LPG PIPELINE	6/2020	8/2022 (2/2024) [2/2024]	403.00 (-) [403.00]	273.78 (0.00) [18]
	<u>Power</u>				
204	BARH STPP(3X660MW) NTPC	2/2005	10/2011 (7/2023) [8/2024]	8,692.97 (21,312.11) [21,312.11]	21,667.23 (12,619.14) [154]
205	BUXAR THERMAL POWER PLANT (1320 MW)	3/2019	1/2024 (-) [6/2024]	10,439.09 (-) [10,439.09]	8,501.19 (0.00) [5]
206	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION	5/2021	4/2023 (-) [9/2023]	179.29 (-) [179.29]	112.70 (0.00) [0]
	<u>Railways</u>				
207	ARARIA-SUPAUL (NL)	4/2008	/ (-) [12/2025]	1,605.17 (1,605.17) [1,605.17]	1,093.76 (0.00) [-]
208	BARAUNI- BACHWARA 3RD AND 4TH LINE	7/2022	7/2027 (-) [7/2027]	486.00 (-) [486.00]	23.10 (0.00) [0]
209	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM)	6/2019	6/2025 (-) [6/2025]	983.62 (-) [983.62]	273.81 (0.00) [0]
210	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF,	4/1991	/ (-) [3/2024]	329.39 (1,483.14) [1,510.00]	2,255.53 (1,180.61) [-]
211	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR	4/2003	/ (-) [12/2024]	528.65 (2,066.78) [2,066.78]	1,897.48 (1,538.13) [-]
212	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR	4/1997	3/2012 (-) [6/2023]	324.73 (967.29) [1,110.00]	1,181.92 (785.27) [0]
213	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC	4/2009	3/2020 (-) [3/2025]	548.00 (548.00) [783.83]	543.54 (235.83) [60]
214	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR)	2/2019	6/2028 (-) [6/2028]	496.47 (-) [496.47]	1.33 (0.00) [0]
215	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR)	8/2022	8/2027 (-) [8/2027]	745.00 (-) [745.00]	0.00 (0.00) [0]
216	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)	4/1997	/ (-)	162.87 (614.45)	416.24 (451.58)

			[3/2025]	[614.45]	[-]
217	KIUL - GAYA DOUBLING PROJECT	12/2015	3/2020 (-) [3/2023]	1,200.20 (1,200.20) [1,200.20]	1,416.27 (0.00) [0]
218	MUZAFFARPUR SAGALI DOUBLING 100.60 KM	4/2016	3/2021 (-) [3/2024]	731.64 (1,185.73) [1,185.73]	1,104.18 (454.09) [36]
219	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	9/2006	3/2019 (-) [7/2024]	532.87 (2,132.03) [2,650.00]	1,914.47 (2,117.13) [64]
220	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE	12/2015	3/2020 (-) [12/2023]	1,491.47 (-) [1,491.47]	1,257.60 (0.00) [45]
221	SAGALI VALMIKINAGAR DOUBLING 109.7 KM	4/2016	3/2021 (-) [12/2024]	744.04 (1,215.54) [1,215.54]	1,022.45 (471.50) [45]
222	SAKRI-HASANPUR ROAD (NL)	4/1999	/ (-) [12/2024]	325.00 (735.20) [735.20]	535.07 (410.20) [-]
223	SAKRI-NIRMALI AND JHANJHARPUR- LAUKAHABAZAR AND SAHARSA- FORBESGANJ (GC)	4/2004	/ (-) [3/2024]	372.14 (1,470.50) [1,700.00]	2,157.20 (1,327.86) [-]
224	SAMASTIPUR-DARBANGHA	5/2015	/ (-) [12/2024]	380.00 (519.33) [519.33]	422.28 (139.33) [-]
225	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR	10/2022	10/2027 (-) [10/2027]	234.00 (-) [234.00]	0.45 (0.00) [0]
Road Transport And Highways					
226	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH	2/2022	11/2024 (-) [11/2024]	624.43 (-) [624.43]	35.57 (0.00) [0]
227	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER	2/2022	12/2024 (-) [12/2024]	427.29 (-) [427.29]	5.21 (0.00) [0]
228	4 LANNING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S	9/2020	3/2023 (12/2023) [12/2023]	2,334.68 (2,335.00) [2,335.00]	760.04 (0.32) [9]
229	4 LANNING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH- 327E	3/2021	1/2024 (3/2024) [3/2024]	1,143.46 (1,143.00) [1,143.00]	303.97 (-0.46) [2]
230	4 LANNING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E.	3/2021	1/2024 (-) [1/2024]	1,097.18 (1,097.00) [1,097.00]	391.13 (-0.18) [0]
231	4-LANNING OF CHAPRA-HAJIPUR	1/2011	7/2013 (6/2024) [6/2024]	575.00 (-) [575.00]	521.40 (0.00) [131]
232	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III)	2/2023	2/2025 (-) [2/2025]	1,358.00 (-) [1,358.00]	0.77 (0.00) [0]
233	6 L OF AURANGABAD TO BIHAR- JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N	2/2022	5/2025 (-) [5/2025]	786.81 (787.00) [787.00]	0.00 (0.19) [0]
234	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000	9/2020	3/2023 (-)	939.43 (-)	148.69 (0.00)

	TO KM 39.160 OF SH78 NEW NH131G		[12/2023]	[939.43]	[9]
235	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20	9/2020	4/2023 (-) [4/2023]	897.45 (-) [897.45]	1,037.63 (0.00) [0]
236	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20	9/2020	6/2024 (-) [6/2024]	2,156.22 (-) [2,156.22]	1,834.60 (0.00) [0]
237	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA	10/2013	11/2020 (-) [12/2023]	464.09 (-) [464.09]	541.65 (0.00) [37]
238	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT	10/2013	12/2020 (-) [12/2023]	649.90 (-) [649.90]	564.00 (0.00) [36]
239	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE	10/2013	11/2020 (-) [12/2023]	446.97 (-) [446.97]	485.81 (0.00) [37]
240	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI-MOTIHARI- RAXAUL SECTION OF NH-28A FRO	12/2018	10/2020 (-) [11/2023]	333.60 (466.59) [461.41]	425.50 (127.81) [37]
241	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N	10/2019	8/2023 (12/2024) [12/2024]	1,101.99 (-) [1,101.99]	580.45 (0.00) [16]
242	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT- GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH:	12/2021	9/2024 (-) [9/2024]	184.90 (185.00) [185.00]	100.82 (0.10) [0]
243	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH- 3	3/2022	12/2024 (-) [12/2024]	312.58 (-) [312.58]	73.68 (0.00) [0]
244	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00	2/2019	/ (9/2024) [0/0]	2,926.42 (-) [2,926.42]	810.82 (0.00) [0]
245	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND	9/2018	/ (-) [6/2024]	1,478.40 (-) [1,478.40]	691.99 (0.00) [-]
246	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375	7/2020	5/2027 (-) [5/2027]	1,110.23 (-) [1,110.23]	92.11 (0.00) [0]
247	CONSTRUCTION OF NEW LINK (NH- 133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15	12/2017	10/2024 (10/2024) [10/2024]	2,598.00 (-) [1,962.50]	1,076.15 (-635.50) [0]
248	CONSTRUCTION OF PROPOSED 4 LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING	3/2022	7/2025 (-) [7/2025]	295.24 (-) [295.24]	0.49 (0.00) [0]
249	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER	3/2018	11/2021 (6/2024) [6/2023]	496.20 (496.38) [537.17]	296.86 (40.97) [0]

250	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P	2/2016	5/2016 (10/2023) [10/2023]	178.85 (225.06) [278.54]	228.63 (99.69) [89]
251	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P	2/2016	5/2016 (11/2023) [11/2023]	553.30 (587.41) [706.39]	592.02 (153.09) [90]
252	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31	12/2015	12/2019 (-) [12/2023]	1,167.45 (-) [1,182.94]	623.64 (15.49) [48]
253	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR	1/2014	10/2016 (-) [2/2024]	1,408.85 (2,138.16) [2,138.16]	1,628.22 (729.31) [88]
254	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI	3/2021	3/2024 (-) [3/2024]	1,020.84 (-) [1,020.84]	84.78 (0.00) [0]
255	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C	3/2022	3/2024 (-) [3/2024]	1,485.66 (-) [1,485.66]	0.00 (0.00) [0]
256	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH	8/2022	8/2024 (-) [8/2024]	1,198.02 (-) [1,198.02]	0.00 (0.00) [0]
257	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU	4/2022	4/2024 (-) [4/2024]	1,769.50 (-) [1,769.50]	0.00 (0.00) [0]
258	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO	8/2020	7/2023 (-) [12/2023]	690.00 (-) [690.00]	727.54 (0.00) [5]
259	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31	12/2015	4/2019 (7/2022) [3/2024]	1,041.10 (567.00) [639.58]	530.28 (-401.52) [59]
260	PATNA-MUZZAFFARPUR	8/2010	2/2013 (12/2023) [12/2023]	671.30 (-) [671.30]	1,706.00 (0.00) [130]
261	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I	1/2018	12/2021 (12/2019) [3/2024]	573.70 (644.50) [726.99]	404.02 (153.29) [27]
262	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104	1/1991	/ (12/2023) [12/2023]	319.68 (404.10) [503.28]	407.91 (183.60) [-]
263	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR	1/1991	/ (12/2023) [12/2023]	675.00 (780.77) [780.77]	498.47 (105.77) [-]
264	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION	1/2018	4/2024 (-) [3/2024]	895.39 (-) [895.39]	1,632.71 (0.00) [-1]
265	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31	8/2017	2/2022 (8/2023) [10/2024]	950.64 (1,161.00) [1,168.33]	759.93 (217.69) [32]
266	SIX LANNING OF AURANGABAD TO	12/2021	3/2024	552.55	310.18

	BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO		(-) [3/2024]	(553.00) [553.00]	(0.45) [0]
267	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT- SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN	3/2017	3/2020 (3/2024) [3/2024]	672.89 (736.01) [830.31]	369.89 (157.42) [48]
268	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH-80	3/2021	1/2025 (-) [1/2025]	477.54 (-) [477.54]	61.57 (0.00) [0]
269	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH- 80	3/2021	3/2024 (-) [11/2024]	566.15 (-) [566.15]	43.40 (0.00) [8]
	<u>Urban Development</u>				
270	PATNA METRO RAIL CORPORATION LIMITED	2/2019	6/2024 (-) [9/2024]	13,365.77 (-) [13,925.50]	1,593.77 (559.73) [3]
	<u>Water Resources</u>				
271	I AND D AND STP AT CHAPRA	11/2018	12/2020 (-) [8/2023]	236.15 (-) [236.15]	121.29 (0.00) [0]
272	I AND D AND STP WORKS FOR BHAGALPUR	10/2017	9/2020 (11/2020) [3/2024]	254.13 (413.29) [413.29]	88.97 (159.16) [42]
273	SAIDPUR SEWER NETWORK PATNA	4/2015	1/2021 (-) [1/2021]	268.63 (-) [431.21]	478.03 (162.58) [0]
274	SEWER NETWORK SPS AND STP BEGUSARAI	3/2018	7/2021 (12/2019) [12/2023]	230.06 (-) [230.06]	205.07 (0.00) [29]
275	SEWER NETWORKS SPS AND STP HAJIPUR	3/2018	8/2021 (3/2018) [8/2023]	305.19 (-) [305.19]	295.82 (0.00) [0]
276	SEWER NETWORKS, SPS AND STP, MUNGER	3/2018	10/2021 (3/2018) [12/2023]	294.02 (350.79) [294.02]	260.72 (0.00) [26]
277	SEWERAGE SCHEME AT PAHARI ZONE V PATNA	5/2017	4/2021 (5/2017) [4/2021]	356.37 (364.00) [356.37]	294.85 (0.00) [0]
278	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA	8/2017	6/2022 (-) [3/2024]	824.00 (734.09) [824.00]	272.83 (0.00) [21]
279	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA	8/2017	6/2022 (-) [3/2024]	578.89 (453.83) [578.89]	82.66 (0.00) [21]
280	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	12/2014	3/2020 (-) [6/2020]	225.77 (-) [398.90]	361.87 (173.13) [0]
281	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK	3/2017	5/2021 (3/2017) [5/2021]	277.42 (253.98) [277.42]	345.95 (0.00) [0]
282	SEWERAGE TREATMENT PLANT AT PAHARI PATNA	5/2017	11/2020 (5/2017) [11/2020]	191.62 (-) [191.62]	117.30 (0.00) [0]
	<u>CHHATTISGARH</u>				
	<u>Coal</u>				
283	AMERA OC RCE	2/2015	3/2018 (-) [3/2026]	335.97 (-) [335.97]	50.37 (0.00) [96]
284	AMGAON OPENCAST PROJECT RCE	7/2015	3/2020 (-)	316.10 (-)	156.33 (0.00)

			[3/2025]	[316.10]	[60]
285	BAROUD OC EXPANSION (3-10 MTY)	8/2020	3/2029 (-) [3/2029]	2,309.80 (-) [2,309.80]	754.34 (0.00) [0]
286	CHHAL OC SEAM -III (6.00 MTY)	12/2013	3/2022 (3/2025) [3/2025]	610.63 (-) [610.63]	496.08 (0.00) [36]
287	DIPKA OC EXPANSION 40 MTY	12/2020	3/2029 (-) [3/2029]	5,241.40 (-) [5,241.40]	2,371.31 (0.00) [0]
288	DURGAPUR OPENCAST PROJECT	2/2015	3/2023 (-) [3/2030]	916.24 (-) [916.24]	13.73 (0.00) [84]
289	GEVRA EXPANSION OCP (SECL) (35-70) MTY	6/2010	3/2023 (-) [3/2025]	11,816.40 (-) [11,816.40]	5,980.39 (0.00) [24]
290	JAGANNATHPUR OC RCE (3.0 MTY)	7/2016	3/2020 (-) [3/2024]	459.49 (-) [459.49]	224.68 (0.00) [48]
291	JAMPALI OCP RCE	5/2020	3/2024 (-) [3/2024]	278.64 (-) [278.64]	199.03 (0.00) [0]
292	JHIRIA WEST OPENCAST PROJECT	11/2018	3/2026 (-) [3/2026]	389.97 (-) [389.97]	15.69 (0.00) [0]
293	KARTALI (EAST) OCP (2.50 MTY)	7/2008	3/2014 (-) [3/2026]	178.44 (-) [178.44]	9.22 (0.00) [144]
294	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY	8/2013	3/2023 (-) [3/2025]	7,612.33 (-) [7,612.33]	4,225.87 (0.00) [24]
295	MADANNAGAR OPENCAST PROJECT	10/2015	3/2024 (-) [3/2027]	1,875.32 (-) [1,875.32]	0.00 (0.00) [36]
296	MAHAMAYA OPENCAST PROJECT	5/2018	3/2026 (-) [3/2026]	410.26 (-) [410.26]	103.01 (0.00) [0]
297	PELMA OCP(15.00MTY)	11/2014	3/2023 (-) [3/2031]	1,624.59 (-) [1,624.59]	49.60 (0.00) [96]
298	PORDA CHIMTAPANI OCP (10 MTY)	12/2020	3/2029 (-) [3/2029]	2,310.12 (-) [2,310.12]	39.19 (0.00) [0]
299	VIJAY WEST OPENCAST PROJECT	5/2017	3/2026 (-) [3/2026]	976.95 (-) [976.95]	88.28 (0.00) [0]
	<u>Department Of Higher Education</u>				
300	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I.	3/2020	7/2022 (-) [7/2022]	808.62 (-) [808.62]	640.70 (0.00) [0]
	<u>Petroleum</u>				
301	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT	3/2021	3/2024 (3/2025) [3/2025]	456.00 (-) [456.00]	203.60 (0.00) [12]
	<u>Power</u>				
302	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII	3/2023	9/2024 (-) [9/2024]	271.69 (-) [271.69]	0.00 (0.00) [0]
303	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII	3/2023	3/2025 (-) [3/2025]	260.30 (-) [260.30]	2.08 (0.00) [0]

	AND XXIX				
304	WESTERN REGION EXPANSION SCHEME XXV	2/2023	11/2023 (-) [3/2024]	385.84 (-) [385.84]	0.00 (0.00) [4]
	<u>Railways</u>				
305	FLYOVER AT BILASPUR (KHODRI- ANUPPUR) 10 KM	6/2006	3/2024 (-) [3/2024]	303.59 (-) [303.59]	3.22 (0.00) [0]
306	3RD & 4TH LINE - SARAGBUNDIA & MADWARANI	9/2022	9/2026 (-) [9/2026]	167.64 (-) [167.64]	0.00 (0.00) [0]
307	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23)	12/2022	12/2026 (-) [12/2026]	177.03 (-) [177.03]	0.00 (0.00) [0]
308	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23)	9/2022	9/2026 (-) [9/2026]	169.06 (-) [177.34]	0.00 (8.28) [0]
309	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23)	9/2022	9/2026 (-) [9/2026]	169.06 (-) [169.06]	0.00 (0.00) [0]
310	4TH LINE - RAJNANDGAON- DONGARHGARH (31.2 KM) (PB#72/NR/2022-23)	9/2022	9/2026 (-) [9/2026]	328.34 (-) [328.34]	0.00 (0.00) [0]
311	CHIRIMIRI-NAGPUR HALT	10/2018	6/2030 (-) [6/2030]	241.00 (-) [241.00]	0.00 (0.00) [0]
312	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA- JAGDALPUR (235 KM)}	3/2008	6/2025 (-) [6/2025]	631.78 (-) [1,627.65]	1,166.65 (995.87) [0]
313	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR)	6/2022	6/2030 (-) [6/2030]	1,376.20 (-) [775.82]	4.74 (-600.38) [0]
314	Gauge conversion of Raipur(Kendri)- Dhamtari & Abhanpur-Rajim branch (67.20 km)	7/2011	10/2024 (-) [10/2024]	1,171.30 (-) [1,171.30]	0.00 (0.00) [0]
315	JHARSUGUDA-BILASPUR 4TH LINE	4/2015	3/2021 (12/2023) [10/2024]	1,973.00 (2,135.34) [2,135.34]	1,586.05 (162.34) [43]
316	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I	4/2013	9/2018 (-) [12/2023]	3,055.00 (-) [3,438.39]	2,987.98 (383.39) [63]
317	KIRANDUL - JAGDALPUR DOUBLING	12/2012	3/2020 (-) [3/2024]	1,160.00 (-) [1,440.00]	1,141.53 (280.00) [48]
318	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23)	9/2022	12/2026 (-) [12/2026]	170.49 (-) [170.49]	0.00 (0.00) [0]
	<u>Road Transport And Highways</u>				
319	4 LANE OF BILASPUR TO URGAL PROJECT (KM 0.00 TO KM 70.2) OF NH-130A	4/2020	3/2024 (-) [3/2024]	1,855.59 (1,869.85) [1,869.85]	273.56 (14.26) [0]
320	4 LANING OF CHAMPA-KORBA- CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200	2/2021	1/2024 (-) [3/2024]	999.97 (-) [999.97]	864.81 (0.00) [2]
321	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299.	3/2018	1/2019 (-) [12/2023]	349.03 (-) [349.03]	287.33 (0.00) [59]
322	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR	11/2021	9/2024 (-) [9/2024]	1,368.19 (-) [1,368.19]	621.37 (0.00) [0]

	VISAKHAPATTNA				
323	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA	12/2021	1/2025 (-) [1/2025]	1,470.73 (-) [1,470.73]	308.16 (0.00) [0]
324	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION	11/2015	6/2017 (-) [12/2023]	335.32 (-) [335.32]	329.79 (0.00) [78]
325	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V	1/2016	9/2016 (-) [12/2023]	476.20 (543.73) [543.73]	483.21 (67.53) [87]
326	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION	12/2014	3/2015 (-) [3/2015]	496.02 (-) [496.02]	240.11 (0.00) [0]
327	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180	1/2016	8/2016 (-) [12/2024]	497.14 (572.66) [572.66]	314.55 (75.52) [100]
328	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION	1/2016	10/2016 (-) [12/2023]	624.98 (731.50) [731.50]	568.93 (106.52) [86]
329	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI	3/2016	7/2016 (-) [12/2023]	452.94 (-) [435.61]	226.35 (-17.33) [89]
330	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO	3/2017	1/2018 (-) [12/2023]	423.79 (-) [423.79]	328.28 (0.00) [71]
331	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOUL	12/2020	9/2023 (6/2024) [9/2023]	193.16 (-) [193.16]	20.55 (0.00) [0]
332	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER	3/2020	5/2024 (-) [5/2024]	278.97 (-) [278.97]	97.26 (0.00) [0]
333	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A	11/2017	5/2019 (-) [12/2023]	188.80 (-) [188.80]	131.89 (0.00) [55]
334	UPGRADATION OF NH 130A MUNGELI TO PONDY FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2	3/2021	9/2024 (-) [9/2024]	218.57 (-) [218.57]	17.88 (0.00) [0]
335	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED	12/2020	8/2023 (5/2024) [8/2023]	222.86 (-) [222.86]	135.40 (0.00) [0]
	<u>Steel</u>				
336	NMDC SLURRY PIPE LINE PROJECT - PHASE-1	11/2015	6/2023 (7/2024) [5/2025]	2,907.00 (-) [2,907.00]	1,522.74 (0.00) [23]
337	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP	11/2020	12/2023 (-) [4/2025]	542.24 (-) [542.24]	165.17 (0.00) [16]
338	SCREENING PLANT-III AT KIRANDUL	3/2021	8/2024 (-) [10/2025]	2,092.97 (2,221.86) [2,221.86]	794.01 (128.89) [14]

	Urban Development				
339	CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE VI-5 SHOPS COMMUNI	5/2019	9/2020 (2/2024) [2/2024]	299.97 (299.97) [299.97]	166.79 (0.00) [41]
	DELHI				
	Civil Aviation				
340	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR	11/2016	4/2020 (-) [11/2023]	303.80 (351.21) [374.98]	314.25 (71.18) [43]
	Commerce				
341	CONSTRUCTION OF A NEW STATE OF ART EDUCATIONAL CAMPUS FOR IIFT AT MAIDAN GARHI, NEW DELHI	6/2018	10/2020 (-) [10/2020]	302.64 (-) [302.64]	30.00 (0.00) [0]
	Dpiit				
342	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	11/2017	12/2019 (-) [0/0]	4,773.00 (-) [5,401.00]	4,360.05 (628.00) [0]
	Finance				
343	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA	7/2018	4/2022 (-) [4/2022]	228.50 (-) [220.27]	176.28 (-8.23) [0]
	Home Affairs				
344	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI	6/2019	7/2022 (-) [8/2024]	277.35 (-) [290.33]	94.53 (12.98) [25]
345	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	10/2013	10/2019 (-) [12/2023]	1,219.21 (2,091.53) [2,091.53]	1,658.73 (872.32) [50]
	Railways				
346	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE	4/2012	/ (-) [9/2023]	295.68 (-) [419.00]	133.78 (123.32) [0]
	Renewable Energy				
347	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	10/2017	11/2019 (4/2022) [4/2022]	271.90 (366.12) [366.12]	329.49 (94.22) [0]
	Road Transport And Highways				
348	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM	5/2020	7/2024 (-) [7/2024]	1,467.44 (-) [1,942.89]	753.03 (475.45) [0]
349	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21- DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O	1/2018	10/2021 (-) [11/2023]	2,067.67 (-) [2,160.00]	1,496.49 (92.33) [25]
350	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30	7/2020	10/2023 (-) [10/2023]	801.46 (-) [801.46]	382.03 (0.00) [0]
351	DEVELOPMENT OF 6L UER II [PACKAGE - III] (NANGLOI - NAJAFGARH ROAD TILL SECTOR 24 DWARKA) FROM KM. 2	7/2020	10/2023 (-) [10/2023]	1,069.27 (-) [1,069.27]	748.48 (0.00) [0]
352	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM	7/2020	10/2023 (-) [10/2023]	1,894.96 (-) [1,894.96]	741.88 (0.00) [0]

353	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70	7/2020	10/2023 (-) [10/2023]	2,171.80 (-) [2,171.80]	958.13 (0.00) [0]
354	DWARKA EXPRESSWAY FROM KM - 0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21)	3/2018	9/2022 (-) [12/2023]	2,507.00 (-) [3,030.73]	1,155.70 (523.73) [15]
355	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR	6/2020	12/2024 (-) [12/2024]	1,479.22 (-) [1,479.22]	825.00 (0.00) [0]
	<u>Telecommunications</u>				
356	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT	10/2014	3/2018 (-) [12/2023]	248.20 (-) [248.20]	198.43 (0.00) [69]
	<u>Urban Development</u>				
357	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI	1/2022	11/2024 (5/2025) [5/2025]	646.52 (-) [646.52]	55.81 (0.00) [6]
358	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS	7/2019	3/2025 (-) [3/2026]	24,948.65 (-) [24,948.65]	8,753.42 (0.00) [12]
359	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND	5/2017	12/2020 (11/2022) [11/2022]	565.00 (-) [565.00]	520.66 (0.00) [0]
360	DELHI MRTS PHASE-III	9/2011	3/2016 (8/2021) [8/2021]	38,585.00 (-) [40,180.91]	40,239.28 (1,595.91) [0]
361	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I	10/2016	7/2021 (-) [6/2024]	1,180.00 (-) [1,100.80]	36.69 (-79.20) [35]
362	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I	10/2016	3/2022 (-) [6/2024]	1,128.00 (-) [1,128.00]	211.86 (0.00) [27]
363	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR	7/2016	/ (-) [11/2023]	2,694.00 (-) [2,694.00]	1,891.61 (0.00) [-]
	<u>Water Resources</u>				
364	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO	5/2017	5/2020 (-) [5/2020]	344.81 (-) [344.81]	0.00 (0.00) [0]
365	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI	12/2018	1/2021 (-) [3/2022]	515.07 (-) [515.07]	388.08 (0.00) [0]
366	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L	3/2017	12/2022 (-) [9/2023]	665.78 (-) [665.78]	627.65 (0.00) [0]
367	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2	5/2016	12/2021 (-) [9/2023]	211.79 (223.70) [211.79]	189.57 (0.00) [0]
368	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S	5/2016	2/2022 (9/2023) [9/2023]	239.11 (314.71) [239.11]	255.68 (0.00) [0]
	<u>GOA</u>				
	<u>Civil Aviation</u>				

369	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT.	11/2017	9/2021 (-) [10/2024]	255.69 (-) [255.69]	49.21 (0.00) [37]
	<u>Department Of Higher Education</u>				
370	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.	5/2019	8/2021 (-) [1/2024]	303.90 (334.45) [364.00]	313.00 (60.10) [29]
	<u>Petroleum</u>				
371	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA	3/2023	6/2024 (-) [6/2024]	325.53 (-) [325.53]	64.87 (0.00) [0]
	<u>Road Transport And Highways</u>				
372	CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD	3/2015	/ (-) [12/2022]	184.05 (-) [184.05]	136.74 (0.00) [0]
373	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE	10/2015	/ (-) [0/0]	936.40 (-) [936.40]	708.69 (0.00) [0]
374	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K	3/2015	/ (-) [12/2022]	298.33 (354.43) [298.33]	399.84 (0.00) [0]
375	KARASWADA TO BAMBOLIM	3/2017	12/2019 (-) [12/2023]	852.67 (1,041.62) [852.67]	336.79 (0.00) [48]
376	MOPA AIRPORT	12/2021	4/2022 (-) [12/2023]	1,183.16 (-) [1,183.16]	554.20 (0.00) [20]
377	PATRADEVI TO KARASWADA 4L	3/2017	5/2020 (-) [3/2023]	634.32 (769.52) [634.32]	496.44 (0.00) [0]
378	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER	12/2015	/ (-) [1/2023]	773.98 (-) [773.98]	464.36 (0.00) [0]
379	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR	12/2015	/ (-) [12/2023]	819.95 (-) [819.95]	709.30 (0.00) [-]
	<u>GUJARAT</u>				
	<u>Atomic Energy</u>				
380	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	10/2009	12/2015 (-) [3/2024]	11,459.00 (22,517.00) [22,517.00]	20,689.00 (11,058.00) [99]
	<u>Civil Aviation</u>				
381	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1.	6/2022	12/2025 (-) [12/2025]	1,305.00 (-) [751.01]	31.31 (-553.99) [0]
382	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT	1/2018	8/2022 (12/2023) [2/2024]	1,405.00 (-) [1,405.00]	1,094.82 (0.00) [18]
383	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT.	8/2018	2/2021 (-) [12/2023]	353.25 (-) [353.25]	284.28 (0.00) [34]
	<u>Petroleum</u>				
384	ACRYLICS OR OXO-ALCOHOL	11/2019	5/2023	5,251.00	3,397.65

	PROJECT AT GUJARAT REFINERY		(11/2023) [1/2024]	(5,894.00) [5,251.00]	(0.00) [8]
385	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM	10/2020	8/2023 (-) [3/2024]	1,614.00 (-) [1,614.00]	652.68 (0.00) [7]
386	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD	1/2022	11/2024 (-) [11/2024]	621.40 (-) [621.40]	81.22 (0.00) [0]
387	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF	7/2021	7/2024 (-) [7/2024]	320.20 (-) [320.20]	32.68 (0.00) [0]
388	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT	1/2022	9/2024 (-) [9/2024]	328.00 (-) [328.00]	13.41 (0.00) [0]
389	KALOL REDEVELOPMENT PROJECT	8/2022	3/2027 (-) [3/2027]	1,487.41 (-) [1,487.41]	498.62 (0.00) [0]
390	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A	7/2021	7/2025 (-) [7/2025]	173.03 (-) [173.03]	45.99 (0.00) [0]
391	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY	9/2020	9/2024 (-) [8/2024]	18,936.00 (-) [18,936.00]	5,008.62 (0.00) [-1]
392	REDEVELOPMENT OF LINCH FIELD	4/2021	3/2025 (-) [3/2025]	631.03 (-) [631.03]	231.71 (0.00) [0]
393	REDEVELOPMENT OF SANTHAL FIELD	2/2017	3/2026 (-) [3/2026]	1,162.56 (-) [1,162.56]	1,042.01 (0.00) [0]
394	REDEVELOPMENT OF SOBHASAN COMPLEX	8/2021	2/2026 (-) [2/2026]	885.63 (-) [885.63]	299.84 (0.00) [0]
395	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END	6/2020	12/2022 (2/2024) [12/2023]	1,378.00 (-) [1,378.00]	957.11 (0.00) [12]
396	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT	5/2022	2/2025 (-) [2/2025]	249.43 (-) [249.43]	18.16 (0.00) [0]
397	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI	9/2018	2/2021 (3/2024) [3/2024]	225.54 (-) [247.90]	229.69 (22.36) [37]
	<u>Power</u>				
398	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR)	5/2021	9/2022 (3/2024) [3/2024]	674.92 (-) [674.92]	127.63 (0.00) [18]
399	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID)	11/2022	3/2024 (6/2024) [6/2024]	1,442.60 (-) [1,442.60]	80.60 (0.00) [3]
400	Bagodara Solar Power Project	5/2021	10/2022 (-) [12/2023]	339.35 (-) [339.35]	305.21 (0.00) [14]
401	DAYAPAR WIND ENERGY PROJECT 150MW	11/2021	5/2023 (6/2024) [6/2024]	937.80 (-) [937.80]	380.57 (0.00) [13]
402	DAYAPAR WIND ENERGY PROJECT 200MW	7/2022	3/2025 (-) [3/2025]	1,316.02 (-) [1,316.02]	165.87 (0.00) [0]
403	DAYAPAR WIND- III (HYBRID	5/2023	1/2025	1,095.01	75.46

	TRANCHE-V)		(-) [1/2025]	(-) [1,095.01]	(0.00) [0]
404	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK	3/2023	12/2024 (-) [12/2024]	922.30 (-) [922.30]	46.29 (0.00) [0]
405	GUJARAT 200 MW (GUVNL TENDER)	1/2021	7/2022 (3/2024) [3/2024]	842.27 (-) [842.27]	93.83 (0.00) [20]
406	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK	6/2023	12/2024 (-) [12/2024]	6,283.81 (-) [6,283.81]	203.47 (0.00) [0]
407	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA	3/2023	3/2025 (-) [3/2025]	1,167.55 (-) [1,167.55]	44.34 (0.00) [0]
408	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA	3/2023	3/2025 (-) [3/2025]	2,820.99 (-) [2,820.99]	107.80 (0.00) [0]
409	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK	3/2023	12/2024 (-) [12/2024]	966.79 (-) [966.79]	10.09 (0.00) [0]
410	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK)	9/2022	9/2024 (9/2024) [9/2024]	7,179.54 (-) [7,179.54]	545.46 (0.00) [0]
411	RAGHANESDA SOLAR POWER PROJECT	6/2022	12/2023 (-) [12/2023]	642.15 (-) [642.15]	485.03 (0.00) [0]
412	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT	3/2023	3/2025 (-) [3/2025]	815.12 (-) [815.12]	1.53 (0.00) [0]
<u>Railways</u>					
413	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS).	2/2023	3/2027 (-) [3/2026]	961.67 (961.67) [961.67]	0.00 (0.00) [-12]
414	ADRAJ MOTI-VIAJAPUR (39.75 KM)	5/2022	5/2030 (-) [5/2030]	296.54 (-) [296.54]	0.00 (0.00) [0]
415	ANAND GODHRA DOUBLING PROJECT 79 KMS	4/2017	3/2020 (12/2024) [12/2024]	692.25 (692.26) [692.26]	179.62 (0.01) [57]
416	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	4/2008	3/2012 (-) [3/2024]	318.24 (1,531.55) [1,531.55]	326.17 (1,213.31) [144]
417	HIMMATNAGAR-KHEDBRAHMA (54.83 KM)	6/2022	2/2030 (-) [2/2025]	354.99 (482.43) [482.43]	12.32 (127.44) [-60]
418	JUNAGARH -VISAVADAR (42.28) KM	6/2022	12/2026 (-) [12/2026]	492.83 (-) [492.83]	0.00 (0.00) [0]
419	KALOL-KADI-KATOSAN ROAD (37.23 KM)	6/2022	6/2027 (-) [3/2025]	279.23 (346.94) [346.94]	4.22 (67.71) [-27]
420	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS	4/2018	3/2024 (12/2024) [12/2024]	537.31 (537.31) [537.31]	297.50 (0.00) [9]
421	MEHSANA-PALANPUR (65.1 KM)	9/2020	9/2026 (-)	529.30 (537.31)	8.76 (8.01)

			[12/2024]	[537.31]	[-21]
422	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC)	4/2011	/ (-) [10/2025]	844.10 (844.10) [844.10]	489.45 (0.00) [-]
423	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM))	9/2012	3/2027 (-) [3/2025]	261.68 (-) [261.68]	0.00 (0.00) [-24]
424	NADIAD-PETLAD (37.26 KM)	5/2022	6/2030 (-) [6/2025]	335.34 (461.91) [461.91]	0.02 (126.57) [-60]
425	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR)	6/2013	6/2025 (-) [6/2025]	166.33 (-) [166.33]	0.00 (0.00) [0]
426	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT	2/2023	1/2028 (-) [3/2026]	410.46 (410.46) [410.46]	0.00 (0.00) [-22]
427	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202	10/2022	10/2027 (-) [10/2027]	437.21 (-) [437.21]	0.00 (0.00) [0]
428	PETLAD-BHADLAN (22.5 KM)	5/2022	5/2030 (-) [5/2025]	202.50 (307.12) [307.12]	0.97 (104.62) [-60]
429	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR	2/2023	12/2025 (-) [1/2025]	152.44 (-) [152.44]	0.00 (0.00) [-11]
430	RAJKOT-KANALUS (111.20 KM)	10/2021	10/2026 (-) [3/2025]	1,011.72 (1,080.57) [1,196.84]	147.79 (185.12) [-19]
431	SAMLAYA-TIMBA ROAD (53.53 KM)	2/2023	3/2030 (-) [10/2025]	401.48 (670.17) [670.17]	0.00 (268.69) [-53]
432	SAMNI-JAMBUSAR (24.08 KM)	5/2022	3/2030 (-) [4/2025]	216.72 (349.93) [349.93]	10.07 (133.21) [-59]
433	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE	7/2022	7/2030 (-) [12/2026]	1,695.82 (-) [1,695.82]	287.84 (0.00) [-43]
434	VIJAPUR-AMBLIYASAN (41.53 KM)	5/2022	3/2030 (-) [1/2025]	309.81 (415.38) [415.38]	10.34 (105.57) [-62]
435	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON	3/2012	/ (-) [3/2024]	248.26 (-) [528.49]	116.25 (280.23) [-]
	Road Transport And Highways				
436	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000	7/2016	7/2020 (-) [12/2023]	829.97 (-) [829.97]	344.72 (0.00) [41]
437	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE	3/2022	3/2023 (-) [11/2023]	162.73 (-) [162.73]	60.69 (0.00) [8]
438	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III)	3/2021	9/2022 (-) [12/2023]	485.75 (-) [485.75]	208.12 (0.00) [15]
439	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II)	3/2021	9/2022 (-) [12/2023]	536.03 (-) [536.03]	350.34 (0.00) [15]

440	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM	5/2020	10/2023 (10/2023) [10/2023]	971.03 (-) [971.03]	443.10 (0.00) [0]
441	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU	3/2021	3/2024 (-) [12/2024]	1,259.00 (-) [1,910.00]	76.68 (651.00) [9]
442	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU	7/2020	12/2023 (-) [3/2024]	2,271.86 (-) [3,916.00]	449.75 (1,644.14) [3]
443	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA	7/2020	8/2023 (-) [6/2024]	1,710.30 (-) [1,927.00]	274.20 (216.70) [10]
444	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR	3/2018	10/2021 (3/2024) [3/2024]	1,161.39 (1,404.00) [1,404.00]	402.26 (242.61) [29]
445	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG	5/2020	12/2023 (-) [3/2024]	894.00 (-) [894.00]	536.36 (0.00) [3]
446	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0	5/2020	3/2024 (-) [3/2024]	690.30 (-) [690.30]	455.61 (0.00) [0]
447	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION	5/2020	1/2024 (-) [3/2024]	882.00 (-) [882.00]	414.60 (0.00) [2]
448	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB	5/2020	7/2023 (-) [3/2024]	691.52 (-) [691.52]	355.89 (0.00) [8]
449	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA	10/2018	11/2020 (5/2024) [5/2024]	400.76 (394.44) [394.44]	278.95 (-6.32) [42]
450	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT	6/2020	4/2023 (11/2023) [11/2023]	166.21 (-) [166.21]	97.12 (0.00) [7]
451	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU	8/2017	9/2020 (12/2023) [12/2023]	962.43 (978.93) [978.93]	852.54 (16.50) [39]
452	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26	9/2020	2/2024 (-) [8/2024]	1,542.02 (-) [1,542.02]	453.51 (0.00) [6]
453	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27	9/2020	2/2024 (-) [3/2024]	1,185.69 (-) [1,185.69]	510.44 (0.00) [1]
454	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28	9/2020	11/2023 (-) [3/2024]	1,198.55 (-) [1,198.55]	523.35 (0.00) [4]
455	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30	11/2019	9/2023 (-) [3/2024]	1,669.56 (-) [1,669.56]	610.49 (0.00) [6]
456	DELHI VADODARA GREENFIELD	11/2019	5/2024	1,604.06	1,104.87

	ALIGNMENT SECTION OF NH 148N PACKAGE 31		(-) [3/2024]	(-) [1,604.06]	(0.00) [-2]
457	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE	12/2017	11/2020 (12/2023) [12/2023]	867.97 (913.49) [913.49]	779.65 (45.52) [37]
458	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6.	5/2016	8/2019 (-) [11/2023]	998.18 (-) [998.18]	802.04 (0.00) [51]
459	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST	5/2016	9/2019 (-) [11/2023]	723.64 (-) [723.64]	551.84 (0.00) [50]
460	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU	5/2016	8/2019 (-) [11/2023]	763.08 (-) [763.08]	417.37 (0.00) [51]
461	JUNAGADH BYPASS	10/2017	4/2021 (6/2023) [10/2023]	232.49 (375.78) [290.69]	327.13 (58.20) [30]
462	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1)	2/2020	6/2023 (-) [11/2023]	606.51 (-) [657.00]	452.29 (50.49) [5]
463	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3)	2/2020	8/2023 (12/2023) [11/2023]	752.30 (-) [766.20]	431.47 (13.90) [3]
464	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4)	2/2020	3/2023 (-) [12/2023]	778.15 (-) [785.67]	457.96 (7.52) [9]
465	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG.	1/2017	12/2020 (12/2023) [12/2023]	1,251.11 (-) [1,361.00]	631.02 (109.89) [36]
466	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4	3/2018	6/2021 (7/2023) [7/2023]	351.00 (270.00) [270.00]	219.48 (-81.00) [0]
467	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT	3/2022	6/2025 (-) [6/2025]	1,373.06 (1,085.00) [1,373.06]	227.41 (0.00) [0]
	<u>Urban Development</u>				
468	AHMEDABAD METRO RAIL PROJECT PHASE 1	11/2014	12/2018 (-) [3/2024]	10,773.00 (-) [12,924.55]	11,912.69 (2,151.55) [63]
469	AHMEDABAD METRO RAIL PROJECT PHASE II	3/2019	3/2024 (-) [12/2024]	5,384.17 (-) [5,384.17]	1,905.10 (0.00) [9]
470	SURAT METRO RAIL PROJECT	3/2019	3/2024 (-) [3/2025]	12,020.32 (-) [12,020.32]	3,039.74 (0.00) [12]
	<u>HARYANA</u>				
	<u>Home Affairs</u>				
471	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)"	1/2020	10/2023 (3/2024) [3/2024]	166.98 (167.00) [166.98]	52.65 (0.00) [5]
	<u>Petroleum</u>				
472	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA	2/2021	9/2024 (-) [12/2025]	34,627.00 (-) [34,627.00]	6,446.80 (0.00) [15]

473	2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY	1/2019	1/2021 (8/2022) [12/2023]	909.00 (-) [909.00]	849.41 (0.00) [35]
474	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY	4/2018	2/2020 (6/2023) [11/2023]	206.63 (340.76) [340.76]	279.58 (134.13) [45]
475	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK	4/2018	6/2025 (-) [6/2025]	261.48 (-) [261.48]	142.92 (0.00) [0]
476	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS	9/2018	9/2026 (2/2027) [2/2027]	520.00 (-) [520.00]	365.31 (0.00) [5]
477	COMPRESSED BIO GAS PLANT AT GORAKHPUR	9/2019	7/2021 (3/2022) [1/2024]	164.69 (-) [164.69]	134.90 (0.00) [30]
478	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT	12/2018	6/2021 (7/2023) [11/2023]	278.60 (-) [278.60]	194.97 (0.00) [29]
479	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT	8/2018	8/2020 (11/2023) [11/2023]	1,636.00 (-) [1,636.00]	1,344.40 (0.00) [39]
480	POLY BUTADIENE RUBBER PLANT AT PANIPAT	3/2022	3/2025 (-) [3/2025]	1,459.00 (2,102.79) [1,459.00]	72.94 (0.00) [0]
481	PX-PTA REVAMP AT PANIPAT REFINERY	8/2019	12/2021 (12/2023) [11/2023]	1,255.00 (-) [1,255.00]	826.78 (0.00) [23]
482	R and D CAMPUS II AT FARIDABAD	6/2019	12/2022 (7/2023) [7/2025]	2,281.94 (3,219.94) [3,219.94]	1,238.60 (938.00) [31]
	Power				
483	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA	1/2019	3/2022 (-) [12/2023]	267.33 (-) [267.33]	109.91 (0.00) [21]
	Railways				
484	DOUBLING BETWEEN BHIWANI-DOBH BAHALI	2/2023	2/2028 (-) [2/2026]	471.06 (-) [471.06]	0.00 (0.00) [-24]
485	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM)	2/2023	6/2027 (-) [6/2025]	352.41 (-) [352.41]	0.00 (0.00) [-24]
	Road Transport And Highways				
486	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O	3/2022	2/2025 (-) [2/2025]	1,269.50 (-) [1,269.50]	64.00 (0.00) [0]
487	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K	3/2020	3/2023 (-) [10/2023]	510.97 (-) [510.97]	506.37 (0.00) [7]
488	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352	7/2020	7/2022 (11/2023) [11/2023]	899.00 (-) [947.00]	920.51 (48.00) [16]
489	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP	11/2020	12/2023 (-) [3/2024]	1,690.23 (-) [2,010.17]	1,084.38 (319.94) [3]
490	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000	11/2021	11/2023 (11/2023)	694.00 (-)	1,258.62 (0.00)

	TO KM 29+600, 29.6KM), STARTING FROM BAWANA		[11/2023]	[694.00]	[0]
491	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P	3/2018	12/2020 (8/2023) [5/2023]	1,484.30 (-) [2,182.41]	1,237.02 (698.11) [0]
492	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A	11/2018	9/2021 (-) [11/2023]	2,312.26 (-) [2,312.26]	1,361.51 (0.00) [26]
493	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN	11/2018	9/2021 (-) [11/2023]	2,252.75 (-) [2,252.75]	1,223.07 (0.00) [26]
494	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA	11/2018	9/2021 (-) [11/2023]	1,935.61 (-) [1,935.61]	856.41 (0.00) [26]
495	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F	12/2020	12/2023 (-) [12/2023]	1,430.88 (-) [1,430.88]	929.86 (0.00) [0]
496	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO	1/2021	12/2023 (-) [12/2023]	1,306.95 (-) [1,306.95]	802.66 (0.00) [0]
497	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE.	12/2016	12/2017 (-) [12/2023]	170.27 (-) [170.27]	100.46 (0.00) [72]
498	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP	12/2020	1/2024 (3/2024) [3/2024]	1,334.04 (-) [1,334.00]	717.42 (-0.04) [2]
499	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU	12/2020	11/2023 (-) [6/2024]	1,524.03 (-) [1,524.03]	926.63 (0.00) [7]
500	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE	2/2020	1/2023 (-) [1/2024]	808.31 (-) [958.00]	740.10 (149.69) [12]
501	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM)	1/2018	11/2020 (8/2023) [5/2023]	2,228.00 (-) [2,228.00]	1,411.27 (0.00) [0]
502	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI	7/2020	7/2022 (-) [11/2023]	817.00 (-) [817.00]	851.73 (0.00) [16]
503	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)-CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW	1/2021	1/2024 (1/2024) [1/2024]	864.27 (864.00) [864.27]	379.53 (0.00) [0]
	HIMACHAL PRADESH				
	Department Of Higher Education				
504	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL	3/2021	8/2022 (11/2024) [11/2024]	512.37 (512.37) [512.37]	43.01 (0.00) [27]
505	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR	9/2018	6/2022 (1/2024)	392.51 (-)	226.77 (53.92)

			[1/2024]	[446.43]	[19]
	<u>Health And Family Welfare</u>				
506	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	12/2018	6/2021 (12/2023) [12/2025]	260.00 (371.78) [371.78]	0.00 (111.78) [54]
	<u>Petroleum</u>				
507	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA	4/2019	9/2030 (-) [9/2030]	427.94 (-) [427.94]	74.17 (0.00) [0]
	<u>Power</u>				
508	DHAULASIDH HYDROELECTRIC PROJECT (66 MW)	10/2020	11/2025 (-) [11/2025]	687.97 (-) [687.97]	465.62 (0.00) [0]
509	LUHRI HYDROELECTRIC PROJECT (STAGE1)	11/2020	1/2026 (-) [1/2026]	1,810.56 (-) [1,810.56]	1,232.21 (0.00) [0]
510	PARBATI HEP (4X200 MW) (NHPC) II	9/2002	9/2009 (9/2024) [9/2024]	3,919.59 (11,134.54) [11,134.54]	10,761.88 (7,214.95) [180]
511	SUNNI DAM HYDRO ELECTRIC PROJECT	1/2023	4/2028 (-) [4/2028]	2,614.51 (-) [2,614.51]	526.27 (0.00) [0]
	<u>Railways</u>				
512	BHANUPALI-BILASPUR BERI NL	4/2008	12/2026 (3/2025) [3/2025]	2,966.99 (-) [6,753.42]	4,228.35 (3,786.43) [-21]
	<u>Road Transport And Highways</u>				
513	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P	6/2017	6/2020 (-) [3/2024]	2,485.93 (-) [2,485.93]	1,462.31 (0.00) [45]
514	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A	7/2021	9/2024 (-) [9/2024]	1,692.05 (-) [1,692.05]	610.21 (0.00) [0]
515	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154)	3/2021	5/2024 (-) [5/2024]	1,002.11 (1,247.93) [1,358.00]	28.69 (355.89) [0]
516	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB)	4/2021	6/2024 (-) [6/2024]	583.93 (69.74) [653.67]	34.82 (69.74) [0]
517	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP	2/2022	6/2024 (-) [6/2024]	190.60 (-) [163.00]	61.13 (-27.60) [0]
518	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU	5/2022	3/2024 (-) [3/2024]	469.95 (-) [280.00]	204.86 (-189.95) [0]
519	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M	3/2018	5/2021 (11/2022) [1/2024]	478.74 (-) [1,136.83]	1,089.62 (658.09) [32]
520	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH	9/2016	7/2020 (-) [6/2024]	1,273.71 (-) [1,273.71]	1,267.72 (0.00) [47]
521	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH	3/2021	5/2026 (-) [5/2026]	314.67 (-) [314.67]	0.00 (0.00) [0]
522	IMPROVEMENT/CONSTRUCTION OF	3/2021	6/2026	230.54	0.00

	EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH		(-) [6/2026]	(-) [230.54]	(0.00) [0]
523	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K	2/2021	9/2021 (-) [9/2021]	345.89 (-) [345.89]	202.99 (0.00) [0]
524	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K	8/2020	12/2024 (-) [12/2024]	371.93 (-) [371.93]	63.42 (0.00) [0]
525	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50.	8/2020	3/2021 (-) [3/2021]	242.80 (-) [242.80]	123.24 (0.00) [0]
526	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2	8/2020	4/2025 (-) [4/2025]	314.32 (-) [314.32]	24.78 (0.00) [0]
527	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA	8/2020	4/2021 (-) [4/2021]	272.98 (-) [272.98]	176.37 (0.00) [0]
528	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75	8/2020	4/2021 (-) [4/2021]	349.20 (-) [349.20]	316.84 (0.00) [0]
529	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF	3/2021	12/2024 (12/2024) [12/2024]	1,322.95 (1,442.47) [1,442.47]	537.06 (119.52) [0]
	<u>Urban Development</u>				
530	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D	4/2022	11/2024 (-) [11/2024]	512.34 (-) [512.34]	0.00 (0.00) [0]
	<u>JAMMU AND KASHMIR</u>				
	<u>Department Of Higher Education</u>				
531	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)	1/2018	4/2023 (12/2023) [12/2023]	676.00 (1,085.04) [1,085.04]	44.75 (409.04) [8]
532	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1)	3/2019	7/2022 (12/2023) [12/2023]	424.93 (-) [424.93]	412.88 (0.00) [17]
	<u>Health And Family Welfare</u>				
533	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR	3/2019	9/2025 (-) [9/2025]	1,828.00 (-) [1,828.00]	843.75 (0.00) [0]
534	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR	3/2019	9/2023 (-) [12/2023]	1,404.00 (-) [1,404.00]	229.08 (0.00) [3]
	<u>Petroleum</u>				
535	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS	4/2021	3/2025 (-) [3/2025]	676.89 (-) [676.89]	159.24 (0.00) [0]
	<u>Power</u>				
536	KIRU HYDRO ELECTRIC PROJECT	3/2019	8/2024	4,287.59	1,316.20

			(-) [3/2026]	(-) [4,287.59]	(0.00) [19]
537	KWAR HE PROJECT	5/2022	11/2026 (-) [11/2026]	4,526.12 (-) [4,526.12]	482.43 (0.00) [0]
538	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW)	10/2014	4/2020 (7/2025) [9/2026]	8,112.12 (-) [8,112.12]	3,488.10 (0.00) [77]
539	RATLE HE PROJECT	2/2021	2/2026 (5/2026) [5/2026]	5,281.94 (5,281.94) [5,281.94]	453.70 (0.00) [3]
	<u>Railways</u>				
540	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	3/1995	11/2002 (2/2024) [2/2024]	2,500.00 (37,012.26) [37,012.26]	36,976.21 (34,512.26) [255]
	<u>Road Transport And Highways</u>				
541	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL.	7/2021	8/2024 (8/2024) [8/2024]	614.48 (-) [614.48]	66.79 (0.00) [0]
542	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K	7/2021	2/2025 (2/2025) [2/2025]	1,912.17 (-) [1,912.17]	7.27 (0.00) [0]
543	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX	7/2021	6/2024 (6/2024) [6/2024]	1,401.87 (-) [1,401.87]	165.24 (0.00) [0]
544	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA	9/2021	12/2023 (1/2024) [1/2024]	811.19 (-) [811.19]	593.45 (0.00) [1]
545	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350	1/2020	1/2024 (1/2024) [1/2024]	336.01 (-) [336.01]	93.91 (0.00) [0]
546	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D	8/2020	9/2026 (-) [9/2026]	6,808.69 (-) [6,808.69]	2,674.47 (0.00) [0]
547	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI	7/2019	10/2020 (4/2023) [11/2023]	157.05 (-) [157.05]	110.03 (0.00) [37]
548	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY	3/2021	2/2024 (8/2024) [8/2024]	2,919.96 (-) [2,919.96]	1,778.54 (0.00) [6]
549	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE	12/2017	7/2021 (12/2023) [12/2023]	1,471.75 (1,471.75) [1,471.75]	1,497.78 (0.00) [29]
550	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM.	9/2021	10/2023 (10/2023) [10/2023]	442.14 (-) [442.14]	140.06 (0.00) [0]
551	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO	3/2023	6/2025 (-) [6/2025]	939.86 (-) [939.86]	0.00 (0.00) [0]
552	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01	12/2019	12/2023 (-) [12/2023]	2,680.42 (-) [2,680.42]	0.00 (0.00) [0]

	SRINAGAR-SONA				
553	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH-	8/2022	6/2024 (-) [6/2024]	200.05 (200.05) [200.05]	27.79 (0.00) [0]
554	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5	10/2021	9/2024 (-) [9/2024]	3,044.02 (3,044.02) [3,044.02]	524.99 (0.00) [0]
555	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B	10/2021	9/2024 (-) [9/2024]	2,714.95 (2,714.95) [2,714.95]	448.65 (0.00) [0]
556	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4	9/2021	9/2024 (-) [9/2024]	1,821.72 (1,917.32) [1,917.32]	732.47 (95.60) [0]
557	DONIPAWA TO ASHAJIPORA BYPASS PKG-7	3/2021	12/2022 (-) [4/2023]	260.40 (-) [260.40]	176.10 (0.00) [0]
558	FOUR LANING OF JAMMU-AKHNOOR PKG-1	7/2022	1/2025 (-) [1/2025]	245.34 (-) [245.34]	13.52 (0.00) [0]
559	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A	12/2015	12/2018 (10/2023) [10/2023]	2,136.97 (2,288.97) [2,136.97]	2,362.99 (0.00) [58]
560	GOHA-KHELLANI PKG-3	2/2021	3/2023 (3/2024) [3/2024]	431.28 (-) [431.28]	206.70 (0.00) [12]
561	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B	7/2022	3/2025 (-) [3/2025]	198.28 (-) [198.28]	7.65 (0.00) [0]
562	KHELLANI-KHANABAL PKG-1	3/2021	9/2022 (2/2024) [2/2024]	486.45 (-) [486.45]	98.81 (0.00) [17]
563	KHELLANI-KHANABAL PKG-2	7/2021	2/2023 (-) [3/2024]	512.43 (-) [512.43]	44.12 (0.00) [13]
564	KHELLANI-KHANABAL PKG-3	3/2021	12/2022 (11/2023) [11/2023]	398.51 (-) [398.51]	62.31 (0.00) [11]
565	KHELLANI-KHANABAL PKG-4	7/2021	8/2023 (9/2024) [9/2024]	859.67 (-) [859.67]	88.31 (0.00) [13]
566	KHELLANI-KHANABAL PKG-5	7/2021	2/2023 (1/2024) [1/2024]	497.09 (-) [497.09]	88.65 (0.00) [11]
567	KHELLANI-KHANABAL PKG-6	2/2021	9/2022 (-) [8/2023]	285.28 (-) [285.28]	218.89 (0.00) [0]
568	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13	3/2021	7/2024 (-) [7/2024]	642.24 (-) [642.24]	194.46 (0.00) [0]
569	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM	2/2021	7/2024 (-) [7/2024]	395.25 (-) [395.25]	91.27 (0.00) [0]
570	REHABILITATION AND UPGRADATION TO 2 LANE WITH	7/2020	11/2024 (-)	272.49 (-)	113.32 (0.00)

	PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K		[11/2024]	[272.49]	[0]
571	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K	3/2020	9/2023 (-) [9/2023]	152.93 (-) [152.93]	79.47 (0.00) [0]
572	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM	3/2020	8/2024 (-) [8/2024]	796.97 (-) [796.97]	248.26 (0.00) [0]
573	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL	7/2020	4/2022 (3/2024) [3/2024]	228.39 (-) [228.39]	46.12 (0.00) [23]
574	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K	7/2020	4/2022 (1/2024) [1/2024]	210.79 (-) [210.79]	50.36 (0.00) [21]
575	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA	3/2018	7/2021 (8/2023) [12/2023]	253.44 (-) [253.44]	170.23 (0.00) [29]
	JHARKHAND				
	Coal				
576	CHANDRAGUPT OCP	8/2020	3/2032 (-) [3/2032]	973.50 (-) [973.50]	7.80 (0.00) [0]
577	CHITRA EAST (RCE) OCP	8/2018	3/2024 (-) [3/2024]	513.98 (-) [513.99]	178.19 (0.01) [0]
578	CHURI BENTI UG (0.81 MTY)	8/2007	3/2011 (-) [3/2024]	163.51 (-) [163.51]	133.28 (0.00) [156]
579	EPR PUNDI OCP	11/2020	3/2024 (-) [3/2024]	713.35 (-) [713.35]	236.44 (0.00) [0]
580	EPR ROHINI KARKATA OCP	1/2021	3/2025 (-) [3/2025]	1,020.42 (-) [1,020.42]	82.76 (0.00) [0]
581	EPR TAPIN SOUTH OCP	11/2020	3/2025 (-) [3/2025]	230.41 (-) [230.41]	18.14 (0.00) [0]
582	EXPANSION OF ASHOK OCP	5/2021	3/2026 (-) [3/2026]	2,898.28 (-) [2,898.28]	173.90 (0.00) [0]
583	EXPANSION OF KARO OCP	1/2022	3/2026 (-) [3/2026]	908.47 (-) [908.47]	135.26 (0.00) [0]
584	EXPANSION OF KONAR OCP	1/2022	3/2032 (-) [3/2032]	799.34 (-) [799.34]	284.69 (0.00) [0]
585	EXPANSION PROJECT AMRAPALI OCP	8/2020	3/2028 (-) [3/2028]	5,136.15 (-) [5,136.15]	579.97 (0.00) [0]
586	HURA - C OC (3 MTY)	10/2015	3/2022 (3/2029) [3/2029]	359.69 (-) [859.41]	312.03 (499.72) [84]
587	JHARKHAND LAIYO OCP	8/2020	3/2031 (-) [3/2031]	764.57 (-) [764.57]	145.67 (0.00) [0]
588	KARMA OCP (1.0MTY)	6/2009	3/2014	162.46	94.69

			(-) [3/2024]	(-) [162.46]	(0.00) [120]
589	KOTRE BASANTPUR PACHMO OCP	8/2020	3/2032 (-) [3/2032]	861.06 (625.40) [861.06]	314.27 (0.00) [0]
590	MADHUBAND NLW WASHERY	8/2010	5/2014 (-) [11/2023]	289.45 (-) [302.00]	297.61 (12.55) [114]
591	MOONIDIH XV SEAM UG	8/2011	3/2019 (-) [4/2025]	1,230.27 (-) [1,230.27]	583.84 (0.00) [73]
592	MURAI DIH UG TURN-KEY PROJECT	2/2011	4/2014 (-) [1/2026]	339.88 (-) [339.88]	151.04 (0.00) [141]
593	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY)	2/2014	3/2021 (-) [3/2024]	555.52 (-) [555.52]	379.46 (0.00) [36]
594	PACHWARA SOUTH COAL BLOCK	7/2013	9/2028 (-) [9/2028]	1,795.01 (-) [1,795.01]	46.60 (0.00) [0]
595	PATHERDIH 2.5 NLW COAL WASHERY	10/2015	4/2018 (-) [9/2024]	243.00 (-) [334.27]	94.11 (91.27) [77]
596	RAJRAPPA RCE OCP (3.0 MTY)	12/2009	3/2016 (-) [3/2025]	510.85 (-) [510.85]	487.68 (0.00) [108]
597	REVISED PROJECT REPORT MAGADH EXPANSION OCP	8/2020	3/2028 (-) [3/2028]	7,254.37 (-) [7,254.37]	907.24 (0.00) [0]
598	SIRKA OCP	5/2020	3/2025 (-) [3/2025]	222.82 (-) [222.82]	139.31 (0.00) [0]
599	TETARIAKHAR EXPANSION OCP	11/2019	3/2023 (-) [3/2025]	243.52 (-) [243.52]	41.66 (0.00) [24]
600	UCE OF EPR OF NORTH URIMARI OCP	7/2021	3/2026 (-) [3/2026]	778.80 (-) [778.80]	590.91 (0.00) [0]
	Department Of Higher Education				
601	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD	9/2012	3/2016 (-) [3/2016]	171.86 (-) [171.86]	171.35 (0.00) [0]
	Petroleum				
602	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS	10/2018	12/2029 (3/2030) [3/2030]	613.00 (-) [613.00]	228.33 (0.00) [3]
603	CGD PROJECT IN BIHAR JHARKHAND	6/2022	6/2030 (-) [6/2030]	1,377.00 (-) [1,377.00]	46.32 (0.00) [0]
604	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI	10/2017	10/2022 (-) [3/2024]	226.45 (-) [226.45]	227.64 (0.00) [17]
605	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU	12/2019	3/2029 (-) [3/2029]	230.25 (-) [230.25]	47.08 (0.00) [0]
606	CITY GAS DISTRIBUTION, JAMSHEDPUR	10/2017	10/2022 (-) [3/2025]	221.45 (-) [221.45]	152.54 (0.00) [29]
607	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1)	11/2019	1/2024 (-) [12/2024]	431.00 (-) [431.00]	95.05 (0.00) [11]

608	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK	12/2015	3/2023 (3/2024) [3/2024]	823.27 (1,137.79) [1,137.79]	970.34 (314.52) [12]
609	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI	3/2023	2/2026 (-) [2/2026]	202.07 (-) [202.07]	0.24 (0.00) [0]
	Power				
610	BADAM COAL MINING PROJECT	2/2019	10/2024 (-) [10/2024]	501.79 (-) [501.79]	20.35 (0.00) [0]
611	CHATTI BARIATU COAL MINING PROJECT	3/2015	4/2024 (-) [4/2024]	1,314.00 (-) [1,783.00]	0.00 (469.00) [0]
612	KERANDARI COAL MINING PROJECT	9/2015	11/2019 (-) [4/2023]	1,553.00 (-) [2,804.00]	0.00 (1,251.00) [0]
613	NORTH KARANPURA STPP (3X660 MW)	2/2014	6/2019 (10/2022) [6/2024]	14,366.58 (-) [17,007.00]	15,137.11 (2,640.42) [60]
614	PATRATU STPP-I (3X800MW)	11/2017	3/2023 (-) [5/2025]	18,668.00 (-) [17,112.00]	11,964.63 (-1,556.00) [26]
	Railways				
615	3RD LINE BETWEEN DHANBAD SONNAGAR	11/2016	3/2026 (3/2026) [3/2026]	8,975.00 (-) [8,975.00]	3,977.72 (0.00) [0]
616	BONDAMUNDA RANCHI DOUBLING	3/2016	3/2021 (-) [12/2024]	1,724.20 (3,029.04) [3,029.04]	1,779.90 (1,304.84) [45]
617	CHITRA - BASUKINATH (38.30 KM)	1/2019	3/2026 (-) [3/2027]	827.89 (-) [793.87]	291.74 (-34.02) [12]
618	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH	11/2022	11/2027 (-) [11/2027]	202.00 (-) [202.00]	0.00 (0.00) [0]
619	GARHWA ROAD - RAIL OVER RAIL	3/2017	3/2024 (-) [3/2024]	262.71 (-) [262.71]	132.57 (0.00) [0]
620	GOMOH - FLYOVER FOR DOWN TRAINS	1/2018	12/2025 (-) [12/2025]	487.73 (-) [487.73]	215.76 (0.00) [0]
621	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM)	12/2015	3/2025 (-) [3/2025]	1,116.00 (-) [1,312.44]	2,645.97 (196.44) [0]
622	KODERMA-TILAIYA (NL), ECR	4/2002	/ (-) [3/2024]	459.91 (1,625.87) [1,625.87]	1,413.56 (1,165.96) [-]
623	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM)	4/2018	6/2022 (-) [5/2027]	428.65 (-) [472.50]	259.80 (43.85) [59]
624	PARASNATH-MADHUBAN-GIRIDIH	3/2019	3/2030 (-) [3/2030]	816.03 (-) [902.86]	1.49 (86.83) [0]
	Road Transport And Highways				
625	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K	3/2018	3/2021 (6/2023) [3/2024]	1,005.08 (1,073.10) [1,073.10]	699.05 (68.02) [36]
626	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS]	9/2020	10/2023 (-) [10/2023]	748.99 (-) [903.00]	688.14 (154.01) [0]

627	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF	11/2021	7/2023 (-) [3/2024]	1,302.72 (-) [1,302.72]	549.75 (0.00) [8]
628	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH	8/2020	3/2024 (-) [3/2024]	1,034.00 (-) [1,589.45]	41.50 (555.45) [0]
629	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG-	1/2019	12/2020 (-) [12/2023]	466.55 (518.00) [466.55]	0.00 (0.00) [36]
630	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM	2/2022	1/2025 (-) [1/2025]	534.73 (-) [534.73]	0.00 (0.00) [0]
631	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31	1/2018	11/2021 (8/2022) [11/2023]	273.46 (-) [276.17]	227.20 (2.71) [24]
632	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON	6/2023	6/2025 (-) [6/2025]	1,214.93 (-) [1,214.93]	363.72 (0.00) [0]
633	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98	9/2020	3/2024 (-) [3/2024]	755.26 (-) [1,039.00]	434.02 (283.74) [0]
634	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION	1/2018	11/2021 (9/2022) [3/2024]	1,155.16 (-) [950.49]	577.70 (-204.67) [28]
635	WIDENING & STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROAD	3/2022	8/2025 (-) [8/2025]	514.22 (-) [514.22]	0.00 (0.00) [0]
636	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K	1/2022	7/2024 (-) [7/2024]	315.21 (-) [315.21]	20.57 (0.00) [0]
637	WIDENING AND STRENGTHENING/RECONSTRUCTIO N TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL	3/2022	8/2025 (-) [8/2025]	423.18 (-) [423.18]	0.00 (0.00) [0]
638	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I	12/2016	9/2021 (-) [3/2023]	196.00 (-) [196.00]	151.46 (0.00) [0]
639	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU	2/2020	8/2023 (-) [1/2024]	153.01 (-) [153.01]	76.62 (0.00) [5]
	<u>Steel</u>				
640	NEW SINTER PLANT AT BOKARO STEEL PLANT	3/2015	10/2017 (12/2021) [11/2025]	1,034.01 (-) [1,034.01]	846.55 (0.00) [97]
641	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT	9/2023	7/2025 (-) [7/2025]	513.82 (-) [513.82]	0.00 (0.00) [0]
642	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT	2/2022	6/2024 (-) [6/2024]	207.74 (-) [207.74]	122.80 (0.00) [0]
	<u>KARNATAKA</u>				

	<u>Defence Production</u>				
643	RESIDENTIAL QUATERS FOR HAL, BANGLORE	12/2016	2/2020 (3/2023) [3/2023]	246.31 (200.00) [195.00]	187.12 (-51.31) [0]
	<u>Department Of Higher Education</u>				
644	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL	8/2021	2/2024 (-) [2/2024]	316.25 (-) [316.25]	179.77 (0.00) [0]
645	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A)	7/2019	3/2022 (10/2022) [3/2023]	851.00 (851.00) [851.00]	754.57 (0.00) [0]
	<u>Petroleum</u>				
646	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG	4/2019	9/2028 (-) [9/2028]	897.62 (-) [897.62]	187.95 (0.00) [0]
647	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE	12/2018	12/2022 (12/2023) [9/2024]	854.00 (854.00) [854.00]	424.83 (0.00) [21]
648	DEVANGONTHI MARKETING TERMINAL	6/2020	6/2023 (1/2024) [1/2024]	200.00 (304.00) [304.00]	194.48 (104.00) [7]
649	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE	1/2022	7/2025 (-) [7/2025]	463.00 (-) [463.00]	104.90 (0.00) [0]
	<u>Railways</u>				
650	BAGALKOT-KUDACHI NL	4/2010	3/2016 (-) [3/2026]	986.30 (1,378.00) [1,649.31]	401.61 (663.01) [120]
651	BAIYYAPPANAHALLI-HOSUR (48 KM)	4/2019	3/2026 (-) [3/2026]	375.67 (-) [375.67]	0.00 (0.00) [0]
652	BANGALORE-WHITEFIELD- BANGALORE CITY- KRISHNARAJAPURAM QUADRUPLING	3/2018	3/2025 (-) [12/2024]	492.87 (-) [492.87]	9.41 (0.00) [-3]
653	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR)	9/2020	3/2026 (-) [12/2026]	1,590.80 (-) [927.42]	0.06 (-663.38) [9]
654	GADAG-WADI NL	4/2013	12/2018 (-) [3/2026]	2,841.84 (-) [2,841.84]	792.04 (0.00) [87]
655	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR)	6/2019	4/2028 (-) [4/2027]	663.03 (-) [748.85]	0.23 (85.82) [-12]
656	HOSPET-HUBLI-LONDA- VASCODAGAMA DL	4/2010	3/2023 (-) [3/2024]	2,127.00 (-) [3,300.00]	3,292.40 (1,173.00) [12]
657	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)	3/1996	3/2017 (-) [3/2026]	644.78 (825.31) [825.31]	506.10 (180.53) [108]
658	MARIKUPPAM - KUPPAM	4/2012	3/2016 (-) [12/2025]	279.54 (-) [279.54]	50.07 (0.00) [117]
659	SHIMOGA-HARIHAR NL	4/2011	3/2016 (-) [12/2028]	832.47 (-) [832.47]	0.94 (0.00) [153]
660	SHIMOGA-SHIKARIPURA- RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR)	9/2019	12/2027 (-) [3/2026]	1,453.73 (-) [994.47]	28.09 (-459.26) [-21]

661	TUMKUR-CHITRADURGA- DAVENGERE NL	4/2011	/ (-) [3/2026]	1,801.01 (-) [1,801.01]	160.74 (0.00) [-]
662	WHITEFIELD-KOLAR (52.9 KM)	2/2011	4/2028 (-) [4/2028]	162.13 (-) [348.85]	0.36 (186.72) [0]
663	YESHVANTHPUR-CHANNASANDRA (21.7 KM)	4/2019	3/2026 (-) [3/2026]	169.65 (-) [169.65]	115.82 (0.00) [0]
	Road Transport And Highways				
664	HOSPET-BELLARY-KARNATAKA AP BORDER	8/2016	3/2019 (5/2025) [5/2025]	1,167.42 (-) [1,224.01]	500.61 (56.59) [74]
665	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION	5/2014	8/2016 (6/2023) [7/2023]	1,655.01 (2,639.00) [2,639.00]	1,771.52 (983.99) [0]
666	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY	3/2016	3/2019 (12/2023) [3/2025]	701.40 (591.86) [701.40]	290.77 (0.00) [72]
667	4L OF ADDAHOLE TO BANTWAL CROSS SECTION	3/2021	10/2021 (3/2024) [3/2024]	317.90 (317.90) [317.90]	232.32 (0.00) [29]
668	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN	3/2021	11/2021 (10/2024) [10/2024]	1,100.88 (1,100.88) [1,100.88]	628.53 (0.00) [35]
669	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI - HASSAN SECTION	9/2020	1/2023 (-) [3/2025]	688.00 (-) [688.00]	421.40 (0.00) [26]
670	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO	1/2020	4/2021 (12/2023) [12/2023]	1,307.00 (-) [1,307.00]	834.52 (0.00) [32]
671	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE	3/2021	10/2024 (10/2024) [10/2024]	1,409.68 (-) [1,409.68]	531.52 (0.00) [0]
672	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48	10/2022	4/2025 (4/2025) [4/2025]	1,479.30 (1,479.30) [1,479.30]	142.67 (0.00) [0]
673	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II)	1/2022	4/2025 (4/2025) [4/2025]	1,388.70 (1,388.70) [1,388.70]	105.31 (0.00) [0]
674	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100	11/2022	5/2025 (-) [5/2025]	1,732.73 (-) [1,732.73]	322.34 (0.00) [0]
675	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000	12/2022	6/2025 (-) [6/2025]	2,718.46 (-) [2,718.46]	0.00 (0.00) [0]
676	AURAD - BIDAR KM 0.00 TO KM 45.878	9/2021	4/2023 (3/2024) [9/2023]	912.37 (-) [912.37]	222.63 (0.00) [0]
677	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12	11/2022	5/2024 (5/2024) [5/2024]	226.76 (226.76) [226.76]	39.80 (0.00) [0]
678	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER	3/2021	3/2023 (-) [3/2024]	344.79 (-) [344.79]	0.00 (0.00) [12]

	FROM KM. 54.370 TO KM. 101.400 (BI				
679	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST	2/2023	2/2024 (-) [2/2024]	398.48 (-) [398.48]	0.00 (0.00) [0]
680	BANGALORE/TN BORDER TO HOSKOTE	2/2023	2/2025 (-) [2/2025]	1,240.60 (-) [1,240.60]	436.97 (0.00) [0]
681	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4.	3/2018	12/2022 (12/2023) [2/2024]	440.16 (-) [440.16]	147.79 (0.00) [14]
682	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A	1/2021	1/2023 (12/2023) [6/2023]	1,167.52 (1,157.00) [1,167.52]	823.94 (0.00) [0]
683	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M	12/2020	9/2023 (-) [6/2024]	1,745.00 (-) [1,495.00]	897.99 (-250.00) [9]
684	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA	1/2021	1/2024 (-) [1/2024]	1,069.00 (-) [997.36]	637.33 (-71.64) [0]
685	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700	10/2020	9/2023 (-) [6/2024]	3,184.00 (-) [3,184.00]	849.93 (0.00) [9]
686	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON	6/2021	6/2024 (-) [6/2024]	298.00 (-) [298.00]	0.00 (0.00) [0]
687	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA	3/2019	12/2019 (11/2024) [11/2024]	423.15 (-) [423.15]	326.63 (0.00) [59]
688	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION	2/2017	5/2019 (-) [11/2024]	157.32 (188.00) [187.61]	43.16 (30.29) [66]
689	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT	5/2018	5/2018 (10/2023) [12/2023]	171.60 (-) [171.60]	169.49 (0.00) [67]
690	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100	3/2021	3/2023 (12/2023) [1/2024]	1,065.06 (1,444.50) [1,444.50]	116.74 (379.44) [10]
691	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0	10/2021	10/2023 (10/2024) [10/2024]	1,331.77 (2,082.98) [2,082.98]	149.45 (751.21) [12]
692	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN	10/2019	10/2021 (12/2023) [1/2024]	1,225.24 (1,505.85) [1,505.85]	31.07 (280.61) [27]
693	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER	9/2010	6/2018 (12/2023) [12/2023]	946.00 (1,046.56) [1,046.56]	830.37 (100.56) [66]
694	IMPROVEMENT AND	3/2018	10/2018	325.86	365.03

	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN		(-) [8/2022]	(-) [386.41]	(60.55) [0]
695	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH	8/2016	2/2017 (7/2023) [12/2023]	175.50 (-) [241.60]	180.23 (66.10) [82]
696	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2	3/2018	6/2019 (12/2023) [11/2023]	159.97 (-) [242.61]	161.08 (82.64) [53]
697	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP	3/2015	11/2015 (6/2023) [11/2023]	165.67 (-) [165.67]	126.47 (0.00) [96]
698	TUMKUR - NELAMANGALA(6L)	8/2022	8/2025 (8/2025) [8/2025]	2,032.15 (1,351.00) [2,032.15]	72.07 (0.00) [0]
699	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM	9/2016	8/2019 (5/2024) [5/2024]	950.69 (-) [1,108.00]	1,756.40 (157.31) [57]
700	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA	3/2022	3/2024 (3/2024) [3/2024]	294.62 (-) [294.62]	5.40 (0.00) [0]
701	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11	1/2023	1/2026 (-) [1/2026]	166.58 (-) [166.58]	0.30 (0.00) [0]
702	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN	10/2016	3/2017 (7/2022) [7/2022]	396.96 (-) [396.96]	332.58 (0.00) [0]
703	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL	8/2022	2/2024 (-) [2/2024]	170.34 (-) [170.34]	0.00 (0.00) [0]
704	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT	11/2016	3/2017 (7/2023) [9/2023]	314.90 (-) [314.90]	237.33 (0.00) [0]
705	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20	11/2022	11/2024 (-) [11/2024]	218.93 (-) [218.93]	0.00 (0.00) [0]
706	WIDENING TO 2-LANE WIH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT	1/2017	9/2017 (6/2023) [5/2023]	264.34 (-) [264.34]	198.18 (0.00) [0]
707	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU	10/2022	10/2024 (-) [10/2024]	355.72 (-) [355.72]	0.00 (0.00) [0]
708	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T	1/2023	1/2025 (-) [1/2025]	350.69 (-) [350.69]	0.00 (0.00) [0]
709	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM	2/2023	2/2025 (-) [2/2025]	177.94 (-) [177.94]	0.00 (0.00) [0]

	DESIGN KM 153.00				
710	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO	1/2023	6/2024 (-) [6/2024]	255.88 (-) [255.88]	0.00 (0.00) [0]
711	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR	9/2017	10/2018 (4/2022) [4/2022]	191.60 (-) [191.60]	112.05 (0.00) [0]
712	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U	1/2017	8/2017 (6/2022) [6/2022]	291.49 (-) [291.49]	243.14 (0.00) [0]
713	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA	1/2017	9/2017 (5/2023) [5/2023]	166.67 (-) [264.34]	198.17 (97.67) [0]
714	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH-	12/2017	1/2019 (4/2022) [4/2022]	297.30 (-) [318.28]	279.03 (20.98) [0]
715	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION	1/2018	7/2018 (3/2022) [3/2022]	159.70 (-) [159.70]	156.11 (0.00) [0]
716	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX	9/2022	3/2024 (-) [3/2024]	172.98 (-) [172.98]	0.00 (0.00) [0]
717	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775)	3/2015	1/2016 (7/2023) [11/2023]	159.12 (-) [159.12]	131.48 (0.00) [94]
	<u>Urban Development</u>				
718	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B	6/2021	6/2026 (-) [6/2026]	14,788.10 (-) [14,788.10]	2,424.04 (0.00) [0]
719	BANGALORE METRO RAIL PROJECT PHASE-2	2/2014	2/2021 (-) [3/2025]	26,405.14 (-) [26,405.14]	20,936.29 (0.00) [49]
	<u>KERALA</u>				
	<u>Department Of Higher Education</u>				
720	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA	7/2019	3/2021 (3/2023) [3/2024]	753.63 (-) [753.63]	375.74 (0.00) [36]
721	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA	1/2010	10/2012 (-) [10/2012]	165.23 (-) [165.23]	135.78 (0.00) [0]
	<u>Health And Family Welfare</u>				
722	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST	9/2017	3/2020 (-) [3/2020]	150.29 (-) [150.29]	132.70 (0.00) [0]
	<u>Petroleum</u>				
723	KOCHI SALEM LPG PIPELINE PROJECT	12/2015	6/2019 (2/2024) [2/2025]	1,112.00 (1,507.24) [1,507.24]	1,100.38 (395.24) [68]
	<u>Railways</u>				
724	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM)	12/2010	3/2028 (-)	600.82 (595.39)	268.80 (-5.43)

			[12/2025]	[595.39]	[-27]
725	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM)	12/2011	8/2023 (-) [3/2026]	812.85 (802.80) [802.80]	257.86 (-10.05) [31]
726	TRIVANDRUM-KANYAKUMARI DOUBLING	2/2015	/	1,431.90	2,784.51
			(3/2025)	(1,431.90)	(2,353.55)
			[3/2026]	[3,785.45]	[-]
727	TURAVUR-AMBALAPUZHA DOUBLING	2/2015	/	1,000.00	0.93
			(-)	(1,010.00)	(416.49)
			[0/0]	[1,416.49]	[0]
	Road Transport And Highways				
728	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T	4/2016	6/2018 (10/2023) [10/2023]	804.97 (571.45) [571.45]	648.96 (-233.52) [64]
729	4-LANNING OF THALSERRY -MAHE BYPASS	9/2017	5/2020 (11/2023) [12/2023]	1,124.11 (1,503.86) [1,503.86]	1,453.64 (379.75) [43]
730	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH	2/2018	2/2023 (1/2024) [9/2024]	1,424.77 (1,862.77) [1,862.77]	503.17 (438.00) [19]
731	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR	3/2020	6/2022 (4/2023) [3/2024]	210.37 (213.06) [213.06]	171.75 (2.69) [21]
732	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66	10/2020	4/2024 (5/2025) [5/2025]	3,219.47 (3,713.14) [3,713.14]	1,954.76 (493.67) [13]
733	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE	8/2022	1/2026 (-) [1/2026]	2,429.52 (-) [2,429.52]	67.08 (0.00) [0]
734	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX	6/2021	2/2025 (-) [2/2025]	3,606.00 (-) [3,923.82]	2,841.84 (317.82) [0]
735	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (	11/2021	4/2025 (-) [4/2025]	3,565.82 (-) [3,064.11]	1,723.54 (-501.71) [0]
736	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH	2/2021	7/2024 (-) [7/2024]	3,375.31 (-) [3,790.17]	1,884.43 (414.86) [0]
737	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX.	6/2021	3/2025 (-) [3/2025]	2,595.00 (-) [3,994.60]	2,811.05 (1,399.60) [0]
738	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+	6/2020	4/2024 (10/2021) [4/2024]	1,746.45 (2,377.88) [1,746.45]	940.61 (0.00) [0]
739	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54	12/2021	1/2025 (1/2025) [1/2025]	3,635.64 (-) [3,635.64]	103.37 (0.00) [0]
740	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM.	6/2021	10/2024 (10/2024) [10/2024]	2,842.14 (-) [2,842.14]	117.96 (0.00) [0]

	486+000) SEC				
741	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH	5/2020	5/2024 (11/2021) [5/2024]	1,981.07 (2,430.53) [1,981.07]	1,154.54 (0.00) [0]
742	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+	6/2020	4/2024 (10/2021) [4/2024]	3,041.65 (3,799.76) [3,041.65]	1,849.05 (0.00) [0]
743	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6	12/2021	2/2025 (2/2025) [2/2025]	3,273.61 (-) [3,273.61]	123.46 (0.00) [0]
744	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM	1/2021	7/2024 (-) [7/2024]	4,265.42 (-) [4,708.42]	2,901.62 (443.00) [0]
745	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66	6/2021	3/2025 (3/2025) [3/2025]	2,641.37 (-) [2,641.37]	170.44 (0.00) [0]
746	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH	8/2020	2/2024 (11/2021) [2/2024]	2,714.60 (3,319.41) [2,714.60]	1,439.90 (0.00) [0]
747	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O	9/2021	9/2024 (9/2024) [9/2024]	2,878.97 (-) [2,878.97]	208.23 (0.00) [0]
748	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK	2/2017	8/2017 (3/2022) [8/2023]	294.28 (296.53) [296.53]	275.51 (2.25) [0]
749	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49)	2/2017	9/2017 (1/2023) [6/2023]	380.76 (372.87) [372.87]	331.40 (-7.89) [0]
	<u>Urban Development</u>				
750	KOCHI METRO RAIL PROJECT	7/2012	7/2017 (9/2020) [9/2020]	5,181.79 (-) [6,218.14]	6,059.17 (1,036.35) [0]
	<u>LADAKH</u>				
	<u>Civil Aviation</u>				
751	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT	7/2018	9/2021 (12/2023) [3/2024]	480.33 (-) [640.00]	278.19 (159.67) [30]
	<u>Road Transport And Highways</u>				
752	KARGIL-ZANSKR PACKAGE-1	3/2021	1/2023 (11/2023) [11/2023]	384.23 (-) [384.23]	54.68 (0.00) [10]
753	KARGIL-ZANSKR PACKAGE-2	3/2021	1/2023 (11/2023) [11/2023]	404.89 (-) [404.89]	56.24 (0.00) [10]
754	KARGIL-ZANSKR PACKAGE-3	8/2020	1/2023 (10/2023) [10/2023]	381.01 (-) [381.01]	101.95 (0.00) [9]
755	KARGIL-ZANSKR PACKAGE-5	8/2020	12/2023 (-) [12/2023]	169.79 (217.99) [169.79]	200.80 (0.00) [0]
756	KARGIL-ZANSKR PACKAGE-6	1/2021	5/2024 (-) [5/2024]	239.81 (265.41) [239.81]	262.67 (0.00) [0]

757	KARGIL-ZANSKR PACKAGE-7	1/2021	6/2024 (-) [6/2024]	308.86 (328.60) [308.86]	267.26 (0.00) [0]
758	KARGIL-ZANSKR PACKAGE-8	3/2021	1/2023 (8/2023) [8/2023]	398.37 (-) [398.37]	117.30 (0.00) [0]
	MADHYA PRADESH				
	Civil Aviation				
759	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01	10/2021	8/2023 (11/2023) [11/2023]	446.12 (-) [446.12]	348.83 (0.00) [3]
760	UPGRADATION OF JABALPUR AIRPORT	6/2016	6/2021 (-) [12/2023]	412.24 (-) [412.24]	375.02 (0.00) [30]
	Coal				
761	AMADAND OPENCASE EXPANSION PROJECT	3/2016	3/2021 (3/2025) [3/2025]	869.44 (-) [869.44]	211.78 (0.00) [48]
762	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY)	9/2022	3/2027 (-) [3/2027]	497.01 (-) [497.01]	143.39 (0.00) [0]
763	AMRITDHARA OC PROJECT	2/2015	3/2023 (-) [3/2027]	481.60 (-) [481.60]	1.08 (0.00) [48]
764	BATURA HIGHWALL PROJECT	7/2015	3/2022 (-) [3/2024]	231.92 (-) [231.92]	2.26 (0.00) [24]
765	BATURA WEST OC PROJECT (0.80 MTY)	3/2021	3/2028 (-) [3/2028]	496.28 (-) [496.28]	0.00 (0.00) [0]
766	BLOCK-B EXPANSION OPENCASE PROJECT	7/2019	3/2023 (-) [3/2025]	998.71 (-) [998.71]	184.39 (0.00) [24]
767	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA)	11/2017	3/2022 (-) [3/2024]	1,255.17 (-) [1,255.17]	1,037.73 (0.00) [24]
768	GANDHIGRAM UG MINE	8/2019	3/2026 (-) [3/2026]	414.16 (-) [414.16]	24.41 (0.00) [0]
769	JAYANT EXPANSION OCP 10 TO 20 MTPA	5/2017	3/2021 (-) [10/2023]	1,783.09 (-) [1,783.09]	1,516.40 (0.00) [31]
770	KANCHAN OC EXPANSION	12/2014	3/2021 (-) [3/2024]	371.04 (-) [371.04]	110.52 (0.00) [36]
771	NIGAHIL EXPANSION OCP (15 TO 25 MTPA)	11/2020	3/2025 (-) [3/2025]	1,729.68 (-) [1,729.68]	406.44 (0.00) [0]
772	RAJNAGAR OCP RPR (1.70 MTY)	12/2014	3/2021 (-) [3/2024]	357.80 (-) [357.80]	86.99 (0.00) [36]
773	RAMPUR BATURA OC (4.0 MTY)	7/2019	3/2026 (-) [3/2026]	1,248.93 (-) [1,248.93]	413.08 (0.00) [0]
774	SHARDA UG	7/2022	3/2028 (-) [3/2028]	200.16 (-) [200.16]	33.91 (0.00) [0]
775	TAWA III UG MINE	12/2021	3/2027 (-) [3/2027]	324.25 (-) [324.25]	12.27 (0.00) [0]
776	URDHAN OC	7/2022	3/2031	228.42	21.53

			(-) [3/2031]	(-) [228.42]	(0.00) [0]
777	VISHNUPURI UG TO OC	11/2022	3/2029 (-) [3/2029]	227.65 (-) [227.65]	7.02 (0.00) [0]
	<u>Petroleum</u>				
778	CGD PROJECT AT REWA DISTRICT	10/2018	2/2027 (9/2028) [9/2028]	177.00 (-) [177.00]	108.06 (0.00) [19]
779	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL	4/2019	9/2028 (-) [9/2028]	332.38 (-) [332.38]	90.78 (0.00) [0]
780	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI	12/2019	3/2029 (-) [3/2029]	350.35 (-) [350.35]	70.69 (0.00) [0]
781	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN	9/2021	11/2023 (-) [6/2024]	231.00 (-) [211.00]	30.75 (-20.00) [7]
	<u>Power</u>				
782	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW)	11/2022	4/2024 (-) [1/2024]	646.17 (-) [646.17]	442.45 (0.00) [-3]
783	SHAJAPUR 325MW SOLAR PV PROJECT	6/2022	3/2024 (3/2024) [3/2024]	1,530.49 (-) [1,530.49]	241.44 (0.00) [0]
	<u>Railways</u>				
784	ANUPPUR-KATNI	4/2015	12/2021 (12/2023) [12/2024]	1,370.00 (-) [1,680.00]	1,238.31 (310.00) [36]
785	BUDNI-BARKHERA - 3RD LINE (33 KM)	4/2012	2/2024 (10/2023) [2/2024]	991.60 (-) [991.60]	1,666.28 (0.00) [0]
786	INDORE BUDNI (INDORE JABALPUR)	9/2018	9/2030 (-) [9/2030]	4,340.00 (-) [7,474.00]	421.52 (3,134.00) [0]
787	INDORE-DEWAS-UJJAIN (80 KMS)	4/2016	6/2020 (12/2023) [12/2023]	700.00 (603.69) [603.69]	690.23 (-96.31) [42]
788	KATNI - SINGRAULI DOUBLING PROJECT	12/2015	3/2020 (-) [10/2024]	1,763.93 (2,445.30) [2,445.30]	2,157.20 (681.37) [55]
789	KATNI GRADE SEPARATOR/BYE PASS	8/2016	3/2022 (-) [9/2024]	582.13 (-) [1,247.64]	1,056.08 (665.51) [30]
790	KATNI-BINA 3RD LINE (263 KM)	6/2016	3/2022 (-) [6/2024]	2,478.23 (-) [2,938.00]	1,279.35 (459.77) [27]
791	NIMACH BADI SADRI NEW LINE PROJECT	4/2017	3/2022 (3/2026) [3/2026]	495.18 (495.18) [495.18]	0.83 (0.00) [48]
792	NIMACH-RATLAM (133 KM)	10/2021	10/2027 (-) [1/2025]	910.00 (1,095.88) [1,095.88]	265.97 (185.88) [-33]
793	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM)	12/2016	3/2024 (3/2024) [3/2024]	199.63 (443.15) [199.63]	0.00 (0.00) [0]
794	RAMGANJMUUNDI-BHOPAL (NL),WCR	4/2001	3/2021 (12/2025) [12/2025]	424.60 (2,909.99) [3,032.46]	2,268.03 (2,607.86) [57]
795	RATLAM-MHOW-KHANDWA-AKOLA (GC)	4/2008	3/2022 (3/2026)	3,503.69 (5,677.80)	3,030.93 (2,517.31)

			[3/2026]	[6,021.00]	[48]
796	SATNA - REWA (50 KM)	11/2015	3/2026 (3/2026) [3/2026]	500.00 (495.44) [500.00]	0.00 (0.00) [0]
	Road Transport And Highways				
797	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 90F EXISTING SH-19 KM 26+5	8/2021	9/2025 (-) [9/2025]	581.65 (-) [581.65]	67.19 (0.00) [0]
798	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125	1/2021	10/2023 (-) [10/2023]	428.04 (-) [328.77]	297.32 (-99.27) [0]
799	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-)0.650 TO KM. 132.955 OF NH-552G	10/2020	6/2023 (11/2023) [6/2023]	506.56 (498.47) [498.47]	428.09 (-8.09) [0]
800	2L+PS OF THIKRI ANJAD SECTION OF NH-347B	11/2017	7/2018 (8/2021) [9/2023]	249.05 (-) [249.05]	221.19 (0.00) [0]
801	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D	1/2020	6/2024 (-) [6/2024]	909.84 (-) [909.84]	304.66 (0.00) [0]
802	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON]	9/2021	9/2023 (-) [12/2023]	774.16 (-) [774.16]	392.54 (0.00) [3]
803	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI]	2/2023	2/2025 (-) [2/2025]	520.28 (-) [520.28]	141.97 (0.00) [0]
804	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL]	9/2021	9/2023 (-) [12/2023]	814.04 (-) [913.89]	415.49 (99.85) [3]
805	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND	1/2021	4/2024 (-) [4/2024]	1,001.69 (-) [1,001.69]	190.18 (0.00) [0]
806	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II)	1/2020	10/2024 (-) [6/2024]	876.37 (-) [876.37]	242.63 (0.00) [-4]
807	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69	2/2022	3/2024 (-) [3/2024]	417.51 (-) [417.51]	101.49 (0.00) [0]
808	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I)	3/2021	4/2024 (-) [4/2024]	790.78 (-) [790.78]	210.79 (0.00) [0]
809	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III)	1/2020	10/2024 (-) [6/2024]	823.05 (-) [823.05]	215.33 (0.00) [-4]
810	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D	10/2020	10/2024 (-) [10/2024]	1,352.56 (-) [1,352.56]	564.39 (0.00) [0]
811	4LBERKHEDI TO GODPEHRA NH-44	2/2022	11/2024 (-) [11/2024]	524.84 (-) [524.84]	1,654.37 (0.00) [0]
812	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N	8/2022	7/2024 (-) [7/2024]	207.77 (-) [207.77]	3.62 (0.00) [0]
813	ANJANGAON TO MAH/MP BORDER	1/2017	6/2019 (-) [1/2023]	359.00 (359.00) [359.00]	326.56 (0.00) [0]

814	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN)	12/2017	2/2020 (-) [10/2023]	950.27 (-) [950.27]	558.29 (0.00) [44]
815	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM.	11/2017	3/2018 (3/2022) [11/2023]	392.33 (470.72) [470.72]	436.44 (78.39) [68]
816	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF	8/2019	4/2023 (-) [11/2023]	323.51 (-) [323.51]	18.35 (0.00) [7]
817	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A	6/2015	/ (-) [0/0]	390.51 (-) [390.51]	306.63 (0.00) [0]
818	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V	12/2017	11/2022 (-) [11/2023]	656.98 (-) [840.00]	1,103.00 (183.02) [12]
819	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA	10/2019	12/2021 (11/2022) [11/2023]	743.88 (-) [743.89]	832.00 (0.01) [23]
820	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA	12/2017	2/2022 (11/2022) [11/2023]	1,094.97 (-) [1,094.97]	1,188.00 (0.00) [21]
821	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM	12/2017	12/2022 (-) [11/2023]	217.96 (-) [884.00]	2,298.00 (666.04) [11]
822	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH.	1/2017	3/2017 (12/2021) [10/2023]	205.05 (-) [205.05]	144.43 (0.00) [79]
823	DHANGAON - BORGAN SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV]	11/2018	8/2023 (11/2023) [1/2024]	831.00 (-) [831.00]	659.84 (0.00) [5]
824	INDORE - HARDI (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903]	1/2022	10/2024 (-) [10/2024]	1,011.29 (-) [1,011.29]	24.35 (0.00) [0]
825	INDORE - HARDI (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445]	10/2021	1/2024 (-) [1/2024]	1,146.22 (-) [1,146.22]	461.68 (0.00) [0]
826	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400	11/2015	1/2020 (6/2021) [4/2023]	628.45 (-) [628.45]	501.70 (0.00) [0]
827	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50	9/2019	9/2022 (-) [6/2023]	194.40 (-) [194.40]	139.70 (0.00) [0]
828	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE	2/2019	12/2021 (9/2022) [11/2023]	990.97 (-) [990.97]	1,092.00 (0.00) [23]
829	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG	3/2019	5/2020 (9/2023) [11/2023]	1,047.00 (-) [1,047.00]	1,169.00 (0.00) [42]
830	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM	2/2019	3/2022 (9/2023) [11/2023]	847.00 (-) [847.00]	920.50 (0.00) [20]

	RANNI VILLAGE TO				
831	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T	2/2019	3/2022 (9/2023) [11/2023]	996.27 (-) [996.27]	1,079.00 (0.00) [20]
832	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA	2/2018	3/2018 (3/2024) [3/2024]	169.63 (-) [169.63]	105.13 (0.00) [72]
833	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200	3/2015	8/2017 (12/2023) [12/2023]	511.83 (-) [511.83]	475.93 (0.00) [76]
834	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS	3/2018	3/2018 (10/2021) [8/2023]	233.04 (-) [233.04]	187.88 (0.00) [0]
835	UPGRADATION OF PACHORE-SHUJALPUR ROAD TO 2L + PS	11/2017	2/2018 (9/2021) [4/2023]	184.62 (-) [184.62]	146.34 (0.00) [0]
836	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS	3/2018	3/2018 (12/2023) [12/2023]	214.69 (-) [214.69]	107.03 (0.00) [69]
837	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS	3/2018	3/2018 (10/2021) [4/2023]	162.56 (-) [162.56]	138.43 (0.00) [0]
	<u>Social Justice</u>				
838	CENTRE FOR DISABILITY SPORTS	2/2019	3/2024 (-) [3/2024]	170.99 (-) [170.99]	73.80 (0.00) [0]
	<u>Urban Development</u>				
839	BHOPAL METRO RAIL	11/2018	2/2023 (12/2026) [12/2026]	6,941.40 (-) [6,941.40]	1,581.25 (0.00) [46]
840	INDORE METRO RAIL	11/2018	2/2023 (12/2026) [12/2026]	7,500.80 (-) [7,500.80]	2,098.35 (0.00) [46]
	<u>MAHARASHTRA</u>				
	<u>Civil Aviation</u>				
841	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT	3/2017	4/2021 (-) [12/2023]	475.39 (-) [475.39]	451.77 (0.00) [32]
842	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM	6/2017	12/2020 (-) [11/2023]	255.68 (-) [255.68]	239.70 (0.00) [35]
	<u>Coal</u>				
843	DINESH (MAKARDHOKDA-III) OC (8.0 MTY)	2/2020	3/2027 (-) [3/2027]	1,184.33 (-) [1,184.33]	736.93 (0.00) [0]
844	ADASA UG TO OC (1.50 MTY)	11/2018	3/2024 (-) [3/2024]	333.43 (-) [333.43]	212.38 (0.00) [0]
845	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY)	9/2018	3/2024 (-) [3/2024]	313.34 (-) [313.34]	194.72 (0.00) [0]
846	AMALGAMATED YEKONA-I YEKONA-II	8/2015	3/2025 (-) [3/2025]	727.28 (-) [727.28]	507.65 (0.00) [0]
847	BELLORA-NAIGAON DEEP OC	11/2018	3/2021 (3/2024) [3/2024]	252.71 (-) [252.71]	121.74 (0.00) [36]

848	BHANEGAON OC (1.15MTY)	9/2022	3/2028 (-) [3/2028]	494.60 (-) [494.60]	97.51 (0.00) [0]
849	BHATADI EXPANSION OC	2/2020	3/2028 (-) [3/2028]	729.86 (-) [729.86]	158.78 (0.00) [0]
850	DHUPTALA OC(SASTI UG TO OC)	2/2019	3/2028 (-) [3/2028]	720.87 (-) [720.87]	173.17 (0.00) [0]
851	GHONSA EXPANSION DEEP OC	3/2021	3/2028 (-) [3/2028]	241.72 (-) [241.72]	58.79 (0.00) [0]
852	GOKUL EXPANSION OC	4/2021	3/2026 (-) [3/2026]	456.95 (-) [456.95]	147.40 (0.00) [0]
853	KOLGAON EXPANSION (DEEP) OC	1/2023	3/2027 (-) [3/2027]	206.19 (-) [206.19]	7.75 (0.00) [0]
854	MAKARDHOKDA I EXPANSION OC	6/2022	3/2026 (-) [3/2026]	497.06 (-) [497.06]	141.20 (0.00) [0]
855	MUNGOLI NIRGUDA EXTENSION (DEEP) OC	11/2020	3/2026 (-) [3/2026]	826.80 (-) [826.80]	348.79 (0.00) [0]
856	NEW MAJARI UG TO OC (3.0 MTY)	5/2019	3/2027 (-) [3/2027]	496.38 (-) [496.38]	127.09 (0.00) [0]
857	RPR PAUNI II EXPANSION OC	3/2023	3/2027 (-) [3/2027]	464.45 (-) [464.45]	178.21 (0.00) [0]
858	SAONER UG MINE I EXPANSION	1/2022	3/2028 (-) [3/2028]	253.51 (-) [253.51]	67.00 (0.00) [0]
859	SASTI EXPANSION OC	8/2020	3/2026 (-) [3/2026]	371.59 (-) [371.59]	80.86 (0.00) [0]
860	SINGHORI DEEP OC	5/2022	3/2029 (-) [3/2029]	421.84 (-) [421.84]	110.70 (0.00) [0]
861	UKNI DEEP OC	11/2018	3/2021 (3/2025) [3/2025]	318.14 (-) [318.14]	250.83 (0.00) [48]
	<u>Department Of Higher Education</u>				
862	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	1/2018	7/2020 (11/2023) [11/2023]	223.37 (275.00) [230.00]	187.75 (6.63) [40]
	<u>Petroleum</u>				
863	ANDHERI RESIDENTIAL TOWERS MUMBAI	6/2017	5/2025 (-) [5/2025]	281.35 (-) [281.35]	46.09 (0.00) [0]
864	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA)	9/2022	8/2025 (-) [8/2025]	165.00 (-) [165.00]	0.40 (0.00) [0]
865	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS	3/2022	3/2030 (-) [3/2030]	865.00 (-) [865.00]	15.60 (0.00) [0]
866	CITY GAS DISTRIBUTION NETWORK PROJECT AT AHMEDNAGAR AND AURANGABAD	4/2019	9/2028 (-) [9/2028]	3,972.18 (-) [3,972.18]	1,308.87 (0.00) [0]
867	CITY GAS DISTRIBUTION NETWORK	4/2019	11/2028	2,337.98	663.65

	PROJECT AT SANGLI AND SATARA		(-) [11/2028]	(-) [2,337.98]	(0.00) [0]
868	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL	4/2022	10/2024 (-) [10/2024]	341.43 (-) [341.43]	0.83 (0.00) [0]
869	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI	5/2022	3/2024 (-) [9/2024]	423.39 (-) [423.39]	70.10 (0.00) [6]
870	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK	6/2022	10/2025 (-) [10/2025]	4,144.41 (-) [4,144.41]	0.00 (0.00) [0]
871	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL	4/2021	6/2024 (-) [7/2025]	1,164.69 (-) [1,164.69]	210.16 (0.00) [13]
872	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY	9/2021	10/2023 (5/2024) [5/2024]	378.00 (-) [378.00]	109.57 (0.00) [7]
873	HEERA REDEVELOPMENT - PHASE III	6/2019	3/2022 (12/2023) [12/2023]	2,494.68 (-) [2,494.68]	2,386.95 (0.00) [21]
874	KOYALI AHMEDNAGAR SOLAPUR PIPELINE	5/2016	2/2022 (12/2023) [12/2023]	1,945.00 (2,251.00) [2,251.00]	2,066.22 (306.00) [22]
875	LEASE OF MBPT RECLAIMED LAND AT JAWAHAR DWEEP	12/2022	12/2023 (-) [12/2024]	410.00 (-) [410.00]	40.71 (0.00) [12]
876	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS	12/2015	4/2018 (12/2023) [5/2026]	3,190.69 (3,375.90) [3,375.90]	2,897.83 (185.21) [97]
877	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV	4/2019	3/2022 (12/2023) [12/2023]	3,228.80 (3,976.67) [3,976.67]	3,805.59 (747.87) [21]
878	PIPELINE REPLACEMENT PROJECT - VII	1/2022	5/2024 (-) [5/2024]	3,183.58 (-) [3,183.58]	1,534.05 (0.00) [0]
879	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND	5/2019	4/2025 (10/2025) [10/2025]	8,797.00 (11,256.00) [11,256.00]	2,331.91 (2,459.00) [6]
	<u>Power</u>				
880	BIKANER SOLAR POWER PROJECT	4/2022	5/2024 (-) [6/2024]	5,491.89 (532.00) [5,491.89]	2,269.70 (0.00) [1]
	<u>Railways</u>				
881	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	2/1997	3/2021 (-) [12/2025]	2,271.50 (-) [4,805.17]	3,545.10 (2,533.67) [57]
882	BARAMATI - LONAND	2/1999	3/2027 (-) [3/2025]	736.44 (-) [736.44]	0.00 (0.00) [-24]
883	DAUND - MANMAD (236 KM)	2/2016	3/2023 (12/2024) [12/2024]	1,876.00 (-) [2,081.27]	1,401.86 (205.27) [21]
884	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK)	1/2019	3/2026 (-) [3/2026]	492.76 (-) [492.76]	0.05 (0.00) [0]
885	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM)	2/2015	3/2023 (3/2027) [3/2027]	2,449.91 (-) [2,449.91]	955.84 (0.00) [48]
886	KALYAN-KASARA 3RD LINE	4/2011	3/2021	792.89	582.01

			(12/2025) [12/2025]	(-) [792.89]	(0.00) [57]
887	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK)	2/2023	3/2027 (3/2026) [3/2026]	836.12 (-) [836.12]	0.22 (0.00) [-12]
888	MANMAD - JALGAON - 3RD LINE (160 KM)	2/2016	3/2022 (12/2024) [12/2024]	1,035.16 (-) [1,035.16]	840.26 (0.00) [33]
889	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM	3/2010	/ (-) [3/2024]	265.88 (-) [311.36]	0.00 (45.48) [-]
890	MUMBAI URBAN TRANSPORT PROJECT PHASE-II	4/2008	3/2014 (-) [3/2014]	5,300.00 (-) [918.53]	284.75 (-4,381.47) [0]
891	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG	8/2022	8/2027 (-) [3/2027]	955.00 (-) [955.39]	0.00 (0.39) [-5]
892	PUNE-MIRAJ-LONDA (467 KM)	2/2015	3/2024 (6/2024) [6/2024]	3,627.47 (3,627.00) [6,463.49]	2,945.40 (2,836.02) [3]
893	RAJNANDGAON - NAGPUR - 3RD LINE (SECR)	9/2016	3/2023 (12/2023) [12/2024]	1,908.51 (2,753.05) [3,544.25]	2,354.89 (1,635.74) [21]
894	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK)	1/2019	3/2028 (-) [3/2027]	904.92 (-) [904.92]	0.36 (0.00) [-12]
895	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A	3/2012	/ (-) [3/2024]	217.38 (-) [393.62]	142.48 (176.24) [-]
896	WADSA-GADHCHIROLI NEW LINE (52.36 KM)	6/2018	12/2021 (-) [12/2025]	229.00 (-) [1,096.00]	230.25 (867.00) [48]
897	WARDHA - NAGPUR - 4TH LINE (76 KM)	2/2016	3/2023 (3/2025) [3/2025]	637.95 (-) [637.95]	525.03 (0.00) [24]
898	WARDHA-BALHARSHAH - 3RD LINE (132 KM)	2/2015	3/2022 (3/2025) [3/2025]	1,272.19 (-) [1,384.72]	773.28 (112.53) [36]
899	WARDHA-NANDED MAHARASHTRA	4/2008	3/2023 (12/2026) [3/2024]	3,168.29 (-) [3,445.48]	1,752.78 (277.19) [12]
900	WARDHA-SEWAGRAM NGP 3RD LINE	4/2012	3/2022 (3/2025) [3/2025]	540.02 (-) [540.02]	421.63 (0.00) [36]
	<u>Road Transport And Highways</u>				
901	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63]	9/2019	7/2021 (-) [12/2023]	228.82 (-) [228.82]	140.34 (0.00) [29]
902	2 LANE + PS PIMPLNER TO SATANA - [DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G]	9/2019	7/2021 (-) [12/2023]	277.81 (-) [277.81]	143.54 (0.00) [29]
903	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800)	3/2017	3/2020 (7/2022) [7/2024]	744.64 (-) [1,007.00]	257.01 (262.36) [52]
904	4-LANNING OF KODEBAD-DHAMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT	11/2016	3/2019 (-) [12/2023]	446.17 (-) [356.62]	339.19 (-89.55) [57]
905	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400	3/2016	/ (-)	1,142.62 (1,907.03)	1,056.08 (0.00)

	UNDER HYBRID ANNUITY MODE		[12/2023]	[1,142.62]	[-]
906	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE	3/2016	/ (-) [12/2023]	1,101.58 (-) [1,101.58]	608.53 (0.00) [-]
907	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI	11/2016	3/2019 (7/2023) [7/2023]	400.25 (-) [304.07]	299.68 (-96.18) [0]
908	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00)	11/2016	7/2021 (12/2023) [12/2023]	1,064.88 (-) [1,021.00]	836.30 (-43.88) [29]
909	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580)	3/2017	3/2017 (5/2021) [9/2024]	1,059.73 (1,071.00) [1,071.00]	837.73 (11.27) [90]
910	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53	2/2021	11/2023 (-) [3/2024]	540.21 (-) [540.21]	196.87 (0.00) [4]
911	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I) [AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00	12/2021	12/2023 (-) [12/2023]	605.00 (605.00) [605.00]	534.73 (0.00) [0]
912	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR-SOLPAUR DISTR	1/2022	1/2024 (-) [1/2024]	629.00 (629.00) [629.00]	518.47 (0.00) [0]
913	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI	12/2019	11/2022 (9/2023) [9/2023]	1,393.95 (1,393.95) [576.00]	527.13 (-817.95) [0]
914	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361	3/2018	3/2021 (6/2023) [12/2023]	1,169.04 (-) [1,693.95]	1,010.33 (524.91) [33]
915	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG)	9/2021	9/2023 (9/2023) [3/2024]	624.45 (627.79) [627.79]	345.89 (3.34) [6]
916	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S	5/2022	5/2024 (-) [5/2024]	519.93 (-) [519.93]	219.82 (0.00) [0]
917	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S	1/2022	5/2024 (5/2024) [5/2024]	1,833.73 (-) [1,833.73]	219.82 (0.00) [0]
918	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG)	9/2021	9/2023 (9/2023) [3/2024]	667.66 (666.21) [666.21]	358.96 (-1.45) [6]
919	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J	2/2021	10/2023 (-) [4/2024]	1,166.96 (-) [1,251.00]	852.88 (84.04) [6]
920	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B	3/2022	10/2024 (10/2024) [10/2024]	1,013.33 (-) [1,111.33]	219.96 (98.00) [0]
921	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG-III)	5/2023	5/2025 (-) [5/2025]	986.00 (-) [986.00]	27.82 (0.00) [0]
922	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG – II)	5/2023	5/2025 (-) [5/2025]	839.00 (-) [839.00]	4.90 (0.00) [0]
923	4L OF RATNAGIRI - KOLHAPUR	11/2022	11/2024	930.00	133.41

	SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (		(-) [11/2024]	(-) [930.00]	(0.00) [0]
924	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I)	1/2023	1/2025 (-) [1/2025]	1,025.20 (-) [1,025.20]	130.90 (0.00) [0]
925	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II)	12/2022	12/2024 (-) [12/2024]	1,749.86 (-) [1,749.86]	426.00 (0.00) [0]
926	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800	10/2021	1/2024 (-) [3/2024]	815.77 (-) [815.77]	241.87 (0.00) [2]
927	AHMADPUR TO PIMPLA	1/2017	8/2019 (-) [12/2023]	422.38 (-) [422.38]	262.59 (0.00) [52]
928	AHMEDNAGAR BYPASS	7/2021	7/2023 (-) [1/2024]	715.00 (715.00) [715.00]	489.75 (0.00) [6]
929	AKOLA TO AKOT	1/2017	6/2019 (-) [11/2023]	313.95 (-) [313.95]	270.26 (0.00) [53]
930	AMDNI TO SAONER	1/2017	6/2019 (-) [10/2023]	396.91 (397.00) [396.91]	289.79 (0.00) [52]
931	ARDHAPUR TO HIMAYATNAGAR	12/2017	6/2020 (-) [12/2023]	426.06 (426.00) [426.06]	271.40 (0.00) [42]
932	AURANGABAD TO SILLOD	2/2017	6/2019 (-) [12/2023]	456.32 (541.93) [456.32]	342.78 (0.00) [54]
933	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794)	12/2019	9/2022 (-) [11/2023]	1,654.07 (-) [980.00]	724.63 (-674.07) [14]
934	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO	1/2023	12/2023 (-) [12/2023]	151.26 (-) [151.26]	56.87 (0.00) [0]
935	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH-	7/2021	11/2023 (-) [3/2024]	256.54 (-) [256.54]	64.22 (0.00) [4]
936	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS	10/2020	10/2022 (6/2023) [6/2023]	169.83 (-) [169.83]	201.04 (0.00) [0]
937	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG I) [AMRAVATI TO KURANKHED FROM KM. 166.00 TO KM. 220.00]	11/2019	7/2023 (-) [10/2023]	713.07 (-) [713.07]	281.00 (0.00) [3]
938	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG II) [KURANKHED TO SHELAD FROM KM. 220.00 TO KM. 270.00]	11/2019	2/2023 (-) [9/2023]	633.70 (-) [633.70]	244.30 (0.00) [0]
939	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (	10/2022	5/2024 (-) [5/2024]	332.00 (-) [332.00]	10.26 (0.00) [0]
940	BARASGAON TO RAHATEE	7/2016	9/2018	289.11	232.56

			(-) [12/2023]	(290.00) [289.11]	(0.00) [63]
941	BHANDARA TO GHOTITOK	1/2017	6/2019 (-) [1/2023]	392.83 (393.00) [392.83]	274.75 (0.00) [0]
942	BHOGAN KHURD TO KASHEDI	9/2017	6/2021 (-) [12/2023]	743.21 (743.00) [743.21]	911.64 (0.00) [30]
943	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80	3/2018	3/2023 (6/2023) [1/2024]	1,241.38 (-) [2,122.64]	1,577.64 (881.26) [10]
944	CHIKALI TO DHAD	3/2018	12/2019 (-) [3/2024]	189.46 (189.00) [189.46]	111.73 (0.00) [51]
945	CHIMUR TO WARORA	11/2016	3/2019 (-) [12/2023]	467.70 (-) [467.70]	323.36 (0.00) [57]
946	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10	3/2021	3/2024 (-) [3/2024]	478.83 (-) [478.83]	197.08 (0.00) [0]
947	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF	3/2018	7/2021 (-) [9/2024]	1,162.92 (1,182.87) [1,182.87]	235.92 (19.95) [38]
948	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN	12/2015	3/2019 (11/2023) [3/2024]	649.50 (-) [649.50]	322.30 (0.00) [60]
949	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI	10/2021	8/2023 (-) [12/2023]	188.69 (-) [188.69]	100.29 (0.00) [4]
950	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST	3/2017	3/2020 (-) [11/2023]	247.02 (-) [157.49]	71.75 (-89.53) [44]
951	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES	3/2022	10/2024 (-) [10/2024]	496.64 (-) [496.64]	0.00 (0.00) [0]
952	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO	6/2021	2/2024 (-) [3/2024]	169.15 (-) [169.15]	32.32 (0.00) [1]
953	DAHEGAON TO KUHI	1/2017	6/2019 (-) [11/2023]	228.89 (229.00) [228.89]	154.82 (0.00) [53]
954	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVERA SECTION OF NH 548DG (NHAVERA TO CHOU	10/2022	8/2024 (-) [8/2024]	304.68 (-) [304.68]	48.98 (0.00) [0]
955	DHAD BHOKARDAN TO BHOKARDHAN SILLOD	3/2018	12/2019 (-) [12/2023]	336.21 (336.00) [336.21]	236.11 (0.00) [48]
956	DHANGIPIPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK	3/2018	2/2020 (-) [8/2023]	217.14 (217.00) [217.14]	157.89 (0.00) [0]
957	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION	9/2021	9/2023 (2/2024) [2/2024]	618.45 (-) [618.45]	435.43 (0.00) [5]

958	DIGRAS DARWAH KARANJA	1/2017	6/2019 (-) [12/2023]	391.06 (391.00) [391.06]	270.40 (0.00) [54]
959	FARDAPUR TO JALGAON	2/2017	6/2019 (-) [12/2023]	456.45 (605.88) [456.45]	427.43 (0.00) [54]
960	FOUR LANING OF AURANGABAD- PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA .	10/2022	7/2024 (-) [7/2024]	490.40 (-) [289.00]	13.29 (-201.40) [0]
961	HELWAK TO KARAD	2/2017	7/2019 (-) [10/2023]	416.99 (-) [416.99]	225.83 (0.00) [51]
962	HIMAYATNAGAR TO PHULSAWANGI	3/2018	12/2019 (-) [12/2023]	294.87 (295.00) [294.87]	183.17 (0.00) [48]
963	INDAPUR TO VADPALE	1/2017	12/2019 (-) [3/2024]	1,202.52 (1,656.94) [1,202.52]	1,450.82 (0.00) [51]
964	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC	2/2019	2/2022 (-) [12/2023]	397.60 (-) [397.60]	354.31 (0.00) [22]
965	JAHIRABAD TO LATUR	1/2017	11/2019 (-) [11/2023]	461.96 (-) [461.96]	329.59 (0.00) [48]
966	JALGAON TO NANDURA	3/2018	12/2019 (-) [9/2023]	177.84 (177.00) [177.84]	110.20 (0.00) [0]
967	JALKOT TO TOGRI	7/2018	8/2020 (-) [12/2023]	299.92 (300.00) [299.92]	188.96 (0.00) [40]
968	JINTUR TO PARBHANI	1/2017	/ (-) [12/2023]	356.66 (-) [356.66]	209.48 (0.00) [-]
969	KANTE TO WAKED	3/2016	11/2019 (-) [12/2024]	1,230.02 (1,230.00) [1,230.02]	791.80 (0.00) [61]
970	KARAD PATAN CHIPLUN GUHAGAR	2/2017	6/2019 (-) [10/2023]	407.19 (407.00) [407.19]	323.02 (0.00) [52]
971	KARWANDI TO RAJURI	3/2018	12/2019 (-) [11/2023]	276.95 (277.00) [276.95]	160.94 (0.00) [47]
972	KHAMGAON TO DEULGAON SAKARSHA	3/2018	12/2019 (-) [1/2023]	249.29 (-) [249.29]	146.41 (0.00) [0]
973	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	2/2019	1/2022 (5/2023) [8/2023]	594.75 (594.75) [613.75]	563.69 (19.00) [0]
974	KOLDE TO KHETIYA	1/2017	7/2019 (-) [12/2023]	509.18 (-) [509.18]	283.13 (0.00) [53]
975	KOLHA TO NASRATPUR	4/2016	4/2019 (-) [12/2023]	281.78 (282.00) [281.78]	77.83 (0.00) [56]
976	KOPARGAON TO SAVALI VIHIR SECTION	9/2022	7/2024 (-) [7/2024]	195.38 (-) [195.38]	20.85 (0.00) [0]
977	KOTHARI TO DHANORA	9/2018	8/2020 (-)	301.38 (377.18)	240.32 (0.00)

			[11/2023]	[301.38]	[39]
978	KUMBHARI PHTA TO DEULGAON RAJA	2/2017	6/2019 (-) [12/2023]	406.51 (-) [406.51]	340.26 (0.00) [54]
979	KURUDWADI TO PANDHARPUR	1/2017	7/2019 (-) [11/2023]	307.63 (-) [307.63]	232.57 (0.00) [52]
980	MAHAD TO RAIGAD FORT	7/2018	5/2020 (-) [12/2023]	237.40 (-) [237.40]	73.12 (0.00) [43]
981	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER	3/2018	12/2019 (-) [10/2023]	256.15 (-) [256.15]	126.62 (0.00) [46]
982	MALEWADA TO CHIMUR	10/2016	6/2019 (-) [9/2023]	322.55 (-) [322.55]	242.09 (0.00) [0]
983	MANSAR TO SALAIKHURD	1/2018	12/2019 (-) [11/2023]	418.36 (-) [418.36]	263.13 (0.00) [47]
984	MANTHA TALUKAS BORDER TO PARTUR	1/2017	7/2019 (-) [12/2023]	486.19 (-) [486.19]	315.19 (0.00) [53]
985	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA	2/2018	10/2021 (5/2023) [5/2023]	1,061.29 (1,061.29) [683.10]	685.97 (-378.19) [0]
986	MEHKAR TO AJISPUR	1/2017	7/2019 (-) [8/2023]	232.77 (-) [232.77]	151.60 (0.00) [0]
987	MHASWAD TO TEMBHURNI	1/2017	7/2019 (-) [12/2023]	488.60 (-) [488.60]	279.42 (0.00) [53]
988	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	2/2019	1/2022 (5/2023) [8/2023]	731.89 (731.99) [731.99]	650.94 (0.10) [0]
989	NAGAJ TO VAIJAPUR	1/2017	6/2019 (-) [1/2023]	376.72 (377.00) [376.72]	273.87 (0.00) [0]
990	NAGPUR RING ROAD PACKAGE-1	3/2016	7/2019 (7/2023) [12/2023]	546.00 (-) [546.00]	490.56 (0.00) [53]
991	NAGPUR RING ROAD PACKAGE-2	3/2016	7/2019 (3/2024) [3/2024]	591.66 (-) [591.66]	479.96 (0.00) [56]
992	NALDURG TO AKKALKOT	2/2018	12/2019 (-) [3/2024]	274.50 (275.00) [274.50]	143.39 (0.00) [51]
993	NANDED TO JALKOT	12/2017	9/2019 (-) [12/2023]	456.93 (457.00) [456.93]	278.22 (0.00) [51]
994	NASRATPUR TO BARASGAON	7/2016	9/2019 (-) [3/2024]	406.54 (407.00) [406.54]	274.30 (0.00) [54]
995	NILAJPHATA TO BHANDARA	1/2018	5/2020 (-) [12/2023]	420.63 (421.00) [420.63]	219.40 (0.00) [43]
996	OSMANNAGAR TO KUNDRAL	9/2017	8/2020 (-) [12/2023]	344.25 (344.00) [344.25]	192.90 (0.00) [40]
997	PAITHAN TO SHIRUR	3/2017	6/2019 (-) [3/2024]	341.80 (-) [341.80]	203.09 (0.00) [57]

998	PALPHATA TO PHULAMBARI	3/2018	12/2019 (-) [9/2023]	227.19 (227.00) [227.19]	141.92 (0.00) [0]
999	PANCHARAL TO MANDANGHAR	7/2018	5/2020 (-) [12/2023]	381.08 (302.00) [381.08]	45.66 (0.00) [43]
1000	PANDHARPUR TO SANGOLA	7/2017	7/2019 (-) [9/2023]	218.38 (-) [218.38]	182.63 (0.00) [0]
1001	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS	3/2018	7/2024 (-) [7/2024]	152.03 (-) [152.03]	81.35 (0.00) [0]
1002	PARBHANI TO GANGKHED	3/2018	12/2019 (-) [10/2023]	238.19 (238.00) [238.19]	194.54 (0.00) [46]
1003	PARLI PIMPLA DAHIGUDA	2/2017	6/2019 (-) [8/2023]	205.72 (206.00) [205.72]	85.71 (0.00) [0]
1004	PARTUR TO MAJALGAON	1/2017	7/2019 (-) [12/2023]	420.57 (-) [420.57]	270.28 (0.00) [53]
1005	PATAS-VASUNDE PHATA - BARAMATI BYPASS	9/2021	9/2023 (9/2023) [9/2023]	531.86 (532.41) [532.41]	500.15 (0.55) [0]
1006	PEN TO KHOPOLI	3/2018	3/2018 (-) [1/2024]	301.39 (302.00) [301.39]	170.12 (0.00) [70]
1007	PIMPLA TO MANJARSUMBHA	1/2017	8/2019 (-) [12/2023]	595.77 (-) [595.77]	357.73 (0.00) [52]
1008	PUNE RAIGARH DISTRICT BORDER TO MANGAON	3/2018	12/2019 (-) [8/2022]	223.46 (-) [223.46]	123.46 (0.00) [0]
1009	PUNE TO MALE VILLAGE	3/2018	12/2019 (-) [12/2023]	228.31 (-) [228.31]	100.97 (0.00) [48]
1010	RALEGAON TO RAMTIRTH	1/2017	7/2019 (-) [8/2023]	210.81 (-) [210.81]	210.81 (0.00) [0]
1011	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA	11/2021	9/2023 (-) [12/2023]	228.01 (-) [228.01]	94.01 (0.00) [3]
1012	REHABILITATION AND UP- GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN	2/2023	12/2024 (-) [12/2024]	414.81 (-) [414.81]	0.00 (0.00) [0]
1013	REHABILITATION AND UP- GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16	8/2022	4/2025 (-) [4/2025]	206.54 (-) [206.54]	0.00 (0.00) [0]
1014	REHABILITATION AND UP- GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH	12/2022	9/2024 (-) [9/2024]	213.32 (-) [213.32]	7.45 (0.00) [0]
1015	REHABILITATION AND UP- GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND	3/2022	7/2025 (-) [7/2025]	778.18 (-) [778.18]	39.43 (0.00) [0]
1016	REHABILITATION AND UPGRADATION OF BHOKARDAN TO	8/2022	6/2024 (-)	291.37 (-)	68.39 (0.00)

	KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ		[6/2024]	[291.37]	[0]
1017	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM	1/2015	/ (-) [12/2023]	225.81 (-) [225.81]	167.96 (0.00) [-]
1018	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7	9/2022	7/2024 (-) [7/2024]	157.62 (-) [157.62]	2.18 (0.00) [0]
1019	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT	2/2023	12/2024 (-) [12/2024]	261.82 (-) [261.82]	58.28 (0.00) [0]
1020	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0	3/2023	5/2025 (-) [5/2025]	428.80 (-) [428.80]	25.00 (0.00) [0]
1021	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO	2/2023	12/2024 (-) [12/2024]	245.61 (-) [245.61]	7.99 (0.00) [0]
1022	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE	6/2021	11/2024 (-) [11/2024]	574.00 (-) [574.00]	574.00 (0.00) [0]
1023	REPANPALLI TO SIRONCHA	3/2022	6/2022 (-) [6/2024]	282.07 (-) [282.07]	34.65 (0.00) [24]
1024	SALAIKHURD TO TIRORA	1/2018	12/2019 (-) [12/2023]	415.25 (415.25) [415.25]	274.02 (0.00) [48]
1025	SARSAM TO KOTHARI	2/2016	7/2019 (-) [12/2023]	545.64 (-) [545.64]	232.64 (0.00) [53]
1026	SATARA MURVAD PILLOV PANDHARPUR	1/2017	/ (-) [6/2024]	388.44 (-) [388.44]	240.05 (0.00) [-]
1027	SATARA TO MHASWAD	1/2017	7/2019 (-) [12/2023]	653.46 (-) [653.46]	369.62 (0.00) [53]
1028	SELDOH TO PANVAR	7/2018	5/2020 (-) [3/2024]	404.33 (404.00) [404.33]	140.65 (0.00) [46]
1029	SHAHPUR PATGAON SECTION I	1/2018	12/2019 (-) [3/2024]	150.79 (-) [150.79]	81.14 (0.00) [51]
1030	SHEWALI (SAKRI) - NANDURBAR	9/2022	4/2024 (-) [4/2024]	232.59 (-) [232.59]	75.60 (0.00) [0]
1031	SHIROD SHAHPURER TO NANDED	1/2017	7/2019 (-) [10/2023]	211.34 (-) [211.34]	136.33 (0.00) [51]
1032	SHIRUR TO KHARDA	2/2017	6/2019 (-) [12/2023]	381.77 (-) [381.77]	199.48 (0.00) [54]
1033	SILLOD TO FARDAPUR	2/2017	6/2019 (-) [10/2023]	337.46 (432.98) [337.46]	335.30 (0.00) [52]
1034	STRENGTHING AND WIDINING OF	11/2021	6/2024	157.72	55.38

	EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL)		(-) [6/2024]	(-) [157.72]	(0.00) [0]
1035	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0	2/2019	2/2022 (12/2023) [12/2023]	493.00 (-) [493.00]	374.15 (0.00) [22]
1036	UP-GRADATION OF TIROGA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIROGA) TO KM 191+	8/2021	4/2023 (-) [5/2024]	288.14 (-) [288.14]	53.99 (0.00) [13]
1037	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG	8/2022	3/2024 (-) [3/2024]	185.59 (-) [185.59]	45.79 (0.00) [0]
1038	UPGRADATION AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO	11/2021	9/2023 (-) [4/2024]	224.44 (-) [224.44]	57.52 (0.00) [7]
1039	UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH	11/2021	2/2022 (-) [12/2023]	223.35 (-) [223.35]	141.07 (0.00) [22]
1040	UPGRADATION OF EXISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI	12/2021	5/2024 (-) [5/2024]	167.97 (-) [167.97]	10.50 (0.00) [0]
1041	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI)	5/2022	5/2024 (-) [5/2024]	1,260.00 (-) [1,260.00]	302.03 (0.00) [0]
1042	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD)	3/2022	3/2024 (-) [3/2024]	1,549.02 (-) [1,549.02]	334.25 (0.00) [0]
1043	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN)	2/2022	2/2024 (-) [2/2024]	2,747.00 (-) [2,747.00]	569.46 (0.00) [0]
1044	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI)	11/2022	5/2024 (-) [5/2024]	1,124.00 (-) [1,124.00]	142.23 (0.00) [0]
1045	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE)	11/2022	10/2024 (5/2024) [5/2024]	990.00 (-) [990.00]	153.78 (0.00) [-5]
1046	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ)	11/2022	10/2024 (-) [10/2024]	1,450.00 (-) [1,450.00]	186.84 (0.00) [0]
1047	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE)	9/2021	7/2025 (-) [7/2025]	2,208.68 (-) [2,208.68]	134.20 (0.00) [0]
1048	VITA TO NAGAJ	3/2018	12/2019 (-) [12/2023]	304.58 (305.00) [304.58]	150.26 (0.00) [48]
1049	WADI TO ASOLA	1/2017	9/2019 (-) [11/2023]	363.82 (364.00) [363.82]	154.65 (0.00) [50]
1050	WADIGODRI TO DHANGRIPIMPRI	3/2018	2/2020 (-) [9/2023]	194.23 (194.00) [194.23]	136.55 (0.00) [0]
1051	WAKAN PALI KHOPOLI	1/2017	5/2019	376.19	118.74

			(-) [10/2023]	(-) [376.19]	(0.00) [53]
1052	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	2/2019	1/2022 (6/2023) [6/2023]	362.46 (372.46) [372.46]	346.15 (10.00) [0]
1053	WARDHA TO ARVI	2/2018	4/2020 (-) [12/2023]	313.58 (-) [313.58]	230.41 (0.00) [44]
	<u>Urban Development</u>				
1054	MUMBAI METRO LINE 3 (COLABA- BANDRA-SEEPZ)	7/2013	3/2020 (-) [12/2023]	23,136.00 (-) [37,276.00]	25,499.23 (14,140.00) [45]
1055	NAGPUR METRO RAIL PROJECT PHASE II	12/2022	12/2027 (-) [12/2027]	6,708.00 (-) [6,708.00]	79.78 (0.00) [0]
1056	PUNE METRO RAIL PROJECT (PHASE 1)	12/2016	11/2021 (3/2024) [3/2024]	11,420.00 (13,656.22) [13,656.22]	11,180.03 (2,236.22) [28]
	<u>Water Resources</u>				
1057	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA	3/2017	12/2019 (9/2023) [12/2023]	233.57 (-) [233.57]	211.71 (0.00) [48]
	<u>MANIPUR</u>				
	<u>Civil Aviation</u>				
1058	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX	11/2021	7/2024 (12/2024) [12/2024]	499.00 (-) [499.00]	83.88 (0.00) [5]
	<u>Railways</u>				
1059	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	4/2003	3/2011 (3/2025) [3/2025]	4,454.17 (12,274.06) [14,322.00]	14,010.64 (9,867.83) [168]
	<u>Road Transport And Highways</u>				
1060	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A)	3/2020	6/2022 (12/2023) [2/2024]	292.24 (-) [292.24]	127.86 (0.00) [20]
1061	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B)	6/2020	8/2022 (-) [3/2024]	365.53 (-) [365.53]	142.51 (0.00) [19]
1062	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A)	3/2020	6/2022 (-) [11/2023]	167.95 (204.12) [167.95]	77.72 (0.00) [17]
1063	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B)	7/2020	8/2022 (-) [11/2023]	177.76 (-) [177.76]	70.23 (0.00) [15]
1064	AKASH BRIDGE - JESSAMI SECTION PKG-2	3/2022	2/2025 (-) [2/2025]	152.11 (-) [152.11]	19.35 (0.00) [0]
1065	CHURACHANPUR TUIVAI PKG-3	7/2021	10/2023 (2/2024) [6/2024]	673.27 (-) [673.27]	281.57 (0.00) [8]
1066	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH- 102A FROM	9/2021	2/2024 (-) [2/2024]	310.76 (-) [310.76]	72.39 (0.00) [0]
1067	IMPHAL - KHONGSANG PKG-2	3/2021	12/2022 (11/2023) [3/2024]	195.14 (-) [195.14]	38.85 (0.00) [15]
1068	IMPHAL - KHONGSANG PKG-3	7/2021	3/2023 (2/2024) [3/2024]	467.00 (-) [467.00]	144.76 (0.00) [12]

1069	IMPHAL - KHONGSANG PKG-4	8/2021	12/2023 (-) [3/2024]	579.63 (-) [579.63]	61.46 (0.00) [3]
1070	IMPHAL - KHONGSANG PKG-5	12/2021	5/2024 (-) [5/2024]	410.68 (-) [410.68]	48.66 (0.00) [0]
1071	IMPHAL - KHONGSANG PKG-6	12/2021	2/2025 (-) [2/2025]	504.76 (-) [504.76]	26.41 (0.00) [0]
1072	IMPHAL – MOREH (PACKAGE 4)	3/2021	1/2023 (-) [12/2023]	277.99 (-) [277.99]	129.71 (0.00) [11]
1073	IMPHAL – MOREH PACKAGE- 3	3/2021	12/2022 (-) [12/2023]	259.31 (-) [259.31]	139.57 (0.00) [12]
1074	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO	8/2020	4/2022 (-) [4/2022]	268.98 (-) [268.98]	22.08 (0.00) [0]
1075	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI	8/2020	4/2022 (-) [4/2022]	228.97 (-) [228.97]	0.00 (0.00) [0]
1076	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI	8/2020	4/2022 (-) [3/2024]	379.39 (-) [379.39]	186.51 (0.00) [23]
1077	IMPROVEMENT/WIDENING TO 2 LANING OF STRETCH FROM KHONGSANG TO TAMENGLONG OF NH-137	3/2019	7/2022 (-) [3/2023]	471.00 (-) [471.00]	319.81 (0.00) [0]
1078	MARAM - PEREN PKG-3	8/2021	5/2023 (-) [5/2024]	467.41 (-) [467.41]	151.84 (0.00) [12]
1079	MARIAM - PEREN (PKG 1B)	2/2021	12/2022 (-) [5/2024]	188.36 (-) [188.36]	85.97 (0.00) [17]
1080	MARIAM - PEREN (PKG 2A)	7/2021	3/2023 (-) [3/2023]	204.58 (-) [204.58]	126.78 (0.00) [0]
1081	MARIAM - PEREN PKG-1A	2/2021	12/2022 (-) [2/2024]	226.32 (-) [226.32]	52.05 (0.00) [14]
1082	MARIAM - PEREN PKG-2B	2/2021	12/2022 (-) [12/2023]	232.26 (-) [232.26]	147.43 (0.00) [12]
1083	SENAPATI- IMPHAL PKG-5B	3/2021	1/2023 (-) [5/2024]	211.70 (-) [211.70]	3.49 (0.00) [16]
1084	TAMENGLONG - MAHUR PKG-1	7/2021	3/2023 (10/2023) [3/2024]	185.80 (-) [185.80]	63.79 (0.00) [12]
1085	TAMENGLONG - MAHUR PKG-2	7/2021	3/2023 (5/2024) [5/2024]	483.87 (-) [483.87]	216.98 (0.00) [14]
1086	TAMENGLONG - MAHUR PKG-3	3/2021	12/2022 (-) [3/2024]	234.08 (-) [234.08]	112.75 (0.00) [15]
1087	TAMENGLONG - MAHUR PKG-4	7/2021	3/2023 (9/2023) [3/2024]	198.77 (-) [198.77]	58.95 (0.00) [12]

1088	TAMENGLONG - MAHUR PKG-5	8/2021	5/2023 (12/2023) [5/2024]	477.86 (-) [477.86]	68.12 (0.00) [12]
1089	TAMENGLONG - MAHUR PKG-6	9/2021	5/2023 (10/2023) [5/2024]	311.18 (-) [311.18]	127.75 (0.00) [12]
	MEGHALAYA				
	Department Of Higher Education				
1090	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA	9/2013	9/2014 (12/2023) [12/2023]	484.32 (429.70) [429.70]	263.75 (-54.62) [111]
	Doner				
1091	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR	4/2014	9/2017 (-) [9/2017]	151.33 (-) [151.33]	148.33 (0.00) [0]
	Railways				
1092	NEW BG LINE FROM BYRNIHAT TO SHILLONG	4/2010	3/2021 (-) [0/0]	906.46 (1,202.33) [8,324.28]	269.80 (7,417.82) [0]
	Road Transport And Highways				
1093	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (	11/2020	12/2023 (10/2025) [12/2023]	351.12 (-) [351.12]	181.82 (0.00) [0]
1094	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM	3/2019	3/2022 (5/2023) [12/2023]	306.28 (-) [306.28]	196.91 (0.00) [21]
1095	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B	11/2020	12/2023 (-) [12/2023]	284.21 (-) [284.21]	45.46 (0.00) [0]
1096	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL	11/2020	12/2023 (-) [9/2023]	525.68 (-) [525.68]	357.84 (0.00) [0]
1097	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL	11/2020	12/2023 (-) [7/2023]	445.51 (-) [445.51]	191.35 (0.00) [0]
1098	RANIKOR- MAHESHKHOLA-BAGHMARA PKG-2	11/2021	6/2024 (-) [6/2024]	283.50 (261.40) [283.50]	98.20 (0.00) [0]
1099	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3	3/2021	12/2022 (11/2023) [3/2024]	260.21 (-) [260.21]	152.81 (0.00) [15]
1100	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA)	10/2020	4/2022 (1/2024) [1/2024]	157.86 (-) [157.86]	105.01 (0.00) [21]
1101	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06	8/2020	2/2022 (12/2023) [12/2023]	302.88 (-) [302.88]	91.62 (0.00) [22]
1102	REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM	9/2021	5/2024 (5/2024) [5/2024]	359.86 (-) [359.86]	181.47 (0.00) [0]
1103	WIDENING TO 2-LANE WITH	4/2017	9/2021	553.51	294.41

	GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T		(7/2023) [2/2024]	(610.09) [553.51]	(0.00) [29]
	<u>MIZORAM</u>				
	<u>Railways</u>				
1104	BHAIRABI SAIRONG, NL, NEFR	4/2008	3/2014 (-) [10/2024]	2,393.47 (5,021.45) [8,605.00]	6,840.12 (6,211.53) [127]
	<u>Road Transport And Highways</u>				
1105	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54	9/2020	10/2022 (7/2023) [10/2023]	275.02 (-) [275.02]	170.79 (0.00) [12]
1106	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I)	3/2020	7/2022 (8/2023) [12/2023]	206.88 (219.33) [278.98]	234.02 (72.10) [17]
1107	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III)	3/2020	7/2022 (8/2023) [12/2023]	292.24 (331.17) [331.17]	241.27 (38.93) [17]
1108	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV)	3/2020	7/2022 (7/2023) [10/2023]	281.78 (253.41) [253.41]	231.12 (-28.37) [15]
1109	DULTE- KWALKULH - CHAMPAI PKG.1	3/2021	12/2022 (11/2023) [11/2023]	374.39 (374.39) [374.39]	272.49 (0.00) [11]
1110	DULTE- KWALKULH - CHAMPAI PKG.2	3/2021	12/2022 (7/2023) [1/2024]	233.25 (233.25) [233.25]	157.59 (0.00) [13]
1111	DULTE- KWALKULH - CHAMPAI PKG.3	3/2021	6/2023 (1/2024) [1/2024]	674.71 (674.71) [674.71]	534.09 (0.00) [7]
1112	KEIFANG - TUVAI PKG-1	9/2021	5/2023 (2/2024) [4/2024]	492.94 (492.94) [492.94]	257.78 (0.00) [11]
1113	TLABUNG - LUNGLEI PKG-A	3/2021	12/2022 (10/2023) [12/2024]	698.44 (698.45) [698.45]	237.41 (0.01) [24]
1114	TLABUNG - LUNGLEI PKG-B	3/2021	1/2023 (11/2023) [12/2024]	740.58 (740.58) [740.58]	125.41 (0.00) [23]
1115	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (1/2024) [1/2024]	519.09 (775.47) [775.47]	540.34 (256.38) [9]
1116	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	6/2023 (12/2023) [1/2024]	642.96 (1,139.85) [1,139.85]	548.78 (496.89) [7]
1117	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (10/2023) [1/2024]	537.82 (820.42) [820.42]	643.95 (282.60) [9]
1118	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2024 (7/2024) [7/2024]	404.29 (723.80) [723.80]	467.71 (319.51) [3]
1119	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER	4/2017	9/2023 (5/2024)	428.11 (777.50)	444.45 (349.39)

	CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO		[5/2024]	[777.50]	[8]
1120	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	6/2023 (2/2024) [2/2024]	518.53 (902.20) [902.20]	643.26 (383.67) [8]
1121	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (11/2023) [1/2024]	473.18 (667.06) [667.06]	474.10 (193.88) [9]
1122	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	7/2023 (2/2024) [2/2024]	640.07 (1,134.72) [640.07]	978.96 (0.00) [7]
	<u>MULTI STATE</u>				
	<u>Coal</u>				
1123	BINA KAKRI AMALGAMATION OCP 14 MTPA	8/2020	3/2024 (-) [3/2025]	836.42 (-) [836.42]	438.16 (0.00) [12]
1124	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY)	2/2017	3/2021 (3/2025) [3/2025]	328.00 (-) [328.00]	321.05 (0.00) [48]
1125	NILJAI EXPANSION (DEEP) OC (3.5 MTY)	8/2016	3/2022 (3/2025) [3/2025]	319.76 (319.76) [319.76]	277.61 (0.00) [36]
	<u>Dpiit</u>				
1126	NATIONAL INDUSTRIAL CORRIDOR PROJECT	9/2011	3/2027 (3/2027) [3/2027]	20,084.00 (20,084.00) [20,084.00]	9,713.21 (0.00) [0]
	<u>Petroleum</u>				
1127	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS	6/2019	12/2029 (3/2030) [3/2030]	169.00 (-) [169.00]	65.65 (0.00) [3]
1128	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS	6/2019	2/2028 (-) [2/2028]	303.00 (-) [303.00]	192.90 (0.00) [0]
1129	DHAMRA HALDIA PIPELINE PROJECT	3/2020	11/2022 (12/2023) [6/2024]	1,030.65 (-) [1,030.65]	671.70 (0.00) [19]
1130	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	6/2009	12/2012 (11/2024) [11/2024]	2,915.00 (5,909.00) [5,909.00]	3,574.70 (2,994.00) [143]
1131	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT	6/2020	5/2023 (10/2024) [10/2024]	7,844.25 (-) [7,844.25]	4,847.60 (0.00) [17]
1132	NORTH EAST GAS GRID	11/2020	3/2024 (3/2025) [3/2025]	9,265.00 (9,265.00) [9,265.00]	4,688.27 (0.00) [12]
1133	SRIKAKULAM ANGUL PIPELINE PROJECT	9/2019	7/2022 (9/2024) [9/2024]	2,658.34 (-) [2,658.34]	1,683.90 (0.00) [26]
	<u>Power</u>				
1134	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION.	3/2022	3/2023 (-) [1/2024]	176.22 (-) [176.22]	61.69 (0.00) [10]
1135	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	12/2014	12/2018 (-) [12/2024]	4,754.42 (-) [9,129.32]	5,979.69 (4,374.90) [72]
1136	EASTERN REGION STRENGTHENING SCHEME XVII(PART B)	2/2017	6/2019 (-)	235.53 (-)	169.00 (8.21)

			[8/2023]	[243.74]	[0]
1137	ER WR TRANSMISSION LIMITED	3/2023	3/2025 (-) [3/2025]	281.16 (-) [281.16]	0.11 (0.00) [0]
1138	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO	3/2015	3/2018 (-) [12/2023]	197.40 (-) [197.40]	159.47 (0.00) [69]
1139	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN	8/2017	2/2020 (-) [3/2024]	1,931.39 (-) [2,635.55]	1,954.69 (704.16) [49]
1140	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES	12/2014	12/2018 (-) [12/2024]	5,111.33 (-) [6,700.00]	4,687.82 (1,588.67) [72]
1141	NORTH EASTERN REGION STRENGTHENING SCHEME - III	9/2015	12/2017 (-) [11/2023]	167.31 (-) [167.31]	129.97 (0.00) [71]
1142	NORTH EASTERN REGION STRENGTHENING SCHEME-XII	5/2021	3/2023 (-) [2/2024]	576.42 (-) [576.42]	386.15 (0.00) [11]
1143	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED	8/2022	2/2024 (-) [2/2024]	863.99 (-) [863.99]	264.65 (0.00) [0]
1144	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION	11/2018	11/2021 (-) [12/2023]	241.38 (-) [241.38]	238.61 (0.00) [25]
1145	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION	11/2018	11/2021 (-) [6/2023]	173.94 (-) [173.94]	128.73 (0.00) [0]
1146	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION	10/2022	10/2025 (-) [10/2025]	307.87 (-) [307.87]	8.81 (0.00) [0]
1147	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B	7/2022	6/2023 (-) [6/2024]	4,546.26 (-) [4,546.26]	935.84 (0.00) [12]
1148	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C	7/2022	3/2025 (-) [3/2025]	186.19 (-) [186.19]	26.55 (0.00) [0]
1149	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B	3/2023	11/2024 (-) [11/2024]	3,546.94 (-) [3,546.94]	106.44 (0.00) [0]
1150	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM	3/2022	12/2024 (-) [12/2024]	288.71 (-) [288.71]	0.23 (0.00) [0]
1151	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	2/2022	9/2023 (-) [3/2024]	359.47 (-) [359.47]	63.53 (0.00) [6]
1152	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	5/2022	11/2023 (-) [3/2024]	1,666.00 (-) [1,666.00]	709.38 (0.00) [4]
1153	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM	2/2022	4/2025 (-) [4/2025]	318.12 (-) [318.12]	108.08 (0.00) [0]
	<u>Railways</u>				
1154	MUMBAI AHMEDABAD HIGH SPEED	12/2015	12/2023	1,08,000.00	51,428.77

	RAIL PROJECT		(-) [8/2027]	(-) [1,08,000.00]	(0.00) [44]
1155	CHANDIGARH-BADDI	4/2007	3/2023 (-) [6/2025]	328.14 (-) [1,540.14]	549.10 (1,212.00) [27]
1156	CHHAPRA-BALLIA UP	3/2013	1/2019 (-) [2/2024]	295.00 (-) [912.86]	890.12 (617.86) [61]
1157	CHOTTAUDEPUR-DHAR(NL)	4/2007	3/2022 (12/2026) [12/2026]	1,347.26 (1,793.63) [1,793.63]	1,265.95 (446.37) [57]
1158	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)	4/2007	3/2022 (3/2026) [12/2025]	1,640.04 (1,873.10) [1,873.10]	1,238.86 (233.06) [45]
1159	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL	4/2007	/ (-) [9/2023]	336.91 (-) [791.39]	572.99 (454.48) [0]
1160	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPUR CITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR	4/2010	/ (5/2025) [12/2027]	2,030.50 (-) [746.83]	22.07 (-1,283.67) [-]
1161	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	4/2011	3/2022 (-) [12/2024]	2,912.96 (-) [3,845.60]	1,024.32 (932.64) [33]
1162	HOTGI-KUDGI-GADAG	3/2015	3/2019 (-) [12/2024]	1,614.59 (1,877.81) [1,960.00]	1,957.67 (345.41) [69]
1163	KAZIPET-BALHRSHA	4/2015	3/2021 (-) [1/2025]	2,063.03 (-) [2,909.00]	2,373.50 (845.97) [46]
1164	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION	4/2012	3/2023 (-) [3/2025]	1,856.95 (-) [1,952.68]	1,532.64 (95.73) [24]
1165	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	9/1998	5/2008 (3/2027) [3/2025]	247.66 (8,913.94) [8,248.50]	2,444.00 (8,000.84) [202]
1166	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI	4/2011	3/2019 (12/2027) [12/2027]	120.70 (-) [2,053.39]	330.87 (1,932.69) [105]
1167	MONIGRAM- NIMTITA	4/2012	/ (-) [11/2023]	250.93 (-) [259.23]	664.95 (8.30) [-]
1168	MUNEERABAD- MAHABOBNAGAR(NL),SCR	4/1997	3/2000 (-) [3/2000]	1,723.00 (1.00) [3,381.68]	2,532.11 (1,658.68) [0]
1169	MURKONGSELEK-PASIGHAT NL	4/2011	3/2020 (-) [10/2024]	414.84 (-) [1,187.49]	368.43 (772.65) [55]
1170	NANGALDAM-TALWARA(NL),NR	3/1981	7/2012 (-) [11/2024]	450.00 (-) [2,017.96]	845.23 (1,567.96) [148]
1171	NARAYANGARH TO BHADRAK 3RD LINE (155 KM)	3/2019	5/2023 (-) [12/2025]	1,866.31 (-) [1,866.31]	1,229.20 (0.00) [31]
1172	NEW BG LINE FROM BALURGHAT TO HILLY NFR	4/2010	3/2020 (-) [12/2024]	242.22 (-) [632.63]	381.63 (390.41) [57]
1173	NEW BG LINE FROM JAGBANI TO BIRATNAGAR	4/2010	/ (-) [3/2023]	241.52 (-) [401.65]	343.30 (160.13) [0]
1174	NEW BONGAIGAON-RANGIA-	4/2013	3/2019	1,798.00	2,236.57

	KAMAKGHYA DOUBLING		(-) [1/2024]	(-) [2,047.51]	(249.51) [58]
1175	PHULERA - DIGANA DOUBLING	5/2015	3/2020 (-) [2/2024]	600.00 (-) [701.81]	637.94 (101.81) [47]
1176	PIRPAINTI-JASIDIH	4/2013	3/2022 (-) [3/2022]	915.98 (-) [2,137.81]	793.47 (1,221.83) [0]
1177	RAYADURGA-TUMKUR NL	4/2007	/ (-) [2/2026]	2,062.30 (2,404.03) [2,404.03]	1,174.42 (341.73) [-]
1178	WESTERN DEDICATED FREIGHT CORRIDOR	11/2007	3/2020 (-) [3/2020]	16,592.00 (51,101.00) [51,101.00]	47,476.00 (34,509.00) [0]
	<u>Road Transport And Highways</u>				
1179	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000	11/2021	2/2025 (-) [2/2025]	2,155.95 (-) [2,155.95]	802.78 (0.00) [0]
1180	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O	4/2022	11/2024 (-) [11/2024]	796.65 (-) [796.65]	67.12 (0.00) [0]
1181	VARANASI-AURANGABAD KM.786 TO KM.978.40	9/2011	3/2014 (-) [6/2024]	2,848.00 (-) [3,379.45]	3,724.32 (531.45) [123]
	<u>Shipping And Ports</u>				
1182	JAL MARG VIKAS PROJECT	1/2018	3/2023 (12/2026) [12/2026]	5,369.18 (5,362.27) [5,362.27]	2,671.52 (-6.91) [45]
	<u>Telecommunications</u>				
1183	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT	5/2023	8/2024 (-) [8/2024]	645.13 (-) [645.13]	0.00 (0.00) [0]
1184	NETWORK FOR SPECTRUM	3/2012	7/2015 (12/2022) [9/2023]	13,334.00 (-) [13,334.00]	21,913.00 (0.00) [0]
1185	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART	3/2020	6/2021 (11/2021) [3/2024]	461.42 (461.42) [461.42]	157.60 (0.00) [33]
1186	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF	6/2023	6/2025 (-) [6/2025]	24,544.55 (-) [24,544.55]	0.00 (0.00) [0]
1187	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and	3/2023	3/2024 (-) [3/2024]	185.27 (-) [185.27]	0.00 (0.00) [0]
	<u>Urban Development</u>				
1188	DELHI GHAZIABAD MEERUT RRTS CORRIDOR	3/2019	6/2025 (-) [6/2025]	30,274.00 (-) [30,274.00]	18,160.81 (0.00) [0]
	<u>NAGALAND</u>				
	<u>Railways</u>				
1189	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	4/2006	3/2015 (-) [3/2026]	2,326.52 (-) [6,663.00]	2,823.30 (4,336.48) [132]
	<u>Road Transport And Highways</u>				
1190	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF	3/2018	9/2022 (1/2023)	285.68 (-)	155.93 (0.00)

	CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO		[11/2023]	[285.68]	[14]
1191	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20.	2/2017	9/2020 (8/2022) [12/2023]	387.00 (-) [387.00]	385.45 (0.00) [39]
1192	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING	3/2018	11/2022 (6/2023) [12/2023]	500.09 (583.31) [500.09]	299.49 (0.00) [13]
1193	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I)	3/2020	6/2022 (3/2023) [9/2023]	320.97 (-) [320.97]	178.64 (0.00) [0]
1194	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II)	3/2020	6/2022 (2/2023) [12/2023]	355.79 (-) [355.79]	109.24 (0.00) [18]
1195	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III)	3/2020	6/2022 (6/2023) [12/2023]	361.53 (-) [361.53]	120.08 (0.00) [18]
1196	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV)	3/2020	12/2021 (3/2023) [3/2023]	330.78 (-) [330.78]	204.26 (0.00) [0]
1197	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V)	4/2020	12/2021 (12/2022) [3/2024]	330.80 (-) [330.80]	83.11 (0.00) [27]
1198	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I)	3/2020	6/2022 (10/2022) [6/2023]	278.95 (-) [278.95]	161.69 (0.00) [0]
1199	CHANGTONGYA TO LONGLENG ROAD PKG-2	3/2020	6/2022 (9/2022) [9/2022]	206.53 (-) [206.53]	98.69 (0.00) [0]
1200	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J	3/2022	12/2024 (-) [12/2024]	605.36 (-) [605.36]	96.52 (0.00) [0]
1201	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN	3/2017	11/2020 (2/2023) [2/2023]	217.35 (-) [217.35]	203.31 (0.00) [0]
1202	CONSTRUCTION OF 2-LANE WITH HARD SHOULDER OF PEREN-DIMAPUR SECTION ON NH129A FROM DESIGN KM109.494 T	9/2020	4/2022 (2/2023) [7/2023]	257.15 (-) [257.15]	127.43 (0.00) [0]
1203	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES	8/2020	4/2022 (4/2023) [3/2024]	202.36 (-) [202.36]	62.71 (0.00) [23]
1204	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D	9/2020	10/2022 (4/2024) [9/2024]	277.44 (-) [277.44]	143.80 (0.00) [23]
1205	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO	3/2018	12/2021 (3/2023) [3/2023]	315.03 (-) [315.03]	212.85 (0.00) [0]
1206	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO	3/2018	12/2021 (3/2023) [4/2023]	240.64 (255.58) [240.64]	172.36 (0.00) [0]
1207	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF	3/2018	12/2021 (8/2022)	215.79 (-)	97.45 (0.00)

	MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO		[12/2023]	[215.79]	[24]
1208	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO	3/2018	10/2022 (10/2022) [10/2023]	272.89 (-) [272.89]	154.00 (0.00) [12]
1209	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO	3/2018	9/2018 (6/2023) [3/2024]	323.98 (-) [323.98]	70.01 (0.00) [66]
1210	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1	3/2016	9/2019 (9/2019) [12/2023]	373.07 (489.01) [387.00]	377.90 (13.93) [51]
1211	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1	3/2016	8/2019 (8/2019) [12/2023]	396.52 (519.72) [396.52]	330.51 (0.00) [52]
1212	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00	3/2016	8/2022 (8/2022) [1/2023]	429.52 (562.98) [429.52]	267.69 (0.00) [0]
1213	MERANGKONG-TAMLU-MON (MTM) PKG-5	7/2021	12/2023 (-) [3/2024]	161.73 (-) [161.73]	32.41 (0.00) [3]
1214	PEREN-DIMAPUR PKG-5	2/2021	3/2023 (-) [3/2023]	207.33 (-) [207.33]	0.00 (0.00) [0]
1215	PEREN-DIMAPUR PKG-3	2/2021	6/2025 (-) [6/2025]	177.77 (-) [177.77]	0.00 (0.00) [0]
1216	PEREN-DIMAPUR SECTION PKG-2	7/2021	3/2023 (2/2023) [6/2023]	258.52 (-) [258.52]	57.58 (0.00) [0]
1217	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM	9/2020	4/2022 (3/2023) [3/2024]	315.63 (-) [315.63]	59.24 (0.00) [23]
1218	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I	6/2020	9/2024 (9/2024) [9/2024]	252.19 (-) [252.19]	0.28 (0.00) [0]
1219	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I	2/2021	6/2025 (-) [6/2025]	192.93 (-) [192.93]	0.00 (0.00) [0]
1220	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH-	3/2019	12/2022 (1/2023) [1/2023]	237.51 (-) [237.51]	200.01 (0.00) [0]
1221	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N	3/2021	7/2024 (7/2024) [7/2024]	297.24 (-) [297.24]	69.98 (0.00) [0]
1222	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO	3/2021	2/2024 (2/2024) [2/2024]	226.44 (-) [226.44]	62.19 (0.00) [0]
	ODISHA				
	Coal				
1223	ANANTA OCP EXPANSION PH III	8/2008	3/2012	228.08	398.14

			(3/2022) [3/2022]	(-) [398.14]	(170.06) [0]
1224	BALARAM EXPANSION OCP	8/2020	3/2029 (-) [3/2029]	3,504.21 (-) [3,504.21]	668.49 (0.00) [0]
1225	BASUNDHARA (WEST) OC EXTN(7.00 MTY)	5/2014	3/2019 (-) [3/2026]	479.15 (-) [479.15]	260.68 (0.00) [84]
1226	BHUBANESWARI EXPANSION OCP	8/2020	3/2031 (-) [3/2031]	3,145.45 (-) [3,145.45]	984.26 (0.00) [0]
1227	GARJANBAHAL OCP	11/2014	3/2021 (-) [3/2026]	1,375.38 (-) [1,375.38]	793.73 (0.00) [60]
1228	GOPALJI-KANIHA OCP	8/2020	3/2028 (-) [3/2028]	8,416.19 (-) [8,416.19]	1,424.50 (0.00) [0]
1229	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP	5/2018	3/2027 (-) [3/2027]	2,434.75 (-) [2,434.75]	1,477.48 (0.00) [0]
1230	KULDA EXPANSION OCP- 15 MTY	6/2014	3/2018 (-) [3/2026]	348.16 (-) [348.16]	189.10 (0.00) [96]
1231	NAINI COAL MINE	3/2020	3/2024 (-) [3/2025]	494.30 (-) [494.30]	460.09 (0.00) [12]
1232	REORGANISATION OF BHARATPUR OCP EXPANSION	11/2018	3/2029 (-) [3/2029]	2,838.87 (-) [2,838.87]	1,441.47 (0.00) [0]
1233	RPR OF HINGULA -II EXPANSION PH- III	12/2022	3/2029 (-) [3/2029]	2,264.68 (-) [2,264.68]	961.42 (0.00) [0]
1234	SIARMAL OCP (40.00MTY)	5/2014	3/2026 (-) [3/2026]	3,756.36 (-) [3,756.36]	3,363.98 (0.00) [0]
1235	SUBHADRA OCP	5/2021	3/2027 (3/2029) [3/2029]	1,693.81 (-) [1,693.81]	905.03 (0.00) [24]
1236	TALABIRA II AND III OCP	7/2017	1/2027 (-) [1/2027]	2,401.07 (-) [2,401.07]	1,088.11 (0.00) [0]
	<u>Department Of Higher Education</u>				
1237	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR	1/2019	3/2022 (-) [3/2024]	790.79 (-) [790.79]	535.81 (0.00) [24]
	<u>Mines</u>				
1238	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	12/2014	4/2021 (12/2022) [5/2025]	4,103.00 (5,055.00) [5,055.00]	2,453.86 (952.00) [49]
1239	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA	9/2019	3/2023 (-) [3/2023]	225.79 (-) [225.79]	0.00 (0.00) [0]
1240	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND	12/2015	11/2020 (9/2025) [9/2025]	355.00 (581.00) [581.00]	79.80 (226.00) [58]
1241	POTTANGI BAUXITE MINES	5/2018	12/2024 (3/2025) [5/2025]	1,437.00 (1,381.00) [1,381.00]	604.98 (-56.00) [5]
1242	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM	11/2017	4/2021 (5/2024)	483.00 (483.00)	239.01 (0.00)

	ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN		[5/2024]	[483.00]	[37]
1243	UTKAL D AND E COAL BLOCK	5/2016	1/2020 (11/2023) [11/2023]	534.00 (667.23) [1,021.97]	753.08 (487.97) [46]
	<u>Petroleum</u>				
1244	ADDITIONAL STORAGE TANKS AT PARADIP	11/2018	9/2021 (4/2024) [4/2024]	462.30 (543.00) [543.00]	413.56 (80.70) [31]
1245	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR	7/2017	7/2022 (-) [3/2024]	243.53 (-) [243.53]	227.47 (0.00) [20]
1246	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK	7/2017	7/2022 (-) [3/2024]	182.20 (-) [182.20]	139.78 (0.00) [20]
1247	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL	4/2019	3/2030 (-) [3/2030]	605.65 (-) [605.65]	167.36 (0.00) [0]
1248	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR	4/2019	3/2030 (-) [3/2030]	599.19 (-) [599.19]	178.40 (0.00) [0]
1249	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSingHPUR AND KENDRAPARA	4/2019	3/2030 (-) [3/2030]	485.91 (-) [485.91]	126.97 (0.00) [0]
1250	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR	4/2019	3/2030 (-) [3/2030]	741.29 (-) [741.29]	226.22 (0.00) [0]
1251	Fuel Quality Upgradation Project at Paradip Refinery	5/2019	8/2021 (3/2024) [3/2024]	3,361.00 (-) [3,361.00]	2,515.41 (0.00) [31]
1252	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY	1/2020	7/2022 (-) [11/2023]	202.16 (-) [202.16]	143.44 (0.00) [16]
1253	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY	6/2019	9/2022 (3/2024) [3/2024]	371.00 (427.10) [427.10]	230.91 (56.10) [18]
1254	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY	7/2020	1/2024 (-) [7/2025]	13,805.00 (-) [13,805.00]	4,317.04 (0.00) [18]
1255	LPG BP PROJECT KHORDHA	12/2016	12/2019 (9/2023) [12/2023]	161.59 (161.59) [161.59]	146.38 (0.00) [48]
1256	Setting up of Integrated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha	8/2019	8/2022 (6/2023) [10/2024]	1,607.00 (-) [1,607.00]	947.37 (0.00) [26]
	<u>Power</u>				
1257	EASTERN REGION EXPANSION SCHEME XXIX	3/2023	11/2025 (-) [11/2025]	524.04 (-) [524.04]	15.25 (0.00) [0]
1258	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW)	8/2022	5/2027 (-) [5/2027]	11,844.00 (-) [11,844.00]	836.00 (0.00) [0]
	<u>Railways</u>				
1259	BAGHUAPAL FLY OVER (20 KM)	8/2019	8/2027 (-) [8/2027]	183.00 (-) [183.00]	0.00 (0.00) [0]
1260	BANASPANI- JAKHPURA - DOUBLING	3/2009	3/2019 (12/2023) [5/2023]	942.95 (-) [1,552.26]	1,824.01 (609.31) [0]

1261	BHADRAK - NERGUNDI 3RD LINE	3/2013	10/2020 (7/2024) [7/2024]	843.04 (1,284.39) [843.04]	837.46 (0.00) [45]
1262	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE	12/2009	12/2026 (-) [12/2026]	48.44 (297.00) [297.00]	0.00 (248.56) [0]
1263	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE.	4/2015	12/2018 (-) [2/2025]	1,172.92 (-) [1,172.92]	1,145.67 (0.00) [74]
1264	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL	4/2016	3/2020 (-) [12/2025]	5,200.00 (-) [5,200.00]	0.00 (0.00) [69]
1265	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION	9/2022	9/2027 (-) [9/2027]	189.93 (-) [189.93]	0.00 (0.00) [0]
1266	JAGADALPUR-KORAPUT DOUBLING	4/2015	3/2022 (-) [3/2024]	1,547.38 (-) [1,547.38]	890.07 (0.00) [24]
1267	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE	4/2015	11/2018 (-) [3/2025]	701.61 (-) [810.02]	179.43 (108.41) [76]
1268	JEYPORE MALKANGIRI NEW LINE	2/2018	7/2033 (-) [7/2033]	642.69 (-) [642.69]	23.16 (0.00) [0]
1269	JEYPORE NABARANGPUR NEWLINE	7/2017	7/2028 (-) [7/2028]	499.99 (-) [747.91]	0.00 (247.92) [0]
1270	KHURDA ROAD-BOLANGIR(NL)ECOR	4/1994	3/2009 (12/2026) [12/2026]	2,923.13 (3,791.66) [3,791.66]	3,101.04 (868.53) [213]
1271	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION	8/2022	8/2027 (-) [8/2027]	190.90 (-) [190.90]	0.00 (0.00) [0]
1272	KORAPUT - SINGAPUR ROAD DOUBLING	4/2015	3/2022 (3/2026) [3/2026]	2,361.74 (2,361.74) [2,361.74]	1,151.52 (0.00) [48]
1273	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR)	9/2022	9/2026 (-) [9/2026]	209.75 (-) [244.99]	1.63 (35.24) [0]
1274	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER	7/2018	12/2026 (-) [12/2026]	278.96 (495.00) [494.62]	0.00 (215.66) [0]
1275	TALCHER-BIMALAGARH(NL)(ECOR)	4/2005	6/2021 (-) [3/2025]	810.78 (-) [1,928.07]	980.13 (1,117.29) [45]
1276	VIZIANAGARAM -SAMABALPUR 3RD LINE	1/1991	12/2024 (-) [12/2026]	2,335.67 (-) [3,327.72]	3,761.54 (992.05) [24]
	Road Transport And Highways				
1277	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD	12/2021	9/2024 (-) [9/2024]	714.00 (714.00) [714.00]	0.00 (0.00) [0]
1278	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8	12/2021	10/2024 (-) [10/2024]	1,592.00 (1,592.00) [1,592.00]	0.00 (0.00) [0]
1279	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM	8/2021	6/2024 (-) [5/2024]	1,460.00 (1,460.00) [1,460.00]	0.00 (0.00) [-1]

	338+500 (PACKAGE –				
1280	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG	9/2021	5/2024 (-) [5/2024]	1,734.00 (1,734.00) [1,734.00]	6.94 (0.00) [0]
1281	6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3)	3/2021	4/2024 (-) [4/2024]	1,249.00 (-) [1,249.00]	0.00 (0.00) [0]
1282	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1)	2/2021	3/2024 (-) [3/2024]	586.00 (-) [586.00]	0.00 (0.00) [0]
1283	6L OF HATIBENA - BADAUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2)	2/2021	3/2024 (-) [3/2024]	925.00 (-) [925.00]	0.00 (0.00) [0]
1284	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4)	2/2021	3/2024 (-) [3/2024]	593.00 (-) [593.00]	0.00 (0.00) [0]
1285	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000	8/2020	3/2022 (-) [11/2023]	200.00 (154.73) [154.73]	137.04 (-45.27) [20]
1286	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT	12/2021	5/2025 (-) [5/2025]	324.09 (-) [324.09]	53.60 (0.00) [0]
1287	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA)	3/2021	6/2024 (-) [6/2024]	154.05 (-) [154.05]	17.02 (0.00) [0]
1288	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING	3/2021	3/2024 (-) [3/2024]	196.94 (-) [196.94]	15.82 (0.00) [0]
1289	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM	2/2022	10/2025 (-) [10/2025]	238.78 (-) [238.78]	3.41 (0.00) [0]
1290	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE	2/2022	11/2024 (-) [11/2024]	157.49 (-) [157.49]	52.31 (0.00) [0]
1291	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI	1/2022	4/2025 (-) [4/2025]	300.33 (-) [300.33]	130.56 (0.00) [0]
1292	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM	11/2021	6/2025 (-) [6/2025]	154.49 (-) [154.49]	28.89 (0.00) [0]
1293	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR	6/2020	12/2023 (-) [12/2023]	414.24 (-) [414.24]	181.45 (0.00) [0]
1294	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S	9/2016	8/2019 (-) [3/2024]	2,510.04 (-) [2,510.04]	783.15 (0.00) [55]
1295	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO	1/2018	8/2022 (-)	633.68 (492.83)	560.38 (0.00)

	4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (		[3/2024]	[633.68]	[19]
1296	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG	1/2018	8/2021 (-) [6/2024]	614.48 (503.30) [757.12]	641.00 (142.64) [34]
1297	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (	1/2018	6/2021 (3/2024) [3/2024]	503.88 (609.03) [609.03]	221.76 (105.15) [33]
1298	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO	12/2017	7/2020 (-) [3/2024]	686.65 (565.00) [686.65]	461.14 (0.00) [44]
1299	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON	1/2018	9/2020 (-) [3/2024]	686.65 (504.09) [1,015.16]	355.84 (328.51) [42]
1300	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141	1/2018	9/2021 (-) [3/2024]	999.00 (1,152.70) [1,152.70]	339.23 (153.70) [30]
1301	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF	3/2022	6/2025 (6/2025) [6/2025]	499.79 (-) [499.79]	148.28 (0.00) [0]
1302	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA.	8/2016	2/2017 (12/2023) [12/2023]	287.70 (-) [287.70]	262.05 (0.00) [82]
1303	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA	12/2016	8/2018 (12/2023) [12/2023]	223.50 (-) [223.50]	220.50 (0.00) [64]
1304	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA	3/2018	8/2018 (12/2023) [12/2023]	199.16 (-) [199.16]	154.58 (0.00) [64]
1305	WIDENING TO 2LPS FROM 50/0 TO 140/9 OF NH-57 (SONEPUR TO MADHAPUR) IN THE STATE OF ODISHA	9/2016	2/2017 (11/2023) [11/2023]	295.67 (-) [295.67]	242.48 (0.00) [81]
	<u>Steel</u>				
1306	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP	1/2022	5/2025 (-) [5/2025]	970.18 (-) [970.18]	196.98 (0.00) [0]
1307	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY	11/2020	5/2023 (-) [2/2024]	377.18 (-) [377.18]	327.56 (0.00) [9]
	<u>PUDUCHERRY</u>				
	<u>Health And Family Welfare</u>				
1308	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT	3/2018	9/2020 (10/2023) [10/2023]	195.00 (-) [195.00]	179.67 (0.00) [37]
	<u>PUNJAB</u>				
	<u>Department Of Higher Education</u>				
1309	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB.	10/2019	5/2022 (-) [3/2024]	348.24 (-) [348.24]	198.42 (0.00) [22]

	Petroleum				
1310	BHATINDA SANGRUR PIPELINE	11/2021	4/2024 (-) [4/2024]	367.00 (-) [367.00]	160.43 (0.00) [0]
1311	CGD PROJECT AT PATHANKOT DISTRICT	3/2022	3/2030 (-) [3/2030]	151.00 (-) [151.00]	6.74 (0.00) [0]
1312	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB	5/2020	2/2023 (12/2023) [12/2023]	1,421.46 (-) [1,421.46]	820.97 (0.00) [10]
	Railways				
1313	FEROZPUR - PATTI (25.72 KM)	4/2017	3/2027 (-) [3/2027]	299.74 (-) [299.74]	0.00 (0.00) [0]
1314	LUDHIANA MULLANPUR DOUBLING	9/2020	3/2025 (-) [3/2025]	82.99 (-) [235.00]	0.00 (152.01) [0]
1315	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI	6/2009	8/2016 (-) [8/2025]	404.00 (-) [404.00]	190.00 (0.00) [108]
1316	RAJPURA-BHATINDA (172.64 KM)	6/2017	3/2024 (-) [3/2024]	1,775.73 (-) [1,775.73]	0.00 (0.00) [0]
	Road Transport And Highways				
1317	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA	7/2021	2/2025 (-) [2/2025]	1,501.02 (-) [1,501.02]	147.00 (0.00) [0]
1318	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6	11/2021	7/2024 (7/2024) [7/2024]	646.42 (646.42) [646.42]	158.90 (0.00) [0]
1319	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I	12/2020	6/2024 (-) [6/2024]	857.91 (-) [857.91]	102.90 (0.00) [0]
1320	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0	12/2020	6/2023 (10/2023) [10/2023]	366.85 (366.85) [366.85]	252.03 (0.00) [4]
1321	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N	3/2021	11/2024 (-) [11/2024]	1,229.38 (-) [1,229.38]	538.66 (0.00) [0]
1322	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD	3/2021	10/2024 (-) [10/2024]	1,525.31 (-) [1,525.31]	173.00 (0.00) [0]
1323	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV	12/2020	9/2023 (-) [9/2023]	524.88 (-) [524.88]	126.74 (0.00) [0]
1324	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM	1/2021	5/2024 (-) [5/2024]	1,741.86 (-) [1,741.86]	904.50 (0.00) [0]
1325	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR	5/2021	12/2024 (12/2024) [12/2024]	1,368.91 (1,368.91) [1,368.91]	97.63 (0.00) [0]
1326	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN	3/2017	3/2020 (10/2023) [10/2023]	754.54 (808.60) [808.60]	707.81 (54.06) [43]

	SAMRALA CHOWK (DESIGN				
1327	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR	3/2021	10/2024 (-) [10/2024]	1,641.75 (-) [1,641.75]	92.61 (0.00) [0]
1328	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1	12/2020	1/2024 (5/2024) [5/2024]	733.00 (-) [733.00]	641.94 (0.00) [4]
1329	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH-	2/2021	4/2024 (11/2024) [11/2024]	1,269.96 (-) [1,269.96]	283.18 (0.00) [7]
1330	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR-	2/2021	4/2024 (-) [4/2024]	853.66 (-) [853.66]	0.00 (0.00) [0]
1331	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO	12/2020	4/2024 (7/2024) [7/2024]	1,094.46 (-) [1,094.46]	450.34 (0.00) [3]
1332	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI	12/2020	1/2024 (3/2025) [3/2025]	989.66 (-) [989.66]	144.63 (0.00) [14]
1333	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO	12/2020	4/2024 (7/2024) [7/2024]	1,234.40 (-) [1,234.40]	478.99 (0.00) [3]
1334	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO	12/2020	4/2024 (7/2024) [7/2024]	881.00 (-) [881.00]	651.97 (0.00) [3]
1335	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K	3/2021	1/2025 (-) [1/2025]	1,754.84 (-) [1,754.84]	828.38 (0.00) [0]
1336	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI	2/2021	8/2024 (-) [8/2024]	1,474.77 (-) [1,474.77]	215.74 (0.00) [0]
1337	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V	1/2021	1/2024 (12/2023) [12/2023]	1,060.29 (-) [1,060.29]	745.17 (0.00) [-1]
1338	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE	5/2020	12/2024 (12/2024) [12/2024]	864.23 (864.23) [864.23]	342.25 (0.00) [0]
1339	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200	10/2017	10/2019 (-) [12/2023]	1,069.59 (-) [1,069.59]	739.08 (0.00) [50]
1340	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000	3/2018	11/2020 (-) [3/2024]	170.57 (192.48) [192.48]	94.84 (21.91) [40]
1341	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES	3/2018	8/2020 (-) [3/2023]	293.64 (326.84) [293.64]	295.46 (0.00) [0]
1342	WIDENING AND PAVED SHOULDER	3/2018	8/2020	293.10	302.40

	OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA		(-) [6/2023]	(341.84) [293.10]	(0.00) [0]
	<u>RAJASTHAN</u>				
	<u>Atomic Energy</u>				
1343	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	10/2009	12/2016 (-) [12/2023]	12,320.00 (17,079.00) [17,079.00]	17,054.00 (4,759.00) [84]
	<u>Civil Aviation</u>				
1344	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT	5/2022	11/2024 (-) [11/2024]	480.00 (-) [480.00]	15.43 (0.00) [0]
	<u>Coal</u>				
1345	BARSINGSAR THERMAL POWER STATION EXTENSION	3/2015	9/2020 (-) [9/2020]	2,112.60 (-) [2,112.60]	85.90 (0.00) [0]
1346	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA)	3/2015	12/2019 (-) [12/2019]	513.63 (-) [513.63]	175.30 (0.00) [0]
1347	BITHNOK LIGNITE THERMAL POWER STATION	3/2015	9/2020 (-) [9/2020]	2,196.30 (-) [2,196.30]	106.24 (0.00) [0]
1348	HADLA LIGNITE MINE PROJECT(1.90 MTPA)	3/2015	9/2019 (-) [9/2019]	522.45 (-) [522.45]	9.88 (0.00) [0]
	<u>Petroleum</u>				
1349	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAU DISTRICTS	3/2022	3/2030 (-) [3/2030]	575.00 (-) [575.00]	30.61 (0.00) [0]
1350	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARALI	3/2022	3/2030 (-) [3/2030]	1,751.00 (-) [1,751.00]	80.62 (0.00) [0]
1351	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE	12/2021	10/2024 (12/2024) [12/2024]	9,028.00 (-) [9,028.00]	4,246.96 (0.00) [2]
	<u>Power</u>				
1352	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART	3/2023	9/2024 (-) [9/2024]	1,433.28 (-) [1,433.28]	82.96 (0.00) [0]
1353	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME	5/2022	11/2023 (9/2024) [9/2024]	1,677.12 (-) [1,677.12]	571.36 (0.00) [10]
1354	ANTA SOLAR 90 MW	1/2021	3/2022 (2/2025) [2/2024]	382.22 (-) [382.22]	69.01 (0.00) [23]
1355	BHADLA-II 500MW SOLAR PV PROJECT	6/2022	3/2024 (3/2024) [3/2024]	2,598.92 (-) [2,598.92]	1.82 (0.00) [0]
1356	BHENSARA 320 MW	1/2021	7/2022 (3/2024) [3/2024]	1,221.73 (-) [1,221.73]	172.90 (0.00) [20]
1357	CHHATTARGARH 150 MW	2/2021	7/2022 (3/2024) [3/2024]	599.99 (-) [599.99]	396.85 (0.00) [20]
1358	NOKH PLOT-1 SOLAR PV PROJECT 245MW	3/2022	8/2023 (9/2024) [9/2024]	1,352.71 (-) [1,352.71]	148.38 (0.00) [13]
1359	NOKH PLOT-2 SOLAR PV PROJECT 245MW	3/2022	8/2023 (9/2024) [9/2024]	1,409.52 (-) [1,409.52]	208.77 (0.00) [13]

1360	NOKH PLOT-3 SOLAR PV PROJECT 245MW	3/2022	8/2023 (9/2024) [9/2024]	1,426.94 (-) [1,426.94]	210.22 (0.00) [13]
1361	SAMBHU KI BHURJ-II SOLAR 300MW	3/2020	9/2021 (9/2024) [9/2024]	1,782.00 (-) [1,782.00]	1,273.88 (0.00) [36]
1362	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR	2/2023	5/2024 (-) [5/2024]	200.58 (-) [200.58]	0.00 (0.00) [0]
1363	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR	6/2023	1/2025 (-) [1/2025]	202.39 (-) [202.39]	0.00 (0.00) [0]
1364	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD	1/2020	1/2021 (-) [5/2023]	562.86 (545.88) [545.88]	394.74 (-16.98) [0]
1365	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	5/2021	9/2022 (-) [12/2023]	1,184.88 (-) [1,184.88]	774.64 (0.00) [15]
1366	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	3/2021	12/2022 (-) [11/2023]	353.85 (-) [353.85]	244.91 (0.00) [11]
1367	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	6/2021	12/2022 (-) [2/2024]	713.82 (-) [713.82]	480.20 (0.00) [14]
1368	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	6/2021	12/2022 (-) [6/2024]	1,006.00 (-) [1,006.00]	820.65 (0.00) [18]
1369	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	6/2021	12/2022 (-) [6/2024]	1,562.00 (-) [1,562.00]	858.07 (0.00) [18]
1370	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	3/2021	12/2022 (-) [7/2023]	1,340.81 (-) [1,340.81]	1,138.96 (0.00) [0]
1371	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1	8/2023	2/2025 (-) [2/2025]	688.74 (-) [688.74]	0.00 (0.00) [0]
Railways					
1372	AGRA FORT-BANDIKUI	6/2022	6/2027 (-) [6/2027]	1,389.81 (-) [1,389.81]	0.00 (0.00) [0]
1373	DAUSA-GANGAPUR CITY(NL),NWR	2/1997	2/2019 (-) [12/2023]	410.08 (-) [970.00]	980.63 (559.92) [58]
1374	DEDICATED TEST TRACK FOR RDSO (PHASE II)	11/2021	11/2026 (-) [12/2024]	466.42 (-) [466.42]	279.66 (0.00) [-23]
1375	DOUBLING BETWEEN CHURU-	2/2023	2/2028	422.60	0.81

	RATANGARH (42.81 KM)		(-) [1/2026]	(-) [422.60]	(0.00) [-25]
1376	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM)	1/2023	6/2028 (-) [1/2027]	968.92 (-) [968.92]	23.06 (0.00) [-17]
1377	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO	4/2019	3/2025 (-) [12/2023]	528.48 (-) [528.48]	281.18 (0.00) [-15]
1378	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR)	12/2022	6/2026 (-) [12/2025]	304.00 (239.54) [239.54]	41.01 (-64.46) [-6]
<u>Road Transport And Highways</u>					
1379	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK	9/2021	6/2024 (-) [6/2024]	672.35 (-) [672.35]	256.10 (0.00) [0]
1380	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR	12/2021	5/2024 (-) [5/2024]	411.40 (-) [411.40]	83.14 (0.00) [0]
1381	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH- 927A. PKG-	2/2021	1/2024 (-) [1/2024]	240.99 (-) [240.99]	124.55 (0.00) [0]
1382	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M	12/2021	8/2024 (-) [8/2024]	451.66 (-) [451.66]	221.09 (0.00) [0]
1383	4L GREENFIELD SPUR FROM DELHI- VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR	3/2022	11/2024 (-) [11/2024]	1,636.15 (-) [1,636.15]	388.68 (0.00) [0]
1384	4L OF KARWAR (KM. 281.980 OF NH- 62 NAGAU ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II)	11/2021	8/2024 (-) [8/2024]	736.75 (-) [736.75]	97.13 (0.00) [0]
1385	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II	8/2020	12/2022 (-) [11/2023]	216.72 (-) [216.72]	168.12 (0.00) [11]
1386	4L+PS OF NH -58 FROM BEAWAR- GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG- II.	12/2020	10/2023 (-) [6/2024]	339.65 (-) [339.65]	175.13 (0.00) [8]
1387	4L+PS OF NH -58 FROM BEAWAR- GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I.	12/2020	10/2023 (-) [6/2024]	379.23 (-) [379.23]	162.95 (0.00) [8]
1388	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I.	7/2020	3/2024 (-) [9/2024]	319.09 (-) [319.09]	86.59 (0.00) [6]
1389	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG	3/2022	4/2025 (-) [4/2025]	317.74 (-) [317.74]	0.00 (0.00) [0]
1390	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS	3/2022	8/2024 (-) [8/2024]	186.29 (-) [186.29]	29.40 (0.00) [0]
1391	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT- RAMGARH BHADASAR-JA	2/2018	4/2021 (12/2023) [8/2023]	741.86 (649.00) [649.00]	642.36 (-92.86) [0]
1392	DELHI-VADODARA GREENFIELD	11/2019	12/2022	1,658.06	156.05

	ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M		(10/2023) [6/2023]	(-) [1,658.06]	(0.00) [0]
1393	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA	11/2019	10/2022 (3/2024) [7/2023]	1,272.97 (-) [1,272.97]	428.59 (0.00) [0]
1394	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL	11/2019	5/2023 (2/2024) [5/2023]	1,640.10 (-) [1,640.10]	1,139.14 (0.00) [0]
1395	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON	11/2019	3/2023 (2/2024) [8/2023]	1,425.02 (-) [1,425.02]	1,089.92 (0.00) [0]
1396	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S	11/2019	12/2023 (2/2024) [12/2023]	1,341.36 (-) [1,341.36]	891.01 (0.00) [0]
1397	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N	11/2019	5/2023 (3/2024) [7/2023]	1,119.35 (-) [1,119.35]	1,189.60 (0.00) [0]
1398	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH	7/2020	1/2024 (12/2024) [1/2024]	1,788.69 (-) [1,788.69]	503.78 (0.00) [0]
1399	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE	11/2019	1/2023 (12/2023) [6/2023]	952.57 (-) [952.57]	814.28 (0.00) [0]
1400	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6)	10/2019	8/2023 (1/2024) [8/2023]	846.59 (-) [846.59]	67.40 (0.00) [0]
1401	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7)	10/2019	7/2023 (1/2024) [7/2023]	662.08 (-) [662.08]	46.62 (0.00) [0]
1402	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8)	10/2019	10/2023 (1/2024) [10/2023]	839.63 (-) [839.63]	81.88 (0.00) [0]
1403	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAU ROAD) SECTIO	12/2017	12/2020 (-) [2/2024]	1,308.73 (-) [1,308.73]	415.08 (0.00) [38]
1404	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K	8/2020	11/2022 (-) [11/2023]	196.23 (-) [196.00]	151.40 (-0.23) [12]
1405	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1)	2/2019	10/2023 (12/2023) [10/2023]	738.90 (-) [738.90]	799.24 (0.00) [0]
1406	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2)	2/2019	10/2023 (12/2023) [10/2023]	755.16 (-) [755.16]	744.22 (0.00) [0]
1407	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV	4/2017	4/2020 (11/2023) [9/2023]	894.00 (-) [929.32]	915.65 (35.32) [0]
1408	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan.	3/2022	8/2025 (-) [8/2025]	187.65 (-) [187.65]	7.97 (0.00) [0]
1409	UP-GRADATION TO 2 LANE WITH	2/2022	9/2025	838.43	0.00

	PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO		(-) [9/2025]	(-) [838.43]	(0.00) [0]
1410	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER OF AJMER-NAGPUR SECTION BY EXECUTING BALANCE WORK FRO	3/2020	10/2022 (-) [12/2023]	255.23 (-) [255.23]	194.80 (0.00) [14]
1411	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0	3/2022	8/2024 (-) [8/2024]	304.87 (-) [304.87]	108.83 (0.00) [0]
1412	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM	12/2022	8/2025 (-) [8/2025]	235.15 (-) [235.15]	0.00 (0.00) [0]
1413	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT	3/2022	7/2024 (-) [7/2024]	174.34 (-) [174.34]	16.00 (0.00) [0]
1414	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH	12/2021	9/2024 (-) [9/2024]	150.11 (-) [150.11]	24.26 (0.00) [0]
1415	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE	1/2022	12/2024 (-) [12/2024]	194.88 (-) [194.88]	15.72 (0.00) [0]
	SIKKIM				
	Department Of Higher Education				
1416	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM	8/2020	1/2025 (-) [12/2024]	314.06 (-) [303.55]	15.70 (-10.51) [-1]
	Power				
1417	RANGIT IV HE PROJECT	3/2021	5/2024 (8/2024) [8/2024]	938.29 (938.29) [938.29]	819.82 (0.00) [3]
1418	TEESTA VI HE PROJECT	3/2019	3/2024 (8/2026) [8/2026]	5,748.04 (-) [5,748.04]	3,001.27 (0.00) [29]
	Railways				
1419	SEVOK RANGPO, NEFR	4/2008	12/2015 (-) [12/2023]	1,339.48 (-) [7,876.92]	3,290.96 (6,537.44) [96]
	Road Transport And Highways				
1420	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO	8/2020	4/2023 (9/2023) [9/2023]	230.45 (244.91) [244.91]	193.48 (14.46) [0]
1421	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT	10/2020	11/2023 (1/2025) [1/2025]	493.42 (478.79) [478.79]	230.22 (-14.63) [14]
1422	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV	8/2020	4/2023 (1/2024) [1/2024]	311.00 (273.78) [273.78]	202.59 (-37.22) [9]
1423	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD	7/2020	4/2023 (10/2023)	345.38 (395.59)	315.46 (50.21)

	TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV		[1/2024]	[395.59]	[9]
1424	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L	9/2020	5/2022 (-) [5/2024]	183.31 (439.56) [439.56]	328.18 (256.25) [24]
1425	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT)	9/2020	5/2023 (-) [8/2024]	262.84 (414.20) [414.20]	202.40 (151.36) [15]
1426	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOL TO BURTUK (L=23.316KM)	10/2021	5/2024 (5/2024) [5/2024]	385.15 (-) [385.15]	113.05 (0.00) [0]
1427	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00	3/2017	4/2022 (5/2022) [12/2023]	375.80 (-) [375.80]	281.96 (0.00) [20]
1428	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5	11/2017	10/2020 (8/2023) [12/2023]	290.05 (-) [290.05]	218.36 (0.00) [38]
1429	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0	10/2020	12/2023 (9/2024) [9/2024]	816.79 (786.60) [786.60]	208.67 (-30.19) [9]
1430	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N	3/2019	4/2022 (2/2024) [2/2024]	402.94 (-) [402.94]	192.94 (0.00) [22]
1431	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600	8/2020	4/2023 (8/2023) [3/2024]	295.97 (-) [295.97]	198.98 (0.00) [11]
1432	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00	3/2020	6/2022 (7/2023) [3/2024]	242.97 (-) [242.97]	212.10 (0.00) [21]
1433	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM	8/2020	5/2022 (10/2023) [11/2024]	292.80 (-) [292.80]	110.53 (0.00) [30]
1434	RISHI BORDER- ROLEP- MENLA PKG- 2A	1/2021	9/2023 (1/2025) [1/2025]	332.20 (-) [332.20]	125.78 (0.00) [16]
1435	RISHI BORDER- ROLEP- MENLA PKG- 3B	12/2020	2/2024 (2/2024) [2/2024]	410.60 (379.30) [379.30]	159.09 (-31.30) [0]
1436	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO	3/2017	6/2022 (-) [6/2022]	165.56 (-) [165.56]	0.00 (0.00) [0]
	<u>TAMIL NADU</u>				
	<u>Atomic Energy</u>				
1437	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6	6/2017	9/2027 (-) [9/2027]	49,621.00 (-) [49,621.00]	12,146.00 (0.00) [0]
1438	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4	3/2013	11/2020 (-) [11/2026]	39,849.00 (-) [39,849.00]	39,869.00 (0.00) [72]
1439	PROTOTYPE FAST BREEDER	9/2003	9/2010	3,492.00	6,612.17

	REACTOR (BHAVINI, 500 MWE)		(10/2022) [12/2024]	(6,840.00) [7,670.00]	(4,178.00) [171]
	<u>Civil Aviation</u>				
1440	DEVELOPMENT OF TUTICORIN AIRPORT	6/2019	3/2022 (2/2024) [2/2024]	380.87 (-) [357.00]	195.53 (-23.87) [23]
1441	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI	6/2018	2/2022 (-) [12/2025]	2,467.00 (-) [2,467.00]	1,371.83 (0.00) [46]
1442	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI	8/2018	10/2021 (-) [12/2023]	951.28 (-) [951.28]	959.34 (0.00) [26]
	<u>Coal</u>				
1443	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA)	4/2013	6/2015 (-) [9/2027]	1,458.17 (709.06) [709.06]	542.45 (-749.11) [147]
1444	JAWAHAR KHANI OPENCAST (JK OC) MINE	12/2021	3/2025 (-) [3/2025]	297.88 (-) [297.88]	27.25 (0.00) [0]
1445	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)	6/2011	12/2015 (2/2021) [2/2021]	5,907.11 (8,990.00) [8,990.00]	7,781.89 (3,082.89) [0]
	<u>Finance</u>				
1446	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	12/2015	10/2019 (10/2022) [10/2022]	209.00 (-) [262.00]	250.32 (53.00) [0]
1447	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI	11/2017	11/2021 (-) [11/2022]	348.77 (-) [348.77]	299.91 (0.00) [0]
	<u>Mines</u>				
1448	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU	9/2017	6/2019 (12/2023) [3/2024]	166.62 (163.17) [163.17]	135.63 (-3.45) [57]
	<u>Petroleum</u>				
1449	CBR 9 MMTPA PROJECT	1/2021	6/2025 (-) [6/2025]	31,580.00 (31,580.00) [31,580.00]	1,011.63 (0.00) [0]
1450	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE	3/2022	11/2024 (-) [11/2024]	564.00 (-) [564.00]	127.18 (0.00) [0]
1451	CGD PROJECT AT COIMBATORE DISTRICT	10/2018	3/2030 (-) [3/2030]	2,998.00 (-) [2,998.00]	302.74 (0.00) [0]
1452	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS	3/2022	3/2030 (-) [3/2030]	501.00 (-) [501.00]	45.28 (0.00) [0]
1453	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS	3/2022	3/2030 (-) [3/2030]	1,295.00 (-) [1,295.00]	49.08 (0.00) [0]
1454	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS	3/2022	3/2030 (-) [3/2030]	1,328.00 (-) [1,328.00]	53.44 (0.00) [0]
1455	CGD PROJECT AT SALEM DISTRICT	10/2018	3/2030 (-) [3/2030]	1,304.00 (-) [1,304.00]	100.70 (0.00) [0]
1456	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI	10/2020	9/2023 (12/2024) [12/2024]	921.00 (-) [921.00]	425.88 (0.00) [15]

1457	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE	5/2016	12/2018 (11/2023) [1/2024]	4,497.00 (6,025.00) [6,025.00]	5,371.82 (1,528.00) [61]
1458	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY- MADURAI PIPELINE UPTO COIMBATORE (IRUGUR)	1/2023	1/2025 (-) [1/2025]	346.70 (-) [346.70]	1.51 (0.00) [0]
1459	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002	11/2015	3/2019 (9/2021) [12/2024]	650.82 (-) [650.82]	471.33 (0.00) [69]
1460	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI	1/2022	7/2024 (12/2024) [12/2024]	827.00 (-) [827.00]	302.82 (0.00) [5]
1461	IRUGUR-DEVANGONTHI POL PIPELINE	11/2012	2/2017 (1/2026) [1/2026]	678.00 (1,732.00) [1,732.00]	32.24 (1,054.00) [107]
1462	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI)	1/2022	7/2024 (-) [7/2024]	829.00 (-) [829.00]	109.29 (0.00) [0]
1463	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI	10/2020	12/2023 (-) [2/2024]	1,398.00 (1,587.00) [1,587.00]	829.06 (189.00) [2]
	<u>Power</u>				
1464	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY	5/2017	7/2019 (-) [11/2023]	186.17 (-) [219.66]	178.84 (33.49) [52]
	<u>Railways</u>				
1465	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR)	3/2022	3/2026 (2/2024) [5/2024]	359.60 (274.20) [274.20]	81.98 (-85.40) [-22]
1466	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM)	1/2006	3/2025 (6/2024) [3/2025]	417.50 (-) [417.50]	3.76 (0.00) [0]
1467	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP	4/2006	6/2013 (-) [12/2023]	495.74 (-) [734.01]	583.50 (238.27) [126]
1468	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE- KARAIKAL)	1/2019	3/2026 (3/2024) [7/2024]	304.22 (-) [380.64]	144.80 (76.42) [-20]
1469	MANIYACHI - NAGERCOIL (102 KM) DOUBLING	2/2015	3/2022 (-) [3/2024]	1,700.00 (-) [1,305.00]	1,616.59 (-395.00) [24]
1470	MAYLADUTHURAI-THIRUVARUR- KARAIKUDI-THIRU 'POND'- AGASTIYAMPALLI	9/2007	2/2019 (-) [3/2025]	724.69 (-) [3,118.34]	1,895.27 (2,393.65) [73]
1471	MORAPPUR-DHARMAPURI	2/2019	3/2028 (-) [3/2028]	358.95 (-) [358.95]	1.39 (0.00) [0]
1472	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE- KARAIKAL)	7/2008	3/2026 (3/2025) [3/2026]	677.12 (-) [788.05]	103.18 (110.93) [0]
1473	TIDIVANAM-NAGARI (NL)	9/2006	/ (12/2025) [12/2025]	582.83 (-) [3,620.28]	764.37 (3,037.45) [-]
	<u>Road Transport And Highways</u>				
1474	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-	1/2019	1/2023 (5/2024)	1,051.69 (-)	402.07 (0.00)

	209		[5/2024]	[1,051.69]	[16]
1475	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83)	1/2019	12/2022 (-) [2/2024]	1,409.38 (-) [1,409.38]	554.95 (0.00) [14]
1476	4-LANING OF MELUR - PILLAYARPATTI - KARAUKUDI SECTION OF NH-338, NH-36, NH-383	6/2018	3/2022 (-) [4/2024]	1,103.86 (-) [1,103.86]	333.79 (0.00) [25]
1477	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83)	1/2019	10/2022 (-) [1/2024]	1,518.53 (-) [1,518.53]	893.96 (0.00) [15]
1478	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD)	12/2018	3/2022 (7/2024) [7/2024]	854.94 (-) [854.94]	220.23 (0.00) [28]
1479	4-LANNING OF STHIYATHOPU-CHOLOPURAM	9/2017	8/2020 (6/2024) [6/2024]	1,227.87 (-) [1,227.87]	1,147.47 (0.00) [46]
1480	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT	2/2021	7/2024 (-) [7/2024]	2,948.31 (3,516.83) [3,516.83]	543.50 (568.52) [0]
1481	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH	11/2021	2/2023 (-) [1/2024]	463.44 (463.44) [463.44]	309.88 (0.00) [11]
1482	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48	1/2019	5/2021 (-) [2/2024]	654.26 (-) [821.00]	331.29 (166.74) [33]
1483	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPTU	12/2020	2/2022 (-) [11/2023]	230.69 (-) [230.69]	188.75 (0.00) [21]
1484	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83)	10/2020	5/2023 (12/2023) [12/2023]	434.12 (-) [434.12]	185.90 (0.00) [7]
1485	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782	5/2019	7/2021 (5/2023) [12/2023]	602.57 (621.38) [548.89]	336.67 (-53.68) [29]
1486	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS	1/2022	9/2024 (-) [9/2024]	467.99 (-) [468.00]	18.83 (0.01) [0]
1487	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2	12/2020	7/2024 (-) [7/2024]	843.48 (984.61) [984.61]	205.46 (141.13) [0]
1488	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K	11/2020	8/2024 (-) [8/2024]	1,155.49 (1,458.45) [1,458.45]	358.06 (302.96) [0]
1489	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJHPET) FROM KM 156.000 TO KM 1	10/2020	5/2024 (-) [5/2024]	1,023.91 (1,284.62) [1,284.62]	349.81 (260.71) [0]
1490	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6	2/2022	8/2022 (-) [10/2024]	191.33 (-) [191.33]	28.48 (0.00) [26]
1491	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 –	1/2022	11/2024 (-)	221.03 (243.95)	54.33 (22.92)

	29/250 INCLUDING LA AND SHIFTING OF NH-234		[11/2024]	[243.95]	[0]
1492	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460	2/2019	8/2023 (-) [8/2023]	1,291.37 (-) [1,291.37]	215.02 (0.00) [0]
1493	FOUR LANING OF MADURAI-CHETTICULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300)	3/2018	11/2020 (11/2023) [11/2023]	628.71 (-) [756.13]	583.02 (127.42) [36]
1494	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000	2/2019	5/2024 (-) [11/2024]	1,008.99 (-) [1,361.00]	89.23 (352.01) [6]
1495	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350	9/2021	10/2024 (-) [10/2024]	1,751.18 (-) [1,751.18]	308.26 (0.00) [0]
1496	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM	3/2018	1/2022 (-) [1/2024]	2,120.40 (2,565.63) [2,565.63]	1,251.61 (445.23) [24]
1497	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN	3/2018	10/2020 (-) [1/2025]	1,872.68 (2,661.51) [2,756.09]	875.59 (883.41) [51]
1498	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM	2/2019	12/2023 (-) [12/2023]	1,243.57 (-) [1,243.57]	171.63 (0.00) [0]
1499	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON	3/2018	11/2021 (-) [11/2023]	998.70 (1,358.32) [1,358.32]	844.89 (359.62) [24]
1500	FOUR LANING OF CHETTICULAM TO NATHAM SECTION OF NH-785 FROM CHETTICULAM (KM 7.300) TO NATHAM (KM. 3	3/2018	10/2022 (11/2023) [11/2023]	505.35 (-) [813.15]	359.33 (307.80) [13]
1501	FOUR LANNING OF CHOLOPURAM-THANJAVUR	8/2017	9/2020 (6/2024) [6/2024]	1,176.37 (-) [1,176.37]	1,027.61 (0.00) [45]
1502	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65.	3/2017	3/2020 (5/2024) [5/2024]	848.45 (-) [848.45]	298.28 (0.00) [50]
1503	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER	3/2018	11/2021 (-) [11/2023]	1,294.47 (1,588.40) [1,588.40]	666.26 (293.93) [24]
1504	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091	10/2018	2/2021 (-) [12/2023]	707.90 (766.51) [766.51]	343.05 (58.61) [34]
1505	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS	2/2019	3/2021 (-) [10/2023]	166.90 (-) [166.90]	118.82 (0.00) [31]
1506	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM	7/2022	8/2023 (-) [8/2023]	186.50 (-) [201.00]	0.00 (14.50) [0]
1507	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N	3/2018	9/2023 (8/2023) [11/2023]	633.55 (736.33) [736.33]	237.26 (102.78) [2]

1508	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR	2/2022	8/2022 (-) [8/2024]	184.15 (-) [184.15]	102.81 (0.00) [24]
	<u>Urban Development</u>				
1509	CHENNAI METRO RAIL LTD (PHASE 1 EXT)	6/2016	3/2018 (2/2021) [2/2021]	3,770.00 (-) [3,770.00]	2,527.73 (0.00) [0]
1510	CHENNAI METRO RAIL LTD (PHASE 1)	2/2009	12/2015 (-) [12/2015]	14,600.00 (-) [18,380.00]	17,619.68 (3,780.00) [0]
	<u>TELANGANA</u>				
	<u>Civil Aviation</u>				
1511	CO CIVIL AVIATION RESEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD	5/2020	5/2022 (6/2023) [6/2023]	353.61 (-) [353.61]	296.46 (0.00) [0]
	<u>Coal</u>				
1512	GODAVARIKHANI COAL MINE	7/2019	3/2023 (-) [3/2024]	438.98 (-) [438.98]	124.25 (0.00) [12]
1513	GOLETI OPENCAST MINE	7/2021	3/2026 (-) [3/2026]	345.60 (-) [345.60]	35.90 (0.00) [0]
1514	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1	3/2017	3/2022 (-) [3/2024]	413.84 (-) [413.84]	408.86 (0.00) [24]
1515	RCE OF INDARAM OPENCAST PROJECT	8/2017	3/2021 (-) [3/2024]	349.28 (-) [424.81]	335.24 (75.53) [36]
1516	RCE OF KAKATHIYAKHANI OC - 2 PROJECT	8/2017	3/2020 (-) [3/2024]	442.42 (-) [442.42]	193.26 (0.00) [48]
1517	RCE OF KALYANIKHANI OPENCAST PROJECT	3/2016	3/2020 (-) [3/2024]	384.32 (-) [384.32]	181.28 (0.00) [48]
1518	RCE OF KISTARAM OPENCAST PROJECT	3/2017	3/2021 (-) [3/2024]	164.04 (-) [164.04]	144.10 (0.00) [36]
1519	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT	11/2015	3/2023 (-) [3/2024]	489.62 (-) [489.62]	393.90 (0.00) [12]
1520	RCE-II OF JALAGAM VENGALRAO OPENCAST PROJECT-II	3/2019	3/2021 (-) [3/2023]	473.22 (-) [473.22]	447.50 (0.00) [0]
1521	SRP OC-II EXPANSION PROJECT	11/2016	3/2018 (-) [3/2024]	272.73 (-) [272.73]	189.68 (0.00) [72]
1522	VENKATESH KHANI COAL MINE	10/2020	3/2023 (-) [3/2025]	484.51 (-) [484.51]	65.06 (0.00) [24]
	<u>Health And Family Welfare</u>				
1523	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR	12/2018	7/2024 (-) [10/2024]	1,110.55 (-) [1,110.55]	323.09 (0.00) [3]
1524	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	10/2016	3/2020 (-) [3/2020]	209.84 (244.97) [273.00]	241.65 (63.16) [0]
	<u>Petroleum</u>				
1525	GRASS ROOT TERMINAL AT	12/2018	4/2022	611.00	409.04

	MALKAPUR		(-) [12/2023]	(-) [611.00]	(0.00) [20]
	<u>Power</u>				
1526	TELANGANA SUPER THERMAL POWER PROJECT PHASE I	1/2016	11/2020 (7/2022) [11/2023]	10,598.98 (-) [10,998.00]	11,228.18 (399.02) [36]
	<u>Railways</u>				
1527	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	4/2012	3/2016 (-) [6/2023]	632.68 (-) [950.00]	1,014.74 (317.32) [0]
1528	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K	4/2017	3/2022 (-) [3/2022]	119.73 (185.00) [242.28]	54.15 (122.55) [0]
1529	MANOHARABAD-KOTHPALL NEW LINE(SCR)	4/2006	3/2010 (-) [3/2025]	1,160.48 (-) [3,014.00]	1,161.19 (1,853.52) [180]
	<u>Road Transport And Highways</u>				
1530	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29	1/2021	1/2024 (-) [1/2024]	1,307.95 (-) [1,307.95]	444.28 (0.00) [0]
1531	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH	1/2018	5/2020 (12/2022) [8/2023]	283.15 (-) [283.15]	260.07 (0.00) [0]
1532	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000,	3/2022	1/2025 (-) [1/2025]	955.49 (-) [955.49]	87.67 (0.00) [0]
1533	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20	1/2022	1/2025 (-) [1/2025]	1,227.57 (-) [1,227.57]	4.98 (0.00) [0]
1534	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM	2/2022	1/2025 (-) [1/2025]	972.06 (-) [972.06]	8.38 (0.00) [0]
1535	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44	12/2021	7/2024 (-) [7/2024]	521.53 (-) [521.53]	140.74 (0.00) [0]
1536	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES	3/2018	7/2020 (6/2024) [6/2024]	626.76 (-) [626.76]	262.49 (0.00) [47]
1537	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM	3/2015	1/2017 (-) [1/2017]	153.21 (-) [153.21]	100.96 (0.00) [0]
1538	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHT	3/2018	2/2023 (12/2023) [12/2023]	828.29 (1,140.50) [828.29]	482.55 (0.00) [10]
1539	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V	2/2022	9/2024 (-) [9/2024]	637.11 (-) [637.11]	195.57 (0.00) [0]
1540	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU	8/2022	10/2024 (-) [10/2024]	772.11 (-) [772.11]	276.41 (0.00) [0]

	VILLAGE TO SOMAVARAM				
1541	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA	9/2022	2/2024 (-) [2/2024]	804.69 (-) [804.69]	277.12 (0.00) [0]
1542	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365	3/2018	7/2019 (6/2022) [7/2023]	192.67 (-) [192.67]	171.11 (0.00) [0]
1543	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR	1/2017	10/2019 (10/2019) [6/2021]	605.08 (-) [605.08]	412.60 (0.00) [0]
1544	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT	1/2014	3/2016 (9/2019) [9/2019]	270.00 (-) [270.00]	0.00 (0.00) [0]
1545	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT	2/2018	11/2019 (3/2022) [2/2023]	294.13 (-) [294.13]	197.95 (0.00) [0]
1546	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC	3/2018	9/2020 (6/2022) [4/2023]	322.81 (-) [322.81]	311.63 (0.00) [0]
1547	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR	10/2014	2/2017 (12/2022) [10/2023]	295.47 (-) [295.47]	222.80 (0.00) [80]
1548	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ	10/2016	3/2019 (4/2023) [4/2023]	248.83 (-) [248.83]	167.21 (0.00) [0]
1549	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON	10/2016	2/2019 (6/2022) [6/2023]	298.32 (-) [298.32]	178.25 (0.00) [0]
1550	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4	1/2018	12/2019 (11/2020) [11/2020]	230.03 (-) [230.03]	229.42 (0.00) [0]
1551	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59	2/2018	6/2020 (1/2021) [1/2021]	206.13 (-) [206.13]	187.55 (0.00) [0]
1552	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR	1/2019	/ (1/2023) [6/2023]	193.19 (249.72) [249.72]	222.54 (56.53) [0]
1553	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH	1/2017	10/2019 (10/2019) [10/2019]	196.52 (-) [196.52]	123.72 (0.00) [0]
1554	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI	1/2017	12/2019 (12/2019) [12/2019]	283.00 (-) [283.00]	257.50 (0.00) [0]
1555	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE	1/2017	5/2019 (8/2019) [8/2019]	244.54 (-) [244.54]	174.30 (0.00) [0]

1556	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY- MALLEPALLY SECTION	1/2017	5/2019 (7/2021) [7/2021]	300.00 (-) [300.00]	228.08 (0.00) [0]
	<u>TRIPURA</u>				
	<u>Petroleum</u>				
1557	CREATION OF GAS DEHYDRATION FACILITIES	3/2022	5/2024 (-) [5/2024]	209.33 (-) [209.33]	26.55 (0.00) [0]
1558	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT	6/2022	8/2025 (-) [8/2025]	656.00 (-) [656.00]	196.02 (0.00) [0]
	<u>Railways</u>				
1559	AGARTALA-AKHAURA NL	4/2012	3/2020 (6/2022) [9/2022]	569.63 (-) [708.73]	380.92 (139.10) [0]
	<u>Road Transport And Highways</u>				
1560	2 LANING FROM MANU-SIMLUNG PKG-2	2/2022	1/2025 (-) [1/2025]	456.88 (-) [456.88]	25.80 (0.00) [0]
1561	2-LANING FROM JOLAIBARI - BELONIA	6/2020	1/2022 (6/2023) [12/2023]	201.99 (287.47) [287.47]	121.50 (85.48) [23]
1562	2-LANING FROM MANU-SIMLUNG (PKG I)	3/2020	1/2022 (10/2022) [8/2023]	247.76 (251.89) [251.89]	151.36 (4.13) [0]
1563	2-LANING FROM MANU-SIMLUNG (PKG III)	6/2020	1/2022 (7/2023) [7/2023]	347.36 (-) [347.36]	224.48 (0.00) [0]
1564	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3	9/2020	4/2022 (10/2022) [10/2023]	173.17 (-) [173.17]	71.74 (0.00) [18]
1565	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1	3/2020	7/2022 (3/2023) [4/2023]	165.54 (-) [210.54]	85.02 (45.00) [0]
1566	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR	5/2023	11/2024 (-) [11/2024]	195.95 (-) [195.95]	0.00 (0.00) [0]
1567	KAILASHAHAR TO KHOWAI PKG-3	11/2020	7/2022 (4/2023) [5/2023]	280.91 (296.48) [296.48]	202.06 (15.57) [0]
1568	KAILASHAHAR TO KHOWAI PKG-4	11/2020	6/2022 (6/2023) [10/2023]	159.13 (171.50) [171.50]	70.02 (12.37) [16]
1569	KAILASHAHAR TO KHOWAI PKG-5	11/2020	7/2022 (4/2023) [4/2023]	332.14 (-) [332.14]	148.07 (0.00) [0]
1570	MANU-SIMLUNG (PKG 4)	3/2021	12/2022 (6/2023) [3/2024]	354.79 (-) [354.79]	34.08 (0.00) [15]
1571	REHABILITATION AND UP- GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID	3/2020	7/2022 (8/2023) [10/2023]	178.43 (-) [208.74]	86.76 (30.31) [15]
1572	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE	3/2020	7/2022 (8/2023) [8/2023]	154.51 (-) [154.51]	85.73 (0.00) [0]
1573	REHABILITATION AND	6/2020	1/2022	277.50	209.23

	UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION		(6/2023) [1/2024]	(302.02) [302.02]	(24.52) [24]
	<u>UTTAR PRADESH</u>				
	<u>Civil Aviation</u>				
1574	CCS INTERNATIONAL AIRPORT , LUCKNOW	6/2018	9/2021 (-) [12/2024]	1,383.00 (-) [3,291.81]	1,857.67 (1,908.81) [39]
1575	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01	3/2021	12/2022 (11/2023) [11/2023]	242.14 (328.00) [328.00]	279.79 (85.86) [11]
1576	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION,	5/2023	11/2024 (-) [11/2024]	185.75 (-) [185.75]	0.00 (0.00) [0]
	<u>Coal</u>				
1577	KHADIA EXPANSION OCP	6/2021	3/2025 (-) [3/2025]	491.67 (-) [491.67]	8.68 (0.00) [0]
1578	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW	7/2016	11/2021 (3/2024) [3/2024]	17,237.00 (19,406.12) [19,406.12]	16,222.22 (2,169.12) [28]
	<u>Home Affairs</u>				
1579	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDALI	5/2019	1/2022 (3/2023) [3/2023]	199.31 (-) [199.31]	86.49 (0.00) [0]
	<u>Petroleum</u>				
1580	60 KTA POLYPROPYLENE PROJECT	3/2019	4/2024 (-) [10/2024]	910.56 (1,299.02) [1,299.02]	556.40 (388.46) [6]
1581	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT	4/2022	4/2025 (-) [4/2025]	260.12 (-) [260.12]	0.02 (0.00) [0]
1582	CITY GAS DISTRIBUTION IN UP AND UK	3/2019	3/2029 (8/2029) [8/2029]	3,450.20 (-) [3,450.20]	1,397.86 (0.00) [5]
1583	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH	4/2019	9/2028 (-) [9/2028]	432.06 (-) [432.06]	128.57 (0.00) [0]
1584	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH	9/2022	6/2026 (-) [6/2026]	980.45 (-) [980.45]	28.68 (0.00) [0]
1585	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY	8/2017	8/2020 (11/2022) [11/2023]	255.40 (-) [255.40]	217.92 (0.00) [39]
1586	NEW LPG PLANT AT VARANASI	8/2017	5/2024 (5/2024) [5/2024]	194.62 (194.62) [194.62]	168.12 (0.00) [0]
	<u>Power</u>				
1587	GUJRAI SOLAR POWER PROJECT	6/2022	8/2023 (-) [12/2023]	279.94 (-) [279.94]	265.55 (0.00) [4]
1588	GURHAH SOLAR POWER PROJECT	5/2022	8/2023 (-) [12/2023]	466.82 (-) [466.82]	419.54 (0.00) [4]
1589	KALPI SOLAR POWER PROJECT	7/2020	3/2022 (3/2024) [3/2024]	314.64 (350.46) [350.46]	235.69 (35.82) [24]
1590	KHURJA SUPER THERMAL POWER PROJECT	3/2019	9/2023 (-)	11,089.42 (-)	8,619.08 (0.00)

			[8/2024]	[11,089.42]	[11]
	<u>Railways</u>				
1591	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN	4/2019	12/2025 (-) [12/2025]	451.99 (-) [451.99]	0.00 (0.00) [0]
1592	ALIGARH-HARDUAGANJ FLYOVER (22 KM)	4/2020	6/2026 (6/2026) [6/2026]	1,456.89 (-) [1,456.89]	0.00 (0.00) [0]
1593	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ	4/2019	3/2026 (-) [3/2026]	494.11 (-) [494.11]	0.00 (0.00) [0]
1594	BAHRAICH - NANPARA - NEPALGANJ (56.15 KM)	7/2020	12/2024 (-) [12/2024]	950.00 (-) [341.66]	4.30 (-608.34) [0]
1595	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR)	10/2018	10/2030 (-) [3/2028]	1,600.00 (-) [4,939.78]	613.61 (3,339.78) [-31]
1596	BARABANKI AKBARPUR DOUBLING	9/2017	3/2025 (-) [3/2025]	1,200.00 (-) [1,700.00]	0.00 (500.00) [0]
1597	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM)	1/2019	3/2025 (-) [3/2025]	323.85 (-) [323.85]	0.00 (0.00) [0]
1598	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS	4/2019	12/2025 (-) [12/2025]	187.21 (-) [187.21]	0.00 (0.00) [0]
1599	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM))	5/2018	3/2024 (3/2024) [3/2024]	1,177.96 (-) [1,177.96]	1,357.79 (0.00) [0]
1600	BURHWAL - GONDA - 3RD RUNNING LINE.	4/2016	/ (-) [5/2025]	602.50 (-) [714.96]	491.84 (112.46) [-]
1601	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM)	11/2016	6/2024 (-) [3/2024]	186.85 (-) [330.00]	326.47 (143.15) [-3]
1602	DOUBLING BETWEEN JAUNPUR JN- ZAFFARABAD (6.28 KM)	3/2023	12/2026 (-) [12/2026]	177.33 (-) [177.33]	0.00 (0.00) [0]
1603	JANGHAI PRATAPGARH AMETHI DOUBLING	11/2017	3/2025 (-) [3/2025]	701.98 (-) [1,100.00]	0.00 (398.02) [0]
1604	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM)	11/2018	3/2025 (-) [3/2025]	357.48 (-) [409.38]	104.19 (51.90) [0]
1605	JAUNPUR AKBARPUR (TANDA) DOUBLING	8/2017	3/2025 (-) [3/2025]	515.50 (-) [676.00]	0.00 (160.50) [0]
1606	JHANSI BINA DOUBLING	9/2016	3/2021 (-) [12/2023]	2,001.00 (2,001.00) [2,001.00]	1,118.80 (0.00) [33]
1607	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING	3/2018	3/2023 (-) [3/2026]	4,329.53 (-) [4,329.53]	60.37 (0.00) [36]
1608	KARAILA ROAD - SHAKTINAGAR DOUBLING	8/2015	3/2019 (-) [3/2023]	528.57 (-) [528.57]	635.45 (0.00) [0]
1609	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR	3/2017	12/2024 (-) [12/2024]	260.00 (-) [260.00]	0.00 (0.00) [0]
1610	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC	4/2011	3/2019 (-)	927.01 (-)	1,519.20 (530.78)

			[3/2024]	[1,457.79]	[60]
1611	MATHURA - VRINDAVAN (11 KM)	8/2022	6/2025 (-) [6/2025]	402.88 (-) [402.88]	0.00 (0.00) [0]
1612	MATHURA-JHANSI-3RD LINE (273.80 KM)	6/2016	12/2023 (-) [12/2023]	3,677.76 (-) [3,677.76]	4,554.20 (0.00) [0]
1613	MAU-GHAZIPUR-TARIGHAT NEW LINE	4/2015	3/2023 (-) [12/2024]	1,765.92 (-) [1,765.92]	1,635.20 (0.00) [21]
1614	MUGHALSARAI - ALLAHABAD - 3RD LINE	8/2019	12/2026 (-) [12/2026]	2,390.00 (-) [2,390.00]	0.00 (0.00) [0]
1615	NANPARA - NEPALGANJ GAUGE CONVERSION.	4/2017	4/2017 (-) [12/2024]	150.00 (-) [341.66]	1.20 (191.66) [92]
1616	RAMNA - SINGRAULI DOUBLING	8/2015	3/2020 (-) [3/2024]	2,436.21 (-) [2,436.21]	2,570.45 (0.00) [48]
1617	ROSA-SITAPUR CANTT-BURHWAL DOUBLING	3/2015	3/2022 (-) [12/2023]	1,295.42 (-) [2,560.00]	2,202.30 (1,264.58) [21]
1618	SAHJANWA - DOHRIGHAT	8/2019	3/2029 (-) [12/2027]	371.77 (-) [1,319.75]	327.84 (947.98) [-15]
1619	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING.	4/2016	12/2019 (-) [3/2024]	1,177.96 (-) [1,777.39]	1,251.67 (599.43) [51]
1620	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING	10/2022	10/2027 (-) [10/2027]	199.96 (-) [199.96]	0.00 (0.00) [0]
1621	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING	4/2015	3/2022 (-) [12/2023]	943.60 (-) [1,500.00]	1,310.47 (556.40) [21]
	<u>Road Transport And Highways</u>				
1622	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP	4/2020	3/2024 (-) [3/2024]	236.47 (-) [236.47]	61.74 (0.00) [0]
1623	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F	4/2020	7/2024 (-) [7/2024]	172.50 (-) [172.50]	61.80 (0.00) [0]
1624	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR	3/2021	4/2024 (-) [4/2024]	364.47 (-) [364.47]	38.47 (0.00) [0]
1625	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP	4/2020	7/2024 (-) [2/2024]	211.09 (-) [211.09]	42.16 (0.00) [-5]
1626	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV	9/2021	10/2023 (-) [10/2023]	300.79 (-) [300.79]	122.56 (0.00) [0]
1627	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR	8/2021	3/2024 (-) [3/2024]	1,147.26 (-) [1,147.26]	49.00 (0.00) [0]
1628	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF	2/2022	6/2024 (6/2024) [6/2024]	570.98 (578.02) [578.02]	186.06 (7.04) [0]

	NH-74				
1629	4-LANNING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH	10/2019	3/2023 (-) [8/2023]	1,936.68 (-) [2,458.03]	1,380.90 (521.35) [0]
1630	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00	3/2016	7/2020 (5/2024) [5/2024]	1,408.00 (1,659.12) [1,659.12]	1,116.05 (251.12) [46]
1631	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV]	3/2016	4/2019 (12/2022) [11/2023]	1,587.49 (3,150.00) [3,063.99]	2,962.70 (1,476.50) [55]
1632	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPUR	3/2016	10/2019 (8/2023) [11/2023]	1,396.74 (4,041.80) [1,396.74]	3,767.35 (0.00) [49]
1633	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA	12/2022	11/2024 (-) [11/2024]	1,699.00 (1,078.00) [1,699.00]	37.91 (0.00) [0]
1634	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C)	12/2021	1/2025 (-) [1/2025]	1,384.79 (-) [1,384.79]	466.88 (0.00) [0]
1635	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53	1/2022	3/2025 (-) [3/2025]	1,738.20 (-) [1,738.20]	583.85 (0.00) [0]
1636	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II	5/2019	11/2022 (-) [12/2023]	779.17 (-) [779.17]	10.78 (0.00) [13]
1637	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II	6/2020	10/2022 (7/2023) [12/2023]	1,621.07 (-) [1,621.07]	1,045.89 (0.00) [14]
1638	4L PS OF MEERUT TO AFTER BRIDGE OVER RIVER YAMUNA, HARYANA VIA SHAMLI-FROM KM. 0.00 TO KM. 88.476 OF	9/2020	1/2023 (6/2023) [12/2023]	798.96 (-) [798.96]	668.92 (0.00) [11]
1639	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN	8/2022	4/2024 (-) [4/2024]	326.79 (-) [329.79]	38.35 (3.00) [0]
1640	4L SPUR OF SHAMLI- MUZAFFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI- MUZAFFARNAGAR) AND NH-58 (MEERUT	1/2023	8/2024 (-) [8/2024]	391.26 (-) [391.26]	14.12 (0.00) [0]
1641	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III	11/2021	4/2024 (-) [4/2024]	923.15 (-) [923.15]	455.61 (0.00) [0]
1642	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K	1/2022	8/2024 (-) [8/2024]	1,159.96 (-) [1,159.96]	316.26 (0.00) [0]
1643	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM	3/2022	8/2024 (-) [8/2024]	1,428.19 (-) [1,428.19]	227.80 (0.00) [0]
1644	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM	3/2022	8/2024 (-) [8/2024]	1,335.45 (-) [1,335.45]	214.59 (0.00) [0]

	KM. 27.000 TO KM.				
1645	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K	3/2022	8/2024 (-) [8/2024]	1,602.48 (-) [1,602.48]	181.46 (0.00) [0]
1646	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K	3/2021	10/2023 (10/2023) [10/2023]	836.24 (-) [836.24]	671.04 (0.00) [0]
1647	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744	12/2021	5/2025 (5/2025) [5/2025]	2,470.64 (-) [2,335.00]	251.61 (-135.64) [0]
1648	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM	3/2021	10/2023 (10/2023) [10/2023]	990.28 (-) [990.28]	834.74 (0.00) [0]
1649	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP	10/2021	2/2025 (-) [2/2025]	957.62 (-) [957.62]	411.88 (0.00) [0]
1650	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR	10/2019	9/2023 (-) [10/2023]	2,325.28 (-) [3,527.24]	1,916.35 (1,201.96) [1]
1651	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00	4/2020	7/2024 (-) [7/2024]	294.84 (-) [294.84]	174.77 (0.00) [0]
1652	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS	1/2022	4/2024 (-) [4/2024]	297.06 (-) [297.06]	209.86 (0.00) [0]
1653	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A	12/2021	9/2024 (-) [9/2024]	170.60 (-) [170.60]	83.45 (0.00) [0]
1654	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL	1/2022	10/2025 (-) [10/2025]	697.66 (-) [697.66]	113.26 (0.00) [0]
1655	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD	7/2018	2/2024 (-) [9/2024]	1,948.25 (-) [1,948.25]	757.29 (0.00) [7]
1656	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT	4/2021	9/2023 (-) [12/2024]	309.48 (-) [309.48]	92.51 (0.00) [15]
1657	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W	3/2021	9/2023 (-) [3/2024]	185.09 (-) [185.09]	131.33 (0.00) [6]
1658	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B	10/2021	9/2024 (-) [9/2024]	772.05 (-) [772.05]	470.00 (0.00) [0]
1659	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO	3/2018	12/2021 (12/2023) [2/2024]	1,117.84 (-) [1,117.84]	798.91 (0.00) [26]
1660	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B	12/2019	4/2022 (-) [2/2024]	282.41 (-) [319.96]	252.29 (37.55) [22]
1661	FOUR LANING OF GHAGHRA BRIDGE	12/2015	6/2018	667.00	3,044.98

	TO VARANASI (PKG-II)		(11/2023) [11/2023]	(3,192.10) [3,006.53]	(2,339.53) [65]
1662	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I)	1/2016	6/2018 (7/2023) [11/2023]	1,027.53 (2,950.04) [2,628.31]	2,642.19 (1,600.78) [65]
1663	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A	3/2021	3/2023 (-) [11/2023]	1,980.00 (-) [1,980.00]	1,074.37 (0.00) [8]
1664	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791	3/2016	4/2019 (5/2024) [5/2024]	899.00 (1,381.45) [1,381.45]	982.40 (482.45) [61]
1665	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B	3/2022	2/2025 (-) [2/2025]	762.62 (-) [762.62]	194.31 (0.00) [0]
1666	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO	12/2021	7/2025 (-) [7/2025]	1,138.81 (-) [1,138.81]	194.80 (0.00) [0]
1667	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS	12/2021	10/2024 (-) [10/2024]	540.97 (-) [540.97]	75.66 (0.00) [0]
1668	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO	11/2021	5/2024 (-) [5/2024]	307.11 (-) [307.11]	74.42 (0.00) [0]
1669	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N	12/2021	7/2025 (7/2025) [7/2025]	1,972.10 (-) [1,936.00]	246.86 (-36.10) [0]
1670	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER	1/2018	2/2023 (8/2023) [12/2023]	1,916.38 (-) [2,078.00]	1,186.15 (161.62) [10]
1671	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00	3/2021	8/2023 (-) [12/2023]	264.86 (-) [264.86]	64.01 (0.00) [4]
1672	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP	4/2020	11/2024 (-) [11/2024]	325.24 (-) [325.24]	61.27 (0.00) [0]
1673	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230	3/2018	6/2021 (-) [12/2023]	306.59 (-) [306.59]	251.95 (0.00) [30]
1674	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM	4/2020	2/2024 (-) [2/2024]	199.39 (206.59) [199.39]	78.47 (0.00) [0]
1675	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U	10/2019	11/2023 (-) [11/2023]	1,779.83 (-) [2,200.00]	815.00 (420.17) [0]
1676	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75	6/2020	11/2023 (-) [11/2023]	2,002.79 (-) [2,002.79]	1,022.69 (0.00) [0]
1677	SIX LANING OF CHAKERI TO	11/2017	7/2021	2,159.00	2,230.70

	ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14		(4/2023) [9/2023]	(2,262.00) [2,262.00]	(103.00) [0]
1678	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA	3/2018	11/2021 (-) [6/2024]	2,140.93 (-) [2,140.93]	1,916.21 (0.00) [31]
1679	SPUR OF MEERUT-GARH- MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN	1/2022	10/2024 (-) [10/2024]	953.79 (-) [953.79]	384.66 (0.00) [0]
1680	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN	10/2020	3/2023 (-) [1/2024]	724.60 (-) [724.60]	490.98 (0.00) [10]
1681	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81	2/2019	2/2022 (-) [2/2024]	927.77 (-) [1,603.00]	1,143.89 (675.23) [24]
1682	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH- 334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW	10/2021	4/2024 (-) [4/2024]	227.06 (-) [227.06]	47.99 (0.00) [0]
1683	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM. 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL	12/2021	5/2024 (-) [5/2024]	257.97 (-) [257.97]	81.66 (0.00) [0]
1684	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF	3/2020	9/2024 (-) [9/2024]	262.37 (-) [343.77]	103.90 (81.40) [0]
1685	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR)	3/2021	5/2024 (-) [5/2024]	395.62 (-) [395.62]	142.24 (0.00) [0]
	<u>Urban Development</u>				
1686	AGRA METRO RAIL PROJECT	5/2019	3/2024 (-) [12/2025]	8,379.62 (-) [8,379.62]	2,930.12 (0.00) [21]
1687	KANPUR METRO RAIL PROJECT	5/2019	3/2024 (-) [6/2026]	11,076.48 (-) [11,076.48]	5,744.28 (0.00) [27]
	<u>Water Resources</u>				
1688	FARRUKHABAD I AND D AND STP WORKS HAM	10/2017	3/2022 (2/2021) [4/2024]	213.62 (261.12) [261.12]	124.28 (47.50) [25]
1689	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH	1/2019	10/2021 (-) [3/2023]	206.05 (-) [206.05]	137.58 (0.00) [0]
1690	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH	1/2019	12/2021 (1/2020) [6/2023]	231.79 (234.03) [234.03]	141.79 (2.24) [0]
1691	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH	3/2019	8/2021 (-) [3/2024]	271.39 (-) [271.39]	181.03 (0.00) [31]
1692	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH	3/2019	7/2021 (5/2020) [4/2024]	298.12 (-) [213.91]	45.12 (-84.21) [33]
1693	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI	5/2017	9/2021 (-)	767.59 (-)	276.97 (0.00)

	DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA		[9/2021]	[767.59]	[0]
1694	MATHURA SEWERAGE SCHEME	12/2017	12/2020 (6/2018) [12/2020]	460.45 (-) [460.45]	295.23 (0.00) [0]
1695	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH	2/2019	6/2022 (-) [4/2024]	681.78 (-) [690.71]	13.34 (8.93) [22]
1696	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS	3/2018	9/2021 (-) [9/2023]	967.23 (708.70) [967.23]	254.98 (0.00) [0]
	<u>UTTARAKHAND</u>				
	<u>Civil Aviation</u>				
1697	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN	7/2018	9/2020 (-) [11/2023]	456.86 (-) [456.86]	458.75 (0.00) [38]
	<u>Power</u>				
1698	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW	7/2012	8/2017 (-) [8/2017]	1,527.00 (-) [1,527.00]	149.93 (0.00) [0]
1699	NAITWAR MORI HEP	10/2017	12/2021 (-) [11/2023]	648.33 (-) [1,272.29]	1,196.97 (623.96) [23]
1700	TAPOVAN-VISHNUGAD HEP (4X130MW)	11/2006	3/2013 (12/2021) [12/2024]	2,978.48 (5,867.38) [7,103.00]	5,996.63 (4,124.52) [141]
1701	TEHRI PUMPED STORAGE PLANT(1000MW)	7/2006	2/2016 (6/2022) [6/2024]	1,657.00 (-) [4,825.60]	5,843.37 (3,168.60) [100]
1702	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	8/2008	6/2013 (-) [6/2026]	2,491.58 (3,860.35) [3,860.35]	3,298.55 (1,368.77) [156]
	<u>Railways</u>				
1703	RISHIKESH - KARNAPRAYAG NEW LINE	4/2011	12/2024 (-) [3/2025]	16,216.00 (-) [24,659.00]	14,943.49 (8,443.00) [3]
	<u>Road Transport And Highways</u>				
1704	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI	3/2018	11/2020 (12/2022) [4/2024]	403.36 (-) [403.36]	328.94 (0.00) [41]
1705	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA	3/2018	11/2020 (12/2022) [4/2024]	417.24 (-) [417.24]	339.56 (0.00) [41]
1706	4-LANING OF KASHIPUR-SITARGANJ SECTION	11/2012	8/2016 (-) [8/2016]	605.84 (-) [605.84]	0.00 (0.00) [0]
1707	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2)	3/2022	2/2025 (-) [2/2025]	1,092.90 (1,092.90) [1,092.90]	426.61 (0.00) [0]
1708	4L OF HARIDWAR NAGINA SECTION DESIGN CH. LME FROM KM 13.829 TO KM 17.110 AND KM 26.077 TO KM 27.508	6/2020	2/2024 (-) [2/2024]	183.92 (-) [183.92]	27.14 (0.00) [0]
1709	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM.	3/2021	3/2024 (3/2024) [3/2024]	169.08 (-) [169.08]	80.44 (0.00) [0]

1710	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399	3/2018	11/2020 (12/2022) [12/2023]	274.31 (-) [274.31]	247.81 (0.00) [37]
1711	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK)	3/2018	7/2022 (7/2022) [7/2024]	1,383.78 (-) [1,383.78]	581.00 (0.00) [24]
1712	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN	5/2018	5/2020 (12/2023) [12/2023]	248.00 (-) [248.00]	111.85 (0.00) [43]
1713	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88	3/2016	10/2019 (4/2024) [4/2024]	720.00 (810.60) [810.60]	349.07 (90.60) [54]
1714	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG	11/2017	11/2019 (-) [11/2019]	232.81 (-) [232.81]	151.70 (0.00) [0]
1715	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION	11/2017	11/2019 (-) [11/2019]	283.51 (-) [283.51]	196.03 (0.00) [0]
1716	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	12/2017	12/2019 (-) [12/2019]	257.34 (-) [257.34]	156.63 (0.00) [0]
1717	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	12/2017	12/2019 (-) [12/2019]	200.34 (-) [200.34]	141.39 (0.00) [0]
1718	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	6/2017	6/2019 (3/2023) [3/2023]	282.08 (-) [282.08]	206.46 (0.00) [0]
1719	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR	2/2018	2/2020 (3/2023) [3/2023]	418.88 (-) [418.88]	264.67 (0.00) [0]
1720	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	11/2017	11/2019 (-) [11/2019]	266.52 (-) [266.52]	153.44 (0.00) [0]
1721	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER	8/2016	12/2017 (-) [12/2017]	234.88 (-) [234.88]	174.51 (0.00) [0]
1722	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K	2/2018	/ (4/2023) [4/2023]	293.68 (-) [293.68]	201.20 (0.00) [0]
1723	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00	3/2018	/ (-) [0/0]	460.73 (-) [461.00]	0.00 (0.27) [0]
1724	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF	8/2021	10/2024 (10/2024) [10/2024]	1,377.79 (1,384.11) [1,377.79]	678.86 (0.00) [0]
1725	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH	12/2017	12/2019 (-)	248.22 (-)	146.17 (0.00)

	PAVED SHOULDERS CONFIGURATION FROM KM. 235.00		[12/2019]	[248.22]	[0]
	<u>Water Resources</u>				
1726	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH	3/2017	11/2019 (-) [2/2022]	158.00 (-) [158.00]	105.75 (0.00) [0]
	<u>WEST BENGAL</u>				
	<u>Civil Aviation</u>				
1727	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA	1/2019	11/2021 (-) [5/2023]	389.71 (-) [389.71]	391.78 (0.00) [0]
1728	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA	1/2016	3/2020 (6/2022) [8/2023]	458.00 (-) [458.00]	225.64 (0.00) [0]
	<u>Coal</u>				
1729	2.0 MTPA BHOJUDIH NLW WASHERY	12/2015	3/2017 (-) [12/2023]	304.13 (341.22) [341.22]	224.12 (37.09) [81]
1730	BONJEMEHARI EXPANSION OCP	8/2021	3/2025 (-) [3/2025]	570.12 (-) [570.11]	32.30 (-0.01) [0]
1731	EXPANSION PR OF JHANJRA UG (5.00 MTY)	4/2020	3/2029 (-) [3/2029]	1,210.12 (-) [1,210.12]	322.55 (0.00) [0]
1732	MOHANPUR EXPANSION OC PHASE II	11/2020	3/2025 (-) [3/2025]	888.99 (-) [888.99]	84.88 (0.00) [0]
1733	NAKRAKONDA KUMARDIH B OCP	8/2018	3/2029 (-) [3/2029]	502.68 (-) [502.67]	49.51 (-0.01) [0]
1734	PARASEA- BELBAID REORGANISATION UG MINE	7/2019	3/2027 (-) [3/2027]	826.42 (389.10) [389.10]	4.47 (-437.32) [0]
1735	RANIGANJ MASTER PLAN	8/2009	8/2019 (-) [8/2024]	2,661.73 (-) [5,146.48]	721.97 (2,484.75) [60]
1736	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT	4/2020	3/2025 (-) [3/2025]	483.65 (-) [483.65]	23.86 (0.00) [0]
1737	SIDULI MINE (OC AND UG)	5/2018	3/2026 (-) [3/2026]	535.18 (-) [535.18]	3.54 (0.00) [0]
1738	SONEPUR BAZARI EXPANSION OC	7/2021	3/2029 (-) [3/2029]	5,365.88 (5,366.00) [5,365.88]	339.81 (0.00) [0]
1739	TILABONI UG MINE	2/2019	3/2027 (-) [3/2027]	916.62 (749.08) [749.08]	11.05 (-167.54) [0]
	<u>Department Of Higher Education</u>				
1740	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED	3/2020	6/2020 (-) [12/2023]	193.83 (-) [193.83]	151.47 (0.00) [42]
	<u>Home Affairs</u>				
1741	NSG AT KOLKATA	10/2014	4/2018 (-) [12/2024]	162.88 (210.83) [210.83]	177.81 (47.95) [80]
	<u>Mines</u>				
1742	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT	4/2019	4/2022 (-) [10/2025]	255.37 (-) [255.37]	40.98 (0.00) [42]

	SECTOR-V, SA				
	<u>Petroleum</u>				
1743	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL	3/2018	9/2022 (6/2023) [1/2024]	3,712.00 (3,696.00) [3,696.00]	2,890.66 (-16.00) [16]
1744	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS	3/2022	3/2030 (-) [3/2030]	609.00 (-) [609.00]	21.92 (0.00) [0]
1745	CGD PROJECT IN WEST BENGAL 11TH ROUND	6/2022	6/2030 (-) [6/2030]	2,628.00 (-) [2,628.00]	49.81 (0.00) [0]
1746	CITY GAS DISTRIBUTION IN WEST BENGAL	3/2019	3/2031 (8/2031) [8/2031]	5,830.20 (-) [5,830.20]	449.60 (0.00) [5]
1747	DURGAPUR-HALDIA PIPELINE PROJECT	3/2017	12/2020 (12/2023) [6/2024]	1,740.00 (2,433.15) [2,433.15]	1,651.70 (693.15) [42]
1748	HALDIA PANAGARH PIPELINE PROJECT	11/2022	11/2025 (-) [11/2025]	1,010.00 (-) [1,010.00]	11.42 (0.00) [0]
1749	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY	6/2020	1/2023 (11/2023) [11/2023]	1,019.00 (-) [1,019.00]	705.71 (0.00) [10]
	<u>Power</u>				
1750	DURGAPUR PP-III (2X20 MW) - NSPCL	12/2016	11/2018 (3/2023) [11/2023]	529.68 (633.80) [679.00]	563.97 (149.32) [60]
1751	RAMMAM-III HEPP (3X40 MW)	9/2014	9/2019 (12/2024) [9/2026]	1,381.84 (-) [1,803.00]	936.01 (421.16) [84]
	<u>Railways</u>				
1752	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	3/2013	3/2016 (12/2023) [12/2023]	4,874.58 (8,574.98) [10,442.41]	8,008.94 (5,567.83) [93]
1753	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR)	7/2015	3/2025 (-) [3/2024]	283.54 (-) [283.54]	152.33 (0.00) [-12]
1754	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)	4/2010	3/2014 (-) [12/2025]	2,298.42 (-) [2,733.86]	361.07 (435.44) [141]
1755	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	4/2010	3/2016 (-) [7/2025]	2,913.51 (-) [4,834.54]	3,446.62 (1,921.03) [112]
1756	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP)	4/2010	3/2016 (-) [3/2016]	2,397.72 (-) [2,397.72]	197.20 (0.00) [0]
1757	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	4/2010	3/2016 (-) [3/2026]	3,951.98 (-) [8,964.35]	6,160.83 (5,012.37) [120]
1758	PURULIA TO KOTSHILA DOUBLING (39.1 KM)	4/2018	6/2022 (-) [6/2024]	338.00 (-) [393.83]	81.05 (55.83) [24]
1759	Rampurhat-Mururai (29.48 km)-3rd line	10/2014	3/2024 (-) [11/2023]	218.03 (-) [218.03]	61.63 (0.00) [-4]
1760	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER	4/2000	3/2019 (12/2009)	1,188.91 (-)	1,055.36 (430.60)

			[3/2024]	[1,619.51]	[60]
	Road Transport And Highways				
1761	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785)	12/2015	6/2018 (12/2023) [8/2023]	1,083.00 (1,414.01) [1,414.01]	1,068.19 (331.01) [0]
1762	4-LANING OF BRAHAMPORE-FARAKA	2/2011	8/2013 (-) [2/2024]	998.79 (-) [998.79]	2,170.28 (0.00) [126]
1763	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V)	12/2018	9/2021 (-) [3/2024]	1,548.07 (-) [1,548.07]	1,089.04 (0.00) [30]
1764	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA	8/2018	12/2021 (-) [12/2024]	622.04 (-) [622.04]	305.36 (0.00) [36]
1765	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H	3/2016	11/2018 (12/2023) [3/2024]	271.17 (291.20) [291.20]	157.69 (20.03) [64]
1766	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND	3/2016	9/2023 (3/2024) [3/2024]	160.27 (213.97) [213.97]	80.78 (53.70) [6]
1767	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N	6/2016	9/2021 (2/2024) [1/2024]	236.78 (263.26) [263.26]	163.40 (26.48) [28]
1768	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO	3/2018	10/2020 (1/2024) [1/2024]	254.30 (254.30) [254.30]	178.91 (0.00) [39]
1769	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5	3/2022	9/2025 (9/2025) [9/2025]	995.04 (995.04) [995.04]	40.56 (0.00) [0]
1770	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272	12/2018	2/2023 (8/2023) [12/2023]	2,375.87 (2,566.80) [2,566.80]	2,339.23 (190.93) [10]
1771	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE	8/2021	8/2023 (-) [12/2023]	557.55 (-) [557.55]	409.87 (0.00) [4]
1772	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU	3/2018	9/2022 (12/2022) [3/2024]	841.57 (1,619.48) [1,619.48]	1,419.87 (777.91) [18]
1773	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700	3/2020	9/2024 (-) [9/2024]	2,193.23 (2,314.00) [2,314.00]	1,486.03 (120.77) [0]
1774	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA	3/2021	9/2024 (-) [9/2024]	2,200.93 (-) [2,200.93]	1,511.97 (0.00) [0]
1775	SIX-LANING OF BARWA ADDA- PANAGARH	4/2014	9/2016 (-) [1/2024]	1,665.00 (-) [2,360.65]	4,705.34 (695.65) [88]
1776	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19.	2/2018	9/2020 (1/2024) [1/2024]	426.18 (426.18) [426.18]	345.00 (0.00) [40]

	Water Resources				
1777	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR	2/2014	12/2019 (1/2023) [6/2022]	274.76 (332.56) [274.76]	269.63 (0.00) [0]
1778	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS	1/2019	4/2022 (2/2019) [12/2024]	384.96 (-) [384.96]	0.00 (0.00) [32]
1779	I AND D AND STP WORKS AT BURDWAN WEST BENGAL	12/2018	4/2022 (-) [12/2024]	234.31 (-) [234.31]	0.00 (0.00) [32]
1780	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS	3/2018	6/2022 (-) [3/2024]	165.16 (-) [165.16]	0.00 (0.00) [21]
1781	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH	5/2018	2/2022 (9/2020) [6/2024]	160.00 (154.73) [154.73]	66.47 (-5.27) [28]
1782	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL	3/2019	4/2022 (-) [12/2024]	287.53 (-) [287.53]	0.00 (0.00) [32]
1783	INTERCEPTION AND DIVERSION WITH STP AT BALLY	10/2017	12/2021 (2/2021) [3/2023]	164.93 (-) [164.93]	45.45 (0.00) [0]
1784	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA	5/2018	2/2022 (-) [3/2024]	198.43 (224.69) [224.69]	35.08 (26.26) [25]
1785	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA	8/2017	9/2022 (1/2023) [12/2026]	307.12 (-) [653.67]	0.00 (346.55) [51]
1786	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI	1/2018	12/2021 (2/2021) [11/2023]	172.10 (-) [172.10]	47.20 (0.00) [23]
1787	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH	8/2017	12/2021 (2/2021) [8/2023]	185.22 (-) [185.22]	49.99 (0.00) [0]
1788	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE	12/2014	4/2020 (-) [4/2020]	272.32 (341.68) [272.32]	299.24 (0.00) [0]
	Total			24,78,446.60 (7,62,674.96) [29,09,526.63]	15,27,102.91 (4,31,080.03)