

Table-9.3

Tenth Plan Perspective for Project completion (Status as on 30.9.2004)

**(Cost in Rs.
crore)**

Sr. No.	Name of the Sector	Projects so far Completed during 10th Plan			Backlog of Projects likely to be Commissioned during 10th plan but Original DOC is not during 10th plan			Projects whose Original Date of Commissioning (DOC) is during 10th plan			Projects likely to be Commissioned during 10th plan		
		No. of Projects	Original Cost	Final Cost	No. of Projects	Original Cost	Anticipated Cost	No. of Projects	Original Cost	Anticipated Cost	No. of Projects	Original Cost	Anticipated Cost
1	ATOMIC ENERGY	1	61.07	61.07	1	28.00	28.00	2	3790.32	6868.26	3	3818.32	6896.26
2	CIVIL AVIATION	5	195.53	242.92	-	-	-	18	930.89	959.22	6	276.83	276.83
3	COAL	22	7915.51	8468.87	5	399.81	374.26	40	1926.22	1945.93	42	2167.33	2161.49
4	FERTILISERS	1	40.00	40.00	1	350.00	509.40	2	109.05	114.78	3	459.05	624.18
5	I & B	3	109.19	156.64	-	-	-	-	-	-	-	-	-
6	MINES	4	2655.54	2655.54	-	-	-	-	-	-	-	-	-
7	STEEL	7	1033.24	1073.47	-	-	-	7	670.57	693.25	7	670.57	693.25
8	PETROLEUM	22	12788.63	11836.23	-	-	-	30	28717.20	31923.36	29	28654.34	31860.50
9	POWER	20	15212.72	23039.91	4	4170.09	13149.17	44	28951.79	30846.58	46	32271.46	43145.33
10	HEALTH & FW	-	-	-	2	140.92	691.84	-	-	-	2	140.92	691.84
11	RAILWAYS	44	2332.67	3968.78	31	4562.58	7253.92	32	6261.48	7842.38	70	10395.25	14884.18
12	ROAD TRANSPORT	40	5064.33	5962.40	2	114.26	114.26	97	22726.90	22475.59	103	23551.59	23300.28
13	SHIPPING AND PORT	24	2283.69	2174.16	5	138.51	171.48	21	1489.31	1579.61	20	1449.25	1565.63
14	TELECOMMUNICATION	11	290.50	420.58	-	-	-	11	783.96	788.83	7	594.59	604.36
15	URBAN DEVELOPMENT	4	244.37	406.25	3	79.21	106.70	11	5115.39	10827.04	10	5103.79	10842.28
Total		208	50226.99	60506.82	54	9983.38	22399.03	315	101473.08	116864.83	348	109553.29	137546.41