

Annexure-V

STATEMENT OF PROJECTS COSTING RS.20 CRORES & ABOVE UNDER MONITORING**AS ON 01.10.2002**

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER	
			(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
<u>SECTOR:</u> ATOMIC ENERGY															
NPCIL															
1.	TARAPUR ATO-MIC POWER TARAPUR MAHARASHTRA	MW 2X500	1991/01 1997/12	2006/07	2006/07	0 0	0	0	3447.06 6421.00	6760.00	96 5	2343.00	700.00 -	212.00	2555.00
2.	KAIGA 3 & 4 UNITS KANUR KARNATAKA		2001/05	2009/10	2007/10	-24 -24	1	-24 -24	4213.00	4213.00	0 0	453.00	200.00 -	58.00	511.00
3.	ATOMIC POWER PROJECT KUDANKULAM TAMIL NADU		2001/12	2008/12	2008/12	0 0	0	0	13171.00	13171.00	0 0	720.00	528.50 -	161.00	881.00
4.	RAPP 5&6	MWE 2X220	2002/04	2008/02	2008/02	0 0	0	0	3072.00	3072.00	0 0	145.00	100.00 -	25.00	170.00
RAJASTHAN															
UCIL															
5.	3RD SHAFT SINKING JADUGUDA JHARKHAND		1998/12	1999/03	2003/04	49 1633	0	49 1633	61.07	61.07	0 0	35.14	- -	-	35.14
IGCAR															
6.	PFBR-STAGE A PHASE-I CHINGLEPUT TAMIL NADU		1999/03	2001/03	2002/12	21 88	0	21 88	95.00	95.00	0 0	74.45	- -	-	74.45

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS. IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		% COST OVER RUN ON ORIGINAL (REVISED)	EXPENDI- TURE TILL 3/2002	2002-2003	ANNUAL	CUMULATIVE EXPENDITURE	
			APPRO-	COMMISSIONING		(MONTHS)			APPROVED	ANTICIPATED			-----	EXPENDI-		
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	ORIGINAL (REVISED)				B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
7.	PFBR-STAGE A PHASE-II CHINGLEPUT TAMIL NADU		1997/03	1998/06	2005/03	81 540	0	81 540	28.00	28.00	0 0	5.61	- -	-	5.61	
8.	PFBR PH I ST A SITE INFR. CHINGLEPUT TAMIL NADU		1999/01	2002/03	N.A. 2002/03	N.A. N.A.	N.A. N.A.	N.A. N.A.	28.20	28.20	0 0	4.26	- -	-	4.26	
<u>SECTOR:</u> CIVIL AVIATION																
AAI																
9.	KARGIL AIR PORT BLDG. KARGIL J & K		1995/07	2000/10	N.A. 2001/09	N.A. N.A.	N.A. N.A.	N.A. N.A.	20.43	37.81	85 85	27.01	- -	-	27.01	
10.	INTEGRATED CARGO TRML CHENNAI TAMIL NADU		1997/02	2000/03	2003/01	34 92	0	34 92	42.84	42.84	0 0	16.51	12.50 -	0.99	17.50	
11.	PROCU.&INST. OF 13 NO.ILS ALL INDIA		1999/10	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	34.15	55.00	61 61	18.29	- -	-	18.29	
12.	PROV.DEDICA- TED SATELITE ALL INDIA		1999/03	2001/03	N.A. 2002/03	N.A. N.A.	N.A.	N.A. N.A.	57.93	70.00	21 21	4.45	- -	-	4.45	
13.	AGARTALA AIR PORT-MODIFIC TRIPURA TRIPURA		1997/02	2002/03	N.A. 2002/03	N.A. N.A.	N.A.	N.A. N.A.	18.45	27.61	50 50	18.33	6.00 -	-	18.33	
14.	EXT.OF RUNWA Y JAIPUR AIR JAIPUR		2000/08	2003/02	2003/11	9 30	0	9 30	24.03	24.03	0 0	4.09	5.00 -	0.25	4.34	

AAI

9.

PORT BLDG.
KARGIL
J & K

10. INTEGRATED
CARGO TRML
CHENNAI
TAMIL NADU

11. PROCU.&INST.
OF 13 NO.ILS

ALL INDIA

12. PROV.DEDICA-
TED SATELITE

ALL INDIA

13. AGARTALA AIR
PORT-MODIFIC
TRIPURA
TRIPURA

14. EXT.OF RUNWA
Y JAIPUR AIR
JAIPUR

UNIT : (COST/EXPENDITURE :RS.IN CRORES) (NIC-MoSPI)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER	EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
15.	DEVELOPMENT AMRITSAR AIR AMRITSAR PUNJAB		2000/01	2003/11	2003/11	0 0	0	0 0	79.27	79.27	0 0	7.19	21.50 -	5.64	12.83	
16.	NEW TERMINAL CHENNAI AIR CHENNAI TAMIL NADU		1998/05	2002/03	2003/03	12 26	0	12 26	79.66	79.66	0 0	19.70	35.32 41.32	7.56	27.26	
<u>SECTOR:</u> COAL																
BCCL																
17.	POOTKEE BALIHARI UG DHANBAD JHARKHAND	3.00	1983/12 1997/04	1994/03 2000/03	2003/03	108 88	0	36 18	199.87 199.87	182.60	-9 -9	169.58	- -	0.21	169.79	
		MTY														
CCL																
18.	SAUNDA 'D'OC BIHAR	0.80 MTY	1991/08	1999/03	2003/03	48 53	0	48 53	48.96	48.96	0 0	29.54	- -	0.03	29.57	
19.	J.P.RLY LINE BOKARO JHARKHAND		1982/02 1991/03	1985/03 1997/06	2003/12	225 608	0	78 42	15.93 48.78	48.78	206 0	56.22	- -	0.11	56.33	
20.	SANGAM EXP OC HAZARIBAGH JHARKHAND	0.50 MT 0.235	1995/02	1998/03	2004/03	72 195	0	72 195	32.66	32.66	0 0	12.27	- -	-	12.27	
21.	BOKARO OC BOKARO JHARKHAND	0.80 MTY	1995/07	2000/03	2004/03	48 86	0	48 86	46.78	46.78	0 0	35.20	- -	0.32	35.52	
22.	JHARKHAND OC JHARKHAND	1.0 MTY	1998/10	2004/03	2004/03	0 0	0	0 0	110.89	110.89	0 0	41.43	21.00 12.82	1.66	43.09	

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOV'T.	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-		
			APPRO-	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			ORGNL	(REVISED)	CIPA-	(% ON	OVER LAST	(% ON	ORIGINAL		ON		(R.E.)	TILL	EXPENDITURE	
			(RVSD)		TED	ORIGINAL)	QTR.	REVISED)	(REVISED)		ORIGINAL			QUARTER		
					(L.REP.)						(REVISED)					
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
SECL																
23.	MAHAN OC	0.36	1996/06	2000/03	2006/03	72	0	72	41.95	41.95	0	5.88	1.63	0.24	6.12	
	SURGUJA	MT				160		160			0		-			
	MADHYA PRADESH															
24.	PINDURA UG	0.48	1998/03	2003/03	2004/03	12	0	12	49.93	49.93	0	10.05	2.49	0.82	10.87	
	AUG.	MTY				20		20			0		-			
	SHAHOL															
	MADHYA PRADESH															
25.	CHIRIMIRI	0.43	1998/03	2003/03	2004/03	12	0	12	49.21	49.21	0	48.90	3.01	0.02	48.92	
	ZERO SEAMRPR	MTY				20		20			0		-			
	SURGUJA															
	MADHYA PRADESH															
26.	VINDHYA UG	0.57	1998/03	2003/03	2004/03	12	0	12	49.90	49.90	0	9.07	2.52	0.42	9.49	
	AUG.	MTY				20		20			0		-			
	MADHYA PRADESH															
27.	REHAR UG RPR	0.31	1998/12	2003/12	2004/03	3	0	3	26.30	26.30	0	8.00	5.62	0.30	8.30	
	SHABOL	MTY				5		5			0		-			
	MADHYA PRADESH															
28.	GAYATRI UG	0.31	1998/12	2003/12	2004/03	3	0	3	26.30	26.30	0	3.96	4.25	0.69	4.65	
	RPR	MTY				5		5			0		-			
	SURGUJA															
	MADHYA PRADESH															
29.	RANI ATARI	0.48	1999/07	2004/07	2004/07	0	0	0	48.54	48.54	0	3.83	1.46	0.68	4.51	
	UG, RPR	MTY				0		0			0		-			
	KORBA															
	MADHYA PRADESH															
30.	AMADAND &BAR	0.465	1999/07	2004/07	2005/03	8	0	8	45.26	45.26	0	37.74	1.68	0.40	38.14	
	TARAI	MTY				13		13			0		-			
	SURGUJA															
	MADHYA PRADESH															

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT.	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	-----	
			APPRO-	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE	EXPENDITURE	
			ORGNL (RVSD)	(REVISED)	CIPA- TED (L.REP.)	(% ON ORIGINAL)	OVER LAST QTR.	(% ON REVISED)	ORIGINAL (REVISED)		ON ORIGINAL (REVISED)		(R.E.)	TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
31.	BAGDEVA UG RPR KORBA MADHYA PRADESH	0.405 MTY	1999/07	2004/07	2005/07	12 20	0	12 20	38.46	38.46	0 0	12.75	3.71 -	1.09	13.84	
32.	SHEETAL (UG) DHARA-KURAJ SHAHDOL MADHYA PRADESH	0.88 MTY	2000/05	2006/05	2006/05	0 0	0	0 0	98.98	98.98	0 0	35.80	2.53 -	0.58	36.38	
33.	DAMNI UG SHAHDOL MADHYA PRADESH	0.48 MTY	2000/04	2005/04	2005/04	0 0	0	0 0	39.32	39.32	0 0	0.44	1.47 -	-	0.44	
34.	JHIRIA UG SHAHDOL MADHYA PRADESH	0.33 MTY	2000/10	2006/03	2006/03	0 0	0	0 0	32.07	32.07	0 0	-	4.12 -	-	-	
35.	NAWAPARA OC RPR SURGUJA CHHATISGARH	0.36 MTY	2000/10	2006/03	2006/03	0 0	0	0 0	42.55	42.55	0 0	7.99	0.82 -	0.16	8.15	
36.	KANCHAN OC UMARIA MADHYA PRADESH	0.32 MTY	2001/03	2004/03	2004/03	0 0	0	0 0	23.92	23.92	0 0	-	4.20 -	-	-	
37.	JHILIMILI UG,RCE MADHYA PRADESH	0.3 MTY	1995/08	2003/03	2003/03	0 0	0	0 0	28.65	28.65	0 0	17.36	3.61 -	0.22	17.58	
38.	AMERA OC MADHYA PRADESH	1.0 MTY	2002/07	2005/07	2005/07	0 0	0	0 0	41.69	41.69	0 0	-	- -	-	-	

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST	EXPENDI- TURE	2002-2003	ANNUAL EXPENDI- TURE	CUMULATIVE EXPENDITURE
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TILL QUARTER	
			(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
ECL															
39.	JHANJRA UG	3.50	1982/12	1994/03	2003/03	108	0	60	184.55	386.44	109	370.15	15.67	0.55	370.70
	BURDWAN	2.00	1995/08	1998/03		80		33	403.96		-4		-		
	WEST BENGAL	MTY													
40.	SATGRAM UG	1.20	1979/05	1989/03	2003/03	168	0	0	26.37	118.87	351	111.02	4.32	0.06	111.08
	BURDWAN	MTY	2002/02	1995/03		142		0	118.87		0		-		
	WEST BENGAL			2003/03											
41.	SARPI REOR- GANISATIONUG	0.90	1987/09	1995/03	2003/03	96	0	96	53.05	26.62	-50	22.68	2.06	-	22.68
	BANKURA	0.60				107		107			-50		-		
	WEST BENGAL	MTY													
42.	J.K.NAGAR UG	0.87	1991/02	1995/03	2004/03	108	0	108	95.28	53.42	-44	46.87	2.43	-	46.87
	BURDWAH	0.65				220		220			-44		-		
	WEST BENGAL	MTY													
NCL															
43.	DUDHICHUA OC	10.0	1992/08	1998/03	2004/03	72	0	0	868.93	1281.39	47	1042.07	221.72	12.39	1054.46
	PHASE-I	MTY	2001/03	1998/03		107		0	1281.39		0		183.12		
	SIDHI			2004/03											
	M.P./U.P.														
44.	NIGAHI EXPN. OC	10	1997/07	2004/03	2004/03	0	0	0	1846.49	1846.49	0	1060.17	343.95	8.66	1068.83
	SIDHI	MTY				0		0			0		180.32		
	MADHYA PRADESH														
MCL															
45.	NATRAJ UG	0.64	2001/01	2004/01	2004/01	0	0	0	92.11	92.11	0	-	-	0.14	0.14
		MTY				0		0			0		-		
ORISSA															

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

DATE OF GOVT.	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)	COST	% COST	EXPENDI- TURE	2002-2003	ANNUAL EXPENDI-	CUMULATIVE EXPENDITURE
---------------	-----------------------	------------------------	------	--------	---------------	-----------	-----------------	------------------------

Sl. No.	PROJECT (DISTRICT) (STATE)	CAPACITY	APPRO- ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED OVER RUN ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
WCL																

46.	NAHARIA UG	0.36 MT	1996/06	2003/03	2003/03	0 0	0	0 0	46.17	46.17	0 0	22.03	5.28 -	0.30	22.33	
	CHINDWAR MADHYA PRADESH															
47.	NIRGUDA OC	0.75 MTY	1999/05	2004/03	2004/03	0 0	0	0 0	95.03	95.03	0 0	16.57	6.56 -	0.34	16.91	
	YEOTMAL MAHARASHTRA															
48.	KUMBHARHKANI UG	0.36 MTY	1998/12	2004/03	2004/03	0 0	0	0 0	56.90	56.90	0 0	7.23	11.11 -	1.12	8.35	
	YEOTMAL MAHARASHTRA															
49.	CONV.KAMPTEE UG TO OCP	0.65 MTY	2000/05	2007/03	2007/03	0 0	0	0 0	88.39	88.39	0 0	18.42	22.24 -	1.61	20.03	
	NAGPUR MAHARASHTRA															
50.	ADASA UG	MTY 0.21	2000/12	2005/03	2005/03	0 0	0	0 0	39.87	39.87	0 0	-	2.67 -	-	-	
	NAGPUR MAHARASHTRA															
51.	DHURWASA OC	0.55 MTY	2001/08	2006/03	2006/03	0 0	0	0 0	62.74	62.74	0 0	3.32	6.01 -	0.07	3.39	
	WARDHA MAHARASHTRA															
52.	TANDSI UG	0.59 MTY	2001/07	2004/03	2004/03	0 0	0	0 0	69.06	69.06	0 0	-	7.56 -	-	-	
	EXPN. MADHYA PRADESH															
53.	KALGAON OC	0.4 MTY	2001/08	2006/03	2006/03	0 0	0	0 0	74.97	74.97	0 0	0.62	2.89 -	-	0.62	
	MAHARASHTRA															

(NIC-MoSPI)															
UNIT : (COST/EXPENDITURE :RS.IN CRORES)															
SL.	PROJECT	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)	COST		% COST	EXPENDI- TURE	2002-2003 B.E.	ANNUAL EXPENDI- TURE	CUMULATIVE EXPENDITURE			
						APPROVED	ANTICIPATED	OVER	TILL 3/2002						

NO.	(DISTRICT) (STATE)		ORIGINAL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	RUN ORIGINAL (REVISED)	(R.E.) ON ORIGINAL (REVISED)	TILL		QUARTER			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
54.	GAURI-DEEP OC BALLARPUR MAHARASHTRA	0.4 MTY	2001/11	2010/03	2010/03	0 0	0	0 0	86.21	86.21	0 0	-	2.08 -	0.21	0.21	
55.	URDHAN OCP PENCH MADHYA PRADESH	0.5 MTY	2002/05	2006/03	2006/03	0 0	0	0 0	43.50	43.50	0 0	3.42	0.20 -	-	3.42	
	NLC ---															
56.	EXP.OF MINE-I NEVYELI TAMIL NADU	4.0 MTY	1992/03 2001/12	1996/10 2003/04	2003/04	78 142	0	0 0	1336.93 1658.38	1667.76	25 1	1389.04	134.64 -	18.81	1407.85	
57.	TPS-I EXP. NEYELLI TAMIL NADU	420 MW	1996/02 2001/12	2001/03 2002/05	2003/03	24 39	3	10 13	1590.58 1420.27	1423.47	-11 0	983.11	199.85 -	92.60	1075.71	
58.	MINE-1A NEYELLI TAMIL NADU	3 MTY	1998/02	2003/03	2003/03	0 0	0	0 0	1032.81	1015.74	-2 -2	695.51	76.26 -	31.94	727.45	
	SCCL ---															
59.	KTK-8 INCL UG WARANGAL ANDHRA PRADESH	0.27 MTY 0.416 MTY	1995/12 2002/06	2002/01 2008/03	2008/03	74 101	0	0 0	34.51 41.54	41.54	20 0	0.14	3.00 0.65	-	0.14	
60.	RAVINDRA KHANI UG ADILABAD ANDHRA PRADESH	1.22 MTY 0.64 MTY	1995/12 2002/07	2003/03 2003/03	2003/03	0 0	0	0 0	242.95 33.82	33.82	-86 0	23.63	4.00 4.12	0.09	23.72	
61.	KTK-9 & 9A UG WARANGAL ANDHRA PRADESH	0.48 MT	1996/08	2005/03	2005/03	0 0	0	0 0	43.41	43.41	0 0	0.18	1.10 0.05	-	0.18	

NO.	(DISTRICT) (STATE)		ORIGINAL ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	RUN ORIGINAL (REVISED)		(R.E.) ON ORIGINAL (REVISED)	TILL		QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
71.	KTK-2 INC	0.416 MTY	2002/06	2005/03	2005/03	0 0	0	0 0	35.35	35.35	0 0	22.27	22.27 -	1.65	23.92	
	ANDHRA PRADESH															
72.	KTK-5 INC	0.41 MTY	2002/06	2004/03	2004/03	0 0	0	0 0	40.19	40.19	0 0	26.47	26.47 -	0.15	26.62	
	ANDHRA PRADESH															
73.	KTK-6 INC	0.312 MTY	2002/06	2005/03	2005/03	0 0	0	0 0	29.90	29.90	0 0	15.85	7.00 -	1.35	17.20	
	ANDHRA PRADESH															
74.	KTK-7 INC	0.312 MTY	2002/06	2008/03	2008/03	0 0	0	0 0	33.01	33.01	0 0	0.08	0.25 -	-	0.08	
	ANDHRA PRADESH															
75.	KASIPET OC	0.60 MTY	2001/11	2005/03	2005/03	0 0	0	0 0	47.29	47.29	0 0	-	26.86 -	-	-	
	ANDHRA PRADESH															
76.	RAMAGUNDEM OC-I (LEP)	1.50 MTY	2002/09	2006/03	2006/03	0 0	0	0 0	48.18	49.18	2 2	-	- -	-	-	
	ANDHRA PRADESH															

SECTOR: FERTILISERS
HFC

77.	NAMRUP PLANT REVAMP NAMRUP ASSAM		1997/10 2001/09	2001/05 2002/02	2003/05	24 56	7	15 29	350.00 509.40	509.40	46 0	217.73	172.00 200.00	89.42	307.15	
-----	---	--	--------------------	--------------------	---------	----------	---	----------	------------------	--------	---------	--------	------------------	-------	--------	--

SECTOR: I & B
AIR

78.	REP/INST TWO TRS TOWERS ALIGARH UTTAR PRADESH	NOS. 2X250	1995/02	1998/03	2002/10	55 149	0	55 149	32.20	32.20	0 0	20.74	- -	0.19	20.93	
-----	--	---------------	---------	---------	---------	-----------	---	-----------	-------	-------	--------	-------	--------	------	-------	--

(NIC-MoSPI)															
UNIT : (COST/EXPENDITURE :RS.IN CRORES)															
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)	COST			% COST OVER RUN	EXPENDI- TURE TILL 3/2002	2002-2003 B.E. (R.E.)	ANNUAL EXPENDI- TURE TILL QUARTER	CUMULATIVE EXPENDITURE		
			ORGNL	ORIGINAL (REVISED)	ANTI- CIPA-	TOTAL (% ON ORIGINAL)	ADDL OVER	TOT (% ON REVISED)	ORIGINAL						

			(RVSD)		TED (L.REP.)	ON ORIGINAL	LAST QTR.	ON REVISED)	(REVISED)		ORIGINAL (REVISED)					
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
79.	REP/INST 3SW TRS- KHAMPUR DELHI	NOS. 3X250	1995/02	1998/03	2002/12	57 154	0	57 154	42.84	42.84	0 0	27.68	- -	0.15	27.83	
80.	NEW BROAD. HOUSE DELHI DELHI		1996/02	2000/03	2003/03	36 73	0	36 73	59.17	59.17	0 0	18.65	- -	3.85	22.50	
	D.D. ----															
81.	D.D.BH.DELHI IC/CB PPFVAN DELHI		1987/04 1994/11	1990/03 1999/03	2003/12	165 471	0	57 40	34.15 81.60	81.60	139 0	61.94	- -	0.75	62.69	

SECTOR: MINES
NALCO

82.	EXP.OF CAP. SMELTER-CPP ANGUL ORISSA	1150 TPA SMELTER 120 MW CPP	1998/02	2002/05	2004/01	20 39	11	20 39	2061.98	2061.98	0 0	756.77	502.72 -	709.32	1466.09	
83.	SPL.GRADE ALUMINA ANGUL ORISSA	TPA 26400	1995/07	1999/12	N.A. 2002/06	N.A. N.A.	N.A.	N.A. N.A.	56.78	56.78	0 0	43.85	6.22 -	1.71	45.56	
84.	INST.OF 8TH UNIT-CPP ANGUL ORISSA	MW 120	2001/02	2004/02	2004/02	0 0	0	0 0	480.00	480.00	0 0	69.66	180.04 -	54.62	124.28	

SECTOR: STEEL
SAIL

85.	UP./RELINING OF BLAST FR3 DURGAPUR WEST BENGAL		1997/08	2002/01	2002/07	6 11	0	6 11	97.53	97.53	0 0	71.20	- -	7.49	78.69	
-----	---	--	---------	---------	---------	---------	---	---------	-------	-------	--------	-------	--------	------	-------	--

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)														
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE
			GOVT.	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE
			APPRO-	-----	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE	
			ORGNL	ORIGINAL (REVISED)	ANTI-CIPA-	(%)	OVER	(%)	ORIGINAL	RUN		(R.E.)	TILL QUARTER	

			(RVSD)		TED (L.REP.)	ON ORIGINAL)	LAST QTR.	ON REVISED)	(REVISED)	ORIGINAL (REVISED)						
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
86.	BOKARO STEEL PLANT RHF-2 BOKARO JHARKHAND		1999/10	2000/12	2003/03	27 193	0	27 193	63.23 64.58	64.58	2 0	38.59	9.46 -	5.76	44.35	
87.	HDGL PROJECT AT DAGAON ASSAM		1997/01	1999/01	N.A.	N.A. N.A.	N.A.	N.A. N.A.	42.85	50.50	18 18	15.90	- -	-	15.90	
88.	100 ATA STEA MPIPELINES BOKARO JHARKHAND		1997/03	1999/05	2003/05	48 185	0	48 185	43.97	43.97	0 0	33.99	2.00 -	-	33.99	
89.	UPGRADATION ERW PPEPLANT ROURKELA ORISSA		2002/03	2003/11	2003/11	0 0	0	0 0	89.15	89.15	0 0	-	20.00 -	0.39	0.39	
90.	LONG RAIL FACILITIES BHILAI CHHATISGARH NMDC ----		2002/09	2004/08	2004/08	0 0	0	0 0	320.00	320.00	0 0	-	5.00 -	4.75	4.75	
91.	10/11A BAIL- DILA DEPOSIT BASTAR MADHYA PRADESH	MTPA 5	1995/08	1999/08	2002/11	39 81	0	39 81	430.50	449.02	4 4	288.49	85.71 -	13.38	301.87	
<u>SECTOR:</u> PETROLEUM																
BPCL ----																
92.	PROD.TERM. CIF,BINA MADHYA PRADESH	TH.MT	1997/11 1996/09	2000/11	N.A. 2000/11	N.A. N.A.	N.A.	N.A. N.A.	463.40	463.40	0 0	19.51	- -	-	19.51	

(NIC-MoSPI)

												UNIT : (COST/EXPENDITURE :RS.IN CRORES)				
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT.	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE		
			APPRO-	-----	-----	-----	-----	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE	-----	-----	-----
			ORGNL	ORIGINAL	ANTI-	TOTAL	ADDL	ORIGINAL		RUN		(R.E.)	TILL	QUARTER		
				(REVISED)	CIPA-	(%	OVER			ON						

			(RVSD)		TED (L.REP.)	ON ORIGINAL)	LAST QTR.	ON REVISED)	(REVISED)	ORIGINAL (REVISED)						
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
93.	REF. MODERNI- SATION MUMBAI MAHARASHTRA	MTPA 11	2000/12 2002/04	2003/09	2004/10	13 39	1	13 39	1592.65 1831.00	1831.00	15 0	105.70	350.00 -	124.70	230.40	
94.	MUMBAI-MNMAD POL PLINE MAH/MP	KMS 334 MMTPA 1.4	2001/04	2004/04	2004/04	0 0	0	0 0	336.07	336.07	0 0	70.93	- -	-	70.93	
GAIL ----																
95.	VISAKH-SECN- DERABAD LPG SECNDERABAD ANDHRA PRADESH	MMTPA 1	2001/01	2003/08	2003/08	0 0	0	0 0	490.65	490.65	0 0	55.66	330.00 -	67.53	123.19	
96.	UPGRADATION- HBJ PIPELINE GUJ, RAJ, MP		2001/12	2004/09	2004/09	0 0	0	0 0	2936.00	2936.00	0 0	3.42	134.68 -	2.82	6.24	
97.	KANDLA-SAMA- KHYALI LPG GUJARAT HPCL ----		2001/02	2002/09	2003/02	5 26	0	5 26	99.51	99.51	0 0	4.79	62.00 -	20.49	25.28	
98.	MKTG&HOOK UP B'LORE MBPL HASSANA KARNATAKA IOCL ----	66500 KL	2001/09	2003/05	2003/05	0 0	0	0 0	76.24	76.24	0 0	25.42	37.62 -	1.73	27.15	
99.	NEW SOLVENT DEWAXING DIGBOI ASSAM	TPA 49000	1999/02	2002/11	2002/11	0 0	0	0 0	419.00	416.00	-1 -1	315.92	131.39 -	30.17	346.09	

															(NIC-MoSPI)	
															UNIT : (COST/EXPENDITURE :RS. IN CRORES)	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)			COST		% COST OVER RUN	EXPENDI- TURE TILL 3/2002	2002-2003 B.E. (R.E.)	ANNUAL EXPENDI- TURE TILL QUARTER	CUMULATIVE EXPENDITURE		
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (%) ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED ORIGINAL (REVISED)						

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
100.	HYDRO.PLANT AT GUWAHATI GUWAHATI ASSAM	TPA 60000	1999/02	2002/05	2002/09	4 10	-1	4 10	497.00	539.00	8 8	469.48	76.06 -	24.59	494.07	
101.	BARAUNI REF. EXPANSION BARAUNI BIHAR	MMTPA 3	1999/02	2002/05	2002/10	5 13	-2	5 13	1803.00	1985.00	10 10	1363.55	550.00 -	133.25	1496.80	
102.	BR.PIPELINE KANPUR-LUCK. KANPUR UTTAR PRADESH		1999/01	2001/09	2002/11	14 44	0	14 44	74.61	49.00	-34 -34	41.10	- -	-	41.10 (COMPLETED)	
103.	REPLACMNT OF BRAUNI-PATNA BIHAR		1999/09	2002/01	2002/10	9 32	0	9 32	94.88	84.00	-11 -11	68.25	- -	-	68.25	
104.	MATHURA-TUN- DLA PIPELINE UTTAR PRADESH		1999/01	2001/09	2002/11	14 44	0	14 44	60.00	45.00	-25 -25	39.05	- -	-	39.05	
105.	CONST.POL TRMNL.ERIP PARADIP ORISSA		1999/09	2003/05	2003/06	1 2	0	1 2	569.00	569.00	0 0	0.16	5.00 -	0.06	0.22	
106.	CATALYTIC DEWAXINGUNIT HALDIA WEST BENGAL		1999/07	2003/05	2002/12	-5 -11	3	-5 -11	422.00	401.00	-5 -5	154.64	100.00 -	99.44	254.08	
107.	INTEGERATED PARAXYLENE PANIPAT HARYANA		1999/06 2001/10	2004/08	2004/12	4 6	4	4 6	4228.00 5104.00	5104.00	21 0	242.31	600.00 -	18.96	261.27	
108.	PANIPAT REF. EXPANSION PANIPAT HARYANA		1999/08 2002/01	2004/10	2005/01	3 5	1	3 5	3365.00 4165.00	4165.00	24 0	130.53	400.00 -	59.13	189.66	

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO- ORGNL (RVSD)	DATE OF COMMISSIONING ORIGINAL (REVISED)	ANTI- CIPA- TED	TIME OVER RUN (MONTHS)			COST		% COST OVER RUN ON ORIGINAL	EXPENDI- TURE TILL 3/2002	2002-2003 B.E. (R.E.)	ANNUAL EXPENDI- TURE TILL QUARTER	CUMULATIVE EXPENDITURE
						TOTAL (%) ON	ADDL (%) LAST	TOT (%) ON	APPROVED (REVISED)	ANTICIPATED					

			(L.REP.)	ORIGINAL)		QTR.	REVISED)		(REVISED)							
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
109.	HYDROTREATER DIGBOI REF. DIGBOI ASSAM		1999/02	2002/05	2003/03	10 26	3	10 26	343.00	355.00	3 3	257.91	80.35 -	33.53	291.44	
110.	LINEAR ALKYL BENLENE VADODRA GUJARAT	LAC TPA 18.5	2001/05	2004/03	2004/08	5 15	2	5 15	1248.00	1291.00	3 3	90.41	100.00 -	6.60	97.01	
111.	AUG.KOYALI- VIRAMGAM PL SIDPUR GUJARAT		2001/08	2003/07	2003/07	0 0	0	0 0	119.01	119.01	0 0	1.76	50.00 -	26.81	28.57	
112.	AUG.VIRANGAM KOYALI SM GUJARAT		2001/05	2003/03	2003/03	0 0	0	0 0	329.05	178.16	-46 -46	8.53	73.55 -	56.74	65.27	
113.	MS QUALITY UPGRADATION MATHURA UTTAR PRADESH		2001/08	2004/08	2004/08	0 0	0	0 0	1483.00	1483.00	0 0	51.14	176.00 -	16.01	67.15	
114.	LPG TERMINAL FOR EIRP PARADEEP ORISSA	TPA 2 LAC	1999/10	2003/06	2003/06	0 0	0	0 0	220.81	220.81	0 0	38.73	- -	-	38.73	
115.	KBPL CONV.& POL PPAT-REW GUJ/RAJ/HAR ONGCL -----	MMTPA 8	2002/02	2004/08	2004/08	0 0	0	0 0	734.05	734.05	0 0	-	- -	-	-	
116.	FOOD GRADE HEXANE HAZIRA GUJARAT	TPA 2000	1999/06	2001/12	2003/03	15 50	0	15 50	78.59	52.17	-34 -34	3.38	40.00 -	0.03	3.41	

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE
			GOVT.	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE
			APPRO-					APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON	ADDL LAST ON	TOT (% ON	ORIGINAL (REVISED)	RUN ON ORIGINAL (REVISED)		(R.E.)	TILL QUARTER	

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
117.	MUMBAI HIGH NORTH DEV	MMT OIL 24.8 BCM GAS 585	2000/12	2005/12	2005/12	0 0	0	0	2929.40	2929.40	0 0	57.70	487.90 -	0.41	58.11	
118.	IOR GANDHAR BHARUCH GUJARAT	MMT OIL 4.82	2000/12	2004/03	2004/03	0 0	0	0	609.44	692.45	14 14	43.65	98.24 -	29.97	73.62	
119.	IOR SCHEME NEELEM		2001/01	2003/07	2003/07	0 0	0	0	347.69	347.69	0 0	29.54	70.62 -	19.23	48.77	
120.	ADDNL DEV I HEERA&S.HEER		2001/01	2004/01	2004/01	0 0	0	0	309.08	309.08	0 0	36.48	26.15 -	50.32	86.80	
121.	IOR SCHEME KALOL GUJARAT		2000/09	2007/03	2007/03	0 0	0	0	99.67	99.67	0 0	25.62	5.27 -	-	25.62	
122.	IOR SCHEME NORTH KADI KARKADI GUJARAT	MMT 2.65	2000/09	2003/03	2003/03	0 0	0	0	62.86	62.86	0 0	13.48	9.20 -	-	13.48	
123.	IOR SCHEME SOBHASAN GUJARAT	MMT 1.308	2001/08	2005/03	2005/03	0 0	0	0	71.92	71.92	0 0	-	5.00 -	-	-	
124.	IOR LAKWA-LAKHMANI ASSAM	MMT 6.17	2001/09	2007/03	2007/03	0 0	0	0	345.10	345.10	0 0	-	0.20 -	0.31	0.31	
125.	IOR GELEKI ASSAM	MMT 3.94	2001/09	2007/03	2007/03	0 0	0	0	390.09	390.09	0 0	-	- -	-	-	

(NIC-MoSPI)																
UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
			ORGNL	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			(RVSD)	(REVISED)	CIPA- TED (L.REP.)	(% ON ORIGINAL)	OVER LAST QTR.	(% ON REVISED)	ORIGINAL (REVISED)	ORIGINAL (REVISED)	ON ORIGINAL (REVISED)	QUARTER	(R.E.)	TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)

126.	IOR - RUDRA SAGAR RUDRASAGAR ASSAM	MMT 1.38	2001/09	2006/03	2006/03	0 0	0 0	0 0	113.90	113.90	0 0	-	1.84 -	0.07	0.07
127.	MUMBAI HIGH SOUTH DEV. W.OFFSHORE		2001/10	2007/07	2007/07	0 0	0 0	0 0	5255.97	5255.97	0 0	121.35	0.10 -	-	121.35
CPCL ----															
128.	REFIN.EXPN. CUM.MOD. MANALI TAMIL NADU	MMTPA 3	2000/07	2003/07	2003/07	0 0	0 0	0 0	2360.38	2360.38	0 0	365.63	900.00 -	258.78	624.41
SECTOR: POWER NEEPCO -----															
129.	TUIRIAL HE PROJECT AIZWAL MIZORAM	MW 2*30	1998/07	2006/07	2006/07	0 0	0 0	0 0	368.72	368.72	0 0	64.91	58.72 -	8.58	73.49
130.	KOPILI HEP ST-II N.C.HILLS ASSAM	MW 25	1999/07	2003/07	2003/07	0 0	0 0	0 0	76.09	99.35	31 31	55.20	12.00 -	7.70	62.90
NHPC ----															
131.	DULHASTI HEP DODA J & K	MW 390	1982/11 1989/07	1990/11 1994/07 2001/03	2003/12	157 164	0	33 15	183.45 3559.77 3559.77	4227.92	2205 19	3275.61	430.24 -	166.54	3442.15
132.	DHAULIGANGA H.E.P.-I PITHORAGARH UTTARANCHAL	MW 4*70	1991/04 2000/07	1998/10 2005/03	2005/03	77 86	0	0 0	601.98 1578.31	1578.31	162 0	647.75	250.22 -	110.76	758.51

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE
			GOVT.	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE
			APPRO-		-----			APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE	
			ORGNL (RVSD)	(REVISED)	ORIGINAL	ADDL	TOT	ORIGINAL		RUN		(R.E.)	TILL	
					(% ON	OVER LAST	(% ON	(REVISED)		ON			QUARTER	
					(L.REP.) ORIGINAL	QTR.	REVISED)			(REVISED)				

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
133.	CHAMERA H.E. PROJECT CHAMBA HIMACHAL PR.	MW 300	1999/05	2004/05	2004/05	0 0	0	0	1684.02	1684.02	0 0	1064.62	507.28 -	224.38	1289.00	
134.	LOKTAK D/S HEP MANIPUR	MW 90	1999/12	2006/06	2008/12	30 38	0	30 38	578.62	578.62	0 0	16.48	10.00 -	2.39	18.87	
135.	TEESTA HE PROJ.ST-V SIKKIM THDCL -----	MW 510	2000/02	2007/02	2007/02	0 0	0	0 0	2198.04	2198.04	0 0	341.25	202.53 -	134.74	475.99	
136.	TEHRI DAM H.P.P. TEHRI UTTARANCHAL	MW 1000	1994/03	1999/03	2003/08	53 88	0	53 88	2963.66	5209.10	76 76	4201.66	1367.98 -	277.39	4479.05	
137.	KOTESHWAR HEP TEHRI UTTARANCHAL NJPC -----	400 MW	2000/04	2006/03	2006/03	0 0	0	0 0	1301.56	1301.56	0 0	67.98	- -	9.23	77.21	
138.	NATHPA JHKRI H.E.P. KINNAUR HIMACHAL PR. NTPC -----	MW 1500	1989/04 1998/06	1996/04 1998/12 2002/03	2003/12	92 110	0	21 14	1678.02 7666.31	9083.30	441 18	6311.55	1196.81 -	417.48	6729.03	
139.	SIMHADRI ST-I VIZAG ANDHRA PRADESH	TPP 2X500	1997/07	2002/12	2002/12	0 0	0	0 0	3650.79	4155.03	14 14	2671.79	422.23 -	175.58	2847.37	(COMPLETED)

(NIC-MoSPI)																
UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT.	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE		
			APPRO-						APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	ORIGINAL (REVISED)		ON ORIGINAL (REVISED)		(R.E.)	TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)

140.	TALCHER STPP ST-II	MW 4*500	1999/01	2006/02	2006/02	0 0	0 0	0 0	6648.83	6652.22	0 0	2101.24	1018.41 -	423.48	2524.72
	ORISSA														
141.	RIHAND STPP ST-II	MW 1000	2001/05	2006/05	2006/05	0 0	0 0	0 0	3384.77	3384.77	0 0	287.41	254.72 -	33.75	321.16
	UTTAR PRADESH														
142.	RAMAGUNDAM STPP ST-III	MW 500	2001/08	2005/08	2005/08	0 0	0 0	0 0	1780.99	1780.99	0 0	177.89	152.40 -	84.57	262.46
	ANDHRA PRADESH														
	P.GRID -----														
143.	LD&C SCHEME IN NER		1997/08	2000/03	2003/05	38 123	-7	38 123	158.94	267.35	68 68	55.03	46.46 -	21.33	76.36
	NER														
144.	TEHRI TR. SYSTEM TEHRI DELHI/UA	KV 800 CKM 3000	1994/03 2002/07	1999/03 2002/12	2002/12	45 75	0	0 0	421.00 702.97	702.97	67 0	463.31	67.30 -	42.76	506.07
145.	ULDOS FOR EASTERN REG.		1998/09	2003/09	2004/12	15 25	0	15 25	290.01	396.19	37 37	53.16	87.76 -	34.12	87.28
	ER STATES														
146.	NORTH-EAST HVDC LINK ALLAHABAD UP/BI	KV 400 CKM 560 MW 1X500	1998/09	2001/12	2002/12	12 31	2	12 31	671.56	671.56	0 0	376.55	87.24 -	96.81	473.36
147.	KAIGA NAREN- DRA TR. SYS. KARNATAKA	KV 400 CKM 212	1999/11	2002/11	2004/03	16 44	0	16 44	75.99	75.99	0 0	40.90	18.85 -	3.00	43.90

	TRNS.SYSTEM					14		14	25		-				
	EASTERN REG.														
149.	400/220 KV	MVA 315	2000/01	2002/12	2002/12	0 0	0	0 0	63.19	63.19	0 0	27.30	10.49 -	3.31	30.61
	SILIGURI WEST BENGAL														
150.	400/220 KV	MVA 315	2000/04	2002/10	2002/10	0 0	0	0 0	80.20	84.79	6 6	52.09	14.83 -	15.45	67.54
	PURNEA BIHAR														
151.	MEMRAMUNDALI -JEYPORE D/C	400 KW- 912 CKM	2000/10	2003/04	2003/05	1 3	0	1 3	166.51	166.51	0 0	32.12	78.37 -	33.21	65.33
152.	MADURI-THI-R UVANANTHAPUR	400 KW- 414 CKM 630 MVA	2000/10	2003/10	2003/11	1 3	0	1 3	195.97	195.97	0 0	35.07	84.96 -	15.91	50.98
	TAMIL NADU														
153.	JAMSHEDPUR- ROURKELA	400 KV 134 CKM	2000/10	2003/10	2003/03	-7 -19	0	-7 -19	75.40	75.40	0 0	33.35	14.34 -	8.43	41.78
	BIHAR/ORISSA														
154.	RAIPUR-RURK- ELA 400KV DC MP/ORISSA		2001/01	2004/01	2003/12	-1 -3	0	-1 -3	237.38	237.38	0 0	111.28	80.17 -	57.65	168.93
155.	DHAULINGANGA TRANS. UTTARANCHAL		2001/01	2005/01	2005/01	0 0	0	0 0	150.53	150.53	0 0	10.44	32.93 -	2.32	12.76
156.	SYS.STRENGT- HENING IN SR AP/TN	CKM 1074 KV 400	2001/02	2003/02	2003/02	0 0	0	0 0	396.28	396.28	0 0	187.40	195.03 -	103.81	291.21

(NIC-MoSPI)																
UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT.	COMMISSIONING	(MONTHS)						TURE		EXPENDI-	EXPENDITURE		
			APPRO-													
			ORGNL	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	COST	OVER	TILL 3/2002	B.E.		TURE
			(RVSD)	(REVISED)	CIPA-	(% ON	OVER LAST	(% ON	ORIGINAL (REVISED)	RUN ON ORIGINAL (REVISED)		(R.E.)	TILL QUARTER			
					TED (L.REP.)	ORIGINAL)	QTR.	REVISED)								
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
157.	ULDCS-WR		2001/02	2003/02	2005/06	28 117	0	28 117	262.18	254.82	-3 -3	10.15	35.53 11.77	3.03	13.18	

WR STATES															
158.	KOLHAPUR-MA-PUSA 400 KV		2000/07	2003/07	2003/07	0 0	0	0 0	181.94	181.94	0 0	77.78	53.28 -	16.40	94.18
WR STATES															
159.	TR.SYSTEM STRNGTHENING BIHAR BIHAR	KV 220 CKM 410	2001/08	2004/02	2004/01	-1 -3	0	-1 -3	162.88	162.88	0 0	10.05	62.24 -	8.96	19.01
160.	TALCHER-MERAMUNDALLI ORISSA	KV 400 CKM 100	2001/01	2002/11	2003/03	4 18	0	4 18	46.86	45.32	-3 -3	29.24	9.06 -	6.16	35.40
161.	SUBSTN.400/220 KV KHNWA KHANDWA MAHARASHTRA	400 KV 120 CKM	2002/01	2005/01	2005/01	0 0	0	0 0	109.77	109.77	0 0	-	- -	-	-
162.	HVDC BACK TO BACK GAZUVAK ORISSA	MW 500	2002/01	2005/01	2005/01	0 0	0	0 0	769.25	769.25	0 0	-	117.40 -	-	-
163.	400 KV DC-II KAH.-BIHAR BIHARSHARIFF BIHAR		2001/12	2004/06	2004/04	-2 -7	0	-2 -7	135.77	135.77	0 0	3.86	63.29 -	5.70	9.56
164.	RAMAGUNDEM-III TR.SYST. S.R.STATES		2001/08	2005/08	2005/08	0 0	0	0 0	390.12	390.12	0 0	3.09	122.67 -	23.62	26.71
165.	CHAMERA-II TRANS.400 KV HIMACHAL PR.	CKM 70	2002/05	2004/05	2004/05	0 0	0	0 0	49.49	49.49	0 0	-	3.00 -	1.84	1.84

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST	EXPENDI- TURE	2002-2003	ANNUAL	CUMULATIVE		
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA- TED (L.REP.)	TOTAL (%) ON ORIGINAL)	ADDL (%) OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER	EXPENDI- TURE	EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	
166.	RANAGADI-0 TR. 132 KV	CKM 44	2001/08	2003/08	2003/08	0 0	0	0 0	27.25	27.25	0 0	0.44	11.41 -	0.39	0.83		

ARUNACHAL PR.															
167.	BARIPADA 400 KV S/S ORISSA	CKM 38	2001/10	2004/04	2004/04	0 0	0 0	0 0	66.24	66.24	0 0	0.11	21.07 -	2.25	2.36
168.	GANGTOK NEW 132 KV S/S SIKKIM	CKM 130	2002/01	2004/07	2004/07	0 0	0 0	0 0	40.79	40.79	0 0	-	15.00 -	0.20	0.20
169.	DULHASTI COM TR. SYSTEM JK/PB/HP	CKM 415 KV 400	2002/07	2006/07	2006/07	0 0	0 0	0 0	567.05	567.05	0 0	-	- -	-	-
170.	TALA-SILIGRI TR. LINE WEST BENGAL	CKM 420 KV 400	2002/07	2004/10	2004/10	0 0	0 0	0 0	231.53	231.53	0 0	-	- -	-	-

SECTOR: HEALTH & FW
H&FW

171.	NEIG INSTIT- UTE OF H&FW SHILLONG MEGHALAYA	BEDS 580	1986/05 2001/02	1999/03 2005/03	2005/03	72 47	0 0	0 0	71.18 422.60	422.60	494 0	44.89	29.00 -	0.92	45.81
172.	BIOLOGICALS N.INSTITUTE NOIDA UTTAR PRADESH		1992/03 2001/02	2001/03 2005/03	2005/03	48 44	0 0	0 0	69.74 269.24	269.24	286 0	88.43	- -	1.39	89.82
173.	INSTITUTE OF MED.SCIENCES IMPHAL MANIPUR	BEDS 881	1986/06	1990/03	N.A.	N.A. N.A.	N.A.	N.A. N.A.	19.02	89.02	368 368	-	- -	-	-

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST	EXPENDI- TURE	2002-2003	ANNUAL EXPENDI- TURE	CUMULATIVE EXPENDITURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (%) ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)

SECTOR: RAILWAYS

B&S ----														
174.	J'PETTAI B'L ORE NEW ROB SR KARNATAKA	1992/04	2001/03	N.A. 2001/03	N.A. N.A.	N.A.	N.A. N.A.	41.96	41.96	0 0	9.10	- -	-	9.10
175.	BIRUPA MAHA- NADI:2ND BRD SER ORISSA	1997/04	N.A.	2007/07	N.A. N.A.	55	N.A. N.A.	93.10	113.00	21 21	4.69	- -	0.07	4.76
176.	B'PUTRA BR, KMS BOGIBIL&LINK 54.30 NEFR ASSAM	1996/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	1000.00	1500.00	50 50	9.14	40.00 -	21.25	30.39
177.	CHEYAR- REBUILDING SCR ANDHRA PRADESH	2000/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	30.29	37.95	25 25	0.05	2.59 -	-	0.05
178.	REBUILDING KRISHNA BDG. SCR, KRISHNA ANDHRA PRADESH	2000/03	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	18.42 23.72	36.32	97 53	0.46	5.00 -	-	0.46
DOUBL. -----														
179.	BOBBILI-GAJA KM PATINA-GARAM 32 SER ANDHRA PRADESH	1990/04 1994/04	1994/06 1995/12	N.A.	N.A. N.A.	N.A.	N.A. N.A.	29.28 35.40	37.90	29 7	36.14	- -	-	36.14
180.	KUPPAM- KMS WHITEFIELD 81.21 SR KR/AP	1992/03 2002/05	1996/03	2003/01	82 171	-14	82 171	108.11 105.01	129.38	20 23	77.78	15.00 -	4.22	82.00

(NIC-MoSPI)

CRORES)															
UNIT : (COST/EXPENDITURE :RS.IN															
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST OVER RUN	EXPENDI-TURE TILL 3/2002	2002-2003	ANNUAL EXPENDI-TURE TILL QUARTER	CUMULATIVE EXPENDITURE
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ON ORIGINAL (REVISED)		B.E. (R.E.)		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
181.	GAJAPATIA-NAGARAM-VIZ-INAGRAM, SER ANDHRA PRADESH	KM 23	1993/04	1995/06	N.A.	N.A. N.A.	N.A.	N.A. N.A.	29.30	32.11	10 10	30.38	- -	-	30.38
182.	CHANDANPUR-GURUP 3RD LINE, ER UTTAR PRADESH	KMS 17.24	1994/04	1998/12	2002/12	48 86	0	48 86	25.29	40.68	61 61	43.42	1.00 -	8.07	51.49
183.	RAJATGARH - NERGUNDI TALCHER, SER ORISSA	KMS 25	1994/04	1997/06	N.A. 2002/05	N.A. N.A.	N.A.	N.A. N.A.	41.22 42.95	75.00	82 75	73.82	- -	-	73.82
184.	SONNAGAR MGS 3RDLINE ER BH,UP	KMS 105	1990/04 1992/11	1994/03	2003/03	108 230	8	108 230	165.00 139.25	255.00	55 83	250.51	- -	7.58	258.09
185.	AKALTARA-CHAMPA 3RD LIN SER ORISSA	KMS 37	1994/04	N.A.	N.A. 2000/02	N.A. N.A.	N.A.	N.A. N.A.	40.00	53.61	34 34	47.10	- -	-	47.10
186.	MUMBAI-BORIVILI 5TH&6TH LINE, WR MAHARASHTRA	KMS 13.81	1995/04	1999/03	N.A. 2002/02	N.A. N.A.	N.A.	N.A. N.A.	39.80	64.17	61 61	22.49	- -	-	22.49
187.	KUTTIPURAM-CALICUT, SR KERALA	KMS 56	1996/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	60.00	63.46	6 6	1.62	- -	-	1.62
188.	CALICUT-MANGALORE, SR KE/KR	KMS 221	1996/02	2000/03	2003/12	45 92	0	45 92	240.00	488.90	104 104	455.12	20.00 -	15.01	470.13
189.	KUTTIPURAM-GURUVYAR, SR KERALA	KMS 36	1995/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	40.00	30.00	-25 -25	0.31	- -	-	0.31

UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
190.	KANPUR-PANKI 3RD LINE,NR	KMS 9	1995/04	2000/12	2005/06	54 79	0	54 79	20.00	64.09	220 220	44.45	10.00 -	3.05	47.50	
	UTTAR PRADESH															
191.	MURADNAGAR-MEERUT,NR	KMS 29.50	1995/04	1998/09	N.A. 2000/10	N.A. N.A.	N.A.	N.A. N.A.	31.00 39.62	62.59	102 58	62.59	5.00 -	0.97	63.56	
	UTTAR PRADESH															
192.	TUNDLA-YAMUNA BR;NR UTTAR PRADESH	KMS 21	1995/04	N.A.	N.A. 2001/06	N.A. N.A.	N.A.	N.A. N.A.	24.60 35.95	31.55	28 -12	20.64	3.80 -	0.64	21.28	
193.	KORBA-SARAG-BUNDIA,SER MP,OR	KMS 15	1996/04	1998/12	N.A. 2000/02	N.A. N.A.	N.A.	N.A. N.A.	27.45	40.30	47 47	27.20	- -	-	27.20	
194.	KHANA-BOL-PUR ,ER PH-1&2 WEST BENGAL	KMS 20.65	1994/08	1998/03	N.A. 1998/03	N.A. N.A.	N.A.	N.A. N.A.	21.78	23.73	9 9	13.03	- -	-	13.03	
195.	GURAP-SHAKT-IGARH,3RD LINE,ER WEST BENGAL	KMS 25	1996/04	N.A.	2004/03	N.A. N.A.	0	N.A. N.A.	41.43	52.39	26 26	9.00	15.00 -	6.67	15.67	
196.	GORAKHPUR-SAHJANWA,NER TAMIL NADU	KMS 17.70	1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	25.00	61.51	146 146	0.21	10.00 -	-	0.21	
197.	V'WADA-KRISHNA 3RD LINE SCR ANDHRA PRADESH	KMS 5.05	1996/04	1999/03 2000/12	N.A. 2001/06	N.A. N.A.	N.A.	N.A. N.A.	23.52	44.31	88 88	26.89	- -	-	26.89	
198.	HOSPET-GUNTAKAL,SCR AP/KR	KMS 115.40	1996/03	1999/12	2004/06	54 120	0	54 120	105.77	154.14	46 46	24.42	38.35 -	0.71	25.13	

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE		
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
199.	GUDUR-RENI-GUNTA, SCR ANDHRA PRADESH	KMS 83.17	1997/04	2000/12	2003/03	27 61	-12	27 61	139.69	133.33	-5 -5	87.80	22.60 -	4.23	92.03	
200.	IRUGUR-COIM-BATORE, SR TAMIL NADU	KMS 17.70	1996/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	25.11	38.66	54 54	0.43	7.28 -	2.52	2.95	
201.	GONDA-JARWAL RD UTTAR PRADESH	KMS 45.45	1996/12	2000/02	2002/08	30 79	0	30 79	58.56	75.00	28 28	69.76	5.00 -	2.91	72.67	
202.	GHAZIABAD-MORADABAD -I NR UTTAR PRADESH	KMS 36.97	1995/04	1998/06	N.A. 2000/12	N.A. N.A.	N.A.	N.A. N.A.	30.00 43.64	65.81	119 51	64.89	0.50 -	0.52	65.41	
203.	NERGUNDI- CU TTACK R'PUR SER ORISSA		1997/04	N.A.	2004/06	N.A. N.A.	22	N.A. N.A.	105.32	123.68	17 17	33.16	- -	28.68	61.84	
204.	CHAMPA-SARAG BUNDIA SER ORISSA		1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	39.74	56.57	42 42	14.29	- -	-	14.29	
205.	RAHAMA PARAD EEP SER ORISSA		1997/04	2000/03	N.A. 2002/02	N.A. N.A.	N.A.	N.A. N.A.	37.35	40.96	10 10	12.81	- -	-	12.81	
206.	KENGERRI RAM ANAGARAM SR KARNATAKA	KMS 32.43	1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	45.00	45.00	0 0	0.06	- -	-	0.06	
207.	SARONA BHI-LAI 3RD LINE SER ORISSA		1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	33.30	48.61	46 46	5.60	- -	-	5.60	
(NIC-MoSPI)																
UNIT : (COST/EXPENDITURE :RS.IN CRORES)																

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		-----	COST	TURE	-----	EXPENDI-	EXPENDITURE
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON	ADDL OVER LAST QTR.	TOT (%) REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
208.	JALANDHAR-P' KOT-J.TAWI NR PB/JK	KMS 212	1997/09	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	40.00	40.00	0 0	-	- -	-	-	
209.	KARPURIGRAM-SIHO,ER	KMS 26	2000/07	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	30.98	30.98	0 0	8.03	- -	-	8.03	
	BIHAR															
210.	AMROHA-MORADABAD,NR	30.5 KMS	2000/09	N.A.	N.A. 2002/03	N.A. N.A.	N.A. N.A.	N.A. N.A.	49.00	51.41	5 5	33.08	10.00 -	5.09	38.17	
	UTTAR PRADESH															
211.	NEW DELHI-TILAK BRIDGE NR:NEW DELHI DELHI	2.639 KMS	2000/09	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	36.00	33.74	-6 -6	0.64	5.00 -	1.34	1.98	
212.	UTRATIA-CHAN DRAULI-S'PUR NR:B'KALAN UTTAR PRADESH	28KM + 9 KM	2000/04	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	47.12	65.84	40 40	9.97	5.00 -	10.80	20.77	
213.	K-PURAM-CALI -CUT-SHORAN SR, KURADA TAMIL NADU		2001/03	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	112.92 177.34	179.68	59 1	50.18	45.00 -	4.50	54.68	
214.	DIVA-KALYAN 5TH/6TH LINE		2000/09	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	47.70 48.06	48.06	1 0	9.79	- -	5.33	15.12	
	MAHARASHTRA															
	GC															
215.	PARBHANI-PUR NA-MUDKHED-SCR:ADILABD AP/MH	KMS 244	1985/04	1995/03	2004/06	111 93	-9	111 93	117.97	159.00	35 35	7.98	30.00 -	0.15	8.13	

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

DATE OF DATE OF TIME OVER RUN COST % EXPENDI- 2002-2003 ANNUAL CUMULATIVE

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	GOVT. APPRO-	COMMISSIONING		(MONTHS)			----- COST TURE				----- EXPENDI-		EXPENDITURE	
			ORGNL (RVSD)	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER	TILL 3/2002	B.E. (R.E.)	TURE		
				(REVISED)	CIPA-TED (L.REP.)	(% ON ORIGINAL)	OVER LAST QTR.	(% ON REVISED)			RUN ON ORIGINAL (REVISED)			TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
216.	NIMACH-RATLAM,WR	KMS 135	1993/04	1996/03	N.A.	N.A. N.A.	N.A.	N.A. N.A.	65.00	178.18	174 174	12.97	25.00 -	1.63	14.60	
	MADHYA PRADESH															
217.	GUNTUR-GUNTA KAL-GOOTY, SCR	KMS 534	1992/04 2002/01	1996/03	N.A. 2002/06	N.A. N.A.	N.A.	N.A. N.A.	226.40 392.39	517.16	128 32	438.50	- -	20.84	459.34	
	ANDHRA PRADESH															
218.	RAJKOT-VERA-VAL,WR	KMS 185	1992/04	1996/03	2003/03	84 179	0	84 179	100.00	193.61	94 94	36.73	35.00 -	28.60	65.33	
	GUJARAT															
219.	ARSIKERE-HASSAN-MANGLOR SR	KMS 236	1995/04 1997/03	1996/03 2000/03	2004/06	99 900	3	51 86	186.16 185.16	320.24	72 73	178.51	45.00 -	9.70	188.21	
	KARNATAKA															
220.	HOTGI-GADAG,SCR	KMS 300	1995/06	1999/03 2003/03	2003/03	48 107	0	0 0	180.00	266.00	48 48	140.02	20.00 -	7.03	147.05	
	KR/MA															
221.	MAU-SHAHGANJ NER		1994/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	38.70	38.70	0 0	5.00	- -	-	5.00	
	UP/BI															
222.	KATPADI-P'LA -TIRUPATI, SC AP/TN	KMS 104	1992/04 1993/12	1994/03 1998/03	2002/09	102 443	0	54 76	63.00 72.31	180.64	187 150	94.29	- -	9.31	103.60	
223.	MATHURA-ACHNERA,NER	KMS 35	1995/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	35.00	33.67	-4 -4	0.10	0.01 -	-	0.10	
	UTTAR PRADESH															
224.	AGRA-BANDIKUI,WR	KMS 152	1995/04	1997/03 1999/12	2005/03	96 417	0	63 113	88.73	178.03	101 101	16.38	26.00 -	0.85	17.23	
	UP/RJ															

(NIC-MoSPI)														
UNIT : (COST/EXPENDITURE :RS.IN CRORES)														
DATE OF GOVT.	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)	COST	% COST	EXPENDI-TURE	2002-2003	ANNUAL EXPENDI-	CUMULATIVE EXPENDITURE						

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	APPRO- ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED OVER ORIGINAL (REVISED)	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
225.	RUPSA-BANGR-IPOSI,SER	KMS 89.4	1996/02	1998/03	N.A.	N.A. N.A.	N.A.	N.A. N.A.	57.94	57.94	0 0	1.26	- -	-	1.26	
	ORISSA															
226.	VIRAMGAM-BHILDI,WR		1990/04	1995/06	2004/03	105 169	0	105 169	155.66	119.75	-23 -23	16.15	1.00 -	0.98	17.13	
	GUJ/RAJ															
227.	TRICHY-NAGOR E-KARAIKAL SR	KMS 135	1995/11	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	109.05	146.06	34 34	80.53	- -	-	80.53	
	TAMIL NADU															
228.	MIRAJ-LATUR ROAD,CR	KMS 359	1993/04 2002/04	2001/03	2003/03	24 25	0	24 25	225.00 321.83	515.57	129 60	150.99	- -	50.54	201.53	
	MAHARASHTRA															
229.	LUMDING-SILCHAR NEFR	KMS 198	1996/04 2002/05	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	648.00 1401.01	1491.00	130 6	114.37	70.00 -	12.42	126.79	
	ASSAM															
230.	HAJIPUR-BACHWARA,NER	KMS 71.45	1996/04	1997/09	N.A. 1997/11	N.A. N.A.	N.A.	N.A. N.A.	60.60 72.46	75.56	25 4	74.43	- -	-	74.43	
	BIHAR															
231.	PH I:MANSI-SAHARSA,NER	KMS 43.61	1996/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	55.11	89.50	62 62	26.51	15.00 -	0.55	27.06	
	BIHAR															
232.	AJMER-U'PUR CHITTAURGARH WR	KMS 300	1996/09 2002/01	N.A. 2000/03	N.A. 2000/03	N.A. N.A.	N.A.	N.A. N.A.	262.00 433.39	456.75	74 5	35.82	30.00 -	0.86	36.68	
	RAJASTHAN															
233.	KASHIPUR-LALKUA,NER	KMS 58.5	1996/12	2000/02	N.A. 2000/06	N.A. N.A.	N.A.	N.A. N.A.	45.05 54.65	58.89	31 8	57.39	0.02 -	-	57.39	
	UTTAR PRADESH															

(NIC-MoSPI)															
UNIT : (COST/EXPENDITURE :RS.IN CRORES)															
SL.	PROJECT	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)	COST		% COST	EXPENDI- TURE	2002-2003 B.E.	ANNUAL EXPENDI- TURE	CUMULATIVE EXPENDITURE			
						APPROVED	ANTICIPATED	OVER	TILL 3/2002						

NO.	(DISTRICT) (STATE)		ORIGINAL ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	RUN ORIGINAL (REVISED)	(R.E.) ON ORIGINAL (REVISED)	TILL		QUARTER			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
234.	GONDIA-JABA- LPUR, SER	KMS 265.45	1997/02	1998/03	2003/12	69 531	9	69 531	356.00	510.53	43 43	17.51	- -	4.85	22.36	
	MP, MAH															
235.	SURENDRANGR BHAVANAGAR WR GUJARAT	KMS 385	1997/03	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	337.00	457.41	36 36	103.11	25.90 -	16.19	119.30	
236.	KANPUR-K'GNJ -MATHURA, NER	KMS 458.50	1997/03	N.A.	N.A. 2002/02	N.A. N.A.	N.A.	N.A. N.A.	395.00	698.98	77 77	84.75	28.29 -	14.24	98.99	
	UTTAR PRADESH															
237.	VILLUPURAM P ONDICHERRY SR TAMIL NADU	KMS. 30	1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	30.00	43.83	46 46	0.21	10.00 -	0.73	0.94	
238.	NAUPDA GUNUP UR SER	KMS. 90	1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	46.53 66.95	46.53	0 -31	-	- -	-	-	
	ORISSA															
239.	DELHI-REWARI 2ND LINE, NR DEL, HR	KMS 79	1995/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	42.27 44.55	69.54	65 56	39.23	- -	-	39.23	
240.	RANCHI-LOHA- RDAGA, SER JHARKHAND		1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	193.78	193.78	0 0	2.15	- -	0.70	2.85	
241.	LUNI-BARMER- MUNABAO, NR RAJASTHAN	KMS 297	1997/04	N.A.	2004/03	N.A. N.A.	0	N.A. N.A.	240.00	283.94	18 18	92.41	125.00 -	42.00	134.41	
242.	S'BAD-M'KHED -J'PET-B'HAN SCR AP/MH	KMS 269	1997/08 1998/06	2001/03	2005/03	48 112	0	48 112	283.52 276.28	276.28	-3 0	92.35	30.00 -	15.94	108.29	

(NIC-MoSPI)															
UNIT : (COST/EXPENDITURE :RS.IN CRORES)															
SL. NO.	PROJECT (DISTRICT)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING ORIGINAL	ANTI-	TIME OVER RUN (MONTHS) TOTAL	ADDL	TOT	COST APPROVED	ANTICIPATED	% COST OVER RUN	EXPENDI- TURE TILL 3/2002	2002-2003 B.E. (R.E.)	ANNUAL EXPENDI- TURE TILL	CUMULATIVE EXPENDITURE

			(RVSD)		TED (L.REP.)	ON ORIGINAL	LAST QTR.	ON REVISED)	(REVISED)	ORIGINAL (REVISED)						
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
252.	FATUA-I.PUR- BIHARS-BBIGA	KMS 59.5	1998/07	2002/12	2002/12	0 0	0	0 0	78.04	78.04	0 0	15.96	- -	-	15.96	
	BIHAR															
253.	PURNA-ANOKLA SCR		2000/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	228.00	228.00	0 0	-	10.00 -	1.16	1.16	
	MAHARASHTRA															
254.	KAPTANGANJ- THAWE-SIWAN NER UP/BIHAR		2001/09	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	320.10	320.10	0 0	0.08	10.00 -	0.84	0.92	
255.	GONDA-GORAKH PUR-A.NGR. NER UTTAR PRADESH	KMS 260.17	2002/03	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	383.15	383.15	0 0	-	5.00 -	0.24	0.24	
	MTP ---															
256.	THANE-TURBHE -NERUL-VASHI MUMBAI MAHARASHTRA	22.60 KMS	1992/05	2000/03	2002/12	33 35	0	33 35	403.39	403.39	0 0	214.82	- -	8.01	222.83	
257.	B'PUR-S'WOOD -URAN ELEC. MUMBAI MAHARASHTRA	KMS 27	1996/03 1997/07	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	401.81	495.44	23 23	33.39	- -	9.11	42.50	
258.	KURLA-BHAND- UP,5&6TH P.I MUMBAI MAHARASHTRA	KMS 10	1995/04	2000/03	N.A. 2002/03	N.A. N.A.	N.A.	N.A. N.A.	49.84	95.00	91 91	65.97	- -	4.04	70.01	
259.	TRU-VELLACH- ERI,MRTS EXT CHENNAI TAMIL NADU	KMS 10.30	1996/04	2002/03	2002/12	9 13	0	9 13	605.70	689.01	14 14	411.57	11.00 16.00	20.22	431.79	

															(NIC-MoSPI)	
															UNIT : (COST/EXPENDITURE :RS.IN CRORES)	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT.	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE		
			APPRO-	-----	-----			APPROVED	ANTICIPATED	OVER	TILL 3/2002	-----	TURE	-----		
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED	TOTAL (% ON	ADDL OVER LAST	TOT (% ON	ORIGINAL (REVISED)	ON ORIGINAL			B.E. (R.E.)	TILL QUARTER		

				(L.REP.)	ORIGINAL) QTR.		REVISED)		(REVISED)							
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
260.	BHANDU-THANE 5&6TH LIN II MUMBAI MAHARASHTRA	KMS. 8	1997/04	N.A.	N.A. 2002/03	N.A. N.A.	N.A.	N.A.	46.69	56.79	22 22	24.88	- -	2.18	27.06	
261.	RANAGHAT- GEDE ELEC. WEST BENGAL	KMS 44	1997/04	N.A.	N.A. 2001/03	N.A. N.A.	N.A.	N.A.	30.66	32.35	6 6	20.44	1.00 -	0.25	20.69	
262.	GC-CHENNAI- CHENGALPATTU CHENNAI TAMIL NADU	60.00 KMS	1999/04	2004/04	2005/03	11 18	0	11 18	464.99	520.00	12 12	132.42	30.00 -	7.24	139.66	
263.	ELEC.BARASAT -HASNABAD KOLKATTA WEST BENGAL	KMS 52.30	1998/04	2002/03	2003/03	12 26	0	12 26	37.70	36.90	-2 -2	12.14	1.00 -	0.25	12.39	
264.	BORIVILI- VIRAR,WR MUMBAI MAHARASHTRA	KMS 25.84	1995/04	2001/03 2000/06	2004/03	36 51	0	45 73	131.34	401.70	206 206	109.21	118.00 -	11.03	120.24	
NL --																
265.	JAMMU TAWI- UDHAMPUR,NR J & K	KMS 53.00	1981/03 1990/03	1994/03 2000/12	2004/03	120 77	0	39 16	50.00 112.00 407.74	479.00	858 17	386.76	36.00 -	9.18	395.94	
266.	NANGALDAM- TALWARA,NR PB/HP	KMS. 113	1981/03 1985/05	1995/03	2004/03	108 64	0	108 64	37.68 150.00	210.00	457 40	52.59	10.00 -	3.47	56.06	
267.	TAMLUK DIGHA SER WEST BENGAL	KMS 87	1984/03	1997/03	2004/03	84 54	0	84 54	43.72 77.13	293.97	572 281	66.92	- -	148.17	215.09	

															(NIC-MoSPI)	
															UNIT : (COST/EXPENDITURE :RS.IN CRORES)	
SL.	PROJECT	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
NO.	(DISTRICT)		GOVT.	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE		
	(STATE)		APPRO-		ORIGINAL	ANTI-	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE			
			ORGNL	(REVISED)	(L.REP.)	CIPA-	(%)	ORIGINAL		RUN		(R.E.)	TILL	QUARTER		
			(RVSD)			TED	ON	(REVISED)		ON	ORIGINAL					
							ORIGINAL) QTR.	REVISED)			(REVISED)					

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
268.	GUNA-ETAWAH, CR	KMS 348.25	1985/04 2001/01	1994/03	2005/03	132 123	0	132 123	158.77 274.56	400.00	152 46	283.70	- -	16.94	300.64	
	M.P./U.P.															
269.	LAKSHMIKANTA PUR-NAMKH,ER WEST BENGAL	KMS 47	1987/03 1990/04	1994/03 1996/03	2003/03	108 129	0	84 78	40.90 39.16	99.93	144 155	89.04	3.00 -	0.43	89.47	
270.	EKLAKHI- BALURUGHAT NFR WEST BENGAL	KM 87.11	1986/01 1994/04	N.A.	2003/03	N.A. N.A.	-24	N.A. N.A.	36.80 105.91	274.41	646 159	134.70	20.00 -	6.74	141.44	
271.	DUOHNOI- DEPA NFR AS/ME	KMS 17.5	1992/04	1997/12	N.A.	N.A. N.A.	N.A.	N.A. N.A.	21.27	22.33	5 5	0.49	100.00 -	-	0.49	
272.	DAITARI-KEO- NJHAR BANSP. SER ORISSA	KMS 147	1993/03 2000/11	1997/12	2005/03	87 153	15	87 153	242.50 537.74 401.56	591.05	144 47	306.46	40.00 -	4.25	310.71	
273.	PEDAPALLI- K'NGR-NZMBAD SCR ANDHRA PRADESH	KMS 177.49	1994/12 1997/04	N.A. 2000/03	N.A. 2000/03	N.A. N.A.	N.A.	N.A. N.A.	124.43 273.00	418.00	236 53	61.97	10.00 -	0.46	62.43	
274.	AMRAVATI- NARKHER,CR MAHARASHTRA	KMS 138	1994/06 1996/07	1999/06	2005/03	69 115	15	69 115	120.90 175.30	301.00	149 72	60.98	- -	1.20	62.18	
275.	HOWRAH-AMTA- CHAMPADANGA, SER WEST BENGAL	KMS 73.5	1974/04 2001/07	N.A.	2005/03	N.A. N.A.	0	N.A. N.A.	31.42 154.30	154.30	391 0	29.16	- -	25.99	55.15	
276.	KATRA- FAIZABAD,NER UTTAR PRADESH	KMS 8.70	1994/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	51.26	80.72	57 57	63.95	10.00 -	6.81	70.76	

(NIC-MoSPI)															
UNIT : (COST/EXPENDITURE :RS.IN CRORES)															
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)			COST		% COST	EXPENDI- TURE	2002-2003	ANNUAL EXPENDI- TURE	CUMULATIVE EXPENDITURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (%) ORIGINAL	ADDL (%) QTR.	TOT (%) ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
277.	UDHAMPUR-S'- NGR-B'MULLA, NR J & K	KMS 290	1995/03	2001/03	2008/03	84 117	0	84 117	2500.00	3244.00	30 30	439.13	310.00 -	37.82	476.95	
278.	LANJHIGARH- JUNAGARH,SER ORISSA	KMS 56	1993/04	2002/03	N.A. 2000/08	N.A. N.A.	N.A.	N.A. N.A.	100.00	119.24	19 19	13.22	- -	0.10	13.32	
279.	DALIRAJHARA- JAGDALPUR SER MADHYA PRADESH	KMS 235	1995/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	369.00	369.00	0 0	0.38	0.01 -	0.07	0.45	
280.	PANVEL- KARJAT,CR MUMBAI MAHARASHTRA	KMS 28.05	1996/02	1997/03	2004/03	84 646	0	84 646	89.00	137.00	54 54	57.27	- -	13.89	71.16	
281.	GODRA-INDORE DEWAS-MAKSI WR MP/GUJ	KMS 316	1989/04	1996/03 1996/12	N.A. 2002/04	N.A. N.A.	N.A.	N.A. N.A.	297.15	597.00	101 101	51.91	22.10 -	3.56	55.47	
282.	KOTTUR- HARIHAR,SR KARNATAKA	KMS 65	1995/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	65.94	124.13	88 88	0.16	7.00 -	0.02	0.18	
283.	KUMARGHAT- AGARTALA NEFR TRIPURA	KMS 119	1996/04	N.A.	2005/03	N.A. N.A.	0	N.A. N.A.	575.00	895.00	56 56	191.25	80.00 -	5.19	196.44	
284.	SAKRI- HASSANPUR NER BIHAR	KMS 76	1996/12	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	96.03	89.70	-7 -7	20.50	10.00 -	0.15	20.65	
285.	MANDERHILL- DUMKA-R'HAT ER JHARKHAND	KMS 116	1995/04	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	184.00	260.00	41 41	19.92	- -	3.17	23.09	

(NIC-MoSPI)																
UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
			ORGNL	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			(RVSD)	(REVISED)	CIPA- TED (L.REP.)	(% ON ORIGINAL)	OVER LAST QTR.	(% ON REVISED)	ORIGINAL (REVISED)		ON ORIGINAL (REVISED)		(R.E.)	TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)

286.	HARMUTI-ITA-NAGAR, NEFR	KMS 33	1997/02	N.A.	2005/12	N.A. N.A.	0	N.A. N.A.	156.00	156.00	0 0	0.05	- -	-	0.05
	ARUNACHAL PR.														
287.	HASSAN-BANG-LORE-S'B' GOL SR	KMS 166	1997/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	295.00	412.91	40 40	60.40	8.00 -	6.26	66.66
	KARNATAKA														
288.	AHMEDNGR-PARLI VAIJNATH CR	KMS 250	1997/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	353.08	353.08	0 0	3.69	- -	0.28	3.97
	MAHARASHTRA														
289.	DAUSA-GANGA-PUR CITY, WR	KMS 92.67	1997/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	151.84	217.93	44 44	0.30	15.00 -	0.02	0.32
	RAJASTHAN														
290.	KARUR-SALEM, SR	KMS 85	1997/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	155.55	229.88	48 48	43.64	15.00 -	2.72	46.36
	TAMIL NADU														
291.	MUZAFFARPUR-S'MARHI, NER	KMS 62.72	1997/03	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	100.00	210.79	111 111	5.31	10.00 -	5.31	10.62
	BIHAR														
292.	KHAGARIA-K'ASTHAN, NER	KMS 44	1997/03	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	78.23 73.37	162.87	108 122	5.81	5.00 -	5.81	11.62
	BIHAR														
293.	HUBLI-ANKOLA, SCR	KMS 164	1997/03	N.A.	2006/06	N.A. N.A.	0	N.A. N.A.	136.00	997.58	634 634	17.00	20.00 -	1.74	18.74
	KARNATAKA														
294.	NANDYAL-YERRAGUNTLA SCR	KMS 126	1997/03	N.A.	N.A. 2001/12	N.A. N.A.	N.A.	N.A. N.A.	155.74	164.36	6 6	5.28	1.00 -	0.10	5.38
	ANDHRA PRADESH														

(NIC-MoSPI)																
UNIT												: (COST/EXPENDITURE :RS.IN CRORES)				
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT.	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
			APPRO-	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	
			ORGNL	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	ORIGINAL	ON	ORIGINAL	RUN	B.E.	TURE	EXPENDITURE	
			(RVSD)	(REVISED)	CIPA-	(% ON	OVER LAST	(% ON	(REVISED)	ON	(R.E.)	TILL QUARTER				
					TED	ORIGINAL)	QTR.	REVISED)								
				(L.REP.)												
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)

295.	KADUR-C'MAG- ALUR-S'PUR SR KARNATAKA	KMS 100	1996/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	157.00	157.00	0 0	11.26	9.00 -	0.07	11.33
296.	MUNIRABAD- MAHBUBNAGAR SCR AP/KR	KMS 222.25	1996/04	N.A.	2005/03	N.A. N.A.	0	N.A. N.A.	380.00	420.00	11 11	6.41	10.00 -	1.56	7.97
297.	KALKA-PARWAN OO NR HR/HP	KMS 5.35	1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	23.00	37.00	61 61	0.14	4.05 -	-	0.14
298.	ARA-SASARAM ER BIHAR	KMS 98	1997/07	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	120.00	191.00	59 59	21.14	- -	7.28	28.42
299.	MACHERLA- NALGONDA (SCR NALGONDA ANDHRA PRADESH	KMS 76	1998/07	2008/07	2008/07	0 0	0	0 0	125.09	125.00	0 0	0.09	0.01 -	0.01	0.10
300.	KODERMA- R ANCHI (BARKNA RANCHI, SCR JHARKHAND	KMS 189	1999/03	2005/07	2006/03	8 11	-11	8 11	491.19	1028.00	109 109	38.00	- -	18.31	56.31
301.	ADDL LOOPS-8 STN VIR-SURT WR MAHARASHTRA		1998/02	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	20.19	20.19	0 0	22.22	- -	0.75	22.97
302.	DIPU TO KARONG, NEFR ASSAM	KMS 123	1999/08	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	800.00	1600.00	100 100	0.02	- -	0.02	0.04
303.	LALITPUR- SATNA-REWA CR UP/MP		1998/09	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	925.00	925.00	0 0	3.94	- -	7.64	11.58

(NIC-MoSPI)																
UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT.	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE		
			APPRO-	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			ORGNL (RVSD)	(REVISED)	CIPA- TED (L.REP.)	(% ON ORIGINAL)	OVER LAST QTR.	(% ON REVISED)	ORIGINAL (REVISED)		ON ORIGINAL (REVISED)		(R.E.)	TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
304.	CHANDIGARH-	KMS	1997/07	N.A.	N.A.	N.A.	N.A.	N.A.	248.44	248.40	0	62.59	15.20	8.48	71.07	

	LUDHIANA, NR CHANDIGARH PUNJAB	112.09				N.A.		N.A.	100.00		148		-		
305.	AGRA-ETAWAH VIA FATEBAD (CR) UTTAR PRADESH	KMS 18.4	1999/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	108.00	225.42	109 109	12.51	- -	0.21	12.72
306.	ANGAMALI SABARIMALA (SR) KERALA		1998/09	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	550.00	550.00	0 0	0.95	10.00 -	0.17	1.12
307.	MANIKPUR- CHEOKI (CR) MAHARASHTRA		2001/06	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	46.16	46.16	0 0	3.00	- -	4.31	7.31
308.	PANVEL-JASAI -JNPT (CR) MAHARASHTRA		2001/10	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	53.23	53.23	0 0	-	- -	0.03	0.03
309.	PUNTAMBA- SHIRDI (CR) MAHARASHTRA	KMS 16.60	2002/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	32.00	48.78	52 52	3.18	- -	0.18	3.36
310.	BIDAR-GULBE- RGA, SCR KARNATAKA FOIS ----	KMS 116	1999/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	242.42	242.42	0 0	0.33	8.00 15.00	0.10	0.43
311.	FREIGHTOPERA TION. INF. SYS CRIS ALL INDIA		1984/03 1989/11	1995/03	2004/03	108 82	0	108 82	520.00 1098.00	426.12	-18 -61	252.47	- -	3.05	255.52

RE
--

312.	AMBALA- MORADABAD	KMS 274	1993/03	1998/03	2004/03	72 120	0	72 120	152.21	152.21	0 0	123.07	10.00 -	1.47	124.54
	PB/HR/UP														
313.	ADRA- MIDNAPUR, RE	KMS 155	1994/03	1999/03	N.A. 1999/03	N.A. N.A.	N.A.	N.A. N.A.	84.40	84.40	0 0	23.18	- -	-	23.18
	WEST BENGAL														
314.	KHARAGPUR- BHUBANESWAR	KMS 540	1995/03	2000/03	2004/03	48 80	12	48 80	258.58	402.17	56 56	264.14	22.57 -	15.37	279.51
	OR/WB														
315.	UDHNA- JALGAON GU/MH	KMS 306	1997/03	2002/03	2003/03	12 20	0	12 20	124.39	140.98	13 13	18.30	- -	90.60	108.90
316.	LUDHIANA- A MRITSAR (NR) LUDHIANA PUNJAB	KMS 135	1998/11	2001/11	N.A.	N.A. N.A.	N.A.	N.A. N.A.	78.80	78.80	0 0	-	- -	-	-
317.	CONV.EXISTIN G1500V DC MUMBAI MAHARASHTRA		1996/07	N.A.	2005/03	N.A. N.A.	0	N.A. N.A.	273.67	273.67	0 0	24.58	14.11 -	1.20	25.78
	T.F ---														
318.	REMOD OF YD. PH-I ST-I, ER BARDMAN WEST BENGAL	KMS 7.5	1987/03 1991/07	1992/12 1996/06	2003/03	123 178	0	81 73	20.10 22.58	30.90	54 37	38.56	4.00 -	-	38.56
319.	MUMBAI CST REMOD; PH-I CR MAHARASHTRA		1995/04	1998/12	N.A. 2002/03	N.A. N.A.	N.A.	N.A. N.A.	19.72	62.39	216 216	24.92	- -	1.60	26.52

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE EXPENDITURE		
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED	APPROVED ORIGINAL (REVISED)	ANTICIPATED ORIGINAL (REVISED)	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)		TURE TILL QUARTER	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
320.	KURLA PSR. TRM.FAC.PH2S CR		1996/04	1999/12	N.A. 2001/06	N.A. N.A.	N.A.	N.A. N.A.	34.94	39.44	13 13	15.32	- -	0.90	16.22	

MAHARASHTRA															
321.	NEW DELHI STN BLDG,NR DELHI		1997/04	N.A.	N.A.	N.A.	N.A.	N.A.	45.00	45.00	0 0	- -	- -	- -	- -
322.	ARAKKONAM-KA TPADI AUTO SIG,SR TAMIL NADU		1997/04	N.A.	N.A.	N.A.	N.A.	N.A.	22.98	22.98	0 0	0.38 -	- -	- -	0.38 -
WS&PU -----															
323.	RCF KAPURTH- ALA,PH-II,NR KAPURTHALA PUNJAB	COACH 1000	1985/08 1989/02	1992/03	2005/03	156 197	0	156 197	180.00 314.57	452.68	151 44	365.92	35.82 -	5.85	371.77
324.	60LOCO DIES- EL SHED ANGUL,SER ORISSA	NO. 60	1991/03	1995/03	2003/09	102 213	0	102 213	23.30	33.53	44 44	33.41	1.00 -	0.03	33.44
325.	CLW-MFR.OF HIGH HP ABB LOCOS,ER WEST BENGAL		1992/03	1999/06	2004/03	57 66	0	57 66	29.81	39.91	34 34	32.22	5.00 -	-	32.22
326.	KAZIPET-ELEC LOCO SHED,SC	LOCOS 100	1996/03	2000/03	2004/03	48 100	0	48 100	23.00	25.20	10 10	8.98	3.00 -	0.05	9.03
ANDHRA PRADESH															
327.	LUDHIANA- ELEC.LOCOSHE NR PUNJAB	LOCOS 100	1996/08	2000/03	2004/03	48 112	0	48 112	20.00	24.35	22 22	16.37	3.00 -	0.88	17.25

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE EXPENDITURE	
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	B.E. (R.E.)	TURE TILL QUARTER			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
328.	CLW-ELEC. LOCO.AUG.,ER	170 LOCO/YEAR	1997/07	2002/03	2004/03	24 43	0	24 43	25.84	18.19	-30 -30	7.18	- -	-	7.18	

WEST BENGAL															
329.	WORKSHOP AUGMENTATION GORAKHPUR,NR UTTAR PRADESH		1998/05	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	21.50	19.69	-8 -8	3.52	5.50 -	-	3.52
330.	WAP AUG.OF CAPACITY-II SR:BANGALORE KARNATAKA	1,15,000 NOS.	1998/05	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	46.46	47.71	3 3	34.17	4.93 -	2.27	36.44
331.	4000/3000 HP DIESEL LOCOS NR:VARANSI-2 UTTAR PRADESH		1999/04	N.A.	2003/03	N.A. N.A.	-24	N.A. N.A.	155.54	155.54	0 0	0.59	25.60 -	0.01	0.60
332.	DLW-4000HP:I DIESEL LOCOS NR:VARANASI UTTAR PRADESH		1998/10	2001/03	2004/03	36 124	0	36 124	37.44	43.27	16 16	19.43	5.40 -	0.05	19.48
333.	SETTINGUP OF EL.LOCO SHED BOKARO,ER JHARKHAND	100 ELECTRIC LOCOS SHED	1996/04	2001/03	2004/03	36 61	0	36 61	22.36	22.36	0 0	0.82	0.50 -	-	0.82
334.	CONST.OF 50 LOCO SHEDS HUBLI,SR KARNATAKA	NOS. 50	1997/04	2003/03	2003/03	0 0	0	0 0	15.26	22.26	46 46	15.85	2.52 -	0.31	16.16
335.	REDUCTION IN POH TIME PERMABUR TAMIL NADU		1999/04	2003/10	2003/10	0 0	0	0 0	18.76	20.57	10 10	15.99	3.20 -	0.55	16.54

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN

CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE		
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
336.	ICF-PAINTING FACILITIES PERAMBUR TAMIL NADU		2001/03	2003/12	2003/12	0 0	0	0 0	26.55	26.05	-2 -2	-	0.50 -	-	-	
337.	ICFAUG.OF FACILITIES FOR PERAMBUR TAMIL NADU		2002/03	2005/12	2005/12	0 0	0	0 0	45.32	45.32	0 0	-	0.50 -	-	-	
S&T ---																
338.	REPL.MW EQP, GRK'PUR- KTH NER BI/UP	CH 960	1991/04	1997/12	N.A. 1999/12	N.A. N.A.	N.A.	N.A. N.A.	22.49	38.05	69 69	31.79	- -	-	31.79	
339.	MUMBAI-KALYAN TRAIN DESYS,CR MAHARASHTRA		1996/04	1999/03	2003/03	48 137	0	48 137	25.89	35.79	38 38	0.60	- -	-	0.60	
340.	LONAVALA-PUNE AUTO BL SIGNAL,CR MAHARASHTRA	KMS 64	1996/04	1999/03	N.A. 1999/03	N.A. N.A.	N.A.	N.A. N.A.	25.00	34.33	37 37	-	- -	-	-	
341.	VGM-G'DHAM, REPL. LEVER KANDLA PORT GUJARAT		1998/04	2002/03	2003/03	12 26	0	12 26	26.02	26.02	0 0	19.78	- -	1.33	21.11	
342.	TRACK CIRCUTING:FM-BSL T'BAD-B'SHAH DELHI		1996/04	2000/03	N.A. 2002/03	N.A. N.A.	N.A.	N.A. N.A.	22.57	22.57	0 0	24.47	- -	-	24.47	
343.	CCG-VR TRAIN DESCRIBER MUMBAI MAHARASHTRA		1995/04	2000/09	2003/03	30 46	0	30 46	33.57	33.37	-1 -1	19.34	- -	1.55	20.89	

(NIC-MoSPI)

CRORES)

UNIT : (COST/EXPENDITURE :RS.IN

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE		
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
344.	WIRELESS IN PL.OF P&T CA SEALDAH WEST BENGAL	47 STATIONS	1996/03	1999/12	N.A. 2002/06	N.A. N.A.	N.A. N.A.	N.A. N.A.	22.09	22.09	0 0	14.99	- -	-	14.99	
345.	REPL.LEVER-B 'ROUTE -OPS MUMBAI MAHARASHTRA	STNS. 19	2001/05	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	35.76	39.96	12 12	0.54	- -	-	0.54	
346.	REPL.LEVER-A 'ROUTE-OPS MUMBAI MAHARASHTRA	STNS. 16	2001/05	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	27.98	30.95	11 11	0.95	- -	-	0.95	
NRZ																
347.	WEST CENT. RLY.ZONE (CR) JABALPUR MADHYA PRADESH		1997/05	2001/03	N.A. 2001/03	N.A. N.A.	N.A. N.A.	N.A. N.A.	41.67	41.67	0 0	5.46	- -	-	5.46	
348.	EAST COAST RLY.ZN. (SER) BHUBANESWAR ORISSA		1997/04	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	41.67	41.67	0 0	6.89	- -	-	6.89	
349.	NORTH WEST RLY.ZONE (WR) JAIPUR RAJASTHAN		1997/02	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	41.66	41.66	0 0	5.22	- -	-	5.22	
SECTOR: SURFACE TRANSPORT																
IWT																

350.	ACQ. OF VESS ELS, (CIWTC) KOLKATA WEST BENGAL	NOS 55 LAC T 4.96	1987/01 1992/04	1990/03 1994/03	N.A. 2001/03	N.A. N.A.	N.A. N.A.	N.A. N.A.	63.88 68.80	104.14	63 51	66.35	- -	-	66.35	
351.	PROC.CSDREDGERS & VESSL	NOS. 3	2002/01	2003/01	2003/01	0 0	0 0	0 0	41.30	41.30	0 0	-	- -	-	-	

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER	EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
PORTS																
352.	CONST.BREAK WATER&WHARAF MUS A & N ISLANDS		1994/01	2001/07	2002/11	16 18	3	16 18	47.63	84.53	77 77	72.39	11.00 -	5.25	77.64	
353.	CONS.OF 4 OIL JETTY KANDLA GUJARAT	LAKH TON 20	1996/02	2000/02	2003/03	37 77	0	37 77	25.12	25.12	0 0	16.19	0.35 -	-	16.19	
354.	REPL. OF ELL .PORTAL WHAR MUMBAI MAHARASHTRA	TONNES 10	1996/12	2000/01	N.A. 2001/09	N.A. N.A.	N.A.	N.A. N.A.	49.61	23.77	-52 -52	20.89	- -	-	20.89	
355.	MODERN OF MOT JETTIES MUMBAI MAHARASHTRA		1997/08	2003/02	2003/12	10 15	6	10 15	167.99	215.34	28 28	50.46	70.00 -	30.06	80.52	
356.	REPL.OF DREG CALROON CHENAI TAMIL NADU		1996/08	2000/01	2003/02	37 90	2	37 90	70.00	70.00	0 0	30.25	- -	-	30.25	
357.	NQ MODERN & EXTN. OF SQ CHENNAI TAMIL NADU	CARGO INCR TO 1.70 MTPA	1997/08	2002/06	2002/10	4 7	0	4 7	47.50	47.50	0 0	23.74	10.00 -	0.68	24.42	
358.	INTEG.SCHEME SQIII& MORD. CHENNAI TAMIL NADU	INCREASE TO 1.30 MTPA	1997/08	2000/06	2002/07	25 74	0	25 74	46.10	46.10	0 0	39.83	15.00 -	2.38	42.21	
359.	EXTN.CONTAI- NER BHARTID. CHENNAI TAMIL NADU	INCREASE TO 4.72 LAKH T	1997/10	1999/12	2002/07	31 119	0	31 119	52.70	52.70	0 0	30.77	10.00 -	1.99	32.76	

(NIC-MoSPI)

CRORES)															
UNIT : (COST/EXPENDITURE :RS.IN															
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST OVER RUN	EXPENDI-TURE TILL 3/2002	2002-2003	ANNUAL EXPENDI-TURE TILL QUARTER	CUMULATIVE EXPENDITURE
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ON ORIGINAL (REVISED)		B.E. (R.E.)		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
360.	RRM FOR IMP. OFDRAUGHT HALDIA WEST BENGAL		2001/11	2003/12	2003/12	0 0	0	0	350.84	350.84	0 0	2.11	175.00 -	0.27	2.38
361.	CONST.400 PA X VESSEL PORT BLAIR A & N ISLANDS	PASSENGER 400 CARGO 100 MT	1997/05	1999/05	2004/08	63 263	0	63 263	49.63	76.37	54 54	42.89	- -	-	42.89
362.	NH17:4 LANE-VERNA-M.GAO MH/GOA	KMS 18	1998/03 2000/04	1998/06 2003/06	2003/06	60 2000	0	0 0	32.00	80.00	150 150	18.56	42.46 -	1.69	20.25
363.	MRPL REF. EXPN MANGALORE KARNATAKA	MTPA 6	1999/07	2002/01	2002/10	9 30	0	9 30	236.50	125.00	-47 -47	108.47	10.00 11.27	8.20	116.67
364.	ACQ.OF CPP MURMUGAO GOA		1998/09	1999/08	N.A.	N.A. N.A.	N.A.	N.A. N.A.	40.00	44.40	11 11	4.40	- -	-	4.40
365.	ACQ.OF 2 NO. TUGS MURMUGAO GOA		1998/08	2001/10	2002/12	14 37	7	14 37	46.00	40.50	-12 -12	28.24	14.00 -	1.88	30.12
366.	REPL.-BARGE UNLOADERS MURMUGAO GOA		1998/08	2000/10	2004/10	48 185	0	48 185	40.00	40.00	0 0	3.52	8.00 -	6.02	9.54
367.	CONSTN OF OIL BERTH PARADIP ORISSA	MMTPA 6	1997/01	2000/01	2002/12	35 97	2	35 97	46.18	46.18	0 0	24.23	17.55 -	10.41	34.64
368.	PROCURE:GRAB HOPPER DRGER VIZAG ANDHRA PRADESH		1999/08	2001/04	2003/02	22 110	0	22 110	30.90	30.90	0 0	12.62	5.50 -	2.52	15.14

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	2002-2003	EXPENDI-	EXPENDITURE		
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
			(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)
369.	PROCURE 2 UNLOADERS VIZAG ANDHRA PRADESH	TON 33	1998/09	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	44.82	44.82	0 0	0.02	- -	-	0.02	
370.	PROCURE 4 NOS. CRANES VIZAG ANDHRA PRADESH	N TON 20	1998/10	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	32.64	32.64	0 0	-	20.00 -	-	-	
371.	REPL.COMMON SHORE P.LINE MUMBAI MAHARASHTRA		2000/02	2003/06	2003/07	1 3	0	1 3	69.50	69.50	0 0	0.63	30.00 -	0.02	0.65	
372.	ADDL.FACILITIES-CRUDE VADINAR GUJARAT	MMTPA 10	1997/01	2001/03	2003/03	24 48	0	24 48	25.50	31.81	25 25	17.38	0.50 -	-	17.38	
373.	ADDL.PORT CRAFTS (PH-I) JNPT, MUMBAI MAHARASHTRA	TE 45	1997/02	1999/03	N.A. 2000/03	N.A. N.A.	N.A. N.A.	N.A. N.A.	31.00	21.00	-32 -32	18.15	- -	-	18.15	
374.	REPL.OF VAGAI CRANE CHENNAI TAMIL NADU	TE 150	1997/05	2001/12	2002/09	9 16	0	9 16	44.20	44.20	0 0	3.61	11.50 -	11.94	15.55	
375.	REPL.TUGS MANI& PALANI CHENNAI TAMIL NADU	TE 45	1998/02	2001/06	N.A. 2001/07	N.A. N.A.	N.A. N.A.	N.A. N.A.	36.00	56.40	57 57	14.58	- -	-	14.58	
376.	REPL.7 NOS. WHARF CRANE CHENNAI TAMIL NADU	MT 15	1998/03	2001/09	2003/01	16 38	0	16 38	64.00	60.00	-6 -6	2.03	20.00 -	14.02	16.05	

(NIC-MoSPI)

CRORES)

UNIT : (COST/EXPENDITURE :RS.IN

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.)	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
377.	PROCURE 2NO PUL TUGS CHENNAI TAMIL NADU	MT 32 EACH	1998/03	2001/09	N.A. 2002/06	N.A. N.A.	N.A. N.A.	N.A. N.A.	41.25	41.25	0 0	7.99	16.00 -	15.98	23.97	
378.	CONST.MULTI LIQ BULKJET NEWM' LORE KARNATAKA	MTPA 3.7	1998/05	2000/11	2002/10	23 77	0	23 77	31.00	25.00	-19 -19	21.33	4.80 -	2.04	23.37	
379.	MODER. OF WQ & NQ CHENNAI TAMIL NADU	0.80+1.75 MT	1997/08	2002/10	2002/10	0 0	0	0 0	47.50	47.50	0 0	27.50	10.00 -	0.68	28.18	
380.	CONST.ADDL. GEN. BERTH MANGALORE KARNATAKA	MTPA 5	2001/07	2004/01	2004/01	0 0	0	0 0	37.54	37.54	0 0	0.03	10.00 -	0.03	0.06	
381.	PROCURE RMQC CRANES MUMBAI MAHARASHTRA	TEU 2 LAKH	1998/10	2001/01	2002/10	21 78	0	21 78	70.00	58.80	-16 -16	7.87	- -	0.02	7.89	
382.	DEV.RESI.DC-5:GANDHIDHAM KANDLA GUJARAT		1999/03	2001/03	2003/11	32 133	0	32 133	9.93	31.25	215 215	1.19	1.00 -	-	1.19	
383.	DEEP.APPRO.S OGAL CHANNEL KANDLA GUJARAT		2001/05	2000/03	2004/03	48 -343	0	48 -343	20.00	20.00	0 0	18.80	14.00 -	3.79	22.59	
384.	PROCUREMENT OF VTMS KANDLA GUJARAT		2000/08	2004/03	2004/03	0 0	0	0 0	50.00	42.15	-16 -16	-	5.00 -	-	-	

CRORES)																UNIT	: (COST/EXPENDITURE :RS.IN	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE			
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE				
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (%) ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER				
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)		
385.	REPL. OF KUTCH KESARI KANDLA GUJARAT		2000/10	2004/03	2004/03	0 0	0	0 0	16.00	20.00	25 25	-	8.00 -	-	-			
386.	DEV./UPGRADE OPEN PLOTS KANDLA GUJARAT		2000/06	2002/10	2002/10	0 0	0	0 0	8.00	34.45	331 331	6.81	6.00 -	0.71	7.52			
387.	DEEP.&WIDEN. OF SONAL CH. KANDLA GUJARAT		2001/05	2004/03	2004/03	0 0	0	0 0	40.00	40.00	0 0	33.40	15.00 -	3.84	37.24			
388.	MODN.OF BUN- DER BASIN KANDLA GUJARAT	TPD 600	2001/10	2003/06	2003/06	0 0	0	0 0	20.53	20.53	0 0	0.26	4.00 -	-	0.26			
389.	PROCURE 4 W HARF CRAN KANDLA GUJARAT	MT 20 TO 25 EACH	2000/08	2002/07	2004/03	20 87	0	20 87	26.75	36.75	37 37	0.02	10.00 -	-	0.02			
RD&BR																		
390.	AHMBD-VADOD. EXP.WAY,GPWD GUJARAT	KMS 92.85	1986/01 1986/12	1991/12 1991/12	2003/12	144 203	6	144 203	128.40 137.20	530.00	313 286	196.13	212.00 -	46.41	242.54			
391.	NAINI BRIDGE :NH2 & NH27 ALLHABAD UTTAR PRADESH		1995/03	2001/06 2001/06	2004/02	32 43	0	32 43	100.36 300.00	219.78	119 -27	110.60	70.00 -	31.40	142.00			
392.	NH5:4LANING CHI' PET-VIJ. KRISHNA/GUNT ANDHRA PRADESH	KM 41.8+12.1	1994/02	2002/05	2002/10	5 5	2	5 5	322.50 377.00	208.00	-36 -45	139.97	62.86 -	27.69	167.66			

CRORES)																UNIT	: (COST/EXPENDITURE :RS.IN	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE			
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	EXPENDI- TURE TILL QUARTER	EXPENDITURE				
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)						ANTICIPATED			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)		
393.	NH5:4LANING J'PUR-C'KHOL JAGATPUR ORISSA	KMS 33.2	1995/02	2002/11	2003/02	3 3	0	3 3	137.60	103.35	-25 -25	62.94	55.00 -	16.47	79.41			
SHIPP.																		
394.	ACQ.OF2 FIRM +OP. HYUANDI MUMBAI MAHARASHTRA	110000*4 DWT CRUDE OIL CARRIERS	2000/05	2003/08	2003/08	0 0	0	0 0	672.28 629.38	628.09	-7 0	262.00	322.42 -	73.36	335.36			
395.	ACQ.3BP TUGS ABG SHIPYARD MUMBAI MAHARASHTRA	50 TE EACH	2000/05	2002/03	2002/12	9 41	0	9 41	49.68	49.68	0 0	10.07	37.17 -	-	10.07			
396.	ACQ.IND.LR-II TANKER MUMBAI MAHARASHTRA		2000/03	2002/07	N.A.	N.A. N.A.	N.A.	N.A. N.A.	151.29	151.29	0 0	93.79	- -	-	93.79			
397.	ACQ.OF 700 PASS.+160 T MUMBAI MAHARASHTRA	PASSENGERS 700 CUM 160T CARGO VESSELS	2000/06	2003/02	2004/02	12 38	6	12 38	129.62	129.62	0 0	49.34	- -	-	49.34			
NHAI																		
398.	J'PURBYPASS PH2 GQ RAJASTHAN	KM. 221-246	2000/04	2004/06	2003/12	-6 -12	0	-6 -12	210.00	210.00	0 0	42.70	69.90 -	18.37	61.07			
399.	PURNEA-G'KOT EW BIHAR	KM. 419-447	2000/04	2004/07	2004/07	0 0	-2	0 0	205.73	205.73	0 0	19.21	41.00 -	4.81	24.02			
400.	JAMMU-P'KOT NS J & K	KM. 80-97	2000/04	2004/12	2004/12	0 0	0	0 0	110.00	110.00	0 0	10.60	- -	1.40	12.00			
																(NIC-MoSPI)		

UNIT : (COST/EXPENDITURE :RS.IN

CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT.	COMMISSIONING		(MONTHS)					COST	TURE		EXPENDI-		
			APPRO- ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (I.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER	EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
401.	JNPT-PORTCON NECT NH-4B		2000/04	2004/04	2004/04	0 0	0	0 0	177.12	177.12	0 0	23.76	119.00 -	16.11	39.87	
	MAHARASHTRA															
402.	DELI-G'GAON- OTHER	KM. 143-42	2000/04	2005/04	2005/04	0 0	0	0 0	555.00	555.00	0 0	3.90	152.30 -	-	3.90	
	DELHI/HAR.															
403.	LKO-K'PUR K2 2-44 EWII	KM. 22.2	2000/04	2003/12	2003/09	-3 -7	0	-3 -7	94.91	94.91	0 0	11.77	40.60 -	13.63	25.40	
	UTTAR PRADESH															
404.	J'DHAR-P'KOT K4-26 NSII	KM. 22.23	2000/04	2003/09	2003/09	0 0	0	0 0	71.18	71.18	0 0	10.25	28.80 -	7.05	17.30	
	HARYANA															
405.	M'PURE-K'GAR H GQ	KM. 273.5-363	2000/04	2005/07	2004/12	-7 -11	0	-7 -11	644.00	644.00	0 0	22.73	78.00 -	6.73	29.46	
	RAJASTHAN															
406.	LKO BY PASS EW NH 25&28		2000/04	2004/06	2004/08	2 4	0	2 4	182.52	185.52	2 2	46.19	56.00 -	22.83	69.02	
	UTTAR PRADESH															
407.	HYD-B'LORE-N S	KM. 556-539	2000/04	2004/03	2004/03	0 0	0	0 0	172.06	172.06	0 0	16.98	64.72 -	15.52	32.50	
	KARNATAKA															
408.	HALDIAPORT-P .CONNECT WEST BENGAL	NH- 41	2000/04	2004/07	2004/07	0 0	0	0 0	273.00	273.00	0 0	4.09	86.80 -	9.55	13.64	
409.	T'BRM-T'VNMO THER TAMIL NADU	NH- 28-121	2000/04	2004/11	2004/06	-5 -9	0	-5 -9	375.00	375.00	0 0	3.13	4.00 -	-	3.13	

(NIC-MoSPI)

CRORES)

UNIT : (COST/EXPENDITURE :RS.IN

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST OVER RUN	EXPENDI-TURE	2002-2003	ANNUAL EXPENDI-TURE	CUMULATIVE EXPENDITURE
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TILL QUARTER	
			(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
410.	DELHI-HARYAN AK-44-56NSII	KM. 22	2000/04	2003/09	2003/09	0 0	0	0	82.00	82.00	0 0	11.30	30.00 -	-	11.30
	HARYANA														
411.	K'GARH-NAS'B AD GQ	KM. 363.9-15	2000/04	2004/05	2003/12	-5 -10	1	-5 -10	113.50	113.50	0 0	18.52	37.90 -	19.04	37.56
	RAJASTHAN														
412.	N'GAMA-V'WAD A OTHER NH9		2000/04	2003/12	2003/12	0 0	0	0	138.65	138.65	0 0	85.83	- -	0.81	86.64
	ANDHRA PRADESH														
413.	LKO-KANPUR K 11-22GQEWI	KM. 10.42	2000/04	2002/07	2002/07	0 0	0	0	32.85	32.85	0 0	28.14	1.60 -	3.73	31.87
	UTTAR PRADESH														
414.	JDHARBPASS K372-387NSI	KM. 15	2000/04	2002/02	2002/12	10 45	0	10 45	54.09	54.09	0 0	62.65	20.40 -	3.98	66.63
	PUNJAB														
415.	G'DAL-RIBDAK 143-160EWII	KM. 17	2000/04	2003/05	2003/03	-2 -5	0	-2 -5	40.44	40.44	0 0	21.93	26.80 -	5.44	27.37
	GUJARAT														
416.	8LANEDLH'YAN AK17-9NSII	KM. 12.79	2000/04	2003/04	2003/04	0 0	0	0	71.00	71.00	0 0	10.65	30.84 -	-	10.65
	DELHI														
417.	GADHAM-SKHAL IK324-346PC	KMS. 22	2000/04	2004/02	2004/04	2 4	0	2 4	67.40	67.40	0 0	87.06	13.68 -	7.94	95.00
	GUJARAT														
418.	NAS'BAD-G'PU RA GQ	KM. 15-70	2000/04	2004/05	2003/12	-5 -10	1	-5 -10	182.09	182.09	0 0	22.56	50.40 -	16.46	39.02
	RAJASTHAN														

CRORES)

(NIC-MoSPI)

CRORES)															
UNIT : (COST/EXPENDITURE :RS.IN															
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST OVER RUN	EXPENDI-TURE TILL 3/2002	2002-2003	ANNUAL EXPENDI-TURE TILL QUARTER	CUMULATIVE EXPENDITURE
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ON ORIGINAL (REVISED)		B.E. (R.E.)		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
428.	AMRAVATI BY PASS OTHERS	KM. 17.4	2000/04	2002/09	2002/09	0 0	0	0	44.97	44.97	0 0	33.07	6.12 -	4.78	37.85
	MAHARASHTRA														
429.	B'WARA-CHI'G ARH GQ	KM. 120-183	2000/04	2004/05	2003/12	-5 -10	1	-5 -10	202.88	202.88	0 0	28.88	57.70 -	9.65	38.53
	RAJASTHAN														
430.	DKHOLA-I'PUR K447-470EWI	KM. 23	2000/04	2002/03	2003/03	12 52	0	12 52	72.56	72.56	0 0	28.91	30.60 -	8.19	37.10
	WEST BENGAL														
431.	HYD.B'LORE K 22-35 NSI	KM. 12.5	2000/04	2001/06	2002/07	13 93	0	13 93	27.63	27.63	0 0	21.53	1.01 -	-	21.53
	A.P./KAR														
432.	AGRA-G'LIOR K70-85 NSII	KM. 15	2000/04	2003/08	2003/08	0 0	0	0 0	49.00	49.00	0 0	10.48	20.60 -	10.66	21.14
	MADHYA PRADESH														
433.	CHI'GARH-M'W AR GQ	KM. 220-172	2000/04	2004/05	2003/12	-5 -10	1	-5 -10	161.20	161.20	0 0	17.41	48.10 -	10.34	27.75
	RAJASTHAN														
434.	DKHOLA-I'PUR K476-500EWI	KM. 24	2000/04	2002/12	2003/03	3 9	0	3 9	90.06	90.06	0 0	27.23	45.54 -	7.39	34.62
	WEST BENGAL														
435.	H'PALLI-HOSUR K33-49NSI	KM. 15.6	2000/04	2001/12	N.A. 2002/06	N.A. N.A.	N.A.	N.A. N.A.	47.00	47.00	0 0	28.19	- -	-	28.19
	KARNATAKA														
436.	AGRA-G'LIORK -85-103NSII	KM. 18	2000/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	69.50	69.50	0 0	17.01	30.60 -	10.00	27.01
	MADHYA PRADESH														

CRORES)

(NIC-MoSPI)

CRORES)															
UNIT : (COST/EXPENDITURE :RS.IN															
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST OVER RUN	EXPENDI-TURE TILL 3/2002	2002-2003	ANNUAL EXPENDI-TURE TILL QUARTER	CUMULATIVE EXPENDITURE
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ON ORIGINAL (REVISED)		B.E. (R.E.)		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
446.	ALUVA-A'MALI K333-16 NSII	KM. 16.6	2000/04	2003/08	2003/08	0 0	0	0	77.38	77.38	0 0	22.31	36.52 -	12.17	34.48
	KERALA														
447.	HI'NGR-CHILO DA GQ	KM. 443-495	2000/04	2003/12	2004/12	12 27	0	12 27	180.31	180.31	0 0	-	71.90 -	3.10	3.10
	GUJARAT														
448.	LKO-K'PUR K4 4-60EWII	KM. 15.5	2000/04	2003/05	2003/09	4 11	0	4 11	50.02	50.02	0 0	3.88	20.40 -	5.36	9.24
	UTTAR PRADESH														
449.	SURAT-ATUL GQ	KM. 263-343	2000/04	2003/10	2003/10	0 0	6	0 0	275.58	275.58	0 0	98.38	167.00 90.00	20.45	118.83
	GUJARAT														
450.	ATUL-KAIJALI GQ	KM. 343-382	2000/04	2003/04	2003/04	0 0	6	0 0	174.59	174.59	0 0	75.98	81.30 60.00	17.30	93.28
	GUJARAT														
451.	KAIJALI-MANO R GQ	KM. 382-439	2000/04	2003/10	2003/10	0 0	6	0 0	192.71	192.71	0 0	104.30	120.90 65.00	29.44	133.74
	MAHARASHTRA														
452.	WEST DIVERSN GQ	KM. 0-34	2000/04	2002/08	2002/12	4 14	4	4 14	109.38	109.38	0 0	104.60	60.00 -	19.03	123.63
	MAHARASHTRA														
453.	KATRAJ REALI GN GQ	KM. 825-30	2000/04	2004/11	2004/06	-5 -9	1	-5 -9	146.25	146.25	0 0	-	40.00 -	10.12	10.12
	MAHARASHTRA														
454.	SAROLE-WATHE R GQ	KM. 797-760	2000/04	2004/04	2003/10	-6 -13	0	-6 -13	118.93	118.93	0 0	19.96	33.00 -	17.22	37.18
	MAHARASHTRA														

CRORES)																UNIT	: (COST/EXPENDITURE :RS.IN	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE			
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER				
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)		
455.	WATHER-SATAR A GQ	KM. 760-725	2000/04	2003/12	2003/12	0 0	6	0 0	139.00	139.00	0 0	36.52	40.00 -	14.36	50.88			
	MAHARASHTRA																	
456.	SATARA-KAGAL GQ	KM. 725-592	2000/04	2004/05	2003/12	-5 -10	0	-5 -10	600.00	600.00	0 0	29.94	200.00 -	35.60	65.54			
	MAHARASHTRA																	
457.	M'TRA BRDR B LGM GQ	KM. 592-575	2000/04	2004/12	2004/06	-6 -11	0	-6 -11	332.00	332.00	0 0	3.74	18.00 119.60	91.57	95.31			
	KARNATAKA																	
458.	BELGAUM BYPA SS GQ	KM. 575-495	2000/04	2003/12	2003/06	-6 -14	0	-6 -14	115.90	115.90	0 0	22.12	55.00 50.00	15.07	37.19			
	KARNATAKA																	
459.	B'GAUM-D'WAD GQ	KM. 495-433	2000/04	2004/02	2003/12	-2 -4	4	-2 -4	279.00	279.00	0 0	10.71	100.00 56.00	21.15	31.86			
	KARNATAKA																	
460.	HUBLI-HAVERI GQ	KM. 404-340	2000/04	2003/12	2003/06	-6 -14	0	-6 -14	260.93	260.93	0 0	26.33	73.00 56.00	8.83	35.16			
	KARNATAKA																	
461.	HAVERI-HARIHAR (GQ) KARNATAKA		2000/04	2004/08	2004/02	-6 -12	0	-6 -12	241.00	241.00	0 0	13.36	90.00 42.00	12.81	26.17			
462.	H'HAR-CHI'DU RGA GQ KARNATAKA	KM. 284-207	2000/04	2004/08	2004/02	-6 -12	0	-6 -12	318.00	318.00	0 0	29.23	100.00 60.00	5.43	34.66			
463.	CHI'DURGA BY PASS GQ KARNATAKA	KM. 207-189	2000/04	2004/08	2004/02	-6 -12	0	-6 -12	104.00	104.00	0 0	9.50	40.00 20.00	7.44	16.94			
(NIC-MoSPI)																		

UNIT : (COST/EXPENDITURE :RS.IN

CRORES)

[illegible]

(NIC-MoSPI)

CRORES)																UNIT	: (COST/EXPENDITURE :RS.IN	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE			
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER				
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)		
473.	D'KUNI-L'GHAT GQ	KM. 18-76	2000/04	2004/03	2003/09	-6 -13	0	-6 -13	393.00	393.00	0 0	73.01	159.90 -	68.75	141.76			
WEST BENGAL																		
474.	K'GHAT-KH'PUR GQ	KM. 72-142	2000/04	2003/12	2003/12	0 0	6	0 0	375.00	375.00	0 0	102.60	151.30 -	60.83	163.43			
WEST BENGAL																		
475.	KH'PUR-L'NATH GQ	KM. 53-119	2000/04	2004/03	2003/09	-6 -13	0	-6 -13	332.00	332.00	0 0	60.40	85.80 -	34.46	94.86			
WEST BENGAL																		
476.	L'NATH-B'SHWAR GQ	KM. 0-53	2000/04	2003/12	2003/12	0 0	6	0 0	272.00	272.00	0 0	60.18	88.60 -	13.77	73.95			
ORISSA																		
477.	B'SORE-BHDRK GQ	KM. 137-199	2000/04	2004/02	2003/08	-6 -13	0	-6 -13	227.25	227.25	0 0	44.17	82.00 109.90	12.55	56.72			
ORISSA																		
478.	BHDRK-CH'KHO L GQ	KM. 61-136	2000/04	2003/12	2003/12	0 0	6	0 0	305.30	305.30	0 0	110.10	96.00 98.28	20.39	130.49			
ORISSA																		
479.	BRIDGS GQ	KM. 80-162 NH5	2000/04	2004/05	2003/11	-6 -12	0	-6 -12	155.00	155.00	0 0	24.31	60.00 57.82	15.31	39.62			
ORISSA																		
480.	BH'WAR-KHURDA GQ	KM. 388-418	2000/04	2004/01	2003/07	-6 -13	0	-6 -13	140.85	140.85	0 0	47.42	52.00 55.02	8.94	56.36			
ORISSA																		
481.	KHURDA-S'KHALA GQ	KM. 388-388	2000/04	2003/12	2003/12	0 0	6	0 0	189.68	189.68	0 0	24.55	63.00 114.40	16.96	41.51			
ORISSA																		

CRORES)

(NIC-MoSPI)

CRORES)

(NIC-MoSPI

UNIT : (COST/EXPENDITURE :RS.IN

CRORES)

Sl. No.	Project (District) (State)	Capacity	Date of Govt. Appro-	Date of Commissioning		Time Over Run (Months)			Cost		% Cost Over Run	Expendi- Ture Till 3/2002	2002-2003 B.E. (R.E.)	Annual Expendi- Ture Till Quarter	Cumulative Expenditure	
			Orgnl (RVSD)	Original (Revised)	Anti- CIPA- Ted (L.Rep.)	Total (% On Original)	Addl Over Last Qtr.	Tot (% On Revised)	Approved Original (Revised)	Anticipated	Original On Original (Revised)					
				(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	
500.	NLR-TADA GQ	KM. 164-53	2000/04	2003/12	2003/12	0 0	6	0 0	621.35	621.35	0 0	101.30	154.00 -	245.70	347.00	
ANDHRA PRADESH																
501.	TADA-CHENNAI GQ	KM. 53-11	2000/04	2003/12	2003/12	0 0	6	0 0	233.00	233.00	0 0	25.54	94.02 -	61.30	86.84	
UTTAR PRADESH																
502.	AGRA-S'HABAD GQ	KM. 200-251	2000/04	2005/03	2004/11	-4 -7	0	-4 -7	367.49	367.49	0 0	8.64	125.70 -	34.67	43.31	
UTTAR PRADESH																
503.	S'HABAD-ETAWA GQ	KM. 251-308	2000/04	2005/03	2004/09	-6 -10	0	-6 -10	261.22	261.22	0 0	4.22	106.20 -	15.49	19.71	
UTTAR PRADESH																
504.	ETAWA-R'PUR GQ	KM. 321-393	2000/04	2005/03	2004/11	-4 -7	0	-4 -7	348.44	348.44	0 0	4.97	134.50 -	35.72	40.69	
UTTAR PRADESH																
505.	SKDRA-BAUNTI GQ	KM. 393-470	2000/04	2004/08	2004/08	0 0	0	0 0	323.62	323.62	0 0	59.88	78.97 -	26.82	86.70	
UTTAR PRADESH																
506.	K'PUR-FATEPUR GQ	KM. 470-483	2000/04	2005/03	2004/09	-6 -10	0	-6 -10	495.35	495.35	0 0	56.91	126.90 -	20.52	77.43	
UTTAR PRADESH																
507.	F'PUR-KHAGA GQ	KM. 38-115	2000/04	2004/07	2004/07	0 0	0	0 0	372.40	372.40	0 0	42.15	80.03 -	1.44	43.59	
UTTAR PRADESH																
508.	KHAGA-K'RAJ GQ	KM. 115-158	2000/04	2004/02	2004/02	0 0	0	0 0	151.70	151.70	0 0	28.40	64.00 -	14.36	42.76	
UTTAR PRADESH																

(NIC-MoSPI)

CRORES)

(NIC-MoSPI)

CRORES)																UNIT	: (COST/EXPENDITURE :RS.IN	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE			
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST OVER RUN ON ORIGINAL (REVISED)	TURE TILL 3/2002	B.E. (R.E.)	EXPENDI- TURE TILL QUARTER	EXPENDITURE				
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)						ANTICIPATED			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)		
518.	P'SIT-D'KUNI GQ WEST BENGAL	KM. 581-646	2000/04	2005/02	2004/04	-10 -17	0	-10 -17	432.40	432.40	0 0	3.63	152.30 -	41.40	45.03			
519.	V'NANDA BRID G & APPCH GQ WEST BENGAL		2000/04	2005/06	2004/12	-6 -10	0	-6 -10	600.00	600.00	0 0	0.47	- -	0.12	0.59			
520.	KATRAJ-SARO-LE826-797,GQ MAHARASHTRA	KMS 29	2000/04	2004/05	2003/11	-6 -12	0	-6 -12	97.90	97.90	0 0	21.97	30.00 -	9.76	31.73			
521.	TUMKUR BYPA-SSK75-62,GQ KARNATAKA	KMS 14	2000/04	2003/12	2003/12	0 0	0	0 0	83.00	83.00	0 0	13.92	30.00 -	3.59	17.51			
522.	D'KUNJ-KH'PU RK18-136,GQ WEST BENGAL	KMS 119.4	2000/04	2004/02	2003/07	-7 -15	0	-7 -15	81.00	81.00	0 0	17.76	13.30 -	16.57	34.33			
523.	KH'PUR-B'SWA R K 0-119 GQ ORISSA	KM. 119	2000/04	N.A.	2003/12	N.A. N.A.	0	N.A. N.A.	80.00	80.00	0 0	13.17	28.40 -	8.53	21.70			
524.	S'LAM-I'PURA M K233-98 GQ ANDHRA PRADESH	KM. 136	2000/04	2004/03	2003/09	-6 -13	0	-6 -13	79.14	79.14	0 0	8.98	36.20 -	12.18	21.16			
525.	BR.CH'WATI-S 'KULAMK49-97 ANDHRA PRADESH	KM. 49	2000/04	2004/02	2003/08	-6 -13	0	-6 -13	11.00	71.00	545 545	16.81	33.51 -	12.25	29.06			
526.	ETA.BYPASS K 308-321 GQ UTTAR PRADESH	KM. 14.6	2000/04	2003/10	2003/04	-6 -14	0	-6 -14	89.50	89.50	0 0	14.78	38.60 -	9.72	24.50			
527.	LKO-KANPUR K 60-76GQEWI UTTAR PRADESH	KM. 16	2000/04	2001/12	2003/03	15 75	0	15 75	51.28	51.28	0 0	15.60	6.30 -	0.79	16.39			
																(NIC-MoSPI)		

CRORES)

SECTOR: TELECOMMUNICATION

— — — —

ITI

— — —

[illegible]

— — — —

31. EX

[illegible][illegible]

— — —

34.

IN WPC	0	0	0	1.50
DELHI				

(NIC-MoSPI)

AS ON 01.10.2002

— — — — —

RAJASTHAN

UCIL

IGCAR[illegible]

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS. IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
7.	PFBR-STAGE A PHASE-II CHINGLEPUT TAMIL NADU		1997/03	1998/06	2005/03	81 540	0	81 540	28.00	28.00	0 0	5.61	- -	-	5.61	
8.	PFBR PH I ST A SITE INFR. CHINGLEPUT TAMIL NADU		1999/01	2002/03	N.A. 2002/03	N.A. N.A.	N.A. N.A.	N.A. N.A.	28.20	28.20	0 0	4.26	- -	-	4.26	
<u>SECTOR:</u> CIVIL AVIATION																
AAI																
9.	KARGIL AIR PORT BLDG. KARGIL J & K		1995/07	2000/10	N.A. 2001/09	N.A. N.A.	N.A. N.A.	N.A. N.A.	20.43	37.81	85 85	27.01	- -	-	27.01	
10.	INTEGRATED CARGO TRML CHENNAI TAMIL NADU		1997/02	2000/03	2003/01	34 92	0	34 92	42.84	42.84	0 0	16.51	12.50 -	0.99	17.50	
11.	PROCU.&INST. OF 13 NO.ILS ALL INDIA		1999/10	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	34.15	55.00	61 61	18.29	- -	-	18.29	
12.	PROV.DEDICA-TED SATELITE ALL INDIA		1999/03	2001/03	N.A. 2002/03	N.A. N.A.	N.A.	N.A. N.A.	57.93	70.00	21 21	4.45	- -	-	4.45	
13.	AGARTALA AIR PORT-MODIFIC TRIPURA TRIPURA		1997/02	2002/03	N.A. 2002/03	N.A. N.A.	N.A.	N.A. N.A.	18.45	27.61	50 50	18.33	6.00 -	-	18.33	
14.	EXT.OF RUNWA Y JAIPUR AIR JAIPUR		2000/08	2003/02	2003/11	9 30	0	9 30	24.03	24.03	0 0	4.09	5.00 -	0.25	4.34	

AAI

9.

PORT BLDG.
KARGIL
J & K

10. INTEGRATED
CARGO TRML
CHENNAI
TAMIL NADU

11. PROCU.&INST.
OF 13 NO.ILS

ALL INDIA

12. PROV.DEDICA-
TED SATELITE

ALL INDIA

13. AGARTALA AIR
PORT-MODIFIC
TRIPURA
TRIPURA

14. EXT.OF RUNWA
Y JAIPUR AIR
JAIPUR

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER	EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
15.	DEVELOPMENT AMRITSAR AIR AMRITSAR PUNJAB		2000/01	2003/11	2003/11	0 0	0	0 0	79.27	79.27	0 0	7.19	21.50 -	5.64	12.83	
16.	NEW TERMINAL CHENNAI AIR CHENNAI TAMIL NADU		1998/05	2002/03	2003/03	12 26	0	12 26	79.66	79.66	0 0	19.70	35.32 41.32	7.56	27.26	
<u>SECTOR:</u> COAL																
BCCL																

17.	POOTKEE BALIHARI UG DHANBAD JHARKHAND	3.00	1983/12 1997/04	1994/03 2000/03	2003/03	108 88	0	36 18	199.87 199.87	182.60	-9 -9	169.58	- -	0.21	169.79	
		MTY														
CCL																

18.	SAUNDA 'D'OC BIHAR	0.80 MTY	1991/08	1999/03	2003/03	48 53	0	48 53	48.96	48.96	0 0	29.54	- -	0.03	29.57	
19.	J.P.RLY LINE BOKARO JHARKHAND		1982/02 1991/03	1985/03 1997/06	2003/12	225 608	0	78 42	15.93 48.78	48.78	206 0	56.22	- -	0.11	56.33	
20.	SANGAM EXP OC HAZARIBAGH JHARKHAND	0.50 MT 0.235	1995/02	1998/03	2004/03	72 195	0	72 195	32.66	32.66	0 0	12.27	- -	-	12.27	
21.	BOKARO OC BOKARO JHARKHAND	0.80 MTY	1995/07	2000/03	2004/03	48 86	0	48 86	46.78	46.78	0 0	35.20	- -	0.32	35.52	
22.	JHARKHAND OC JHARKHAND	1.0 MTY	1998/10	2004/03	2004/03	0 0	0	0 0	110.89	110.89	0 0	41.43	21.00 12.82	1.66	43.09	

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	CUMULATIVE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER	EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
SECL ----																
23.	MAHAN OC SURGUJA MADHYA PRADESH	0.36 MT	1996/06	2000/03	2006/03	72 160	0	72 160	41.95	41.95	0 0	5.88	1.63 -	0.24	6.12	
24.	PINDURA UG AUG. SHAHOL MADHYA PRADESH	0.48 MTY	1998/03	2003/03	2004/03	12 20	0	12 20	49.93	49.93	0 0	10.05	2.49 -	0.82	10.87	
25.	CHIRIMIRI ZERO SEAMRPR SURGUJA MADHYA PRADESH	0.43 MTY	1998/03	2003/03	2004/03	12 20	0	12 20	49.21	49.21	0 0	48.90	3.01 -	0.02	48.92	
26.	VINDHYA UG AUG. MADHYA PRADESH	0.57 MTY	1998/03	2003/03	2004/03	12 20	0	12 20	49.90	49.90	0 0	9.07	2.52 -	0.42	9.49	
27.	REHAR UG RPR SHABOL MADHYA PRADESH	0.31 MTY	1998/12	2003/12	2004/03	3 5	0	3 5	26.30	26.30	0 0	8.00	5.62 -	0.30	8.30	
28.	GAYATRI UG RPR SURGUJA MADHYA PRADESH	0.31 MTY	1998/12	2003/12	2004/03	3 5	0	3 5	26.30	26.30	0 0	3.96	4.25 -	0.69	4.65	
29.	RANI ATARI UG, RPR KORBA MADHYA PRADESH	0.48 MTY	1999/07	2004/07	2004/07	0 0	0	0 0	48.54	48.54	0 0	3.83	1.46 -	0.68	4.51	
30.	AMADAND &BAR TARAI SURGUJA MADHYA PRADESH	0.465 MTY	1999/07	2004/07	2005/03	8 13	0	8 13	45.26	45.26	0 0	37.74	1.68 -	0.40	38.14	

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA- TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
31.	BAGDEVA UG RPR KORBA MADHYA PRADESH	0.405 MTY	1999/07	2004/07	2005/07	12 20	0	12 20	38.46	38.46	0 0	12.75	3.71 -	1.09	13.84	
32.	SHEETAL (UG) DHARA-KURAJ SHAHDOL MADHYA PRADESH	0.88 MTY	2000/05	2006/05	2006/05	0 0	0	0 0	98.98	98.98	0 0	35.80	2.53 -	0.58	36.38	
33.	DAMNI UG SHAHDOL MADHYA PRADESH	0.48 MTY	2000/04	2005/04	2005/04	0 0	0	0 0	39.32	39.32	0 0	0.44	1.47 -	-	0.44	
34.	JHIRIA UG SHAHDOL MADHYA PRADESH	0.33 MTY	2000/10	2006/03	2006/03	0 0	0	0 0	32.07	32.07	0 0	-	4.12 -	-	-	
35.	NAWAPARA OC RPR SURGUJA CHHATISGARH	0.36 MTY	2000/10	2006/03	2006/03	0 0	0	0 0	42.55	42.55	0 0	7.99	0.82 -	0.16	8.15	
36.	KANCHAN OC UMARIA MADHYA PRADESH	0.32 MTY	2001/03	2004/03	2004/03	0 0	0	0 0	23.92	23.92	0 0	-	4.20 -	-	-	
37.	JHILIMILI UG,RCE MADHYA PRADESH	0.3 MTY	1995/08	2003/03	2003/03	0 0	0	0 0	28.65	28.65	0 0	17.36	3.61 -	0.22	17.58	
38.	AMERA OC MADHYA PRADESH	1.0 MTY	2002/07	2005/07	2005/07	0 0	0	0 0	41.69	41.69	0 0	-	- -	-	-	

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST	EXPENDI-TURE	2002-2003	ANNUAL EXPENDI-TURE	CUMULATIVE EXPENDITURE
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TILL QUARTER	
			(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
ECL															

39.	JHANJRA UG	3.50	1982/12	1994/03	2003/03	108	0	60	184.55	386.44	109	370.15	15.67	0.55	370.70
	BURDWAN	2.00	1995/08	1998/03		80		33	403.96		-4		-		
	WEST BENGAL	MTY													
40.	SATGRAM UG	1.20	1979/05	1989/03	2003/03	168	0	0	26.37	118.87	351	111.02	4.32	0.06	111.08
	BURDWAN	MTY	2002/02	1995/03		142		0	118.87		0		-		
	WEST BENGAL			2003/03											
41.	SARPI REOR-GANISATIONUG	0.90	1987/09	1995/03	2003/03	96	0	96	53.05	26.62	-50	22.68	2.06	-	22.68
	BANKURA	0.60				107		107			-50		-		
	WEST BENGAL	MTY													
42.	J.K.NAGAR UG	0.87	1991/02	1995/03	2004/03	108	0	108	95.28	53.42	-44	46.87	2.43	-	46.87
	BURDWAH	0.65				220		220			-44		-		
	WEST BENGAL	MTY													
NCL															

43.	DUDHICHUA OC	10.0	1992/08	1998/03	2004/03	72	0	0	868.93	1281.39	47	1042.07	221.72	12.39	1054.46
	PHASE-I	MTY	2001/03	1998/03		107		0	1281.39		0		183.12		
	SIDHI			2004/03											
	M.P./U.P.														
44.	NIGAHI EXPN. OC	10	1997/07	2004/03	2004/03	0	0	0	1846.49	1846.49	0	1060.17	343.95	8.66	1068.83
	SIDHI	MTY				0		0			0		180.32		
	MADHYA PRADESH														
MCL															

45.	NATRAJ UG	0.64	2001/01	2004/01	2004/01	0	0	0	92.11	92.11	0	-	-	0.14	0.14
		MTY				0		0			0		-		
ORISSA															

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

DATE OF GOVT.	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)	COST	% COST	EXPENDI-TURE	2002-2003	ANNUAL EXPENDI-TURE	CUMULATIVE EXPENDITURE
---------------	-----------------------	------------------------	------	--------	--------------	-----------	---------------------	------------------------

Sl. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	APPRO- ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED OVER RUN ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
WCL																
46.	NAHARIA UG	0.36 MT	1996/06	2003/03	2003/03	0 0	0	0 0	46.17	46.17	0 0	22.03	5.28 -	0.30	22.33	
	CHINDWAR MADHYA PRADESH															
47.	NIRGUDA OC	0.75 MTY	1999/05	2004/03	2004/03	0 0	0	0 0	95.03	95.03	0 0	16.57	6.56 -	0.34	16.91	
	YEOTMAL MAHARASHTRA															
48.	KUMBHARHKANI UG	0.36 MTY	1998/12	2004/03	2004/03	0 0	0	0 0	56.90	56.90	0 0	7.23	11.11 -	1.12	8.35	
	YEOTMAL MAHARASHTRA															
49.	CONV.KAMPTEE UG TO OCP	0.65 MTY	2000/05	2007/03	2007/03	0 0	0	0 0	88.39	88.39	0 0	18.42	22.24 -	1.61	20.03	
	NAGPUR MAHARASHTRA															
50.	ADASA UG	MTY 0.21	2000/12	2005/03	2005/03	0 0	0	0 0	39.87	39.87	0 0	-	2.67 -	-	-	
	NAGPUR MAHARASHTRA															
51.	DHURWASA OC	0.55 MTY	2001/08	2006/03	2006/03	0 0	0	0 0	62.74	62.74	0 0	3.32	6.01 -	0.07	3.39	
	WARDHA MAHARASHTRA															
52.	TANDSI UG	0.59 MTY	2001/07	2004/03	2004/03	0 0	0	0 0	69.06	69.06	0 0	-	7.56 -	-	-	
	EXPN. MADHYA PRADESH															
53.	KALGAON OC	0.4 MTY	2001/08	2006/03	2006/03	0 0	0	0 0	74.97	74.97	0 0	0.62	2.89 -	-	0.62	
	MAHARASHTRA															

(NIC-MoSPI)															
UNIT : (COST/EXPENDITURE :RS.IN CRORES)															
SL.	PROJECT	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)	COST		% COST	EXPENDI- TURE	2002-2003 B.E.	ANNUAL EXPENDI- TURE	CUMULATIVE EXPENDITURE			
						APPROVED	ANTICIPATED	OVER	TILL 3/2002						

NO.	(DISTRICT) (STATE)		ORIGINAL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	RUN ORIGINAL (REVISED)	(R.E.) ON ORIGINAL (REVISED)	TILL		QUARTER			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
54.	GAURI-DEEP OC BALLARPUR MAHARASHTRA	0.4 MTY	2001/11	2010/03	2010/03	0 0	0	0 0	86.21	86.21	0 0	-	2.08 -	0.21	0.21	
55.	URDHAN OCP PENCH MADHYA PRADESH	0.5 MTY	2002/05	2006/03	2006/03	0 0	0	0 0	43.50	43.50	0 0	3.42	0.20 -	-	3.42	
	NLC ---															
56.	EXP.OF MINE-I NEVELLI TAMIL NADU	4.0 MTY	1992/03 2001/12	1996/10 2003/04	2003/04	78 142	0	0 0	1336.93 1658.38	1667.76	25 1	1389.04	134.64 -	18.81	1407.85	
57.	TPS-I EXP. NEVELLI TAMIL NADU	420 MW	1996/02 2001/12	2001/03 2002/05	2003/03	24 39	3	10 13	1590.58 1420.27	1423.47	-11 0	983.11	199.85 -	92.60	1075.71	
58.	MINE-1A NEVELLI TAMIL NADU	3 MTY	1998/02	2003/03	2003/03	0 0	0	0 0	1032.81	1015.74	-2 -2	695.51	76.26 -	31.94	727.45	
	SCCL ---															
59.	KTK-8 INCL UG WARANGAL ANDHRA PRADESH	0.27 MTY 0.416 MTY	1995/12 2002/06	2002/01 2008/03	2008/03	74 101	0	0 0	34.51 41.54	41.54	20 0	0.14	3.00 0.65	-	0.14	
60.	RAVINDRA KHANI UG ADILABAD ANDHRA PRADESH	1.22 MTY 0.64 MTY	1995/12 2002/07	2003/03 2003/03	2003/03	0 0	0	0 0	242.95 33.82	33.82	-86 0	23.63	4.00 4.12	0.09	23.72	
61.	KTK-9 & 9A UG WARANGAL ANDHRA PRADESH	0.48 MT	1996/08	2005/03	2005/03	0 0	0	0 0	43.41	43.41	0 0	0.18	1.10 0.05	-	0.18	

NO.	(DISTRICT) (STATE)		ORIGINAL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	RUN ORIGINAL (REVISED)	(R.E.) ON ORIGINAL (REVISED)	TILL		QUARTER			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
62.	KTG-3 INCL UG WARANGAL ANDHRA PRADESH	0.30 MT 0.572 MTY	1996/08 2002/06	2003/03 2007/03	2007/03	48 61	0	0	37.50 47.33	47.33	26 0	10.42	5.00 -	1.48	11.90	
63.	GDK-6B BG-I KARIMNAGAR ANDHRA PRADESH	0.33 MTY	1999/05	2003/03	2003/03	0 0	0	0	44.63	35.34	-21 -21	16.73	1.40 10.05	0.30	17.03	
64.	NO.21 INC BG KHAMMAM ANDHRA PRADESH	0.285 MTY	2000/02	2004/03	2004/03	0 0	0	0	27.05	27.05	0 0	3.01	2.96 2.45	0.01	3.02	
65.	KOYAGUDEM OCP KHAMMAM ANDHRA PRADESH	1.0 MTY	2000/11 2001/09	2004/03	2004/03	0 0	0	0	39.14 25.84	25.84	-34 0	5.34	12.24 4.20	4.49	9.83	
66.	MANUGURU OCP IV KHAMMAM ANDHRA PRADESH	MTY 1.25	2001/02	2005/03	2004/03	-12 -24	-12	-12 -24	21.95	21.95	0 0	1.76	20.00 1.25	-	1.76	
67.	VK-7 CONTIN- UOUS MINER KHAMMAM ANDHRA PRADESH	0.4 MTY	2001/08	2004/03	2004/03	0 0	0	0	49.51	49.51	0 0	-	40.00 -	-	-	
68.	KHAIRAGURA OC ADILABAD ANDHRA PRADESH	0.72 MTY	2001/09	2005/03	2005/03	0 0	0	0	47.46	47.46	0 0	0.60	2.50 4.25	0.08	0.68	
69.	CHENNUR 1 & 1A INC ANDHRA PRADESH	0.416 MTY	2002/06	2005/03	2005/03	0 0	0	0	34.94	34.94	0 0	25.25	4.00 -	0.21	25.46	
70.	CHENNUR 2 INC ANDHRA PRADESH	0.312 MTY	2002/06	2006/03	2006/03	0 0	0	0	28.33	28.33	0 0	6.45	6.45 -	-	6.45	

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL.	PROJECT	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)	COST		% COST OVER	EXPENDI- TURE TILL 3/2002	2002-2003 B.E.	ANNUAL EXPENDI- TURE	CUMULATIVE EXPENDITURE
						APPROVED	ANTICIPATED					

NO.	(DISTRICT) (STATE)		ORIGINAL ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	RUN ORIGINAL (REVISED)		(R.E.) ON ORIGINAL (REVISED)	TILL		QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
71.	KTK-2 INC	0.416 MTY	2002/06	2005/03	2005/03	0 0	0	0 0	35.35	35.35	0 0	22.27	22.27 -	1.65	23.92	
	ANDHRA PRADESH															
72.	KTK-5 INC	0.41 MTY	2002/06	2004/03	2004/03	0 0	0	0 0	40.19	40.19	0 0	26.47	26.47 -	0.15	26.62	
	ANDHRA PRADESH															
73.	KTK-6 INC	0.312 MTY	2002/06	2005/03	2005/03	0 0	0	0 0	29.90	29.90	0 0	15.85	7.00 -	1.35	17.20	
	ANDHRA PRADESH															
74.	KTK-7 INC	0.312 MTY	2002/06	2008/03	2008/03	0 0	0	0 0	33.01	33.01	0 0	0.08	0.25 -	-	0.08	
	ANDHRA PRADESH															
75.	KASIPET OC	0.60 MTY	2001/11	2005/03	2005/03	0 0	0	0 0	47.29	47.29	0 0	-	26.86 -	-	-	
	ANDHRA PRADESH															
76.	RAMAGUNDEM OC-I (LEP)	1.50 MTY	2002/09	2006/03	2006/03	0 0	0	0 0	48.18	49.18	2 2	-	- -	-	-	
	ANDHRA PRADESH															

SECTOR: FERTILISERS
HFC

77.	NAMRUP PLANT REVAMP NAMRUP ASSAM		1997/10 2001/09	2001/05 2002/02	2003/05	24 56	7	15 29	350.00 509.40	509.40	46 0	217.73	172.00 200.00	89.42	307.15	
-----	---	--	--------------------	--------------------	---------	----------	---	----------	------------------	--------	---------	--------	------------------	-------	--------	--

SECTOR: I & B
AIR

78.	REP/INST TWO TRS TOWERS ALIGARH UTTAR PRADESH	NOS. 2X250	1995/02	1998/03	2002/10	55 149	0	55 149	32.20	32.20	0 0	20.74	- -	0.19	20.93	
-----	--	---------------	---------	---------	---------	-----------	---	-----------	-------	-------	--------	-------	--------	------	-------	--

(NIC-MoSPI)															
UNIT : (COST/EXPENDITURE :RS.IN CRORES)															
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)	COST			% COST OVER RUN	EXPENDI- TURE TILL 3/2002	2002-2003 B.E. (R.E.)	ANNUAL EXPENDI- TURE TILL QUARTER	CUMULATIVE EXPENDITURE		
			ORGNL	ORIGINAL (REVISED)	ANTI- CIPA-	TOTAL (% ON ORIGINAL)	ADDL OVER	TOT (% ON REVISED)	ORIGINAL	APPROVED ANTICIPATED					

			(RVSD)		TED (L.REP.)	ON ORIGINAL	LAST QTR.	ON REVISED)	(REVISED)		ORIGINAL (REVISED)					
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
79.	REP/INST 3SW TRS- KHAMPUR DELHI	NOS. 3X250	1995/02	1998/03	2002/12	57 154	0	57 154	42.84	42.84	0 0	27.68	- -	0.15	27.83	
80.	NEW BROAD. HOUSE DELHI DELHI		1996/02	2000/03	2003/03	36 73	0	36 73	59.17	59.17	0 0	18.65	- -	3.85	22.50	
	D.D. ----															
81.	D.D.BH.DELHI IC/CB PPFVAN DELHI		1987/04 1994/11	1990/03 1999/03	2003/12	165 471	0	57 40	34.15 81.60	81.60	139 0	61.94	- -	0.75	62.69	

SECTOR: MINES
NALCO

82.	EXP.OF CAP. SMELTER-CPP ANGUL ORISSA	1150 TPA SMELTER 120 MW CPP	1998/02	2002/05	2004/01	20 39	11	20 39	2061.98	2061.98	0 0	756.77	502.72 -	709.32	1466.09	
83.	SPL.GRADE ALUMINA ANGUL ORISSA	TPA 26400	1995/07	1999/12	N.A. 2002/06	N.A. N.A.	N.A.	N.A. N.A.	56.78	56.78	0 0	43.85	6.22 -	1.71	45.56	
84.	INST.OF 8TH UNIT-CPP ANGUL ORISSA	MW 120	2001/02	2004/02	2004/02	0 0	0	0 0	480.00	480.00	0 0	69.66	180.04 -	54.62	124.28	

SECTOR: STEEL
SAIL

85.	UP./RELINING OF BLAST FR3 DURGAPUR WEST BENGAL		1997/08	2002/01	2002/07	6 11	0	6 11	97.53	97.53	0 0	71.20	- -	7.49	78.69	
-----	---	--	---------	---------	---------	---------	---	---------	-------	-------	--------	-------	--------	------	-------	--

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)															
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE
			GOVT.	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE
			APPRO-	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE	
			ORGNL	(REVISED)	CIPA-	(%	OVER	(%	ORIGINAL	ON			(R.E.)	TILL	QUARTER

			(RVSD)		TED (L.REP.)	ON ORIGINAL)	LAST QTR.	ON REVISED)	(REVISED)	ORIGINAL (REVISED)						
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
86.	BOKARO STEEL PLANT RHF-2 BOKARO JHARKHAND		1999/10	2000/12	2003/03	27 193	0	27 193	63.23 64.58	64.58	2 0	38.59	9.46 -	5.76	44.35	
87.	HDGL PROJECT AT DAGAON ASSAM		1997/01	1999/01	N.A.	N.A. N.A.	N.A.	N.A. N.A.	42.85	50.50	18 18	15.90	- -	-	15.90	
88.	100 ATA STEA MPIPELINES BOKARO JHARKHAND		1997/03	1999/05	2003/05	48 185	0	48 185	43.97	43.97	0 0	33.99	2.00 -	-	33.99	
89.	UPGRADATION ERW PPEPLANT ROURKELA ORISSA		2002/03	2003/11	2003/11	0 0	0	0 0	89.15	89.15	0 0	-	20.00 -	0.39	0.39	
90.	LONG RAIL FACILITIES BHILAI CHHATISGARH NMDC ----		2002/09	2004/08	2004/08	0 0	0	0 0	320.00	320.00	0 0	-	5.00 -	4.75	4.75	
91.	10/11A BAIL- MTPA DILA DEPOSIT 5 BASTAR MADHYA PRADESH		1995/08	1999/08	2002/11	39 81	0	39 81	430.50	449.02	4 4	288.49	85.71 -	13.38	301.87	
<u>SECTOR:</u> PETROLEUM																
BPCL ----																
92.	PROD.TERM. TH.MT CIF,BINA		1997/11 1996/09	2000/11	N.A. 2000/11	N.A. N.A.	N.A.	N.A. N.A.	463.40	463.40	0 0	19.51	- -	-	19.51	
MADHYA PRADESH																

(NIC-MoSPI)

												UNIT : (COST/EXPENDITURE :RS.IN CRORES)				
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT.	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE		
			APPRO-	-----	-----	-----	-----	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE	-----	-----	-----
			ORGNL	ORIGINAL	ANTI-	TOTAL	ADDL	ORIGINAL		RUN		(R.E.)	TILL	QUARTER		
				(REVISED)	CIPA-	(%	OVER			ON						

			(RVSD)		TED (L.REP.)	ON ORIGINAL)	LAST QTR.	ON REVISED)	(REVISED)	ORIGINAL (REVISED)						
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
93.	REF. MODERNI- SATION MUMBAI MAHARASHTRA	MTPA 11	2000/12 2002/04	2003/09	2004/10	13 39	1	13 39	1592.65 1831.00	1831.00	15 0	105.70	350.00 -	124.70	230.40	
94.	MUMBAI-MNMAD POL PLINE MAH/MP	KMS 334 MMTPA 1.4	2001/04	2004/04	2004/04	0 0	0	0 0	336.07	336.07	0 0	70.93	- -	-	70.93	
GAIL ----																
95.	VISAKH-SECN- DERABAD LPG SECNDERABAD ANDHRA PRADESH	MMTPA 1	2001/01	2003/08	2003/08	0 0	0	0 0	490.65	490.65	0 0	55.66	330.00 -	67.53	123.19	
96.	UPGRADATION- HBJ PIPELINE GUJ, RAJ, MP		2001/12	2004/09	2004/09	0 0	0	0 0	2936.00	2936.00	0 0	3.42	134.68 -	2.82	6.24	
97.	KANDLA-SAMA- KHYALI LPG GUJARAT HPCL ----		2001/02	2002/09	2003/02	5 26	0	5 26	99.51	99.51	0 0	4.79	62.00 -	20.49	25.28	
98.	MKTG&HOOK UP B'LORE MBPL HASSANA KARNATAKA IOCL ----	66500 KL	2001/09	2003/05	2003/05	0 0	0	0 0	76.24	76.24	0 0	25.42	37.62 -	1.73	27.15	
99.	NEW SOLVENT DEWAXING DIGBOI ASSAM	TPA 49000	1999/02	2002/11	2002/11	0 0	0	0 0	419.00	416.00	-1 -1	315.92	131.39 -	30.17	346.09	

															(NIC-MoSPI)	
															UNIT : (COST/EXPENDITURE :RS. IN CRORES)	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)			COST		% COST OVER RUN	EXPENDI- TURE TILL 3/2002	2002-2003 B.E. (R.E.)	ANNUAL EXPENDI- TURE TILL QUARTER	CUMULATIVE EXPENDITURE		
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (%) ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED ORIGINAL (REVISED)						

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
100.	HYDRO.PLANT AT GUWAHATI GUWAHATI ASSAM	TPA 60000	1999/02	2002/05	2002/09	4 10	-1	4 10	497.00	539.00	8 8	469.48	76.06 -	24.59	494.07	
101.	BARAUNI REF. EXPANSION BARAUNI BIHAR	MMTPA 3	1999/02	2002/05	2002/10	5 13	-2	5 13	1803.00	1985.00	10 10	1363.55	550.00 -	133.25	1496.80	
102.	BR.PIPELINE KANPUR-LUCK. KANPUR UTTAR PRADESH		1999/01	2001/09	2002/11	14 44	0	14 44	74.61	49.00	-34 -34	41.10	- -	-	41.10 (COMPLETED)	
103.	REPLACMNT OF BRAUNI-PATNA BIHAR		1999/09	2002/01	2002/10	9 32	0	9 32	94.88	84.00	-11 -11	68.25	- -	-	68.25	
104.	MATHURA-TUN- DLA PIPELINE UTTAR PRADESH		1999/01	2001/09	2002/11	14 44	0	14 44	60.00	45.00	-25 -25	39.05	- -	-	39.05	
105.	CONST.POL TRMNL.ERIP PARADIP ORISSA		1999/09	2003/05	2003/06	1 2	0	1 2	569.00	569.00	0 0	0.16	5.00 -	0.06	0.22	
106.	CATALYTIC DEWAXINGUNIT HALDIA WEST BENGAL		1999/07	2003/05	2002/12	-5 -11	3	-5 -11	422.00	401.00	-5 -5	154.64	100.00 -	99.44	254.08	
107.	INTEGERATED PARAXYLENE PANIPAT HARYANA		1999/06 2001/10	2004/08	2004/12	4 6	4	4 6	4228.00 5104.00	5104.00	21 0	242.31	600.00 -	18.96	261.27	
108.	PANIPAT REF. EXPANSION PANIPAT HARYANA		1999/08 2002/01	2004/10	2005/01	3 5	1	3 5	3365.00 4165.00	4165.00	24 0	130.53	400.00 -	59.13	189.66	

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO- ORGNL (RVSD)	DATE OF COMMISSIONING ORIGINAL (REVISED)	ANTI- CIPA- TED	TIME OVER RUN (MONTHS)			COST		% COST OVER RUN ON ORIGINAL	EXPENDI- TURE TILL 3/2002	2002-2003 B.E. (R.E.)	ANNUAL EXPENDI- TURE TILL QUARTER	CUMULATIVE EXPENDITURE
						TOTAL (%) ON	ADDL (%) LAST	TOT (%) ON	APPROVED (REVISED)	ANTICIPATED					

			(L.REP.)	ORIGINAL)		QTR.	REVISED)		(REVISED)							
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
109.	HYDROTREATER DIGBOI REF. DIGBOI ASSAM		1999/02	2002/05	2003/03	10 26	3	10 26	343.00	355.00	3 3	257.91	80.35 -	33.53	291.44	
110.	LINEAR ALKYL BENLENE VADODRA GUJARAT	LAC TPA 18.5	2001/05	2004/03	2004/08	5 15	2	5 15	1248.00	1291.00	3 3	90.41	100.00 -	6.60	97.01	
111.	AUG.KOYALI- VIRAMGAM PL SIDPUR GUJARAT		2001/08	2003/07	2003/07	0 0	0	0 0	119.01	119.01	0 0	1.76	50.00 -	26.81	28.57	
112.	AUG.VIRANGAM KOYALI SM GUJARAT		2001/05	2003/03	2003/03	0 0	0	0 0	329.05	178.16	-46 -46	8.53	73.55 -	56.74	65.27	
113.	MS QUALITY UPGRADATION MATHURA UTTAR PRADESH		2001/08	2004/08	2004/08	0 0	0	0 0	1483.00	1483.00	0 0	51.14	176.00 -	16.01	67.15	
114.	LPG TERMINAL FOR EIRP PARADEEP ORISSA	TPA 2 LAC	1999/10	2003/06	2003/06	0 0	0	0 0	220.81	220.81	0 0	38.73	- -	-	38.73	
115.	KBPL CONV.& POL PPAT-REW GUJ/RAJ/HAR ONGCL -----	MMTPA 8	2002/02	2004/08	2004/08	0 0	0	0 0	734.05	734.05	0 0	-	- -	-	-	
116.	FOOD GRADE HEXANE HAZIRA GUJARAT	TPA 2000	1999/06	2001/12	2003/03	15 50	0	15 50	78.59	52.17	-34 -34	3.38	40.00 -	0.03	3.41	

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003 B.E. (R.E.)	ANNUAL	CUMULATIVE
			GOVT.	COMMISSIONING	(MONTHS)			-----		COST	TURE		EXPENDI-	EXPENDITURE
			APPRO-							OVER	TILL 3/2002		TURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON	ADDL LAST ON	TOT (% ON	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ORIGINAL (REVISED)		TILL QUARTER	

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
117.	MUMBAI HIGH NORTH DEV	MMT OIL 24.8 BCM GAS 585	2000/12	2005/12	2005/12	0 0	0	0	2929.40	2929.40	0 0	57.70	487.90 -	0.41	58.11	
118.	IOR GANDHAR BHARUCH GUJARAT	MMT OIL 4.82	2000/12	2004/03	2004/03	0 0	0	0	609.44	692.45	14 14	43.65	98.24 -	29.97	73.62	
119.	IOR SCHEME NEELEM		2001/01	2003/07	2003/07	0 0	0	0	347.69	347.69	0 0	29.54	70.62 -	19.23	48.77	
120.	ADDNL DEV I HEERA&S.HEER		2001/01	2004/01	2004/01	0 0	0	0	309.08	309.08	0 0	36.48	26.15 -	50.32	86.80	
121.	IOR SCHEME KALOL GUJARAT		2000/09	2007/03	2007/03	0 0	0	0	99.67	99.67	0 0	25.62	5.27 -	-	25.62	
122.	IOR SCHEME NORTH KADI KARKADI GUJARAT	MMT 2.65	2000/09	2003/03	2003/03	0 0	0	0	62.86	62.86	0 0	13.48	9.20 -	-	13.48	
123.	IOR SCHEME SOBHASAN GUJARAT	MMT 1.308	2001/08	2005/03	2005/03	0 0	0	0	71.92	71.92	0 0	-	5.00 -	-	-	
124.	IOR LAKWA-LAKHMANI ASSAM	MMT 6.17	2001/09	2007/03	2007/03	0 0	0	0	345.10	345.10	0 0	-	0.20 -	0.31	0.31	
125.	IOR GELEKI ASSAM	MMT 3.94	2001/09	2007/03	2007/03	0 0	0	0	390.09	390.09	0 0	-	- -	-	-	

(NIC-MoSPI)																
UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
			ORGNL	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			(RVSD)	(REVISED)	CIPA-TED (L.REP.)	(% ON ORIGINAL)	(% OVER LAST QTR.)	(% ON REVISED)	ORIGINAL (REVISED)	ORIGINAL (REVISED)	ON ORIGINAL (REVISED)		(R.E.)	TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)

126.	IOR - RUDRA SAGAR RUDRASAGAR ASSAM	MMT 1.38	2001/09	2006/03	2006/03	0 0	0 0	0 0	113.90	113.90	0 0	-	1.84 -	0.07	0.07
127.	MUMBAI HIGH SOUTH DEV. W.OFFSHORE		2001/10	2007/07	2007/07	0 0	0 0	0 0	5255.97	5255.97	0 0	121.35	0.10 -	-	121.35
CPCL ----															
128.	REFIN.EXPN. CUM.MOD. MANALI TAMIL NADU	MMTPA 3	2000/07	2003/07	2003/07	0 0	0 0	0 0	2360.38	2360.38	0 0	365.63	900.00 -	258.78	624.41
<u>SECTOR:</u> POWER NEEPCO -----															
129.	TUIRIAL HE PROJECT AIZWAL MIZORAM	MW 2*30	1998/07	2006/07	2006/07	0 0	0 0	0 0	368.72	368.72	0 0	64.91	58.72 -	8.58	73.49
130.	KOPILI HEP ST-II N.C.HILLS ASSAM	MW 25	1999/07	2003/07	2003/07	0 0	0 0	0 0	76.09	99.35	31 31	55.20	12.00 -	7.70	62.90
NHPC ----															
131.	DULHASTI HEP DODA J & K	MW 390	1982/11 1989/07	1990/11 1994/07 2001/03	2003/12	157 164	0	33 15	183.45 3559.77 3559.77	4227.92	2205 19	3275.61	430.24 -	166.54	3442.15
132.	DHAULIGANGA H.E.P.-I PITHORAGARH UTTARANCHAL	MW 4*70	1991/04 2000/07	1998/10 2005/03	2005/03	77 86	0	0 0	601.98 1578.31	1578.31	162 0	647.75	250.22 -	110.76	758.51

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE
			GOVT.	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE
			APPRO-		-----			APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE	
			ORGNL (RVSD)	(REVISED)	ORIGINAL (L.REP.)	ADDL OVER LAST	TOT (% QTR. REVISED)	ORIGINAL (REVISED)		ON ORIGINAL (REVISED)		(R.E.)	TILL QUARTER	

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
133.	CHAMERA H.E. PROJECT CHAMBA HIMACHAL PR.	MW 300	1999/05	2004/05	2004/05	0 0	0	0 0	1684.02	1684.02	0 0	1064.62	507.28 -	224.38	1289.00	
134.	LOKTAK D/S HEP MANIPUR	MW 90	1999/12	2006/06	2008/12	30 38	0	30 38	578.62	578.62	0 0	16.48	10.00 -	2.39	18.87	
135.	TEESTA HE PROJ.ST-V SIKKIM THDCL -----	MW 510	2000/02	2007/02	2007/02	0 0	0	0 0	2198.04	2198.04	0 0	341.25	202.53 -	134.74	475.99	
136.	TEHRI DAM H.P.P. TEHRI UTTARANCHAL	MW 1000	1994/03	1999/03	2003/08	53 88	0	53 88	2963.66	5209.10	76 76	4201.66	1367.98 -	277.39	4479.05	
137.	KOTESHWAR HEP TEHRI UTTARANCHAL NJPC -----	400 MW	2000/04	2006/03	2006/03	0 0	0	0 0	1301.56	1301.56	0 0	67.98	- -	9.23	77.21	
138.	NATHPA JHKRI H.E.P. KINNAUR HIMACHAL PR. NTPC -----	MW 1500	1989/04 1998/06	1996/04 1998/12 2002/03	2003/12	92 110	0	21 14	1678.02 7666.31	9083.30	441 18	6311.55	1196.81 -	417.48	6729.03	
139.	SIMHADRI ST-I VIZAG ANDHRA PRADESH	TPP 2X500	1997/07	2002/12	2002/12	0 0	0	0 0	3650.79	4155.03	14 14	2671.79	422.23 -	175.58	2847.37 (COMPLETED)	

(NIC-MoSPI)																
UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST	EXPENDI- TURE	2002-2003	ANNUAL EXPENDI- TURE	CUMULATIVE EXPENDITURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (%) ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)

	TRNS.SYSTEM					14		14	25		-				
	EASTERN REG.														
149.	400/220 KV	MVA 315	2000/01	2002/12	2002/12	0 0	0	0 0	63.19	63.19	0 0	27.30	10.49 -	3.31	30.61
	SILIGURI WEST BENGAL														
150.	400/220 KV	MVA 315	2000/04	2002/10	2002/10	0 0	0	0 0	80.20	84.79	6 6	52.09	14.83 -	15.45	67.54
	PURNEA BIHAR														
151.	MEMRAMUNDALI -JEYPORE D/C	400 KW- 912 CKM	2000/10	2003/04	2003/05	1 3	0	1 3	166.51	166.51	0 0	32.12	78.37 -	33.21	65.33
152.	MADURI-THI-R UVANANTHAPUR	400 KW- 414 CKM 630 MVA	2000/10	2003/10	2003/11	1 3	0	1 3	195.97	195.97	0 0	35.07	84.96 -	15.91	50.98
	TAMIL NADU														
153.	JAMSHEDPUR- ROURKELA	400 KV 134 CKM	2000/10	2003/10	2003/03	-7 -19	0	-7 -19	75.40	75.40	0 0	33.35	14.34 -	8.43	41.78
	BIHAR/ORISSA														
154.	RAIPUR-RURK- ELA 400KV DC MP/ORISSA		2001/01	2004/01	2003/12	-1 -3	0	-1 -3	237.38	237.38	0 0	111.28	80.17 -	57.65	168.93
155.	DHAULINGANGA TRANS. UTTARANCHAL		2001/01	2005/01	2005/01	0 0	0	0 0	150.53	150.53	0 0	10.44	32.93 -	2.32	12.76
156.	SYS.STRENGT- HENING IN SR AP/TN	CKM 1074 KV 400	2001/02	2003/02	2003/02	0 0	0	0 0	396.28	396.28	0 0	187.40	195.03 -	103.81	291.21

(NIC-MoSPI)																
UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT.	COMMISSIONING	(MONTHS)						TURE		EXPENDI-	EXPENDITURE		
			APPRO-					APPROVED	ANTICIPATED	COST	OVER	TILL 3/2002	TURE			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ORIGINAL ON	ADDL OVER LAST QTR.	TOT (%) REVISED)	ORIGINAL (REVISED)	ORIGINAL ON ORIGINAL (REVISED)		B.E. (R.E.)	QUARTER			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
157.	ULDCS-WR		2001/02	2003/02	2005/06	28 117	0	28 117	262.18	254.82	-3 -3	10.15	35.53 11.77	3.03	13.18	

WR STATES															
158.	KOLHAPUR-MA-PUSA 400 KV		2000/07	2003/07	2003/07	0 0	0	0 0	181.94	181.94	0 0	77.78	53.28 -	16.40	94.18
WR STATES															
159.	TR.SYSTEM STRNGTHENING BIHAR BIHAR	KV 220 CKM 410	2001/08	2004/02	2004/01	-1 -3	0	-1 -3	162.88	162.88	0 0	10.05	62.24 -	8.96	19.01
160.	TALCHER-MERAMUNDALLI ORISSA	KV 400 CKM 100	2001/01	2002/11	2003/03	4 18	0	4 18	46.86	45.32	-3 -3	29.24	9.06 -	6.16	35.40
161.	SUBSTN.400/220 KV KHNWA KHANDWA MAHARASHTRA	400 KV 120 CKM	2002/01	2005/01	2005/01	0 0	0	0 0	109.77	109.77	0 0	-	- -	-	-
162.	HVDC BACK TO BACK GAZUVAK ORISSA	MW 500	2002/01	2005/01	2005/01	0 0	0	0 0	769.25	769.25	0 0	-	117.40 -	-	-
163.	400 KV DC-II KAH.-BIHAR BIHARSHARIFF BIHAR		2001/12	2004/06	2004/04	-2 -7	0	-2 -7	135.77	135.77	0 0	3.86	63.29 -	5.70	9.56
164.	RAMAGUNDEM-III TR.SYST. S.R.STATES		2001/08	2005/08	2005/08	0 0	0	0 0	390.12	390.12	0 0	3.09	122.67 -	23.62	26.71
165.	CHAMERA-II TRANS.400 KV HIMACHAL PR.	CKM 70	2002/05	2004/05	2004/05	0 0	0	0 0	49.49	49.49	0 0	-	3.00 -	1.84	1.84

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT.	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
			APPRO-	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			ORGNL	(REVISED)	CIPA-	(% ON	OVER LAST	(% ON	ORIGINAL		RUN ON		(R.E.)	TILL		
			(RVSD)		TED	ORIGINAL)	QTR.	REVISED)	(REVISED)		ORIGINAL			QUARTER		
					(L.REP.)	ORIGINAL)					(REVISED)					
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
166.	RANAGADI-0	CKM	2001/08	2003/08	2003/08	0	0	0	27.25	27.25	0	0.44	11.41	0.39	0.83	
	TR. 132 KV	44				0		0			0		-			

ARUNACHAL PR.															
167.	BARIPADA 400 KV S/S ORISSA	CKM 38	2001/10	2004/04	2004/04	0 0	0 0	0 0	66.24	66.24	0 0	0.11	21.07 -	2.25	2.36
168.	GANGTOK NEW 132 KV S/S SIKKIM	CKM 130	2002/01	2004/07	2004/07	0 0	0 0	0 0	40.79	40.79	0 0	-	15.00 -	0.20	0.20
169.	DULHASTI COM TR. SYSTEM JK/PB/HP	CKM 415 KV 400	2002/07	2006/07	2006/07	0 0	0 0	0 0	567.05	567.05	0 0	-	- -	-	-
170.	TALA-SILIGRI TR. LINE WEST BENGAL	CKM 420 KV 400	2002/07	2004/10	2004/10	0 0	0 0	0 0	231.53	231.53	0 0	-	- -	-	-

SECTOR: HEALTH & FW
H&FW

171.	NEIG INSTIT- UTE OF H&FW SHILLONG MEGHALAYA	BEDS 580	1986/05 2001/02	1999/03 2005/03	2005/03	72 47	0 0	0 0	71.18 422.60	422.60	494 0	44.89	29.00 -	0.92	45.81
172.	BIOLOGICALS N.INSTITUTE NOIDA UTTAR PRADESH		1992/03 2001/02	2001/03 2005/03	2005/03	48 44	0 0	0 0	69.74 269.24	269.24	286 0	88.43	- -	1.39	89.82
173.	INSTITUTE OF MED.SCIENCES IMPHAL MANIPUR	BEDS 881	1986/06	1990/03	N.A.	N.A. N.A.	N.A.	N.A. N.A.	19.02	89.02	368 368	-	- -	-	-

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT.	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-		
			APPRO-	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			ORGNL (RVSD)	(REVISED)	CIPA-TED (L.REP.)	(% ON ORIGINAL)	OVER LAST QTR.	(% ON REVISED)	ORIGINAL (REVISED)	ON ORIGINAL (REVISED)	ON ORIGINAL (REVISED)	(R.E.)	TILL QUARTER			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)

SECTOR: RAILWAYS

B&S ----														
174.	J'PETTAI B'L ORE NEW ROB SR KARNATAKA	1992/04	2001/03	N.A. 2001/03	N.A. N.A.	N.A.	N.A. N.A.	41.96	41.96	0 0	9.10	- -	-	9.10
175.	BIRUPA MAHA- NADI:2ND BRD SER ORISSA	1997/04	N.A.	2007/07	N.A. N.A.	55	N.A. N.A.	93.10	113.00	21 21	4.69	- -	0.07	4.76
176.	B'PUTRA BR, KMS BOGIBIL&LINK 54.30 NEFR ASSAM	1996/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	1000.00	1500.00	50 50	9.14	40.00 -	21.25	30.39
177.	CHEYAR- REBUILDING SCR ANDHRA PRADESH	2000/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	30.29	37.95	25 25	0.05	2.59 -	-	0.05
178.	REBUILDING KRISHNA BDG. SCR, KRISHNA ANDHRA PRADESH	2000/03	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	18.42 23.72	36.32	97 53	0.46	5.00 -	-	0.46
DOUBL. -----														
179.	BOBBILI-GAJA KM PATINA-GARAM 32 SER ANDHRA PRADESH	1990/04 1994/04	1994/06 1995/12	N.A.	N.A. N.A.	N.A.	N.A. N.A.	29.28 35.40	37.90	29 7	36.14	- -	-	36.14
180.	KUPPAM- KMS WHITEFIELD 81.21 SR KR/AP	1992/03 2002/05	1996/03	2003/01	82 171	-14	82 171	108.11 105.01	129.38	20 23	77.78	15.00 -	4.22	82.00

(NIC-MoSPI)

CRORES)															
UNIT : (COST/EXPENDITURE :RS.IN															
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST OVER RUN	EXPENDI-TURE TILL 3/2002	2002-2003	ANNUAL EXPENDI-TURE TILL QUARTER	CUMULATIVE EXPENDITURE
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ON ORIGINAL (REVISED)		B.E. (R.E.)		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
181.	GAJAPATIA-NAGARAM-VIZ-INAGRAM, SER ANDHRA PRADESH	KM 23	1993/04	1995/06	N.A.	N.A. N.A.	N.A.	N.A. N.A.	29.30	32.11	10 10	30.38	- -	-	30.38
182.	CHANDANPUR-GURUP 3RD LINE, ER UTTAR PRADESH	KMS 17.24	1994/04	1998/12	2002/12	48 86	0	48 86	25.29	40.68	61 61	43.42	1.00 -	8.07	51.49
183.	RAJATGARH - NERGUNDI TALCHER, SER ORISSA	KMS 25	1994/04	1997/06	N.A. 2002/05	N.A. N.A.	N.A.	N.A. N.A.	41.22 42.95	75.00	82 75	73.82	- -	-	73.82
184.	SONNAGAR MGS 3RDLINE ER BH,UP	KMS 105	1990/04 1992/11	1994/03	2003/03	108 230	8	108 230	165.00 139.25	255.00	55 83	250.51	- -	7.58	258.09
185.	AKALTARA-CHAMPA 3RD LIN SER ORISSA	KMS 37	1994/04	N.A.	N.A. 2000/02	N.A. N.A.	N.A.	N.A. N.A.	40.00	53.61	34 34	47.10	- -	-	47.10
186.	MUMBAI-BORIVILI 5TH&6TH LINE, WR MAHARASHTRA	KMS 13.81	1995/04	1999/03	N.A. 2002/02	N.A. N.A.	N.A.	N.A. N.A.	39.80	64.17	61 61	22.49	- -	-	22.49
187.	KUTTIIPURAM-CALICUT, SR KERALA	KMS 56	1996/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	60.00	63.46	6 6	1.62	- -	-	1.62
188.	CALICUT-MANGALORE, SR KE/KR	KMS 221	1996/02	2000/03	2003/12	45 92	0	45 92	240.00	488.90	104 104	455.12	20.00 -	15.01	470.13
189.	KUTTIIPURAM-GURUVYAR, SR KERALA	KMS 36	1995/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	40.00	30.00	-25 -25	0.31	- -	-	0.31

[illegible]

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED	APPROVED ORIGINAL (REVISED)	ANTICIPATED ORIGINAL (REVISED)	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER	EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
199.	GUDUR-RENI-GUNTA, SCR ANDHRA PRADESH	KMS 83.17	1997/04	2000/12	2003/03	27 61	-12	27 61	139.69	133.33	-5 -5	87.80	22.60 -	4.23	92.03	
200.	IRUGUR-COIM-BATORE, SR TAMIL NADU	KMS 17.70	1996/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	25.11	38.66	54 54	0.43	7.28 -	2.52	2.95	
201.	GONDA-JARWAL RD NER UTTAR PRADESH	KMS 45.45	1996/12	2000/02	2002/08	30 79	0	30 79	58.56	75.00	28 28	69.76	5.00 -	2.91	72.67	
202.	GHAZIABAD-MORADABAD -I NR UTTAR PRADESH	KMS 36.97	1995/04	1998/06	N.A. 2000/12	N.A. N.A.	N.A.	N.A. N.A.	30.00 43.64	65.81	119 51	64.89	0.50 -	0.52	65.41	
203.	NERGUNDI- CU TTACK R'PUR SER ORISSA		1997/04	N.A.	2004/06	N.A. N.A.	22	N.A. N.A.	105.32	123.68	17 17	33.16	- -	28.68	61.84	
204.	CHAMPA-SARAG BUNDIA SER ORISSA		1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	39.74	56.57	42 42	14.29	- -	-	14.29	
205.	RAHAMA PARAD EEP SER ORISSA		1997/04	2000/03	N.A. 2002/02	N.A. N.A.	N.A.	N.A. N.A.	37.35	40.96	10 10	12.81	- -	-	12.81	
206.	KENGERRI RAM ANAGARAM SR KARNATAKA	KMS 32.43	1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	45.00	45.00	0 0	0.06	- -	-	0.06	
207.	SARONA BHI-LAI 3RD LINE SER ORISSA		1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	33.30	48.61	46 46	5.60	- -	-	5.60	
(NIC-MoSPI)																
UNIT : (COST/EXPENDITURE :RS.IN CRORES)																

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	EXPENDI- TURE TILL QUARTER	EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
208.	JALANDHAR-P' KOT-J.TAWI NR PB/JK	KMS 212	1997/09	N.A.	N.A.	N.A. N.A.	N.A.	N.A.	40.00	40.00	0 0	-	- -	-	-	
209.	KARPURIGRAM- SIHO,ER	KMS 26	2000/07	N.A.	N.A.	N.A. N.A.	N.A.	N.A.	30.98	30.98	0 0	8.03	- -	-	8.03	
	BIHAR															
210.	AMROHA- MORADABAD,NR	30.5 KMS	2000/09	N.A.	N.A. 2002/03	N.A. N.A.	N.A.	N.A.	49.00	51.41	5 5	33.08	10.00 -	5.09	38.17	
	UTTAR PRADESH															
211.	NEW DELHI- TILAK BRIDGE NR:NEW DELHI DELHI	2.639 KMS	2000/09	N.A.	N.A.	N.A. N.A.	N.A.	N.A.	36.00	33.74	-6 -6	0.64	5.00 -	1.34	1.98	
212.	UTRATIA-CHAN DRAULI-S'PUR NR:B'KALAN UTTAR PRADESH	28KM + 9 KM	2000/04	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	47.12	65.84	40 40	9.97	5.00 -	10.80	20.77	
213.	K-PURAM-CALI -CUT-SHORAN SR, KURADA TAMIL NADU		2001/03	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	112.92 177.34	179.68	59 1	50.18	45.00 -	4.50	54.68	
214.	DIVA-KALYAN 5TH/6TH LINE		2000/09	N.A.	N.A.	N.A. N.A.	N.A.	N.A.	47.70 48.06	48.06	1 0	9.79	- -	5.33	15.12	
	MAHARASHTRA															
	GC --															
215.	PARBHANI-PUR NA-MUDKHED- SCR:ADILABD AP/MH	KMS 244	1985/04	1995/03	2004/06	111 93	-9	111 93	117.97	159.00	35 35	7.98	30.00 -	0.15	8.13	

(NIC-MoSPI)
UNIT : (COST/EXPENDITURE :RS.IN CRORES)

DATE OF	DATE OF	TIME OVER RUN	COST	%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE
---------	---------	---------------	------	---	----------	-----------	--------	------------

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	GOVT. APPRO-	COMMISSIONING		(MONTHS)			COST TURE				EXPENDI-		EXPENDITURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
216.	NIMACH-RATLAM,WR	KMS 135	1993/04	1996/03	N.A.	N.A. N.A.	N.A.	N.A. N.A.	65.00	178.18	174 174	12.97	25.00 -	1.63	14.60	
	MADHYA PRADESH															
217.	GUNTUR-GUNTA KAL-GOOTY, SCR	KMS 534	1992/04 2002/01	1996/03	N.A. 2002/06	N.A. N.A.	N.A.	N.A. N.A.	226.40 392.39	517.16	128 32	438.50	- -	20.84	459.34	
	ANDHRA PRADESH															
218.	RAJKOT-VERA-VAL,WR	KMS 185	1992/04	1996/03	2003/03	84 179	0	84 179	100.00	193.61	94 94	36.73	35.00 -	28.60	65.33	
	GUJARAT															
219.	ARSIKERE-HASSAN-MANGLOS R	KMS 236	1995/04 1997/03	1996/03 2000/03	2004/06	99 900	3	51 86	186.16 185.16	320.24	72 73	178.51	45.00 -	9.70	188.21	
	KARNATAKA															
220.	HOTGI-GADAG,SCR	KMS 300	1995/06	1999/03 2003/03	2003/03	48 107	0	0 0	180.00	266.00	48 48	140.02	20.00 -	7.03	147.05	
	KR/MA															
221.	MAU-SHAHGANJNER		1994/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	38.70	38.70	0 0	5.00	- -	-	5.00	
	UP/BI															
222.	KATPADI-P'LA-TIRUPATI,SC AP/TN	KMS 104	1992/04 1993/12	1994/03 1998/03	2002/09	102 443	0	54 76	63.00 72.31	180.64	187 150	94.29	- -	9.31	103.60	
223.	MATHURA-ACHNERA,NER	KMS 35	1995/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	35.00	33.67	-4 -4	0.10	0.01 -	-	0.10	
	UTTAR PRADESH															
224.	AGRA-BANDIKUI,WR UP/RJ	KMS 152	1995/04	1997/03 1999/12	2005/03	96 417	0	63 113	88.73	178.03	101 101	16.38	26.00 -	0.85	17.23	

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS. IN CRORES)

DATE OF GOVT.	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)	COST -----	% COST	EXPENDI- TURE	2002-2003 -----	ANNUAL EXPENDI-	CUMULATIVE EXPENDITURE
------------------	--------------------------	---------------------------	---------------	-----------	------------------	--------------------	--------------------	---------------------------

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	APPRO- ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED OVER ORIGINAL (REVISED)	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
225.	RUPSA-BANGR-IPOSI,SER	KMS 89.4	1996/02	1998/03	N.A.	N.A. N.A.	N.A.	N.A. N.A.	57.94	57.94	0 0	1.26	- -	-	1.26	
	ORISSA															
226.	VIRAMGAM-BHILDI,WR		1990/04	1995/06	2004/03	105 169	0	105 169	155.66	119.75	-23 -23	16.15	1.00 -	0.98	17.13	
	GUJ/RAJ															
227.	TRICHY-NAGOR E-KARAIKAL SR	KMS 135	1995/11	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	109.05	146.06	34 34	80.53	- -	-	80.53	
	TAMIL NADU															
228.	MIRAJ-LATUR ROAD,CR	KMS 359	1993/04 2002/04	2001/03	2003/03	24 25	0	24 25	225.00 321.83	515.57	129 60	150.99	- -	50.54	201.53	
	MAHARASHTRA															
229.	LUMDING-SILCHAR NEFR	KMS 198	1996/04 2002/05	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	648.00 1401.01	1491.00	130 6	114.37	70.00 -	12.42	126.79	
	ASSAM															
230.	HAJIPUR-BACHWARA,NER	KMS 71.45	1996/04	1997/09	N.A. 1997/11	N.A. N.A.	N.A.	N.A. N.A.	60.60 72.46	75.56	25 4	74.43	- -	-	74.43	
	BIHAR															
231.	PH I:MANSI-SAHARSA,NER	KMS 43.61	1996/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	55.11	89.50	62 62	26.51	15.00 -	0.55	27.06	
	BIHAR															
232.	AJMER-U'PUR CHITTAURGARH WR	KMS 300	1996/09 2002/01	N.A. 2000/03	N.A. 2000/03	N.A. N.A.	N.A.	N.A. N.A.	262.00 433.39	456.75	74 5	35.82	30.00 -	0.86	36.68	
	RAJASTHAN															
233.	KASHIPUR-LALKUA,NER	KMS 58.5	1996/12	2000/02	N.A. 2000/06	N.A. N.A.	N.A.	N.A. N.A.	45.05 54.65	58.89	31 8	57.39	0.02 -	-	57.39	
	UTTAR PRADESH															

(NIC-MoSPI)															
UNIT : (COST/EXPENDITURE :RS.IN CRORES)															
SL.	PROJECT	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING	TIME OVER RUN (MONTHS)	COST		% COST	EXPENDI- TURE	2002-2003 B.E.	ANNUAL EXPENDI- TURE	CUMULATIVE EXPENDITURE			
						APPROVED	ANTICIPATED	OVER	TILL 3/2002						

NO.	(DISTRICT) (STATE)		ORIGINAL ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	RUN ORIGINAL (REVISED)	(R.E.) ON ORIGINAL (REVISED)	TILL		QUARTER			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
234.	GONDIA-JABA- LPUR, SER	KMS 265.45	1997/02	1998/03	2003/12	69 531	9	69 531	356.00	510.53	43 43	17.51	- -	4.85	22.36	
	MP, MAH															
235.	SURENDRANGR BHAVANAGAR WR GUJARAT	KMS 385	1997/03	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	337.00	457.41	36 36	103.11	25.90 -	16.19	119.30	
236.	KANPUR-K'GNJ -MATHURA, NER	KMS 458.50	1997/03	N.A.	N.A. 2002/02	N.A. N.A.	N.A.	N.A. N.A.	395.00	698.98	77 77	84.75	28.29 -	14.24	98.99	
	UTTAR PRADESH															
237.	VILLUPURAM P ONDICHERRY SR TAMIL NADU	KMS. 30	1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	30.00	43.83	46 46	0.21	10.00 -	0.73	0.94	
238.	NAUPDA GUNUP UR SER	KMS. 90	1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	46.53 66.95	46.53	0 -31	-	- -	-	-	
	ORISSA															
239.	DELHI-REWARI 2ND LINE, NR DEL, HR	KMS 79	1995/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	42.27 44.55	69.54	65 56	39.23	- -	-	39.23	
240.	RANCHI-LOHA- RDAGA, SER JHARKHAND		1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	193.78	193.78	0 0	2.15	- -	0.70	2.85	
241.	LUNI-BARMER- MUNABAO, NR RAJASTHAN	KMS 297	1997/04	N.A.	2004/03	N.A. N.A.	0	N.A. N.A.	240.00	283.94	18 18	92.41	125.00 -	42.00	134.41	
242.	S'BAD-M'KHED -J'PET-B'HAN SCR AP/MH	KMS 269	1997/08 1998/06	2001/03	2005/03	48 112	0	48 112	283.52 276.28	276.28	-3 0	92.35	30.00 -	15.94	108.29	

(NIC-MoSPI)															
UNIT : (COST/EXPENDITURE :RS.IN CRORES)															
SL. NO.	PROJECT (DISTRICT)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING ORIGINAL	ANTI-	TIME OVER RUN (MONTHS) TOTAL	ADDL	TOT	COST APPROVED	ANTICIPATED	% COST OVER RUN	EXPENDI- TURE TILL 3/2002	2002-2003 B.E. (R.E.)	ANNUAL EXPENDI- TURE TILL	CUMULATIVE EXPENDITURE

			(RVSD)		TED (L.REP.)	ON ORIGINAL	LAST QTR.	ON REVISED)	(REVISED)	ORIGINAL (REVISED)						
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
252.	FATUA-I.PUR- BIHARS-BBIGA	KMS 59.5	1998/07	2002/12	2002/12	0 0	0	0 0	78.04	78.04	0 0	15.96	- -	-	15.96	
	BIHAR															
253.	PURNA-ANOKLA SCR		2000/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	228.00	228.00	0 0	-	10.00 -	1.16	1.16	
	MAHARASHTRA															
254.	KAPTANGANJ- THAWE-SIWAN NER UP/BIHAR		2001/09	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	320.10	320.10	0 0	0.08	10.00 -	0.84	0.92	
255.	GONDA-GORAKH PUR-A.NGR. NER UTTAR PRADESH	KMS 260.17	2002/03	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	383.15	383.15	0 0	-	5.00 -	0.24	0.24	
	MTP ---															
256.	THANE-TURBHE -NERUL-VASHI MUMBAI MAHARASHTRA	22.60 KMS	1992/05	2000/03	2002/12	33 35	0	33 35	403.39	403.39	0 0	214.82	- -	8.01	222.83	
257.	B'PUR-S'WOOD -URAN ELEC. MUMBAI MAHARASHTRA	KMS 27	1996/03 1997/07	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	401.81	495.44	23 23	33.39	- -	9.11	42.50	
258.	KURLA-BHAND- UP,5&6TH P.I MUMBAI MAHARASHTRA	KMS 10	1995/04	2000/03	N.A. 2002/03	N.A. N.A.	N.A.	N.A. N.A.	49.84	95.00	91 91	65.97	- -	4.04	70.01	
259.	TRU-VELLACH- ERI,MRTS EXT CHENNAI TAMIL NADU	KMS 10.30	1996/04	2002/03	2002/12	9 13	0	9 13	605.70	689.01	14 14	411.57	11.00 16.00	20.22	431.79	

															(NIC-MoSPI)	
															UNIT : (COST/EXPENDITURE :RS.IN CRORES)	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT.	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE		
			APPRO-	-----	-----			APPROVED	ANTICIPATED	OVER	TILL 3/2002	-----	TURE	-----		
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED	TOTAL (% ON	ADDL OVER LAST	TOT (% ON	ORIGINAL (REVISED)	ON ORIGINAL			B.E. (R.E.)	TILL QUARTER		

				(L.REP.)	ORIGINAL) QTR.		REVISED)		(REVISED)							
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
260.	BHANDU-THANE 5&6TH LIN II MUMBAI MAHARASHTRA	KMS. 8	1997/04	N.A.	N.A. 2002/03	N.A. N.A.	N.A.	N.A.	46.69	56.79	22 22	24.88	- -	2.18	27.06	
261.	RANAGHAT- GEDE ELEC. WEST BENGAL	KMS 44	1997/04	N.A.	N.A. 2001/03	N.A. N.A.	N.A.	N.A.	30.66	32.35	6 6	20.44	1.00 -	0.25	20.69	
262.	GC-CHENNAI- CHENGALPATTU CHENNAI TAMIL NADU	60.00 KMS	1999/04	2004/04	2005/03	11 18	0	11 18	464.99	520.00	12 12	132.42	30.00 -	7.24	139.66	
263.	ELEC.BARASAT -HASNABAD KOLKATTA WEST BENGAL	KMS 52.30	1998/04	2002/03	2003/03	12 26	0	12 26	37.70	36.90	-2 -2	12.14	1.00 -	0.25	12.39	
264.	BORIVILI- VIRAR,WR MUMBAI MAHARASHTRA	KMS 25.84	1995/04	2001/03 2000/06	2004/03	36 51	0	45 73	131.34	401.70	206 206	109.21	118.00 -	11.03	120.24	
NL ---																
265.	JAMMU TAWI- UDHAMPUR,NR J & K	KMS 53.00	1981/03 1990/03	1994/03 2000/12	2004/03	120 77	0	39 16	50.00 112.00 407.74	479.00	858 17	386.76	36.00 -	9.18	395.94	
266.	NANGALDAM- TALWARA,NR PB/HP	KMS. 113	1981/03 1985/05	1995/03	2004/03	108 64	0	108 64	37.68 150.00	210.00	457 40	52.59	10.00 -	3.47	56.06	
267.	TAMLUK DIGHA SER WEST BENGAL	KMS 87	1984/03	1997/03	2004/03	84 54	0	84 54	43.72 77.13	293.97	572 281	66.92	- -	148.17	215.09	

															(NIC-MoSPI)	
															UNIT : (COST/EXPENDITURE :RS.IN CRORES)	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT.	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
			APPRO-	-----		-----			APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			ORGNL	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	ORIGINAL		RUN		(R.E.)	TILL		
			(RVSD)	(REVISED)	CIPA-	(%)	OVER	(%)	(REVISED)		ON	ORIGINAL		QUARTER		
					TED	ON	LAST	ON	(REVISED)		ORIGINAL					
				(L.REP.)	ORIGINAL)	QTR.	REVISED)				(REVISED)					

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
268.	GUNA-ETAWAH, CR	KMS 348.25	1985/04 2001/01	1994/03	2005/03	132 123	0	132 123	158.77 274.56	400.00	152 46	283.70	- -	16.94	300.64	
	M.P./U.P.															
269.	LAKSHMIKANTA PUR-NAMKH,ER WEST BENGAL	KMS 47	1987/03 1990/04	1994/03 1996/03	2003/03	108 129	0	84 78	40.90 39.16	99.93	144 155	89.04	3.00 -	0.43	89.47	
270.	EKLAKHI- BALURUGHAT NFR WEST BENGAL	KM 87.11	1986/01 1994/04	N.A.	2003/03	N.A. N.A.	-24	N.A. N.A.	36.80 105.91	274.41	646 159	134.70	20.00 -	6.74	141.44	
271.	DUOHNOI- DEPA NFR AS/ME	KMS 17.5	1992/04	1997/12	N.A.	N.A. N.A.	N.A.	N.A. N.A.	21.27	22.33	5 5	0.49	100.00 -	-	0.49	
272.	DAITARI-KEO- NJHAR BANSP. SER ORISSA	KMS 147	1993/03 2000/11	1997/12	2005/03	87 153	15	87 153	242.50 537.74 401.56	591.05	144 47	306.46	40.00 -	4.25	310.71	
273.	PEDAPALLI- K'NGR-NZMBAD SCR ANDHRA PRADESH	KMS 177.49	1994/12 1997/04	N.A. 2000/03	N.A. 2000/03	N.A. N.A.	N.A.	N.A. N.A.	124.43 273.00	418.00	236 53	61.97	10.00 -	0.46	62.43	
274.	AMRAVATI- NARKHER,CR MAHARASHTRA	KMS 138	1994/06 1996/07	1999/06	2005/03	69 115	15	69 115	120.90 175.30	301.00	149 72	60.98	- -	1.20	62.18	
275.	HOWRAH-AMTA- CHAMPADANGA, SER WEST BENGAL	KMS 73.5	1974/04 2001/07	N.A.	2005/03	N.A. N.A.	0	N.A. N.A.	31.42 154.30	154.30	391 0	29.16	- -	25.99	55.15	
276.	KATRA- FAIZABAD,NER UTTAR PRADESH	KMS 8.70	1994/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	51.26	80.72	57 57	63.95	10.00 -	6.81	70.76	

(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
277.	UDHAMPUR-S'- NGR-B'MULLA, NR J & K	KMS 290	1995/03	2001/03	2008/03	84 117	0	84 117	2500.00	3244.00	30 30	439.13	310.00 -	37.82	476.95	
278.	LANJHIGARH- JUNAGARH,SER ORISSA	KMS 56	1993/04	2002/03	N.A. 2000/08	N.A. N.A.	N.A.	N.A. N.A.	100.00	119.24	19 19	13.22	- -	0.10	13.32	
279.	DALIRAJHARA- JAGDALPUR SER MADHYA PRADESH	KMS 235	1995/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	369.00	369.00	0 0	0.38	0.01 -	0.07	0.45	
280.	PANVEL- KARJAT,CR MUMBAI MAHARASHTRA	KMS 28.05	1996/02	1997/03	2004/03	84 646	0	84 646	89.00	137.00	54 54	57.27	- -	13.89	71.16	
281.	GODRA-INDORE DEWAS-MAKSI WR MP/GUJ	KMS 316	1989/04	1996/03 1996/12	N.A. 2002/04	N.A. N.A.	N.A.	N.A. N.A.	297.15	597.00	101 101	51.91	22.10 -	3.56	55.47	
282.	KOTTUR- HARIHAR,SR KARNATAKA	KMS 65	1995/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	65.94	124.13	88 88	0.16	7.00 -	0.02	0.18	
283.	KUMARGHAT- AGARTALA NEFR TRIPURA	KMS 119	1996/04	N.A.	2005/03	N.A. N.A.	0	N.A. N.A.	575.00	895.00	56 56	191.25	80.00 -	5.19	196.44	
284.	SAKRI- HASSANPUR NER BIHAR	KMS 76	1996/12	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	96.03	89.70	-7 -7	20.50	10.00 -	0.15	20.65	
285.	MANDERHILL- DUMKA-R'HAT ER JHARKHAND	KMS 116	1995/04	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	184.00	260.00	41 41	19.92	- -	3.17	23.09	

(NIC-MoSPI)																
UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-		
			ORGNL	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			(RVSD)	(REVISED)	CIPA- TED (L.REP.)	(% ON ORIGINAL)	OVER LAST QTR.	(% ON REVISED)	ORIGINAL (REVISED)		ON ORIGINAL (REVISED)		(R.E.)	TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)

286.	HARMUTI-ITA-NAGAR, NEFR	KMS 33	1997/02	N.A.	2005/12	N.A. N.A.	0	N.A. N.A.	156.00	156.00	0 0	0.05	- -	-	0.05
	ARUNACHAL PR.														
287.	HASSAN-BANG-LORE-S'B' GOL SR	KMS 166	1997/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	295.00	412.91	40 40	60.40	8.00 -	6.26	66.66
	KARNATAKA														
288.	AHMEDNGR-PARLI VAIJNATH CR	KMS 250	1997/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	353.08	353.08	0 0	3.69	- -	0.28	3.97
	MAHARASHTRA														
289.	DAUSA-GANGA-PUR CITY, WR	KMS 92.67	1997/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	151.84	217.93	44 44	0.30	15.00 -	0.02	0.32
	RAJASTHAN														
290.	KARUR-SALEM, SR	KMS 85	1997/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	155.55	229.88	48 48	43.64	15.00 -	2.72	46.36
	TAMIL NADU														
291.	MUZAFFARPUR-S'MARHI, NER	KMS 62.72	1997/03	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	100.00	210.79	111 111	5.31	10.00 -	5.31	10.62
	BIHAR														
292.	KHAGARIA-K'ASTHAN, NER	KMS 44	1997/03	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	78.23 73.37	162.87	108 122	5.81	5.00 -	5.81	11.62
	BIHAR														
293.	HUBLI-ANKOLA, SCR	KMS 164	1997/03	N.A.	2006/06	N.A. N.A.	0	N.A. N.A.	136.00	997.58	634 634	17.00	20.00 -	1.74	18.74
	KARNATAKA														
294.	NANDYAL-YERRAGUNTLA SCR	KMS 126	1997/03	N.A.	N.A. 2001/12	N.A. N.A.	N.A.	N.A. N.A.	155.74	164.36	6 6	5.28	1.00 -	0.10	5.38
	ANDHRA PRADESH														

(NIC-MoSPI)																
UNIT												: (COST/EXPENDITURE :RS.IN CRORES)				
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
				ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			ORGNL (RVSD)	(REVISED)	CIPA-TED (L.REP.)	(% ON ORIGINAL)	OVER LAST QTR.	(% ON REVISED)	ORIGINAL (REVISED)		RUN ON ORIGINAL (REVISED)		(R.E.)	TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)

295.	KADUR-C'MAG- ALUR-S'PUR SR KARNATAKA	KMS 100	1996/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	157.00	157.00	0 0	11.26	9.00 -	0.07	11.33
296.	MUNIRABAD- MAHBUBNAGAR SCR AP/KR	KMS 222.25	1996/04	N.A.	2005/03	N.A. N.A.	0	N.A. N.A.	380.00	420.00	11 11	6.41	10.00 -	1.56	7.97
297.	KALKA-PARWAN OO NR HR/HP	KMS 5.35	1997/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	23.00	37.00	61 61	0.14	4.05 -	-	0.14
298.	ARA-SASARAM ER BIHAR	KMS 98	1997/07	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	120.00	191.00	59 59	21.14	- -	7.28	28.42
299.	MACHERLA- NALGONDA (SCR NALGONDA ANDHRA PRADESH	KMS 76	1998/07	2008/07	2008/07	0 0	0	0 0	125.09	125.00	0 0	0.09	0.01 -	0.01	0.10
300.	KODERMA- R ANCHI (BARKNA RANCHI, SCR JHARKHAND	KMS 189	1999/03	2005/07	2006/03	8 11	-11	8 11	491.19	1028.00	109 109	38.00	- -	18.31	56.31
301.	ADDL LOOPS-8 STN VIR-SURT WR MAHARASHTRA		1998/02	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	20.19	20.19	0 0	22.22	- -	0.75	22.97
302.	DIPU TO KARONG, NEFR ASSAM	KMS 123	1999/08	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	800.00	1600.00	100 100	0.02	- -	0.02	0.04
303.	LALITPUR- SATNA-REWA CR UP/MP		1998/09	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	925.00	925.00	0 0	3.94	- -	7.64	11.58

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-		
				ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			ORGNL (RVSD)	(REVISED)	CIPA-TED (L.REP.)	(% ON ORIGINAL)	OVER LAST QTR.	(% ON REVISED)	ORIGINAL (REVISED)		ON ORIGINAL (REVISED)		(R.E.)	TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
304.	CHANDIGARH-	KMS	1997/07	N.A.	N.A.	N.A.	N.A.	N.A.	248.44	248.40	0	62.59	15.20	8.48	71.07	

	LUDHIANA, NR CHANDIGARH PUNJAB	112.09				N.A.		N.A.	100.00		148		-		
305.	AGRA-ETAWAH VIA FATEBAD (CR) UTTAR PRADESH	KMS 18.4	1999/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	108.00	225.42	109 109	12.51	- -	0.21	12.72
306.	ANGAMALI SABARIMALA (SR) KERALA		1998/09	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	550.00	550.00	0 0	0.95	10.00 -	0.17	1.12
307.	MANIKPUR- CHEOKI (CR) MAHARASHTRA		2001/06	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	46.16	46.16	0 0	3.00	- -	4.31	7.31
308.	PANVEL-JASAI -JNPT (CR) MAHARASHTRA		2001/10	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	53.23	53.23	0 0	-	- -	0.03	0.03
309.	PUNTAMBA- SHIRDI (CR) MAHARASHTRA	KMS 16.60	2002/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	32.00	48.78	52 52	3.18	- -	0.18	3.36
310.	BIDAR-GULBE- RGA, SCR KARNATAKA FOIS ----	KMS 116	1999/02	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	242.42	242.42	0 0	0.33	8.00 15.00	0.10	0.43
311.	FREIGHTOPERA TION. INF. SYS CRIS ALL INDIA		1984/03 1989/11	1995/03	2004/03	108 82	0	108 82	520.00 1098.00	426.12	-18 -61	252.47	- -	3.05	255.52

RE
--

312.	AMBALA- MORADABAD	KMS 274	1993/03	1998/03	2004/03	72 120	0	72 120	152.21	152.21	0 0	123.07	10.00 -	1.47	124.54
	PB/HR/UP														
313.	ADRA- MIDNAPUR, RE	KMS 155	1994/03	1999/03	N.A. 1999/03	N.A. N.A.	N.A.	N.A. N.A.	84.40	84.40	0 0	23.18	- -	-	23.18
	WEST BENGAL														
314.	KHARAGPUR- BHUBANESWAR	KMS 540	1995/03	2000/03	2004/03	48 80	12	48 80	258.58	402.17	56 56	264.14	22.57 -	15.37	279.51
	OR/WB														
315.	UDHNA- JALGAON GU/MH	KMS 306	1997/03	2002/03	2003/03	12 20	0	12 20	124.39	140.98	13 13	18.30	- -	90.60	108.90
316.	LUDHIANA- A MRITSAR (NR) LUDHIANA PUNJAB	KMS 135	1998/11	2001/11	N.A.	N.A. N.A.	N.A.	N.A. N.A.	78.80	78.80	0 0	-	- -	-	-
317.	CONV.EXISTIN G1500V DC MUMBAI MAHARASHTRA		1996/07	N.A.	2005/03	N.A. N.A.	0	N.A. N.A.	273.67	273.67	0 0	24.58	14.11 -	1.20	25.78
	T.F ---														
318.	REMOD OF YD. PH-I ST-I, ER BARDMAN WEST BENGAL	KMS 7.5	1987/03 1991/07	1992/12 1996/06	2003/03	123 178	0	81 73	20.10 22.58	30.90	54 37	38.56	4.00 -	-	38.56
319.	MUMBAI CST REMOD;PH-I CR MAHARASHTRA		1995/04	1998/12	N.A. 2002/03	N.A. N.A.	N.A.	N.A. N.A.	19.72	62.39	216 216	24.92	- -	1.60	26.52

(NIC-MoSPI)																
UNIT : (COST/EXPENDITURE :RS.IN CRORES)																
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	-----	COST	RUN	TURE	-----	EXPENDI-	EXPENDITURE	
			ORGNL (RVSD)	(REVISED)	CIPA- TED (L.REP.)	(% ON ORIGINAL)	OVER LAST QTR.	(% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
320.	KURLA PSR. TRM.FAC.PH2S CR		1996/04	1999/12	N.A. 2001/06	N.A. N.A.	N.A.	N.A. N.A.	34.94	39.44	13 13	15.32	- -	0.90	16.22	

MAHARASHTRA															
321.	NEW DELHI STN BLDG,NR DELHI		1997/04	N.A.	N.A.	N.A.	N.A.	N.A.	45.00	45.00	0 0	- -	- -	- -	- -
322.	ARAKKONAM-KA TPADI AUTO SIG,SR TAMIL NADU		1997/04	N.A.	N.A.	N.A.	N.A.	N.A.	22.98	22.98	0 0	0.38 -	- -	- -	0.38 -
WS&PU -----															
323.	RCF KAPURTH- ALA,PH-II,NR KAPURTHALA PUNJAB	COACH 1000	1985/08 1989/02	1992/03	2005/03	156 197	0	156 197	180.00 314.57	452.68	151 44	365.92	35.82 -	5.85	371.77
324.	60LOCO DIES- EL SHED ANGUL,SER ORISSA	NO. 60	1991/03	1995/03	2003/09	102 213	0	102 213	23.30	33.53	44 44	33.41	1.00 -	0.03	33.44
325.	CLW-MFR.OF HIGH HP ABB LOCOS,ER WEST BENGAL		1992/03	1999/06	2004/03	57 66	0	57 66	29.81	39.91	34 34	32.22	5.00 -	-	32.22
326.	KAZIPET-ELEC LOCO SHED,SC	LOCOS 100	1996/03	2000/03	2004/03	48 100	0	48 100	23.00	25.20	10 10	8.98	3.00 -	0.05	9.03
ANDHRA PRADESH															
327.	LUDHIANA- ELEC.LOCOSHE NR PUNJAB	LOCOS 100	1996/08	2000/03	2004/03	48 112	0	48 112	20.00	24.35	22 22	16.37	3.00 -	0.88	17.25

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE EXPENDITURE	
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	ORIGINAL (REVISED)	ORIGINAL ON ORIGINAL (REVISED)	B.E. (R.E.)	TURE TILL QUARTER				
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
328.	CLW-ELEC. LOCO.AUG.,ER	170 LOCO/YEAR	1997/07	2002/03	2004/03	24 43	0	24 43	25.84	18.19	-30 -30	7.18	- -	-	7.18	

WEST BENGAL															
329.	WORKSHOP AUGMENTATION GORAKHPUR,NR UTTAR PRADESH		1998/05	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	21.50	19.69	-8 -8	3.52	5.50 -	-	3.52
330.	WAP AUG.OF CAPACITY-II SR:BANGALORE KARNATAKA	1,15,000 NOS.	1998/05	N.A.	2003/03	N.A. N.A.	0	N.A. N.A.	46.46	47.71	3 3	34.17	4.93 -	2.27	36.44
331.	4000/3000 HP DIESEL LOCOS NR:VARANSI-2 UTTAR PRADESH		1999/04	N.A.	2003/03	N.A. N.A.	-24	N.A. N.A.	155.54	155.54	0 0	0.59	25.60 -	0.01	0.60
332.	DLW-4000HP:I DIESEL LOCOS NR:VARANASI UTTAR PRADESH		1998/10	2001/03	2004/03	36 124	0	36 124	37.44	43.27	16 16	19.43	5.40 -	0.05	19.48
333.	SETTINGUP OF EL.LOCO SHED BOKARO,ER JHARKHAND	100 ELECTRIC LOCOS SHED	1996/04	2001/03	2004/03	36 61	0	36 61	22.36	22.36	0 0	0.82	0.50 -	-	0.82
334.	CONST.OF 50 LOCO SHEDS HUBLI,SR KARNATAKA	NOS. 50	1997/04	2003/03	2003/03	0 0	0	0 0	15.26	22.26	46 46	15.85	2.52 -	0.31	16.16
335.	REDUCTION IN POH TIME PERMABUR TAMIL NADU		1999/04	2003/10	2003/10	0 0	0	0 0	18.76	20.57	10 10	15.99	3.20 -	0.55	16.54

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN

CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE		
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
336.	ICF-PAINTING FACILITIES PERAMBUR TAMIL NADU		2001/03	2003/12	2003/12	0 0	0	0 0	26.55	26.05	-2 -2	-	0.50 -	-	-	
337.	ICFAUG.OF FACILITIES FOR PERAMBUR TAMIL NADU		2002/03	2005/12	2005/12	0 0	0	0 0	45.32	45.32	0 0	-	0.50 -	-	-	
S&T																
338.	REPL.MW EQP, GRK'PUR- KTH NER BI/UP	CH 960	1991/04	1997/12	N.A. 1999/12	N.A. N.A.	N.A.	N.A. N.A.	22.49	38.05	69 69	31.79	- -	-	31.79	
339.	MUMBAI-KALYAN TRAIN DESYS,CR MAHARASHTRA		1996/04	1999/03	2003/03	48 137	0	48 137	25.89	35.79	38 38	0.60	- -	-	0.60	
340.	LONAVALA-PUNE AUTO BL SIGNAL,CR MAHARASHTRA	KMS 64	1996/04	1999/03	N.A. 1999/03	N.A. N.A.	N.A.	N.A. N.A.	25.00	34.33	37 37	-	- -	-	-	
341.	VGM-G'DHAM, REPL. LEVER KANDLA PORT GUJARAT		1998/04	2002/03	2003/03	12 26	0	12 26	26.02	26.02	0 0	19.78	- -	1.33	21.11	
342.	TRACK CIRCUTING:FM-BSL T'BAD-B'SHAH DELHI		1996/04	2000/03	N.A. 2002/03	N.A. N.A.	N.A.	N.A. N.A.	22.57	22.57	0 0	24.47	- -	-	24.47	
343.	CCG-VR TRAIN DESCRIBER MUMBAI MAHARASHTRA		1995/04	2000/09	2003/03	30 46	0	30 46	33.57	33.37	-1 -1	19.34	- -	1.55	20.89	

(NIC-MoSPI)

CRORES) UNIT : (COST/EXPENDITURE :RS.IN

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
344.	WIRELESS IN PL.OF P&T CA SEALDAH WEST BENGAL	47 STATIONS	1996/03	1999/12	N.A. 2002/06	N.A. N.A.	N.A. N.A.	N.A. N.A.	22.09	22.09	0 0	14.99	- -	-	14.99	
345.	REPL.LEVER-B 'ROUTE -OPS MUMBAI MAHARASHTRA	STNS. 19	2001/05	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	35.76	39.96	12 12	0.54	- -	-	0.54	
346.	REPL.LEVER-A 'ROUTE-OPS MUMBAI MAHARASHTRA	STNS. 16	2001/05	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	27.98	30.95	11 11	0.95	- -	-	0.95	
NRZ																
347.	WEST CENT. RLY.ZONE (CR) JABALPUR MADHYA PRADESH		1997/05	2001/03	N.A. 2001/03	N.A. N.A.	N.A. N.A.	N.A. N.A.	41.67	41.67	0 0	5.46	- -	-	5.46	
348.	EAST COAST RLY.ZN. (SER) BHUBANESWAR ORISSA		1997/04	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	41.67	41.67	0 0	6.89	- -	-	6.89	
349.	NORTH WEST RLY.ZONE (WR) JAIPUR RAJASTHAN		1997/02	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	41.66	41.66	0 0	5.22	- -	-	5.22	
SECTOR: SURFACE TRANSPORT																
IWT																

350.	ACQ. OF VESS ELS, (CIWTC) KOLKATA WEST BENGAL	NOS 55 LAC T 4.96	1987/01 1992/04	1990/03 1994/03	N.A. 2001/03	N.A. N.A.	N.A. N.A.	N.A. N.A.	63.88 68.80	104.14	63 51	66.35	- -	-	66.35	
351.	PROC.CSDREDGERS & VESSL	NOS. 3	2002/01	2003/01	2003/01	0 0	0 0	0 0	41.30	41.30	0 0	-	- -	-	-	

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER	EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
PORTS																
352.	CONST.BREAK WATER&WHARAF MUS A & N ISLANDS		1994/01	2001/07	2002/11	16 18	3	16 18	47.63	84.53	77 77	72.39	11.00 -	5.25	77.64	
353.	CONS.OF 4 OIL JETTY KANDLA GUJARAT	LAKH TON 20	1996/02	2000/02	2003/03	37 77	0	37 77	25.12	25.12	0 0	16.19	0.35 -	-	16.19	
354.	REPL. OF ELL .PORTAL WHAR MUMBAI MAHARASHTRA	TONNES 10	1996/12	2000/01	N.A. 2001/09	N.A. N.A.	N.A.	N.A. N.A.	49.61	23.77	-52 -52	20.89	- -	-	20.89	
355.	MODERN OF MOT JETTIES MUMBAI MAHARASHTRA		1997/08	2003/02	2003/12	10 15	6	10 15	167.99	215.34	28 28	50.46	70.00 -	30.06	80.52	
356.	REPL.OF DREG CALROON CHENAI TAMIL NADU		1996/08	2000/01	2003/02	37 90	2	37 90	70.00	70.00	0 0	30.25	- -	-	30.25	
357.	NQ MODERN & EXTN. OF SQ CHENNAI TAMIL NADU	CARGO INCR TO 1.70 MTPA	1997/08	2002/06	2002/10	4 7	0	4 7	47.50	47.50	0 0	23.74	10.00 -	0.68	24.42	
358.	INTEG.SCHEME SQIII& MORD. CHENNAI TAMIL NADU	INCREASE TO 1.30 MTPA	1997/08	2000/06	2002/07	25 74	0	25 74	46.10	46.10	0 0	39.83	15.00 -	2.38	42.21	
359.	EXTN.CONTAI- NER BHARTID. CHENNAI TAMIL NADU	INCREASE TO 4.72 LAKH T	1997/10	1999/12	2002/07	31 119	0	31 119	52.70	52.70	0 0	30.77	10.00 -	1.99	32.76	

(NIC-MoSPI)

CRORES)															
UNIT : (COST/EXPENDITURE :RS.IN															
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST OVER RUN	EXPENDI-TURE TILL 3/2002	2002-2003	ANNUAL EXPENDI-TURE TILL QUARTER	CUMULATIVE EXPENDITURE
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ON ORIGINAL (REVISED)		B.E. (R.E.)		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
360.	RRM FOR IMP. OFDRAUGHT HALDIA WEST BENGAL		2001/11	2003/12	2003/12	0 0	0	0	350.84	350.84	0 0	2.11	175.00 -	0.27	2.38
361.	CONST.400 PA X VESSEL PORT BLAIR A & N ISLANDS	PASSENGER 400 CARGO 100 MT	1997/05	1999/05	2004/08	63 263	0	63 263	49.63	76.37	54 54	42.89	- -	-	42.89
362.	NH17:4 LANE-VERNA-M.GAO MH/GOA	KMS 18	1998/03 2000/04	1998/06 2003/06	2003/06	60 2000	0	0 0	32.00	80.00	150 150	18.56	42.46 -	1.69	20.25
363.	MRPL REF. EXPN MANGALORE KARNATAKA	MTPA 6	1999/07	2002/01	2002/10	9 30	0	9 30	236.50	125.00	-47 -47	108.47	10.00 11.27	8.20	116.67
364.	ACQ.OF CPP MURMUGAO GOA		1998/09	1999/08	N.A.	N.A. N.A.	N.A.	N.A. N.A.	40.00	44.40	11 11	4.40	- -	-	4.40
365.	ACQ.OF 2 NO. TUGS MURMUGAO GOA		1998/08	2001/10	2002/12	14 37	7	14 37	46.00	40.50	-12 -12	28.24	14.00 -	1.88	30.12
366.	REPL.-BARGE UNLOADERS MURMUGAO GOA		1998/08	2000/10	2004/10	48 185	0	48 185	40.00	40.00	0 0	3.52	8.00 -	6.02	9.54
367.	CONSTN OF OIL BERTH PARADIP ORISSA	MMTPA 6	1997/01	2000/01	2002/12	35 97	2	35 97	46.18	46.18	0 0	24.23	17.55 -	10.41	34.64
368.	PROCURE:GRAB HOPPER DRGER VIZAG ANDHRA PRADESH		1999/08	2001/04	2003/02	22 110	0	22 110	30.90	30.90	0 0	12.62	5.50 -	2.52	15.14

(NIC-MoSPI)

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST OVER RUN	EXPENDI- TURE TILL 3/2002	2002-2003 B.E. (R.E.)	ANNUAL EXPENDI- TURE TILL QUARTER	CUMULATIVE EXPENDITURE	
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ON ORIGINAL (REVISED)					
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
369.	PROCURE 2 UNLOADERS VIZAG ANDHRA PRADESH	TON 33	1998/09	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	44.82	44.82	0 0	0.02	- -	-	0.02	
370.	PROCURE 4 NOS. CRANES VIZAG ANDHRA PRADESH	TON 20	1998/10	N.A.	N.A.	N.A. N.A.	N.A. N.A.	N.A. N.A.	32.64	32.64	0 0	-	20.00 -	-	-	
371.	REPL.COMMON SHORE P.LINE MUMBAI MAHARASHTRA		2000/02	2003/06	2003/07	1 3	0	1 3	69.50	69.50	0 0	0.63	30.00 -	0.02	0.65	
372.	ADDL.FACILI- TIES-CRUDE VADINAR GUJARAT	MMTPA 10	1997/01	2001/03	2003/03	24 48	0	24 48	25.50	31.81	25 25	17.38	0.50 -	-	17.38	
373.	ADDL.PORT CRAFTS (PH-I) JNPT, MUMBAI MAHARASHTRA	TE 45	1997/02	1999/03	N.A. 2000/03	N.A. N.A.	N.A. N.A.	N.A. N.A.	31.00	21.00	-32 -32	18.15	- -	-	18.15	
374.	REPL.OF VAGA I CRANE CHENNAI TAMIL NADU	TE 150	1997/05	2001/12	2002/09	9 16	0	9 16	44.20	44.20	0 0	3.61	11.50 -	11.94	15.55	
375.	REPL.TUGS MANI& PALANI CHENNAI TAMIL NADU	TE 45	1998/02	2001/06	N.A. 2001/07	N.A. N.A.	N.A. N.A.	N.A. N.A.	36.00	56.40	57 57	14.58	- -	-	14.58	
376.	REPL.7 NOS. WHARF CRANE CHENNAI TAMIL NADU	MT 15	1998/03	2001/09	2003/01	16 38	0	16 38	64.00	60.00	-6 -6	2.03	20.00 -	14.02	16.05	

(NIC-MoSPI)

CRORES) UNIT : (COST/EXPENDITURE :RS.IN

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOV'T.	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-		
			APPRO-	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED	OVER	TILL 3/2002	B.E.	TURE		
			ORGNL	(REVISED)	CIPA-	(% ON	OVER LAST	(% ON	ORIGINAL		ON		(R.E.)	TILL		
			(RVSD)		TED	ORIGINAL)	QTR.	REVISED)	(REVISED)		ORIGINAL			QUARTER		
					(L.REP.)	ORIGINAL)	QTR.	REVISED)			(REVISED)					
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
377.	PROCURE 2NO PUL TUGS CHENNAI TAMIL NADU	MT 32 EACH	1998/03	2001/09	N.A. 2002/06	N.A. N.A.	N.A. N.A.	N.A. N.A.	41.25	41.25	0 0	7.99	16.00 -	15.98	23.97	
378.	CONST.MULTI LIQ BULKJET NEWM'LORE KARNATAKA	MTPA 3.7	1998/05	2000/11	2002/10	23 77	0	23 77	31.00	25.00	-19 -19	21.33	4.80 -	2.04	23.37	
379.	MODER. OF WQ & NQ CHENNAI TAMIL NADU	0.80+1.75 MT	1997/08	2002/10	2002/10	0 0	0	0 0	47.50	47.50	0 0	27.50	10.00 -	0.68	28.18	
380.	CONST.ADDL. GEN. BERTH MANGALORE KARNATAKA	MTPA 5	2001/07	2004/01	2004/01	0 0	0	0 0	37.54	37.54	0 0	0.03	10.00 -	0.03	0.06	
381.	PROCURE RMQC CRANES MUMBAI MAHARASHTRA	TEU 2 LAKH	1998/10	2001/01	2002/10	21 78	0	21 78	70.00	58.80	-16 -16	7.87	- -	0.02	7.89	
382.	DEV.RESI.DC- 5:GANDHIDHAM KANDLA GUJARAT		1999/03	2001/03	2003/11	32 133	0	32 133	9.93	31.25	215 215	1.19	1.00 -	-	1.19	
383.	DEEP.APPRO.S OGAL CHANNEL KANDLA GUJARAT		2001/05	2000/03	2004/03	48 -343	0	48 -343	20.00	20.00	0 0	18.80	14.00 -	3.79	22.59	
384.	PROCUREMENT OF VTMS KANDLA GUJARAT		2000/08	2004/03	2004/03	0 0	0	0 0	50.00	42.15	-16 -16	-	5.00 -	-	-	

UNIT : (COST/EXPENDITURE :RS.IN

CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF	TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE		
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (I.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER	EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
385.	REPL. OF KUTCH KESARI KANDLA GUJARAT		2000/10	2004/03	2004/03	0 0	0	0 0	16.00	20.00	25 25	-	8.00 -	-	-	
386.	DEV./UPGRADE OPEN PLOTS KANDLA GUJARAT		2000/06	2002/10	2002/10	0 0	0	0 0	8.00	34.45	331 331	6.81	6.00 -	0.71	7.52	
387.	DEEP.&WIDEN. OF SONAL CH. KANDLA GUJARAT		2001/05	2004/03	2004/03	0 0	0	0 0	40.00	40.00	0 0	33.40	15.00 -	3.84	37.24	
388.	MODN.OF BUN- DER BASIN KANDLA GUJARAT	TPD 600	2001/10	2003/06	2003/06	0 0	0	0 0	20.53	20.53	0 0	0.26	4.00 -	-	0.26	
389.	PROCURE 4 W HARF CRAN KANDLA GUJARAT	MT 20 TO 25 EACH	2000/08	2002/07	2004/03	20 87	0	20 87	26.75	36.75	37 37	0.02	10.00 -	-	0.02	
RD&BR																
390.	AHMBD-VADOD. EXP.WAY,GPWD GUJARAT	KMS 92.85	1986/01 1986/12	1991/12 1991/12	2003/12	144 203	6	144 203	128.40 137.20	530.00	313 286	196.13	212.00 -	46.41	242.54	
391.	NAINI BRIDGE :NH2 & NH27 ALLHABAD UTTAR PRADESH		1995/03	2001/06 2001/06	2004/02	32 43	0	32 43	100.36 300.00	219.78	119 -27	110.60	70.00 -	31.40	142.00	
392.	NH5:4LANING CHI'PET-VIJ. KRISHNA/GUNT ANDHRA PRADESH	KM 41.8+12.1	1994/02	2002/05	2002/10	5 5	2	5 5	322.50 377.00	208.00	-36 -45	139.97	62.86 -	27.69	167.66	

(NIC-MoSPI)

CRORES)																UNIT	: (COST/EXPENDITURE :RS.IN	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE			
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	EXPENDI- TURE TILL QUARTER	EXPENDITURE				
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)						ANTICIPATED			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)		
393.	NH5:4LANING J'PUR-C'KHOL JAGATPUR ORISSA	KMS 33.2	1995/02	2002/11	2003/02	3 3	0	3 3	137.60	103.35	-25 -25	62.94	55.00 -	16.47	79.41			
SHIPP.																		
394.	ACQ.OF2 FIRM +OP. HYUANDI MUMBAI MAHARASHTRA	110000*4 DWT CRUDE OIL CARRIERS	2000/05	2003/08	2003/08	0 0	0	0 0	672.28 629.38	628.09	-7 0	262.00	322.42 -	73.36	335.36			
395.	ACQ.3BP TUGS ABG SHIPYARD MUMBAI MAHARASHTRA	50 TE EACH	2000/05	2002/03	2002/12	9 41	0	9 41	49.68	49.68	0 0	10.07	37.17 -	-	10.07			
396.	ACQ.IND.LR-II TANKER MUMBAI MAHARASHTRA		2000/03	2002/07	N.A.	N.A. N.A.	N.A.	N.A. N.A.	151.29	151.29	0 0	93.79	- -	-	93.79			
397.	ACQ.OF 700 PASS.+160 T MUMBAI MAHARASHTRA	PASSENGERS 700 CUM 160T CARGO VESSELS	2000/06	2003/02	2004/02	12 38	6	12 38	129.62	129.62	0 0	49.34	- -	-	49.34			
NHAI																		
398.	J'PURBYPASS PH2 GQ RAJASTHAN	KM. 221-246	2000/04	2004/06	2003/12	-6 -12	0	-6 -12	210.00	210.00	0 0	42.70	69.90 -	18.37	61.07			
399.	PURNEA-G'KOT EW BIHAR	KM. 419-447	2000/04	2004/07	2004/07	0 0	-2	0 0	205.73	205.73	0 0	19.21	41.00 -	4.81	24.02			
400.	JAMMU-P'KOT NS J & K	KM. 80-97	2000/04	2004/12	2004/12	0 0	0	0 0	110.00	110.00	0 0	10.60	- -	1.40	12.00			
																(NIC-MoSPI)		

UNIT : (COST/EXPENDITURE :RS.IN

CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT.	COMMISSIONING		(MONTHS)					COST	TURE		EXPENDI-		
			APPRO- ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (I.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER	EXPENDITURE	
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
401.	JNPT-PORTCON NECT NH-4B		2000/04	2004/04	2004/04	0 0	0	0 0	177.12	177.12	0 0	23.76	119.00 -	16.11	39.87	
	MAHARASHTRA															
402.	DELI-G'GAON-OTHER	KM. 143-42	2000/04	2005/04	2005/04	0 0	0	0 0	555.00	555.00	0 0	3.90	152.30 -	-	3.90	
	DELHI/HAR.															
403.	LKO-K'PUR K2 2-44 EWII	KM. 22.2	2000/04	2003/12	2003/09	-3 -7	0	-3 -7	94.91	94.91	0 0	11.77	40.60 -	13.63	25.40	
	UTTAR PRADESH															
404.	J'DHAR-P'KOT K4-26 NSII	KM. 22.23	2000/04	2003/09	2003/09	0 0	0	0 0	71.18	71.18	0 0	10.25	28.80 -	7.05	17.30	
	HARYANA															
405.	M'PURE-K'GAR H GQ	KM. 273.5-363	2000/04	2005/07	2004/12	-7 -11	0	-7 -11	644.00	644.00	0 0	22.73	78.00 -	6.73	29.46	
	RAJASTHAN															
406.	LKO BY PASS EW NH 25&28		2000/04	2004/06	2004/08	2 4	0	2 4	182.52	185.52	2 2	46.19	56.00 -	22.83	69.02	
	UTTAR PRADESH															
407.	HYD-B'LORE-N S	KM. 556-539	2000/04	2004/03	2004/03	0 0	0	0 0	172.06	172.06	0 0	16.98	64.72 -	15.52	32.50	
	KARNATAKA															
408.	HALDIAPORT-P .CONNECT WEST BENGAL	NH- 41	2000/04	2004/07	2004/07	0 0	0	0 0	273.00	273.00	0 0	4.09	86.80 -	9.55	13.64	
409.	T'BRM-T'VNMO THER TAMIL NADU	NH- 28-121	2000/04	2004/11	2004/06	-5 -9	0	-5 -9	375.00	375.00	0 0	3.13	4.00 -	-	3.13	

(NIC-MoSPI)

CRORES)

UNIT : (COST/EXPENDITURE :RS.IN

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT.	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	CUMULATIVE	
			APPRO-	ORIGINAL	ANTI-	TOTAL	ADDL	TOT	APPROVED	ANTICIPATED						
			ORGNL (RVSD)	(REVISED)	CIPA- TED (L.REP.)	(% ON ORIGINAL)	OVER LAST QTR.	(% ON REVISED)	ORIGINAL (REVISED)		ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
410.	DELHI-HARYAN AK-44-56NSII	KM. 22	2000/04	2003/09	2003/09	0 0	0	0	82.00	82.00	0 0	11.30	30.00 -	-	11.30	
	HARYANA															
411.	K'GARH-NAS'B AD GQ	KM. 363.9-15	2000/04	2004/05	2003/12	-5 -10	1	-5 -10	113.50	113.50	0 0	18.52	37.90 -	19.04	37.56	
	RAJASTHAN															
412.	N'GAMA-V'WAD A OTHER NH9		2000/04	2003/12	2003/12	0 0	0	0	138.65	138.65	0 0	85.83	- -	0.81	86.64	
	ANDHRA PRADESH															
413.	LKO-KANPUR K 11-22GQEWI	KM. 10.42	2000/04	2002/07	2002/07	0 0	0	0	32.85	32.85	0 0	28.14	1.60 -	3.73	31.87	
	UTTAR PRADESH															
414.	JDHARBPASS K372-387NSI	KM. 15	2000/04	2002/02	2002/12	10 45	0	10 45	54.09	54.09	0 0	62.65	20.40 -	3.98	66.63	
	PUNJAB															
415.	G'DAL-RIBDAK 143-160EWII	KM. 17	2000/04	2003/05	2003/03	-2 -5	0	-2 -5	40.44	40.44	0 0	21.93	26.80 -	5.44	27.37	
	GUJARAT															
416.	8LANEDLH'YAN AK17-9NSII	KM. 12.79	2000/04	2003/04	2003/04	0 0	0	0	71.00	71.00	0 0	10.65	30.84 -	-	10.65	
	DELHI															
417.	GADHAM-SKHAL IK324-346PC	KMS. 22	2000/04	2004/02	2004/04	2 4	0	2 4	67.40	67.40	0 0	87.06	13.68 -	7.94	95.00	
	GUJARAT															
418.	NAS'BAD-G'PU RA GQ	KM. 15-70	2000/04	2004/05	2003/12	-5 -10	1	-5 -10	182.09	182.09	0 0	22.56	50.40 -	16.46	39.02	
	RAJASTHAN															

CRORES)

(NIC-MoSPI)

CRORES)																UNIT	: (COST/EXPENDITURE :RS.IN	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE			
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST OVER RUN ON ORIGINAL (REVISED)	TURE TILL 3/2002	B.E. (R.E.)	EXPENDI- TURE TILL QUARTER	EXPENDITURE				
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)						ANTICIPATED			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)		
428.	AMRAVATI BY PASS OTHERS	KM. 17.4	2000/04	2002/09	2002/09	0 0	0	0 0	44.97	44.97	0 0	33.07	6.12 -	4.78	37.85			
	MAHARASHTRA																	
429.	B'WARA-CHI'G ARH GQ	KM. 120-183	2000/04	2004/05	2003/12	-5 -10	1	-5 -10	202.88	202.88	0 0	28.88	57.70 -	9.65	38.53			
	RAJASTHAN																	
430.	DKHOLA-I'PUR K447-470EWI	KM. 23	2000/04	2002/03	2003/03	12 52	0	12 52	72.56	72.56	0 0	28.91	30.60 -	8.19	37.10			
	WEST BENGAL																	
431.	HYD.B'LORE K 22-35 NSI	KM. 12.5	2000/04	2001/06	2002/07	13 93	0	13 93	27.63	27.63	0 0	21.53	1.01 -	-	21.53			
	A.P./KAR																	
432.	AGRA-G'LIOR K70-85 NSII	KM. 15	2000/04	2003/08	2003/08	0 0	0	0 0	49.00	49.00	0 0	10.48	20.60 -	10.66	21.14			
	MADHYA PRADESH																	
433.	CHI'GARH-M'W AR GQ	KM. 220-172	2000/04	2004/05	2003/12	-5 -10	1	-5 -10	161.20	161.20	0 0	17.41	48.10 -	10.34	27.75			
	RAJASTHAN																	
434.	DKHOLA-I'PUR K476-500EWI WEST BENGAL	KM. 24	2000/04	2002/12	2003/03	3 9	0	3 9	90.06	90.06	0 0	27.23	45.54 -	7.39	34.62			
435.	H'PALLI-HOSUR K33-49NSI KARNATAKA	KM. 15.6	2000/04	2001/12	N.A. 2002/06	N.A. N.A.	N.A.	N.A. N.A.	47.00	47.00	0 0	28.19	- -	-	28.19			
436.	AGRA-G'LIORK -85-103NSII MADHYA PRADESH	KM. 18	2000/04	N.A.	N.A.	N.A. N.A.	N.A.	N.A. N.A.	69.50	69.50	0 0	17.01	30.60 -	10.00	27.01			
(NIC-MoSPI)																		

CRORES)

(NIC-MoSPI)

CRORES)																UNIT	: (COST/EXPENDITURE :RS.IN	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE			
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE				
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER				
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)		
446.	ALUVA-A'MALI K333-16 NSII	KM. 16.6	2000/04	2003/08	2003/08	0 0	0	0 0	77.38	77.38	0 0	22.31	36.52 -	12.17	34.48			
	KERALA																	
447.	HI'NGR-CHILO DA GQ	KM. 443-495	2000/04	2003/12	2004/12	12 27	0	12 27	180.31	180.31	0 0	-	71.90 -	3.10	3.10			
	GUJARAT																	
448.	LKO-K'PUR K4 4-60EWII	KM. 15.5	2000/04	2003/05	2003/09	4 11	0	4 11	50.02	50.02	0 0	3.88	20.40 -	5.36	9.24			
	UTTAR PRADESH																	
449.	SURAT-ATUL GQ	KM. 263-343	2000/04	2003/10	2003/10	0 0	6	0 0	275.58	275.58	0 0	98.38	167.00 90.00	20.45	118.83			
	GUJARAT																	
450.	ATUL-KAIJALI GQ	KM. 343-382	2000/04	2003/04	2003/04	0 0	6	0 0	174.59	174.59	0 0	75.98	81.30 60.00	17.30	93.28			
	GUJARAT																	
451.	KAIJALI-MANO R GQ	KM. 382-439	2000/04	2003/10	2003/10	0 0	6	0 0	192.71	192.71	0 0	104.30	120.90 65.00	29.44	133.74			
	MAHARASHTRA																	
452.	WEST DIVERSN GQ	KM. 0-34	2000/04	2002/08	2002/12	4 14	4	4 14	109.38	109.38	0 0	104.60	60.00 -	19.03	123.63			
	MAHARASHTRA																	
453.	KATRAJ REALI GN GQ	KM. 825-30	2000/04	2004/11	2004/06	-5 -9	1	-5 -9	146.25	146.25	0 0	-	40.00 -	10.12	10.12			
	MAHARASHTRA																	
454.	SAROLE-WATHE R GQ	KM. 797-760	2000/04	2004/04	2003/10	-6 -13	0	-6 -13	118.93	118.93	0 0	19.96	33.00 -	17.22	37.18			
	MAHARASHTRA																	
(NIC-MoSPI)																		

CRORES)																UNIT	: (COST/EXPENDITURE :RS.IN	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE			
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER				
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)		
455.	WATHER-SATAR A GQ	KM. 760-725	2000/04	2003/12	2003/12	0 0	6	0 0	139.00	139.00	0 0	36.52	40.00 -	14.36	50.88			
	MAHARASHTRA																	
456.	SATARA-KAGAL GQ	KM. 725-592	2000/04	2004/05	2003/12	-5 -10	0	-5 -10	600.00	600.00	0 0	29.94	200.00 -	35.60	65.54			
	MAHARASHTRA																	
457.	M'TRA BRDR B LGM GQ	KM. 592-575	2000/04	2004/12	2004/06	-6 -11	0	-6 -11	332.00	332.00	0 0	3.74	18.00 119.60	91.57	95.31			
	KARNATAKA																	
458.	BELGAUM BYPA SS GQ	KM. 575-495	2000/04	2003/12	2003/06	-6 -14	0	-6 -14	115.90	115.90	0 0	22.12	55.00 50.00	15.07	37.19			
	KARNATAKA																	
459.	B'GAUM-D'WAD GQ	KM. 495-433	2000/04	2004/02	2003/12	-2 -4	4	-2 -4	279.00	279.00	0 0	10.71	100.00 56.00	21.15	31.86			
	KARNATAKA																	
460.	HUBLI-HAVERI GQ	KM. 404-340	2000/04	2003/12	2003/06	-6 -14	0	-6 -14	260.93	260.93	0 0	26.33	73.00 56.00	8.83	35.16			
	KARNATAKA																	
461.	HAVERI-HARIHAR (GQ) KARNATAKA		2000/04	2004/08	2004/02	-6 -12	0	-6 -12	241.00	241.00	0 0	13.36	90.00 42.00	12.81	26.17			
462.	H'HAR-CHI'DU RGA GQ KARNATAKA	KM. 284-207	2000/04	2004/08	2004/02	-6 -12	0	-6 -12	318.00	318.00	0 0	29.23	100.00 60.00	5.43	34.66			
463.	CHI'DURGA BY PASS GQ KARNATAKA	KM. 207-189	2000/04	2004/08	2004/02	-6 -12	0	-6 -12	104.00	104.00	0 0	9.50	40.00 20.00	7.44	16.94			
(NIC-MoSPI)																		

UNIT : (COST/EXPENDITURE :RS.IN

CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE	
			GOVT.	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-		
			APPRO- ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI- CIPA- TED (I.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	OVER RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER	EXPENDITURE	EXPENDITURE
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)
464.	CHI'DURGA-SI RA GQ	KM. 189-122	2000/04	2004/08	2004/02	-6 -12	0	-6 -12	304.00	304.00	0 0	28.20	100.00 60.00	10.63	38.83	
	KARNATAKA															
465.	SIRA-TUMKUR GQ	KM. 116-75	2000/04	2004/08	2004/02	-6 -12	0	-6 -12	184.00	184.00	0 0	17.11	70.00 40.00	7.46	24.57	
	KARNATAKA															
466.	TUMKUR-N'MAN GAL GQ	KM. 62-30	2000/04	2003/12	2003/12	0 0	0	0 0	155.00	155.00	0 0	13.10	14.00 137.00	64.82	77.92	
	KARNATAKA															
467.	HOSUR-K'GIRI GQ	KM. 49-94	2000/04	2004/06	2003/12	-6 -12	0	-6 -12	213.00	213.00	0 0	30.24	50.00 -	30.56	60.80	
	TAMIL NADU															
468.	K'GIRI-V'BAD I GQ	KM. 0-49	2000/04	2004/06	2003/11	-7 -14	-1	-7 -14	195.00	195.00	0 0	41.29	60.00 -	17.58	58.87	
	TAMIL NADU															
469.	V'BADI-P'KON D GQ	KM. 49-100	2000/04	2004/06	2003/12	-6 -12	0	-6 -12	223.00	223.00	0 0	37.61	60.00 -	12.36	49.97	
	TAMIL NADU															
470.	P'KONDA-W'PE T GQ	KM. 100-145	2000/04	2004/04	2003/11	-5 -10	1	-5 -10	211.00	211.00	0 0	28.64	60.00 -	16.00	44.64	
	TAMIL NADU															
471.	W'PET-K'PURA M GQ	KM. 106-70	2000/04	2004/03	2003/09	-6 -13	0	-6 -13	130.00	130.00	0 0	24.42	40.00 -	15.51	39.93	
	TAMIL NADU															
472.	KANCHI-PMALL I GQ	KM. 70-14	2000/04	2003/12	2003/12	0 0	6	0 0	211.00	211.00	0 0	23.57	60.00 -	10.20	33.77	
	TAMIL NADU															

(NIC-MoSPI)

CRORES)																UNIT	: (COST/EXPENDITURE :RS.IN	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE			
			GOVT. APPRO-	COMMISSIONING		(MONTHS)			-----		COST	TURE	-----	EXPENDI-	EXPENDITURE			
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	RUN ON ORIGINAL (REVISED)	TILL 3/2002	B.E. (R.E.)	TURE TILL QUARTER				
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)		
473.	D'KUNI-L'GHAT GQ	KM. 18-76	2000/04	2004/03	2003/09	-6 -13	0	-6 -13	393.00	393.00	0 0	73.01	159.90 -	68.75	141.76			
	WEST BENGAL																	
474.	K'GHAT-KH'PUR GQ	KM. 72-142	2000/04	2003/12	2003/12	0 0	6	0 0	375.00	375.00	0 0	102.60	151.30 -	60.83	163.43			
	WEST BENGAL																	
475.	KH'PUR-L'NATH GQ	KM. 53-119	2000/04	2004/03	2003/09	-6 -13	0	-6 -13	332.00	332.00	0 0	60.40	85.80 -	34.46	94.86			
	WEST BENGAL																	
476.	L'NATH-B'SHWAR GQ	KM. 0-53	2000/04	2003/12	2003/12	0 0	6	0 0	272.00	272.00	0 0	60.18	88.60 -	13.77	73.95			
	ORISSA																	
477.	B'SORE-BHDRK GQ	KM. 137-199	2000/04	2004/02	2003/08	-6 -13	0	-6 -13	227.25	227.25	0 0	44.17	82.00 109.90	12.55	56.72			
	ORISSA																	
478.	BHDRK-CH'KHO L GQ	KM. 61-136	2000/04	2003/12	2003/12	0 0	6	0 0	305.30	305.30	0 0	110.10	96.00 98.28	20.39	130.49			
	ORISSA																	
479.	BRIDGS GQ	KM. 80-162 NH5	2000/04	2004/05	2003/11	-6 -12	0	-6 -12	155.00	155.00	0 0	24.31	60.00 57.82	15.31	39.62			
	ORISSA																	
480.	BH'WAR-KHURDA GQ	KM. 388-418	2000/04	2004/01	2003/07	-6 -13	0	-6 -13	140.85	140.85	0 0	47.42	52.00 55.02	8.94	56.36			
	ORISSA																	
481.	KHURDA-S'KHALA GQ	KM. 388-388	2000/04	2003/12	2003/12	0 0	6	0 0	189.68	189.68	0 0	24.55	63.00 114.40	16.96	41.51			
	ORISSA																	
(NIC-MoSPI)																		

CRORES)

(NIC-MoSPI)

CRORES)

(NIC-MoSPI

UNIT : (COST/EXPENDITURE :RS.IN

CRORES)

Sl. No.	Project (District) (State)	Capacity	Date of Govt. Appro-	Date of Commissioning		Time Over Run (Months)			Cost		% Cost Over Run	Expendi- Ture Till 3/2002	2002-2003 B.E. (R.E.)	Annual Expendi- Ture Till Quarter	Cumulative Expenditure	
			Orgnl (RVSD)	Original (Revised)	Anti- CIPA- Ted (L.Rep.)	Total (%) On Original	Addl Over Last Qtr.	Tot (%) On Revised	Approved Original (Revised)	Anticipated	Original On Revised					
				(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	
500.	NLR-TADA GQ	KM. 164-53	2000/04	2003/12	2003/12	0 0	6	0 0	621.35	621.35	0 0	101.30	154.00 -	245.70	347.00	
ANDHRA PRADESH																
501.	TADA-CHENNAI GQ	KM. 53-11	2000/04	2003/12	2003/12	0 0	6	0 0	233.00	233.00	0 0	25.54	94.02 -	61.30	86.84	
UTTAR PRADESH																
502.	AGRA-S'HABAD GQ	KM. 200-251	2000/04	2005/03	2004/11	-4 -7	0	-4 -7	367.49	367.49	0 0	8.64	125.70 -	34.67	43.31	
UTTAR PRADESH																
503.	S'HABAD-ETAWA GQ	KM. 251-308	2000/04	2005/03	2004/09	-6 -10	0	-6 -10	261.22	261.22	0 0	4.22	106.20 -	15.49	19.71	
UTTAR PRADESH																
504.	ETAWA-R'PUR GQ	KM. 321-393	2000/04	2005/03	2004/11	-4 -7	0	-4 -7	348.44	348.44	0 0	4.97	134.50 -	35.72	40.69	
UTTAR PRADESH																
505.	SKDRA-BAUNTI GQ	KM. 393-470	2000/04	2004/08	2004/08	0 0	0	0 0	323.62	323.62	0 0	59.88	78.97 -	26.82	86.70	
UTTAR PRADESH																
506.	K'PUR-FATEPUR GQ	KM. 470-483	2000/04	2005/03	2004/09	-6 -10	0	-6 -10	495.35	495.35	0 0	56.91	126.90 -	20.52	77.43	
UTTAR PRADESH																
507.	F'PUR-KHAGA GQ	KM. 38-115	2000/04	2004/07	2004/07	0 0	0	0 0	372.40	372.40	0 0	42.15	80.03 -	1.44	43.59	
UTTAR PRADESH																
508.	KHAGA-K'RAJ GQ	KM. 115-158	2000/04	2004/02	2004/02	0 0	0	0 0	151.70	151.70	0 0	28.40	64.00 -	14.36	42.76	
UTTAR PRADESH																

(NIC-MoSPI)

CRORES)															
UNIT : (COST/EXPENDITURE :RS.IN															
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		TIME OVER RUN (MONTHS)			COST		% COST OVER RUN	EXPENDI-TURE TILL 3/2002	2002-2003	ANNUAL EXPENDI-TURE TILL QUARTER	CUMULATIVE EXPENDITURE
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (% ON ORIGINAL)	ADDL OVER LAST QTR.	TOT (% ON REVISED)	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ON ORIGINAL (REVISED)		B.E. (R.E.)		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)
509.	HANDIA-VARAN AST GQ	KM. 245-317	2000/04	2004/07	2004/07	0 0	0	0	286.00	286.00	0 0	35.26	73.47 -	8.89	44.15
	UTTAR PRADESH														
510.	V'NASI-MOHAN IA GQ	KM. 317-329	2000/04	2005/03	2004/11	-4 -7	0	-4 -7	467.93	467.93	0 0	16.13	150.60 -	44.80	60.93
	UP/BIHAR														
511.	MOHANIA-SASA RAM GQ	KM. 65-110	2000/04	2004/02	2004/02	0 0	0	0	230.55	230.55	0 0	37.87	79.73 -	13.19	51.06
	BIHAR														
512.	S'RAM-D'ON-S ON GQ	KM. 110-40	2000/04	2005/03	2004/11	-4 -7	0	-4 -7	221.87	221.87	0 0	21.91	108.40 -	1.92	23.83
	BIHAR														
513.	D'ON-SON-AU' BAD GQ	KM. 140-180	2000/04	2004/02	2004/02	0 0	0	0	242.61	242.61	0 0	65.96	74.55 -	19.02	84.98
	BIHAR														
514.	AU'BAD-B'CHA TTI GQ	KM. 180-240	2000/04	2005/03	2004/09	-6 -10	-6	-6 -10	320.42	320.42	0 0	34.25	71.05 -	20.05	54.30
	BIHAR														
515.	RAJGANJ-B'KA TA GQ	KM. 240-320	2000/04	2005/03	2004/09	-6 -10	-2	-6 -10	452.71	452.71	0 0	5.05	138.40 -	52.33	57.38
	BIHAR/J'KHND														
516.	G'HAR-B'ADDA GQ	KM. 320-399	2000/04	2005/03	2004/09	-6 -10	-6	-6 -10	399.75	399.75	0 0	46.91	74.77 -	16.18	63.09
	JHARKHAND														
517.	P'GARH-P'STT GQ	KM. 517-581	2000/04	2004/12	2003/12	-12 -21	0	-12 -21	350.00	350.00	0 0	26.35	152.30 -	71.02	97.37
	WEST BENGAL														

CRORES)																UNIT	: (COST/EXPENDITURE :RS.IN	
SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF	DATE OF		TIME OVER RUN			COST		%	EXPENDI-	2002-2003	ANNUAL	CUMULATIVE			
			GOVT. APPRO-	COMMISSIONING	(MONTHS)			-----		COST OVER RUN ON ORIGINAL (REVISED)	TURE TILL 3/2002	B.E. (R.E.)	EXPENDI- TURE TILL QUARTER	EXPENDITURE				
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED (L.REP.)	TOTAL (%) ON ORIGINAL	ADDL OVER LAST QTR.	TOT (%) ON REVISED)	APPROVED ORIGINAL (REVISED)						ANTICIPATED			
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)	(15)	(16)		
518.	P'SIT-D'KUNI GQ WEST BENGAL	KM. 581-646	2000/04	2005/02	2004/04	-10 -17	0	-10 -17	432.40	432.40	0 0	3.63	152.30 -	41.40	45.03			
519.	V'NANDA BRID G & APPCH GQ WEST BENGAL		2000/04	2005/06	2004/12	-6 -10	0	-6 -10	600.00	600.00	0 0	0.47	- -	0.12	0.59			
520.	KATRAJ-SARO-LE826-797,GQ MAHARASHTRA	KMS 29	2000/04	2004/05	2003/11	-6 -12	0	-6 -12	97.90	97.90	0 0	21.97	30.00 -	9.76	31.73			
521.	TUMKUR BYPA-SSK75-62,GQ KARNATAKA	KMS 14	2000/04	2003/12	2003/12	0 0	0	0 0	83.00	83.00	0 0	13.92	30.00 -	3.59	17.51			
522.	D'KUNJ-KH'PU RK18-136,GQ WEST BENGAL	KMS 119.4	2000/04	2004/02	2003/07	-7 -15	0	-7 -15	81.00	81.00	0 0	17.76	13.30 -	16.57	34.33			
523.	KH'PUR-B'SWA R K 0-119 GQ ORISSA	KM. 119	2000/04	N.A.	2003/12	N.A. N.A.	0	N.A. N.A.	80.00	80.00	0 0	13.17	28.40 -	8.53	21.70			
524.	S'LAM-I'PURA M K233-98 GQ ANDHRA PRADESH	KM. 136	2000/04	2004/03	2003/09	-6 -13	0	-6 -13	79.14	79.14	0 0	8.98	36.20 -	12.18	21.16			
525.	BR.CH'WATI-S 'KULAMK49-97 ANDHRA PRADESH	KM. 49	2000/04	2004/02	2003/08	-6 -13	0	-6 -13	11.00	71.00	545 545	16.81	33.51 -	12.25	29.06			
526.	ETA.BYPASS K 308-321 GQ UTTAR PRADESH	KM. 14.6	2000/04	2003/10	2003/04	-6 -14	0	-6 -14	89.50	89.50	0 0	14.78	38.60 -	9.72	24.50			
527.	LKO-KANPUR K 60-76GQEWI UTTAR PRADESH	KM. 16	2000/04	2001/12	2003/03	15 75	0	15 75	51.28	51.28	0 0	15.60	6.30 -	0.79	16.39			
(NIC-MoSPI)																		

CRORES)

SECTOR: TELECOMMUNICATION

— — — —

ITI

— — —

[illegible]

— — — —

[illegible][illegible]

— — —

(NIC-MoSPI)

CRORES)

SECTOR: URBAN DEVELOPMENT

— — — —

UD

— —

(NIC-MoSPI)

