Annexure-XI

LIST OF FROZEN PROJECTS AS ON 01.10.2001

UNIT : (COST/EXPENDITURE :RS.IN CRORES)

SL. NO.	PROJECT (DISTRICT) (STATE)	CAPACITY	DATE OF GOVT. APPRO-	DATE OF COMMISSIONING		COST		% COST OVER RUN ON	CUMULATIVE EXPENDITURE	REASONS
			ORGNL (RVSD)	ORIGINAL (REVISED)	ANTI-CIPA-TED	APPROVED ORIGINAL (REVISED)	ANTICIPATED	ORIGINAL (REVISED)		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)
SECTOR: COAL										
	BCCL									
1.	D&F ROPEWAYS DHANBAD BIHAR	4.00 MTY	1987/01	1990/01	N.A.	16.12 21.32	21.32	32 0	4.15	Geomining/ Technologi-cal problems.
2.	PATHERDIH WASHERY:MOD. DHANBAD BIHAR	2.00 MTY	1988/02 1994/12	1992/03 1998/03	1998/03	29.43 48.49	48.49	65 0	8.89	- do -
3.	VISWAKARMA OC DHANBAD BIHAR	0.7 MTY	1997/08	2001/03	2002/03	44.74	44.74	0 0	0.84	* Land and funds problem.
4.	BLOCK-III OC DHANBAD	0.45 MTY	1991/08	1998/03	N.A.	45.97	45.97	0 0	15.55	

	BIHAR CCL ---								
5.	KARMA OC MAHARASHTRA	0.80 MTY	1990/12	1996/03	N.A.	47.40	47.40	0 0	1.64	Geomining/ technologi- Cal problems.
6.	HINDEGIR OC HAZARIBAGH BIHAR	0.78 MTY	1991/03	1995/03	N.A.	41.48		N.A. N.A.	0.23	Geomining/ Technological Problems.
7.	PAREJ EAST UG HAZARIBAGH BIHAR	0.30 MTY	1992/09	1999/03	N.A.	29.34	29.34	0 0	1.10	* Land Problem.
8.	TARMI OC BOKARO BIHAR	0.50 MTY	1991/05	1995/03	N.A.	29.55	29.55	0 0	0.23	Geomining/ Technological Problems
9.	JIRDIH OC	0.60 MT	1991/03	1993/04	N.A.	48.83	48.83	0 0	-	- do -
	SECL ----									
10.	CHURCHA WEST PSLW) UG MADHYA PRADESH	0.65 MTY	1994/12	1998/03	N.A.	48.61	48.61	0 0	-	* Technology to be finalis- Ed and approv- ed by DGMS.
	ECL ---									
11.	LAUDOHA UG BANKURA WEST BENGAL	0.68 MTY	1989/03	1996/03	N.A.	49.34	49.34	0 0	0.80	Geomining/ Technological Problems.
12.	RAJMAHAL OC GONDA	1.5 MT	1996/09	2002/03	N.A.	46.86	46.86	0 0	-	Less off-take by NTPC and shortage of

	BIHAR MCL								funds

13.	INT-CHP LAJ-KURA SAMLESHWRI ORISSA	5.10 MTY	1991/03	1995/03	N.A.	49.19	49.19	0 0	-	Funds Constraints
	WCL								

14.	AMB.RIVER DIVERSION		1993/04	1997/03	N.A.	27.99		N.A. N.A.	0.01	Geomining/ Technological problems
	NLC								

15.	BARSINGAR LIGNITE MINE BIKANER RAJASTHAN	MT 1.7	1991/04	1995/05	N.A.	242.31	242.31	0 0	24.48	Geomining/ Technological Problems
16.	BARSINGAR LIGNIE TPS BIKANER RAJASTHAN	MW 2 X120	1991/04	1996/06	N.A.	585.73	664.11	13 13	5.06	- do -
SECTOR: FERTILISERS										
=======										
	HFC									

17.	HALDIA FERT PROJ MIDNAPUR WEST BENGAL	THMT 151	1971/11 1981/07	1976/10 1982/04	N.A.	88.03 281.96	790.00	797 180	840.00	Technology Failure-Being sold to Private sector
SECTOR: MINES										
=======										
	NALCO									

18.	WHEEL PROJ. ANGUL-ALUM ANGUL ORISSA	NOS. 45000	1997/12	N.A.	N.A.	92.56	92.56	0 0	1.62	Technology issues
SECTOR: STEEL										
	SAIL									
19.	MODERN.OF R&S MILL BHILAI MADHYA PRADESH		1993/09	1997/04	2000/12	47.21	47.21	0 0	37.53	
SECTOR: PETROLEUM										
	IOC									
20.	AUG.OF PANIP TAMBALA-JAK HARYANA		1999/01	2001/05	N.A.	68.52	68.52	0 0	0.69	
SECTOR: POWER										
	DVC									
21.	PANCHET HILL II HEP DHANBAD BIHAR	MW 40	1978/01	1983/01	N.A.	16.03	82.09	412 412	49.22	Generation in Coverntional mode completed Decision on Pumped storage awaited.
	NTPC									
22.	FARAKKA STPP-III MURSIDABAD WEST BENGAL	MW 500	1989/09	1995/12	N.A.	603.65	603.65	0 0	-	Phased out due to low demand in the Region
	PGCIL									

23.	KOEL KARO TR . LINE JAMSHEDPUR BIHAR	CKM 215	1991/11	1998/03	N.A.	52.59	52.59	0 0	-	To start only after generat-ion project takes off.
SECTOR: RAILWAYS										
=======										
	DOUBL.									

24.	KALAPIPAL- PHANDA,WR MADHYA PRADESH	KM 41	1990/04	1995/12	N.A.	53.00	53.00	0 0	2.11	Fund Constraints/ Low priority
25.	KARPURIGRAM- SIHO,NER UTTAR PRADESH	KM 26	1993/04	N.A. 1997/03	1997/03	21.00	21.00	0 0	0.48	Frozen
	GC									
	--									
26.	BHILD SAMDRI &SAMDAR-J.PU NR RJ,GU	KMS 306	1990/04	1995/06	N.A.	267.83	188.00	-30 -30	-	Frozen
27.	CHITRADURG- ROH/POH WAGO FAC,SR KARNATAKA		1995/10	N.A.	N.A.	33.84	33.84	0 0	-	Frozen, but not sanction
SECTOR: SURFACE TRANSPORT										
=======										
	IWT									

28.	MOD.OF RAJA- BAGAN DOCK (CIWTC) WEST BENGAL	SB27000T SR NO. 106/YR	1988/07 1992/12	1993/02 1995/09	N.A.	66.09	71.34	8 8	3.91	Funds yet to be tied up with Govt. of Netherlands
SECTOR: TELECOMMUNICATION										

=======									
DOT									
29. EIOB EXCH INSTALLATION K.K.NGR TAMIL NADU	K 10	1990/03	1994/03	N.A.	27.21	27.21	0 0	2.01	Frozen
30. INST.E-10BEX AHMEDABAD GUJARAT	K 8	1992/08	1995/03	N.A.	31.06	31.06	0 0	-	Building wall in progress - New Technology
VSNL									
31. INT.NWK MGT. CENTRE MUMBAI MAHARASHTRA		1996/11	1999/01 2000/05	2000/05	40.00	40.00	0 0	-	
SECTOR: URBAN DEVELOPMENT									
=======									
UD									
--									
32. C/O TYPE-V, VI QTRS,INA NEW DELHI DELHI	V-98 V1-28	1995/12	1997/12	N.A.	26.00	26.00	0 0	-	
33. GENERAL POOL RESIDENCE QR MUMBAI MAHARASHTRA	NO. 1016	1985/09 1995/05	1989/09	N.A.	29.50 62.75	62.75	113 0	1.95	