457th FLASH REPORT ON CENTRAL SECTOR PROJECTS (Rs.150 crore and above) November, 2023

KUDANKULAM NUCLEAR POWER PROJECT UNIT-3

सत्यमेव जयते

Government of India

Ministry of Statistics and Programme Implementation

Infrastructure and Project Monitoring Division

Khurshid Lal Bhawan, Janpath
New Delhi-110001
Website: www.cspm.gov.in

Abbreviations used in the report

AAI	Airport Authority of India Ltd.
AERB	Atomic Energy Regulatory Board
AIBP	Accelerated Irrigation Benefit Programme
AIR	All India Radio
APW	Active Process Water
ATU	Atomic Treating Unit
BCM	Billion Cubic Meter
BHEL	Bharat Heavy Electricals Ltd.
BHPV	Bharat Heavy Plates & Vessel Ltd.
BLU	Boiler Light Up
BOLT	Build , Operate, Lease & Transfer
BPST	Bureau of Parliamentary Studies & Training
CCEA	Cabinet Committee on Economic Affairs
CCU	Catalytic Cracking Unit
CDS	Crude Distribution System
CDU	Crude Distillation Unit
CEA	Central Electricity Authority
CEC	Central Empowered Committee
CHP	Coal Handling Plant
CLW	Chittaranjan Locomotive Works
CMPDI	Central Mine Planning & Design Institute
COS	Committee of Secretaries
COR	Cost Overrun
CPP	Captive Power Plant
CRIS	Centre for Railway Information System
CRL	Cochin Refinery Ltd.
CSL	Cochin Shipyard Ltd.
CTU	Crude Topping Unit
DAE	Department of Atomic Energy
DB	Dumb Barges
DCME	Digital Circuit Multiplexiing Equipment
DGMS	Director General Mines Safety
DHDS	Diesel Hydro Desulphurisation project
DOA	Date of Approval
DOC	Date of Commissioning
DOT	Department of Telecommunication
DVC	Damodar Valley Corporation
ECL	Eastern Coalfields Ltd.
EIL	Engineers India Ltd.
EMP	Enivronment Management Plan
EOT	Electrical Overhead Travelling crane
ESP	Electrostatic Precipitator
FCCU	Fluidised Catalytic Cracker Unit
ERP	Enterprise Resource Planning
FE	Foreign Exchange
FOIS	Freight Operation Information System
FPU	Feed Preparation Unit
GAIL	Gas Authority of India Ltd.
GC	Gauge Conversion
GDS	Gateway Digital Switch
GIS	Gas Insulated Station
GT	Gas Turbine
GTPP	Gas Turbine Power Plant
HCU	Hydro- cracker Unit
HEC	Heavy Engineering Corporation
HEMM	Heavy Equipment & Mining Machinery
HEP	Hydro Electric Project
HPCL	Hindustan Petroleum Corporation Ltd.
HRT	Head Race Tunnel
HSCL	Hindustan Steel Construction Ltd.
HVDC	High Voltage Direct Current
IAAI	International Airport Authority of India
ICT	Inter Connecting Transformer
IDC	Interest During construction
IFFCO	Indian Farmer Fertilizer Co-operative Ltd.
IMG	Inter Ministrial Group
IOC	Indian Oil Corporation Ltd.
IPCL	Indian Petrochemicals Ltd.
KV	Kilo Volts.
L&T	Larsen & Toubro

LEP	Life Extension Program
LOI	Letter of Intent
LPG	Liquified Petroleum Gas
LSTK	Lump sum Turnkey contract
MAMC	Minning & Allied Machinery Corporation.
MFL	Madras Fertilizer Ltd.
MGCL	Madras Gas Cracker Complex
MIS	Management Information System
MMSCMD	Million Metric Standard Cubic Meter day
MMT	Million Metric Tonnes
MOE&F	Ministry of Environment & Forest
MT	Metric Tonnes
MTY	Metric Tonne per year
MU	Million Unit
MW	Mega Watts
NAC	New Anticipated Cost
NALCO	National Aluminium Company
NBCC	National Building Construction Corporation.
NCL	Northern Coalfields Ltd
NEC	North East Council
NEEPCO	North-Eastern Electric Power Corporation Ltd.
NFL	National Fertilizer Ltd.
NH	National Highway
NHPC	National Hydro-Electric Power Corporation
NIRE	National Institute of Renewable Energy
NIT	Notice Inviting Tender
NJPC	Nathpa Jhakri Power Corporation Ltd.
NGN	Next Generation Network
NLC	Neyveli Lignite Corporation Ltd.
NMDC	National Mineral Development Corporation Ltd.
NPC	Nuclear Power Corporation Ltd.
NRL	Numaligarh Refinery Ltd.
OB	Over Burden
OC	Opencast
OECF	Overseas Economic Co-operation Fund
ONGC	Oil & Natural Gas Commission
OPGC	Orissa Power Generation Corporation
P & M	Plant & Machinery
PERT	Project Evaluation & Review Technique
PSTN	Public Switched Telephone Network
PHT	Primary Heat Transport
PIB	Public Investment Board
PSLW	Powered Support Longwall
QRC	Quick Roll Changer
RAPP	Rajasthan Atomic Power Plant
RCE	Revised Cost Estimates
RCF	Railway Coach Factory
ROB	Road Over Bridge
ROH	Regular Overhauling
RTU	Remote Terminal Unit
SAIL	Steel Authority of India Ltd.
SCI	Shipping Corporation of India Ltd.
SDH	Synchronous Digital Hierarchy
SG	Steam Generator
SP	Self Propelled
ST	Steam Turbine
STPS	Super Thermal Power Station
SUR	Sulphur Recovery Unit
SWSU	Sour Water Stripping Unit
TBM	Tunnel Boring Machine
TG	Turbo Generator
TPA	Tonnes Per Annum
TPS	Thermal Power Station
TOR	Time Overrun
TPY	Tonnes per year
UG	Under Ground
ULDCS	Unified Load Despatch & Communication Scheme
VDU	Vaccum Distillation Unit
WHRB	Waste Heat Recovery Boiler
WO_DOC	With out Date of Commissioning
WO_ODC	With out original Date of Commissioning

EXECUTIVE SUMMARY

1. The Flash Report forNovember 2023contains information on the status of the 1831Central Sector Infrastructure Projects costing ₹150 crore and above.

2. Duringthe reference month, out of 1831projects, 58projects(51projects of Road, 5 projects of Petroleum and 1 project each in Urban Development & SteelSector) are added and 11 projects (10 projects of Road and 1 project in Coal Sector) are completed.Total of 845projects are delayed with respect to their original schedules and 152 projects have reported additional delays vis-à-vis their date of completion reported in the previous month. Of these152projects, 41are Mega Projects costing ₹1000 crore and above. The sectorwise break up is tabulated below:

(All the figures are in number)

EXECUTIVE SUMMARY COSTING Rs.	150	Crore and above	
Sl.No.	Sector	Projects on Monitor	Delayed Projects w.r.t original schedule	Projects Additionally Delayed
1	ROAD TRANSPORT AND HIGHWAYS	1034	448	94
2	RAILWAYS	247	99	9
3	PETROLEUM	158	93	17
4	COAL	125	50	1
5	POWER	98	58	13
6	WATER RESOURCES	41	19	0
7	CIVIL AVIATION	29	21	8
8	URBAN DEVELOPMENT	27	16	1
9	DEPARTMENT OF HIGHER EDUCATION	21	14	4
10	STEEL	9	5	2
11	MINES	8	7	2
12	HEALTH AND FAMILY WELFARE	8	4	1
13	TELECOMMUNICATIONS	6	2	0
14	ATOMIC ENERGY	5	4	0
15	HOME AFFAIRS	5	4	0
16	FINANCE	3	0	0
17	DPIIT	2	0	0
18	SHIPPING AND PORTS	1	1	0
19	SOCIAL JUSTICE	1	0	0
20	DEFENCE PRODUCTION	1	0	0
21	DONER	1	0	0
22	RENEWABLE ENERGY	1	0	0
	Total	1831	845	152

3. Total original cost of implementation of the1831projects was ₹25,10,577.59croreand their anticipated completion cost is likely to be ₹29,50,997.33crore, which reflectsoverall cost overruns of ₹ 4,40,419.74crore (17.54% of original cost). The expenditure incurred on these projects till November2023is ₹15,58,038.07crore, which is52.80%of the anticipated cost of the projects. The information can be viewed graphically as:



4. The sector-wise list of projects (maximum five in numbers) having maximum percentage of cost overruns and having maximum cost overruns in absolute termare at **Table A**and **Table B** respectively.

5. Out of the 1831 projects,55 projects are ahead of schedule,623are on schedule, 845are delayed, 421projects reported cost overrun and 264projects reported both time and cost overrun with respect to their original project implementation schedules. However, the number of delayed projects decreases to 629if delay is calculated on the basis of latestschedule of completion. Further, for308projects neither the year of commissioning nor the tentative gestation period has been reported.



6. Out of 837 delayed projects, 204 (24%) projects have overall delay in the range of 1 to 12 months, 198 (23%) projects have delay in the range of 13 to 24 months, 322 (38%) projects have delay in the range of 25 to 60 months and 121 (14%) projects have delay of more than 60 months.The above information can be viewed graphically as shown below:



7. The status of online reporting of projects can be viewed month wise as:



The average time overrun in these 845 delayed projects is 36.64 months. The sector wise list of projects (maximum five in numbers) having maximum time overruns (TOR) are at **Table-C**.

8. The brief reasons for time overruns as reported by various project implementing agencies are:
   - Delay in land acquisition,
   - Delay in obtaining forest/environment clearances,
   - Lack of infrastructure support & linkages,
   - Delay in tie-up of project financing,
   - Delay in finalization of detailed engineering, change in scope,
   - Delay in tendering,
   - Delay in ordering & equipment supply,
   - Law & order problems,
   - Geological surprises,
   - Pre-commissioning teething troubles and contractual issues.
   - Contractual issues
   - Inadequate manpower
   - Delay in technical approval
   - Encroachment
   - State wise lockdown due to COVID 19
   - Litigation (NGT).

9. The Online Computerized Monitoring System (OCMS) of this Ministry envisages monitoring of milestones of the various infrastructure projects. The project authorities have been regularly requested to enter the list of milestones for each project, to facilitate better monitoring. However, not all the project agencies are reporting/providing the list of milestones.Thesector wise list of earliest projects (maximum five in numbers) without milestonesare at **Table-D**.

10. It has also been observed that project agencies are not reporting revised cost estimates and commissioning schedules for many projects, which suggests that time/cost overrun figures may be under-reported. The sector wise list of earliest (oldest) projects (maximum five in numbers) without revised cost estimates are at **Table-E**.

11. The sector wise list of earliest projects (maximum five in numbers) without revised commissioning schedule are at **Table-F**.

12. Based on the above information, the concerned administrative Ministry may like to review the projects in order to avoid further cost overrun, time overruns, to firm-up milestones in case of milestone is not available, to firm-up revised cost estimates and revised commissioning schedule if the same has been not revised and lapsed.

13. This has the approval of Competent Authority, Ministry of Statistics and Programme Implementation.

Table- A

Sector-wise List of Projects (Maximum Five in Numbers) Having Maximum Percentage of Cost Overruns

(as on 01-12-2023)

SN	PROJECT	DATE OF APPROVAL	COST ORIGINAL (Rs in crore)	COST ANTICIPATED (Rs in crore)	COR (%)
	ATOMIC ENERGY				
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	09/2003	3,492	7,670	120
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	10/2009	11,459	22,517	97
3	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	10/2009	12,320	17,079	39
	CIVIL AVIATION				
4	CCS INTERNATIONAL AIRPORT , LUCKNOW	06/2018	1,383	3,292	138
5	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	10/2013	417	708	70
6	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01	03/2021	242	328	35
7	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT	07/2018	480	640	33
8	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR	11/2016	304	375	23
	COAL				
9	HURA - C OC (3 MTY)	10/2015	360	859	139
10	RANIGANJ MASTER PLAN	08/2009	2,662	5,146	93
11	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)	06/2011	5,907	8,990	52
12	PATHERDIH 2.5 NLW COAL WASHERY	10/2015	243	334	38
13	PACHWARA SOUTH COAL BLOCK	07/2013	1,795	2,243	25
	DEPARTMENT OF HIGHER EDUCation				
14	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)	01/2018	676	1,085	61
15	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.	05/2019	304	391	29
16	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR	09/2018	393	446	14
17	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	01/2018	223	230	3
	DPIIT				
18	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	11/2017	4,773	5,401	13
	FINANCE				
19	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	12/2015	209	262	25
	HEALTH AND FAMILY WELFARE				
20	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	12/2018	260	372	43
21	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	10/2016	210	273	30
	HOME AFFAIRS				
22	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	10/2013	1,219	2,092	72
23	NSG AT KOLKATA	10/2014	163	211	29
24	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI	06/2019	277	290	5
	MINES				

25	UTKAL D AND E COAL BLOCK	05/2016	534	1,022	91
26	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND	12/2015	355	581	64
27	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	12/2014	4,103	5,055	23
	PETROLEUM				
28	IRUGUR-DEVANGONTHI POL PIPELINE	11/2012	678	1,732	155
29	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	06/2009	2,915	5,909	103
30	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY	04/2018	207	341	65
31	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY	01/2019	12,366	18,968	53
32	DEVANGONTHI MARKETING TERMINAL	06/2020	200	304	52
	POWER				
33	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	09/2003	6,285	21,248	238
34	TEHRI PUMPED STORAGE PLANT(1000MW)	07/2006	1,657	4,826	191
35	PARBATI HEP (4X200 MW) (NHPC) II	09/2002	3,920	11,135	184
36	BARH STPP(3X660MW) NTPC	02/2005	8,693	21,312	145
37	TAPOVAN-VISHNUGAD HEP (4X130MW)	11/2006	2,978	7,103	138
	RAILWAYS				
38	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	09/1998	248	8,249	3,231
39	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI	04/2011	121	2,053	1,601
40	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	03/1995	2,500	37,012	1,380
41	NEW BG LINE FROM BYRNIHAT TO SHILLONG	04/2010	906	8,324	818
42	WADSA-GADHCHIROLI NEW LINE (52.36 KM)	06/2018	229	1,886	724
	RENEWABLE ENERGY				
43	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	10/2017	272	366	35
	ROAD TRANSPORT AND HIGHWAYS				
44	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II)	12/2015	667	3,007	351
45	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM	12/2017	218	884	306
46	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M	03/2018	479	1,514	216
47	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I)	01/2016	1,028	2,628	156
48	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L	09/2020	183	440	140
	STEEL				
49	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP	11/2020	542	769	42
50	SCREENING PLANT-III AT KIRANDUL	03/2021	2,093	2,719	30
	TELECOMMUNICATIONS				
51	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and	03/2023	185	240	29
	URBAN DEVELOPMENT				
52	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	07/2013	23,136	37,276	61
53	CHENNAI METRO RAIL LTD (PHASE 1)	02/2009	14,600	18,380	26
54	KOCHI METRO RAIL PROJECT	07/2012	5,182	6,218	20
55	AHMEDABAD METRO RAIL PROJECT PHASE 1	11/2014	10,773	12,925	20
56	PUNE METRO RAIL PROJECT (PHASE 1)	12/2016	11,420	13,656	20
	WATER RESOURCES				
57	POLAVARAM IRRIGATION PROJECT	02/2009	10,151	55,549	447
58	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA	08/2017	307	654	113
59	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	12/2014	226	399	77

60	I AND D AND STP WORKS FOR BHAGALPUR	10/2017	254	413	63
61	SAIDPUR SEWER NETWORK PATNA	04/2015	269	431	61

N.B.: The concerned administrative Ministry may like to review these Projects in order to avoid further cost overrun.

Table - B

Sector-wise List of Projects (Maximum Five in Numbers) Having Maximum Cost Overruns (COR)

(as on 01-12-2023)

SN	PROJECT	DATE OF APPROVAL	COST ORIGINAL (Rs in crore)	COST ANTICIPATED (Rs in crore)	COR (Rs in crore)
	ATOMIC ENERGY				
1	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	10/2009	11,459	22,517	11,058
2	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	10/2009	12,320	17,079	4,759
3	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	09/2003	3,492	7,670	4,178
	CIVIL AVIATION				
4	CCS INTERNATIONAL AIRPORT , LUCKNOW	06/2018	1,383	3,292	1,909
5	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	10/2013	417	708	291
6	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT	07/2018	480	640	160
7	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI	12/2016	1,142	1,232	90
8	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01	03/2021	242	328	86
	COAL				
9	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)	06/2011	5,907	8,990	3,083
10	RANIGANJ MASTER PLAN	08/2009	2,662	5,146	2,485
11	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW	07/2016	17,237	19,406	2,169
12	HURA - C OC (3 MTY)	10/2015	360	859	500
13	PACHWARA SOUTH COAL BLOCK	07/2013	1,795	2,243	448
	DEPARTMENT OF HIGHER EDUCation				
14	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)	01/2018	676	1,085	409
15	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.	05/2019	304	391	87
16	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR	09/2018	393	446	54
17	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	01/2018	223	230	7
	DPIIT				
18	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	11/2017	4,773	5,401	628
	FINANCE				
19	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	12/2015	209	262	53
	HEALTH AND FAMILY WELFARE				
20	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	12/2018	260	372	112
21	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	10/2016	210	273	63
	HOME AFFAIRS				

22	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	10/2013	1,219	2,092	872
23	NSG AT KOLKATA	10/2014	163	211	48
24	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI	06/2019	277	290	13
	MINES				
25	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	12/2014	4,103	5,055	952
26	UTKAL D AND E COAL BLOCK	05/2016	534	1,022	488
27	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND	12/2015	355	581	226
	PETROLEUM				
28	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY	01/2019	12,366	18,968	6,602
29	VISAKH REFINERY MODERNISATION PROJECT	07/2016	20,928	26,264	5,336
30	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA	02/2021	34,627	38,231	3,604
31	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	06/2009	2,915	5,909	2,994
32	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND	05/2019	8,797	11,256	2,459
	POWER				
33	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	09/2003	6,285	21,248	14,962
34	BARH STPP(3X660MW) NTPC	02/2005	8,693	21,312	12,619
35	PARBATI HEP (4X200 MW) (NHPC) II	09/2002	3,920	11,135	7,215
36	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	12/2014	4,754	9,129	4,375
37	TAPOVAN-VISHNUGAD HEP (4X130MW)	11/2006	2,978	7,103	4,125
	RAILWAYS				
38	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	03/1995	2,500	37,012	34,512
39	WESTERN DEDICATED FREIGHT CORRIDOR	11/2007	16,592	51,101	34,509
40	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	04/2003	4,454	14,322	9,868
41	RISHIKESH - KARNAPRAYAG NEW LINE	04/2011	16,216	24,659	8,443
42	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	09/1998	248	8,249	8,001
	RENEWABLE ENERGY				
43	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	10/2017	272	366	94
	ROAD TRANSPORT AND HIGHWAYS				
44	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II)	12/2015	667	3,007	2,340
45	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU	07/2020	2,272	3,916	1,644
46	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I)	01/2016	1,028	2,628	1,601
47	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV]	03/2016	1,587	3,064	1,477
48	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX.	06/2021	2,595	3,995	1,400
	STEEL				
49	SCREENING PLANT-III AT KIRANDUL	03/2021	2,093	2,719	626

50	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP	11/2020	542	769	227
	TELECOMMUNICATIONS				
51	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and	03/2023	185	240	54
	URBAN DEVELOPMENT				
50	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	07/2013	23,136	37,276	14,140
53	CHENNAI METRO RAIL LTD (PHASE 1)	02/2009	14,600	18,380	3,780
54	PUNE METRO RAIL PROJECT (PHASE 1)	12/2016	11,420	13,656	2,236
55	AHMEDABAD METRO RAIL PROJECT PHASE 1	11/2014	10,773	12,925	2,152
56	DELHI MRTS PHASE-III	09/2011	38,585	40,181	1,596
	WATER RESOURCES				
57	POLAVARAM IRRIGATION PROJECT	02/2009	10,151	55,549	45,398
58	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA	08/2017	307	654	347
59	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	12/2014	226	399	173
60	SAIDPUR SEWER NETWORK PATNA	04/2015	269	431	163
61	I AND D AND STP WORKS FOR BHAGALPUR	10/2017	254	413	159

N.B.: The concerned administrative Ministry may like to review these Projects in order to avoid further cost overruns.

Table -C

Sector-wise List of Projects (Maximum Five in Numbers) Having Maximum Time Overruns (TOR)

(as on 01-12-2023)

SN	PROJECT	DATE OF APPROVAL	ORIGINAL DATE OF COMMISSIONING	ANTICIPATED DATE OF COMMISSIONING	TOR (in month)
	ATOMIC ENERGY				
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	09/2003	09/2010	12/2024	171
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	10/2009	12/2015	03/2024	99
3	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	10/2009	12/2016	12/2023	84
4	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4	03/2013	11/2020	11/2026	72
	CIVIL AVIATION				
5	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	10/2013	09/2018	06/2023	57
6	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI	12/2016	03/2021	03/2025	48
7	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI	06/2018	02/2022	12/2025	46
8	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT	08/2017	02/2020	12/2023	46
9	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR	11/2016	04/2020	12/2023	44
	COAL				
10	CHURI BENTI UG (0.81 MTY)	08/2007	03/2011	03/2024	156

11	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA)	04/2013	06/2015	09/2027	147
12	KARTALI (EAST) OCP (2.50 MTY)	07/2008	03/2014	03/2026	144
13	MURAIDIH UG TURN-KEY PROJECT	02/2011	04/2014	01/2026	141
14	KARMA OCP (1.0MTY)	06/2009	03/2014	03/2024	120
	DEFENCE PRODUCTION				
15	RESIDENTIAL QUATERS FOR HAL,BANGLORE	12/2016	02/2020	03/2023	37
	DEPARTMENT OF HIGHER EDUCATION				
16	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA	09/2013	09/2014	12/2023	111
17	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA	02/2016	06/2017	12/2023	78
18	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED	03/2020	06/2020	12/2023	42
19	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	01/2018	07/2020	12/2023	41
20	PERMANENT CAMPUS FOR IIM BODH GAYA	09/2018	09/2020	12/2023	39
	FINANCE				
21	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	12/2015	10/2019	10/2022	36
22	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI	11/2017	11/2021	11/2022	12
	HEALTH AND FAMILY WELFARE				
23	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	12/2018	06/2021	12/2025	54
24	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT	03/2018	09/2020	10/2023	37
25	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM	05/2017	05/2021	12/2023	31
26	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR	03/2019	09/2023	01/2024	4
27	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR	12/2018	07/2024	10/2024	3
	HOME AFFAIRS				
28	NSG AT KOLKATA	10/2014	04/2018	12/2024	80
29	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	10/2013	10/2019	12/2023	50
30	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI	06/2019	07/2022	08/2024	25
31	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAULI	05/2019	01/2022	03/2023	14
32	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)"	01/2020	10/2023	03/2024	5
	MINES				
33	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND	12/2015	11/2020	09/2025	58
34	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU	09/2017	06/2019	03/2024	57

35	UTKAL D AND E COAL BLOCK	05/2016	01/2020	03/2024	50
36	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	12/2014	04/2021	05/2025	49
37	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA	04/2019	04/2022	03/2026	47
	PETROLEUM				
38	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	06/2009	12/2012	11/2024	143
39	IRUGUR-DEVANGONTHI POL PIPELINE	11/2012	02/2017	10/2025	104
40	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS	12/2015	04/2018	05/2026	97
41	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002	11/2015	03/2019	12/2024	69
42	KOCHI SALEM LPG PIPELINE PROJECT	12/2015	06/2019	02/2025	68
	POWER				
43	PARBATI HEP (4X200 MW) (NHPC) II	09/2002	09/2009	09/2024	180
44	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	09/2003	09/2010	05/2025	176
45	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	08/2008	06/2013	06/2026	156
46	BARH STPP(3X660MW) NTPC	02/2005	10/2011	08/2024	154
47	TAPOVAN-VISHNUGAD HEP (4X130MW)	11/2006	03/2013	12/2024	141
	RAILWAYS				
48	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	03/1995	11/2002	02/2024	255
49	KOTLPALLI-NARASAPUR (NL) (SCR)	12/2001	03/2009	03/2027	216
50	KHURDA ROAD-BOLANGIR(NL)ECOR	04/1994	03/2009	12/2026	213
51	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	09/1998	05/2008	03/2025	202
52	MANOHARABAD-KOTHPALL NEW LINE(SCR)	04/2006	03/2010	03/2025	180
	RENEWABLE ENERGY				
53	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	10/2017	11/2019	04/2022	29
	ROAD TRANSPORT AND HIGHWAYS				
54	4-LANNING OF CHAPRA-HAJIPUR	01/2011	07/2013	06/2024	131
55	PATNA-MUZZAFFARPUR	08/2010	02/2013	12/2023	130
56	4-LANING OF BRAHAMPORE-FARAKA	02/2011	08/2013	02/2024	126
57	VARANASI-AURANGABAD KM.786 TO KM.978.40	09/2011	03/2014	06/2024	123
58	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T	01/2014	11/2014	05/2024	114
	STEEL				
59	NEW SINTER PLANT AT BOKARO STEEL PLANT	03/2015	10/2017	01/2026	99
60	NMDC SLURRY PIPE LINE PROJECT - PHASE-1	11/2015	06/2023	05/2025	23
61	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP	11/2020	12/2023	10/2025	22
62	SCREENING PLANT-III AT KIRANDUL	03/2021	08/2024	10/2025	14
63	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY	11/2020	05/2023	02/2024	9
	TELECOMMUNICATIONS				
64	NETWORK FOR SPECTRUM	03/2012	07/2015	09/2023	98
65	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT	10/2014	03/2018	12/2023	69

66	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART	03/2020	06/2021	03/2024	33
	URBAN DEVELOPMENT				
67	DELHI MRTS PHASE-III	09/2011	03/2016	08/2021	65
68	AHMEDABAD METRO RAIL PROJECT PHASE 1	11/2014	12/2018	03/2024	63
69	BANGALORE METRO RAIL PROJECT PHASE-2	02/2014	02/2021	03/2025	49
70	BHOPAL METRO RAIL	11/2018	02/2023	12/2026	46
71	INDORE METRO RAIL	11/2018	02/2023	12/2026	46
	WATER RESOURCES				
72	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA	08/2017	09/2022	12/2026	51
73	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA	03/2017	12/2019	12/2023	48
74	POLAVARAM IRRIGATION PROJECT	02/2009	03/2020	03/2024	48
75	I AND D AND STP WORKS FOR BHAGALPUR	10/2017	09/2020	03/2024	42
76	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH	03/2019	07/2021	04/2024	33

N.B.: The concerned administrative Ministry may like to review these Projects in order to avoid further time overruns.

Table – D

Sector-wise List of Earliest (oldest) Projects (Maximum Five in Numbers) Without Milestones (as on 01-12-2023)

SN	PROJECTS	DATE OF APPROVAL	COST ORIGINAL (Rs. Crore)	COST ANTICIPATED (Rs. Crore)	CUMULATIVE EXPENDITURE (Rs. Crore)	ORIGINAL DATE OF COMMISSIONING	ANTICIPATED DATE OF COMMISSIONING
	COAL						
1	EPR ROHINI KARKATA OCP	01/2021	1,020	1,020	83	03/2025	03/2025
2	EXPANSION OF ASHOK OCP	05/2021	2,898	2,898	174	03/2026	03/2026
3	REVISED PROJECT REPORT MAGADH EXPANSION OCP	08/2020	7,254	7,254	965	03/2028	03/2028
4	EXPANSION PROJECT AMRAPALI OCP	08/2020	5,136	5,136	584	03/2028	03/2028
5	SONEPUR BAZARI EXPANSION OC	07/2021	5,366	5,366	343	03/2029	03/2029
	MINES						
6	POTTANGI BAUXITE MINES	05/2018	1,437	1,381	606	12/2024	05/2025
	POWER						
7	KIRU HYDRO ELECTRIC PROJECT	03/2019	4,288	4,288	1,387	08/2024	03/2026
8	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW)	10/2014	8,112	8,112	3,563	04/2020	09/2026
9	TEESTA VI HE PROJECT	03/2019	5,748	5,748	3,032	03/2024	08/2026
10	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES	12/2014	5,111	6,700	4,716	12/2018	12/2024
11	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN	08/2017	1,931	2,636	1,955	02/2020	03/2024
	PETROLEUM						
12	IRUGUR-DEVANGONTHI POL PIPELINE	11/2012	678	1,732	38	02/2017	01/2026
13	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL	04/2021	1,165	1,165	225	06/2024	07/2025
14	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA	04/2019	2,338	2,338	679	11/2028	11/2028
15	CGD PROJECT AT COIMBATORE DISTRICT	10/2018	2,998	2,998	305	03/2030	03/2030
16	CGD PROJECT AT SALEM DISTRICT	10/2018	1,304	1,304	101	03/2030	03/2030
	HEALTH AND FAMILY WELFARE						
17	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR	03/2019	1,404	1,404	252	09/2023	01/2024
18	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR	03/2019	1,828	1,828	879	09/2025	09/2025
	RAILWAYS						
19	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	02/1997	2,272	4,805	3,589	03/2021	12/2025
20	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF,	04/1991	329	1,510	2,264	N.A.	03/2024
21	PIRPAINTI-JASIDIH	04/2013	916	2,138	770	03/2022	03/2022

22	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP)	04/2010	2,398	2,398	197	03/2016	03/2016
23	KHURDA ROAD-BOLANGIR(NL)ECOR	04/1994	2,923	3,792	3,156	03/2009	12/2026
	ROAD TRANSPORT AND HIGHWAYS						
24	4-LANING OF KASHIPUR-SITARGANJ SECTION	11/2012	606	606	0	08/2016	08/2016
25	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR	01/2014	1,409	2,138	1,642	10/2016	02/2024
26	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785)	12/2015	1,083	1,414	1,070	06/2018	08/2023
27	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	03/2013	4,875	10,442	8,009	03/2016	12/2023
28	SIX-LANING OF BARWA ADDA-PANAGARH	04/2014	1,665	2,361	4,735	09/2016	01/2024
	TELECOMMUNICATIONS						
29	NETWORK FOR SPECTRUM	03/2012	13,334	13,334	21,913	07/2015	09/2023
	URBAN DEVELOPMENT						
30	KOCHI METRO RAIL PROJECT	07/2012	5,182	6,218	6,059	07/2017	09/2020
31	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	07/2013	23,136	37,276	26,637	03/2020	12/2023
32	NAGPUR METRO RAIL PROJECT PHASE II	12/2022	6,708	6,708	118	12/2027	12/2027
33	PUNE METRO RAIL PROJECT (PHASE 1)	12/2016	11,420	13,656	11,296	11/2021	03/2024
34	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I	10/2016	1,128	1,128	212	03/2022	06/2024
	DPIIT						
35	NATIONAL INDUSTRIAL CORRIDOR PROJECT	09/2011	20,084	20,084	9,713	03/2027	03/2027
36	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	11/2017	4,773	5,401	4,392	12/2019	N.A.

N.A.: Not Available.

Table-E

Sector-wise List of Earliest (oldest) Projects (Maximum Five in Numbers) Without Revised Cost Estimates

(as on 01-12-2023)

SN	PROJECTS	DATE OF APPROVAL	COST ORIGINAL (Rs. Crore)	COST REVISED(Rs. Crore)	CUMULATIVE EXPENDITURE (Rs. Crore)
	ATOMIC ENERGY				
1	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4	03/2013	39,849	0	40,276
	CIVIL AVIATION				
2	CCS INTERNATIONAL AIRPORT , LUCKNOW	06/2018	1,383	0	1,858
3	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI	08/2018	951	0	992
4	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN	07/2018	457	0	479
5	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA	01/2019	390	0	392
6	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH	02/2019	646	0	647
	COAL				
7	MADHUBAND NLW WASHERY	08/2010	289	0	298
	DEPARTMENT OF HIGHER EDUCATION				
8	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE	02/2019	655	0	689
	FINANCE				
9	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	12/2015	209	0	252
	PETROLEUM				
10	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI	09/2018	226	0	232
11	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI	10/2017	226	0	228
	POWER				
12	TEHRI PUMPED STORAGE PLANT(1000MW)	07/2006	1,657	0	5,961
13	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	12/2014	4,754	0	6,090
14	NORTH KARANPURA STPP (3X660 MW)	02/2014	14,367	0	15,217
15	TELANGANA SUPER THERMAL POWER PROJECT PHASE I	01/2016	10,599	0	11,228
16	NAITWAR MORI HEP	10/2017	648	0	1,213
	RAILWAYS				
17	WESTERN DEDICATED FREIGHT CORRIDOR	11/2007	16,592	0	47,476

18	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	04/2010	3,952	0	6,329
19	VIJAYAWADA-GUDUR	04/2015	3,246	0	5,288
20	SEVOK RANGPO, NEFR	04/2008	1,339	0	3,291
21	VIZIANAGARAM -SAMABALPUR 3RD LINE	01/1991	2,336	0	4,033
	ROAD TRANSPORT AND HIGHWAYS				
22	SIX-LANING OF BARWA ADDA-PANAGARH	04/2014	1,665	0	4,735
23	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM	12/2017	218	0	2,298
24	4LBERKHEDI TO GODPEHRA NH-44	02/2022	525	0	1,721
25	4-LANING OF BRAHAMPORE-FARAKA	02/2011	999	0	2,170
26	PATNA-MUZZAFFARPUR	08/2010	671	0	1,706
	TELECOMMUNICATIONS				
27	NETWORK FOR SPECTRUM	03/2012	13,334	0	21,913
	URBAN DEVELOPMENT				
28	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	07/2013	23,136	0	26,637
29	CHENNAI METRO RAIL LTD (PHASE 1)	02/2009	14,600	0	17,620
30	DELHI MRTS PHASE-III	09/2011	38,585	0	40,284
31	AHMEDABAD METRO RAIL PROJECT PHASE 1	11/2014	10,773	0	11,961
32	KOCHI METRO RAIL PROJECT	07/2012	5,182	0	6,059
	WATER RESOURCES				
33	POLAVARAM IRRIGATION PROJECT	02/2009	10,151	0	20,985
34	SAIDPUR SEWER NETWORK PATNA	04/2015	269	0	478
35	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	12/2014	226	0	363
36	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L	03/2017	666	0	690

N.B.: The concerned administrative Ministry may like to review these Projects in order to firm-up revised cost estimates.

Table-F

Sector-wise List of Earliest (oldest) Projects (Maximum Five in Numbers) Without Revised Commissioning Schedule (as on 01-12-2023)

SN	SECTOR/ PROJECT	DATE OF APPROVAL	ORIGINAL DATE OF COMMISSIONING	REVISED DATE OF COMMISSIONING	ANTICIPATED DATE OF COMMISSIONING
	COAL				
1	HADLA LIGNITE MINE PROJECT(1.90 MTPA)	03/2015	09/2019	N.A.	09/2019
2	BITHNOK LIGNITE THERMAL POWER STATION	03/2015	09/2020	N.A.	09/2020
3	BARSINGSAR THERMAL POWER STATION EXTENSION	03/2015	09/2020	N.A.	09/2020
4	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA)	03/2015	12/2019	N.A.	12/2019
	DEPARTMENT OF HIGHER EDUCATION				
5	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD	09/2012	03/2016	N.A.	03/2016
6	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA	01/2010	10/2012	N.A.	10/2012
7	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE	02/2019	06/2020	N.A.	06/2020
8	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I.	03/2020	07/2022	N.A.	07/2022
	DONER				
9	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR	04/2014	09/2017	N.A.	09/2017
	FINANCE				
10	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI	11/2017	11/2021	N.A.	11/2022
11	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA	07/2018	04/2022	N.A.	04/2022
	HEALTH AND FAMILY WELFARE				
12	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	10/2016	03/2020	N.A.	03/2020
13	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITIUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST	09/2017	03/2020	N.A.	03/2020
	POWER				
14	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW	07/2012	08/2017	N.A.	08/2017
	RAILWAYS				
15	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL	04/2007	N.A.	N.A.	N.A.
16	NADIKUDE-SRI KALAHASTI	04/2011	03/2021	N.A.	03/2021
17	WESTERN DEDICATED FREIGHT CORRIDOR	11/2007	03/2020	N.A.	03/2020
18	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K	04/2017	03/2022	N.A.	03/2022
19	KOTTAVALSA - KORAPUT DOUBLING	04/2015	03/2022	N.A.	03/2022
	ROAD TRANSPORT AND HIGHWAYS				
20	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM	03/2015	01/2017	N.A.	01/2017
21	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K	03/2015	N.A.	N.A.	N.A.
22	CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD	03/2015	N.A.	N.A.	N.A.

23	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER	12/2015	N.A.	N.A.	N.A.
24	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	12/2017	12/2019	N.A.	12/2019
	URBAN DEVELOPMENT				
25	CHENNAI METRO RAIL LTD (PHASE 1)	02/2009	12/2015	N.A.	12/2015
	WATER RESOURCES				
26	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH	03/2017	11/2019	N.A.	02/2022
27	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA	05/2017	09/2021	N.A.	09/2021
28	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI	12/2018	01/2021	N.A.	03/2022
29	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO	05/2017	05/2020	N.A.	05/2020
30	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE	12/2014	04/2020	N.A.	04/2020

N.A.: Not Available.

.

TABLE-1

EXECUTIVE SUMMARY COSTING Rs. 150 Crore and above			
Sl.No.	Sector	Projects on Monitor	Projects Additionally Delayed
1	ROAD TRANSPORT AND HIGHWAYS	1034	94
2	RAILWAYS	247	9
3	PETROLEUM	158	17
4	COAL	125	1
5	POWER	98	13
6	WATER RESOURCES	41	0
7	CIVIL AVIATION	29	8
8	URBAN DEVELOPMENT	27	1
9	DEPARTMENT OF HIGHER EDUCATION	21	4
10	STEEL	9	2
11	MINES	8	2
12	HEALTH AND FAMILY WELFARE	8	1
13	TELECOMMUNICATIONS	6	0
14	ATOMIC ENERGY	5	0
15	HOME AFFAIRS	5	0
16	FINANCE	3	0
17	DPIIT	2	0
18	SHIPPING AND PORTS	1	0
19	SOCIAL JUSTICE	1	0
20	DEFENCE PRODUCTION	1	0
21	DONER	1	0
22	RENEWABLE ENERGY	1	0
	Total	1831	152

TABLE-2

Month wise List of Completed Projects Costing Rs. 150 crore and above during 2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
	April,2023			
	PETROLEUM			
1	SITARGANJ LPG PROJECT Central Sector Projects(INDIAN OIL CORPORATION LIMITED) - [N16000282]	160.10	02/2020	125.58
2	REVAMPING OF EXISTING FACILITIES/ AUGMENTATION OF FACILITIES AT BAITALPUR DEPOT FOR (INDIAN OIL CORPORATION LIMITED) - [N16000303]	318.80	08/2021	224.25
3	LPG BP PROJECT JODHPUR (INDIAN OIL CORPORATION LIMITED) - [N16000318]	229.80	-	165.84
4	AUGMENTATION OF LPG IMPORT TERMINAL FROM 0.6 MMTPA TO 2.5 MMTPA AT KANDLA, GUJARAT (INDIAN OIL CORPORATION LIMITED) - [N16000336]	588.20	-	393.17
5	ETHANOL PRODUCTION FROM PSA OFF GAS BASED ON LANZATECH TECHNOLOGY AT PANIPAT REFINERY (INDIAN OIL CORPORATION LIMITED) - [N16000353]	598.00	02/2020	679.20
6	SULTANPUR JHAJJAR HISSAR PIPELINE (SJHPL) PROJECT (GAS AUTHORITY OF INDIA LIMITED) - [N16000355]	286.42	08/2020	241.80
7	CITY GAS DISTRIBUTION NETWORK PROJECT AT RUPNAGAR Central Sector Projects(BHARAT PETROLEUM CORPORATION LIMITED) - [N16000476]	172.70	06/2023	122.76
	POWER			
8	EASTERN REGION STRENGTHENING SCHEME-XII (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000164]	522.29	11/2016	481.11
9	ESTABLISHMENT OF 220/66KV GIS AT UT CHANDIGARH ALONG WITH 220KV D/C LINE FROM CHANDIGARH GIS TO 400/ (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000242]	322.30	02/2019	206.86
10	SYSTEM STRENGTHENING SCHEME IN NORTH REGION XXXVII (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000245]	379.95	12/2019	277.82
11	EASTERN REGION STRENGTHENING SCHEME-XVIII Central Sector Projects(POWER GRID CORPORATION OF INDIA LIMITED) - [N18000258]	3,500.00	07/2020	3,183.32
12	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BHUJ-II (2000 MW) IN GUJARAT (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000301]	1,031.00	08/2021	1,024.67
13	NORTHERN REGION SYSTEM STRENGTHENING - XL (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000308]	572.98	12/2020	306.67
14	EASTERN REGION STRENGTHENING SCHEME - XXIII (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000315]	239.89	06/2021	167.56
	HEALTH AND FAMILY WELFARE			
15	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GORAKHPUR (U.P.) (HLL Infra Tech Services Limited) - [N21000025]	785.00	04/2020	642.64
	ROAD TRANSPORT AND HIGHWAYS			

Month wise List of Completed Projects Costing Rs. 150 crore and above during 2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
16	CONSTRUCTION OF 2-LANE ROAD FROM EXISTING KM 21.500 OF HUNLI-ANINI ROAD(NEAR ITHUN BRIDGE) TO KM 37 (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000616]	245.79	12/2019	188.33
17	TWO LANING OF EXISTING KHUPA HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 0.000 (KHUPA) TO KM. (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000690]	198.22	11/2020	164.05
18	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF FLEXIBLE PAVEMENT FROM KM 42.80 TO KM 60.30 ON NH NO.1 (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001182]	205.95	01/2021	164.00
19	SINNAR-SHIRDI (INCLUDING SINNAR BYPASS) PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001496]	1,026.00	08/2022	868.51
	URBAN DEVELOPMENT			
20	NAGPUR METRO RAIL (NAGPUR METRO RAIL CORPORATION LTD) - [N28000085]	8,680.00	03/2018	8,491.14
	May,2023			
	ROAD TRANSPORT AND HIGHWAYS			
21	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR SECTION OF NH-144A FROM CANAL HEAD (KM 0 (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000866]	404.17	02/2021	324.05
22	STRENGTHENING WITH PAVED SHOULDER FROM KM 30/0 TO KM 46/0, KM 54/0 TO KM 61/0, KM 69/0 TO KM 80/0 AN (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001152]	160.00	09/2021	142.53
23	BALANCE WORK FOR "IMPROVEMENT OF EXISTING SINGLE INTERMEDIATE LANE ROAD OF NH-44 TO BE 2-LANE ROAD W (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001243]	166.94	12/2020	113.72
24	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 66.00 TO KM 81.00 (DESIGN CHAINAGE 65.923 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001250]	278.46	03/2022	246.11
25	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 284.92 TO KM 314.25 (PACKAGE EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001295]	347.78	03/2027	276.79
26	KAILASHAHAR TO KHOWAI PKG-2 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001311]	206.78	07/2022	197.72
27	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-08) (CH. 214.260 - CH. 247.31) [START OF ROB NEAR EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001577]	1,297.25	11/2022	950.33
28	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-8) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001578]	580.79	10/2022	552.88
29	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-5) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001583]	820.02	11/2021	405.35

Month wise List of Completed Projects Costing Rs. 150 crore and above during 2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
30	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (AJ/SR-PACKAGE-4) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001585]	542.70	06/2022	444.17
	June,2023			
	PETROLEUM			
31	BOKARO-ANGUL PIPELINE PROJECT (GAS AUTHORITY OF INDIA LIMITED) - [N16000274]	3,437.00	12/2020	2,463.30
32	PIPELINE REPLACEMENT PROJECT (PRP-VI) (OIL & NATURAL GAS CORPORATION LIMITED) - [N16000370]	763.92	12/2020	830.87
33	SULPHUR FORMING UNIT IN SRU EPC(HINDUSTAN PETROLEUM CORPORATION LIMITED) - [N16000408]	210.94	08/2021	177.86
	POWER			
34	AMELIA COAL MINE Central Sector Projects(THDC INDIA LIMITED) - [N18000252]	2,104.21	09/2020	890.47
35	NOKHRA EPC(NATIONAL THERMAL POWER CORPORATION) - [N18000282]	1,722.14	09/2021	1,710.02
	HEALTH AND FAMILY WELFARE			
36	LHMC NEW DELHI-RE-DEVELOPMENT (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000003]	414.11	11/2013	586.50
37	LGBRIMH-TEZPUR, ASSAM (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000007]	175.57	12/2014	179.15
38	AIIMS - MOTHER AND CHILD BLOCK (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000008]	204.44	05/2017	285.00
39	AIIMS - OPD(NEW) (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000009]	293.65	05/2017	299.76
40	CONSTRUCTION OF HOSPITAL BLOCK, IIT, KHARAGPUR (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000010]	168.90	05/2017	182.10
41	CONSTRUCTION OF HOSPITAL AND OPD BLOCK NCI JHAJJAR (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000011]	505.58	03/2018	586.96
42	SATELLITE CENTRE PGI CHANDIGARH SANGRUR PUNJAB (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000012]	152.95	02/2018	171.90
43	NEIGRIHMS SHILLONG MEGHALYA (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000013]	363.99	05/2018	321.00
44	CNCI KOLKATA WEST BENGAL (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000015]	244.00	09/2018	224.92
45	RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS, NAGPUR MAHARASTRA Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000016]	274.19	03/2019	259.46

Month wise List of Completed Projects Costing Rs. 150 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
46	RESIDENTIAL COMPLEX AND OPD BLOCK, AIIMS-MNAGLAGIRI GUNTUR, ANDHRA PRADESH Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000017]	272.19	03/2019	268.59
47	RESIDENTIALCOMPLEX AND OPD BLOCK, AIIMS, KALYANI WEST BENGAL Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000018]	355.15	03/2019	321.31
48	GERIATRICS BLOCK- AIIMS DLEHI (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000019]	156.56	-	145.94
49	HOSPITAL AND TEACHING- AIIMS GUNTUR Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000020]	601.02	-	590.20
50	HOSPITAL AND MEDICAL COLLEGE AIIMS RAEBARELI Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000021]	268.84	-	269.92
51	SUPER SPECIALITY BLOCK PMSSY GOA Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000022]	249.01	-	244.64
52	HOSPITAL AND TEACHING- AIIMS NAGPUR Central Sector Projects(HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000023]	582.99	-	562.03
53	HOSPITAL AND TEACHING- AIIMS KALYANI (HOSPITAL SERVICES CONSULTANCY CORPORATION LTD) - [N21000024]	651.99	-	622.18
54	AIIMS BILASPUR (NBCC FOR HEALTH) - [N21000028]	1,351.00	09/2021	1,185.10
	RAILWAYS			
55	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP) (METROPOLITAN RAPID TRANSPORT PROJECTS) - [220100164]	495.44	03/2004	1,920.57
56	KODERMA-RANCHI VIA BARKAKANA (NL),ECR (EAST CENTRAL RAILWAYS) - [220100222]	1,033.07	-	3,881.88
57	SUKINDA ROAD - ANGUL (NL)(ECOR) (RAIL VIKAS NIGAM LTD.) - [220100325]	1,202.70	02/2015	2,488.95
58	AHMEDABAD-HIMMATNAGAR-UDAIPUR (WR) (WESTERN RAILWAY) - [N22000121]	829.74	03/2020	2,248.41
59	PALANPUR-SAMAKHAYALI (DL) (RAIL VIKAS NIGAM LTD.) - [N22000144]	1,548.66	12/2021	2,814.97
60	VIRAMGAM-SAMAKHIALI (DL) (WESTERN RAILWAY) - [N22000145]	1,037.15	03/2021	1,539.79
61	MADURAI-BODINAYAKKANUR (SOUTHERN RAILWAY) - [N22000201]	164.41	-	513.97
62	BANDEL-BOINCHI 3RD LINE (EASTERN RAILWAYS) - [N22000221]	288.35	-	603.92
63	BOINCHI-SHAKTIGARH 3RD LINE (EASTERN RAILWAYS) - [N22000238]	175.80	-	454.29
64	BAZAR SAU -AZIMGANJ JN. DOUBLING (EASTERN RAILWAYS) - [N22000302]	255.64	-	415.43
65	VIJAYWADA-GUDUGOLANU-BHIMAVARAM-NARSAPUR DL (221 KM) (RAIL VIKAS NIGAM LTD.) - [N22000313]	1,503.71	03/2020	4,483.77
66	HUBLI- CHIKJAJUR (SOUTH WESTERN RAILWAY) - [N22000325]	1,156.94	03/2020	1,590.73

Month wise List of Completed Projects Costing Rs. 150 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
67	HAJIPUR - BACHAWARA (EAST CENTRAL RAILWAYS) - [N22000334]	678.54	03/2019	1,089.30
68	SURENDRA NAGAR RAJKOT (WESTERN RAILWAY) - [N22000392]	1,002.39	03/2021	867.09
69	DOUBLING OF TRACK BETWEEN GOOTY AND DHARMAVARAM OF SOUTH CENTRAL RAILWAY (RAIL INDIA TECHNICAL AND ECONOMIC SERVICE) - [N22000394]	636.38	03/2021	1,081.75
70	ROURKELA JHARSUGUDA THIRD LINE 101 KM (SOUTH EASTERN RAILWAY) - [N22000395]	969.83	03/2020	1,396.80
71	DAUND-GULBARGA - DOUBLING (224.9 KM) AND PUNE-GUNTAKAL - ELECTRIFICATION (641.37 KM) (RAIL VIKAS NIGAM LTD.) - [N22000407]	713.48	03/2020	3,240.14
72	SAMBALPUR - TITLAGARH - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000410]	948.04	03/2020	2,517.11
73	RAIPUR - TITLAGARH - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000411]	1,402.02	03/2020	1,479.06
74	BHIMSEN - JHANSI DOUBLING WITH ELECTRIFICATION (RAIL VIKAS NIGAM LTD.) - [N22000413]	1,183.25	12/2020	2,256.64
75	BINA - KOTA DOUBLING WITH RE (RAIL VIKAS NIGAM LTD.) - [N22000414]	1,485.85	12/2020	2,606.08
76	INDARA - DOHRIGHAT GAUGE CONVERSION. (NORTH EASTERN RAILWAY) - [N22000456]	213.00	04/2016	277.23
77	JODHPUR (RAI KA BAGH) - DEGANA DOUBLING (145 KM) (NORTH WESTERN RAILWAY) - [N22000466]	808.85	08/2022	806.65
78	AUNRIHAR - JAUNPUR PATCH DOUBLING . (NORTH EASTERN RAILWAY) - [N22000469]	600.00	01/2022	406.77
79	GEVRA ROAD PENDRA ROAD (Indian Railway Construction Company Limited) - [N22000488]	2,288.00	03/2022	2,139.95
	ROAD TRANSPORT AND HIGHWAYS			
80	FOUR LANING OF KOILWAR TO BHOJPUR (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000482]	814.04	01/2020	1,089.89
81	FOUR LANING OF BHOJPUR TO BUXAR (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000506]	642.41	10/2020	786.78
82	CONSTRUCTION OF NH-24 4-LANE BYPASS STARTING FROM KM 479.500 OF NH-24 AND TERMINATING AT KM 17.600 O (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000722]	305.00	07/2019	236.44
83	FOUR LANING OF ALIGARH - KANPUR SECTION PKG-I FROM ALIGARH - BHADWAS (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000792]	809.07	06/2022	1,202.13
84	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-II) EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001279]	216.49	07/2022	370.83
	July,2023			
	PETROLEUM			
85	DHAMRA-ANGUL PIPELINE PROJECT (GAS AUTHORITY OF INDIA LIMITED) - [N16000272]	1,933.00	12/2020	2,103.90
86	HARIDWAR RISHIKESH DEHRADUN PIPELINE PROJECT (GAS AUTHORITY OF INDIA LIMITED) - [N16000390]	217.92	04/2021	148.40

Month wise List of Completed Projects Costing Rs. 150 crore and above during 2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
87	CITY GAS DISTRIBUTION NETWORK PROJECT AT SAHARANPUR Central Sector Projects(BHARAT PETROLEUM CORPORATION LIMITED) - [N16000475]	186.70	06/2023	184.32
	ROAD TRANSPORT AND HIGHWAYS			
88	TWO LANING OF AKAJAN LIKABALI BAME ROAD ON EPC BASIS FROM EXISTING KM 71.000 TO KM 99.000 (DESIGN KM (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000678]	284.09	03/2021	284.02
89	TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 17.000 (KHUPA) TO KM. 34.00 (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000679]	195.23	11/2020	209.93
90	TWO LANING OF EXISTING HAYULIANG HAWAI ROAD ON EPC BASIS FROM DESIGN KM. 34.000 TO KM. 51.825 [EXIST (NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000680]	203.36	11/2020	211.33
91	4L FROM KM 42.000 TO KM 80.00 OF DODABALLAPUR BYPASS TO HOSKOTE SECTION OF NH-648 (OLD NH- 207) ON H PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001510]	1,278.00	02/2021	950.43
	August,2023			
	PETROLEUM			
92	CONSTRUCTION OF GRASS ROOT PETROLEUM TOP AT ATCHUTAPURAM, ANDHRA PRADESH (INDIAN OIL CORPORATION LIMITED) - [N16000342]	466.00	04/2021	415.73
	ROAD TRANSPORT AND HIGHWAYS			
93	SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR PPP (BOT)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000205]	1,047.00	06/2014	1,855.00
94	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 71/00 TO 99/83 IN MIZORAM TO SUPPORT KALADAN MULTI MOD ITEM RATE(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000308]	193.69	10/2010	364.32
95	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 0.00 (ON NH-54 NEAR LAWNGTLAI) ITEM RATE(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000415]	195.04	10/2010	415.11
96	FOUR LANING OF FORBESGANJ - JOGBANI (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000501]	322.09	04/2018	286.33
97	REHABILITATION AND UP-GRADATION OF BIRAMITRAPUR TO BRAHMANI BYPASS (PKG-I) Central Sector Projects(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000699]	476.56	11/2020	311.77
98	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF KOIDA (KM206.20) TO RAJAMUNDA (KM 25 (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000731]	953.09	05/2020	731.39
99	SIX LANNING OF NH-5 (NEW NH-16) FROM TANGI TO BHUBANESHWAR (KM 355.000 TO KM 414.000) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000844]	806.11	04/2021	737.93
100	SIX / FOUR LANING OF NH 5 (NEW NH 16) FROM PUINTOLA TO TANGI (KM. 284.000 TO KM. 355.000) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000845]	538.41	12/2020	415.11

Month wise List of Completed Projects Costing Rs. 150 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
101	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF NANDAKUMAR-CONTAI-CHAN (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000876]	396.86	09/2019	325.22
102	WIDENING TO 2LPS FROM 58/00 TO 116/10 OF NH-153B (NAKTIDEUL TO BOUDH) IN THE STATE OF ODISHA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000915]	206.88	04/2018	123.50
103	WIDENING TO 2LPS FROM 173/37 TO 229/40 OF NH-59 IN THE STATE OF ODISHA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000916]	214.23	08/2018	179.48
104	CONSTRUCTION OF A NEW 2-LANE HIGHWAY FROM KM 38/00 TO 71/00 IN MIZORAM TO SUPPORT KALADAN MULTI MOD (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001181]	186.96	09/2014	312.50
105	WIDENING TO 2-LANE WITH PAVED SHOULDER IN/C GEOMETRIC IMPROVEMENT FROM KM 397.00 TO KM 422.00 (25 K EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001307]	197.67	12/2022	211.12
106	2ND FLYOVER (LCW) PARALLEL TO EXISTING FLYOVER IN KISHANGANJ TOWN. EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001713]	150.21	06/2020	150.98
	September,2023			
	STEEL			
107	NMDC INTEGRATED STEEL PLANT (NATIONAL MINERAL DEVELOPMENT CORPORATION (NMDC)) - [N12000086]	15,525.00	05/2015	23,191.55
	PETROLEUM			
108	BARAUNI-GUWAHATI PIPELINE (GAS AUTHORITY OF INDIA LIMITED) - [N16000334]	3,308.00	12/2021	3,687.10
109	RESITEMENT OF RANCHI AND DHANBAD OLD POL DEPOT AT BOKARO. (BHARAT PETROLEUM CORPORATION LIMITED) - [N16000373]	248.55	06/2022	232.05
	ROAD TRANSPORT AND HIGHWAYS			
110	CONSTRUCTION OF MAJOR BRIDGE WITH APPROACHES ACROSS PRANHITA RIVER AT KM 57.300 ON NH-63(16) EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000252]	168.30	-	100.56
111	MANGAWA-MP/UP BORDER SECTION OF NH-27 (4L) IN MP BOT (TOLL)(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000412]	410.72	04/2015	392.45
112	6-LANING OF EXISTING 2-LANE (I) NANDIGAMA BYPASS FROM KM 220.700 TO KM 226.600 (DESIGN CHAINAGE FROM (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000718]	328.67	06/2019	333.18
113	UPGRADATION OF MORENA-PORSA ROAD TO 2L + PS (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000872]	166.21	08/2018	155.10
114	UPGRADATION OF MAKSUDANGARH-SIRONJ ROAD TO 2L + PS (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000894]	279.44	03/2018	234.24
115	AKOT TO ANJANGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001006]	245.77	06/2019	221.84

Month wise List of Completed Projects Costing Rs. 150 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
116	KHAMGAON TO SHEGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001009]	203.21	05/2019	163.81
117	SHEGAON TO DEORI PHATA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001010]	373.10	05/2019	320.45
118	NANDGAON TO MORSHI (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001014]	385.87	06/2019	258.29
119	MORSHI TO ACHALPUR (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001015]	341.16	06/2019	247.86
120	MORSHI TO MAH/MP BORDER (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001016]	471.61	06/2019	321.02
121	KATOL TO WARUD (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001019]	463.62	06/2019	265.78
122	MANGAON TO DIGHI PORT (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001024]	457.52	07/2019	426.61
123	INDAPAUR TO AGARDANDA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001025]	355.17	07/2019	318.68
124	PATGAON KHOPOLI SECTION I (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001028]	170.00	12/2019	125.80
125	DEORI TO AMGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001032]	409.62	05/2019	290.44
126	KARAD TO VITA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001049]	344.85	12/2019	281.41
127	SANGOLA TO JATH (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001052]	257.38	12/2019	166.31
128	KARAD TO TAGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001053]	537.81	06/2019	245.41
129	TEMBHURNI PANDHARPUR MANGALWEDHA MARWADE UMDI (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001056]	422.02	07/2019	302.13
130	SHIVUR TO YEOLA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001059]	181.08	12/2019	97.86
131	LATUR TO PANGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001066]	336.47	12/2019	203.39
132	CHIKLI TO TAKARKHED (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001083]	393.10	12/2019	255.24
133	BODHWAD TO STATE BORDER (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001086]	178.26	07/2019	159.96

Month wise List of Completed Projects Costing Rs. 150 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
134	MALEGAON TO RISOD (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001089]	303.24	12/2019	199.08
135	ARNI TO NAIGAINBANDI (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001093]	309.94	12/2019	207.17
136	NAIGAONBANDI TO MANGRULPIR (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001094]	244.04	03/2019	177.94
137	TALEGAON TO GONAPUR (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001096]	264.41	03/2019	200.42
138	WARDHA TO HINGAGHAT (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001098]	216.90	12/2019	164.00
139	SARAD VANI PIMPALGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001103]	250.46	07/2019	198.32
140	VADPALE TO BHOGAN KHURD (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001115]	1,598.47	11/2019	1,277.25
141	GADCHIROLI TO MUL (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001116]	484.15	06/2019	456.25
142	MUL TO CHANDRAPUR (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001117]	162.34	07/2019	107.56
143	SAKOLI TO BHANDARA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001118]	362.96	06/2019	273.57
144	BHOKAR TO SARSAM (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001128]	295.09	07/2019	186.27
145	PARSHURAM GHAT TO ARAWALI (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001133]	983.14	12/2019	1,108.30
146	WAKED TO TALEGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001135]	1,244.75	02/2019	1,025.72
147	KALMATH TO ZARAP (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001137]	1,338.13	03/2020	1,346.39
148	RISOD TO HINGOLI (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001149]	355.99	12/2019	247.60
149	CONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS WITH FLEXIBLE PAVEMENT ON KHALGHAT TO SARWARDEWLA ROAD (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001198]	264.50	03/2021	215.21
150	SIX LANING OF EXISTING 4-LANE ROAD FROM GUNDUGOLANU (DESIGN KM 1023.280) TO KALAPARRU (DESIGN KM 105 EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001298]	597.67	01/2020	614.20
151	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (1A PACKAGES) EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001312]	167.95	06/2022	84.16

Month wise List of Completed Projects Costing Rs. 150 crore and above during 2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
152	4-LANING OF DEWAS-UJJAIN OF SECTION NH-148 NG FROM KM 0+000 TO KM 41.42 IN MP ON HAM MODE PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001340]	716.00	07/2021	621.09
153	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 29 EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001517]	1,523.77	04/2023	963.14
154	4 LANING OF PATHRAPALI TO KATGHORA FROM KM.53.300 TO KM.92.600 PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001592]	865.10	12/2022	655.88
	October,2023			
	PETROLEUM			
155	PARADIP SOMNATHPUR HALDIA PIPELINE (INDIAN OIL CORPORATION LIMITED) - [N16000345]	1,297.50	10/2021	1,129.18
	RAILWAYS			
156	KHURDA ROAD - BARANG 3RD LINE (DL) (ECOR) (RAIL VIKAS NIGAM LTD.) - [220100327]	133.41	03/2009	524.27
157	DANKUNI-CHANDANPUR 4TH LINE, 1ST PHASE OF DANKUNI-SHAKTIGARH 4TH LINE WITH MM BARUIPARA FURFURA NL (EASTERN RAILWAYS) - [N22000229]	365.17	03/2017	686.71
158	ROHTAK-MEHAM HANSI (NORTHERN RAILWAY) - [N22000272]	287.00	12/2011	686.20
159	SAMBALPUR-TALCHER DOUBLING (EAST COAST RAILWAY) - [N22000315]	1,111.99	02/2019	1,152.38
160	EASTERN DEDICATED FREIGHT CORRIDOR PROJECT Central Sector Projects(DEDICATED FREIGHT CORRIDOR CORPORATION OF INDIA LTD) - [N22000346]	11,589.00	-	31,304.00
161	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000451]	760.00	03/2020	1,860.91
162	TALGARIA TO BOKARO N/CABIN DOUBLING(38 KM) (SOUTH EASTERN RAILWAY) - [N22000509]	390.39	12/2021	438.04
	ROAD TRANSPORT AND HIGHWAYS			
163	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000574]	683.83	07/2016	778.05
164	WIDENING, STRENGTHENING AND RECONSTRUCTION OF NH-552-EXTN FROM KM 76/600 TO 112/00 (SAWAI MADHOPUR (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000950]	187.82	10/2019	151.49
165	UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM KM . 0/0 TO 43/900 OF KUNDAL-NAYA KHEDA-JHADOL-SOM- (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000958]	370.30	12/2019	336.24
166	STRENGTHENING AND WIDENING TO 2 LANE WITH PAVED SHOULDER FROM KM 103.865 TO 142.050 (GAYA-GOH) OF NH (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001000]	153.24	-	123.99

Month wise List of Completed Projects Costing Rs. 150 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
167	WIDENING OF EXISTING ROAD TO 2 LANE NH STANDARDS ALONG WITH IMPROVEMENT AND REALIGNMENT FROM NECHIPU (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001194]	1,979.00	-	1,253.04
168	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 0.00 TO KM 44.35 (PACKAGE 1) EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001289]	403.68	03/2027	346.74
169	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 314.25 TO KM 351.383 (PACKAG EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001296]	394.27	03/2027	412.07
170	BALANCE WORK OF 2-LANING OF LONGDING– TISSA- KHONSA ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNAC EPC(MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001373]	358.26	02/2024	335.05
171	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) SECTION OF NH-754K (PHASE-I) (AJ/SR-PACKAGE-7) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001565]	520.63	05/2023	424.59
172	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-3) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001574]	820.19	12/2022	516.89
173	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-4) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001575]	598.01	11/2022	410.35
174	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-1) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001576]	621.82	10/2022	481.16
175	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-6) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001579]	635.84	10/2022	454.51
176	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-3) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001580]	672.72	10/2022	580.29
177	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-5) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001581]	515.45	10/2022	411.41
178	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-3) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001582]	732.84	01/2022	575.92
179	RASISAR (NEAR BIKANER)-DEOGARH (NEAR DHANDHANIYA) (PHASE-I) (AJ/RD-PACKAGE-2) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001584]	676.19	01/2022	537.08
180	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (AJ/SR-PACKAGE-9) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001586]	656.57	06/2022	563.89
181	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-5) EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001613]	584.37	03/2023	429.13
182	BALANCE WORKS OF 4L AMRAVATI CHIKHLI (PKG IV) [NANDURA TO CHIKHLI FROM KM. 315.00 TO KM. 360.00] HAM(Hybrid Annuity Mode)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001802]	583.61	05/2023	320.28
	DEPARTMENT OF HIGHER EDUCATION			
183	CONSTRUCTION OF VARIOUS BUILDINGS UNDER PHASE 1C AT IIT ROPAR, PUNJAB (CPWD OF HIGHER EDUCATION) - [N28000120]	430.00	05/2020	372.68

Month wise List of Completed Projects Costing Rs. 150 crore and above during 2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
	November,2023			
	COAL			
184	ANANTA OCP EXPANSION PH III (MAHANADI COAL FIELDS LIMITED) - [N06000225]	228.08	03/2012	398.14
	ROAD TRANSPORT AND HIGHWAYS			
185	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24000323]	588.95	11/2018	653.04
186	WIDENING TO 2LPS FROM 50/0 TO 140/9 OF NH-57 (SONEPUR TO MADHAPUR) IN THE STATE OF ODISHA (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24000913]	295.67	02/2017	242.48
187	2-LANING FROM MANU-SIMLUNG (PKG III) EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001249]	347.36	01/2022	224.48
188	CONSTRUCTION OF 2-LANE WITH HARD SHOULDER OF PEREN-DIMAPUR SECTION ON NH129A FROM DESIGN KM109.494 T EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001260]	257.15	04/2022	127.43
189	KAILASHAHAR TO KHOWAI PKG-5 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001308]	332.14	07/2022	148.07
190	KAILASHAHAR TO KHOWAI PKG-3 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001310]	280.91	07/2022	202.06
191	KHELLANI-KHANABAL PKG-6 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001324]	285.28	09/2022	218.89
192	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001329]	165.54	07/2022	85.02
193	DABOKA KATHKATI PACKAGE-2 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001364]	335.88	01/2024	220.39
194	DABOKA KATHKATI PACKAGE-4 EPC(NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.) - [N24001365]	260.07	12/2023	290.49

TABLE-3

Month wise List of Deleted Projects Costing Rs. 150 crore and above during 2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of Commissioning	Cumulative Expenditure (Rs. crore)
	April,2023			
	ROAD TRANSPORT AND HIGHWAYS			
1	SIX LANING OF SHAMLA JI TO MOTACHILODHA FROM KM 401.200 TO KM 494.410 (LENGTH 93.210 KM) SECTION OF (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000801]	1,052.21	12/2020	570.86
	May,2023			
	PETROLEUM			
2	ENNORE-TRICHY-MADURAI LPG PIPELINE (INDIAN OIL CORPORATION LIMITED) - [N16000162]	711.00	06/2020	11.12
	September,2023			
	FERTILISERS			
3	AN MELT PROJECT AT RCF TROMBAY (RASHTRIYA CHEMICAL & FERTILISER LIMITED) - [N08000019]	187.27	09/2024	18.53
4	INSTALLATION OF NEW NANO UREA FERTILIZER PLANT AT RCF TROMBAY (RASHTRIYA CHEMICAL & FERTILISER LIMITED) - [N08000020]	238.30	03/2024	0.30
	ROAD TRANSPORT AND HIGHWAYS			
5	2-LANING OF KRISHNAGIRI-TINDIVANAM (APPROVED LENHTH 170 KM) (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000213]	624.00	04/2014	402.65
	October,2023			
	RAILWAYS			
6	HUBLI-ANKOLA(NL),SWR (SOUTH WESTERN RAILWAY) - [220100193]	2,315.00	-	159.49
7	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR (NORTH EAST FRONTIER RAILWAY) - [N22000086]	385.20	03/2019	1,124.44
8	BHADRACHALAM-KOVVUR (SOUTH CENTRAL RAILWAY) - [N22000264]	923.23	-	2.46
9	MULTI MODAL LOGISTICS PARK AT VARNAMA (CONTAINER CORPORATION OF INDIA) - [N22000428]	343.00	03/2019	222.83
10	MULTI MODAL LOGISTICS PARK AT KAKINADA (CONTAINER CORPORATION OF INDIA) - [N22000431]	234.50	03/2019	14.14
	November,2023			

Month wise List of Deleted Projects Costing Rs. 150 crore and above during 2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of Commissioning	Cumulative Expenditure (Rs. crore)
	COMMERCE			
11	CONSTRUCTION OF A NEW STATE OF ART EDUCATIONAL CAMPUS FOR IIFT AT MAIDAN GARHI, NEW DELHI (NBCC FOR COMMERCE) - [N40000003]	302.64	10/2020	30.00

TABLE-4

Projects Added / Completed / Dropped / Frozen Rs. 150 Crore and above

No of Projects in Previous Month	1788
No of Projects Completed/Dropped/Frozen in Current Month	12
No of Projects added in Current Month	58
No of Projects Downgrade in Current Month	3
No of Projects in Current Month	1831

Project status Rs. 150 Crore and above

Number of Projects

With Respect To	Delayed	Ahead	On schedule	Without ODC but DOC available	Without D.O.C	Total
Original (Date)	845 (46.15%)	55 (3.00%)	623 (34.03%)	32 (1.75%)	276 (15.07%)	1831
Latest Approved (Date)	629 (34.35%)	58 (3.17%)	842 (45.99%)	25 (1.37%)	277 (15.13%)	1831

Project cost Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Cost overrun	
	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Project with No Revision in Cost	1407	19,28,074.05	21,11,860.58	10,14,184.30	48.00	1,83,786.53	9.50
Project with Revision in Cost	424	8,12,608.94	8,39,136.75	5,43,853.77	64.80	26,527.81	3.30
Total	1,831.00	27,40,682.99	29,50,997.33	15,58,038.07	52.80	2,10,314.34	7.67
Original Cost of All Projects							
Original Cost	1,831.00	25,10,577.59	29,50,997.33	15,58,038.07	52.80	4,40,419.74	17.54

Delayed Project cost Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Original (OCE)	845	13,71,037.20	17,17,722.69	10,69,065.69	62.20	3,46,685.49	25.29
Latest Approved (RCE)	629	10,69,152.47	12,30,342.65	7,70,386.59	62.60	1,61,190.18	15.08

Additional Delayed Project cost Rs. 150 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Latest Approved	152	1,36,784.20	1,53,928.07	97,664.22	63.40	17,143.87	12.50
Total	152	1,36,784.20	1,53,928.07	97,664.22	63.45	17,143.87	12.53

TABLE-5

Extent of cost overrun in projects with respect to original cost (Sector Wise) Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with cost overrun^			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	3	27,271.00	47,266.00	73.32
2	CIVIL AVIATION	29	18,497.53	20,525.69	10.96	6	3,968.50	6,574.52	65.67
3	COAL	125	1,71,555.14	1,79,101.97	4.40	10	29,660.38	38,561.20	30.01
4	FINANCE	3	786.27	831.04	5.69	1	209.00	262.00	25.36
5	MINES	8	7,559.78	9,166.30	21.25	3	4,992.00	6,657.97	33.37
6	STEEL	9	8,927.58	9,780.55	9.55	2	2,635.21	3,488.18	32.37
7	PETROLEUM	158	3,71,793.69	4,01,071.81	7.87	29	1,15,186.47	1,45,865.29	26.63
8	POWER	98	2,63,577.43	3,18,355.77	20.78	20	70,276.84	1,26,628.16	80.18
9	HEALTH AND FAMILY WELFARE	8	6,032.68	6,192.62	2.65	2	469.84	644.78	37.23
10	RAILWAYS	247	4,04,608.97	6,15,962.41	52.24	134	1,83,889.63	4,03,930.24	119.66
11	ROAD TRANSPORT AND HIGHWAYS	1034	7,50,853.29	7,89,866.89	5.20	185	1,72,032.67	2,17,323.96	26.33
12	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	0	0.00	0.00	0.00
13	TELECOMMUNICATIONS	6	39,418.57	39,472.90	0.14	1	185.27	239.60	29.32
14	URBAN DEVELOPMENT	27	2,83,820.79	3,09,241.35	8.96	7	1,17,061.56	1,42,561.32	21.78
15	WATER RESOURCES	41	23,466.28	69,700.98	197.03	9	12,532.31	58,856.49	369.64
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0.00
17	DEFENCE PRODUCTION	1	246.31	195.00	-20.83	0	0.00	0.00	0.00
18	DEPARTMENT OF HIGHER EDUCATION	21	9,846.15	10,301.36	4.62	4	1,595.78	2,152.30	34.87
19	HOME AFFAIRS	5	2,025.73	2,958.98	46.07	3	1,659.44	2,592.69	56.24
20	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
21	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0.00

Extent of cost overrun in projects with respect to original cost (Sector Wise) Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with cost overrun^			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
22	RENEWABLE ENERGY	1	271.90	366.12	34.65	1	271.90	366.12	34.65
Total		1831	25,10,577.59	29,50,997.33	17.54	421	7,48,670.80	12,09,371.82	61.54

^ - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-6

Extent of cost overrun in projects with respect to original cost (State Wise) Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore

						Projects with cost overrun^			
Sl.No	State	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ANDHRA PRADESH	106	1,42,565.75	1,99,445.55	39.90	31	60,258.33	1,17,535.17	95.05
2	ARUNACHAL PRADESH	28	49,473.75	64,435.96	30.24	1	6,285.33	21,247.54	238.05
3	ASSAM	59	59,993.68	67,859.35	13.11	7	18,317.12	27,585.72	50.60
4	BIHAR	93	1,13,905.20	1,37,601.82	20.80	31	38,975.70	63,746.16	63.55
5	GOA	11	6,567.98	6,622.46	0.83	1	303.90	390.83	28.60
6	GUJARAT	91	1,44,538.07	1,63,911.52	13.40	29	45,978.55	66,129.09	43.83
7	HARYANA	33	68,389.49	74,925.11	9.56	8	43,456.41	49,992.07	15.04
8	HIMACHAL PRADESH	27	26,047.08	38,577.48	48.11	8	10,926.82	23,674.77	116.67
9	JAMMU AND KASHMIR	45	67,805.30	1,02,813.20	51.63	3	4,997.72	40,014.62	700.66
10	KARNATAKA	81	1,03,610.81	1,07,576.24	3.83	19	14,407.05	19,868.07	37.91
11	KERALA	32	63,881.68	71,216.35	11.48	13	28,840.42	36,933.69	28.06
12	MADHYA PRADESH	88	76,281.52	87,862.77	15.18	13	18,197.77	30,002.69	64.87
13	MAHARASHTRA	218	2,07,187.13	2,32,350.40	12.15	30	81,319.07	1,13,256.01	39.27
14	MANIPUR	33	14,873.39	24,741.22	66.35	1	4,454.17	14,322.00	221.54
15	MEGHALAYA	14	5,372.73	12,735.93	137.05	1	906.46	8,324.28	818.33
16	MIZORAM	20	11,351.53	19,928.05	75.55	11	7,115.01	15,719.90	120.94
17	NAGALAND	36	13,251.84	17,602.25	32.83	2	2,699.59	7,050.00	161.15
18	ODISHA	83	1,17,545.00	1,24,436.94	5.86	19	17,542.18	24,535.39	39.87
19	PUNJAB	36	31,461.93	31,689.91	0.72	3	1,008.10	1,236.08	22.61
20	RAJASTHAN	73	82,119.63	87,299.34	6.31	3	13,624.08	18,978.32	39.30
21	SIKKIM	21	14,177.10	21,062.97	48.57	5	2,361.46	9,371.18	296.84
22	TAMIL NADU	75	2,13,325.91	2,36,151.20	10.70	31	52,774.78	76,937.05	45.78
23	TRIPURA	12	3,625.74	3,921.65	8.16	6	1,634.44	1,930.35	18.10
24	UTTAR PRADESH	126	1,58,512.87	1,80,470.66	13.85	36	49,321.11	72,143.19	46.27
25	WEST BENGAL	62	71,886.35	91,106.01	26.74	22	31,678.10	51,523.91	62.65
26	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18	3,118.54	9.53	2	655.03	945.73	44.38
27	DELHI	29	94,336.91	98,738.92	4.67	10	51,768.05	56,257.49	8.67
28	PUDUCHERRY	1	195.00	195.00	0.00	0	0.00	0.00	0.00
29	CHHATTISGARH	58	67,515.47	69,844.44	3.45	11	13,077.96	16,024.64	22.53
30	JHARKHAND	67	96,816.59	1,04,765.72	8.21	20	30,834.49	40,578.31	31.60
31	UTTARAKHAND	32	36,997.91	54,944.10	48.51	7	25,172.12	43,118.31	71.29
32	TELANGANA	57	38,675.18	41,562.81	7.47	7	13,264.18	16,151.81	21.77
33	LADAKH	9	3,193.43	3,353.10	5.00	1	480.33	640.00	33.24
34	MULTI STATE	66	3,02,248.46	3,68,130.36	21.80	29	56,034.97	1,23,207.45	119.88

Extent of cost overrun in projects with respect to original cost (State Wise) Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore

						Projects with cost overrun^			
Sl.No	State	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
Total		1831	25,10,577.59	29,50,997.33	17.54	421	7,48,670.80	12,09,371.82	61.54

^ - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-7

Extent of time overrun in projects with respect to original schedule Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	4	67,120.00	87,115.00	72 - 171
2	CIVIL AVIATION	29	18,497.53	20,525.69	10.96	21	14,561.08	16,852.73	4 - 48
3	COAL	125	1,71,555.14	1,79,101.97	4.40	50	65,955.94	70,576.86	12 - 156
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	-
5	MINES	8	7,559.78	9,166.30	21.25	7	7,333.99	8,940.51	5 - 58
6	STEEL	9	8,927.58	9,780.55	9.55	5	6,953.40	7,806.37	9 - 99
7	PETROLEUM	158	3,71,793.69	4,01,071.81	7.87	93	2,62,482.08	2,90,421.95	1 - 143
8	POWER	98	2,63,577.43	3,18,355.77	20.78	58	1,69,164.73	2,22,231.84	1 - 180
9	HEALTH AND FAMILY WELFARE	8	6,032.68	6,192.62	2.65	4	3,649.55	3,746.33	3 - 54
10	RAILWAYS	247	4,04,608.97	6,15,962.41	52.24	99	2,71,818.72	4,12,692.92	3 - 255
11	ROAD TRANSPORT AND HIGHWAYS	1034	7,50,853.29	7,89,866.89	5.20	448	3,06,982.63	3,36,025.99	1 - 131
12	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	1	5,369.18	5,362.27	45 - 45
13	TELECOMMUNICATIONS	6	39,418.57	39,472.90	0.14	2	709.62	709.62	33 - 69
14	URBAN DEVELOPMENT	27	2,83,820.79	3,09,241.35	8.96	16	1,64,605.84	1,83,614.14	3 - 63
15	WATER RESOURCES	41	23,466.28	69,700.98	197.03	19	15,940.23	61,836.98	21 - 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	-
17	DEFENCE PRODUCTION	1	246.31	195.00	-20.83	0	0.00	0.00	-
18	DEPARTMENT OF HIGHER EDUCATION	21	9,846.15	10,301.36	4.62	14	6,563.79	7,029.51	8 - 111
19	HOME AFFAIRS	5	2,025.73	2,958.98	46.07	4	1,826.42	2,759.67	5 - 80
20	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	-
21	DONER	1	151.33	151.33	0.00	0	0.00	0.00	-
22	RENEWABLE ENERGY	1	271.90	366.12	34.65	0	0.00	0.00	-
Total		1831	25,10,577.59	29,50,997.33	17.54	845	13,71,037.20	17,17,722.69	

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-8

Extent of time overrun in projects with respect to original schedule(State Wise) Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	State	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	106	1,42,565.75	1,99,445.55	39.90	28	85,382.15	1,39,085.73	3 - 216
2	ARUNACHAL PRADESH	28	49,473.75	64,435.96	30.24	12	11,758.04	26,720.25	4 - 176
3	ASSAM	59	59,993.68	67,859.35	13.11	28	37,629.63	45,417.00	2 - 102
4	BIHAR	93	1,13,905.20	1,37,601.82	20.80	46	78,158.99	95,991.52	2 - 154
5	GOA	11	6,567.98	6,622.46	0.83	5	3,229.74	3,316.67	20 - 48
6	GUJARAT	91	1,44,538.07	1,63,911.52	13.40	48	83,328.29	1,01,780.57	1 - 144
7	HARYANA	33	68,389.49	74,925.11	9.56	22	56,741.64	61,935.36	2 - 77
8	HIMACHAL PRADESH	27	26,047.08	38,577.48	48.11	7	9,322.85	17,739.22	19 - 180
9	JAMMU AND KASHMIR	45	67,805.30	1,02,813.20	51.63	23	34,550.49	69,471.79	1 - 255
10	KARNATAKA	81	1,03,610.81	1,07,576.24	3.83	35	56,393.72	59,505.63	2 - 153
11	KERALA	32	63,881.68	71,216.35	11.48	10	15,939.95	17,405.73	10 - 68
12	MADHYA PRADESH	88	76,281.52	87,862.77	15.18	39	43,697.93	52,066.66	3 - 76
13	MAHARASHTRA	218	2,07,187.13	2,32,350.40	12.15	114	1,28,065.31	1,58,292.36	1 - 97
14	MANIPUR	33	14,873.39	24,741.22	66.35	24	12,005.99	21,873.82	3 - 168
15	MEGHALAYA	14	5,372.73	12,735.93	137.05	6	2,065.06	2,010.44	15 - 111
16	MIZORAM	20	11,351.53	19,928.05	75.55	17	10,270.95	18,875.84	3 - 127
17	NAGALAND	36	13,251.84	17,602.25	32.83	15	6,813.93	11,164.34	3 - 132
18	ODISHA	83	1,17,545.00	1,24,436.94	5.86	41	58,307.56	63,842.81	5 - 213
19	PUNJAB	36	31,461.93	31,689.91	0.72	15	11,079.75	11,155.72	3 - 108
20	RAJASTHAN	73	82,119.63	87,299.34	6.31	24	42,044.66	47,363.35	2 - 84
21	SIKKIM	21	14,177.10	21,062.97	48.57	16	12,671.28	19,584.50	3 - 96
22	TAMIL NADU	75	2,13,325.91	2,36,151.20	10.70	41	82,565.76	94,026.14	2 - 171
23	TRIPURA	12	3,625.74	3,921.65	8.16	4	1,490.28	1,600.28	1 - 24
24	UTTAR PRADESH	126	1,58,512.87	1,80,470.66	13.85	48	93,815.31	1,08,646.23	4 - 92
25	WEST BENGAL	62	71,886.35	91,106.01	26.74	36	39,393.06	58,765.82	4 - 141
26	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18	3,118.54	9.53	4	1,436.12	1,436.12	42 - 59
27	DELHI	29	94,336.91	98,738.92	4.67	10	34,526.40	36,019.74	6 - 69
28	PUDUCHERRY	1	195.00	195.00	0.00	0	0.00	0.00	-
29	CHHATTISGARH	58	67,515.47	69,844.44	3.45	28	42,965.70	44,876.64	2 - 144
30	JHARKHAND	67	96,816.59	1,04,765.72	8.21	27	47,818.63	51,001.84	3 - 156
31	UTTARAKHAND	32	36,997.91	54,944.10	48.51	13	28,049.46	45,995.38	2 - 156
32	TELANGANA	57	38,675.18	41,562.81	7.47	15	18,375.80	20,703.87	3 - 180
33	LADAKH	9	3,193.43	3,353.10	5.00	3	1,269.45	1,429.12	10 - 37
34	MULTI STATE	66	3,02,248.46	3,68,130.36	21.80	41	1,79,873.32	2,08,622.20	3 - 202
Total		1831	25,10,577.59	29,50,997.33	17.54	845	13,71,037.20	17,17,722.69	

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-9

Extent of time overrun in projects with respect to latest schedule Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	Sector	No. of Projects	Latest Approved Cost	Anticipated Cost	Cost overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.61	4	86,285.00	87,115.00	72 - 171
2	CIVIL AVIATION	29	18,921.30	20,525.69	8.48	14	10,697.50	12,720.08	15 - 48
3	COAL	125	1,75,702.62	1,79,101.97	1.93	40	42,545.68	45,209.78	12 - 156
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	-
5	MINES	8	8,811.56	9,166.30	4.03	5	7,521.77	7,876.51	5 - 57
6	STEEL	9	9,780.55	9,780.55	0.00	5	7,806.37	7,806.37	9 - 99
7	PETROLEUM	158	3,95,253.20	4,01,071.81	1.47	48	1,07,956.51	1,13,459.34	0 - 97
8	POWER	98	2,97,794.47	3,18,355.77	6.90	39	1,43,853.11	1,62,686.20	1 - 156
9	HEALTH AND FAMILY WELFARE	8	6,194.73	6,192.62	-0.03	4	3,776.47	3,746.33	3 - 54
10	RAILWAYS	247	5,17,888.93	6,15,962.41	18.94	91	2,60,893.02	3,25,571.12	-22 - 216
11	ROAD TRANSPORT AND HIGHWAYS	1034	7,80,353.18	7,89,866.89	1.22	336	2,37,061.22	2,40,772.36	0 - 126
12	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.00	0	0.00	0.00	-
13	TELECOMMUNICATIONS	6	39,418.57	39,472.90	0.14	2	709.62	709.62	33 - 69
14	URBAN DEVELOPMENT	27	2,86,057.01	3,09,241.35	8.10	11	1,37,797.15	1,54,569.23	3 - 63
15	WATER RESOURCES	41	23,478.30	69,700.98	196.87	19	16,009.68	61,836.98	21 - 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	-
17	DEFENCE PRODUCTION	1	200.00	195.00	-2.50	0	0.00	0.00	-
18	DEPARTMENT OF HIGHER EDUCATION	21	10,282.57	10,301.36	0.18	8	3,659.66	3,671.04	15 - 42
19	HOME AFFAIRS	5	2,946.02	2,958.98	0.44	3	2,579.71	2,592.69	25 - 80
20	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	-
21	DONER	1	151.33	151.33	0.00	0	0.00	0.00	-
22	RENEWABLE ENERGY	1	366.12	366.12	0.00	0	0.00	0.00	-
Total		1831	27,40,682.99	29,50,997.33	7.67	629	10,69,152.47	12,30,342.65	

$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-10

Extent of cost overrun in projects with respect to latest cost Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost overrun (%)	Projects with cost overruns^ No.	Latest Approved Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.61	1	6,840.00	7,670.00	12.13
2	CIVIL AVIATION	29	18,921.30	20,525.69	8.48	4	3,356.54	5,538.79	65.01
3	COAL	125	1,75,702.62	1,79,101.97	1.93	7	5,042.53	8,442.02	67.42
4	FINANCE	3	786.27	831.04	5.69	1	209.00	262.00	25.36
5	MINES	8	8,811.56	9,166.30	4.03	1	667.23	1,021.97	53.17
6	STEEL	9	9,780.55	9,780.55	0.00	0	0.00	0.00	0.00
7	PETROLEUM	158	3,95,253.20	4,01,071.81	1.47	4	16,319.03	23,522.34	44.14
8	POWER	98	2,97,794.47	3,18,355.77	6.90	16	52,097.75	74,215.05	42.45
9	HEALTH AND FAMILY WELFARE	8	6,194.73	6,192.62	-0.03	1	244.97	273.00	11.44
10	RAILWAYS	247	5,17,888.93	6,15,962.41	18.94	104	1,67,068.51	2,74,918.20	64.55
11	ROAD TRANSPORT AND HIGHWAYS	1034	7,80,353.18	7,89,866.89	1.22	115	1,07,764.67	1,32,155.63	22.63
12	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.00	0	0.00	0.00	0.00
13	TELECOMMUNICATIONS	6	39,418.57	39,472.90	0.14	1	185.27	239.60	29.32
14	URBAN DEVELOPMENT	27	2,86,057.01	3,09,241.35	8.10	6	1,05,641.56	1,28,905.10	22.02
15	WATER RESOURCES	41	23,478.30	69,700.98	196.87	9	13,784.94	60,370.90	337.95
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0.00
17	DEFENCE PRODUCTION	1	200.00	195.00	-2.50	0	0.00	0.00	0.00
18	DEPARTMENT OF HIGHER EDUCATION	21	10,282.57	10,301.36	0.18	2	726.96	837.26	15.17
19	HOME AFFAIRS	5	2,946.02	2,958.98	0.44	1	277.35	290.33	4.68
20	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
21	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0.00
22	RENEWABLE ENERGY	1	366.12	366.12	0.00	0	0.00	0.00	0.00
Total		1831	27,40,682.99	29,50,997.33	7.67	274	4,84,999.31	7,24,063.19	49.29

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

TABLE-11

Extent of time & cost overrun in projects with respect to latest schedule&cost Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time$ & cost overruns^			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost Overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.61	1	6,840.00	7,670.00	171- 171
2	CIVIL AVIATION	29	18,921.30	20,525.69	8.48	3	2,876.21	4,898.79	39- 48
3	COAL	125	1,75,702.62	1,79,101.97	1.93	4	3,543.46	6,207.56	36- 114
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	0- 0
5	MINES	8	8,811.56	9,166.30	4.03	1	667.23	1,021.97	50- 50
6	STEEL	9	9,780.55	9,780.55	0.00	0	0.00	0.00	0- 0
7	PETROLEUM	158	3,95,253.20	4,01,071.81	1.47	2	12,909.91	19,629.21	9- 50
8	POWER	98	2,97,794.47	3,18,355.77	6.90	13	48,995.22	69,384.31	1- 141
9	HEALTH AND FAMILY WELFARE	8	6,194.73	6,192.62	-0.03	0	0.00	0.00	0- 0
10	RAILWAYS	247	5,17,888.93	6,15,962.41	18.94	52	96,930.85	1,61,254.90	3- 216
11	ROAD TRANSPORT AND HIGHWAYS	1034	7,80,353.18	7,89,866.89	1.22	49	44,329.48	56,205.78	3- 123
12	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.00	0	0.00	0.00	0- 0
13	TELECOMMUNICATIONS	6	39,418.57	39,472.90	0.14	0	0.00	0.00	0- 0
14	URBAN DEVELOPMENT	27	2,86,057.01	3,09,241.35	8.10	3	47,274.77	64,126.05	3- 63
15	WATER RESOURCES	41	23,478.30	69,700.98	196.87	5	12,327.86	58,296.14	21- 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0- 0
17	DEFENCE PRODUCTION	1	200.00	195.00	-2.50	0	0.00	0.00	0- 0
18	DEPARTMENT OF HIGHER EDUCATION	21	10,282.57	10,301.36	0.18	1	334.45	390.83	29- 29
19	HOME AFFAIRS	5	2,946.02	2,958.98	0.44	1	277.35	290.33	25- 25
20	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	0- 0
21	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0- 0
22	RENEWABLE ENERGY	1	366.12	366.12	0.00	0	0.00	0.00	0- 0
Total		1831	27,40,682.99	29,50,997.33	7.67	135	2,77,306.79	4,49,375.87	

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-12

Extent of time & cost overrun in projects with respect to original schedule&cost Rs. 150 Crore and above (All Cost/ Expenditure in Rs. crore									
						Projects with time$ & cost overruns^			
Sl.No.	Sector	No. of projects	Original Cost	Anticipated Cost	Cost Overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	3	27,271.00	47,266.00	84- 171
2	CIVIL AVIATION	29	18,497.53	20,525.69	10.96	5	3,551.27	5,866.79	12- 48
3	COAL	125	1,71,555.14	1,79,101.97	4.40	7	21,444.28	26,814.31	28- 114
4	FINANCE	3	786.27	831.04	5.69	0	0.00	0.00	0- 0
5	MINES	8	7,559.78	9,166.30	21.25	3	4,992.00	6,657.97	49- 58
6	STEEL	9	8,927.58	9,780.55	9.55	2	2,635.21	3,488.18	14- 22
7	PETROLEUM	158	3,71,793.69	4,01,071.81	7.87	26	1,09,658.26	1,38,830.60	2- 143
8	POWER	98	2,63,577.43	3,18,355.77	20.78	17	67,174.31	1,21,797.42	9- 180
9	HEALTH AND FAMILY WELFARE	8	6,032.68	6,192.62	2.65	1	260.00	371.78	54- 54
10	RAILWAYS	247	4,04,608.97	6,15,962.41	52.24	70	1,21,832.63	2,63,905.59	3- 255
11	ROAD TRANSPORT AND HIGHWAYS	1034	7,50,853.29	7,89,866.89	5.20	113	99,937.08	1,31,391.93	2- 123
12	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	0	0.00	0.00	0- 0
13	TELECOMMUNICATIONS	6	39,418.57	39,472.90	0.14	0	0.00	0.00	0- 0
14	URBAN DEVELOPMENT	27	2,83,820.79	3,09,241.35	8.96	4	58,694.77	77,782.27	3- 63
15	WATER RESOURCES	41	23,466.28	69,700.98	197.03	6	11,806.12	57,792.35	22- 51
16	SOCIAL JUSTICE	1	170.99	170.99	0.00	0	0.00	0.00	0- 0
17	DEFENCE PRODUCTION	1	246.31	195.00	-20.83	0	0.00	0.00	0- 0
18	DEPARTMENT OF HIGHER EDUCATION	21	9,846.15	10,301.36	4.62	4	1,595.78	2,152.30	8- 41
19	HOME AFFAIRS	5	2,025.73	2,958.98	46.07	3	1,659.44	2,592.69	25- 80
20	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	0- 0
21	DONER	1	151.33	151.33	0.00	0	0.00	0.00	0- 0
22	RENEWABLE ENERGY	1	271.90	366.12	34.65	0	0.00	0.00	0- 0
Total		1831	25,10,577.59	29,50,997.33	17.54	264	5,32,512.15	8,86,710.18	

^ - Cost Overrun = Anticipated Cost minus Original Cost

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-13

List of projects completed/dropped/Frozen during current month Rs. 150 Crore and above

(All Cost/ Expenditure in Rs. crore)

			Original		Now anticipated		
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure
	COAL						
1	ANANTA OCP EXPANSION PH III	08/2008	228.08	03/2012	398.14	03/2022	398.14
	COMMERCE						
2	CONSTRUCTION OF A NEW STATE OF ART EDUCATIONAL CAMPUS FOR IIFT AT MAIDAN GARHI, NEW DELHI	06/2018	302.64	10/2020	302.64	10/2020	30.00
	ROAD TRANSPORT AND HIGHWAYS						
3	4 LANING FROM KALIABOR TINALI TO DOLABARI SECTION FROM KM 0.0 TO KM 17.3 OF NH 37A INCL. ADDITIONAL EPC	10/2014	588.95	11/2018	873.91	08/2023	653.04
4	2-LANING FROM MANU-SIMLUNG (PKG III) EPC	06/2020	347.36	01/2022	347.36	07/2023	224.48
5	KAILASHAHAR TO KHOWAI PKG-5 EPC	11/2020	332.14	07/2022	332.14	04/2023	148.07
6	KHELLANI-KHANABAL PKG-6 EPC	02/2021	285.28	09/2022	285.28	08/2023	218.89
7	DABOKA KATHKATI PACKAGE-2 EPC	03/2021	335.88	01/2024	335.88	05/2023	220.39
8	DABOKA KATHKATI PACKAGE-4 EPC	02/2021	260.07	12/2023	260.07	06/2023	290.49
9	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 6.500 TO KM 19.300 OF NH-208A PKG-1 EPC	03/2020	165.54	07/2022	210.54	04/2023	85.02
10	KAILASHAHAR TO KHOWAI PKG-3 EPC	11/2020	280.91	07/2022	296.48	05/2023	202.06
11	CONSTRUCTION OF 2-LANE WITH HARD SHOULDER OF PEREN-DIMAPUR SECTION ON NH129A FROM DESIGN KM109.494 T EPC	09/2020	257.15	04/2022	257.15	07/2023	127.43
12	WIDENING TO 2LPS FROM 50/0 TO 140/9 OF NH-57 (SONEPUR TO MADHAPUR) IN THE STATE OF ODISHA	09/2016	295.67	02/2017	295.67	12/2023	242.48

TABLE-14

List of projects added Rs. 150 Crore and above					(November 2023)	
			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
	PETROLEUM					
1	INSTALLATION OF INDEPENDENT DE-AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY Central Sector Projects	3/2023	405.00	7/2025	405.00	7/2025
2	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY Central Sector Projects	3/2023	621.87	3/2026	621.87	3/2026
3	POWER SYSTEM UPGRADATION PROJECT Central Sector Projects	10/2023	385.00	2/2026	385.00	2/2026
4	POWER RECOVERY TURBINE IN PFCCU EPC	3/2023	293.50	7/2025	293.50	7/2025
5	DCU REVAMP PROJECT EPC	8/2021	370.00	3/2025	370.00	3/2025
	ROAD TRANSPORT AND HIGHWAYS					
6	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS EPC	3/2021	263.19	10/2023	263.19	4/2025
7	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM EPC	3/2022	152.58	10/2023	152.58	4/2025
8	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS & BHANDER BYPASS (TOTAL LENGTH 20.60 KM) T EPC	3/2022	179.19	12/2024	179.19	12/2024
9	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM EPC	12/2021	305.12	10/2024	305.12	10/2024
10	UPGRADATION & WIDENING OF JHARKHEDA-BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN L EPC	3/2022	365.21	5/2025	365.21	5/2025
11	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F HAM(Hybrid Annuity Mode)	4/2022	1,260.74	5/2025	1,260.74	5/2025
12	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN EPC	3/2023	860.37	8/2025	860.37	8/2025
13	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI EPC	3/2023	609.16	4/2026	609.16	4/2026
14	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM EPC	9/2021	315.56	1/2025	315.56	1/2025
15	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000)	10/2022	972.63	8/2025	972.63	8/2025

List of projects added Rs. 150 Crore and above (November 2023)

			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
	OF MUCHUKOTA – HAM(Hybrid Annuity Mode)					
16	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI HAM(Hybrid Annuity Mode)	3/2023	827.39	10/2025	827.39	10/2025
17	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG HAM(Hybrid Annuity Mode)	10/2022	907.76	7/2025	907.76	7/2025
18	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 HAM(Hybrid Annuity Mode)	7/2022	1,398.84	10/2025	1,398.84	10/2025
19	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT EPC	8/2022	609.43	9/2025	609.43	9/2025
20	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN EPC	12/2022	497.18	2/2026	497.18	2/2026
21	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C EPC	12/2022	442.54	2/2026	442.54	2/2026
22	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH EPC	12/2022	430.24	2/2026	430.24	2/2026
23	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA EPC	9/2021	523.78	2/2025	523.78	2/2024
24	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO EPC	3/2021	317.19	7/2024	317.19	7/2024
25	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL EPC	11/2021	426.14	6/2025	426.14	6/2025
26	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO EPC	6/2022	832.46	8/2025	823.46	8/2025
27	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH EPC	10/2022	189.31	5/2025	189.31	5/2025
28	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.2OO OF NH-731B ON EPC	3/2022	640.18	11/2025	640.18	11/2025
29	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR –HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF EPC	5/2021	154.52	11/2023	154.52	1/2024
30	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 EPC	5/2022	1,135.39	3/2023	1,135.39	9/2025
31	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S HAM(Hybrid	12/2022	1,589.00	10/2025	1,589.00	10/2025

List of projects added Rs. 150 Crore and above (November 2023)

			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
	Annuity Mode)					
32	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 EPC	8/2022	199.31	2/2024	199.31	2/2024
33	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION EPC	3/2022	631.49	3/2024	631.49	3/2024
34	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM EPC	1/2022	703.68	1/2025	703.68	1/2025
35	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI EPC	3/2022	886.69	7/2025	886.69	7/2025
36	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 EPC	1/2022	578.85	12/2024	578.85	12/2024
37	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA EPC	10/2017	186.71	6/2023	186.71	6/2023
38	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 EPC	3/2022	644.45	3/2025	644.45	3/2025
39	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI EPC	3/2021	545.11	7/2024	545.11	7/2024
40	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO EPC	1/2022	549.28	12/2024	549.28	12/2024
41	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO EPC	1/2022	423.48	12/2024	423.48	12/2024
42	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- EPC	1/2022	882.18	1/2025	882.18	1/2025
43	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR EPC	5/2022	314.31	9/2024	314.31	9/2024
44	4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) HAM(Hybrid Annuity Mode)	6/2022	524.54	5/2025	524.54	5/2025
45	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 EPC	3/2023	830.28	5/2025	830.28	5/2025
46	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O HAM(Hybrid Annuity Mode)	2/2021	591.99	10/2025	703.00	10/2025
47	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE EPC	6/2023	152.05	12/2024	152.05	12/2024

List of projects added Rs. 150 Crore and above (November 2023)

			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
48	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR HAM(Hybrid Annuity Mode)	3/2021	1,942.94	6/2025	2,171.00	6/2025
49	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 HAM(Hybrid Annuity Mode)	10/2023	1,047.32	4/2025	1,047.32	4/2025
50	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 HAM(Hybrid Annuity Mode)	3/2023	887.28	10/2025	887.28	10/2025
51	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG EPC	3/2023	562.05	2/2026	562.05	2/2026
52	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN EPC	3/2023	890.33	8/2025	890.33	8/2025
53	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I EPC	3/2023	904.04	8/2025	904.04	8/2025
54	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP EPC	11/2018	521.21	10/2025	521.21	10/2025
55	REHABILITATION & UPGRADATION OF KURWAI–MUNGAOLI–CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAINGE EPC	3/2022	386.49	2/2025	386.49	2/2025
56	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC EPC	12/2020	529.44	4/2023	529.44	12/2023
	STEEL					
57	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX Central Sector Projects	7/2021	282.44	11/2024	282.44	11/2024
	URBAN DEVELOPMENT					
58	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 EPC	10/2016	1,536.72	3/2024	1,536.72	3/2024

TABLE-15

Milestones (Cumulative due & achieved)	Rs. 150 Crore and above
Total	5762
Achieved up to month	3084

TABLE-16

List of projects reporting additional delayed Rs. 150 Crore and above							(November 2023)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
	CIVIL AVIATION						
1	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR AAI	303.80	374.98	04/2020	11/2023	12/2023	1
2	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN AAI	456.86	456.86	09/2020	11/2023	12/2023	1
3	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT AAI	177.10	177.10	02/2020	11/2023	12/2023	1
4	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 AAI EPC	242.14	328.00	12/2022	11/2023	12/2023	1
5	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM AAI	255.68	255.68	12/2020	11/2023	12/2023	1
6	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 AAI EPC	446.12	446.12	08/2023	11/2023	12/2023	1
7	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. AAI EPC	255.69	255.69	09/2021	10/2024	12/2024	2
8	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT AAI	480.33	640.00	09/2021	03/2024	10/2024	7
	COAL						
9	2.0 MTPA BHOJUDIH NLW WASHERY BCCL	304.13	341.22	03/2017	12/2023	03/2024	3
	MINES						
10	UTKAL D AND E COAL BLOCK NALCO	534.00	1,021.97	01/2020	11/2023	03/2024	4
11	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA CPWD EPC	255.37	255.37	04/2022	10/2025	03/2026	5
	STEEL						
12	NEW SINTER PLANT AT BOKARO STEEL PLANT SAIL	1,034.01	1,034.01	10/2017	11/2025	01/2026	2
13	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP SAIL	542.24	769.34	12/2023	04/2025	10/2025	6

List of projects reporting additional delayed Rs. 150 Crore and above	(November 2023)

		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
	PETROLEUM						
14	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY IOCL	206.63	340.76	02/2020	11/2023	12/2023	1
15	PX-PTA REVAMP AT PANIPAT REFINERY IOCL	1,255.00	1,255.00	12/2021	11/2023	12/2023	1
16	DEVELOPMENT OF NELP BLOCK KG-ONN-2003/1 NAGAYALANKA FIELD-PH II ONGC EPC	284.79	284.79	06/2023	11/2023	12/2023	1
17	LEASE OF MBPT RECLAIMED LAND AT JAWAHAR DWEEP HPCL EPC	410.00	410.00	12/2023	12/2024	01/2025	1
18	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT IOCL EPC	656.00	656.00	08/2025	08/2025	09/2025	1
19	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY IOCL	255.40	255.40	08/2020	11/2023	01/2024	2
20	DEVANGONTHI MARKETING TERMINAL MANGALORE REFIN	200.00	304.00	06/2023	01/2024	03/2024	2
21	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY IOCL Central Sector Projects	202.16	202.16	07/2022	11/2023	02/2024	3
22	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY IOCL	1,019.00	1,019.00	01/2023	11/2023	03/2024	4
23	REDEVELOPMENT OF LINCH FIELD ONGC EPC	631.03	860.04	03/2025	03/2025	07/2025	4
24	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK ONGC EPC	4,144.41	4,144.41	10/2025	10/2025	02/2026	4
25	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH IOCL EPC	980.45	980.45	06/2026	06/2026	11/2026	5
26	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB HPCL	1,421.46	1,421.46	02/2023	12/2023	07/2024	7
27	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER BPCL Central Sector Projects	1,932.00	1,932.00	03/2025	03/2025	10/2025	7
28	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS IOCL	303.00	303.00	02/2028	02/2028	08/2029	18
29	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL IOCL EPC	341.43	341.43	10/2024	10/2024	05/2026	19

List of projects reporting additional delayed Rs. 150 Crore and above	(November 2023)

		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
30	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT IOCL EPC	260.12	260.12	04/2025	04/2025	12/2026	20
	POWER						
31	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY PGCIL Central Sector Projects	186.17	219.66	07/2019	11/2023	12/2023	1
32	NAITWAR MORI HEP SJVN	648.33	1,272.29	12/2021	11/2023	12/2023	1
33	ANTA SOLAR 90 MW NTPC EPC	382.22	382.22	03/2022	02/2024	03/2024	1
34	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA PGCIL	1,184.88	1,184.88	09/2022	12/2023	01/2024	1
35	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA PGCIL	353.85	353.85	12/2022	11/2023	12/2023	1
36	NORTH EASTERN REGION STRENGTHENING SCHEME - III PGCIL	167.31	167.31	12/2017	11/2023	12/2023	1
37	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. PGCIL PPP (BOT)	176.22	176.22	03/2023	12/2023	01/2024	1
38	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA PGCIL	267.33	267.33	03/2022	12/2023	02/2024	2
39	TELANGANA SUPER THERMAL POWER PROJECT PHASE I NTPC	10,598.98	10,998.00	11/2020	08/2023	11/2023	3
40	DAYAPAR WIND- III (HYBRID TRANCHE-V) NTPC EPC	1,095.01	1,095.01	01/2025	01/2025	05/2025	4
41	SAMBHU KI BHURJ-II SOLAR 300MW NTPC EPC	1,782.00	1,782.00	09/2021	03/2024	09/2024	6
42	DAYAPAR WIND ENERGY PROJECT 150MW NTPC	937.80	937.80	05/2023	12/2023	06/2024	6
43	BHADLA-II 500MW SOLAR PV PROJECT NTPC EPC	2,598.92	2,598.92	03/2024	03/2024	12/2024	9
	HEALTH AND FAMILY WELFARE						
44	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR CPWD FOR HEALTH	1,404.00	1,404.00	09/2023	12/2023	01/2024	1
	RAILWAYS						
45	DAUSA-GANGAPUR CITY(NL),NWR NWR	410.08	970.00	02/2019	12/2023	01/2024	1

MoSPI OCMS

List of projects reporting additional delayed Rs. 150 Crore and above (November 2023)

		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
46	MONIGRAM- NIMTITA ER	250.93	259.23	N.A.	11/2023	12/2023	1
47	NIMACH-RATLAM (133 KM) WR ITEM RATE	910.00	1,095.88	10/2027	01/2025	03/2025	2
48	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) WR	1,640.04	2,690.80	03/2022	12/2025	03/2026	3
49	BAGALKOT-KUDACHI NL SWR	986.30	1,649.31	03/2016	03/2026	06/2026	3
50	PUNE-MIRAJ-LONDA (467 KM) CR	3,627.47	6,463.49	03/2024	06/2024	12/2024	6
51	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) CR ITEM RATE	492.76	492.76	03/2026	03/2026	12/2026	9
52	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) SWR ITEM RATE	1,453.73	994.47	12/2027	03/2026	12/2026	9
53	WARDHA-NANDED MAHARASHTRA CR	3,168.29	3,445.48	03/2023	03/2024	12/2026	33
	ROAD TRANSPORT AND HIGHWAYS						
54	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM MoRTH EPC	153.21	153.21	01/2017	00/2017	01/2017	1
55	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP MoRTH EPC	165.67	165.67	11/2015	11/2023	12/2023	1
56	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. NHIDCL EPC	289.99	289.99	12/2018	11/2023	12/2023	1
57	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) NHAI	1,027.53	2,628.31	06/2018	11/2023	12/2023	1
58	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T NHAI	804.97	571.45	06/2018	10/2023	11/2023	1
59	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. NHAI	998.18	998.18	08/2019	11/2023	12/2023	1
60	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST NHAI	723.64	723.64	09/2019	11/2023	12/2023	1
61	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU NHAI	763.08	763.08	08/2019	11/2023	12/2023	1
62	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P MoRTH	553.30	706.39	05/2016	11/2023	12/2023	1

MoSPI OCMS

List of projects reporting additional delayed Rs. 150 Crore and above (November 2023)

		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
63	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 NHAI	829.97	829.97	07/2020	12/2023	01/2024	1
64	4-LANNING OF THALSERRY -MAHE BYPASS NHAI Central Sector Projects	1,124.11	1,503.86	05/2020	12/2023	01/2024	1
65	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL NHIDCL	829.00	829.00	01/2016	11/2023	12/2023	1
66	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 NHAI EPC	505.35	813.15	10/2022	11/2023	12/2023	1
67	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) NHAI EPC	628.71	756.13	11/2020	11/2023	12/2023	1
68	AKOLA TO AKOT MoRTH	313.95	313.95	06/2019	11/2023	12/2023	1
69	AJANTHA TO BULDHANA NHIDCL	401.00	401.00	07/2019	11/2023	12/2023	1
70	DAHEGAON TO KUHI MoRTH	228.89	228.89	06/2019	11/2023	12/2023	1
71	WADI TO ASOLA MoRTH	363.82	363.82	09/2019	11/2023	12/2023	1
72	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 MoRTH	159.97	242.61	06/2019	11/2023	12/2023	1
73	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) MoRTH	159.12	159.12	01/2016	11/2023	12/2023	1
74	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V NHAI	656.98	840.00	11/2022	11/2023	12/2023	1
75	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA NHAI	1,094.97	1,094.97	02/2022	11/2023	12/2023	1
76	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM NHAI	217.96	884.00	12/2022	11/2023	12/2023	1
77	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE NHAI	990.97	990.97	12/2021	11/2023	12/2023	1
78	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO NHAI	847.00	847.00	03/2022	11/2023	12/2023	1
79	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS-CONTROLLED EXPRESSWAY FROM BAWDI VILLAG NHAI	1,047.00	1,047.00	05/2020	11/2023	12/2023	1

List of projects reporting additional delayed Rs. 150 Crore and above	(November 2023)

		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
80	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T NHAI	996.27	996.27	03/2022	11/2023	12/2023	1
81	REHABILATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K MoRTH	196.23	196.00	11/2022	11/2023	12/2023	1
82	JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD NHIDCL EPC	804.00	804.00	08/2023	11/2023	12/2023	1
83	MARIAM - PEREN PKG-2B NHIDCL EPC	232.26	232.26	12/2022	12/2023	01/2024	1
84	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 NHIDCL EPC	636.42	418.49	12/2022	11/2023	12/2023	1
85	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 NHAI PPP BOT (Hybrid Annuity)	899.00	947.00	07/2022	11/2023	12/2023	1
86	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI NHAI EPC	157.05	157.05	10/2020	11/2023	12/2023	1
87	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 NHAI EPC	200.00	154.73	03/2022	11/2023	12/2023	1
88	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI– MOTIHARI- RAXAUL SECTION OF NH-28A FRO NHAI ITEM RATE	333.60	461.41	10/2020	11/2023	12/2023	1
89	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 NHAI ITEM RATE	602.57	548.89	07/2021	12/2023	01/2024	1
90	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER NHAI EPC	1,916.38	2,078.00	02/2023	12/2023	01/2024	1
91	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A NHAI EPC	2,312.26	2,312.26	09/2021	11/2023	12/2023	1
92	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN NHAI EPC	2,252.75	2,252.75	09/2021	11/2023	12/2023	1
93	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA NHAI EPC	1,935.61	1,935.61	09/2021	11/2023	12/2023	1
94	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) NHAI EPC	752.30	766.20	08/2023	11/2023	12/2023	1

List of projects reporting additional delayed Rs. 150 Crore and above	(November 2023)

		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
95	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) NHAI EPC	606.51	657.00	06/2023	11/2023	12/2023	1
96	SANCHORE - SANTALPUR FROM KM 99.000-KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) NHAI EPC	778.15	785.67	03/2023	12/2023	01/2024	1
97	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A NHAI HAM(Hybrid Annuity Mode)	1,980.00	1,980.00	03/2023	11/2023	12/2023	1
98	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 NHAI EPC	927.77	1,603.00	02/2022	02/2024	03/2024	1
99	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A NHAI	2,136.97	2,136.97	12/2018	10/2023	12/2023	2
100	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) NHAI	667.00	3,006.53	06/2018	11/2023	01/2024	2
101	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU NHAI	1,396.74	1,396.74	10/2019	11/2023	01/2024	2
102	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P MoRTH	178.85	278.54	05/2016	10/2023	12/2023	2
103	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN NHAI	754.54	808.60	03/2020	10/2023	12/2023	2
104	JUNAGADH BYPASS NHAI Central Sector Projects	232.49	375.58	04/2021	10/2023	12/2023	2
105	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN NHAI	950.27	950.27	02/2020	10/2023	12/2023	2
106	AMDI TO SAONER MoRTH	396.91	396.91	06/2019	10/2023	12/2023	2
107	SHIROD SHAHPURER TO NANDED MoRTH	211.34	211.34	07/2019	10/2023	12/2023	2
108	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. MoRTH	392.33	470.72	03/2018	11/2023	01/2024	2
109	OUR LANNNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST NHIDCL	1,049.51	1,049.51	08/2023	10/2023	12/2023	2
110	4-LANING OF HAPACHARA - TULUNGIA SECTION NHIDCL EPC	220.20	220.20	12/2022	10/2023	12/2023	2

List of projects reporting additional delayed Rs. 150 Crore and above	(November 2023)

		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
111	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 NHAI PPP (BOT)	1,226.88	1,581.24	02/2021	01/2024	03/2024	2
112	DABOKA KATHKATI PACKAGE-5 NHIDCL EPC	288.85	288.85	01/2023	10/2023	12/2023	2
113	4-LANING OF DERGAON TOWN NHIDCL EPC	287.63	287.63	06/2022	10/2023	12/2023	2
114	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA NHAI EPC	694.00	694.00	11/2023	11/2023	01/2024	2
115	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI NHAI PPP BOT (Hybrid Annuity)	817.00	817.00	07/2022	11/2023	01/2024	2
116	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K NHAI EPC	510.97	510.97	03/2023	10/2023	12/2023	2
117	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM NHAI HAM(Hybrid Annuity Mode)	971.03	971.03	10/2023	10/2023	12/2023	2
118	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE NHAI ITEM RATE	162.73	162.73	03/2023	11/2023	01/2024	2
119	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL MoRTH EPC	170.34	170.34	02/2024	02/2024	04/2024	2
120	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM NHIDCL EPC	454.89	814.56	05/2018	09/2023	12/2023	3
121	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR MoRTH EPC	675.00	780.77	N.A.	12/2023	03/2024	3
122	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 NHIDCL EPC	520.01	520.01	06/2019	09/2023	12/2023	3
123	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE MoRTH	1,101.58	1,101.58	N.A.	12/2023	03/2024	3
124	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING NHIDCL	500.09	500.09	11/2022	12/2023	03/2024	3
125	PANDHARPUR TO SANGOLA MoRTH	218.38	218.38	07/2019	09/2023	12/2023	3

List of projects reporting additional delayed Rs. 150 Crore and above	(November 2023)

		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
126	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 NHAI PPP BOT (Hybrid Annuity)	2,159.00	2,262.00	07/2021	09/2023	12/2023	3
127	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 NHIDCL EPC	208.84	208.84	04/2022	12/2023	03/2024	3
128	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) NHAI PPP BOT (Hybrid Annuity)	663.60	768.00	03/2024	03/2024	06/2024	3
129	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] NHAI	1,587.49	3,063.99	04/2019	11/2023	03/2024	4
130	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX NHIDCL	180.57	180.57	11/2023	11/2023	03/2024	4
131	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T NHIDCL	553.51	553.51	09/2021	02/2024	06/2024	4
132	KHELLANI-KHANABAL PKG-4 NHIDCL EPC	859.67	859.67	08/2023	09/2024	01/2025	4
133	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT MoRTH EPC	166.21	166.21	04/2023	11/2023	03/2024	4
134	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) NHIDCL EPC	167.95	167.95	06/2022	11/2023	04/2024	5
135	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) NHIDCL EPC	177.76	177.76	08/2022	11/2023	04/2024	5
136	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) NHIDCL	228.71	228.71	04/2022	07/2023	12/2023	5
137	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) NHIDCL EPC	294.04	294.04	04/2022	07/2023	12/2023	5
138	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE. MoRTH EPC	170.27	170.27	12/2017	12/2023	05/2024	5
139	KHELLANI-KHANABAL PKG-3 NHIDCL EPC	398.51	398.51	12/2022	11/2023	05/2024	6
140	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 NHAI EPC	336.01	336.01	01/2024	01/2024	07/2024	6
141	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) NHAI PPP BOT (Hybrid Annuity)	922.50	1,128.68	03/2024	06/2024	12/2024	6

List of projects reporting additional delayed Rs. 150 Crore and above							(November 2023)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
142	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA MoRTH	293.10	293.10	08/2020	06/2023	01/2024	7
143	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 NHAI EPC	3,635.64	3,635.64	01/2025	01/2025	11/2025	10
144	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST MoRTH EPC	398.48	398.48	02/2024	02/2024	02/2025	12
145	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM NHIDCL	391.00	391.00	09/2020	06/2024	08/2025	14
146	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC NHAI HAM(Hybrid Annuity Mode)	2,842.14	2,842.14	10/2024	10/2024	12/2025	14
147	KHELLANI-KHANABAL PKG-2 NHIDCL EPC	512.43	512.43	02/2023	03/2024	08/2025	17
	URBAN DEVELOPMENT						
148	SURAT METRO RAIL PROJECT MEGA	12,020.32	12,020.32	03/2024	03/2025	06/2025	3
	DEPARTMENT OF HIGHER EDUCATION						
149	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA CPWD EDUCATION	496.18	460.00	06/2017	11/2023	12/2023	1
150	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI CPWD EDUCATION	223.37	230.00	07/2020	11/2023	12/2023	1
151	PERMANENT CAMPUS FOR IIM BODH GAYA CPWD EDUCATION	375.00	375.00	09/2020	11/2023	12/2023	1
152	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) CPWD EDUCATION	424.93	424.93	07/2022	10/2023	12/2023	2

TABLE-17

Sector wise analysis of projects Rs. 150 Crore and above					
		Cost (Rs. crore)			
Sector	Number of projects	Original	Latest	Anticipated	Cumulative Expenditure
ATOMIC ENERGY	5	1,16,741.00	1,359,06.00	1,36,736.00	97,043.17
CIVIL AVIATION	29	18,497.53	189,21.30	20,525.69	12,382.08
COAL	125	1,71,555.14	1,757,02.62	1,79,101.97	74,135.31
FINANCE	3	786.27	7,86.27	831.04	728.52
MINES	8	7,559.78	88,11.56	9,166.30	4,409.68
STEEL	9	8,927.58	97,80.55	9,780.55	4,145.97
PETROLEUM	158	3,71,793.69	3,952,53.20	4,01,071.81	1,76,672.13
POWER	98	2,63,577.43	2,977,94.47	3,18,355.77	1,75,657.78
HEALTH AND FAMILY WELFARE	8	6,032.68	61,94.73	6,192.62	2,795.97
RAILWAYS	247	4,04,608.97	5,178,88.93	6,15,962.41	3,65,920.39
ROAD TRANSPORT AND HIGHWAYS	1034	7,50,853.29	7,803,53.18	7,89,866.89	3,69,840.54
SHIPPING AND PORTS	1	5,369.18	53,62.27	5,362.27	2,750.11
TELECOMMUNICATIONS	6	39,418.57	394,18.57	39,472.90	23,710.43
URBAN DEVELOPMENT	27	2,83,820.79	2,860,57.01	3,09,241.35	1,96,225.80
WATER RESOURCES	41	23,466.28	234,78.30	69,700.98	28,081.81
SOCIAL JUSTICE	1	170.99	1,70.99	170.99	73.80
DEFENCE PRODUCTION	1	246.31	2,00.00	195.00	187.12
DEPARTMENT OF HIGHER EDUCATION	21	9,846.15	102,82.57	10,301.36	6,621.20
HOME AFFAIRS	5	2,025.73	29,46.02	2,958.98	2,073.31
DPIIT	2	24,857.00	248,57.00	25,485.00	14,105.13
DONER	1	151.33	1,51.33	151.33	148.33
RENEWABLE ENERGY	1	271.90	3,66.12	366.12	329.49
Grand total	1831	25,10,577.59	27,40,682.99	29,50,997.33	15,58,038.07

TABLE-18

State-Wise Position of Central Sector Projects costing Rs. 150 Crore and above showing Both Time and Cost Overruns

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	State	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	106	1,42,565.75	1,99,445.55	39.90	12	40,384.15	94,087.73	3 - 216
2	ARUNACHAL PRADESH	28	49,473.75	64,435.96	30.24	1	6,285.33	21,247.54	176 - 176
3	ASSAM	59	59,993.68	67,859.35	13.11	6	18,065.12	27,255.42	9 - 67
4	BIHAR	93	1,13,905.20	1,37,601.82	20.80	16	33,043.38	51,314.07	3 - 154
5	GOA	11	6,567.98	6,622.46	0.83	1	303.90	390.83	29 - 29
6	GUJARAT	91	1,44,538.07	1,63,911.52	13.40	18	41,203.57	59,662.17	3 - 144
7	HARYANA	33	68,389.49	74,925.11	9.56	6	40,513.11	45,706.87	3 - 46
8	HIMACHAL PRADESH	27	26,047.08	38,577.48	48.11	4	5,050.84	13,467.21	19 - 180
9	JAMMU AND KASHMIR	45	67,805.30	1,02,813.20	51.63	2	3,176.00	38,097.30	8 - 255
10	KARNATAKA	81	1,03,610.81	1,07,576.24	3.83	13	11,137.05	15,162.34	9 - 123
11	KERALA	32	63,881.68	71,216.35	11.48	5	7,090.72	8,800.07	13 - 68
12	MADHYA PRADESH	88	76,281.52	87,862.77	15.18	11	12,947.77	21,432.81	3 - 70
13	MAHARASHTRA	218	2,07,187.13	2,32,350.40	12.15	21	73,462.94	1,04,588.47	6 - 97
14	MANIPUR	33	14,873.39	24,741.22	66.35	1	4,454.17	14,322.00	168 - 168
15	MEGHALAYA	14	5,372.73	12,735.93	137.05	0	0.00	0.00	-
16	MIZORAM	20	11,351.53	19,928.05	75.55	11	7,115.01	15,719.90	3 - 127
17	NAGALAND	36	13,251.84	17,602.25	32.83	2	2,699.59	7,050.00	51 - 132
18	ODISHA	83	1,17,545.00	1,24,436.94	5.86	14	15,562.09	21,198.61	18 - 213
19	PUNJAB	36	31,461.93	31,689.91	0.72	2	925.11	1,001.08	40 - 45
20	RAJASTHAN	73	82,119.63	87,299.34	6.31	2	12,730.08	18,049.00	59 - 84
21	SIKKIM	21	14,177.10	21,062.97	48.57	4	2,131.01	9,126.27	9 - 96
22	TAMIL NADU	75	2,13,325.91	2,36,151.20	10.70	17	21,896.61	34,608.57	2 - 171
23	TRIPURA	12	3,625.74	3,921.65	8.16	2	479.49	589.49	23 - 24
24	UTTAR PRADESH	126	1,58,512.87	1,80,470.66	13.85	21	36,351.31	51,266.44	6 - 92
25	WEST BENGAL	62	71,886.35	91,106.01	26.74	20	28,401.87	47,795.90	6 - 141
26	ANDAMAN AND NICOBAR ISLANDS	9	2,847.18	3,118.54	9.53	0	0.00	0.00	-
27	DELHI	29	94,336.91	98,738.92	4.67	5	6,375.03	7,947.57	15 - 50
28	PUDUCHERRY	1	195.00	195.00	0.00	0	0.00	0.00	-
29	CHHATTISGARH	58	67,515.47	69,844.44	3.45	8	10,421.53	12,349.80	14 - 100
30	JHARKHAND	67	96,816.59	1,04,765.72	8.21	9	19,513.38	24,491.28	12 - 114
31	UTTARAKHAND	32	36,997.91	54,944.10	48.51	6	24,711.39	42,657.31	3 - 156
32	TELANGANA	57	38,675.18	41,562.81	7.47	3	12,108.74	14,436.81	36 - 180
33	LADAKH	9	3,193.43	3,353.10	5.00	1	480.33	640.00	37 - 37
34	MULTI STATE	66	3,02,248.46	3,68,130.36	21.80	20	33,491.53	62,247.32	24 - 202
Total		1831	25,10,577.59	29,50,997.33	17.54	264	5,32,512.15	8,86,710.18	

TABLE-19

EXECUTIVE SUMMARY COSTING Rs. 1000 Crore and above			
Sl.No.	Sector	Projects on Monitor	Projects Additionally Delayed
1	ROAD TRANSPORT AND HIGHWAYS	249	21
2	RAILWAYS	113	5
3	PETROLEUM	61	5
4	POWER	53	6
5	COAL	35	0
6	URBAN DEVELOPMENT	23	1
7	ATOMIC ENERGY	5	0
8	CIVIL AVIATION	5	0
9	MINES	3	1
10	STEEL	3	1
11	HEALTH AND FAMILY WELFARE	3	1
12	TELECOMMUNICATIONS	2	0
13	DPIIT	2	0
14	SHIPPING AND PORTS	1	0
15	WATER RESOURCES	1	0
16	DEPARTMENT OF HIGHER EDUCATION	1	0
17	HOME AFFAIRS	1	0
	Total	561	41

TABLE-20

Month wise List of Completed Projects Costing Rs. 1000 crore and above during 2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
	April,2023			
	POWER			
1	EASTERN REGION STRENGTHENING SCHEME-XVIII Central Sector Projects(POWER GRID CORPORATION OF INDIA LIMITED) - [N18000258]	3,500.00	07/2020	3,183.32
2	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BHUJ-II (2000 MW) IN GUJARAT (POWER GRID CORPORATION OF INDIA LIMITED) - [N18000301]	1,031.00	08/2021	1,024.67
	URBAN DEVELOPMENT			
3	NAGPUR METRO RAIL (NAGPUR METRO RAIL CORPORATION LTD) - [N28000085]	8,680.00	03/2018	8,491.14
	May,2023			
	ROAD TRANSPORT AND HIGHWAYS			
4	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-08) (CH. 214.260 - CH. 247.31) [START OF ROB NEAR EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001577]	1,297.25	11/2022	950.33
	June,2023			
	PETROLEUM			
5	BOKARO-ANGUL PIPELINE PROJECT (GAS AUTHORITY OF INDIA LIMITED) - [N16000274]	3,437.00	12/2020	2,463.30
	POWER			
6	AMELIA COAL MINE Central Sector Projects(THDC INDIA LIMITED) - [N18000252]	2,104.21	09/2020	890.47
7	NOKHRA EPC(NATIONAL THERMAL POWER CORPORATION) - [N18000282]	1,722.14	09/2021	1,710.02
	HEALTH AND FAMILY WELFARE			
8	AIIMS BILASPUR (NBCC FOR HEALTH) - [N21000028]	1,351.00	09/2021	1,185.10
	RAILWAYS			
9	BELAPUR-SEAWOOD-URAN ELECTRIFIED DOUBLE LINE(MTP) (METROPOLITAN RAPID TRANSPORT PROJECTS) - [220100164]	495.44	03/2004	1,920.57
10	KODERMA-RANCHI VIA BARKAKANA (NL),ECR (EAST CENTRAL RAILWAYS) - [220100222]	1,033.07	-	3,881.88
11	SUKINDA ROAD - ANGUL (NL)(ECOR) (RAIL VIKAS NIGAM LTD.) - [220100325]	1,202.70	02/2015	2,488.95

Month wise List of Completed Projects Costing Rs. 1000 crore and above during

2023-2024

Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
12	AHMEDABAD-HIMMATNAGAR-UDAIPUR (WR) (WESTERN RAILWAY) - [N22000121]	829.74	03/2020	2,248.41
13	PALANPUR-SAMAKHAYALI (DL) (RAIL VIKAS NIGAM LTD.) - [N22000144]	1,548.66	12/2021	2,814.97
14	VIRAMGAM-SAMAKHIALI (DL) (WESTERN RAILWAY) - [N22000145]	1,037.15	03/2021	1,539.79
15	VIJAYWADA-GUDUGOLANU-BHIMAVARAM-NARSAPUR DL (221 KM) (RAIL VIKAS NIGAM LTD.) - [N22000313]	1,503.71	03/2020	4,483.77
16	HUBLI- CHIKJAJUR (SOUTH WESTERN RAILWAY) - [N22000325]	1,156.94	03/2020	1,590.73
17	HAJIPUR - BACHAWARA (EAST CENTRAL RAILWAYS) - [N22000334]	678.54	03/2019	1,089.30
18	SURENDRA NAGAR RAJKOT (WESTERN RAILWAY) - [N22000392]	1,002.39	03/2021	867.09
19	ROURKELA JHARSUGUDA THIRD LINE 101 KM (SOUTH EASTERN RAILWAY) - [N22000395]	969.83	03/2020	1,396.80
20	DAUND-GULBARGA - DOUBLING (224.9 KM) AND PUNE-GUNTAKAL - ELECTRIFICATION (641.37 KM) (RAIL VIKAS NIGAM LTD.) - [N22000407]	713.48	03/2020	3,240.14
21	SAMBALPUR - TITLAGARH - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000410]	948.04	03/2020	2,517.11
22	RAIPUR - TITLAGARH - DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000411]	1,402.02	03/2020	1,479.06
23	BHIMSEN - JHANSI DOUBLING WITH ELECTRIFICATION (RAIL VIKAS NIGAM LTD.) - [N22000413]	1,183.25	12/2020	2,256.64
24	BINA - KOTA DOUBLING WITH RE (RAIL VIKAS NIGAM LTD.) - [N22000414]	1,485.85	12/2020	2,606.08
25	GEVRA ROAD PENDRA ROAD (Indian Railway Construction Company Limited) - [N22000488]	2,288.00	03/2022	2,139.95
	ROAD TRANSPORT AND HIGHWAYS			
26	FOUR LANING OF ALIGARH - KANPUR SECTION PKG-I FROM ALIGARH - BHADWAS (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000792]	809.07	06/2022	1,202.13
	July,2023			
	PETROLEUM			
27	DHAMRA-ANGUL PIPELINE PROJECT (GAS AUTHORITY OF INDIA LIMITED) - [N16000272]	1,933.00	12/2020	2,103.90
	ROAD TRANSPORT AND HIGHWAYS			
28	4L FROM KM 42.000 TO KM 80.00 OF DODABALLAPUR BYPASS TO HOSKOTE SECTION OF NH-648 (OLD NH- 207) ON H PPP BOT (Hybrid Annuity)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001510]	1,278.00	02/2021	950.43
	August,2023			
29	SIX LANING OF CHANDIKHOL-JAGATPUR-BHUBANESWAR PPP (BOT)(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000205]	1,047.00	06/2014	1,855.00
30	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF KOIDA (KM206.20) TO RAJAMUNDA (KM 25 (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000731]	953.09	05/2020	731.39

Month wise List of Completed Projects Costing Rs. 1000 crore and above during 2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)
	September,2023			
	STEEL			
31	NMDC INTEGRATED STEEL PLANT (NATIONAL MINERAL DEVELOPMENT CORPORATION (NMDC)) - [N12000086]	15,525.00	05/2015	23,191.55
	PETROLEUM			
32	BARAUNI-GUWAHATI PIPELINE (GAS AUTHORITY OF INDIA LIMITED) - [N16000334]	3,308.00	12/2021	3,687.10
	ROAD TRANSPORT AND HIGHWAYS			
33	VADPALE TO BHOGAN KHURD (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001115]	1,598.47	11/2019	1,277.25
34	WAKED TO TALEGAON (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001135]	1,244.75	02/2019	1,025.72
35	KALMATH TO ZARAP (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001137]	1,338.13	03/2020	1,346.39
36	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 29 EPC(NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24001517]	1,523.77	04/2023	963.14
	October,2023			
	PETROLEUM			
37	PARADIP SOMNATHPUR HALDIA PIPELINE (INDIAN OIL CORPORATION LIMITED) - [N16000345]	1,297.50	10/2021	1,129.18
	RAILWAYS			
38	SAMBALPUR-TALCHER DOUBLING (EAST COAST RAILWAY) - [N22000315]	1,111.99	02/2019	1,152.38
39	EASTERN DEDICATED FREIGHT CORRIDOR PROJECT Central Sector Projects(DEDICATED FREIGHT CORRIDOR CORPORATION OF INDIA LTD) - [N22000346]	11,589.00	-	31,304.00
40	MADURAI - MANIYACHI - TUTICORIN (160 KM) DOUBLING (RAIL VIKAS NIGAM LTD.) - [N22000451]	760.00	03/2020	1,860.91
	ROAD TRANSPORT AND HIGHWAYS			
41	WIDENING OF EXISTING ROAD TO 2 LANE NH STANDARDS ALONG WITH IMPROVEMENT AND REALIGNMENT FROM NECHIPU (MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)) - [N24001194]	1,979.00	-	1,253.04

Month wise List of Completed Projects Costing Rs. 1000 crore and above during				
2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of commissioning	Cumulative Expenditure (Rs. crore)

TABLE-21

Month wise List of Deleted Projects Costing Rs. 1000 crore and above during 2023-2024				
Sl. No	Project Name	Original Cost (Rs. crore)	Original Date of Commissioning	Cumulative Expenditure (Rs. crore)
	April,2023			
	ROAD TRANSPORT AND HIGHWAYS			
1	SIX LANING OF SHAMLA JI TO MOTACHILODHA FROM KM 401.200 TO KM 494.410 (LENGTH 93.210 KM) SECTION OF (NATIONAL HIGHWAYS AUTHORITY OF INDIA) - [N24000801]	1,052.21	12/2020	570.86
	October,2023			
	RAILWAYS			
2	HUBLI-ANKOLA(NL),SWR (SOUTH WESTERN RAILWAY) - [220100193]	2,315.00	-	159.49
3	NEW B.G. LINE FROM TETELIA TO BYRNIHAT (NATIONAL PROJECT), NEFR (NORTH EAST FRONTIER RAILWAY) - [N22000086]	385.20	03/2019	1,124.44
4	BHADRACHALAM-KOVVUR (SOUTH CENTRAL RAILWAY) - [N22000264]	923.23	-	2.46

TABLE-22

Projects Added / Completed / Dropped / Frozen Rs. 1000 Crore and above

No of Projects in Previous Month	553
No of Projects Completed/Dropped/Frozen in Current Month	1
No of Projects added in Current Month	7
No of Projects in Current Month	561

Project status Rs. 1000 Crore and above

Number of Projects

With Respect To	Delayed	Ahead	On schedule	Without ODC but DOC available	Without D.O.C	Total
Original (Date)	299 (53.30%)	12 (2.14%)	196 (34.94%)	15 (2.67%)	39 (6.95%)	561
Latest Approved (Date)	215 (38.32%)	15 (2.67%)	279 (49.73%)	12 (2.14%)	40 (7.13%)	561

Project cost Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Cost overrun	
	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Project with No Revision in Cost	408	14,85,700.55	16,69,900.05	8,26,511.05	49.50	1,84,199.50	12.40
Project with Revision in Cost	153	6,83,201.42	7,12,301.98	4,67,195.78	65.60	29,100.56	4.30
Total	561.00	21,68,901.97	23,82,202.03	12,93,706.83	54.31	2,13,300.06	9.83
Original Cost of All Projects							
Original Cost	561.00	19,48,740.51	23,82,202.03	12,93,706.83	54.31	4,33,461.52	22.24

Delayed Project cost Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Original (OCE)	299	11,30,921.64	14,67,806.69	9,18,850.37	62.60	3,36,885.05	29.79
Latest Approved (RCE)	215	8,87,117.33	10,46,925.64	6,60,535.06	63.10	1,59,808.31	18.01

Additional Delayed Project cost Rs. 1000 Crore and above							
(All Cost/ Expenditure in Rs. crore)							
						Cost overrun	
With Respect to	No. of Projects	Sanctioned Cost	Anticipated Cost	Expenditure Cost	% Expenditure cost w.r.t anticipated cost	Rs crore	%
Latest Approved	41	87,348.25	1,01,169.01	60,339.60	59.60	13,820.76	15.80
Total	41	87,348.25	1,01,169.01	60,339.60	59.64	13,820.76	15.82

TABLE-23

Extent of cost overrun in projects with respect to original cost (Sector Wise) Rs. 1000 Crore and above (All Cost/ Expenditure in Rs. crore)									
						Projects with cost overrun^			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	3	27,271.00	47,266.00	73.32
2	CIVIL AVIATION	5	7,613.90	9,612.71	26.25	2	2,525.00	4,523.81	79.16
3	COAL	35	1,27,847.17	1,36,031.82	6.40	4	27,600.85	35,785.50	29.65
4	MINES	3	6,074.00	7,457.97	22.79	2	4,637.00	6,076.97	31.05
5	STEEL	3	6,033.98	6,659.85	10.37	1	2,092.97	2,718.84	29.90
6	PETROLEUM	61	3,31,381.48	3,60,079.41	8.66	20	1,12,217.47	1,42,101.40	26.63
7	POWER	53	2,42,918.61	2,97,487.09	22.46	16	69,010.82	1,25,135.30	81.33
8	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	0.00	0	0.00	0.00	0.00
9	RAILWAYS	113	3,38,257.21	5,49,463.79	62.44	84	1,64,843.74	3,76,445.32	128.36
10	ROAD TRANSPORT AND HIGHWAYS	249	4,05,582.67	4,39,662.06	8.40	82	1,24,449.55	1,60,197.57	28.72
11	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	0	0.00	0.00	0.00
12	TELECOMMUNICATIONS	2	37,878.55	37,878.55	0.00	0	0.00	0.00	0.00
13	URBAN DEVELOPMENT	23	2,81,796.96	3,07,217.52	9.02	7	1,17,061.56	1,42,561.32	21.78
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	447.22
15	DEPARTMENT OF HIGHER EDUCATION	1	676.00	1,085.04	60.51	1	676.00	1,085.04	60.51
16	HOME AFFAIRS	1	1,219.21	2,091.53	71.55	1	1,219.21	2,091.53	71.55
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
Total		561	19,48,740.51	23,82,202.03	22.24	225	6,68,529.21	11,06,938.47	65.58

TABLE-24

Extent of cost overrun in projects with respect to original cost (State Wise) Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore

						Projects with cost overrun^			
Sl.No	State	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Cost overrun (%)
1	ANDHRA PRADESH	28	1,06,084.18	1,61,917.53	52.63	15	52,864.81	1,08,763.28	105.74
2	ARUNACHAL PRADESH	3	39,880.31	54,842.52	37.52	1	6,285.33	21,247.54	238.05
3	ASSAM	8	35,250.85	42,794.18	21.40	4	17,066.32	25,779.65	51.06
4	BIHAR	33	85,686.57	1,07,066.70	24.95	13	31,483.82	53,500.09	69.93
5	GOA	1	1,183.16	1,183.16	0.00	0	0.00	0.00	0.00
6	GUJARAT	33	1,12,313.99	1,30,714.08	16.38	11	37,352.25	55,752.34	49.26
7	HARYANA	16	60,027.49	66,231.29	10.33	5	41,542.47	47,746.31	14.93
8	HIMACHAL PRADESH	10	19,567.14	32,079.65	63.95	5	9,690.38	22,202.89	129.12
9	JAMMU AND KASHMIR	18	55,528.29	90,545.19	63.06	3	4,997.72	40,014.62	700.66
10	KARNATAKA	27	80,520.99	84,816.71	5.33	9	11,454.49	16,000.21	39.69
11	KERALA	22	59,086.61	66,673.23	12.84	11	28,335.77	36,424.10	28.54
12	MADHYA PRADESH	21	44,015.87	54,760.08	24.41	8	15,372.58	26,116.79	69.89
13	MAHARASHTRA	45	1,28,484.37	1,60,115.70	24.62	21	76,812.03	1,08,487.24	41.24
14	MANIPUR	1	4,454.17	14,322.00	221.54	1	4,454.17	14,322.00	221.54
15	MEGHALAYA	1	906.46	8,324.28	818.33	1	906.46	8,324.28	818.33
16	MIZORAM	2	3,036.43	9,744.85	220.93	2	3,036.43	9,744.85	220.93
17	NAGALAND	1	2,326.52	6,663.00	186.39	1	2,326.52	6,663.00	186.39
18	ODISHA	32	96,047.03	1,01,500.39	5.68	8	13,335.18	18,844.54	41.31
19	PUNJAB	15	21,163.73	21,163.73	0.00	0	0.00	0.00	0.00
20	RAJASTHAN	27	59,984.05	64,743.05	7.93	1	12,320.00	17,079.00	38.63
21	SIKKIM	2	7,087.52	13,624.96	92.24	1	1,339.48	7,876.92	488.06
22	TAMIL NADU	36	1,93,249.14	2,15,569.61	11.55	17	46,053.76	68,769.23	49.32
23	UTTAR PRADESH	52	1,26,897.75	1,48,563.08	17.07	22	44,382.26	66,219.33	49.20
24	WEST BENGAL	23	56,091.56	75,158.16	33.99	13	29,169.64	48,252.24	65.42
25	DELHI	15	88,721.94	92,830.48	4.63	6	50,619.32	54,807.06	8.27
26	CHHATTISGARH	17	50,475.52	52,937.25	4.88	6	10,768.34	13,230.07	22.86
27	JHARKHAND	22	76,057.46	83,354.33	9.59	12	27,161.24	36,014.11	32.59
28	UTTARAKHAND	9	29,372.86	47,101.71	60.36	5	23,991.39	41,720.24	73.90
29	TELANGANA	5	15,405.53	17,658.07	14.62	2	11,759.46	14,012.00	19.16
30	MULTI STATE	36	2,89,833.02	3,55,203.06	22.55	21	53,647.59	1,19,024.54	121.86
Total		561	19,48,740.51	23,82,202.03	22.24	225	6,68,529.21	11,06,938.47	65.58

^ - Cost Overrun = Anticipated Cost minus Original Cost

TABLE-25

Extent of time overrun in projects with respect to original schedule Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	Sector	No. of Projects	Original Cost	Anticipated Cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	4	67,120.00	87,115.00	72 - 171
2	CIVIL AVIATION	5	7,613.90	9,612.71	26.25	5	7,613.90	9,612.71	17 - 48
3	COAL	35	1,27,847.17	1,36,031.82	6.40	10	48,382.00	53,035.87	24 - 96
4	MINES	3	6,074.00	7,457.97	22.79	3	6,074.00	7,457.97	5 - 50
5	STEEL	3	6,033.98	6,659.85	10.37	3	6,033.98	6,659.85	14 - 99
6	PETROLEUM	61	3,31,381.48	3,60,079.41	8.66	41	2,41,985.74	2,69,177.19	2 - 143
7	POWER	53	2,42,918.61	2,97,487.09	22.46	36	1,59,233.60	2,12,082.08	1 - 180
8	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	0.00	2	2,514.55	2,514.55	3 - 4
9	RAILWAYS	113	3,38,257.21	5,49,463.79	62.44	73	2,56,485.69	3,95,439.26	3 - 255
10	ROAD TRANSPORT AND HIGHWAYS	249	4,05,582.67	4,39,662.06	8.40	104	1,54,403.40	1,77,956.85	1 - 123
11	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	1	5,369.18	5,362.27	45 - 45
12	TELECOMMUNICATIONS	2	37,878.55	37,878.55	0.00	0	0.00	0.00	-
13	URBAN DEVELOPMENT	23	2,81,796.96	3,07,217.52	9.02	14	1,63,659.35	1,82,667.65	3 - 63
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	48 - 48
15	DEPARTMENT OF HIGHER EDUCATION	1	676.00	1,085.04	60.51	1	676.00	1,085.04	8 - 8
16	HOME AFFAIRS	1	1,219.21	2,091.53	71.55	1	1,219.21	2,091.53	50 - 50
17	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	-
Total		561	19,48,740.51	23,82,202.03	22.24	299	11,30,921.64	14,67,806.69	

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-26

Extent of time overrun in projects with respect to original schedule(State Wise) Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	State	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	28	1,06,084.18	1,61,917.53	52.63	10	78,329.72	1,31,336.35	6 - 216
2	ARUNACHAL PRADESH	3	39,880.31	54,842.52	37.52	2	8,003.92	22,966.13	33 - 176
3	ASSAM	8	35,250.85	42,794.18	21.40	6	28,343.83	35,887.16	4 - 48
4	BIHAR	33	85,686.57	1,07,066.70	24.95	16	63,127.82	80,311.76	2 - 154
5	GOA	1	1,183.16	1,183.16	0.00	1	1,183.16	1,183.16	20 - 20
6	GUJARAT	33	1,12,313.99	1,30,714.08	16.38	20	65,389.82	83,320.02	1 - 144
7	HARYANA	16	60,027.49	66,231.29	10.33	10	50,848.86	55,710.76	2 - 39
8	HIMACHAL PRADESH	10	19,567.14	32,079.65	63.95	4	8,157.97	16,408.64	32 - 180
9	JAMMU AND KASHMIR	18	55,528.29	90,545.19	63.06	9	28,790.33	63,711.63	3 - 255
10	KARNATAKA	27	80,520.99	84,816.71	5.33	15	47,518.73	50,830.46	6 - 123
11	KERALA	22	59,086.61	66,673.23	12.84	6	13,358.13	15,064.79	10 - 68
12	MADHYA PRADESH	21	44,015.87	54,760.08	24.41	11	27,961.92	35,386.25	22 - 57
13	MAHARASHTRA	45	1,28,484.37	1,60,115.70	24.62	28	92,893.28	1,23,964.96	1 - 97
14	MANIPUR	1	4,454.17	14,322.00	221.54	1	4,454.17	14,322.00	168 - 168
15	MEGHALAYA	1	906.46	8,324.28	818.33	0	0.00	0.00	-
16	MIZORAM	2	3,036.43	9,744.85	220.93	2	3,036.43	9,744.85	7 - 127
17	NAGALAND	1	2,326.52	6,663.00	186.39	1	2,326.52	6,663.00	132 - 132
18	ODISHA	32	96,047.03	1,01,500.39	5.68	18	48,463.50	53,307.55	5 - 213
19	PUNJAB	15	21,163.73	21,163.73	0.00	5	6,089.87	6,089.87	3 - 50
20	RAJASTHAN	27	59,984.05	64,743.05	7.93	13	37,878.55	42,637.55	2 - 84
21	SIKKIM	2	7,087.52	13,624.96	92.24	2	7,087.52	13,624.96	29 - 96
22	TAMIL NADU	36	1,93,249.14	2,15,569.61	11.55	19	69,588.63	80,870.48	2 - 171
23	UTTAR PRADESH	52	1,26,897.75	1,48,563.08	17.07	28	85,749.73	1,00,257.54	6 - 67
24	WEST BENGAL	23	56,091.56	75,158.16	33.99	14	32,172.48	50,787.30	10 - 141
25	DELHI	15	88,721.94	92,830.48	4.63	6	33,050.53	34,459.71	12 - 50
26	CHHATTISGARH	17	50,475.52	52,937.25	4.88	9	34,116.61	35,568.21	14 - 96
27	JHARKHAND	22	76,057.46	83,354.33	9.59	8	40,154.13	42,925.93	8 - 99
28	UTTARAKHAND	9	29,372.86	47,101.71	60.36	6	25,375.17	43,104.02	3 - 156
29	TELANGANA	5	15,405.53	17,658.07	14.62	3	12,870.01	15,122.55	3 - 180
30	MULTI STATE	36	2,89,833.02	3,55,203.06	22.55	26	1,74,600.30	2,02,239.10	4 - 202
Total		561	19,48,740.51	23,82,202.03	22.24	299	11,30,921.64	14,67,806.69	

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-27

Extent of time overrun in projects with respect to latest schedule Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	Sector	No. of Projects	Latest Approved Cost	Anticipated Cost	Cost overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.61	4	86,285.00	87,115.00	72 - 171
2	CIVIL AVIATION	5	7,613.90	9,612.71	26.25	4	6,397.00	8,395.81	17 - 48
3	COAL	35	1,33,547.19	1,36,031.82	1.86	8	29,451.19	31,935.94	24 - 96
4	MINES	3	7,103.23	7,457.97	4.99	3	7,103.23	7,457.97	5 - 50
5	STEEL	3	6,659.85	6,659.85	0.00	3	6,659.85	6,659.85	14 - 99
6	PETROLEUM	61	3,54,185.76	3,60,079.41	1.66	18	95,753.85	1,01,185.85	2 - 97
7	POWER	53	2,77,012.69	2,97,487.09	7.39	24	1,38,507.99	1,57,262.39	1 - 156
8	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	0.00	2	2,514.55	2,514.55	3 - 4
9	RAILWAYS	113	4,48,465.17	5,49,463.79	22.52	63	2,43,118.05	3,07,053.24	0 - 216
10	ROAD TRANSPORT AND HIGHWAYS	249	4,28,607.02	4,39,662.06	2.58	73	1,21,286.90	1,25,135.41	0 - 123
11	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.00	0	0.00	0.00	-
12	TELECOMMUNICATIONS	2	37,878.55	37,878.55	0.00	0	0.00	0.00	-
13	URBAN DEVELOPMENT	23	2,84,033.18	3,07,217.52	8.16	11	1,37,797.15	1,54,569.23	3 - 63
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	48 - 48
15	DEPARTMENT OF HIGHER EDUCATION	1	1,085.04	1,085.04	0.00	0	0.00	0.00	-
16	HOME AFFAIRS	1	2,091.53	2,091.53	0.00	1	2,091.53	2,091.53	50 - 50
17	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	-
Total		561	21,68,901.97	23,82,202.03	9.83	215	8,87,117.33	10,46,925.64	

$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-28

Extent of cost overrun in projects with respect to latest cost Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with cost overruns^			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Cost overrun (%)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.61	1	6,840.00	7,670.00	12.13
2	CIVIL AVIATION	5	7,613.90	9,612.71	26.25	2	2,525.00	4,523.81	79.16
3	COAL	35	1,33,547.19	1,36,031.82	1.86	1	2,661.73	5,146.48	93.35
4	MINES	3	7,103.23	7,457.97	4.99	1	667.23	1,021.97	53.17
5	STEEL	3	6,659.85	6,659.85	0.00	0	0.00	0.00	0.00
6	PETROLEUM	61	3,54,185.76	3,60,079.41	1.66	2	15,549.58	22,613.23	45.43
7	POWER	53	2,77,012.69	2,97,487.09	7.39	13	51,042.25	73,072.65	43.16
8	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	0.00	0	0.00	0.00	0.00
9	RAILWAYS	113	4,48,465.17	5,49,463.79	22.52	68	1,52,623.58	2,54,682.64	66.87
10	ROAD TRANSPORT AND HIGHWAYS	249	4,28,607.02	4,39,662.06	2.58	49	76,800.73	96,586.88	25.76
11	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.00	0	0.00	0.00	0.00
12	TELECOMMUNICATIONS	2	37,878.55	37,878.55	0.00	0	0.00	0.00	0.00
13	URBAN DEVELOPMENT	23	2,84,033.18	3,07,217.52	8.16	6	1,05,641.56	1,28,905.10	22.02
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	447.22
15	DEPARTMENT OF HIGHER EDUCATION	1	1,085.04	1,085.04	0.00	0	0.00	0.00	0.00
16	HOME AFFAIRS	1	2,091.53	2,091.53	0.00	0	0.00	0.00	0.00
17	DPIIT	2	24,857.00	25,485.00	2.53	1	4,773.00	5,401.00	13.16
Total		561	21,68,901.97	23,82,202.03	9.83	145	4,29,275.70	6,55,172.63	52.62

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

TABLE-29

Extent of time & cost overrun in projects with respect to latest schedule&cost Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore)

						Projects with time$ & cost overruns^			
Sl.No.	Sector	No. of projects	Latest Approved Cost	Anticipated Cost	Cost Overrun (%)	No.	Latest Approved Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,35,906.00	1,36,736.00	0.61	1	6,840.00	7,670.00	171- 171
2	CIVIL AVIATION	5	7,613.90	9,612.71	26.25	2	2,525.00	4,523.81	39- 48
3	COAL	35	1,33,547.19	1,36,031.82	1.86	1	2,661.73	5,146.48	60- 60
4	MINES	3	7,103.23	7,457.97	4.99	1	667.23	1,021.97	50- 50
5	STEEL	3	6,659.85	6,659.85	0.00	0	0.00	0.00	0- 0
6	PETROLEUM	61	3,54,185.76	3,60,079.41	1.66	1	12,366.00	18,968.00	9- 9
7	POWER	53	2,77,012.69	2,97,487.09	7.39	11	48,175.25	68,485.65	1- 141
8	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	0.00	0	0.00	0.00	0- 0
9	RAILWAYS	113	4,48,465.17	5,49,463.79	22.52	42	92,721.55	1,54,501.75	3- 216
10	ROAD TRANSPORT AND HIGHWAYS	249	4,28,607.02	4,39,662.06	2.58	22	31,227.68	40,631.42	3- 123
11	SHIPPING AND PORTS	1	5,362.27	5,362.27	0.00	0	0.00	0.00	0- 0
12	TELECOMMUNICATIONS	2	37,878.55	37,878.55	0.00	0	0.00	0.00	0- 0
13	URBAN DEVELOPMENT	23	2,84,033.18	3,07,217.52	8.16	3	47,274.77	64,126.05	3- 63
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	48- 48
15	DEPARTMENT OF HIGHER EDUCATION	1	1,085.04	1,085.04	0.00	0	0.00	0.00	0- 0
16	HOME AFFAIRS	1	2,091.53	2,091.53	0.00	0	0.00	0.00	0- 0
17	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	0- 0
Total		561	21,68,901.97	23,82,202.03	9.83	85	2,54,610.25	4,20,624.00	

^ - Cost Overrun = Anticipated Cost minus Revised/Original Cost

$- Time overrun = Anticipated Date of Commissioning minus Revised/Original Date of Commissioning

TABLE-30

Extent of time & cost overrun in projects with respect to original schedule&cost Rs. 1000 Crore and above

(All Cost/ Expenditure in Rs. crore

						Projects with time$ & cost overruns^			
Sl.No.	Sector	No. of projects	Original Cost	Anticipated Cost	Cost Overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ATOMIC ENERGY	5	1,16,741.00	1,36,736.00	17.13	3	27,271.00	47,266.00	84- 171
2	CIVIL AVIATION	5	7,613.90	9,612.71	26.25	2	2,525.00	4,523.81	39- 48
3	COAL	35	1,27,847.17	1,36,031.82	6.40	2	19,898.73	24,552.60	28- 60
4	MINES	3	6,074.00	7,457.97	22.79	2	4,637.00	6,076.97	49- 50
5	STEEL	3	6,033.98	6,659.85	10.37	1	2,092.97	2,718.84	14- 14
6	PETROLEUM	61	3,31,381.48	3,60,079.41	8.66	17	1,06,689.26	1,35,066.71	2- 143
7	POWER	53	2,42,918.61	2,97,487.09	22.46	14	66,143.82	1,20,548.30	9- 180
8	HEALTH AND FAMILY WELFARE	3	4,342.55	4,342.55	0.00	0	0.00	0.00	0- 0
9	RAILWAYS	113	3,38,257.21	5,49,463.79	62.44	58	1,16,286.30	2,55,634.87	3- 255
10	ROAD TRANSPORT AND HIGHWAYS	249	4,05,582.67	4,39,662.06	8.40	51	70,359.04	94,206.87	3- 123
11	SHIPPING AND PORTS	1	5,369.18	5,362.27	-0.13	0	0.00	0.00	0- 0
12	TELECOMMUNICATIONS	2	37,878.55	37,878.55	0.00	0	0.00	0.00	0- 0
13	URBAN DEVELOPMENT	23	2,81,796.96	3,07,217.52	9.02	4	58,694.77	77,782.27	3- 63
14	WATER RESOURCES	1	10,151.04	55,548.87	447.22	1	10,151.04	55,548.87	48- 48
15	DEPARTMENT OF HIGHER EDUCATION	1	676.00	1,085.04	60.51	1	676.00	1,085.04	8- 8
16	HOME AFFAIRS	1	1,219.21	2,091.53	71.55	1	1,219.21	2,091.53	50- 50
17	DPIIT	2	24,857.00	25,485.00	2.53	0	0.00	0.00	0- 0
Total		561	19,48,740.51	23,82,202.03	22.24	157	4,86,644.14	8,27,102.68	

^ - Cost Overrun = Anticipated Cost minus Original Cost

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

TABLE-31

List of projects completed/dropped/Frozen during current month (All Cost/ Expenditure in Rs. crore)			Rs. 1000 Crore and above				
			Original		Now anticipated		
Sl.No	Project	DOA	Cost	DOC	Cost	DOC	Final Expenditure
	ROAD TRANSPORT AND HIGHWAYS						
1	FOUR LANING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO186.50 KM) PPP (BOT)	11/2013	1,916.79	11/2016	1,916.79	N.A.	1,660.92

TABLE-32

List of projects added Rs. 1000 Crore and above	(November 2023)

			Original		Anticipated	
Sl.No	Project	DOA	Cost	DOC	Cost	DOC
	ROAD TRANSPORT AND HIGHWAYS					
1	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F HAM(Hybrid Annuity Mode)	4/2022	1,260.74	5/2025	1,260.74	5/2025
2	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 HAM(Hybrid Annuity Mode)	7/2022	1,398.84	10/2025	1,398.84	10/2025
3	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 HAM(Hybrid Annuity Mode)	10/2023	1,047.32	4/2025	1,047.32	4/2025
4	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S HAM(Hybrid Annuity Mode)	12/2022	1,589.00	10/2025	1,589.00	10/2025
5	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 EPC	5/2022	1,135.39	3/2023	1,135.39	9/2025
6	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR HAM(Hybrid Annuity Mode)	3/2021	1,942.94	6/2025	2,171.00	6/2025
	URBAN DEVELOPMENT					
7	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 EPC	10/2016	1,536.72	3/2024	1,536.72	3/2024

TABLE-33

Milestones (Cumulative due & achieved) Rs. 1000 Crore and above

Total 2759

Milestones (Cumulative due & achieved) Rs. 1000 Crore and above

Achieved up to month 1669

TABLE-34

List of projects reporting additional delayed Rs. 1000 Crore and above							(November 2023)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
	MINES						
1	UTKAL D AND E COAL BLOCK NALCO	534.00	1,021.97	01/2020	11/2023	03/2024	4
	STEEL						
2	NEW SINTER PLANT AT BOKARO STEEL PLANT SAIL	1,034.01	1,034.01	10/2017	11/2025	01/2026	2
	PETROLEUM						
3	PX-PTA REVAMP AT PANIPAT REFINERY IOCL	1,255.00	1,255.00	12/2021	11/2023	12/2023	1
4	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY IOCL	1,019.00	1,019.00	01/2023	11/2023	03/2024	4
5	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK ONGC EPC	4,144.41	4,144.41	10/2025	10/2025	02/2026	4
6	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB HPCL	1,421.46	1,421.46	02/2023	12/2023	07/2024	7
7	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER BPCL Central Sector Projects	1,932.00	1,932.00	03/2025	03/2025	10/2025	7
	POWER						
8	NAITWAR MORI HEP SJVN	648.33	1,272.29	12/2021	11/2023	12/2023	1
9	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA PGCIL	1,184.88	1,184.88	09/2022	12/2023	01/2024	1
10	TELANGANA SUPER THERMAL POWER PROJECT PHASE I NTPC	10,598.98	10,998.00	11/2020	08/2023	11/2023	3
11	DAYAPAR WIND- III (HYBRID TRANCHE-V) NTPC EPC	1,095.01	1,095.01	01/2025	01/2025	05/2025	4
12	SAMBHU KI BHURJ-II SOLAR 300MW NTPC EPC	1,782.00	1,782.00	09/2021	03/2024	09/2024	6
13	BHADLA-II 500MW SOLAR PV PROJECT NTPC EPC	2,598.92	2,598.92	03/2024	03/2024	12/2024	9
	HEALTH AND FAMILY WELFARE						

List of projects reporting additional delayed Rs. 1000 Crore and above							(November 2023)
		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Anticipated	Original	Last month	This month	Delay (in months)
14	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR CPWD FOR HEALTH	1,404.00	1,404.00	09/2023	12/2023	01/2024	1
	RAILWAYS						
15	NIMACH-RATLAM (133 KM) WR ITEM RATE	910.00	1,095.88	10/2027	01/2025	03/2025	2
16	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) WR	1,640.04	2,690.80	03/2022	12/2025	03/2026	3
17	BAGALKOT-KUDACHI NL SWR	986.30	1,649.31	03/2016	03/2026	06/2026	3
18	PUNE-MIRAJ-LONDA (467 KM) CR	3,627.47	6,463.49	03/2024	06/2024	12/2024	6
19	WARDHA-NANDED MAHARASHTRA CR	3,168.29	3,445.48	03/2023	03/2024	12/2026	33
	ROAD TRANSPORT AND HIGHWAYS						
20	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) NHAI	1,027.53	2,628.31	06/2018	11/2023	12/2023	1
21	4-LANNING OF THALSERRY -MAHE BYPASS NHAI Central Sector Projects	1,124.11	1,503.86	05/2020	12/2023	01/2024	1
22	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA NHAI	1,094.97	1,094.97	02/2022	11/2023	12/2023	1
23	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS-CONTROLLED EXPRESSWAY FROM BAWDI VILLAG NHAI	1,047.00	1,047.00	05/2020	11/2023	12/2023	1
24	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER NHAI EPC	1,916.38	2,078.00	02/2023	12/2023	01/2024	1
25	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A NHAI EPC	2,312.26	2,312.26	09/2021	11/2023	12/2023	1
26	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN NHAI EPC	2,252.75	2,252.75	09/2021	11/2023	12/2023	1
27	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA NHAI EPC	1,935.61	1,935.61	09/2021	11/2023	12/2023	1
28	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A NHAI HAM(Hybrid Annuity Mode)	1,980.00	1,980.00	03/2023	11/2023	12/2023	1

MoSPI OCMS

List of projects reporting additional delayed Rs. 1000 Crore and above (November 2023)

		Cost (Rs.crore)		DOC reported			
Sl. No	Project name	Original	Antici pated	Original	Last month	This month	Delay (in months)
29	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 NHAI EPC	927.77	1,603.00	02/2022	02/2024	03/2024	1
30	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A NHAI	2,136.97	2,136.97	12/2018	10/2023	12/2023	2
31	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) NHAI	667.00	3,006.53	06/2018	11/2023	01/2024	2
32	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU NHAI	1,396.74	1,396.74	10/2019	11/2023	01/2024	2
33	OUR LANNNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST NHIDCL	1,049.51	1,049.51	08/2023	10/2023	12/2023	2
34	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 NHAI PPP (BOT)	1,226.88	1,581.24	02/2021	01/2024	03/2024	2
35	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE MoRTH	1,101.58	1,101.58	N.A.	12/2023	03/2024	3
36	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 NHAI PPP BOT (Hybrid Annuity)	2,159.00	2,262.00	07/2021	09/2023	12/2023	3
37	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] NHAI	1,587.49	3,063.99	04/2019	11/2023	03/2024	4
38	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) NHAI PPP BOT (Hybrid Annuity)	922.50	1,128.68	03/2024	06/2024	12/2024	6
39	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 NHAI EPC	3,635.64	3,635.64	01/2025	01/2025	11/2025	10
40	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC NHAI HAM(Hybrid Annuity Mode)	2,842.14	2,842.14	10/2024	10/2024	12/2025	14
	URBAN DEVELOPMENT						
41	SURAT METRO RAIL PROJECT MEGA	12,020.32	12,020.32	03/2024	03/2025	06/2025	3

TABLE-35

Sector wise analysis of projects Rs. 1000 Crore and above					
		Cost (Rs. crore)			
Sector	Number of projects	Original	Latest	Anticipated	Cumulative Expenditure
ATOMIC ENERGY	5	1,16,741.00	1,359,06.00	1,36,736.00	97,043.17
CIVIL AVIATION	5	7,613.90	76,13.90	9,612.71	5,249.76
COAL	35	1,27,847.17	1,335,47.19	1,36,031.82	59,142.01
MINES	3	6,074.00	71,03.23	7,457.97	3,903.96
STEEL	3	6,033.98	66,59.85	6,659.85	3,292.77
PETROLEUM	61	3,31,381.48	3,541,85.76	3,60,079.41	1,62,055.21
POWER	53	2,42,918.61	2,770,12.69	2,97,487.09	1,66,986.24
HEALTH AND FAMILY WELFARE	3	4,342.55	43,42.55	4,342.55	1,507.08
RAILWAYS	113	3,38,257.21	4,484,65.17	5,49,463.79	3,44,977.95
ROAD TRANSPORT AND HIGHWAYS	249	4,05,582.67	4,286,07.02	4,39,662.06	1,91,187.69
SHIPPING AND PORTS	1	5,369.18	53,62.27	5,362.27	2,750.11
TELECOMMUNICATIONS	2	37,878.55	378,78.55	37,878.55	23,353.00
URBAN DEVELOPMENT	23	2,81,796.96	2,840,33.18	3,07,217.52	1,95,463.18
WATER RESOURCES	1	10,151.04	101,51.04	55,548.87	20,984.94
DEPARTMENT OF HIGHER EDUCATION	1	676.00	10,85.04	1,085.04	44.75
HOME AFFAIRS	1	1,219.21	20,91.53	2,091.53	1,659.88
DPIIT	2	24,857.00	248,57.00	25,485.00	14,105.13
Grand total	561	19,48,740.51	21,68,901.97	23,82,202.03	12,93,706.83

TABLE-36

State-Wise Position of Central Sector Projects costing Rs. 1000 Crore and above showing Both Time and Cost Overruns

(All Cost/ Expenditure in Rs. crore)

						Projects with time overruns$			
Sl.No	State	No. of Projects	Original Cost	Anticipated cost	Cost overrun (%)	No.	Original Cost	Anticipated Cost	Range of T.O.R (in months)
1	ANDHRA PRADESH	28	1,06,084.18	1,61,917.53	52.63	6	37,904.62	90,911.25	9 - 216
2	ARUNACHAL PRADESH	3	39,880.31	54,842.52	37.52	1	6,285.33	21,247.54	176 - 176
3	ASSAM	8	35,250.85	42,794.18	21.40	4	17,066.32	25,779.65	9 - 48
4	BIHAR	33	85,686.57	1,07,066.70	24.95	9	29,928.91	47,113.31	3 - 154
5	GOA	1	1,183.16	1,183.16	0.00	0	0.00	0.00	-
6	GUJARAT	33	1,12,313.99	1,30,714.08	16.38	9	35,454.90	53,385.10	3 - 144
7	HARYANA	16	60,027.49	66,231.29	10.33	3	38,599.17	43,461.11	3 - 31
8	HIMACHAL PRADESH	10	19,567.14	32,079.65	63.95	2	4,398.33	12,649.00	32 - 180
9	JAMMU AND KASHMIR	18	55,528.29	90,545.19	63.06	2	3,176.00	38,097.30	8 - 255
10	KARNATAKA	27	80,520.99	84,816.71	5.33	8	9,799.48	13,361.21	10 - 123
11	KERALA	22	59,086.61	66,673.23	12.84	4	6,880.35	8,587.01	13 - 68
12	MADHYA PRADESH	21	44,015.87	54,760.08	24.41	6	10,122.58	17,546.91	27 - 57
13	MAHARASHTRA	45	1,28,484.37	1,60,115.70	24.62	19	72,615.12	1,03,730.68	6 - 97
14	MANIPUR	1	4,454.17	14,322.00	221.54	1	4,454.17	14,322.00	168 - 168
15	MEGHALAYA	1	906.46	8,324.28	818.33	0	0.00	0.00	-
16	MIZORAM	2	3,036.43	9,744.85	220.93	2	3,036.43	9,744.85	7 - 127
17	NAGALAND	1	2,326.52	6,663.00	186.39	1	2,326.52	6,663.00	132 - 132
18	ODISHA	32	96,047.03	1,01,500.39	5.68	7	12,392.23	17,292.28	24 - 213
19	PUNJAB	15	21,163.73	21,163.73	0.00	0	0.00	0.00	-
20	RAJASTHAN	27	59,984.05	64,743.05	7.93	1	12,320.00	17,079.00	84 - 84
21	SIKKIM	2	7,087.52	13,624.96	92.24	1	1,339.48	7,876.92	96 - 96
22	TAMIL NADU	36	1,93,249.14	2,15,569.61	11.55	10	18,084.93	29,761.78	2 - 171
23	UTTAR PRADESH	52	1,26,897.75	1,48,563.08	17.07	15	34,466.72	48,974.53	6 - 67
24	WEST BENGAL	23	56,091.56	75,158.16	33.99	11	25,893.41	44,524.23	10 - 141
25	DELHI	15	88,721.94	92,830.48	4.63	3	5,793.88	7,282.26	15 - 50
26	CHHATTISGARH	17	50,475.52	52,937.25	4.88	4	8,280.97	9,732.57	14 - 63
27	JHARKHAND	22	76,057.46	83,354.33	9.59	4	17,919.13	22,246.93	12 - 60
28	UTTARAKHAND	9	29,372.86	47,101.71	60.36	5	23,991.39	41,720.24	3 - 156
29	TELANGANA	5	15,405.53	17,658.07	14.62	2	11,759.46	14,012.00	36 - 180
30	MULTI STATE	36	2,89,833.02	3,55,203.06	22.55	17	32,354.31	60,000.02	24 - 202
Total		561	19,48,740.51	23,82,202.03	22.24	157	4,86,644.14	8,27,102.68	

^ - Cost Overrun = Anticipated Cost minus Original Cost

$- Time overrun = Anticipated Date of Commissioning minus Original Date of Commissioning

ANNEXURE

List of Projects in which Expenditure is More than Approved Cost

Annexure - II

Costing Rs. 150 Crore and above							(November 2023)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	ATOMIC ENERGY						
	Nuclear Power Corporation Of India Limited						
1	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027	10/2009	12,320.00 -	17,079.00	17,231.00	12/2016 -	12/2023
2	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028	3/2013	39,849.00 -	39,849.00	40,276.00	11/2020 -	11/2026
	Total		52,169.00 -	56,928.00	57,507.00		
	CIVIL AVIATION						
	Airport Authority Of India Limited						
3	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075	8/2018	951.28 -	951.28	992.12	10/2021 -	12/2023
4	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085	7/2018	456.86 -	456.86	479.45	09/2020 -	12/2023
5	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092	2/2019	645.63 -	645.63	647.03	08/2022 02/2024	02/2024
6	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081	1/2019	389.71 -	389.71	391.78	11/2021 -	05/2023
7	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	6/2018	1,383.00 -	3,291.81	1,857.67	09/2021 -	12/2024
	Total		3,826.48 -	5,735.29	4,368.05		
	COAL						
	Bharat Coking Coal Limited						
8	MADHUBAND NLW WASHERY - [N06000126	8/2010	289.45 -	302.00	297.61	05/2014 -	11/2023
	Total		289.45 -	302.00	297.61		
	DEPARTMENT OF HIGHER EDUCATION						
	Cpwd Of Higher Education						
9	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005	2/2019	655.34 -	655.34	689.31	06/2020 -	06/2020
	Total		655.34 -	655.34	689.31		
	FINANCE						

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Anticipated
1	2	3	4	5	6	7	8
	Cpwd For Finance						
10	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089	12/2015	209.00 -	262.00	251.89	10/2019 10/2022	10/2022
	Total		209.00 -	262.00	251.89		
	MINES						
	National Aluminum Company Limited (Nalco)						
11	UTKAL D AND E COAL BLOCK - [N10000011	5/2016	534.00 -	1,021.97	753.08	01/2020 11/2023	03/2024
	Total		534.00 -	1,021.97	753.08		
	PETROLEUM						
	Gas Authority Of India Limited						
12	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI - [N16000329	10/2017	226.45 -	226.45	227.64	10/2022 -	03/2024
13	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349	9/2018	225.54 -	247.90	231.92	02/2021 03/2024	03/2024
	Total		451.99 -	474.35	459.56		
	POWER						
	National Thermal Power Corporation						
14	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 -	7,103.00	6,143.63	03/2013 12/2021	12/2024
15	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212	1/2016	10,598.98 -	10,998.00	11,228.18	11/2020 07/2022	11/2023
16	BARH STPP(3X660MW) NTPC - [180100242	2/2005	8,692.97 -	21,312.11	21,751.94	10/2011 07/2023	08/2024
17	NORTH KARANPURA STPP (3X660 MW) - [N18000177	2/2014	14,366.58 -	17,007.00	15,217.37	06/2019 10/2022	06/2024
	Power Grid Corporation Of India Limited						
18	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	6,089.99	12/2018 -	12/2024
19	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327	3/2019	1,326.00 -	1,520.00	1,421.02	03/2023 -	12/2023
20	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	8/2017	1,931.39 -	2,635.55	1,955.10	02/2020 -	03/2024
	Satluj Jal Vidyut Nigam Limited						
21	NAITWAR MORI HEP - [N18000265	10/2017	648.33 -	1,272.29	1,213.40	12/2021 -	12/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Anticipated
1	2	3	4	5	6	7	8
	Thdc India Limited						
22	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	7/2006	1,657.00 -	4,825.60	5,960.99	02/2016 06/2022	06/2024
	Total		46,954.15 -	75,802.87	70,981.62		
	RAILWAYS						
	Central Railways						
23	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	2/1997	2,271.50 -	4,805.17	3,589.23	03/2021 -	12/2025
	East Central Railways						
24	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240	4/1997	324.73 -	1,110.00	1,185.17	03/2012 -	06/2023
25	KIUL - GAYA DOUBLING PROJECT - [N22000349	12/2015	1,200.20 -	1,200.20	1,439.98	03/2020 -	03/2023
26	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180	4/2004	372.14 -	1,700.00	2,182.96	- -	03/2024
27	RAMNA - SINGRAULI DOUBLING - [N22000417	8/2015	2,436.21 -	2,436.21	2,605.36	03/2020 -	03/2024
28	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476	4/1991	329.39 -	1,510.00	2,264.24	- -	03/2024
29	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419	8/2015	528.57 -	528.57	646.28	03/2019 -	03/2023
	East Coast Railway						
30	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	4/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025
	Eastern Railways						
31	MONIGRAM- NIMTITA - [N22000301	4/2012	250.93 -	259.23	576.26	- -	12/2023
	Metropolitan Rapid Transport Projects						
32	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028	4/2006	495.74 -	734.01	584.70	06/2013 -	12/2023
	North East Frontier Railway						
33	BHAIRABI SAIRONG, NL, NEFR - [N22000100	4/2008	2,393.47 -	8,605.00	6,887.28	03/2014 -	10/2024
34	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	4/2015	2,232.32 -	4,059.65	3,053.14	03/2022 -	03/2026
35	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207	4/2010	241.52 -	401.65	343.30	- -	03/2023
36	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206	4/2010	242.22 -	632.63	383.66	03/2020 -	12/2024
37	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183	4/2013	1,798.00 -	2,047.51	2,274.07	03/2019 -	01/2024
38	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	4/2003	4,454.17 -	14,322.00	14,079.78	03/2011 03/2025	03/2025

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Anticipated
1	2	3	4	5	6	7	8
39	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124	4/2006	2,326.52 -	6,663.00	2,872.92	03/2015 -	03/2026
40	SEVOK RANGPO, NEFR - [N22000102	4/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023
	North Eastern Railway						
41	CHHAPRA-BALLIA UP - [N22000134	3/2013	295.00 -	912.86	897.95	01/2019 -	02/2024
42	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613	11/2016	186.85 -	346.00	339.39	06/2024 -	03/2024
43	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470	4/2016	1,177.96 -	1,777.39	1,298.98	12/2019 -	03/2024
44	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347	3/2015	1,295.42 -	2,560.00	2,217.77	03/2022 -	12/2023
	North Western Railway						
45	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	2/1997	410.08 -	970.00	991.31	02/2019 -	01/2024
46	PHULERA - DIGANA DOUBLING - [N22000326	5/2015	600.00 -	701.81	645.64	03/2020 -	02/2024
	Northern Railway						
47	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274	4/2007	336.91 -	791.39	572.99	- -	-
48	NANGALDAM-TALWARA(NL),NR - [220100188	3/1981	450.00 -	2,017.96	845.23	07/2012 -	11/2024
49	CHANDIGARH-BADDI - [N22000467	4/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025
50	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	3/1995	2,500.00 -	37,012.26	37,345.49	11/2002 02/2024	02/2024
	Rail Vikas Nigam Ltd.						
51	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	4/2010	2,913.51 -	4,834.54	3,475.62	03/2016 -	07/2025
52	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501	6/2016	3,677.76 -	3,677.76	4,611.50	12/2023 -	12/2023
53	BANASPANI- JAKHPURA - DOUBLING - [N22000412	3/2009	942.95 -	1,552.26	1,851.85	03/2019 12/2023	-
54	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	1/1991	2,335.67 -	3,327.72	4,032.56	12/2024 -	12/2026
55	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404	4/2011	927.01 -	1,457.79	1,650.25	03/2019 -	03/2024
56	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	4/2015	943.60 -	1,500.00	1,321.90	03/2022 -	12/2023
57	VIJAYAWADA-GUDUR - [N22000369	4/2015	3,246.26 -	3,548.68	5,288.08	12/2023 03/2024	12/2023
58	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213	4/2012	632.68 -	950.00	1,018.93	03/2016 12/2023	-

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Anticipated
1	2	3	4	5	6	7	8
59	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	4/2010	3,951.98 -	8,964.35	6,329.38	03/2016 -	03/2026
60	BHANUPALI-BILASPUR BERI NL - [N22000273	4/2008	2,966.99 -	6,753.42	4,366.82	12/2026 03/2025	03/2025
61	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	3/2008	631.78 -	1,627.65	1,173.77	06/2025 -	06/2025
62	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598	5/2018	1,177.96 -	1,177.96	1,381.82	03/2024 03/2024	03/2024
63	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00 -	1,312.44	2,666.20	03/2025 03/2023	03/2025
64	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588	4/2012	991.60 -	991.60	1,737.05	02/2024 10/2023	02/2024
65	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	4/2010	2,127.00 -	3,300.00	3,307.52	03/2023 -	03/2024
	South Central Railway						
66	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027
67	MUNEERABAD-MAHABOOBNAGAR(NL),SCR - [220100205	4/1997	1,723.00 1.00	3,381.68	2,532.19	03/2000 -	03/2000
68	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	4/2006	1,160.48 -	3,014.00	1,161.20	03/2010 -	03/2025
69	KAZIPET-BALHRSHA - [N22000367	4/2015	2,063.03 -	2,909.00	2,438.20	03/2021 -	01/2025
	South East Central Railway						
70	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	6/2018	229.00 -	1,886.05	235.90	12/2021 -	12/2025
	South Western Railway						
71	HOTGI-KUDGI-GADAG - [N22000333	3/2015	1,614.59 -	1,960.00	1,957.67	03/2019 -	12/2024
	Southern Railway						
72	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079	9/2007	724.69 -	3,118.34	1,899.42	02/2019 -	03/2025
73	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399	2/2015	1,431.90 -	3,785.45	2,784.51	- 03/2025	03/2026
74	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215	4/2011	120.70 -	2,053.39	330.99	03/2019 12/2027	12/2027
75	TIDIVANAM-NAGARI (NL) - [N22000085	9/2006	582.83 -	3,620.28	764.37	- 12/2025	12/2025
	West Central Railway						
76	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	8/2016	582.13 -	1,247.64	1,068.97	03/2022 -	09/2024
	Western Railway						
77	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493	4/2016	700.00 -	603.69	702.63	06/2020 12/2023	12/2023
	Total		72,188.55 -	1,84,506.30	1,56,174.01		

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above							(November 2023)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	ROAD TRANSPORT AND HIGHWAYS						
	Ministry Of Road Transport And Highways (State Pwds)						
78	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K - [N24000257	3/2015	298.33 -	298.33	399.84	- -	-
79	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928	10/2015	333.21 -	353.43	344.66	12/2015 12/2019	01/2021
80	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988	1/2018	230.03 -	230.03	231.33	12/2019 11/2020	11/2020
81	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294	3/2019	560.39 -	560.39	563.29	03/2027 -	03/2027
82	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218	11/2015	335.32 -	335.32	335.69	06/2017 -	12/2023
83	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	3/2018	325.86 -	386.41	365.04	10/2018 -	08/2022
84	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	3/2018	159.97 -	242.61	166.06	06/2019 12/2023	12/2023
85	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	8/2016	175.50 -	241.60	180.23	02/2017 07/2023	12/2023
86	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156	1/2017	166.67 -	264.34	198.17	09/2017 05/2023	05/2023
87	BHOGAN KHURD TO KASHEDI - [N24001132	9/2017	743.21 743.00	743.21	911.64	06/2021 -	12/2023
88	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939	3/2018	504.19 504.00	504.19	518.99	11/2018 -	11/2018
89	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	1/1991	319.68 -	503.28	423.18	- 12/2023	12/2023
90	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576	2/2016	178.85 -	278.54	232.61	05/2016 12/2023	12/2023
	National Highways And Infrastructure Development Corporation Ltd.						
91	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823	3/2015	829.00 -	829.00	912.69	01/2016 -	12/2023
92	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	3/2020	206.88 -	278.98	237.46	07/2022 08/2023	12/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Anticipated
1	2	3	4	5	6	7	8
93	4-LANING OF DERGAON TOWN - [N24001435	3/2020	287.63 -	287.63	397.16	06/2022 -	12/2023
94	KARGIL-ZANSKR PACKAGE-6 - [N24001346	1/2021	239.81 -	239.81	271.46	05/2024 -	05/2024
	National Highways Authority Of India						
95	PATNA-MUZZAFFARPUR - [N24000165	8/2010	671.30 -	671.30	1,706.14	02/2013 12/2023	12/2023
96	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	9/2011	2,848.00 -	3,379.45	3,736.32	03/2014 -	06/2024
97	4-LANING OF BRAHAMPORE-FARAKA - [N24000203	2/2011	998.79 -	998.79	2,170.28	08/2013 -	02/2024
98	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488	12/2015	2,136.97 -	2,136.97	2,362.99	12/2018 12/2023	12/2023
99	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	1,721.12	11/2024 -	11/2024
100	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568	11/2019	1,119.35 -	1,119.35	1,224.88	05/2023 03/2024	07/2023
101	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562	2/2019	738.90 -	738.90	851.87	10/2023 12/2023	10/2023
102	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536	7/2020	817.00 -	817.00	862.88	07/2022 -	01/2024
103	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	7/2020	899.00 -	947.00	932.60	07/2022 12/2023	12/2023
104	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532	11/2021	694.00 -	694.00	1,282.82	11/2023 01/2024	01/2024
105	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487	10/2020	169.83 -	169.83	201.04	10/2022 06/2023	06/2023
106	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305	10/2013	464.09 -	464.09	551.65	11/2020 -	12/2023
107	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304	10/2013	446.97 -	446.97	534.45	11/2020 -	12/2023
108	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	2/2019	927.77 -	1,603.00	1,167.54	02/2022 -	03/2024
109	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806	3/2018	1,241.38 -	2,122.64	1,577.64	03/2023 06/2023	01/2024
110	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712	8/2020	690.00 -	690.00	727.54	07/2023 -	12/2023
111	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709	9/2020	897.45 -	897.45	1,037.63	04/2023 -	04/2023

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Anticipated
1	2	3	4	5	6	7	8
112	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673	3/2020	510.97 -	510.97	517.47	03/2023 -	12/2023
113	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,811.05	03/2025 -	03/2025
114	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234	2/2019	996.27 -	996.27	1,079.00	03/2022 09/2023	12/2023
115	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG - [N24001233	3/2019	1,047.00 -	1,047.00	1,169.00	05/2020 09/2023	12/2023
116	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232	2/2019	847.00 -	847.00	920.50	03/2022 09/2023	12/2023
117	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231	2/2019	990.97 -	990.97	1,092.00	12/2021 09/2022	12/2023
118	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,298.00	12/2022 -	12/2023
119	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213	12/2017	1,094.97 -	1,094.97	1,188.00	02/2022 11/2022	12/2023
120	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	1,103.00	11/2022 -	12/2023
121	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88 -	743.89	832.00	12/2021 11/2022	11/2023
122	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	3/2018	478.74 -	1,514.46	1,111.64	05/2021 11/2022	01/2024
123	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	1/2018	614.48 -	757.12	641.00	08/2021 -	06/2024
124	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724	1/2018	895.39 -	895.39	1,632.71	04/2024 -	03/2024
125	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717	12/2017	1,471.75 -	1,471.75	1,498.09	07/2021 12/2023	12/2023
126	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	4/2017	894.00 -	929.32	915.65	04/2020 12/2023	09/2023
127	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	9/2016	950.69 -	1,108.00	1,776.50	08/2019 05/2024	05/2024
128	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	4/2014	1,665.00 -	2,360.65	4,734.53	09/2016 -	01/2024
	Total		38,851.22 -	45,985.04	54,659.03		

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Anticipated
1	2	3	4	5	6	7	8
	TELECOMMUNICATIONS						
	Department Of Telecommunication						
129	NETWORK FOR SPECTRUM - [N26000101	3/2012	13,334.00 -	13,334.00	21,913.00	07/2015 12/2022	09/2023
	Total		13,334.00 -	13,334.00	21,913.00		
	URBAN DEVELOPMENT						
	Ahmedabad Metro Rail						
130	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	11,961.49	12/2018 -	03/2024
	Bangalore Metro Rail Corporation Limited						
131	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058	2/2014	26,405.14 -	26,405.14	26,717.53	02/2021 -	03/2025
	Chennai Metro Rail Ltd						
132	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084	2/2009	14,600.00 -	18,380.00	17,619.68	12/2015 -	12/2015
	Delhi Metro Rail Corporation						
133	DELHI MRTS PHASE-III - [N28000056	9/2011	38,585.00 -	40,180.91	40,284.06	03/2016 08/2021	08/2021
	Kochi Metro Rail Corporation Ltd						
134	KOCHI METRO RAIL PROJECT - [N28000081	7/2012	5,181.79 -	6,218.14	6,059.17	07/2017 09/2020	09/2020
	Mumbai Metro Rail Corporation Ltd						
135	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086	7/2013	23,136.00 -	37,276.00	26,636.64	03/2020 -	12/2023
	Total		1,18,680.93 -	1,41,384.74	1,29,278.57		
	WATER RESOURCES						
	Bihar Urban Infrastructure Development Corporation Ltd						
136	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037	12/2014	225.77 -	398.90	362.52	03/2020 -	06/2020
137	SAIDPUR SEWER NETWORK PATNA - [N30000039	4/2015	268.63 -	431.21	478.03	01/2021 -	01/2021
138	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044	3/2017	277.42 -	277.42	345.95	05/2021 03/2017	05/2021
	Delhi Jal Board						
139	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014	3/2017	665.78 -	665.78	689.98	12/2022 -	09/2023
	Polavaram Project Authority						
140	POLAVARAM IRRIGATION PROJECT - [N30000002	2/2009	10,151.04 -	55,548.87	20,984.94	03/2020 -	03/2024

List of Projects in which Expenditure is More than Approved Cost

Costing Rs. 150 Crore and above							(November 2023)
						Date of Commissioning	
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original/ Revised	Anticipated
1	2	3	4	5	6	7	8
	Total		11,588.64 -	57,322.18	22,861.42		
	Grand Total		3,59,732.75	5,83,714.08	5,20,194.15		

MoSPI OCMS

Annexure - III

Details of Projects Ahead of Schedule w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Antici pated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
	DEPARTMENT OF HIGHER EDUCATION						
	Sikkim University						
1	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002	8/2020	314.06	303.55	15.70	01/2025 -	12/2024
	Total		314.06 -	303.55	15.70		
	PETROLEUM						
	Indian Oil Corporation Limited						
2	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253	5/2016	4,497.00 6,025.00	6,025.00	5,386.08	12/2018 03/2024	01/2024
3	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400	6/2020	1,378.00 -	1,378.00	969.47	12/2022 02/2024	12/2023
4	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409	9/2020	18,936.00 -	18,936.00	5,334.50	09/2024 -	08/2024
	Total		24,811.00 -	26,339.00	11,690.05		
	POWER						
	National Thermal Power Corporation						
5	ANTA SOLAR 90 MW - [N18000292	1/2021	382.22 -	382.22	71.59	03/2022 02/2025	03/2024
	Power Grid Corporation Of India Limited						
6	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372	6/2023	202.39 -	202.39	.10	01/2025 -	12/2024
	Satluj Jal Vidyut Nigam Limited						
7	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342	11/2022	646.17 -	646.17	509.01	04/2024 -	01/2024
	Total		1,230.78 -	1,230.78	580.70		
	RAILWAYS						
	Central Railways						
8	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	8/2022	955.00	955.39	6.17	08/2027 -	03/2027
9	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513	1/2019	904.92	904.92	.41	03/2028 -	03/2027
10	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515	2/2023	836.12	836.12	.46	03/2027 -	03/2026

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Antici pated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
11	BARAMATI - LONAND - [N22000615	2/1999	736.44	736.44	.01	03/2027 -	03/2025
	Eastern Railways						
12	Rampurhat-Murarai (29.48 km)-3rd line - [N22000530	10/2014	218.03 -	218.03	48.09	03/2024 -	11/2023
13	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624	7/2015	283.54 -	283.54	139.65	03/2025 -	03/2024
	North Eastern Railway						
14	SAHJANWA - DOHRIGHAT - [N22000565	8/2019	371.77 -	1,319.75	327.84	03/2029 -	12/2027
15	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569	10/2018	1,600.00 -	4,939.78	616.24	10/2030 -	03/2028
16	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613	11/2016	186.85 -	346.00	339.39	06/2024 -	03/2024
	North Western Railway						
17	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592	7/2022	1,695.82 -	1,695.82	329.25	07/2030 -	12/2026
18	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606	2/2023	352.41 -	352.41	-	06/2027 -	06/2025
19	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608	1/2023	968.92 -	968.92	30.98	06/2028 -	01/2027
20	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607	12/2022	304.00 239.54	239.54	41.01	06/2026 -	12/2025
21	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605	2/2023	422.60 -	422.60	3.10	02/2028 -	01/2026
22	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593	4/2019	528.48 -	528.48	281.59	03/2025 -	12/2023
23	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604	2/2023	471.06 -	471.06	-	02/2028 -	02/2026
24	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594	11/2021	466.42 -	466.42	337.55	11/2026 -	12/2024
	Rail Vikas Nigam Ltd.						
25	VIJAYAWADA-GUDUR - [N22000369	4/2015	3,246.26 -	3,548.68	5,288.08	12/2023 03/2024	12/2023
	South Western Railway						
26	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555	4/2019	294.67 -	307.66	42.16	03/2026 -	02/2025
27	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558	6/2019	663.03 -	748.85	.34	04/2028 -	04/2027
28	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621	3/2018	492.87 -	492.87	9.41	03/2025 -	12/2024
29	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559	9/2019	1,453.73 -	994.47	28.09	12/2027 -	12/2026
	Southern Railway						
30	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619	12/2010	600.82 595.39	595.39	268.80	03/2028 -	12/2025
	West Central Railway						

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Antici pated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
31	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232	9/1998	247.66 8,913.94	8,248.50	2,444.00	05/2008 03/2027	03/2025
	Western Railway						
32	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532	2/2023	961.67 961.67	961.67	-	03/2027 -	03/2026
33	NADIAD-PETLAD (37.26 KM) - [N22000539	5/2022	335.34 461.91	461.91	1.63	06/2030 -	06/2025
34	SAMNI-JAMBUSAR (24.08 KM) - [N22000541	5/2022	216.72 349.93	349.93	10.23	03/2030 -	04/2025
35	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549	6/2022	279.23 346.94	346.94	4.56	06/2027 -	03/2025
36	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622	9/2012	261.68 261.68	261.68	-	03/2027 -	03/2025
37	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550	2/2023	410.46 410.46	410.46	-	01/2028 -	03/2026
38	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547	5/2022	309.81 415.38	415.38	17.25	03/2030 -	01/2025
39	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540	2/2023	401.48 670.17	670.17	3.75	03/2030 -	10/2025
40	PETLAD-BHADRAN (22.5 KM) - [N22000538	5/2022	202.50 307.12	307.12	2.06	05/2030 -	05/2025
41	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533	2/2023	152.44 -	152.44	-	12/2025 -	01/2025
42	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537	6/2022	354.99 482.43	482.43	13.72	02/2030 -	02/2025
43	MEHSANA-PALANPUR (65.1 KM) - [N22000534	9/2020	529.30 537.31	537.31	8.76	09/2026 -	12/2024
	Total		22,717.04 -	35,979.08	10,644.58		
	ROAD TRANSPORT AND HIGHWAYS						
	Ministry Of Road Transport And Highways (State Pwds)						
44	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887	6/2016	236.78 263.26	263.26	175.82	09/2021 02/2024	01/2024
45	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938	6/2021	298.00 -	298.00	7.32	06/2024 -	04/2024
46	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462	4/2020	211.09 -	211.09	42.16	07/2024 -	02/2024
	National Highways And Infrastructure Development Corporation Ltd.						
47	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA - [N24001975	9/2021	523.78	523.78	.48	02/2025 -	02/2024
	National Highways Authority Of India						
48	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724	1/2018	895.39 -	895.39	1,632.71	04/2024 -	03/2024

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Antici pated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Antici pated
1	2	3	4	5	6	7	8
49	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428	3/2018	998.70 1,358.32	1,358.32	844.89	11/2021 03/2024	11/2023
50	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430	3/2018	2,120.40 2,565.63	2,565.63	1,251.61	01/2022 03/2024	01/2024
51	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612	7/2020	1,788.69 -	1,788.69	503.78	01/2024 12/2024	01/2024
52	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757	1/2020	876.37 -	876.37	242.74	10/2024 -	06/2024
53	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758	1/2020	823.05 -	823.05	229.98	10/2024 -	06/2024
54	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – - [N24001678	8/2021	1,460.00 1,460.00	1,460.00	533.29	06/2024 -	05/2024
55	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571	11/2019	1,341.36 -	1,341.36	912.30	12/2023 02/2024	12/2023
56	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520	11/2019	1,604.06 -	1,604.06	1,120.28	05/2024 -	03/2024
57	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	3/2018	1,294.47 1,588.40	1,588.40	677.87	11/2021 06/2024	11/2023
58	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828	3/2018	633.55 736.33	736.33	237.26	09/2023 12/2023	11/2023
	Total		15,105.69 -	16,333.73	8,412.49		
	Grand Total		64,178.57	80,186.14	31,343.52		

Details of On Schedule Projects w.r.t. Original Schedule

Annexure - IV

Costing Rs. 150 Crore and above							(November 2023)
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Antici Pated
1	2	3	4	5	6	7	8
	ATOMIC ENERGY						
	Nuclear Power Corporation Of India Limited						
1	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029	6/2017	49,621.00 -	49,621.00	12,146.00	09/2027 -	09/2027
	Total		49,621.00 -	49,621.00	12,146.00		
	CIVIL AVIATION						
	Airport Authority Of India Limited						
2	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. - [N04000099	6/2022	1,305.00 -	751.01	32.64	12/2025 -	12/2025
3	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102	5/2023	185.75 -	185.75	-	11/2024 -	11/2024
4	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103	12/2022	347.15 -	347.15	-	08/2025 -	08/2025
5	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT - [N04000101	5/2022	480.00 -	480.00	21.72	11/2024 -	11/2024
	Total		2,317.90 -	1,763.91	54.36		
	COAL						
	Central Coal Fields Limited						
6	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216	8/2020	7,254.37 -	7,254.37	965.09	03/2028 -	03/2028
7	EXPANSION OF KARO OCP - [N06000246	1/2022	908.47 -	908.47	135.26	03/2026 -	03/2026
8	SIRKA OCP - [N06000239	5/2020	222.82 -	222.82	139.31	03/2025 -	03/2025
9	JHARKHAND LAIYO OCP - [N06000240	8/2020	764.57 -	764.57	145.67	03/2031 -	03/2031
10	EXPANSION OF KONAR OCP - [N06000245	1/2022	799.34 -	799.34	291.03	03/2032 -	03/2032
11	EXPANSION OF ASHOK OCP - [N06000247	5/2021	2,898.28 -	2,898.28	173.90	03/2026 -	03/2026
12	EPR ROHINI KARKATA OCP - [N06000243	1/2021	1,020.42 -	1,020.42	82.76	03/2025 -	03/2025
13	EPR PUNDI OCP - [N06000242	11/2020	713.35 -	713.35	236.44	03/2024 -	03/2024
14	UCE OF EPR OF NORTH URIMARI OCP - [N06000218	7/2021	778.80 -	778.80	591.50	03/2026 -	03/2026
15	EPR TAPIN SOUTH OCP - [N06000241	11/2020	230.41 -	230.41	18.14	03/2025 -	03/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
16	KOTRE BASANTPUR PACHMO OCP - [N06000237	8/2020	861.06 -	861.06	314.27	03/2032 -	03/2032
17	EXPANSION PROJECT AMRAPALI OCP - [N06000217	8/2020	5,136.15 -	5,136.15	583.63	03/2028 -	03/2028
18	CHANDRAGUPT OCP - [N06000238	8/2020	973.50 -	973.50	7.95	03/2032 -	03/2032
	Eastern Coal Fields Limited						
19	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223	4/2020	1,210.12 -	1,210.12	335.16	03/2029 -	03/2029
20	CHITRA EAST (RCE) OCP - [N06000169	8/2018	513.98 -	513.99	178.19	03/2024 -	03/2024
21	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185	7/2019	826.42 -	389.10	4.47	03/2027 -	03/2027
22	NAKRAKONDA KUMARDIH B OCP - [N06000170	8/2018	502.68 -	502.67	49.51	03/2029 -	03/2029
23	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191	4/2020	483.65 -	483.65	23.86	03/2025 -	03/2025
24	SONEPUR BAZARI EXPANSION OC - [N06000220	7/2021	5,365.88 5,366.00	5,365.88	343.02	03/2029 -	03/2029
25	TILABONI UG MINE - [N06000172	2/2019	916.62 -	749.08	11.05	03/2027 -	03/2027
26	MOHANPUR EXPANSION OC PHASE II - [N06000236	11/2020	888.99 -	888.99	85.29	03/2025 -	03/2025
27	SIDULI MINE (OC AND UG) - [N06000165	5/2018	535.18 -	535.18	3.91	03/2026 -	03/2026
28	BONJEMEHARI EXPANSION OCP - [N06000244	8/2021	570.12 -	570.11	45.31	03/2025 -	03/2025
	Mahanadi Coal Fields Limited						
29	SIARMAL OCP (40.00MTY) - [N06000113	5/2014	3,756.36 -	3,756.36	3,367.43	03/2026 -	03/2026
30	BHUBANESWARI EXPANSION OCP - [N06000227	8/2020	3,145.45 -	3,145.45	1,015.05	03/2031 -	03/2031
31	RPR OF HINGULA -II EXPANSION PH-III - [N06000261	12/2022	2,264.68 -	2,264.68	962.38	03/2029 -	03/2029
32	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP - [N06000167	5/2018	2,434.75 -	2,434.75	1,477.48	03/2027 -	03/2027
33	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171	11/2018	2,838.87 -	2,838.87	1,495.76	03/2029 -	03/2029
34	BALARAM EXPANSION OCP - [N06000230	8/2020	3,504.21 -	3,504.21	681.17	03/2029 -	03/2029
35	GOPALJI-KANIHA OCP - [N06000229	8/2020	8,416.19 -	8,416.19	1,430.51	03/2028 -	03/2028
	Neyveli Lignite Corporation						
36	PACHWARA SOUTH COAL BLOCK - [N06000193	7/2013	1,795.01 -	2,242.90	47.27	09/2028 -	09/2028
37	TALABIRA II AND III OCP - [N06000189	7/2017	2,401.07 -	2,401.07	1,098.23	01/2027 -	01/2027
	Northern Coal Fields Limited						

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
38	NIGAHI EXPANSION OCP (15 TO 25 MTPA) - [N06000196	11/2020	1,729.68 -	1,729.68	422.30	03/2025 -	03/2025
39	KHADIA EXPANSION OCP - [N06000208	6/2021	491.67 -	491.67	8.68	03/2025 -	03/2025
	Singareni Colliers Company Limitted						
40	JAWAHAR KHANI OPENCAST (JK OC) MINE - [N06000259	12/2021	297.88 -	297.88	27.25	03/2025 -	03/2025
41	GOLETI OPENCAST MINE - [N06000258	7/2021	345.60 -	345.60	35.90	03/2026 -	03/2026
	South-Eastern Coal Fields Limited						
42	VIJAY WEST OPENCAST PROJECT - [N06000158	5/2017	976.95 -	976.95	88.28	03/2026 -	03/2026
43	MAHAMAYA OPENCAST PROJECT - [N06000164	5/2018	410.26 -	410.26	103.06	03/2026 -	03/2026
44	JAMPALI OCP RCE - [N06000198	5/2020	278.64 -	278.64	199.60	03/2024 -	03/2024
45	BAROUD OC EXPANSION (3-10 MTY) - [N06000197	8/2020	2,309.80 -	2,309.80	754.54	03/2029 -	03/2029
46	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207	3/2021	496.28 -	496.28	-	03/2028 -	03/2028
47	RAMPUR BATURA OC (4.0 MTY) - [N06000233	7/2019	1,248.93 -	1,248.93	414.61	03/2026 -	03/2026
48	JHIRIA WEST OPENCAST PROJECT - [N06000166	11/2018	389.97 -	389.97	15.96	03/2026 -	03/2026
49	DIPKA OC EXPANSION 40 MTY - [N06000200	12/2020	5,241.40 -	5,241.40	2,381.33	03/2029 -	03/2029
50	PORDA CHIMTAPANI OCP (10 MTY) - [N06000199	12/2020	2,310.12 -	2,310.12	39.19	03/2029 -	03/2029
	Western Coal Fields Limited						
51	GHONSA EXPANSION DEEP OC - [N06000205	3/2021	241.72 -	241.72	58.79	03/2028 -	03/2028
52	AMALGAMATED YEKONA-I YEKONA-II - [N06000132	8/2015	727.28 -	727.28	507.95	03/2025 -	03/2025
53	KOLGAON EXPANSION (DEEP) OC - [N06000267	1/2023	206.19 -	206.19	7.75	03/2027 -	03/2027
54	GOKUL EXPANSION OC - [N06000264	4/2021	456.95 -	456.95	147.40	03/2026 -	03/2026
55	RPR PAUNI II EXPANSION OC - [N06000263	3/2023	464.45 -	464.45	178.37	03/2027 -	03/2027
56	MAKARDHOKDA I EXPANSION OC - [N06000253	6/2022	497.06 -	497.06	142.04	03/2026 -	03/2026
57	URDHAN OC - [N06000265	7/2022	228.42 -	228.42	21.53	03/2031 -	03/2031
58	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) - [N06000222	2/2020	1,184.33 -	1,184.33	760.14	03/2027 -	03/2027
59	TAWA III UG MINE - [N06000250	12/2021	324.25 -	324.25	12.27	03/2027 -	03/2027
60	DHUPTALA OC(SASTI UG TO OC) - [N06000209	2/2019	720.87 -	720.87	173.78	03/2028 -	03/2028

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
61	GANDHIGRAM UG MINE - [N06000183	8/2019	414.16 -	414.16	24.98	03/2026 -	03/2026
62	VISHNUPURI UG TO OC - [N06000260	11/2022	227.65 -	227.65	7.02	03/2029 -	03/2029
63	SHARDA UG - [N06000266	7/2022	200.16 -	200.16	33.91	03/2028 -	03/2028
64	BHANEGAON OC (1.15MTY) - [N06000256	9/2022	494.60 -	494.60	97.51	03/2028 -	03/2028
65	BHATADI EXPANSION OC - [N06000254	2/2020	729.86 -	729.86	158.78	03/2028 -	03/2028
66	NEW MAJARI UG TO OC (3.0 MTY) - [N06000255	5/2019	496.38 -	496.38	130.20	03/2027 -	03/2027
67	SINGHORI DEEP OC - [N06000252	5/2022	421.84 -	421.84	111.04	03/2029 -	03/2029
68	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) - [N06000257	9/2022	497.01 -	497.01	147.75	03/2027 -	03/2027
69	SASTI EXPANSION OC - [N06000206	8/2020	371.59 -	371.59	87.14	03/2026 -	03/2026
70	SAONER UG MINE I EXPANSION - [N06000251	1/2022	253.51 -	253.51	70.56	03/2028 -	03/2028
71	ADASA UG TO OC (1.50 MTY) - [N06000219	11/2018	333.43 -	333.43	220.37	03/2024 -	03/2024
72	MUNGOLI NIRGUDA EXTENSION (DEEP) OC - [N06000231	11/2020	826.80 -	826.80	349.69	03/2026 -	03/2026
73	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226	9/2018	313.34 -	313.34	195.70	03/2024 -	03/2024
	Total		92,090.80 -	91,933.82	24,475.37		
	DEPARTMENT OF HIGHER EDUCATION						
	Central Public Works Department						
74	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010	8/2021	316.25 -	316.25	203.61	02/2024 -	02/2024
	Total		316.25 -	316.25	203.61		
	DPIIT						
	Dmic For Dpiit						
75	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001	9/2011	20,084.00 -	20,084.00	9,713.21	03/2027 03/2027	03/2027
	Total		20,084.00 -	20,084.00	9,713.21		
	HEALTH AND FAMILY WELFARE						
	Cpwd For Health						
76	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150	3/2019	1,828.00 -	1,828.00	879.39	09/2025 -	09/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
	Total		1,828.00 -	1,828.00	879.39		
	PETROLEUM						
	Bharat Petroleum Corporation Limited						
77	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508	3/2023	621.87 -	621.87	11.20	03/2026 -	03/2026
78	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL - [N16000463	4/2019	605.65 -	605.65	175.23	03/2030 -	03/2030
79	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR - [N16000462	4/2019	741.29 -	741.29	228.26	03/2030 -	03/2030
80	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSINGHPUR AND KENDRAPARA - [N16000465	4/2019	485.91 -	485.91	128.62	03/2030 -	03/2030
81	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI - [N16000468	12/2019	350.35 -	350.35	74.21	03/2029 -	03/2029
82	CITY GAS DISTRIBUTION NETWORK PROJECT AT AHMEDNAGAR AND AURANGABAD - [N16000459	4/2019	3,972.18 -	3,972.18	1,341.93	09/2028 -	09/2028
83	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL - [N16000472	4/2019	332.38 -	332.38	91.01	09/2028 -	09/2028
84	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507	3/2023	405.00 -	405.00	2.20	07/2025 -	07/2025
85	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR - [N16000464	4/2019	599.19 -	599.19	186.28	03/2030 -	03/2030
86	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU - [N16000474	12/2019	230.25 -	230.25	49.74	03/2029 -	03/2029
87	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK - [N16000473	4/2018	261.48 -	261.48	146.45	06/2025 -	06/2025
88	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA - [N16000467	4/2019	427.94 -	427.94	75.57	09/2030 -	09/2030
89	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG - [N16000461	4/2019	897.62 -	897.62	190.40	09/2028 -	09/2028
90	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA - [N16000460	4/2019	2,337.98 -	2,337.98	679.21	11/2028 -	11/2028
91	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH - [N16000466	4/2019	432.06 -	432.06	130.09	09/2028 -	09/2028
92	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500	4/2021	676.89 -	676.89	162.67	03/2025 -	03/2025
	Chennai Petroleum Corporation Limited						
93	CBR 9 MMTPA PROJECT - [N16000434	1/2021	31,580.00 -	31,580.00	1,028.17	06/2025 -	06/2025
	Hindustan Petroleum Corporation Limited						
94	BHATINDA SANGRUR PIPELINE - [N16000440	11/2021	367.00 -	367.00	168.35	04/2024 -	04/2024
95	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432	9/2021	160.00 -	160.00	1.13	06/2024 -	06/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
96	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484	3/2023	156.36 -	156.36	0.52	03/2026 03/2026	03/2026
97	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494	3/2023	384.04 -	384.04	0.52	12/2026 -	12/2026
98	CITY GAS DISTRIBUTION IN UP AND UK - [N16000387	3/2019	3,450.20 -	3,450.20	1,416.24	03/2029 03/2029	03/2029
99	HALDIA PANAGARH PIPELINE PROJECT - [N16000478	11/2022	1,010.00 -	1,010.00	12.24	11/2025 -	11/2025
100	NEW LPG PLANT AT VARANASI - [N16000447	8/2017	194.62 -	194.62	171.01	05/2024 05/2024	05/2024
101	CGD PROJECT IN BIHAR JHARKHAND - [N16000497	6/2022	1,377.00 -	1,377.00	46.45	06/2030 -	06/2030
102	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARAULI - [N16000496	3/2022	1,751.00 -	1,751.00	80.62	03/2030 -	03/2030
103	CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498	6/2022	2,628.00 -	2,628.00	49.85	06/2030 -	06/2030
104	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS - [N16000385	9/2018	520.00 -	520.00	370.22	09/2026 09/2026	09/2026
	Indian Oil Corporation Limited						
105	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418	10/2018	2,998.00 -	2,998.00	305.28	03/2030 -	03/2030
106	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451	3/2022	564.00 -	564.00	127.39	11/2024 -	11/2024
107	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437	1/2022	463.00 -	463.00	112.31	07/2025 -	07/2025
108	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480	3/2023	202.07 -	202.07	0.11	02/2026 -	02/2026
109	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454	1/2022	328.00 -	328.00	13.41	09/2024 -	09/2024
110	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491	3/2022	609.00 -	609.00	21.94	03/2030 -	03/2030
111	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487	3/2022	865.00 -	865.00	14.57	03/2030 -	03/2030
112	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490	3/2022	1,328.00 -	1,328.00	65.85	03/2030 -	03/2030
113	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455	1/2022	829.00 -	829.00	112.60	07/2024 -	07/2024
114	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486	3/2022	501.00 -	501.00	46.76	03/2030 -	03/2030
115	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488	3/2022	151.00 -	151.00	6.79	03/2030 -	03/2030
116	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492	3/2022	1,295.00 -	1,295.00	68.71	03/2030 -	03/2030
117	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485	3/2022	1,420.00 -	1,420.00	39.31	03/2030 -	03/2030
118	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457	6/2022	768.00 -	768.00	16.84	10/2025 -	10/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
119	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458	3/2022	1,459.00 -	2,102.79	74.01	03/2025 -	03/2025
120	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453	1/2022	389.00 -	389.00	17.87	09/2024 -	09/2024
121	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAUR DISTRICTS - [N16000489	3/2022	575.00 -	575.00	45.44	03/2030 -	03/2030
122	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479	1/2023	346.70 -	346.70	1.51	01/2025 -	01/2025
123	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456	9/2022	165.00 -	165.00	24.58	08/2025 -	08/2025
124	CGD PROJECT AT SALEM DISTRICT - [N16000419	10/2018	1,304.00 -	1,304.00	101.11	03/2030 -	03/2030
125	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503	6/2017	281.35 -	281.35	48.45	05/2025 -	05/2025
	Mangalore Refinery And Petrochemicals Limited						
126	POWER SYSTEM UPGRADATION PROJECT - [N16000509	10/2023	385.00 -	385.00	14.27	02/2026 -	02/2026
	Numaligarh Refinery Limited						
127	POWER RECOVERY TURBINE IN PFCCU - [N16000510	3/2023	293.50 -	293.50	-	07/2025 -	07/2025
128	DCU REVAMP PROJECT - [N16000511	8/2021	370.00 -	370.00	39.47	03/2025 -	03/2025
	Oil & Natural Gas Corporation Limited						
129	REDEVELOPMENT OF SANTHAL FIELD - [N16000279	2/2017	1,162.56 -	1,162.56	1,054.40	03/2026 -	03/2026
130	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477	5/2022	249.43 -	249.43	23.01	02/2025 -	02/2025
131	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482	7/2021	320.20 -	187.61	36.93	07/2024 -	07/2024
132	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502	3/2023	325.53 -	293.08	102.75	06/2024 -	06/2024
133	KALOL REDEVELOPMENT PROJECT - [N16000481	8/2022	1,487.41 -	1,487.41	528.97	03/2027 -	03/2027
134	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483	7/2021	173.03 -	169.84	64.34	07/2025 -	07/2025
135	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444	1/2022	621.40 -	621.40	81.31	11/2024 -	11/2024
136	PIPELINE REPLACEMENT PROJECT - VII - [N16000436	1/2022	3,183.58 -	3,645.23	1,712.81	05/2024 -	05/2024
137	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431	8/2021	885.63 -	1,286.67	312.97	02/2026 -	02/2026
	Oil India Limited						
138	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449	6/2021	860.00 -	860.00	147.20	12/2024 -	12/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
139	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450	12/2020	430.76 -	430.76	135.55	07/2024 03/2024	07/2024
	Total		84,545.41 -	85,883.66	12,537.21		
	POWER						
	Chenab Velley Power Projects [P] Limited						
140	KWAR HE PROJECT - [N18000363	5/2022	4,526.12 -	4,526.12	497.61	11/2026 -	11/2026
	National Hydro-Electric Power Corporation						
141	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362	2/2023	31,876.39 -	31,876.39	2,274.72	02/2032 -	02/2032
	National Thermal Power Corporation						
142	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345	7/2022	1,316.02 -	1,316.02	171.42	03/2025 -	03/2025
143	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348	6/2022	1,530.49 -	1,530.49	254.23	03/2024 -	03/2024
144	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365	6/2023	6,283.81 -	6,283.81	203.47	12/2024 -	12/2024
145	BADAM COAL MINING PROJECT - [N18000367	2/2019	501.79 -	501.79	20.35	10/2024 -	10/2024
146	CHATTI BARIATU COAL MINING PROJECT - [N18000369	3/2015	1,314.00 -	1,783.00	-	04/2024 -	04/2024
147	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364	8/2022	11,844.00 -	11,844.00	910.10	05/2027 -	05/2027
148	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346	9/2022	7,179.54 -	7,179.54	571.80	09/2024 09/2024	09/2024
	Power Grid Corporation Of India Limited						
149	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330	3/2022	288.71 -	288.71	0.81	12/2024 -	12/2024
150	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341	8/2022	863.99 -	863.99	310.59	02/2024 -	02/2024
151	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358	3/2023	815.12 -	815.12	1.68	03/2025 -	03/2025
152	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357	3/2023	922.30 -	922.30	47.60	12/2024 -	12/2024
153	ER WR TRANSMISSION LIMITED - [N18000353	3/2023	281.16 -	281.16	2.75	03/2025 -	03/2025
154	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338	7/2022	186.19 -	186.19	31.22	03/2025 -	03/2025
155	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352	3/2023	3,546.94 -	3,546.94	113.14	11/2024 -	11/2024
156	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351	3/2023	524.04 -	524.04	15.25	11/2025 -	11/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above							(November 2023)
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Antici Pated
1	2	3	4	5	6	7	8
157	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371	2/2023	200.58 -	200.58	0.15	05/2024 -	05/2024
158	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360	3/2023	1,167.55 -	1,167.55	85.64	03/2025 -	03/2025
159	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356	3/2023	1,433.28 -	1,433.28	114.48	09/2024 -	09/2024
160	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359	3/2023	966.79 -	966.79	10.87	12/2024 -	12/2024
161	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355	3/2023	260.30 -	260.30	2.08	03/2025 -	03/2025
162	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361	3/2023	2,820.99 -	2,820.99	107.80	03/2025 -	03/2025
163	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373	8/2023	688.74 -	688.74	-	02/2025 -	02/2025
164	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354	3/2023	271.69 -	271.69	-	09/2024 -	09/2024
165	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328	2/2022	318.12 -	318.12	108.80	04/2025 -	04/2025
166	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343	10/2022	307.87 -	307.87	8.81	10/2025 -	10/2025
	Satluj Jal Vidyut Nigam Limited						
167	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279	11/2020	1,810.56 -	1,810.56	1,274.13	01/2026 -	01/2026
168	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291	10/2020	687.97 -	687.97	483.89	11/2025 -	11/2025
169	RAGHANESDA SOLAR POWER PROJECT - [N18000340	6/2022	642.15 -	642.15	506.04	12/2023 -	12/2023
170	SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344	1/2023	2,614.51 -	2,614.51	529.60	04/2028 -	04/2028
	Total		87,991.71 -	88,460.71	8,659.03		
	RAILWAYS						
	Ahmedabad Metro Rail						
171	RAJPURA-BHATINDA (172.64 KM) - [N22000597	6/2017	1,775.73 -	1,775.73	-	03/2024 -	03/2024
	East Central Railways						
172	PARASNATH-MADHUBAN-GIRIDIH - [N22000527	3/2019	816.03 -	902.86	1.49	03/2030 -	03/2030
173	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528	10/2022	234.00 -	234.00	0.45	10/2027 -	10/2027
174	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523	6/2019	983.62 -	983.62	274.92	06/2025 -	06/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
175	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524	7/2022	486.00 -	486.00	23.17	07/2027 -	07/2027
176	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526	2/2019	496.47 -	496.47	1.33	06/2028 -	06/2028
177	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611	1/2018	487.73 -	487.73	217.99	12/2025 -	12/2025
178	GARHWA ROAD - RAIL OVER RAIL - [N22000610	3/2017	262.71 -	262.71	138.53	03/2024 -	03/2024
179	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525	10/2022	199.96 -	199.96	-	10/2027 -	10/2027
180	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529	11/2022	202.00 -	202.00	-	11/2027 -	11/2027
	East Coast Railway						
181	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519	8/2022	190.90 -	190.90	-	08/2027 -	08/2027
182	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520	9/2022	189.93 -	189.93	-	09/2027 -	09/2027
183	JEYPORE NABARANGPUR NEWLINE - [N22000517	7/2017	499.99 -	747.91	-	07/2028 -	07/2028
184	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521	12/2009	48.44 297.00	297.00	-	12/2026 -	12/2026
185	JEYPORE MALKANGIRI NEW LINE - [N22000516	2/2018	642.69 -	642.69	23.16	07/2033 -	07/2033
186	BAGHUAPAL FLY OVER (20 KM) - [N22000522	8/2019	183.00 -	183.00	-	08/2027 -	08/2027
187	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518	7/2018	278.96 495.00	494.62	-	12/2026 -	12/2026
	National Capital Region Transport Corp						
188	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543	4/2019	169.65 -	169.65	115.82	03/2026 -	03/2026
189	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542	4/2019	375.67 -	375.67	-	03/2026 -	03/2026
	North Central Railway						
190	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563	4/2019	494.11 -	494.11	-	03/2026 -	03/2026
191	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546	3/2017	260.00 -	260.00	-	12/2024 -	12/2024
192	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545	4/2020	1,456.89 -	1,456.89	-	06/2026 06/2026	06/2026
193	MATHURA - VRINDAVAN (11 KM) - [N22000612	8/2022	402.88 -	402.88	-	06/2025 -	06/2025
194	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544	8/2019	2,390.00 -	2,390.00	-	12/2026 -	12/2026
195	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562	4/2019	451.99 -	451.99	-	12/2025 -	12/2025
196	AGRA FORT-BANDIKUI - [N22000553	6/2022	1,389.81 -	1,389.81	-	06/2027 -	06/2027

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
197	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564	4/2019	187.21 -	187.21	-	12/2025 -	12/2025
	North East Frontier Railway						
198	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570	8/2022	745.00 -	745.00	-	08/2027 -	08/2027
	North Eastern Railway						
199	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) - [N22000566	7/2020	950.00 -	341.66	4.30	12/2024 -	12/2024
	Northern Railway						
200	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582	8/2017	515.50 -	676.00	-	03/2025 -	03/2025
201	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591	3/2023	177.33 -	177.33	-	12/2026 -	12/2026
202	LUDHIANA MULLANPUR DOUBLING - [N22000589	9/2020	82.99 234.77	235.00	-	03/2025 -	03/2025
203	FEROZPUR - PATTI (25.72 KM) - [N22000614	4/2017	299.74 -	299.74	-	03/2027 -	03/2027
204	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025
205	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590	1/2019	323.85 -	323.85	-	03/2025 -	03/2025
206	BARABANKI AKBARPUR DOUBLING - [N22000578	9/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025
207	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584	3/2019	235.72 -	235.72	-	03/2025 -	03/2025
	Rail Vikas Nigam Ltd.						
208	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501	6/2016	3,677.76 -	3,677.76	4,611.50	12/2023 -	12/2023
209	VIJAYAWADA-GUDUR - [N22000369	4/2015	3,246.26 -	3,548.68	5,288.08	12/2023 03/2024	12/2023
210	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	3/2008	631.78 -	1,627.65	1,173.77	06/2025 -	06/2025
211	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599	11/2016	8,975.00 -	8,975.00	4,139.74	03/2026 03/2026	03/2026
212	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596	11/2018	357.48 -	409.38	114.36	03/2025 -	03/2025
213	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00 -	1,312.44	2,666.20	03/2025 03/2023	03/2025
214	INDORE BUDNI (INDORE JABALPUR) - [N22000601	9/2018	4,340.00 -	7,474.00	436.68	09/2030 -	09/2030
215	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598	5/2018	1,177.96 -	1,177.96	1,381.82	03/2024 03/2024	03/2024
216	JUNAGARH -VISAVADAR (42.28) KM - [N22000600	6/2022	492.83 -	492.83	-	12/2026 -	12/2026
217	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588	4/2012	991.60 -	991.60	1,737.05	02/2024 10/2023	02/2024
	South Central Railway						

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
218	RENIGUNTA WADI GOOTY - BYPASS - [N22000587	4/2016	302.00 -	302.00	34.06	12/2025 -	12/2025
219	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586	4/2016	226.72 -	226.72	89.38	12/2025 -	12/2025
220	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585	3/2023	351.83 -	351.83	-	03/2027 -	03/2027
	South East Central Railway						
221	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580	6/2022	1,376.20 -	775.82	13.74	06/2030 -	06/2030
222	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577	9/2022	328.34 -	328.34	-	09/2026 -	09/2026
223	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM - [N22000617	6/2006	303.59 -	303.59	7.56	03/2024 -	03/2024
224	Gauge conversion of Raipur(Kendri)-Dhamtari & Abhanpur-Rajim branch (67.20 km) - [N22000572	7/2011	1,171.30 -	1,171.30	-	10/2024 -	10/2024
225	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576	9/2022	169.06 -	169.06	-	09/2026 -	09/2026
226	3RD & 4TH LINE - SARAGBUNDIA & MADWARANI - [N22000579	9/2022	167.64 -	167.64	-	09/2026 -	09/2026
227	CHIRIMIRI-NAGPUR HALT - [N22000616	10/2018	241.00 -	241.00	-	06/2030 -	06/2030
228	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575	9/2022	169.06 -	177.34	-	09/2026 -	09/2026
229	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574	12/2022	177.03 -	177.03	-	12/2026 -	12/2026
230	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573	9/2022	170.49 -	170.49	-	12/2026 -	12/2026
	South Eastern Railway						
231	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571	9/2022	209.75 -	244.99	1.63	09/2026 -	09/2026
	South Western Railway						
232	WHITEFIELD-KOLAR (52.9 KM) - [N22000560	2/2011	162.13 -	348.85	0.36	04/2028 -	04/2028
233	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556	9/2022	323.14 -	323.14	25.51	12/2025 -	12/2025
	Southern Railway						
234	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626	7/2008	677.12 -	788.05	103.18	03/2026 03/2025	03/2026
235	MORAPPUR-DHARMAPURI - [N22000618	2/2019	358.95 -	358.95	1.83	03/2028 -	03/2028
236	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567	1/2006	417.50 -	417.50	6.82	03/2025 06/2024	03/2025
	West Central Railway						
237	SATNA - REWA (50 KM) - [N22000554	11/2015	500.00 -	500.00	-	03/2026 03/2026	03/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
238	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552	12/2016	199.63 -	199.63	-	03/2024 03/2024	03/2024
	Western Railway						
239	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551	10/2022	437.21 -	437.21	-	10/2027 -	10/2027
240	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623	6/2013	166.33 -	166.33	-	06/2025 -	06/2025
241	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548	5/2022	296.54 -	296.54	-	05/2030 -	05/2030
	Total		54,697.71 -	60,520.29	22,634.43		
	ROAD TRANSPORT AND HIGHWAYS						
	Border Road Organisation						
242	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998	6/2022	832.46 -	823.46	175.43	08/2025 -	08/2025
243	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898	7/2020	272.49 -	272.49	122.26	11/2024 -	11/2024
244	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897	3/2021	642.24 -	642.24	227.97	07/2024 -	07/2024
245	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916	3/2021	314.67 -	314.67	-	05/2026 -	05/2026
246	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899	2/2021	395.25 -	395.25	113.56	07/2024 -	07/2024
247	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915	3/2021	230.54 -	230.54	-	06/2026 -	06/2026
248	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS-PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999	11/2021	426.14 -	426.14	16.27	06/2025 -	06/2025
249	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900	3/2020	796.97 -	796.97	261.62	08/2024 -	08/2024
	Ministry Of Road Transport And Highways (State Pwds)						
250	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935	3/2022	724.17 -	724.17	114.20	08/2025 -	08/2025
251	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850	3/2022	995.04 -	995.04	52.36	09/2025 09/2025	09/2025
252	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878	2/2022	427.29 -	427.29	15.44	12/2024 -	12/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
253	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529	12/2021	451.66 -	451.66	232.09	08/2024 -	08/2024
254	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902	12/2022	213.32 -	213.32	7.45	09/2024 -	09/2024
255	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	3/2020	262.37 -	343.77	115.47	09/2024 -	09/2024
256	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862	2/2022	238.78 -	238.78	3.41	10/2025 -	10/2025
257	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291	3/2019	421.48 -	421.48	365.83	03/2027 -	03/2027
258	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292	3/2019	543.05 -	543.05	482.67	03/2027 -	03/2027
259	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	1/2022	221.03 -	243.95	54.33	11/2024 -	11/2024
260	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 - [N24002005	3/2022	644.45 -	644.45	23.92	03/2025 -	03/2025
261	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527	12/2021	411.40 -	411.40	83.14	05/2024 -	05/2024
262	REHABILITATION & UPGRADATION OF KURWAI–MUNGAOLI–CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAINGE - [N24001965	3/2022	386.49 -	386.49	-	02/2025 -	02/2025
263	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932	3/2022	401.72 -	401.72	93.56	09/2024 -	09/2024
264	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911	3/2018	152.03 -	152.03	81.35	07/2024 -	07/2024
265	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408	2/2021	925.47 -	925.47	124.70	07/2025 -	07/2025
266	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479	3/2021	395.62 -	395.62	142.35	05/2024 -	05/2024
267	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906	8/2022	185.59 -	185.59	45.79	03/2024 -	03/2024
268	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471	4/2020	325.24 -	325.24	85.69	11/2024 -	11/2024
269	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887	8/2022	291.37 -	291.37	68.39	06/2024 -	06/2024
270	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928	3/2022	317.74 -	317.74	-	04/2025 -	04/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
271	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000	3/2021	317.19 -	317.19	10.50	07/2024 -	07/2024
272	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890	2/2023	261.82 -	261.82	58.28	12/2024 -	12/2024
273	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS - [N24001459	1/2022	297.06 -	297.06	221.90	04/2024 -	04/2024
274	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923	1/2022	315.21 -	315.21	20.57	07/2024 -	07/2024
275	UPGRADATION & WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN L - [N24001964	3/2022	365.21 -	365.21	-	05/2025 -	05/2025
276	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944	1/2023	255.88 -	255.88	-	06/2024 -	06/2024
277	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931	3/2022	536.00 -	536.00	99.88	02/2025 -	02/2025
278	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927	2/2022	838.43 -	838.43	21.33	09/2025 -	09/2025
279	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374	6/2020	437.60 -	437.60	268.65	03/2027 -	03/2027
280	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857	6/2020	414.24 -	414.24	189.46	12/2023 12/2023	12/2023
281	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004	3/2021	545.11 -	545.11	-	07/2024 -	07/2024
282	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904	9/2022	195.38 -	195.38	20.85	07/2024 -	07/2024
283	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002	1/2022	423.48 -	423.48	0.39	12/2024 -	12/2024
284	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953	12/2021	388.71 -	388.71	82.19	09/2024 -	09/2024
285	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855	2/2021	192.93 -	192.93	-	06/2025 -	06/2025
286	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943	9/2022	172.98 -	172.98	7.92	03/2024 -	03/2024
287	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908	12/2021	167.97 -	167.97	10.50	05/2024 -	05/2024
288	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478	12/2021	257.97 -	257.97	92.36	05/2024 -	05/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
289	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466	3/2021	297.24 -	297.24	71.05	07/2024 07/2024	07/2024
290	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.2OO OF NH-731B ON - [N24001996	3/2022	640.18 -	640.18	210.11	11/2025 -	11/2025
291	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293	3/2019	486.70 -	486.70	474.23	03/2027 -	03/2027
292	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001	1/2022	882.18 -	882.18	17.51	01/2025 -	01/2025
293	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949	12/2021	277.30 -	277.30	4.94	03/2024 -	03/2024
294	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528	1/2022	194.88 -	194.88	21.22	12/2024 -	12/2024
295	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456	4/2020	199.39 -	199.39	92.25	02/2024 -	02/2024
296	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461	4/2020	236.47 -	236.47	61.81	03/2024 -	03/2024
297	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460	12/2021	170.60 -	170.60	92.35	09/2024 -	09/2024
298	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997	10/2022	189.31 -	189.31	41.35	05/2025 -	05/2025
299	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530	12/2021	150.11 -	150.11	26.96	09/2024 -	09/2024
300	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892	2/2023	245.61 -	245.61	7.99	12/2024 -	12/2024
301	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870	2/2022	624.43 -	624.43	35.57	11/2024 -	11/2024
302	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959	3/2022	839.98 -	839.98	76.63	09/2025 -	09/2025
303	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531	3/2022	304.87 -	304.87	122.43	08/2024 -	08/2024
304	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868	3/2022	187.65 -	187.65	9.17	08/2025 -	08/2025
305	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007	3/2022	886.69 -	886.69	17.71	07/2025 -	07/2025
306	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294	3/2019	560.39 -	560.39	563.29	03/2027 -	03/2027

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
307	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297	3/2019	450.65 -	450.65	326.43	03/2027 -	03/2027
308	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463	4/2020	294.84 -	294.84	185.73	07/2024 -	07/2024
309	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963	12/2021	305.12 -	305.12	-	10/2024 -	10/2024
310	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925	3/2022	423.18 -	423.18	-	08/2025 -	08/2025
311	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866	3/2022	186.29 -	186.29	43.10	08/2024 -	08/2024
312	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009	1/2022	703.68 -	703.68	0.01	01/2025 -	01/2025
313	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858	3/2022	499.79 -	499.79	148.28	06/2025 06/2025	06/2025
314	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946	11/2022	218.93 -	218.93	19.84	11/2024 -	11/2024
315	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469	11/2021	307.11 -	307.11	105.78	05/2024 -	05/2024
316	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903	8/2022	206.54 -	206.54	-	04/2025 -	04/2025
317	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951	1/2022	403.22 -	403.22	77.48	01/2025 -	01/2025
318	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884	3/2023	428.80 -	428.80	25.00	05/2025 -	05/2025
319	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860	1/2022	300.33 -	300.33	132.33	04/2025 -	04/2025
320	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869	12/2022	235.15 -	235.15	-	08/2025 -	08/2025
321	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957	8/2020	349.29 -	349.29	36.18	07/2024 -	07/2024
322	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954	3/2022	568.12 -	568.12	124.48	01/2025 -	01/2025
323	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934	12/2021	439.82 -	439.82	46.03	05/2024 -	05/2024
324	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375	6/2020	496.47 -	496.47	104.15	03/2027 -	03/2027

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
325	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG- - [N24001413	2/2021	240.99 -	240.99	138.25	01/2024 -	01/2024
326	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465	6/2020	252.19 -	252.19	0.28	09/2024 09/2024	09/2024
327	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955	3/2022	317.22 -	317.22	5.39	05/2025 -	05/2025
328	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880	3/2022	778.18 -	778.18	39.43	07/2025 -	07/2025
329	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376	3/2021	182.55 -	182.55	82.93	03/2027 -	03/2027
330	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447	8/2020	371.93 -	371.93	63.42	12/2024 -	12/2024
331	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929	1/2022	697.66 -	697.66	113.50	10/2025 -	10/2025
332	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940	1/2023	166.58 -	166.58	0.30	01/2026 -	01/2026
333	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863	3/2021	154.05 -	154.05	17.02	06/2024 -	06/2024
334	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885	2/2023	414.81 -	414.81	-	12/2024 -	12/2024
335	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861	2/2022	157.49 -	157.49	52.31	11/2024 -	11/2024
336	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879	3/2022	295.24 -	295.24	0.49	07/2025 -	07/2025
337	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942	3/2021	423.67 -	423.67	53.28	07/2024 -	07/2024
338	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883	3/2021	478.83 -	478.83	206.05	03/2024 -	03/2024
339	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877	7/2020	1,110.23 -	1,110.23	92.37	05/2027 -	05/2027
340	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864	11/2021	154.49 -	154.49	28.89	06/2025 -	06/2025
341	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467	3/2021	226.44 -	226.44	65.93	02/2024 02/2024	02/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
342	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950	3/2021	369.81 -	369.81	64.99	02/2025 -	02/2025
343	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947	2/2023	177.94 -	177.94	3.18	02/2025 -	02/2025
344	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) - [N24001442	10/2021	385.15 -	385.15	113.05	05/2024 05/2024	05/2024
345	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008	1/2022	578.85 -	578.85	12.87	12/2024 -	12/2024
346	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867	3/2022	174.34 -	174.34	22.00	07/2024 -	07/2024
347	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457	4/2020	172.50 -	172.50	61.80	07/2024 -	07/2024
348	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882	3/2022	496.64 -	496.64	-	10/2024 -	10/2024
349	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372	2/2021	588.09 -	588.09	297.42	03/2024 -	03/2024
350	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958	8/2020	311.22 -	311.22	44.50	10/2024 -	10/2024
351	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865	12/2021	324.09 -	324.09	53.60	05/2025 -	05/2025
352	UPGRADATION OF NH 130A MUNGELI TO PONDI FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920	3/2021	218.57 -	218.57	26.23	09/2024 -	09/2024
353	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941	1/2023	350.69 -	350.69	0.74	01/2025 -	01/2025
354	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS & BHANDER BYPASS (TOTAL LENGTH 20.60 KM) T - [N24001962	3/2022	179.19 -	179.19	-	12/2024 -	12/2024
355	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859	3/2021	196.94 -	196.94	26.33	03/2024 -	03/2024
356	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952	3/2022	285.50 -	285.50	5.90	08/2025 -	08/2025
357	WIDENING AND STRENTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875	3/2021	477.54 -	477.54	69.09	01/2025 -	01/2025
358	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010	3/2022	631.49 -	631.49	-	03/2024 -	03/2024
359	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933	12/2021	480.10 -	480.10	174.04	12/2024 -	12/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above							(November 2023)
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Antici Pated
1	2	3	4	5	6	7	8
360	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840	3/2022	535.03 -	535.03	-	04/2025 -	04/2025
361	SHEWALI (SAKRI) - NANDURBAR - [N24001893	9/2022	232.59 -	232.59	75.60	04/2024 -	04/2024
362	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917	3/2020	278.97 -	278.97	98.57	05/2024 -	05/2024
363	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909	11/2021	157.72 -	157.72	55.38	06/2024 -	06/2024
364	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480	10/2021	227.06 -	227.06	54.39	04/2024 -	04/2024
365	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003	1/2022	549.28 -	549.28	9.29	12/2024 -	12/2024
366	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470	8/2020	314.32 -	314.32	24.78	04/2025 -	04/2025
367	REHABLITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881	6/2021	574.00 -	574.00	574.00	11/2024 -	11/2024
368	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948	10/2022	355.72 -	355.72	-	10/2024 -	10/2024
369	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910	9/2022	157.62 -	157.62	2.18	07/2024 -	07/2024
370	WIDENING & STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROAD - [N24001924	3/2022	514.22 -	514.22	-	08/2025 -	08/2025
371	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886	10/2022	304.68 -	304.68	62.88	08/2024 -	08/2024
	National Highways And Infrastructure Development Corporation Ltd.						
372	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253	12/2019	2,680.42 -	2,680.42	-	12/2023 -	12/2023
373	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI - [N24001972	3/2023	609.16 -	609.16	23.43	04/2026 -	04/2026
374	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368	3/2021	286.72 -	286.72	37.25	01/2024 -	01/2024
375	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I - [N24001969	3/2023	904.04 -	904.04	-	08/2025 -	08/2025
376	IMPHAL - KHONGSANG PKG-6 - [N24001539	12/2021	504.76 -	504.76	26.41	02/2025 -	02/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
377	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 - [N24000320	6/2015	463.49 -	463.49	306.73	03/2024 -	03/2024
378	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833	7/2022	198.28 -	198.28	13.70	03/2025 -	03/2025
379	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256	8/2020	6,808.69 -	6,808.69	2,842.64	09/2026 -	09/2026
380	RISHI BORDER- ROLEP- MENLA PKG- 3B - [N24001362	12/2020	410.60 -	379.30	163.61	02/2024 02/2024	02/2024
381	KARGIL-ZANSKR PACKAGE-6 - [N24001346	1/2021	239.81 -	239.81	271.46	05/2024 -	05/2024
382	KARGIL-ZANSKR PACKAGE-5 - [N24001330	8/2020	169.79 -	169.79	200.80	12/2023 -	12/2023
383	2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542	2/2022	456.88 -	456.88	25.80	01/2025 -	01/2025
384	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH - [N24001976	12/2022	430.24 -	430.24	-	02/2026 -	02/2026
385	KARGIL-ZANSKR PACKAGE-7 - [N24001347	1/2021	308.86 -	308.86	305.25	06/2024 -	06/2024
386	DABOKA KATHKATI PACKAGE-7 - [N24001537	11/2021	204.10 -	204.10	70.41	07/2024 -	07/2024
387	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG - [N24001973	3/2023	562.05 -	562.05	4.78	02/2026 -	02/2026
388	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326	11/2020	4,997.04 -	4,997.04	1,433.40	09/2028 -	09/2028
389	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475	3/2022	605.36 -	605.36	110.20	12/2024 -	12/2024
390	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544	3/2022	909.02 -	909.02	127.97	01/2025 -	01/2025
391	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001974	9/2021	315.56 -	315.56	5.45	01/2025 -	01/2025
392	PEREN-DIMAPUR PKG-3 - [N24001912	2/2021	177.77 -	177.77	-	06/2025 -	06/2025
393	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C - [N24001977	12/2022	442.54 -	442.54	-	02/2026 -	02/2026
394	AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540	3/2022	152.11 -	152.11	22.82	02/2025 -	02/2025
395	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451	3/2022	215.27 -	215.27	78.07	07/2024 -	07/2024
396	FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543	7/2022	245.34 -	245.34	13.52	01/2025 -	01/2025
397	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN - [N24001978	12/2022	497.18 -	497.18	-	02/2026 -	02/2026

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
398	REHABITITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474	9/2021	359.86 -	359.86	182.67	05/2024 05/2024	05/2024
399	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541	11/2021	283.50 -	283.50	103.54	06/2024 -	06/2024
400	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832	1/2023	458.59 -	458.59	34.06	05/2025 -	05/2025
401	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452	4/2022	170.95 -	170.95	42.06	07/2024 -	07/2024
402	IMPHAL - KHONGSANG PKG-5 - [N24001538	12/2021	410.68 -	410.68	52.82	05/2024 -	05/2024
403	JOGIGHOPA BRIDGE - [N24001434	8/2021	746.76 -	746.76	160.63	11/2024 -	11/2024
404	SRIRAMPUR - DHUBRI PKG-1 - [N24001831	3/2022	613.89 -	613.89	0.05	02/2025 -	02/2025
405	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914	5/2023	195.95 -	195.95	-	11/2024 -	11/2024
406	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473	9/2021	310.76 -	310.76	80.13	02/2024 -	02/2024
407	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001971	3/2023	890.33 -	890.33	-	08/2025 -	08/2025
408	DABOKA KATHKATI PACKAGE-6 - [N24001450	9/2021	625.64 -	625.64	313.95	07/2024 -	07/2024
409	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001970	3/2023	860.37 -	860.37	-	08/2025 -	08/2025
	National Highways Authority Of India						
410	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432	12/2021	300.00 -	300.00	244.50	08/2024 -	08/2024
411	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718	12/2020	843.48 -	984.61	244.73	07/2024 -	07/2024
412	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762	10/2021	1,146.22 -	1,146.22	472.19	01/2024 -	01/2024
413	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704	3/2021	1,020.84 -	1,020.84	84.78	03/2024 -	03/2024
414	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986	10/2023	1,047.32 -	1,047.32	109.26	04/2025 -	04/2025
415	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	3/2022	1,373.06 -	1,373.06	244.02	06/2025 -	06/2025
416	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA – - [N24001983	10/2022	972.63 -	972.63	75.40	08/2025 -	08/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
417	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701	4/2022	1,769.50 -	1,769.50	-	04/2024 -	04/2024
418	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG – II) - [N24001834	5/2023	839.00 -	839.00	4.90	05/2025 -	05/2025
419	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842	12/2022	750.81 -	750.81	22.05	11/2025 -	11/2025
420	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) - [N24001671	2/2021	925.00 -	925.00	333.20	03/2024 -	03/2024
421	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665	12/2021	1,592.00 -	1,592.00	393.28	10/2024 -	10/2024
422	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981	7/2022	1,398.84 -	1,398.84	58.68	10/2025 -	10/2025
423	4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990	6/2022	524.54 -	524.54	-	05/2025 -	05/2025
424	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,811.05	03/2025 -	03/2025
425	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667	9/2021	1,734.00 -	1,734.00	6.94	05/2024 -	05/2024
426	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	4/2021	583.93 -	653.67	44.52	06/2024 -	06/2024
427	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	2/2021	1,484.83 -	1,768.00	572.40	12/2024 -	12/2024
428	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851	1/2022	1,738.20 -	1,738.20	618.55	03/2025 -	03/2025
429	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846	2/2023	1,200.42 -	1,200.42	56.81	10/2025 -	10/2025
430	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG–III) - [N24001835	5/2023	986.00 -	986.00	37.82	05/2025 -	05/2025
431	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	3/2021	1,002.11 -	1,358.00	28.99	05/2024 -	05/2024
432	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639	5/2020	864.23 -	864.23	342.25	12/2024 12/2024	12/2024
433	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. - [N24001525	3/2021	169.08 -	169.08	90.86	03/2024 03/2024	03/2024
434	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967	11/2018	521.21 -	521.21	-	10/2025 -	10/2025
435	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795	10/2022	490.40 -	289.00	50.13	07/2024 -	07/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
436	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548	3/2022	457.72 -	457.72	77.49	06/2024 -	06/2024
437	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703	2/2022	786.81 787.00	787.00	-	05/2025 -	05/2025
438	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	8/2020	1,034.00 -	1,589.45	41.50	03/2024 -	03/2024
439	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733	3/2022	1,602.48 -	1,602.48	206.38	08/2024 -	08/2024
440	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926	3/2023	939.86 -	939.86	42.05	06/2025 -	06/2025
441	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609	1/2023	151.26 -	151.26	68.32	12/2023 -	12/2023
442	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631	3/2021	1,525.31 -	1,525.31	173.00	10/2024 -	10/2024
443	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621	7/2021	614.48 -	614.48	77.64	08/2024 08/2024	08/2024
444	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559	9/2021	672.35 -	672.35	256.10	06/2024 -	06/2024
445	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992	8/2022	199.31 -	199.31	43.81	02/2024 -	02/2024
446	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737	11/2021	923.15 -	923.15	455.61	04/2024 -	04/2024
447	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771	6/2020	1,479.22 -	1,479.22	825.00	12/2024 -	12/2024
448	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610	1/2022	1,833.73 -	1,833.73	219.82	05/2024 05/2024	05/2024
449	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772	8/2021	1,147.26 -	1,147.26	49.00	03/2024 -	03/2024
450	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K - [N24001736	1/2022	1,159.96 -	1,159.96	350.66	08/2024 -	08/2024
451	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677	11/2022	226.76 -	226.76	39.80	05/2024 05/2024	05/2024
452	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770	2/2022	417.51 -	417.51	101.49	03/2024 -	03/2024
453	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682	3/2022	294.62 -	294.62	5.40	03/2024 03/2024	03/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
454	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443	5/2020	690.30 -	690.30	537.05	03/2024 -	03/2024
455	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648	8/2022	2,429.52 -	2,429.52	93.48	01/2026 -	01/2026
456	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641	3/2021	1,641.75 -	1,641.75	102.10	10/2024 -	10/2024
457	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR- - [N24001420	2/2021	853.66 -	853.66	-	04/2024 -	04/2024
458	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852	10/2021	957.62 -	957.62	436.39	02/2025 -	02/2025
459	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767	1/2021	1,001.69 -	1,001.69	190.18	04/2024 -	04/2024
460	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR - [N24001991	5/2022	314.31 -	314.31	75.26	09/2024 -	09/2024
461	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766	1/2022	1,011.29 -	1,011.29	29.71	10/2024 -	10/2024
462	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810	2/2022	190.60 -	163.00	61.13	06/2024 -	06/2024
463	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989	3/2023	830.28 -	830.28	144.65	05/2025 -	05/2025
464	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761	2/2023	520.28 -	520.28	180.14	02/2025 -	02/2025
465	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735	3/2022	1,428.19 -	1,428.19	259.64	08/2024 -	08/2024
466	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546	1/2023	1,025.20 -	1,025.20	156.34	01/2025 -	01/2025
467	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	1/2022	467.99 -	468.00	18.83	09/2024 -	09/2024
468	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813	7/2021	1,692.05 -	1,692.05	624.14	09/2024 -	09/2024
469	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	8/2022	326.79 -	329.79	44.09	04/2024 -	04/2024
470	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809	5/2022	469.95 -	280.00	204.86	03/2024 -	03/2024
471	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754	1/2022	953.79 -	953.79	384.66	10/2024 -	10/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
472	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853	10/2021	772.05 -	772.05	489.22	09/2024 -	09/2024
473	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	1,721.12	11/2024 -	11/2024
474	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753	2/2022	570.98 -	578.02	186.06	06/2024 06/2024	06/2024
475	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI-PRA - [N24001815	12/2022	1,699.00 -	1,699.00	42.51	11/2024 -	11/2024
476	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555	3/2022	955.49 -	955.49	94.15	01/2025 -	01/2025
477	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615	3/2021	790.78 -	790.78	355.58	04/2024 -	04/2024
478	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727	3/2022	762.62 -	762.62	275.02	02/2025 -	02/2025
479	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 - [N24001921	8/2021	581.65 -	581.65	71.38	09/2025 -	09/2025
480	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734	3/2022	1,335.45 -	1,335.45	243.97	08/2024 -	08/2024
481	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489	5/2022	519.93 -	519.93	219.82	05/2024 -	05/2024
482	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636	5/2021	1,368.91 -	1,368.91	107.73	12/2024 12/2024	12/2024
483	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630	7/2021	1,501.02 -	1,501.02	147.00	02/2025 -	02/2025
484	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759	1/2020	909.84 -	909.84	317.50	06/2024 -	06/2024
485	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823	1/2022	1,852.12 -	1,787.00	307.19	01/2025 01/2023	01/2025
486	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824	3/2020	1,863.09 -	2,238.00	942.40	01/2024 01/2022	01/2024
487	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	2/2021	818.73 -	1,105.00	104.37	01/2025 -	01/2025
488	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848	2/2023	909.02 -	909.02	27.25	10/2025 -	10/2025
489	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626	2/2022	972.06 -	972.06	8.38	01/2025 -	01/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
490	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1 - [N24001720	10/2020	1,023.91 -	1,284.62	349.81	05/2024 -	05/2024
491	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625	1/2022	1,227.57 -	1,227.57	4.98	01/2025 -	01/2025
492	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	1/2021	4,265.42 -	4,708.42	2,920.27	07/2024 -	07/2024
493	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843	12/2022	992.89 -	992.89	28.26	11/2025 -	11/2025
494	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745	12/2021	1,972.10 -	1,936.00	269.58	07/2025 07/2025	07/2025
495	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982	3/2023	827.39 -	827.39	-	10/2025 -	10/2025
496	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705	3/2022	1,485.66 -	1,485.66	-	03/2024 -	03/2024
497	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666	12/2021	714.00 -	714.00	214.00	09/2024 -	09/2024
498	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980	10/2022	907.76 -	907.76	164.45	07/2025 -	07/2025
499	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653	11/2021	3,565.82 -	3,064.11	1,762.99	04/2025 -	04/2025
500	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708	9/2020	2,156.22 -	2,156.22	1,884.03	06/2024 -	06/2024
501	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	3/2021	1,102.63 -	1,303.00	340.78	01/2025 -	01/2025
502	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988	2/2021	591.99 703.00	703.00	-	10/2025 -	10/2025
503	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844	12/2022	1,058.90 -	1,058.90	28.42	10/2025 -	10/2025
504	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 -	1,289.00	505.90	10/2024 -	10/2024
505	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669	2/2021	586.00 -	586.00	135.86	03/2024 -	03/2024
506	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731	12/2021	2,470.64 -	2,335.00	276.79	05/2025 05/2025	05/2025
507	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 -	1,307.00	489.30	10/2024 -	10/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
508	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664	6/2020	1,746.45 -	1,746.45	955.18	04/2024 10/2021	04/2024
509	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663	6/2020	3,041.65 -	3,041.65	1,870.08	04/2024 10/2021	04/2024
510	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728	12/2021	1,138.81 -	1,138.81	194.80	07/2025 -	07/2025
511	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719	2/2021	2,948.31 -	3,516.83	543.50	07/2024 -	07/2024
512	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	2/2021	3,375.31 -	3,790.17	1,903.69	07/2024 -	07/2024
513	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662	5/2020	1,981.07 -	1,981.07	1,177.54	05/2024 11/2021	05/2024
514	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984	3/2023	887.28 -	887.28	-	10/2025 -	10/2025
515	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985	3/2021	1,942.94 2,171.00	2,171.00	-	06/2025 -	06/2025
516	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717	11/2020	1,155.49 -	1,458.45	368.69	08/2024 -	08/2024
517	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668	3/2021	1,249.00 -	1,249.00	265.02	04/2024 -	04/2024
518	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	6/2021	3,606.00 -	3,923.82	2,851.69	02/2025 -	02/2025
519	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847	1/2023	956.14 -	956.14	18.72	11/2025 -	11/2025
520	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611	4/2020	1,855.59 1,870.00	1,869.85	282.08	03/2024 -	03/2024
521	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993	12/2022	1,589.00 -	1,589.00	158.25	10/2025 -	10/2025
522	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730	12/2021	1,384.79 -	1,384.79	512.66	01/2025 -	01/2025
523	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 -	2,200.00	815.00	11/2023 -	11/2023
524	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698	8/2022	1,198.02 -	1,198.02	-	08/2024 -	08/2024
525	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670	2/2021	593.00 -	593.00	172.92	03/2024 -	03/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
526	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854	6/2023	1,214.93 -	1,370.52	363.87	06/2025 -	06/2025
527	SIX LANING OF THALIPARAMBHA- MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660	8/2020	2,714.60 -	2,714.60	1,465.00	02/2024 11/2021	02/2024
528	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845	2/2023	1,253.24 -	1,253.24	68.56	10/2025 -	10/2025
529	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685	1/2021	1,069.00 -	997.36	661.10	01/2024 -	01/2024
530	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841	12/2022	912.94 -	912.94	59.29	09/2025 -	09/2025
531	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849	5/2022	1,063.72 -	1,063.72	180.29	07/2025 -	07/2025
532	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	3/2022	1,013.33 -	1,111.33	233.36	10/2024 10/2024	10/2024
533	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697	2/2023	1,358.00 -	1,358.00	0.85	02/2025 -	02/2025
534	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968	4/2022	1,260.74 -	1,260.74	153.58	05/2025 -	05/2025
535	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622	7/2021	1,401.87 -	1,401.87	236.07	06/2024 06/2024	06/2024
536	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700	12/2021	552.55 553.00	553.00	310.18	03/2024 -	03/2024
537	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651	9/2021	2,878.97 -	2,878.97	225.15	09/2024 09/2024	09/2024
538	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556	12/2021	521.53 -	521.53	152.63	07/2024 -	07/2024
539	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I) [AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00 - [N24001498	12/2021	605.00 -	605.00	577.35	12/2023 -	12/2023
540	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640	3/2021	1,229.38 -	1,229.38	538.72	11/2024 -	11/2024
541	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- [N24001495	11/2022	930.00 -	930.00	163.13	11/2024 -	11/2024
542	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506	2/2022	2,747.00 -	2,747.00	596.51	02/2024 -	02/2024
543	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482	8/2022	772.11 -	772.11	288.04	10/2024 -	10/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
544	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675	11/2022	1,732.73 -	1,732.73	362.48	05/2025 -	05/2025
545	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808	3/2021	1,322.95 -	1,442.47	551.20	12/2024 12/2024	12/2024
546	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522	1/2021	1,307.95 -	1,307.95	445.25	01/2024 -	01/2024
547	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612	7/2020	1,788.69 -	1,788.69	503.78	01/2024 12/2024	01/2024
548	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619	8/2022	200.05 200.00	200.05	28.41	06/2024 -	06/2024
549	TUMKUR - NELAMANGALA(6L) - [N24001681	8/2022	2,032.15 1,351.00	2,032.15	80.85	08/2025 08/2025	08/2025
550	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629	4/2022	796.65 -	796.65	87.24	11/2024 -	11/2024
551	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765	8/2022	207.77 -	207.77	3.62	07/2024 -	07/2024
552	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746	3/2021	364.47 -	364.47	50.76	04/2024 -	04/2024
553	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756	10/2020	1,352.56 -	1,352.56	578.40	10/2024 -	10/2024
554	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	9/2020	755.26 -	1,039.00	472.23	03/2024 -	03/2024
555	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507	11/2022	1,124.00 -	1,124.00	142.23	05/2024 -	05/2024
556	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680	3/2021	1,409.68 -	1,409.68	560.48	10/2024 10/2024	10/2024
557	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508	11/2022	1,450.00 -	1,450.00	263.49	10/2024 -	10/2024
558	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484	9/2022	804.69 -	804.69	279.35	02/2024 -	02/2024
559	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588	12/2021	1,470.73 -	1,470.73	309.16	01/2025 -	01/2025
560	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672	1/2021	864.27 864.00	864.27	411.22	01/2024 01/2024	01/2024
561	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547	3/2022	1,909.98 -	1,909.98	180.74	01/2026 -	01/2026
562	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598	1/2022	1,388.70 -	1,388.70	145.09	04/2025 04/2025	04/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
563	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594	2/2022	534.73 -	534.73	-	01/2025 -	01/2025
564	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608	9/2021	2,208.68 -	2,208.68	147.76	07/2025 -	07/2025
565	BANGALORE/TN BORDER TO HOSKOTE - [N24001674	2/2023	1,240.60 -	1,240.60	450.23	02/2025 -	02/2025
566	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571	11/2019	1,341.36 -	1,341.36	912.30	12/2023 02/2024	12/2023
567	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT - [N24001726	1/2023	391.26 -	391.26	14.12	08/2024 -	08/2024
568	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856	5/2023	648.75 -	648.75	-	08/2025 -	08/2025
569	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679	10/2022	1,479.30 -	1,479.30	200.90	04/2025 04/2025	04/2025
570	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607	10/2022	332.00 -	332.00	45.14	05/2024 -	05/2024
571	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642	2/2021	1,474.77 -	1,474.77	215.74	08/2024 -	08/2024
572	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830	6/2020	2,002.79 -	2,002.79	1,022.69	11/2023 -	11/2023
573	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987	6/2023	152.05 -	152.05	2.64	12/2024 -	12/2024
574	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699	3/2022	312.58 -	312.58	85.57	12/2024 -	12/2024
575	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635	3/2022	1,269.50 -	1,269.50	64.00	02/2025 -	02/2025
576	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483	2/2022	637.11 -	637.11	209.56	09/2024 -	09/2024
577	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634	1/2021	1,306.95 -	1,306.95	831.37	12/2023 -	12/2023
578	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557	3/2022	1,636.15 -	1,636.15	408.57	11/2024 -	11/2024
579	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593	11/2021	1,368.19 -	1,368.19	621.37	09/2024 -	09/2024
580	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628	11/2021	2,155.95 -	2,155.95	874.23	02/2025 -	02/2025

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
581	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676	12/2022	2,718.46 -	2,718.46	-	06/2025 -	06/2025
582	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637	3/2021	1,754.84 -	1,754.84	852.23	01/2025 -	01/2025
583	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643	12/2020	857.91 -	857.91	102.90	06/2024 -	06/2024
584	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552	10/2021	2,714.95 -	2,714.95	506.71	09/2024 -	09/2024
585	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638	11/2021	646.42 -	646.42	158.90	07/2024 07/2024	07/2024
586	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702	12/2021	184.90 185.00	185.00	111.47	09/2024 -	09/2024
587	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649	12/2021	3,273.61 -	3,273.61	146.56	02/2025 02/2025	02/2025
588	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558	11/2021	736.75 -	736.75	104.41	08/2024 -	08/2024
589	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979	8/2022	609.43 -	609.43	25.24	09/2025 -	09/2025
590	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627	7/2021	1,912.17 -	1,912.17	8.99	02/2025 02/2025	02/2025
591	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706	3/2021	1,097.18 1,097.00	1,097.00	437.33	01/2024 -	01/2024
592	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633	12/2020	1,430.88 -	1,430.88	930.32	12/2023 -	12/2023
593	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	5/2020	1,467.44 -	1,942.89	778.86	07/2024 -	07/2024
594	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR- SOLPAUR DISTR - [N24001499	1/2022	629.00 -	629.00	540.52	01/2024 -	01/2024
595	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	2/2021	824.29 -	924.00	262.39	10/2024 -	10/2024
596	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	9/2021	1,751.18 -	1,757.27	145.60	10/2024 -	10/2024
597	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553	3/2022	1,092.90 -	1,092.90	460.42	02/2025 -	02/2025
598	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505	3/2022	1,549.02 -	1,549.02	380.35	03/2024 -	03/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated
1	2	3	4	5	6	7	8
599	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504	5/2022	1,260.00 -	1,260.00	314.03	05/2024 -	05/2024
600	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	9/2021	1,821.72 -	1,917.32	828.30	09/2024 -	09/2024
601	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694	2/2019	1,243.57 -	1,243.57	171.63	12/2023 -	12/2023
602	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632	1/2021	1,741.86 -	1,741.86	914.15	05/2024 -	05/2024
603	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839	2/2021	772.70 -	980.51	459.74	02/2024 -	02/2024
604	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551	10/2021	3,044.02 -	3,044.02	612.61	09/2024 -	09/2024
605	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526	8/2021	1,377.79 -	1,377.79	678.86	10/2024 10/2024	10/2024
606	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493	12/2022	1,749.86 -	1,749.86	476.00	12/2024 -	12/2024
607	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747	3/2020	2,193.23 -	2,314.00	1,566.03	09/2024 -	09/2024
608	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748	3/2021	2,200.93 -	2,200.93	1,658.54	09/2024 -	09/2024
609	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732	12/2021	540.97 -	540.97	75.66	10/2024 -	10/2024
610	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714	12/2017	2,598.00 -	1,962.50	1,092.68	10/2024 10/2024	10/2024
	Total		3,30,678.08 -	3,37,681.22	90,767.88		
	SOCIAL JUSTICE						
	Central Public Works Department						
611	CENTRE FOR DISABILITY SPORTS - [N38000001	2/2019	170.99 -	170.99	73.80	03/2024 -	03/2024
	Total		170.99 -	170.99	73.80		
	STEEL						
	National Mineral Development Corporation (Nmdc)						
612	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX - [N12000130	7/2021	282.44 -	282.44	18.31	11/2024 -	11/2024
	Steel Authority Of India Limited (Sail)						
613	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126	2/2022	207.74 -	207.74	125.19	06/2024 -	06/2024

Details of On Schedule Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above							(November 2023)
						Date of Commissioning (Month/Year)	
S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original/ Revised	Antici Pated
1	2	3	4	5	6	7	8
614	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129	9/2023	513.82 -	513.82	8.70	07/2025 -	07/2025
615	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125	1/2022	970.18 -	970.18	199.30	05/2025 -	05/2025
	Total		1,974.18 -	1,974.18	351.50		
	TELECOMMUNICATIONS						
	Bharat Sanchar Nigam Limited						
616	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF - [N26000117	6/2023	24,544.55 -	24,544.55	1,440.00	06/2025 -	06/2025
617	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116	5/2023	645.13 -	645.13	-	08/2024 -	08/2024
618	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115	3/2023	185.27 -	239.60	-	03/2024 -	03/2024
	Total		25,374.95 -	25,429.28	1,440.00		
	URBAN DEVELOPMENT						
	Bangalore Metro Rail Corporation Limited						
619	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151	6/2021	14,788.10 -	14,788.10	2,424.04	06/2026 -	06/2026
	Central Public Works Department						
620	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154	4/2022	512.34 -	512.34	-	11/2024 -	11/2024
	Nagpur Metro Rail Corporation Ltd						
621	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155	12/2022	6,708.00 -	6,708.00	117.57	12/2027 -	12/2027
	National Building Construcion Corporation Ltd						
622	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156	10/2016	1,536.72 -	1,536.72	-	03/2024 -	03/2024
	National Capital Region Transport Corp						
623	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134	3/2019	30,274.00 -	30,274.00	18,703.56	06/2025 -	06/2025
	Total		53,819.16 -	53,819.16	21,245.17		
	Grand Total		8,05,510.14	8,19,486.47	2,05,180.96		

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

Annexure - V

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	ATOMIC ENERGY							
	Bhavini Limited							
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044	09/2003	3,492.00 -	7,670.00	6,612.17	09/2010 -	12/2024	119.64
	Nuclear Power Corporation Of India Limited							
2	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010	10/2009	11,459.00 -	22,517.00	20,778.00	12/2015 -	03/2024	96.50
3	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027	10/2009	12,320.00 -	17,079.00	17,231.00	12/2016 -	12/2023	38.63
	Total		27,271.00 -	47,266.00	44,621.17			
	CIVIL AVIATION							
	Airport Authority Of India Limited							
4	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073	10/2013	417.23 -	707.73	687.65	09/2018 -	06/2023	69.63
5	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076	11/2016	303.80 -	374.98	314.35	04/2020 -	12/2023	23.43
6	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	06/2018	1,383.00 -	3,291.81	1,857.67	09/2021 -	12/2024	138.02
7	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078	07/2018	480.33 -	640.00	279.25	09/2021 -	10/2024	33.24
8	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083	12/2016	1,142.00 -	1,232.00	365.49	03/2021 -	03/2025	7.88
9	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094	03/2021	242.14 -	328.00	295.30	12/2022 -	12/2023	35.46
	Total		3,968.50 -	6,574.52	3,799.71			
	COAL							
	Bharat Coking Coal Limited							
10	MADHUBAND NLW WASHERY - [N06000126	08/2010	289.45 -	302.00	297.61	05/2014 -	11/2023	4.34
11	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194	10/2015	243.00 -	334.27	94.11	04/2018 -	09/2024	37.56
12	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195	12/2015	304.13 -	341.22	228.81	03/2017 -	03/2024	12.20

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	Eastern Coal Fields Limited							
13	HURA - C OC (3 MTY) - [N06000143	10/2015	359.69 -	859.41	312.03	03/2022 -	03/2029	138.93
14	RANIGANJ MASTER PLAN - [N06000163	08/2009	2,661.73 -	5,146.48	723.97	08/2019 -	08/2024	93.35
15	CHITRA EAST (RCE) OCP - [N06000169	08/2018	513.98 -	513.99	178.19	03/2024 -	03/2024	.00
	Neyveli Lignite Corporation							
16	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW) - [N06000095	06/2011	5,907.11 -	8,990.00	7,826.67	12/2015 -	02/2021	52.19
17	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152	07/2016	17,237.00 -	19,406.12	16,375.55	11/2021 -	03/2024	12.58
18	PACHWARA SOUTH COAL BLOCK - [N06000193	07/2013	1,795.01 -	2,242.90	47.27	09/2028 -	09/2028	24.95
	Singareni Colliers Company Limitted							
19	RCE OF INDARAM OPENCAST PROJECT - [N06000211	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2024	21.62
	Total		29,660.38 -	38,561.20	26,419.45			
	DEPARTMENT OF HIGHER EDUCATION							
	Cpwd Of Higher Education							
20	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117	01/2018	223.37 -	230.00	198.18	07/2020 -	12/2023	2.97
21	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131	01/2018	676.00 -	1,085.04	44.75	04/2023 -	12/2023	60.51
22	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002	05/2019	303.90 -	390.83	327.00	08/2021 -	01/2024	28.60
23	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008	09/2018	392.51 -	446.43	226.77	06/2022 -	01/2024	13.74
	Total		1,595.78 -	2,152.30	796.70			
	DPIIT							
	Iicc For Dpiit							
24	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002	11/2017	4,773.00 -	5,401.00	4,391.92	12/2019 -	-	13.16
	Total		4,773.00 -	5,401.00	4,391.92			
	FINANCE							
	Cpwd For Finance							

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
25	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089	12/2015	209.00 -	262.00	251.89	10/2019 -	10/2022	25.36
	Total		209.00 -	262.00	251.89			
	HEALTH AND FAMILY WELFARE							
	Cpwd For Health							
26	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 -	273.00	243.24	03/2020 -	03/2020	30.10
27	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127	12/2018	260.00 -	371.78	-	06/2021 -	12/2025	42.99
	Total		469.84 -	644.78	243.24			
	HOME AFFAIRS							
	Cpwd For Mha							
28	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071	10/2013	1,219.21 -	2,091.53	1,659.88	10/2019 -	12/2023	71.55
29	NSG AT KOLKATA - [N28000104	10/2014	162.88 -	210.83	177.81	04/2018 -	12/2024	29.44
30	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 -	290.33	96.48	07/2022 -	08/2024	4.68
	Total		1,659.44 -	2,592.69	1,934.17			
	MINES							
	National Aluminum Company Limited (Nalco)							
31	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010	12/2014	4,103.00 5,055.00	5,055.00	2,544.43	04/2021 -	05/2025	23.20
32	UTKAL D AND E COAL BLOCK - [N10000011	05/2016	534.00 -	1,021.97	753.08	01/2020 -	03/2024	91.38
33	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012	12/2015	355.00 -	581.00	79.80	11/2020 -	09/2025	63.66
	Total		4,992.00 -	6,657.97	3,377.31			
	PETROLEUM							
	Bharat Petroleum Corporation Limited							

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
34	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234	11/2012	678.00 -	1,732.00	37.99	02/2017 -	10/2025	155.46
35	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314	12/2015	1,112.00 -	1,507.24	1,105.79	06/2019 -	02/2025	35.54
	Gas Authority Of India Limited							
36	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275	03/2017	1,740.00 -	2,433.15	1,655.00	12/2020 -	06/2024	39.84
37	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285	06/2009	2,915.00 2,915.00	5,909.00	3,580.90	12/2012 -	11/2024	102.71
38	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349	09/2018	225.54 -	247.90	231.92	02/2021 -	03/2024	9.91
39	60 KTA POLYPROPYLENE PROJECT - [N16000429	03/2019	910.56 -	1,299.02	568.40	04/2024 -	10/2024	42.66
40	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430	05/2019	8,797.00 -	11,256.00	2,414.55	04/2025 -	10/2025	27.95
	Hindustan Petroleum Corporation Limited							
41	VISAKH REFINERY MODERNISATION PROJECT - [N16000235	07/2016	20,928.00 -	26,264.00	25,477.44	07/2020 -	04/2024	25.50
	Indian Oil Corporation Limited							
42	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249	05/2016	1,945.00 -	2,251.00	2,074.74	02/2022 -	12/2023	15.73
43	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253	05/2016	4,497.00 -	6,025.00	5,386.08	12/2018 -	01/2024	33.98
44	LPG BP PROJECT KHORDHA - [N16000283	12/2016	161.59 -	179.06	149.29	12/2019 -	12/2023	10.81
45	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321	04/2018	206.63 -	340.76	283.43	02/2020 -	12/2023	64.91
46	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361	11/2018	462.30 -	543.00	419.62	09/2021 -	04/2024	17.46
47	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368	06/2019	371.00 -	427.10	237.33	09/2022 -	03/2024	15.12
48	R and D CAMPUS II AT FARIDABAD - [N16000375	06/2019	2,281.94 -	3,219.94	1,278.90	12/2022 -	07/2025	41.11
49	LPG BP PROJECT CHITTOOR - [N16000381	07/2019	167.00 -	200.82	92.53	07/2022 -	02/2024	20.25
50	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382	11/2019	5,251.00 -	5,894.00	3,473.61	05/2023 -	01/2024	12.25
51	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405	10/2020	1,398.00 -	1,587.00	849.93	12/2023 -	02/2024	13.52

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
52	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412	02/2021	34,627.00 -	38,231.00	6,952.91	09/2024 -	12/2025	10.41
53	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458	03/2022	1,459.00 -	2,102.79	74.01	03/2025 -	03/2025	44.13
	Mangalore Refinery And Petrochemicals Limited							
54	DEVANGONTHI MARKETING TERMINAL - [N16000401	06/2020	200.00 -	304.00	202.96	06/2023 -	03/2024	52.00
	Numaligarh Refinery Limited							
55	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379	01/2019	12,366.00 -	18,968.00	7,356.85	10/2024 -	07/2025	53.39
	Oil & Natural Gas Corporation Limited							
56	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213	12/2015	3,190.69 -	3,375.90	2,897.83	04/2018 -	05/2026	5.80
57	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239	12/2015	823.27 -	1,137.79	987.00	03/2023 -	03/2024	38.20
58	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358	04/2019	3,228.80 -	3,976.67	3,831.53	03/2022 -	12/2023	23.16
59	REDEVELOPMENT OF LINCH FIELD - [N16000428	04/2021	631.03 -	860.04	231.71	03/2025 -	07/2025	36.29
60	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431	08/2021	885.63 -	1,286.67	312.97	02/2026 -	02/2026	45.28
61	PIPELINE REPLACEMENT PROJECT - VII - [N16000436	01/2022	3,183.58 -	3,645.23	1,712.81	05/2024 -	05/2024	14.50
	Oil India Limited							
62	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331	01/2018	543.91 -	661.21	462.90	02/2020 -	04/2024	21.57
	Total		1,15,186.47 -	1,45,865.29	74,340.93			
	POWER							
	National Hydro-Electric Power Corporation							
63	PARBATI HEP (4X200 MW) (NHPC) II - [180100210	09/2002	3,919.59 -	11,134.54	10,843.01	09/2009 -	09/2024	184.07
64	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221	09/2003	6,285.33 -	21,247.54	19,794.61	09/2010 -	05/2025	238.05
65	KALPI SOLAR POWER PROJECT - [N18000323	07/2020	314.64 -	350.46	242.99	03/2022 -	03/2024	11.38
	National Thermal Power Corporation							
66	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 -	7,103.00	6,143.63	03/2013 -	12/2024	138.48
67	NORTH KARANPURA STPP (3X660 MW) - [N18000177	02/2014	14,366.58 -	17,007.00	15,217.37	06/2019 -	06/2024	18.38

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
68	RAMMAM-III HEPP (3X40 MW) - [N18000178	09/2014	1,381.84 -	1,803.00	980.11	09/2019 -	09/2026	30.48
69	BARH STPP(3X660MW) NTPC - [180100242	02/2005	8,692.97 -	21,312.11	21,751.94	10/2011 -	08/2024	145.16
70	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212	01/2016	10,598.98 -	10,998.00	11,228.18	11/2020 -	11/2023	3.76
71	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277	12/2016	529.68 -	679.00	563.97	11/2018 -	11/2023	28.19
72	CHATTI BARIATU COAL MINING PROJECT - [N18000369	03/2015	1,314.00 -	1,783.00	-	04/2024 -	04/2024	35.69
73	KERANDARI COAL MINING PROJECT - [N18000370	09/2015	1,553.00 -	2,804.00	-	11/2019 -	04/2023	80.55
	Power Grid Corporation Of India Limited							
74	EASTERN REGION STRENTHENING SCHEME XVII(PART B) - [N18000244	02/2017	235.53 -	243.74	169.01	06/2019 -	08/2023	3.49
75	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	6,089.99	12/2018 -	12/2024	92.02
76	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250	12/2014	5,111.33 -	6,700.00	4,715.84	12/2018 -	12/2024	31.08
77	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262	05/2017	186.17 -	219.66	179.43	07/2019 -	12/2023	17.99
78	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 -	2,635.55	1,955.10	02/2020 -	03/2024	36.46
79	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327	03/2019	1,326.00 -	1,520.00	1,421.02	03/2023 -	12/2023	14.63
	Satluj Jal Vidyut Nigam Limited							
80	NAITWAR MORI HEP - [N18000265	10/2017	648.33 -	1,272.29	1,213.40	12/2021 -	12/2023	96.24
	Thdc India Limited							
81	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042	08/2008	2,491.58 -	3,860.35	3,324.36	06/2013 -	06/2026	54.94
82	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	07/2006	1,657.00 -	4,825.60	5,960.99	02/2016 -	06/2024	191.23
	Total		70,276.84 -	1,26,628.16	111,794.95			
	RAILWAYS							
	Central Railways							
83	WARDHA-NANDED MAHARASHTRA - [N22000231	04/2008	3,168.29 -	3,445.48	1,782.04	03/2023 -	12/2026	8.75

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
84	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	02/1997	2,271.50 -	4,805.17	3,589.23	03/2021 -	12/2025	111.54
85	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356	02/2015	1,272.19 -	1,384.72	793.35	03/2022 -	03/2025	8.85
86	PUNE-MIRAJ-LONDA (467 KM) - [N22000359	02/2015	3,627.47 3,627.00	6,463.49	3,064.97	03/2024 -	12/2024	78.18
87	DAUND - MANMAD (236 KM) - [N22000360	02/2016	1,876.00 -	2,081.27	1,497.11	03/2023 -	12/2024	10.94
88	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	08/2022	955.00 -	955.39	6.17	08/2027 -	03/2027	.04
	Dedicated Freight Corridor Corporation Of India Ltd							
89	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464	11/2007	16,592.00 51,101.00	51,101.00	47,476.00	03/2020 -	03/2020	207.99
	East Central Railways							
90	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303	04/2003	528.65 -	2,066.78	1,916.34	- -	12/2024	290.95
91	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240	04/1997	324.73 -	1,110.00	1,185.17	03/2012 -	06/2023	241.82
92	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257	04/1997	162.87 -	614.45	419.94	- -	03/2025	277.26
93	SAMASTIPUR-DARBANGHA - [N22000329	05/2015	380.00 -	519.33	427.56	- -	12/2024	36.67
94	KODERMA-TILAIYA (NL), ECR - [220100305	04/2002	459.91 -	1,625.87	1,451.74	- -	03/2024	253.52
95	SAKRI-HASANPUR ROAD (NL) - [N22000171	04/1999	325.00 -	735.20	535.81	- -	12/2024	126.22
96	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180	04/2004	372.14 -	1,700.00	2,182.96	- -	03/2024	356.82
97	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 -	783.83	543.54	03/2020 -	03/2025	43.03
98	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472	04/2016	744.04 -	1,215.54	1,050.54	03/2021 -	12/2024	63.37
99	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473	04/2016	731.64 -	1,185.73	1,125.16	03/2021 -	03/2024	62.06
100	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476	04/1991	329.39 -	1,510.00	2,264.24	- -	03/2024	358.42
101	PARASNATH-MADHUBAN-GIRIDIH - [N22000527	03/2019	816.03 -	902.86	1.49	03/2030 -	03/2030	10.64
	East Coast Railway							
102	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	04/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025	137.80
103	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284	04/1994	2,923.13 -	3,791.66	3,156.27	03/2009 -	12/2026	29.71

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
104	KIRANDUL - JAGDALPUR DOUBLING - [N22000318	12/2012	1,160.00 -	1,440.00	1,141.53	03/2020 -	03/2024	24.14
105	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	15.45
106	JEYPORE NABARANGPUR NEWLINE - [N22000517	07/2017	499.99 -	747.91	-	07/2028 -	07/2028	49.59
107	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518	07/2018	278.96 495.00	494.62	-	12/2026 -	12/2026	77.31
108	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521	12/2009	48.44 297.00	297.00	-	12/2026 -	12/2026	513.13
	Eastern Railways							
109	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272	04/2000	1,188.91 -	1,619.51	971.39	03/2019 12/2009	03/2024	36.22
110	MONIGRAM- NIMTITA - [N22000301	04/2012	250.93 -	259.23	576.26	- -	12/2023	3.31
111	PIRPAINTI-JASIDIH - [N22000219	04/2013	915.98 -	2,137.81	770.44	03/2022 -	-	133.39
	Indian Railway Construction Company Limited							
112	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489	04/2013	3,055.00 -	3,438.39	2,992.56	09/2018 -	12/2023	12.55
	Metropolitan Rapid Transport Projects							
113	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028	04/2006	495.74 -	734.01	584.70	06/2013 -	12/2023	48.06
114	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135	03/2013	4,874.58 -	10,442.41	8,008.94	03/2016 -	12/2023	114.22
	North Central Railway							
115	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	32.02
	North East Frontier Railway							
116	BHAIRABI SAIRONG, NL, NEFR - [N22000100	04/2008	2,393.47 -	8,605.00	6,887.28	03/2014 -	10/2024	259.52
117	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	04/2003	4,454.17 -	14,322.00	14,079.78	03/2011 -	03/2025	221.54
118	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087	09/2006	532.87 -	2,650.00	1,945.70	03/2019 -	07/2024	397.31
119	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124	04/2006	2,326.52 -	6,663.00	2,872.92	03/2015 -	03/2026	186.39
120	SEVOK RANGPO, NEFR - [N22000102	04/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023	488.06
121	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183	04/2013	1,798.00 -	2,047.51	2,274.07	03/2019 -	01/2024	13.88

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
122	AGARTALA-AKHAURA NL - [N22000195	04/2012	569.63 -	708.73	380.92	03/2020 -	09/2022	24.42
123	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205	04/2010	906.46 -	8,324.28	269.80	03/2021 -	-	818.33
124	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206	04/2010	242.22 -	632.63	383.66	03/2020 -	12/2024	161.18
125	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207	04/2010	241.52 -	401.65	343.30	- -	03/2023	66.30
126	MURKONGSELEK-PASIGHAT NL - [N22000208	04/2011	414.84 -	1,187.49	381.05	03/2020 -	10/2024	186.25
127	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	04/2015	2,232.32 -	4,059.65	3,053.14	03/2022 -	03/2026	81.86
	North Eastern Railway							
128	CHHAPRA-BALLIA UP - [N22000134	03/2013	295.00 -	912.86	897.95	01/2019 -	02/2024	209.44
129	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347	03/2015	1,295.42 -	2,560.00	2,217.77	03/2022 -	12/2023	97.62
130	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459	04/2017	150.00 -	341.66	1.20	04/2017 -	12/2024	127.77
131	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468	04/2016	602.50 -	714.96	517.17	- -	05/2025	18.67
132	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470	04/2016	1,177.96 -	1,777.39	1,298.98	12/2019 -	03/2024	50.89
133	SAHJANWA - DOHRIGHAT - [N22000565	08/2019	371.77 -	1,319.75	327.84	03/2029 -	12/2027	254.99
134	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569	10/2018	1,600.00 -	4,939.78	616.24	10/2030 -	03/2028	208.74
135	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613	11/2016	186.85 -	346.00	339.39	06/2024 -	03/2024	85.18
	North Western Railway							
136	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	02/1997	410.08 -	970.00	991.31	02/2019 -	01/2024	136.54
137	PHULERA - DIGANA DOUBLING - [N22000326	05/2015	600.00 -	701.81	645.64	03/2020 -	02/2024	16.97
	Northern Railway							
138	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274	04/2007	336.91 -	791.39	572.99	- -	-	134.90
139	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281	04/2012	295.68 -	419.00	133.78	- -	09/2023	41.71
140	NANGALDAM-TALWARA(NL),NR - [220100188	03/1981	450.00 -	2,017.96	845.23	07/2012 -	11/2024	348.44
141	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	03/1995	2,500.00 -	37,012.26	37,345.49	11/2002 -	02/2024	1,380.49

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
142	CHANDIGARH-BADDI - [N22000467	04/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025	369.35
143	BARABANKI AKBARPUR DOUBLING - [N22000578	09/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025	41.67
144	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582	08/2017	515.50 -	676.00	-	03/2025 -	03/2025	31.13
145	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025	56.70
146	LUDHIANA MULLANPUR DOUBLING - [N22000589	09/2020	82.99 234.77	235.00	-	03/2025 -	03/2025	183.17
	Rail Vikas Nigam Ltd.							
147	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	04/2010	2,913.51 -	4,834.54	3,475.62	03/2016 -	07/2025	65.94
148	BHANUPALI-BILASPUR BERI NL - [N22000273	04/2008	2,966.99 -	6,753.42	4,366.82	12/2026 -	03/2025	127.62
149	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	04/2010	2,127.00 -	3,300.00	3,307.52	03/2023 -	03/2024	55.15
150	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	04/2010	3,951.98 -	8,964.35	6,329.38	03/2016 -	03/2026	126.83
151	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109	04/2010	2,298.42 -	2,733.86	368.97	03/2014 -	12/2025	18.95
152	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213	04/2012	632.68 -	950.00	1,018.93	03/2016 -	-	50.15
153	VIJAYAWADA-GUDUR - [N22000369	04/2015	3,246.26 -	3,548.68	5,288.08	12/2023 -	12/2023	9.32
154	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	04/2015	943.60 -	1,500.00	1,321.90	03/2022 -	12/2023	58.97
155	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404	04/2011	927.01 -	1,457.79	1,650.25	03/2019 -	03/2024	57.26
156	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	04/2011	16,216.00 -	24,659.00	15,157.89	12/2024 -	03/2025	52.07
157	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	01/1991	2,335.67 -	3,327.72	4,032.56	12/2024 -	12/2026	42.47
158	BANASPANI- JAKHPURA - DOUBLING - [N22000412	03/2009	942.95 -	1,552.26	1,851.85	03/2019 -	-	64.62
159	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00 -	1,312.44	2,666.20	03/2025 -	03/2025	17.60
160	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596	11/2018	357.48 -	409.38	114.36	03/2025 -	03/2025	14.52
161	INDORE BUDNI (INDORE JABALPUR) - [N22000601	09/2018	4,340.00 -	7,474.00	436.68	09/2030 -	09/2030	72.21

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
162	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	03/2008	631.78 -	1,627.65	1,173.77	06/2025 -	06/2025	157.63
	South Central Railway							
163	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	139.28
164	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	04/2006	1,160.48 -	3,014.00	1,161.20	03/2010 -	03/2025	159.72
165	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261	04/2012	1,856.95 -	1,952.68	1,613.05	03/2023 -	03/2025	5.16
166	NADIKUDE-SRI KALAHASTI - [N22000286	04/2011	2,288.70 -	3,122.35	1,400.78	03/2021 -	03/2021	36.42
167	MUNEERABAD-MAHABOOBNAGAR(NL),SCR - [220100205	04/1997	1,723.00 1.00	3,381.68	2,532.19	03/2000 -	03/2000	96.27
168	GUNTUR-GUNTAKAL - [N22000368	04/2016	3,631.00 -	3,887.48	2,842.18	03/2022 -	12/2025	7.06
169	KAZIPET-BALHRSHA - [N22000367	04/2015	2,063.03 -	2,909.00	2,438.20	03/2021 -	01/2025	41.01
170	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432	04/2017	119.73 185.00	242.28	54.15	03/2022 -	03/2022	102.36
	South East Central Railway							
171	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420	09/2016	1,908.51 -	3,544.25	2,384.06	03/2023 -	12/2024	85.71
172	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	06/2018	229.00 -	1,886.05	235.90	12/2021 -	12/2025	723.60
173	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484	04/2015	1,973.00 -	2,135.34	1,612.28	03/2021 -	10/2024	8.23
174	ANUPPUR-KATNI - [N22000485	04/2015	1,370.00 -	1,680.00	1,261.38	12/2021 -	12/2024	22.63
175	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575	09/2022	169.06 -	177.34	-	09/2026 -	09/2026	4.90
	South Eastern Railway							
176	BONDAMUNDA RANCHI DOUBLING - [N22000396	03/2016	1,724.20 -	3,029.04	1,813.93	03/2021 -	12/2024	75.68
177	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508	04/2018	428.65 -	472.50	259.80	06/2022 -	05/2027	10.23
178	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510	04/2018	338.00 -	393.83	85.15	06/2022 -	06/2024	16.52
179	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571	09/2022	209.75 -	244.99	1.63	09/2026 -	09/2026	16.80
	South Western Railway							

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
180	BAGALKOT-KUDACHI NL - [N22000258	04/2010	986.30 -	1,649.31	403.57	03/2016 -	06/2026	67.22
181	RAYADURGA-TUMKUR NL - [N22000279	04/2007	2,062.30 -	2,404.03	1,174.42	- -	02/2026	16.57
182	HOTGI-KUDGI-GADAG - [N22000333	03/2015	1,614.59 -	1,960.00	1,957.67	03/2019 -	12/2024	21.39
183	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486	03/1996	644.78 -	825.31	506.10	03/2017 -	03/2026	28.00
184	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555	04/2019	294.67 -	307.66	42.16	03/2026 -	02/2025	4.41
185	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558	06/2019	663.03 -	748.85	0.34	04/2028 -	04/2027	12.94
186	WHITEFIELD-KOLAR (52.9 KM) - [N22000560	02/2011	162.13 -	348.85	0.36	04/2028 -	04/2028	115.17
	Southern Railway							
187	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079	09/2007	724.69 -	3,118.34	1,899.42	02/2019 -	03/2025	330.30
188	TIDIVANAM-NAGARI (NL) - [N22000085	09/2006	582.83 -	3,620.28	764.37	- -	12/2025	521.16
189	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215	04/2011	120.70 -	2,053.39	330.99	03/2019 -	12/2027	1,601.23
190	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399	02/2015	1,431.90 -	3,785.45	2,784.51	- -	03/2026	164.37
191	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400	02/2015	1,000.00 -	1,416.49	0.93	- -	03/2025	41.65
192	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625	01/2019	304.22 -	373.42	161.82	03/2026 -	07/2024	22.75
193	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626	07/2008	677.12 -	788.05	103.18	03/2026 -	03/2026	16.38
	West Central Railway							
194	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314	04/2001	424.60 -	3,032.46	2,268.03	03/2021 -	12/2025	614.19
195	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232	09/1998	247.66 -	8,248.50	2,444.00	05/2008 -	03/2025	3,230.57
196	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351	12/2015	1,763.93 -	2,445.30	2,157.20	03/2020 -	10/2024	38.63
197	KATNI-BINA 3RD LINE (263 KM) - [N22000415	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 -	06/2024	18.55
198	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	08/2016	582.13 -	1,247.64	1,068.97	03/2022 -	09/2024	114.32
	Western Railway							
199	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120	04/2008	3,503.69 -	6,203.51	3,133.85	03/2022 -	03/2026	77.06

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
200	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123	04/2008	318.24 -	1,531.55	374.99	03/2012 -	03/2024	381.26
201	CHOTTAUDEPUR-DHAR(NL) - [N22000138	04/2007	1,347.26 -	1,793.63	1,273.71	03/2022 -	12/2026	33.13
202	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139	04/2007	1,640.04 -	2,690.80	1,275.65	03/2022 -	03/2026	64.07
203	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434	03/2010	265.88 -	311.36	-	- -	03/2024	17.11
204	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435	03/2012	217.38 -	393.62	142.48	- -	03/2024	81.07
205	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436	03/2012	248.26 -	528.49	116.25	- -	03/2024	112.88
206	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504	04/2017	692.25 -	692.26	211.39	03/2020 -	12/2024	.00
207	MEHSANA-PALANPUR (65.1 KM) - [N22000534	09/2020	529.30 -	537.31	8.76	09/2026 -	12/2024	1.51
208	RAJKOT-KANALUS (111.20 KM) - [N22000535	10/2021	1,011.72 -	1,080.57	167.53	10/2026 -	03/2025	6.81
209	NIMACH-RATLAM (133 KM) - [N22000536	10/2021	910.00 -	1,095.88	303.71	10/2027 -	03/2025	20.43
210	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537	06/2022	354.99 -	482.43	13.72	02/2030 -	02/2025	35.90
211	PETLAD-BHADRAN (22.5 KM) - [N22000538	05/2022	202.50 -	307.12	2.06	05/2030 -	05/2025	51.66
212	NADIAD-PETLAD (37.26 KM) - [N22000539	05/2022	335.34 -	461.91	1.63	06/2030 -	06/2025	37.74
213	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540	02/2023	401.48 -	670.17	3.75	03/2030 -	10/2025	66.92
214	SAMNI-JAMBUSAR (24.08 KM) - [N22000541	05/2022	216.72 -	349.93	10.23	03/2030 -	04/2025	61.47
215	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547	05/2022	309.81 -	415.38	17.25	03/2030 -	01/2025	34.08
216	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549	06/2022	279.23 -	346.94	4.56	06/2027 -	03/2025	24.25
	Total		1,83,889.63 -	4,03,930.24	274,969.00			
	RENEWABLE ENERGY							
	Cpwd For Renewable Energy							
217	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118	10/2017	271.90 -	366.12	329.49	11/2019 -	04/2022	34.65

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
	Total		271.90 -	366.12	329.49			
	ROAD TRANSPORT AND HIGHWAYS							
	Ministry Of Road Transport And Highways (State Pwds)							
218	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282	01/2014	195.45 -	385.97	257.73	11/2014 -	05/2024	97.48
219	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331	12/2019	282.41 -	319.96	256.77	04/2022 -	02/2024	13.30
220	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382	01/1991	675.00 -	780.77	498.93	- -	03/2024	15.67
221	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	01/1991	319.68 -	503.28	423.18	- -	12/2023	57.43
222	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000576	02/2016	178.85 -	278.54	232.61	05/2016 -	12/2023	55.74
223	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000578	02/2016	553.30 -	706.39	594.67	05/2016 -	12/2023	27.67
224	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579	01/2014	1,408.85 -	2,138.16	1,641.70	10/2016 -	02/2024	51.77
225	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782	03/2018	460.73 -	461.00	-	- -	-	.06
226	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820	11/2017	237.80 -	238.00	109.61	11/2019 -	11/2019	.08
227	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874	03/2016	271.17 291.20	291.20	161.78	11/2018 -	03/2024	7.39
228	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885	03/2016	160.27 -	213.97	85.65	09/2023 -	03/2024	33.51
229	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887	06/2016	236.78 -	263.26	175.82	09/2021 -	01/2024	11.18
230	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910	03/2018	170.57 -	192.48	96.38	11/2020 -	03/2024	12.85
231	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922	12/2017	867.97 -	913.49	787.90	11/2020 -	12/2023	5.24

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
232	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926	08/2017	962.43 -	978.93	854.09	09/2020 -	12/2023	1.71
233	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928	10/2015	333.21 -	353.43	344.66	12/2015 -	01/2021	6.07
234	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964	08/2016	350.61 -	411.18	344.71	01/2017 -	06/2023	17.28
235	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967	03/2016	444.84 -	459.37	420.74	09/2016 -	10/2022	3.27
236	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966	01/2016	348.95 -	355.69	316.35	08/2016 -	11/2022	1.93
237	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968	11/2016	376.25 -	414.44	399.50	08/2017 -	10/2022	10.15
238	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970	01/2017	576.48 -	686.13	675.11	01/2018 -	02/2023	19.02
239	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998	01/2019	193.19 -	249.72	222.54	- -	06/2023	29.26
240	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151	11/2017	392.33 -	470.72	436.44	03/2018 -	01/2024	19.98
241	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156	01/2017	166.67 -	264.34	198.17	09/2017 -	05/2023	58.60
242	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	08/2016	175.50 -	241.60	180.23	02/2017 -	12/2023	37.66
243	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	03/2018	159.97 -	242.61	166.06	06/2019 -	12/2023	51.66
244	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161	12/2017	297.30 -	318.28	279.21	01/2019 -	04/2022	7.06
245	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	03/2018	325.86 -	386.41	365.04	10/2018 -	08/2022	18.58
246	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	19.25
247	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217	01/2016	497.14 -	572.66	314.55	08/2016 -	12/2024	15.19

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
248	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219	01/2016	476.20 544.00	543.73	484.92	09/2016 -	12/2023	14.18
249	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221	01/2016	624.98 -	731.50	583.63	10/2016 -	12/2023	17.04
250	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369	02/2017	294.28 -	296.53	275.51	08/2017 -	08/2023	.76
251	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	03/2020	262.37 -	343.77	115.47	09/2024 -	09/2024	31.02
252	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	01/2022	221.03 -	243.95	54.33	11/2024 -	11/2024	10.37
	National Highways And Infrastructure Development Corporation Ltd.							
253	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305	05/2015	454.89 -	814.56	534.79	05/2018 -	12/2023	79.07
254	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583	01/2016	252.00 -	330.30	146.28	12/2021 -	08/2023	31.07
255	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686	03/2016	373.07 -	387.00	377.90	09/2019 -	12/2023	3.73
256	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857	04/2017	519.09 -	775.47	540.34	04/2023 -	01/2024	49.39
257	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859	04/2017	642.96 -	1,139.85	559.16	06/2023 -	01/2024	77.28
258	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861	04/2017	473.18 -	667.06	478.55	04/2023 -	01/2024	40.97
259	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862	04/2017	537.82 -	820.42	645.96	04/2023 -	01/2024	52.55
260	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863	04/2017	518.53 -	902.20	645.30	06/2023 -	02/2024	73.99
261	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864	04/2017	404.29 -	723.80	475.89	04/2024 -	07/2024	79.03
262	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865	04/2017	428.11 -	777.50	444.45	09/2023 -	05/2024	81.61
263	2-LANING FROM MANU-SIMLUNG (PKG I) - [N24001247	03/2020	247.76 -	251.89	163.77	01/2022 -	08/2023	1.67

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
264	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262	07/2020	345.38 -	395.59	319.61	04/2023 -	01/2024	14.54
265	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263	06/2020	277.50 -	302.02	214.71	01/2022 -	01/2024	8.84
266	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267	03/2020	178.43 -	208.74	86.76	07/2022 -	10/2023	16.99
267	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	03/2020	206.88 -	278.98	237.46	07/2022 -	12/2023	34.85
268	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281	03/2020	292.24 -	331.17	242.80	07/2022 -	12/2023	13.32
269	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309	11/2020	159.13 -	171.50	73.90	06/2022 -	10/2023	7.77
270	2-LANING FROM JOLAIBARI - BELONIA - [N24001317	06/2020	201.99 -	287.47	124.61	01/2022 -	12/2023	42.32
271	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322	09/2020	183.31 -	439.56	330.52	05/2022 -	05/2024	139.79
272	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325	09/2020	262.84 -	414.20	202.40	05/2023 -	08/2024	57.59
273	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336	08/2020	230.45 -	244.91	195.47	04/2023 -	09/2023	6.27
274	TLABUNG - LUNGLEI PKG-A - [N24001358	03/2021	698.44 -	698.45	237.54	12/2022 -	12/2024	.00
	National Highways Authority Of India							
275	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138	09/2010	946.00 -	1,046.56	830.85	06/2018 -	12/2023	10.63
276	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 -	3,379.45	3,736.32	03/2014 -	06/2024	18.66
277	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462	05/2014	1,655.01 -	2,639.00	1,771.52	08/2016 -	07/2023	59.46
278	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463	12/2015	1,083.00 -	1,414.01	1,070.46	06/2018 -	08/2023	30.56
279	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493	01/2016	1,027.53 -	2,628.31	2,643.29	06/2018 -	12/2023	155.79
280	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499	12/2015	667.00 -	3,006.53	3,048.45	06/2018 -	01/2024	350.75
281	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 -	1,182.94	643.06	12/2019 -	12/2023	1.33
282	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	04/2014	1,665.00 -	2,360.65	4,734.53	09/2016 -	01/2024	41.78

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
283	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551	03/2016	1,587.49 -	3,063.99	2,963.98	04/2019 -	03/2024	93.01
284	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556	03/2016	899.00 -	1,381.45	982.40	04/2019 -	05/2024	53.67
285	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559	03/2016	720.00 -	937.07	387.86	10/2019 -	04/2024	30.15
286	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564	03/2016	1,408.00 -	1,659.12	1,120.26	07/2020 -	05/2024	17.84
287	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 -	1,224.01	538.28	03/2019 -	05/2025	4.85
288	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 -	1,108.00	1,776.50	08/2019 -	05/2024	16.55
289	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	01/2017	1,251.11 -	1,361.00	631.66	12/2020 -	12/2023	8.78
290	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656	03/2017	744.64 -	1,007.00	257.01	03/2020 -	07/2024	35.23
291	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659	03/2017	1,059.73 -	1,071.00	837.73	03/2017 -	09/2024	1.06
292	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662	03/2017	754.54 -	808.60	712.18	03/2020 -	12/2023	7.16
293	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	03/2017	672.89 -	830.31	389.70	03/2020 -	03/2024	23.39
294	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	04/2017	894.00 -	929.32	915.65	04/2020 -	09/2023	3.95
295	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 -	1,168.33	785.88	02/2022 -	10/2024	22.90
296	JUNAGADH BYPASS - [N24000701	10/2017	232.49 -	375.58	327.13	04/2021 -	12/2023	61.55
297	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704	09/2017	1,124.11 -	1,503.86	1,468.38	05/2020 -	01/2024	33.78
298	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 -	726.99	404.02	12/2021 -	03/2024	26.72
299	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 -	276.17	232.97	11/2021 -	11/2023	.99
300	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 -	757.12	641.00	08/2021 -	06/2024	23.21

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
301	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736	01/2018	686.65 -	1,015.16	355.84	09/2020 -	03/2024	47.84
302	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738	01/2018	999.00 -	1,152.70	339.23	09/2021 -	03/2024	15.39
303	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739	01/2018	503.88 -	609.03	221.76	06/2021 -	03/2024	20.87
304	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784	02/2018	1,424.77 -	1,862.77	569.57	02/2023 -	09/2024	30.74
305	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788	03/2018	841.57 -	1,619.48	1,419.87	09/2022 -	03/2024	92.44
306	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 -	348.72	85.61	12/2020 -	12/2024	10.91
307	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813	03/2018	496.20 -	537.17	325.23	11/2021 -	06/2023	8.26
308	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826	03/2018	505.35 -	813.15	359.33	10/2022 -	12/2023	60.91
309	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827	03/2018	628.71 -	756.13	583.02	11/2020 -	12/2023	20.27
310	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828	03/2018	633.55 -	736.33	237.26	09/2023 -	-	16.22
311	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834	03/2018	1,161.39 -	1,404.00	405.89	10/2021 -	03/2024	20.89
312	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835	03/2018	1,484.30 -	2,182.41	1,237.02	12/2020 -	05/2023	47.03
313	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851	03/2018	1,162.92 -	1,182.87	235.92	07/2021 -	09/2024	1.72
314	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 -	1,514.46	1,111.64	05/2021 -	01/2024	216.34
315	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854	03/2018	1,005.08 -	1,073.10	699.05	03/2021 -	03/2024	6.77
316	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185	11/2017	2,159.00 -	2,262.00	2,234.73	07/2021 -	12/2023	4.77

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
317	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88 -	743.89	832.00	12/2021 -	11/2023	.00
318	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	1,103.00	11/2022 -	12/2023	27.86
319	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,298.00	12/2022 -	12/2023	305.58
320	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	1,354.36	02/2021 -	03/2024	28.88
321	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377	02/2019	731.89 -	731.99	654.34	01/2022 -	08/2023	.01
322	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378	02/2019	362.46 -	372.46	346.15	01/2022 -	06/2023	2.76
323	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379	02/2019	594.75 -	613.75	565.17	01/2022 -	08/2023	3.19
324	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428	03/2018	998.70 -	1,358.32	844.89	11/2021 -	11/2023	36.01
325	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	03/2018	1,294.47 -	1,588.40	677.87	11/2021 -	11/2023	22.71
326	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430	03/2018	2,120.40 -	2,565.63	1,251.61	01/2022 -	01/2024	21.00
327	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 -	2,756.09	896.25	10/2020 -	01/2025	47.17
328	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 -	655.06	286.30	09/2022 -	09/2024	26.69
329	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 -	817.91	264.54	09/2022 -	09/2024	31.50
330	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501	09/2021	531.86 -	532.41	500.15	09/2023 -	09/2023	.10
331	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502	09/2021	624.45 -	627.79	354.03	09/2023 -	03/2024	.53
332	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 -	2,010.17	1,123.51	12/2023 -	03/2024	18.93

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
333	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	07/2020	899.00 -	947.00	932.60	07/2022 -	12/2023	5.34
334	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	09/2021	1,821.72 -	1,917.32	828.30	09/2024 -	09/2024	5.25
335	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	09/2020	755.26 -	1,039.00	472.23	03/2024 -	03/2024	37.57
336	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	09/2020	748.99 -	903.00	699.09	10/2023 -	10/2023	20.56
337	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	08/2020	1,034.00 -	1,589.45	41.50	03/2024 -	03/2024	53.72
338	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611	04/2020	1,855.59 1,870.00	1,869.85	282.08	03/2024 -	03/2024	.77
339	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652	03/2020	210.37 213.00	213.06	171.75	06/2022 -	03/2024	1.28
340	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	06/2021	3,606.00 -	3,923.82	2,851.69	02/2025 -	02/2025	8.81
341	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	06/2021	2,595.00 -	3,994.60	2,811.05	03/2025 -	03/2025	53.93
342	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	01/2021	4,265.42 -	4,708.42	2,920.27	07/2024 -	07/2024	10.39
343	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	02/2021	3,375.31 -	3,790.17	1,903.69	07/2024 -	07/2024	12.29
344	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661	10/2020	3,219.47 3,713.00	3,713.14	1,954.92	04/2024 -	05/2025	15.33
345	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686	03/2021	1,065.06 1,445.00	1,444.50	116.74	03/2023 -	01/2024	35.63
346	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687	10/2021	1,331.77 2,083.00	2,082.98	149.45	10/2023 -	10/2024	56.41
347	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691	10/2019	1,225.24 1,506.00	1,505.85	36.59	10/2021 -	01/2024	22.90
348	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	01/2022	467.99 -	468.00	18.83	09/2024 -	09/2024	.00
349	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	09/2021	1,751.18 -	1,757.27	145.60	10/2024 -	10/2024	.35

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
350	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700	12/2021	552.55 553.00	553.00	310.18	03/2024 -	03/2024	.08
351	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702	12/2021	184.90 185.00	185.00	111.47	09/2024 -	09/2024	.05
352	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703	02/2022	786.81 787.00	787.00	-	05/2025 -	05/2025	.02
353	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710	09/2020	2,334.68 2,335.00	2,335.00	760.04	03/2023 -	12/2023	.01
354	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI–MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715	12/2018	333.60 -	461.41	439.75	10/2020 -	12/2023	38.31
355	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716	07/2022	186.50 -	201.00	-	08/2023 -	08/2023	7.77
356	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717	11/2020	1,155.49 -	1,458.45	368.69	08/2024 -	08/2024	26.22
357	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718	12/2020	843.48 -	984.61	244.73	07/2024 -	07/2024	16.73
358	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719	02/2021	2,948.31 -	3,516.83	543.50	07/2024 -	07/2024	19.28
359	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1 - [N24001720	10/2020	1,023.91 -	1,284.62	349.81	05/2024 -	05/2024	25.46
360	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721	02/2019	1,008.99 -	1,361.00	120.00	05/2024 -	11/2024	34.89
361	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723	10/2018	707.90 -	766.51	343.05	02/2021 -	12/2023	8.28
362	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725	01/2019	654.26 -	821.00	338.67	05/2021 -	02/2024	25.49
363	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	08/2022	326.79 -	329.79	44.09	04/2024 -	04/2024	.92
364	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 -	2,200.00	815.00	11/2023 -	11/2023	23.61
365	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740	10/2019	2,325.28 -	3,527.24	1,917.99	09/2023 -	10/2023	51.69

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
366	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743	01/2018	1,916.38 -	2,078.00	1,190.50	02/2023 -	01/2024	8.43
367	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747	03/2020	2,193.23 -	2,314.00	1,566.03	09/2024 -	09/2024	5.51
368	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752	12/2018	2,375.87 -	2,566.80	2,339.23	02/2023 -	12/2023	8.04
369	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753	02/2022	570.98 -	578.02	186.06	06/2024 -	06/2024	1.23
370	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755	10/2019	1,936.68 -	2,458.03	1,380.90	03/2023 -	08/2023	26.92
371	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764	09/2021	814.04 -	947.29	429.50	09/2023 -	12/2023	16.37
372	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	05/2020	1,467.44 -	1,942.89	778.86	07/2024 -	07/2024	32.40
373	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775	02/2020	808.31 -	958.00	740.10	01/2023 -	01/2024	18.52
374	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	12/2023	20.89
375	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	11/2023	4.47
376	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 -	1,910.00	87.68	03/2024 -	12/2024	51.71
377	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 -	3,916.00	467.77	12/2023 -	03/2024	72.37
378	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 -	1,927.00	298.96	08/2023 -	06/2024	12.67
379	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	02/2020	752.30 -	766.20	438.40	08/2023 -	12/2023	1.85
380	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 -	657.00	453.33	06/2023 -	12/2023	8.32
381	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 -	785.67	466.38	03/2023 -	01/2024	.97

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
382	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	03/2022	1,013.33 -	1,111.33	233.36	10/2024 -	10/2024	9.67
383	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799	02/2021	1,166.96 -	1,251.00	859.69	10/2023 -	04/2024	7.20
384	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805	03/2018	1,169.04 -	1,693.95	1,010.33	03/2021 -	12/2023	44.90
385	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806	03/2018	1,241.38 -	2,122.64	1,577.64	03/2023 -	01/2024	70.99
386	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808	03/2021	1,322.95 -	1,442.47	551.20	12/2024 -	12/2024	9.03
387	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	04/2021	583.93 -	653.67	44.52	06/2024 -	06/2024	11.94
388	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	03/2021	1,002.11 -	1,358.00	28.99	05/2024 -	05/2024	35.51
389	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	02/2021	818.73 -	1,105.00	104.37	01/2025 -	01/2025	34.97
390	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	03/2021	1,102.63 -	1,303.00	340.78	01/2025 -	01/2025	18.17
391	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	02/2021	1,484.83 -	1,768.00	572.40	12/2024 -	12/2024	19.07
392	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 -	1,289.00	505.90	10/2024 -	10/2024	13.29
393	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 -	1,307.00	489.30	10/2024 -	10/2024	21.55
394	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824	03/2020	1,863.09 -	2,238.00	942.40	01/2024 -	01/2024	20.12
395	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	02/2019	927.77 -	1,603.00	1,167.54	02/2022 -	03/2024	72.78
396	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	02/2021	824.29 -	924.00	262.39	10/2024 -	10/2024	12.10
397	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	02/2021	663.60 -	768.00	213.15	03/2024 -	06/2024	15.73
398	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838	02/2021	922.50 -	1,128.68	274.26	03/2024 -	12/2024	22.35

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
399	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839	02/2021	772.70 -	980.51	459.74	02/2024 -	02/2024	26.89
400	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854	06/2023	1,214.93 -	1,370.52	363.87	06/2025 -	06/2025	12.81
401	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985	03/2021	1,942.94 2,171.00	2,171.00	-	06/2025 -	06/2025	11.74
402	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988	02/2021	591.99 703.00	703.00	-	10/2025 -	10/2025	18.75
	Total		1,72,032.67 -	2,17,323.96	123,820.60			
	STEEL							
	National Mineral Development Corporation (Nmdc)							
403	SCREENING PLANT-III AT KIRANDUL - [N12000127	03/2021	2,092.97 -	2,718.84	841.71	08/2024 -	10/2025	29.90
	Steel Authority Of India Limited (Sail)							
404	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123	11/2020	542.24 -	769.34	173.10	12/2023 -	10/2025	41.88
	Total		2,635.21 -	3,488.18	1,014.81			
	TELECOMMUNICATIONS							
	Bharat Sanchar Nigam Limited							
405	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115	03/2023	185.27 -	239.60	-	03/2024 -	03/2024	29.32
	Total		185.27 -	239.60	.00			
	URBAN DEVELOPMENT							
	Ahmedabad Metro Rail							
406	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	11,961.49	12/2018 -	03/2024	19.97
	Chennai Metro Rail Ltd							
407	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084	02/2009	14,600.00 -	18,380.00	17,619.68	12/2015 -	12/2015	25.89
	Delhi Metro Rail Corporation							
408	DELHI MRTS PHASE-III - [N28000056	09/2011	38,585.00 -	40,180.91	40,284.06	03/2016 -	08/2021	4.14
	Kochi Metro Rail Corporation Ltd							

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

(November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost(Rs crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original/ Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)
1	2	3	4	5	6	7	8	9
409	KOCHI METRO RAIL PROJECT - [N28000081	07/2012	5,181.79 -	6,218.14	6,059.17	07/2017 -	09/2020	20.00
	Maharastra Metro Rail Corporation Ltd.							
410	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121	12/2016	11,420.00 -	13,656.22	11,296.44	11/2021 -	03/2024	19.58
	Mumbai Metro Rail Corporation Ltd							
411	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086	07/2013	23,136.00 -	37,276.00	26,636.64	03/2020 -	12/2023	61.12
	Patna Metro Rail Corporation							
412	PATNA METRO RAIL CORPORATION LIMITED - [N28000148	02/2019	13,365.77 -	13,925.50	1,593.77	06/2024 -	09/2024	4.19
	Total		1,17,061.56 -	1,42,561.32	115,451.25			
	WATER RESOURCES							
	Bihar Urban Infrastructure Development Corporation Ltd							
413	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027	10/2017	254.13 -	413.29	90.91	09/2020 -	03/2024	62.63
414	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037	12/2014	225.77 -	398.90	362.52	03/2020 -	06/2020	76.68
415	SAIDPUR SEWER NETWORK PATNA - [N30000039	04/2015	268.63 -	431.21	478.03	01/2021 -	01/2021	60.52
	Kolkata Metropolitan Development Authority							
416	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032	05/2018	198.43 -	224.69	39.71	02/2022 -	03/2024	13.23
417	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034	08/2017	307.12 -	653.67	-	09/2022 -	12/2026	112.84
	Polavaram Project Authority							
418	POLAVARAM IRRIGATION PROJECT - [N30000002	02/2009	10,151.04 -	55,548.87	20,984.94	03/2020 -	03/2024	447.22
	Uttar Pradesh Jal Nigam							
419	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008	10/2017	213.62 -	261.12	124.28	03/2022 -	04/2024	22.24
420	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021	01/2019	231.79 -	234.03	141.79	12/2021 -	06/2023	.97
421	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	1.31
	Total		12,532.31 -	58,856.49	22,235.52			
	Grand Total		7,48,670.80	12,09,371.82	809,792.11			

Details of Ongoing Projects having Cost Overruns w.r.t. to Original Schedule

Details of Delayed Projects w.r.t. Original Schedule

Annexure - VI

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	ATOMIC ENERGY									
	Bhavini Limited									
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]BHAVNI,TAMIL NADU	09/2003	3,492.00 6,840.00	7,670.00	6,612.17	09/2010 10/2022	12/2024	171	119.64	
	Nuclear Power Corporation Of India Limited									
2	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027]NPCIL,RAJASTHAN	10/2009	12,320.00 17,079.00	17,079.00	17,231.00	12/2016 -	12/2023	84	38.63	
3	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]NPCIL,GUJARAT	10/2009	11,459.00 22,517.00	22,517.00	20,778.00	12/2015 -	03/2024	99	96.5	
4	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]NPCIL,TAMIL NADU	03/2013	39,849.00 -	39,849.00	40,276.00	11/2020 -	11/2026	72	0	
	Total		67,120.00 -	87,115.00	84,897.17					
	CIVIL AVIATION									
	Airport Authority Of India Limited									
5	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]AAI,TAMIL NADU	08/2018	951.28 -	951.28	992.12	10/2021 -	12/2023	26	0	Nil
6	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI	11/2016	303.80 351.21	374.98	314.35	04/2020 -	12/2023	44	23.43	Nil
7	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]AAI,MAHARASHTRA	03/2017	475.39 -	475.39	463.84	04/2021 -	12/2023	32	0	Nil
8	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]AAI,UTTARAKHAND	07/2018	456.86 -	456.86	479.45	09/2020 -	12/2023	39	0	Nil
9	UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI,MADHYA PRADESH	06/2016	412.24 -	412.24	379.53	06/2021 -	12/2023	30	0	Nil

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
10	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT - [N04000089]AAI,ANDHRA PRADESH	08/2017	177.10 -	177.10	143.24	02/2020 12/2021	12/2023	46	0	1. Works beyond operarional boundary wall like Strom water drain, Basic Strip grading & Development of Glide path critical area on 26 side of runway are hindered due to protest by local villagers for non stettlement of compensantion payment at Vikruthamala side. 2. High mast transmission towers in the approach path of Runway 08 to be shifted by APTRANSCO (Govt. of AP undertaking) for final commissioning of the Project and this part of the work is yet to physically start. However work order is placed by State Government and agency mobilizing Men,materials & Machinery for the work.
11	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093]AAI,GUJARAT	08/2018	353.25 -	353.25	287.70	02/2021 -	12/2023	34	0	Nil
12	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094]AAI,UTTAR PRADESH	03/2021	242.14 328.00	328.00	295.30	12/2022 12/2023	12/2023	12	35.46	As above.
13	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]AAI,MAHARASHTRA	06/2017	255.68 -	255.68	246.36	12/2020 -	12/2023	36	0	Process of acquisition of land is in progress by State Government.
14	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098]AAI,MADHYA PRADESH	10/2021	446.12 -	446.12	362.81	08/2023 12/2023	12/2023	4	0	Diversion of existing Shanichara road through D.D. Nagar in Gwalior district: Tender sanctioned by PWD. LOA issued on 25.08.2023
15	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088]AAI,GUJARAT	01/2018	1,405.00 -	1,405.00	1,107.99	08/2022 12/2023	01/2024	17	0	Nil
16	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090]AAI,TAMIL NADU	06/2019	380.87 -	357.00	204.15	03/2022 02/2024	02/2024	23	-6.27	Nil

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
17	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092]AAI,ARUNACHAL PRADESH	02/2019	645.63 -	645.63	647.03	08/2022 02/2024	02/2024	18	0	Nil
18	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]AAI,ANDHRA PRADESH	04/2020	611.80 -	611.80	234.58	03/2023 -	06/2024	15	0	Nil
19	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078]AAI,LADAKH	07/2018	480.33 -	640.00	279.25	09/2021 10/2024	10/2024	37	33.24	Slow progress of work by PDD for getting Dedicated power supply to Leh (Deposit work)
20	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]AAI,UTTAR PRADESH	06/2018	1,383.00 -	3,291.81	1,857.67	09/2021 -	12/2024	39	138.02	
21	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082]AAI,BIHAR	05/2018	1,216.90 -	1,216.90	530.30	10/2022 12/2024	12/2024	26	0	AUGUMENTATION OF STORM WATER DRAINAGE SYSTEM FOR CONNECTIONG NEW STORM WATER SYSTEM OF AIRPORT WITH ENLARGED CAPACITY.
22	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095]AAI,GOA	11/2017	255.69 -	255.69	51.19	09/2021 -	12/2024	39	0	Nil
23	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100]AAI,MANIPUR	11/2021	499.00 -	499.00	83.88	07/2024 12/2024	12/2024	5	0	Acquisition of AAI Land for proposed 6 lane road is pending.
24	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI,ASSAM	12/2016	1,142.00 -	1,232.00	365.49	03/2021 -	03/2025	48	7.88	
25	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074]AAI,TAMIL NADU	06/2018	2,467.00 -	2,467.00	1,388.31	02/2022 -	12/2025	46	0	Nil
	Total		14,561.08 -	16,852.73	10,714.54					
	COAL									
	Bharat Coking Coal Limited									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
26	MADHUBAND NLW WASHERY - [N06000126]BCCL,JHARKHAND	08/2010	289.45 -	302.00	297.61	05/2014 -	11/2023	114	4.34	
27	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL,WEST BENGAL	12/2015	304.13 341.22	341.22	228.81	03/2017 -	03/2024	84	12.2	
28	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND	10/2015	243.00 -	334.27	94.11	04/2018 -	09/2024	77	37.56	
29	MOONIDIH XV SEAM UG - [N06000098]BCCL,JHARKHAND	08/2011	1,230.27 -	1,230.27	584.16	03/2019 -	04/2025	73	0	
30	MURAIDIH UG TURN-KEY PROJECT - [N06000096]BCCL,JHARKHAND	02/2011	339.88 -	339.88	151.04	04/2014 -	01/2026	141	0	
31	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) - [N06000106]BCCL,JHARKHAND	02/2014	555.52 -	555.52	379.46	03/2021 -	03/2024	36	0	
	Central Coal Fields Limited									
32	CHURI BENTI UG (0.81 MTY) - [N06000083]CCL,JHARKHAND	08/2007	163.51 -	163.51	133.28	03/2011 -	03/2024	156	0	
33	KARMA OCP (1.0MTY) - [N06000088]CCL,JHARKHAND	06/2009	162.46 -	162.46	94.69	03/2014 -	03/2024	120	0	
34	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087]CCL,JHARKHAND	12/2009	510.85 -	510.85	487.68	03/2016 -	03/2025	108	0	
35	TETARIAKHAR EXPANSION OCP - [N06000186]CCL,JHARKHAND	11/2019	243.52 -	243.52	41.95	03/2023 -	03/2025	24	0	
	Eastern Coal Fields Limited									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
36	RANIGANJ MASTER PLAN - [N06000163]ECL,WEST BENGAL	08/2009	2,661.73 -	5,146.48	723.97	08/2019 -	08/2024	60	93.35	1.Publication of final figure of Demographic survey report for Non-ECL houses and valuation of immovable properties for Legal Title Holder (LTH) households by ADDA. 2. Identification and finalization of balance land for this rehabilitation project by ADDA. 3. Construction of balance quarters for shifting of NLTH houses/ encroachers. 4. Shifting of affected families at the resettlement sites by ADDA where construction of flats have already been completed and after shifting demolition of vacated houses, which are under the threat of subsidence at the old rehabilitation sites, by State Govt. implementing agency. 5.Finalization of tender and award of work for unfinished construction works of 2672 flats at Bijoynagar & Daskeary J.L. No.-02 resettlement sites. 6. Approval of revised rehabilitation package by Cabinet of Government of West Bengal.
37	HURA - C OC (3 MTY) - [N06000143]ECL,JHARKHAND	10/2015	359.69 -	859.41	312.03	03/2022 03/2029	03/2029	84	138.93	
	Mahanadi Coal Fields Limited									
38	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL,ODISHA	05/2014	479.15 -	479.15	260.87	03/2019 -	03/2026	84	0	
39	GARJANBAHAL OCP - [N06000117]MCL,ODISHA	11/2014	1,375.38 -	1,375.38	793.92	03/2021 -	03/2026	60	0	
40	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL,ODISHA	06/2014	348.16 -	348.16	189.10	03/2018 -	03/2026	96	0	
41	SUBHADRA OCP - [N06000249]MCL,ODISHA	05/2021	1,693.81 -	1,693.81	905.12	03/2027 03/2029	03/2029	24	0	
	Neyveli Lignite Corporation									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
42	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152]NLC,UTTAR PRADESH	07/2016	17,237.00 19,406.12	19,406.12	16,375.55	11/2021 03/2024	03/2024	28	12.58	
43	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA) - [N06000138]NLC,TAMIL NADU	04/2013	1,458.17 709.06	709.06	542.45	06/2015 09/2027	09/2027	147	-51.37	Acquisition of required lands for capacity expansion is currently under progress.
	Northern Coal Fields Limited									
44	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL,MADHYA PRADESH	11/2017	1,255.17 -	1,255.17	1,042.04	03/2022 -	03/2024	24	0	
45	BLOCK-B EXPANSION OPENCAST PROJECT - [N06000184]NCL,MADHYA PRADESH	07/2019	998.71 -	998.71	211.62	03/2023 -	03/2025	24	0	Delayed by 24 months as FC proposal was rejected by FAC of MoEF and CC and is under process now for getting FC with modified proposal of forest land causing delay in project implementation.
46	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]NCL,MULTI STATE	08/2020	836.42 -	836.42	471.00	03/2024 -	03/2025	12	0	Stage-II Forestry Clearance of MP Forest land and Stage-I Forestry Clearance of UP Forest land
	Singareni Colliers Company Limitted									
47	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1 - [N06000161]SCCL,TELANGANA	03/2017	413.84 -	413.84	373.98	03/2022 -	03/2024	24	0	
48	SRP OC-II EXPANSION PROJECT - [N06000173]SCCL,TELANGANA	11/2016	272.73 -	272.73	190.47	03/2018 -	03/2024	72	0	
49	GODAVARIKHANI COAL MINE - [N06000202]SCCL,TELANGANA	07/2019	438.98 -	438.98	113.93	03/2023 -	03/2024	12	0	
50	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT - [N06000210]SCCL,TELANGANA	11/2015	489.62 -	489.62	394.95	03/2023 -	03/2024	12	0	
51	RCE OF INDARAM OPENCAST PROJECT - [N06000211]SCCL,TELANGANA	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2024	36	21.62	
52	RCE OF KALYANIKHANI OPENCAST PROJECT - [N06000213]SCCL,TELANGANA	03/2016	384.32 -	384.32	181.28	03/2020 -	03/2024	48	0	
53	RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214]SCCL,TELANGANA	08/2017	442.42 -	442.42	173.33	03/2020 -	03/2024	48	0	
54	RCE OF KISTARAM OPENCAST PROJECT - [N06000215]SCCL,TELANGANA	03/2017	164.04 -	164.04	144.10	03/2021 -	03/2024	36	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
55	NAINI COAL MINE - [N06000203]SCCL,ODISHA	03/2020	494.30 -	494.30	484.24	03/2024 -	03/2025	12	0	
56	VENKATESH KHANI COAL MINE - [N06000204]SCCL,TELANGANA	10/2020	484.51 -	484.51	87.65	03/2023 -	03/2025	24	0	
	South-Eastern Coal Fields Limited									
57	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124]SECL,MADHYA PRADESH	12/2014	357.80 -	357.80	86.99	03/2021 -	03/2024	36	0	
58	KANCHAN OC EXPANSION - [N06000125]SECL,MADHYA PRADESH	12/2014	371.04 -	371.04	111.90	03/2021 -	03/2024	36	0	
59	BATURA HIGHWALL PROJECT - [N06000134]SECL,MADHYA PRADESH	07/2015	231.92 -	231.92	2.26	03/2022 -	03/2024	24	0	
60	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL,CHHATTISGARH	07/2016	459.49 -	459.49	225.22	03/2020 -	03/2024	48	0	
61	GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093]SECL,CHHATTISGARH	06/2010	11,816.40 -	11,816.40	6,012.53	03/2023 -	03/2025	24	0	
62	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N06000008]SECL,CHHATTISGARH	08/2013	7,612.33 -	7,612.33	4,278.14	03/2023 -	03/2025	24	0	
63	CHHAL OC SEAM -III (6.00 MTY) - [N06000104]SECL,CHHATTISGARH	12/2013	610.63 -	610.63	499.05	03/2022 03/2025	03/2025	36	0	
64	AMGAON OPENCAST PROJECT RCE - [N06000135]SECL,CHHATTISGARH	07/2015	316.10 -	316.10	156.33	03/2020 -	03/2025	60	0	
65	AMADAND OPENCAST EXPANSION PROJECT - [N06000148]SECL,MADHYA PRADESH	03/2016	869.44 -	869.44	212.59	03/2021 03/2025	03/2025	48	0	
66	KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL,CHHATTISGARH	07/2008	178.44 -	178.44	9.22	03/2014 -	03/2026	144	0	
67	AMERA OC RCE - [N06000123]SECL,CHHATTISGARH	02/2015	335.97 -	335.97	50.37	03/2018 -	03/2026	96	0	
68	AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH	02/2015	481.60 -	481.60	1.08	03/2023 -	03/2027	48	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
69	MADANNAGAR OPENCAST PROJECT - [N06000140]SECL,CHHATTISGARH	10/2015	1,875.32 -	1,875.32	-	03/2024 -	03/2027	36	0	
70	DURGAPUR OPENCAST PROJECT - [N06000136]SECL,CHHATTISGARH	02/2015	916.24 -	916.24	14.47	03/2023 -	03/2030	84	0	
71	PELMA OCP(15.00MTY) - [N06000045]SECL,CHHATTISGARH	11/2014	1,624.59 -	1,624.59	49.60	03/2023 -	03/2031	96	0	
	Western Coal Fields Limited									
72	BELLORA-NAIGAON DEEP OC - [N06000180]WCL,MAHARASHTRA	11/2018	252.71 -	252.71	122.00	03/2021 03/2024	03/2024	36	0	
73	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154]WCL,MULTI STATE	08/2016	319.76 319.76	319.76	277.61	03/2022 03/2025	03/2025	36	0	
74	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157]WCL,MULTI STATE	02/2017	328.00 -	328.00	321.05	03/2021 03/2025	03/2025	48	0	
75	UKNI DEEP OC - [N06000179]WCL,MAHARASHTRA	11/2018	318.14 -	318.14	251.19	03/2021 03/2025	03/2025	48	0	
	Total		65,955.94 -	70,576.86	39,481.23					
	MINES									
	Central Public Works Department									
76	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015]CPWD,WEST BENGAL	04/2019	255.37 -	255.37	41.07	04/2022 -	03/2026	47	0	
	National Aluminum Company Limited (Nalco)									
77	UTKAL D AND E COAL BLOCK - [N10000011]NALCO,ODISHA	05/2016	534.00 667.23	1,021.97	753.08	01/2020 11/2023	03/2024	50	91.38	
78	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014]NALCO,TAMIL NADU	09/2017	166.62 163.17	163.17	135.63	06/2019 12/2023	03/2024	57	-2.07	Extension of NFR (Noted For Record)is pending with TANGEDCO.
79	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013]NALCO,ODISHA	11/2017	483.00 483.00	483.00	249.22	04/2021 05/2024	05/2024	37	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
80	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010]NALCO,ODISHA	12/2014	4,103.00 5,055.00	5,055.00	2,544.43	04/2021 12/2022	05/2025	49	23.2	
81	POTTANGI BAUXITE MINES - [N10000016]NALCO,ODISHA	05/2018	1,437.00 1,381.00	1,381.00	606.45	12/2024 03/2025	05/2025	5	-3.9	1) Delay in issuance of Terms and Conditions for grant of Mining Lease by Govt of Odisha over an area of 697.979 Ha. 2) Delay in Issuance of Forest Right Act (FRA) certificate. 3) Delay in approval of Compensatory Afforestation (CA) Scheme.
82	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012]NALCO,ODISHA	12/2015	355.00 581.00	581.00	79.80	11/2020 09/2025	09/2025	58	63.66	
	Total		7,333.99 -	8,940.51	4,409.68					
	STEEL									
	National Mineral Development Corporation (Nmdc)									
83	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]NMDC,CHHATTISGARH	11/2015	2,907.00 -	2,907.00	1,601.95	06/2023 07/2024	05/2025	23	0	
84	SCREENING PLANT-III AT KIRANDUL - [N12000127]NMDC,CHHATTISGARH	03/2021	2,092.97 2,718.84	2,718.84	841.71	08/2024 -	10/2025	14	29.9	
	Steel Authority Of India Limited (Sail)									
85	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]SAIL,ODISHA	11/2020	377.18 -	377.18	328.60	05/2023 -	02/2024	9	0	
86	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123]SAIL,CHHATTISGARH	11/2020	542.24 769.34	769.34	173.10	12/2023 -	10/2025	22	41.88	
87	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL,JHARKHAND	03/2015	1,034.01 -	1,034.01	849.11	10/2017 12/2021	01/2026	99	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	Total		6,953.40 -	7,806.37	3,794.47					
	PETROLEUM									
	Bharat Petroleum Corporation Limited									
88	Setting up of Integated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha - [N16000374]BPCL,ODISHA	08/2019	1,607.00 -	1,607.00	976.15	08/2022 06/2023	03/2024	19	0	Delay by State Govt. Authorities for development of infrastructure for sourcing power and water for the project. Delay in getting CTE for 1G Plant.
89	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA	05/2022	423.39 -	423.39	71.59	03/2024 -	09/2024	6	0	Nil
90	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314]BPCL,KERALA	12/2015	1,112.00 1,507.24	1,507.24	1,105.79	06/2019 02/2024	02/2025	68	35.54	Despite the distribution of 3(1) notices and initial efforts, the progress on the pipeline project faced resistance from the majority of Patadhars, leading to incomplete enquiries. The appointment of a new nodal officer in February 2022 and subsequent coordination meetings helped establish a consensus on the pipeline route, reducing private land usage. However, pending tasks include the completion of detailed surveys, approval for laying the pipeline along State Highways, and addressing pending applications for river crossings and inspections, especially for Railway and National Highway routes.
91	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL,MAHARASHTRA	04/2021	1,164.69 -	1,164.69	225.08	06/2024 -	04/2025	10	0	CIDCO Approval for ROU for 20" pipeline from JNPT to Uran Terminal
92	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL,TAMIL NADU	11/2012	678.00 1,732.00	1,732.00	37.99	02/2017 10/2025	10/2025	104	155.46	Pending permission against Application to lay the Pipeline along the ROW of Satellite Town Ring Road (NH- 948A).

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
93	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL,ANDHRA PRADESH	09/2019	1,932.00 -	1,932.00	682.51	03/2025 -	10/2025	7	0	Nil
	Gas Authority Of India Limited									
94	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR - [N16000289]GAIL,ODISHA	07/2017	243.53 -	243.53	227.69	07/2022 -	03/2024	20	0	
95	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA - [N16000327]GAIL,BIHAR	10/2017	359.25 -	359.25	280.07	10/2022 -	03/2024	17	0	NIL
96	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK - [N16000328]GAIL,ODISHA	07/2017	182.20 -	182.20	139.81	07/2022 -	03/2024	20	0	NIL
97	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI - [N16000329]GAIL,JHARKHAND	10/2017	226.45 -	226.45	227.64	10/2022 -	03/2024	17	0	NIL
98	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349]GAIL,GUJARAT	09/2018	225.54 -	247.90	231.92	02/2021 03/2024	03/2024	37	9.91	Nil
99	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275]GAIL,WEST BENGAL	03/2017	1,740.00 2,433.15	2,433.15	1,655.00	12/2020 06/2024	06/2024	42	39.84	Slow progress in RoU acquisition, Panchnama, Compensation disbursement & RoU Release (~ affected length ~ 134 Km for Durgapur Haldia section in West Bengal).
100	DHAMRA HALDIA PIPELINE PROJECT - [N16000391]GAIL,MULTI STATE	03/2020	1,030.65 -	1,030.65	679.60	11/2022 12/2023	06/2024	19	0	Delay in RoU acquisition & release in West Bengal.
101	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN - [N16000501]GAIL,MADHYA PRADESH	09/2021	231.00 -	211.00	38.10	11/2023 -	06/2024	7	-8.66	
102	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388]GAIL,MULTI STATE	09/2019	2,658.34 -	2,658.34	1,710.50	07/2022 09/2024	09/2024	26	0	Delay in RoU acquisition in Andhra Pradesh & Odisha due to non-availability of dedicated Competent Authority for GAIL's project. - Lengthy Process of Forest Permissions in Odisha.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
103	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398]GAIL,MULTI STATE	06/2020	7,844.25 -	7,844.25	4,900.10	05/2023 10/2024	10/2024	17	0	- Hindrances in MSRDC RoW in Mumbai Nagpur section. - Forest permission & Wildlife clearance in under process & expected to take time.
104	60 KTA POLYPROPYLENE PROJECT - [N16000429]GAIL,UTTAR PRADESH	03/2019	910.56 1,299.02	1,299.02	568.40	04/2024 -	10/2024	6	42.66	NIL
105	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285]GAIL,MULTI STATE	06/2009	2,915.00 5,909.00	5,909.00	3,580.90	12/2012 11/2024	11/2024	143	102.71	- Non - availability of hindrance free RoU in Tamil Nadu. - However, pipeline is being now laid along NH/SH/Other roads
106	CITY GAS DISTRIBUTION, JAMSHEDPUR - [N16000389]GAIL,JHARKHAND	10/2017	221.45 -	221.45	152.54	10/2022 -	03/2025	29	0	NIL
107	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430]GAIL,MAHARASHTRA	05/2019	8,797.00 11,256.00	11,256.00	2,414.55	04/2025 10/2025	10/2025	6	27.95	No Delay
	Hindustan Petroleum Corporation Limited									
108	SWRO II WITH LLPH FACILITIES - [N16000378]HPCL,ANDHRA PRADESH	09/2019	196.26 196.26	196.26	144.53	07/2020 -	03/2024	44	0	
109	RUF PITCH LOADING GANTRY - [N16000406]HPCL,ANDHRA PRADESH	10/2020	332.61 332.61	332.61	247.00	11/2022 -	03/2024	16	0	
110	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL,ANDHRA PRADESH	07/2016	20,928.00 26,264.00	26,264.00	25,477.44	07/2020 07/2022	04/2024	45	25.5	
111	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402]HPCL,PUNJAB	05/2020	1,421.46 -	1,421.46	838.61	02/2023 07/2024	07/2024	17	0	
112	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369]HPCL,KARNATAKA	12/2018	854.00 854.00	854.00	450.56	12/2022 12/2023	09/2024	21	0	
113	LEASE OF MBPT RECLAIMED LAND AT JAWAHAR DWEEP - [N16000493]HPCL,MAHARASHTRA	12/2022	410.00 -	410.00	40.71	12/2023 -	01/2025	13	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
114	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413]HPCL,CHHATTISGARH	03/2021	456.00 -	456.00	208.14	03/2024 03/2025	03/2025	12	0	
	Indian Oil Corporation Limited									
115	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT - [N16000340]IOCL,HARYANA	08/2018	1,636.00 -	1,636.00	1,366.57	08/2020 11/2023	11/2023	39	0	
116	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT - [N16000363]IOCL,HARYANA	12/2018	278.60 -	278.60	194.96	06/2021 07/2023	11/2023	29	0	
117	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249]IOCL,MAHARASHTRA	05/2016	1,945.00 2,251.00	2,251.00	2,074.74	02/2022 12/2023	12/2023	22	15.73	Stiff resistance in opening of RoU in Maharashtra due to demand of exorbitant compensation and diversion of route in 3.63 Km in different stretches.
118	LPG BP PROJECT KHORDHA - [N16000283]IOCL,ODISHA	12/2016	161.59 179.06	179.06	149.29	12/2019 12/2023	12/2023	48	10.81	
119	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321]IOCL,HARYANA	04/2018	206.63 340.76	340.76	283.43	02/2020 06/2023	12/2023	46	64.91	
120	DEVLEOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY - [N16000324]IOCL,BIHAR	12/2017	199.36 -	199.36	163.50	10/2020 12/2023	12/2023	38	0	
121	GRASS ROOT TERMINAL AT MALKAPUR - [N16000351]IOCL,TELANGANA	12/2018	611.00 -	611.00	425.64	04/2022 -	12/2023	20	0	CLU for 7.65 acre DIL Land yet to be received.
122	2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY - [N16000352]IOCL,HARYANA	01/2019	909.00 -	909.00	845.23	01/2021 08/2022	12/2023	35	0	
123	PX-PTA REVAMP AT PANIPAT REFINERY - [N16000376]IOCL,HARYANA	08/2019	1,255.00 -	1,255.00	881.24	12/2021 12/2023	12/2023	24	0	
124	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400]IOCL,GUJARAT	06/2020	1,378.00 -	1,378.00	969.47	12/2022 02/2024	12/2023	12	0	
125	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253]IOCL,TAMIL NADU	05/2016	4,497.00 6,025.00	6,025.00	5,386.08	12/2018 03/2024	01/2024	61	33.98	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
126	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY - [N16000323]IOCL,UTTAR PRADESH	08/2017	255.40 -	255.40	218.18	08/2020 06/2023	01/2024	41	0	
127	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL - [N16000332]IOCL,WEST BENGAL	03/2018	3,712.00 3,696.00	3,696.00	2,890.90	09/2022 06/2023	01/2024	16	-.43	Delay in receipt of permission of way leave from Kolkata Port Trust.
128	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]IOCL,GUJARAT	11/2019	5,251.00 5,894.00	5,894.00	3,473.61	05/2023 11/2023	01/2024	8	12.25	
129	COMPRESSED BIO GAS PLANT AT GORAKHPUR - [N16000383]IOCL,HARYANA	09/2019	164.69 -	164.69	137.89	07/2021 03/2022	01/2024	30	0	
130	LPG BP PROJECT CHITTOOR - [N16000381]IOCL,ANDHRA PRADESH	07/2019	167.00 200.82	200.82	92.53	07/2022 02/2024	02/2024	19	20.25	
131	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY - [N16000395]IOCL,ODISHA	01/2020	202.16 -	202.16	144.42	07/2022 -	02/2024	19	0	
132	MUZAFFARPUR-MOTIHARI LPG PIPELINE - [N16000399]IOCL,BIHAR	06/2020	403.00 -	403.00	273.90	08/2022 02/2024	02/2024	18	0	
133	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL,TAMIL NADU	10/2020	1,398.00 1,587.00	1,587.00	849.93	12/2023 -	02/2024	2	13.52	
134	Fuel Quality Upgradation Project at Paradip Refinery - [N16000362]IOCL,ODISHA	05/2019	3,361.00 -	3,361.00	2,547.95	08/2021 03/2024	03/2024	31	0	
135	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368]IOCL,ODISHA	06/2019	371.00 427.10	427.10	237.33	09/2022 03/2024	03/2024	18	15.12	
136	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY - [N16000393]IOCL,WEST BENGAL	06/2020	1,019.00 -	1,019.00	710.83	01/2023 11/2023	03/2024	14	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
137	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT	10/2020	1,614.00 -	1,614.00	668.64	08/2023 -	03/2024	7	0	Delay in purchase of land at Vadinar and Surendranagar. Delay in obtaining Statutory clearance such as PESO, CTE
138	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361]IOCL,ODISHA	11/2018	462.30 543.00	543.00	419.62	09/2021 04/2024	04/2024	31	17.46	
139	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]IOCL,MAHARASHTRA	09/2021	378.00 -	378.00	119.93	10/2023 05/2024	05/2024	7	0	
140	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA - [N16000386]IOCL,BIHAR	01/2020	14,810.00 -	14,810.00	7,225.98	04/2023 12/2024	12/2024	20	0	"State Govt/Local Govt related issues: a) Issues related to closure of Roads (viz. Merger of Refinery & Biological Treatment Plant (BTP) Premises, and Boundary Wall Construction near Mahna Village for Polypropylene Unit construction) is pending with local administration and b) There are restrictions imposed on plying of heavy vehicle carrying sand, stone & construction materials over Rajendra Setu Bridge (Simariya Bridge on river Ganga)."
141	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL,TAMIL NADU	10/2020	921.00 -	921.00	446.16	09/2023 12/2024	12/2024	15	0	NA
142	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]IOCL,RAJASTHAN	12/2021	9,028.00 -	9,028.00	4,318.50	10/2024 12/2024	12/2024	2	0	
143	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU	01/2022	827.00 -	827.00	325.21	07/2024 12/2024	12/2024	5	0	Quarrying for Earth required for filling: Approval of TN Govt. authorities to be expedited
144	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]IOCL,ASSAM	05/2021	412.00 -	412.00	266.80	10/2023 -	02/2025	16	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
145	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH	04/2018	355.00 -	355.00	212.42	04/2022 -	03/2025	35	0	NA
146	R and D CAMPUS II AT FARIDABAD - [N16000375]IOCL,HARYANA	06/2019	2,281.94 3,219.94	3,219.94	1,278.90	12/2022 07/2023	07/2025	31	41.11	
147	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396]IOCL,ODISHA	07/2020	13,805.00 -	13,805.00	4,740.42	01/2024 -	07/2025	18	0	
148	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]IOCL,TRIPURA	06/2022	656.00 -	656.00	240.13	08/2025 09/2025	09/2025	1	0	NA
149	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412]IOCL,HARYANA	02/2021	34,627.00 38,231.00	38,231.00	6,952.91	09/2024 12/2025	12/2025	15	10.41	
150	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]IOCL,MAHARASHTRA	04/2022	341.43 -	341.43	172.93	10/2024 -	05/2026	19	0	NA
151	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]IOCL,ASSAM	03/2022	277.00 -	277.00	117.85	07/2026 -	09/2026	2	0	NA
152	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH	09/2022	980.45 -	980.45	29.10	06/2026 -	11/2026	5	0	NA
153	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]IOCL,UTTAR PRADESH	04/2022	260.12 -	260.12	.02	04/2025 -	12/2026	20	0	NA
154	CGD PROJECT AT REWA DISTRICT - [N16000417]IOCL,MADHYA PRADESH	10/2018	177.00 -	177.00	108.19	02/2027 09/2028	09/2028	19	0	
155	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS - [N16000415]IOCL,BIHAR	10/2018	176.00 -	176.00	139.64	08/2027 02/2029	02/2029	18	0	
156	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS - [N16000422]IOCL,BIHAR	06/2019	439.00 -	439.00	204.39	02/2028 08/2029	08/2029	18	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
157	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424]IOCL,BIHAR	06/2019	347.00 -	347.00	152.63	02/2028 08/2029	08/2029	18	0	
158	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS - [N16000425]IOCL,BIHAR	06/2019	2,996.00 -	2,996.00	542.79	02/2028 08/2029	08/2029	18	0	
159	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS - [N16000427]IOCL,MULTI STATE	06/2019	303.00 -	303.00	195.62	02/2028 08/2029	08/2029	18	0	
160	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS - [N16000416]IOCL,JHARKHAND	10/2018	613.00 -	613.00	222.01	12/2029 03/2030	03/2030	3	0	
161	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS - [N16000420]IOCL,ANDHRA PRADESH	06/2019	2,880.00 -	2,880.00	227.17	08/2027 03/2030	03/2030	31	0	
162	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS - [N16000421]IOCL,BIHAR	06/2019	988.00 -	988.00	88.41	12/2029 03/2030	03/2030	3	0	
163	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]IOCL,BIHAR	06/2019	163.00 -	163.00	63.49	12/2029 03/2030	03/2030	3	0	
164	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]IOCL,MULTI STATE	06/2019	169.00 -	169.00	62.74	12/2029 03/2030	03/2030	3	0	
	Indradhanush Gas Grid Ltd									
165	NORTH EAST GAS GRID - [N16000439]IGGL,MULTI STATE	11/2020	9,265.00 9,265.00	9,265.00	4,758.06	03/2024 03/2025	03/2025	12	0	Not applicable
	Mangalore Refinery And Petrochemicals Limited									
166	DEVANGONTHI MARKETING TERMINAL - [N16000401]MANGALORE REFIN,KARNATAKA	06/2020	200.00 304.00	304.00	202.96	06/2023 03/2024	03/2024	9	52	
	Numaligarh Refinery Limited									
167	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394]NRL,ASSAM	01/2019	10,228.00 -	9,058.00	6,004.40	10/2024 -	03/2025	5	-11.44	Nil
168	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]NRL,ASSAM	01/2019	12,366.00 -	18,968.00	7,356.85	10/2024 -	07/2025	9	53.39	Nil

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	Oil & Natural Gas Corporation Limited									
169	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358]ONGC,MAHARASHTRA	04/2019	3,228.80 3,976.67	3,976.67	3,831.53	03/2022 12/2023	12/2023	21	23.16	
170	HEERA REDEVELOPMENT - PHASE III - [N16000360]ONGC,MAHARASHTRA	06/2019	2,494.68 -	2,494.68	2,481.66	03/2022 12/2023	12/2023	21	0	
171	DEVELOPMENT OF NELP BLOCK KG-ONN-2003/1 NAGAYALANKA FIELD-PH II - [N16000469]ONGC,ANDHRA PRADESH	03/2022	284.79 -	284.79	242.94	06/2023 12/2023	12/2023	6	0	
172	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239]ONGC,JHARKHAND	12/2015	823.27 1,137.79	1,137.79	987.00	03/2023 03/2024	03/2024	12	38.2	LAQ issues for remaining well locations.
173	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247]ONGC,ANDHRA PRADESH	03/2016	34,012.00 -	34,012.00	27,064.85	06/2020 05/2024	05/2024	47	0	
174	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433]ONGC,ASSAM	08/2021	218.38 -	218.38	72.96	02/2023 06/2024	07/2024	17	0	
175	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002 - [N16000241]ONGC,TAMIL NADU	11/2015	650.82 -	624.35	471.33	03/2019 09/2021	12/2024	69	-4.07	* Facilities: Grant of Consent to Establish (CTE) by TNPCB (Tamil Nadu Pollution Control Board) for construction of Central Processing Facility (CPF). * Drilling: Getting EC for drilling 6 new development wells in delta districts hampered due to enactment of New act as “Tamil Nadu Protected Agricultural Zone Development Act’2020” by Govt of TN.
176	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445]ONGC,JHARKHAND	11/2019	431.00 -	431.00	99.15	01/2024 -	12/2024	11	0	
177	REDEVELOPMENT OF LINCH FIELD - [N16000428]ONGC,GUJARAT	04/2021	631.03 860.04	860.04	231.71	03/2025 -	07/2025	4	36.29	
178	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470]ONGC,MAHARASHTRA	06/2022	4,144.41 -	4,144.41	-	10/2025 -	02/2026	4	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
179	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC,MAHARASHTRA	12/2015	3,190.69 3,375.90	3,375.90	2,897.83	04/2018 12/2023	05/2026	97	5.8	
	Oil India Limited									
180	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL,ASSAM	01/2018	543.91 -	661.21	462.90	02/2020 12/2023	04/2024	50	21.57	
	Total		2,62,482.08 -	2,90,421.95	1,58,339.27					
	POWER									
	Chenab Velley Power Projects [P] Limited									
181	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR	03/2019	4,287.59 -	4,287.59	1,387.27	08/2024 -	03/2026	19	0	
182	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR	10/2014	8,112.12 -	8,112.12	3,563.28	04/2020 07/2025	09/2026	77	0	
	National Hydro-Electric Power Corporation									
183	KALPI SOLAR POWER PROJECT - [N18000323]NHPC,UTTAR PRADESH	07/2020	314.64 350.46	350.46	242.99	03/2022 03/2024	03/2024	24	11.38	
184	RANGIT IV HE PROJECT - [N18000326]NHPC,SIKKIM	03/2021	938.29 938.29	938.29	851.97	05/2024 08/2024	08/2024	3	0	
185	PARBATI HEP (4X200 MW) (NHPC) II - [180100210]NHPC,HIMACHAL PRADESH	09/2002	3,919.59 11,134.54	11,134.54	10,843.01	09/2009 09/2024	09/2024	180	184.07	
186	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC,RAJASTHAN	05/2022	1,677.12 -	1,677.12	597.40	11/2023 09/2024	09/2024	10	0	
187	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC,ARUNACHAL PRADESH	09/2003	6,285.33 21,247.54	21,247.54	19,794.61	09/2010 05/2025	05/2025	176	238.05	
188	RATLE HE PROJECT - [N18000324]NHPC,JAMMU AND KASHMIR	02/2021	5,281.94 5,281.94	5,281.94	511.54	02/2026 05/2026	05/2026	3	0	
189	TEESTA VI HE PROJECT - [N18000325]NHPC,SIKKIM	03/2019	5,748.04 -	5,748.04	3,032.03	03/2024 08/2026	08/2026	29	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	National Thermal Power Corporation									
190	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]NTPC,TELANGANA	01/2016	10,598.98 -	10,998.00	11,228.18	11/2020 07/2022	11/2023	36	3.76	
191	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]NTPC,WEST BENGAL	12/2016	529.68 633.80	679.00	563.97	11/2018 03/2023	11/2023	60	28.19	None
192	ANTA SOLAR 90 MW - [N18000292]NTPC,RAJASTHAN	01/2021	382.22 -	382.22	71.59	03/2022 02/2025	03/2024	24	0	
193	BHENSARA 320 MW - [N18000293]NTPC,RAJASTHAN	01/2021	1,221.73 -	1,221.73	194.97	07/2022 03/2024	03/2024	20	0	
194	CHHATTARGARH 150 MW - [N18000294]NTPC,RAJASTHAN	02/2021	599.99 -	599.99	396.85	07/2022 03/2024	03/2024	20	0	
195	GUJARAT 200 MW (GUVNL TENDER) - [N18000295]NTPC,GUJARAT	01/2021	842.27 -	842.27	93.83	07/2022 03/2024	03/2024	20	0	
196	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296]NTPC,GUJARAT	05/2021	674.92 -	674.92	134.23	09/2022 03/2024	03/2024	18	0	
197	NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC,JHARKHAND	02/2014	14,366.58 -	17,007.00	15,217.37	06/2019 10/2022	06/2024	60	18.38	1.Maintaining Law & order and resolution of following issue: 2.Handover of Land to NTPC by CCL after land acquisition for external CHP. 3.Readiness of ATS Line(NK-GAYA) by NKTL.
198	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC,GUJARAT	11/2021	937.80 -	937.80	380.57	05/2023 06/2024	06/2024	13	0	
199	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC,GUJARAT	11/2022	1,442.60 -	1,442.60	80.60	03/2024 06/2024	06/2024	3	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
200	BARH STPP(3X660MW) NTPC - [180100242]NTPC,BIHAR	02/2005	8,692.97 21,312.11	21,312.11	21,751.94	10/2011 07/2023	08/2024	154	145.16	Bakhtiyarpur ROR line: Acquisition of 12.241 Acres supplementary land is under process. Land award has been done. Payment to landowner is done for 7.66 acres, balance in progress. However, few Raiyats are unwilling to accept the compensation as the award has been issued based on reduced circle rate. State Govt support required to Railways for acquisition / possession of said Land. Support of Ministry of Railways is required for timely completion of above works.
201	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC,RAJASTHAN	03/2020	1,782.00 -	1,782.00	1,273.88	09/2021 09/2024	09/2024	36	0	
202	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC,RAJASTHAN	03/2022	1,352.71 -	1,352.71	148.38	08/2023 09/2024	09/2024	13	0	
203	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC,RAJASTHAN	03/2022	1,409.52 -	1,409.52	208.77	08/2023 09/2024	09/2024	13	0	
204	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC,RAJASTHAN	03/2022	1,426.94 -	1,426.94	210.73	08/2023 09/2024	09/2024	13	0	
205	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC,UTTARAKHAND	11/2006	2,978.48 5,867.38	7,103.00	6,143.63	03/2013 12/2021	12/2024	141	138.48	Main construction Work stopped at site since 05-Jan-2023, as per Order by ADM(Joshimath).
206	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC,RAJASTHAN	06/2022	2,598.92 -	2,598.92	1.82	03/2024 03/2024	12/2024	9	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
207	PATRATU STPP-I (3X800MW) - [N18000275]NTPC,JHARKHAND	11/2017	18,668.00 -	17,112.00	12,172.63	03/2023 -	05/2025	26	-8.34	Readiness of Start-up power and ATS matching with commissioning schedule of the project. Expeditious Award of Patratu-KODERMA & Patratu -Chandil Line. construction of power evacuation and start-up power line is required. Transfer & possession of balance land. Physical possession of encumbrance free land for Ash Mound-I.
208	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]NTPC,GUJARAT	05/2023	1,095.01 -	1,095.01	75.46	01/2025 05/2025	05/2025	4	0	
209	RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC,WEST BENGAL	09/2014	1,381.84 -	1,803.00	980.11	09/2019 12/2024	09/2026	84	30.48	
	Power Grid Corporation Of India Limited									
210	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	197.40	160.00	03/2018 -	12/2023	69	0	
211	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU	05/2017	186.17 -	219.66	179.43	07/2019 -	12/2023	53	17.99	
212	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN	03/2021	353.85 -	353.85	246.92	12/2022 -	12/2023	12	0	
213	NORTH EASTERN REGION STRENGTHENING SCHEME - III - [N18000313]PGCIL,MULTI STATE	09/2015	167.31 -	167.31	129.97	12/2017 -	12/2023	72	0	
214	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE	11/2018	241.38 -	241.38	238.84	11/2021 -	12/2023	25	0	
215	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM	03/2019	1,326.00 -	1,520.00	1,421.02	03/2023 -	12/2023	9	14.63	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
216	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN	05/2021	1,184.88 -	1,184.88	782.03	09/2022 -	01/2024	16	0	
217	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE	03/2022	176.22 -	176.22	61.69	03/2023 -	01/2024	10	0	
218	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA	01/2019	267.33 -	267.33	110.32	03/2022 -	02/2024	23	0	
219	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN	06/2021	713.82 -	713.82	500.75	12/2022 -	02/2024	14	0	
220	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	576.42	387.78	03/2023 -	02/2024	11	0	
221	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	2,635.55	1,955.10	02/2020 -	03/2024	49	36.46	
222	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	359.47	63.64	09/2023 -	03/2024	6	0	
223	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	1,666.00	740.50	11/2023 -	03/2024	4	0	
224	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	385.84	13.74	11/2023 -	03/2024	4	0	
225	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	1,562.00	865.21	12/2022 -	06/2024	18	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
226	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	1,006.00	822.25	12/2022 -	06/2024	18	0	
227	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	4,546.26	1,018.09	06/2023 -	06/2024	12	0	
228	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 -	9,129.32	6,089.99	12/2018 -	12/2024	72	92.02	
229	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	6,700.00	4,715.84	12/2018 -	12/2024	72	31.08	
	Satluj Jal Vidyut Nigam Limited									
230	NAITWAR MORI HEP - [N18000265]SJVN,UTTARAKHAND	10/2017	648.33 -	1,272.29	1,213.40	12/2021 -	12/2023	24	96.24	
231	Bagodara Solar Power Project - [N18000297]SJVN,GUJARAT	05/2021	339.35 -	339.35	311.87	10/2022 -	12/2023	14	0	
232	GURHAH SOLAR POWER PROJECT - [N18000334]SJVN,UTTAR PRADESH	05/2022	466.82 -	466.82	445.28	08/2023 -	12/2023	4	0	
233	GUJRAI SOLAR POWER PROJECT - [N18000336]SJVN,UTTAR PRADESH	06/2022	279.94 -	279.94	218.38	08/2023 -	12/2023	4	0	
234	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]SJVN,BIHAR	03/2019	10,439.09 -	10,439.09	9,075.11	01/2024 -	06/2024	5	0	
235	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA	04/2022	5,491.89 532.00	5,491.89	2,563.98	05/2024 -	06/2024	1	0	
	Thdc India Limited									
236	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]THDCIL,UTTARAKHAND	07/2006	1,657.00 -	4,825.60	5,960.99	02/2016 06/2022	06/2024	100	191.23	
237	KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL,UTTAR PRADESH	03/2019	11,089.42 -	11,089.42	8,619.08	09/2023 -	08/2024	11	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
238	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL,UTTARAKHAND	08/2008	2,491.58 3,860.35	3,860.35	3,324.36	06/2013 -	06/2026	156	54.94	Presently, the works at Project are in progress. However, in TBM & PH area works are going on with controlled blasting.
	Total		1,69,164.73 -	2,22,231.84	1,64,389.17					
	HEALTH AND FAMILY WELFARE									
	Cpwd For Health									
239	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,404.00 -	1,404.00	252.48	09/2023 -	01/2024	4	0	
240	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	260.00 371.78	371.78	-	06/2021 12/2023	12/2025	54	42.99	
	HII Infra Tech Services Limited									
241	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES,ASSAM	05/2017	875.00 890.14	860.00	728.11	05/2021 12/2022	12/2023	31	-1.71	
242	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031]HITES,TELANGANA	12/2018	1,110.55 -	1,110.55	375.21	07/2024 -	10/2024	3	0	
	Total		3,649.55 -	3,746.33	1,355.80					
	RAILWAYS									
	Central Railways									
243	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47 3,627.00	6,463.49	3,064.97	03/2024 -	12/2024	9	78.18	
244	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00 -	2,081.27	1,497.11	03/2023 -	12/2024	21	10.94	
245	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16 -	1,035.16	858.47	03/2022 -	12/2024	33	0	
246	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02 -	540.02	421.64	03/2022 -	03/2025	36	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
247	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19 -	1,384.72	793.35	03/2022 -	03/2025	36	8.85	
248	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95 -	637.95	566.57	03/2023 -	03/2025	24	0	
249	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50 -	4,805.17	3,589.23	03/2021 -	12/2025	57	111.54	
250	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89 -	792.89	585.91	03/2021 -	12/2025	57	0	
251	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29 -	3,445.48	1,782.04	03/2023 -	12/2026	45	8.75	
252	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA	01/2019	492.76 -	492.76	1.82	03/2026 -	12/2026	9	0	
253	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91 -	2,449.91	964.47	03/2023 -	03/2027	48	0	
	East Central Railways									
254	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]ECR,BIHAR	12/2015	1,491.47 -	1,491.47	1,294.60	03/2020 -	12/2023	45	0	
255	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 -	2,436.21	2,605.36	03/2020 -	03/2024	48	0	
256	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 1,185.73	1,185.73	1,125.16	03/2021 -	03/2024	36	62.06	
257	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 1,215.54	1,215.54	1,050.54	03/2021 -	12/2024	45	63.37	
258	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR	04/2009	548.00 548.00	783.83	543.54	03/2020 -	03/2025	60	43.03	
	East Coast Railway									
259	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]ECOR,CHHATTISGARH	12/2012	1,160.00 -	1,440.00	1,141.53	03/2020 -	03/2024	48	24.14	
260	JAGADALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA	04/2015	1,547.38 -	1,547.38	890.07	03/2022 -	03/2024	24	0	
261	BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA	03/2013	843.04 1,284.39	843.04	850.76	10/2020 07/2024	07/2024	45	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
262	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR,ODISHA	04/2015	1,172.92 -	1,172.92	1,171.88	12/2018 -	02/2025	74	0	
263	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA	04/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025	45	137.8	
264	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	76	15.45	
265	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]ECOR,ODISHA	04/2015	2,361.74 2,361.74	2,361.74	1,189.79	03/2022 03/2026	03/2026	48	0	
266	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA	04/1994	2,923.13 3,791.66	3,791.66	3,156.27	03/2009 12/2026	12/2026	213	29.71	
	Eastern Railways									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
267	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER,WEST BENGAL	04/2000	1,188.91 -	1,619.51	971.39	03/2019 12/2009	03/2024	60	36.22	1. Ka marpukur – Jairambati (5.19 KM) falling in Hoogly District : Land acquisition in progress. Hooghly District (3.30 KM) – Land in 0.755 KM length has been handed over by State Govt. In balance 2.545 KM length, though award has been declared long back, but compensation has not been accepted by the land losers. State Govt. vide their letter dated 25.06.2021 had asked for enhanced value of land with excess payment of 1.4 Crore, which has also been handed over to State Govt on 08.11.2021. In the last meeting on 08.07.2022, 29.09.2022 and as well as meeting with Addl CS/Govt of WB on 21.02.2023, DM/Hooghly has intimated that demand for special compensation to land losers will be placed to Railways shortly. Vide their Memo No. 3353/LA dated 03.11.2023, DM/Hooghly intimated that DM office "is allowed to prepare estimate for excess/special compensation for project affected people of the particular section of the TBBG project as mentioned in caption provided that Railway Authority may disburse the excess amount in addition to the original award amount to the Awardees of Project Affected people directly". During the meeting with DM/Hooghly on 10.11.2023, it was clarified that the excess amount, if any, as calculated by the DM/Hooghly will be accepted by the Railway and same is to be distributed to the awardees of project affected people directly by the District

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
268	CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER,JHARKHAND	01/2019	827.89 -	793.87	179.78	03/2026 -	03/2027	12	-4.11	
	Indian Railway Construction Company Limited									
269	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]IRCON,CHHATTISGARH	04/2013	3,055.00 -	3,438.39	2,992.56	09/2018 -	12/2023	63	12.55	1-Agitation by Land losers.
270	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA	04/2016	5,200.00 -	5,200.00	-	03/2020 -	12/2025	69	0	
	Metropolitan Rapid Transport Projects									
271	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]MRTP,TAMIL NADU	04/2006	495.74 -	734.01	584.70	06/2013 -	12/2023	126	48.06	
272	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]MRTP,WEST BENGAL	03/2013	4,874.58 8,574.98	10,442.41	8,008.94	03/2016 12/2023	12/2023	93	114.22	
	North Central Railway									
273	JHANSI BINA DOUBLING - [N22000496]NCR,UTTAR PRADESH	09/2016	2,001.00 2,001.00	2,001.00	1,118.80	03/2021 -	12/2023	33	0	
274	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]NCR,MULTI STATE	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	33	32.02	
275	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR,UTTAR PRADESH	03/2018	4,329.53 -	4,329.53	60.37	03/2023 -	03/2026	36	0	
	North East Frontier Railway									
276	SEVOK RANGPO, NEFR - [N22000102]NFR,SIKKIM	04/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023	96	488.06	
277	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR,MULTI STATE	04/2013	1,798.00 -	2,047.51	2,274.07	03/2019 -	01/2024	58	13.88	
278	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	2,650.00	1,945.70	03/2019 -	07/2024	64	397.31	
279	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM	04/2008	2,393.47 5,021.45	8,605.00	6,887.28	03/2014 -	10/2024	127	259.52	
280	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	1,187.49	381.05	03/2020 -	10/2024	55	186.25	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
281	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	632.63	383.66	03/2020 -	12/2024	57	161.18	
282	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR,MANIPUR	04/2003	4,454.17 12,274.06	14,322.00	14,079.78	03/2011 03/2025	03/2025	168	221.54	
283	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND	04/2006	2,326.52 -	6,663.00	2,872.92	03/2015 -	03/2026	132	186.39	
284	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	4,059.65	3,053.14	03/2022 -	03/2026	48	81.86	
	North Eastern Railway									
285	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]NER,UTTAR PRADESH	03/2015	1,295.42 -	2,560.00	2,217.77	03/2022 -	12/2023	21	97.62	
286	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 -	912.86	897.95	01/2019 -	02/2024	61	209.44	
287	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	1,777.39	1,298.98	12/2019 -	03/2024	51	50.89	
288	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459]NER,UTTAR PRADESH	04/2017	150.00 -	341.66	1.20	04/2017 -	12/2024	92	127.77	
	North Western Railway									
289	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	970.00	991.31	02/2019 -	01/2024	59	136.54	
290	PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE	05/2015	600.00 -	701.81	645.64	03/2020 -	02/2024	47	16.97	
	Northern Railway									
291	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]NR,JAMMU AND KASHMIR	03/1995	2,500.00 37,012.26	37,012.26	37,345.49	11/2002 02/2024	02/2024	255	1380.49	
292	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00 -	2,017.96	845.23	07/2012 -	11/2024	148	348.44	
293	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025	27	369.35	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
294	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	404.00	190.00	08/2016 -	08/2025	108	0	
	National High Speed Rail Corporation Limited									
295	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]NHSRCL,MULTI STATE	12/2015	1,08,000.00 -	1,08,000.00	51,428.77	12/2023 -	08/2027	44	0	
	Rail Vikas Nigam Ltd.									
296	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	1,500.00	1,321.90	03/2022 -	12/2023	21	58.97	
297	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]RVNL,KARNATAKA	04/2010	2,127.00 -	3,300.00	3,307.52	03/2023 -	03/2024	12	55.15	
298	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]RVNL,UTTAR PRADESH	04/2011	927.01 -	1,457.79	1,650.25	03/2019 -	03/2024	60	57.26	
299	MANIYACHI - NAGERCOIL (102 KM) DOUBLING - [N22000449]RVNL,TAMIL NADU	02/2015	1,700.00 -	1,305.00	1,628.52	03/2022 -	03/2024	24	-23.24	
300	MAU-GHAZIPUR-TARIGHAT NEW LINE - [N22000405]RVNL,UTTAR PRADESH	04/2015	1,765.92 -	1,765.92	1,645.23	03/2023 -	12/2024	21	0	
301	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	24,659.00	15,157.89	12/2024 -	03/2025	3	52.07	
302	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51 -	4,834.54	3,475.62	03/2016 -	07/2025	112	65.94	
303	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL,WEST BENGAL	04/2010	2,298.42 -	2,733.86	368.97	03/2014 -	12/2025	141	18.95	
304	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL,WEST BENGAL	04/2010	3,951.98 -	8,964.35	6,329.38	03/2016 -	03/2026	120	126.83	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
305	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA	01/1991	2,335.67 -	3,327.72	4,032.56	12/2024 -	12/2026	24	42.47	
	South Central Railway									
306	KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE	04/2015	2,063.03 -	2,909.00	2,438.20	03/2021 -	01/2025	46	41.01	
307	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR,TELANGANA	04/2006	1,160.48 -	3,014.00	1,161.20	03/2010 -	03/2025	180	159.72	
308	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE	04/2012	1,856.95 -	1,952.68	1,613.05	03/2023 -	03/2025	24	5.16	
309	GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH	04/2016	3,631.00 -	3,887.48	2,842.18	03/2022 -	12/2025	45	7.06	
310	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	216	139.28	
	South East Central Railway									
311	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]SECR,CHHATTISGARH	04/2015	1,973.00 2,135.34	2,135.34	1,612.28	03/2021 12/2023	10/2024	43	8.23	
312	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR,MAHARASHTRA	09/2016	1,908.51 2,753.05	3,544.25	2,384.06	03/2023 12/2023	12/2024	21	85.71	
313	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00 -	1,680.00	1,261.38	12/2021 12/2023	12/2024	36	22.63	
314	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR,MAHARASHTRA	06/2018	229.00 -	1,886.05	235.90	12/2021 -	12/2025	48	723.6	
	South Eastern Railway									
315	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL	04/2018	338.00 -	393.83	85.15	06/2022 -	06/2024	24	16.52	
316	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20 3,029.04	3,029.04	1,813.93	03/2021 -	12/2024	45	75.68	
317	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE	03/2019	1,866.31 -	1,866.31	1,259.09	05/2023 -	12/2025	31	0	
318	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND	04/2018	428.65 -	472.50	259.80	06/2022 -	05/2027	59	10.23	
	South Western Railway									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
319	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 1,877.81	1,960.00	1,957.67	03/2019 -	12/2024	69	21.39	
320	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 -	279.54	53.43	03/2016 -	12/2025	117	0	Out of 196.5 acres of land in Andhra Pradesh, GoAP has handed over 196.5 acres of land. Balance 58.74 acres of land to be handed over by GoAP to Railways.
321	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	2,841.84	792.04	12/2018 -	03/2026	87	0	Out of 4142.35 acres of land, 3984.27 acres of land has been handed over by GoK. For balance 158.06 acres, land acquisition by GoK is in progress as land to be given free by GoK.
322	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 825.31	825.31	506.10	03/2017 -	03/2026	108	28	Out of 329.85 acres of land, 328.18 acres of land only handed over by GoK. Balance only 1.67 acres of land is pending to be handed over by GoK.
323	BAGALKOT-KUDACHI NL - [N22000258]SWR,KARNATAKA	04/2010	986.30 1,378.00	1,649.31	403.57	03/2016 -	06/2026	123	67.22	Out of 2473.41 acres of land, 2410.67 acres of land has been handed over by GOK. For balance 62.74 acres of land acquisition by GOK is in progress as land to be given free by GOK.
324	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 -	927.42	.06	03/2026 -	12/2026	9	-41.7	Land requisition for 888.3 Ha has been submitted to GoK and the same is yet to be handed over.
325	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	832.47	.94	03/2016 -	12/2028	153	0	GoK have not initiated land acquisition process, although requisition to acquire land for 1205.87 acres has been submitted by the Railways in the year 2013 & GoK have not released any funds to concerned DCs for this purpose. Hence work could not be commenced till date.
	Southern Railway									
326	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU	09/2007	724.69 -	3,118.34	1,899.42	02/2019 -	03/2025	73	330.3	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
327	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR,KERALA	12/2011	812.85 802.80	802.80	257.86	08/2023 -	03/2026	31	-1.24	
328	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215]SR,MULTI STATE	04/2011	120.70 -	2,053.39	330.99	03/2019 12/2027	12/2027	105	1601.23	
	West Central Railway									
329	KATNI-BINA 3RD LINE (263 KM) - [N22000415]WCR,MADHYA PRADESH	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 -	06/2024	27	18.55	
330	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]WCR,MADHYA PRADESH	08/2016	582.13 -	1,247.64	1,068.97	03/2022 -	09/2024	30	114.32	
331	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR,MADHYA PRADESH	12/2015	1,763.93 2,445.30	2,445.30	2,157.20	03/2020 -	10/2024	55	38.63	
332	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232]WCR,MULTI STATE	09/1998	247.66 8,913.94	8,248.50	2,444.00	05/2008 03/2027	03/2025	202	3230.57	
333	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314]WCR,MADHYA PRADESH	04/2001	424.60 2,909.99	3,032.46	2,268.03	03/2021 12/2025	12/2025	57	614.19	
	Western Railway									
334	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493]WR,MADHYA PRADESH	04/2016	700.00 603.69	603.69	702.63	06/2020 12/2023	12/2023	42	-13.76	
335	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]WR,GUJARAT	04/2008	318.24 1,531.55	1,531.55	374.99	03/2012 03/2024	03/2024	144	381.26	
336	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]WR,GUJARAT	04/2017	692.25 692.26	692.26	211.39	03/2020 12/2024	12/2024	57	0	
337	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR,GUJARAT	04/2018	537.31 537.31	537.31	331.84	03/2024 12/2024	12/2024	9	0	
338	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR,MADHYA PRADESH	04/2008	3,503.69 5,677.80	6,203.51	3,133.85	03/2022 03/2026	03/2026	48	77.06	
339	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]WR,MULTI STATE	04/2007	1,640.04 1,873.10	2,690.80	1,275.65	03/2022 03/2026	03/2026	48	64.07	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
340	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH	04/2017	495.18 495.18	495.18	.83	03/2022 03/2026	03/2026	48	0	
341	CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR,MULTI STATE	04/2007	1,347.26 1,793.63	1,793.63	1,273.71	03/2022 12/2026	12/2026	57	33.13	
	Total		2,71,818.72 -	4,12,692.92	2,56,575.52					
	ROAD TRANSPORT AND HIGHWAYS									
	Border Road Organisation									
342	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93 -	152.93	83.65	09/2023 -	06/2024	9	0	
	Ministry Of Road Transport And Highways (State Pwds)									
343	MANSAR TO SALAIKHURD - [N24001035]MoRTH,MAHARASHTRA	01/2018	418.36 -	418.36	263.13	12/2019 -	11/2023	47	0	
344	JAHIRABAD TO LATUR - [N24001040]MoRTH,MAHARASHTRA	01/2017	461.96 -	461.96	329.59	11/2019 -	11/2023	48	0	
345	KARWANDI TO RAJURI - [N24001058]MoRTH,MAHARASHTRA	03/2018	276.95 277.00	276.95	160.94	12/2019 -	11/2023	47	0	
346	KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA	09/2018	301.38 377.18	301.38	240.32	08/2020 -	11/2023	39	0	
347	KURUDWADI TO PANDHARPUR - [N24001101]MoRTH,MAHARASHTRA	01/2017	307.63 -	307.63	232.57	07/2019 -	11/2023	52	0	
348	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II - [N24001410]MoRTH,RAJASTHAN	08/2020	216.72 -	216.72	170.72	12/2022 -	11/2023	11	0	
349	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67 -	165.67	126.47	11/2015 06/2023	12/2023	97	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
350	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	511.83	475.93	08/2017 12/2023	12/2023	76	0	
351	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000576]MoRTH,BIHAR	02/2016	178.85 225.06	278.54	232.61	05/2016 12/2023	12/2023	91	55.74	
352	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000578]MoRTH,BIHAR	02/2016	553.30 706.39	706.39	594.67	05/2016 12/2023	12/2023	91	27.67	
353	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH,UTTARAKHAND	05/2018	248.00 -	248.00	111.85	05/2020 12/2023	12/2023	43	0	
354	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS - [N24000888]MoRTH,MADHYA PRADESH	03/2018	214.69 -	214.69	107.03	03/2018 12/2023	12/2023	69	0	
355	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 - [N24000909]MoRTH,PUNJAB	10/2017	1,069.59 -	1,069.59	739.08	10/2019 -	12/2023	50	0	
356	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MoRTH,ODISHA	08/2016	287.70 -	287.70	265.24	02/2017 12/2023	12/2023	82	0	
357	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH,ODISHA	12/2016	223.50 -	223.50	220.50	08/2018 12/2023	12/2023	64	0	
358	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH,ODISHA	03/2018	199.16 -	199.16	154.58	08/2018 12/2023	12/2023	64	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
359	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922]MoRTH,GUJARAT	12/2017	867.97 913.49	913.49	787.90	11/2020 12/2023	12/2023	37	5.24	Delay in obtaining utility shifting estimate from the concern department,obtaining forest clearance and tree cutting operation,obtaining approval for GAD and finalization of COS
360	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926]MoRTH,GUJARAT	08/2017	962.43 978.93	978.93	854.09	09/2020 12/2023	12/2023	39	1.71	Delay in Approval of GAD & Construction drawing,Delay in Approvals of Mix Design, Proof Consultant, Construction Material and steel etc from Authority
361	SARSAM TO KOTHARI - [N24001002]MoRTH,MAHARASHTRA	02/2016	545.64 -	545.64	232.64	07/2019 -	12/2023	53	0	
362	AKOLA TO AKOT - [N24001003]MoRTH,MAHARASHTRA	01/2017	313.95 -	313.95	270.26	06/2019 -	12/2023	54	0	
363	PATRADEVI TO KARASWADA 4L - [N24001004]MoRTH,GOA	03/2017	634.32 769.52	634.32	496.44	05/2020 -	12/2023	43	0	
364	KARASWADA TO BAMBOLIM - [N24001005]MoRTH,GOA	03/2017	852.67 1,041.62	852.67	336.79	12/2019 -	12/2023	48	0	
365	DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA	01/2017	391.06 391.00	391.06	270.40	06/2019 -	12/2023	54	0	
366	DAHEGAON TO KUHI - [N24001017]MoRTH,MAHARASHTRA	01/2017	228.89 229.00	228.89	154.82	06/2019 -	12/2023	54	0	
367	AMDI TO SAONER - [N24001021]MoRTH,MAHARASHTRA	01/2017	396.91 397.00	396.91	289.79	06/2019 -	12/2023	54	0	
368	WADI TO ASOLA - [N24001022]MoRTH,MAHARASHTRA	01/2017	363.82 364.00	363.82	154.65	09/2019 -	12/2023	51	0	
369	AHMADPUR TO PIMPLA - [N24001029]MoRTH,MAHARASHTRA	01/2017	422.38 -	422.38	262.59	08/2019 -	12/2023	52	0	
370	PIMPLA TO MANJARSUMBHA - [N24001030]MoRTH,MAHARASHTRA	01/2017	595.77 -	595.77	357.73	08/2019 -	12/2023	52	0	
371	MANTHA TALUKAS BORDER TO PARTUR - [N24001033]MoRTH,MAHARASHTRA	01/2017	486.19 -	486.19	315.19	07/2019 -	12/2023	53	0	
372	PARTUR TO MAJALGAON - [N24001034]MoRTH,MAHARASHTRA	01/2017	420.57 -	420.57	270.28	07/2019 -	12/2023	53	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
373	MAHAD TO RAIGAD FORT - [N24001038]MoRTH,MAHARASHTRA	07/2018	237.40 -	237.40	73.12	05/2020 -	12/2023	43	0	
374	SHIROD SHAHPURER TO NANDED - [N24001041]MoRTH,MAHARASHTRA	01/2017	211.34 -	211.34	136.33	07/2019 -	12/2023	53	0	
375	SALAIKHURD TO TIRORA - [N24001042]MoRTH,MAHARASHTRA	01/2018	415.25 415.25	415.25	274.02	12/2019 -	12/2023	48	0	
376	NILAJPHATA TO BHANDARA - [N24001043]MoRTH,MAHARASHTRA	01/2018	420.63 421.00	420.63	219.40	05/2020 -	12/2023	43	0	
377	VITA TO NAGAJ - [N24001050]MoRTH,MAHARASHTRA	03/2018	304.58 305.00	304.58	150.26	12/2019 -	12/2023	48	0	
378	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062]MoRTH,MAHARASHTRA	03/2018	336.21 336.00	336.21	236.11	12/2019 -	12/2023	48	0	
379	NANDED TO JALKOT - [N24001069]MoRTH,MAHARASHTRA	12/2017	456.93 457.00	456.93	278.22	09/2019 -	12/2023	51	0	
380	JALKOT TO TOGRI - [N24001071]MoRTH,MAHARASHTRA	07/2018	299.92 300.00	299.92	188.96	08/2020 -	12/2023	40	0	
381	OSMANNAGAR TO KUNDRAL - [N24001075]MoRTH,MAHARASHTRA	09/2017	344.25 344.00	344.25	192.90	08/2020 -	12/2023	40	0	
382	PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA	03/2018	228.31 -	228.31	100.97	12/2019 -	12/2023	48	0	
383	ARDHAPUR TO HIMAYATNAGAR - [N24001079]MoRTH,MAHARASHTRA	12/2017	426.06 426.00	426.06	271.40	06/2020 -	12/2023	42	0	
384	HIMAYATNAGAR TO PHULSAWANGI - [N24001081]MoRTH,MAHARASHTRA	03/2018	294.87 295.00	294.87	183.17	12/2019 -	12/2023	48	0	
385	KOLDE TO KHETIYA - [N24001090]MoRTH,MAHARASHTRA	01/2017	509.18 -	509.18	283.13	07/2019 -	12/2023	53	0	
386	SATARA TO MHASWAD - [N24001092]MoRTH,MAHARASHTRA	01/2017	653.46 -	653.46	369.62	07/2019 -	12/2023	53	0	
387	MHASWAD TO TEMBHURNI - [N24001099]MoRTH,MAHARASHTRA	01/2017	488.60 -	488.60	279.42	07/2019 -	12/2023	53	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
388	PANDHARPUR TO SANGOLA - [N24001102]MoRTH,MAHARASHTRA	07/2017	218.38 -	218.38	182.63	07/2019 -	12/2023	53	0	
389	CHIMUR TO WARORA - [N24001105]MoRTH,MAHARASHTRA	11/2016	467.70 -	467.70	323.36	03/2019 -	12/2023	57	0	
390	PANCHARAL TO MANDANGHAR - [N24001107]MoRTH,MAHARASHTRA	07/2018	381.08 302.00	381.08	45.66	05/2020 -	12/2023	43	0	
391	KOLHA TO NASRATPUR - [N24001111]MoRTH,MAHARASHTRA	04/2016	281.78 282.00	281.78	77.83	04/2019 -	12/2023	56	0	
392	BARASGAON TO RAHATEE - [N24001113]MoRTH,MAHARASHTRA	07/2016	289.11 290.00	289.11	232.56	09/2018 -	12/2023	63	0	
393	SHIRUR TO KHARDA - [N24001123]MoRTH,MAHARASHTRA	02/2017	381.77 -	381.77	199.48	06/2019 -	12/2023	54	0	
394	AURANGABAD TO SILLOD - [N24001124]MoRTH,MAHARASHTRA	02/2017	456.32 541.93	456.32	342.78	06/2019 -	12/2023	54	0	
395	FARDAPUR TO JALGAON - [N24001126]MoRTH,MAHARASHTRA	02/2017	456.45 605.88	456.45	427.43	06/2019 -	12/2023	54	0	
396	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA	02/2017	406.51 -	406.51	340.26	06/2019 -	12/2023	54	0	
397	BHOGAN KHURD TO KASHEDI - [N24001132]MoRTH,MAHARASHTRA	09/2017	743.21 743.00	743.21	911.64	06/2021 -	12/2023	30	0	
398	WARDHA TO ARVI - [N24001150]MoRTH,MAHARASHTRA	02/2018	313.58 -	313.58	230.41	04/2020 -	12/2023	44	0	
399	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	241.60	180.23	02/2017 07/2023	12/2023	82	37.66	
400	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH,KARNATAKA	03/2018	159.97 -	242.61	166.06	06/2019 12/2023	12/2023	54	51.66	
401	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA	03/2015	159.12 -	159.12	131.48	01/2016 07/2023	12/2023	95	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
402	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA	05/2018	171.60 -	171.60	169.49	05/2018 10/2023	12/2023	67	0	
403	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230 - [N24001210]MoRTH,UTTAR PRADESH	03/2018	306.59 -	306.59	251.95	06/2021 -	12/2023	30	0	
404	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 -	335.32	335.69	06/2017 -	12/2023	78	0	
405	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 543.73	543.73	484.92	09/2016 -	12/2023	87	14.18	
406	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	731.50	583.63	10/2016 -	12/2023	86	17.04	
407	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	435.61	230.17	07/2016 -	12/2023	89	-3.83	
408	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO - [N24001224]MoRTH,CHHATTISGARH	03/2017	423.79 -	423.79	328.28	01/2018 -	12/2023	71	0	
409	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	349.03	291.70	01/2019 -	12/2023	59	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
410	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	188.80	132.62	05/2019 -	12/2023	55	0	
411	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGAUR SECTION BY EXECUTING BALANCE WORK FRO - [N24001241]MoRTH,RAJASTHAN	03/2020	255.23 -	255.23	233.70	10/2022 -	12/2023	14	0	
412	REHABILATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K - [N24001242]MoRTH,RAJASTHAN	08/2020	196.23 -	196.00	152.60	11/2022 -	12/2023	13	-.12	
413	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]MoRTH,MEGHALAYA	08/2020	302.88 -	302.88	101.62	02/2022 12/2023	12/2023	22	0	
414	UPGRADATION OF ADHALGAON-JAMKHED SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA	11/2021	223.35 -	223.35	141.07	02/2022 -	12/2023	22	0	
415	MOPA AIRPORT - [N24001458]MoRTH,GOA	12/2021	1,183.16 -	1,183.16	595.54	04/2022 -	12/2023	20	0	
416	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	264.86	64.03	08/2023 -	12/2023	4	0	
417	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA	09/2019	277.81 -	277.81	148.68	07/2021 -	12/2023	29	0	
418	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA	09/2019	228.82 -	228.82	140.34	07/2021 -	12/2023	29	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
419	REHABILATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA	11/2021	228.01 -	228.01	94.01	09/2023 -	12/2023	3	0	
420	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH,MAHARASHTRA	10/2021	188.69 -	188.69	100.29	08/2023 -	12/2023	4	0	
421	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MoRTH,ANDHRA PRADESH	06/2020	220.66 -	220.66	27.40	09/2023 -	12/2023	3	0	
422	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH	12/2020	529.44 -	529.44	93.00	04/2023 -	12/2023	8	0	
423	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	426.18	355.18	09/2020 01/2024	01/2024	40	0	
424	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL	03/2018	254.30 254.30	254.30	179.14	10/2020 01/2024	01/2024	39	0	
425	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL	06/2016	236.78 263.26	263.26	175.82	09/2021 02/2024	01/2024	28	11.18	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
426	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH,PUNJAB	03/2018	293.10 341.84	293.10	302.40	08/2020 -	01/2024	41	0	Delay due to approval of revised estimate which has now been approved in Feb, 2021. Possession of land in 300 M service road in Budhlada town is pending on account of dispute of shopkeepers/waqf Board.
427	PEN TO KHOPOLI - [N24001106]MoRTH,MAHARASHTRA	03/2018	301.39 302.00	301.39	170.12	03/2018 -	01/2024	70	0	
428	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]MoRTH,MADHYA PRADESH	11/2017	392.33 470.72	470.72	436.44	03/2018 03/2022	01/2024	70	19.98	
429	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND	02/2020	153.01 -	153.01	76.62	08/2023 -	01/2024	5	0	
430	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE - I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	319.96	256.77	04/2022 -	02/2024	22	13.3	
431	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 2,138.16	2,138.16	1,641.70	10/2016 -	02/2024	88	51.77	
432	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	291.20	161.78	11/2018 12/2023	03/2024	64	7.39	
433	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA - [N24000875]MoRTH,MADHYA PRADESH	02/2018	169.63 -	169.63	105.13	03/2018 03/2024	03/2024	72	0	
434	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	213.97	85.65	09/2023 03/2024	03/2024	6	33.51	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
435	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH,PUNJAB	03/2018	170.57 192.48	192.48	96.38	11/2020 -	03/2024	40	12.85	Work on ROB in Km 12, Truck Lay bye, Toll Plaza & RE wall is held up due to non possession of Land.
436	SHAHPUR PATGAON SECTION I - [N24001027]MoRTH,MAHARASHTRA	01/2018	150.79 -	150.79	81.14	12/2019 -	03/2024	51	0	
437	NALDURG TO AKKALKOT - [N24001051]MoRTH,MAHARASHTRA	02/2018	274.50 275.00	274.50	143.39	12/2019 -	03/2024	51	0	
438	CHIKALI TO DHAD - [N24001061]MoRTH,MAHARASHTRA	03/2018	189.46 189.00	189.46	111.73	12/2019 -	03/2024	51	0	
439	SELDOH TO PANVAR - [N24001097]MoRTH,MAHARASHTRA	07/2018	404.33 404.00	404.33	140.65	05/2020 -	03/2024	46	0	
440	NASRATPUR TO BARASGAON - [N24001112]MoRTH,MAHARASHTRA	07/2016	406.54 407.00	406.54	274.30	09/2019 -	03/2024	54	0	
441	INDAPUR TO VADPALE - [N24001114]MoRTH,MAHARASHTRA	01/2017	1,202.52 1,656.94	1,202.52	1,450.82	12/2019 -	03/2024	51	0	
442	PAITHAN TO SHIRUR - [N24001122]MoRTH,MAHARASHTRA	03/2017	341.80 -	341.80	226.19	06/2019 -	03/2024	57	0	
443	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT - [N24001386]MoRTH,ANDHRA PRADESH	08/2020	222.61 -	222.61	79.64	03/2021 03/2024	03/2024	36	0	
444	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 -	185.09	158.60	09/2023 -	03/2024	6	0	
445	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427]MoRTH,GUJARAT	06/2020	166.21 -	166.21	97.12	04/2023 03/2024	03/2024	11	0	
446	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- - [N24001891]MoRTH,MAHARASHTRA	07/2021	256.54 -	256.54	64.22	11/2023 -	03/2024	4	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
447	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA	06/2021	169.15 -	169.15	33.03	02/2024 -	03/2024	1	0	
448	BALANCE WORK OF CONTSRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA	03/2021	344.79 -	344.79	-	03/2023 -	03/2024	12	0	
449	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MoRTH,ANDHRA PRADESH	08/2020	296.66 -	296.66	31.85	09/2023 -	03/2024	6	0	
450	UPGRADATIOBN AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44 -	224.44	67.70	09/2023 -	04/2024	7	0	
451	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL - [N24001945]MoRTH,KARNATAKA	08/2022	170.34 -	170.34	8.21	02/2024 -	04/2024	2	0	
452	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282]MoRTH,ANDHRA PRADESH	01/2014	195.45 385.97	385.97	257.73	11/2014 05/2024	05/2024	114	97.48	
453	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925]MoRTH,GUJARAT	10/2018	400.76 394.44	394.44	283.48	11/2020 05/2024	05/2024	42	-1.58	Delayed due to Land Acquisition, Forest clearance & COVID-19
454	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE. - [N24001513]MoRTH,HARYANA	12/2016	170.27 -	170.27	100.46	12/2017 -	05/2024	77	0	
455	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	288.14	58.59	04/2023 -	05/2024	13	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
456	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA	03/2018	626.76 -	626.76	262.50	07/2020 06/2024	06/2024	47	0	
457	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	379.23	175.00	10/2023 -	06/2024	8	0	
458	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	339.65	192.13	10/2023 -	06/2024	8	0	
459	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	282.07	34.65	06/2022 -	06/2024	24	0	
460	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR - [N24001454]MoRTH,TAMIL NADU	02/2022	184.15 -	184.15	115.93	08/2022 -	08/2024	24	0	
461	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409]MoRTH,RAJASTHAN	07/2020	319.09 -	319.09	89.91	03/2024 -	09/2024	6	0	
462	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	1,948.25	772.55	02/2024 -	09/2024	7	0	
463	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455]MoRTH,TAMIL NADU	02/2022	191.33 -	191.33	47.03	08/2022 -	10/2024	26	0	
464	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	66	19.25	
465	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA	03/2019	423.15 -	423.15	333.69	12/2019 11/2024	11/2024	59	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
466	WIDENING and STRENTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR	03/2021	566.15 -	566.15	43.40	03/2024 -	11/2024	8	0	
467	KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA	03/2016	1,230.02 1,230.00	1,230.02	791.80	11/2019 -	12/2024	61	0	
468	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	572.66	314.55	08/2016 -	12/2024	100	15.19	
469	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	309.48	92.67	09/2023 -	12/2024	15	0	
470	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	529.24	28.52	09/2023 -	12/2024	15	0	
471	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA	02/2023	398.48 -	398.48	2.37	02/2024 -	02/2025	12	0	
472	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB	03/2021	263.19 -	263.19	17.88	10/2023 -	04/2025	18	0	
473	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB	03/2022	152.58 -	152.58	-	10/2023 -	04/2025	18	0	
	National Highways And Infrastructure Development Corporation Ltd.									
474	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM	06/2015	437.39 -	437.39	238.82	08/2023 -	11/2023	3	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
475	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL,NAGALAND	03/2018	285.68 -	285.68	155.93	09/2022 01/2023	11/2023	14	0	
476	KARGIL-ZANSKR PACKAGE-1 - [N24001343]NHIDCL,LADAKH	03/2021	384.23 -	384.23	55.01	01/2023 11/2023	11/2023	10	0	
477	KARGIL-ZANSKR PACKAGE-2 - [N24001344]NHIDCL,LADAKH	03/2021	404.89 -	404.89	90.36	01/2023 11/2023	11/2023	10	0	
478	DULTE- KWALKULH - CHAMPAI PKG.1 - [N24001355]NHIDCL,MIZORAM	03/2021	374.39 374.39	374.39	277.84	12/2022 11/2023	11/2023	11	0	
479	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) - [N24001393]NHIDCL,ARUNACHAL PRADESH	08/2020	184.88 -	184.88	79.22	04/2022 11/2023	11/2023	19	0	
480	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305]NHIDCL,ASSAM	05/2015	454.89 814.56	814.56	534.79	05/2018 -	12/2023	67	79.07	
481	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL,ASSAM	01/1991	520.01 -	520.01	284.45	06/2019 06/2019	12/2023	54	0	
482	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL,ASSAM	12/2015	289.99 -	289.99	227.20	12/2018 07/2021	12/2023	60	0	
483	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686]NHIDCL,NAGALAND	03/2016	373.07 489.01	387.00	377.90	09/2019 09/2019	12/2023	51	3.73	
484	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 - [N24000687]NHIDCL,NAGALAND	03/2016	396.52 519.72	396.52	334.53	08/2019 08/2019	12/2023	52	0	
485	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 - [N24000741]NHIDCL,UTTARAKHAND	03/2018	274.31 -	274.31	247.81	11/2020 12/2022	12/2023	37	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
486	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL,NAGALAND	02/2017	387.00 -	387.00	385.45	09/2020 08/2022	12/2023	39	0	
487	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO - [N24000763]NHIDCL,NAGALAND	03/2018	215.79 -	215.79	97.45	12/2021 08/2022	12/2023	24	0	
488	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 - [N24000767]NHIDCL,SIKKIM	03/2017	375.80 -	375.80	281.96	04/2022 05/2022	12/2023	20	0	
489	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL,SIKKIM	11/2017	290.05 -	290.05	218.36	10/2020 08/2023	12/2023	38	0	
490	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823]NHIDCL,ASSAM	03/2015	829.00 -	829.00	912.69	01/2016 -	12/2023	95	0	
491	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL,JAMMU AND KASHMIR	03/2018	253.44 -	253.44	172.02	07/2021 08/2023	12/2023	29	0	
492	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902]NHIDCL,ASSAM	10/2017	818.00 887.68	818.00	742.91	06/2020 06/2020	12/2023	42	0	
493	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM - [N24000903]NHIDCL,MEGHALAYA	03/2019	306.28 -	306.28	196.91	03/2022 05/2023	12/2023	21	0	
494	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH	09/2016	568.92 568.92	568.92	508.65	12/2019 03/2023	12/2023	48	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
495	AJANTHA TO BULDHANA - [N24001008]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2017	401.00 401.00	401.00	260.08	07/2019 -	12/2023	53	0	
496	OUR LANNNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST - [N24001196]NHIDCL,ASSAM	03/2017	1,049.51 -	1,049.51	318.80	08/2023 -	12/2023	4	0	
497	4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246]NHIDCL,ASSAM	03/2020	220.20 -	220.20	182.48	12/2022 -	12/2023	12	0	
498	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]NHIDCL,MIZORAM	03/2020	206.88 219.33	278.98	237.46	07/2022 08/2023	12/2023	17	34.85	
499	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]NHIDCL,MIZORAM	03/2020	292.24 331.17	331.17	242.80	07/2022 08/2023	12/2023	17	13.32	
500	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282]NHIDCL,NAGALAND	03/2020	355.79 -	355.79	109.24	06/2022 02/2023	12/2023	18	0	
501	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284]NHIDCL,NAGALAND	03/2020	361.53 -	361.53	131.73	06/2022 06/2023	12/2023	18	0	
502	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]NHIDCL,TRIPURA	06/2020	201.99 287.47	287.47	124.61	01/2022 06/2023	12/2023	23	42.32	
503	JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD - [N24001328]NHIDCL,ASSAM	12/2020	804.00 -	804.00	561.94	08/2023 -	12/2023	4	0	
504	IMPHAL – MOREH PACKAGE- 3 - [N24001352]NHIDCL,MANIPUR	03/2021	259.31 -	259.31	139.57	12/2022 -	12/2023	12	0	
505	DABOKA KATHKATI PACKAGE-5 - [N24001366]NHIDCL,ASSAM	03/2021	288.85 -	288.85	127.52	01/2023 -	12/2023	11	0	
506	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 - [N24001367]NHIDCL,ASSAM	03/2021	636.42 -	418.49	609.73	12/2022 -	12/2023	12	-34.24	
507	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390]NHIDCL,ARUNACHAL PRADESH	08/2020	228.71 -	228.71	94.71	04/2022 12/2023	12/2023	20	0	
508	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) - [N24001391]NHIDCL,ARUNACHAL PRADESH	08/2020	294.04 -	294.04	134.90	04/2022 12/2023	12/2023	20	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
509	IMPHAL – MOREH (PACKAGE 4) - [N24001399]NHIDCL,MANIPUR	03/2021	277.99 -	277.99	129.71	01/2023 -	12/2023	11	0	
510	4-LANING OF DERGAON TOWN - [N24001435]NHIDCL,ASSAM	03/2020	287.63 -	287.63	397.16	06/2022 -	12/2023	18	0	
511	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N - [N24000745]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2017	409.85 -	409.85	209.68	12/2019 03/2023	01/2024	49	0	
512	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857]NHIDCL,MIZORAM	04/2017	519.09 775.47	775.47	540.34	04/2023 01/2024	01/2024	9	49.39	
513	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859]NHIDCL,MIZORAM	04/2017	642.96 1,139.85	1,139.85	559.16	06/2023 12/2023	01/2024	7	77.28	
514	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL,MIZORAM	04/2017	473.18 667.06	667.06	478.55	04/2023 11/2023	01/2024	9	40.97	
515	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM	04/2017	537.82 820.42	820.42	645.96	04/2023 10/2023	01/2024	9	52.55	
516	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261]NHIDCL,SIKKIM	08/2020	311.00 273.78	273.78	202.59	04/2023 01/2024	01/2024	9	-11.97	
517	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]NHIDCL,SIKKIM	07/2020	345.38 395.59	395.59	319.61	04/2023 10/2023	01/2024	9	14.54	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
518	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]NHIDCL,TRIPURA	06/2020	277.50 302.02	302.02	214.71	01/2022 06/2023	01/2024	24	8.84	
519	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266]NHIDCL,JAMMU AND KASHMIR	07/2020	210.79 -	210.79	54.44	04/2022 11/2023	01/2024	21	0	
520	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339]NHIDCL,MEGHALAYA	10/2020	157.86 146.92	157.86	106.86	04/2022 01/2024	01/2024	21	0	
521	MARIAM - PEREN PKG-2B - [N24001351]NHIDCL,MANIPUR	02/2021	232.26 -	232.26	154.94	12/2022 -	01/2024	13	0	
522	DULTE- KWALKULH - CHAMPAI PKG.2 - [N24001356]NHIDCL,MIZORAM	03/2021	233.25 233.25	233.25	157.59	12/2022 07/2023	01/2024	13	0	
523	DULTE- KWALKULH - CHAMPAI PKG.3 - [N24001357]NHIDCL,MIZORAM	03/2021	674.71 674.71	674.71	539.01	06/2023 01/2024	01/2024	7	0	
524	KHELLANI-KHANABAL PKG-5 - [N24001396]NHIDCL,JAMMU AND KASHMIR	07/2021	497.09 -	497.09	95.53	02/2023 01/2024	01/2024	11	0	
525	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858]NHIDCL,MIZORAM	04/2017	640.07 1,134.72	640.07	997.31	07/2023 02/2024	02/2024	7	0	
526	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863]NHIDCL,MIZORAM	04/2017	518.53 902.20	902.20	645.30	06/2023 02/2024	02/2024	8	73.99	
527	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N - [N24001251]NHIDCL,SIKKIM	03/2019	402.94 -	402.94	195.95	04/2022 02/2024	02/2024	22	0	
528	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270]NHIDCL,MANIPUR	03/2020	292.24 -	292.24	127.86	06/2022 12/2023	02/2024	20	0	
529	LADDA - BASAI - [N24001316]NHIDCL,ARUNACHAL PRADESH	02/2021	445.96 -	445.96	92.05	04/2023 02/2024	02/2024	10	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
530	KHELLANI-KHANABAL PKG-1 - [N24001323]NHIDCL,JAMMU AND KASHMIR	03/2021	486.45 -	486.45	105.67	09/2022 02/2024	02/2024	17	0	
531	MARIAM - PEREN PKG-1A - [N24001349]NHIDCL,MANIPUR	02/2021	226.32 -	226.32	53.69	12/2022 -	02/2024	14	0	
532	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683]NHIDCL,ARUNACHAL PRADESH	02/2017	180.57 244.10	180.57	105.14	11/2023 03/2024	03/2024	4	0	
533	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O - [N24000749]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2018	234.27 -	234.27	126.50	09/2020 11/2022	03/2024	42	0	
534	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND	03/2018	500.09 583.31	500.09	316.72	11/2022 06/2023	03/2024	16	0	
535	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO - [N24000765]NHIDCL,NAGALAND	03/2018	323.98 -	323.98	70.01	09/2018 06/2023	03/2024	66	0	
536	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO - [N24001245]NHIDCL,ARUNACHAL PRADESH	09/2020	353.90 -	353.90	41.82	05/2022 10/2022	03/2024	22	0	
537	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248]NHIDCL,ASSAM	08/2020	208.84 -	208.84	109.94	04/2022 -	03/2024	23	0	
538	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252]NHIDCL,SIKKIM	08/2020	295.97 -	295.97	206.09	04/2023 08/2023	03/2024	11	0	
539	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254]NHIDCL,SIKKIM	03/2020	242.97 -	242.97	220.45	06/2022 07/2023	03/2024	21	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
540	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258]NHIDCL,NAGALAND	08/2020	202.36 -	202.36	62.71	04/2022 04/2023	03/2024	23	0	
541	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259]NHIDCL,NAGALAND	09/2020	315.63 -	315.63	63.01	04/2022 03/2023	03/2024	23	0	
542	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264]NHIDCL,JAMMU AND KASHMIR	07/2020	228.39 -	228.39	50.56	04/2022 03/2024	03/2024	23	0	
543	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) - [N24001269]NHIDCL,ASSAM	03/2020	216.49 241.52	216.49	101.02	03/2022 12/2023	03/2024	24	0	
544	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271]NHIDCL,MANIPUR	06/2020	365.53 -	365.53	142.51	08/2022 -	03/2024	19	0	
545	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274]NHIDCL,MANIPUR	08/2020	379.39 -	379.39	189.78	04/2022 -	03/2024	23	0	
546	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287]NHIDCL,NAGALAND	04/2020	330.80 -	330.80	83.11	12/2021 12/2022	03/2024	27	0	
547	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331]NHIDCL,ASSAM	03/2020	261.13 -	261.13	51.90	06/2022 -	03/2024	21	0	
548	IMPHAL - KHONGSANG PKG-2 - [N24001353]NHIDCL,MANIPUR	03/2021	195.14 -	195.14	41.59	12/2022 11/2023	03/2024	15	0	
549	TAMENGLONG - MAHUR PKG-3 - [N24001354]NHIDCL,MANIPUR	03/2021	234.08 -	234.08	115.89	12/2022 -	03/2024	15	0	
550	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3 - [N24001360]NHIDCL,MEGHALAYA	03/2021	260.21 -	260.21	155.17	12/2022 11/2023	03/2024	15	0	
551	MANU-SIMLUNG (PKG 4) - [N24001363]NHIDCL,TRIPURA	03/2021	354.79 -	354.79	34.08	12/2022 06/2023	03/2024	15	0	
552	GOHA-KHELLANI PKG-3 - [N24001397]NHIDCL,JAMMU AND KASHMIR	02/2021	431.28 -	431.28	213.23	03/2023 03/2024	03/2024	12	0	
553	IMPHAL - KHONGSANG PKG-3 - [N24001401]NHIDCL,MANIPUR	07/2021	467.00 -	467.00	150.23	03/2023 02/2024	03/2024	12	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
554	TAMENGLONG - MAHUR PKG-1 - [N24001402]NHIDCL,MANIPUR	07/2021	185.80 -	185.80	71.95	03/2023 10/2023	03/2024	12	0	
555	TAMENGLONG - MAHUR PKG-4 - [N24001404]NHIDCL,MANIPUR	07/2021	198.77 -	198.77	64.49	03/2023 09/2023	03/2024	12	0	
556	MERANGKONG-TAMLU-MON (MTM) PKG-5 - [N24001438]NHIDCL,NAGALAND	07/2021	161.73 -	161.73	32.41	12/2023 -	03/2024	3	0	
557	IMPHAL - KHONGSANG PKG-4 - [N24001453]NHIDCL,MANIPUR	08/2021	579.63 -	579.63	70.41	12/2023 -	03/2024	3	0	
558	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL,UTTARAKHAND	03/2018	403.36 -	403.36	328.94	11/2020 12/2022	04/2024	41	0	
559	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL,UTTARAKHAND	03/2018	417.24 -	417.24	340.83	11/2020 12/2022	04/2024	41	0	
560	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272]NHIDCL,MANIPUR	03/2020	167.95 204.12	167.95	77.72	06/2022 -	04/2024	22	0	
561	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273]NHIDCL,MANIPUR	07/2020	177.76 -	177.76	70.23	08/2022 -	04/2024	20	0	
562	KEIFANG - TUVAI PKG-1 - [N24001440]NHIDCL,MIZORAM	09/2021	492.94 492.94	492.94	258.52	05/2023 02/2024	04/2024	11	0	
563	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865]NHIDCL,MIZORAM	04/2017	428.11 777.50	777.50	444.45	09/2023 05/2024	05/2024	8	81.61	
564	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244]NHIDCL,ARUNACHAL PRADESH	08/2020	301.06 -	301.06	113.25	04/2022 05/2024	05/2024	25	0	
565	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]NHIDCL,SIKKIM	09/2020	183.31 439.56	439.56	330.52	05/2022 -	05/2024	24	139.79	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
566	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332]NHIDCL,ASSAM	03/2020	217.50 -	217.50	49.97	06/2022 05/2024	05/2024	23	0	
567	KHELLANI-KHANABAL PKG-3 - [N24001341]NHIDCL,JAMMU AND KASHMIR	03/2021	398.51 -	398.51	65.69	12/2022 11/2023	05/2024	17	0	
568	MARIAM - PEREN (PKG 1B) - [N24001350]NHIDCL,MANIPUR	02/2021	188.36 -	188.36	86.40	12/2022 -	05/2024	17	0	
569	SENAPATI- IMPHAL PKG-5B - [N24001400]NHIDCL,MANIPUR	03/2021	211.70 -	211.70	3.49	01/2023 -	05/2024	16	0	
570	TAMENGLONG - MAHUR PKG-2 - [N24001403]NHIDCL,MANIPUR	07/2021	483.87 -	483.87	226.76	03/2023 05/2024	05/2024	14	0	
571	TAMENGLONG - MAHUR PKG-5 - [N24001436]NHIDCL,MANIPUR	08/2021	477.86 -	477.86	80.43	05/2023 12/2023	05/2024	12	0	
572	TAMENGLONG - MAHUR PKG-6 - [N24001437]NHIDCL,MANIPUR	09/2021	311.18 -	311.18	135.08	05/2023 10/2023	05/2024	12	0	
573	MARAM - PEREN PKG-3 - [N24001439]NHIDCL,MANIPUR	08/2021	467.41 -	467.41	162.67	05/2023 -	05/2024	12	0	
574	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL,MEGHALAYA	04/2017	553.51 610.09	553.51	298.06	09/2021 07/2023	06/2024	33	0	
575	TADADEGE - HENKAR - [N24001315]NHIDCL,ARUNACHAL PRADESH	02/2021	550.45 -	550.45	96.50	03/2023 -	06/2024	15	0	
576	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]NHIDCL,SIKKIM	08/2020	292.80 -	292.80	114.92	05/2022 05/2023	06/2024	25	0	
577	CHURACHANPUR TUIVAI PKG-3 - [N24001405]NHIDCL,MANIPUR	07/2021	673.27 -	673.27	281.57	10/2023 02/2024	06/2024	8	0	
578	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL,ASSAM	01/2016	294.17 -	294.17	254.22	01/2016 -	07/2024	102	0	
579	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL,UTTARAKHAND	03/2018	1,383.78 -	1,383.78	581.00	07/2022 07/2022	07/2024	24	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
580	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864]NHIDCL,MIZORAM	04/2017	404.29 723.80	723.80	475.89	04/2024 07/2024	07/2024	3	79.03	
581	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]NHIDCL,SIKKIM	09/2020	262.84 414.20	414.20	202.40	05/2023 -	08/2024	15	57.59	
582	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255]NHIDCL,NAGALAND	09/2020	277.44 -	277.44	146.09	10/2022 04/2024	09/2024	23	0	
583	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338]NHIDCL,SIKKIM	10/2020	816.79 786.60	786.60	222.14	12/2023 09/2024	09/2024	9	-3.7	
584	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL,ARUNACHAL PRADESH	03/2017	1,718.59 1,718.59	1,718.59	656.26	03/2022 12/2023	12/2024	33	0	
585	TLABUNG - LUNGLEI PKG-A - [N24001358]NHIDCL,MIZORAM	03/2021	698.44 698.45	698.45	237.54	12/2022 10/2023	12/2024	24	0	
586	TLABUNG - LUNGLEI PKG-B - [N24001359]NHIDCL,MIZORAM	03/2021	740.58 740.58	740.58	125.41	01/2023 11/2023	12/2024	23	0	
587	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337]NHIDCL,SIKKIM	10/2020	493.42 478.79	478.79	233.70	11/2023 01/2025	01/2025	14	-2.97	
588	RISHI BORDER- ROLEP- MENLA PKG- 2A - [N24001361]NHIDCL,SIKKIM	01/2021	332.20 -	332.20	129.51	09/2023 01/2025	01/2025	16	0	
589	KHELLANI-KHANABAL PKG-4 - [N24001395]NHIDCL,JAMMU AND KASHMIR	07/2021	859.67 -	859.67	88.31	08/2023 09/2024	01/2025	17	0	
590	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2018	391.00 -	391.00	170.37	09/2020 01/2023	08/2025	59	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
591	KHELLANI-KHANABAL PKG-2 - [N24001394]NHIDCL,JAMMU AND KASHMIR	07/2021	512.43 -	512.43	49.80	02/2023 -	08/2025	30	0	
	National Highways Authority Of India									
592	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566]NHAI,KERALA	04/2016	804.97 571.45	571.45	655.60	06/2018 11/2023	11/2023	65	-29.01	Nil
593	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI,MAHARASHTRA	03/2017	247.02 -	157.49	73.79	03/2020 -	11/2023	44	-36.24	
594	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI,JHARKHAND	01/2018	273.46 -	276.17	232.97	11/2021 08/2022	11/2023	24	.99	
595	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199]NHAI,MADHYA PRADESH	10/2019	743.88 -	743.89	832.00	12/2021 11/2022	11/2023	23	0	
596	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI,TAMIL NADU	03/2018	998.70 1,358.32	1,358.32	844.89	11/2021 03/2024	11/2023	24	36.01	
597	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI,TAMIL NADU	03/2018	1,294.47 1,588.40	1,588.40	677.87	11/2021 06/2024	11/2023	24	22.71	
598	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPU - [N24001695]NHAI,TAMIL NADU	12/2020	230.69 -	230.69	188.75	02/2022 07/2023	11/2023	21	0	
599	4L PS OF MEERUT TO AFTER BRIDGE OVER RIVER YAMUNA, HARYANA VIA SHAMLI-FROM KM. 0.00 TO KM. 88.476 OF - [N24001741]NHAI,UTTAR PRADESH	09/2020	798.96 -	798.96	668.92	01/2023 06/2023	11/2023	10	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
600	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH	08/2019	323.51 -	323.51	29.88	04/2023 -	11/2023	7	0	
601	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]NHAI,DELHI	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	11/2023	25	4.47	
602	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI,MAHARASHTRA	12/2019	1,654.07 -	980.00	724.63	09/2022 -	11/2023	14	-40.75	
603	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138]NHAI,KARNATAKA	09/2010	946.00 1,046.56	1,046.56	830.85	06/2018 12/2023	12/2023	66	10.63	NA
604	PATNA-MUZZAFFARPUR - [N24000165]NHAI,BIHAR	08/2010	671.30 -	671.30	1,706.14	02/2013 12/2023	12/2023	130	0	
605	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488]NHAI,JAMMU AND KASHMIR	12/2015	2,136.97 2,288.97	2,136.97	2,362.99	12/2018 12/2023	12/2023	60	0	
606	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493]NHAI,UTTAR PRADESH	01/2016	1,027.53 2,950.04	2,628.31	2,643.29	06/2018 07/2023	12/2023	66	155.79	
607	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	1,182.94	643.06	12/2019 -	12/2023	48	1.33	
608	NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA	03/2016	546.00 -	546.00	496.06	07/2019 07/2023	12/2023	53	0	Nil
609	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. - [N24000567]NHAI,GUJARAT	05/2016	998.18 -	998.18	802.04	08/2019 -	12/2023	52	0	
610	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI,GUJARAT	05/2016	723.64 -	723.64	551.84	09/2019 -	12/2023	51	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
611	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI,GUJARAT	05/2016	763.08 -	763.08	417.46	08/2019 -	12/2023	52	0	
612	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) - [N24000628]NHAI,MAHARASHTRA	11/2016	1,064.88 -	1,021.00	857.64	07/2021 12/2023	12/2023	29	-4.12	Nil
613	4-LANNING OF KODEBAD-DHAMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT - [N24000630]NHAI,MAHARASHTRA	11/2016	446.17 -	356.62	347.60	03/2019 -	12/2023	57	-20.07	Nil
614	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649]NHAI,GUJARAT	01/2017	1,251.11 -	1,361.00	631.66	12/2020 12/2023	12/2023	36	8.78	
615	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662]NHAI,PUNJAB	03/2017	754.54 808.60	808.60	712.18	03/2020 12/2023	12/2023	45	7.16	
616	JUNAGADH BYPASS - [N24000701]NHAI,GUJARAT	10/2017	232.49 375.78	375.58	327.13	04/2021 06/2023	12/2023	32	61.55	
617	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH	12/2017	950.27 -	950.27	558.29	02/2020 -	12/2023	46	0	
618	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717]NHAI,JAMMU AND KASHMIR	12/2017	1,471.75 1,471.75	1,471.75	1,498.09	07/2021 12/2023	12/2023	29	0	
619	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHT - [N24000825]NHAI,TELANGANA	03/2018	828.29 1,140.50	828.29	482.55	02/2023 12/2023	12/2023	10	0	
620	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI,TAMIL NADU	03/2018	505.35 -	813.15	359.33	10/2022 12/2023	12/2023	14	60.91	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
621	FOUR LANING OF MADURAI-CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827]NHAI,TAMIL NADU	03/2018	628.71 -	756.13	583.02	11/2020 12/2023	12/2023	37	20.27	
622	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185]NHAI,UTTAR PRADESH	11/2017	2,159.00 2,262.00	2,262.00	2,234.73	07/2021 04/2023	12/2023	29	4.77	Slow disbursement by the CALA.
623	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]NHAI,MADHYA PRADESH	12/2017	656.98 -	840.00	1,103.00	11/2022 -	12/2023	13	27.86	
624	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213]NHAI,MADHYA PRADESH	12/2017	1,094.97 -	1,094.97	1,188.00	02/2022 11/2022	12/2023	22	0	
625	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]NHAI,MADHYA PRADESH	12/2017	217.96 -	884.00	2,298.00	12/2022 -	12/2023	12	305.58	
626	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231]NHAI,MADHYA PRADESH	02/2019	990.97 -	990.97	1,092.00	12/2021 09/2022	12/2023	24	0	
627	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232]NHAI,MADHYA PRADESH	02/2019	847.00 -	847.00	920.50	03/2022 09/2023	12/2023	21	0	
628	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG - [N24001233]NHAI,MADHYA PRADESH	03/2019	1,047.00 -	1,047.00	1,169.00	05/2020 09/2023	12/2023	43	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
629	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS-CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234]NHAI,MADHYA PRADESH	02/2019	996.27 -	996.27	1,079.00	03/2022 09/2023	12/2023	21	0	
630	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI,BIHAR	10/2013	649.90 -	649.90	580.71	12/2020 -	12/2023	36	0	Project Not Delayed.
631	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI,BIHAR	10/2013	446.97 -	446.97	534.45	11/2020 -	12/2023	37	0	Project Not Delayed.
632	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI,BIHAR	10/2013	464.09 -	464.09	551.65	11/2020 -	12/2023	37	0	
633	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA	02/2019	397.60 -	397.60	355.07	02/2022 -	12/2023	22	0	
634	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486]NHAI,MAHARASHTRA	02/2019	493.00 -	493.00	374.15	02/2022 12/2023	12/2023	22	0	
635	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO - [N24001509]NHAI,KARNATAKA	01/2020	1,307.00 -	1,307.00	841.48	04/2021 12/2023	12/2023	32	0	
636	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]NHAI,HARYANA	07/2020	899.00 -	947.00	932.60	07/2022 12/2023	12/2023	17	5.34	
637	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI,JHARKHAND	01/2019	466.55 518.00	466.55	-	12/2020 -	12/2023	36	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
638	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]NHAI,TAMIL NADU	10/2020	434.12 -	434.12	220.66	05/2023 12/2023	12/2023	7	0	
639	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]NHAI,JAMMU AND KASHMIR	07/2019	157.05 -	157.05	110.04	10/2020 04/2023	12/2023	38	0	Nil
640	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	154.73	137.04	03/2022 -	12/2023	21	-22.64	
641	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	510.97	517.47	03/2023 -	12/2023	9	0	
642	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]NHAI,BIHAR	09/2020	2,334.68 2,335.00	2,335.00	760.04	03/2023 12/2023	12/2023	9	.01	
643	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR	09/2020	939.43 -	939.43	203.35	03/2023 -	12/2023	9	0	
644	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI,BIHAR	08/2020	690.00 -	690.00	727.54	07/2023 -	12/2023	5	0	
645	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI–MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR	12/2018	333.60 466.59	461.41	439.75	10/2020 -	12/2023	38	38.31	
646	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU	10/2018	707.90 766.51	766.51	343.05	02/2021 -	12/2023	34	8.28	
647	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II - [N24001742]NHAI,UTTAR PRADESH	06/2020	1,621.07 -	1,621.07	1,045.89	10/2022 07/2023	12/2023	14	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
648	4L OF SHAMLI BYAPSS-SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	779.17	10.78	11/2022 -	12/2023	13	0	
649	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI,WEST BENGAL	08/2021	557.55 -	557.55	429.84	08/2023 -	12/2023	4	0	
650	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL	12/2018	2,375.87 2,566.80	2,566.80	2,339.23	02/2023 08/2023	12/2023	10	8.04	
651	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]NHAI,MADHYA PRADESH	09/2021	774.16 -	774.16	392.05	09/2023 -	12/2023	3	0	
652	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]NHAI,MADHYA PRADESH	09/2021	814.04 -	947.29	429.50	09/2023 -	12/2023	3	16.37	
653	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]NHAI,DELHI	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	12/2023	15	20.89	
654	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A - [N24001782]NHAI,HARYANA	11/2018	2,312.26 -	2,312.26	1,361.51	09/2021 -	12/2023	27	0	
655	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	2,252.75	1,223.07	09/2021 -	12/2023	27	0	
656	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	1,935.61	856.41	09/2021 -	12/2023	27	0	
657	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787]NHAI,GUJARAT	05/2020	971.03 -	971.03	451.38	10/2023 12/2023	12/2023	2	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
658	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI,GUJARAT	02/2020	752.30 -	766.20	438.40	08/2023 12/2023	12/2023	4	1.85	
659	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	657.00	453.33	06/2023 12/2023	12/2023	6	8.32	
660	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT	03/2021	536.03 -	536.03	350.52	09/2022 -	12/2023	15	0	
661	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI,GUJARAT	03/2021	485.75 -	485.75	208.33	09/2022 -	12/2023	15	0	
662	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805]NHAI,MAHARASHTRA	03/2018	1,169.04 -	1,693.95	1,010.33	03/2021 06/2023	12/2023	33	44.9	
663	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A - [N24001816]NHAI,UTTAR PRADESH	03/2021	1,980.00 -	1,980.00	1,172.84	03/2023 -	12/2023	9	0	
664	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499]NHAI,UTTAR PRADESH	12/2015	667.00 3,192.10	3,006.53	3,048.45	06/2018 01/2024	01/2024	67	350.75	
665	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL	04/2014	1,665.00 -	2,360.65	4,734.53	09/2016 -	01/2024	88	41.78	
666	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549]NHAI,UTTAR PRADESH	03/2016	1,396.74 4,041.80	1,396.74	3,770.05	10/2019 08/2023	01/2024	51	0	
667	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI,GUJARAT	07/2016	829.97 -	829.97	344.91	07/2020 -	01/2024	42	0	
668	4-LANNING OF THALSERRY - MAHE BYPASS - [N24000704]NHAI,KERALA	09/2017	1,124.11 1,503.86	1,503.86	1,468.38	05/2020 11/2023	01/2024	44	33.78	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
669	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI,HIMACHAL PRADESH	03/2018	478.74 -	1,514.46	1,111.64	05/2021 11/2022	01/2024	32	216.34	
670	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306]NHAI,UTTAR PRADESH	10/2020	724.60 -	724.60	513.98	03/2023 -	01/2024	10	0	
671	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI,TAMIL NADU	03/2018	2,120.40 2,565.63	2,565.63	1,251.61	01/2022 03/2024	01/2024	24	21	
672	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]NHAI,JAMMU AND KASHMIR	09/2021	811.19 -	811.19	593.45	12/2023 01/2024	01/2024	1	0	
673	AHMEDNAGAR BYPASS - [N24001497]NHAI,MAHARASHTRA	07/2021	715.00 715.00	715.00	545.96	07/2023 -	01/2024	6	0	
674	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI,HARYANA	11/2021	694.00 -	694.00	1,282.82	11/2023 01/2024	01/2024	2	0	
675	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 -	817.00	862.88	07/2022 -	01/2024	18	0	
676	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603]NHAI,TAMIL NADU	01/2019	1,518.53 -	1,518.53	904.27	10/2022 01/2024	01/2024	15	0	
677	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA	03/2021	1,065.06 1,444.50	1,444.50	116.74	03/2023 12/2023	01/2024	10	35.63	
678	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA	10/2019	1,225.24 1,505.85	1,505.85	36.59	10/2021 12/2023	01/2024	27	22.9	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
679	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU	11/2021	463.44 463.44	463.44	309.88	02/2023 -	01/2024	11	0	
680	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 - [N24001724]NHAI,TAMIL NADU	05/2019	602.57 624.49	548.89	346.98	07/2021 05/2023	01/2024	30	-8.91	
681	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743]NHAI,UTTAR PRADESH	01/2018	1,916.38 -	2,078.00	1,190.50	02/2023 08/2023	01/2024	11	8.43	
682	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769]NHAI,MADHYA PRADESH	11/2018	831.00 -	831.00	685.50	08/2023 11/2023	01/2024	5	0	
683	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA	02/2020	808.31 -	958.00	740.10	01/2023 -	01/2024	12	18.52	
684	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI,GUJARAT	02/2020	778.15 -	785.67	466.38	03/2023 -	01/2024	10	.97	
685	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806]NHAI,MAHARASHTRA	03/2018	1,241.38 -	2,122.64	1,577.64	03/2023 06/2023	01/2024	10	70.99	
686	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	162.73	60.79	03/2023 -	01/2024	10	0	
687	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR – HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995]NHAI,UTTARAKHAND	05/2021	154.52 -	154.52	139.45	11/2023 01/2024	01/2024	2	0	
688	4-LANING OF BRAHAMPORE-FARAKA - [N24000203]NHAI,WEST BENGAL	02/2011	998.79 -	998.79	2,170.28	08/2013 -	02/2024	126	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
689	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAUR ROAD) SECTIO - [N24000711]NHAI,RAJASTHAN	12/2017	1,308.73 -	1,308.73	452.81	12/2020 -	02/2024	38	0	
690	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	1,117.84	849.38	12/2021 12/2023	02/2024	26	0	
691	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]NHAI,MAHARASHTRA	09/2021	618.45 -	618.45	435.43	09/2023 02/2024	02/2024	5	0	
692	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599]NHAI,KARNATAKA	03/2018	440.16 -	440.16	156.82	12/2022 12/2023	02/2024	14	0	Closure of NH766E: from kumta to sirisi to facilitate the construction of Major/Minor Bridges.
693	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]NHAI,TAMIL NADU	01/2019	1,051.69 -	1,051.69	414.07	01/2023 02/2024	02/2024	13	0	
694	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU	01/2019	1,409.38 -	1,409.38	567.25	12/2022 02/2024	02/2024	14	0	
695	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU	01/2019	654.26 -	821.00	338.67	05/2021 -	02/2024	33	25.49	
696	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI,MAHARASHTRA	12/2015	649.50 -	649.50	326.11	03/2019 11/2023	03/2024	60	0	
697	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	639.58	530.28	04/2019 07/2022	03/2024	59	-38.57	Nil
698	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551]NHAI,UTTAR PRADESH	03/2016	1,587.49 3,150.00	3,063.99	2,963.98	04/2019 03/2024	03/2024	59	93.01	
699	NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	591.66	489.95	07/2019 03/2024	03/2024	56	0	Nil

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
700	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	2,510.04	783.15	08/2019 -	03/2024	55	0	
701	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI,BIHAR	03/2017	672.89 736.01	830.31	389.70	03/2020 03/2024	03/2024	48	23.39	Procedural delay in Land Acquisition. Now, disbursement to land owner is under progress and possession of land received.
702	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI,HIMACHAL PRADESH	06/2017	2,485.93 -	2,485.93	1,462.31	06/2020 -	03/2024	45	0	
703	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU	08/2017	1,176.37 -	1,176.37	1,072.05	09/2020 03/2024	03/2024	42	0	
704	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	686.65	461.14	07/2020 -	03/2024	44	0	
705	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	726.99	404.02	12/2021 12/2019	03/2024	27	26.72	Procedural delay in Land Acquisition. Now, disbursement is in progress and possession received.
706	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI,JHARKHAND	01/2018	1,155.16 -	950.49	595.20	11/2021 09/2022	03/2024	28	-17.72	
707	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733]NHAI,ODISHA	01/2018	633.68 492.83	633.68	560.38	08/2022 -	03/2024	19	0	
708	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA	01/2018	686.65 504.09	1,015.16	355.84	09/2020 -	03/2024	42	47.84	
709	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA	01/2018	999.00 1,152.70	1,152.70	339.23	09/2021 -	03/2024	30	15.39	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
710	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]NHAI,ODISHA	01/2018	503.88 609.03	609.03	221.76	06/2021 03/2024	03/2024	33	20.87	
711	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI,WEST BENGAL	03/2018	841.57 1,619.48	1,619.48	1,419.87	09/2022 12/2022	03/2024	18	92.44	
712	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI,GUJARAT	03/2018	1,161.39 1,404.00	1,404.00	405.89	10/2021 03/2024	03/2024	29	20.89	
713	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI,JHARKHAND	03/2018	1,005.08 1,073.10	1,073.10	699.05	03/2021 06/2023	03/2024	36	6.77	Nil
714	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	1,581.24	1,354.36	02/2021 08/2023	03/2024	37	28.88	
715	4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426]NHAI,KARNATAKA	03/2021	317.90 317.90	317.90	239.06	10/2021 03/2024	03/2024	29	0	Tree felling permission of 80 nos horticulture trees from Ch. 266.680 to 266.820 (RHS) and 26 nos. from 267.700 to 268.600 (LHS) is pending
716	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444]NHAI,GUJARAT	05/2020	882.00 -	882.00	433.03	01/2024 -	03/2024	2	0	
717	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445]NHAI,GUJARAT	05/2020	691.52 -	691.52	357.65	07/2023 -	03/2024	8	0	
718	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG - [N24001446]NHAI,GUJARAT	05/2020	894.00 -	894.00	542.90	12/2023 -	03/2024	3	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
719	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA	09/2021	624.45 627.79	627.79	354.03	09/2023 09/2023	03/2024	6	.53	
720	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA	09/2021	667.66 666.21	666.21	367.02	09/2023 09/2023	03/2024	6	-.22	
721	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI,GUJARAT	09/2020	1,185.69 -	1,185.69	538.94	02/2024 -	03/2024	1	0	
722	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT	11/2019	1,669.56 -	1,669.56	638.57	09/2023 -	03/2024	6	0	
723	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT	09/2020	1,198.55 -	1,198.55	546.18	11/2023 -	03/2024	4	0	
724	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA	11/2020	1,690.23 -	2,010.17	1,123.51	12/2023 -	03/2024	3	18.93	
725	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534]NHAI,HARYANA	12/2020	1,334.04 -	1,334.00	743.92	01/2024 03/2024	03/2024	2	0	
726	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 - [N24001591]NHAI,CHHATTISGARH	02/2021	999.97 -	999.97	881.57	01/2024 -	03/2024	2	0	-
727	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND	11/2021	1,302.72 -	1,302.72	669.35	07/2023 -	03/2024	8	0	
728	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA	03/2020	210.37 213.06	213.06	171.75	06/2022 04/2023	03/2024	21	1.28	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
729	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	3,184.00	911.76	09/2023 03/2024	03/2024	6	0	
730	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	1,495.00	952.29	09/2023 03/2024	03/2024	6	-14.33	
731	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]NHAI,BIHAR	03/2021	1,143.46 1,143.00	1,143.00	336.59	01/2024 03/2024	03/2024	2	-.04	
732	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V) - [N24001751]NHAI,WEST BENGAL	12/2018	1,548.07 -	1,548.07	1,089.26	09/2021 -	03/2024	30	0	
733	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT	07/2020	2,271.86 -	3,916.00	467.77	12/2023 -	03/2024	3	72.37	
734	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	815.77	253.30	01/2024 -	03/2024	2	0	
735	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA	02/2021	540.21 -	540.21	226.35	11/2023 -	03/2024	4	0	
736	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - [N24001817]NHAI,ANDHRA PRADESH	02/2019	757.45 -	757.45	309.79	03/2023 -	03/2024	12	0	
737	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]NHAI,UTTAR PRADESH	02/2019	927.77 -	1,603.00	1,167.54	02/2022 -	03/2024	25	72.78	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
738	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559]NHAI,UTTARAKHAND	03/2016	720.00 937.07	937.07	387.86	10/2019 04/2024	04/2024	54	30.15	
739	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU	06/2018	1,103.86 -	1,103.86	365.96	03/2022 -	04/2024	25	0	
740	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA	02/2021	1,166.96 -	1,251.00	859.69	10/2023 -	04/2024	6	7.2	
741	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556]NHAI,UTTAR PRADESH	03/2016	899.00 1,381.45	1,381.45	982.40	04/2019 05/2024	05/2024	61	53.67	
742	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564]NHAI,UTTAR PRADESH	03/2016	1,408.00 1,659.12	1,659.12	1,120.26	07/2020 05/2024	05/2024	46	17.84	Nil
743	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]NHAI,KARNATAKA	09/2016	950.69 -	1,108.00	1,776.50	08/2019 05/2024	05/2024	57	16.55	
744	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI,TAMIL NADU	03/2017	848.45 -	848.45	300.50	03/2020 05/2024	05/2024	50	0	
745	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414]NHAI,PUNJAB	12/2020	733.00 -	733.00	689.30	01/2024 05/2024	05/2024	4	0	
746	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	3,379.45	3,736.32	03/2014 -	06/2024	123	18.66	
747	4-LANNING OF CHAPRA-HAJIPUR - [N24000187]NHAI,BIHAR	01/2011	575.00 -	575.00	521.48	07/2013 06/2024	06/2024	131	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
748	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	1,273.71	1,267.72	07/2020 -	06/2024	47	0	
749	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU	09/2017	1,227.87 -	1,227.87	1,172.16	08/2020 06/2024	06/2024	46	0	
750	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	757.12	641.00	08/2021 -	06/2024	34	23.21	
751	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	2,140.93	1,918.64	11/2021 -	06/2024	31	0	Nil
752	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCHE - [N24001545]NHAI,ASSAM	08/2022	175.00 -	175.00	83.00	12/2022 -	06/2024	18	0	
753	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	1,524.03	947.98	11/2023 -	06/2024	7	0	
754	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	1,927.00	298.96	08/2023 -	06/2024	10	12.67	
755	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]NHAI,ANDHRA PRADESH	02/2021	663.60 -	768.00	213.15	03/2024 -	06/2024	3	15.73	
756	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	1,007.00	257.01	03/2020 07/2022	07/2024	52	35.23	Nil

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
757	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH	11/2019	1,601.10 -	1,601.10	875.21	01/2024 -	07/2024	6	0	
758	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415]NHAI,PUNJAB	12/2020	881.00 -	881.00	684.03	04/2024 07/2024	07/2024	3	0	
759	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417]NHAI,PUNJAB	12/2020	1,234.40 -	1,234.40	529.97	04/2024 07/2024	07/2024	3	0	
760	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418]NHAI,PUNJAB	12/2020	1,094.46 -	1,094.46	471.79	04/2024 07/2024	07/2024	3	0	
761	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]NHAI,TAMIL NADU	12/2018	854.94 -	854.94	237.19	03/2022 07/2024	07/2024	28	0	
762	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623]NHAI,JAMMU AND KASHMIR	01/2020	336.01 -	336.01	116.45	01/2024 07/2024	07/2024	6	0	
763	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511]NHAI,JAMMU AND KASHMIR	03/2021	2,919.96 -	2,919.96	1,809.16	02/2024 08/2024	08/2024	6	0	
764	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	1,542.02	477.52	02/2024 -	08/2024	6	0	
765	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA	03/2017	1,059.73 1,071.00	1,071.00	837.73	03/2017 05/2021	09/2024	90	1.06	Nil
766	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI,KERALA	02/2018	1,424.77 1,862.77	1,862.77	569.57	02/2023 01/2024	09/2024	19	30.74	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
767	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 1,182.87	1,182.87	235.92	07/2021 -	09/2024	38	1.72	
768	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476]NHAI,ANDHRA PRADESH	09/2021	517.05 -	655.06	286.30	09/2022 09/2024	09/2024	24	26.69	
769	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477]NHAI,ANDHRA PRADESH	09/2021	622.00 -	817.91	264.54	09/2022 09/2024	09/2024	24	31.5	
770	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64 1,161.00	1,168.33	785.88	02/2022 08/2023	10/2024	32	22.9	Delay in providing the vacant access and Right of way to the site and adverse law and order situation in an around the project area.
771	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425]NHAI,KARNATAKA	03/2021	1,100.88 1,100.88	1,100.88	670.45	11/2021 10/2024	10/2024	35	0	Due to delay in permissions for utility shifting and tree felling.
772	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]NHAI,KARNATAKA	10/2021	1,331.77 2,082.98	2,082.98	149.45	10/2023 10/2024	10/2024	12	56.41	
773	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- - [N24001419]NHAI,PUNJAB	02/2021	1,269.96 -	1,269.96	331.82	04/2024 11/2024	11/2024	7	0	
774	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 -	1,361.00	120.00	05/2024 -	11/2024	6	34.89	
775	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	348.72	85.61	12/2020 12/2022	12/2024	48	10.91	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
776	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371]NHAI,BIHAR	10/2019	1,101.99 -	1,101.99	588.15	08/2023 12/2024	12/2024	16	0	
777	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI,WEST BENGAL	08/2018	622.04 -	622.04	305.54	12/2021 -	12/2024	36	0	
778	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	1,910.00	87.68	03/2024 -	12/2024	9	51.71	
779	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]NHAI,ANDHRA PRADESH	02/2021	922.50 -	1,128.68	274.26	03/2024 -	12/2024	9	22.35	
780	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI,TAMIL NADU	03/2018	1,872.68 2,661.51	2,756.09	896.25	10/2020 01/2025	01/2025	51	47.17	
781	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552]NHAI,KARNATAKA	03/2016	701.40 591.86	701.40	313.29	03/2019 12/2023	03/2025	72	0	land acquisition and to be done SLAO road closure in Hassan
782	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416]NHAI,PUNJAB	12/2020	989.66 -	989.66	170.85	01/2024 03/2025	03/2025	14	0	
783	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684]NHAI,KARNATAKA	09/2020	688.00 -	688.00	421.40	01/2023 -	03/2025	26	0	Land acquisition
784	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603]NHAI,KARNATAKA	08/2016	1,167.42 -	1,224.01	538.28	03/2019 05/2025	05/2025	74	4.85	
785	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]NHAI,KERALA	10/2020	3,219.47 3,713.14	3,713.14	1,954.92	04/2024 05/2025	05/2025	13	15.33	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
786	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 - [N24001994]NHAI,KARNATAKA	05/2022	1,135.39 -	1,135.39	100.33	03/2023 -	09/2025	30	0	
787	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650]NHAI,KERALA	12/2021	3,635.64 -	3,635.64	126.90	01/2025 11/2025	11/2025	10	0	Nil
788	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657]NHAI,KERALA	06/2021	2,842.14 -	2,842.14	149.05	10/2024 12/2025	12/2025	14	0	Nil
789	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828]NHAI,TAMIL NADU	03/2018	633.55 736.33	736.33	237.26	09/2023 12/2023	11/2023	2	16.22	
	Total		3,06,982.63 -	3,36,025.99	2,07,277.23					
	SHIPPING AND PORTS									
	Inland Waterways Authority Of India									
790	JAL MARG VIKAS PROJECT - [N25000072]IWAI,MULTI STATE	01/2018	5,369.18 5,362.27	5,362.27	2,750.11	03/2023 12/2026	12/2026	45	-.13	Land acquisition issues are pending with the State Government.
	Total		5,369.18 -	5,362.27	2,750.11					
	TELECOMMUNICATIONS									
	Bharat Sanchar Nigam Limited									
791	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	461.42	159.00	06/2021 11/2021	03/2024	33	0	
	Cpwd For Telecom									
792	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD FOR TELECO,DELHI	10/2014	248.20 -	248.20	198.43	03/2018 -	12/2023	69	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	Total		709.62 -	709.62	357.43					
	URBAN DEVELOPMENT									
	Ahmedabad Metro Rail									
793	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA,GUJARAT	11/2014	10,773.00 -	12,924.55	11,961.49	12/2018 -	03/2024	63	19.97	NIL
794	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]MEGA,GUJARAT	03/2019	5,384.17 -	5,384.17	2,045.83	03/2024 -	12/2024	9	0	NIL
795	SURAT METRO RAIL PROJECT - [N28000138]MEGA,GUJARAT	03/2019	12,020.32 -	12,020.32	3,314.39	03/2024 -	06/2025	15	0	NIL
	Bangalore Metro Rail Corporation Limited									
796	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRCL,KARNATAKA	02/2014	26,405.14 -	26,405.14	26,717.53	02/2021 -	03/2025	49	0	
	Central Public Works Department									
797	CONSTRUCTION729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI - [N28000149]CPWD,CHHATTISGARH	05/2019	299.97 299.97	299.97	186.04	09/2020 02/2024	02/2024	41	0	
798	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD,DELHI	10/2016	1,180.00 -	1,100.80	36.69	07/2021 -	06/2024	35	-6.71	
799	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	1,128.00	211.98	03/2022 -	06/2024	27	0	
800	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153]CPWD,DELHI	01/2022	646.52 -	646.52	55.92	11/2024 05/2025	05/2025	6	0	
	Delhi Metro Rail Corporation									
801	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]DMRC,DELHI	07/2019	24,948.65 -	24,948.65	9,260.13	03/2025 -	03/2026	12	0	Nil
	Lucknow Metro Rail Corporation Limited									
802	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	8,379.62	3,040.12	03/2024 -	12/2025	21	0	NO
803	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	11,076.48	5,891.78	03/2024 -	06/2026	27	0	NO

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	Maharastra Metro Rail Corporation Ltd.									
804	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA	12/2016	11,420.00 13,656.22	13,656.22	11,296.44	11/2021 03/2024	03/2024	28	19.58	Contribution of Pune Municipal Corporation amounting to Rs. 157.5 Cr is still pending. Contribution of Pimpri Chinchwad Municipal Corporation amounting to Rs. 25.1 Cr is still pending.
	Mumbai Metro Rail Corporation Ltd									
805	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00 -	37,276.00	26,636.64	03/2020 -	12/2023	45	61.12	
	Madhya Pradesh Metro Rail Co Limited									
806	BHOPAL METRO RAIL - [N28000124]MPMRCL,MADHYA PRADESH	11/2018	6,941.40 -	6,941.40	1,632.16	02/2023 12/2026	12/2026	46	0	nil
807	INDORE METRO RAIL - [N28000125]MPMRCL,MADHYA PRADESH	11/2018	7,500.80 -	7,500.80	2,196.81	02/2023 12/2026	12/2026	46	0	NIL
	Patna Metro Rail Corporation									
808	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR	02/2019	13,365.77 -	13,925.50	1,593.77	06/2024 -	09/2024	3	4.19	
	Total		1,64,605.84 -	1,83,614.14	1,06,077.72					
	WATER RESOURCES									
	Brahmaputra Board									
809	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPB,MAHARASHTRA	03/2017	233.57 -	233.57	211.71	12/2019 09/2023	12/2023	48	0	
	Bihar Urban Infrastructure Development Corporation Ltd									
810	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR	03/2018	230.06 -	230.06	205.37	07/2021 12/2019	12/2023	29	0	
811	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO,BIHAR	03/2018	294.02 350.79	294.02	265.43	10/2021 03/2018	12/2023	26	0	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
812	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO,BIHAR	10/2017	254.13 413.29	413.29	90.91	09/2020 11/2020	03/2024	42	62.63	
813	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR	08/2017	578.89 453.83	578.89	86.85	06/2022 -	03/2024	21	0	
814	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR	08/2017	824.00 734.09	824.00	286.99	06/2022 -	03/2024	21	0	
	Kolkata Metropolitan Development Authority									
815	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA,WEST BENGAL	01/2018	172.10 -	172.10	47.20	12/2021 02/2021	11/2023	23	0	
816	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA,WEST BENGAL	05/2018	198.43 224.69	224.69	39.71	02/2022 -	03/2024	25	13.23	
817	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA,WEST BENGAL	03/2018	165.16 -	165.16	-	06/2022 -	03/2024	21	0	
818	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA,WEST BENGAL	05/2018	160.00 154.73	154.73	66.47	02/2022 09/2020	06/2024	28	-3.29	
819	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA,WEST BENGAL	01/2019	384.96 -	384.96	-	04/2022 02/2019	12/2024	32	0	
820	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA,WEST BENGAL	03/2019	287.53 -	287.53	-	04/2022 -	12/2024	32	0	
821	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA,WEST BENGAL	12/2018	234.31 -	234.31	-	04/2022 -	12/2024	32	0	
822	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA,WEST BENGAL	08/2017	307.12 -	653.67	-	09/2022 01/2023	12/2026	51	112.84	
	Polavaram Project Authority									

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
823	POLAVARAM IRRIGATION PROJECT - [N30000002]PPA,ANDHRA PRADESH	02/2009	10,151.04 -	55,548.87	20,984.94	03/2020 -	03/2024	48	447.22	
	Uttar Pradesh Jal Nigam									
824	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UPJalNigam,UTTAR PRADESH	03/2019	271.39 -	271.39	181.03	08/2021 -	03/2024	31	0	
825	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UPJalNigam,UTTAR PRADESH	10/2017	213.62 261.12	261.12	124.28	03/2022 02/2021	04/2024	25	22.24	
826	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UPJalNigam,UTTAR PRADESH	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	22	1.31	
827	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UPJalNigam,UTTAR PRADESH	03/2019	298.12 -	213.91	45.12	07/2021 05/2020	04/2024	33	-28.25	
	Total		15,940.23 -	61,836.98	22,649.35					
	DEPARTMENT OF HIGHER EDUCATION									
	Central Public Works Department									
828	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]CPWD,HIMACHAL PRADESH	03/2021	512.37 512.37	512.37	36.30	08/2022 11/2024	11/2024	27	0	
	Cpwd Of Higher Education									
829	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100]CPWD EDUCATION,BIHAR	02/2016	496.18 496.00	460.00	413.00	06/2017 12/2023	12/2023	78	-7.29	
830	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117]CPWD EDUCATION,MAHARASHTRA	01/2018	223.37 275.00	230.00	198.18	07/2020 11/2023	12/2023	41	2.97	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
831	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130]CPWD EDUCATION,JAMMU AND KASHMIR	03/2019	424.93 -	424.93	412.88	07/2022 12/2023	12/2023	17	0	
832	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131]CPWD EDUCATION,JAMMU AND KASHMIR	01/2018	676.00 1,085.04	1,085.04	44.75	04/2023 12/2023	12/2023	8	60.51	
833	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD EDUCATION,WEST BENGAL	03/2020	193.83 -	193.83	159.87	06/2020 -	12/2023	42	0	
834	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC - [N42000007]CPWD EDUCATION,ANDHRA PRADESH	09/2019	588.72 -	588.72	503.23	09/2022 -	12/2023	15	0	3. Provisional approval from local bodies conveyed on 24th October 2020.
835	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD EDUCATION,BIHAR	09/2018	375.00 -	375.00	297.92	09/2020 -	12/2023	39	0	
836	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD EDUCATION,GOA	05/2019	303.90 334.45	390.83	327.00	08/2021 -	01/2024	29	28.6	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
837	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008]CPWD EDUCATION,HIMACHAL PRADESH	09/2018	392.51 -	446.43	226.77	06/2022 01/2024	01/2024	19	13.74	The land provided by the Government of Himachal Pradesh is not free from encumbrances: 1.Approx., 60 Bighas of land is still to be demarcated: On May 23, 2023 the representatives of the District Administration have demarcated approx. 29 Bighas less land. Nearby villagers are not allowing construction agency for boundary wall work in this area. Handing over of land at area of illegal hose (as per revenue department) is also still pending. Updated revenue record to be issued by the revenue department on priority to the Institute so that the Institute can get it checked independently. 2. Existing PWD road passing through the middle of allocated land still to be handed over: The District Administration & HPPWD is yet to hand over the existing PWD road to the Institute. Work of various services, road & development is held up due to not handing over of this road/ non completion of subsidiary road by HPPWD. 3. 33KV electrical connection from the HPSEBL: Institute has paid Rs. 9.78 Cr as advance to the HPSEBL for 33KV power supply. Tender for the Substation has called for. Work is still to start. II KV interim power supply has been assured by the SE, HPSEBL by August 2023. 4. Piped water supply from the Jal Shakti Vibhag: Institute has paid Rs. 50 lakhs as advance to the Jal Shakti Vibhag for piped water supply. Revised DPR is waiting for TS from the Chief Engineer. Work is still to start.

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
838	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD EDUCATION,ODISHA	01/2019	790.79 -	790.79	537.48	03/2022 -	03/2024	24	0	
839	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD EDUCATION,KERALA	07/2019	753.63 -	753.63	390.13	03/2021 03/2023	03/2024	36	0	
840	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142]CPWD EDUCATION,PUNJAB	10/2019	348.24 -	348.24	198.42	05/2022 -	03/2024	22	0	
	Rites Of Higher Education									
841	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]RITES OF HIGHER,MEGHALAYA	09/2013	484.32 429.70	429.70	264.25	09/2014 12/2023	12/2023	111	-11.28	Due to Law and Order and subsequent delay
	Total		6,563.79 -	7,029.51	4,010.18					
	HOME AFFAIRS									
	Cpwd For Mha									
842	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]CPWD FOR MHA,DELHI	10/2013	1,219.21 2,091.53	2,091.53	1,659.88	10/2019 -	12/2023	50	71.55	Mandatory Approvals/NOC from Local Bodies, Fire Deptt., SDMC, Delhi Monument Authority & CEC.
843	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" - [N28000147]CPWD FOR MHA,HARYANA	01/2020	166.98 167.00	166.98	52.65	10/2023 03/2024	03/2024	5	0	
844	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]CPWD FOR MHA,DELHI	06/2019	277.35 -	290.33	96.48	07/2022 -	08/2024	25	4.68	
845	NSG AT KOLKATA - [N28000104]CPWD FOR MHA,WEST BENGAL	10/2014	162.88 210.83	210.83	177.81	04/2018 -	12/2024	80	29.44	

Details of Delayed Projects w.r.t. Original Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticip ated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Time Overrun (Months)	Cost Overrun (%)	Reasons for Delay (As Reported by Project Implementing Agencies)
1	2	3	4	5	6	7	8	9	10	11
	Total		1,826.42 -	2,759.67	1,986.82					
	Grand Total		13,71,037.20	17,17,722.69	10,69,065.69					

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

Annexure - VII

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	ATOMIC ENERGY								
	Bhavini Limited								
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044	09/2003	3,492.00 -	7,670.00	6,612.17	09/2010 -	12/2024	119.64	171
	Nuclear Power Corporation Of India Limited								
2	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027	10/2009	12,320.00 -	17,079.00	17,231.00	12/2016 -	12/2023	38.63	84
3	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010	10/2009	11,459.00 -	22,517.00	20,778.00	12/2015 -	03/2024	96.50	99
	Total		27,271.00 -	47,266.00	44,621.17				
	CIVIL AVIATION								
	Airport Authority Of India Limited								
4	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094	03/2021	242.14 -	328.00	295.30	12/2022 -	12/2023	35.46	12
5	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076	11/2016	303.80 -	374.98	314.35	04/2020 -	12/2023	23.43	44
6	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078	07/2018	480.33 -	640.00	279.25	09/2021 -	10/2024	33.24	37
7	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083	12/2016	1,142.00 -	1,232.00	365.49	03/2021 -	03/2025	7.88	48
8	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	06/2018	1,383.00 -	3,291.81	1,857.67	09/2021 -	12/2024	138.02	39
	Total		3,551.27 -	5,866.79	3,112.06				
	COAL								
	Bharat Coking Coal Limited								
9	MADHUBAND NLW WASHERY - [N06000126	08/2010	289.45 -	302.00	297.61	05/2014 -	11/2023	4.34	114
10	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194	10/2015	243.00 -	334.27	94.11	04/2018 -	09/2024	37.56	77
11	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195	12/2015	304.13 -	341.22	228.81	03/2017 -	03/2024	12.20	84
	Eastern Coal Fields Limited								
12	HURA - C OC (3 MTY) - [N06000143	10/2015	359.69 -	859.41	312.03	03/2022 -	03/2029	138.93	84

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
13	RANIGANJ MASTER PLAN - [N06000163	08/2009	2,661.73 -	5,146.48	723.97	08/2019 -	08/2024	93.35	60
	Neyveli Lignite Corporation								
14	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152	07/2016	17,237.00 -	19,406.12	16,375.55	11/2021 -	03/2024	12.58	28
	Singareni Colliers Company Limitted								
15	RCE OF INDARAM OPENCAST PROJECT - [N06000211	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2024	21.62	36
	Total		21,444.28 -	26,814.31	18,367.32				
	DEPARTMENT OF HIGHER EDUCATION								
	Cpwd Of Higher Education								
16	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117	01/2018	223.37 -	230.00	198.18	07/2020 -	12/2023	2.97	41
17	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002	05/2019	303.90 -	390.83	327.00	08/2021 -	01/2024	28.60	29
18	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008	09/2018	392.51 -	446.43	226.77	06/2022 -	01/2024	13.74	19
19	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131	01/2018	676.00 -	1,085.04	44.75	04/2023 -	12/2023	60.51	8
	Total		1,595.78 -	2,152.30	796.70				
	HEALTH AND FAMILY WELFARE								
	Cpwd For Health								
20	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127	12/2018	260.00 -	371.78	-	06/2021 -	12/2025	42.99	54
	Total		260.00 -	371.78	.00				
	HOME AFFAIRS								
	Cpwd For Mha								
21	NSG AT KOLKATA - [N28000104	10/2014	162.88 -	210.83	177.81	04/2018 -	12/2024	29.44	80
22	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 -	290.33	96.48	07/2022 -	08/2024	4.68	25

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
23	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071	10/2013	1,219.21 -	2,091.53	1,659.88	10/2019 -	12/2023	71.55	50
	Total		1,659.44 -	2,592.69	1,934.17				
	MINES								
	National Aluminum Company Limited (Nalco)								
24	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012	12/2015	355.00 -	581.00	79.80	11/2020 -	09/2025	63.66	58
25	UTKAL D AND E COAL BLOCK - [N10000011	05/2016	534.00 -	1,021.97	753.08	01/2020 -	03/2024	91.38	50
26	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010	12/2014	4,103.00 5,055.00	5,055.00	2,544.43	04/2021 -	05/2025	23.20	49
	Total		4,992.00 -	6,657.97	3,377.31				
	PETROLEUM								
	Bharat Petroleum Corporation Limited								
27	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314	12/2015	1,112.00 -	1,507.24	1,105.79	06/2019 -	02/2025	35.54	68
28	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234	11/2012	678.00 -	1,732.00	37.99	02/2017 -	10/2025	155.46	104
	Gas Authority Of India Limited								
29	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349	09/2018	225.54 -	247.90	231.92	02/2021 -	03/2024	9.91	37
30	60 KTA POLYPROPYLENE PROJECT - [N16000429	03/2019	910.56 -	1,299.02	568.40	04/2024 -	10/2024	42.66	6
31	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275	03/2017	1,740.00 -	2,433.15	1,655.00	12/2020 -	06/2024	39.84	42
32	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285	06/2009	2,915.00 2,915.00	5,909.00	3,580.90	12/2012 -	11/2024	102.71	143
33	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430	05/2019	8,797.00 -	11,256.00	2,414.55	04/2025 -	10/2025	27.95	6
	Hindustan Petroleum Corporation Limited								
34	VISAKH REFINERY MODERNISATION PROJECT - [N16000235	07/2016	20,928.00 -	26,264.00	25,477.44	07/2020 -	04/2024	25.50	45
	Indian Oil Corporation Limited								
35	LPG BP PROJECT KHORDHA - [N16000283	12/2016	161.59 -	179.06	149.29	12/2019 -	12/2023	10.81	48

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
36	LPG BP PROJECT CHITTOOR - [N16000381	07/2019	167.00 -	200.82	92.53	07/2022 -	02/2024	20.25	19
37	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321	04/2018	206.63 -	340.76	283.43	02/2020 -	12/2023	64.91	46
38	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368	06/2019	371.00 -	427.10	237.33	09/2022 -	03/2024	15.12	18
39	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361	11/2018	462.30 -	543.00	419.62	09/2021 -	04/2024	17.46	31
40	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405	10/2020	1,398.00 -	1,587.00	849.93	12/2023 -	02/2024	13.52	2
41	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249	05/2016	1,945.00 -	2,251.00	2,074.74	02/2022 -	12/2023	15.73	22
42	R and D CAMPUS II AT FARIDABAD - [N16000375	06/2019	2,281.94 -	3,219.94	1,278.90	12/2022 -	07/2025	41.11	31
43	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382	11/2019	5,251.00 -	5,894.00	3,473.61	05/2023 -	01/2024	12.25	8
44	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253	05/2016	4,497.00 -	6,025.00	5,386.08	12/2018 -	01/2024	33.98	61
45	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412	02/2021	34,627.00 -	38,231.00	6,952.91	09/2024 -	12/2025	10.41	15
	Mangalore Refinery And Petrochemicals Limited								
46	DEVANGONTHI MARKETING TERMINAL - [N16000401	06/2020	200.00 -	304.00	202.96	06/2023 -	03/2024	52.00	9
	Numaligarh Refinery Limited								
47	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379	01/2019	12,366.00 -	18,968.00	7,356.85	10/2024 -	07/2025	53.39	9
	Oil & Natural Gas Corporation Limited								
48	REDEVELOPMENT OF LINCH FIELD - [N16000428	04/2021	631.03 -	860.04	231.71	03/2025 -	07/2025	36.29	4
49	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239	12/2015	823.27 -	1,137.79	987.00	03/2023 -	03/2024	38.20	12
50	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213	12/2015	3,190.69 -	3,375.90	2,897.83	04/2018 -	05/2026	5.80	97
51	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358	04/2019	3,228.80 -	3,976.67	3,831.53	03/2022 -	12/2023	23.16	21
	Oil India Limited								
52	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331	01/2018	543.91 -	661.21	462.90	02/2020 -	04/2024	21.57	50

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	Total		1,09,658.26 -	1,38,830.60	72,241.14				
	POWER								
	National Hydro-Electric Power Corporation								
53	KALPI SOLAR POWER PROJECT - [N18000323	07/2020	314.64 -	350.46	242.99	03/2022 -	03/2024	11.38	24
54	PARBATI HEP (4X200 MW) (NHPC) II - [180100210	09/2002	3,919.59 -	11,134.54	10,843.01	09/2009 -	09/2024	184.07	180
55	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221	09/2003	6,285.33 -	21,247.54	19,794.61	09/2010 -	05/2025	238.05	176
	National Thermal Power Corporation								
56	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277	12/2016	529.68 -	679.00	563.97	11/2018 -	11/2023	28.19	60
57	RAMMAM-III HEPP (3X40 MW) - [N18000178	09/2014	1,381.84 -	1,803.00	980.11	09/2019 -	09/2026	30.48	84
58	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 -	7,103.00	6,143.63	03/2013 -	12/2024	138.48	141
59	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212	01/2016	10,598.98 -	10,998.00	11,228.18	11/2020 -	11/2023	3.76	36
60	NORTH KARANPURA STPP (3X660 MW) - [N18000177	02/2014	14,366.58 -	17,007.00	15,217.37	06/2019 -	06/2024	18.38	60
61	BARH STPP(3X660MW) NTPC - [180100242	02/2005	8,692.97 -	21,312.11	21,751.94	10/2011 -	08/2024	145.16	154
	Power Grid Corporation Of India Limited								
62	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262	05/2017	186.17 -	219.66	179.43	07/2019 -	12/2023	17.99	53
63	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327	03/2019	1,326.00 -	1,520.00	1,421.02	03/2023 -	12/2023	14.63	9
64	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 -	2,635.55	1,955.10	02/2020 -	03/2024	36.46	49
65	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250	12/2014	5,111.33 -	6,700.00	4,715.84	12/2018 -	12/2024	31.08	72
66	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	6,089.99	12/2018 -	12/2024	92.02	72
	Satluj Jal Vidyut Nigam Limited								
67	NAITWAR MORI HEP - [N18000265	10/2017	648.33 -	1,272.29	1,213.40	12/2021 -	12/2023	96.24	24
	Thdc India Limited								

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
68	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042	08/2008	2,491.58 -	3,860.35	3,324.36	06/2013 -	06/2026	54.94	156
69	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	07/2006	1,657.00 -	4,825.60	5,960.99	02/2016 -	06/2024	191.23	100
	Total		67,174.31 -	1,21,797.42	111,625.94				
	RAILWAYS								
	Central Railways								
70	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356	02/2015	1,272.19 -	1,384.72	793.35	03/2022 -	03/2025	8.85	36
71	DAUND - MANMAD (236 KM) - [N22000360	02/2016	1,876.00 -	2,081.27	1,497.11	03/2023 -	12/2024	10.94	21
72	WARDHA-NANDED MAHARASHTRA - [N22000231	04/2008	3,168.29 -	3,445.48	1,782.04	03/2023 -	12/2026	8.75	45
73	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	02/1997	2,271.50 -	4,805.17	3,589.23	03/2021 -	12/2025	111.54	57
74	PUNE-MIRAJ-LONDA (467 KM) - [N22000359	02/2015	3,627.47 3,627.00	6,463.49	3,064.97	03/2024 -	12/2024	78.18	9
	East Central Railways								
75	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 -	783.83	543.54	03/2020 -	03/2025	43.03	60
76	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473	04/2016	731.64 -	1,185.73	1,125.16	03/2021 -	03/2024	62.06	36
77	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472	04/2016	744.04 -	1,215.54	1,050.54	03/2021 -	12/2024	63.37	45
	East Coast Railway								
78	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	15.45	76
79	KIRANDUL - JAGDALPUR DOUBLING - [N22000318	12/2012	1,160.00 -	1,440.00	1,141.53	03/2020 -	03/2024	24.14	48
80	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	04/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025	137.80	45
81	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284	04/1994	2,923.13 -	3,791.66	3,156.27	03/2009 -	12/2026	29.71	213
	Eastern Railways								
82	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272	04/2000	1,188.91 -	1,619.51	971.39	03/2019 12/2009	03/2024	36.22	60
	Indian Railway Construction Company Limited								
83	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489	04/2013	3,055.00 -	3,438.39	2,992.56	09/2018 -	12/2023	12.55	63
	Metropolitan Rapid Transport Projects								

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
84	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028	04/2006	495.74 -	734.01	584.70	06/2013 -	12/2023	48.06	126
85	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135	03/2013	4,874.58 -	10,442.41	8,008.94	03/2016 -	12/2023	114.22	93
	North Central Railway								
86	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	32.02	33
	North East Frontier Railway								
87	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206	04/2010	242.22 -	632.63	383.66	03/2020 -	12/2024	161.18	57
88	MURKONGSELEK-PASIGHAT NL - [N22000208	04/2011	414.84 -	1,187.49	381.05	03/2020 -	10/2024	186.25	55
89	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183	04/2013	1,798.00 -	2,047.51	2,274.07	03/2019 -	01/2024	13.88	58
90	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087	09/2006	532.87 -	2,650.00	1,945.70	03/2019 -	07/2024	397.31	64
91	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	04/2015	2,232.32 -	4,059.65	3,053.14	03/2022 -	03/2026	81.86	48
92	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124	04/2006	2,326.52 -	6,663.00	2,872.92	03/2015 -	03/2026	186.39	132
93	SEVOK RANGPO, NEFR - [N22000102	04/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023	488.06	96
94	BHAIRABI SAIRONG, NL, NEFR - [N22000100	04/2008	2,393.47 -	8,605.00	6,887.28	03/2014 -	10/2024	259.52	127
95	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	04/2003	4,454.17 -	14,322.00	14,079.78	03/2011 -	03/2025	221.54	168
	North Eastern Railway								
96	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459	04/2017	150.00 -	341.66	1.20	04/2017 -	12/2024	127.77	92
97	CHHAPRA-BALLIA UP - [N22000134	03/2013	295.00 -	912.86	897.95	01/2019 -	02/2024	209.44	61
98	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470	04/2016	1,177.96 -	1,777.39	1,298.98	12/2019 -	03/2024	50.89	51
99	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347	03/2015	1,295.42 -	2,560.00	2,217.77	03/2022 -	12/2023	97.62	21
	North Western Railway								
100	PHULERA - DIGANA DOUBLING - [N22000326	05/2015	600.00 -	701.81	645.64	03/2020 -	02/2024	16.97	47
101	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	02/1997	410.08 -	970.00	991.31	02/2019 -	01/2024	136.54	59
	Northern Railway								

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
102	CHANDIGARH-BADDI - [N22000467	04/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025	369.35	27
103	NANGALDAM-TALWARA(NL),NR - [220100188	03/1981	450.00 -	2,017.96	845.23	07/2012 -	11/2024	348.44	148
104	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	03/1995	2,500.00 -	37,012.26	37,345.49	11/2002 -	02/2024	1,380.49	255
	Rail Vikas Nigam Ltd.								
105	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404	04/2011	927.01 -	1,457.79	1,650.25	03/2019 -	03/2024	57.26	60
106	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	04/2015	943.60 -	1,500.00	1,321.90	03/2022 -	12/2023	58.97	21
107	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109	04/2010	2,298.42 -	2,733.86	368.97	03/2014 -	12/2025	18.95	141
108	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	04/2010	2,127.00 -	3,300.00	3,307.52	03/2023 -	03/2024	55.15	12
109	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	01/1991	2,335.67 -	3,327.72	4,032.56	12/2024 -	12/2026	42.47	24
110	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	04/2010	2,913.51 -	4,834.54	3,475.62	03/2016 -	07/2025	65.94	112
111	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	04/2010	3,951.98 -	8,964.35	6,329.38	03/2016 -	03/2026	126.83	120
112	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	04/2011	16,216.00 -	24,659.00	15,157.89	12/2024 -	03/2025	52.07	3
	South Central Railway								
113	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261	04/2012	1,856.95 -	1,952.68	1,613.05	03/2023 -	03/2025	5.16	24
114	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	139.28	216
115	KAZIPET-BALHRSHA - [N22000367	04/2015	2,063.03 -	2,909.00	2,438.20	03/2021 -	01/2025	41.01	46
116	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	04/2006	1,160.48 -	3,014.00	1,161.20	03/2010 -	03/2025	159.72	180
117	GUNTUR-GUNTAKAL - [N22000368	04/2016	3,631.00 -	3,887.48	2,842.18	03/2022 -	12/2025	7.06	45
	South East Central Railway								
118	ANUPPUR-KATNI - [N22000485	04/2015	1,370.00 -	1,680.00	1,261.38	12/2021 -	12/2024	22.63	36
119	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	06/2018	229.00 -	1,886.05	235.90	12/2021 -	12/2025	723.60	48
120	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484	04/2015	1,973.00 -	2,135.34	1,612.28	03/2021 -	10/2024	8.23	43
121	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420	09/2016	1,908.51 -	3,544.25	2,384.06	03/2023 -	12/2024	85.71	21

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	South Eastern Railway								
122	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510	04/2018	338.00 -	393.83	85.15	06/2022 -	06/2024	16.52	24
123	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508	04/2018	428.65 -	472.50	259.80	06/2022 -	05/2027	10.23	59
124	BONDAMUNDA RANCHI DOUBLING - [N22000396	03/2016	1,724.20 -	3,029.04	1,813.93	03/2021 -	12/2024	75.68	45
	South Western Railway								
125	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486	03/1996	644.78 -	825.31	506.10	03/2017 -	03/2026	28.00	108
126	BAGALKOT-KUDACHI NL - [N22000258	04/2010	986.30 -	1,649.31	403.57	03/2016 -	06/2026	67.22	123
127	HOTGI-KUDGI-GADAG - [N22000333	03/2015	1,614.59 -	1,960.00	1,957.67	03/2019 -	12/2024	21.39	69
	Southern Railway								
128	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215	04/2011	120.70 -	2,053.39	330.99	03/2019 -	12/2027	1,601.23	105
129	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079	09/2007	724.69 -	3,118.34	1,899.42	02/2019 -	03/2025	330.30	73
	West Central Railway								
130	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	08/2016	582.13 -	1,247.64	1,068.97	03/2022 -	09/2024	114.32	30
131	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351	12/2015	1,763.93 -	2,445.30	2,157.20	03/2020 -	10/2024	38.63	55
132	KATNI-BINA 3RD LINE (263 KM) - [N22000415	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 -	06/2024	18.55	27
133	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314	04/2001	424.60 -	3,032.46	2,268.03	03/2021 -	12/2025	614.19	57
134	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232	09/1998	247.66 -	8,248.50	2,444.00	05/2008 -	03/2025	3,230.57	202
	Western Railway								
135	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504	04/2017	692.25 -	692.26	211.39	03/2020 -	12/2024	.00	57
136	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123	04/2008	318.24 -	1,531.55	374.99	03/2012 -	03/2024	381.26	144
137	CHOTTAUDEPUR-DHAR(NL) - [N22000138	04/2007	1,347.26 -	1,793.63	1,273.71	03/2022 -	12/2026	33.13	57
138	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139	04/2007	1,640.04 -	2,690.80	1,275.65	03/2022 -	03/2026	64.07	48
139	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120	04/2008	3,503.69 -	6,203.51	3,133.85	03/2022 -	03/2026	77.06	48
	Total		1,21,832.63 -	2,63,905.59	185,523.99				

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	ROAD TRANSPORT AND HIGHWAYS								
	Ministry Of Road Transport And Highways (State Pwds)								
140	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	19.25	66
141	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910	03/2018	170.57 -	192.48	96.38	11/2020 -	03/2024	12.85	40
142	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885	03/2016	160.27 -	213.97	85.65	09/2023 -	03/2024	33.51	6
143	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	08/2016	175.50 -	241.60	180.23	02/2017 -	12/2023	37.66	82
144	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	03/2018	159.97 -	242.61	166.06	06/2019 -	12/2023	51.66	54
145	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887	06/2016	236.78 -	263.26	175.82	09/2021 -	01/2024	11.18	28
146	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576	02/2016	178.85 -	278.54	232.61	05/2016 -	12/2023	55.74	91
147	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874	03/2016	271.17 291.20	291.20	161.78	11/2018 -	03/2024	7.39	64
148	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331	12/2019	282.41 -	319.96	256.77	04/2022 -	02/2024	13.30	22
149	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282	01/2014	195.45 -	385.97	257.73	11/2014 -	05/2024	97.48	114
150	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151	11/2017	392.33 -	470.72	436.44	03/2018 -	01/2024	19.98	70
151	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219	01/2016	476.20 544.00	543.73	484.92	09/2016 -	12/2023	14.18	87
152	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217	01/2016	497.14 -	572.66	314.55	08/2016 -	12/2024	15.19	100
153	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000578	02/2016	553.30 -	706.39	594.67	05/2016 -	12/2023	27.67	91

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
154	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221	01/2016	624.98 -	731.50	583.63	10/2016 -	12/2023	17.04	86
155	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922	12/2017	867.97 -	913.49	787.90	11/2020 -	12/2023	5.24	37
156	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926	08/2017	962.43 -	978.93	854.09	09/2020 -	12/2023	1.71	39
157	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579	01/2014	1,408.85 -	2,138.16	1,641.70	10/2016 -	02/2024	51.77	88
	National Highways And Infrastructure Development Corporation Ltd.								
158	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	03/2020	206.88 -	278.98	237.46	07/2022 -	12/2023	34.85	17
159	2-LANING FROM JOLAIBARI - BELONIA - [N24001317	06/2020	201.99 -	287.47	124.61	01/2022 -	12/2023	42.32	23
160	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263	06/2020	277.50 -	302.02	214.71	01/2022 -	01/2024	8.84	24
161	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281	03/2020	292.24 -	331.17	242.80	07/2022 -	12/2023	13.32	17
162	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686	03/2016	373.07 -	387.00	377.90	09/2019 -	12/2023	3.73	51
163	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262	07/2020	345.38 -	395.59	319.61	04/2023 -	01/2024	14.54	9
164	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325	09/2020	262.84 -	414.20	202.40	05/2023 -	08/2024	57.59	15
165	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322	09/2020	183.31 -	439.56	330.52	05/2022 -	05/2024	139.79	24
166	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861	04/2017	473.18 -	667.06	478.55	04/2023 -	01/2024	40.97	9
167	TLABUNG - LUNGLEI PKG-A - [N24001358	03/2021	698.44 -	698.45	237.54	12/2022 -	12/2024	.00	24
168	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864	04/2017	404.29 -	723.80	475.89	04/2024 -	07/2024	79.03	3
169	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857	04/2017	519.09 -	775.47	540.34	04/2023 -	01/2024	49.39	9

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
170	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865	04/2017	428.11 -	777.50	444.45	09/2023 -	05/2024	81.61	8
171	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305	05/2015	454.89 -	814.56	534.79	05/2018 -	12/2023	79.07	67
172	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862	04/2017	537.82 -	820.42	645.96	04/2023 -	01/2024	52.55	9
173	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863	04/2017	518.53 -	902.20	645.30	06/2023 -	02/2024	73.99	8
174	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859	04/2017	642.96 -	1,139.85	559.16	06/2023 -	01/2024	77.28	7
	National Highways Authority Of India								
175	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652	03/2020	210.37 213.00	213.06	171.75	06/2022 -	03/2024	1.28	21
176	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 -	276.17	232.97	11/2021 -	11/2023	.99	24
177	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 -	348.72	85.61	12/2020 -	12/2024	10.91	48
178	JUNAGADH BYPASS - [N24000701	10/2017	232.49 -	375.58	327.13	04/2021 -	12/2023	61.55	32
179	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI–MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715	12/2018	333.60 -	461.41	439.75	10/2020 -	12/2023	38.31	38
180	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739	01/2018	503.88 -	609.03	221.76	06/2021 -	03/2024	20.87	33
181	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502	09/2021	624.45 -	627.79	354.03	09/2023 -	03/2024	.53	6
182	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 -	655.06	286.30	09/2022 -	09/2024	26.69	24
183	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 -	657.00	453.33	06/2023 -	12/2023	8.32	6
184	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 -	726.99	404.02	12/2021 -	03/2024	26.72	27
185	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828	03/2018	633.55 -	736.33	237.26	09/2023 -	-	16.22	2
186	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88 -	743.89	832.00	12/2021 -	11/2023	.00	23

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
187	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827	03/2018	628.71 -	756.13	583.02	11/2020 -	12/2023	20.27	37
188	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 -	757.12	641.00	08/2021 -	06/2024	23.21	34
189	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	02/2020	752.30 -	766.20	438.40	08/2023 -	12/2023	1.85	4
190	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723	10/2018	707.90 -	766.51	343.05	02/2021 -	12/2023	8.28	34
191	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	02/2021	663.60 -	768.00	213.15	03/2024 -	06/2024	15.73	3
192	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 -	785.67	466.38	03/2023 -	01/2024	.97	10
193	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662	03/2017	754.54 -	808.60	712.18	03/2020 -	12/2023	7.16	45
194	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826	03/2018	505.35 -	813.15	359.33	10/2022 -	12/2023	60.91	14
195	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 -	817.91	264.54	09/2022 -	09/2024	31.50	24
196	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725	01/2019	654.26 -	821.00	338.67	05/2021 -	02/2024	25.49	33
197	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	03/2017	672.89 -	830.31	389.70	03/2020 -	03/2024	23.39	48
198	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	1,103.00	11/2022 -	12/2023	27.86	13
199	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	2,298.00	12/2022 -	12/2023	305.58	12
200	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559	03/2016	720.00 -	937.07	387.86	10/2019 -	04/2024	30.15	54
201	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	07/2020	899.00 -	947.00	932.60	07/2022 -	12/2023	5.34	17
202	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764	09/2021	814.04 -	947.29	429.50	09/2023 -	12/2023	16.37	3
203	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775	02/2020	808.31 -	958.00	740.10	01/2023 -	01/2024	18.52	12

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
204	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656	03/2017	744.64 -	1,007.00	257.01	03/2020 -	07/2024	35.23	52
205	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736	01/2018	686.65 -	1,015.16	355.84	09/2020 -	03/2024	47.84	42
206	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138	09/2010	946.00 -	1,046.56	830.85	06/2018 -	12/2023	10.63	66
207	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659	03/2017	1,059.73 -	1,071.00	837.73	03/2017 -	09/2024	1.06	90
208	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854	03/2018	1,005.08 -	1,073.10	699.05	03/2021 -	03/2024	6.77	36
209	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 -	1,108.00	1,776.50	08/2019 -	05/2024	16.55	57
210	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838	02/2021	922.50 -	1,128.68	274.26	03/2024 -	12/2024	22.35	9
211	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738	01/2018	999.00 -	1,152.70	339.23	09/2021 -	03/2024	15.39	30
212	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 -	1,168.33	785.88	02/2022 -	10/2024	22.90	32
213	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851	03/2018	1,162.92 -	1,182.87	235.92	07/2021 -	09/2024	1.72	38
214	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 -	1,182.94	643.06	12/2019 -	12/2023	1.33	48
215	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 -	1,224.01	538.28	03/2019 -	05/2025	4.85	74
216	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799	02/2021	1,166.96 -	1,251.00	859.69	10/2023 -	04/2024	7.20	6
217	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428	03/2018	998.70 -	1,358.32	844.89	11/2021 -	11/2023	36.01	24
218	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	01/2017	1,251.11 -	1,361.00	631.66	12/2020 -	12/2023	8.78	36
219	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721	02/2019	1,008.99 -	1,361.00	120.00	05/2024 -	11/2024	34.89	6
220	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556	03/2016	899.00 -	1,381.45	982.40	04/2019 -	05/2024	53.67	61

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
221	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834	03/2018	1,161.39 -	1,404.00	405.89	10/2021 -	03/2024	20.89	29
222	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686	03/2021	1,065.06 1,445.00	1,444.50	116.74	03/2023 -	01/2024	35.63	10
223	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704	09/2017	1,124.11 -	1,503.86	1,468.38	05/2020 -	01/2024	33.78	44
224	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691	10/2019	1,225.24 1,506.00	1,505.85	36.59	10/2021 -	01/2024	22.90	27
225	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 -	1,514.46	1,111.64	05/2021 -	01/2024	216.34	32
226	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	1,354.36	02/2021 -	03/2024	28.88	37
227	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	03/2018	1,294.47 -	1,588.40	677.87	11/2021 -	11/2023	22.71	24
228	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	02/2019	927.77 -	1,603.00	1,167.54	02/2022 -	03/2024	72.78	25
229	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788	03/2018	841.57 -	1,619.48	1,419.87	09/2022 -	03/2024	92.44	18
230	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564	03/2016	1,408.00 -	1,659.12	1,120.26	07/2020 -	05/2024	17.84	46
231	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805	03/2018	1,169.04 -	1,693.95	1,010.33	03/2021 -	12/2023	44.90	33
232	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784	02/2018	1,424.77 -	1,862.77	569.57	02/2023 -	09/2024	30.74	19
233	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 -	1,910.00	87.68	03/2024 -	12/2024	51.71	9
234	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 -	1,927.00	298.96	08/2023 -	06/2024	12.67	10
235	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 -	2,010.17	1,123.51	12/2023 -	03/2024	18.93	3
236	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743	01/2018	1,916.38 -	2,078.00	1,190.50	02/2023 -	01/2024	8.43	11
237	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687	10/2021	1,331.77 2,083.00	2,082.98	149.45	10/2023 -	10/2024	56.41	12

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
238	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806	03/2018	1,241.38 -	2,122.64	1,577.64	03/2023 -	01/2024	70.99	10
239	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	11/2023	4.47	25
240	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185	11/2017	2,159.00 -	2,262.00	2,234.73	07/2021 -	12/2023	4.77	29
241	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710	09/2020	2,334.68 2,335.00	2,335.00	760.04	03/2023 -	12/2023	.01	9
242	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	04/2014	1,665.00 -	2,360.65	4,734.53	09/2016 -	01/2024	41.78	88
243	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430	03/2018	2,120.40 -	2,565.63	1,251.61	01/2022 -	01/2024	21.00	24
244	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752	12/2018	2,375.87 -	2,566.80	2,339.23	02/2023 -	12/2023	8.04	10
245	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493	01/2016	1,027.53 -	2,628.31	2,643.29	06/2018 -	12/2023	155.79	66
246	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 -	2,756.09	896.25	10/2020 -	01/2025	47.17	51
247	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499	12/2015	667.00 -	3,006.53	3,048.45	06/2018 -	01/2024	350.75	67
248	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	12/2023	20.89	15
249	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551	03/2016	1,587.49 -	3,063.99	2,963.98	04/2019 -	03/2024	93.01	59
250	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 -	3,379.45	3,736.32	03/2014 -	06/2024	18.66	123
251	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661	10/2020	3,219.47 3,713.00	3,713.14	1,954.92	04/2024 -	05/2025	15.33	13
252	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 -	3,916.00	467.77	12/2023 -	03/2024	72.37	3
	Total		99,937.08 -	1,31,391.93	84,234.81				
	STEEL								
	National Mineral Development Corporation (Nmdc)								
253	SCREENING PLANT-III AT KIRANDUL - [N12000127	03/2021	2,092.97 -	2,718.84	841.71	08/2024 -	10/2025	29.90	14

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Anticipated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	Steel Authority Of India Limited (Sail)								
254	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123	11/2020	542.24 -	769.34	173.10	12/2023 -	10/2025	41.88	22
	Total		2,635.21 -	3,488.18	1,014.81				
	URBAN DEVELOPMENT								
	Ahmedabad Metro Rail								
255	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	11,961.49	12/2018 -	03/2024	19.97	63
	Maharastra Metro Rail Corporation Ltd.								
256	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121	12/2016	11,420.00 -	13,656.22	11,296.44	11/2021 -	03/2024	19.58	28
	Mumbai Metro Rail Corporation Ltd								
257	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086	07/2013	23,136.00 -	37,276.00	26,636.64	03/2020 -	12/2023	61.12	45
	Patna Metro Rail Corporation								
258	PATNA METRO RAIL CORPORATION LIMITED - [N28000148	02/2019	13,365.77 -	13,925.50	1,593.77	06/2024 -	09/2024	4.19	3
	Total		58,694.77 -	77,782.27	51,488.34				
	WATER RESOURCES								
	Bihar Urban Infrastructure Development Corporation Ltd								
259	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027	10/2017	254.13 -	413.29	90.91	09/2020 -	03/2024	62.63	42
	Kolkata Metropolitan Development Authority								
260	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032	05/2018	198.43 -	224.69	39.71	02/2022 -	03/2024	13.23	25
261	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034	08/2017	307.12 -	653.67	-	09/2022 -	12/2026	112.84	51
	Polavaram Project Authority								
262	POLAVARAM IRRIGATION PROJECT - [N30000002	02/2009	10,151.04 -	55,548.87	20,984.94	03/2020 -	03/2024	447.22	48
	Uttar Pradesh Jal Nigam								
263	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008	10/2017	213.62 -	261.12	124.28	03/2022 -	04/2024	22.24	25
264	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	1.31	22
	Total		11,806.12 -	57,792.35	21,253.18				

Details of Ongoing Projects having Time and Cost Overruns w.r.t Original Schedule

(November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4		5	6	7	8	9
	Grand Total		5,32,512.15	8,86,710.18	599,590.94				

Details of Projects Without Date of Commissioning

Annexure - VIII

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning (Month/Year)	
Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	CIVIL AVIATION				
	Airport Authority Of India Limited				
1	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]AAI,WEST BENGAL	01/2019	389.71 -	11/2021 -	05/2023
2	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073]AAI,ANDAMAN AND NICOBAR ISLANDS	10/2013	417.23 707.73	09/2018 05/2023	06/2023
3	CO CIVIL AVIATION REASEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD - [N04000086]AAI,TELANGANA	05/2020	353.61 -	05/2022 06/2023	06/2023
4	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA - [N04000080]AAI,WEST BENGAL	01/2016	458.00 -	03/2020 06/2022	08/2023
	Total		1,618.55 -		
	COAL				
	Neyveli Lignite Corporation				
5	HADLA LIGNITE MINE PROJECT(1.90 MTPA) - [N06000144]NLC,RAJASTHAN	03/2015	522.45 -	09/2019 -	09/2019
6	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA) - [N06000145]NLC,RAJASTHAN	03/2015	513.63 -	12/2019 -	12/2019
7	BARSINGSAR THERMAL POWER STATION EXTENSION - [N06000187]NLC,RAJASTHAN	03/2015	2,112.60 -	09/2020 -	09/2020
8	BITHNOK LIGNITE THERMAL POWER STATION - [N06000188]NLC,RAJASTHAN	03/2015	2,196.30 -	09/2020 -	09/2020
9	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW) - [N06000095]NLC,TAMIL NADU	06/2011	5,907.11 8,990.00	12/2015 02/2021	02/2021
	Northern Coal Fields Limited				
10	JAYANT EXPANSION OCP 10 TO 20 MTPA - [N06000159]NCL,MADHYA PRADESH	05/2017	1,783.09 -	03/2021 -	10/2023
	Singareni Colliers Company Limitted				
11	RCE-II OF JALAGAM VENGALRAO OPENCAST PROJECT-II - [N06000212]SCCL,TELANGANA	03/2019	473.22 -	03/2021 -	03/2023
	Total		13,508.40 -		
	FINANCE				
	Cpwd For Finance				
12	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]CPWD FOR FINANC,TAMIL NADU	12/2015	209.00 -	10/2019 10/2022	10/2022
13	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI - [N28000109]CPWD FOR FINANC,TAMIL NADU	11/2017	348.77 -	11/2021 -	11/2022

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
	National Projects Construction Corporation Limited				
14	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA - [N07000001]NPCC,DELHI	07/2018	228.50 -	04/2022 -	04/2022
	Total		786.27 -		
	MINES				
	National Aluminum Company Limited (Nalco)				
15	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017]NALCO,ODISHA	09/2019	225.79 -	03/2023 -	03/2023
	Total		225.79 -		
	POWER				
	National Thermal Power Corporation				
16	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW - [N18000142]NTPC,UTTARAKHAND	07/2012	1,527.00 -	08/2017 -	08/2017
17	KERANDARI COAL MINING PROJECT - [N18000370]NTPC,JHARKHAND	09/2015	1,553.00 -	11/2019 -	04/2023
	Power Grid Corporation Of India Limited				
18	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL,RAJASTHAN	01/2020	562.86 545.88	01/2021 -	05/2023
19	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE	11/2018	173.94 -	11/2021 -	06/2023
20	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN	03/2021	1,340.81 -	12/2022 -	07/2023
21	EASTERN REGION STRENTHENING SCHEME XVII(PART B) - [N18000244]PGCIL,MULTI STATE	02/2017	235.53 -	06/2019 -	08/2023
22	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR	05/2021	179.29 -	04/2023 -	09/2023
	Total		5,572.43 -		
	HEALTH AND FAMILY WELFARE				
	Cpwd For Health				
23	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]CPWD FOR HEALTH,TELANGANA	10/2016	209.84 244.97	03/2020 -	03/2020
24	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITIUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112]CPWD FOR HEALTH,KERALA	09/2017	150.29 -	03/2020 -	03/2020
25	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT - [N28000139]CPWD FOR HEALTH,PUDUCHERRY	03/2018	195.00 -	09/2020 10/2023	10/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
	Total		555.13 -		
	RAILWAYS				
	Dedicated Freight Corridor Corporation Of India Ltd				
26	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	03/2020
	East Central Railways				
27	KIUL - GAYA DOUBLING PROJECT - [N22000349]ECR,BIHAR	12/2015	1,200.20 1,200.20	03/2020 -	03/2023
28	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 -	03/2019 -	03/2023
29	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR	04/1997	324.73 967.29	03/2012 -	06/2023
	East Coast Railway				
30	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH	04/2015	2,499.71 -	03/2022 -	03/2022
	Eastern Railways				
31	PIRPAINTI-JASIDIH - [N22000219]ER,MULTI STATE	04/2013	915.98 -	03/2022 -	03/2022
	Kolkata Metro Rail Corporation Limited				
32	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL,WEST BENGAL	04/2010	2,397.72 -	03/2016 -	03/2016
	Metropolitan Rapid Transport Projects				
33	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP,MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	03/2014
	North East Frontier Railway				
34	AGARTALA-AKHAURA NL - [N22000195]NFR,TRIPURA	04/2012	569.63 -	03/2020 06/2022	09/2022
35	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR,MULTI STATE	04/2010	241.52 -	- -	03/2023
36	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	-
	Northern Railway				
37	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR,DELHI	04/2012	295.68 -	- -	09/2023
38	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE	04/2007	336.91 -	- -	-
	Rail Vikas Nigam Ltd.				
39	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]RVNL,TELANGANA	04/2012	632.68 -	03/2016 12/2023	-
40	BANASPANI- JAKHPURA - DOUBLING - [N22000412]RVNL,ODISHA	03/2009	942.95 -	03/2019 12/2023	-
	South Central Railway				
41	MUNEERABAD-MAHABOOBNAGAR(NL),SCR - [220100205]SCR,MULTI STATE	04/1997	1,723.00 1.00	03/2000 -	03/2000

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
42	NADIKUDE-SRI KALAHASTI - [N22000286]SCR,ANDHRA PRADESH	04/2011	2,288.70 -	03/2021 -	03/2021
43	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR,TELANGANA	04/2017	119.73 185.00	03/2022 -	03/2022
	Total		37,816.17 -		
	ROAD TRANSPORT AND HIGHWAYS				
	Ahmedabad Metro Rail				
44	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA,UTTARAKHAND	11/2012	605.84 -	08/2016 -	08/2016
	Ministry Of Road Transport And Highways (State Pwds)				
45	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH	08/2020	242.80 -	03/2021 -	03/2021
46	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006]MoRTH,TELANGANA	10/2017	186.71 -	06/2023 -	06/2023
47	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH,HIMACHAL PRADESH	02/2021	345.89 -	09/2021 -	09/2021
48	HELWAK TO KARAD - [N24001055]MoRTH,MAHARASHTRA	02/2017	416.99 -	07/2019 -	10/2023
49	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION - [N24001226]MoRTH,CHHATTISGARH	12/2014	496.02 -	03/2015 -	03/2015
50	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA	03/2015	153.21 -	01/2017 -	01/2017
51	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND	08/2016	234.88 -	12/2017 -	12/2017
52	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH,ANDHRA PRADESH	03/2015	309.01 -	09/2015 08/2017	05/2018
53	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]MoRTH,ANDHRA PRADESH	03/2018	504.19 504.00	11/2018 -	11/2018
54	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA	01/2017	244.54 -	05/2019 08/2019	08/2019
55	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT - [N24000245]MoRTH,TELANGANA	01/2014	270.00 -	03/2016 09/2019	09/2019
56	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH,TELANGANA	01/2017	196.52 -	10/2019 10/2019	10/2019
57	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND	11/2017	232.81 -	11/2019 -	11/2019

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)	
				Original / Revised	Anticipated
1	2	3	4	5	6
58	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND	11/2017	283.51 -	11/2019 -	11/2019
59	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND	11/2017	266.52 -	11/2019 -	11/2019
60	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	237.80 -	11/2019 -	11/2019
61	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH,UTTARAKHAND	12/2017	257.34 -	12/2019 -	12/2019
62	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND	12/2017	200.34 -	12/2019 -	12/2019
63	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND	12/2017	248.22 -	12/2019 -	12/2019
64	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA	01/2017	283.00 -	12/2019 12/2019	12/2019
65	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA	01/2018	230.03 -	12/2019 11/2020	11/2020
66	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]MoRTH,ANDHRA PRADESH	10/2015	333.21 -	12/2015 12/2019	01/2021
67	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA	02/2018	206.13 -	06/2020 01/2021	01/2021
68	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH	08/2020	272.98 -	04/2021 -	04/2021
69	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH,HIMACHAL PRADESH	08/2020	349.20 -	04/2021 -	04/2021
70	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES - [N24000301]MoRTH,ANDHRA PRADESH	03/2015	271.45 -	10/2015 05/2021	05/2021
71	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA	01/2017	605.08 -	10/2019 10/2019	06/2021
72	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA	01/2017	300.00 -	05/2019 07/2021	07/2021
73	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P - [N24000963]MoRTH,ANDHRA PRADESH	01/2018	418.03 386.99	08/2018 12/2021	12/2021
74	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU - [N24000929]MoRTH,ANDHRA PRADESH	09/2016	372.68 -	02/2017 01/2022	02/2022

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)	
				Original / Revised	Anticipated
1	2	3	4	5	6
75	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH,KARNATAKA	01/2018	159.70 -	07/2018 03/2022	03/2022
76	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA	09/2017	191.60 -	10/2018 04/2022	04/2022
77	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH,KARNATAKA	12/2017	297.30 -	01/2019 04/2022	04/2022
78	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 - [N24000934]MoRTH,ANDHRA PRADESH	03/2018	228.32 -	08/2018 05/2022	05/2022
79	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA	01/2017	291.49 -	08/2017 06/2022	06/2022
80	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD - [N24000932]MoRTH,ANDHRA PRADESH	01/2017	319.28 -	08/2017 07/2022	07/2022
81	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA	10/2016	396.96 -	03/2017 07/2022	07/2022
82	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA	03/2018	223.46 -	12/2019 -	08/2022
83	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA	03/2018	325.86 -	10/2018 -	08/2022
84	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG - [N24000937]MoRTH,ANDHRA PRADESH	03/2018	289.67 285.29	08/2018 10/2022	10/2022
85	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 - [N24000965]MoRTH,ANDHRA PRADESH	01/2016	386.09 288.76	05/2016 10/2022	10/2022
86	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967]MoRTH,ANDHRA PRADESH	03/2016	444.84 459.37	09/2016 10/2022	10/2022
87	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968]MoRTH,ANDHRA PRADESH	11/2016	376.25 414.44	08/2017 10/2022	10/2022
88	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 - [N24000931]MoRTH,ANDHRA PRADESH	11/2016	290.15 -	05/2017 11/2022	11/2022
89	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V - [N24000933]MoRTH,ANDHRA PRADESH	02/2017	429.43 -	11/2017 11/2022	11/2022
90	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966]MoRTH,ANDHRA PRADESH	01/2016	348.95 355.69	08/2016 11/2022	11/2022
91	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION - [N24001384]MoRTH,ANDHRA PRADESH	03/2020	207.79 -	03/2021 11/2022	11/2022

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)	
				Original / Revised	Anticipated
1	2	3	4	5	6
92	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR - [N24001385]MoRTH,ANDHRA PRADESH	06/2020	221.40 -	05/2021 11/2022	12/2022
93	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180]MoRTH,NAGALAND	03/2019	237.51 -	12/2022 01/2023	01/2023
94	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940]MoRTH,ANDHRA PRADESH	03/2016	995.09 995.00	05/2016 02/2023	02/2023
95	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970]MoRTH,ANDHRA PRADESH	01/2017	576.48 686.13	01/2018 02/2023	02/2023
96	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH,TELANGANA	02/2018	294.13 -	11/2019 03/2022	02/2023
97	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND	03/2017	217.35 -	11/2020 02/2023	02/2023
98	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND	06/2017	282.08 -	06/2019 03/2023	03/2023
99	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND	02/2018	418.88 -	02/2020 03/2023	03/2023
100	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH,PUNJAB	03/2018	293.64 326.84	08/2020 -	03/2023
101	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH	11/2015	628.45 -	01/2020 06/2021	04/2023
102	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND	02/2018	293.68 -	- 04/2023	04/2023
103	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH	03/2018	162.56 -	03/2018 10/2021	04/2023
104	UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS - [N24000881]MoRTH,MADHYA PRADESH	11/2017	184.62 -	02/2018 09/2021	04/2023
105	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	03/2019 04/2023	04/2023
106	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA	03/2018	322.81 -	09/2020 06/2022	04/2023
107	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 - [N24000969]MoRTH,ANDHRA PRADESH	01/2017	263.45 263.45	09/2017 05/2023	05/2023
108	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]MoRTH,KARNATAKA	01/2017	166.67 -	09/2017 05/2023	05/2023
109	WIDENING TO 2-LANE WIH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA	01/2017	264.34 -	09/2017 06/2023	05/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
110	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964]MoRTH,ANDHRA PRADESH	08/2016	350.61 411.18	01/2017 06/2023	06/2023
111	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	02/2019 06/2022	06/2023
112	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA	01/2019	193.19 249.72	- 01/2023	06/2023
113	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA	02/2017	380.76 372.87	09/2017 01/2023	06/2023
114	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA	03/2018	192.67 -	07/2019 06/2022	07/2023
115	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4 - [N24001197]MoRTH,GUJARAT	03/2018	351.00 270.00	06/2021 07/2023	07/2023
116	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS - [N24000891]MoRTH,MADHYA PRADESH	03/2018	233.04 -	03/2018 10/2021	08/2023
117	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	05/2020 12/2022	08/2023
118	RALEGAON TO RAMTIRTH - [N24001046]MoRTH,MAHARASHTRA	01/2017	210.81 -	07/2019 -	08/2023
119	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	07/2019 -	08/2023
120	PARLI PIMPLA DAHIGUDA - [N24001138]MoRTH,MAHARASHTRA	02/2017	205.72 206.00	06/2019 -	08/2023
121	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA	02/2017	294.28 296.53	08/2017 03/2022	08/2023
122	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	07/2018 08/2021	09/2023
123	PALPHATA TO PHULAMBARI - [N24001060]MoRTH,MAHARASHTRA	03/2018	227.19 227.00	12/2019 -	09/2023
124	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA	11/2016	314.90 -	03/2017 07/2023	09/2023
125	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247]MoRTH,TELANGANA	10/2014	295.47 -	02/2017 12/2022	10/2023
126	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH. - [N24000886]MoRTH,MADHYA PRADESH	01/2017	205.05 -	03/2017 12/2021	10/2023
127	WAKAN PALI KHOPOLI - [N24001026]MoRTH,MAHARASHTRA	01/2017	376.19 -	05/2019 -	10/2023
128	KARAD PATAN CHIPLUN GUHAGAR - [N24001057]MoRTH,MAHARASHTRA	02/2017	407.19 407.00	06/2019 -	10/2023
129	PARBHANI TO GANGKHED - [N24001065]MoRTH,MAHARASHTRA	03/2018	238.19 238.00	12/2019 -	10/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
130	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA	03/2018	256.15 -	12/2019 -	10/2023
131	SILLOD TO FARDAPUR - [N24001125]MoRTH,MAHARASHTRA	02/2017	337.46 432.98	06/2019 -	10/2023
132	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K - [N24000257]MoRTH,GOA	03/2015	298.33 354.43	- -	-
133	CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD - [N24000258]MoRTH,GOA	03/2015	184.05 -	- -	-
134	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A - [N24000378]MoRTH,MADHYA PRADESH	06/2015	390.51 -	- -	-
135	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER - [N24000514]MoRTH,GOA	12/2015	773.98 -	- -	-
136	ANJANGAON TO MAH/MP BORDER - [N24001007]MoRTH,MADHYA PRADESH	01/2017	359.00 359.00	06/2019 -	-
137	BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	-
138	NAGAJ TO VAIJAPUR - [N24001023]MoRTH,MAHARASHTRA	01/2017	376.72 377.00	06/2019 -	-
139	WADIGODRI TO DHANGRIPIMPRI - [N24001063]MoRTH,MAHARASHTRA	03/2018	194.23 194.00	02/2020 -	-
140	DHANGIPIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK - [N24001064]MoRTH,MAHARASHTRA	03/2018	217.14 217.00	02/2020 -	-
141	KHAMGAON TO DEULGAON SAKARSHA - [N24001074]MoRTH,MAHARASHTRA	03/2018	249.29 -	12/2019 -	-
142	JALGAON TO NANDURA - [N24001088]MoRTH,MAHARASHTRA	03/2018	177.84 177.00	12/2019 -	-
143	MALEWADA TO CHIMUR - [N24001104]MoRTH,MAHARASHTRA	10/2016	322.55 -	06/2019 -	-
144	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216]MoRTH,JHARKHAND	12/2016	196.00 -	09/2021 -	-
145	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH,CHHATTISGARH	12/2020	222.86 -	08/2023 05/2024	-
146	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU - [N24001919]MoRTH,CHHATTISGARH	12/2020	193.16 -	09/2023 06/2024	-
147	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND	03/2018	460.73 -	- -	-
	National Highways And Infrastructure Development Corporation Ltd.				
148	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	257.34 -	11/2019 -	11/2019

MoSPI OCMS

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)	
				Original / Revised	Anticipated
1	2	3	4	5	6
149	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (- [N24000744]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2015	262.97 -	01/2022 -	01/2022
150	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275]NHIDCL,MANIPUR	08/2020	268.98 -	04/2022 -	04/2022
151	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276]NHIDCL,MANIPUR	08/2020	228.97 -	04/2022 -	04/2022
152	CHANGTONGYA TO LONGLENG ROAD PKG-2 - [N24001389]NHIDCL,NAGALAND	03/2020	206.53 -	06/2022 09/2022	09/2022
153	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688]NHIDCL,NAGALAND	03/2016	429.52 562.98	08/2022 08/2022	01/2023
154	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO - [N24000757]NHIDCL,NAGALAND	03/2018	315.03 -	12/2021 03/2023	03/2023
155	IMPROVEMENT/WIDENING TO 2 LANING OF STRETCH FROM KHONGSANG TO TAMENGLONG OF NH-137 - [N24001268]NHIDCL,MANIPUR	03/2019	471.00 -	07/2022 -	03/2023
156	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) - [N24001285]NHIDCL,NAGALAND	03/2020	330.78 -	12/2021 03/2023	03/2023
157	MARIAM - PEREN (PKG 2A) - [N24001398]NHIDCL,MANIPUR	07/2021	204.58 -	03/2023 -	03/2023
158	PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND	02/2021	207.33 -	03/2023 -	03/2023
159	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO - [N24000758]NHIDCL,NAGALAND	03/2018	240.64 255.58	12/2021 03/2023	04/2023
160	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342]NHIDCL,JAMMU AND KASHMIR	03/2021	260.40 -	12/2022 -	04/2023
161	TWO-LANING OF HAYULIANG– HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI - [N24000979]NHIDCL,ARUNACHAL PRADESH	01/2017	256.66 -	05/2023 05/2023	05/2023
162	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 - [N24001333]NHIDCL,ASSAM	09/2019	761.54 820.56	05/2023 -	05/2023
163	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) - [N24001286]NHIDCL,NAGALAND	03/2020	278.95 -	06/2022 10/2022	06/2023
164	PEREN-DIMAPUR SECTION PKG-2 - [N24001406]NHIDCL,NAGALAND	07/2021	258.52 -	03/2023 02/2023	06/2023
165	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI - [N24000685]NHIDCL,ARUNACHAL PRADESH	02/2017	167.28 229.70	04/2022 07/2023	07/2023
166	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) - [N24001392]NHIDCL,ARUNACHAL PRADESH	08/2020	199.03 -	04/2022 07/2023	07/2023
167	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583]NHIDCL,ASSAM	01/2016	252.00 330.30	12/2021 12/2019	08/2023
168	2-LANING FROM MANU-SIMLUNG (PKG I) - [N24001247]NHIDCL,TRIPURA	03/2020	247.76 251.89	01/2022 10/2022	08/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)	
				Original / Revised	Anticipated
1	2	3	4	5	6
169	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE - [N24001265]NHIDCL,TRIPURA	03/2020	154.51 -	07/2022 08/2023	08/2023
170	DOGINALA - GAU - [N24001320]NHIDCL,ARUNACHAL PRADESH	12/2020	242.30 -	09/2022 -	08/2023
171	KARGIL-ZANSKR PACKAGE-8 - [N24001348]NHIDCL,LADAKH	03/2021	398.37 -	01/2023 08/2023	08/2023
172	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. - [N24000944]NHIDCL,ARUNACHAL PRADESH	12/2016	200.44 200.44	01/2020 01/2023	09/2023
173	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) - [N24001280]NHIDCL,NAGALAND	03/2020	320.97 -	06/2022 03/2023	09/2023
174	DEMBUEN - BRUNI - [N24001321]NHIDCL,ARUNACHAL PRADESH	12/2020	606.63 606.63	03/2023 03/2024	09/2023
175	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]NHIDCL,SIKKIM	08/2020	230.45 244.91	04/2023 09/2023	09/2023
176	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO - [N24000764]NHIDCL,NAGALAND	03/2018	272.89 -	10/2022 10/2022	10/2023
177	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267]NHIDCL,TRIPURA	03/2020	178.43 -	07/2022 08/2023	10/2023
178	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277]NHIDCL,MIZORAM	09/2020	275.02 -	10/2022 07/2023	10/2023
179	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) - [N24001283]NHIDCL,MIZORAM	03/2020	281.78 253.41	07/2022 07/2023	10/2023
180	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]NHIDCL,TRIPURA	11/2020	159.13 171.50	06/2022 06/2023	10/2023
181	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 - [N24001318]NHIDCL,TRIPURA	09/2020	173.17 -	04/2022 10/2022	10/2023
182	KARGIL-ZANSKR PACKAGE-3 - [N24001345]NHIDCL,LADAKH	08/2020	381.01 -	01/2023 10/2023	10/2023
183	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL,SIKKIM	03/2017	165.56 -	06/2022 -	-
184	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313]NHIDCL,MEGHALAYA	11/2020	351.12 -	12/2023 10/2025	-
185	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314]NHIDCL,MEGHALAYA	11/2020	525.68 -	12/2023 -	-
186	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334]NHIDCL,MEGHALAYA	11/2020	445.51 -	12/2023 -	-
187	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335]NHIDCL,MEGHALAYA	11/2020	284.21 -	12/2023 -	-

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)	
				Original / Revised	Anticipated
1	2	3	4	5	6
	National Highways Authority Of India				
188	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI,BIHAR	09/2020	897.45 -	04/2023 -	04/2023
189	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI,HARYANA	03/2018	1,484.30 -	12/2020 08/2023	05/2023
190	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI,RAJASTHAN	11/2019	1,640.10 -	05/2023 02/2024	05/2023
191	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) - [N24001780]NHAI,HARYANA	01/2018	2,228.00 -	11/2020 08/2023	05/2023
192	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA - [N24001807]NHAI,MAHARASHTRA	02/2018	1,061.29 1,061.29	10/2021 05/2023	05/2023
193	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI,BIHAR	03/2018	496.20 496.38	11/2021 06/2024	06/2023
194	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378]NHAI,MAHARASHTRA	02/2019	362.46 372.46	01/2022 06/2023	06/2023
195	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487]NHAI,MAHARASHTRA	10/2020	169.83 -	10/2022 06/2023	06/2023
196	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI,ASSAM	07/2017	442.23 -	04/2020 -	06/2023
197	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI,RAJASTHAN	11/2019	952.57 -	01/2023 12/2023	06/2023
198	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI,RAJASTHAN	11/2019	1,658.06 -	12/2022 12/2023	06/2023
199	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH	09/2019	194.40 -	09/2022 -	06/2023
200	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA	01/2021	1,167.52 1,157.00	01/2023 12/2023	06/2023
201	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-)0.650 TO KM. 132.955 OF NH-552G - [N24001760]NHAI,MADHYA PRADESH	10/2020	506.56 498.47	06/2023 11/2023	06/2023
202	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]NHAI,KARNATAKA	05/2014	1,655.01 2,639.00	08/2016 06/2023	07/2023
203	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI - [N24000629]NHAI,MAHARASHTRA	11/2016	400.25 -	03/2019 07/2023	07/2023
204	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI,RAJASTHAN	10/2019	662.08 -	07/2023 01/2024	07/2023
205	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN	11/2019	1,272.97 -	10/2022 03/2024	07/2023
206	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN	11/2019	1,119.35 -	05/2023 03/2024	07/2023

MoSPI OCMS

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year)	
				Original / Revised	Anticipated
1	2	3	4	5	6
207	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463]NHAI,WEST BENGAL	12/2015	1,083.00 1,414.01	06/2018 12/2023	08/2023
208	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI,RAJASTHAN	02/2018	741.86 649.00	04/2021 12/2023	08/2023
209	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377]NHAI,MAHARASHTRA	02/2019	731.89 731.99	01/2022 05/2023	08/2023
210	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379]NHAI,MAHARASHTRA	02/2019	594.75 594.75	01/2022 05/2023	08/2023
211	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI,RAJASTHAN	10/2019	846.59 -	08/2023 01/2024	08/2023
212	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI,RAJASTHAN	11/2019	1,425.02 -	03/2023 02/2024	08/2023
213	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI,TAMIL NADU	02/2019	1,291.37 -	08/2023 -	08/2023
214	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI,TAMIL NADU	07/2022	186.50 -	08/2023 -	08/2023
215	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755]NHAI,UTTAR PRADESH	10/2019	1,936.68 -	03/2023 -	08/2023
216	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI,RAJASTHAN	04/2017	894.00 -	04/2020 12/2023	09/2023
217	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI,MAHARASHTRA	09/2021	531.86 532.41	09/2023 09/2023	09/2023
218	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI,PUNJAB	12/2020	524.88 -	09/2023 -	09/2023
219	AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683]NHAI,KARNATAKA	09/2021	912.37 -	04/2023 03/2024	09/2023
220	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG II) [KURANKHED TO SHELAD FROM KM. 220.00 TO KM. 270.00] - [N24001801]NHAI,MAHARASHTRA	11/2019	633.70 -	02/2023 -	09/2023
221	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI - [N24001803]NHAI,MAHARASHTRA	12/2019	1,393.95 1,393.95	11/2022 09/2023	09/2023
222	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523]NHAI,UTTAR PRADESH	03/2021	836.24 -	10/2023 10/2023	10/2023
223	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524]NHAI,UTTAR PRADESH	03/2021	990.28 -	10/2023 10/2023	10/2023
224	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]NHAI,RAJASTHAN	02/2019	755.16 -	10/2023 12/2023	10/2023
225	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561]NHAI,RAJASTHAN	10/2019	839.63 -	10/2023 01/2024	10/2023
226	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]NHAI,RAJASTHAN	02/2019	738.90 -	10/2023 12/2023	10/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
227	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]NHAI,JHARKHAND	09/2020	748.99 -	10/2023 -	10/2023
228	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI,TAMIL NADU	02/2019	166.90 -	03/2021 -	10/2023
229	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH	01/2021	428.04 -	10/2023 -	10/2023
230	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620]NHAI,JAMMU AND KASHMIR	09/2021	442.14 -	10/2023 10/2023	10/2023
231	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI,PUNJAB	12/2020	366.85 366.85	06/2023 10/2023	10/2023
232	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]NHAI,UTTAR PRADESH	09/2021	300.79 -	10/2023 -	10/2023
233	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740]NHAI,UTTAR PRADESH	10/2019	2,325.28 -	09/2023 -	10/2023
234	DEVELOPMENT OF 6L UER II [PACKAGE - III] (NANGLOI - NAJAFGARH ROAD TILL SECTOR 24 DWARKA) FROM KM. 2 - [N24001776]NHAI,DELHI	07/2020	1,069.27 -	10/2023 -	10/2023
235	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777]NHAI,DELHI	07/2020	2,171.80 -	10/2023 -	10/2023
236	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778]NHAI,DELHI	07/2020	801.46 -	10/2023 -	10/2023
237	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG I) [AMRAVATI TO KURANKHED FROM KM. 166.00 TO KM. 220.00] - [N24001800]NHAI,MAHARASHTRA	11/2019	713.07 -	07/2023 -	10/2023
238	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825]NHAI,DELHI	07/2020	1,894.96 -	10/2023 -	10/2023
	Total		91,438.22 -		
	TELECOMMUNICATIONS				
	Department Of Telecommunication				
239	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 -	07/2015 12/2022	09/2023
	Total		13,334.00 -		
	URBAN DEVELOPMENT				
	Chennai Metro Rail Ltd				
240	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]CMRL,TAMIL NADU	02/2009	14,600.00 -	12/2015 -	12/2015
241	CHENNAI METRO RAIL LTD (PHASE 1 EXT) - [N28000097]CMRL,TAMIL NADU	06/2016	3,770.00 -	03/2018 02/2021	02/2021
	Delhi Metro Rail Corporation				

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
242	DELHI MRTS PHASE-III - [N28000056]DMRC,DELHI	09/2011	38,585.00 -	03/2016 08/2021	08/2021
243	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND - [N28000136]DMRC,DELHI	05/2017	565.00 -	12/2020 11/2022	11/2022
	Kochi Metro Rail Corporation Ltd				
244	KOCHI METRO RAIL PROJECT - [N28000081]KMRCL,KERALA	07/2012	5,181.79 -	07/2017 09/2020	09/2020
	Total		62,701.79 -		
	WATER RESOURCES				
	Bihar Urban Infrastructure Development Corporation Ltd				
245	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR	12/2014	225.77 -	03/2020 -	06/2020
246	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR	05/2017	191.62 -	11/2020 05/2017	11/2020
247	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR	04/2015	268.63 -	01/2021 -	01/2021
248	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR	05/2017	356.37 364.00	04/2021 05/2017	04/2021
249	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR	03/2017	277.42 253.98	05/2021 03/2017	05/2021
250	I AND D AND STP AT CHAPPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	12/2020 -	08/2023
251	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	08/2021 03/2018	08/2023
	Delhi Jal Board				
252	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI	05/2017	344.81 -	05/2020 -	05/2020
253	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	01/2021 -	03/2022
254	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI	03/2017	665.78 -	12/2022 -	09/2023
255	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI	05/2016	211.79 223.70	12/2021 -	09/2023
256	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI	05/2016	239.11 314.71	02/2022 09/2023	09/2023
	Kolkata Metropolitan Development Authority				
257	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA,WEST BENGAL	12/2014	272.32 341.68	04/2020 -	04/2020
258	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA,WEST BENGAL	02/2014	274.76 332.56	12/2019 01/2023	06/2022
259	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA,WEST BENGAL	10/2017	164.93 -	12/2021 02/2021	03/2023
260	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA,WEST BENGAL	08/2017	185.22 -	12/2021 02/2021	08/2023

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
	Uttar Pradesh Jal Nigam				
261	MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam,UTTAR PRADESH	12/2017	460.45 -	12/2020 06/2018	12/2020
262	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UPJalNigam,UTTAR PRADESH	05/2017	767.59 -	09/2021 -	09/2021
263	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam,UTTAR PRADESH	01/2019	206.05 -	10/2021 -	03/2023
264	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UPJalNigam,UTTAR PRADESH	01/2019	231.79 234.03	12/2021 01/2020	06/2023
265	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam,UTTAR PRADESH	03/2018	967.23 708.70	09/2021 -	09/2023
	Uttarakhand Pey Jal Nigam				
266	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam,UTTARAKHAND	03/2017	158.00 -	11/2019 -	02/2022
	Total		7,526.05 -		
	DEFENCE PRODUCTION				
	Cpwd For Defence				
267	RESIDENTIAL QUATERS FOR HAL,BANGLORE - [N28000103]CPWD FOR DEFENC,KARNATAKA	12/2016	246.31 200.00	02/2020 03/2023	03/2023
	Total		246.31 -		
	DEPARTMENT OF HIGHER EDUCATION				
	Cpwd Of Higher Education				
268	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA - [N28000075]CPWD EDUCATION,KERALA	01/2010	165.23 -	10/2012 -	10/2012
269	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067]CPWD EDUCATION,JHARKHAND	09/2012	171.86 -	03/2016 -	03/2016
270	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005]CPWD EDUCATION,ANDHRA PRADESH	02/2019	655.34 -	06/2020 -	06/2020
271	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH	03/2020	808.62 -	07/2022 -	07/2022
272	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006]CPWD EDUCATION,KARNATAKA	07/2019	851.00 851.00	03/2022 10/2022	03/2023
	Total		2,652.05 -		
	HOME AFFAIRS				
	Cpwd For Mha				

Details of Projects Without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/Year)	Original / Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Anticipated
1	2	3	4	5	6
273	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAULI - [N45000003]CPWD FOR MHA,UTTAR PRADESH	05/2019	199.31 -	01/2022 03/2023	03/2023
	Total		199.31 -		
	DPIIT				
	Iicc For Dpiit				
274	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	12/2019 -	-
	Total		4,773.00 -		
	DONER				
	Hscl For Doner				
275	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR - [N12000103]HSCL FOR DONER,MEGHALAYA	04/2014	151.33 -	09/2017 -	09/2017
	Total		151.33 -		
	RENEWABLE ENERGY				
	Cpwd For Renewable Energy				
276	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY,DELHI	10/2017	271.90 366.12	11/2019 04/2022	04/2022
	Total		271.90 -		
	Grand Total		2,43,376.70		

MoSPI OCMS

Details of Projects Without Original Date of Commissioning

Annexure - IX

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	RAILWAYS								
	East Central Railways								
1	KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND	04/2002	459.91 1,625.87	1,625.87	1,451.74	- -	03/2024	-	0/0
2	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 1,470.50	1,700.00	2,182.96	- -	03/2024	-	0/0
3	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 1,483.14	1,510.00	2,264.24	- -	03/2024	-	0/0
4	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR	04/2003	528.65 2,066.78	2,066.78	1,916.34	- -	12/2024	-	0/0
5	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 735.20	735.20	535.81	- -	12/2024	-	0/0
6	SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR	05/2015	380.00 519.33	519.33	427.56	- -	12/2024	-	0/0
7	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR	04/1997	162.87 614.45	614.45	419.94	- -	03/2025	-	0/0
8	ARARIA-SUPAUL (NL) - [N22000177]ECR,BIHAR	04/2008	1,605.17 1,605.17	1,605.17	1,097.92	- -	12/2025	-	0/0
	Eastern Railways								
9	MONIGRAM- NIMTITA - [N22000301]ER,MULTI STATE	04/2012	250.93 -	259.23	576.26	- -	12/2023	-	0/0
	North Central Railway								
10	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE	04/2010	2,030.50 -	746.83	22.07	- 05/2025	12/2027	31(R3)	0/0
	North Eastern Railway								
11	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	714.96	517.17	- -	05/2025	-	0/0
	South Western Railway								
12	RAYADURGA-TUMKUR NL - [N22000279]SWR,MULTI STATE	04/2007	2,062.30 2,404.03	2,404.03	1,174.42	- -	02/2026	-	2/2
13	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	1,801.01	173.26	- -	03/2026	-	0/0
	Southern Railway								
14	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 1,010.00	1,416.49	.93	- -	03/2025	-	0/0
15	TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU	09/2006	582.83 -	3,620.28	764.37	- 12/2025	12/2025	0(R3)	0/0
16	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA	02/2015	1,431.90 1,431.90	3,785.45	2,784.51	- 03/2025	03/2026	12(R3)	0/0

Details of Projects Without Original Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	Western Railway								
17	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	311.36	-	- -	03/2024	-	0/0
18	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]WR,MAHARASHTRA	03/2012	217.38 -	393.62	142.48	- -	03/2024	-	0/0
19	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]WR,GUJARAT	03/2012	248.26 -	528.49	116.25	- -	03/2024	-	0/0
20	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT	04/2011	844.10 844.10	844.10	490.68	- 10/2015	10/2025	120(R3)	0/0
	Total		15,500.72 -	27,202.65	17,058.91				2/2
	ROAD TRANSPORT AND HIGHWAYS								
	Ministry Of Road Transport And Highways (State Pwds)								
21	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA	01/2015	225.81 -	225.81	167.96	- -	12/2023	-	0/0
22	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	936.40	708.69	- -	12/2023	-	0/0
23	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95 -	819.95	709.30	- -	12/2023	-	0/0
24	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]MoRTH,BIHAR	01/1991	319.68 404.10	503.28	423.18	- 12/2023	12/2023	0(R3)	0/0
25	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA	03/2016	1,142.62 1,907.03	1,142.62	1,056.08	- -	12/2023	-	0/0
26	JINTUR TO PARBHANI - [N24001039]MoRTH,MAHARASHTRA	01/2017	356.66 -	356.66	209.48	- -	12/2023	-	4/4
27	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]MoRTH,BIHAR	01/1991	675.00 780.77	780.77	498.93	- 03/2024	03/2024	0(R3)	0/0
28	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA	03/2016	1,101.58 -	1,101.58	608.53	- -	03/2024	-	0/0

Details of Projects Without Original Date of Commissioning

Costing Rs. 150 Crore and above									(November 2023)
						Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure (Rs. crore)	Original / Revised	Antici Pated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
29	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH,BIHAR	09/2018	1,478.40 -	1,478.40	692.50	- -	06/2024	-	0/0
30	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA	01/2017	388.44 -	388.44	240.05	- -	06/2024	-	0/0
31	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH,BIHAR	02/2019	2,926.42 -	2,926.42	810.82	- 09/2024	-	-	0/0
	Total		10,370.96 -	10,660.33	6,125.52				4/4
	URBAN DEVELOPMENT								
	National Building Construcion Corporation Ltd								
32	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR - [N28000105]NBCC,DELHI	07/2016	2,694.00 -	2,694.00	1,891.61	- -	11/2023	-	2/9
	Total		2,694.00 -	2,694.00	1,891.61				2/9
	Grand Total		28,565.68	40,556.98	25,076.04				8/15

Details of Projects Without Milestones w.r.t. Original Schedule

Annexure - X

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
	CIVIL AVIATION					
	Airport Authority Of India Limited					
1	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI	11/2016	303.80 351.21	04/2020 -	12/2023	0/0
	COAL					
	Bharat Coking Coal Limited					
2	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL,WEST BENGAL	12/2015	304.13 341.22	03/2017 -	03/2024	0/0
3	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND	10/2015	243.00 -	04/2018 -	09/2024	0/0
	Central Coal Fields Limited					
4	EPR PUNDI OCP - [N06000242]CCL,JHARKHAND	11/2020	713.35 -	03/2024 -	03/2024	0/0
5	SIRKA OCP - [N06000239]CCL,JHARKHAND	05/2020	222.82 -	03/2025 -	03/2025	0/0
6	EPR TAPIN SOUTH OCP - [N06000241]CCL,JHARKHAND	11/2020	230.41 -	03/2025 -	03/2025	0/0
7	EPR ROHINI KARKATA OCP - [N06000243]CCL,JHARKHAND	01/2021	1,020.42 -	03/2025 -	03/2025	0/0
8	UCE OF EPR OF NORTH URIMARI OCP - [N06000218]CCL,JHARKHAND	07/2021	778.80 -	03/2026 -	03/2026	0/0
9	EXPANSION OF KARO OCP - [N06000246]CCL,JHARKHAND	01/2022	908.47 -	03/2026 -	03/2026	0/0
10	EXPANSION OF ASHOK OCP - [N06000247]CCL,JHARKHAND	05/2021	2,898.28 -	03/2026 -	03/2026	0/0
11	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216]CCL,JHARKHAND	08/2020	7,254.37 -	03/2028 -	03/2028	0/0
12	EXPANSION PROJECT AMRAPALI OCP - [N06000217]CCL,JHARKHAND	08/2020	5,136.15 -	03/2028 -	03/2028	0/0
13	JHARKHAND LAIYO OCP - [N06000240]CCL,JHARKHAND	08/2020	764.57 -	03/2031 -	03/2031	0/0
14	KOTRE BASANTPUR PACHMO OCP - [N06000237]CCL,JHARKHAND	08/2020	861.06 625.40	03/2032 -	03/2032	0/0
15	CHANDRAGUPT OCP - [N06000238]CCL,JHARKHAND	08/2020	973.50 -	03/2032 -	03/2032	0/0
16	EXPANSION OF KONAR OCP - [N06000245]CCL,JHARKHAND	01/2022	799.34 -	03/2032 -	03/2032	0/0
	Eastern Coal Fields Limited					
17	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191]ECL,WEST BENGAL	04/2020	483.65 -	03/2025 -	03/2025	0/0
18	MOHANPUR EXPANSION OC PHASE II - [N06000236]ECL,WEST BENGAL	11/2020	888.99 -	03/2025 -	03/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
19	BONJEMEHARI EXPANSION OCP - [N06000244]ECL,WEST BENGAL	08/2021	570.12 -	03/2025 -	03/2025	0/0
20	SONEPUR BAZARI EXPANSION OC - [N06000220]ECL,WEST BENGAL	07/2021	5,365.88 5,366.00	03/2029 -	03/2029	0/0
21	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223]ECL,WEST BENGAL	04/2020	1,210.12 -	03/2029 -	03/2029	0/0
	Mahanadi Coal Fields Limited					
22	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL,ODISHA	06/2014	348.16 -	03/2018 -	03/2026	0/0
23	GOPALJI-KANIHA OCP - [N06000229]MCL,ODISHA	08/2020	8,416.19 -	03/2028 -	03/2028	0/0
24	BALARAM EXPANSION OCP - [N06000230]MCL,ODISHA	08/2020	3,504.21 -	03/2029 -	03/2029	0/0
25	SUBHADRA OCP - [N06000249]MCL,ODISHA	05/2021	1,693.81 -	03/2027 03/2029	03/2029	0/0
26	RPR OF HINGULA -II EXPANSION PH-III - [N06000261]MCL,ODISHA	12/2022	2,264.68 -	03/2029 -	03/2029	0/0
27	BHUBANESWARI EXPANSION OCP - [N06000227]MCL,ODISHA	08/2020	3,145.45 -	03/2031 -	03/2031	0/0
	Neyveli Lignite Corporation					
28	HADLA LIGNITE MINE PROJECT(1.90 MTPA) - [N06000144]NLC,RAJASTHAN	03/2015	522.45 -	09/2019 -	09/2019	0/0
29	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA) - [N06000145]NLC,RAJASTHAN	03/2015	513.63 -	12/2019 -	12/2019	0/0
30	BARSINGSAR THERMAL POWER STATION EXTENSION - [N06000187]NLC,RAJASTHAN	03/2015	2,112.60 -	09/2020 -	09/2020	0/0
31	BITHNOK LIGNITE THERMAL POWER STATION - [N06000188]NLC,RAJASTHAN	03/2015	2,196.30 -	09/2020 -	09/2020	0/0
	South-Eastern Coal Fields Limited					
32	JAMPALI OCP RCE - [N06000198]SECL,CHHATTISGARH	05/2020	278.64 -	03/2024 -	03/2024	0/0
33	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL,CHHATTISGARH	07/2016	459.49 -	03/2020 -	03/2024	0/0
34	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207]SECL,MADHYA PRADESH	03/2021	496.28 -	03/2028 -	03/2028	0/0
	Western Coal Fields Limited					
35	KOLGAON EXPANSION (DEEP) OC - [N06000267]WCL,MAHARASHTRA	01/2023	206.19 -	03/2027 -	03/2027	0/0
36	SHARDA UG - [N06000266]WCL,MADHYA PRADESH	07/2022	200.16 -	03/2028 -	03/2028	0/0
37	URDHAN OC - [N06000265]WCL,MADHYA PRADESH	07/2022	228.42 -	03/2031 -	03/2031	0/0
	MINES					
	National Aluminum Company Limited (Nalco)					
38	POTTANGI BAUXITE MINES - [N10000016]NALCO,ODISHA	05/2018	1,437.00 1,381.00	12/2024 03/2025	05/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
	STEEL					
	National Mineral Development Corporation (Nmdc)					
39	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX - [N12000130]NMDC,CHHATTISGARH	07/2021	282.44 -	11/2024 -	11/2024	0/0
	Steel Authority Of India Limited (Sail)					
40	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129]SAIL,JHARKHAND	09/2023	513.82 -	07/2025 -	07/2025	0/0
41	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123]SAIL,CHHATTISGARH	11/2020	542.24 769.34	12/2023 -	10/2025	0/0
	PETROLEUM					
	Bharat Petroleum Corporation Limited					
42	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA	05/2022	423.39 -	03/2024 -	09/2024	0/0
43	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500]BPCL,JAMMU AND KASHMIR	04/2021	676.89 -	03/2025 -	03/2025	0/0
44	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL,MAHARASHTRA	04/2021	1,164.69 -	06/2024 -	04/2025	0/0
45	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK - [N16000473]BPCL,HARYANA	04/2018	261.48 -	06/2025 -	06/2025	0/0
46	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507]BPCL,MAHARASHTRA	03/2023	405.00 -	07/2025 -	07/2025	0/0
47	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234]BPCL,TAMIL NADU	11/2012	678.00 1,732.00	02/2017 10/2025	10/2025	0/0
48	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL,ANDHRA PRADESH	09/2019	1,932.00 -	03/2025 -	10/2025	0/0
49	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508]BPCL,KERALA	03/2023	621.87 -	03/2026 -	03/2026	0/0
50	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG - [N16000461]BPCL,KARNATAKA	04/2019	897.62 -	09/2028 -	09/2028	0/0
51	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH - [N16000466]BPCL,UTTAR PRADESH	04/2019	432.06 -	09/2028 -	09/2028	0/0
52	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL - [N16000472]BPCL,MADHYA PRADESH	04/2019	332.38 -	09/2028 -	09/2028	0/0
53	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA - [N16000460]BPCL,MAHARASHTRA	04/2019	2,337.98 -	11/2028 -	11/2028	0/0
54	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI - [N16000468]BPCL,MADHYA PRADESH	12/2019	350.35 -	03/2029 -	03/2029	0/0
55	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU - [N16000474]BPCL,JHARKHAND	12/2019	230.25 -	03/2029 -	03/2029	0/0
56	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR - [N16000462]BPCL,ODISHA	04/2019	741.29 -	03/2030 -	03/2030	0/0
57	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL - [N16000463]BPCL,ODISHA	04/2019	605.65 -	03/2030 -	03/2030	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
58	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR - [N16000464]BPCL,ODISHA	04/2019	599.19 -	03/2030 -	03/2030	0/0
59	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSINGHPUR AND KENDRAPARA - [N16000465]BPCL,ODISHA	04/2019	485.91 -	03/2030 -	03/2030	0/0
60	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA - [N16000467]BPCL,HIMACHAL PRADESH	04/2019	427.94 -	09/2030 -	09/2030	0/0
	Hindustan Petroleum Corporation Limited					
61	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484]HPCL,ASSAM	03/2023	156.36 156.36	03/2026 03/2026	03/2026	0/0
	Indian Oil Corporation Limited					
62	GRASS ROOT TERMINAL AT MALKAPUR - [N16000351]IOCL,TELANGANA	12/2018	611.00 -	04/2022 -	12/2023	0/0
63	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400]IOCL,GUJARAT	06/2020	1,378.00 -	12/2022 02/2024	12/2023	0/0
64	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL,TAMIL NADU	10/2020	1,398.00 1,587.00	12/2023 -	02/2024	0/0
65	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT	10/2020	1,614.00 -	08/2023 -	03/2024	0/0
66	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446]IOCL,MAHARASHTRA	09/2021	378.00 -	10/2023 05/2024	05/2024	0/0
67	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455]IOCL,TAMIL NADU	01/2022	829.00 -	07/2024 -	07/2024	0/0
68	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453]IOCL,BIHAR	01/2022	389.00 -	09/2024 -	09/2024	0/0
69	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454]IOCL,GUJARAT	01/2022	328.00 -	09/2024 -	09/2024	0/0
70	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451]IOCL,TAMIL NADU	03/2022	564.00 -	11/2024 -	11/2024	0/0
71	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403]IOCL,TAMIL NADU	10/2020	921.00 -	09/2023 12/2024	12/2024	0/0
72	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435]IOCL,RAJASTHAN	12/2021	9,028.00 -	10/2024 12/2024	12/2024	0/0
73	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438]IOCL,TAMIL NADU	01/2022	827.00 -	07/2024 12/2024	12/2024	0/0
74	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479]IOCL,TAMIL NADU	01/2023	346.70 -	01/2025 -	01/2025	0/0
75	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH	04/2018	355.00 -	04/2022 -	03/2025	0/0
76	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458]IOCL,HARYANA	03/2022	1,459.00 2,102.79	03/2025 -	03/2025	0/0
77	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503]IOCL,MAHARASHTRA	06/2017	281.35 -	05/2025 -	05/2025	0/0
78	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437]IOCL,KARNATAKA	01/2022	463.00 -	07/2025 -	07/2025	0/0
79	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456]IOCL,MAHARASHTRA	09/2022	165.00 -	08/2025 -	08/2025	0/0
80	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495]IOCL,TRIPURA	06/2022	656.00 -	08/2025 09/2025	09/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
81	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457]IOCL,ASSAM	06/2022	768.00 -	10/2025 -	10/2025	0/0
82	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480]IOCL,JHARKHAND	03/2023	202.07 -	02/2026 -	02/2026	0/0
83	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]IOCL,MAHARASHTRA	04/2022	341.43 -	10/2024 -	05/2026	0/0
84	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]IOCL,ASSAM	03/2022	277.00 -	07/2026 -	09/2026	0/0
85	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH	09/2022	980.45 -	06/2026 -	11/2026	0/0
86	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]IOCL,UTTAR PRADESH	04/2022	260.12 -	04/2025 -	12/2026	0/0
87	CGD PROJECT AT REWA DISTRICT - [N16000417]IOCL,MADHYA PRADESH	10/2018	177.00 -	02/2027 09/2028	09/2028	0/0
88	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS - [N16000415]IOCL,BIHAR	10/2018	176.00 -	08/2027 02/2029	02/2029	0/0
89	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS - [N16000422]IOCL,BIHAR	06/2019	439.00 -	02/2028 08/2029	08/2029	0/0
90	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424]IOCL,BIHAR	06/2019	347.00 -	02/2028 08/2029	08/2029	0/0
91	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS - [N16000425]IOCL,BIHAR	06/2019	2,996.00 -	02/2028 08/2029	08/2029	0/0
92	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS - [N16000427]IOCL,MULTI STATE	06/2019	303.00 -	02/2028 08/2029	08/2029	0/0
93	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS - [N16000416]IOCL,JHARKHAND	10/2018	613.00 -	12/2029 03/2030	03/2030	0/0
94	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418]IOCL,TAMIL NADU	10/2018	2,998.00 -	03/2030 -	03/2030	0/0
95	CGD PROJECT AT SALEM DISTRICT - [N16000419]IOCL,TAMIL NADU	10/2018	1,304.00 -	03/2030 -	03/2030	0/0
96	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS - [N16000420]IOCL,ANDHRA PRADESH	06/2019	2,880.00 -	08/2027 03/2030	03/2030	0/0
97	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS - [N16000421]IOCL,BIHAR	06/2019	988.00 -	12/2029 03/2030	03/2030	0/0
98	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423]IOCL,BIHAR	06/2019	163.00 -	12/2029 03/2030	03/2030	0/0
99	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426]IOCL,MULTI STATE	06/2019	169.00 -	12/2029 03/2030	03/2030	0/0
100	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485]IOCL,ANDHRA PRADESH	03/2022	1,420.00 -	03/2030 -	03/2030	0/0
101	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486]IOCL,TAMIL NADU	03/2022	501.00 -	03/2030 -	03/2030	0/0
102	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487]IOCL,MAHARASHTRA	03/2022	865.00 -	03/2030 -	03/2030	0/0
103	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488]IOCL,PUNJAB	03/2022	151.00 -	03/2030 -	03/2030	0/0
104	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAUR DISTRICTS - [N16000489]IOCL,RAJASTHAN	03/2022	575.00 -	03/2030 -	03/2030	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
105	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490]IOCL,TAMIL NADU	03/2022	1,328.00 -	03/2030 -	03/2030	0/0
106	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491]IOCL,WEST BENGAL	03/2022	609.00 -	03/2030 -	03/2030	0/0
107	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492]IOCL,TAMIL NADU	03/2022	1,295.00 -	03/2030 -	03/2030	0/0
	Numaligarh Refinery Limited					
108	DCU REVAMP PROJECT - [N16000511]NRL,ASSAM	08/2021	370.00 -	03/2025 -	03/2025	0/0
109	POWER RECOVERY TURBINE IN PFCCU - [N16000510]NRL,ASSAM	03/2023	293.50 -	07/2025 -	07/2025	0/0
	Oil & Natural Gas Corporation Limited					
110	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502]ONGC,GOA	03/2023	325.53 -	06/2024 -	06/2024	0/0
111	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482]ONGC,GUJARAT	07/2021	320.20 -	07/2024 -	07/2024	0/0
	Oil India Limited					
112	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450]OIL,ASSAM	12/2020	430.76 -	07/2024 03/2024	07/2024	0/0
113	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449]OIL,ASSAM	06/2021	860.00 -	12/2024 -	12/2024	0/0
	POWER					
	Chenab Velley Power Projects [P] Limited					
114	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR	03/2019	4,287.59 -	08/2024 -	03/2026	0/0
115	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR	10/2014	8,112.12 -	04/2020 07/2025	09/2026	0/0
116	KWAR HE PROJECT - [N18000363]CVPPPL,JAMMU AND KASHMIR	05/2022	4,526.12 -	11/2026 -	11/2026	0/0
	National Hydro-Electric Power Corporation					
117	KALPI SOLAR POWER PROJECT - [N18000323]NHPC,UTTAR PRADESH	07/2020	314.64 350.46	03/2022 03/2024	03/2024	0/0
118	RANGIT IV HE PROJECT - [N18000326]NHPC,SIKKIM	03/2021	938.29 938.29	05/2024 08/2024	08/2024	0/0
119	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368]NHPC,RAJASTHAN	05/2022	1,677.12 -	11/2023 09/2024	09/2024	0/0
120	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221]NHPC,ARUNACHAL PRADESH	09/2003	6,285.33 21,247.54	09/2010 05/2025	05/2025	0/0
121	RATLE HE PROJECT - [N18000324]NHPC,JAMMU AND KASHMIR	02/2021	5,281.94 5,281.94	02/2026 05/2026	05/2026	0/0
122	TEESTA VI HE PROJECT - [N18000325]NHPC,SIKKIM	03/2019	5,748.04 -	03/2024 08/2026	08/2026	0/0
123	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362]NHPC,ARUNACHAL PRADESH	02/2023	31,876.39 -	02/2032 -	02/2032	0/0
	National Thermal Power Corporation					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
124	KERANDARI COAL MINING PROJECT - [N18000370]NTPC,JHARKHAND	09/2015	1,553.00 -	11/2019 -	04/2023	0/0
125	ANTA SOLAR 90 MW - [N18000292]NTPC,RAJASTHAN	01/2021	382.22 -	03/2022 02/2025	03/2024	0/0
126	BHENSARA 320 MW - [N18000293]NTPC,RAJASTHAN	01/2021	1,221.73 -	07/2022 03/2024	03/2024	0/0
127	CHHATTARGARH 150 MW - [N18000294]NTPC,RAJASTHAN	02/2021	599.99 -	07/2022 03/2024	03/2024	0/0
128	GUJARAT 200 MW (GUVNL TENDER) - [N18000295]NTPC,GUJARAT	01/2021	842.27 -	07/2022 03/2024	03/2024	0/0
129	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296]NTPC,GUJARAT	05/2021	674.92 -	09/2022 03/2024	03/2024	0/0
130	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348]NTPC,MADHYA PRADESH	06/2022	1,530.49 -	03/2024 -	03/2024	0/0
131	CHATTI BARIATU COAL MINING PROJECT - [N18000369]NTPC,JHARKHAND	03/2015	1,314.00 -	04/2024 -	04/2024	0/0
132	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319]NTPC,GUJARAT	11/2021	937.80 -	05/2023 06/2024	06/2024	0/0
133	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349]NTPC,GUJARAT	11/2022	1,442.60 -	03/2024 06/2024	06/2024	0/0
134	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286]NTPC,RAJASTHAN	03/2020	1,782.00 -	09/2021 09/2024	09/2024	0/0
135	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320]NTPC,RAJASTHAN	03/2022	1,352.71 -	08/2023 09/2024	09/2024	0/0
136	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321]NTPC,RAJASTHAN	03/2022	1,409.52 -	08/2023 09/2024	09/2024	0/0
137	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322]NTPC,RAJASTHAN	03/2022	1,426.94 -	08/2023 09/2024	09/2024	0/0
138	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346]NTPC,GUJARAT	09/2022	7,179.54 -	09/2024 09/2024	09/2024	0/0
139	BADAM COAL MINING PROJECT - [N18000367]NTPC,JHARKHAND	02/2019	501.79 -	10/2024 -	10/2024	0/0
140	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC,RAJASTHAN	06/2022	2,598.92 -	03/2024 03/2024	12/2024	0/0
141	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365]NTPC,GUJARAT	06/2023	6,283.81 -	12/2024 -	12/2024	0/0
142	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345]NTPC,GUJARAT	07/2022	1,316.02 -	03/2025 -	03/2025	0/0
143	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366]NTPC,GUJARAT	05/2023	1,095.01 -	01/2025 05/2025	05/2025	0/0
	Power Grid Corporation Of India Limited					
144	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL,RAJASTHAN	01/2020	562.86 545.88	01/2021 -	05/2023	0/0
145	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE	11/2018	173.94 -	11/2021 -	06/2023	0/0
146	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN	03/2021	1,340.81 -	12/2022 -	07/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
147	EASTERN REGION STRENTHENING SCHEME XVII(PART B) - [N18000244]PGCIL,MULTI STATE	02/2017	235.53 -	06/2019 -	08/2023	0/0
148	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR	05/2021	179.29 -	04/2023 -	09/2023	0/0
149	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	03/2018 -	12/2023	0/0
150	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU	05/2017	186.17 -	07/2019 -	12/2023	0/0
151	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN	03/2021	353.85 -	12/2022 -	12/2023	0/0
152	NORTH EASTERN REGION STRENGTHENING SCHEME - III - [N18000313]PGCIL,MULTI STATE	09/2015	167.31 -	12/2017 -	12/2023	0/0
153	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE	11/2018	241.38 -	11/2021 -	12/2023	0/0
154	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM	03/2019	1,326.00 -	03/2023 -	12/2023	0/0
155	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN	05/2021	1,184.88 -	09/2022 -	01/2024	0/0
156	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE	03/2022	176.22 -	03/2023 -	01/2024	0/0
157	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA	01/2019	267.33 -	03/2022 -	02/2024	0/0
158	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN	06/2021	713.82 -	12/2022 -	02/2024	0/0
159	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	03/2023 -	02/2024	0/0
160	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341]PGCIL,MULTI STATE	08/2022	863.99 -	02/2024 -	02/2024	0/0
161	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	02/2020 -	03/2024	0/0
162	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	09/2023 -	03/2024	0/0
163	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	11/2023 -	03/2024	0/0
164	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	11/2023 -	03/2024	0/0
165	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371]PGCIL,RAJASTHAN	02/2023	200.58 -	05/2024 -	05/2024	0/0
166	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	12/2022 -	06/2024	0/0
167	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	12/2022 -	06/2024	0/0
168	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	06/2023 -	06/2024	0/0
169	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354]PGCIL,CHHATTISGARH	03/2023	271.69 -	09/2024 -	09/2024	0/0
170	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356]PGCIL,RAJASTHAN	03/2023	1,433.28 -	09/2024 -	09/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
171	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352]PGCIL,MULTI STATE	03/2023	3,546.94 -	11/2024 -	11/2024	0/0
172	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 -	12/2018 -	12/2024	0/0
173	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	12/2018 -	12/2024	0/0
174	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330]PGCIL,MULTI STATE	03/2022	288.71 -	12/2024 -	12/2024	0/0
175	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357]PGCIL,GUJARAT	03/2023	922.30 -	12/2024 -	12/2024	0/0
176	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359]PGCIL,GUJARAT	03/2023	966.79 -	12/2024 -	12/2024	0/0
177	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372]PGCIL,RAJASTHAN	06/2023	202.39 -	01/2025 -	12/2024	0/0
178	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373]PGCIL,RAJASTHAN	08/2023	688.74 -	02/2025 -	02/2025	0/0
179	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338]PGCIL,MULTI STATE	07/2022	186.19 -	03/2025 -	03/2025	0/0
180	ER WR TRANSMISSION LIMITED - [N18000353]PGCIL,MULTI STATE	03/2023	281.16 -	03/2025 -	03/2025	0/0
181	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355]PGCIL,CHHATTISGARH	03/2023	260.30 -	03/2025 -	03/2025	0/0
182	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358]PGCIL,GUJARAT	03/2023	815.12 -	03/2025 -	03/2025	0/0
183	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360]PGCIL,GUJARAT	03/2023	1,167.55 -	03/2025 -	03/2025	0/0
184	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361]PGCIL,GUJARAT	03/2023	2,820.99 -	03/2025 -	03/2025	0/0
185	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328]PGCIL,MULTI STATE	02/2022	318.12 -	04/2025 -	04/2025	0/0
186	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343]PGCIL,MULTI STATE	10/2022	307.87 -	10/2025 -	10/2025	0/0
187	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351]PGCIL,ODISHA	03/2023	524.04 -	11/2025 -	11/2025	0/0
	Satluj Jal Vidyut Nigam Limited					
188	GURHAH SOLAR POWER PROJECT - [N18000334]SJVN,UTTAR PRADESH	05/2022	466.82 -	08/2023 -	12/2023	0/0
189	RAGHANESDA SOLAR POWER PROJECT - [N18000340]SJVN,GUJARAT	06/2022	642.15 -	12/2023 -	12/2023	0/0
190	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342]SJVN,MADHYA PRADESH	11/2022	646.17 -	04/2024 -	01/2024	0/0
191	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA	04/2022	5,491.89 532.00	05/2024 -	06/2024	0/0
	HEALTH AND FAMILY WELFARE					
	Cpwd For Health					
192	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,404.00 -	09/2023 -	01/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
193	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,828.00 -	09/2025 -	09/2025	0/0
194	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	260.00 371.78	06/2021 12/2023	12/2025	0/0
	HII Infra Tech Services Limited					
195	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES,ASSAM	05/2017	875.00 890.14	05/2021 12/2022	12/2023	0/0
196	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031]HITES,TELANGANA	12/2018	1,110.55 -	07/2024 -	10/2024	0/0
	RAILWAYS					
	Ahmedabad Metro Rail					
197	RAJPURA-BHATINDA (172.64 KM) - [N22000597]MEGA,PUNJAB	06/2017	1,775.73 -	03/2024 -	03/2024	0/0
	Central Railways					
198	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47 3,627.00	03/2024 -	12/2024	0/0
199	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00 -	03/2023 -	12/2024	0/0
200	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16 -	03/2022 -	12/2024	0/0
201	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02 -	03/2022 -	03/2025	0/0
202	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19 -	03/2022 -	03/2025	0/0
203	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95 -	03/2023 -	03/2025	0/0
204	BARAMATI - LONAND - [N22000615]CR,MAHARASHTRA	02/1999	736.44 -	03/2027 -	03/2025	0/0
205	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50 -	03/2021 -	12/2025	0/0
206	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89 -	03/2021 -	12/2025	0/0
207	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515]CR,MAHARASHTRA	02/2023	836.12 -	03/2027 -	03/2026	0/0
208	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29 -	03/2023 -	12/2026	0/0
209	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA	01/2019	492.76 -	03/2026 -	12/2026	0/0
210	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91 -	03/2023 -	03/2027	0/0
211	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511]CR,MAHARASHTRA	08/2022	955.00 -	08/2027 -	03/2027	0/0
212	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513]CR,MAHARASHTRA	01/2019	904.92 -	03/2028 -	03/2027	0/0
	Dedicated Freight Corridor Corporation Of India Ltd					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
213	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	03/2020	0/0
	East Central Railways					
214	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 -	03/2019 -	03/2023	0/0
215	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR	04/1997	324.73 967.29	03/2012 -	06/2023	0/0
216	KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND	04/2002	459.91 1,625.87	- -	03/2024	0/0
217	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 1,470.50	- -	03/2024	0/0
218	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 -	03/2020 -	03/2024	0/0
219	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 1,185.73	03/2021 -	03/2024	0/0
220	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 1,483.14	- -	03/2024	0/0
221	GARHWA ROAD - RAIL OVER RAIL - [N22000610]ECR,JHARKHAND	03/2017	262.71 -	03/2024 -	03/2024	0/0
222	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR	04/2003	528.65 2,066.78	- -	12/2024	0/0
223	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 735.20	- -	12/2024	0/0
224	SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR	05/2015	380.00 519.33	- -	12/2024	0/0
225	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 1,215.54	03/2021 -	12/2024	0/0
226	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR	04/1997	162.87 614.45	- -	03/2025	0/0
227	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR	04/2009	548.00 548.00	03/2020 -	03/2025	0/0
228	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523]ECR,BIHAR	06/2019	983.62 -	06/2025 -	06/2025	0/0
229	ARARIA-SUPAUL (NL) - [N22000177]ECR,BIHAR	04/2008	1,605.17 1,605.17	- -	12/2025	0/0
230	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611]ECR,JHARKHAND	01/2018	487.73 -	12/2025 -	12/2025	0/0
231	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524]ECR,BIHAR	07/2022	486.00 -	07/2027 -	07/2027	0/0
232	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525]ECR,UTTAR PRADESH	10/2022	199.96 -	10/2027 -	10/2027	0/0
233	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528]ECR,BIHAR	10/2022	234.00 -	10/2027 -	10/2027	0/0
234	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529]ECR,JHARKHAND	11/2022	202.00 -	11/2027 -	11/2027	0/0
235	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526]ECR,BIHAR	02/2019	496.47 -	06/2028 -	06/2028	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
236	PARASNATH-MADHUBAN-GIRIDIH - [N22000527]ECR,JHARKHAND	03/2019	816.03 -	03/2030 -	03/2030	0/0
	East Coast Railway					
237	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH	04/2015	2,499.71 -	03/2022 -	03/2022	0/0
238	JAGADALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA	04/2015	1,547.38 -	03/2022 -	03/2024	0/0
239	BHADRAK - NERGUNDI 3RD LINE - [N22000316]ECOR,ODISHA	03/2013	843.04 1,284.39	10/2020 07/2024	07/2024	0/0
240	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR,ODISHA	04/2015	1,172.92 -	12/2018 -	02/2025	0/0
241	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA	04/2005	810.78 -	06/2021 -	03/2025	0/0
242	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 -	11/2018 -	03/2025	0/0
243	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379]ECOR,ODISHA	04/2015	2,361.74 2,361.74	03/2022 03/2026	03/2026	0/0
244	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284]ECOR,ODISHA	04/1994	2,923.13 3,791.66	03/2009 12/2026	12/2026	0/0
245	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518]ECOR,ODISHA	07/2018	278.96 495.00	12/2026 -	12/2026	0/0
246	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521]ECOR,ODISHA	12/2009	48.44 297.00	12/2026 -	12/2026	0/0
247	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519]ECOR,ODISHA	08/2022	190.90 -	08/2027 -	08/2027	0/0
248	BAGHUAPAL FLY OVER (20 KM) - [N22000522]ECOR,ODISHA	08/2019	183.00 -	08/2027 -	08/2027	0/0
249	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520]ECOR,ODISHA	09/2022	189.93 -	09/2027 -	09/2027	0/0
250	JEYPORE NABARANGPUR NEWLINE - [N22000517]ECOR,ODISHA	07/2017	499.99 -	07/2028 -	07/2028	0/0
251	JEYPORE MALKANGIRI NEW LINE - [N22000516]ECOR,ODISHA	02/2018	642.69 -	07/2033 -	07/2033	0/0
	Eastern Railways					
252	Rampurhat-Murarai (29.48 km)-3rd line - [N22000530]ER,WEST BENGAL	10/2014	218.03 -	03/2024 -	11/2023	0/0
253	MONIGRAM- NIMTITA - [N22000301]ER,MULTI STATE	04/2012	250.93 -	- -	12/2023	0/0
254	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER,WEST BENGAL	04/2000	1,188.91 -	03/2019 12/2009	03/2024	0/0
255	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624]ER,WEST BENGAL	07/2015	283.54 -	03/2025 -	03/2024	0/0
256	CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER,JHARKHAND	01/2019	827.89 -	03/2026 -	03/2027	0/0
257	PIRPAINTI-JASIDIH - [N22000219]ER,MULTI STATE	04/2013	915.98 -	03/2022 -	03/2022	0/0
	Indian Railway Construction Company Limited					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
258	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA	04/2016	5,200.00 -	03/2020 -	12/2025	0/0
	Kolkata Metro Rail Corporation Limited					
259	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL,WEST BENGAL	04/2010	2,397.72 -	03/2016 -	03/2016	0/0
	Metropolitan Rapid Transport Projects					
260	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP,MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	03/2014	0/0
261	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135]MRTP,WEST BENGAL	03/2013	4,874.58 8,574.98	03/2016 12/2023	12/2023	0/0
	National Capital Region Transport Corp					
262	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542]NCRTC,KARNATAKA	04/2019	375.67 -	03/2026 -	03/2026	0/0
263	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543]NCRTC,KARNATAKA	04/2019	169.65 -	03/2026 -	03/2026	0/0
	North Central Railway					
264	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546]NCR,UTTAR PRADESH	03/2017	260.00 -	12/2024 -	12/2024	0/0
265	MATHURA - VRINDAVAN (11 KM) - [N22000612]NCR,UTTAR PRADESH	08/2022	402.88 -	06/2025 -	06/2025	0/0
266	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562]NCR,UTTAR PRADESH	04/2019	451.99 -	12/2025 -	12/2025	0/0
267	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564]NCR,UTTAR PRADESH	04/2019	187.21 -	12/2025 -	12/2025	0/0
268	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR,UTTAR PRADESH	03/2018	4,329.53 -	03/2023 -	03/2026	0/0
269	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563]NCR,UTTAR PRADESH	04/2019	494.11 -	03/2026 -	03/2026	0/0
270	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545]NCR,UTTAR PRADESH	04/2020	1,456.89 -	06/2026 06/2026	06/2026	0/0
271	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544]NCR,UTTAR PRADESH	08/2019	2,390.00 -	12/2026 -	12/2026	0/0
272	AGRA FORT-BANDIKUI - [N22000553]NCR,RAJASTHAN	06/2022	1,389.81 -	06/2027 -	06/2027	0/0
273	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE	04/2010	2,030.50 -	- 05/2025	12/2027	0/0
	North East Frontier Railway					
274	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR,MULTI STATE	04/2010	241.52 -	- -	03/2023	0/0
275	SEVOK RANGPO, NEFR - [N22000102]NFR,SIKKIM	04/2008	1,339.48 -	12/2015 -	12/2023	0/0
276	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR,MULTI STATE	04/2013	1,798.00 -	03/2019 -	01/2024	0/0
277	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	03/2019 -	07/2024	0/0
278	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM	04/2008	2,393.47 5,021.45	03/2014 -	10/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
279	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	03/2020 -	10/2024	0/0
280	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	03/2020 -	12/2024	0/0
281	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288]NFR,MANIPUR	04/2003	4,454.17 12,274.06	03/2011 03/2025	03/2025	0/0
282	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND	04/2006	2,326.52 -	03/2015 -	03/2026	0/0
283	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	03/2022 -	03/2026	0/0
284	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570]NFR,BIHAR	08/2022	745.00 -	08/2027 -	08/2027	0/0
285	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	-	0/0
	North Eastern Railway					
286	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]NER,UTTAR PRADESH	03/2015	1,295.42 -	03/2022 -	12/2023	0/0
287	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 -	01/2019 -	02/2024	0/0
288	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	12/2019 -	03/2024	0/0
289	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613]NER,UTTAR PRADESH	11/2016	186.85 -	06/2024 -	03/2024	0/0
290	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459]NER,UTTAR PRADESH	04/2017	150.00 -	04/2017 -	12/2024	0/0
291	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) - [N22000566]NER,UTTAR PRADESH	07/2020	950.00 -	12/2024 -	12/2024	0/0
292	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	- -	05/2025	0/0
293	SAHJANWA - DOHRIGHAT - [N22000565]NER,UTTAR PRADESH	08/2019	371.77 -	03/2029 -	12/2027	0/0
294	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569]NER,UTTAR PRADESH	10/2018	1,600.00 -	10/2030 -	03/2028	0/0
	North Western Railway					
295	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593]NWR,RAJASTHAN	04/2019	528.48 -	03/2025 -	12/2023	0/0
296	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	02/2019 -	01/2024	0/0
297	PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE	05/2015	600.00 -	03/2020 -	02/2024	0/0
298	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594]NWR,RAJASTHAN	11/2021	466.42 -	11/2026 -	12/2024	0/0
299	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606]NWR,HARYANA	02/2023	352.41 -	06/2027 -	06/2025	0/0
300	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607]NWR,RAJASTHAN	12/2022	304.00 239.54	06/2026 -	12/2025	0/0
301	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605]NWR,RAJASTHAN	02/2023	422.60 -	02/2028 -	01/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
302	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604]NWR,HARYANA	02/2023	471.06 -	02/2028 -	02/2026	0/0
303	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592]NWR,GUJARAT	07/2022	1,695.82 -	07/2030 -	12/2026	0/0
304	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608]NWR,RAJASTHAN	01/2023	968.92 -	06/2028 -	01/2027	0/0
	Northern Railway					
305	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR,DELHI	04/2012	295.68 -	- -	09/2023	0/0
306	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133]NR,JAMMU AND KASHMIR	03/1995	2,500.00 37,012.26	11/2002 02/2024	02/2024	0/0
307	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00 -	07/2012 -	11/2024	0/0
308	BARABANKI AKBARPUR DOUBLING - [N22000578]NR,UTTAR PRADESH	09/2017	1,200.00 -	03/2025 -	03/2025	0/0
309	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582]NR,UTTAR PRADESH	08/2017	515.50 -	03/2025 -	03/2025	0/0
310	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583]NR,UTTAR PRADESH	11/2017	701.98 -	03/2025 -	03/2025	0/0
311	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584]NR,ANDAMAN AND NICOBAR ISLANDS	03/2019	235.72 -	03/2025 -	03/2025	0/0
312	LUDHIANA MULLANPUR DOUBLING - [N22000589]NR,PUNJAB	09/2020	82.99 -	03/2025 -	03/2025	0/0
313	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590]NR,UTTAR PRADESH	01/2019	323.85 -	03/2025 -	03/2025	0/0
314	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	03/2023 -	06/2025	0/0
315	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	08/2016 -	08/2025	0/0
316	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591]NR,UTTAR PRADESH	03/2023	177.33 -	12/2026 -	12/2026	0/0
317	FEROZPUR - PATTI (25.72 KM) - [N22000614]NR,PUNJAB	04/2017	299.74 -	03/2027 -	03/2027	0/0
318	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE	04/2007	336.91 -	- -	-	0/0
	Rail Vikas Nigam Ltd.					
319	VIJAYAWADA-GUDUR - [N22000369]RVNL,ANDHRA PRADESH	04/2015	3,246.26 -	12/2023 03/2024	12/2023	0/0
320	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	03/2022 -	12/2023	0/0
321	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501]RVNL,UTTAR PRADESH	06/2016	3,677.76 -	12/2023 -	12/2023	0/0
322	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588]RVNL,MADHYA PRADESH	04/2012	991.60 -	02/2024 10/2023	02/2024	0/0
323	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]RVNL,UTTAR PRADESH	04/2011	927.01 -	03/2019 -	03/2024	0/0
324	MANIYACHI - NAGERCOIL (102 KM) DOUBLING - [N22000449]RVNL,TAMIL NADU	02/2015	1,700.00 -	03/2022 -	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
325	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598]RVNL,UTTAR PRADESH	05/2018	1,177.96 -	03/2024 03/2024	03/2024	0/0
326	MAU-GHAZIPUR-TARIGHAT NEW LINE - [N22000405]RVNL,UTTAR PRADESH	04/2015	1,765.92 -	03/2023 -	12/2024	0/0
327	BHANUPALI-BILASPUR BERI NL - [N22000273]RVNL,HIMACHAL PRADESH	04/2008	2,966.99 -	12/2026 03/2025	03/2025	0/0
328	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	12/2024 -	03/2025	0/0
329	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]RVNL,JHARKHAND	12/2015	1,116.00 -	03/2025 03/2023	03/2025	0/0
330	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596]RVNL,UTTAR PRADESH	11/2018	357.48 -	03/2025 -	03/2025	0/0
331	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602]RVNL,CHHATTISGARH	03/2008	631.78 -	06/2025 -	06/2025	0/0
332	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51 -	03/2016 -	07/2025	0/0
333	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL,WEST BENGAL	04/2010	2,298.42 -	03/2014 -	12/2025	0/0
334	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL,WEST BENGAL	04/2010	3,951.98 -	03/2016 -	03/2026	0/0
335	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599]RVNL,JHARKHAND	11/2016	8,975.00 -	03/2026 03/2026	03/2026	0/0
336	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA	01/1991	2,335.67 -	12/2024 -	12/2026	0/0
337	JUNAGARH -VISAVADAR (42.28) KM - [N22000600]RVNL,GUJARAT	06/2022	492.83 -	12/2026 -	12/2026	0/0
338	INDORE BUDNI (INDORE JABALPUR) - [N22000601]RVNL,MADHYA PRADESH	09/2018	4,340.00 -	09/2030 -	09/2030	0/0
339	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]RVNL,TELANGANA	04/2012	632.68 -	03/2016 12/2023	-	0/0
340	BANASPANI- JAKHPURA - DOUBLING - [N22000412]RVNL,ODISHA	03/2009	942.95 -	03/2019 12/2023	-	0/0
	South Central Railway					
341	MUNEERABAD-MAHABOOBNAGAR(NL),SCR - [220100205]SCR,MULTI STATE	04/1997	1,723.00 1.00	03/2000 -	03/2000	0/0
342	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR,TELANGANA	04/2017	119.73 185.00	03/2022 -	03/2022	0/0
343	KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE	04/2015	2,063.03 -	03/2021 -	01/2025	0/0
344	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE	04/2012	1,856.95 -	03/2023 -	03/2025	0/0
345	GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH	04/2016	3,631.00 -	03/2022 -	12/2025	0/0
346	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586]SCR,ANDHRA PRADESH	04/2016	226.72 -	12/2025 -	12/2025	0/0
347	RENIGUNTA WADI GOOTY - BYPASS - [N22000587]SCR,ANDHRA PRADESH	04/2016	302.00 -	12/2025 -	12/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
348	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20 -	03/2009 -	03/2027	0/0
349	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585]SCR,ANDHRA PRADESH	03/2023	351.83 -	03/2027 -	03/2027	0/0
	South East Central Railway					
350	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM - [N22000617]SECR,CHHATTISGARH	06/2006	303.59 -	03/2024 -	03/2024	0/0
351	Gauge conversion of Raipur(Kendri)-Dhamtari & Abhanpur-Rajim branch (67.20 km) - [N22000572]SECR,CHHATTISGARH	07/2011	1,171.30 -	10/2024 -	10/2024	0/0
352	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00 -	12/2021 12/2023	12/2024	0/0
353	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575]SECR,CHHATTISGARH	09/2022	169.06 -	09/2026 -	09/2026	0/0
354	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576]SECR,CHHATTISGARH	09/2022	169.06 -	09/2026 -	09/2026	0/0
355	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577]SECR,CHHATTISGARH	09/2022	328.34 -	09/2026 -	09/2026	0/0
356	3RD & 4TH LINE - SARAGBUNDIA & MADWARANI - [N22000579]SECR,CHHATTISGARH	09/2022	167.64 -	09/2026 -	09/2026	0/0
357	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573]SECR,CHHATTISGARH	09/2022	170.49 -	12/2026 -	12/2026	0/0
358	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574]SECR,CHHATTISGARH	12/2022	177.03 -	12/2026 -	12/2026	0/0
359	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580]SECR,CHHATTISGARH	06/2022	1,376.20 -	06/2030 -	06/2030	0/0
360	CHIRIMIRI-NAGPUR HALT - [N22000616]SECR,CHHATTISGARH	10/2018	241.00 -	06/2030 -	06/2030	0/0
	South Eastern Railway					
361	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL	04/2018	338.00 -	06/2022 -	06/2024	0/0
362	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20 3,029.04	03/2021 -	12/2024	0/0
363	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE	03/2019	1,866.31 -	05/2023 -	12/2025	0/0
364	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571]SER,ODISHA	09/2022	209.75 -	09/2026 -	09/2026	0/0
365	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND	04/2018	428.65 -	06/2022 -	05/2027	0/0
	South Western Railway					
366	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 1,877.81	03/2019 -	12/2024	0/0
367	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621]SWR,KARNATAKA	03/2018	492.87 -	03/2025 -	12/2024	0/0
368	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555]SWR,ANDHRA PRADESH	04/2019	294.67 -	03/2026 -	02/2025	0/0
369	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 -	03/2016 -	12/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
370	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556]SWR,ANDHRA PRADESH	09/2022	323.14 -	12/2025 -	12/2025	0/0
371	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	- -	03/2026	0/0
372	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	12/2018 -	03/2026	0/0
373	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 825.31	03/2017 -	03/2026	0/0
374	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 -	03/2026 -	12/2026	0/0
375	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559]SWR,KARNATAKA	09/2019	1,453.73 -	12/2027 -	12/2026	0/0
376	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558]SWR,KARNATAKA	06/2019	663.03 -	04/2028 -	04/2027	0/0
377	WHITEFIELD-KOLAR (52.9 KM) - [N22000560]SWR,KARNATAKA	02/2011	162.13 -	04/2028 -	04/2028	0/0
378	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	03/2016 -	12/2028	0/0
	Southern Railway					
379	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568]SR,TAMIL NADU	03/2022	359.60 274.20	03/2026 02/2024	05/2024	0/0
380	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]SR,TAMIL NADU	01/2019	304.22 -	03/2026 03/2024	07/2024	0/0
381	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU	09/2007	724.69 -	02/2019 -	03/2025	0/0
382	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 1,010.00	- -	03/2025	0/0
383	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR,TAMIL NADU	01/2006	417.50 -	03/2025 06/2024	03/2025	0/0
384	TIDIVANAM-NAGARI (NL) - [N22000085]SR,TAMIL NADU	09/2006	582.83 -	- 12/2025	12/2025	0/0
385	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619]SR,KERALA	12/2010	600.82 595.39	03/2028 -	12/2025	0/0
386	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA	02/2015	1,431.90 1,431.90	- 03/2025	03/2026	0/0
387	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR,KERALA	12/2011	812.85 802.80	08/2023 -	03/2026	0/0
388	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]SR,TAMIL NADU	07/2008	677.12 -	03/2026 03/2025	03/2026	0/0
389	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215]SR,MULTI STATE	04/2011	120.70 -	03/2019 12/2027	12/2027	0/0
390	MORAPPUR-DHARMAPURI - [N22000618]SR,TAMIL NADU	02/2019	358.95 -	03/2028 -	03/2028	0/0
	West Central Railway					
391	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552]WCR,MADHYA PRADESH	12/2016	199.63 443.15	03/2024 03/2024	03/2024	0/0
	Western Railway					

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
392	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493]WR,MADHYA PRADESH	04/2016	700.00 603.69	06/2020 12/2023	12/2023	0/0
393	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123]WR,GUJARAT	04/2008	318.24 1,531.55	03/2012 03/2024	03/2024	0/0
394	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	- -	03/2024	0/0
395	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]WR,MAHARASHTRA	03/2012	217.38 -	- -	03/2024	0/0
396	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]WR,GUJARAT	03/2012	248.26 -	- -	03/2024	0/0
397	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504]WR,GUJARAT	04/2017	692.25 692.26	03/2020 12/2024	12/2024	0/0
398	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505]WR,GUJARAT	04/2018	537.31 537.31	03/2024 12/2024	12/2024	0/0
399	MEHSANA-PALANPUR (65.1 KM) - [N22000534]WR,GUJARAT	09/2020	529.30 537.31	09/2026 -	12/2024	0/0
400	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533]WR,GUJARAT	02/2023	152.44 -	12/2025 -	01/2025	0/0
401	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547]WR,GUJARAT	05/2022	309.81 415.38	03/2030 -	01/2025	0/0
402	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537]WR,GUJARAT	06/2022	354.99 482.43	02/2030 -	02/2025	0/0
403	RAJKOT-KANALUS (111.20 KM) - [N22000535]WR,GUJARAT	10/2021	1,011.72 1,080.57	10/2026 03/2025	03/2025	0/0
404	NIMACH-RATLAM (133 KM) - [N22000536]WR,MADHYA PRADESH	10/2021	910.00 1,095.88	10/2027 03/2025	03/2025	0/0
405	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549]WR,GUJARAT	06/2022	279.23 346.94	06/2027 -	03/2025	0/0
406	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622]WR,GUJARAT	09/2012	261.68 261.68	03/2027 -	03/2025	0/0
407	SAMNI-JAMBUSAR (24.08 KM) - [N22000541]WR,GUJARAT	05/2022	216.72 349.93	03/2030 -	04/2025	0/0
408	PETLAD-BHADRAN (22.5 KM) - [N22000538]WR,GUJARAT	05/2022	202.50 307.12	05/2030 -	05/2025	0/0
409	NADIAD-PETLAD (37.26 KM) - [N22000539]WR,GUJARAT	05/2022	335.34 461.91	06/2030 -	06/2025	0/0
410	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623]WR,GUJARAT	06/2013	166.33 -	06/2025 -	06/2025	0/0
411	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT	04/2011	844.10 844.10	- 10/2015	10/2025	0/0
412	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540]WR,GUJARAT	02/2023	401.48 670.17	03/2030 -	10/2025	0/0
413	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120]WR,MADHYA PRADESH	04/2008	3,503.69 5,677.80	03/2022 03/2026	03/2026	0/0
414	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139]WR,MULTI STATE	04/2007	1,640.04 1,873.10	03/2022 03/2026	03/2026	0/0
415	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503]WR,MADHYA PRADESH	04/2017	495.18 495.18	03/2022 03/2026	03/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
416	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532]WR,GUJARAT	02/2023	961.67 961.67	03/2027 -	03/2026	0/0
417	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550]WR,GUJARAT	02/2023	410.46 410.46	01/2028 -	03/2026	0/0
418	CHOTTAUDEPUR-DHAR(NL) - [N22000138]WR,MULTI STATE	04/2007	1,347.26 1,793.63	03/2022 12/2026	12/2026	0/0
419	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551]WR,GUJARAT	10/2022	437.21 -	10/2027 -	10/2027	0/0
420	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548]WR,GUJARAT	05/2022	296.54 -	05/2030 -	05/2030	0/0
	ROAD TRANSPORT AND HIGHWAYS					
	Ahmedabad Metro Rail					
421	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA,UTTARAKHAND	11/2012	605.84 -	08/2016 -	08/2016	0/0
	Border Road Organisation					
422	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93 -	09/2023 -	06/2024	0/0
423	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897]BRO,JAMMU AND KASHMIR	03/2021	642.24 -	07/2024 -	07/2024	0/0
424	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899]BRO,JAMMU AND KASHMIR	02/2021	395.25 -	07/2024 -	07/2024	0/0
425	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900]BRO,JAMMU AND KASHMIR	03/2020	796.97 -	08/2024 -	08/2024	0/0
426	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898]BRO,JAMMU AND KASHMIR	07/2020	272.49 -	11/2024 -	11/2024	0/0
427	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999]BRO,LADAKH	11/2021	426.14 -	06/2025 -	06/2025	0/0
428	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998]BRO,JAMMU AND KASHMIR	06/2022	832.46 -	08/2025 -	08/2025	0/0
429	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916]BRO,HIMACHAL PRADESH	03/2021	314.67 -	05/2026 -	05/2026	0/0
430	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915]BRO,HIMACHAL PRADESH	03/2021	230.54 -	06/2026 -	06/2026	0/0
	Ministry Of Road Transport And Highways (State Pwds)					
431	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH	08/2020	242.80 -	03/2021 -	03/2021	0/0
432	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006]MoRTH,TELANGANA	10/2017	186.71 -	06/2023 -	06/2023	0/0
433	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH,HIMACHAL PRADESH	02/2021	345.89 -	09/2021 -	09/2021	0/0
434	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION - [N24001226]MoRTH,CHHATTISGARH	12/2014	496.02 -	03/2015 -	03/2015	0/0
435	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA	03/2015	153.21 -	01/2017 -	01/2017	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
436	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND	08/2016	234.88 -	12/2017 -	12/2017	0/0
437	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH,ANDHRA PRADESH	03/2015	309.01 -	09/2015 08/2017	05/2018	0/0
438	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA	01/2017	244.54 -	05/2019 08/2019	08/2019	0/0
439	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH,TELANGANA	01/2017	196.52 -	10/2019 10/2019	10/2019	0/0
440	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2-LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND	11/2017	232.81 -	11/2019 -	11/2019	0/0
441	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND	11/2017	283.51 -	11/2019 -	11/2019	0/0
442	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND	11/2017	266.52 -	11/2019 -	11/2019	0/0
443	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	237.80 -	11/2019 -	11/2019	0/0
444	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH,UTTARAKHAND	12/2017	257.34 -	12/2019 -	12/2019	0/0
445	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND	12/2017	200.34 -	12/2019 -	12/2019	0/0
446	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND	12/2017	248.22 -	12/2019 -	12/2019	0/0
447	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA	01/2017	283.00 -	12/2019 12/2019	12/2019	0/0
448	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA	01/2018	230.03 -	12/2019 11/2020	11/2020	0/0
449	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA	02/2018	206.13 -	06/2020 01/2021	01/2021	0/0
450	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH	08/2020	272.98 -	04/2021 -	04/2021	0/0
451	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH,HIMACHAL PRADESH	08/2020	349.20 -	04/2021 -	04/2021	0/0
452	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA	01/2017	605.08 -	10/2019 10/2019	06/2021	0/0
453	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA	01/2017	300.00 -	05/2019 07/2021	07/2021	0/0
454	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH,KARNATAKA	01/2018	159.70 -	07/2018 03/2022	03/2022	0/0
455	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA	09/2017	191.60 -	10/2018 04/2022	04/2022	0/0
456	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH,KARNATAKA	12/2017	297.30 -	01/2019 04/2022	04/2022	0/0
457	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA	01/2017	291.49 -	08/2017 06/2022	06/2022	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
458	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA	10/2016	396.96 -	03/2017 07/2022	07/2022	0/0
459	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA	03/2018	223.46 -	12/2019 -	08/2022	0/0
460	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA	03/2018	325.86 -	10/2018 -	08/2022	0/0
461	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180]MoRTH,NAGALAND	03/2019	237.51 -	12/2022 01/2023	01/2023	0/0
462	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH,TELANGANA	02/2018	294.13 -	11/2019 03/2022	02/2023	0/0
463	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND	03/2017	217.35 -	11/2020 02/2023	02/2023	0/0
464	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND	06/2017	282.08 -	06/2019 03/2023	03/2023	0/0
465	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND	02/2018	418.88 -	02/2020 03/2023	03/2023	0/0
466	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH,PUNJAB	03/2018	293.64 326.84	08/2020 -	03/2023	0/0
467	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH	11/2015	628.45 -	01/2020 06/2021	04/2023	0/0
468	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND	02/2018	293.68 -	- 04/2023	04/2023	0/0
469	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH	03/2018	162.56 -	03/2018 10/2021	04/2023	0/0
470	UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS - [N24000881]MoRTH,MADHYA PRADESH	11/2017	184.62 -	02/2018 09/2021	04/2023	0/0
471	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	03/2019 04/2023	04/2023	0/0
472	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA	03/2018	322.81 -	09/2020 06/2022	04/2023	0/0
473	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]MoRTH,KARNATAKA	01/2017	166.67 -	09/2017 05/2023	05/2023	0/0
474	WIDENING TO 2-LANE WIH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA	01/2017	264.34 -	09/2017 06/2023	05/2023	0/0
475	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	02/2019 06/2022	06/2023	0/0
476	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA	01/2019	193.19 249.72	- 01/2023	06/2023	0/0
477	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA	02/2017	380.76 372.87	09/2017 01/2023	06/2023	0/0
478	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA	03/2018	192.67 -	07/2019 06/2022	07/2023	0/0
479	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS - [N24000891]MoRTH,MADHYA PRADESH	03/2018	233.04 -	03/2018 10/2021	08/2023	0/0
480	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	05/2020 12/2022	08/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
481	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	07/2019 -	08/2023	0/0
482	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA	02/2017	294.28 296.53	08/2017 03/2022	08/2023	0/0
483	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	07/2018 08/2021	09/2023	0/0
484	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA	11/2016	314.90 -	03/2017 07/2023	09/2023	0/0
485	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH. - [N24000886]MoRTH,MADHYA PRADESH	01/2017	205.05 -	03/2017 12/2021	10/2023	0/0
486	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA	03/2018	256.15 -	12/2019 -	10/2023	0/0
487	KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA	09/2018	301.38 377.18	08/2020 -	11/2023	0/0
488	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA	01/2015	225.81 -	- -	12/2023	0/0
489	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67 -	11/2015 06/2023	12/2023	0/0
490	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	- -	12/2023	0/0
491	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513]MoRTH,MADHYA PRADESH	03/2015	511.83 -	08/2017 12/2023	12/2023	0/0
492	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95 -	- -	12/2023	0/0
493	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531]MoRTH,BIHAR	01/1991	319.68 404.10	- 12/2023	12/2023	0/0
494	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576]MoRTH,BIHAR	02/2016	178.85 225.06	05/2016 12/2023	12/2023	0/0
495	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000578]MoRTH,BIHAR	02/2016	553.30 706.39	05/2016 12/2023	12/2023	0/0
496	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA	03/2016	1,142.62 1,907.03	- -	12/2023	0/0
497	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781]MoRTH,UTTARAKHAND	05/2018	248.00 -	05/2020 12/2023	12/2023	0/0
498	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS - [N24000888]MoRTH,MADHYA PRADESH	03/2018	214.69 -	03/2018 12/2023	12/2023	0/0
499	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912]MoRTH,ODISHA	08/2016	287.70 -	02/2017 12/2023	12/2023	0/0
500	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914]MoRTH,ODISHA	12/2016	223.50 -	08/2018 12/2023	12/2023	0/0
501	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917]MoRTH,ODISHA	03/2018	199.16 -	08/2018 12/2023	12/2023	0/0
502	DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA	01/2017	391.06 391.00	06/2019 -	12/2023	0/0
503	PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA	03/2018	228.31 -	12/2019 -	12/2023	0/0
504	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA	02/2017	406.51 -	06/2019 -	12/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
505	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	02/2017 07/2023	12/2023	0/0
506	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158]MoRTH,KARNATAKA	03/2018	159.97 -	06/2019 12/2023	12/2023	0/0
507	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA	03/2015	159.12 -	01/2016 07/2023	12/2023	0/0
508	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA	05/2018	171.60 -	05/2018 10/2023	12/2023	0/0
509	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230 - [N24001210]MoRTH,UTTAR PRADESH	03/2018	306.59 -	06/2021 -	12/2023	0/0
510	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 -	06/2017 -	12/2023	0/0
511	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 543.73	09/2016 -	12/2023	0/0
512	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	10/2016 -	12/2023	0/0
513	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	07/2016 -	12/2023	0/0
514	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO - [N24001224]MoRTH,CHHATTISGARH	03/2017	423.79 -	01/2018 -	12/2023	0/0
515	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	01/2019 -	12/2023	0/0
516	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	05/2019 -	12/2023	0/0
517	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441]MoRTH,MEGHALAYA	08/2020	302.88 -	02/2022 12/2023	12/2023	0/0
518	UPGRADATION OF ADHALGAON-JAMKHED SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA	11/2021	223.35 -	02/2022 -	12/2023	0/0
519	MOPA AIRPORT - [N24001458]MoRTH,GOA	12/2021	1,183.16 -	04/2022 -	12/2023	0/0
520	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	08/2023 -	12/2023	0/0
521	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857]MoRTH,ODISHA	06/2020	414.24 -	12/2023 12/2023	12/2023	0/0
522	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA	09/2019	277.81 -	07/2021 -	12/2023	0/0
523	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA	09/2019	228.82 -	07/2021 -	12/2023	0/0
524	REHABILATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA	11/2021	228.01 -	09/2023 -	12/2023	0/0
525	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH,MAHARASHTRA	10/2021	188.69 -	08/2023 -	12/2023	0/0
526	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MoRTH,ANDHRA PRADESH	06/2020	220.66 -	09/2023 -	12/2023	0/0
527	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH	12/2020	529.44 -	04/2023 -	12/2023	0/0
528	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880]MoRTH,WEST BENGAL	02/2018	426.18 426.18	09/2020 01/2024	01/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
529	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883]MoRTH,WEST BENGAL	03/2018	254.30 254.30	10/2020 01/2024	01/2024	0/0
530	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887]MoRTH,WEST BENGAL	06/2016	236.78 263.26	09/2021 02/2024	01/2024	0/0
531	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]MoRTH,MADHYA PRADESH	11/2017	392.33 470.72	03/2018 03/2022	01/2024	0/0
532	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG- - [N24001413]MoRTH,RAJASTHAN	02/2021	240.99 -	01/2024 -	01/2024	0/0
533	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND	02/2020	153.01 -	08/2023 -	01/2024	0/0
534	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	04/2022 -	02/2024	0/0
535	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 2,138.16	10/2016 -	02/2024	0/0
536	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456]MoRTH,UTTAR PRADESH	04/2020	199.39 206.59	02/2024 -	02/2024	0/0
537	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462]MoRTH,UTTAR PRADESH	04/2020	211.09 -	07/2024 -	02/2024	0/0
538	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467]MoRTH,NAGALAND	03/2021	226.44 -	02/2024 02/2024	02/2024	0/0
539	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382]MoRTH,BIHAR	01/1991	675.00 780.77	- 03/2024	03/2024	0/0
540	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA	03/2016	1,101.58 -	- -	03/2024	0/0
541	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	11/2018 12/2023	03/2024	0/0
542	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA - [N24000875]MoRTH,MADHYA PRADESH	02/2018	169.63 -	03/2018 03/2024	03/2024	0/0
543	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885]MoRTH,WEST BENGAL	03/2016	160.27 213.97	09/2023 03/2024	03/2024	0/0
544	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372]MoRTH,ARUNACHAL PRADESH	02/2021	588.09 -	03/2024 -	03/2024	0/0
545	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 -	09/2023 -	03/2024	0/0
546	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461]MoRTH,UTTAR PRADESH	04/2020	236.47 -	03/2024 -	03/2024	0/0
547	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859]MoRTH,ODISHA	03/2021	196.94 -	03/2024 -	03/2024	0/0
548	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883]MoRTH,MAHARASHTRA	03/2021	478.83 -	03/2024 -	03/2024	0/0
549	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- - [N24001891]MoRTH,MAHARASHTRA	07/2021	256.54 -	11/2023 -	03/2024	0/0
550	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906]MoRTH,MAHARASHTRA	08/2022	185.59 -	03/2024 -	03/2024	0/0
551	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA	06/2021	169.15 -	02/2024 -	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
552	BALANCE WORK OF CONTSRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA	03/2021	344.79 -	03/2023 -	03/2024	0/0
553	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943]MoRTH,KARNATAKA	09/2022	172.98 -	03/2024 -	03/2024	0/0
554	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949]MoRTH,ANDHRA PRADESH	12/2021	277.30 -	03/2024 -	03/2024	0/0
555	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MoRTH,ANDHRA PRADESH	08/2020	296.66 -	09/2023 -	03/2024	0/0
556	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010]MoRTH,TELANGANA	03/2022	631.49 -	03/2024 -	03/2024	0/0
557	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS - [N24001459]MoRTH,UTTAR PRADESH	01/2022	297.06 -	04/2024 -	04/2024	0/0
558	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480]MoRTH,UTTAR PRADESH	10/2021	227.06 -	04/2024 -	04/2024	0/0
559	SHEWALI (SAKRI) - NANDURBAR - [N24001893]MoRTH,MAHARASHTRA	09/2022	232.59 -	04/2024 -	04/2024	0/0
560	UPGRADATIOBN AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44 -	09/2023 -	04/2024	0/0
561	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938]MoRTH,KARNATAKA	06/2021	298.00 -	06/2024 -	04/2024	0/0
562	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL - [N24001945]MoRTH,KARNATAKA	08/2022	170.34 -	02/2024 -	04/2024	0/0
563	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) - [N24001442]MoRTH,SIKKIM	10/2021	385.15 -	05/2024 05/2024	05/2024	0/0
564	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469]MoRTH,UTTAR PRADESH	11/2021	307.11 -	05/2024 -	05/2024	0/0
565	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA - DRAMANDGANJ SECTION) OF NATIONAL - [N24001478]MoRTH,UTTAR PRADESH	12/2021	257.97 -	05/2024 -	05/2024	0/0
566	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479]MoRTH,UTTAR PRADESH	03/2021	395.62 -	05/2024 -	05/2024	0/0
567	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE. - [N24001513]MoRTH,HARYANA	12/2016	170.27 -	12/2017 -	05/2024	0/0
568	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527]MoRTH,RAJASTHAN	12/2021	411.40 -	05/2024 -	05/2024	0/0
569	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	04/2023 -	05/2024	0/0
570	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908]MoRTH,MAHARASHTRA	12/2021	167.97 -	05/2024 -	05/2024	0/0
571	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917]MoRTH,CHHATTISGARH	03/2020	278.97 -	05/2024 -	05/2024	0/0
572	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934]MoRTH,ANDHRA PRADESH	12/2021	439.82 -	05/2024 -	05/2024	0/0
573	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH,BIHAR	09/2018	1,478.40 -	- -	06/2024	0/0
574	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994]MoRTH,TELANGANA	03/2018	626.76 -	07/2020 06/2024	06/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
575	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA	01/2017	388.44 -	- -	06/2024	0/0
576	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	10/2023 -	06/2024	0/0
577	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	10/2023 -	06/2024	0/0
578	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	06/2022 -	06/2024	0/0
579	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863]MoRTH,ODISHA	03/2021	154.05 -	06/2024 -	06/2024	0/0
580	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887]MoRTH,MAHARASHTRA	08/2022	291.37 -	06/2024 -	06/2024	0/0
581	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909]MoRTH,MAHARASHTRA	11/2021	157.72 -	06/2024 -	06/2024	0/0
582	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944]MoRTH,KARNATAKA	01/2023	255.88 -	06/2024 -	06/2024	0/0
583	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457]MoRTH,UTTAR PRADESH	04/2020	172.50 -	07/2024 -	07/2024	0/0
584	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463]MoRTH,UTTAR PRADESH	04/2020	294.84 -	07/2024 -	07/2024	0/0
585	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466]MoRTH,NAGALAND	03/2021	297.24 -	07/2024 07/2024	07/2024	0/0
586	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867]MoRTH,RAJASTHAN	03/2022	174.34 -	07/2024 -	07/2024	0/0
587	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904]MoRTH,MAHARASHTRA	09/2022	195.38 -	07/2024 -	07/2024	0/0
588	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910]MoRTH,MAHARASHTRA	09/2022	157.62 -	07/2024 -	07/2024	0/0
589	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911]MoRTH,MAHARASHTRA	03/2018	152.03 -	07/2024 -	07/2024	0/0
590	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923]MoRTH,JHARKHAND	01/2022	315.21 -	07/2024 -	07/2024	0/0
591	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942]MoRTH,ANDHRA PRADESH	03/2021	423.67 -	07/2024 -	07/2024	0/0
592	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957]MoRTH,ANDHRA PRADESH	08/2020	349.29 -	07/2024 -	07/2024	0/0
593	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000]MoRTH,TELANGANA	03/2021	317.19 -	07/2024 -	07/2024	0/0
594	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004]MoRTH,TELANGANA	03/2021	545.11 -	07/2024 -	07/2024	0/0
595	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529]MoRTH,RAJASTHAN	12/2021	451.66 -	08/2024 -	08/2024	0/0
596	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531]MoRTH,RAJASTHAN	03/2022	304.87 -	08/2024 -	08/2024	0/0
597	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866]MoRTH,RAJASTHAN	03/2022	186.29 -	08/2024 -	08/2024	0/0
598	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886]MoRTH,MAHARASHTRA	10/2022	304.68 -	08/2024 -	08/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
599	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	02/2024 -	09/2024	0/0
600	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460]MoRTH,UTTAR PRADESH	12/2021	170.60 -	09/2024 -	09/2024	0/0
601	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465]MoRTH,NAGALAND	06/2020	252.19 -	09/2024 09/2024	09/2024	0/0
602	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530]MoRTH,RAJASTHAN	12/2021	150.11 -	09/2024 -	09/2024	0/0
603	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587]MoRTH,UTTAR PRADESH	03/2020	262.37 -	09/2024 -	09/2024	0/0
604	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902]MoRTH,MAHARASHTRA	12/2022	213.32 -	09/2024 -	09/2024	0/0
605	UPGRADATION OF NH 130A MUNGELI TO PONDI FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920]MoRTH,CHHATTISGARH	03/2021	218.57 -	09/2024 -	09/2024	0/0
606	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932]MoRTH,ANDHRA PRADESH	03/2022	401.72 -	09/2024 -	09/2024	0/0
607	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953]MoRTH,ANDHRA PRADESH	12/2021	388.71 -	09/2024 -	09/2024	0/0
608	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882]MoRTH,MAHARASHTRA	03/2022	496.64 -	10/2024 -	10/2024	0/0
609	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948]MoRTH,KARNATAKA	10/2022	355.72 -	10/2024 -	10/2024	0/0
610	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958]MoRTH,ANDHRA PRADESH	08/2020	311.22 -	10/2024 -	10/2024	0/0
611	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963]MoRTH,MADHYA PRADESH	12/2021	305.12 -	10/2024 -	10/2024	0/0
612	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	05/2019 -	11/2024	0/0
613	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388]MoRTH,KARNATAKA	03/2019	423.15 -	12/2019 11/2024	11/2024	0/0
614	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471]MoRTH,UTTAR PRADESH	04/2020	325.24 -	11/2024 -	11/2024	0/0
615	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861]MoRTH,ODISHA	02/2022	157.49 -	11/2024 -	11/2024	0/0
616	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870]MoRTH,BIHAR	02/2022	624.43 -	11/2024 -	11/2024	0/0
617	WIDENING and STRENTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR	03/2021	566.15 -	03/2024 -	11/2024	0/0
618	REHABLITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881]MoRTH,MAHARASHTRA	06/2021	574.00 -	11/2024 -	11/2024	0/0
619	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946]MoRTH,KARNATAKA	11/2022	218.93 -	11/2024 -	11/2024	0/0
620	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	08/2016 -	12/2024	0/0
621	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	09/2023 -	12/2024	0/0
622	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447]MoRTH,HIMACHAL PRADESH	08/2020	371.93 -	12/2024 -	12/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
623	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528]MoRTH,RAJASTHAN	01/2022	194.88 -	12/2024 -	12/2024	0/0
624	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878]MoRTH,BIHAR	02/2022	427.29 -	12/2024 -	12/2024	0/0
625	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885]MoRTH,MAHARASHTRA	02/2023	414.81 -	12/2024 -	12/2024	0/0
626	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890]MoRTH,MAHARASHTRA	02/2023	261.82 -	12/2024 -	12/2024	0/0
627	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892]MoRTH,MAHARASHTRA	02/2023	245.61 -	12/2024 -	12/2024	0/0
628	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933]MoRTH,ANDHRA PRADESH	12/2021	480.10 -	12/2024 -	12/2024	0/0
629	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	09/2023 -	12/2024	0/0
630	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS & BHANDER BYPASS (TOTAL LENGTH 20.60 KM) T - [N24001962]MoRTH,MADHYA PRADESH	03/2022	179.19 -	12/2024 -	12/2024	0/0
631	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002]MoRTH,TELANGANA	01/2022	423.48 -	12/2024 -	12/2024	0/0
632	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003]MoRTH,TELANGANA	01/2022	549.28 -	12/2024 -	12/2024	0/0
633	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008]MoRTH,TELANGANA	01/2022	578.85 -	12/2024 -	12/2024	0/0
634	WIDENING AND STRENTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875]MoRTH,BIHAR	03/2021	477.54 -	01/2025 -	01/2025	0/0
635	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941]MoRTH,KARNATAKA	01/2023	350.69 -	01/2025 -	01/2025	0/0
636	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951]MoRTH,ANDHRA PRADESH	01/2022	403.22 -	01/2025 -	01/2025	0/0
637	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954]MoRTH,ANDHRA PRADESH	03/2022	568.12 -	01/2025 -	01/2025	0/0
638	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001]MoRTH,TELANGANA	01/2022	882.18 -	01/2025 -	01/2025	0/0
639	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009]MoRTH,TELANGANA	01/2022	703.68 -	01/2025 -	01/2025	0/0
640	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931]MoRTH,ANDHRA PRADESH	03/2022	536.00 -	02/2025 -	02/2025	0/0
641	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA	02/2023	398.48 -	02/2024 -	02/2025	0/0
642	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947]MoRTH,KARNATAKA	02/2023	177.94 -	02/2025 -	02/2025	0/0
643	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950]MoRTH,ANDHRA PRADESH	03/2021	369.81 -	02/2025 -	02/2025	0/0
644	REHABILITATION & UPGRADATION OF KURWAI–MUNGAOLI–CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAINGE - [N24001965]MoRTH,MADHYA PRADESH	03/2022	386.49 -	02/2025 -	02/2025	0/0
645	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 - [N24002005]MoRTH,TELANGANA	03/2022	644.45 -	03/2025 -	03/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
646	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470]MoRTH,HIMACHAL PRADESH	08/2020	314.32 -	04/2025 -	04/2025	0/0
647	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840]MoRTH,ASSAM	03/2022	535.03 -	04/2025 -	04/2025	0/0
648	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860]MoRTH,ODISHA	01/2022	300.33 -	04/2025 -	04/2025	0/0
649	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903]MoRTH,MAHARASHTRA	08/2022	206.54 -	04/2025 -	04/2025	0/0
650	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928]MoRTH,RAJASTHAN	03/2022	317.74 -	04/2025 -	04/2025	0/0
651	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB	03/2021	263.19 -	10/2023 -	04/2025	0/0
652	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB	03/2022	152.58 -	10/2023 -	04/2025	0/0
653	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865]MoRTH,ODISHA	12/2021	324.09 -	05/2025 -	05/2025	0/0
654	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884]MoRTH,MAHARASHTRA	03/2023	428.80 -	05/2025 -	05/2025	0/0
655	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955]MoRTH,ANDHRA PRADESH	03/2022	317.22 -	05/2025 -	05/2025	0/0
656	UPGRADATION & WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN L - [N24001964]MoRTH,MADHYA PRADESH	03/2022	365.21 -	05/2025 -	05/2025	0/0
657	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997]MoRTH,UTTAR PRADESH	10/2022	189.31 -	05/2025 -	05/2025	0/0
658	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855]MoRTH,NAGALAND	02/2021	192.93 -	06/2025 -	06/2025	0/0
659	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858]MoRTH,ODISHA	03/2022	499.79 -	06/2025 06/2025	06/2025	0/0
660	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864]MoRTH,ODISHA	11/2021	154.49 -	06/2025 -	06/2025	0/0
661	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408]MoRTH,ASSAM	02/2021	925.47 -	07/2025 -	07/2025	0/0
662	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879]MoRTH,BIHAR	03/2022	295.24 -	07/2025 -	07/2025	0/0
663	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880]MoRTH,MAHARASHTRA	03/2022	778.18 -	07/2025 -	07/2025	0/0
664	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007]MoRTH,TELANGANA	03/2022	886.69 -	07/2025 -	07/2025	0/0
665	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868]MoRTH,RAJASTHAN	03/2022	187.65 -	08/2025 -	08/2025	0/0
666	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869]MoRTH,RAJASTHAN	12/2022	235.15 -	08/2025 -	08/2025	0/0
667	WIDENING & STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROAD - [N24001924]MoRTH,JHARKHAND	03/2022	514.22 -	08/2025 -	08/2025	0/0
668	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925]MoRTH,JHARKHAND	03/2022	423.18 -	08/2025 -	08/2025	0/0
669	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935]MoRTH,ANDHRA PRADESH	03/2022	724.17 -	08/2025 -	08/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
670	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952]MoRTH,ANDHRA PRADESH	03/2022	285.50 -	08/2025 -	08/2025	0/0
671	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850]MoRTH,WEST BENGAL	03/2022	995.04 995.04	09/2025 09/2025	09/2025	0/0
672	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927]MoRTH,RAJASTHAN	02/2022	838.43 -	09/2025 -	09/2025	0/0
673	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959]MoRTH,ANDHRA PRADESH	03/2022	839.98 -	09/2025 -	09/2025	0/0
674	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862]MoRTH,ODISHA	02/2022	238.78 -	10/2025 -	10/2025	0/0
675	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929]MoRTH,UTTAR PRADESH	01/2022	697.66 -	10/2025 -	10/2025	0/0
676	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.2OO OF NH-731B ON - [N24001996]MoRTH,UTTAR PRADESH	03/2022	640.18 -	11/2025 -	11/2025	0/0
677	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940]MoRTH,KARNATAKA	01/2023	166.58 -	01/2026 -	01/2026	0/0
678	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291]MoRTH,ARUNACHAL PRADESH	03/2019	421.48 -	03/2027 -	03/2027	0/0
679	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292]MoRTH,ARUNACHAL PRADESH	03/2019	543.05 -	03/2027 -	03/2027	0/0
680	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293]MoRTH,ARUNACHAL PRADESH	03/2019	486.70 -	03/2027 -	03/2027	0/0
681	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294]MoRTH,ARUNACHAL PRADESH	03/2019	560.39 -	03/2027 -	03/2027	0/0
682	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297]MoRTH,ARUNACHAL PRADESH	03/2019	450.65 -	03/2027 -	03/2027	0/0
683	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374]MoRTH,ARUNACHAL PRADESH	06/2020	437.60 -	03/2027 -	03/2027	0/0
684	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375]MoRTH,ARUNACHAL PRADESH	06/2020	496.47 -	03/2027 -	03/2027	0/0
685	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376]MoRTH,ARUNACHAL PRADESH	03/2021	182.55 -	03/2027 -	03/2027	0/0
686	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877]MoRTH,BIHAR	07/2020	1,110.23 -	05/2027 -	05/2027	0/0
687	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A - [N24000378]MoRTH,MADHYA PRADESH	06/2015	390.51 -	- -	-	0/0
688	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER - [N24000514]MoRTH,GOA	12/2015	773.98 -	- -	-	0/0
689	BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	-	0/0
690	KHAMGAON TO DEULGAON SAKARSHA - [N24001074]MoRTH,MAHARASHTRA	03/2018	249.29 -	12/2019 -	-	0/0
691	JALGAON TO NANDURA - [N24001088]MoRTH,MAHARASHTRA	03/2018	177.84 177.00	12/2019 -	-	0/0
692	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH,BIHAR	02/2019	2,926.42 -	- 09/2024	-	0/0
693	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH,CHHATTISGARH	12/2020	222.86 -	08/2023 05/2024	-	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
694	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU - [N24001919]MoRTH,CHHATTISGARH	12/2020	193.16 -	09/2023 06/2024	-	0/0
695	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND	03/2018	460.73 -	- -	-	0/0
	National Highways And Infrastructure Development Corporation Ltd.					
696	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	257.34 -	11/2019 -	11/2019	0/0
697	PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND	02/2021	207.33 -	03/2023 -	03/2023	0/0
698	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA - [N24001975]NHIDCL,MIZORAM	09/2021	523.78 -	02/2025 -	02/2024	0/0
699	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914]NHIDCL,TRIPURA	05/2023	195.95 -	11/2024 -	11/2024	0/0
700	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001974]NHIDCL,MANIPUR	09/2021	315.56 -	01/2025 -	01/2025	0/0
701	PEREN-DIMAPUR PKG-3 - [N24001912]NHIDCL,NAGALAND	02/2021	177.77 -	06/2025 -	06/2025	0/0
702	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I - [N24001969]NHIDCL,ASSAM	03/2023	904.04 -	08/2025 -	08/2025	0/0
703	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001970]NHIDCL,ASSAM	03/2023	860.37 -	08/2025 -	08/2025	0/0
704	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001971]NHIDCL,ASSAM	03/2023	890.33 -	08/2025 -	08/2025	0/0
705	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG - [N24001973]NHIDCL,ASSAM	03/2023	562.05 -	02/2026 -	02/2026	0/0
706	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH - [N24001976]NHIDCL,NAGALAND	12/2022	430.24 -	02/2026 -	02/2026	0/0
707	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C - [N24001977]NHIDCL,NAGALAND	12/2022	442.54 -	02/2026 -	02/2026	0/0
708	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN - [N24001978]NHIDCL,NAGALAND	12/2022	497.18 -	02/2026 -	02/2026	0/0
709	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI - [N24001972]NHIDCL,ASSAM	03/2023	609.16 -	04/2026 -	04/2026	0/0
710	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL,SIKKIM	03/2017	165.56 -	06/2022 -	-	0/0
	National Highways Authority Of India					
711	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI,BIHAR	09/2020	897.45 -	04/2023 -	04/2023	0/0
712	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI,HARYANA	03/2018	1,484.30 -	12/2020 08/2023	05/2023	0/0
713	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI,RAJASTHAN	11/2019	1,640.10 -	05/2023 02/2024	05/2023	0/0
714	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA - [N24001807]NHAI,MAHARASHTRA	02/2018	1,061.29 1,061.29	10/2021 05/2023	05/2023	0/0
715	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI,BIHAR	03/2018	496.20 496.38	11/2021 06/2024	06/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
716	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487]NHAI,MAHARASHTRA	10/2020	169.83 -	10/2022 06/2023	06/2023	0/0
717	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI,ASSAM	07/2017	442.23 -	04/2020 -	06/2023	0/0
718	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI,RAJASTHAN	11/2019	952.57 -	01/2023 12/2023	06/2023	0/0
719	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI,RAJASTHAN	11/2019	1,658.06 -	12/2022 12/2023	06/2023	0/0
720	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH	09/2019	194.40 -	09/2022 -	06/2023	0/0
721	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA	01/2021	1,167.52 1,157.00	01/2023 12/2023	06/2023	0/0
722	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-)0.650 TO KM. 132.955 OF NH-552G - [N24001760]NHAI,MADHYA PRADESH	10/2020	506.56 498.47	06/2023 11/2023	06/2023	0/0
723	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI - [N24000629]NHAI,MAHARASHTRA	11/2016	400.25 -	03/2019 07/2023	07/2023	0/0
724	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI,RAJASTHAN	10/2019	662.08 -	07/2023 01/2024	07/2023	0/0
725	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN	11/2019	1,272.97 -	10/2022 03/2024	07/2023	0/0
726	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN	11/2019	1,119.35 -	05/2023 03/2024	07/2023	0/0
727	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463]NHAI,WEST BENGAL	12/2015	1,083.00 1,414.01	06/2018 12/2023	08/2023	0/0
728	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI,RAJASTHAN	02/2018	741.86 649.00	04/2021 12/2023	08/2023	0/0
729	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI,RAJASTHAN	10/2019	846.59 -	08/2023 01/2024	08/2023	0/0
730	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI,RAJASTHAN	11/2019	1,425.02 -	03/2023 02/2024	08/2023	0/0
731	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI,TAMIL NADU	02/2019	1,291.37 -	08/2023 -	08/2023	0/0
732	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI,TAMIL NADU	07/2022	186.50 -	08/2023 -	08/2023	0/0
733	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755]NHAI,UTTAR PRADESH	10/2019	1,936.68 -	03/2023 -	08/2023	0/0
734	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI,RAJASTHAN	04/2017	894.00 -	04/2020 12/2023	09/2023	0/0
735	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI,MAHARASHTRA	09/2021	531.86 532.41	09/2023 09/2023	09/2023	0/0
736	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI,PUNJAB	12/2020	524.88 -	09/2023 -	09/2023	0/0
737	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG II) [KURANKHED TO SHELAD FROM KM. 220.00 TO KM. 270.00] - [N24001801]NHAI,MAHARASHTRA	11/2019	633.70 -	02/2023 -	09/2023	0/0
738	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI - [N24001803]NHAI,MAHARASHTRA	12/2019	1,393.95 1,393.95	11/2022 09/2023	09/2023	0/0
739	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523]NHAI,UTTAR PRADESH	03/2021	836.24 -	10/2023 10/2023	10/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
740	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524]NHAI,UTTAR PRADESH	03/2021	990.28 -	10/2023 10/2023	10/2023	0/0
741	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]NHAI,RAJASTHAN	02/2019	755.16 -	10/2023 12/2023	10/2023	0/0
742	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561]NHAI,RAJASTHAN	10/2019	839.63 -	10/2023 01/2024	10/2023	0/0
743	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]NHAI,RAJASTHAN	02/2019	738.90 -	10/2023 12/2023	10/2023	0/0
744	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]NHAI,JHARKHAND	09/2020	748.99 -	10/2023 -	10/2023	0/0
745	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI,TAMIL NADU	02/2019	166.90 -	03/2021 -	10/2023	0/0
746	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH	01/2021	428.04 -	10/2023 -	10/2023	0/0
747	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620]NHAI,JAMMU AND KASHMIR	09/2021	442.14 -	10/2023 10/2023	10/2023	0/0
748	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI,PUNJAB	12/2020	366.85 366.85	06/2023 10/2023	10/2023	0/0
749	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]NHAI,UTTAR PRADESH	09/2021	300.79 -	10/2023 -	10/2023	0/0
750	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740]NHAI,UTTAR PRADESH	10/2019	2,325.28 -	09/2023 -	10/2023	0/0
751	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG I) [AMRAVATI TO KURANKHED FROM KM. 166.00 TO KM. 220.00] - [N24001800]NHAI,MAHARASHTRA	11/2019	713.07 -	07/2023 -	10/2023	0/0
752	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566]NHAI,KERALA	04/2016	804.97 571.45	06/2018 11/2023	11/2023	0/0
753	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI,MAHARASHTRA	03/2017	247.02 -	03/2020 -	11/2023	0/0
754	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI,JHARKHAND	01/2018	273.46 -	11/2021 08/2022	11/2023	0/0
755	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428]NHAI,TAMIL NADU	03/2018	998.70 1,358.32	11/2021 03/2024	11/2023	0/0
756	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429]NHAI,TAMIL NADU	03/2018	1,294.47 1,588.40	11/2021 06/2024	11/2023	0/0
757	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPU - [N24001695]NHAI,TAMIL NADU	12/2020	230.69 -	02/2022 07/2023	11/2023	0/0
758	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739]NHAI,UTTAR PRADESH	10/2019	1,779.83 -	11/2023 -	11/2023	0/0
759	4L PS OF MEERUT TO AFTER BRIDGE OVER RIVER YAMUNA, HARYANA VIA SHAMLI-FROM KM. 0.00 TO KM. 88.476 OF - [N24001741]NHAI,UTTAR PRADESH	09/2020	798.96 -	01/2023 06/2023	11/2023	0/0
760	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH	08/2019	323.51 -	04/2023 -	11/2023	0/0
761	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI,MAHARASHTRA	12/2019	1,654.07 -	09/2022 -	11/2023	0/0
762	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830]NHAI,UTTAR PRADESH	06/2020	2,002.79 -	11/2023 -	11/2023	0/0
763	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	12/2019 -	12/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
764	4-LANNING OF KODEBAD-DHAMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT - [N24000630]NHAI,MAHARASHTRA	11/2016	446.17 -	03/2019 -	12/2023	0/0
765	JUNAGADH BYPASS - [N24000701]NHAI,GUJARAT	10/2017	232.49 375.78	04/2021 06/2023	12/2023	0/0
766	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHT - [N24000825]NHAI,TELANGANA	03/2018	828.29 1,140.50	02/2023 12/2023	12/2023	0/0
767	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826]NHAI,TAMIL NADU	03/2018	505.35 -	10/2022 12/2023	12/2023	0/0
768	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827]NHAI,TAMIL NADU	03/2018	628.71 -	11/2020 12/2023	12/2023	0/0
769	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185]NHAI,UTTAR PRADESH	11/2017	2,159.00 2,262.00	07/2021 04/2023	12/2023	0/0
770	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI,BIHAR	10/2013	649.90 -	12/2020 -	12/2023	0/0
771	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI,BIHAR	10/2013	446.97 -	11/2020 -	12/2023	0/0
772	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI,BIHAR	10/2013	464.09 -	11/2020 -	12/2023	0/0
773	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA	02/2019	397.60 -	02/2022 -	12/2023	0/0
774	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486]NHAI,MAHARASHTRA	02/2019	493.00 -	02/2022 12/2023	12/2023	0/0
775	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO - [N24001509]NHAI,KARNATAKA	01/2020	1,307.00 -	04/2021 12/2023	12/2023	0/0
776	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514]NHAI,PUNJAB	01/2021	1,060.29 -	01/2024 12/2023	12/2023	0/0
777	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535]NHAI,HARYANA	07/2020	899.00 -	07/2022 12/2023	12/2023	0/0
778	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571]NHAI,RAJASTHAN	11/2019	1,341.36 -	12/2023 02/2024	12/2023	0/0
779	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI,JHARKHAND	01/2019	466.55 518.00	12/2020 -	12/2023	0/0
780	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600]NHAI,TAMIL NADU	10/2020	434.12 -	05/2023 12/2023	12/2023	0/0
781	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609]NHAI,MAHARASHTRA	01/2023	151.26 -	12/2023 -	12/2023	0/0
782	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	03/2022 -	12/2023	0/0
783	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	03/2023 -	12/2023	0/0
784	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694]NHAI,TAMIL NADU	02/2019	1,243.57 -	12/2023 -	12/2023	0/0
785	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710]NHAI,BIHAR	09/2020	2,334.68 2,335.00	03/2023 12/2023	12/2023	0/0
786	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR	09/2020	939.43 -	03/2023 -	12/2023	0/0
787	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI,BIHAR	08/2020	690.00 -	07/2023 -	12/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
788	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI– MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR	12/2018	333.60 466.59	10/2020 -	12/2023	0/0
789	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU	10/2018	707.90 766.51	02/2021 -	12/2023	0/0
790	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II - [N24001742]NHAI,UTTAR PRADESH	06/2020	1,621.07 -	10/2022 07/2023	12/2023	0/0
791	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	11/2022 -	12/2023	0/0
792	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI,WEST BENGAL	08/2021	557.55 -	08/2023 -	12/2023	0/0
793	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL	12/2018	2,375.87 2,566.80	02/2023 08/2023	12/2023	0/0
794	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	09/2021 -	12/2023	0/0
795	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	09/2021 -	12/2023	0/0
796	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787]NHAI,GUJARAT	05/2020	971.03 -	10/2023 12/2023	12/2023	0/0
797	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790]NHAI,GUJARAT	02/2020	752.30 -	08/2023 12/2023	12/2023	0/0
798	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791]NHAI,GUJARAT	02/2020	606.51 -	06/2023 12/2023	12/2023	0/0
799	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT	03/2021	536.03 -	09/2022 -	12/2023	0/0
800	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI,GUJARAT	03/2021	485.75 -	09/2022 -	12/2023	0/0
801	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805]NHAI,MAHARASHTRA	03/2018	1,169.04 -	03/2021 06/2023	12/2023	0/0
802	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL	04/2014	1,665.00 -	09/2016 -	01/2024	0/0
803	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI,KERALA	09/2017	1,124.11 1,503.86	05/2020 11/2023	01/2024	0/0
804	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI,HIMACHAL PRADESH	03/2018	478.74 -	05/2021 11/2022	01/2024	0/0
805	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430]NHAI,TAMIL NADU	03/2018	2,120.40 2,565.63	01/2022 03/2024	01/2024	0/0
806	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472]NHAI,JAMMU AND KASHMIR	09/2021	811.19 -	12/2023 01/2024	01/2024	0/0
807	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522]NHAI,TELANGANA	01/2021	1,307.95 -	01/2024 -	01/2024	0/0
808	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532]NHAI,HARYANA	11/2021	694.00 -	11/2023 01/2024	01/2024	0/0
809	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 -	07/2022 -	01/2024	0/0
810	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603]NHAI,TAMIL NADU	01/2019	1,518.53 -	10/2022 01/2024	01/2024	0/0
811	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612]NHAI,RAJASTHAN	07/2020	1,788.69 -	01/2024 12/2024	01/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
812	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685]NHAI,KARNATAKA	01/2021	1,069.00 -	01/2024 -	01/2024	0/0
813	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA	03/2021	1,065.06 1,444.50	03/2023 12/2023	01/2024	0/0
814	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA	10/2019	1,225.24 1,505.85	10/2021 12/2023	01/2024	0/0
815	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706]NHAI,BIHAR	03/2021	1,097.18 1,097.00	01/2024 -	01/2024	0/0
816	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU	11/2021	463.44 463.44	02/2023 -	01/2024	0/0
817	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 - [N24001724]NHAI,TAMIL NADU	05/2019	602.57 624.49	07/2021 05/2023	01/2024	0/0
818	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743]NHAI,UTTAR PRADESH	01/2018	1,916.38 -	02/2023 08/2023	01/2024	0/0
819	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA	02/2020	808.31 -	01/2023 -	01/2024	0/0
820	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI,GUJARAT	02/2020	778.15 -	03/2023 -	01/2024	0/0
821	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806]NHAI,MAHARASHTRA	03/2018	1,241.38 -	03/2023 06/2023	01/2024	0/0
822	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	03/2023 -	01/2024	0/0
823	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR –HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995]NHAI,UTTARAKHAND	05/2021	154.52 -	11/2023 01/2024	01/2024	0/0
824	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAUR ROAD) SECTIO - [N24000711]NHAI,RAJASTHAN	12/2017	1,308.73 -	12/2020 -	02/2024	0/0
825	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	12/2021 12/2023	02/2024	0/0
826	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484]NHAI,TELANGANA	09/2022	804.69 -	02/2024 -	02/2024	0/0
827	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488]NHAI,MAHARASHTRA	09/2021	618.45 -	09/2023 02/2024	02/2024	0/0
828	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506]NHAI,MAHARASHTRA	02/2022	2,747.00 -	02/2024 -	02/2024	0/0
829	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601]NHAI,TAMIL NADU	01/2019	1,051.69 -	01/2023 02/2024	02/2024	0/0
830	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602]NHAI,TAMIL NADU	01/2019	1,409.38 -	12/2022 02/2024	02/2024	0/0
831	SIX LANING OF THALIPARAMBHA- MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA	08/2020	2,714.60 3,319.41	02/2024 11/2021	02/2024	0/0
832	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU	01/2019	654.26 -	05/2021 -	02/2024	0/0
833	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	04/2019 07/2022	03/2024	0/0
834	NAGPUR RING ROAD PACKAGE-2 - [N24000560]NHAI,MAHARASHTRA	03/2016	591.66 -	07/2019 03/2024	03/2024	0/0
835	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	08/2019 -	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
836	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665]NHAI,BIHAR	03/2017	672.89 736.01	03/2020 03/2024	03/2024	0/0
837	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI,HIMACHAL PRADESH	06/2017	2,485.93 -	06/2020 -	03/2024	0/0
838	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697]NHAI,TAMIL NADU	08/2017	1,176.37 -	09/2020 03/2024	03/2024	0/0
839	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	07/2020 -	03/2024	0/0
840	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	12/2021 12/2019	03/2024	0/0
841	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724]NHAI,BIHAR	01/2018	895.39 -	04/2024 -	03/2024	0/0
842	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI,JHARKHAND	01/2018	1,155.16 -	11/2021 09/2022	03/2024	0/0
843	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA	01/2018	686.65 504.09	09/2020 -	03/2024	0/0
844	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA	01/2018	999.00 1,152.70	09/2021 -	03/2024	0/0
845	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739]NHAI,ODISHA	01/2018	503.88 609.03	06/2021 03/2024	03/2024	0/0
846	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI,WEST BENGAL	03/2018	841.57 1,619.48	09/2022 12/2022	03/2024	0/0
847	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834]NHAI,GUJARAT	03/2018	1,161.39 1,404.00	10/2021 03/2024	03/2024	0/0
848	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI,JHARKHAND	03/2018	1,005.08 1,073.10	03/2021 06/2023	03/2024	0/0
849	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	02/2021 08/2023	03/2024	0/0
850	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA	09/2021	624.45 627.79	09/2023 09/2023	03/2024	0/0
851	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA	09/2021	667.66 666.21	09/2023 09/2023	03/2024	0/0
852	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505]NHAI,MAHARASHTRA	03/2022	1,549.02 -	03/2024 -	03/2024	0/0
853	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI,GUJARAT	09/2020	1,185.69 -	02/2024 -	03/2024	0/0
854	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT	11/2019	1,669.56 -	09/2023 -	03/2024	0/0
855	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT	09/2020	1,198.55 -	11/2023 -	03/2024	0/0
856	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520]NHAI,GUJARAT	11/2019	1,604.06 -	05/2024 -	03/2024	0/0
857	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. - [N24001525]NHAI,UTTARAKHAND	03/2021	169.08 -	03/2024 03/2024	03/2024	0/0
858	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA	11/2020	1,690.23 -	12/2023 -	03/2024	0/0
859	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534]NHAI,HARYANA	12/2020	1,334.04 -	01/2024 03/2024	03/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
860	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589]NHAI,JHARKHAND	09/2020	755.26 -	03/2024 -	03/2024	0/0
861	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 - [N24001591]NHAI,CHHATTISGARH	02/2021	999.97 -	01/2024 -	03/2024	0/0
862	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595]NHAI,JHARKHAND	08/2020	1,034.00 -	03/2024 -	03/2024	0/0
863	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND	11/2021	1,302.72 -	07/2023 -	03/2024	0/0
864	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611]NHAI,CHHATTISGARH	04/2020	1,855.59 1,869.85	03/2024 -	03/2024	0/0
865	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA	03/2020	210.37 213.06	06/2022 04/2023	03/2024	0/0
866	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669]NHAI,ODISHA	02/2021	586.00 -	03/2024 -	03/2024	0/0
867	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670]NHAI,ODISHA	02/2021	593.00 -	03/2024 -	03/2024	0/0
868	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) - [N24001671]NHAI,ODISHA	02/2021	925.00 -	03/2024 -	03/2024	0/0
869	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688]NHAI,KARNATAKA	10/2020	3,184.00 -	09/2023 03/2024	03/2024	0/0
870	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689]NHAI,KARNATAKA	12/2020	1,745.00 -	09/2023 03/2024	03/2024	0/0
871	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700]NHAI,BIHAR	12/2021	552.55 553.00	03/2024 -	03/2024	0/0
872	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704]NHAI,BIHAR	03/2021	1,020.84 -	03/2024 -	03/2024	0/0
873	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705]NHAI,BIHAR	03/2022	1,485.66 -	03/2024 -	03/2024	0/0
874	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707]NHAI,BIHAR	03/2021	1,143.46 1,143.00	01/2024 03/2024	03/2024	0/0
875	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V) - [N24001751]NHAI,WEST BENGAL	12/2018	1,548.07 -	09/2021 -	03/2024	0/0
876	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770]NHAI,MADHYA PRADESH	02/2022	417.51 -	03/2024 -	03/2024	0/0
877	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772]NHAI,UTTAR PRADESH	08/2021	1,147.26 -	03/2024 -	03/2024	0/0
878	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT	07/2020	2,271.86 -	12/2023 -	03/2024	0/0
879	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	01/2024 -	03/2024	0/0
880	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA	02/2021	540.21 -	11/2023 -	03/2024	0/0
881	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809]NHAI,HIMACHAL PRADESH	05/2022	469.95 -	03/2024 -	03/2024	0/0
882	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR- - [N24001420]NHAI,PUNJAB	02/2021	853.66 -	04/2024 -	04/2024	0/0
883	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU	06/2018	1,103.86 -	03/2022 -	04/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
884	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615]NHAI,MADHYA PRADESH	03/2021	790.78 -	04/2024 -	04/2024	0/0
885	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI,KERALA	06/2020	3,041.65 3,799.76	04/2024 10/2021	04/2024	0/0
886	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI,KERALA	06/2020	1,746.45 2,377.88	04/2024 10/2021	04/2024	0/0
887	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668]NHAI,ODISHA	03/2021	1,249.00 -	04/2024 -	04/2024	0/0
888	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701]NHAI,BIHAR	04/2022	1,769.50 -	04/2024 -	04/2024	0/0
889	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729]NHAI,UTTAR PRADESH	08/2022	326.79 -	04/2024 -	04/2024	0/0
890	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737]NHAI,UTTAR PRADESH	11/2021	923.15 -	04/2024 -	04/2024	0/0
891	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746]NHAI,UTTAR PRADESH	03/2021	364.47 -	04/2024 -	04/2024	0/0
892	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767]NHAI,MADHYA PRADESH	01/2021	1,001.69 -	04/2024 -	04/2024	0/0
893	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA	02/2021	1,166.96 -	10/2023 -	04/2024	0/0
894	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622]NHAI,KARNATAKA	09/2016	950.69 -	08/2019 05/2024	05/2024	0/0
895	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652]NHAI,TAMIL NADU	03/2017	848.45 -	03/2020 05/2024	05/2024	0/0
896	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489]NHAI,MAHARASHTRA	05/2022	519.93 -	05/2024 -	05/2024	0/0
897	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504]NHAI,MAHARASHTRA	05/2022	1,260.00 -	05/2024 -	05/2024	0/0
898	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507]NHAI,MAHARASHTRA	11/2022	1,124.00 -	05/2024 -	05/2024	0/0
899	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521]NHAI,MAHARASHTRA	11/2022	990.00 -	10/2024 05/2024	05/2024	0/0
900	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607]NHAI,MAHARASHTRA	10/2022	332.00 -	05/2024 -	05/2024	0/0
901	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610]NHAI,MAHARASHTRA	01/2022	1,833.73 -	05/2024 05/2024	05/2024	0/0
902	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA	05/2020	1,981.07 2,430.53	05/2024 11/2021	05/2024	0/0
903	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667]NHAI,ODISHA	09/2021	1,734.00 1,734.00	05/2024 -	05/2024	0/0
904	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – - [N24001678]NHAI,ODISHA	08/2021	1,460.00 1,460.00	06/2024 -	05/2024	0/0
905	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1 - [N24001720]NHAI,TAMIL NADU	10/2020	1,023.91 1,284.62	05/2024 -	05/2024	0/0
906	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812]NHAI,HIMACHAL PRADESH	03/2021	1,002.11 1,361.79	05/2024 -	05/2024	0/0
907	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	03/2014 -	06/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
908	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	07/2020 -	06/2024	0/0
909	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708]NHAI,TAMIL NADU	09/2017	1,227.87 -	08/2020 06/2024	06/2024	0/0
910	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	08/2021 -	06/2024	0/0
911	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	11/2021 -	06/2024	0/0
912	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCHE - [N24001545]NHAI,ASSAM	08/2022	175.00 -	12/2022 -	06/2024	0/0
913	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548]NHAI,ASSAM	03/2022	457.72 -	06/2024 -	06/2024	0/0
914	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559]NHAI,RAJASTHAN	09/2021	672.35 -	06/2024 -	06/2024	0/0
915	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622]NHAI,JAMMU AND KASHMIR	07/2021	1,401.87 -	06/2024 06/2024	06/2024	0/0
916	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643]NHAI,PUNJAB	12/2020	857.91 -	06/2024 -	06/2024	0/0
917	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708]NHAI,BIHAR	09/2020	2,156.22 -	06/2024 -	06/2024	0/0
918	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753]NHAI,UTTAR PRADESH	02/2022	570.98 578.02	06/2024 06/2024	06/2024	0/0
919	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757]NHAI,MADHYA PRADESH	01/2020	876.37 -	10/2024 -	06/2024	0/0
920	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758]NHAI,MADHYA PRADESH	01/2020	823.05 -	10/2024 -	06/2024	0/0
921	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759]NHAI,MADHYA PRADESH	01/2020	909.84 -	06/2024 -	06/2024	0/0
922	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	11/2023 -	06/2024	0/0
923	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	08/2023 -	06/2024	0/0
924	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810]NHAI,HIMACHAL PRADESH	02/2022	190.60 -	06/2024 -	06/2024	0/0
925	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811]NHAI,HIMACHAL PRADESH	04/2021	583.93 653.67	06/2024 -	06/2024	0/0
926	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	03/2020 07/2022	07/2024	0/0
927	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556]NHAI,TELANGANA	12/2021	521.53 -	07/2024 -	07/2024	0/0
928	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606]NHAI,TAMIL NADU	12/2018	854.94 -	03/2022 07/2024	07/2024	0/0
929	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623]NHAI,JAMMU AND KASHMIR	01/2020	336.01 -	01/2024 07/2024	07/2024	0/0
930	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638]NHAI,PUNJAB	11/2021	646.42 646.42	07/2024 07/2024	07/2024	0/0
931	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658]NHAI,KERALA	01/2021	4,265.42 -	07/2024 -	07/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
932	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659]NHAI,KERALA	02/2021	3,375.31 -	07/2024 -	07/2024	0/0
933	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718]NHAI,TAMIL NADU	12/2020	843.48 984.61	07/2024 -	07/2024	0/0
934	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719]NHAI,TAMIL NADU	02/2021	2,948.31 3,516.83	07/2024 -	07/2024	0/0
935	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765]NHAI,MADHYA PRADESH	08/2022	207.77 -	07/2024 -	07/2024	0/0
936	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773]NHAI,DELHI	05/2020	1,467.44 -	07/2024 -	07/2024	0/0
937	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795]NHAI,MAHARASHTRA	10/2022	490.40 -	07/2024 -	07/2024	0/0
938	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432]NHAI,ASSAM	12/2021	300.00 -	08/2024 -	08/2024	0/0
939	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	02/2024 -	08/2024	0/0
940	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558]NHAI,RAJASTHAN	11/2021	736.75 -	08/2024 -	08/2024	0/0
941	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621]NHAI,JAMMU AND KASHMIR	07/2021	614.48 -	08/2024 08/2024	08/2024	0/0
942	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642]NHAI,PUNJAB	02/2021	1,474.77 -	08/2024 -	08/2024	0/0
943	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698]NHAI,BIHAR	08/2022	1,198.02 -	08/2024 -	08/2024	0/0
944	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717]NHAI,TAMIL NADU	11/2020	1,155.49 1,458.45	08/2024 -	08/2024	0/0
945	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT - [N24001726]NHAI,UTTAR PRADESH	01/2023	391.26 -	08/2024 -	08/2024	0/0
946	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733]NHAI,UTTAR PRADESH	03/2022	1,602.48 -	08/2024 -	08/2024	0/0
947	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734]NHAI,UTTAR PRADESH	03/2022	1,335.45 -	08/2024 -	08/2024	0/0
948	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735]NHAI,UTTAR PRADESH	03/2022	1,428.19 -	08/2024 -	08/2024	0/0
949	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K - [N24001736]NHAI,UTTAR PRADESH	01/2022	1,159.96 -	08/2024 -	08/2024	0/0
950	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA	03/2017	1,059.73 1,071.00	03/2017 05/2021	09/2024	0/0
951	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI,KERALA	02/2018	1,424.77 1,862.77	02/2023 01/2024	09/2024	0/0
952	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 1,182.87	07/2021 -	09/2024	0/0
953	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483]NHAI,TELANGANA	02/2022	637.11 -	09/2024 -	09/2024	0/0
954	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551]NHAI,JAMMU AND KASHMIR	10/2021	3,044.02 3,044.02	09/2024 -	09/2024	0/0
955	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593]NHAI,CHHATTISGARH	11/2021	1,368.19 -	09/2024 -	09/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
956	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651]NHAI,KERALA	09/2021	2,878.97 -	09/2024 09/2024	09/2024	0/0
957	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666]NHAI,ODISHA	12/2021	714.00 714.00	09/2024 -	09/2024	0/0
958	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692]NHAI,TAMIL NADU	01/2022	467.99 -	09/2024 -	09/2024	0/0
959	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702]NHAI,BIHAR	12/2021	184.90 185.00	09/2024 -	09/2024	0/0
960	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747]NHAI,WEST BENGAL	03/2020	2,193.23 2,314.00	09/2024 -	09/2024	0/0
961	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748]NHAI,WEST BENGAL	03/2021	2,200.93 -	09/2024 -	09/2024	0/0
962	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813]NHAI,HIMACHAL PRADESH	07/2021	1,692.05 -	09/2024 -	09/2024	0/0
963	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64 1,161.00	02/2022 08/2023	10/2024	0/0
964	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714]NHAI,BIHAR	12/2017	2,598.00 -	10/2024 10/2024	10/2024	0/0
965	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482]NHAI,TELANGANA	08/2022	772.11 -	10/2024 -	10/2024	0/0
966	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508]NHAI,MAHARASHTRA	11/2022	1,450.00 -	10/2024 -	10/2024	0/0
967	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526]NHAI,UTTARAKHAND	08/2021	1,377.79 1,384.11	10/2024 10/2024	10/2024	0/0
968	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631]NHAI,PUNJAB	03/2021	1,525.31 -	10/2024 -	10/2024	0/0
969	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641]NHAI,PUNJAB	03/2021	1,641.75 -	10/2024 -	10/2024	0/0
970	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665]NHAI,ODISHA	12/2021	1,592.00 1,592.00	10/2024 -	10/2024	0/0
971	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687]NHAI,KARNATAKA	10/2021	1,331.77 2,082.98	10/2023 10/2024	10/2024	0/0
972	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693]NHAI,TAMIL NADU	09/2021	1,751.18 -	10/2024 -	10/2024	0/0
973	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732]NHAI,UTTAR PRADESH	12/2021	540.97 -	10/2024 -	10/2024	0/0
974	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754]NHAI,UTTAR PRADESH	01/2022	953.79 -	10/2024 -	10/2024	0/0
975	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756]NHAI,MADHYA PRADESH	10/2020	1,352.56 -	10/2024 -	10/2024	0/0
976	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766]NHAI,MADHYA PRADESH	01/2022	1,011.29 -	10/2024 -	10/2024	0/0
977	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796]NHAI,MAHARASHTRA	03/2022	1,013.33 1,013.33	10/2024 10/2024	10/2024	0/0
978	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557]NHAI,RAJASTHAN	03/2022	1,636.15 -	11/2024 -	11/2024	0/0
979	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614]NHAI,MADHYA PRADESH	02/2022	524.84 -	11/2024 -	11/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
980	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629]NHAI,MULTI STATE	04/2022	796.65 -	11/2024 -	11/2024	0/0
981	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640]NHAI,PUNJAB	03/2021	1,229.38 -	11/2024 -	11/2024	0/0
982	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 -	05/2024 -	11/2024	0/0
983	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	12/2020 12/2022	12/2024	0/0
984	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639]NHAI,PUNJAB	05/2020	864.23 864.23	12/2024 12/2024	12/2024	0/0
985	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699]NHAI,BIHAR	03/2022	312.58 -	12/2024 -	12/2024	0/0
986	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI,WEST BENGAL	08/2018	622.04 -	12/2021 -	12/2024	0/0
987	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771]NHAI,DELHI	06/2020	1,479.22 -	12/2024 -	12/2024	0/0
988	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	03/2024 -	12/2024	0/0
989	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808]NHAI,HIMACHAL PRADESH	03/2021	1,322.95 1,442.47	12/2024 12/2024	12/2024	0/0
990	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987]NHAI,ANDHRA PRADESH	06/2023	152.05 -	12/2024 -	12/2024	0/0
991	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431]NHAI,TAMIL NADU	03/2018	1,872.68 2,661.51	10/2020 01/2025	01/2025	0/0
992	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555]NHAI,TELANGANA	03/2022	955.49 -	01/2025 -	01/2025	0/0
993	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588]NHAI,CHHATTISGARH	12/2021	1,470.73 -	01/2025 -	01/2025	0/0
994	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594]NHAI,JHARKHAND	02/2022	534.73 -	01/2025 -	01/2025	0/0
995	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625]NHAI,TELANGANA	01/2022	1,227.57 -	01/2025 -	01/2025	0/0
996	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626]NHAI,TELANGANA	02/2022	972.06 -	01/2025 -	01/2025	0/0
997	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637]NHAI,PUNJAB	03/2021	1,754.84 -	01/2025 -	01/2025	0/0
998	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553]NHAI,UTTARAKHAND	03/2022	1,092.90 1,092.90	02/2025 -	02/2025	0/0
999	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627]NHAI,JAMMU AND KASHMIR	07/2021	1,912.17 -	02/2025 02/2025	02/2025	0/0
1000	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628]NHAI,MULTI STATE	11/2021	2,155.95 -	02/2025 -	02/2025	0/0
1001	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630]NHAI,PUNJAB	07/2021	1,501.02 -	02/2025 -	02/2025	0/0
1002	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635]NHAI,HARYANA	03/2022	1,269.50 -	02/2025 -	02/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1003	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649]NHAI,KERALA	12/2021	3,273.61 -	02/2025 02/2025	02/2025	0/0
1004	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654]NHAI,KERALA	06/2021	2,641.37 -	03/2025 02/2025	02/2025	0/0
1005	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655]NHAI,KERALA	06/2021	3,606.00 -	02/2025 -	02/2025	0/0
1006	BANGALORE/TN BORDER TO HOSKOTE - [N24001674]NHAI,KARNATAKA	02/2023	1,240.60 -	02/2025 -	02/2025	0/0
1007	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697]NHAI,BIHAR	02/2023	1,358.00 -	02/2025 -	02/2025	0/0
1008	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727]NHAI,UTTAR PRADESH	03/2022	762.62 -	02/2025 -	02/2025	0/0
1009	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416]NHAI,PUNJAB	12/2020	989.66 -	01/2024 03/2025	03/2025	0/0
1010	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656]NHAI,KERALA	06/2021	2,595.00 -	03/2025 -	03/2025	0/0
1011	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653]NHAI,KERALA	11/2021	3,565.82 -	04/2025 -	04/2025	0/0
1012	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986]NHAI,ANDHRA PRADESH	10/2023	1,047.32 -	04/2025 -	04/2025	0/0
1013	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661]NHAI,KERALA	10/2020	3,219.47 3,713.14	04/2024 05/2025	05/2025	0/0
1014	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675]NHAI,KARNATAKA	11/2022	1,732.73 -	05/2025 -	05/2025	0/0
1015	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703]NHAI,BIHAR	02/2022	786.81 787.00	05/2025 -	05/2025	0/0
1016	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731]NHAI,UTTAR PRADESH	12/2021	2,470.64 -	05/2025 05/2025	05/2025	0/0
1017	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968]NHAI,TAMIL NADU	04/2022	1,260.74 -	05/2025 -	05/2025	0/0
1018	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989]NHAI,KARNATAKA	03/2023	830.28 -	05/2025 -	05/2025	0/0
1019	4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990]NHAI,UTTARAKHAND	06/2022	524.54 524.54	05/2025 -	05/2025	0/0
1020	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785]NHAI,GUJARAT	03/2022	1,373.06 1,085.00	06/2025 -	06/2025	0/0
1021	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926]NHAI,JAMMU AND KASHMIR	03/2023	939.86 -	06/2025 -	06/2025	0/0
1022	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985]NHAI,ANDHRA PRADESH	03/2021	1,942.94 2,171.00	06/2025 -	06/2025	0/0
1023	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608]NHAI,MAHARASHTRA	09/2021	2,208.68 -	07/2025 -	07/2025	0/0
1024	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728]NHAI,UTTAR PRADESH	12/2021	1,138.81 -	07/2025 -	07/2025	0/0
1025	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745]NHAI,UTTAR PRADESH	12/2021	1,972.10 -	07/2025 07/2025	07/2025	0/0
1026	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849]NHAI,ANDHRA PRADESH	05/2022	1,063.72 -	07/2025 -	07/2025	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1027	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980]NHAI,ANDHRA PRADESH	10/2022	907.76 -	07/2025 -	07/2025	0/0
1028	TUMKUR - NELAMANGALA(6L) - [N24001681]NHAI,KARNATAKA	08/2022	2,032.15 1,351.00	08/2025 08/2025	08/2025	0/0
1029	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856]NHAI,ANDHRA PRADESH	05/2023	648.75 -	08/2025 -	08/2025	0/0
1030	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA – - [N24001983]NHAI,ANDHRA PRADESH	10/2022	972.63 -	08/2025 -	08/2025	0/0
1031	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841]NHAI,ANDHRA PRADESH	12/2022	912.94 -	09/2025 -	09/2025	0/0
1032	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 - [N24001921]NHAI,MADHYA PRADESH	08/2021	581.65 -	09/2025 -	09/2025	0/0
1033	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979]NHAI,ANDHRA PRADESH	08/2022	609.43 -	09/2025 -	09/2025	0/0
1034	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 - [N24001994]NHAI,KARNATAKA	05/2022	1,135.39 -	03/2023 -	09/2025	0/0
1035	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844]NHAI,ANDHRA PRADESH	12/2022	1,058.90 -	10/2025 -	10/2025	0/0
1036	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845]NHAI,ANDHRA PRADESH	02/2023	1,253.24 -	10/2025 -	10/2025	0/0
1037	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846]NHAI,ANDHRA PRADESH	02/2023	1,200.42 -	10/2025 -	10/2025	0/0
1038	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848]NHAI,ANDHRA PRADESH	02/2023	909.02 -	10/2025 -	10/2025	0/0
1039	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967]NHAI,MADHYA PRADESH	11/2018	521.21 -	10/2025 -	10/2025	0/0
1040	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981]NHAI,ANDHRA PRADESH	07/2022	1,398.84 -	10/2025 -	10/2025	0/0
1041	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982]NHAI,ANDHRA PRADESH	03/2023	827.39 -	10/2025 -	10/2025	0/0
1042	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984]NHAI,ANDHRA PRADESH	03/2023	887.28 -	10/2025 -	10/2025	0/0
1043	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988]NHAI,ANDHRA PRADESH	02/2021	591.99 703.00	10/2025 -	10/2025	0/0
1044	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993]NHAI,KARNATAKA	12/2022	1,589.00 -	10/2025 -	10/2025	0/0
1045	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650]NHAI,KERALA	12/2021	3,635.64 -	01/2025 11/2025	11/2025	0/0
1046	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842]NHAI,ANDHRA PRADESH	12/2022	750.81 -	11/2025 -	11/2025	0/0
1047	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843]NHAI,ANDHRA PRADESH	12/2022	992.89 -	11/2025 -	11/2025	0/0
1048	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847]NHAI,ANDHRA PRADESH	01/2023	956.14 -	11/2025 -	11/2025	0/0
1049	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657]NHAI,KERALA	06/2021	2,842.14 -	10/2024 12/2025	12/2025	0/0
1050	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547]NHAI,ASSAM	03/2022	1,909.98 -	01/2026 -	01/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1051	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648]NHAI,KERALA	08/2022	2,429.52 -	01/2026 -	01/2026	0/0
1052	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828]NHAI,TAMIL NADU	03/2018	633.55 736.33	09/2023 12/2023	11/2023	0/0
	TELECOMMUNICATIONS					
	Bharat Sanchar Nigam Limited					
1053	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	06/2021 11/2021	03/2024	0/0
1054	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115]BSNL,MULTI STATE	03/2023	185.27 -	03/2024 -	03/2024	0/0
1055	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116]BSNL,MULTI STATE	05/2023	645.13 -	08/2024 -	08/2024	0/0
1056	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF - [N26000117]BSNL,MULTI STATE	06/2023	24,544.55 -	06/2025 -	06/2025	0/0
	Department Of Telecommunication					
1057	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 -	07/2015 12/2022	09/2023	0/0
	URBAN DEVELOPMENT					
	Central Public Works Department					
1058	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	03/2022 -	06/2024	0/0
1059	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154]CPWD,HIMACHAL PRADESH	04/2022	512.34 -	11/2024 -	11/2024	0/0
	Kochi Metro Rail Corporation Ltd					
1060	KOCHI METRO RAIL PROJECT - [N28000081]KMRCL,KERALA	07/2012	5,181.79 -	07/2017 09/2020	09/2020	0/0
	Lucknow Metro Rail Corporation Limited					
1061	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	03/2024 -	12/2025	0/0
1062	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	03/2024 -	06/2026	0/0
	Maharastra Metro Rail Corporation Ltd.					
1063	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121]MMRC,MAHARASHTRA	12/2016	11,420.00 13,656.22	11/2021 03/2024	03/2024	0/0
	Mumbai Metro Rail Corporation Ltd					
1064	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00 -	03/2020 -	12/2023	0/0
	Madhya Pradesh Metro Rail Co Limited					
1065	BHOPAL METRO RAIL - [N28000124]MPMRCL,MADHYA PRADESH	11/2018	6,941.40 -	02/2023 12/2026	12/2026	0/0
1066	INDORE METRO RAIL - [N28000125]MPMRCL,MADHYA PRADESH	11/2018	7,500.80 -	02/2023 12/2026	12/2026	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
	Nagpur Metro Rail Corporation Ltd					
1067	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155]NMRCL,MAHARASHTRA	12/2022	6,708.00 -	12/2027 -	12/2027	0/0
	National Building Construcion Corporation Ltd					
1068	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156]NBCC,DELHI	10/2016	1,536.72 -	03/2024 -	03/2024	0/0
	Patna Metro Rail Corporation					
1069	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR	02/2019	13,365.77 -	06/2024 -	09/2024	0/0
	WATER RESOURCES					
	Brahmaputra Board					
1070	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPB,MAHARASHTRA	03/2017	233.57 -	12/2019 09/2023	12/2023	0/0
	Bihar Urban Infrastructure Development Corporation Ltd					
1071	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR	12/2014	225.77 -	03/2020 -	06/2020	0/0
1072	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR	05/2017	191.62 -	11/2020 05/2017	11/2020	0/0
1073	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR	04/2015	268.63 -	01/2021 -	01/2021	0/0
1074	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR	05/2017	356.37 364.00	04/2021 05/2017	04/2021	0/0
1075	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR	03/2017	277.42 253.98	05/2021 03/2017	05/2021	0/0
1076	I AND D AND STP AT CHAPPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	12/2020 -	08/2023	0/0
1077	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	08/2021 03/2018	08/2023	0/0
1078	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR	03/2018	230.06 -	07/2021 12/2019	12/2023	0/0
1079	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO,BIHAR	03/2018	294.02 350.79	10/2021 03/2018	12/2023	0/0
1080	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO,BIHAR	10/2017	254.13 413.29	09/2020 11/2020	03/2024	0/0
1081	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR	08/2017	578.89 453.83	06/2022 -	03/2024	0/0
1082	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR	08/2017	824.00 734.09	06/2022 -	03/2024	0/0
	Delhi Jal Board					
1083	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI	05/2017	344.81 -	05/2020 -	05/2020	0/0
1084	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	01/2021 -	03/2022	0/0
1085	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI	03/2017	665.78 -	12/2022 -	09/2023	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1086	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI	05/2016	211.79 223.70	12/2021 -	09/2023	0/0
1087	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI	05/2016	239.11 314.71	02/2022 09/2023	09/2023	0/0
	Kolkata Metropolitan Development Authority					
1088	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA,WEST BENGAL	12/2014	272.32 341.68	04/2020 -	04/2020	0/0
1089	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA,WEST BENGAL	02/2014	274.76 332.56	12/2019 01/2023	06/2022	0/0
1090	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA,WEST BENGAL	10/2017	164.93 -	12/2021 02/2021	03/2023	0/0
1091	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA,WEST BENGAL	08/2017	185.22 -	12/2021 02/2021	08/2023	0/0
1092	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA,WEST BENGAL	01/2018	172.10 -	12/2021 02/2021	11/2023	0/0
1093	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA,WEST BENGAL	05/2018	198.43 224.69	02/2022 -	03/2024	0/0
1094	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA,WEST BENGAL	03/2018	165.16 -	06/2022 -	03/2024	0/0
1095	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA,WEST BENGAL	05/2018	160.00 154.73	02/2022 09/2020	06/2024	0/0
1096	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA,WEST BENGAL	01/2019	384.96 -	04/2022 02/2019	12/2024	0/0
1097	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA,WEST BENGAL	03/2019	287.53 -	04/2022 -	12/2024	0/0
1098	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA,WEST BENGAL	12/2018	234.31 -	04/2022 -	12/2024	0/0
1099	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA,WEST BENGAL	08/2017	307.12 -	09/2022 01/2023	12/2026	0/0
	Uttar Pradesh Jal Nigam					
1100	MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam,UTTAR PRADESH	12/2017	460.45 -	12/2020 06/2018	12/2020	0/0
1101	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UPJalNigam,UTTAR PRADESH	05/2017	767.59 -	09/2021 -	09/2021	0/0
1102	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam,UTTAR PRADESH	01/2019	206.05 -	10/2021 -	03/2023	0/0
1103	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UPJalNigam,UTTAR PRADESH	01/2019	231.79 234.03	12/2021 01/2020	06/2023	0/0
1104	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam,UTTAR PRADESH	03/2018	967.23 708.70	09/2021 -	09/2023	0/0
1105	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UPJalNigam,UTTAR PRADESH	03/2019	271.39 -	08/2021 -	03/2024	0/0
1106	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UPJalNigam,UTTAR PRADESH	10/2017	213.62 261.12	03/2022 02/2021	04/2024	0/0
1107	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UPJalNigam,UTTAR PRADESH	02/2019	681.78 -	06/2022 -	04/2024	0/0

Details of Projects Without Milestones w.r.t. Original Schedule

Costing Rs. 150 Crore and Above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original/ Revised Cost (Rs. crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Milestones Achieved/ Total
1	2	3	4	5	6	7
1108	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UPJalNigam,UTTAR PRADESH	03/2019	298.12 -	07/2021 05/2020	04/2024	0/0
	Uttarakhand Pey Jal Nigam					
1109	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam,UTTARAKHAND	03/2017	158.00 -	11/2019 -	02/2022	0/0
	DEPARTMENT OF HIGHER EDUCATION					
	Central Public Works Department					
1110	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011]CPWD,HIMACHAL PRADESH	03/2021	512.37 512.37	08/2022 11/2024	11/2024	0/0
	Cpwd Of Higher Education					
1111	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH	03/2020	808.62 -	07/2022 -	07/2022	0/0
	Rites Of Higher Education					
1112	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001]RITES OF HIGHER,MEGHALAYA	09/2013	484.32 429.70	09/2014 12/2023	12/2023	0/0
	Sikkim University					
1113	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002]Sikkim Universi,SIKKIM	08/2020	314.06 -	01/2025 -	12/2024	0/0
	DPIIT					
	Dmic For Dpiit					
1114	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001]DMIC FOR DPIIT,MULTI STATE	09/2011	20,084.00 20,084.00	03/2027 03/2027	03/2027	0/0
	Iicc For Dpiit					
1115	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	12/2019 -	-	0/0
	RENEWABLE ENERGY					
	Cpwd For Renewable Energy					
1116	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY,DELHI	10/2017	271.90 366.12	11/2019 04/2022	04/2022	0/0
	Total		12,30,332.36 -			0/0
	Grand Total		12,30,332.36			0/0

Annexure - XI

List of Projects Ahead of Schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above							(November 2023)
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
	DEPARTMENT OF HIGHER EDUCATION						
	Sikkim University						
1	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002	8/2020	314.06	303.55	15.70	01/2025 -	12/2024
	Total		314.06 -	303.55	15.70		
	PETROLEUM						
	Indian Oil Corporation Limited						
2	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253	5/2016	4,497.00 6,025.00	6,025.00	5,386.08	12/2018 03/2024	01/2024
3	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400	6/2020	1,378.00 -	1,378.00	969.47	12/2022 02/2024	12/2023
4	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409	9/2020	18,936.00 -	18,936.00	5,334.50	09/2024 -	08/2024
	Total		24,811.00 -	26,339.00	11,690.05		
	POWER						
	National Thermal Power Corporation						
5	ANTA SOLAR 90 MW - [N18000292	1/2021	382.22 -	382.22	71.59	03/2022 02/2025	03/2024
	Power Grid Corporation Of India Limited						
6	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372	6/2023	202.39 -	202.39	0.10	01/2025 -	12/2024
	Satluj Jal Vidyut Nigam Limited						
7	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342	11/2022	646.17 -	646.17	509.01	04/2024 -	01/2024
	Total		1,230.78 -	1,230.78	580.70		
	RAILWAYS						
	Central Railways						
8	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	8/2022	955.00	955.39	6.17	08/2027 -	03/2027
9	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513	1/2019	904.92	904.92	0.41	03/2028 -	03/2027

Costing Rs. 150 Crore and above							(November 2023)
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
10	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515	2/2023	836.12	836.12	0.46	03/2027 -	03/2026
11	BARAMATI - LONAND - [N22000615	2/1999	736.44	736.44	0.01	03/2027 -	03/2025
	Eastern Railways						
12	Rampurhat-Murarai (29.48 km)-3rd line - [N22000530	10/2014	218.03 -	218.03	48.09	03/2024 -	11/2023
13	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624	7/2015	283.54 -	283.54	139.65	03/2025 -	03/2024
	North Eastern Railway						
14	SAHJANWA - DOHRIGHAT - [N22000565	8/2019	371.77 -	1,319.75	327.84	03/2029 -	12/2027
15	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569	10/2018	1,600.00 -	4,939.78	616.24	10/2030 -	03/2028
16	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613	11/2016	186.85 -	346.00	339.39	06/2024 -	03/2024
	North Western Railway						
17	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592	7/2022	1,695.82 -	1,695.82	329.25	07/2030 -	12/2026
18	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606	2/2023	352.41 -	352.41	-	06/2027 -	06/2025
19	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608	1/2023	968.92 -	968.92	30.98	06/2028 -	01/2027
20	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607	12/2022	304.00 239.54	239.54	41.01	06/2026 -	12/2025
21	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605	2/2023	422.60 -	422.60	3.10	02/2028 -	01/2026
22	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593	4/2019	528.48 -	528.48	281.59	03/2025 -	12/2023
23	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604	2/2023	471.06 -	471.06	-	02/2028 -	02/2026
24	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594	11/2021	466.42 -	466.42	337.55	11/2026 -	12/2024
	Rail Vikas Nigam Ltd.						
25	VIJAYAWADA-GUDUR - [N22000369	4/2015	3,246.26 -	3,548.68	5,288.08	12/2023 03/2024	12/2023
	South Western Railway						
26	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555	4/2019	294.67 -	307.66	42.16	03/2026 -	02/2025
27	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558	6/2019	663.03 -	748.85	0.34	04/2028 -	04/2027
28	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621	3/2018	492.87 -	492.87	9.41	03/2025 -	12/2024
29	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559	9/2019	1,453.73 -	994.47	28.09	12/2027 -	12/2026

Costing Rs. 150 Crore and above							(November 2023)
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
	Southern Railway						
30	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619	12/2010	600.82 595.39	595.39	268.80	03/2028 -	12/2025
	West Central Railway						
31	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232	9/1998	247.66 8,913.94	8,248.50	2,444.00	05/2008 03/2027	03/2025
	Western Railway						
32	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)-SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532	2/2023	961.67 961.67	961.67	-	03/2027 -	03/2026
33	NADIAD-PETLAD (37.26 KM) - [N22000539	5/2022	335.34 461.91	461.91	1.63	06/2030 -	06/2025
34	SAMNI-JAMBUSAR (24.08 KM) - [N22000541	5/2022	216.72 349.93	349.93	10.23	03/2030 -	04/2025
35	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549	6/2022	279.23 346.94	346.94	4.56	06/2027 -	03/2025
36	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622	9/2012	261.68 261.68	261.68	-	03/2027 -	03/2025
37	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550	2/2023	410.46 410.46	410.46	-	01/2028 -	03/2026
38	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547	5/2022	309.81 415.38	415.38	17.25	03/2030 -	01/2025
39	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540	2/2023	401.48 670.17	670.17	3.75	03/2030 -	10/2025
40	PETLAD-BHADRAN (22.5 KM) - [N22000538	5/2022	202.50 307.12	307.12	2.06	05/2030 -	05/2025
41	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533	2/2023	152.44 -	152.44	-	12/2025 -	01/2025
42	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) - [N22000537	6/2022	354.99 482.43	482.43	13.72	02/2030 -	02/2025
43	MEHSANA-PALANPUR (65.1 KM) - [N22000534	9/2020	529.30 537.31	537.31	8.76	09/2026 -	12/2024
	Total		22,717.04 -	35,979.08	10,644.58		
	ROAD TRANSPORT AND HIGHWAYS						
	Ministry Of Road Transport And Highways (State Pwds)						
44	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887	6/2016	236.78 263.26	263.26	175.82	09/2021 02/2024	01/2024
45	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938	6/2021	298.00 -	298.00	7.32	06/2024 -	04/2024
46	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462	4/2020	211.09 -	211.09	42.16	07/2024 -	02/2024
	National Highways And Infrastructure Development Corporation Ltd.						

Costing Rs. 150 Crore and above							(November 2023)
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6	7	8
47	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA - [N24001975	9/2021	523.78	523.78	0.48	02/2025 -	02/2024
	National Highways Authority Of India						
48	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724	1/2018	895.39 -	895.39	1,632.71	04/2024 -	03/2024
49	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428	3/2018	998.70 1,358.32	1,358.32	844.89	11/2021 03/2024	11/2023
50	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430	3/2018	2,120.40 2,565.63	2,565.63	1,251.61	01/2022 03/2024	01/2024
51	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612	7/2020	1,788.69 -	1,788.69	503.78	01/2024 12/2024	01/2024
52	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757	1/2020	876.37 -	876.37	242.74	10/2024 -	06/2024
53	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758	1/2020	823.05 -	823.05	229.98	10/2024 -	06/2024
54	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – - [N24001678	8/2021	1,460.00 1,460.00	1,460.00	533.29	06/2024 -	05/2024
55	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571	11/2019	1,341.36 -	1,341.36	912.30	12/2023 02/2024	12/2023
56	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520	11/2019	1,604.06 -	1,604.06	1,120.28	05/2024 -	03/2024
57	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429	3/2018	1,294.47 1,588.40	1,588.40	677.87	11/2021 06/2024	11/2023
58	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N - [N24000828	3/2018	633.55 736.33	736.33	237.26	09/2023 12/2023	11/2023
	Total		15,105.69 -	16,333.73	8,412.49		
	Grand Total		64,178.57	80,186.14	31,343.52		

List of Projects on schedule w.r.t. Latest Schedule

Annexure - XII

Costing Rs. 150 Crore and above							(November 2023)
						Date of Commissioning	
Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
	ATOMIC ENERGY						
	Nuclear Power Corporation Of India Limited						
1	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029	6/2017	49,621.00 -	49,621.00	12,146.00	09/2027 -	09/2027
	Total		49,621.00 -	49,621.00	12,146.00		
	CIVIL AVIATION						
	Airport Authority Of India Limited						
2	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078	7/2018	480.33 -	640.00	279.25	09/2021 10/2024	10/2024
3	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082	5/2018	1,216.90 -	1,216.90	530.30	10/2022 12/2024	12/2024
4	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094	3/2021	242.14 -	328.00	295.30	12/2022 12/2023	12/2023
5	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH - [N04000092	2/2019	645.63 -	645.63	647.03	08/2022 02/2024	02/2024
6	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. - [N04000099	6/2022	1,305.00 -	751.01	32.64	12/2025 -	12/2025
7	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT - [N04000101	5/2022	480.00 -	480.00	21.72	11/2024 -	11/2024
8	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103	12/2022	347.15 -	347.15	-	08/2025 -	08/2025
9	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102	5/2023	185.75 -	185.75	-	11/2024 -	11/2024
10	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100	11/2021	499.00 -	499.00	83.88	07/2024 12/2024	12/2024
11	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098	10/2021	446.12 -	446.12	362.81	08/2023 12/2023	12/2023
12	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090	6/2019	380.87 -	357.00	204.15	03/2022 02/2024	02/2024
	Total		6,228.89 -	5,896.56	2,457.08		
	COAL						

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
	Central Coal Fields Limited						
13	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216	8/2020	7,254.37 -	7,254.37	965.09	03/2028 -	03/2028
14	SIRKA OCP - [N06000239	5/2020	222.82 -	222.82	139.31	03/2025 -	03/2025
15	EPR TAPIN SOUTH OCP - [N06000241	11/2020	230.41 -	230.41	18.14	03/2025 -	03/2025
16	EXPANSION OF ASHOK OCP - [N06000247	5/2021	2,898.28 -	2,898.28	173.90	03/2026 -	03/2026
17	EXPANSION OF KARO OCP - [N06000246	1/2022	908.47 -	908.47	135.26	03/2026 -	03/2026
18	EXPANSION OF KONAR OCP - [N06000245	1/2022	799.34 -	799.34	291.03	03/2032 -	03/2032
19	EPR ROHINI KARKATA OCP - [N06000243	1/2021	1,020.42 -	1,020.42	82.76	03/2025 -	03/2025
20	EPR PUNDI OCP - [N06000242	11/2020	713.35 -	713.35	236.44	03/2024 -	03/2024
21	JHARKHAND LAIYO OCP - [N06000240	8/2020	764.57 -	764.57	145.67	03/2031 -	03/2031
22	CHANDRAGUPT OCP - [N06000238	8/2020	973.50 -	973.50	7.95	03/2032 -	03/2032
23	EXPANSION PROJECT AMRAPALI OCP - [N06000217	8/2020	5,136.15 -	5,136.15	583.63	03/2028 -	03/2028
24	UCE OF EPR OF NORTH URIMARI OCP - [N06000218	7/2021	778.80 -	778.80	591.50	03/2026 -	03/2026
25	KOTRE BASANTPUR PACHMO OCP - [N06000237	8/2020	861.06 -	861.06	314.27	03/2032 -	03/2032
	Eastern Coal Fields Limited						
26	HURA - C OC (3 MTY) - [N06000143	10/2015	359.69 -	859.41	312.03	03/2022 03/2029	03/2029
27	SIDULI MINE (OC AND UG) - [N06000165	5/2018	535.18 -	535.18	3.91	03/2026 -	03/2026
28	NAKRAKONDA KUMARDIH B OCP - [N06000170	8/2018	502.68 -	502.67	49.51	03/2029 -	03/2029
29	BONJEMEHARI EXPANSION OCP - [N06000244	8/2021	570.12 -	570.11	45.31	03/2025 -	03/2025
30	MOHANPUR EXPANSION OC PHASE II - [N06000236	11/2020	888.99 -	888.99	85.29	03/2025 -	03/2025
31	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223	4/2020	1,210.12 -	1,210.12	335.16	03/2029 -	03/2029
32	SONEPUR BAZARI EXPANSION OC - [N06000220	7/2021	5,365.88 5,366.00	5,365.88	343.02	03/2029 -	03/2029
33	CHITRA EAST (RCE) OCP - [N06000169	8/2018	513.98 -	513.99	178.19	03/2024 -	03/2024
34	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191	4/2020	483.65 -	483.65	23.86	03/2025 -	03/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
35	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185	7/2019	826.42 -	389.10	4.47	03/2027 -	03/2027
36	TILABONI UG MINE - [N06000172	2/2019	916.62 -	749.08	11.05	03/2027 -	03/2027
	Mahanadi Coal Fields Limited						
37	SIARMAL OCP (40.00MTY) - [N06000113	5/2014	3,756.36 -	3,756.36	3,367.43	03/2026 -	03/2026
38	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP - [N06000167	5/2018	2,434.75 -	2,434.75	1,477.48	03/2027 -	03/2027
39	GOPALJI-KANIHA OCP - [N06000229	8/2020	8,416.19 -	8,416.19	1,430.51	03/2028 -	03/2028
40	SUBHADRA OCP - [N06000249	5/2021	1,693.81 -	1,693.81	905.12	03/2027 03/2029	03/2029
41	RPR OF HINGULA -II EXPANSION PH-III - [N06000261	12/2022	2,264.68 -	2,264.68	962.38	03/2029 -	03/2029
42	BALARAM EXPANSION OCP - [N06000230	8/2020	3,504.21 -	3,504.21	681.17	03/2029 -	03/2029
43	BHUBANESWARI EXPANSION OCP - [N06000227	8/2020	3,145.45 -	3,145.45	1,015.05	03/2031 -	03/2031
44	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171	11/2018	2,838.87 -	2,838.87	1,495.76	03/2029 -	03/2029
	Neyveli Lignite Corporation						
45	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA) - [N06000138	4/2013	1,458.17 -	709.06	542.45	06/2015 09/2027	09/2027
46	PACHWARA SOUTH COAL BLOCK - [N06000193	7/2013	1,795.01 -	2,242.90	47.27	09/2028 -	09/2028
47	TALABIRA II AND III OCP - [N06000189	7/2017	2,401.07 -	2,401.07	1,098.23	01/2027 -	01/2027
48	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152	7/2016	17,237.00 -	19,406.12	16,375.55	11/2021 03/2024	03/2024
	Northern Coal Fields Limited						
49	NIGAHI EXPANSION OCP (15 TO 25 MTPA) - [N06000196	11/2020	1,729.68 -	1,729.68	422.30	03/2025 -	03/2025
50	KHADIA EXPANSION OCP - [N06000208	6/2021	491.67 -	491.67	8.68	03/2025 -	03/2025
	Singareni Collieres Company Limitted						
51	GOLETI OPENCAST MINE - [N06000258	7/2021	345.60 -	345.60	35.90	03/2026 -	03/2026
52	JAWAHAR KHANI OPENCAST (JK OC) MINE - [N06000259	12/2021	297.88 -	297.88	27.25	03/2025 -	03/2025
	South-Eastern Coal Fields Limited						
53	CHHAL OC SEAM -III (6.00 MTY) - [N06000104	12/2013	610.63 -	610.63	499.05	03/2022 03/2025	03/2025
54	BAROUD OC EXPANSION (3-10 MTY) - [N06000197	8/2020	2,309.80 -	2,309.80	754.54	03/2029 -	03/2029
55	PORDA CHIMTAPANI OCP (10 MTY) - [N06000199	12/2020	2,310.12 -	2,310.12	39.19	03/2029 -	03/2029

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
56	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207	3/2021	496.28 -	496.28	-	03/2028 -	03/2028
57	RAMPUR BATURA OC (4.0 MTY) - [N06000233	7/2019	1,248.93 -	1,248.93	414.61	03/2026 -	03/2026
58	DIPKA OC EXPANSION 40 MTY - [N06000200	12/2020	5,241.40 -	5,241.40	2,381.33	03/2029 -	03/2029
59	JAMPALI OCP RCE - [N06000198	5/2020	278.64 -	278.64	199.60	03/2024 -	03/2024
60	JHIRIA WEST OPENCAST PROJECT - [N06000166	11/2018	389.97 -	389.97	15.96	03/2026 -	03/2026
61	MAHAMAYA OPENCAST PROJECT - [N06000164	5/2018	410.26 -	410.26	103.06	03/2026 -	03/2026
62	AMADAND OPENCAST EXPANSION PROJECT - [N06000148	3/2016	869.44 -	869.44	212.59	03/2021 03/2025	03/2025
63	VIJAY WEST OPENCAST PROJECT - [N06000158	5/2017	976.95 -	976.95	88.28	03/2026 -	03/2026
	Western Coal Fields Limited						
64	AMALGAMATED YEKONA-I YEKONA-II - [N06000132	8/2015	727.28 -	727.28	507.95	03/2025 -	03/2025
65	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157	2/2017	328.00 -	328.00	321.05	03/2021 03/2025	03/2025
66	KOLGAON EXPANSION (DEEP) OC - [N06000267	1/2023	206.19 -	206.19	7.75	03/2027 -	03/2027
67	SHARDA UG - [N06000266	7/2022	200.16 -	200.16	33.91	03/2028 -	03/2028
68	URDHAN OC - [N06000265	7/2022	228.42 -	228.42	21.53	03/2031 -	03/2031
69	GOKUL EXPANSION OC - [N06000264	4/2021	456.95 -	456.95	147.40	03/2026 -	03/2026
70	VISHNUPURI UG TO OC - [N06000260	11/2022	227.65 -	227.65	7.02	03/2029 -	03/2029
71	MUNGOLI NIRGUDA EXTENSION (DEEP) OC - [N06000231	11/2020	826.80 -	826.80	349.69	03/2026 -	03/2026
72	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226	9/2018	313.34 -	313.34	195.70	03/2024 -	03/2024
73	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) - [N06000222	2/2020	1,184.33 -	1,184.33	760.14	03/2027 -	03/2027
74	ADASA UG TO OC (1.50 MTY) - [N06000219	11/2018	333.43 -	333.43	220.37	03/2024 -	03/2024
75	DHUPTALA OC(SASTI UG TO OC) - [N06000209	2/2019	720.87 -	720.87	173.78	03/2028 -	03/2028
76	SASTI EXPANSION OC - [N06000206	8/2020	371.59 -	371.59	87.14	03/2026 -	03/2026
77	GHONSA EXPANSION DEEP OC - [N06000205	3/2021	241.72 -	241.72	58.79	03/2028 -	03/2028
78	GANDHIGRAM UG MINE - [N06000183	8/2019	414.16 -	414.16	24.98	03/2026 -	03/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
79	BELLORA-NAIGAON DEEP OC - [N06000180	11/2018	252.71 -	252.71	122.00	03/2021 03/2024	03/2024
80	RPR PAUNI II EXPANSION OC - [N06000263	3/2023	464.45 -	464.45	178.37	03/2027 -	03/2027
81	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) - [N06000257	9/2022	497.01 -	497.01	147.75	03/2027 -	03/2027
82	BHANEGAON OC (1.15MTY) - [N06000256	9/2022	494.60 -	494.60	97.51	03/2028 -	03/2028
83	NEW MAJARI UG TO OC (3.0 MTY) - [N06000255	5/2019	496.38 -	496.38	130.20	03/2027 -	03/2027
84	BHATADI EXPANSION OC - [N06000254	2/2020	729.86 -	729.86	158.78	03/2028 -	03/2028
85	MAKARDHOKDA I EXPANSION OC - [N06000253	6/2022	497.06 -	497.06	142.04	03/2026 -	03/2026
86	SINGHORI DEEP OC - [N06000252	5/2022	421.84 -	421.84	111.04	03/2029 -	03/2029
87	SAONER UG MINE I EXPANSION - [N06000251	1/2022	253.51 -	253.51	70.56	03/2028 -	03/2028
88	TAWA III UG MINE - [N06000250	12/2021	324.25 -	324.25	12.27	03/2027 -	03/2027
89	UKNI DEEP OC - [N06000179	11/2018	318.14 -	318.14	251.19	03/2021 03/2025	03/2025
90	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154	8/2016	319.76 -	319.76	277.61	03/2022 03/2025	03/2025
	Total		1,15,538.15 -	1,17,300.90	44,294.01		
	DEPARTMENT OF HIGHER EDUCATION						
	Central Public Works Department						
91	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010	8/2021	316.25 -	316.25	203.61	02/2024 -	02/2024
92	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL - [N42000011	3/2021	512.37 -	512.37	36.30	08/2022 11/2024	11/2024
	Cpwd Of Higher Education						
93	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100	2/2016	496.18 496.00	460.00	413.00	06/2017 12/2023	12/2023
94	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130	3/2019	424.93 -	424.93	412.88	07/2022 12/2023	12/2023
95	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008	9/2018	392.51 -	446.43	226.77	06/2022 01/2024	01/2024
96	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131	1/2018	676.00 -	1,085.04	44.75	04/2023 12/2023	12/2023
	Rites Of Higher Education						

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original /Revised	Date of Commissioning: Anticipated
1	2	3	4	5	6	7	8
97	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001	9/2013	484.32 -	429.70	264.25	09/2014 12/2023	12/2023
	Total		3,302.56 -	3,674.72	1,601.56		
	DPIIT						
	Dmic For Dpiit						
98	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001	9/2011	20,084.00 -	20,084.00	9,713.21	03/2027 03/2027	03/2027
	Total		20,084.00 -	20,084.00	9,713.21		
	HEALTH AND FAMILY WELFARE						
	Cpwd For Health						
99	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150	3/2019	1,828.00 -	1,828.00	879.39	09/2025 -	09/2025
	Total		1,828.00 -	1,828.00	879.39		
	HOME AFFAIRS						
	Cpwd For Mha						
100	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" - [N28000147	1/2020	166.98 167.00	166.98	52.65	10/2023 03/2024	03/2024
	Total		166.98 -	166.98	52.65		
	MINES						
	National Aluminum Company Limited (Nalco)						
101	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012	12/2015	355.00 -	581.00	79.80	11/2020 09/2025	09/2025
102	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013	11/2017	483.00 -	483.00	249.22	04/2021 05/2024	05/2024
	Total		838.00 -	1,064.00	329.02		
	PETROLEUM						
	Bharat Petroleum Corporation Limited						
103	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234	11/2012	678.00 -	1,732.00	37.99	02/2017 10/2025	10/2025
104	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR - [N16000462	4/2019	741.29 -	741.29	228.26	03/2030 -	03/2030

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
105	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR - [N16000464	4/2019	599.19 -	599.19	186.28	03/2030 -	03/2030
106	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507	3/2023	405.00 -	405.00	2.20	07/2025 -	07/2025
107	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500	4/2021	676.89 -	676.89	162.67	03/2025 -	03/2025
108	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU - [N16000474	12/2019	230.25 -	230.25	49.74	03/2029 -	03/2029
109	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK - [N16000473	4/2018	261.48 -	261.48	146.45	06/2025 -	06/2025
110	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL - [N16000472	4/2019	332.38 -	332.38	91.01	09/2028 -	09/2028
111	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI - [N16000468	12/2019	350.35 -	350.35	74.21	03/2029 -	03/2029
112	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA - [N16000467	4/2019	427.94 -	427.94	75.57	09/2030 -	09/2030
113	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH - [N16000466	4/2019	432.06 -	432.06	130.09	09/2028 -	09/2028
114	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSINGHPUR AND KENDRAPARA - [N16000465	4/2019	485.91 -	485.91	128.62	03/2030 -	03/2030
115	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508	3/2023	621.87 -	621.87	11.20	03/2026 -	03/2026
116	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL - [N16000463	4/2019	605.65 -	605.65	175.23	03/2030 -	03/2030
117	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG - [N16000461	4/2019	897.62 -	897.62	190.40	09/2028 -	09/2028
118	CITY GAS DISTRIBUTION NETWORK PROJECT AT AHMEDNAGAR AND AURANGABAD - [N16000459	4/2019	3,972.18 -	3,972.18	1,341.93	09/2028 -	09/2028
119	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA - [N16000460	4/2019	2,337.98 -	2,337.98	679.21	11/2028 -	11/2028
	Chennai Petroleum Corporation Limited						
120	CBR 9 MMTPA PROJECT - [N16000434	1/2021	31,580.00 -	31,580.00	1,028.17	06/2025 -	06/2025
	Gas Authority Of India Limited						

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
121	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275	3/2017	1,740.00 -	2,433.15	1,655.00	12/2020 06/2024	06/2024
122	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349	9/2018	225.54 -	247.90	231.92	02/2021 03/2024	03/2024
123	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285	6/2009	2,915.00 2,915.00	5,909.00	3,580.90	12/2012 11/2024	11/2024
124	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430	5/2019	8,797.00 -	11,256.00	2,414.55	04/2025 10/2025	10/2025
125	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398	6/2020	7,844.25 -	7,844.25	4,900.10	05/2023 10/2024	10/2024
126	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388	9/2019	2,658.34 -	2,658.34	1,710.50	07/2022 09/2024	09/2024
	Hindustan Petroleum Corporation Limited						
127	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS - [N16000385	9/2018	520.00 -	520.00	370.22	09/2026 09/2026	09/2026
128	CITY GAS DISTRIBUTION IN UP AND UK - [N16000387	3/2019	3,450.20 -	3,450.20	1,416.24	03/2029 03/2029	03/2029
129	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402	5/2020	1,421.46 -	1,421.46	838.61	02/2023 07/2024	07/2024
130	BHATINDA SANGRUR PIPELINE - [N16000440	11/2021	367.00 -	367.00	168.35	04/2024 -	04/2024
131	HALDIA PANAGARH PIPELINE PROJECT - [N16000478	11/2022	1,010.00 -	1,010.00	12.24	11/2025 -	11/2025
132	CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498	6/2022	2,628.00 -	2,628.00	49.85	06/2030 -	06/2030
133	CGD PROJECT IN BIHAR JHARKHAND - [N16000497	6/2022	1,377.00 -	1,377.00	46.45	06/2030 -	06/2030
134	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARAULI - [N16000496	3/2022	1,751.00 -	1,751.00	80.62	03/2030 -	03/2030
135	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494	3/2023	384.04 -	384.04	.52	12/2026 -	12/2026
136	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484	3/2023	156.36 -	156.36	.52	03/2026 03/2026	03/2026
137	NEW LPG PLANT AT VARANASI - [N16000447	8/2017	194.62 -	194.62	171.01	05/2024 05/2024	05/2024
138	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432	9/2021	160.00 -	160.00	1.13	06/2024 -	06/2024
139	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413	3/2021	456.00 -	456.00	208.14	03/2024 03/2025	03/2025
140	CITY GAS DISTRIBUTION IN WEST BENGAL - [N16000392	3/2019	5,830.20 -	5,830.20	461.15	03/2031 03/2029	03/2029

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
	Indian Oil Corporation Limited						
141	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249	5/2016	1,945.00 -	2,251.00	2,074.74	02/2022 12/2023	12/2023
142	DEVLEOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY - [N16000324	12/2017	199.36 -	199.36	163.50	10/2020 12/2023	12/2023
143	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT - [N16000340	8/2018	1,636.00 -	1,636.00	1,366.57	08/2020 11/2023	11/2023
144	Fuel Quality Upgradation Project at Paradip Refinery - [N16000362	5/2019	3,361.00 -	3,361.00	2,547.95	08/2021 03/2024	03/2024
145	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438	1/2022	827.00 -	827.00	325.21	07/2024 12/2024	12/2024
146	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437	1/2022	463.00 -	463.00	112.31	07/2025 -	07/2025
147	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435	12/2021	9,028.00 -	9,028.00	4,318.50	10/2024 12/2024	12/2024
148	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS - [N16000427	6/2019	303.00 -	303.00	195.62	02/2028 08/2029	08/2029
149	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426	6/2019	169.00 -	169.00	62.74	12/2029 03/2030	03/2030
150	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS - [N16000425	6/2019	2,996.00 -	2,996.00	542.79	02/2028 08/2029	08/2029
151	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424	6/2019	347.00 -	347.00	152.63	02/2028 08/2029	08/2029
152	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423	6/2019	163.00 -	163.00	63.49	12/2029 03/2030	03/2030
153	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS - [N16000422	6/2019	439.00 -	439.00	204.39	02/2028 08/2029	08/2029
154	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS - [N16000421	6/2019	988.00 -	988.00	88.41	12/2029 03/2030	03/2030
155	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS - [N16000420	6/2019	2,880.00 -	2,880.00	227.17	08/2027 03/2030	03/2030
156	CGD PROJECT AT SALEM DISTRICT - [N16000419	10/2018	1,304.00 -	1,304.00	101.11	03/2030 -	03/2030
157	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495	6/2022	656.00 -	656.00	240.13	08/2025 09/2025	09/2025
158	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492	3/2022	1,295.00 -	1,295.00	68.71	03/2030 -	03/2030

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Anticipated
1	2	3	4	5	6	7	8
159	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491	3/2022	609.00 -	609.00	21.94	03/2030 -	03/2030
160	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490	3/2022	1,328.00 -	1,328.00	65.85	03/2030 -	03/2030
161	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAUR DISTRICTS - [N16000489	3/2022	575.00 -	575.00	45.44	03/2030 -	03/2030
162	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488	3/2022	151.00 -	151.00	6.79	03/2030 -	03/2030
163	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487	3/2022	865.00 -	865.00	14.57	03/2030 -	03/2030
164	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486	3/2022	501.00 -	501.00	46.76	03/2030 -	03/2030
165	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485	3/2022	1,420.00 -	1,420.00	39.31	03/2030 -	03/2030
166	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503	6/2017	281.35 -	281.35	48.45	05/2025 -	05/2025
167	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458	3/2022	1,459.00 -	2,102.79	74.01	03/2025 -	03/2025
168	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457	6/2022	768.00 -	768.00	16.84	10/2025 -	10/2025
169	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456	9/2022	165.00 -	165.00	24.58	08/2025 -	08/2025
170	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455	1/2022	829.00 -	829.00	112.60	07/2024 -	07/2024
171	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT - [N16000454	1/2022	328.00 -	328.00	13.41	09/2024 -	09/2024
172	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453	1/2022	389.00 -	389.00	17.87	09/2024 -	09/2024
173	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451	3/2022	564.00 -	564.00	127.39	11/2024 -	11/2024
174	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446	9/2021	378.00 -	378.00	119.93	10/2023 05/2024	05/2024
175	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418	10/2018	2,998.00 -	2,998.00	305.28	03/2030 -	03/2030
176	CGD PROJECT AT REWA DISTRICT - [N16000417	10/2018	177.00 -	177.00	108.19	02/2027 09/2028	09/2028
177	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS - [N16000416	10/2018	613.00 -	613.00	222.01	12/2029 03/2030	03/2030

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
178	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS - [N16000415	10/2018	176.00 -	176.00	139.64	08/2027 02/2029	02/2029
179	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412	2/2021	34,627.00 -	38,231.00	6,952.91	09/2024 12/2025	12/2025
180	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403	10/2020	921.00 -	921.00	446.16	09/2023 12/2024	12/2024
181	MUZAFFARPUR-MOTIHARI LPG PIPELINE - [N16000399	6/2020	403.00 -	403.00	273.90	08/2022 02/2024	02/2024
182	PX-PTA REVAMP AT PANIPAT REFINERY - [N16000376	8/2019	1,255.00 -	1,255.00	881.24	12/2021 12/2023	12/2023
183	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480	3/2023	202.07 -	202.07	.11	02/2026 -	02/2026
184	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479	1/2023	346.70 -	346.70	1.51	01/2025 -	01/2025
185	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA - [N16000386	1/2020	14,810.00 -	14,810.00	7,225.98	04/2023 12/2024	12/2024
186	LPG BP PROJECT CHITTOOR - [N16000381	7/2019	167.00 -	200.82	92.53	07/2022 02/2024	02/2024
187	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368	6/2019	371.00 -	427.10	237.33	09/2022 03/2024	03/2024
188	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361	11/2018	462.30 -	543.00	419.62	09/2021 04/2024	04/2024
189	LPG BP PROJECT KHORDHA - [N16000283	12/2016	161.59 -	179.06	149.29	12/2019 12/2023	12/2023
	Indradhanush Gas Grid Ltd						
190	NORTH EAST GAS GRID - [N16000439	11/2020	9,265.00 -	9,265.00	4,758.06	03/2024 03/2025	03/2025
	Mangalore Refinery And Petrochemicals Limited						
191	DEVANGONTHI MARKETING TERMINAL - [N16000401	6/2020	200.00 -	304.00	202.96	06/2023 03/2024	03/2024
192	POWER SYSTEM UPGRADATION PROJECT - [N16000509	10/2023	385.00 -	385.00	14.27	02/2026 -	02/2026
	Numaligarh Refinery Limited						
193	POWER RECOVERY TURBINE IN PFCCU - [N16000510	3/2023	293.50 -	293.50	-	07/2025 -	07/2025
194	DCU REVAMP PROJECT - [N16000511	8/2021	370.00 -	370.00	39.47	03/2025 -	03/2025
	Oil & Natural Gas Corporation Limited						
195	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239	12/2015	823.27 -	1,137.79	987.00	03/2023 03/2024	03/2024
196	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247	3/2016	34,012.00 -	34,012.00	27,064.85	06/2020 05/2024	05/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
197	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502	3/2023	325.53 -	293.08	102.75	06/2024 -	06/2024
198	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483	7/2021	173.03 -	169.84	64.34	07/2025 -	07/2025
199	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482	7/2021	320.20 -	187.61	36.93	07/2024 -	07/2024
200	KALOL REDEVELOPMENT PROJECT - [N16000481	8/2022	1,487.41 -	1,487.41	528.97	03/2027 -	03/2027
201	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477	5/2022	249.43 -	249.43	23.01	02/2025 -	02/2025
202	DEVELOPMENT OF NELP BLOCK KG-ONN-2003/1 NAGAYALANKA FIELD-PH II - [N16000469	3/2022	284.79 -	284.79	242.94	06/2023 12/2023	12/2023
203	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444	1/2022	621.40 -	621.40	81.31	11/2024 -	11/2024
204	PIPELINE REPLACEMENT PROJECT - VII - [N16000436	1/2022	3,183.58 -	3,645.23	1,712.81	05/2024 -	05/2024
205	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431	8/2021	885.63 -	1,286.67	312.97	02/2026 -	02/2026
206	HEERA REDEVELOPMENT - PHASE III - [N16000360	6/2019	2,494.68 -	2,494.68	2,481.66	03/2022 12/2023	12/2023
207	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358	4/2019	3,228.80 -	3,976.67	3,831.53	03/2022 12/2023	12/2023
208	REDEVELOPMENT OF SANTHAL FIELD - [N16000279	2/2017	1,162.56 -	1,162.56	1,054.40	03/2026 -	03/2026
	Oil India Limited						
209	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT - [N16000449	6/2021	860.00 -	860.00	147.20	12/2024 -	12/2024
	Total		2,47,448.23 -	2,61,273.47	97,852.09		
	POWER						
	Chenab Valley Power Projects [P] Limited						
210	KWAR HE PROJECT - [N18000363	5/2022	4,526.12 -	4,526.12	497.61	11/2026 -	11/2026
	National Hydro-Electric Power Corporation						
211	PARBATI HEP (4X200 MW) (NHPC) II - [180100210	9/2002	3,919.59 -	11,134.54	10,843.01	09/2009 09/2024	09/2024
212	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368	5/2022	1,677.12 -	1,677.12	597.40	11/2023 09/2024	09/2024
213	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362	2/2023	31,876.39 -	31,876.39	2,274.72	02/2032 -	02/2032

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
214	RANGIT IV HE PROJECT - [N18000326	3/2021	938.29 -	938.29	851.97	05/2024 08/2024	08/2024
215	TEESTA VI HE PROJECT - [N18000325	3/2019	5,748.04 -	5,748.04	3,032.03	03/2024 08/2026	08/2026
216	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221	9/2003	6,285.33 -	21,247.54	19,794.61	09/2010 05/2025	05/2025
217	KALPI SOLAR POWER PROJECT - [N18000323	7/2020	314.64 -	350.46	242.99	03/2022 03/2024	03/2024
218	RATLE HE PROJECT - [N18000324	2/2021	5,281.94 -	5,281.94	511.54	02/2026 05/2026	05/2026
	National Thermal Power Corporation						
219	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286	3/2020	1,782.00 -	1,782.00	1,273.88	09/2021 09/2024	09/2024
220	BHENSARA 320 MW - [N18000293	1/2021	1,221.73 -	1,221.73	194.97	07/2022 03/2024	03/2024
221	CHHATTARGARH 150 MW - [N18000294	2/2021	599.99 -	599.99	396.85	07/2022 03/2024	03/2024
222	CHATTI BARIATU COAL MINING PROJECT - [N18000369	3/2015	1,314.00 -	1,783.00	-	04/2024 -	04/2024
223	BADAM COAL MINING PROJECT - [N18000367	2/2019	501.79 -	501.79	20.35	10/2024 -	10/2024
224	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366	5/2023	1,095.01 -	1,095.01	75.46	01/2025 05/2025	05/2025
225	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365	6/2023	6,283.81 -	6,283.81	203.47	12/2024 -	12/2024
226	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364	8/2022	11,844.00 -	11,844.00	910.10	05/2027 -	05/2027
227	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349	11/2022	1,442.60 -	1,442.60	80.60	03/2024 06/2024	06/2024
228	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348	6/2022	1,530.49 -	1,530.49	254.23	03/2024 -	03/2024
229	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346	9/2022	7,179.54 -	7,179.54	571.80	09/2024 09/2024	09/2024
230	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345	7/2022	1,316.02 -	1,316.02	171.42	03/2025 -	03/2025
231	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322	3/2022	1,426.94 -	1,426.94	210.73	08/2023 09/2024	09/2024
232	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321	3/2022	1,409.52 -	1,409.52	208.77	08/2023 09/2024	09/2024
233	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320	3/2022	1,352.71 -	1,352.71	148.38	08/2023 09/2024	09/2024
234	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319	11/2021	937.80 -	937.80	380.57	05/2023 06/2024	06/2024
235	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296	5/2021	674.92 -	674.92	134.23	09/2022 03/2024	03/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
236	GUJARAT 200 MW (GUVNL TENDER) - [N18000295	1/2021	842.27 -	842.27	93.83	07/2022 03/2024	03/2024
	Power Grid Corporation Of India Limited						
237	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328	2/2022	318.12 -	318.12	108.80	04/2025 -	04/2025
238	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330	3/2022	288.71 -	288.71	.81	12/2024 -	12/2024
239	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371	2/2023	200.58 -	200.58	.15	05/2024 -	05/2024
240	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361	3/2023	2,820.99 -	2,820.99	107.80	03/2025 -	03/2025
241	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360	3/2023	1,167.55 -	1,167.55	85.64	03/2025 -	03/2025
242	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359	3/2023	966.79 -	966.79	10.87	12/2024 -	12/2024
243	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358	3/2023	815.12 -	815.12	1.68	03/2025 -	03/2025
244	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357	3/2023	922.30 -	922.30	47.60	12/2024 -	12/2024
245	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356	3/2023	1,433.28 -	1,433.28	114.48	09/2024 -	09/2024
246	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355	3/2023	260.30 -	260.30	2.08	03/2025 -	03/2025
247	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354	3/2023	271.69 -	271.69	-	09/2024 -	09/2024
248	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373	8/2023	688.74 -	688.74	-	02/2025 -	02/2025
249	ER WR TRANSMISSION LIMITED - [N18000353	3/2023	281.16 -	281.16	2.75	03/2025 -	03/2025
250	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352	3/2023	3,546.94 -	3,546.94	113.14	11/2024 -	11/2024
251	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351	3/2023	524.04 -	524.04	15.25	11/2025 -	11/2025
252	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343	10/2022	307.87 -	307.87	8.81	10/2025 -	10/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
253	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341	8/2022	863.99 -	863.99	310.59	02/2024 -	02/2024
254	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338	7/2022	186.19 -	186.19	31.22	03/2025 -	03/2025
	Satluj Jal Vidyut Nigam Limited						
255	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279	11/2020	1,810.56 -	1,810.56	1,274.13	01/2026 -	01/2026
256	RAGHANESDA SOLAR POWER PROJECT - [N18000340	6/2022	642.15 -	642.15	506.04	12/2023 -	12/2023
257	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291	10/2020	687.97 -	687.97	483.89	11/2025 -	11/2025
258	SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344	1/2023	2,614.51 -	2,614.51	529.60	04/2028 -	04/2028
	Total		1,24,942.15 -	1,47,624.13	47,730.85		
	RAILWAYS						
	Ahmedabad Metro Rail						
259	RAJPURA-BHATINDA (172.64 KM) - [N22000597	6/2017	1,775.73 -	1,775.73	-	03/2024 -	03/2024
	East Central Railways						
260	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523	6/2019	983.62 -	983.62	274.92	06/2025 -	06/2025
261	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524	7/2022	486.00 -	486.00	23.17	07/2027 -	07/2027
262	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525	10/2022	199.96 -	199.96	-	10/2027 -	10/2027
263	PARASNATH-MADHUBAN-GIRIDIH - [N22000527	3/2019	816.03 -	902.86	1.49	03/2030 -	03/2030
264	GARHWA ROAD - RAIL OVER RAIL - [N22000610	3/2017	262.71 -	262.71	138.53	03/2024 -	03/2024
265	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611	1/2018	487.73 -	487.73	217.99	12/2025 -	12/2025
266	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529	11/2022	202.00 -	202.00	-	11/2027 -	11/2027
267	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528	10/2022	234.00 -	234.00	.45	10/2027 -	10/2027
268	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526	2/2019	496.47 -	496.47	1.33	06/2028 -	06/2028
	East Coast Railway						
269	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284	4/1994	2,923.13 -	3,791.66	3,156.27	03/2009 12/2026	12/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
270	BHADRAK - NERGUNDI 3RD LINE - [N22000316	3/2013	843.04 -	843.04	850.76	10/2020 07/2024	07/2024
271	JEYPORE NABARANGPUR NEWLINE - [N22000517	7/2017	499.99 -	747.91	-	07/2028 -	07/2028
272	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519	8/2022	190.90 -	190.90	-	08/2027 -	08/2027
273	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521	12/2009	48.44 297.00	297.00	-	12/2026 -	12/2026
274	BAGHUAPAL FLY OVER (20 KM) - [N22000522	8/2019	183.00 -	183.00	-	08/2027 -	08/2027
275	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520	9/2022	189.93 -	189.93	-	09/2027 -	09/2027
276	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518	7/2018	278.96 495.00	494.62	-	12/2026 -	12/2026
277	JEYPORE MALKANGIRI NEW LINE - [N22000516	2/2018	642.69 -	642.69	23.16	07/2033 -	07/2033
278	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379	4/2015	2,361.74 -	2,361.74	1,189.79	03/2022 03/2026	03/2026
	Metropolitan Rapid Transport Projects						
279	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135	3/2013	4,874.58 -	10,442.41	8,008.94	03/2016 12/2023	12/2023
	National Capital Region Transport Corp						
280	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542	4/2019	375.67 -	375.67	-	03/2026 -	03/2026
281	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543	4/2019	169.65 -	169.65	115.82	03/2026 -	03/2026
	North Central Railway						
282	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544	8/2019	2,390.00 -	2,390.00	-	12/2026 -	12/2026
283	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546	3/2017	260.00 -	260.00	-	12/2024 -	12/2024
284	AGRA FORT-BANDIKUI - [N22000553	6/2022	1,389.81 -	1,389.81	-	06/2027 -	06/2027
285	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563	4/2019	494.11 -	494.11	-	03/2026 -	03/2026
286	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564	4/2019	187.21 -	187.21	-	12/2025 -	12/2025
287	MATHURA - VRINDAVAN (11 KM) - [N22000612	8/2022	402.88 -	402.88	-	06/2025 -	06/2025
288	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562	4/2019	451.99 -	451.99	-	12/2025 -	12/2025
289	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545	4/2020	1,456.89 -	1,456.89	-	06/2026 06/2026	06/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
	North East Frontier Railway						
290	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	4/2003	4,454.17 -	14,322.00	14,079.78	03/2011 03/2025	03/2025
291	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570	8/2022	745.00 -	745.00	-	08/2027 -	08/2027
	North Eastern Railway						
292	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) - [N22000566	7/2020	950.00 -	341.66	4.30	12/2024 -	12/2024
	Northern Railway						
293	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133	3/1995	2,500.00 -	37,012.26	37,345.49	11/2002 02/2024	02/2024
294	FEROZPUR - PATTI (25.72 KM) - [N22000614	4/2017	299.74 -	299.74	-	03/2027 -	03/2027
295	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591	3/2023	177.33 -	177.33	-	12/2026 -	12/2026
296	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590	1/2019	323.85 -	323.85	-	03/2025 -	03/2025
297	LUDHIANA MULLANPUR DOUBLING - [N22000589	9/2020	82.99 234.77	235.00	-	03/2025 -	03/2025
298	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584	3/2019	235.72 -	235.72	-	03/2025 -	03/2025
299	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583	11/2017	701.98 -	1,100.00	-	03/2025 -	03/2025
300	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582	8/2017	515.50 -	676.00	-	03/2025 -	03/2025
301	BARABANKI AKBARPUR DOUBLING - [N22000578	9/2017	1,200.00 -	1,700.00	-	03/2025 -	03/2025
	Rail Vikas Nigam Ltd.						
302	BHANUPALI-BILASPUR BERI NL - [N22000273	4/2008	2,966.99 -	6,753.42	4,366.82	12/2026 03/2025	03/2025
303	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	3/2008	631.78 -	1,627.65	1,173.77	06/2025 -	06/2025
304	INDORE BUDNI (INDORE JABALPUR) - [N22000601	9/2018	4,340.00 -	7,474.00	436.68	09/2030 -	09/2030
305	JUNAGARH -VISAVADAR (42.28) KM - [N22000600	6/2022	492.83 -	492.83	-	12/2026 -	12/2026
306	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599	11/2016	8,975.00 -	8,975.00	4,139.74	03/2026 03/2026	03/2026
307	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598	5/2018	1,177.96 -	1,177.96	1,381.82	03/2024 03/2024	03/2024
308	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596	11/2018	357.48 -	409.38	114.36	03/2025 -	03/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
309	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501	6/2016	3,677.76 -	3,677.76	4,611.50	12/2023 -	12/2023
	South Central Railway						
310	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585	3/2023	351.83 -	351.83	-	03/2027 -	03/2027
311	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586	4/2016	226.72 -	226.72	89.38	12/2025 -	12/2025
312	RENIGUNTA WADI GOOTY - BYPASS - [N22000587	4/2016	302.00 -	302.00	34.06	12/2025 -	12/2025
	South East Central Railway						
313	Gauge conversion of Raipur(Kendri)-Dhamtari & Abhanpur-Rajim branch (67.20 km) - [N22000572	7/2011	1,171.30 -	1,171.30	-	10/2024 -	10/2024
314	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573	9/2022	170.49 -	170.49	-	12/2026 -	12/2026
315	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575	9/2022	169.06 -	177.34	-	09/2026 -	09/2026
316	3RD & 4TH LINE - SARAGBUNDIA & MADWARANI - [N22000579	9/2022	167.64 -	167.64	-	09/2026 -	09/2026
317	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM - [N22000617	6/2006	303.59 -	303.59	7.56	03/2024 -	03/2024
318	CHIRIMIRI-NAGPUR HALT - [N22000616	10/2018	241.00 -	241.00	-	06/2030 -	06/2030
319	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580	6/2022	1,376.20 -	775.82	13.74	06/2030 -	06/2030
320	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577	9/2022	328.34 -	328.34	-	09/2026 -	09/2026
321	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576	9/2022	169.06 -	169.06	-	09/2026 -	09/2026
322	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574	12/2022	177.03 -	177.03	-	12/2026 -	12/2026
	South Eastern Railway						
323	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571	9/2022	209.75 -	244.99	1.63	09/2026 -	09/2026
	South Western Railway						
324	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556	9/2022	323.14 -	323.14	25.51	12/2025 -	12/2025
325	WHITEFIELD-KOLAR (52.9 KM) - [N22000560	2/2011	162.13 -	348.85	.36	04/2028 -	04/2028
	Southern Railway						
326	TIDIVANAM-NAGARI (NL) - [N22000085	9/2006	582.83 -	3,620.28	764.37	- 12/2025	12/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
327	MORAPPUR-DHARMAPURI - [N22000618	2/2019	358.95 -	358.95	1.83	03/2028 -	03/2028
328	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215	4/2011	120.70 -	2,053.39	330.99	03/2019 12/2027	12/2027
	West Central Railway						
329	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314	4/2001	424.60 -	3,032.46	2,268.03	03/2021 12/2025	12/2025
330	SATNA - REWA (50 KM) - [N22000554	11/2015	500.00 -	500.00	-	03/2026 03/2026	03/2026
331	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552	12/2016	199.63 -	199.63	-	03/2024 03/2024	03/2024
	Western Railway						
332	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120	4/2008	3,503.69 -	6,203.51	3,133.85	03/2022 03/2026	03/2026
333	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123	4/2008	318.24 -	1,531.55	374.99	03/2012 03/2024	03/2024
334	CHOTTAUDEPUR-DHAR(NL) - [N22000138	4/2007	1,347.26 -	1,793.63	1,273.71	03/2022 12/2026	12/2026
335	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139	4/2007	1,640.04 -	2,690.80	1,275.65	03/2022 03/2026	03/2026
336	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623	6/2013	166.33 -	166.33	-	06/2025 -	06/2025
337	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551	10/2022	437.21 -	437.21	-	10/2027 -	10/2027
338	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548	5/2022	296.54 -	296.54	-	05/2030 -	05/2030
339	NIMACH-RATLAM (133 KM) - [N22000536	10/2021	910.00 -	1,095.88	303.71	10/2027 03/2025	03/2025
340	RAJKOT-KANALUS (111.20 KM) - [N22000535	10/2021	1,011.72 -	1,080.57	167.53	10/2026 03/2025	03/2025
341	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505	4/2018	537.31 -	537.31	331.84	03/2024 12/2024	12/2024
342	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504	4/2017	692.25 -	692.26	211.39	03/2020 12/2024	12/2024
343	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503	4/2017	495.18 -	495.18	.83	03/2022 03/2026	03/2026
344	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493	4/2016	700.00 -	603.69	702.63	06/2020 12/2023	12/2023
	Total		81,456.70 -	1,54,419.06	92,970.47		
	ROAD TRANSPORT AND HIGHWAYS						
	Border Road Organisation						

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
345	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897	3/2021	642.24 -	642.24	227.97	07/2024 -	07/2024
346	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900	3/2020	796.97 -	796.97	261.62	08/2024 -	08/2024
347	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915	3/2021	230.54 -	230.54	-	06/2026 -	06/2026
348	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899	2/2021	395.25 -	395.25	113.56	07/2024 -	07/2024
349	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898	7/2020	272.49 -	272.49	122.26	11/2024 -	11/2024
350	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916	3/2021	314.67 -	314.67	-	05/2026 -	05/2026
351	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999	11/2021	426.14 -	426.14	16.27	06/2025 -	06/2025
352	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998	6/2022	832.46 -	823.46	175.43	08/2025 -	08/2025
	Ministry Of Road Transport And Highways (State Pwds)						
353	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282	1/2014	195.45 -	385.97	257.73	11/2014 05/2024	05/2024
354	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382	1/1991	675.00 -	780.77	498.93	- 03/2024	03/2024
355	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	1/1991	319.68 -	503.28	423.18	- 12/2023	12/2023
356	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513	3/2015	511.83 -	511.83	475.93	08/2017 12/2023	12/2023
357	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000578	2/2016	553.30 -	706.39	594.67	05/2016 12/2023	12/2023
358	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781	5/2018	248.00 -	248.00	111.85	05/2020 12/2023	12/2023
359	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000576	2/2016	178.85 -	278.54	232.61	05/2016 12/2023	12/2023
360	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292	3/2019	543.05 -	543.05	482.67	03/2027 -	03/2027

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Anticipated
1	2	3	4	5	6	7	8
361	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291	3/2019	421.48 -	421.48	365.83	03/2027 -	03/2027
362	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	3/2018	159.97 -	242.61	166.06	06/2019 12/2023	12/2023
363	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994	3/2018	626.76 -	626.76	262.50	07/2020 06/2024	06/2024
364	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926	8/2017	962.43 -	978.93	854.09	09/2020 12/2023	12/2023
365	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925	10/2018	400.76 -	394.44	283.48	11/2020 05/2024	05/2024
366	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922	12/2017	867.97 -	913.49	787.90	11/2020 12/2023	12/2023
367	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917	3/2018	199.16 -	199.16	154.58	08/2018 12/2023	12/2023
368	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914	12/2016	223.50 -	223.50	220.50	08/2018 12/2023	12/2023
369	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466	3/2021	297.24 -	297.24	71.05	07/2024 07/2024	07/2024
370	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465	6/2020	252.19 -	252.19	.28	09/2024 09/2024	09/2024
371	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463	4/2020	294.84 -	294.84	185.73	07/2024 -	07/2024
372	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461	4/2020	236.47 -	236.47	61.81	03/2024 -	03/2024
373	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460	12/2021	170.60 -	170.60	92.35	09/2024 -	09/2024
374	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS - [N24001459	1/2022	297.06 -	297.06	221.90	04/2024 -	04/2024
375	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457	4/2020	172.50 -	172.50	61.80	07/2024 -	07/2024
376	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456	4/2020	199.39 -	199.39	92.25	02/2024 -	02/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
377	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388	3/2019	423.15 -	423.15	333.69	12/2019 11/2024	11/2024
378	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT - [N24001386	8/2020	222.61 -	222.61	79.64	03/2021 03/2024	03/2024
379	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376	3/2021	182.55 -	182.55	82.93	03/2027 -	03/2027
380	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375	6/2020	496.47 -	496.47	104.15	03/2027 -	03/2027
381	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374	6/2020	437.60 -	437.60	268.65	03/2027 -	03/2027
382	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372	2/2021	588.09 -	588.09	297.42	03/2024 -	03/2024
383	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297	3/2019	450.65 -	450.65	326.43	03/2027 -	03/2027
384	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294	3/2019	560.39 -	560.39	563.29	03/2027 -	03/2027
385	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293	3/2019	486.70 -	486.70	474.23	03/2027 -	03/2027
386	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530	12/2021	150.11 -	150.11	26.96	09/2024 -	09/2024
387	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529	12/2021	451.66 -	451.66	232.09	08/2024 -	08/2024
388	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528	1/2022	194.88 -	194.88	21.22	12/2024 -	12/2024
389	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527	12/2021	411.40 -	411.40	83.14	05/2024 -	05/2024
390	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480	10/2021	227.06 -	227.06	54.39	04/2024 -	04/2024
391	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479	3/2021	395.62 -	395.62	142.35	05/2024 -	05/2024
392	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478	12/2021	257.97 -	257.97	92.36	05/2024 -	05/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
393	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471	4/2020	325.24 -	325.24	85.69	11/2024 -	11/2024
394	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470	8/2020	314.32 -	314.32	24.78	04/2025 -	04/2025
395	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867	3/2022	174.34 -	174.34	22.00	07/2024 -	07/2024
396	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866	3/2022	186.29 -	186.29	43.10	08/2024 -	08/2024
397	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865	12/2021	324.09 -	324.09	53.60	05/2025 -	05/2025
398	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864	11/2021	154.49 -	154.49	28.89	06/2025 -	06/2025
399	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863	3/2021	154.05 -	154.05	17.02	06/2024 -	06/2024
400	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862	2/2022	238.78 -	238.78	3.41	10/2025 -	10/2025
401	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861	2/2022	157.49 -	157.49	52.31	11/2024 -	11/2024
402	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860	1/2022	300.33 -	300.33	132.33	04/2025 -	04/2025
403	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859	3/2021	196.94 -	196.94	26.33	03/2024 -	03/2024
404	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911	3/2018	152.03 -	152.03	81.35	07/2024 -	07/2024
405	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910	9/2022	157.62 -	157.62	2.18	07/2024 -	07/2024
406	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909	11/2021	157.72 -	157.72	55.38	06/2024 -	06/2024
407	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908	12/2021	167.97 -	167.97	10.50	05/2024 -	05/2024
408	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906	8/2022	185.59 -	185.59	45.79	03/2024 -	03/2024
409	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904	9/2022	195.38 -	195.38	20.85	07/2024 -	07/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
410	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903	8/2022	206.54 -	206.54	-	04/2025 -	04/2025
411	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902	12/2022	213.32 -	213.32	7.45	09/2024 -	09/2024
412	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892	2/2023	245.61 -	245.61	7.99	12/2024 -	12/2024
413	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010	3/2022	631.49 -	631.49	-	03/2024 -	03/2024
414	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009	1/2022	703.68 -	703.68	.01	01/2025 -	01/2025
415	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007	3/2022	886.69 -	886.69	17.71	07/2025 -	07/2025
416	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008	1/2022	578.85 -	578.85	12.87	12/2024 -	12/2024
417	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 - [N24002005	3/2022	644.45 -	644.45	23.92	03/2025 -	03/2025
418	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004	3/2021	545.11 -	545.11	-	07/2024 -	07/2024
419	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO - [N24002003	1/2022	549.28 -	549.28	9.29	12/2024 -	12/2024
420	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002	1/2022	423.48 -	423.48	.39	12/2024 -	12/2024
421	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001	1/2022	882.18 -	882.18	17.51	01/2025 -	01/2025
422	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000	3/2021	317.19 -	317.19	10.50	07/2024 -	07/2024
423	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997	10/2022	189.31 -	189.31	41.35	05/2025 -	05/2025
424	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.2OO OF NH-731B ON - [N24001996	3/2022	640.18 -	640.18	210.11	11/2025 -	11/2025
425	REHABILITATION & UPGRADATION OF KURWAI–MUNGAOLI–CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAINGE - [N24001965	3/2022	386.49 -	386.49	-	02/2025 -	02/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
426	UPGRADATION & WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN L - [N24001964	3/2022	365.21 -	365.21	-	05/2025 -	05/2025
427	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963	12/2021	305.12 -	305.12	-	10/2024 -	10/2024
428	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS & BHANDER BYPASS (TOTAL LENGTH 20.60 KM) T - [N24001962	3/2022	179.19 -	179.19	-	12/2024 -	12/2024
429	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959	3/2022	839.98 -	839.98	76.63	09/2025 -	09/2025
430	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958	8/2020	311.22 -	311.22	44.50	10/2024 -	10/2024
431	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957	8/2020	349.29 -	349.29	36.18	07/2024 -	07/2024
432	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955	3/2022	317.22 -	317.22	5.39	05/2025 -	05/2025
433	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954	3/2022	568.12 -	568.12	124.48	01/2025 -	01/2025
434	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953	12/2021	388.71 -	388.71	82.19	09/2024 -	09/2024
435	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952	3/2022	285.50 -	285.50	5.90	08/2025 -	08/2025
436	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951	1/2022	403.22 -	403.22	77.48	01/2025 -	01/2025
437	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950	3/2021	369.81 -	369.81	64.99	02/2025 -	02/2025
438	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949	12/2021	277.30 -	277.30	4.94	03/2024 -	03/2024
439	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU - [N24001948	10/2022	355.72 -	355.72	-	10/2024 -	10/2024
440	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947	2/2023	177.94 -	177.94	3.18	02/2025 -	02/2025
441	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946	11/2022	218.93 -	218.93	19.84	11/2024 -	11/2024
442	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942	3/2021	423.67 -	423.67	53.28	07/2024 -	07/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
443	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944	1/2023	255.88 -	255.88	-	06/2024 -	06/2024
444	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943	9/2022	172.98 -	172.98	7.92	03/2024 -	03/2024
445	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941	1/2023	350.69 -	350.69	.74	01/2025 -	01/2025
446	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940	1/2023	166.58 -	166.58	.30	01/2026 -	01/2026
447	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935	3/2022	724.17 -	724.17	114.20	08/2025 -	08/2025
448	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934	12/2021	439.82 -	439.82	46.03	05/2024 -	05/2024
449	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933	12/2021	480.10 -	480.10	174.04	12/2024 -	12/2024
450	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932	3/2022	401.72 -	401.72	93.56	09/2024 -	09/2024
451	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH - [N24001931	3/2022	536.00 -	536.00	99.88	02/2025 -	02/2025
452	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929	1/2022	697.66 -	697.66	113.50	10/2025 -	10/2025
453	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928	3/2022	317.74 -	317.74	-	04/2025 -	04/2025
454	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927	2/2022	838.43 -	838.43	21.33	09/2025 -	09/2025
455	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925	3/2022	423.18 -	423.18	-	08/2025 -	08/2025
456	WIDENING & STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROAD - [N24001924	3/2022	514.22 -	514.22	-	08/2025 -	08/2025
457	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923	1/2022	315.21 -	315.21	20.57	07/2024 -	07/2024
458	UPGRADATION OF NH 130A MUNGELI TO PONDI FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920	3/2021	218.57 -	218.57	26.23	09/2024 -	09/2024
459	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917	3/2020	278.97 -	278.97	98.57	05/2024 -	05/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
460	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890	2/2023	261.82 -	261.82	58.28	12/2024 -	12/2024
461	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887	8/2022	291.37 -	291.37	68.39	06/2024 -	06/2024
462	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886	10/2022	304.68 -	304.68	62.88	08/2024 -	08/2024
463	REHABILITATION AND UP-GRADATION OF JINTUR-SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885	2/2023	414.81 -	414.81	-	12/2024 -	12/2024
464	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884	3/2023	428.80 -	428.80	25.00	05/2025 -	05/2025
465	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883	3/2021	478.83 -	478.83	206.05	03/2024 -	03/2024
466	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882	3/2022	496.64 -	496.64	-	10/2024 -	10/2024
467	REHABLITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881	6/2021	574.00 -	574.00	574.00	11/2024 -	11/2024
468	SHEWALI (SAKRI) - NANDURBAR - [N24001893	9/2022	232.59 -	232.59	75.60	04/2024 -	04/2024
469	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880	3/2022	778.18 -	778.18	39.43	07/2025 -	07/2025
470	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879	3/2022	295.24 -	295.24	.49	07/2025 -	07/2025
471	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878	2/2022	427.29 -	427.29	15.44	12/2024 -	12/2024
472	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877	7/2020	1,110.23 -	1,110.23	92.37	05/2027 -	05/2027
473	WIDENING AND STRENTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875	3/2021	477.54 -	477.54	69.09	01/2025 -	01/2025
474	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870	2/2022	624.43 -	624.43	35.57	11/2024 -	11/2024
475	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869	12/2022	235.15 -	235.15	-	08/2025 -	08/2025
476	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868	3/2022	187.65 -	187.65	9.17	08/2025 -	08/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
477	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858	3/2022	499.79 -	499.79	148.28	06/2025 06/2025	06/2025
478	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857	6/2020	414.24 -	414.24	189.46	12/2023 12/2023	12/2023
479	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855	2/2021	192.93 -	192.93	-	06/2025 -	06/2025
480	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850	3/2022	995.04 -	995.04	52.36	09/2025 09/2025	09/2025
481	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840	3/2022	535.03 -	535.03	-	04/2025 -	04/2025
482	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828	1/2022	221.03 -	243.95	54.33	11/2024 -	11/2024
483	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	3/2020	262.37 -	343.77	115.47	09/2024 -	09/2024
484	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531	3/2022	304.87 -	304.87	122.43	08/2024 -	08/2024
485	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469	11/2021	307.11 -	307.11	105.78	05/2024 -	05/2024
486	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467	3/2021	226.44 -	226.44	65.93	02/2024 02/2024	02/2024
487	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447	8/2020	371.93 -	371.93	63.42	12/2024 -	12/2024
488	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) - [N24001442	10/2021	385.15 -	385.15	113.05	05/2024 05/2024	05/2024
489	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441	8/2020	302.88 -	302.88	101.62	02/2022 12/2023	12/2023
490	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427	6/2020	166.21 -	166.21	97.12	04/2023 03/2024	03/2024
491	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL-DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG- - [N24001413	2/2021	240.99 -	240.99	138.25	01/2024 -	01/2024
492	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408	2/2021	925.47 -	925.47	124.70	07/2025 -	07/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
493	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912	8/2016	287.70 -	287.70	265.24	02/2017 12/2023	12/2023
494	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS - [N24000888	3/2018	214.69 -	214.69	107.03	03/2018 12/2023	12/2023
495	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885	3/2016	160.27 -	213.97	85.65	09/2023 03/2024	03/2024
496	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883	3/2018	254.30 -	254.30	179.14	10/2020 01/2024	01/2024
497	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880	2/2018	426.18 -	426.18	355.18	09/2020 01/2024	01/2024
498	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA - [N24000875	2/2018	169.63 -	169.63	105.13	03/2018 03/2024	03/2024
	National Highways And Infrastructure Development Corporation Ltd.						
499	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 - [N24000320	6/2015	463.49 -	463.49	306.73	03/2024 -	03/2024
500	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683	2/2017	180.57 -	180.57	105.14	11/2023 03/2024	03/2024
501	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326	11/2020	4,997.04 -	4,997.04	1,433.40	09/2028 -	09/2028
502	KHELLANI-KHANABAL PKG-1 - [N24001323	3/2021	486.45 -	486.45	105.67	09/2022 02/2024	02/2024
503	LADDA - BASAI - [N24001316	2/2021	445.96 -	445.96	92.05	04/2023 02/2024	02/2024
504	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264	7/2020	228.39 -	228.39	50.56	04/2022 03/2024	03/2024
505	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261	8/2020	311.00 -	273.78	202.59	04/2023 01/2024	01/2024
506	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256	8/2020	6,808.69 -	6,808.69	2,842.64	09/2026 -	09/2026
507	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253	12/2019	2,680.42 -	2,680.42	-	12/2023 -	12/2023
508	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N - [N24001251	3/2019	402.94 -	402.94	195.95	04/2022 02/2024	02/2024
509	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244	8/2020	301.06 -	301.06	113.25	04/2022 05/2024	05/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
510	TAMENGLONG - MAHUR PKG-2 - [N24001403	7/2021	483.87 -	483.87	226.76	03/2023 05/2024	05/2024
511	GOHA-KHELLANI PKG-3 - [N24001397	2/2021	431.28 -	431.28	213.23	03/2023 03/2024	03/2024
512	KHELLANI-KHANABAL PKG-5 - [N24001396	7/2021	497.09 -	497.09	95.53	02/2023 01/2024	01/2024
513	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) - [N24001393	8/2020	184.88 -	184.88	79.22	04/2022 11/2023	11/2023
514	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) - [N24001391	8/2020	294.04 -	294.04	134.90	04/2022 12/2023	12/2023
515	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390	8/2020	228.71 -	228.71	94.71	04/2022 12/2023	12/2023
516	KARGIL-ZANSKR PACKAGE-7 - [N24001347	1/2021	308.86 -	308.86	305.25	06/2024 -	06/2024
517	KARGIL-ZANSKR PACKAGE-6 - [N24001346	1/2021	239.81 -	239.81	271.46	05/2024 -	05/2024
518	KARGIL-ZANSKR PACKAGE-2 - [N24001344	3/2021	404.89 -	404.89	90.36	01/2023 11/2023	11/2023
519	KARGIL-ZANSKR PACKAGE-1 - [N24001343	3/2021	384.23 -	384.23	55.01	01/2023 11/2023	11/2023
520	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339	10/2020	157.86 -	157.86	106.86	04/2022 01/2024	01/2024
521	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338	10/2020	816.79 -	786.60	222.14	12/2023 09/2024	09/2024
522	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337	10/2020	493.42 -	478.79	233.70	11/2023 01/2025	01/2025
523	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332	3/2020	217.50 -	217.50	49.97	06/2022 05/2024	05/2024
524	KARGIL-ZANSKR PACKAGE-5 - [N24001330	8/2020	169.79 -	169.79	200.80	12/2023 -	12/2023
525	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN - [N24001978	12/2022	497.18 -	497.18	-	02/2026 -	02/2026
526	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C - [N24001977	12/2022	442.54 -	442.54	-	02/2026 -	02/2026
527	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH - [N24001976	12/2022	430.24 -	430.24	-	02/2026 -	02/2026
528	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001974	9/2021	315.56 -	315.56	5.45	01/2025 -	01/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
529	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG - [N24001973	3/2023	562.05 -	562.05	4.78	02/2026 -	02/2026
530	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI - [N24001972	3/2023	609.16 -	609.16	23.43	04/2026 -	04/2026
531	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001971	3/2023	890.33 -	890.33	-	08/2025 -	08/2025
532	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001970	3/2023	860.37 -	860.37	-	08/2025 -	08/2025
533	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I - [N24001969	3/2023	904.04 -	904.04	-	08/2025 -	08/2025
534	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914	5/2023	195.95 -	195.95	-	11/2024 -	11/2024
535	PEREN-DIMAPUR PKG-3 - [N24001912	2/2021	177.77 -	177.77	-	06/2025 -	06/2025
536	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833	7/2022	198.28 -	198.28	13.70	03/2025 -	03/2025
537	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832	1/2023	458.59 -	458.59	34.06	05/2025 -	05/2025
538	SRIRAMPUR - DHUBRI PKG-1 - [N24001831	3/2022	613.89 -	613.89	.05	02/2025 -	02/2025
539	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544	3/2022	909.02 -	909.02	127.97	01/2025 -	01/2025
540	FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543	7/2022	245.34 -	245.34	13.52	01/2025 -	01/2025
541	2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542	2/2022	456.88 -	456.88	25.80	01/2025 -	01/2025
542	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541	11/2021	283.50 -	283.50	103.54	06/2024 -	06/2024
543	AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540	3/2022	152.11 -	152.11	22.82	02/2025 -	02/2025
544	IMPHAL - KHONGSANG PKG-6 - [N24001539	12/2021	504.76 -	504.76	26.41	02/2025 -	02/2025
545	IMPHAL - KHONGSANG PKG-5 - [N24001538	12/2021	410.68 -	410.68	52.82	05/2024 -	05/2024
546	DABOKA KATHKATI PACKAGE-7 - [N24001537	11/2021	204.10 -	204.10	70.41	07/2024 -	07/2024
547	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475	3/2022	605.36 -	605.36	110.20	12/2024 -	12/2024
548	REHABITITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474	9/2021	359.86 -	359.86	182.67	05/2024 05/2024	05/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
549	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473	9/2021	310.76 -	310.76	80.13	02/2024 -	02/2024
550	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452	4/2022	170.95 -	170.95	42.06	07/2024 -	07/2024
551	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451	3/2022	215.27 -	215.27	78.07	07/2024 -	07/2024
552	DABOKA KATHKATI PACKAGE-6 - [N24001450	9/2021	625.64 -	625.64	313.95	07/2024 -	07/2024
553	JOGIGHOPA BRIDGE - [N24001434	8/2021	746.76 -	746.76	160.63	11/2024 -	11/2024
554	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368	3/2021	286.72 -	286.72	37.25	01/2024 -	01/2024
555	RISHI BORDER- ROLEP- MENLA PKG- 3B - [N24001362	12/2020	410.60 -	379.30	163.61	02/2024 02/2024	02/2024
556	RISHI BORDER- ROLEP- MENLA PKG- 2A - [N24001361	1/2021	332.20 -	332.20	129.51	09/2023 01/2025	01/2025
557	DULTE- KWALKULH - CHAMPAI PKG.3 - [N24001357	3/2021	674.71 -	674.71	539.01	06/2023 01/2024	01/2024
558	DULTE- KWALKULH - CHAMPAI PKG.1 - [N24001355	3/2021	374.39 -	374.39	277.84	12/2022 11/2023	11/2023
559	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857	4/2017	519.09 -	775.47	540.34	04/2023 01/2024	01/2024
560	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863	4/2017	518.53 -	902.20	645.30	06/2023 02/2024	02/2024
561	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865	4/2017	428.11 -	777.50	444.45	09/2023 05/2024	05/2024
562	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864	4/2017	404.29 -	723.80	475.89	04/2024 07/2024	07/2024
563	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858	4/2017	640.07 -	640.07	997.31	07/2023 02/2024	02/2024
	National Highways Authority Of India						
564	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138	9/2010	946.00 -	1,046.56	830.85	06/2018 12/2023	12/2023
565	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559	3/2016	720.00 -	937.07	387.86	10/2019 04/2024	04/2024
566	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564	3/2016	1,408.00 -	1,659.12	1,120.26	07/2020 05/2024	05/2024
567	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697	8/2017	1,176.37 -	1,176.37	1,072.05	09/2020 03/2024	03/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
568	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	3/2017	672.89 -	830.31	389.70	03/2020 03/2024	03/2024
569	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662	3/2017	754.54 -	808.60	712.18	03/2020 12/2023	12/2023
570	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652	3/2017	848.45 -	848.45	300.50	03/2020 05/2024	05/2024
571	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	1/2017	1,251.11 -	1,361.00	631.66	12/2020 12/2023	12/2023
572	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) - [N24000628	11/2016	1,064.88 -	1,021.00	857.64	07/2021 12/2023	12/2023
573	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	9/2016	950.69 -	1,108.00	1,776.50	08/2019 05/2024	05/2024
574	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	8/2016	1,167.42 -	1,224.01	538.28	03/2019 05/2025	05/2025
575	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566	4/2016	804.97 -	571.45	655.60	06/2018 11/2023	11/2023
576	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR- - [N24001420	2/2021	853.66 -	853.66	-	04/2024 -	04/2024
577	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- - [N24001419	2/2021	1,269.96 -	1,269.96	331.82	04/2024 11/2024	11/2024
578	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418	12/2020	1,094.46 -	1,094.46	471.79	04/2024 07/2024	07/2024
579	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417	12/2020	1,234.40 -	1,234.40	529.97	04/2024 07/2024	07/2024
580	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416	12/2020	989.66 -	989.66	170.85	01/2024 03/2025	03/2025
581	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415	12/2020	881.00 -	881.00	684.03	04/2024 07/2024	07/2024
582	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414	12/2020	733.00 -	733.00	689.30	01/2024 05/2024	05/2024
583	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371	10/2019	1,101.99 -	1,101.99	588.15	08/2023 12/2024	12/2024
584	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR - [N24000834	3/2018	1,161.39 -	1,404.00	405.89	10/2021 03/2024	03/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
585	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I) [AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00 - [N24001498	12/2021	605.00 -	605.00	577.35	12/2023 -	12/2023
586	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- [N24001495	11/2022	930.00 -	930.00	163.13	11/2024 -	11/2024
587	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493	12/2022	1,749.86 -	1,749.86	476.00	12/2024 -	12/2024
588	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489	5/2022	519.93 -	519.93	219.82	05/2024 -	05/2024
589	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488	9/2021	618.45 -	618.45	435.43	09/2023 02/2024	02/2024
590	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486	2/2019	493.00 -	493.00	374.15	02/2022 12/2023	12/2023
591	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484	9/2022	804.69 -	804.69	279.35	02/2024 -	02/2024
592	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483	2/2022	637.11 -	637.11	209.56	09/2024 -	09/2024
593	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482	8/2022	772.11 -	772.11	288.04	10/2024 -	10/2024
594	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556	12/2021	521.53 -	521.53	152.63	07/2024 -	07/2024
595	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555	3/2022	955.49 -	955.49	94.15	01/2025 -	01/2025
596	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553	3/2022	1,092.90 -	1,092.90	460.42	02/2025 -	02/2025
597	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552	10/2021	2,714.95 -	2,714.95	506.71	09/2024 -	09/2024
598	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551	10/2021	3,044.02 -	3,044.02	612.61	09/2024 -	09/2024
599	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550	9/2021	1,821.72 -	1,917.32	828.30	09/2024 -	09/2024
600	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548	3/2022	457.72 -	457.72	77.49	06/2024 -	06/2024
601	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547	3/2022	1,909.98 -	1,909.98	180.74	01/2026 -	01/2026

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
602	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546	1/2023	1,025.20 -	1,025.20	156.34	01/2025 -	01/2025
603	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608	9/2021	2,208.68 -	2,208.68	147.76	07/2025 -	07/2025
604	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607	10/2022	332.00 -	332.00	45.14	05/2024 -	05/2024
605	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606	12/2018	854.94 -	854.94	237.19	03/2022 07/2024	07/2024
606	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - [N24001603	1/2019	1,518.53 -	1,518.53	904.27	10/2022 01/2024	01/2024
607	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602	1/2019	1,409.38 -	1,409.38	567.25	12/2022 02/2024	02/2024
608	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601	1/2019	1,051.69 -	1,051.69	414.07	01/2023 02/2024	02/2024
609	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600	10/2020	434.12 -	434.12	220.66	05/2023 12/2023	12/2023
610	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598	1/2022	1,388.70 -	1,388.70	145.09	04/2025 04/2025	04/2025
611	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	8/2020	1,034.00 -	1,589.45	41.50	03/2024 -	03/2024
612	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727	3/2022	762.62 -	762.62	275.02	02/2025 -	02/2025
613	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT - [N24001726	1/2023	391.26 -	391.26	14.12	08/2024 -	08/2024
614	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1 - [N24001720	10/2020	1,023.91 -	1,284.62	349.81	05/2024 -	05/2024
615	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719	2/2021	2,948.31 -	3,516.83	543.50	07/2024 -	07/2024
616	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718	12/2020	843.48 -	984.61	244.73	07/2024 -	07/2024
617	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717	11/2020	1,155.49 -	1,458.45	368.69	08/2024 -	08/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
618	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710	9/2020	2,334.68 2,335.00	2,335.00	760.04	03/2023 12/2023	12/2023
619	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708	9/2020	2,156.22 -	2,156.22	1,884.03	06/2024 -	06/2024
620	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707	3/2021	1,143.46 1,143.00	1,143.00	336.59	01/2024 03/2024	03/2024
621	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706	3/2021	1,097.18 1,097.00	1,097.00	437.33	01/2024 -	01/2024
622	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705	3/2022	1,485.66 -	1,485.66	-	03/2024 -	03/2024
623	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704	3/2021	1,020.84 -	1,020.84	84.78	03/2024 -	03/2024
624	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703	2/2022	786.81 787.00	787.00	-	05/2025 -	05/2025
625	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702	12/2021	184.90 185.00	185.00	111.47	09/2024 -	09/2024
626	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701	4/2022	1,769.50 -	1,769.50	-	04/2024 -	04/2024
627	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700	12/2021	552.55 553.00	553.00	310.18	03/2024 -	03/2024
628	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699	3/2022	312.58 -	312.58	85.57	12/2024 -	12/2024
629	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698	8/2022	1,198.02 -	1,198.02	-	08/2024 -	08/2024
630	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697	2/2023	1,358.00 -	1,358.00	.85	02/2025 -	02/2025
631	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694	2/2019	1,243.57 -	1,243.57	171.63	12/2023 -	12/2023
632	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	9/2021	1,751.18 -	1,757.27	145.60	10/2024 -	10/2024
633	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	1/2022	467.99 -	468.00	18.83	09/2024 -	09/2024
634	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689	12/2020	1,745.00 -	1,495.00	952.29	09/2023 03/2024	03/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
635	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688	10/2020	3,184.00 -	3,184.00	911.76	09/2023 03/2024	03/2024
636	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687	10/2021	1,331.77 2,083.00	2,082.98	149.45	10/2023 10/2024	10/2024
637	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685	1/2021	1,069.00 -	997.36	661.10	01/2024 -	01/2024
638	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682	3/2022	294.62 -	294.62	5.40	03/2024 03/2024	03/2024
639	TUMKUR - NELAMANGALA(6L) - [N24001681	8/2022	2,032.15 1,351.00	2,032.15	80.85	08/2025 08/2025	08/2025
640	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680	3/2021	1,409.68 -	1,409.68	560.48	10/2024 10/2024	10/2024
641	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679	10/2022	1,479.30 -	1,479.30	200.90	04/2025 04/2025	04/2025
642	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677	11/2022	226.76 -	226.76	39.80	05/2024 05/2024	05/2024
643	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676	12/2022	2,718.46 -	2,718.46	-	06/2025 -	06/2025
644	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675	11/2022	1,732.73 -	1,732.73	362.48	05/2025 -	05/2025
645	BANGALORE/TN BORDER TO HOSKOTE - [N24001674	2/2023	1,240.60 -	1,240.60	450.23	02/2025 -	02/2025
646	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672	1/2021	864.27 864.00	864.27	411.22	01/2024 01/2024	01/2024
647	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2) - [N24001671	2/2021	925.00 -	925.00	333.20	03/2024 -	03/2024
648	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670	2/2021	593.00 -	593.00	172.92	03/2024 -	03/2024
649	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669	2/2021	586.00 -	586.00	135.86	03/2024 -	03/2024
650	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668	3/2021	1,249.00 -	1,249.00	265.02	04/2024 -	04/2024
651	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667	9/2021	1,734.00 -	1,734.00	6.94	05/2024 -	05/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
652	6L GREENFIELD BARAJA - KANDILI SECTION OF NH-130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666	12/2021	714.00 -	714.00	214.00	09/2024 -	09/2024
653	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665	12/2021	1,592.00 -	1,592.00	393.28	10/2024 -	10/2024
654	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661	10/2020	3,219.47 3,713.00	3,713.14	1,954.92	04/2024 05/2025	05/2025
655	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	2/2021	3,375.31 -	3,790.17	1,903.69	07/2024 -	07/2024
656	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	1/2021	4,265.42 -	4,708.42	2,920.27	07/2024 -	07/2024
657	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657	6/2021	2,842.14 -	2,842.14	149.05	10/2024 12/2025	12/2025
658	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	6/2021	2,595.00 -	3,994.60	2,811.05	03/2025 -	03/2025
659	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	6/2021	3,606.00 -	3,923.82	2,851.69	02/2025 -	02/2025
660	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654	6/2021	2,641.37 -	2,641.37	207.70	03/2025 02/2025	02/2025
661	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653	11/2021	3,565.82 -	3,064.11	1,762.99	04/2025 -	04/2025
662	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651	9/2021	2,878.97 -	2,878.97	225.15	09/2024 09/2024	09/2024
663	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648	8/2022	2,429.52 -	2,429.52	93.48	01/2026 -	01/2026
664	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650	12/2021	3,635.64 -	3,635.64	126.90	01/2025 11/2025	11/2025
665	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643	12/2020	857.91 -	857.91	102.90	06/2024 -	06/2024
666	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642	2/2021	1,474.77 -	1,474.77	215.74	08/2024 -	08/2024
667	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641	3/2021	1,641.75 -	1,641.75	102.10	10/2024 -	10/2024
668	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640	3/2021	1,229.38 -	1,229.38	538.72	11/2024 -	11/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
669	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639	5/2020	864.23 -	864.23	342.25	12/2024 12/2024	12/2024
670	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638	11/2021	646.42 -	646.42	158.90	07/2024 07/2024	07/2024
671	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637	3/2021	1,754.84 -	1,754.84	852.23	01/2025 -	01/2025
672	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636	5/2021	1,368.91 -	1,368.91	107.73	12/2024 12/2024	12/2024
673	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635	3/2022	1,269.50 -	1,269.50	64.00	02/2025 -	02/2025
674	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634	1/2021	1,306.95 -	1,306.95	831.37	12/2023 -	12/2023
675	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633	12/2020	1,430.88 -	1,430.88	930.32	12/2023 -	12/2023
676	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632	1/2021	1,741.86 -	1,741.86	914.15	05/2024 -	05/2024
677	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631	3/2021	1,525.31 -	1,525.31	173.00	10/2024 -	10/2024
678	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630	7/2021	1,501.02 -	1,501.02	147.00	02/2025 -	02/2025
679	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629	4/2022	796.65 -	796.65	87.24	11/2024 -	11/2024
680	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628	11/2021	2,155.95 -	2,155.95	874.23	02/2025 -	02/2025
681	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627	7/2021	1,912.17 -	1,912.17	8.99	02/2025 02/2025	02/2025
682	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626	2/2022	972.06 -	972.06	8.38	01/2025 -	01/2025
683	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625	1/2022	1,227.57 -	1,227.57	4.98	01/2025 -	01/2025
684	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623	1/2020	336.01 -	336.01	116.45	01/2024 07/2024	07/2024
685	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR –HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995	5/2021	154.52 -	154.52	139.45	11/2023 01/2024	01/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
686	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993	12/2022	1,589.00 -	1,589.00	158.25	10/2025 -	10/2025
687	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992	8/2022	199.31 -	199.31	43.81	02/2024 -	02/2024
688	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR - [N24001991	5/2022	314.31 -	314.31	75.26	09/2024 -	09/2024
689	4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990	6/2022	524.54 -	524.54	-	05/2025 -	05/2025
690	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989	3/2023	830.28 -	830.28	144.65	05/2025 -	05/2025
691	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988	2/2021	591.99 703.00	703.00	-	10/2025 -	10/2025
692	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987	6/2023	152.05 -	152.05	2.64	12/2024 -	12/2024
693	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985	3/2021	1,942.94 2,171.00	2,171.00	-	06/2025 -	06/2025
694	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986	10/2023	1,047.32 -	1,047.32	109.26	04/2025 -	04/2025
695	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984	3/2023	887.28 -	887.28	-	10/2025 -	10/2025
696	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA – - [N24001983	10/2022	972.63 -	972.63	75.40	08/2025 -	08/2025
697	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982	3/2023	827.39 -	827.39	-	10/2025 -	10/2025
698	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980	10/2022	907.76 -	907.76	164.45	07/2025 -	07/2025
699	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981	7/2022	1,398.84 -	1,398.84	58.68	10/2025 -	10/2025
700	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979	8/2022	609.43 -	609.43	25.24	09/2025 -	09/2025
701	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968	4/2022	1,260.74 -	1,260.74	153.58	05/2025 -	05/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
702	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967	11/2018	521.21 -	521.21	-	10/2025 -	10/2025
703	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926	3/2023	939.86 -	939.86	42.05	06/2025 -	06/2025
704	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 - [N24001921	8/2021	581.65 -	581.65	71.38	09/2025 -	09/2025
705	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856	5/2023	648.75 -	648.75	-	08/2025 -	08/2025
706	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854	6/2023	1,214.93 -	1,370.52	363.87	06/2025 -	06/2025
707	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853	10/2021	772.05 -	772.05	489.22	09/2024 -	09/2024
708	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852	10/2021	957.62 -	957.62	436.39	02/2025 -	02/2025
709	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851	1/2022	1,738.20 -	1,738.20	618.55	03/2025 -	03/2025
710	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849	5/2022	1,063.72 -	1,063.72	180.29	07/2025 -	07/2025
711	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848	2/2023	909.02 -	909.02	27.25	10/2025 -	10/2025
712	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847	1/2023	956.14 -	956.14	18.72	11/2025 -	11/2025
713	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846	2/2023	1,200.42 -	1,200.42	56.81	10/2025 -	10/2025
714	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845	2/2023	1,253.24 -	1,253.24	68.56	10/2025 -	10/2025
715	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844	12/2022	1,058.90 -	1,058.90	28.42	10/2025 -	10/2025
716	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843	12/2022	992.89 -	992.89	28.26	11/2025 -	11/2025
717	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842	12/2022	750.81 -	750.81	22.05	11/2025 -	11/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
718	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841	12/2022	912.94 -	912.94	59.29	09/2025 -	09/2025
719	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839	2/2021	772.70 -	980.51	459.74	02/2024 -	02/2024
720	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	2/2021	824.29 -	924.00	262.39	10/2024 -	10/2024
721	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG–III) - [N24001835	5/2023	986.00 -	986.00	37.82	05/2025 -	05/2025
722	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG – II) - [N24001834	5/2023	839.00 -	839.00	4.90	05/2025 -	05/2025
723	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830	6/2020	2,002.79 -	2,002.79	1,022.69	11/2023 -	11/2023
724	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 -	1,307.00	489.30	10/2024 -	10/2024
725	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 -	1,289.00	505.90	10/2024 -	10/2024
726	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	2/2021	1,484.83 -	1,768.00	572.40	12/2024 -	12/2024
727	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	3/2021	1,102.63 -	1,303.00	340.78	01/2025 -	01/2025
728	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	2/2021	818.73 -	1,105.00	104.37	01/2025 -	01/2025
729	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815	12/2022	1,699.00 -	1,699.00	42.51	11/2024 -	11/2024
730	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813	7/2021	1,692.05 -	1,692.05	624.14	09/2024 -	09/2024
731	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812	3/2021	1,002.11 -	1,358.00	28.99	05/2024 -	05/2024
732	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811	4/2021	583.93 -	653.67	44.52	06/2024 -	06/2024
733	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810	2/2022	190.60 -	163.00	61.13	06/2024 -	06/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
734	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809	5/2022	469.95 -	280.00	204.86	03/2024 -	03/2024
735	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808	3/2021	1,322.95 -	1,442.47	551.20	12/2024 12/2024	12/2024
736	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	3/2022	1,013.33 -	1,111.33	233.36	10/2024 10/2024	10/2024
737	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795	10/2022	490.40 -	289.00	50.13	07/2024 -	07/2024
738	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	2/2020	606.51 -	657.00	453.33	06/2023 12/2023	12/2023
739	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	2/2020	752.30 -	766.20	438.40	08/2023 12/2023	12/2023
740	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787	5/2020	971.03 -	971.03	451.38	10/2023 12/2023	12/2023
741	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	3/2022	1,373.06 -	1,373.06	244.02	06/2025 -	06/2025
742	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	5/2020	1,467.44 -	1,942.89	778.86	07/2024 -	07/2024
743	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772	8/2021	1,147.26 -	1,147.26	49.00	03/2024 -	03/2024
744	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771	6/2020	1,479.22 -	1,479.22	825.00	12/2024 -	12/2024
745	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770	2/2022	417.51 -	417.51	101.49	03/2024 -	03/2024
746	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767	1/2021	1,001.69 -	1,001.69	190.18	04/2024 -	04/2024
747	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766	1/2022	1,011.29 -	1,011.29	29.71	10/2024 -	10/2024
748	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765	8/2022	207.77 -	207.77	3.62	07/2024 -	07/2024
749	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762	10/2021	1,146.22 -	1,146.22	472.19	01/2024 -	01/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
750	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761	2/2023	520.28 -	520.28	180.14	02/2025 -	02/2025
751	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759	1/2020	909.84 -	909.84	317.50	06/2024 -	06/2024
752	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756	10/2020	1,352.56 -	1,352.56	578.40	10/2024 -	10/2024
753	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754	1/2022	953.79 -	953.79	384.66	10/2024 -	10/2024
754	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753	2/2022	570.98 -	578.02	186.06	06/2024 06/2024	06/2024
755	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748	3/2021	2,200.93 -	2,200.93	1,658.54	09/2024 -	09/2024
756	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747	3/2020	2,193.23 -	2,314.00	1,566.03	09/2024 -	09/2024
757	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746	3/2021	364.47 -	364.47	50.76	04/2024 -	04/2024
758	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745	12/2021	1,972.10 -	1,936.00	269.58	07/2025 07/2025	07/2025
759	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 -	2,200.00	815.00	11/2023 -	11/2023
760	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737	11/2021	923.15 -	923.15	455.61	04/2024 -	04/2024
761	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K - [N24001736	1/2022	1,159.96 -	1,159.96	350.66	08/2024 -	08/2024
762	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735	3/2022	1,428.19 -	1,428.19	259.64	08/2024 -	08/2024
763	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. - [N24001734	3/2022	1,335.45 -	1,335.45	243.97	08/2024 -	08/2024
764	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733	3/2022	1,602.48 -	1,602.48	206.38	08/2024 -	08/2024
765	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732	12/2021	540.97 -	540.97	75.66	10/2024 -	10/2024
766	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731	12/2021	2,470.64 -	2,335.00	276.79	05/2025 05/2025	05/2025

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original /Revised	Date of Commissioning: Antici Pated
1	2	3	4	5	6	7	8
767	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730	12/2021	1,384.79 -	1,384.79	512.66	01/2025 -	01/2025
768	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	8/2022	326.79 -	329.79	44.09	04/2024 -	04/2024
769	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728	12/2021	1,138.81 -	1,138.81	194.80	07/2025 -	07/2025
770	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622	7/2021	1,401.87 -	1,401.87	236.07	06/2024 06/2024	06/2024
771	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621	7/2021	614.48 -	614.48	77.64	08/2024 08/2024	08/2024
772	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619	8/2022	200.05 200.00	200.05	28.41	06/2024 -	06/2024
773	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615	3/2021	790.78 -	790.78	355.58	04/2024 -	04/2024
774	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614	2/2022	524.84 -	524.84	1,721.12	11/2024 -	11/2024
775	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611	4/2020	1,855.59 1,870.00	1,869.85	282.08	03/2024 -	03/2024
776	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610	1/2022	1,833.73 -	1,833.73	219.82	05/2024 05/2024	05/2024
777	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609	1/2023	151.26 -	151.26	68.32	12/2023 -	12/2023
778	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594	2/2022	534.73 -	534.73	-	01/2025 -	01/2025
779	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593	11/2021	1,368.19 -	1,368.19	621.37	09/2024 -	09/2024
780	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	9/2020	755.26 -	1,039.00	472.23	03/2024 -	03/2024
781	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588	12/2021	1,470.73 -	1,470.73	309.16	01/2025 -	01/2025
782	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649	12/2021	3,273.61 -	3,273.61	146.56	02/2025 02/2025	02/2025
783	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559	9/2021	672.35 -	672.35	256.10	06/2024 -	06/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Anticipated
1	2	3	4	5	6	7	8
784	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558	11/2021	736.75 -	736.75	104.41	08/2024 -	08/2024
785	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557	3/2022	1,636.15 -	1,636.15	408.57	11/2024 -	11/2024
786	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	7/2020	899.00 -	947.00	932.60	07/2022 12/2023	12/2023
787	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534	12/2020	1,334.04 -	1,334.00	743.92	01/2024 03/2024	03/2024
788	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532	11/2021	694.00 -	694.00	1,282.82	11/2023 01/2024	01/2024
789	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526	8/2021	1,377.79 -	1,377.79	678.86	10/2024 10/2024	10/2024
790	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. - [N24001525	3/2021	169.08 -	169.08	90.86	03/2024 03/2024	03/2024
791	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522	1/2021	1,307.95 -	1,307.95	445.25	01/2024 -	01/2024
792	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521	11/2022	990.00 -	990.00	153.78	10/2024 05/2024	05/2024
793	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514	1/2021	1,060.29 -	1,060.29	745.17	01/2024 12/2023	12/2023
794	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511	3/2021	2,919.96 -	2,919.96	1,809.16	02/2024 08/2024	08/2024
795	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO - [N24001509	1/2020	1,307.00 -	1,307.00	841.48	04/2021 12/2023	12/2023
796	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508	11/2022	1,450.00 -	1,450.00	263.49	10/2024 -	10/2024
797	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - [N24001507	11/2022	1,124.00 -	1,124.00	142.23	05/2024 -	05/2024
798	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506	2/2022	2,747.00 -	2,747.00	596.51	02/2024 -	02/2024
799	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505	3/2022	1,549.02 -	1,549.02	380.35	03/2024 -	03/2024
800	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504	5/2022	1,260.00 -	1,260.00	314.03	05/2024 -	05/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning	
						Original /Revised	Antici Pated
1	2	3	4	5	6	7	8
801	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR- SOLPAUR DISTR - [N24001499	1/2022	629.00 -	629.00	540.52	01/2024 -	01/2024
802	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	9/2021	622.00 -	817.91	264.54	09/2022 09/2024	09/2024
803	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	9/2021	517.05 -	655.06	286.30	09/2022 09/2024	09/2024
804	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472	9/2021	811.19 -	811.19	593.45	12/2023 01/2024	01/2024
805	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443	5/2020	690.30 -	690.30	537.05	03/2024 -	03/2024
806	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432	12/2021	300.00 -	300.00	244.50	08/2024 -	08/2024
807	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	3/2018	1,872.68 -	2,756.09	896.25	10/2020 01/2025	01/2025
808	4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426	3/2021	317.90 -	317.90	239.06	10/2021 03/2024	03/2024
809	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425	3/2021	1,100.88 -	1,100.88	670.45	11/2021 10/2024	10/2024
810	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827	3/2018	628.71 -	756.13	583.02	11/2020 12/2023	12/2023
811	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826	3/2018	505.35 -	813.15	359.33	10/2022 12/2023	12/2023
812	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHT - [N24000825	3/2018	828.29 -	828.29	482.55	02/2023 12/2023	12/2023
813	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739	1/2018	503.88 -	609.03	221.76	06/2021 03/2024	03/2024
814	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717	12/2017	1,471.75 -	1,471.75	1,498.09	07/2021 12/2023	12/2023
815	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714	12/2017	2,598.00 -	1,962.50	1,092.68	10/2024 10/2024	10/2024
816	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708	9/2017	1,227.87 -	1,227.87	1,172.16	08/2020 06/2024	06/2024
817	NAGPUR RING ROAD PACKAGE-2 - [N24000560	3/2016	591.66 -	591.66	489.95	07/2019 03/2024	03/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original /Revised	Date of Commissioning: Anticipated
1	2	3	4	5	6	7	8
818	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556	3/2016	899.00 -	1,381.45	982.40	04/2019 05/2024	05/2024
819	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499	12/2015	667.00 -	3,006.53	3,048.45	06/2018 01/2024	01/2024
820	PATNA-MUZZAFFARPUR - [N24000165	8/2010	671.30 -	671.30	1,706.14	02/2013 12/2023	12/2023
821	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551	3/2016	1,587.49 -	3,063.99	2,963.98	04/2019 03/2024	03/2024
822	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488	12/2015	2,136.97 -	2,136.97	2,362.99	12/2018 12/2023	12/2023
823	4-LANNING OF CHAPRA-HAJIPUR - [N24000187	1/2011	575.00 -	575.00	521.48	07/2013 06/2024	06/2024
	Total		4,12,191.10 -	4,29,268.57	1,45,482.00		
	SHIPPING AND PORTS						
	Inland Waterways Authority Of India						
824	JAL MARG VIKAS PROJECT - [N25000072	1/2018	5,369.18 -	5,362.27	2,750.11	03/2023 12/2026	12/2026
	Total		5,369.18 -	5,362.27	2,750.11		
	SOCIAL JUSTICE						
	Central Public Works Department						
825	CENTRE FOR DISABILITY SPORTS - [N38000001	2/2019	170.99 -	170.99	73.80	03/2024 -	03/2024
	Total		170.99 -	170.99	73.80		
	STEEL						
	National Mineral Development Corporation (Nmdc)						
826	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX - [N12000130	7/2021	282.44 -	282.44	18.31	11/2024 -	11/2024
	Steel Authority Of India Limited (Sail)						
827	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125	1/2022	970.18 -	970.18	199.30	05/2025 -	05/2025
828	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129	9/2023	513.82 -	513.82	8.70	07/2025 -	07/2025
829	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126	2/2022	207.74 -	207.74	125.19	06/2024 -	06/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original /Revised	Date of Commissioning: Anticipated
1	2	3	4	5	6	7	8
	Total		1,974.18 -	1,974.18	351.50		
	TELECOMMUNICATIONS						
	Bharat Sanchar Nigam Limited						
830	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115	3/2023	185.27 -	239.60	-	03/2024 -	03/2024
831	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF - [N26000117	6/2023	24,544.55 -	24,544.55	1,440.00	06/2025 -	06/2025
832	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116	5/2023	645.13 -	645.13	-	08/2024 -	08/2024
	Total		25,374.95 -	25,429.28	1,440.00		
	URBAN DEVELOPMENT						
	Bangalore Metro Rail Corporation Limited						
833	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151	6/2021	14,788.10 -	14,788.10	2,424.04	06/2026 -	06/2026
	Central Public Works Department						
834	CONSTRUCTION729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI - [N28000149	5/2019	299.97 -	299.97	186.04	09/2020 02/2024	02/2024
835	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153	1/2022	646.52 -	646.52	55.92	11/2024 05/2025	05/2025
836	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154	4/2022	512.34 -	512.34	-	11/2024 -	11/2024
	Maharastra Metro Rail Corporation Ltd.						
837	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121	12/2016	11,420.00 -	13,656.22	11,296.44	11/2021 03/2024	03/2024
	Madhya Pradesh Metro Rail Co Limited						
838	BHOPAL METRO RAIL - [N28000124	11/2018	6,941.40 -	6,941.40	1,632.16	02/2023 12/2026	12/2026
839	INDORE METRO RAIL - [N28000125	11/2018	7,500.80 -	7,500.80	2,196.81	02/2023 12/2026	12/2026
	Nagpur Metro Rail Corporation Ltd						
840	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155	12/2022	6,708.00 -	6,708.00	117.57	12/2027 -	12/2027
	National Building Construcion Corporation Ltd						
841	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156	10/2016	1,536.72 -	1,536.72	-	03/2024 -	03/2024

List of Projects on schedule w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original /Revised	Date of Commissioning: Antici Pated
1	2	3	4	5	6	7	8
	National Capital Region Transport Corp						
842	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134	3/2019	30,274.00 -	30,274.00	18,703.56	06/2025 -	06/2025
	Total		80,627.85 -	82,864.07	36,612.54		
	Grand Total		11,77,162.91	13,08,022.18	4,96,736.28		

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Annexure - XIII

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
	ATOMIC ENERGY						
	Bhavini Limited						
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044	09/2003	3,492.00 - 6,840.00	7,670.00	09/2010 -	12/2024	119.64
	Total		3,492.00 .00 6,840.00	7,670.00			
	CIVIL AVIATION						
	Airport Authority Of India Limited						
2	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076	11/2016	303.80 - 351.21	374.98	04/2020 -	12/2023	23.43
3	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	06/2018	1,383.00 - 1,383.00	3,291.81	09/2021 -	12/2024	138.02
4	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078	07/2018	480.33 - 480.33	640.00	09/2021 -	10/2024	33.24
5	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083	12/2016	1,142.00 - 1,142.00	1,232.00	03/2021 -	03/2025	7.88
	Total		3,309.13 .00 3,356.54	5,538.79			
	COAL						
	Bharat Coking Coal Limited						
6	MADHUBAND NLW WASHERY - [N06000126	08/2010	289.45 - 289.45	302.00	05/2014 -	11/2023	4.34
7	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194	10/2015	243.00 - 243.00	334.27	04/2018 -	09/2024	37.56
	Central Coal Fields Limited						
8	KOTRE BASANTPUR PACHMO OCP - [N06000237	08/2020	861.06 - 625.40	861.06	03/2032 -	03/2032	.00
	Eastern Coal Fields Limited						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
9	HURA - C OC (3 MTY) - [N06000143	10/2015	359.69 - 359.69	859.41	03/2022 -	03/2029	138.93
10	RANIGANJ MASTER PLAN - [N06000163	08/2009	2,661.73 - 2,661.73	5,146.48	08/2019 -	08/2024	93.35
11	CHITRA EAST (RCE) OCP - [N06000169	08/2018	513.98 - 513.98	513.99	03/2024 -	03/2024	.00
	Singareni Colliers Company Limitted						
12	RCE OF INDARAM OPENCAST PROJECT - [N06000211	08/2017	349.28 - 349.28	424.81	03/2021 -	03/2024	21.62
	Total		5,278.19 .00 5,042.53	8,442.02			
	DEPARTMENT OF HIGHER EDUCATION						
	Cpwd Of Higher Education						
13	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002	05/2019	303.90 - 334.45	390.83	08/2021 -	01/2024	28.60
14	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008	09/2018	392.51 - 392.51	446.43	06/2022 -	01/2024	13.74
	Total		696.41 .00 726.96	837.26			
	DPIIT						
	Iicc For Dpiit						
15	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002	11/2017	4,773.00 - 4,773.00	5,401.00	12/2019 -	-	13.16
	Total		4,773.00 .00 4,773.00	5,401.00			
	FINANCE						
	Cpwd For Finance						
16	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089	12/2015	209.00 - 209.00	262.00	10/2019 -	10/2022	25.36

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	Total		209.00 .00 209.00	262.00			
	HEALTH AND FAMILY WELFARE						
	Cpwd For Health						
17	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 - 244.97	273.00	03/2020 -	03/2020	30.10
	Total		209.84 .00 244.97	273.00			
	HOME AFFAIRS						
	Cpwd For Mha						
18	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 - 277.35	290.33	07/2022 -	08/2024	4.68
	Total		277.35 .00 277.35	290.33			
	MINES						
	National Aluminum Company Limited (Nalco)						
19	UTKAL D AND E COAL BLOCK - [N10000011	05/2016	534.00 - 667.23	1,021.97	01/2020 -	03/2024	91.38
	Total		534.00 .00 667.23	1,021.97			
	PETROLEUM						
	Gas Authority Of India Limited						
20	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349	09/2018	225.54 - 225.54	247.90	02/2021 -	03/2024	9.91
	Numaligarh Refinery Limited						
21	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379	01/2019	12,366.00 - 12,366.00	18,968.00	10/2024 -	07/2025	53.39
	Oil & Natural Gas Corporation Limited						
22	PIPELINE REPLACEMENT PROJECT - VII - [N16000436	01/2022	3,183.58 - 3,183.58	3,645.23	05/2024 -	05/2024	14.50

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
	Oil India Limited						
23	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331	01/2018	543.91 - 543.91	661.21	02/2020 -	04/2024	21.57
	Total		16,319.03 .00 16,319.03	23,522.34			
	POWER						
	National Thermal Power Corporation						
24	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 - 5,867.38	7,103.00	03/2013 -	12/2024	138.48
25	NORTH KARANPURA STPP (3X660 MW) - [N18000177	02/2014	14,366.58 - 14,366.58	17,007.00	06/2019 -	06/2024	18.38
26	RAMMAM-III HEPP (3X40 MW) - [N18000178	09/2014	1,381.84 - 1,381.84	1,803.00	09/2019 -	09/2026	30.48
27	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212	01/2016	10,598.98 - 10,598.98	10,998.00	11/2020 -	11/2023	3.76
28	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277	12/2016	529.68 - 633.80	679.00	11/2018 -	11/2023	28.19
29	CHATTI BARIATU COAL MINING PROJECT - [N18000369	03/2015	1,314.00 - 1,314.00	1,783.00	04/2024 -	04/2024	35.69
30	KERANDARI COAL MINING PROJECT - [N18000370	09/2015	1,553.00 - 1,553.00	2,804.00	11/2019 -	04/2023	80.55
	Power Grid Corporation Of India Limited						
31	EASTERN REGION STRENTHENING SCHEME XVII(PART B) - [N18000244	02/2017	235.53 - 235.53	243.74	06/2019 -	08/2023	3.49
32	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 - 4,754.42	9,129.32	12/2018 -	12/2024	92.02
33	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250	12/2014	5,111.33 - 5,111.33	6,700.00	12/2018 -	12/2024	31.08
34	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262	05/2017	186.17 - 186.17	219.66	07/2019 -	12/2023	17.99
35	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 - 1,931.39	2,635.55	02/2020 -	03/2024	36.46

MoSPI OCMS

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
36	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327	03/2019	1,326.00 - 1,326.00	1,520.00	03/2023 -	12/2023	14.63
	Satluj Jal Vidyut Nigam Limited						
37	NAITWAR MORI HEP - [N18000265	10/2017	648.33 - 648.33	1,272.29	12/2021 -	12/2023	96.24
38	BIKANER SOLAR POWER PROJECT - [N18000335	04/2022	5,491.89 532.00 532.00	5,491.89	05/2024 -	06/2024	932.31
	Thdc India Limited						
39	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	07/2006	1,657.00 - 1,657.00	4,825.60	02/2016 -	06/2024	191.23
	Total		54,064.62 532.00 52,097.75	74,215.05			
	RAILWAYS						
	Central Railways						
40	WARDHA-NANDED MAHARASHTRA - [N22000231	04/2008	3,168.29 - 3,168.29	3,445.48	03/2023 -	12/2026	8.75
41	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	02/1997	2,271.50 - 2,271.50	4,805.17	03/2021 -	12/2025	111.54
42	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356	02/2015	1,272.19 - 1,272.19	1,384.72	03/2022 -	03/2025	8.85
43	PUNE-MIRAJ-LONDA (467 KM) - [N22000359	02/2015	3,627.47 3,627.00 3,627.00	6,463.49	03/2024 -	12/2024	78.20
44	DAUND - MANMAD (236 KM) - [N22000360	02/2016	1,876.00 - 1,876.00	2,081.27	03/2023 -	12/2024	10.94
45	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	08/2022	955.00 - 955.00	955.39	08/2027 -	03/2027	.04
	East Central Railways						
46	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240	04/1997	324.73 - 967.29	1,110.00	03/2012 -	06/2023	241.82
47	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180	04/2004	372.14 - 1,470.50	1,700.00	- -	03/2024	356.82

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
48	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 - 548.00	783.83	03/2020 -	03/2025	43.03
49	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476	04/1991	329.39 - 1,483.14	1,510.00	- -	03/2024	358.42
50	PARASNATH-MADHUBAN-GIRIDIH - [N22000527	03/2019	816.03 - 816.03	902.86	03/2030 -	03/2030	10.64
	East Coast Railway						
51	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	04/2005	810.78 - 810.78	1,928.07	06/2021 -	03/2025	137.80
52	KIRANDUL - JAGDALPUR DOUBLING - [N22000318	12/2012	1,160.00 - 1,160.00	1,440.00	03/2020 -	03/2024	24.14
53	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380	04/2015	701.61 - 701.61	810.02	11/2018 -	03/2025	15.45
54	JEYPORE NABARANGPUR NEWLINE - [N22000517	07/2017	499.99 - 499.99	747.91	07/2028 -	07/2028	49.59
	Eastern Railways						
55	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272	04/2000	1,188.91 - 1,188.91	1,619.51	03/2019 12/2009	03/2024	36.22
56	MONIGRAM- NIMTITA - [N22000301	04/2012	250.93 - 250.93	259.23	- -	12/2023	3.31
57	PIRPAINTI-JASIDIH - [N22000219	04/2013	915.98 - 915.98	2,137.81	03/2022 -	-	133.39
	Indian Railway Construction Company Limited						
58	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489	04/2013	3,055.00 - 3,055.00	3,438.39	09/2018 -	12/2023	12.55
	Metropolitan Rapid Transport Projects						
59	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028	04/2006	495.74 - 495.74	734.01	06/2013 -	12/2023	48.06
60	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135	03/2013	4,874.58 - 8,574.98	10,442.41	03/2016 -	12/2023	114.22
	North Central Railway						
61	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148	04/2011	2,912.96 - 2,912.96	3,845.60	03/2022 -	12/2024	32.02

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
	North East Frontier Railway						
62	BHAIRABI SAIRONG, NL, NEFR - [N22000100	04/2008	2,393.47 - 5,021.45	8,605.00	03/2014 -	10/2024	259.52
63	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	04/2003	4,454.17 - 12,274.06	14,322.00	03/2011 -	03/2025	221.54
64	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087	09/2006	532.87 - 2,132.03	2,650.00	03/2019 -	07/2024	397.31
65	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124	04/2006	2,326.52 - 2,326.52	6,663.00	03/2015 -	03/2026	186.39
66	SEVOK RANGPO, NEFR - [N22000102	04/2008	1,339.48 - 1,339.48	7,876.92	12/2015 -	12/2023	488.06
67	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183	04/2013	1,798.00 - 1,798.00	2,047.51	03/2019 -	01/2024	13.88
68	AGARTALA-AKHAURA NL - [N22000195	04/2012	569.63 - 569.63	708.73	03/2020 -	09/2022	24.42
69	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205	04/2010	906.46 - 1,202.33	8,324.28	03/2021 -	-	818.33
70	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206	04/2010	242.22 - 242.22	632.63	03/2020 -	12/2024	161.18
71	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207	04/2010	241.52 - 241.52	401.65	- -	03/2023	66.30
72	MURKONGSELEK-PASIGHAT NL - [N22000208	04/2011	414.84 - 414.84	1,187.49	03/2020 -	10/2024	186.25
73	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	04/2015	2,232.32 - 2,232.32	4,059.65	03/2022 -	03/2026	81.86
	North Eastern Railway						
74	CHHAPRA-BALLIA UP - [N22000134	03/2013	295.00 - 295.00	912.86	01/2019 -	02/2024	209.44
75	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347	03/2015	1,295.42 - 1,295.42	2,560.00	03/2022 -	12/2023	97.62
76	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459	04/2017	150.00 - 150.00	341.66	04/2017 -	12/2024	127.77

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
77	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468	04/2016	602.50 - 602.50	714.96	- -	05/2025	18.67
78	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470	04/2016	1,177.96 - 1,177.96	1,777.39	12/2019 -	03/2024	50.89
79	SAHJANWA - DOHRIGHAT - [N22000565	08/2019	371.77 - 371.77	1,319.75	03/2029 -	12/2027	254.99
80	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569	10/2018	1,600.00 - 1,600.00	4,939.78	10/2030 -	03/2028	208.74
81	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613	11/2016	186.85 - 186.85	346.00	06/2024 -	03/2024	85.18
	North Western Railway						
82	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	02/1997	410.08 - 410.08	970.00	02/2019 -	01/2024	136.54
83	PHULERA - DIGANA DOUBLING - [N22000326	05/2015	600.00 - 600.00	701.81	03/2020 -	02/2024	16.97
	Northern Railway						
84	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274	04/2007	336.91 - 336.91	791.39	- -	-	134.90
85	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281	04/2012	295.68 - 295.68	419.00	- -	09/2023	41.71
86	NANGALDAM-TALWARA(NL),NR - [220100188	03/1981	450.00 - 450.00	2,017.96	07/2012 -	11/2024	348.44
87	CHANDIGARH-BADDI - [N22000467	04/2007	328.14 - 328.14	1,540.14	03/2023 -	06/2025	369.35
88	BARABANKI AKBARPUR DOUBLING - [N22000578	09/2017	1,200.00 - 1,200.00	1,700.00	03/2025 -	03/2025	41.67
89	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582	08/2017	515.50 - 515.50	676.00	03/2025 -	03/2025	31.13
90	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583	11/2017	701.98 - 701.98	1,100.00	03/2025 -	03/2025	56.70
91	LUDHIANA MULLANPUR DOUBLING - [N22000589	09/2020	82.99 234.77 82.99	235.00	03/2025 -	03/2025	.10

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
	Rail Vikas Nigam Ltd.						
92	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	04/2010	2,913.51 - 2,913.51	4,834.54	03/2016 -	07/2025	65.94
93	BHANUPALI-BILASPUR BERI NL - [N22000273	04/2008	2,966.99 - 2,966.99	6,753.42	12/2026 -	03/2025	127.62
94	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	04/2010	2,127.00 - 2,127.00	3,300.00	03/2023 -	03/2024	55.15
95	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	04/2010	3,951.98 - 3,951.98	8,964.35	03/2016 -	03/2026	126.83
96	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109	04/2010	2,298.42 - 2,298.42	2,733.86	03/2014 -	12/2025	18.95
97	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213	04/2012	632.68 - 632.68	950.00	03/2016 -	-	50.15
98	VIJAYAWADA-GUDUR - [N22000369	04/2015	3,246.26 - 3,246.26	3,548.68	12/2023 -	12/2023	9.32
99	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	04/2015	943.60 - 943.60	1,500.00	03/2022 -	12/2023	58.97
100	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404	04/2011	927.01 - 927.01	1,457.79	03/2019 -	03/2024	57.26
101	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	04/2011	16,216.00 - 16,216.00	24,659.00	12/2024 -	03/2025	52.07
102	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	01/1991	2,335.67 - 2,335.67	3,327.72	12/2024 -	12/2026	42.47
103	BANASPANI- JAKHPURA - DOUBLING - [N22000412	03/2009	942.95 - 942.95	1,552.26	03/2019 -	-	64.62
104	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00 - 1,116.00	1,312.44	03/2025 -	03/2025	17.60
105	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596	11/2018	357.48 - 357.48	409.38	03/2025 -	03/2025	14.52
106	INDORE BUDNI (INDORE JABALPUR) - [N22000601	09/2018	4,340.00 - 4,340.00	7,474.00	09/2030 -	09/2030	72.21

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
107	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	03/2008	631.78 - 631.78	1,627.65	06/2025 -	06/2025	157.63
	South Central Railway						
108	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 - 1,045.20	2,500.98	03/2009 -	03/2027	139.28
109	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	04/2006	1,160.48 - 1,160.48	3,014.00	03/2010 -	03/2025	159.72
110	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261	04/2012	1,856.95 - 1,856.95	1,952.68	03/2023 -	03/2025	5.16
111	NADIKUDE-SRI KALAHASTI - [N22000286	04/2011	2,288.70 - 2,288.70	3,122.35	03/2021 -	03/2021	36.42
112	MUNEERABAD-MAHABOOBNAGAR(NL),SCR - [220100205	04/1997	1,723.00 1.00 1.00	3,381.68	03/2000 -	03/2000	3,38,068.00
113	GUNTUR-GUNTAKAL - [N22000368	04/2016	3,631.00 - 3,631.00	3,887.48	03/2022 -	12/2025	7.06
114	KAZIPET-BALHRSHA - [N22000367	04/2015	2,063.03 - 2,063.03	2,909.00	03/2021 -	01/2025	41.01
115	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432	04/2017	119.73 185.00 185.00	242.28	03/2022 -	03/2022	30.96
	South East Central Railway						
116	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420	09/2016	1,908.51 - 2,753.05	3,544.25	03/2023 -	12/2024	85.71
117	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	06/2018	229.00 - 229.00	1,886.05	12/2021 -	12/2025	723.60
118	ANUPPUR-KATNI - [N22000485	04/2015	1,370.00 - 1,370.00	1,680.00	12/2021 -	12/2024	22.63
119	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575	09/2022	169.06 - 169.06	177.34	09/2026 -	09/2026	4.90
	South Eastern Railway						
120	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508	04/2018	428.65 - 428.65	472.50	06/2022 -	05/2027	10.23

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
121	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510	04/2018	338.00 - 338.00	393.83	06/2022 -	06/2024	16.52
122	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571	09/2022	209.75 - 209.75	244.99	09/2026 -	09/2026	16.80
	South Western Railway						
123	BAGALKOT-KUDACHI NL - [N22000258	04/2010	986.30 - 1,378.00	1,649.31	03/2016 -	06/2026	67.22
124	HOTGI-KUDGI-GADAG - [N22000333	03/2015	1,614.59 - 1,877.81	1,960.00	03/2019 -	12/2024	21.39
125	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555	04/2019	294.67 - 294.67	307.66	03/2026 -	02/2025	4.41
126	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558	06/2019	663.03 - 663.03	748.85	04/2028 -	04/2027	12.94
127	WHITEFIELD-KOLAR (52.9 KM) - [N22000560	02/2011	162.13 - 162.13	348.85	04/2028 -	04/2028	115.17
	Southern Railway						
128	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079	09/2007	724.69 - 724.69	3,118.34	02/2019 -	03/2025	330.30
129	TIDIVANAM-NAGARI (NL) - [N22000085	09/2006	582.83 - 582.83	3,620.28	- -	12/2025	521.16
130	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215	04/2011	120.70 - 120.70	2,053.39	03/2019 -	12/2027	1,601.23
131	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399	02/2015	1,431.90 - 1,431.90	3,785.45	- -	03/2026	164.37
132	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400	02/2015	1,000.00 - 1,010.00	1,416.49	- -	03/2025	41.65
133	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625	01/2019	304.22 - 304.22	373.42	03/2026 -	07/2024	22.75
134	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626	07/2008	677.12 - 677.12	788.05	03/2026 -	03/2026	16.38
	West Central Railway						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
135	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314	04/2001	424.60 - 2,909.99	3,032.46	03/2021 -	12/2025	614.19
136	KATNI-BINA 3RD LINE (263 KM) - [N22000415	06/2016	2,478.23 - 2,478.23	2,938.00	03/2022 -	06/2024	18.55
137	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	08/2016	582.13 - 582.13	1,247.64	03/2022 -	09/2024	114.32
138	SATNA - REWA (50 KM) - [N22000554	11/2015	500.00 - 495.44	500.00	03/2026 -	03/2026	.00
	Western Railway						
139	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120	04/2008	3,503.69 - 5,677.80	6,203.51	03/2022 -	03/2026	77.06
140	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139	04/2007	1,640.04 - 1,873.10	2,690.80	03/2022 -	03/2026	64.07
141	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434	03/2010	265.88 - 265.88	311.36	- -	03/2024	17.11
142	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435	03/2012	217.38 - 217.38	393.62	- -	03/2024	81.07
143	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436	03/2012	248.26 - 248.26	528.49	- -	03/2024	112.88
	Total		1,43,390.28 4,047.77 1,67,068.51	2,74,918.20			
	ROAD TRANSPORT AND HIGHWAYS						
	Ministry Of Road Transport And Highways (State Pwds)						
144	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331	12/2019	282.41 - 282.41	319.96	04/2022 -	02/2024	13.30
145	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	01/1991	319.68 - 404.10	503.28	- -	12/2023	57.43
146	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 - LANE WITH P - [N24000576	02/2016	178.85 - 225.06	278.54	05/2016 -	12/2023	55.74
147	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782	03/2018	460.73 - 460.73	461.00	- -	-	.06

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
148	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820	11/2017	237.80 - 237.80	238.00	11/2019 -	11/2019	.08
149	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928	10/2015	333.21 - 333.21	353.43	12/2015 -	01/2021	6.07
150	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939	03/2018	504.19 504.00 504.00	504.19	11/2018 -	11/2018	.04
151	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940	03/2016	995.09 995.00 995.00	995.09	05/2016 -	02/2023	.01
152	DIGRAS DARWAH KARANJA - [N24001013	01/2017	391.06 391.00 391.00	391.06	06/2019 -	12/2023	.02
153	KARAD PATAN CHIPLUN GUHAGAR - [N24001057	02/2017	407.19 407.00 407.00	407.19	06/2019 -	10/2023	.05
154	PALPHATA TO PHULAMBARI - [N24001060	03/2018	227.19 227.00 227.00	227.19	12/2019 -	09/2023	.08
155	CHIKALI TO DHAD - [N24001061	03/2018	189.46 189.00 189.00	189.46	12/2019 -	03/2024	.24
156	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062	03/2018	336.21 336.00 336.00	336.21	12/2019 -	12/2023	.06
157	WADIGODRI TO DHANGRIPIMPRI - [N24001063	03/2018	194.23 194.00 194.00	194.23	02/2020 -	-	.12
158	DHANGIPIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK - [N24001064	03/2018	217.14 217.00 217.00	217.14	02/2020 -	-	.06
159	PARBHANI TO GANGKHED - [N24001065	03/2018	238.19 238.00 238.00	238.19	12/2019 -	10/2023	.08
160	OSMANNAGAR TO KUNDRAL - [N24001075	09/2017	344.25 344.00 344.00	344.25	08/2020 -	12/2023	.07
161	ARDHAPUR TO HIMAYATNAGAR - [N24001079	12/2017	426.06 426.00 426.00	426.06	06/2020 -	12/2023	.01
162	JALGAON TO NANDURA - [N24001088	03/2018	177.84 177.00 177.00	177.84	12/2019 -	-	.47
163	SELDOH TO PANVAR - [N24001097	07/2018	404.33 404.00 404.00	404.33	05/2020 -	03/2024	.08

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
164	PANCHARAL TO MANDANGHAR - [N24001107	07/2018	381.08 302.00 302.00	381.08	05/2020 -	12/2023	26.19
165	BHOGAN KHURD TO KASHEDI - [N24001132	09/2017	743.21 743.00 743.00	743.21	06/2021 -	12/2023	.03
166	KANTE TO WAKED - [N24001134	03/2016	1,230.02 1,230.00 1,230.00	1,230.02	11/2019 -	12/2024	.00
167	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156	01/2017	166.67 - 166.67	264.34	09/2017 -	05/2023	58.60
168	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	08/2016	175.50 - 175.50	241.60	02/2017 -	12/2023	37.66
169	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	03/2018	159.97 - 159.97	242.61	06/2019 -	12/2023	51.66
170	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161	12/2017	297.30 - 297.30	318.28	01/2019 -	04/2022	7.06
171	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	03/2018	325.86 - 325.86	386.41	10/2018 -	08/2022	18.58
172	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	03/2020	262.37 - 262.37	343.77	09/2024 -	09/2024	31.02
	National Highways And Infrastructure Development Corporation Ltd.						
173	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267	03/2020	178.43 - 178.43	208.74	07/2022 -	10/2023	16.99
174	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	03/2020	206.88 - 219.33	278.98	07/2022 -	12/2023	34.85
175	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339	10/2020	157.86 - 146.92	157.86	04/2022 -	01/2024	.00
176	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541	11/2021	283.50 - 261.40	283.50	06/2024 -	06/2024	.00
	National Highways Authority Of India						
177	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 - 2,848.00	3,379.45	03/2014 -	06/2024	18.66
178	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480	12/2015	1,041.10 - 567.00	639.58	04/2019 -	03/2024	-38.57

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
179	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 - 1,167.45	1,182.94	12/2019 -	12/2023	1.33
180	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	04/2014	1,665.00 - 1,665.00	2,360.65	09/2016 -	01/2024	41.78
181	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552	03/2016	701.40 - 591.86	701.40	03/2019 -	03/2025	.00
182	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 - 1,167.42	1,224.01	03/2019 -	05/2025	4.85
183	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 - 950.69	1,108.00	08/2019 -	05/2024	16.55
184	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	01/2017	1,251.11 - 1,251.11	1,361.00	12/2020 -	12/2023	8.78
185	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656	03/2017	744.64 - 744.64	1,007.00	03/2020 -	07/2024	35.23
186	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	03/2017	672.89 - 736.01	830.31	03/2020 -	03/2024	23.39
187	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	04/2017	894.00 - 894.00	929.32	04/2020 -	09/2023	3.95
188	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 - 1,161.00	1,168.33	02/2022 -	10/2024	22.90
189	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715	12/2017	686.65 - 565.00	686.65	07/2020 -	03/2024	.00
190	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 - 644.50	726.99	12/2021 -	03/2024	26.72
191	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 - 273.46	276.17	11/2021 -	11/2023	.99
192	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733	01/2018	633.68 - 492.83	633.68	08/2022 -	03/2024	.00
193	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 - 503.30	757.12	08/2021 -	06/2024	23.21
194	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736	01/2018	686.65 - 504.09	1,015.16	09/2020 -	03/2024	47.84

MoSPI OCMS

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
195	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 - 314.43	348.72	12/2020 -	12/2024	10.91
196	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813	03/2018	496.20 - 496.38	537.17	11/2021 -	06/2023	8.26
197	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826	03/2018	505.35 - 505.35	813.15	10/2022 -	12/2023	60.91
198	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827	03/2018	628.71 - 628.71	756.13	11/2020 -	12/2023	20.27
199	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835	03/2018	1,484.30 - 1,484.30	2,182.41	12/2020 -	05/2023	47.03
200	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 - 478.74	1,514.46	05/2021 -	01/2024	216.34
201	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88 - 743.88	743.89	12/2021 -	11/2023	.00
202	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 - 656.98	840.00	11/2022 -	12/2023	27.86
203	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 - 217.96	884.00	12/2022 -	12/2023	305.58
204	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 - 1,569.68	1,581.24	02/2021 -	03/2024	28.88
205	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379	02/2019	594.75 - 594.75	613.75	01/2022 -	08/2023	3.19
206	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 - 2,661.51	2,756.09	10/2020 -	01/2025	47.17
207	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 - 517.05	655.06	09/2022 -	09/2024	26.69
208	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 - 622.00	817.91	09/2022 -	09/2024	31.50
209	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 - 1,690.23	2,010.17	12/2023 -	03/2024	18.93
210	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	07/2020	899.00 - 899.00	947.00	07/2022 -	12/2023	5.34

MoSPI OCMS

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
211	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	09/2020	755.26 - 755.26	1,039.00	03/2024 -	03/2024	37.57
212	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	09/2020	748.99 - 748.99	903.00	10/2023 -	10/2023	20.56
213	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	08/2020	1,034.00 - 1,034.00	1,589.45	03/2024 -	03/2024	53.72
214	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	06/2021	3,606.00 - 3,606.00	3,923.82	02/2025 -	02/2025	8.81
215	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	06/2021	2,595.00 - 2,595.00	3,994.60	03/2025 -	03/2025	53.93
216	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	01/2021	4,265.42 - 4,265.42	4,708.42	07/2024 -	07/2024	10.39
217	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	02/2021	3,375.31 - 3,375.31	3,790.17	07/2024 -	07/2024	12.29
218	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672	01/2021	864.27 864.00 864.00	864.27	01/2024 -	01/2024	.03
219	TUMKUR - NELAMANGALA(6L) - [N24001681	08/2022	2,032.15 1,351.00 1,351.00	2,032.15	08/2025 -	08/2025	50.42
220	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690	01/2021	1,167.52 1,658.00 1,157.00	1,167.52	01/2023 -	06/2023	-29.58
221	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	01/2022	467.99 - 467.99	468.00	09/2024 -	09/2024	.00
222	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	09/2021	1,751.18 - 1,751.18	1,757.27	10/2024 -	10/2024	.35
223	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716	07/2022	186.50 - 186.50	201.00	08/2023 -	08/2023	7.77
224	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721	02/2019	1,008.99 - 1,008.99	1,361.00	05/2024 -	11/2024	34.89
225	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725	01/2019	654.26 - 654.26	821.00	05/2021 -	02/2024	25.49
226	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	08/2022	326.79 - 326.79	329.79	04/2024 -	04/2024	.92

MoSPI OCMS

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
227	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 - 1,779.83	2,200.00	11/2023 -	11/2023	23.61
228	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740	10/2019	2,325.28 - 2,325.28	3,527.24	09/2023 -	10/2023	51.69
229	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743	01/2018	1,916.38 - 1,916.38	2,078.00	02/2023 -	01/2024	8.43
230	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755	10/2019	1,936.68 - 1,936.68	2,458.03	03/2023 -	08/2023	26.92
231	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764	09/2021	814.04 - 814.04	947.29	09/2023 -	12/2023	16.37
232	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	05/2020	1,467.44 - 1,467.44	1,942.89	07/2024 -	07/2024	32.40
233	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775	02/2020	808.31 - 808.31	958.00	01/2023 -	01/2024	18.52
234	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779	03/2018	2,507.00 - 2,507.00	3,030.73	09/2022 -	12/2023	20.89
235	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67 - 2,067.67	2,160.00	10/2021 -	11/2023	4.47
236	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	03/2022	1,373.06 - 1,085.00	1,373.06	06/2025 -	06/2025	.00
237	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 - 1,259.00	1,910.00	03/2024 -	12/2024	51.71
238	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 - 2,271.86	3,916.00	12/2023 -	03/2024	72.37
239	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 - 1,710.30	1,927.00	08/2023 -	06/2024	12.67
240	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	02/2020	752.30 - 752.30	766.20	08/2023 -	12/2023	1.85
241	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 - 606.51	657.00	06/2023 -	12/2023	8.32
242	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 - 778.15	785.67	03/2023 -	01/2024	.97

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning		Cost Overrun (%)
					Original/ Revised	Antici Pated	
1	2	3	4	5	6	7	8
243	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	03/2022	1,013.33 - 1,013.33	1,111.33	10/2024 -	10/2024	9.67
244	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799	02/2021	1,166.96 - 1,166.96	1,251.00	10/2023 -	04/2024	7.20
245	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805	03/2018	1,169.04 - 1,169.04	1,693.95	03/2021 -	12/2023	44.90
246	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806	03/2018	1,241.38 - 1,241.38	2,122.64	03/2023 -	01/2024	70.99
247	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815	12/2022	1,699.00 - 1,078.00	1,699.00	11/2024 -	11/2024	.00
248	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	02/2021	818.73 - 818.73	1,105.00	01/2025 -	01/2025	34.97
249	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	03/2021	1,102.63 - 1,102.63	1,303.00	01/2025 -	01/2025	18.17
250	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	02/2021	1,484.83 - 1,484.83	1,768.00	12/2024 -	12/2024	19.07
251	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 - 1,137.74	1,289.00	10/2024 -	10/2024	13.29
252	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 - 1,075.27	1,307.00	10/2024 -	10/2024	21.55
253	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824	03/2020	1,863.09 - 1,863.09	2,238.00	01/2024 -	01/2024	20.12
254	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	02/2019	927.77 - 927.77	1,603.00	02/2022 -	03/2024	72.78
255	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	02/2021	824.29 - 824.29	924.00	10/2024 -	10/2024	12.10
256	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	02/2021	663.60 - 663.60	768.00	03/2024 -	06/2024	15.73
257	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838	02/2021	922.50 - 922.50	1,128.68	03/2024 -	12/2024	22.35
258	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839	02/2021	772.70 - 772.70	980.51	02/2024 -	02/2024	26.89

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
	Total		1,09,002.16 11,197.00 1,07,764.67	1,32,155.63			
	TELECOMMUNICATIONS						
	Bharat Sanchar Nigam Limited						
259	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115	03/2023	185.27 - 185.27	239.60	03/2024 -	03/2024	29.32
	Total		185.27 .00 185.27	239.60			
	URBAN DEVELOPMENT						
	Ahmedabad Metro Rail						
260	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 - 10,773.00	12,924.55	12/2018 -	03/2024	19.97
	Chennai Metro Rail Ltd						
261	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084	02/2009	14,600.00 - 14,600.00	18,380.00	12/2015 -	12/2015	25.89
	Delhi Metro Rail Corporation						
262	DELHI MRTS PHASE-III - [N28000056	09/2011	38,585.00 - 38,585.00	40,180.91	03/2016 -	08/2021	4.14
	Kochi Metro Rail Corporation Ltd						
263	KOCHI METRO RAIL PROJECT - [N28000081	07/2012	5,181.79 - 5,181.79	6,218.14	07/2017 -	09/2020	20.00
	Mumbai Metro Rail Corporation Ltd						
264	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086	07/2013	23,136.00 - 23,136.00	37,276.00	03/2020 -	12/2023	61.12
	Patna Metro Rail Corporation						
265	PATNA METRO RAIL CORPORATION LIMITED - [N28000148	02/2019	13,365.77 - 13,365.77	13,925.50	06/2024 -	09/2024	4.19
	Total		1,05,641.56 .00 1,05,641.56	1,28,905.10			
	WATER RESOURCES						
	Bihar Urban Infrastructure Development Corporation Ltd						

List of ongoing projects having cost overrun w.r.t. to Latest Approved Cost

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original / Revised/ Latest Approved Cost(Rs crore)	Anticipated Cost (Rs.crore)	Date of Commissioning: Original/ Revised	Date of Commissioning: Antici Pated	Cost Overrun (%)
1	2	3	4	5	6	7	8
266	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037	12/2014	225.77 - 225.77	398.90	03/2020 -	06/2020	76.68
267	SAIDPUR SEWER NETWORK PATNA - [N30000039	04/2015	268.63 - 268.63	431.21	01/2021 -	01/2021	60.52
268	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044	03/2017	277.42 - 253.98	277.42	05/2021 -	05/2021	.00
269	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050	08/2017	578.89 - 453.83	578.89	06/2022 -	03/2024	.00
270	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051	08/2017	824.00 - 734.09	824.00	06/2022 -	03/2024	.00
	Kolkata Metropolitan Development Authority						
271	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034	08/2017	307.12 - 307.12	653.67	09/2022 -	12/2026	112.84
	Polavaram Project Authority						
272	POLAVARAM IRRIGATION PROJECT - [N30000002	02/2009	10,151.04 - 10,151.04	55,548.87	03/2020 -	03/2024	447.22
	Uttar Pradesh Jal Nigam						
273	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010	03/2018	967.23 - 708.70	967.23	09/2021 -	09/2023	.00
274	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024	02/2019	681.78 - 681.78	690.71	06/2022 -	04/2024	1.31
	Total		14,281.88 .00 13,784.94	60,370.90			
	Grand Total		4,61,663.72 15,776.77 4,84,999.31	7,24,063.19			

Detail of ongoing Projects **Costing Rs**	**150**	**Crore and above.** (All Cost/ Expenditure in Rs. Crore)	(November 2023)

Sl.No	Project	Date of Approval (month / year)	Original / Revised / Anticipated Date of Commissioning (month / year)	Original (Revised) [Anticipated] Cost (Rs. crore)	Cumulative Expenditure in Rs. crore (Cost Overrun in Rs. crore) [Time Overrun in months]	**Miles tones Achieved / Total**
	ATOMIC ENERGY					
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044],BHAVNI,TAMIL NADU	9/2003	9/2010 (10/2022) [12/2024]	3,492.00 (6,840.00) [7,670.00]	6,612.17 (4,178.00) [171]	85/87
2	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 - [N02000029],NPCIL,TAMIL NADU	6/2017	9/2027 (-) [9/2027]	49,621.00 (-) [49,621.00]	12,146.00 (0.00) [0]	16/80
3	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028],NPCIL,TAMIL NADU	3/2013	11/2020 (-) [11/2026]	39,849.00 (-) [39,849.00]	40,276.00 (0.00) [72]	36/76
4	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010],NPCIL,GUJARAT	10/2009	12/2015 (-) [3/2024]	11,459.00 (22,517.00) [22,517.00]	20,778.00 (11,058.00) [99]	67/70
5	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027],NPCIL,RAJASTHAN	10/2009	12/2016 (-) [12/2023]	12,320.00 (17,079.00) [17,079.00]	17,231.00 (4,759.00) [84]	56/68
	CIVIL AVIATION					
6	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD - [N04000103],AAI,ANDHRA PRADESH	12/2022	8/2025 (-) [8/2025]	347.15 (-) [347.15]	0.00 (0.00) [0]	0/4
7	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076],AAI,DELHI	11/2016	4/2020 (-) [12/2023]	303.80 (351.21) [374.98]	314.35 (71.18) [44]	0/0
8	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, - [N04000102],AAI,UTTAR PRADESH	5/2023	11/2024 (-) [11/2024]	185.75 (-) [185.75]	0.00 (0.00) [0]	0/8
9	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085],AAI,UTTARAKHAND	7/2018	9/2020 (-) [12/2023]	456.86 (-) [456.86]	479.45 (0.00) [39]	1/7
10	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX - [N04000100],AAI,MANIPUR	11/2021	7/2024 (12/2024) [12/2024]	499.00 (-) [499.00]	83.88 (0.00) [5]	0/2
11	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081],AAI,WEST BENGAL	1/2019	11/2021 (-) [5/2023]	389.71 (-) [389.71]	391.78 (0.00) [0]	2/2
12	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI	6/2018	2/2022 (-)	2,467.00 (-)	1,388.31 (0.00)	12/13

	- [N04000074],AAI,TAMIL NADU		[12/2025]	[2,467.00]	[46]	
13	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078],AAI,LADAKH	7/2018	9/2021 (10/2024) [10/2024]	480.33 (-) [640.00]	279.25 (159.67) [37]	2/9
14	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA - [N04000080],AAI,WEST BENGAL	1/2016	3/2020 (6/2022) [8/2023]	458.00 (-) [458.00]	230.53 (0.00) [0]	2/2
15	CO CIVIL AVIATION REASEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD - [N04000086],AAI,TELANGANA	5/2020	5/2022 (6/2023) [6/2023]	353.61 (-) [353.61]	303.22 (0.00) [0]	4/4
16	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 - [N04000094],AAI,UTTAR PRADESH	3/2021	12/2022 (12/2023) [12/2023]	242.14 (328.00) [328.00]	295.30 (85.86) [12]	1/14
17	DEVELOPMENT OF TUTICORIN AIRPORT - [N04000090],AAI,TAMIL NADU	6/2019	3/2022 (2/2024) [2/2024]	380.87 (-) [357.00]	204.15 (-23.87) [23]	13/45
18	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II - [N04000082],AAI,BIHAR	5/2018	10/2022 (12/2024) [12/2024]	1,216.90 (-) [1,216.90]	530.30 (0.00) [26]	1/3
19	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096],AAI,MAHARASHTRA	6/2017	12/2020 (-) [12/2023]	255.68 (-) [255.68]	246.36 (0.00) [36]	0/1
20	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091],AAI,ANDHRA PRADESH	4/2020	3/2023 (-) [6/2024]	611.80 (-) [611.80]	234.58 (0.00) [15]	6/14
21	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093],AAI,GUJARAT	8/2018	2/2021 (-) [12/2023]	353.25 (-) [353.25]	287.70 (0.00) [34]	1/2
22	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT - [N04000101],AAI,RAJASTHAN	5/2022	11/2024 (-) [11/2024]	480.00 (-) [480.00]	21.72 (0.00) [0]	0/1
23	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088],AAI,GUJARAT	1/2018	8/2022 (12/2023) [1/2024]	1,405.00 (-) [1,405.00]	1,107.99 (0.00) [17]	15/17
24	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095],AAI,GOA	11/2017	9/2021 (-) [12/2024]	255.69 (-) [255.69]	51.19 (0.00) [39]	0/1
25	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT - [N04000089],AAI,ANDHRA PRADESH	8/2017	2/2020 (12/2021) [12/2023]	177.10 (-) [177.10]	143.24 (0.00) [46]	3/4
26	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083],AAI,ASSAM	12/2016	3/2021 (-) [3/2025]	1,142.00 (-) [1,232.00]	365.49 (90.00) [48]	0/1
27	UPGRADATION OF JABALPUR AIRPORT - [N04000087],AAI,MADHYA PRADESH	6/2016	6/2021 (-) [12/2023]	412.24 (-) [412.24]	379.53 (0.00) [30]	0/1
28	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH	2/2019	8/2022 (2/2024) [2/2024]	645.63 (-) [645.63]	647.03 (0.00) [18]	2/3

	- [N04000092],AAI,ARUNACHAL PRADESH					
29	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075],AAI,TAMIL NADU	8/2018	10/2021 (-) [12/2023]	951.28 (-) [951.28]	992.12 (0.00) [26]	9/14
30	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077],AAI,UTTAR PRADESH	6/2018	9/2021 (-) [12/2024]	1,383.00 (-) [3,291.81]	1,857.67 (1,908.81) [39]	0/2
31	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079],AAI,MAHARASHTRA	3/2017	4/2021 (-) [12/2023]	475.39 (-) [475.39]	463.84 (0.00) [32]	9/10
32	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073],AAI,ANDAMAN AND NICOBAR ISLANDS	10/2013	9/2018 (5/2023) [6/2023]	417.23 (707.73) [707.73]	687.65 (290.50) [0]	6/6
33	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. - [N04000099],AAI,GUJARAT	6/2022	12/2025 (-) [12/2025]	1,305.00 (-) [751.01]	32.64 (-553.99) [0]	1/9
34	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 - [N04000098],AAI,MADHYA PRADESH	10/2021	8/2023 (12/2023) [12/2023]	446.12 (-) [446.12]	362.81 (0.00) [4]	3/10
	COAL					
35	MURAIDIH UG TURN-KEY PROJECT - [N06000096],BCCL,JHARKHAND	2/2011	4/2014 (-) [1/2026]	339.88 (-) [339.88]	151.04 (0.00) [141]	6/7
36	MADHUBAND NLW WASHERY - [N06000126],BCCL,JHARKHAND	8/2010	5/2014 (-) [11/2023]	289.45 (-) [302.00]	297.61 (12.55) [114]	4/8
37	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195],BCCL,WEST BENGAL	12/2015	3/2017 (-) [3/2024]	304.13 (341.22) [341.22]	228.81 (37.09) [84]	0/0
38	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194],BCCL,JHARKHAND	10/2015	4/2018 (-) [9/2024]	243.00 (-) [334.27]	94.11 (91.27) [77]	0/0
39	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) - [N06000106],BCCL,JHARKHAND	2/2014	3/2021 (-) [3/2024]	555.52 (-) [555.52]	379.46 (0.00) [36]	1/2
40	MOONIDIH XV SEAM UG - [N06000098],BCCL,JHARKHAND	8/2011	3/2019 (-) [4/2025]	1,230.27 (-) [1,230.27]	584.16 (0.00) [73]	3/6
41	EPR PUNDI OCP - [N06000242],CCL,JHARKHAND	11/2020	3/2024 (-) [3/2024]	713.35 (-) [713.35]	236.44 (0.00) [0]	0/0
42	EXPANSION PROJECT AMRAPALI OCP - [N06000217],CCL,JHARKHAND	8/2020	3/2028 (-) [3/2028]	5,136.15 (-) [5,136.15]	583.63 (0.00) [0]	0/0
43	CHANDRAGUPT OCP - [N06000238],CCL,JHARKHAND	8/2020	3/2032 (-) [3/2032]	973.50 (-) [973.50]	7.95 (0.00) [0]	0/0
44	EXPANSION OF KONAR OCP - [N06000245],CCL,JHARKHAND	1/2022	3/2032 (-) [3/2032]	799.34 (-) [799.34]	291.03 (0.00) [0]	0/0
45	EXPANSION OF ASHOK OCP - [N06000247],CCL,JHARKHAND	5/2021	3/2026 (-)	2,898.28 (-)	173.90 (0.00)	0/0

			[3/2026]	[2,898.28]	[0]	
46	EXPANSION OF KARO OCP - [N06000246],CCL,JHARKHAND	1/2022	3/2026 (-) [3/2026]	908.47 (-) [908.47]	135.26 (0.00) [0]	0/0
47	TETARIAKHAR EXPANSION OCP - [N06000186],CCL,JHARKHAND	11/2019	3/2023 (-) [3/2025]	243.52 (-) [243.52]	41.95 (0.00) [24]	1/1
48	SIRKA OCP - [N06000239],CCL,JHARKHAND	5/2020	3/2025 (-) [3/2025]	222.82 (-) [222.82]	139.31 (0.00) [0]	0/0
49	CHURI BENTI UG (0.81 MTY) - [N06000083],CCL,JHARKHAND	8/2007	3/2011 (-) [3/2024]	163.51 (-) [163.51]	133.28 (0.00) [156]	7/7
50	JHARKHAND LAIYO OCP - [N06000240],CCL,JHARKHAND	8/2020	3/2031 (-) [3/2031]	764.57 (-) [764.57]	145.67 (0.00) [0]	0/0
51	EPR TAPIN SOUTH OCP - [N06000241],CCL,JHARKHAND	11/2020	3/2025 (-) [3/2025]	230.41 (-) [230.41]	18.14 (0.00) [0]	0/0
52	KOTRE BASANTPUR PACHMO OCP - [N06000237],CCL,JHARKHAND	8/2020	3/2032 (-) [3/2032]	861.06 (625.40) [861.06]	314.27 (0.00) [0]	0/0
53	UCE OF EPR OF NORTH URIMARI OCP - [N06000218],CCL,JHARKHAND	7/2021	3/2026 (-) [3/2026]	778.80 (-) [778.80]	591.50 (0.00) [0]	0/0
54	EPR ROHINI KARKATA OCP - [N06000243],CCL,JHARKHAND	1/2021	3/2025 (-) [3/2025]	1,020.42 (-) [1,020.42]	82.76 (0.00) [0]	0/0
55	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087],CCL,JHARKHAND	12/2009	3/2016 (-) [3/2025]	510.85 (-) [510.85]	487.68 (0.00) [108]	7/7
56	REVISED PROJECT REPORT MAGADH EXPANSION OCP - [N06000216],CCL,JHARKHAND	8/2020	3/2028 (-) [3/2028]	7,254.37 (-) [7,254.37]	965.09 (0.00) [0]	0/0
57	KARMA OCP (1.0MTY) - [N06000088],CCL,JHARKHAND	6/2009	3/2014 (-) [3/2024]	162.46 (-) [162.46]	94.69 (0.00) [120]	7/7
58	PARASEA- BELBAID REORGANISATION UG MINE - [N06000185],ECL,WEST BENGAL	7/2019	3/2027 (-) [3/2027]	826.42 (389.10) [389.10]	4.47 (-437.32) [0]	1/22
59	NAKRAKONDA KUMARDIH B OCP - [N06000170],ECL,WEST BENGAL	8/2018	3/2029 (-) [3/2029]	502.68 (-) [502.67]	49.51 (-0.01) [0]	4/22
60	RANIGANJ MASTER PLAN - [N06000163],ECL,WEST BENGAL	8/2009	8/2019 (-) [8/2024]	2,661.73 (-) [5,146.48]	723.97 (2,484.75) [60]	2/19
61	TILABONI UG MINE - [N06000172],ECL,WEST BENGAL	2/2019	3/2027 (-) [3/2027]	916.62 (749.08) [749.08]	11.05 (-167.54) [0]	3/27
62	SONEPUR BAZARI EXPANSION OC - [N06000220],ECL,WEST BENGAL	7/2021	3/2029 (-) [3/2029]	5,365.88 (5,366.00) [5,365.88]	343.02 (0.00) [0]	0/0
63	MOHANPUR EXPANSION OC PHASE II - [N06000236],ECL,WEST BENGAL	11/2020	3/2025 (-) [3/2025]	888.99 (-) [888.99]	85.29 (0.00) [0]	0/0
64	EXPANSION PR OF JHANJRA UG (5.00 MTY) - [N06000223],ECL,WEST BENGAL	4/2020	3/2029 (-) [3/2029]	1,210.12 (-) [1,210.12]	335.16 (0.00) [0]	0/0
65	SIDULI MINE (OC AND UG) - [N06000165],ECL,WEST BENGAL	5/2018	3/2026 (-) [3/2026]	535.18 (-) [535.18]	3.91 (0.00) [0]	4/22

66	HURA - C OC (3 MTY) - [N06000143],ECL,JHARKHAND	10/2015	3/2022 (3/2029) [3/2029]	359.69 (-) [859.41]	312.03 (499.72) [84]	4/22
67	CHITRA EAST (RCE) OCP - [N06000169],ECL,JHARKHAND	8/2018	3/2024 (-) [3/2024]	513.98 (-) [513.99]	178.19 (0.01) [0]	0/17
68	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT - [N06000191],ECL,WEST BENGAL	4/2020	3/2025 (-) [3/2025]	483.65 (-) [483.65]	23.86 (0.00) [0]	0/0
69	BONJEMEHARI EXPANSION OCP - [N06000244],ECL,WEST BENGAL	8/2021	3/2025 (-) [3/2025]	570.12 (-) [570.11]	45.31 (-0.01) [0]	0/0
70	BHUBANESWARI EXPANSION OCP - [N06000227],MCL,ODISHA	8/2020	3/2031 (-) [3/2031]	3,145.45 (-) [3,145.45]	1,015.05 (0.00) [0]	0/0
71	BALARAM EXPANSION OCP - [N06000230],MCL,ODISHA	8/2020	3/2029 (-) [3/2029]	3,504.21 (-) [3,504.21]	681.17 (0.00) [0]	0/0
72	RPR OF HINGULA -II EXPANSION PH-III - [N06000261],MCL,ODISHA	12/2022	3/2029 (-) [3/2029]	2,264.68 (-) [2,264.68]	962.38 (0.00) [0]	0/0
73	KULDA EXPANSION OCP- 15 MTY - [N06000248],MCL,ODISHA	6/2014	3/2018 (-) [3/2026]	348.16 (-) [348.16]	189.10 (0.00) [96]	0/0
74	SIARMAL OCP (40.00MTY) - [N06000113],MCL,ODISHA	5/2014	3/2026 (-) [3/2026]	3,756.36 (-) [3,756.36]	3,367.43 (0.00) [0]	13/15
75	GOPALJI-KANIHA OCP - [N06000229],MCL,ODISHA	8/2020	3/2028 (-) [3/2028]	8,416.19 (-) [8,416.19]	1,430.51 (0.00) [0]	0/0
76	GARJANBAHAL OCP - [N06000117],MCL,ODISHA	11/2014	3/2021 (-) [3/2026]	1,375.38 (-) [1,375.38]	793.92 (0.00) [60]	9/10
77	SUBHADRA OCP - [N06000249],MCL,ODISHA	5/2021	3/2027 (3/2029) [3/2029]	1,693.81 (-) [1,693.81]	905.12 (0.00) [24]	0/0
78	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112],MCL,ODISHA	5/2014	3/2019 (-) [3/2026]	479.15 (-) [479.15]	260.87 (0.00) [84]	4/9
79	REORGANISATION OF BHARATPUR OCP EXPANSION - [N06000171],MCL,ODISHA	11/2018	3/2029 (-) [3/2029]	2,838.87 (-) [2,838.87]	1,495.76 (0.00) [0]	3/9
80	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP - [N06000167],MCL,ODISHA	5/2018	3/2027 (-) [3/2027]	2,434.75 (-) [2,434.75]	1,477.48 (0.00) [0]	5/12
81	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW) - [N06000095],NLC,TAMIL NADU	6/2011	12/2015 (2/2021) [2/2021]	5,907.11 (8,990.00) [8,990.00]	7,826.67 (3,082.89) [0]	35/35
82	TALABIRA II AND III OCP - [N06000189],NLC,ODISHA	7/2017	1/2027 (-) [1/2027]	2,401.07 (-) [2,401.07]	1,098.23 (0.00) [0]	19/22
83	PACHWARA SOUTH COAL BLOCK - [N06000193],NLC,JHARKHAND	7/2013	9/2028 (-) [9/2028]	1,795.01 (2,242.90) [2,242.90]	47.27 (447.89) [0]	6/11
84	BITHNOK LIGNITE THERMAL POWER STATION - [N06000188],NLC,RAJASTHAN	3/2015	9/2020 (-) [9/2020]	2,196.30 (-) [2,196.30]	106.24 (0.00) [0]	0/0
85	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA) - [N06000138],NLC,TAMIL NADU	4/2013	6/2015 (9/2027) [9/2027]	1,458.17 (709.06) [709.06]	542.45 (-749.11) [147]	5/7

86	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA) - [N06000145],NLC,RAJASTHAN	3/2015	12/2019 (-) [12/2019]	513.63 (-) [513.63]	175.30 (0.00) [0]	0/0
87	BARSINGSAR THERMAL POWER STATION EXTENSION - [N06000187],NLC,RAJASTHAN	3/2015	9/2020 (-) [9/2020]	2,112.60 (-) [2,112.60]	85.90 (0.00) [0]	0/0
88	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW - [N06000152],NLC,UTTAR PRADESH	7/2016	11/2021 (3/2024) [3/2024]	17,237.00 (19,406.12) [19,406.12]	16,375.55 (2,169.12) [28]	24/48
89	HADLA LIGNITE MINE PROJECT(1.90 MTPA) - [N06000144],NLC,RAJASTHAN	3/2015	9/2019 (-) [9/2019]	522.45 (-) [522.45]	9.88 (0.00) [0]	0/0
90	JAYANT EXPANSION OCP 10 TO 20 MTPA - [N06000159],NCL,MADHYA PRADESH	5/2017	3/2021 (-) [10/2023]	1,783.09 (-) [1,783.09]	1,527.22 (0.00) [0]	8/9
91	BLOCK-B EXPANSION OPENCAST PROJECT - [N06000184],NCL,MADHYA PRADESH	7/2019	3/2023 (-) [3/2025]	998.71 (-) [998.71]	211.62 (0.00) [24]	4/7
92	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162],NCL,MADHYA PRADESH	11/2017	3/2022 (-) [3/2024]	1,255.17 (-) [1,255.17]	1,042.04 (0.00) [24]	9/9
93	NIGAHI EXPANSION OCP (15 TO 25 MTPA) - [N06000196],NCL,MADHYA PRADESH	11/2020	3/2025 (-) [3/2025]	1,729.68 (-) [1,729.68]	422.30 (0.00) [0]	5/8
94	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192],NCL,MULTI STATE	8/2020	3/2024 (-) [3/2025]	836.42 (-) [836.42]	471.00 (0.00) [12]	4/6
95	KHADIA EXPANSION OCP - [N06000208],NCL,UTTAR PRADESH	6/2021	3/2025 (-) [3/2025]	491.67 (-) [491.67]	8.68 (0.00) [0]	3/5
96	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1 - [N06000161],SCCL,TELANGANA	3/2017	3/2022 (-) [3/2024]	413.84 (-) [413.84]	373.98 (0.00) [24]	8/11
97	NAINI COAL MINE - [N06000203],SCCL,ODISHA	3/2020	3/2024 (-) [3/2025]	494.30 (-) [494.30]	484.24 (0.00) [12]	2/7
98	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT - [N06000210],SCCL,TELANGANA	11/2015	3/2023 (-) [3/2024]	489.62 (-) [489.62]	394.95 (0.00) [12]	1/3
99	SRP OC-II EXPANSION PROJECT - [N06000173],SCCL,TELANGANA	11/2016	3/2018 (-) [3/2024]	272.73 (-) [272.73]	190.47 (0.00) [72]	3/6
100	GOLETI OPENCAST MINE - [N06000258],SCCL,TELANGANA	7/2021	3/2026 (-) [3/2026]	345.60 (-) [345.60]	35.90 (0.00) [0]	0/5
101	RCE-II OF JALAGAM VENGALRAO OPENCAST PROJECT-II - [N06000212],SCCL,TELANGANA	3/2019	3/2021 (-) [3/2023]	473.22 (-) [473.22]	447.50 (0.00) [0]	4/4
102	RCE OF KALYANIKHANI OPENCAST PROJECT - [N06000213],SCCL,TELANGANA	3/2016	3/2020 (-) [3/2024]	384.32 (-) [384.32]	181.28 (0.00) [48]	0/3
103	VENKATESH KHANI COAL MINE - [N06000204],SCCL,TELANGANA	10/2020	3/2023 (-) [3/2025]	484.51 (-) [484.51]	87.65 (0.00) [24]	3/8
104	RCE OF INDARAM OPENCAST PROJECT - [N06000211],SCCL,TELANGANA	8/2017	3/2021 (-) [3/2024]	349.28 (-) [424.81]	335.24 (75.53) [36]	5/5

105	GODAVARIKHANI COAL MINE - [N06000202],SCCL,TELANGANA	7/2019	3/2023 (-) [3/2024]	438.98 (-) [438.98]	113.93 (0.00) [12]	9/11
106	RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214],SCCL,TELANGANA	8/2017	3/2020 (-) [3/2024]	442.42 (-) [442.42]	173.33 (0.00) [48]	0/1
107	RCE OF KISTARAM OPENCAST PROJECT - [N06000215],SCCL,TELANGANA	3/2017	3/2021 (-) [3/2024]	164.04 (-) [164.04]	144.10 (0.00) [36]	1/1
108	JAWAHAR KHANI OPENCAST (JK OC) MINE - [N06000259],SCCL,TAMIL NADU	12/2021	3/2025 (-) [3/2025]	297.88 (-) [297.88]	27.25 (0.00) [0]	1/5
109	JHIRIA WEST OPENCAST PROJECT - [N06000166],SECL,CHHATTISGARH	11/2018	3/2026 (-) [3/2026]	389.97 (-) [389.97]	15.96 (0.00) [0]	3/5
110	AMGAON OPENCAST PROJECT RCE - [N06000135],SECL,CHHATTISGARH	7/2015	3/2020 (-) [3/2025]	316.10 (-) [316.10]	156.33 (0.00) [60]	3/6
111	PORDA CHIMTAPANI OCP (10 MTY) - [N06000199],SECL,CHHATTISGARH	12/2020	3/2029 (-) [3/2029]	2,310.12 (-) [2,310.12]	39.19 (0.00) [0]	0/3
112	DIPKA OC EXPANSION 40 MTY - [N06000200],SECL,CHHATTISGARH	12/2020	3/2029 (-) [3/2029]	5,241.40 (-) [5,241.40]	2,381.33 (0.00) [0]	0/5
113	AMERA OC RCE - [N06000123],SECL,CHHATTISGARH	2/2015	3/2018 (-) [3/2026]	335.97 (-) [335.97]	50.37 (0.00) [96]	1/7
114	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N06000008],SECL,CHHATTISGARH	8/2013	3/2023 (-) [3/2025]	7,612.33 (-) [7,612.33]	4,278.14 (0.00) [24]	13/22
115	AMRITDHARA OC PROJECT - [N06000122],SECL,MADHYA PRADESH	2/2015	3/2023 (-) [3/2027]	481.60 (-) [481.60]	1.08 (0.00) [48]	3/10
116	PELMA OCP(15.00MTY) - [N06000045],SECL,CHHATTISGARH	11/2014	3/2023 (-) [3/2031]	1,624.59 (-) [1,624.59]	49.60 (0.00) [96]	1/12
117	KARTALI (EAST) OCP (2.50 MTY) - [N06000076],SECL,CHHATTISGARH	7/2008	3/2014 (-) [3/2026]	178.44 (-) [178.44]	9.22 (0.00) [144]	3/9
118	DURGAPUR OPENCAST PROJECT - [N06000136],SECL,CHHATTISGARH	2/2015	3/2023 (-) [3/2030]	916.24 (-) [916.24]	14.47 (0.00) [84]	2/12
119	AMADAND OPENCAST EXPANSION PROJECT - [N06000148],SECL,MADHYA PRADESH	3/2016	3/2021 (3/2025) [3/2025]	869.44 (-) [869.44]	212.59 (0.00) [48]	4/6
120	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232],SECL,CHHATTISGARH	7/2016	3/2020 (-) [3/2024]	459.49 (-) [459.49]	225.22 (0.00) [48]	0/0
121	KANCHAN OC EXPANSION - [N06000125],SECL,MADHYA PRADESH	12/2014	3/2021 (-) [3/2024]	371.04 (-) [371.04]	111.90 (0.00) [36]	5/9
122	MAHAMAYA OPENCAST PROJECT - [N06000164],SECL,CHHATTISGARH	5/2018	3/2026 (-) [3/2026]	410.26 (-) [410.26]	103.06 (0.00) [0]	2/4
123	RAMPUR BATURA OC (4.0 MTY) - [N06000233],SECL,MADHYA PRADESH	7/2019	3/2026 (-) [3/2026]	1,248.93 (-) [1,248.93]	414.61 (0.00) [0]	0/3
124	MADANNAGAR OPENCAST PROJECT - [N06000140],SECL,CHHATTISGARH	10/2015	3/2024 (-) [3/2027]	1,875.32 (-) [1,875.32]	0.00 (0.00) [36]	2/6

125	BATURA WEST OC PROJECT (0.80 MTY) - [N06000207],SECL,MADHYA PRADESH	3/2021	3/2028 (-) [3/2028]	496.28 (-) [496.28]	0.00 (0.00) [0]	0/0
126	VIJAY WEST OPENCAST PROJECT - [N06000158],SECL,CHHATTISGARH	5/2017	3/2026 (-) [3/2026]	976.95 (-) [976.95]	88.28 (0.00) [0]	2/2
127	JAMPALI OCP RCE - [N06000198],SECL,CHHATTISGARH	5/2020	3/2024 (-) [3/2024]	278.64 (-) [278.64]	199.60 (0.00) [0]	0/0
128	GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093],SECL,CHHATTISGARH	6/2010	3/2023 (-) [3/2025]	11,816.40 (-) [11,816.40]	6,012.53 (0.00) [24]	15/21
129	CHHAL OC SEAM -III (6.00 MTY) - [N06000104],SECL,CHHATTISGARH	12/2013	3/2022 (3/2025) [3/2025]	610.63 (-) [610.63]	499.05 (0.00) [36]	4/11
130	BATURA HIGHWALL PROJECT - [N06000134],SECL,MADHYA PRADESH	7/2015	3/2022 (-) [3/2024]	231.92 (-) [231.92]	2.26 (0.00) [24]	1/10
131	BAROUD OC EXPANSION (3-10 MTY) - [N06000197],SECL,CHHATTISGARH	8/2020	3/2029 (-) [3/2029]	2,309.80 (-) [2,309.80]	754.54 (0.00) [0]	0/4
132	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124],SECL,MADHYA PRADESH	12/2014	3/2021 (-) [3/2024]	357.80 (-) [357.80]	86.99 (0.00) [36]	4/10
133	GOKUL EXPANSION OC - [N06000264],WCL,MAHARASHTRA	4/2021	3/2026 (-) [3/2026]	456.95 (-) [456.95]	147.40 (0.00) [0]	0/5
134	ADASA UG TO OC (1.50 MTY) - [N06000219],WCL,MAHARASHTRA	11/2018	3/2024 (-) [3/2024]	333.43 (-) [333.43]	220.37 (0.00) [0]	0/4
135	BHATADI EXPANSION OC - [N06000254],WCL,MAHARASHTRA	2/2020	3/2028 (-) [3/2028]	729.86 (-) [729.86]	158.78 (0.00) [0]	1/5
136	SAONER UG MINE I EXPANSION - [N06000251],WCL,MAHARASHTRA	1/2022	3/2028 (-) [3/2028]	253.51 (-) [253.51]	70.56 (0.00) [0]	0/5
137	GANDHIGRAM UG MINE - [N06000183],WCL,MADHYA PRADESH	8/2019	3/2026 (-) [3/2026]	414.16 (-) [414.16]	24.98 (0.00) [0]	2/7
138	DHUPTALA OC(SASTI UG TO OC) - [N06000209],WCL,MAHARASHTRA	2/2019	3/2028 (-) [3/2028]	720.87 (-) [720.87]	173.78 (0.00) [0]	0/6
139	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) - [N06000222],WCL,MAHARASHTRA	2/2020	3/2027 (-) [3/2027]	1,184.33 (-) [1,184.33]	760.14 (0.00) [0]	2/8
140	MUNGOLI NIRGUDA EXTENSION (DEEP) OC - [N06000231],WCL,MAHARASHTRA	11/2020	3/2026 (-) [3/2026]	826.80 (-) [826.80]	349.69 (0.00) [0]	0/4
141	MAKARDHOKDA I EXPANSION OC - [N06000253],WCL,MAHARASHTRA	6/2022	3/2026 (-) [3/2026]	497.06 (-) [497.06]	142.04 (0.00) [0]	0/6
142	RPR PAUNI II EXPANSION OC - [N06000263],WCL,MAHARASHTRA	3/2023	3/2027 (-) [3/2027]	464.45 (-) [464.45]	178.37 (0.00) [0]	0/4
143	NEW MAJARI UG TO OC (3.0 MTY) - [N06000255],WCL,MAHARASHTRA	5/2019	3/2027 (-) [3/2027]	496.38 (-) [496.38]	130.20 (0.00) [0]	2/5
144	GHONSA EXPANSION DEEP OC - [N06000205],WCL,MAHARASHTRA	3/2021	3/2028 (-) [3/2028]	241.72 (-) [241.72]	58.79 (0.00) [0]	0/7

145	URDHAN OC - [N06000265],WCL,MADHYA PRADESH	7/2022	3/2031 (-) [3/2031]	228.42 (-) [228.42]	21.53 (0.00) [0]	0/5
146	BELLORA-NAIGAON DEEP OC - [N06000180],WCL,MAHARASHTRA	11/2018	3/2021 (3/2024) [3/2024]	252.71 (-) [252.71]	122.00 (0.00) [36]	1/3
147	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) - [N06000157],WCL,MULTI STATE	2/2017	3/2021 (3/2025) [3/2025]	328.00 (-) [328.00]	321.05 (0.00) [48]	5/6
148	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) - [N06000226],WCL,MAHARASHTRA	9/2018	3/2024 (-) [3/2024]	313.34 (-) [313.34]	195.70 (0.00) [0]	1/1
149	AMALGAMATED YEKONA-I YEKONA-II - [N06000132],WCL,MAHARASHTRA	8/2015	3/2025 (-) [3/2025]	727.28 (-) [727.28]	507.95 (0.00) [0]	10/13
150	KOLGAON EXPANSION (DEEP) OC - [N06000267],WCL,MAHARASHTRA	1/2023	3/2027 (-) [3/2027]	206.19 (-) [206.19]	7.75 (0.00) [0]	0/5
151	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) - [N06000257],WCL,MADHYA PRADESH	9/2022	3/2027 (-) [3/2027]	497.01 (-) [497.01]	147.75 (0.00) [0]	0/5
152	SINGHORI DEEP OC - [N06000252],WCL,MAHARASHTRA	5/2022	3/2029 (-) [3/2029]	421.84 (-) [421.84]	111.04 (0.00) [0]	0/6
153	BHANEGAON OC (1.15MTY) - [N06000256],WCL,MAHARASHTRA	9/2022	3/2028 (-) [3/2028]	494.60 (-) [494.60]	97.51 (0.00) [0]	1/6
154	SHARDA UG - [N06000266],WCL,MADHYA PRADESH	7/2022	3/2028 (-) [3/2028]	200.16 (-) [200.16]	33.91 (0.00) [0]	0/5
155	SASTI EXPANSION OC - [N06000206],WCL,MAHARASHTRA	8/2020	3/2026 (-) [3/2026]	371.59 (-) [371.59]	87.14 (0.00) [0]	3/7
156	VISHNUPURI UG TO OC - [N06000260],WCL,MADHYA PRADESH	11/2022	3/2029 (-) [3/2029]	227.65 (-) [227.65]	7.02 (0.00) [0]	0/6
157	UKNI DEEP OC - [N06000179],WCL,MAHARASHTRA	11/2018	3/2021 (3/2025) [3/2025]	318.14 (-) [318.14]	251.19 (0.00) [48]	1/4
158	NILJAI EXPANSION (DEEP) OC (3.5 MTY) - [N06000154],WCL,MULTI STATE	8/2016	3/2022 (3/2025) [3/2025]	319.76 (319.76) [319.76]	277.61 (0.00) [36]	0/3
159	TAWA III UG MINE - [N06000250],WCL,MADHYA PRADESH	12/2021	3/2027 (-) [3/2027]	324.25 (-) [324.25]	12.27 (0.00) [0]	0/5
	DEFENCE PRODUCTION					
160	RESIDENTIAL QUATERS FOR HAL,BANGLORE - [N28000103],CPWD FOR DEFENC,KARNATAKA	12/2016	2/2020 (3/2023) [3/2023]	246.31 (200.00) [195.00]	187.12 (-51.31) [0]	10/10
	DEPARTMENT OF HIGHER EDUCATION					
161	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL - [N42000010],CPWD,KARNATAKA	8/2021	2/2024 (-) [2/2024]	316.25 (-) [316.25]	203.61 (0.00) [0]	1/2
162	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL	3/2021	8/2022 (11/2024) [11/2024]	512.37 (512.37) [512.37]	36.30 (0.00) [27]	0/0

	PRADESH AT DEHRA AND DHARAMSHAL - [N42000011],CPWD,HIMACHAL PRADESH					
163	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA - [N28000100],CPWD EDUCATION,BIHAR	2/2016	6/2017 (12/2023) [12/2023]	496.18 (496.00) [460.00]	413.00 (-36.18) [78]	3/6
164	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA - [N28000075],CPWD EDUCATION,KERALA	1/2010	10/2012 (-) [10/2012]	165.23 (-) [165.23]	135.78 (0.00) [0]	8/8
165	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009],CPWD EDUCATION,BIHAR	9/2018	9/2020 (-) [12/2023]	375.00 (-) [375.00]	297.92 (0.00) [39]	6/7
166	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117],CPWD EDUCATION,MAHARASHTRA	1/2018	7/2020 (11/2023) [12/2023]	223.37 (275.00) [230.00]	198.18 (6.63) [41]	13/14
167	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067],CPWD EDUCATION,JHARKHAND	9/2012	3/2016 (-) [3/2016]	171.86 (-) [171.86]	171.35 (0.00) [0]	6/6
168	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC - [N42000007],CPWD EDUCATION,ANDHRA PRADESH	9/2019	9/2022 (-) [12/2023]	588.72 (-) [588.72]	503.23 (0.00) [15]	8/9
169	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140],CPWD EDUCATION,KERALA	7/2019	3/2021 (3/2023) [3/2024]	753.63 (-) [753.63]	390.13 (0.00) [36]	2/11
170	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142],CPWD EDUCATION,PUNJAB	10/2019	5/2022 (-) [3/2024]	348.24 (-) [348.24]	198.42 (0.00) [22]	2/8
171	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) - [N28000130],CPWD EDUCATION,JAMMU AND KASHMIR	3/2019	7/2022 (12/2023) [12/2023]	424.93 (-) [424.93]	412.88 (0.00) [17]	0/14
172	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) - [N28000131],CPWD EDUCATION,JAMMU AND KASHMIR	1/2018	4/2023 (12/2023) [12/2023]	676.00 (1,085.04) [1,085.04]	44.75 (409.04) [8]	0/1
173	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126],CPWD EDUCATION,ODISHA	1/2019	3/2022 (-) [3/2024]	790.79 (-) [790.79]	537.48 (0.00) [24]	2/5
174	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008],CPWD EDUCATION,HIMACHAL PRADESH	9/2018	6/2022 (1/2024) [1/2024]	392.51 (-) [446.43]	226.77 (53.92) [19]	0/2
175	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE	5/2019	8/2021 (-)	303.90 (334.45)	327.00 (86.93)	6/8

	OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002],CPWD EDUCATION,GOA		[1/2024]	[390.83]	[29]	
176	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146],CPWD EDUCATION,WEST BENGAL	3/2020	6/2020 (-) [12/2023]	193.83 (-) [193.83]	159.87 (0.00) [42]	0/14
177	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006],CPWD EDUCATION,KARNATAKA	7/2019	3/2022 (10/2022) [3/2023]	851.00 (851.00) [851.00]	754.57 (0.00) [0]	8/12
178	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141],CPWD EDUCATION,CHHATTISGARH	3/2020	7/2022 (-) [7/2022]	808.62 (-) [808.62]	640.70 (0.00) [0]	0/0
179	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005],CPWD EDUCATION,ANDHRA PRADESH	2/2019	6/2020 (-) [6/2020]	655.34 (-) [655.34]	689.31 (0.00) [0]	0/110
180	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA - [N42000001],RITES OF HIGHER,MEGHALAYA	9/2013	9/2014 (12/2023) [12/2023]	484.32 (429.70) [429.70]	264.25 (-54.62) [111]	0/0
181	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM - [N44000002],Sikkim Universi,SIKKIM	8/2020	1/2025 (-) [12/2024]	314.06 (-) [303.55]	15.70 (-10.51) [-1]	0/0
	DONER					
182	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR - [N12000103],HSCL FOR DONER,MEGHALAYA	4/2014	9/2017 (-) [9/2017]	151.33 (-) [151.33]	148.33 (0.00) [0]	12/15
	DPIIT					
183	NATIONAL INDUSTRIAL CORRIDOR PROJECT - [N40000001],DMIC FOR DPIIT,MULTI STATE	9/2011	3/2027 (3/2027) [3/2027]	20,084.00 (20,084.00) [20,084.00]	9,713.21 (0.00) [0]	0/0
184	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002],IICC FOR DPIIT,DELHI	11/2017	12/2019 (-) [0/0]	4,773.00 (-) [5,401.00]	4,391.92 (628.00) [0]	0/0
	FINANCE					
185	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI - [N28000109],CPWD FOR FINANC,TAMIL NADU	11/2017	11/2021 (-) [11/2022]	348.77 (-) [348.77]	300.35 (0.00) [0]	8/8
186	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089],CPWD FOR FINANC,TAMIL NADU	12/2015	10/2019 (10/2022) [10/2022]	209.00 (-) [262.00]	251.89 (53.00) [0]	6/6

187	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA - [N07000001],NPCC,DELHI	7/2018	4/2022 (-) [4/2022]	228.50 (-) [220.27]	176.28 (-8.23) [0]	6/15
	HEALTH AND FAMILY WELFARE					
188	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127],CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	6/2021 (12/2023) [12/2025]	260.00 (371.78) [371.78]	0.00 (111.78) [54]	0/0
189	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITIUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112],CPWD FOR HEALTH,KERALA	9/2017	3/2020 (-) [3/2020]	150.29 (-) [150.29]	137.87 (0.00) [0]	6/7
190	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098],CPWD FOR HEALTH,TELANGANA	10/2016	3/2020 (-) [3/2020]	209.84 (244.97) [273.00]	243.24 (63.16) [0]	1/5
191	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029],CPWD FOR HEALTH,JAMMU AND KASHMIR	3/2019	9/2023 (-) [1/2024]	1,404.00 (-) [1,404.00]	252.48 (0.00) [4]	0/0
192	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT - [N28000139],CPWD FOR HEALTH,PUDUCHERRY	3/2018	9/2020 (10/2023) [10/2023]	195.00 (-) [195.00]	179.67 (0.00) [0]	0/33
193	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR - [N28000150],CPWD FOR HEALTH,JAMMU AND KASHMIR	3/2019	9/2025 (-) [9/2025]	1,828.00 (-) [1,828.00]	879.39 (0.00) [0]	0/0
194	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027],HITES,ASSAM	5/2017	5/2021 (12/2022) [12/2023]	875.00 (890.14) [860.00]	728.11 (-15.00) [31]	0/0
195	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031],HITES,TELANGANA	12/2018	7/2024 (-) [10/2024]	1,110.55 (-) [1,110.55]	375.21 (0.00) [3]	0/0
	HOME AFFAIRS					
196	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002],CPWD FOR MHA,DELHI	6/2019	7/2022 (-) [8/2024]	277.35 (-) [290.33]	96.48 (12.98) [25]	3/6
197	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071],CPWD FOR MHA,DELHI	10/2013	10/2019 (-) [12/2023]	1,219.21 (2,091.53) [2,091.53]	1,659.88 (872.32) [50]	1/7
198	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAULI - [N45000003],CPWD FOR MHA,UTTAR PRADESH	5/2019	1/2022 (3/2023) [3/2023]	199.31 (-) [199.31]	86.49 (0.00) [0]	3/6

199	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" - [N28000147],CPWD FOR MHA,HARYANA	1/2020	10/2023 (3/2024) [3/2024]	166.98 (167.00) [166.98]	52.65 (0.00) [5]	2/13
200	NSG AT KOLKATA - [N28000104],CPWD FOR MHA,WEST BENGAL	10/2014	4/2018 (-) [12/2024]	162.88 (210.83) [210.83]	177.81 (47.95) [80]	6/7
	MINES					
201	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015],CPWD,WEST BENGAL	4/2019	4/2022 (-) [3/2026]	255.37 (-) [255.37]	41.07 (0.00) [47]	1/1
202	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND - [N10000012],NALCO,ODISHA	12/2015	11/2020 (9/2025) [9/2025]	355.00 (581.00) [581.00]	79.80 (226.00) [58]	3/3
203	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014],NALCO,TAMIL NADU	9/2017	6/2019 (12/2023) [3/2024]	166.62 (163.17) [163.17]	135.63 (-3.45) [57]	1/1
204	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010],NALCO,ODISHA	12/2014	4/2021 (12/2022) [5/2025]	4,103.00 (5,055.00) [5,055.00]	2,544.43 (952.00) [49]	4/4
205	POTTANGI BAUXITE MINES - [N10000016],NALCO,ODISHA	5/2018	12/2024 (3/2025) [5/2025]	1,437.00 (1,381.00) [1,381.00]	606.45 (-56.00) [5]	0/0
206	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN - [N10000013],NALCO,ODISHA	11/2017	4/2021 (5/2024) [5/2024]	483.00 (483.00) [483.00]	249.22 (0.00) [37]	2/2
207	UTKAL D AND E COAL BLOCK - [N10000011],NALCO,ODISHA	5/2016	1/2020 (11/2023) [3/2024]	534.00 (667.23) [1,021.97]	753.08 (487.97) [50]	3/3
208	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017],NALCO,ODISHA	9/2019	3/2023 (-) [3/2023]	225.79 (-) [225.79]	0.00 (0.00) [0]	17/75
	PETROLEUM					
209	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU - [N16000474],BPCL,JHARKHAND	12/2019	3/2029 (-) [3/2029]	230.25 (-) [230.25]	49.74 (0.00) [0]	0/0
210	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS - [N16000500],BPCL,JAMMU AND KASHMIR	4/2021	3/2025 (-) [3/2025]	676.89 (-) [676.89]	162.67 (0.00) [0]	0/0
211	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA - [N16000460],BPCL,MAHARASHTRA	4/2019	11/2028 (-) [11/2028]	2,337.98 (-) [2,337.98]	679.21 (0.00) [0]	0/0
212	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499],BPCL,ANDHRA PRADESH	9/2019	3/2025 (-) [10/2025]	1,932.00 (-) [1,932.00]	682.51 (0.00) [7]	0/0
213	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL - [N16000472],BPCL,MADHYA	4/2019	9/2028 (-) [9/2028]	332.38 (-) [332.38]	91.01 (0.00) [0]	0/0

	PRADESH					
214	CITY GAS DISTRIBUTION NETWORK PROJECT AT AHMEDNAGAR AND AURANGABAD - [N16000459],BPCL,MAHARASHTRA	4/2019	9/2028 (-) [9/2028]	3,972.18 (-) [3,972.18]	1,341.93 (0.00) [0]	12/14
215	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA - [N16000467],BPCL,HIMACHAL PRADESH	4/2019	9/2030 (-) [9/2030]	427.94 (-) [427.94]	75.57 (0.00) [0]	0/0
216	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY - [N16000508],BPCL,KERALA	3/2023	3/2026 (-) [3/2026]	621.87 (-) [621.87]	11.20 (0.00) [0]	0/0
217	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314],BPCL,KERALA	12/2015	6/2019 (2/2024) [2/2025]	1,112.00 (1,507.24) [1,507.24]	1,105.79 (395.24) [68]	1/3
218	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI - [N16000468],BPCL,MADHYA PRADESH	12/2019	3/2029 (-) [3/2029]	350.35 (-) [350.35]	74.21 (0.00) [0]	0/0
219	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK - [N16000473],BPCL,HARYANA	4/2018	6/2025 (-) [6/2025]	261.48 (-) [261.48]	146.45 (0.00) [0]	0/0
220	IRUGUR-DEVANGONTHI POL PIPELINE - [N16000234],BPCL,TAMIL NADU	11/2012	2/2017 (10/2025) [10/2025]	678.00 (1,732.00) [1,732.00]	37.99 (1,054.00) [104]	0/0
221	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL - [N16000463],BPCL,ODISHA	4/2019	3/2030 (-) [3/2030]	605.65 (-) [605.65]	175.23 (0.00) [0]	0/0
222	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSINGHPUR AND KENDRAPARA - [N16000465],BPCL,ODISHA	4/2019	3/2030 (-) [3/2030]	485.91 (-) [485.91]	128.62 (0.00) [0]	0/0
223	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY - [N16000507],BPCL,MAHARASHTRA	3/2023	7/2025 (-) [7/2025]	405.00 (-) [405.00]	2.20 (0.00) [0]	0/0
224	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH - [N16000466],BPCL,UTTAR PRADESH	4/2019	9/2028 (-) [9/2028]	432.06 (-) [432.06]	130.09 (0.00) [0]	0/0
225	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR - [N16000464],BPCL,ODISHA	4/2019	3/2030 (-) [3/2030]	599.19 (-) [599.19]	186.28 (0.00) [0]	0/0
226	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442],BPCL,MAHARASHTRA	4/2021	6/2024 (-) [4/2025]	1,164.69 (-) [1,164.69]	225.08 (0.00) [10]	0/0
227	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR - [N16000462],BPCL,ODISHA	4/2019	3/2030 (-) [3/2030]	741.29 (-) [741.29]	228.26 (0.00) [0]	0/0
228	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452],BPCL,MAHARASHTRA	5/2022	3/2024 (-) [9/2024]	423.39 (-) [423.39]	71.59 (0.00) [6]	0/0

229	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG - [N16000461],BPCL,KARNATAKA	4/2019	9/2028 (-) [9/2028]	897.62 (-) [897.62]	190.40 (0.00) [0]	0/0
230	Setting up of Integated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha - [N16000374],BPCL,ODISHA	8/2019	8/2022 (6/2023) [3/2024]	1,607.00 (-) [1,607.00]	976.15 (0.00) [19]	9/28
231	CBR 9 MMTPA PROJECT - [N16000434],CPCL,TAMIL NADU	1/2021	6/2025 (-) [6/2025]	31,580.00 (31,580.00) [31,580.00]	1,028.17 (0.00) [0]	11/50
232	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II - [N16000285],GAIL,MULTI STATE	6/2009	12/2012 (11/2024) [11/2024]	2,915.00 (5,909.00) [5,909.00]	3,580.90 (2,994.00) [143]	41/42
233	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA - [N16000327],GAIL,BIHAR	10/2017	10/2022 (-) [3/2024]	359.25 (-) [359.25]	280.07 (0.00) [17]	10/10
234	SRIKAKULAM ANGUL PIPELINE PROJECT - [N16000388],GAIL,MULTI STATE	9/2019	7/2022 (9/2024) [9/2024]	2,658.34 (-) [2,658.34]	1,710.50 (0.00) [26]	15/18
235	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI - [N16000329],GAIL,JHARKHAND	10/2017	10/2022 (-) [3/2024]	226.45 (-) [226.45]	227.64 (0.00) [17]	19/19
236	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK - [N16000328],GAIL,ODISHA	7/2017	7/2022 (-) [3/2024]	182.20 (-) [182.20]	139.81 (0.00) [20]	9/9
237	DURGAPUR-HALDIA PIPELINE PROJECT - [N16000275],GAIL,WEST BENGAL	3/2017	12/2020 (6/2024) [6/2024]	1,740.00 (2,433.15) [2,433.15]	1,655.00 (693.15) [42]	19/24
238	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR - [N16000289],GAIL,ODISHA	7/2017	7/2022 (-) [3/2024]	243.53 (-) [243.53]	227.69 (0.00) [20]	10/10
239	DHAMRA HALDIA PIPELINE PROJECT - [N16000391],GAIL,MULTI STATE	3/2020	11/2022 (12/2023) [6/2024]	1,030.65 (-) [1,030.65]	679.60 (0.00) [19]	10/12
240	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT - [N16000398],GAIL,MULTI STATE	6/2020	5/2023 (10/2024) [10/2024]	7,844.25 (-) [7,844.25]	4,900.10 (0.00) [17]	25/29
241	60 KTA POLYPROPYLENE PROJECT - [N16000429],GAIL,UTTAR PRADESH	3/2019	4/2024 (-) [10/2024]	910.56 (1,299.02) [1,299.02]	568.40 (388.46) [6]	15/17
242	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349],GAIL,GUJARAT	9/2018	2/2021 (3/2024) [3/2024]	225.54 (-) [247.90]	231.92 (22.36) [37]	6/8
243	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN - [N16000501],GAIL,MADHYA PRADESH	9/2021	11/2023 (-) [6/2024]	231.00 (-) [211.00]	38.10 (-20.00) [7]	3/7
244	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND - [N16000430],GAIL,MAHARASHTRA	5/2019	4/2025 (10/2025) [10/2025]	8,797.00 (11,256.00) [11,256.00]	2,414.55 (2,459.00) [6]	15/20
245	CITY GAS DISTRIBUTION, JAMSHEDPUR - [N16000389],GAIL,JHARKHAND	10/2017	10/2022 (-) [3/2025]	221.45 (-) [221.45]	152.54 (0.00) [29]	9/9
246	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS -	9/2018	9/2026 (9/2026) [9/2026]	520.00 (-) [520.00]	370.22 (0.00) [0]	45/52

	[N16000385],HPCL,HARYANA					
247	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT - [N16000413],HPCL,CHHATTISGARH	3/2021	3/2024 (3/2025) [3/2025]	456.00 (-) [456.00]	208.14 (0.00) [12]	36/62
248	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY - [N16000432],HPCL,ANDHRA PRADESH	9/2021	6/2024 (-) [6/2024]	160.00 (-) [160.00]	1.13 (0.00) [0]	3/11
249	VISAKH REFINERY MODERNISATION PROJECT - [N16000235],HPCL,ANDHRA PRADESH	7/2016	7/2020 (7/2022) [4/2024]	20,928.00 (26,264.00) [26,264.00]	25,477.44 (5,336.00) [45]	106/111
250	NEW LPG PLANT AT VARANASI - [N16000447],HPCL,UTTAR PRADESH	8/2017	5/2024 (5/2024) [5/2024]	194.62 (194.62) [194.62]	171.01 (0.00) [0]	7/19
251	BHATINDA SANGRUR PIPELINE - [N16000440],HPCL,PUNJAB	11/2021	4/2024 (-) [4/2024]	367.00 (-) [367.00]	168.35 (0.00) [0]	27/43
252	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARAULI - [N16000496],HPCL,RAJASTHAN	3/2022	3/2030 (-) [3/2030]	1,751.00 (-) [1,751.00]	80.62 (0.00) [0]	1/45
253	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM - [N16000494],HPCL,ASSAM	3/2023	12/2026 (-) [12/2026]	384.04 (-) [384.04]	0.52 (0.00) [0]	3/52
254	RUF PITCH LOADING GANTRY - [N16000406],HPCL,ANDHRA PRADESH	10/2020	11/2022 (-) [3/2024]	332.61 (332.61) [332.61]	247.00 (0.00) [16]	7/12
255	CGD PROJECT IN WEST BENGAL 11TH ROUND - [N16000498],HPCL,WEST BENGAL	6/2022	6/2030 (-) [6/2030]	2,628.00 (-) [2,628.00]	49.85 (0.00) [0]	1/45
256	CITY GAS DISTRIBUTION IN WEST BENGAL - [N16000392],HPCL,WEST BENGAL	3/2019	3/2031 (3/2029) [3/2029]	5,830.20 (-) [5,830.20]	461.15 (0.00) [-24]	33/50
257	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM - [N16000484],HPCL,ASSAM	3/2023	3/2026 (3/2026) [3/2026]	156.36 (156.36) [156.36]	0.52 (0.00) [0]	0/0
258	CGD PROJECT IN BIHAR JHARKHAND - [N16000497],HPCL,JHARKHAND	6/2022	6/2030 (-) [6/2030]	1,377.00 (-) [1,377.00]	46.45 (0.00) [0]	1/45
259	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369],HPCL,KARNATAKA	12/2018	12/2022 (12/2023) [9/2024]	854.00 (854.00) [854.00]	450.56 (0.00) [21]	15/19
260	SWRO II WITH LLPH FACILITIES - [N16000378],HPCL,ANDHRA PRADESH	9/2019	7/2020 (-) [3/2024]	196.26 (196.26) [196.26]	144.53 (0.00) [44]	1/5
261	LEASE OF MBPT RECLAIMED LAND AT JAWAHAR DWEEP - [N16000493],HPCL,MAHARASHTRA	12/2022	12/2023 (-) [1/2025]	410.00 (-) [410.00]	40.71 (0.00) [13]	4/6
262	CITY GAS DISTRIBUTION IN UP AND UK - [N16000387],HPCL,UTTAR PRADESH	3/2019	3/2029 (3/2029) [3/2029]	3,450.20 (-) [3,450.20]	1,416.24 (0.00) [0]	34/64
263	HALDIA PANAGARH PIPELINE PROJECT - [N16000478],HPCL,WEST BENGAL	11/2022	11/2025 (-) [11/2025]	1,010.00 (-) [1,010.00]	12.24 (0.00) [0]	3/21
264	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB - [N16000402],HPCL,PUNJAB	5/2020	2/2023 (7/2024) [7/2024]	1,421.46 (-) [1,421.46]	838.61 (0.00) [17]	17/22
265	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ	6/2019	12/2029 (3/2030)	988.00 (-)	88.41 (0.00)	0/0

	DISTRICTS - [N16000421],IOCL,BIHAR		[3/2030]	[988.00]	[3]	
266	MUZAFFARPUR-MOTIHARI LPG PIPELINE - [N16000399],IOCL,BIHAR	6/2020	8/2022 (2/2024) [2/2024]	403.00 (-) [403.00]	273.90 (0.00) [18]	0/2
267	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS - [N16000427],IOCL,MULTI STATE	6/2019	2/2028 (8/2029) [8/2029]	303.00 (-) [303.00]	195.62 (0.00) [18]	0/0
268	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY - [N16000323],IOCL,UTTAR PRADESH	8/2017	8/2020 (6/2023) [1/2024]	255.40 (-) [255.40]	218.18 (0.00) [41]	3/3
269	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE - [N16000437],IOCL,KARNATAKA	1/2022	7/2025 (-) [7/2025]	463.00 (-) [463.00]	112.31 (0.00) [0]	0/0
270	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL - [N16000332],IOCL,WEST BENGAL	3/2018	9/2022 (6/2023) [1/2024]	3,712.00 (3,696.00) [3,696.00]	2,890.90 (-16.00) [16]	3/3
271	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA - [N16000457],IOCL,ASSAM	6/2022	10/2025 (-) [10/2025]	768.00 (-) [768.00]	16.84 (0.00) [0]	0/0
272	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS - [N16000492],IOCL,TAMIL NADU	3/2022	3/2030 (-) [3/2030]	1,295.00 (-) [1,295.00]	68.71 (0.00) [0]	0/0
273	CGD PROJECT AT PATHANKOT DISTRICT - [N16000488],IOCL,PUNJAB	3/2022	3/2030 (-) [3/2030]	151.00 (-) [151.00]	6.79 (0.00) [0]	0/0
274	ANDHERI RESIDENTIAL TOWERS MUMBAI - [N16000503],IOCL,MAHARASHTRA	6/2017	5/2025 (-) [5/2025]	281.35 (-) [281.35]	48.45 (0.00) [0]	0/0
275	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR DISTRICTS - [N16000425],IOCL,BIHAR	6/2019	2/2028 (8/2029) [8/2029]	2,996.00 (-) [2,996.00]	542.79 (0.00) [18]	0/0
276	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) - [N16000455],IOCL,TAMIL NADU	1/2022	7/2024 (-) [7/2024]	829.00 (-) [829.00]	112.60 (0.00) [0]	0/0
277	KOYALI AHMEDNAGAR SOLAPUR PIPELINE - [N16000249],IOCL,MAHARASHTRA	5/2016	2/2022 (12/2023) [12/2023]	1,945.00 (2,251.00) [2,251.00]	2,074.74 (306.00) [22]	5/5
278	R and D CAMPUS II AT FARIDABAD - [N16000375],IOCL,HARYANA	6/2019	12/2022 (7/2023) [7/2025]	2,281.94 (3,219.94) [3,219.94]	1,278.90 (938.00) [31]	5/7
279	DEVLEOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY - [N16000324],IOCL,BIHAR	12/2017	10/2020 (12/2023) [12/2023]	199.36 (-) [199.36]	163.50 (0.00) [38]	2/2
280	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT - [N16000363],IOCL,HARYANA	12/2018	6/2021 (7/2023) [11/2023]	278.60 (-) [278.60]	194.96 (0.00) [29]	5/5
281	PX-PTA REVAMP AT PANIPAT REFINERY	8/2019	12/2021 (12/2023)	1,255.00 (-)	881.24 (0.00)	7/7

	- [N16000376],IOCL,HARYANA		[12/2023]	[1,255.00]	[24]	
282	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI - [N16000438],IOCL,TAMIL NADU	1/2022	7/2024 (12/2024) [12/2024]	827.00 (-) [827.00]	325.21 (0.00) [5]	0/0
283	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE - [N16000451],IOCL,TAMIL NADU	3/2022	11/2024 (-) [11/2024]	564.00 (-) [564.00]	127.39 (0.00) [0]	0/0
284	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS - [N16000415],IOCL,BIHAR	10/2018	8/2027 (2/2029) [2/2029]	176.00 (-) [176.00]	139.64 (0.00) [18]	0/0
285	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382],IOCL,GUJARAT	11/2019	5/2023 (11/2023) [1/2024]	5,251.00 (5,894.00) [5,894.00]	3,473.61 (643.00) [8]	10/11
286	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI - [N16000480],IOCL,JHARKHAND	3/2023	2/2026 (-) [2/2026]	202.07 (-) [202.07]	0.11 (0.00) [0]	0/0
287	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) - [N16000456],IOCL,MAHARASHTRA	9/2022	8/2025 (-) [8/2025]	165.00 (-) [165.00]	24.58 (0.00) [0]	0/0
288	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) - [N16000479],IOCL,TAMIL NADU	1/2023	1/2025 (-) [1/2025]	346.70 (-) [346.70]	1.51 (0.00) [0]	0/0
289	COMPRESSED BIO GAS PLANT AT GORAKHPUR - [N16000383],IOCL,HARYANA	9/2019	7/2021 (3/2022) [1/2024]	164.69 (-) [164.69]	137.89 (0.00) [30]	7/9
290	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA - [N16000386],IOCL,BIHAR	1/2020	4/2023 (12/2024) [12/2024]	14,810.00 (-) [14,810.00]	7,225.98 (0.00) [20]	6/7
291	ADDITIONAL STORAGE TANKS AT PARADIP - [N16000361],IOCL,ODISHA	11/2018	9/2021 (4/2024) [4/2024]	462.30 (543.00) [543.00]	419.62 (80.70) [31]	4/5
292	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE - [N16000253],IOCL,TAMIL NADU	5/2016	12/2018 (3/2024) [1/2024]	4,497.00 (6,025.00) [6,025.00]	5,386.08 (1,528.00) [61]	5/5
293	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414],IOCL,ASSAM	5/2021	10/2023 (-) [2/2025]	412.00 (-) [412.00]	266.80 (0.00) [16]	8/10
294	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI - [N16000403],IOCL,TAMIL NADU	10/2020	9/2023 (12/2024) [12/2024]	921.00 (-) [921.00]	446.16 (0.00) [15]	0/0
295	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS - [N16000424],IOCL,BIHAR	6/2019	2/2028 (8/2029) [8/2029]	347.00 (-) [347.00]	152.63 (0.00) [18]	0/0
296	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY - [N16000393],IOCL,WEST BENGAL	6/2020	1/2023 (11/2023) [3/2024]	1,019.00 (-) [1,019.00]	710.83 (0.00) [14]	5/6
297	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT	1/2022	9/2024 (-) [9/2024]	328.00 (-) [328.00]	13.41 (0.00) [0]	0/0

	- [N16000454],IOCL,GUJARAT					
298	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA - [N16000423],IOCL,BIHAR	6/2019	12/2029 (3/2030) [3/2030]	163.00 (-) [163.00]	63.49 (0.00) [3]	0/0
299	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505],IOCL,UTTAR PRADESH	4/2022	4/2025 (-) [12/2026]	260.12 (-) [260.12]	0.02 (0.00) [20]	0/0
300	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411],IOCL,GUJARAT	10/2020	8/2023 (-) [3/2024]	1,614.00 (-) [1,614.00]	668.64 (0.00) [7]	0/0
301	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441],IOCL,ASSAM	3/2022	7/2026 (-) [9/2026]	277.00 (-) [277.00]	117.85 (0.00) [2]	0/0
302	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405],IOCL,TAMIL NADU	10/2020	12/2023 (-) [2/2024]	1,398.00 (1,587.00) [1,587.00]	849.93 (189.00) [2]	0/0
303	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS - [N16000487],IOCL,MAHARASHTRA	3/2022	3/2030 (-) [3/2030]	865.00 (-) [865.00]	14.57 (0.00) [0]	0/0
304	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE - [N16000435],IOCL,RAJASTHAN	12/2021	10/2024 (12/2024) [12/2024]	9,028.00 (-) [9,028.00]	4,318.50 (0.00) [2]	0/0
305	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT - [N16000495],IOCL,TRIPURA	6/2022	8/2025 (9/2025) [9/2025]	656.00 (-) [656.00]	240.13 (0.00) [1]	0/0
306	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI - [N16000453],IOCL,BIHAR	1/2022	9/2024 (-) [9/2024]	389.00 (-) [389.00]	17.87 (0.00) [0]	0/0
307	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321],IOCL,HARYANA	4/2018	2/2020 (6/2023) [12/2023]	206.63 (340.76) [340.76]	283.43 (134.13) [46]	6/7
308	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT - [N16000340],IOCL,HARYANA	8/2018	8/2020 (11/2023) [11/2023]	1,636.00 (-) [1,636.00]	1,366.57 (0.00) [39]	7/7
309	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS - [N16000485],IOCL,ANDHRA PRADESH	3/2022	3/2030 (-) [3/2030]	1,420.00 (-) [1,420.00]	39.31 (0.00) [0]	0/0
310	CGD PROJECT AT SALEM DISTRICT - [N16000419],IOCL,TAMIL NADU	10/2018	3/2030 (-) [3/2030]	1,304.00 (-) [1,304.00]	101.11 (0.00) [0]	0/0
311	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS - [N16000491],IOCL,WEST BENGAL	3/2022	3/2030 (-) [3/2030]	609.00 (-) [609.00]	21.94 (0.00) [0]	0/0
312	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506],IOCL,UTTAR PRADESH	9/2022	6/2026 (-) [11/2026]	980.45 (-) [980.45]	29.10 (0.00) [5]	0/0
313	LPG BP PROJECT KHORDHA - [N16000283],IOCL,ODISHA	12/2016	12/2019 (12/2023) [12/2023]	161.59 (179.06) [179.06]	149.29 (17.47) [48]	19/26
314	2ND GENERATION ETHANOL PLANT	1/2019	1/2021	909.00	845.23	6/6

	AT PANIPAT REFINERY - [N16000352],IOCL,HARYANA		(8/2022) [12/2023]	(-) [909.00]	(0.00) [35]	
315	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY - [N16000446],IOCL,MAHARASHTRA	9/2021	10/2023 (5/2024) [5/2024]	378.00 (-) [378.00]	119.93 (0.00) [7]	0/0
316	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS - [N16000490],IOCL,TAMIL NADU	3/2022	3/2030 (-) [3/2030]	1,328.00 (-) [1,328.00]	65.85 (0.00) [0]	0/0
317	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END - [N16000400],IOCL,GUJARAT	6/2020	12/2022 (2/2024) [12/2023]	1,378.00 (-) [1,378.00]	969.47 (0.00) [12]	0/0
318	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAUR DISTRICTS - [N16000489],IOCL,RAJASTHAN	3/2022	3/2030 (-) [3/2030]	575.00 (-) [575.00]	45.44 (0.00) [0]	0/0
319	CGD PROJECT AT COIMBATORE DISTRICT - [N16000418],IOCL,TAMIL NADU	10/2018	3/2030 (-) [3/2030]	2,998.00 (-) [2,998.00]	305.28 (0.00) [0]	0/0
320	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS - [N16000416],IOCL,JHARKHAND	10/2018	12/2029 (3/2030) [3/2030]	613.00 (-) [613.00]	222.01 (0.00) [3]	0/0
321	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504],IOCL,MAHARASHTRA	4/2022	10/2024 (-) [5/2026]	341.43 (-) [341.43]	172.93 (0.00) [19]	0/0
322	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA - [N16000412],IOCL,HARYANA	2/2021	9/2024 (12/2025) [12/2025]	34,627.00 (38,231.00) [38,231.00]	6,952.91 (3,604.00) [15]	17/23
323	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396],IOCL,ODISHA	7/2020	1/2024 (-) [7/2025]	13,805.00 (-) [13,805.00]	4,740.42 (0.00) [18]	8/12
324	GRASS ROOT TERMINAL AT MALKAPUR - [N16000351],IOCL,TELANGANA	12/2018	4/2022 (-) [12/2023]	611.00 (-) [611.00]	425.64 (0.00) [20]	0/0
325	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY - [N16000395],IOCL,ODISHA	1/2020	7/2022 (-) [2/2024]	202.16 (-) [202.16]	144.42 (0.00) [19]	3/4
326	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY - [N16000368],IOCL,ODISHA	6/2019	9/2022 (3/2024) [3/2024]	371.00 (427.10) [427.10]	237.33 (56.10) [18]	6/8
327	CGD PROJECT AT REWA DISTRICT - [N16000417],IOCL,MADHYA PRADESH	10/2018	2/2027 (9/2028) [9/2028]	177.00 (-) [177.00]	108.19 (0.00) [19]	0/0
328	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY - [N16000409],IOCL,GUJARAT	9/2020	9/2024 (-) [8/2024]	18,936.00 (-) [18,936.00]	5,334.50 (0.00) [-1]	11/15
329	POLY BUTADIENE RUBBER PLANT AT PANIPAT - [N16000458],IOCL,HARYANA	3/2022	3/2025 (-) [3/2025]	1,459.00 (2,102.79) [2,102.79]	74.01 (643.79) [0]	0/0
330	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343],IOCL,ANDHRA	4/2018	4/2022 (-) [3/2025]	355.00 (-) [355.00]	212.42 (0.00) [35]	0/0

	PRADESH					
331	LPG BP PROJECT CHITTOOR - [N16000381],IOCL,ANDHRA PRADESH	7/2019	7/2022 (2/2024) [2/2024]	167.00 (200.82) [200.82]	92.53 (33.82) [19]	0/5
332	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS - [N16000426],IOCL,MULTI STATE	6/2019	12/2029 (3/2030) [3/2030]	169.00 (-) [169.00]	62.74 (0.00) [3]	0/0
333	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS - [N16000420],IOCL,ANDHRA PRADESH	6/2019	8/2027 (3/2030) [3/2030]	2,880.00 (-) [2,880.00]	227.17 (0.00) [31]	0/0
334	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS - [N16000422],IOCL,BIHAR	6/2019	2/2028 (8/2029) [8/2029]	439.00 (-) [439.00]	204.39 (0.00) [18]	0/0
335	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS - [N16000486],IOCL,TAMIL NADU	3/2022	3/2030 (-) [3/2030]	501.00 (-) [501.00]	46.76 (0.00) [0]	0/0
336	Fuel Quality Upgradation Project at Paradip Refinery - [N16000362],IOCL,ODISHA	5/2019	8/2021 (3/2024) [3/2024]	3,361.00 (-) [3,361.00]	2,547.95 (0.00) [31]	9/11
337	NORTH EAST GAS GRID - [N16000439],IGGL,MULTI STATE	11/2020	3/2024 (3/2025) [3/2025]	9,265.00 (9,265.00) [9,265.00]	4,758.06 (0.00) [12]	13/18
338	DEVANGONTHI MARKETING TERMINAL - [N16000401],MANGALORE REFIN,KARNATAKA	6/2020	6/2023 (3/2024) [3/2024]	200.00 (304.00) [304.00]	202.96 (104.00) [9]	5/6
339	POWER SYSTEM UPGRADATION PROJECT - [N16000509],MANGALORE REFIN,KARNATAKA	10/2023	2/2026 (-) [2/2026]	385.00 (-) [385.00]	14.27 (0.00) [0]	2/5
340	POWER RECOVERY TURBINE IN PFCCU - [N16000510],NRL,ASSAM	3/2023	7/2025 (-) [7/2025]	293.50 (-) [293.50]	0.00 (0.00) [0]	0/0
341	DCU REVAMP PROJECT - [N16000511],NRL,ASSAM	8/2021	3/2025 (-) [3/2025]	370.00 (-) [370.00]	39.47 (0.00) [0]	0/0
342	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394],NRL,ASSAM	1/2019	10/2024 (-) [3/2025]	10,228.00 (-) [9,058.00]	6,004.40 (-1,170.00) [5]	9/20
343	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379],NRL,ASSAM	1/2019	10/2024 (-) [7/2025]	12,366.00 (-) [18,968.00]	7,356.85 (6,602.00) [9]	8/14
344	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433],ONGC,ASSAM	8/2021	2/2023 (6/2024) [7/2024]	218.38 (-) [218.38]	72.96 (0.00) [17]	5/5
345	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002 - [N16000241],ONGC,TAMIL NADU	11/2015	3/2019 (9/2021) [12/2024]	650.82 (-) [624.35]	471.33 (-26.47) [69]	6/6
346	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD - [N16000444],ONGC,GUJARAT	1/2022	11/2024 (-) [11/2024]	621.40 (-) [621.40]	81.31 (0.00) [0]	1/2
347	REDEVELOPMENT OF LINCH FIELD - [N16000428],ONGC,GUJARAT	4/2021	3/2025 (-) [7/2025]	631.03 (860.04) [860.04]	231.71 (229.01) [4]	1/3
348	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1)	11/2019	1/2024 (-)	431.00 (-)	99.15 (0.00)	1/3

	- [N16000445],ONGC,JHARKHAND		[12/2024]	[431.00]	[11]	
349	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK - [N16000239],ONGC,JHARKHAND	12/2015	3/2023 (3/2024) [3/2024]	823.27 (1,137.79) [1,137.79]	987.00 (314.52) [12]	9/11
350	REDEVELOPMENT OF SOBHASAN COMPLEX - [N16000431],ONGC,GUJARAT	8/2021	2/2026 (-) [2/2026]	885.63 (1,286.67) [1,286.67]	312.97 (401.04) [0]	1/3
351	PIPELINE REPLACEMENT PROJECT - VII - [N16000436],ONGC,MAHARASHTRA	1/2022	5/2024 (-) [5/2024]	3,183.58 (-) [3,645.23]	1,712.81 (461.65) [0]	5/5
352	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470],ONGC,MAHARASHTRA	6/2022	10/2025 (-) [2/2026]	4,144.41 (-) [4,144.41]	0.00 (0.00) [4]	6/6
353	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT - [N16000477],ONGC,GUJARAT	5/2022	2/2025 (-) [2/2025]	249.43 (-) [249.43]	23.01 (0.00) [0]	1/2
354	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT - [N16000247],ONGC,ANDHRA PRADESH	3/2016	6/2020 (5/2024) [5/2024]	34,012.00 (-) [34,012.00]	27,064.85 (0.00) [47]	16/20
355	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213],ONGC,MAHARASHTRA	12/2015	4/2018 (12/2023) [5/2026]	3,190.69 (3,375.90) [3,375.90]	2,897.83 (185.21) [97]	14/15
356	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A - [N16000483],ONGC,GUJARAT	7/2021	7/2025 (-) [7/2025]	173.03 (-) [169.84]	64.34 (-3.19) [0]	5/5
357	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA - [N16000502],ONGC,GOA	3/2023	6/2024 (-) [6/2024]	325.53 (-) [293.08]	102.75 (-32.45) [0]	0/0
358	REDEVELOPMENT OF SANTHAL FIELD - [N16000279],ONGC,GUJARAT	2/2017	3/2026 (-) [3/2026]	1,162.56 (-) [1,162.56]	1,054.40 (0.00) [0]	10/10
359	HEERA REDEVELOPMENT - PHASE III - [N16000360],ONGC,MAHARASHTRA	6/2019	3/2022 (12/2023) [12/2023]	2,494.68 (-) [2,494.68]	2,481.66 (0.00) [21]	6/6
360	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV - [N16000358],ONGC,MAHARASHTRA	4/2019	3/2022 (12/2023) [12/2023]	3,228.80 (3,976.67) [3,976.67]	3,831.53 (747.87) [21]	6/6
361	DEVELOPMENT OF NELP BLOCK KG-ONN-2003/1 NAGAYALANKA FIELD-PH II - [N16000469],ONGC,ANDHRA PRADESH	3/2022	6/2023 (12/2023) [12/2023]	284.79 (-) [284.79]	242.94 (0.00) [6]	1/3
362	KALOL REDEVELOPMENT PROJECT - [N16000481],ONGC,GUJARAT	8/2022	3/2027 (-) [3/2027]	1,487.41 (-) [1,487.41]	528.97 (0.00) [0]	0/1
363	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF - [N16000482],ONGC,GUJARAT	7/2021	7/2024 (-) [7/2024]	320.20 (-) [187.61]	36.93 (-132.59) [0]	0/0
364	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331],OIL,ASSAM	1/2018	2/2020 (12/2023) [4/2024]	543.91 (-) [661.21]	462.90 (117.30) [50]	1/14
365	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR	6/2021	12/2024 (-) [12/2024]	860.00 (-) [860.00]	147.20 (0.00) [0]	0/0

	TRANSPORTATION OF ADDIT - [N16000449],OIL,ASSAM					
366	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450],OIL,ASSAM	12/2020	7/2024 (3/2024) [7/2024]	430.76 (-) [430.76]	135.55 (0.00) [0]	0/0
	POWER					
367	KWAR HE PROJECT - [N18000363],CVPPPL,JAMMU AND KASHMIR	5/2022	11/2026 (-) [11/2026]	4,526.12 (-) [4,526.12]	497.61 (0.00) [0]	0/0
368	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172],CVPPPL,JAMMU AND KASHMIR	10/2014	4/2020 (7/2025) [9/2026]	8,112.12 (-) [8,112.12]	3,563.28 (0.00) [77]	0/0
369	KIRU HYDRO ELECTRIC PROJECT - [N18000278],CVPPPL,JAMMU AND KASHMIR	3/2019	8/2024 (-) [3/2026]	4,287.59 (-) [4,287.59]	1,387.27 (0.00) [19]	0/0
370	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) - [180100221],NHPC,ARUNACHAL PRADESH	9/2003	9/2010 (5/2025) [5/2025]	6,285.33 (21,247.54) [21,247.54]	19,794.61 (14,962.21) [176]	0/0
371	TEESTA VI HE PROJECT - [N18000325],NHPC,SIKKIM	3/2019	3/2024 (8/2026) [8/2026]	5,748.04 (-) [5,748.04]	3,032.03 (0.00) [29]	0/0
372	PARBATI HEP (4X200 MW) (NHPC) II - [180100210],NHPC,HIMACHAL PRADESH	9/2002	9/2009 (9/2024) [9/2024]	3,919.59 (11,134.54) [11,134.54]	10,843.01 (7,214.95) [180]	5/5
373	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME - [N18000368],NHPC,RAJASTHAN	5/2022	11/2023 (9/2024) [9/2024]	1,677.12 (-) [1,677.12]	597.40 (0.00) [10]	0/0
374	RANGIT IV HE PROJECT - [N18000326],NHPC,SIKKIM	3/2021	5/2024 (8/2024) [8/2024]	938.29 (938.29) [938.29]	851.97 (0.00) [3]	0/0
375	RATLE HE PROJECT - [N18000324],NHPC,JAMMU AND KASHMIR	2/2021	2/2026 (5/2026) [5/2026]	5,281.94 (5,281.94) [5,281.94]	511.54 (0.00) [3]	0/0
376	KALPI SOLAR POWER PROJECT - [N18000323],NHPC,UTTAR PRADESH	7/2020	3/2022 (3/2024) [3/2024]	314.64 (350.46) [350.46]	242.99 (35.82) [24]	0/0
377	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH - [N18000362],NHPC,ARUNACHAL PRADESH	2/2023	2/2032 (-) [2/2032]	31,876.39 (-) [31,876.39]	2,274.72 (0.00) [0]	0/0
378	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK - [N18000365],NTPC,GUJARAT	6/2023	12/2024 (-) [12/2024]	6,283.81 (-) [6,283.81]	203.47 (0.00) [0]	0/0
379	DAYAPAR WIND ENERGY PROJECT 200MW - [N18000345],NTPC,GUJARAT	7/2022	3/2025 (-) [3/2025]	1,316.02 (-) [1,316.02]	171.42 (0.00) [0]	0/0
380	KERANDARI COAL MINING PROJECT - [N18000370],NTPC,JHARKHAND	9/2015	11/2019 (-) [4/2023]	1,553.00 (-) [2,804.00]	0.00 (1,251.00) [0]	0/0
381	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212],NTPC,TELANGANA	1/2016	11/2020 (7/2022) [11/2023]	10,598.98 (-) [10,998.00]	11,228.18 (399.02) [36]	37/39
382	CHHATTARGARH 150 MW - [N18000294],NTPC,RAJASTHAN	2/2021	7/2022 (3/2024) [3/2024]	599.99 (-) [599.99]	396.85 (0.00) [20]	0/0
383	SAMBHU KI BHURJ-II SOLAR 300MW - [N18000286],NTPC,RAJASTHAN	3/2020	9/2021 (9/2024)	1,782.00 (-)	1,273.88 (0.00)	0/0

			[9/2024]	[1,782.00]	[36]	
384	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) - [N18000346],NTPC,GUJARAT	9/2022	9/2024 (9/2024) [9/2024]	7,179.54 (-) [7,179.54]	571.80 (0.00) [0]	0/0
385	CHATTI BARIATU COAL MINING PROJECT - [N18000369],NTPC,JHARKHAND	3/2015	4/2024 (-) [4/2024]	1,314.00 (-) [1,783.00]	0.00 (469.00) [0]	0/0
386	PATRATU STPP-I (3X800MW) - [N18000275],NTPC,JHARKHAND	11/2017	3/2023 (-) [5/2025]	18,668.00 (-) [17,112.00]	12,172.63 (-1,556.00) [26]	9/23
387	GUJARAT 200 MW (GUVNL TENDER) - [N18000295],NTPC,GUJARAT	1/2021	7/2022 (3/2024) [3/2024]	842.27 (-) [842.27]	93.83 (0.00) [20]	0/0
388	ANTA SOLAR 90 MW - [N18000292],NTPC,RAJASTHAN	1/2021	3/2022 (2/2025) [3/2024]	382.22 (-) [382.22]	71.59 (0.00) [24]	0/0
389	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) - [N18000349],NTPC,GUJARAT	11/2022	3/2024 (6/2024) [6/2024]	1,442.60 (-) [1,442.60]	80.60 (0.00) [3]	0/0
390	NOKH PLOT-1 SOLAR PV PROJECT 245MW - [N18000320],NTPC,RAJASTHAN	3/2022	8/2023 (9/2024) [9/2024]	1,352.71 (-) [1,352.71]	148.38 (0.00) [13]	0/0
391	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW - [N18000142],NTPC,UTTARAKHAND	7/2012	8/2017 (-) [8/2017]	1,527.00 (-) [1,527.00]	149.93 (0.00) [0]	0/15
392	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347],NTPC,RAJASTHAN	6/2022	3/2024 (3/2024) [12/2024]	2,598.92 (-) [2,598.92]	1.82 (0.00) [9]	0/0
393	SHAJAPUR 325MW SOLAR PV PROJECT - [N18000348],NTPC,MADHYA PRADESH	6/2022	3/2024 (-) [3/2024]	1,530.49 (-) [1,530.49]	254.23 (0.00) [0]	0/0
394	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277],NTPC,WEST BENGAL	12/2016	11/2018 (3/2023) [11/2023]	529.68 (633.80) [679.00]	563.97 (149.32) [60]	14/20
395	BHENSARA 320 MW - [N18000293],NTPC,RAJASTHAN	1/2021	7/2022 (3/2024) [3/2024]	1,221.73 (-) [1,221.73]	194.97 (0.00) [20]	0/0
396	DAYAPAR WIND- III (HYBRID TRANCHE-V) - [N18000366],NTPC,GUJARAT	5/2023	1/2025 (5/2025) [5/2025]	1,095.01 (-) [1,095.01]	75.46 (0.00) [4]	0/0
397	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) - [N18000296],NTPC,GUJARAT	5/2021	9/2022 (3/2024) [3/2024]	674.92 (-) [674.92]	134.23 (0.00) [18]	0/0
398	RAMMAM-III HEPP (3X40 MW) - [N18000178],NTPC,WEST BENGAL	9/2014	9/2019 (12/2024) [9/2026]	1,381.84 (-) [1,803.00]	980.11 (421.16) [84]	7/10
399	NOKH PLOT-3 SOLAR PV PROJECT 245MW - [N18000322],NTPC,RAJASTHAN	3/2022	8/2023 (9/2024) [9/2024]	1,426.94 (-) [1,426.94]	210.73 (0.00) [13]	0/0
400	DAYAPAR WIND ENERGY PROJECT 150MW - [N18000319],NTPC,GUJARAT	11/2021	5/2023 (6/2024) [6/2024]	937.80 (-) [937.80]	380.57 (0.00) [13]	0/0
401	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014],NTPC,UTTARAKHAND	11/2006	3/2013 (12/2021) [12/2024]	2,978.48 (5,867.38) [7,103.00]	6,143.63 (4,124.52) [141]	8/15
402	NOKH PLOT-2 SOLAR PV PROJECT 245MW - [N18000321],NTPC,RAJASTHAN	3/2022	8/2023 (9/2024) [9/2024]	1,409.52 (-) [1,409.52]	208.77 (0.00) [13]	0/0
403	BADAM COAL MINING PROJECT	2/2019	10/2024	501.79	20.35	0/0

	- [N18000367],NTPC,JHARKHAND		(-) [10/2024]	(-) [501.79]	(0.00) [0]	
404	BARH STPP(3X660MW) NTPC - [180100242],NTPC,BIHAR	2/2005	10/2011 (7/2023) [8/2024]	8,692.97 (21,312.11) [21,312.11]	21,751.94 (12,619.14) [154]	41/49
405	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) - [N18000364],NTPC,ODISHA	8/2022	5/2027 (-) [5/2027]	11,844.00 (-) [11,844.00]	910.10 (0.00) [0]	0/22
406	NORTH KARANPURA STPP (3X660 MW) - [N18000177],NTPC,JHARKHAND	2/2014	6/2019 (10/2022) [6/2024]	14,366.58 (-) [17,007.00]	15,217.37 (2,640.42) [60]	40/46
407	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264],PGCIL,MULTI STATE	8/2017	2/2020 (-) [3/2024]	1,931.39 (-) [2,635.55]	1,955.10 (704.16) [49]	0/0
408	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR - [N18000371],PGCIL,RAJASTHAN	2/2023	5/2024 (-) [5/2024]	200.58 (-) [200.58]	0.15 (0.00) [0]	0/0
409	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR - [N18000372],PGCIL,RAJASTHAN	6/2023	1/2025 (-) [12/2024]	202.39 (-) [202.39]	0.10 (0.00) [-1]	0/0
410	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART - [N18000356],PGCIL,RAJASTHAN	3/2023	9/2024 (-) [9/2024]	1,433.28 (-) [1,433.28]	114.48 (0.00) [0]	0/0
411	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327],PGCIL,ASSAM	3/2019	3/2023 (-) [12/2023]	1,326.00 (-) [1,520.00]	1,421.02 (194.00) [9]	0/0
412	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX - [N18000355],PGCIL,CHHATTISGARH	3/2023	3/2025 (-) [3/2025]	260.30 (-) [260.30]	2.08 (0.00) [0]	0/0
413	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317],PGCIL,MULTI STATE	11/2018	11/2021 (-) [12/2023]	241.38 (-) [241.38]	238.84 (0.00) [25]	0/0
414	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - [N18000330],PGCIL,MULTI STATE	3/2022	12/2024 (-) [12/2024]	288.71 (-) [288.71]	0.81 (0.00) [0]	0/0
415	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331],PGCIL,MULTI STATE	2/2022	9/2023 (-) [3/2024]	359.47 (-) [359.47]	63.64 (0.00) [6]	0/0
416	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B - [N18000352],PGCIL,MULTI STATE	3/2023	11/2024 (-) [11/2024]	3,546.94 (-) [3,546.94]	113.14 (0.00) [0]	0/0
417	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C - [N18000338],PGCIL,MULTI STATE	7/2022	3/2025 (-) [3/2025]	186.19 (-) [186.19]	31.22 (0.00) [0]	0/0

418	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - [N18000328],PGCIL,MULTI STATE	2/2022	4/2025 (-) [4/2025]	318.12 (-) [318.12]	108.80 (0.00) [0]	0/0
419	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT - [N18000358],PGCIL,GUJARAT	3/2023	3/2025 (-) [3/2025]	815.12 (-) [815.12]	1.68 (0.00) [0]	0/0
420	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339],PGCIL,MULTI STATE	11/2018	11/2021 (-) [6/2023]	173.94 (-) [173.94]	128.74 (0.00) [0]	0/0
421	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304],PGCIL,RAJASTHAN	3/2021	12/2022 (-) [7/2023]	1,340.81 (-) [1,340.81]	1,143.61 (0.00) [0]	0/0
422	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249],PGCIL,MULTI STATE	12/2014	12/2018 (-) [12/2024]	4,754.42 (-) [9,129.32]	6,089.99 (4,374.90) [72]	0/0
423	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314],PGCIL,RAJASTHAN	1/2020	1/2021 (-) [5/2023]	562.86 (545.88) [545.88]	395.16 (-16.98) [0]	0/0
424	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337],PGCIL,MULTI STATE	7/2022	6/2023 (-) [6/2024]	4,546.26 (-) [4,546.26]	1,018.09 (0.00) [12]	0/0
425	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305],PGCIL,RAJASTHAN	6/2021	12/2022 (-) [2/2024]	713.82 (-) [713.82]	500.75 (0.00) [14]	0/0
426	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299],PGCIL,BIHAR	5/2021	4/2023 (-) [9/2023]	179.29 (-) [179.29]	114.02 (0.00) [0]	0/0
427	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302],PGCIL,HARYANA	1/2019	3/2022 (-) [2/2024]	267.33 (-) [267.33]	110.32 (0.00) [23]	0/0
428	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307],PGCIL,RAJASTHAN	6/2021	12/2022 (-) [6/2024]	1,006.00 (-) [1,006.00]	822.25 (0.00) [18]	0/0
429	EASTERN REGION EXPANSION SCHEME XXIX - [N18000351],PGCIL,ODISHA	3/2023	11/2025 (-) [11/2025]	524.04 (-) [524.04]	15.25 (0.00) [0]	0/0
430	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK - [N18000357],PGCIL,GUJARAT	3/2023	12/2024 (-) [12/2024]	922.30 (-) [922.30]	47.60 (0.00) [0]	0/0
431	TRANSMISSION SYSTEM	5/2022	11/2023	1,666.00	740.50	0/0

	STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332],PGCIL,MULTI STATE		(-) [3/2024]	(-) [1,666.00]	(0.00) [4]	
432	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII - [N18000354],PGCIL,CHHATTISGARH	3/2023	9/2024 (-) [9/2024]	271.69 (-) [271.69]	0.00 (0.00) [0]	0/0
433	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED - [N18000341],PGCIL,MULTI STATE	8/2022	2/2024 (-) [2/2024]	863.99 (-) [863.99]	310.59 (0.00) [0]	0/0
434	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250],PGCIL,MULTI STATE	12/2014	12/2018 (-) [12/2024]	5,111.33 (-) [6,700.00]	4,715.84 (1,588.67) [72]	0/0
435	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303],PGCIL,RAJASTHAN	3/2021	12/2022 (-) [12/2023]	353.85 (-) [353.85]	246.92 (0.00) [12]	0/0
436	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184],PGCIL,MULTI STATE	3/2015	3/2018 (-) [12/2023]	197.40 (-) [197.40]	160.00 (0.00) [69]	0/0
437	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 - [N18000373],PGCIL,RAJASTHAN	8/2023	2/2025 (-) [2/2025]	688.74 (-) [688.74]	0.00 (0.00) [0]	0/0
438	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK - [N18000359],PGCIL,GUJARAT	3/2023	12/2024 (-) [12/2024]	966.79 (-) [966.79]	10.87 (0.00) [0]	0/0
439	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000360],PGCIL,GUJARAT	3/2023	3/2025 (-) [3/2025]	1,167.55 (-) [1,167.55]	85.64 (0.00) [0]	0/0
440	EASTERN REGION STRENTHENING SCHEME XVII(PART B) - [N18000244],PGCIL,MULTI STATE	2/2017	6/2019 (-) [8/2023]	235.53 (-) [243.74]	169.01 (8.21) [0]	0/0
441	ER WR TRANSMISSION LIMITED - [N18000353],PGCIL,MULTI STATE	3/2023	3/2025 (-) [3/2025]	281.16 (-) [281.16]	2.75 (0.00) [0]	0/0
442	WESTERN REGION EXPANSION SCHEME XXV - [N18000350],PGCIL,CHHATTISGARH	2/2023	11/2023 (-) [3/2024]	385.84 (-) [385.84]	13.74 (0.00) [4]	0/0
443	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION - [N18000343],PGCIL,MULTI STATE	10/2022	10/2025 (-) [10/2025]	307.87 (-) [307.87]	8.81 (0.00) [0]	0/0
444	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316],PGCIL,MULTI STATE	5/2021	3/2023 (-) [2/2024]	576.42 (-) [576.42]	387.78 (0.00) [11]	0/0
445	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY -	5/2017	7/2019 (-) [12/2023]	186.17 (-) [219.66]	179.43 (33.49) [53]	0/0

	[N18000262],PGCIL,TAMIL NADU					
446	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA - [N18000361],PGCIL,GUJARAT	3/2023	3/2025 (-) [3/2025]	2,820.99 (-) [2,820.99]	107.80 (0.00) [0]	0/0
447	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329],PGCIL,MULTI STATE	3/2022	3/2023 (-) [1/2024]	176.22 (-) [176.22]	61.69 (0.00) [10]	0/0
448	NORTH EASTERN REGION STRENGTHENING SCHEME - III - [N18000313],PGCIL,MULTI STATE	9/2015	12/2017 (-) [12/2023]	167.31 (-) [167.31]	129.97 (0.00) [72]	0/0
449	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300],PGCIL,RAJASTHAN	5/2021	9/2022 (-) [1/2024]	1,184.88 (-) [1,184.88]	782.03 (0.00) [16]	0/0
450	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306],PGCIL,RAJASTHAN	6/2021	12/2022 (-) [6/2024]	1,562.00 (-) [1,562.00]	865.21 (0.00) [18]	0/0
451	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) - [N18000342],SJVN,MADHYA PRADESH	11/2022	4/2024 (-) [1/2024]	646.17 (-) [646.17]	509.01 (0.00) [-3]	0/0
452	GUJRAI SOLAR POWER PROJECT - [N18000336],SJVN,UTTAR PRADESH	6/2022	8/2023 (-) [12/2023]	279.94 (-) [279.94]	218.38 (0.00) [4]	0/3
453	SUNNI DAM HYDRO ELECTRIC PROJECT - [N18000344],SJVN,HIMACHAL PRADESH	1/2023	4/2028 (-) [4/2028]	2,614.51 (-) [2,614.51]	529.60 (0.00) [0]	0/10
454	LUHRI HYDROELECTRIC PROJECT (STAGE1) - [N18000279],SJVN,HIMACHAL PRADESH	11/2020	1/2026 (-) [1/2026]	1,810.56 (-) [1,810.56]	1,274.13 (0.00) [0]	3/10
455	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) - [N18000291],SJVN,HIMACHAL PRADESH	10/2020	11/2025 (-) [11/2025]	687.97 (-) [687.97]	483.89 (0.00) [0]	4/11
456	Bagodara Solar Power Project - [N18000297],SJVN,GUJARAT	5/2021	10/2022 (-) [12/2023]	339.35 (-) [339.35]	311.87 (0.00) [14]	0/5
457	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194],SJVN,BIHAR	3/2019	1/2024 (-) [6/2024]	10,439.09 (-) [10,439.09]	9,075.11 (0.00) [5]	20/27
458	BIKANER SOLAR POWER PROJECT - [N18000335],SJVN,MAHARASHTRA	4/2022	5/2024 (-) [6/2024]	5,491.89 (532.00) [5,491.89]	2,563.98 (0.00) [1]	0/0
459	NAITWAR MORI HEP - [N18000265],SJVN,UTTARAKHAND	10/2017	12/2021 (-) [12/2023]	648.33 (-) [1,272.29]	1,213.40 (623.96) [24]	32/32
460	GURHAH SOLAR POWER PROJECT - [N18000334],SJVN,UTTAR PRADESH	5/2022	8/2023 (-) [12/2023]	466.82 (-) [466.82]	445.28 (0.00) [4]	0/0
461	RAGHANESDA SOLAR POWER PROJECT	6/2022	12/2023 (-)	642.15 (-)	506.04 (0.00)	0/0

	- [N18000340],SJVN,GUJARAT		[12/2023]	[642.15]	[0]	
462	KHURJA SUPER THERMAL POWER PROJECT - [N18000272],THDCIL,UTTAR PRADESH	3/2019	9/2023 (-) [8/2024]	11,089.42 (-) [11,089.42]	8,619.08 (0.00) [11]	8/13
463	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010],THDCIL,UTTARAKHAND	7/2006	2/2016 (6/2022) [6/2024]	1,657.00 (-) [4,825.60]	5,960.99 (3,168.60) [100]	29/34
464	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042],THDCIL,UTTARAKHAND	8/2008	6/2013 (-) [6/2026]	2,491.58 (3,860.35) [3,860.35]	3,324.36 (1,368.77) [156]	12/25
	RAILWAYS					
465	RAJPURA-BHATINDA (172.64 KM) - [N22000597],MEGA,PUNJAB	6/2017	3/2024 (-) [3/2024]	1,775.73 (-) [1,775.73]	0.00 (0.00) [0]	0/0
466	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181],CR,MAHARASHTRA	2/1997	3/2021 (-) [12/2025]	2,271.50 (-) [4,805.17]	3,589.23 (2,533.67) [57]	0/0
467	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250],CR,MAHARASHTRA	4/2012	3/2022 (-) [3/2025]	540.02 (-) [540.02]	421.64 (0.00) [36]	0/0
468	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514],CR,MAHARASHTRA	1/2019	3/2026 (-) [12/2026]	492.76 (-) [492.76]	1.82 (0.00) [9]	0/0
469	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358],CR,MAHARASHTRA	2/2015	3/2023 (-) [3/2027]	2,449.91 (-) [2,449.91]	964.47 (0.00) [48]	0/0
470	PUNE-MIRAJ-LONDA (467 KM) - [N22000359],CR,MAHARASHTRA	2/2015	3/2024 (-) [12/2024]	3,627.47 (3,627.00) [6,463.49]	3,064.97 (2,836.02) [9]	0/0
471	WARDHA-NANDED MAHARASHTRA - [N22000231],CR,MAHARASHTRA	4/2008	3/2023 (-) [12/2026]	3,168.29 (-) [3,445.48]	1,782.04 (277.19) [45]	0/0
472	DAUND - MANMAD (236 KM) - [N22000360],CR,MAHARASHTRA	2/2016	3/2023 (-) [12/2024]	1,876.00 (-) [2,081.27]	1,497.11 (205.27) [21]	0/0
473	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362],CR,MAHARASHTRA	2/2016	3/2023 (-) [3/2025]	637.95 (-) [637.95]	566.57 (0.00) [24]	0/0
474	BARAMATI - LONAND - [N22000615],CR,MAHARASHTRA	2/1999	3/2027 (-) [3/2025]	736.44 (-) [736.44]	0.01 (0.00) [-24]	0/0
475	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) - [N22000513],CR,MAHARASHTRA	1/2019	3/2028 (-) [3/2027]	904.92 (-) [904.92]	0.41 (0.00) [-12]	0/0
476	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356],CR,MAHARASHTRA	2/2015	3/2022 (-) [3/2025]	1,272.19 (-) [1,384.72]	793.35 (112.53) [36]	0/0
477	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) - [N22000515],CR,MAHARASHTRA	2/2023	3/2027 (-) [3/2026]	836.12 (-) [836.12]	0.46 (0.00) [-12]	0/0
478	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361],CR,MAHARASHTRA	2/2016	3/2022 (-) [12/2024]	1,035.16 (-) [1,035.16]	858.47 (0.00) [33]	0/0
479	KALYAN-KASARA 3RD LINE - [N22000233],CR,MAHARASHTRA	4/2011	3/2021 (-) [12/2025]	792.89 (-) [792.89]	585.91 (0.00) [57]	0/0
480	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511],CR,MAHARASHTRA	8/2022	8/2027 (-) [3/2027]	955.00 (-) [955.39]	6.17 (0.39) [-5]	0/0

481	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464],DFCC,MULTI STATE	11/2007	3/2020 (-) [3/2020]	16,592.00 (51,101.00) [51,101.00]	47,476.00 (34,509.00) [0]	0/0
482	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257],ECR,BIHAR	4/1997	/ (-) [3/2025]	162.87 (614.45) [614.45]	419.94 (451.58) [-]	0/0
483	KODERMA-TILAIYA (NL), ECR - [220100305],ECR,JHARKHAND	4/2002	/ (-) [3/2024]	459.91 (1,625.87) [1,625.87]	1,451.74 (1,165.96) [-]	0/0
484	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING - [N22000525],ECR,UTTAR PRADESH	10/2022	10/2027 (-) [10/2027]	199.96 (-) [199.96]	0.00 (0.00) [0]	0/0
485	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350],ECR,BIHAR	12/2015	3/2020 (-) [12/2023]	1,491.47 (-) [1,491.47]	1,294.60 (0.00) [45]	1/1
486	RAMNA - SINGRAULI DOUBLING - [N22000417],ECR,UTTAR PRADESH	8/2015	3/2020 (-) [3/2024]	2,436.21 (-) [2,436.21]	2,605.36 (0.00) [48]	0/0
487	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) - [N22000523],ECR,BIHAR	6/2019	6/2025 (-) [6/2025]	983.62 (-) [983.62]	274.92 (0.00) [0]	0/0
488	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) - [N22000526],ECR,BIHAR	2/2019	6/2028 (-) [6/2028]	496.47 (-) [496.47]	1.33 (0.00) [0]	0/0
489	GOMOH - FLYOVER FOR DOWN TRAINS - [N22000611],ECR,JHARKHAND	1/2018	12/2025 (-) [12/2025]	487.73 (-) [487.73]	217.99 (0.00) [0]	0/0
490	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303],ECR,BIHAR	4/2003	/ (-) [12/2024]	528.65 (2,066.78) [2,066.78]	1,916.34 (1,538.13) [-]	0/0
491	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181],ECR,BIHAR	4/2009	3/2020 (-) [3/2025]	548.00 (548.00) [783.83]	543.54 (235.83) [60]	0/0
492	KIUL - GAYA DOUBLING PROJECT - [N22000349],ECR,BIHAR	12/2015	3/2020 (-) [3/2023]	1,200.20 (1,200.20) [1,200.20]	1,439.98 (0.00) [0]	0/1
493	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476],ECR,BIHAR	4/1991	/ (-) [3/2024]	329.39 (1,483.14) [1,510.00]	2,264.24 (1,180.61) [-]	0/0
494	SAMASTIPUR-DARBANGHA - [N22000329],ECR,BIHAR	5/2015	/ (-) [12/2024]	380.00 (519.33) [519.33]	427.56 (139.33) [-]	0/0
495	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419],ECR,UTTAR PRADESH	8/2015	3/2019 (-) [3/2023]	528.57 (-) [528.57]	646.28 (0.00) [0]	0/0
496	SAKRI-HASANPUR ROAD (NL) - [N22000171],ECR,BIHAR	4/1999	/ (-) [12/2024]	325.00 (735.20) [735.20]	535.81 (410.20) [-]	0/0
497	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240],ECR,BIHAR	4/1997	3/2012 (-) [6/2023]	324.73 (967.29) [1,110.00]	1,185.17 (785.27) [0]	0/0
498	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472],ECR,BIHAR	4/2016	3/2021 (-) [12/2024]	744.04 (1,215.54) [1,215.54]	1,050.54 (471.50) [45]	0/0

499	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR - [N22000528],ECR,BIHAR	10/2022	10/2027 (-) [10/2027]	234.00 (-) [234.00]	0.45 (0.00) [0]	0/0
500	PARASNATH-MADHUBAN-GIRIDIH - [N22000527],ECR,JHARKHAND	3/2019	3/2030 (-) [3/2030]	816.03 (-) [902.86]	1.49 (86.83) [0]	0/0
501	ARARIA-SUPAUL (NL) - [N22000177],ECR,BIHAR	4/2008	/ (-) [12/2025]	1,605.17 (1,605.17) [1,605.17]	1,097.92 (0.00) [-]	0/0
502	BARAUNI- BACHWARA 3RD AND 4TH LINE - [N22000524],ECR,BIHAR	7/2022	7/2027 (-) [7/2027]	486.00 (-) [486.00]	23.17 (0.00) [0]	0/0
503	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH - [N22000529],ECR,JHARKHAND	11/2022	11/2027 (-) [11/2027]	202.00 (-) [202.00]	0.00 (0.00) [0]	0/0
504	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180],ECR,BIHAR	4/2004	/ (-) [3/2024]	372.14 (1,470.50) [1,700.00]	2,182.96 (1,327.86) [-]	0/0
505	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473],ECR,BIHAR	4/2016	3/2021 (-) [3/2024]	731.64 (1,185.73) [1,185.73]	1,125.16 (454.09) [36]	0/0
506	GARHWA ROAD - RAIL OVER RAIL - [N22000610],ECR,JHARKHAND	3/2017	3/2024 (-) [3/2024]	262.71 (-) [262.71]	138.53 (0.00) [0]	0/0
507	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328],ECOR,ODISHA	4/2005	6/2021 (-) [3/2025]	810.78 (-) [1,928.07]	980.13 (1,117.29) [45]	0/0
508	JEYPORE NABARANGPUR NEWLINE - [N22000517],ECOR,ODISHA	7/2017	7/2028 (-) [7/2028]	499.99 (-) [747.91]	0.00 (247.92) [0]	0/0
509	BRUNDAMAL-JHARSUGUDA-FLYOVER CONNECTION FOR JOINING DN LINE - [N22000521],ECOR,ODISHA	12/2009	12/2026 (-) [12/2026]	48.44 (297.00) [297.00]	0.00 (248.56) [0]	0/0
510	JEYPORE MALKANGIRI NEW LINE - [N22000516],ECOR,ODISHA	2/2018	7/2033 (-) [7/2033]	642.69 (-) [642.69]	23.16 (0.00) [0]	0/0
511	KHURDA ROAD-BOLANGIR(NL)ECOR - [220100284],ECOR,ODISHA	4/1994	3/2009 (12/2026) [12/2026]	2,923.13 (3,791.66) [3,791.66]	3,156.27 (868.53) [213]	0/0
512	JAGADALPUR-KORAPUT DOUBLING - [N22000376],ECOR,ODISHA	4/2015	3/2022 (-) [3/2024]	1,547.38 (-) [1,547.38]	890.07 (0.00) [24]	0/0
513	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER - [N22000518],ECOR,ODISHA	7/2018	12/2026 (-) [12/2026]	278.96 (495.00) [494.62]	0.00 (215.66) [0]	0/0
514	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION - [N22000519],ECOR,ODISHA	8/2022	8/2027 (-) [8/2027]	190.90 (-) [190.90]	0.00 (0.00) [0]	0/0
515	KOTTAVALSA - KORAPUT DOUBLING - [N22000377],ECOR,ANDHRA PRADESH	4/2015	3/2022 (-) [3/2022]	2,499.71 (-) [2,499.71]	1,093.09 (0.00) [0]	0/0
516	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381],ECOR,ODISHA	4/2015	12/2018 (-) [2/2025]	1,172.92 (-) [1,172.92]	1,171.88 (0.00) [74]	0/0
517	BHADRAK - NERGUNDI 3RD LINE - [N22000316],ECOR,ODISHA	3/2013	10/2020 (7/2024) [7/2024]	843.04 (1,284.39) [843.04]	850.76 (0.00) [45]	0/0
518	JARAPADA - BUDHAPANK WITH FLY	4/2015	11/2018	701.61	179.43	0/0

	OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380],ECOR,ODISHA		(-) [3/2025]	(-) [810.02]	(108.41) [76]	
519	KIRANDUL - JAGDALPUR DOUBLING - [N22000318],ECOR,CHHATTISGARH	12/2012	3/2020 (-) [3/2024]	1,160.00 (-) [1,440.00]	1,141.53 (280.00) [48]	1/1
520	BAGHUAPAL FLY OVER (20 KM) - [N22000522],ECOR,ODISHA	8/2019	8/2027 (-) [8/2027]	183.00 (-) [183.00]	0.00 (0.00) [0]	0/0
521	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION - [N22000520],ECOR,ODISHA	9/2022	9/2027 (-) [9/2027]	189.93 (-) [189.93]	0.00 (0.00) [0]	0/0
522	KORAPUT - SINGAPUR ROAD DOUBLING - [N22000379],ECOR,ODISHA	4/2015	3/2022 (3/2026) [3/2026]	2,361.74 (2,361.74) [2,361.74]	1,189.79 (0.00) [48]	0/0
523	PIRPAINTI-JASIDIH - [N22000219],ER,MULTI STATE	4/2013	3/2022 (-) [3/2022]	915.98 (-) [2,137.81]	770.44 (1,221.83) [0]	0/0
524	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272],ER,WEST BENGAL	4/2000	3/2019 (12/2009) [3/2024]	1,188.91 (-) [1,619.51]	971.39 (430.60) [60]	0/0
525	CHITRA - BASUKINATH (38.30 KM) - [N22000531],ER,JHARKHAND	1/2019	3/2026 (-) [3/2027]	827.89 (-) [793.87]	179.78 (-34.02) [12]	0/0
526	Rampurhat-Murarai (29.48 km)-3rd line - [N22000530],ER,WEST BENGAL	10/2014	3/2024 (-) [11/2023]	218.03 (-) [218.03]	48.09 (0.00) [-4]	0/0
527	MONIGRAM- NIMTITA - [N22000301],ER,MULTI STATE	4/2012	/ (-) [12/2023]	250.93 (-) [259.23]	576.26 (8.30) [-]	0/0
528	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) - [N22000624],ER,WEST BENGAL	7/2015	3/2025 (-) [3/2024]	283.54 (-) [283.54]	139.65 (0.00) [-12]	0/0
529	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489],IRCON,CHHATTISGARH	4/2013	9/2018 (-) [12/2023]	3,055.00 (-) [3,438.39]	2,992.56 (383.39) [63]	0/1
530	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418],IRCON,ODISHA	4/2016	3/2020 (-) [12/2025]	5,200.00 (-) [5,200.00]	0.00 (0.00) [69]	0/0
531	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108],KOMRCL,WEST BENGAL	4/2010	3/2016 (-) [3/2016]	2,397.72 (-) [2,397.72]	197.20 (0.00) [0]	0/0
532	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028],MRTP,TAMIL NADU	4/2006	6/2013 (-) [12/2023]	495.74 (-) [734.01]	584.70 (238.27) [126]	3/4
533	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092],MRTP,MAHARASHTRA	4/2008	3/2014 (-) [3/2014]	5,300.00 (-) [918.53]	284.75 (-4,381.47) [0]	0/0
534	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135],MRTP,WEST BENGAL	3/2013	3/2016 (12/2023) [12/2023]	4,874.58 (8,574.98) [10,442.41]	8,008.94 (5,567.83) [93]	0/0
535	YESHVANTHPUR-CHANNASANDRA (21.7 KM) - [N22000543],NCRTC,KARNATAKA	4/2019	3/2026 (-) [3/2026]	169.65 (-) [169.65]	115.82 (0.00) [0]	0/0

536	BAIYYAPPANAHALLI-HOSUR (48 KM) - [N22000542],NCRTC,KARNATAKA	4/2019	3/2026 (-) [3/2026]	375.67 (-) [375.67]	0.00 (0.00) [0]	0/0
537	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS - [N22000564],NCR,UTTAR PRADESH	4/2019	12/2025 (-) [12/2025]	187.21 (-) [187.21]	0.00 (0.00) [0]	0/0
538	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR - [N22000546],NCR,UTTAR PRADESH	3/2017	12/2024 (-) [12/2024]	260.00 (-) [260.00]	0.00 (0.00) [0]	0/0
539	ALIGARH-HARDUAGANJ FLYOVER (22 KM) - [N22000545],NCR,UTTAR PRADESH	4/2020	6/2026 (6/2026) [6/2026]	1,456.89 (-) [1,456.89]	0.00 (0.00) [0]	0/0
540	JHANSI BINA DOUBLING - [N22000496],NCR,UTTAR PRADESH	9/2016	3/2021 (-) [12/2023]	2,001.00 (2,001.00) [2,001.00]	1,118.80 (0.00) [33]	2/6
541	MATHURA - VRINDAVAN (11 KM) - [N22000612],NCR,UTTAR PRADESH	8/2022	6/2025 (-) [6/2025]	402.88 (-) [402.88]	0.00 (0.00) [0]	0/0
542	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ - [N22000563],NCR,UTTAR PRADESH	4/2019	3/2026 (-) [3/2026]	494.11 (-) [494.11]	0.00 (0.00) [0]	0/0
543	MUGHALSARAI - ALLAHABAD - 3RD LINE - [N22000544],NCR,UTTAR PRADESH	8/2019	12/2026 (-) [12/2026]	2,390.00 (-) [2,390.00]	0.00 (0.00) [0]	0/0
544	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148],NCR,MULTI STATE	4/2011	3/2022 (-) [12/2024]	2,912.96 (-) [3,845.60]	1,024.32 (932.64) [33]	1/5
545	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495],NCR,UTTAR PRADESH	3/2018	3/2023 (-) [3/2026]	4,329.53 (-) [4,329.53]	60.37 (0.00) [36]	0/0
546	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158],NCR,MULTI STATE	4/2010	/ (5/2025) [12/2027]	2,030.50 (-) [746.83]	22.07 (-1,283.67) [-]	0/0
547	AGRA FORT-BANDIKUI - [N22000553],NCR,RAJASTHAN	6/2022	6/2027 (-) [6/2027]	1,389.81 (-) [1,389.81]	0.00 (0.00) [0]	0/0
548	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN - [N22000562],NCR,UTTAR PRADESH	4/2019	12/2025 (-) [12/2025]	451.99 (-) [451.99]	0.00 (0.00) [0]	0/0
549	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206],NFR,MULTI STATE	4/2010	3/2020 (-) [12/2024]	242.22 (-) [632.63]	383.66 (390.41) [57]	0/0
550	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183],NFR,MULTI STATE	4/2013	3/2019 (-) [1/2024]	1,798.00 (-) [2,047.51]	2,274.07 (249.51) [58]	0/0
551	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288],NFR,MANIPUR	4/2003	3/2011 (3/2025) [3/2025]	4,454.17 (12,274.06) [14,322.00]	14,079.78 (9,867.83) [168]	0/0
552	MURKONGSELEK-PASIGHAT NL - [N22000208],NFR,MULTI STATE	4/2011	3/2020 (-) [10/2024]	414.84 (-) [1,187.49]	381.05 (772.65) [55]	0/0
553	AGARTALA-AKHAURA NL - [N22000195],NFR,TRIPURA	4/2012	3/2020 (6/2022) [9/2022]	569.63 (-) [708.73]	380.92 (139.10) [0]	2/3
554	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207],NFR,MULTI STATE	4/2010	/ (-) [3/2023]	241.52 (-) [401.65]	343.30 (160.13) [0]	0/0

555	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124],NFR,NAGALAND	4/2006	3/2015 (-) [3/2026]	2,326.52 (-) [6,663.00]	2,872.92 (4,336.48) [132]	0/0
556	BHAIRABI SAIRONG, NL, NEFR - [N22000100],NFR,MIZORAM	4/2008	3/2014 (-) [10/2024]	2,393.47 (5,021.45) [8,605.00]	6,887.28 (6,211.53) [127]	0/0
557	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388],NFR,ASSAM	4/2015	3/2022 (-) [3/2026]	2,232.32 (-) [4,059.65]	3,053.14 (1,827.33) [48]	0/0
558	SEVOK RANGPO, NEFR - [N22000102],NFR,SIKKIM	4/2008	12/2015 (-) [12/2023]	1,339.48 (-) [7,876.92]	3,290.96 (6,537.44) [96]	0/0
559	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087],NFR,BIHAR	9/2006	3/2019 (-) [7/2024]	532.87 (2,132.03) [2,650.00]	1,945.70 (2,117.13) [64]	0/0
560	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000570],NFR,BIHAR	8/2022	8/2027 (-) [8/2027]	745.00 (-) [745.00]	0.00 (0.00) [0]	0/0
561	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205],NFR,MEGHALAYA	4/2010	3/2021 (-) [0/0]	906.46 (1,202.33) [8,324.28]	269.80 (7,417.82) [0]	0/0
562	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569],NER,UTTAR PRADESH	10/2018	10/2030 (-) [3/2028]	1,600.00 (-) [4,939.78]	616.24 (3,339.78) [-31]	0/0
563	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613],NER,UTTAR PRADESH	11/2016	6/2024 (-) [3/2024]	186.85 (-) [346.00]	339.39 (159.15) [-3]	0/0
564	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470],NER,UTTAR PRADESH	4/2016	12/2019 (-) [3/2024]	1,177.96 (-) [1,777.39]	1,298.98 (599.43) [51]	0/0
565	SAHJANWA - DOHRIGHAT - [N22000565],NER,UTTAR PRADESH	8/2019	3/2029 (-) [12/2027]	371.77 (-) [1,319.75]	327.84 (947.98) [-15]	0/0
566	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347],NER,UTTAR PRADESH	3/2015	3/2022 (-) [12/2023]	1,295.42 (-) [2,560.00]	2,217.77 (1,264.58) [21]	0/0
567	CHHAPRA-BALLIA UP - [N22000134],NER,MULTI STATE	3/2013	1/2019 (-) [2/2024]	295.00 (-) [912.86]	897.95 (617.86) [61]	0/0
568	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459],NER,UTTAR PRADESH	4/2017	4/2017 (-) [12/2024]	150.00 (-) [341.66]	1.20 (191.66) [92]	0/0
569	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468],NER,UTTAR PRADESH	4/2016	/ (-) [5/2025]	602.50 (-) [714.96]	517.17 (112.46) [-]	0/0
570	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) - [N22000566],NER,UTTAR PRADESH	7/2020	12/2024 (-) [12/2024]	950.00 (-) [341.66]	4.30 (-608.34) [0]	0/0
571	DAUSA-GANGAPUR CITY(NL),NWR - [220100184],NWR,RAJASTHAN	2/1997	2/2019 (-) [1/2024]	410.08 (-) [970.00]	991.31 (559.92) [59]	0/0
572	DOUBLING BETWEEN BHIWANI-DOBH BAHALI - [N22000604],NWR,HARYANA	2/2023	2/2028 (-) [2/2026]	471.06 (-) [471.06]	0.00 (0.00) [-24]	0/0
573	DEDICATED TEST TRACK FOR RDSO (PHASE II) - [N22000594],NWR,RAJASTHAN	11/2021	11/2026 (-) [12/2024]	466.42 (-) [466.42]	337.55 (0.00) [-23]	0/0

574	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000607],NWR,RAJASTHAN	12/2022	6/2026 (-) [12/2025]	304.00 (239.54) [239.54]	41.01 (-64.46) [-6]	0/0
575	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM) - [N22000605],NWR,RAJASTHAN	2/2023	2/2028 (-) [1/2026]	422.60 (-) [422.60]	3.10 (0.00) [-25]	0/0
576	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) - [N22000608],NWR,RAJASTHAN	1/2023	6/2028 (-) [1/2027]	968.92 (-) [968.92]	30.98 (0.00) [-17]	0/0
577	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE - [N22000592],NWR,GUJARAT	7/2022	7/2030 (-) [12/2026]	1,695.82 (-) [1,695.82]	329.25 (0.00) [-43]	0/0
578	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO - [N22000593],NWR,RAJASTHAN	4/2019	3/2025 (-) [12/2023]	528.48 (-) [528.48]	281.59 (0.00) [-15]	0/0
579	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM) - [N22000606],NWR,HARYANA	2/2023	6/2027 (-) [6/2025]	352.41 (-) [352.41]	0.00 (0.00) [-24]	0/0
580	PHULERA - DIGANA DOUBLING - [N22000326],NWR,MULTI STATE	5/2015	3/2020 (-) [2/2024]	600.00 (-) [701.81]	645.64 (101.81) [47]	0/0
581	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583],NR,UTTAR PRADESH	11/2017	3/2025 (-) [3/2025]	701.98 (-) [1,100.00]	0.00 (398.02) [0]	0/0
582	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM) - [N22000591],NR,UTTAR PRADESH	3/2023	12/2026 (-) [12/2026]	177.33 (-) [177.33]	0.00 (0.00) [0]	0/0
583	BARABANKI AKBARPUR DOUBLING - [N22000578],NR,UTTAR PRADESH	9/2017	3/2025 (-) [3/2025]	1,200.00 (-) [1,700.00]	0.00 (500.00) [0]	0/0
584	CHANDIGARH-BADDI - [N22000467],NR,MULTI STATE	4/2007	3/2023 (-) [6/2025]	328.14 (-) [1,540.14]	549.10 (1,212.00) [27]	0/0
585	LUDHIANA MULLANPUR DOUBLING - [N22000589],NR,PUNJAB	9/2020	3/2025 (-) [3/2025]	82.99 (-) [235.00]	0.00 (152.01) [0]	0/0
586	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION - [N22000584],NR,ANDAMAN AND NICOBAR ISLANDS	3/2019	3/2025 (-) [3/2025]	235.72 (-) [235.72]	0.00 (0.00) [0]	0/0
587	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR - [220100133],NR,JAMMU AND KASHMIR	3/1995	11/2002 (2/2024) [2/2024]	2,500.00 (37,012.26) [37,012.26]	37,345.49 (34,512.26) [255]	0/0
588	DEOBAND (MUZAFFARNAGAR)-ROORKEE NL - [N22000274],NR,MULTI STATE	4/2007	/ (-) [0/0]	336.91 (-) [791.39]	572.99 (454.48) [0]	0/0
589	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) - [N22000590],NR,UTTAR PRADESH	1/2019	3/2025 (-) [3/2025]	323.85 (-) [323.85]	0.00 (0.00) [0]	0/0
590	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502],NR,PUNJAB	6/2009	8/2016 (-) [8/2025]	404.00 (-) [404.00]	190.00 (0.00) [108]	0/0
591	FEROZPUR - PATTI (25.72 KM) - [N22000614],NR,PUNJAB	4/2017	3/2027 (-) [3/2027]	299.74 (-) [299.74]	0.00 (0.00) [0]	0/0
592	JAUNPUR AKBARPUR (TANDA)	8/2017	3/2025	515.50	0.00	0/0

	DOUBLING - [N22000582],NR,UTTAR PRADESH		(-) [3/2025]	(-) [676.00]	(160.50) [0]	
593	NANGALDAM-TALWARA(NL),NR - [220100188],NR,MULTI STATE	3/1981	7/2012 (-) [11/2024]	450.00 (-) [2,017.96]	845.23 (1,567.96) [148]	0/0
594	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281],NR,DELHI	4/2012	/ (-) [9/2023]	295.68 (-) [419.00]	133.78 (123.32) [0]	0/0
595	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463],NHSRCL,MULTI STATE	12/2015	12/2023 (-) [8/2027]	1,08,000.00 (-) [1,08,000.00]	51,428.77 (0.00) [44]	1/2
596	MAU-GHAZIPUR-TARIGHAT NEW LINE - [N22000405],RVNL,UTTAR PRADESH	4/2015	3/2023 (-) [12/2024]	1,765.92 (-) [1,765.92]	1,645.23 (0.00) [21]	0/0
597	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111],RVNL,WEST BENGAL	4/2010	3/2016 (-) [7/2025]	2,913.51 (-) [4,834.54]	3,475.62 (1,921.03) [112]	0/0
598	MATHURA-JHANSI-3RD LINE (273.80 KM) - [N22000501],RVNL,UTTAR PRADESH	6/2016	12/2023 (-) [12/2023]	3,677.76 (-) [3,677.76]	4,611.50 (0.00) [0]	0/0
599	MANIYACHI - NAGERCOIL (102 KM) DOUBLING - [N22000449],RVNL,TAMIL NADU	2/2015	3/2022 (-) [3/2024]	1,700.00 (-) [1,305.00]	1,628.52 (-395.00) [24]	0/0
600	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401],RVNL,UTTAR PRADESH	4/2015	3/2022 (-) [12/2023]	943.60 (-) [1,500.00]	1,321.90 (556.40) [21]	0/0
601	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404],RVNL,UTTAR PRADESH	4/2011	3/2019 (-) [3/2024]	927.01 (-) [1,457.79]	1,650.25 (530.78) [60]	0/0
602	JUNAGARH -VISAVADAR (42.28) KM - [N22000600],RVNL,GUJARAT	6/2022	12/2026 (-) [12/2026]	492.83 (-) [492.83]	0.00 (0.00) [0]	0/0
603	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602],RVNL,CHHATTISGARH	3/2008	6/2025 (-) [6/2025]	631.78 (-) [1,627.65]	1,173.77 (995.87) [0]	0/0
604	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595],RVNL,JHARKHAND	12/2015	3/2025 (3/2023) [3/2025]	1,116.00 (-) [1,312.44]	2,666.20 (196.44) [0]	0/0
605	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409],RVNL,ODISHA	1/1991	12/2024 (-) [12/2026]	2,335.67 (-) [3,327.72]	4,032.56 (992.05) [24]	0/0
606	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406],RVNL,UTTARAKHAND	4/2011	12/2024 (-) [3/2025]	16,216.00 (-) [24,659.00]	15,157.89 (8,443.00) [3]	0/0
607	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297],RVNL,KARNATAKA	4/2010	3/2023 (-) [3/2024]	2,127.00 (-) [3,300.00]	3,307.52 (1,173.00) [12]	0/1
608	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213],RVNL,TELANGANA	4/2012	3/2016 (12/2023) [0/0]	632.68 (-) [950.00]	1,018.93 (317.32) [0]	0/0
609	3RD LINE BETWEEN DHANBAD SONNAGAR - [N22000599],RVNL,JHARKHAND	11/2016	3/2026 (3/2026) [3/2026]	8,975.00 (-) [8,975.00]	4,139.74 (0.00) [0]	0/0
610	BANASPANI- JAKHPURA - DOUBLING - [N22000412],RVNL,ODISHA	3/2009	3/2019 (12/2023) [0/0]	942.95 (-) [1,552.26]	1,851.85 (609.31) [0]	0/0
611	BHANUPALI-BILASPUR BERI NL - [N22000273],RVNL,HIMACHAL	4/2008	12/2026 (3/2025)	2,966.99 (-)	4,366.82 (3,786.43)	0/0

	PRADESH		[3/2025]	[6,753.42]	[-21]	
612	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110],RVNL,WEST BENGAL	4/2010	3/2016 (-) [3/2026]	3,951.98 (-) [8,964.35]	6,329.38 (5,012.37) [120]	0/0
613	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109],RVNL,WEST BENGAL	4/2010	3/2014 (-) [12/2025]	2,298.42 (-) [2,733.86]	368.97 (435.44) [141]	0/0
614	VIJAYAWADA-GUDUR - [N22000369],RVNL,ANDHRA PRADESH	4/2015	12/2023 (3/2024) [12/2023]	3,246.26 (-) [3,548.68]	5,288.08 (302.42) [0]	0/0
615	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) - [N22000598],RVNL,UTTAR PRADESH	5/2018	3/2024 (3/2024) [3/2024]	1,177.96 (-) [1,177.96]	1,381.82 (0.00) [0]	0/0
616	INDORE BUDNI (INDORE JABALPUR) - [N22000601],RVNL,MADHYA PRADESH	9/2018	9/2030 (-) [9/2030]	4,340.00 (-) [7,474.00]	436.68 (3,134.00) [0]	0/0
617	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588],RVNL,MADHYA PRADESH	4/2012	2/2024 (10/2023) [2/2024]	991.60 (-) [991.60]	1,737.05 (0.00) [0]	0/0
618	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596],RVNL,UTTAR PRADESH	11/2018	3/2025 (-) [3/2025]	357.48 (-) [409.38]	114.36 (51.90) [0]	0/0
619	MUNEERABAD-MAHABOOBNAGAR(NL),SCR - [220100205],SCR,MULTI STATE	4/1997	3/2000 (-) [3/2000]	1,723.00 (1.00) [3,381.68]	2,532.19 (1,658.68) [0]	0/0
620	KAZIPET-BALHRSHA - [N22000367],SCR,MULTI STATE	4/2015	3/2021 (-) [1/2025]	2,063.03 (-) [2,909.00]	2,438.20 (845.97) [46]	0/0
621	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032],SCR,TELANGANA	4/2006	3/2010 (-) [3/2025]	1,160.48 (-) [3,014.00]	1,161.20 (1,853.52) [180]	1/1
622	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225) - [N22000585],SCR,ANDHRA PRADESH	3/2023	3/2027 (-) [3/2027]	351.83 (-) [351.83]	0.00 (0.00) [0]	0/0
623	RENIGUNTA WADI GOOTY - BYPASS - [N22000587],SCR,ANDHRA PRADESH	4/2016	12/2025 (-) [12/2025]	302.00 (-) [302.00]	34.06 (0.00) [0]	0/0
624	GUNTUR-GUNTAKAL - [N22000368],SCR,ANDHRA PRADESH	4/2016	3/2022 (-) [12/2025]	3,631.00 (-) [3,887.48]	2,842.18 (256.48) [45]	0/0
625	VIJAYAWADA KAZIPET BYEPASS LINE - [N22000586],SCR,ANDHRA PRADESH	4/2016	12/2025 (-) [12/2025]	226.72 (-) [226.72]	89.38 (0.00) [0]	0/0
626	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432],SCR,TELANGANA	4/2017	3/2022 (-) [3/2022]	119.73 (185.00) [242.28]	54.15 (122.55) [0]	0/0
627	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261],SCR,MULTI STATE	4/2012	3/2023 (-) [3/2025]	1,856.95 (-) [1,952.68]	1,613.05 (95.73) [24]	0/0
628	NADIKUDE-SRI KALAHASTI - [N22000286],SCR,ANDHRA	4/2011	3/2021 (-)	2,288.70 (-)	1,400.78 (833.65)	0/1

	PRADESH		[3/2021]	[3,122.35]	[0]	
629	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265],SCR,ANDHRA PRADESH	12/2001	3/2009 (-) [3/2027]	1,045.20 (-) [2,500.98]	1,141.44 (1,455.78) [216]	0/0
630	3RD & 4TH LINE - SARAGBUNDIA & MADWARANI - [N22000579],SECR,CHHATTISGARH	9/2022	9/2026 (-) [9/2026]	167.64 (-) [167.64]	0.00 (0.00) [0]	0/0
631	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420],SECR,MAHARASHTRA	9/2016	3/2023 (12/2023) [12/2024]	1,908.51 (2,753.05) [3,544.25]	2,384.06 (1,635.74) [21]	0/1
632	CHIRIMIRI-NAGPUR HALT - [N22000616],SECR,CHHATTISGARH	10/2018	6/2030 (-) [6/2030]	241.00 (-) [241.00]	0.00 (0.00) [0]	0/0
633	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484],SECR,CHHATTISGARH	4/2015	3/2021 (12/2023) [10/2024]	1,973.00 (2,135.34) [2,135.34]	1,612.28 (162.34) [43]	0/1
634	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) - [N22000574],SECR,CHHATTISGARH	12/2022	12/2026 (-) [12/2026]	177.03 (-) [177.03]	0.00 (0.00) [0]	0/0
635	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) - [N22000580],SECR,CHHATTISGARH	6/2022	6/2030 (-) [6/2030]	1,376.20 (-) [775.82]	13.74 (-600.38) [0]	0/0
636	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) - [N22000577],SECR,CHHATTISGARH	9/2022	9/2026 (-) [9/2026]	328.34 (-) [328.34]	0.00 (0.00) [0]	0/0
637	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575],SECR,CHHATTISGARH	9/2022	9/2026 (-) [9/2026]	169.06 (-) [177.34]	0.00 (8.28) [0]	0/0
638	Gauge conversion of Raipur(Kendri)-Dhamtari & Abhanpur-Rajim branch (67.20 km) - [N22000572],SECR,CHHATTISGARH	7/2011	10/2024 (-) [10/2024]	1,171.30 (-) [1,171.30]	0.00 (0.00) [0]	0/0
639	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) - [N22000573],SECR,CHHATTISGARH	9/2022	12/2026 (-) [12/2026]	170.49 (-) [170.49]	0.00 (0.00) [0]	0/0
640	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM - [N22000617],SECR,CHHATTISGARH	6/2006	3/2024 (-) [3/2024]	303.59 (-) [303.59]	7.56 (0.00) [0]	0/0
641	ANUPPUR-KATNI - [N22000485],SECR,MADHYA PRADESH	4/2015	12/2021 (12/2023) [12/2024]	1,370.00 (-) [1,680.00]	1,261.38 (310.00) [36]	0/0
642	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) - [N22000576],SECR,CHHATTISGARH	9/2022	9/2026 (-) [9/2026]	169.06 (-) [169.06]	0.00 (0.00) [0]	0/0
643	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480],SECR,MAHARASHTRA	6/2018	12/2021 (-) [12/2025]	229.00 (-) [1,886.05]	235.90 (1,657.05) [48]	0/1
644	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506],SER,MULTI STATE	3/2019	5/2023 (-) [12/2025]	1,866.31 (-) [1,866.31]	1,259.09 (0.00) [31]	0/0
645	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510],SER,WEST BENGAL	4/2018	6/2022 (-) [6/2024]	338.00 (-) [393.83]	85.15 (55.83) [24]	0/0
646	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508],SER,JHARKHAND	4/2018	6/2022 (-) [5/2027]	428.65 (-) [472.50]	259.80 (43.85) [59]	0/0
647	BONDAMUNDA RANCHI DOUBLING - [N22000396],SER,JHARKHAND	3/2016	3/2021 (-) [12/2024]	1,724.20 (3,029.04) [3,029.04]	1,813.93 (1,304.84) [45]	0/0

648	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571],SER,ODISHA	9/2022	9/2026 (-) [9/2026]	209.75 (-) [244.99]	1.63 (35.24) [0]	0/0
649	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) - [N22000556],SWR,ANDHRA PRADESH	9/2022	12/2025 (-) [12/2025]	323.14 (-) [323.14]	25.51 (0.00) [0]	0/0
650	GADAG-WADI NL - [N22000299],SWR,KARNATAKA	4/2013	12/2018 (-) [3/2026]	2,841.84 (-) [2,841.84]	792.04 (0.00) [87]	0/0
651	SHIMOGA-SHIKARIPURA-RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) - [N22000559],SWR,KARNATAKA	9/2019	12/2027 (-) [12/2026]	1,453.73 (-) [994.47]	28.09 (-459.26) [-12]	0/0
652	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555],SWR,ANDHRA PRADESH	4/2019	3/2026 (-) [2/2025]	294.67 (-) [307.66]	42.16 (12.99) [-13]	0/0
653	RAYADURGA-TUMKUR NL - [N22000279],SWR,MULTI STATE	4/2007	/ (-) [2/2026]	2,062.30 (2,404.03) [2,404.03]	1,174.42 (341.73) [-]	2/2
654	BAGALKOT-KUDACHI NL - [N22000258],SWR,KARNATAKA	4/2010	3/2016 (-) [6/2026]	986.30 (1,378.00) [1,649.31]	403.57 (663.01) [123]	1/1
655	SHIMOGA-HARIHAR NL - [N22000278],SWR,KARNATAKA	4/2011	3/2016 (-) [12/2028]	832.47 (-) [832.47]	0.94 (0.00) [153]	0/0
656	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256],SWR,KARNATAKA	4/2011	/ (-) [3/2026]	1,801.01 (-) [1,801.01]	173.26 (0.00) [-]	0/0
657	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486],SWR,KARNATAKA	3/1996	3/2017 (-) [3/2026]	644.78 (825.31) [825.31]	506.10 (180.53) [108]	0/0
658	WHITEFIELD-KOLAR (52.9 KM) - [N22000560],SWR,KARNATAKA	2/2011	4/2028 (-) [4/2028]	162.13 (-) [348.85]	0.36 (186.72) [0]	0/0
659	HOTGI-KUDGI-GADAG - [N22000333],SWR,MULTI STATE	3/2015	3/2019 (-) [12/2024]	1,614.59 (1,877.81) [1,960.00]	1,957.67 (345.41) [69]	0/0
660	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557],SWR,KARNATAKA	9/2020	3/2026 (-) [12/2026]	1,590.80 (-) [927.42]	0.06 (-663.38) [9]	0/0
661	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING - [N22000621],SWR,KARNATAKA	3/2018	3/2025 (-) [12/2024]	492.87 (-) [492.87]	9.41 (0.00) [-3]	0/0
662	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558],SWR,KARNATAKA	6/2019	4/2028 (-) [4/2027]	663.03 (-) [748.85]	0.34 (85.82) [-12]	0/0
663	MARIKUPPAM - KUPPAM - [N22000308],SWR,KARNATAKA	4/2012	3/2016 (-) [12/2025]	279.54 (-) [279.54]	53.43 (0.00) [117]	0/0
664	TIDIVANAM-NAGARI (NL) - [N22000085],SR,TAMIL NADU	9/2006	/ (12/2025) [12/2025]	582.83 (-) [3,620.28]	764.37 (3,037.45) [-]	0/0
665	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-	1/2019	3/2026 (3/2024)	304.22 (-)	161.82 (69.20)	0/0

	KARAIKAL) - [N22000625],SR,TAMIL NADU		[7/2024]	[373.42]	[-20]	
666	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) - [N22000619],SR,KERALA	12/2010	3/2028 (-) [12/2025]	600.82 (595.39) [595.39]	268.80 (-5.43) [-27]	0/0
667	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399],SR,KERALA	2/2015	/ (3/2025) [3/2026]	1,431.90 (1,431.90) [3,785.45]	2,784.51 (2,353.55) [-]	0/0
668	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567],SR,TAMIL NADU	1/2006	3/2025 (6/2024) [3/2025]	417.50 (-) [417.50]	6.82 (0.00) [0]	0/0
669	MORAPPUR-DHARMAPURI - [N22000618],SR,TAMIL NADU	2/2019	3/2028 (-) [3/2028]	358.95 (-) [358.95]	1.83 (0.00) [0]	0/0
670	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400],SR,KERALA	2/2015	/ (-) [3/2025]	1,000.00 (1,010.00) [1,416.49]	0.93 (416.49) [-]	0/0
671	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626],SR,TAMIL NADU	7/2008	3/2026 (3/2025) [3/2026]	677.12 (-) [788.05]	103.18 (110.93) [0]	0/0
672	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620],SR,KERALA	12/2011	8/2023 (-) [3/2026]	812.85 (802.80) [802.80]	257.86 (-10.05) [31]	0/0
673	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079],SR,TAMIL NADU	9/2007	2/2019 (-) [3/2025]	724.69 (-) [3,118.34]	1,899.42 (2,393.65) [73]	0/0
674	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568],SR,TAMIL NADU	3/2022	3/2026 (2/2024) [5/2024]	359.60 (274.20) [274.20]	87.55 (-85.40) [-22]	0/0
675	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215],SR,MULTI STATE	4/2011	3/2019 (12/2027) [12/2027]	120.70 (-) [2,053.39]	330.99 (1,932.69) [105]	0/0
676	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) - [220100232],WCR,MULTI STATE	9/1998	5/2008 (3/2027) [3/2025]	247.66 (8,913.94) [8,248.50]	2,444.00 (8,000.84) [202]	1/9
677	KATNI GRADE SEPARATOR/BYE PASS - [N22000416],WCR,MADHYA PRADESH	8/2016	3/2022 (-) [9/2024]	582.13 (-) [1,247.64]	1,068.97 (665.51) [30]	1/1
678	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) - [N22000552],WCR,MADHYA PRADESH	12/2016	3/2024 (3/2024) [3/2024]	199.63 (443.15) [199.63]	0.00 (0.00) [0]	0/0
679	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314],WCR,MADHYA PRADESH	4/2001	3/2021 (12/2025) [12/2025]	424.60 (2,909.99) [3,032.46]	2,268.03 (2,607.86) [57]	6/15
680	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351],WCR,MADHYA PRADESH	12/2015	3/2020 (-) [10/2024]	1,763.93 (2,445.30) [2,445.30]	2,157.20 (681.37) [55]	1/1
681	SATNA - REWA (50 KM) - [N22000554],WCR,MADHYA PRADESH	11/2015	3/2026 (3/2026) [3/2026]	500.00 (495.44) [500.00]	0.00 (0.00) [0]	2/3
682	KATNI-BINA 3RD LINE (263 KM) - [N22000415],WCR,MADHYA	6/2016	3/2022 (-)	2,478.23 (-)	1,279.35 (459.77)	12/17

	PRADESH		[6/2024]	[2,938.00]	[27]	
683	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) - [N22000623],WR,GUJARAT	6/2013	6/2025 (-) [6/2025]	166.33 (-) [166.33]	0.00 (0.00) [0]	0/0
684	NIMACH-RATLAM (133 KM) - [N22000536],WR,MADHYA PRADESH	10/2021	10/2027 (3/2025) [3/2025]	910.00 (1,095.88) [1,095.88]	303.71 (185.88) [-31]	0/0
685	NADIAD-PETLAD (37.26 KM) - [N22000539],WR,GUJARAT	5/2022	6/2030 (-) [6/2025]	335.34 (461.91) [461.91]	1.63 (126.57) [-60]	0/0
686	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - [N22000550],WR,GUJARAT	2/2023	1/2028 (-) [3/2026]	410.46 (410.46) [410.46]	0.00 (0.00) [-22]	0/0
687	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435],WR,MAHARASHTRA	3/2012	/ (-) [3/2024]	217.38 (-) [393.62]	142.48 (176.24) [-]	0/0
688	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) - [N22000123],WR,GUJARAT	4/2008	3/2012 (3/2024) [3/2024]	318.24 (1,531.55) [1,531.55]	374.99 (1,213.31) [144]	0/0
689	NIMACH BADI SADRI NEW LINE PROJECT - [N22000503],WR,MADHYA PRADESH	4/2017	3/2022 (3/2026) [3/2026]	495.18 (495.18) [495.18]	0.83 (0.00) [48]	0/0
690	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 - [N22000551],WR,GUJARAT	10/2022	10/2027 (-) [10/2027]	437.21 (-) [437.21]	0.00 (0.00) [0]	0/0
691	KALOL-KADI-KATOSAN ROAD (37.23 KM) - [N22000549],WR,GUJARAT	6/2022	6/2027 (-) [3/2025]	279.23 (346.94) [346.94]	4.56 (67.71) [-27]	0/0
692	ADRAJ MOTI-VIAJAPUR (39.75 KM) - [N22000548],WR,GUJARAT	5/2022	5/2030 (-) [5/2030]	296.54 (-) [296.54]	0.00 (0.00) [0]	0/0
693	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) - [N22000622],WR,GUJARAT	9/2012	3/2027 (-) [3/2025]	261.68 (261.68) [261.68]	0.00 (0.00) [-24]	0/0
694	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120],WR,MADHYA PRADESH	4/2008	3/2022 (3/2026) [3/2026]	3,503.69 (5,677.80) [6,203.51]	3,133.85 (2,699.82) [48]	0/0
695	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR - [N22000533],WR,GUJARAT	2/2023	12/2025 (-) [1/2025]	152.44 (-) [152.44]	0.00 (0.00) [-11]	0/0
696	SAMNI-JAMBUSAR (24.08 KM) - [N22000541],WR,GUJARAT	5/2022	3/2030 (-) [4/2025]	216.72 (349.93) [349.93]	10.23 (133.21) [-59]	0/0
697	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139],WR,MULTI STATE	4/2007	3/2022 (3/2026) [3/2026]	1,640.04 (1,873.10) [2,690.80]	1,275.65 (1,050.76) [48]	0/0
698	RAJKOT-KANALUS (111.20 KM) - [N22000535],WR,GUJARAT	10/2021	10/2026 (3/2025) [3/2025]	1,011.72 (1,080.57) [1,080.57]	167.53 (68.85) [-19]	0/0
699	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS - [N22000505],WR,GUJARAT	4/2018	3/2024 (12/2024) [12/2024]	537.31 (537.31) [537.31]	331.84 (0.00) [9]	0/0
700	HIMMATNAGAR-KHEDBRAHMA (54.83	6/2022	2/2030	354.99	13.72	0/0

	KM) - [N22000537],WR,GUJARAT		(-) [2/2025]	(482.43) [482.43]	(127.44) [-60]	
701	VIJAPUR-AMBLIYASAN (41.53 KM) - [N22000547],WR,GUJARAT	5/2022	3/2030 (-) [1/2025]	309.81 (415.38) [415.38]	17.25 (105.57) [-62]	0/0
702	PETLAD-BHADRAN (22.5 KM) - [N22000538],WR,GUJARAT	5/2022	5/2030 (-) [5/2025]	202.50 (307.12) [307.12]	2.06 (104.62) [-60]	0/0
703	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142],WR,GUJARAT	4/2011	/ (10/2015) [10/2025]	844.10 (844.10) [844.10]	490.68 (0.00) [-]	0/0
704	SAMLAYA-TIMBA ROAD (53.53 KM) - [N22000540],WR,GUJARAT	2/2023	3/2030 (-) [10/2025]	401.48 (670.17) [670.17]	3.75 (268.69) [-53]	0/0
705	ANAND GODHRA DOUBLING PROJECT 79 KMS - [N22000504],WR,GUJARAT	4/2017	3/2020 (12/2024) [12/2024]	692.25 (692.26) [692.26]	211.39 (0.01) [57]	0/0
706	INDORE-DEWAS-UJJAIN (80 KMS) - [N22000493],WR,MADHYA PRADESH	4/2016	6/2020 (12/2023) [12/2023]	700.00 (603.69) [603.69]	702.63 (-96.31) [42]	0/0
707	CHOTTAUDEPUR-DHAR(NL) - [N22000138],WR,MULTI STATE	4/2007	3/2022 (12/2026) [12/2026]	1,347.26 (1,793.63) [1,793.63]	1,273.71 (446.37) [57]	0/0
708	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436],WR,GUJARAT	3/2012	/ (-) [3/2024]	248.26 (-) [528.49]	116.25 (280.23) [-]	0/0
709	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). - [N22000532],WR,GUJARAT	2/2023	3/2027 (-) [3/2026]	961.67 (961.67) [961.67]	0.00 (0.00) [-12]	0/0
710	MEHSANA-PALANPUR (65.1 KM) - [N22000534],WR,GUJARAT	9/2020	9/2026 (-) [12/2024]	529.30 (537.31) [537.31]	8.76 (8.01) [-21]	0/0
711	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434],WR,MAHARASHTRA	3/2010	/ (-) [3/2024]	265.88 (-) [311.36]	0.00 (45.48) [-]	0/0
	RENEWABLE ENERGY					
712	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118],CPWD R ENERGY,DELHI	10/2017	11/2019 (4/2022) [4/2022]	271.90 (366.12) [366.12]	329.49 (94.22) [0]	0/0
	ROAD TRANSPORT AND HIGHWAYS					
713	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465],MEGA,UTTARAKHAND	11/2012	8/2016 (-) [8/2016]	605.84 (-) [605.84]	0.00 (0.00) [0]	0/0
714	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL - [N24001999],BRO,LADAKH	11/2021	6/2025 (-) [6/2025]	426.14 (-) [426.14]	16.27 (0.00) [0]	0/0
715	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001916],BRO,HIMACHAL PRADESH	3/2021	5/2026 (-) [5/2026]	314.67 (-) [314.67]	0.00 (0.00) [0]	0/0
716	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN	6/2022	8/2025 (-)	832.46 (-)	175.43 (-9.00)	0/0

	CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO - [N24001998],BRO,JAMMU AND KASHMIR		[8/2025]	[823.46]	[0]	
717	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 - [N24001897],BRO,JAMMU AND KASHMIR	3/2021	7/2024 (-) [7/2024]	642.24 (-) [642.24]	227.97 (0.00) [0]	0/0
718	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K - [N24001898],BRO,JAMMU AND KASHMIR	7/2020	11/2024 (-) [11/2024]	272.49 (-) [272.49]	122.26 (0.00) [0]	0/0
719	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901],BRO,JAMMU AND KASHMIR	3/2020	9/2023 (-) [6/2024]	152.93 (-) [152.93]	83.65 (0.00) [9]	0/0
720	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH - [N24001915],BRO,HIMACHAL PRADESH	3/2021	6/2026 (-) [6/2026]	230.54 (-) [230.54]	0.00 (0.00) [0]	0/0
721	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM - [N24001899],BRO,JAMMU AND KASHMIR	2/2021	7/2024 (-) [7/2024]	395.25 (-) [395.25]	113.56 (0.00) [0]	0/0
722	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM - [N24001900],BRO,JAMMU AND KASHMIR	3/2020	8/2024 (-) [8/2024]	796.97 (-) [796.97]	261.62 (0.00) [0]	0/0
723	KURUDWADI TO PANDHARPUR - [N24001101],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [11/2023]	307.63 (-) [307.63]	232.57 (0.00) [52]	2/4
724	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996],MoRTH,TELANGANA	1/2017	10/2019 (10/2019) [6/2021]	605.08 (-) [605.08]	412.80 (0.00) [0]	0/0
725	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234 - [N24001828],MoRTH,TAMIL NADU	1/2022	11/2024 (-) [11/2024]	221.03 (243.95) [243.95]	54.33 (22.92) [0]	1/4
726	DIGRAS DARWAH KARANJA - [N24001013],MoRTH,MAHARASHTRA	1/2017	6/2019 (-) [12/2023]	391.06 (391.00) [391.06]	270.40 (0.00) [54]	0/0
727	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 - [N24000969],MoRTH,ANDHRA PRADESH	1/2017	9/2017 (5/2023) [5/2023]	263.45 (263.45) [263.45]	192.72 (0.00) [0]	1/4
728	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY	4/2021	9/2023 (-)	309.48 (-)	92.67 (0.00)	0/0

	AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423],MoRTH,UTTAR PRADESH		[12/2024]	[309.48]	[15]	
729	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX - [N24001943],MoRTH,KARNATAKA	9/2022	3/2024 (-) [3/2024]	172.98 (-) [172.98]	7.92 (0.00) [0]	0/0
730	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166],MoRTH,KARNATAKA	3/2015	1/2016 (7/2023) [12/2023]	159.12 (-) [159.12]	131.48 (0.00) [95]	0/0
731	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218],MoRTH,CHHATTISGARH	11/2015	6/2017 (-) [12/2023]	335.32 (-) [335.32]	335.69 (0.00) [78]	0/0
732	KOPARGAON TO SAVALI VIHIR SECTION - [N24001904],MoRTH,MAHARASHTRA	9/2022	7/2024 (-) [7/2024]	195.38 (-) [195.38]	20.85 (0.00) [0]	0/0
733	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382],MoRTH,HIMACHAL PRADESH	8/2020	3/2021 (-) [3/2021]	242.80 (-) [242.80]	127.56 (0.00) [0]	0/0
734	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP - [N24001471],MoRTH,UTTAR PRADESH	4/2020	11/2024 (-) [11/2024]	325.24 (-) [325.24]	85.69 (0.00) [0]	0/0
735	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG - [N24001906],MoRTH,MAHARASHTRA	8/2022	3/2024 (-) [3/2024]	185.59 (-) [185.59]	45.79 (0.00) [0]	0/0
736	HELWAK TO KARAD - [N24001055],MoRTH,MAHARASHTRA	2/2017	7/2019 (-) [10/2023]	416.99 (-) [416.99]	225.83 (0.00) [0]	2/4
737	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774],MoRTH,UTTARAKHAND	12/2017	12/2019 (-) [12/2019]	248.22 (-) [248.22]	146.17 (0.00) [0]	0/0
738	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248],MoRTH,TELANGANA	3/2015	1/2017 (-) [1/2017]	153.21 (-) [153.21]	100.96 (0.00) [0]	0/0
739	REHABILITATION & UPGRADATION OF KURWAI–MUNGAOLI–CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAINGE - [N24001965],MoRTH,MADHYA PRADESH	3/2022	2/2025 (-) [2/2025]	386.49 (-) [386.49]	0.00 (0.00) [0]	0/0
740	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION -	1/2017	5/2019 (7/2021) [7/2021]	300.00 (-) [300.00]	228.08 (0.00) [0]	0/0

	[N24000986],MoRTH,TELANGANA					
741	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR - [N24001527],MoRTH,RAJASTHAN	12/2021	5/2024 (-) [5/2024]	411.40 (-) [411.40]	83.14 (0.00) [0]	0/0
742	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990],MoRTH,TELANGANA	2/2018	11/2019 (3/2022) [2/2023]	294.13 (-) [294.13]	197.95 (0.00) [0]	0/0
743	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381],MoRTH,HIMACHAL PRADESH	8/2020	4/2021 (-) [4/2021]	272.98 (-) [272.98]	187.41 (0.00) [0]	0/0
744	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165],MoRTH,KARNATAKA	11/2016	3/2017 (7/2023) [9/2023]	314.90 (-) [314.90]	237.33 (0.00) [0]	0/0
745	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162],MoRTH,KARNATAKA	3/2018	10/2018 (-) [8/2022]	325.86 (-) [386.41]	365.04 (60.55) [0]	0/0
746	AMDI TO SAONER - [N24001021],MoRTH,MAHARASHTRA	1/2017	6/2019 (-) [12/2023]	396.91 (397.00) [396.91]	289.79 (0.00) [54]	4/4
747	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE - [N24000922],MoRTH,GUJARAT	12/2017	11/2020 (12/2023) [12/2023]	867.97 (913.49) [913.49]	787.90 (45.52) [37]	3/4
748	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157],MoRTH,KARNATAKA	8/2016	2/2017 (7/2023) [12/2023]	175.50 (-) [241.60]	180.23 (66.10) [82]	0/0
749	KARAD PATAN CHIPLUN GUHAGAR - [N24001057],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [10/2023]	407.19 (407.00) [407.19]	323.02 (0.00) [0]	2/4
750	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874],MoRTH,WEST BENGAL	3/2016	11/2018 (12/2023) [3/2024]	271.17 (291.20) [291.20]	161.78 (20.03) [64]	0/0
751	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907],MoRTH,PUNJAB	3/2018	8/2020 (-) [1/2024]	293.10 (341.84) [293.10]	302.40 (0.00) [41]	0/1
752	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG - [N24000776],MoRTH,UTTARAKHAND	11/2017	11/2019 (-) [11/2019]	232.81 (-) [232.81]	151.70 (0.00) [0]	0/0
753	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF -	3/2020	9/2024 (-) [9/2024]	262.37 (-) [343.77]	115.47 (81.40) [0]	0/0

	[N24001587],MoRTH,UTTAR PRADESH					
754	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383],MoRTH,HIMACHAL PRADESH	8/2020	4/2021 (-) [4/2021]	349.20 (-) [349.20]	316.84 (0.00) [0]	0/0
755	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422],MoRTH,HIMACHAL PRADESH	2/2021	9/2021 (-) [9/2021]	345.89 (-) [345.89]	202.99 (0.00) [0]	0/0
756	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216],MoRTH,JHARKHAND	12/2016	9/2021 (-) [0/0]	196.00 (-) [196.00]	151.46 (0.00) [0]	3/4
757	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928],MoRTH,ANDHRA PRADESH	10/2015	12/2015 (12/2019) [1/2021]	333.21 (-) [353.43]	344.66 (20.22) [0]	3/3
758	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228],MoRTH,CHHATTISGARH	11/2017	5/2019 (-) [12/2023]	188.80 (-) [188.80]	132.62 (0.00) [55]	0/0
759	MALEWADA TO CHIMUR - [N24001104],MoRTH,MAHARASHTRA	10/2016	6/2019 (-) [0/0]	322.55 (-) [322.55]	242.09 (0.00) [0]	3/4
760	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964],MoRTH,ANDHRA PRADESH	8/2016	1/2017 (6/2023) [6/2023]	350.61 (411.18) [411.18]	344.71 (60.57) [0]	3/4
761	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000578],MoRTH,BIHAR	2/2016	5/2016 (12/2023) [12/2023]	553.30 (706.39) [706.39]	594.67 (153.09) [91]	0/0
762	WADIGODRI TO DHANGRIPIMPRI - [N24001063],MoRTH,MAHARASHTRA	3/2018	2/2020 (-) [0/0]	194.23 (194.00) [194.23]	136.55 (0.00) [0]	2/4
763	PEN TO KHOPOLI - [N24001106],MoRTH,MAHARASHTRA	3/2018	3/2018 (-) [1/2024]	301.39 (302.00) [301.39]	170.12 (0.00) [70]	2/4
764	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960],MoRTH,PUNJAB	3/2021	10/2023 (-) [4/2025]	263.19 (-) [263.19]	17.88 (0.00) [18]	0/0
765	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN - [N24000781],MoRTH,UTTARAKHAND	5/2018	5/2020 (12/2023) [12/2023]	248.00 (-) [248.00]	111.85 (0.00) [43]	0/0
766	WIDENING and STRENTHENING FROM KM132.895 TO KM 190.15 NH-80 -	3/2021	3/2024 (-) [11/2024]	566.15 (-) [566.15]	43.40 (0.00) [8]	0/0

	[N24001876],MoRTH,BIHAR					
767	MHASWAD TO TEMBHURNI - [N24001099],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [12/2023]	488.60 (-) [488.60]	279.42 (0.00) [53]	2/4
768	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE - [N24001292],MoRTH,ARUNACHAL PRADESH	3/2019	3/2027 (-) [3/2027]	543.05 (-) [543.05]	482.67 (0.00) [0]	0/0
769	CHIMUR TO WARORA - [N24001105],MoRTH,MAHARASHTRA	11/2016	3/2019 (-) [12/2023]	467.70 (-) [467.70]	323.36 (0.00) [57]	2/4
770	JAHIRABAD TO LATUR - [N24001040],MoRTH,MAHARASHTRA	1/2017	11/2019 (-) [11/2023]	461.96 (-) [461.96]	329.59 (0.00) [48]	3/4
771	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907],MoRTH,MAHARASHTRA	6/2021	2/2024 (-) [3/2024]	169.15 (-) [169.15]	33.03 (0.00) [1]	0/0
772	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P - [N24000963],MoRTH,ANDHRA PRADESH	1/2018	8/2018 (12/2021) [12/2021]	418.03 (386.99) [386.99]	367.88 (-31.04) [0]	4/4
773	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU - [N24001886],MoRTH,MAHARASHTRA	10/2022	8/2024 (-) [8/2024]	304.68 (-) [304.68]	62.88 (0.00) [0]	0/0
774	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 - [N24001850],MoRTH,WEST BENGAL	3/2022	9/2025 (9/2025) [9/2025]	995.04 (995.04) [995.04]	52.36 (0.00) [0]	0/0
775	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH - [N24001902],MoRTH,MAHARASHTRA	12/2022	9/2024 (-) [9/2024]	213.32 (-) [213.32]	7.45 (0.00) [0]	0/0
776	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584],MoRTH,MAHARASHTRA	3/2016	/ (-) [12/2023]	1,142.62 (1,907.03) [1,142.62]	1,056.08 (0.00) [-]	0/0
777	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 - [N24000965],MoRTH,ANDHRA PRADESH	1/2016	5/2016 (10/2022) [10/2022]	386.09 (288.76) [288.76]	264.38 (-97.33) [0]	3/4
778	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA - [N24001388],MoRTH,KARNATAKA	3/2019	12/2019 (11/2024) [11/2024]	423.15 (-) [423.15]	333.69 (0.00) [59]	0/0
779	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90	10/2022	10/2024 (-) [10/2024]	355.72 (-) [355.72]	0.00 (0.00) [0]	0/0

	(KARAVALI JU - [N24001948],MoRTH,KARNATAKA					
780	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM - [N24001862],MoRTH,ODISHA	2/2022	10/2025 (-) [10/2025]	238.78 (-) [238.78]	3.41 (0.00) [0]	0/0
781	FARDAPUR TO JALGAON - [N24001126],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [12/2023]	456.45 (605.88) [456.45]	427.43 (0.00) [54]	2/4
782	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332],MoRTH,MAHARASHTRA	1/2015	/ (-) [12/2023]	225.81 (-) [225.81]	167.96 (0.00) [-]	0/0
783	ARDHAPUR TO HIMAYATNAGAR - [N24001079],MoRTH,MAHARASHTRA	12/2017	6/2020 (-) [12/2023]	426.06 (426.00) [426.06]	271.40 (0.00) [42]	2/4
784	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW - [N24001480],MoRTH,UTTAR PRADESH	10/2021	4/2024 (-) [4/2024]	227.06 (-) [227.06]	54.39 (0.00) [0]	0/0
785	AKOLA TO AKOT - [N24001003],MoRTH,MAHARASHTRA	1/2017	6/2019 (-) [12/2023]	313.95 (-) [313.95]	270.26 (0.00) [54]	2/4
786	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION - [N24002010],MoRTH,TELANGANA	3/2022	3/2024 (-) [3/2024]	631.49 (-) [631.49]	0.00 (0.00) [0]	0/0
787	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464],MoRTH,UTTAR PRADESH	3/2021	8/2023 (-) [12/2023]	264.86 (-) [264.86]	64.03 (0.00) [4]	0/0
788	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230 - [N24001210],MoRTH,UTTAR PRADESH	3/2018	6/2021 (-) [12/2023]	306.59 (-) [306.59]	251.95 (0.00) [30]	0/0
789	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 - [N24001952],MoRTH,ANDHRA PRADESH	3/2022	8/2025 (-) [8/2025]	285.50 (-) [285.50]	5.90 (0.00) [0]	0/0
790	INDAPUR TO VADPALE - [N24001114],MoRTH,MAHARASHTRA	1/2017	12/2019 (-) [3/2024]	1,202.52 (1,656.94) [1,202.52]	1,450.82 (0.00) [51]	2/4
791	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT - [N24001865],MoRTH,ODISHA	12/2021	5/2025 (-) [5/2025]	324.09 (-) [324.09]	53.60 (0.00) [0]	0/0
792	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E - [N24001958],MoRTH,ANDHRA PRADESH	8/2020	10/2024 (-) [10/2024]	311.22 (-) [311.22]	44.50 (0.00) [0]	0/0

793	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 - [N24000931],MoRTH,ANDHRA PRADESH	11/2016	5/2017 (11/2022) [11/2022]	290.15 (-) [236.16]	205.02 (-53.99) [0]	3/4
794	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F - [N24001457],MoRTH,UTTAR PRADESH	4/2020	7/2024 (-) [7/2024]	172.50 (-) [172.50]	61.80 (0.00) [0]	0/0
795	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998],MoRTH,TELANGANA	1/2019	/ (1/2023) [6/2023]	193.19 (249.72) [249.72]	222.54 (56.53) [0]	0/0
796	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [12/2023]	406.51 (-) [406.51]	340.26 (0.00) [54]	0/0
797	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS - [N24001950],MoRTH,ANDHRA PRADESH	3/2021	2/2025 (-) [2/2025]	369.81 (-) [369.81]	64.99 (0.00) [0]	0/0
798	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO - [N24001467],MoRTH,NAGALAND	3/2021	2/2024 (2/2024) [2/2024]	226.44 (-) [226.44]	65.93 (0.00) [0]	0/0
799	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING - [N24001879],MoRTH,BIHAR	3/2022	7/2025 (-) [7/2025]	295.24 (-) [295.24]	0.49 (0.00) [0]	0/0
800	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K - [N24001447],MoRTH,HIMACHAL PRADESH	8/2020	12/2024 (-) [12/2024]	371.93 (-) [371.93]	63.42 (0.00) [0]	0/0
801	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL - [N24001945],MoRTH,KARNATAKA	8/2022	2/2024 (-) [4/2024]	170.34 (-) [170.34]	8.21 (0.00) [2]	0/0
802	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984],MoRTH,TELANGANA	1/2017	12/2019 (12/2019) [12/2019]	283.00 (-) [283.00]	259.15 (0.00) [0]	0/0
803	SALAIKHURD TO TIRORA - [N24001042],MoRTH,MAHARASHTRA	1/2018	12/2019 (-) [12/2023]	415.25 (415.25) [415.25]	274.02 (0.00) [48]	2/4
804	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892],MoRTH,MADHYA PRADESH	11/2017	7/2018 (8/2021) [9/2023]	249.05 (-) [249.05]	221.19 (0.00) [0]	0/0
805	REHABILITATION AND UP GRADATION OF NH-544E FROM KM	3/2020	3/2021 (11/2022)	207.79 (-)	176.62 (0.00)	3/4

	56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION - [N24001384],MoRTH,ANDHRA PRADESH		[11/2022]	[207.79]	[0]	
806	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E - [N24001957],MoRTH,ANDHRA PRADESH	8/2020	7/2024 (-) [7/2024]	349.29 (-) [349.29]	36.18 (0.00) [0]	0/0
807	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N - [N24000887],MoRTH,WEST BENGAL	6/2016	9/2021 (2/2024) [1/2024]	236.78 (263.26) [263.26]	175.82 (26.48) [28]	0/0
808	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 - [N24001884],MoRTH,MAHARASHTRA	3/2023	5/2025 (-) [5/2025]	428.80 (-) [428.80]	25.00 (0.00) [0]	0/0
809	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH. - [N24000886],MoRTH,MADHYA PRADESH	1/2017	3/2017 (12/2021) [10/2023]	205.05 (-) [205.05]	144.43 (0.00) [0]	0/0
810	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 - [N24001903],MoRTH,MAHARASHTRA	8/2022	4/2025 (-) [4/2025]	206.54 (-) [206.54]	0.00 (0.00) [0]	0/0
811	MANSAR TO SALAIKHURD - [N24001035],MoRTH,MAHARASHTRA	1/2018	12/2019 (-) [11/2023]	418.36 (-) [418.36]	263.13 (0.00) [47]	2/4
812	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961],MoRTH,PUNJAB	3/2022	10/2023 (-) [4/2025]	152.58 (-) [152.58]	0.00 (0.00) [18]	0/0
813	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA - [N24000914],MoRTH,ODISHA	12/2016	8/2018 (12/2023) [12/2023]	223.50 (-) [223.50]	220.50 (0.00) [64]	0/0
814	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP - [N24001462],MoRTH,UTTAR PRADESH	4/2020	7/2024 (-) [2/2024]	211.09 (-) [211.09]	42.16 (0.00) [-5]	0/0
815	SHAHPUR PATGAON SECTION I - [N24001027],MoRTH,MAHARASHTRA	1/2018	12/2019 (-) [3/2024]	150.79 (-) [150.79]	81.14 (0.00) [51]	2/4
816	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777],MoRTH,UTTARAKHAND	11/2017	11/2019 (-) [11/2019]	283.51 (-) [283.51]	196.03 (0.00) [0]	0/0
817	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. - [N24001868],MoRTH,RAJASTHAN	3/2022	8/2025 (-) [8/2025]	187.65 (-) [187.65]	9.17 (0.00) [0]	0/0
818	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF	3/2022	8/2024 (-) [8/2024]	304.87 (-) [304.87]	122.43 (0.00) [0]	0/0

	BARMER GHAGARIYA SECTION FROM KM 0 - [N24001531],MoRTH,RAJASTHAN					
819	NILAJPHATA TO BHANDARA - [N24001043],MoRTH,MAHARASHTRA	1/2018	5/2020 (-) [12/2023]	420.63 (421.00) [420.63]	219.40 (0.00) [43]	2/4
820	SHIRUR TO KHARDA - [N24001123],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [12/2023]	381.77 (-) [381.77]	199.48 (0.00) [54]	2/4
821	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997],MoRTH,TELANGANA	3/2018	7/2019 (6/2022) [7/2023]	192.67 (-) [192.67]	171.11 (0.00) [0]	0/0
822	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH - [N24001870],MoRTH,BIHAR	2/2022	11/2024 (-) [11/2024]	624.43 (-) [624.43]	35.57 (0.00) [0]	0/0
823	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO - [N24001892],MoRTH,MAHARASHTRA	2/2023	12/2024 (-) [12/2024]	245.61 (-) [245.61]	7.99 (0.00) [0]	0/0
824	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH - [N24001530],MoRTH,RAJASTHAN	12/2021	9/2024 (-) [9/2024]	150.11 (-) [150.11]	26.96 (0.00) [0]	0/0
825	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP - [N24001461],MoRTH,UTTAR PRADESH	4/2020	3/2024 (-) [3/2024]	236.47 (-) [236.47]	61.81 (0.00) [0]	0/0
826	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966],MoRTH,ANDHRA PRADESH	1/2016	8/2016 (11/2022) [11/2022]	348.95 (355.69) [355.69]	316.35 (6.74) [0]	3/4
827	DAHEGAON TO KUHI - [N24001017],MoRTH,MAHARASHTRA	1/2017	6/2019 (-) [12/2023]	228.89 (229.00) [228.89]	154.82 (0.00) [54]	4/4
828	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222],MoRTH,CHHATTISGARH	3/2016	7/2016 (-) [12/2023]	452.94 (-) [435.61]	230.17 (-17.33) [89]	0/0
829	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN - [N24001408],MoRTH,ASSAM	2/2021	7/2025 (-) [7/2025]	925.47 (-) [925.47]	124.70 (0.00) [0]	0/0
830	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412],MoRTH,RAJASTHAN	12/2020	10/2023 (-) [6/2024]	339.65 (-) [339.65]	192.13 (0.00) [8]	0/0
831	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF	3/2018	11/2018 (-) [11/2018]	504.19 (504.00) [504.19]	518.99 (0.00) [0]	4/4

	KODIKONDA - MADAKASIRA - [N24000939],MoRTH,ANDHRA PRADESH					
832	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS - [N24001911],MoRTH,MAHARASHTRA	3/2018	7/2024 (-) [7/2024]	152.03 (-) [152.03]	81.35 (0.00) [0]	0/0
833	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870],MoRTH,MADHYA PRADESH	3/2018	3/2018 (10/2021) [4/2023]	162.56 (-) [162.56]	138.43 (0.00) [0]	0/0
834	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI - [N24002007],MoRTH,TELANGANA	3/2022	7/2025 (-) [7/2025]	886.69 (-) [886.69]	17.71 (0.00) [0]	0/0
835	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS - [N24000888],MoRTH,MADHYA PRADESH	3/2018	3/2018 (12/2023) [12/2023]	214.69 (-) [214.69]	107.03 (0.00) [69]	0/0
836	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G - [N24001959],MoRTH,ANDHRA PRADESH	3/2022	9/2025 (-) [9/2025]	839.98 (-) [839.98]	76.63 (0.00) [0]	0/0
837	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905],MoRTH,MAHARASHTRA	10/2021	8/2023 (-) [12/2023]	188.69 (-) [188.69]	100.29 (0.00) [4]	0/0
838	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND - [N24000885],MoRTH,WEST BENGAL	3/2016	9/2023 (3/2024) [3/2024]	160.27 (213.97) [213.97]	85.65 (53.70) [6]	0/0
839	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421],MoRTH,UTTAR PRADESH	7/2018	2/2024 (-) [9/2024]	1,948.25 (-) [1,948.25]	772.55 (0.00) [7]	0/0
840	MAHAD TO RAIGAD FORT - [N24001038],MoRTH,MAHARASHTRA	7/2018	5/2020 (-) [12/2023]	237.40 (-) [237.40]	73.12 (0.00) [43]	2/4
841	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247],MoRTH,TELANGANA	10/2014	2/2017 (12/2022) [10/2023]	295.47 (-) [295.47]	222.80 (0.00) [0]	0/1
842	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V - [N24000933],MoRTH,ANDHRA PRADESH	2/2017	11/2017 (11/2022) [11/2022]	429.43 (-) [373.05]	376.80 (-56.38) [0]	3/4
843	KOLHA TO NASRATPUR - [N24001111],MoRTH,MAHARASHTRA	4/2016	4/2019 (-) [12/2023]	281.78 (282.00) [281.78]	77.83 (0.00) [56]	2/4
844	REHABILATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA -	11/2021	9/2023 (-) [12/2023]	228.01 (-) [228.01]	94.01 (0.00) [3]	0/0

	[N24001895],MoRTH,MAHARASHTRA					
845	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988],MoRTH,TELANGANA	1/2018	12/2019 (11/2020) [11/2020]	230.03 (-) [230.03]	231.33 (0.00) [0]	0/0
846	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782],MoRTH,UTTARAKHAND	3/2018	/ (-) [0/0]	460.73 (-) [461.00]	0.00 (0.27) [0]	0/0
847	BHANDARA TO GHOTITOK - [N24001018],MoRTH,MAHARASHTRA	1/2017	6/2019 (-) [0/0]	392.83 (393.00) [392.83]	274.75 (0.00) [0]	0/0
848	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI - [N24001908],MoRTH,MAHARASHTRA	12/2021	5/2024 (-) [5/2024]	167.97 (-) [167.97]	10.50 (0.00) [0]	0/0
849	PARTUR TO MAJALGAON - [N24001034],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [12/2023]	420.57 (-) [420.57]	270.28 (0.00) [53]	3/4
850	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424],MoRTH,UTTAR PRADESH	3/2021	9/2023 (-) [3/2024]	185.09 (-) [185.09]	158.60 (0.00) [6]	0/0
851	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930],MoRTH,ANDHRA PRADESH	6/2020	9/2023 (-) [12/2023]	220.66 (-) [220.66]	27.40 (0.00) [3]	0/0
852	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD - [N24000932],MoRTH,ANDHRA PRADESH	1/2017	8/2017 (7/2022) [7/2022]	319.28 (-) [319.28]	245.55 (0.00) [0]	4/4
853	KARASWADA TO BAMBOLIM - [N24001005],MoRTH,GOA	3/2017	12/2019 (-) [12/2023]	852.67 (1,041.62) [852.67]	336.79 (0.00) [48]	2/4
854	UPGRADATION & WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN L - [N24001964],MoRTH,MADHYA PRADESH	3/2022	5/2025 (-) [5/2025]	365.21 (-) [365.21]	0.00 (0.00) [0]	0/0
855	JALKOT TO TOGRI - [N24001071],MoRTH,MAHARASHTRA	7/2018	8/2020 (-) [12/2023]	299.92 (300.00) [299.92]	188.96 (0.00) [40]	2/4
856	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG - [N24001928],MoRTH,RAJASTHAN	3/2022	4/2025 (-) [4/2025]	317.74 (-) [317.74]	0.00 (0.00) [0]	0/0
857	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006],MoRTH,TELANGANA	10/2017	6/2023 (-) [6/2023]	186.71 (-) [186.71]	0.00 (0.00) [0]	0/0
858	REHABILITATION AND	8/2022	6/2024	291.37	68.39	0/0

	UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ - [N24001887],MoRTH,MAHARASHTRA		(-) [6/2024]	(-) [291.37]	(0.00) [0]	
859	SARSAM TO KOTHARI - [N24001002],MoRTH,MAHARASHTRA	2/2016	7/2019 (-) [12/2023]	545.64 (-) [545.64]	232.64 (0.00) [53]	2/4
860	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [10/2023]	256.15 (-) [256.15]	126.62 (0.00) [0]	0/0
861	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T - [N24000282],MoRTH,ANDHRA PRADESH	1/2014	11/2014 (5/2024) [5/2024]	195.45 (385.97) [385.97]	257.73 (190.52) [114]	2/4
862	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) - [N24001479],MoRTH,UTTAR PRADESH	3/2021	5/2024 (-) [5/2024]	395.62 (-) [395.62]	142.35 (0.00) [0]	0/0
863	SILLOD TO FARDAPUR - [N24001125],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [10/2023]	337.46 (432.98) [337.46]	335.30 (0.00) [0]	2/4
864	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966],MoRTH,MADHYA PRADESH	12/2020	4/2023 (-) [12/2023]	529.44 (-) [529.44]	93.00 (0.00) [8]	0/0
865	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER - [N24000514],MoRTH,GOA	12/2015	/ (-) [0/0]	773.98 (-) [773.98]	464.36 (0.00) [0]	0/0
866	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 - [N24000909],MoRTH,PUNJAB	10/2017	10/2019 (-) [12/2023]	1,069.59 (-) [1,069.59]	739.08 (0.00) [50]	0/1
867	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 - [N24001932],MoRTH,ANDHRA PRADESH	3/2022	9/2024 (-) [9/2024]	401.72 (-) [401.72]	93.56 (0.00) [0]	0/0
868	CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD - [N24000258],MoRTH,GOA	3/2015	/ (-) [0/0]	184.05 (-) [184.05]	136.74 (0.00) [0]	2/4
869	REHABILATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K - [N24001242],MoRTH,RAJASTHAN	8/2020	11/2022 (-) [12/2023]	196.23 (-) [196.00]	152.60 (-0.23) [13]	3/4
870	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3 - [N24002005],MoRTH,TELANGANA	3/2022	3/2025 (-) [3/2025]	644.45 (-) [644.45]	23.92 (0.00) [0]	0/0
871	PIMPLA TO MANJARSUMBHA - [N24001030],MoRTH,MAHARASHTRA	1/2017	8/2019 (-) [12/2023]	595.77 (-) [595.77]	357.73 (0.00) [52]	3/4

872	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4 - [N24001197],MoRTH,GUJARAT	3/2018	6/2021 (7/2023) [7/2023]	351.00 (270.00) [270.00]	219.48 (-81.00) [0]	3/4
873	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820],MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	11/2019 (-) [11/2019]	237.80 (-) [238.00]	109.61 (0.20) [0]	0/0
874	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475],MoRTH,MADHYA PRADESH	11/2015	1/2020 (6/2021) [4/2023]	628.45 (-) [628.45]	501.70 (0.00) [0]	0/0
875	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773],MoRTH,UTTARAKHAND	12/2017	12/2019 (-) [12/2019]	200.34 (-) [200.34]	141.39 (0.00) [0]	0/0
876	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455],MoRTH,TAMIL NADU	2/2022	8/2022 (-) [10/2024]	191.33 (-) [191.33]	47.03 (0.00) [26]	1/4
877	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE - [N24001291],MoRTH,ARUNACHAL PRADESH	3/2019	3/2027 (-) [3/2027]	421.48 (-) [421.48]	365.83 (0.00) [0]	0/0
878	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779],MoRTH,UTTARAKHAND	2/2018	2/2020 (3/2023) [3/2023]	418.88 (-) [418.88]	264.67 (0.00) [0]	0/0
879	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982],MoRTH,TELANGANA	1/2017	5/2019 (8/2019) [8/2019]	244.54 (-) [244.54]	174.30 (0.00) [0]	0/0
880	REHABLITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE - [N24001881],MoRTH,MAHARASHTRA	6/2021	11/2024 (-) [11/2024]	574.00 (-) [574.00]	574.00 (0.00) [0]	0/0
881	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER - [N24001917],MoRTH,CHHATTISGARH	3/2020	5/2024 (-) [5/2024]	278.97 (-) [278.97]	98.57 (0.00) [0]	0/0
882	SHEWALI (SAKRI) - NANDURBAR - [N24001893],MoRTH,MAHARASHTRA	9/2022	4/2024 (-) [4/2024]	232.59 (-) [232.59]	75.60 (0.00) [0]	0/0
883	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA - [N24001840],MoRTH,ASSAM	3/2022	4/2025 (-) [4/2025]	535.03 (-) [535.03]	0.00 (0.00) [0]	0/0
884	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE	1/2016	9/2016 (-) [12/2023]	476.20 (543.73) [543.73]	484.92 (67.53) [87]	0/0

	TO MASANIA KALA V - [N24001219],MoRTH,CHHATTISGARH					
885	UPGRADATIOBN AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896],MoRTH,MAHARASHTRA	11/2021	9/2023 (-) [4/2024]	224.44 (-) [224.44]	67.70 (0.00) [7]	0/0
886	VITA TO NAGAJ - [N24001050],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [12/2023]	304.58 (305.00) [304.58]	150.26 (0.00) [48]	2/4
887	WADI TO ASOLA - [N24001022],MoRTH,MAHARASHTRA	1/2017	9/2019 (-) [12/2023]	363.82 (364.00) [363.82]	154.65 (0.00) [51]	2/4
888	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS & BHANDER BYPASS (TOTAL LENGTH 20.60 KM) T - [N24001962],MoRTH,MADHYA PRADESH	3/2022	12/2024 (-) [12/2024]	179.19 (-) [179.19]	0.00 (0.00) [0]	0/0
889	UPGRADATION OF NH 130A MUNGELI TO PONDI FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 - [N24001920],MoRTH,CHHATTISGARH	3/2021	9/2024 (-) [9/2024]	218.57 (-) [218.57]	26.23 (0.00) [0]	0/0
890	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGAUR SECTION BY EXECUTING BALANCE WORK FRO - [N24001241],MoRTH,RAJASTHAN	3/2020	10/2022 (-) [12/2023]	255.23 (-) [255.23]	233.70 (0.00) [14]	3/4
891	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780],MoRTH,UTTARAKHAND	2/2018	/ (4/2023) [4/2023]	293.68 (-) [293.68]	201.20 (0.00) [0]	0/0
892	NAGAJ TO VAIJAPUR - [N24001023],MoRTH,MAHARASHTRA	1/2017	6/2019 (-) [0/0]	376.72 (377.00) [376.72]	273.87 (0.00) [0]	2/4
893	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164],MoRTH,KARNATAKA	10/2016	3/2017 (7/2022) [7/2022]	396.96 (-) [396.96]	332.58 (0.00) [0]	0/0
894	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981],MoRTH,TELANGANA	10/2016	3/2019 (4/2023) [4/2023]	248.83 (-) [248.83]	167.21 (0.00) [0]	0/0
895	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT - [N24000245],MoRTH,TELANGANA	1/2014	3/2016 (9/2019) [9/2019]	270.00 (-) [270.00]	0.00 (0.00) [0]	1/4
896	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) - [N24001442],MoRTH,SIKKIM	10/2021	5/2024 (5/2024) [5/2024]	385.15 (-) [385.15]	113.05 (0.00) [0]	0/0
897	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 - [N24000513],MoRTH,MADHYA PRADESH	3/2015	8/2017 (12/2023) [12/2023]	511.83 (-) [511.83]	475.93 (0.00) [76]	0/0

898	BARASGAON TO RAHATEE - [N24001113],MoRTH,MAHARASHTRA	7/2016	9/2018 (-) [12/2023]	289.11 (290.00) [289.11]	232.56 (0.00) [63]	2/4
899	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173],MoRTH,KARNATAKA	2/2017	5/2019 (-) [11/2024]	157.32 (188.00) [187.61]	43.16 (30.29) [66]	0/0
900	KANTE TO WAKED - [N24001134],MoRTH,MAHARASHTRA	3/2016	11/2019 (-) [12/2024]	1,230.02 (1,230.00) [1,230.02]	791.80 (0.00) [61]	2/4
901	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331],MoRTH,UTTAR PRADESH	12/2019	4/2022 (-) [2/2024]	282.41 (-) [319.96]	256.77 (37.55) [22]	0/0
902	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA - [N24000875],MoRTH,MADHYA PRADESH	2/2018	3/2018 (3/2024) [3/2024]	169.63 (-) [169.63]	105.13 (0.00) [72]	0/0
903	2 LANE + PS PIMPLNER TO SATANA - [DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889],MoRTH,MAHARASHTRA	9/2019	7/2021 (-) [12/2023]	277.81 (-) [277.81]	148.68 (0.00) [29]	0/0
904	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND - [N24001880],MoRTH,MAHARASHTRA	3/2022	7/2025 (-) [7/2025]	778.18 (-) [778.18]	39.43 (0.00) [0]	0/0
905	HIMAYATNAGAR TO PHULSAWANGI - [N24001081],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [12/2023]	294.87 (295.00) [294.87]	183.17 (0.00) [48]	2/4
906	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K - [N24000257],MoRTH,GOA	3/2015	/ (-) [0/0]	298.33 (354.43) [298.33]	399.84 (0.00) [0]	0/4
907	WIDENING & STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROAD - [N24001924],MoRTH,JHARKHAND	3/2022	8/2025 (-) [8/2025]	514.22 (-) [514.22]	0.00 (0.00) [0]	0/0
908	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201],MoRTH,BIHAR	2/2019	/ (9/2024) [0/0]	2,926.42 (-) [2,926.42]	810.82 (0.00) [0]	0/0
909	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 - [N24001910],MoRTH,MAHARASHTRA	9/2022	7/2024 (-) [7/2024]	157.62 (-) [157.62]	2.18 (0.00) [0]	0/0
910	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159],MoRTH,KARNATAKA	1/2018	7/2018 (3/2022) [3/2022]	159.70 (-) [159.70]	156.11 (0.00) [0]	0/0
911	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN.	2/2017	8/2017 (3/2022) [8/2023]	294.28 (296.53) [296.53]	275.51 (2.25) [0]	0/0

	IN PALAKK - [N24001369],MoRTH,KERALA					
912	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983],MoRTH,TELANGANA	1/2017	10/2019 (10/2019) [10/2019]	196.52 (-) [196.52]	123.72 (0.00) [0]	0/0
913	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894],MoRTH,MAHARASHTRA	9/2019	7/2021 (-) [12/2023]	228.82 (-) [228.82]	140.34 (0.00) [29]	0/0
914	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227],MoRTH,CHHATTISGARH	3/2018	1/2019 (-) [12/2023]	349.03 (-) [349.03]	291.70 (0.00) [59]	0/0
915	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 - [N24001470],MoRTH,HIMACHAL PRADESH	8/2020	4/2025 (-) [4/2025]	314.32 (-) [314.32]	24.78 (0.00) [0]	0/0
916	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL - [N24001909],MoRTH,MAHARASHTRA	11/2021	6/2024 (-) [6/2024]	157.72 (-) [157.72]	55.38 (0.00) [0]	0/0
917	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE - [N24001933],MoRTH,ANDHRA PRADESH	12/2021	12/2024 (-) [12/2024]	480.10 (-) [480.10]	174.04 (0.00) [0]	0/0
918	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II - [N24001410],MoRTH,RAJASTHAN	8/2020	12/2022 (-) [11/2023]	216.72 (-) [216.72]	170.72 (0.00) [11]	3/4
919	RALEGAON TO RAMTIRTH - [N24001046],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [8/2023]	210.81 (-) [210.81]	210.81 (0.00) [0]	2/4
920	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 - [N24000934],MoRTH,ANDHRA PRADESH	3/2018	8/2018 (5/2022) [5/2022]	228.32 (-) [202.83]	175.77 (-25.49) [0]	3/4
921	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [8/2022]	223.46 (-) [223.46]	123.46 (0.00) [0]	0/0
922	PARBHANI TO GANGKHED - [N24001065],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [10/2023]	238.19 (238.00) [238.19]	194.54 (0.00) [0]	2/4
923	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT - [N24001867],MoRTH,RAJASTHAN	3/2022	7/2024 (-) [7/2024]	174.34 (-) [174.34]	22.00 (0.00) [0]	0/0
924	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 - [N24001947],MoRTH,KARNATAKA	2/2023	2/2025 (-) [2/2025]	177.94 (-) [177.94]	3.18 (0.00) [0]	0/0

925	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT - [N24001386],MoRTH,ANDHRA PRADESH	8/2020	3/2021 (3/2024) [3/2024]	222.61 (-) [222.61]	79.64 (0.00) [36]	2/4
926	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 - [N24001883],MoRTH,MAHARASHTRA	3/2021	3/2024 (-) [3/2024]	478.83 (-) [478.83]	206.05 (0.00) [0]	0/0
927	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778],MoRTH,UTTARAKHAND	11/2017	11/2019 (-) [11/2019]	266.52 (-) [266.52]	153.44 (0.00) [0]	0/0
928	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION - [N24001942],MoRTH,ANDHRA PRADESH	3/2021	7/2024 (-) [7/2024]	423.67 (-) [423.67]	53.28 (0.00) [0]	0/0
929	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE. - [N24001513],MoRTH,HARYANA	12/2016	12/2017 (-) [5/2024]	170.27 (-) [170.27]	100.46 (0.00) [77]	0/0
930	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 - [N24001955],MoRTH,ANDHRA PRADESH	3/2022	5/2025 (-) [5/2025]	317.22 (-) [317.22]	5.39 (0.00) [0]	0/0
931	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [12/2023]	336.21 (336.00) [336.21]	236.11 (0.00) [48]	2/4
932	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG- - [N24001413],MoRTH,RAJASTHAN	2/2021	1/2024 (-) [1/2024]	240.99 (-) [240.99]	138.25 (0.00) [0]	0/0
933	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. - [N24000880],MoRTH,WEST BENGAL	2/2018	9/2020 (1/2024) [1/2024]	426.18 (426.18) [426.18]	355.18 (0.00) [40]	0/0
934	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES - [N24000301],MoRTH,ANDHRA PRADESH	3/2015	10/2015 (5/2021) [5/2021]	271.45 (-) [271.45]	241.89 (0.00) [0]	4/4
935	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158],MoRTH,KARNATAKA	3/2018	6/2019 (12/2023) [12/2023]	159.97 (-) [242.61]	166.06 (82.64) [54]	0/0
936	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 - [N24001954],MoRTH,ANDHRA PRADESH	3/2022	1/2025 (-) [1/2025]	568.12 (-) [568.12]	124.48 (0.00) [0]	0/0

937	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES - [N24000994],MoRTH,TELANGANA	3/2018	7/2020 (6/2024) [6/2024]	626.76 (-) [626.76]	262.50 (0.00) [47]	0/0
938	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409],MoRTH,RAJASTHAN	7/2020	3/2024 (-) [9/2024]	319.09 (-) [319.09]	89.91 (0.00) [6]	1/4
939	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 - [N24001946],MoRTH,KARNATAKA	11/2022	11/2024 (-) [11/2024]	218.93 (-) [218.93]	19.84 (0.00) [0]	0/0
940	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS - [N24001866],MoRTH,RAJASTHAN	3/2022	8/2024 (-) [8/2024]	186.29 (-) [186.29]	43.10 (0.00) [0]	0/0
941	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS - [N24000891],MoRTH,MADHYA PRADESH	3/2018	3/2018 (10/2021) [8/2023]	233.04 (-) [233.04]	187.88 (0.00) [0]	0/0
942	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM - [N24001963],MoRTH,MADHYA PRADESH	12/2021	10/2024 (-) [10/2024]	305.12 (-) [305.12]	0.00 (0.00) [0]	0/0
943	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956],MoRTH,ANDHRA PRADESH	8/2020	9/2023 (-) [3/2024]	296.66 (-) [296.66]	31.85 (0.00) [6]	0/0
944	PUNE TO MALE VILLAGE - [N24001078],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [12/2023]	228.31 (-) [228.31]	100.97 (0.00) [48]	0/0
945	UPGRADATION OF ADHALGAON-JAMKHED SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448],MoRTH,MAHARASHTRA	11/2021	2/2022 (-) [12/2023]	223.35 (-) [223.35]	141.07 (0.00) [22]	0/0
946	NANDED TO JALKOT - [N24001069],MoRTH,MAHARASHTRA	12/2017	9/2019 (-) [12/2023]	456.93 (457.00) [456.93]	278.22 (0.00) [51]	2/4
947	OSMANNAGAR TO KUNDRAL - [N24001075],MoRTH,MAHARASHTRA	9/2017	8/2020 (-) [12/2023]	344.25 (344.00) [344.25]	192.90 (0.00) [40]	2/4
948	AURANGABAD TO SILLOD - [N24001124],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [12/2023]	456.32 (541.93) [456.32]	342.78 (0.00) [54]	2/4
949	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941],MoRTH,PUNJAB	3/2018	8/2020 (-) [3/2023]	293.64 (326.84) [293.64]	295.46 (0.00) [0]	0/0
950	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU - [N24000926],MoRTH,GUJARAT	8/2017	9/2020 (12/2023) [12/2023]	962.43 (978.93) [978.93]	854.09 (16.50) [39]	3/4

951	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA - [N24000917],MoRTH,ODISHA	3/2018	8/2018 (12/2023) [12/2023]	199.16 (-) [199.16]	154.58 (0.00) [64]	0/0
952	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937],MoRTH,KARNATAKA	2/2023	2/2024 (-) [2/2025]	398.48 (-) [398.48]	2.37 (0.00) [12]	0/0
953	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH - [N24001997],MoRTH,UTTAR PRADESH	10/2022	5/2025 (-) [5/2025]	189.31 (-) [189.31]	41.35 (0.00) [0]	0/0
954	BHOGAN KHURD TO KASHEDI - [N24001132],MoRTH,MAHARASHTRA	9/2017	6/2021 (-) [12/2023]	743.21 (743.00) [743.21]	911.64 (0.00) [30]	2/4
955	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM - [N24001456],MoRTH,UTTAR PRADESH	4/2020	2/2024 (-) [2/2024]	199.39 (206.59) [199.39]	92.25 (0.00) [0]	0/0
956	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION - [N24001226],MoRTH,CHHATTISGARH	12/2014	3/2015 (-) [3/2015]	496.02 (-) [496.02]	240.11 (0.00) [0]	0/0
957	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- - [N24002001],MoRTH,TELANGANA	1/2022	1/2025 (-) [1/2025]	882.18 (-) [882.18]	17.51 (0.00) [0]	0/0
958	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL - [N24001478],MoRTH,UTTAR PRADESH	12/2021	5/2024 (-) [5/2024]	257.97 (-) [257.97]	92.36 (0.00) [0]	0/0
959	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR - [N24000382],MoRTH,BIHAR	1/1991	/ (3/2024) [3/2024]	675.00 (780.77) [780.77]	498.93 (105.77) [-]	0/0
960	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I - [N24001855],MoRTH,NAGALAND	2/2021	6/2025 (-) [6/2025]	192.93 (-) [192.93]	0.00 (0.00) [0]	0/0
961	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO - [N24002002],MoRTH,TELANGANA	1/2022	12/2024 (-) [12/2024]	423.48 (-) [423.48]	0.39 (0.00) [0]	0/0
962	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI - [N24002004],MoRTH,TELANGANA	3/2021	7/2024 (-) [7/2024]	545.11 (-) [545.11]	0.00 (0.00) [0]	0/0
963	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4	6/2020	12/2023 (12/2023)	414.24 (-)	189.46 (0.00)	0/0

	LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR - [N24001857],MoRTH,ODISHA		[12/2023]	[414.24]	[0]	
964	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO - [N24001927],MoRTH,RAJASTHAN	2/2022	9/2025 (-) [9/2025]	838.43 (-) [838.43]	21.33 (0.00) [0]	0/0
965	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130],MoRTH,UTTARAKHAND	8/2016	12/2017 (-) [12/2017]	234.88 (-) [234.88]	174.51 (0.00) [0]	0/0
966	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168],MoRTH,KARNATAKA	5/2018	5/2018 (10/2023) [12/2023]	171.60 (-) [171.60]	169.49 (0.00) [67]	0/0
967	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO - [N24001944],MoRTH,KARNATAKA	1/2023	6/2024 (-) [6/2024]	255.88 (-) [255.88]	0.00 (0.00) [0]	0/0
968	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160],MoRTH,KARNATAKA	9/2017	10/2018 (4/2022) [4/2022]	191.60 (-) [191.60]	112.05 (0.00) [0]	0/0
969	MEHKAR TO AJISPUR - [N24001048],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [8/2023]	232.77 (-) [232.77]	151.60 (0.00) [0]	0/0
970	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT - [N24001890],MoRTH,MAHARASHTRA	2/2023	12/2024 (-) [12/2024]	261.82 (-) [261.82]	58.28 (0.00) [0]	0/0
971	WIDENING TO 2-LANE WIH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387],MoRTH,KARNATAKA	1/2017	9/2017 (6/2023) [5/2023]	264.34 (-) [264.34]	198.18 (0.00) [0]	0/0
972	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411],MoRTH,RAJASTHAN	12/2020	10/2023 (-) [6/2024]	379.23 (-) [379.23]	175.00 (0.00) [8]	0/0
973	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968],MoRTH,ANDHRA PRADESH	11/2016	8/2017 (10/2022) [10/2022]	376.25 (414.44) [414.44]	399.50 (38.19) [0]	3/4
974	NALDURG TO AKKALKOT - [N24001051],MoRTH,MAHARASHTRA	2/2018	12/2019 (-) [3/2024]	274.50 (275.00) [274.50]	143.39 (0.00) [51]	2/4
975	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943],MoRTH,BIHAR	9/2018	/ (-) [6/2024]	1,478.40 (-) [1,478.40]	692.50 (0.00) [-]	0/0
976	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00	3/2018	8/2018 (10/2022) [10/2022]	289.67 (285.29) [285.29]	254.19 (-4.38) [0]	3/4

	TO 102.20 OF KALYANDURG - [N24000937],MoRTH,ANDHRA PRADESH					
977	PATRADEVI TO KARASWADA 4L - [N24001004],MoRTH,GOA	3/2017	5/2020 (-) [12/2023]	634.32 (769.52) [634.32]	496.44 (0.00) [43]	2/4
978	SELDOH TO PANVAR - [N24001097],MoRTH,MAHARASHTRA	7/2018	5/2020 (-) [3/2024]	404.33 (404.00) [404.33]	140.65 (0.00) [46]	2/4
979	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) - [N24001863],MoRTH,ODISHA	3/2021	6/2024 (-) [6/2024]	154.05 (-) [154.05]	17.02 (0.00) [0]	0/0
980	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 - [N24001935],MoRTH,ANDHRA PRADESH	3/2022	8/2025 (-) [8/2025]	724.17 (-) [724.17]	114.20 (0.00) [0]	0/0
981	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. - [N24000912],MoRTH,ODISHA	8/2016	2/2017 (12/2023) [12/2023]	287.70 (-) [287.70]	265.24 (0.00) [82]	0/0
982	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER - [N24001878],MoRTH,BIHAR	2/2022	12/2024 (-) [12/2024]	427.29 (-) [427.29]	15.44 (0.00) [0]	0/0
983	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M - [N24001529],MoRTH,RAJASTHAN	12/2021	8/2024 (-) [8/2024]	451.66 (-) [451.66]	232.09 (0.00) [0]	0/0
984	BALANCE WORK OF CONTSRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936],MoRTH,KARNATAKA	3/2021	3/2023 (-) [3/2024]	344.79 (-) [344.79]	0.00 (0.00) [12]	0/0
985	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 - [N24001940],MoRTH,KARNATAKA	1/2023	1/2026 (-) [1/2026]	166.58 (-) [166.58]	0.30 (0.00) [0]	0/0
986	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 - [N24001441],MoRTH,MEGHALAYA	8/2020	2/2022 (12/2023) [12/2023]	302.88 (-) [302.88]	101.62 (0.00) [22]	0/0
987	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR - [N24001454],MoRTH,TAMIL NADU	2/2022	8/2022 (-) [8/2024]	184.15 (-) [184.15]	115.93 (0.00) [24]	2/4
988	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987],MoRTH,TELANGANA	1/2018	5/2020 (12/2022) [8/2023]	283.15 (-) [283.15]	260.07 (0.00) [0]	0/0
989	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO -	1/2022	12/2024 (-) [12/2024]	549.28 (-) [549.28]	9.29 (0.00) [0]	0/0

	[N24002003],MoRTH,TELANGANA					
990	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970],MoRTH,ANDHRA PRADESH	1/2017	1/2018 (2/2023) [2/2023]	576.48 (686.13) [686.13]	675.11 (109.65) [0]	3/4
991	WIDENING AND STRENTHENING FROM KM 70.15 TO KM 121.025 OF NH-80 - [N24001875],MoRTH,BIHAR	3/2021	1/2025 (-) [1/2025]	477.54 (-) [477.54]	69.09 (0.00) [0]	0/0
992	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA - [N24000925],MoRTH,GUJARAT	10/2018	11/2020 (5/2024) [5/2024]	400.76 (394.44) [394.44]	283.48 (-6.32) [42]	3/4
993	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989],MoRTH,TELANGANA	2/2018	6/2020 (1/2021) [1/2021]	206.13 (-) [206.13]	189.95 (0.00) [0]	0/0
994	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531],MoRTH,BIHAR	1/1991	/ (12/2023) [12/2023]	319.68 (404.10) [503.28]	423.18 (183.60) [-]	0/0
995	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON - [N24001938],MoRTH,KARNATAKA	6/2021	6/2024 (-) [4/2024]	298.00 (-) [298.00]	7.32 (0.00) [-2]	0/0
996	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING - [N24001859],MoRTH,ODISHA	3/2021	3/2024 (-) [3/2024]	196.94 (-) [196.94]	26.33 (0.00) [0]	0/0
997	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T - [N24001941],MoRTH,KARNATAKA	1/2023	1/2025 (-) [1/2025]	350.69 (-) [350.69]	0.74 (0.00) [0]	0/0
998	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR - [N24001385],MoRTH,ANDHRA PRADESH	6/2020	5/2021 (11/2022) [12/2022]	221.40 (-) [221.40]	170.88 (0.00) [0]	2/4
999	KOLDE TO KHETIYA - [N24001090],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [12/2023]	509.18 (-) [509.18]	283.13 (0.00) [53]	2/4
1000	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH - [N24001372],MoRTH,ARUNACHAL PRADESH	2/2021	3/2024 (-) [3/2024]	588.09 (-) [588.09]	297.42 (0.00) [0]	0/0
1001	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES - [N24001882],MoRTH,MAHARASHTRA	3/2022	10/2024 (-) [10/2024]	496.64 (-) [496.64]	0.00 (0.00) [0]	0/0
1002	4-LANNING OF NH17 AND NEW NO.	3/2016	/	1,101.58	608.53	0/0

	NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585],MoRTH,MAHARASHTRA		(-) [3/2024]	(-) [1,101.58]	(0.00) [-]	
1003	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334],MoRTH,KARNATAKA	3/2015	11/2015 (6/2023) [12/2023]	165.67 (-) [165.67]	126.47 (0.00) [97]	0/0
1004	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 - [N24002008],MoRTH,TELANGANA	1/2022	12/2024 (-) [12/2024]	578.85 (-) [578.85]	12.87 (0.00) [0]	0/0
1005	CHIKALI TO DHAD - [N24001061],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [3/2024]	189.46 (189.00) [189.46]	111.73 (0.00) [51]	2/4
1006	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM - [N24001864],MoRTH,ODISHA	11/2021	6/2025 (-) [6/2025]	154.49 (-) [154.49]	28.89 (0.00) [0]	0/0
1007	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 - [N24001877],MoRTH,BIHAR	7/2020	5/2027 (-) [5/2027]	1,110.23 (-) [1,110.23]	92.37 (0.00) [0]	0/0
1008	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888],MoRTH,MAHARASHTRA	8/2021	4/2023 (-) [5/2024]	288.14 (-) [288.14]	58.59 (0.00) [13]	0/0
1009	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A - [N24001376],MoRTH,ARUNACHAL PRADESH	3/2021	3/2027 (-) [3/2027]	182.55 (-) [182.55]	82.93 (0.00) [0]	0/0
1010	SATARA TO MHASWAD - [N24001092],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [12/2023]	653.46 (-) [653.46]	369.62 (0.00) [53]	2/4
1011	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772],MoRTH,UTTARAKHAND	12/2017	12/2019 (-) [12/2019]	257.34 (-) [257.34]	156.63 (0.00) [0]	0/0
1012	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I - [N24001465],MoRTH,NAGALAND	6/2020	9/2024 (9/2024) [9/2024]	252.19 (-) [252.19]	0.28 (0.00) [0]	0/0
1013	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516],MoRTH,GOA	12/2015	/ (-) [12/2023]	819.95 (-) [819.95]	709.30 (0.00) [-]	0/0
1014	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151],MoRTH,MADHYA PRADESH	11/2017	3/2018 (3/2022) [1/2024]	392.33 (470.72) [470.72]	436.44 (78.39) [70]	0/0

1015	NH440 RAYACHOTY TOVEMPALLI 2LPS - [N24001934],MoRTH,ANDHRA PRADESH	12/2021	5/2024 (-) [5/2024]	439.82 (-) [439.82]	46.03 (0.00) [0]	0/0
1016	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO - [N24000883],MoRTH,WEST BENGAL	3/2018	10/2020 (1/2024) [1/2024]	254.30 (254.30) [254.30]	179.14 (0.00) [39]	0/0
1017	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM - [N24001869],MoRTH,RAJASTHAN	12/2022	8/2025 (-) [8/2025]	235.15 (-) [235.15]	0.00 (0.00) [0]	0/0
1018	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI - [N24001860],MoRTH,ODISHA	1/2022	4/2025 (-) [4/2025]	300.33 (-) [300.33]	132.33 (0.00) [0]	0/0
1019	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156],MoRTH,KARNATAKA	1/2017	9/2017 (5/2023) [5/2023]	166.67 (-) [264.34]	198.17 (97.67) [0]	0/0
1020	DHANGIPIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK - [N24001064],MoRTH,MAHARASHTRA	3/2018	2/2020 (-) [0/0]	217.14 (217.00) [217.14]	157.89 (0.00) [0]	2/4
1021	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444],MoRTH,GOA	10/2015	/ (-) [12/2023]	936.40 (-) [936.40]	708.69 (0.00) [-]	0/0
1022	WAKAN PALI KHOPOLI - [N24001026],MoRTH,MAHARASHTRA	1/2017	5/2019 (-) [10/2023]	376.19 (-) [376.19]	118.74 (0.00) [0]	2/4
1023	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO - [N24001469],MoRTH,UTTAR PRADESH	11/2021	5/2024 (-) [5/2024]	307.11 (-) [307.11]	105.78 (0.00) [0]	0/0
1024	PARLI PIMPLA DAHIGUDA - [N24001138],MoRTH,MAHARASHTRA	2/2017	6/2019 (-) [8/2023]	205.72 (206.00) [205.72]	85.71 (0.00) [0]	2/4
1025	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF - [N24001858],MoRTH,ODISHA	3/2022	6/2025 (6/2025) [6/2025]	499.79 (-) [499.79]	148.28 (0.00) [0]	0/0
1026	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161],MoRTH,KARNATAKA	12/2017	1/2019 (4/2022) [4/2022]	297.30 (-) [318.28]	279.21 (20.98) [0]	0/0
1027	WIDENING AND STRENGTHENING/RECONSTRUCTIO N TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL - [N24001925],MoRTH,JHARKHAND	3/2022	8/2025 (-) [8/2025]	423.18 (-) [423.18]	0.00 (0.00) [0]	0/0
1028	ALLAHGANJ TO MIRANPUR KATRA	4/2020	7/2024	294.84	185.73	0/0

	SECTION OF NH-730C FROM KM.52.770 TO 114.00 - [N24001463],MoRTH,UTTAR PRADESH		(-) [7/2024]	(-) [294.84]	(0.00) [0]	
1029	UPGRADATION OF PACHORE-SHUJALPUR ROAD TO 2L + PS - [N24000881],MoRTH,MADHYA PRADESH	11/2017	2/2018 (9/2021) [4/2023]	184.62 (-) [184.62]	146.34 (0.00) [0]	0/0
1030	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU - [N24001919],MoRTH,CHHATTISGARH	12/2020	9/2023 (6/2024) [0/0]	193.16 (-) [193.16]	27.98 (0.00) [0]	0/0
1031	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967],MoRTH,ANDHRA PRADESH	3/2016	9/2016 (10/2022) [10/2022]	444.84 (459.37) [459.37]	420.74 (14.53) [0]	3/4
1032	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922],MoRTH,JHARKHAND	2/2020	8/2023 (-) [1/2024]	153.01 (-) [153.01]	76.62 (0.00) [5]	0/0
1033	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC - [N24001375],MoRTH,ARUNACHAL PRADESH	6/2020	3/2027 (-) [3/2027]	496.47 (-) [496.47]	104.15 (0.00) [0]	0/0
1034	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A - [N24000378],MoRTH,MADHYA PRADESH	6/2015	/ (-) [0/0]	390.51 (-) [390.51]	306.63 (0.00) [0]	0/0
1035	JALGAON TO NANDURA - [N24001088],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [0/0]	177.84 (177.00) [177.84]	110.20 (0.00) [0]	0/0
1036	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS - [N24001951],MoRTH,ANDHRA PRADESH	1/2022	1/2025 (-) [1/2025]	403.22 (-) [403.22]	77.48 (0.00) [0]	0/0
1037	MANTHA TALUKAS BORDER TO PARTUR - [N24001033],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [12/2023]	486.19 (-) [486.19]	315.19 (0.00) [53]	3/4
1038	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL - [N24001929],MoRTH,UTTAR PRADESH	1/2022	10/2025 (-) [10/2025]	697.66 (-) [697.66]	113.50 (0.00) [0]	0/0
1039	NASRATPUR TO BARASGAON - [N24001112],MoRTH,MAHARASHTRA	7/2016	9/2019 (-) [3/2024]	406.54 (407.00) [406.54]	274.30 (0.00) [54]	3/4
1040	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM - [N24002009],MoRTH,TELANGANA	1/2022	1/2025 (-) [1/2025]	703.68 (-) [703.68]	0.01 (0.00) [0]	0/0
1041	REHABILITATION AND	3/2016	5/2016	995.09	643.54	3/4

	UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940],MoRTH,ANDHRA PRADESH		(2/2023) [2/2023]	(995.00) [995.09]	(0.00) [0]	
1042	AHMADPUR TO PIMPLA - [N24001029],MoRTH,MAHARASHTRA	1/2017	8/2019 (-) [12/2023]	422.38 (-) [422.38]	262.59 (0.00) [52]	3/4
1043	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939],MoRTH,ANDHRA PRADESH	3/2020	9/2023 (-) [12/2024]	529.24 (-) [529.24]	28.52 (0.00) [15]	0/0
1044	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE - [N24001297],MoRTH,ARUNACHAL PRADESH	3/2019	3/2027 (-) [3/2027]	450.65 (-) [450.65]	326.43 (0.00) [0]	0/0
1045	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE - [N24001294],MoRTH,ARUNACHAL PRADESH	3/2019	3/2027 (-) [3/2027]	560.39 (-) [560.39]	563.29 (0.00) [0]	0/0
1046	KARWANDI TO RAJURI - [N24001058],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [11/2023]	276.95 (277.00) [276.95]	160.94 (0.00) [47]	2/4
1047	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- - [N24001891],MoRTH,MAHARASHTRA	7/2021	11/2023 (-) [3/2024]	256.54 (-) [256.54]	64.22 (0.00) [4]	0/0
1048	ANJANGAON TO MAH/MP BORDER - [N24001007],MoRTH,MADHYA PRADESH	1/2017	6/2019 (-) [0/0]	359.00 (359.00) [359.00]	326.56 (0.00) [0]	2/4
1049	KOTHARI TO DHANORA - [N24001073],MoRTH,MAHARASHTRA	9/2018	8/2020 (-) [11/2023]	301.38 (377.18) [301.38]	240.32 (0.00) [39]	0/0
1050	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370],MoRTH,KERALA	2/2017	9/2017 (1/2023) [6/2023]	380.76 (372.87) [372.87]	331.40 (-7.89) [0]	0/0
1051	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A - [N24001460],MoRTH,UTTAR PRADESH	12/2021	9/2024 (-) [9/2024]	170.60 (-) [170.60]	92.35 (0.00) [0]	0/0
1052	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE - [N24001528],MoRTH,RAJASTHAN	1/2022	12/2024 (-) [12/2024]	194.88 (-) [194.88]	21.22 (0.00) [0]	0/0
1053	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910],MoRTH,PUNJAB	3/2018	11/2020 (-) [3/2024]	170.57 (192.48) [192.48]	96.38 (21.91) [40]	0/1
1054	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40	1/2017	8/2017 (6/2022)	291.49 (-)	247.93 (0.00)	0/0

	TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172],MoRTH,KARNATAKA		[6/2022]	[291.49]	[0]	
1055	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980],MoRTH,TELANGANA	10/2016	2/2019 (6/2022) [6/2023]	298.32 (-) [298.32]	178.25 (0.00) [0]	0/0
1056	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS - [N24001949],MoRTH,ANDHRA PRADESH	12/2021	3/2024 (-) [3/2024]	277.30 (-) [277.30]	4.94 (0.00) [0]	0/0
1057	PANDHARPUR TO SANGOLA - [N24001102],MoRTH,MAHARASHTRA	7/2017	7/2019 (-) [12/2023]	218.38 (-) [218.38]	182.63 (0.00) [53]	2/4
1058	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775],MoRTH,UTTARAKHAND	6/2017	6/2019 (3/2023) [3/2023]	282.08 (-) [282.08]	206.46 (0.00) [0]	0/0
1059	JINTUR TO PARBHANI - [N24001039],MoRTH,MAHARASHTRA	1/2017	/ (-) [12/2023]	356.66 (-) [356.66]	209.48 (0.00) [-]	2/4
1060	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT - [N24001427],MoRTH,GUJARAT	6/2020	4/2023 (3/2024) [3/2024]	166.21 (-) [166.21]	97.12 (0.00) [11]	3/4
1061	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU - [N24000929],MoRTH,ANDHRA PRADESH	9/2016	2/2017 (1/2022) [2/2022]	372.68 (-) [309.37]	275.18 (-63.31) [0]	4/4
1062	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576],MoRTH,BIHAR	2/2016	5/2016 (12/2023) [12/2023]	178.85 (225.06) [278.54]	232.61 (99.69) [91]	0/0
1063	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217],MoRTH,CHHATTISGARH	1/2016	8/2016 (-) [12/2024]	497.14 (572.66) [572.66]	314.55 (75.52) [100]	0/0
1064	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS - [N24001953],MoRTH,ANDHRA PRADESH	12/2021	9/2024 (-) [9/2024]	388.71 (-) [388.71]	82.19 (0.00) [0]	0/0
1065	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179],MoRTH,NAGALAND	3/2017	11/2020 (2/2023) [2/2023]	217.35 (-) [217.35]	214.18 (0.00) [0]	0/0
1066	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579],MoRTH,BIHAR	1/2014	10/2016 (-) [2/2024]	1,408.85 (2,138.16) [2,138.16]	1,641.70 (729.31) [88]	0/0
1067	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH -	3/2022	2/2025 (-) [2/2025]	536.00 (-) [536.00]	99.88 (0.00) [0]	0/0

	[N24001931],MoRTH,ANDHRA PRADESH					
1068	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180],MoRTH,NAGALAND	3/2019	12/2022 (1/2023) [1/2023]	237.51 (-) [237.51]	200.01 (0.00) [0]	0/0
1069	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993],MoRTH,TELANGANA	3/2018	9/2020 (6/2022) [4/2023]	322.81 (-) [322.81]	311.63 (0.00) [0]	0/0
1070	PALPHATA TO PHULAMBARI - [N24001060],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [9/2023]	227.19 (227.00) [227.19]	141.92 (0.00) [0]	2/4
1071	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K - [N24001923],MoRTH,JHARKHAND	1/2022	7/2024 (-) [7/2024]	315.21 (-) [315.21]	20.57 (0.00) [0]	0/0
1072	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS - [N24001459],MoRTH,UTTAR PRADESH	1/2022	4/2024 (-) [4/2024]	297.06 (-) [297.06]	221.90 (0.00) [0]	0/0
1073	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO - [N24002000],MoRTH,TELANGANA	3/2021	7/2024 (-) [7/2024]	317.19 (-) [317.19]	10.50 (0.00) [0]	0/0
1074	MOPA AIRPORT - [N24001458],MoRTH,GOA	12/2021	4/2022 (-) [12/2023]	1,183.16 (-) [1,183.16]	595.54 (0.00) [20]	0/0
1075	KHAMGAON TO DEULGAON SAKARSHA - [N24001074],MoRTH,MAHARASHTRA	3/2018	12/2019 (-) [0/0]	249.29 (-) [249.29]	146.41 (0.00) [0]	0/0
1076	PANCHARAL TO MANDANGHAR - [N24001107],MoRTH,MAHARASHTRA	7/2018	5/2020 (-) [12/2023]	381.08 (302.00) [381.08]	45.66 (0.00) [43]	2/4
1077	REPANPALLI TO SIRONCHA - [N24001468],MoRTH,MAHARASHTRA	3/2022	6/2022 (-) [6/2024]	282.07 (-) [282.07]	34.65 (0.00) [24]	0/0
1078	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO - [N24001224],MoRTH,CHHATTISGARH	3/2017	1/2018 (-) [12/2023]	423.79 (-) [423.79]	328.28 (0.00) [71]	0/0
1079	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221],MoRTH,CHHATTISGARH	1/2016	10/2016 (-) [12/2023]	624.98 (731.50) [731.50]	583.63 (106.52) [86]	0/0
1080	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE - [N24001293],MoRTH,ARUNACHAL PRADESH	3/2019	3/2027 (-) [3/2027]	486.70 (-) [486.70]	474.23 (0.00) [0]	0/0
1081	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO	3/2022	11/2025 (-) [11/2025]	640.18 (-) [640.18]	210.11 (0.00) [0]	0/0

	CH.49.2OO OF NH-731B ON - [N24001996],MoRTH,UTTAR PRADESH					
1082	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N - [N24001466],MoRTH,NAGALAND	3/2021	7/2024 (7/2024) [7/2024]	297.24 (-) [297.24]	71.05 (0.00) [0]	0/0
1083	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC - [N24001374],MoRTH,ARUNACHAL PRADESH	6/2020	3/2027 (-) [3/2027]	437.60 (-) [437.60]	268.65 (0.00) [0]	0/0
1084	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422],MoRTH,ANDHRA PRADESH	3/2015	9/2015 (8/2017) [5/2018]	309.01 (-) [309.01]	309.01 (0.00) [0]	0/0
1085	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918],MoRTH,CHHATTISGARH	12/2020	8/2023 (5/2024) [0/0]	222.86 (-) [222.86]	135.40 (0.00) [0]	0/0
1086	SATARA MURVAD PILLOV PANDHARPUR - [N24001095],MoRTH,MAHARASHTRA	1/2017	/ (-) [6/2024]	388.44 (-) [388.44]	240.05 (0.00) [-]	0/0
1087	SHIROD SHAHPURER TO NANDED - [N24001041],MoRTH,MAHARASHTRA	1/2017	7/2019 (-) [12/2023]	211.34 (-) [211.34]	136.33 (0.00) [53]	3/4
1088	PAITHAN TO SHIRUR - [N24001122],MoRTH,MAHARASHTRA	3/2017	6/2019 (-) [3/2024]	341.80 (-) [341.80]	226.19 (0.00) [57]	2/4
1089	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN - [N24001885],MoRTH,MAHARASHTRA	2/2023	12/2024 (-) [12/2024]	414.81 (-) [414.81]	0.00 (0.00) [0]	0/0
1090	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE - [N24001861],MoRTH,ODISHA	2/2022	11/2024 (-) [11/2024]	157.49 (-) [157.49]	52.31 (0.00) [0]	0/0
1091	WARDHA TO ARVI - [N24001150],MoRTH,MAHARASHTRA	2/2018	4/2020 (-) [12/2023]	313.58 (-) [313.58]	230.41 (0.00) [44]	2/4
1092	4-LANING OF DERGAON TOWN - [N24001435],NHIDCL,ASSAM	3/2020	6/2022 (-) [12/2023]	287.63 (-) [287.63]	397.16 (0.00) [18]	0/4
1093	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748],NHIDCL,ANDAMAN AND NICOBAR ISLANDS	2/2018	9/2020 (1/2023) [8/2025]	391.00 (-) [391.00]	170.37 (0.00) [59]	2/4
1094	KARGIL-ZANSKR PACKAGE-2 - [N24001344],NHIDCL,LADAKH	3/2021	1/2023 (11/2023) [11/2023]	404.89 (-) [404.89]	90.36 (0.00) [10]	1/4
1095	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO	3/2018	9/2020 (11/2022) [3/2024]	234.27 (-) [234.27]	126.50 (0.00) [42]	3/4

	AUSTIN CREEK) O - [N24000749],NHIDCL,ANDAMAN AND NICOBAR ISLANDS					
1096	2-LANING FROM JOLAIBARI - BELONIA - [N24001317],NHIDCL,TRIPURA	6/2020	1/2022 (6/2023) [12/2023]	201.99 (287.47) [287.47]	124.61 (85.48) [23]	3/4
1097	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255],NHIDCL,NAGALAND	9/2020	10/2022 (4/2024) [9/2024]	277.44 (-) [277.44]	146.09 (0.00) [23]	2/4
1098	KEIFANG - TUVAI PKG-1 - [N24001440],NHIDCL,MIZORAM	9/2021	5/2023 (2/2024) [4/2024]	492.94 (492.94) [492.94]	258.52 (0.00) [11]	0/4
1099	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309],NHIDCL,TRIPURA	11/2020	6/2022 (6/2023) [10/2023]	159.13 (171.50) [171.50]	73.90 (12.37) [0]	3/4
1100	LADDA - BASAI - [N24001316],NHIDCL,ARUNACHAL PRADESH	2/2021	4/2023 (2/2024) [2/2024]	445.96 (-) [445.96]	92.05 (0.00) [10]	2/4
1101	CHURACHANPUR TUIVAI PKG-3 - [N24001405],NHIDCL,MANIPUR	7/2021	10/2023 (2/2024) [6/2024]	673.27 (-) [673.27]	281.57 (0.00) [8]	2/4
1102	MARIAM - PEREN (PKG 1B) - [N24001350],NHIDCL,MANIPUR	2/2021	12/2022 (-) [5/2024]	188.36 (-) [188.36]	86.40 (0.00) [17]	3/4
1103	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 - [N24001338],NHIDCL,SIKKIM	10/2020	12/2023 (9/2024) [9/2024]	816.79 (786.60) [786.60]	222.14 (-30.19) [9]	1/4
1104	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336],NHIDCL,SIKKIM	8/2020	4/2023 (9/2023) [9/2023]	230.45 (244.91) [244.91]	195.47 (14.46) [0]	3/4
1105	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821],NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	11/2019 (-) [11/2019]	257.34 (-) [238.00]	214.90 (-19.34) [0]	0/0
1106	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001971],NHIDCL,ASSAM	3/2023	8/2025 (-) [8/2025]	890.33 (-) [890.33]	0.00 (0.00) [0]	0/0
1107	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000864],NHIDCL,MIZORAM	4/2017	4/2024 (7/2024) [7/2024]	404.29 (723.80) [723.80]	475.89 (319.51) [3]	2/4
1108	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946],NHIDCL,ARUNACHAL PRADESH	3/2017	3/2022 (12/2023) [12/2024]	1,718.59 (1,718.59) [1,718.59]	656.26 (0.00) [33]	2/4
1109	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 -	1/1991	6/2019 (6/2019) [12/2023]	520.01 (-) [520.01]	284.45 (0.00) [54]	3/4

	[N24000431],NHIDCL,ASSAM					
1110	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855],NHIDCL,UTTARAKHAND	3/2018	7/2022 (7/2022) [7/2024]	1,383.78 (-) [1,383.78]	581.00 (0.00) [24]	3/5
1111	RISHI BORDER- ROLEP- MENLA PKG-2A - [N24001361],NHIDCL,SIKKIM	1/2021	9/2023 (1/2025) [1/2025]	332.20 (-) [332.20]	129.51 (0.00) [16]	1/4
1112	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248],NHIDCL,ASSAM	8/2020	4/2022 (-) [3/2024]	208.84 (-) [208.84]	109.94 (0.00) [23]	1/4
1113	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752],NHIDCL,NAGALAND	2/2017	9/2020 (8/2022) [12/2023]	387.00 (-) [387.00]	385.45 (0.00) [39]	3/4
1114	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582],NHIDCL,ASSAM	1/2016	1/2016 (-) [7/2024]	294.17 (-) [294.17]	254.22 (0.00) [102]	3/4
1115	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686],NHIDCL,NAGALAND	3/2016	9/2019 (9/2019) [12/2023]	373.07 (489.01) [387.00]	377.90 (13.93) [51]	3/4
1116	KHELLANI-KHANABAL PKG-2 - [N24001394],NHIDCL,JAMMU AND KASHMIR	7/2021	2/2023 (-) [8/2025]	512.43 (-) [512.43]	49.80 (0.00) [30]	1/4
1117	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) - [N24001280],NHIDCL,NAGALAND	3/2020	6/2022 (3/2023) [9/2023]	320.97 (-) [320.97]	178.64 (0.00) [0]	3/4
1118	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. - [N24000944],NHIDCL,ARUNACHAL PRADESH	12/2016	1/2020 (1/2023) [9/2023]	200.44 (200.44) [200.44]	152.14 (0.00) [0]	3/4
1119	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG - [N24001973],NHIDCL,ASSAM	3/2023	2/2026 (-) [2/2026]	562.05 (-) [562.05]	4.78 (0.00) [0]	0/0
1120	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254],NHIDCL,SIKKIM	3/2020	6/2022 (7/2023) [3/2024]	242.97 (-) [242.97]	220.45 (0.00) [21]	3/4
1121	TWO-LANING OF HAYULIANG–HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI - [N24000979],NHIDCL,ARUNACHAL PRADESH	1/2017	5/2023 (5/2023) [5/2023]	256.66 (-) [256.66]	0.00 (0.00) [0]	1/4
1122	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862],NHIDCL,MIZORAM	4/2017	4/2023 (10/2023) [1/2024]	537.82 (820.42) [820.42]	645.96 (282.60) [9]	3/4

1123	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281],NHIDCL,MIZORAM	3/2020	7/2022 (8/2023) [12/2023]	292.24 (331.17) [331.17]	242.80 (38.93) [17]	2/4
1124	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263],NHIDCL,TRIPURA	6/2020	1/2022 (6/2023) [1/2024]	277.50 (302.02) [302.02]	214.71 (24.52) [24]	2/4
1125	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH - [N24001976],NHIDCL,NAGALAND	12/2022	2/2026 (-) [2/2026]	430.24 (-) [430.24]	0.00 (0.00) [0]	0/0
1126	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287],NHIDCL,NAGALAND	4/2020	12/2021 (12/2022) [3/2024]	330.80 (-) [330.80]	83.11 (0.00) [27]	2/4
1127	2 LANING FROM MANU-SIMLUNG PKG-2 - [N24001542],NHIDCL,TRIPURA	2/2022	1/2025 (-) [1/2025]	456.88 (-) [456.88]	25.80 (0.00) [0]	1/4
1128	MARIAM - PEREN PKG-1A - [N24001349],NHIDCL,MANIPUR	2/2021	12/2022 (-) [2/2024]	226.32 (-) [226.32]	53.69 (0.00) [14]	1/4
1129	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO - [N24000764],NHIDCL,NAGALAND	3/2018	10/2022 (10/2022) [10/2023]	272.89 (-) [272.89]	164.92 (0.00) [0]	0/4
1130	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325],NHIDCL,SIKKIM	9/2020	5/2023 (-) [8/2024]	262.84 (414.20) [414.20]	202.40 (151.36) [15]	1/4
1131	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266],NHIDCL,JAMMU AND KASHMIR	7/2020	4/2022 (11/2023) [1/2024]	210.79 (-) [210.79]	54.44 (0.00) [21]	3/4
1132	MARIAM - PEREN (PKG 2A) - [N24001398],NHIDCL,MANIPUR	7/2021	3/2023 (-) [3/2023]	204.58 (-) [204.58]	126.78 (0.00) [0]	4/4
1133	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 - [N24001318],NHIDCL,TRIPURA	9/2020	4/2022 (10/2022) [10/2023]	173.17 (-) [173.17]	76.70 (0.00) [0]	1/4
1134	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000858],NHIDCL,MIZORAM	4/2017	7/2023 (2/2024) [2/2024]	640.07 (1,134.72) [640.07]	997.31 (0.00) [7]	3/4
1135	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI - [N24000685],NHIDCL,ARUNACHAL PRADESH	2/2017	4/2022 (7/2023) [7/2023]	167.28 (229.70) [167.28]	144.91 (0.00) [0]	3/4
1136	DABOKA KATHKATI PACKAGE-5 - [N24001366],NHIDCL,ASSAM	3/2021	1/2023 (-) [12/2023]	288.85 (-) [288.85]	127.52 (0.00) [11]	0/4

1137	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO - [N24001245],NHIDCL,ARUNACHAL PRADESH	9/2020	5/2022 (10/2022) [3/2024]	353.90 (-) [353.90]	41.82 (0.00) [22]	1/4
1138	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3 - [N24001360],NHIDCL,MEGHALAYA	3/2021	12/2022 (11/2023) [3/2024]	260.21 (-) [260.21]	155.17 (0.00) [15]	2/4
1139	DULTE- KWALKULH - CHAMPAI PKG.2 - [N24001356],NHIDCL,MIZORAM	3/2021	12/2022 (7/2023) [1/2024]	233.25 (233.25) [233.25]	157.59 (0.00) [13]	3/4
1140	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438],NHIDCL,ASSAM	12/2015	12/2018 (7/2021) [12/2023]	289.99 (-) [289.99]	227.20 (0.00) [60]	2/4
1141	DEMBUEN - BRUNI - [N24001321],NHIDCL,ARUNACHAL PRADESH	12/2020	3/2023 (3/2024) [9/2023]	606.63 (606.63) [606.63]	278.25 (0.00) [0]	3/4
1142	OUR LANNNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST - [N24001196],NHIDCL,ASSAM	3/2017	8/2023 (-) [12/2023]	1,049.51 (-) [1,049.51]	318.80 (0.00) [4]	2/4
1143	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N - [N24000745],NHIDCL,ANDAMAN AND NICOBAR ISLANDS	3/2017	12/2019 (3/2023) [1/2024]	409.85 (-) [409.85]	209.68 (0.00) [49]	3/4
1144	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001261],NHIDCL,SIKKIM	8/2020	4/2023 (1/2024) [1/2024]	311.00 (273.78) [273.78]	202.59 (-37.22) [9]	2/4
1145	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN - [N24001970],NHIDCL,ASSAM	3/2023	8/2025 (-) [8/2025]	860.37 (-) [860.37]	0.00 (0.00) [0]	0/0
1146	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259],NHIDCL,NAGALAND	9/2020	4/2022 (3/2023) [3/2024]	315.63 (-) [315.63]	63.01 (0.00) [23]	2/4
1147	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313],NHIDCL,MEGHALAYA	11/2020	12/2023 (10/2025) [0/0]	351.12 (-) [351.12]	181.82 (0.00) [0]	0/4
1148	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274],NHIDCL,MANIPUR	8/2020	4/2022 (-) [3/2024]	379.39 (-) [379.39]	189.78 (0.00) [23]	2/4
1149	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322],NHIDCL,SIKKIM	9/2020	5/2022 (-) [5/2024]	183.31 (439.56) [439.56]	330.52 (256.25) [24]	1/4
1150	IMPHAL - KHONGSANG PKG-4	8/2021	12/2023	579.63	70.41	1/4

	- [N24001453],NHIDCL,MANIPUR		(-) [3/2024]	(-) [579.63]	(0.00) [3]	
1151	TAMENGLONG - MAHUR PKG-3 - [N24001354],NHIDCL,MANIPUR	3/2021	12/2022 (-) [3/2024]	234.08 (-) [234.08]	115.89 (0.00) [15]	3/4
1152	TLABUNG - LUNGLEI PKG-A - [N24001358],NHIDCL,MIZORAM	3/2021	12/2022 (10/2023) [12/2024]	698.44 (698.45) [698.45]	237.54 (0.01) [24]	1/4
1153	2-LANING FROM MANU-SIMLUNG (PKG I) - [N24001247],NHIDCL,TRIPURA	3/2020	1/2022 (10/2022) [8/2023]	247.76 (251.89) [251.89]	163.77 (4.13) [0]	3/4
1154	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000863],NHIDCL,MIZORAM	4/2017	6/2023 (2/2024) [2/2024]	518.53 (902.20) [902.20]	645.30 (383.67) [8]	3/4
1155	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948],NHIDCL,ARUNACHAL PRADESH	9/2016	12/2019 (3/2023) [12/2023]	568.92 (568.92) [568.92]	508.65 (0.00) [48]	3/4
1156	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR - [N24001914],NHIDCL,TRIPURA	5/2023	11/2024 (-) [11/2024]	195.95 (-) [195.95]	0.00 (0.00) [0]	0/0
1157	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX - [N24000683],NHIDCL,ARUNACHAL PRADESH	2/2017	11/2023 (3/2024) [3/2024]	180.57 (244.10) [180.57]	105.14 (0.00) [4]	2/4
1158	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI - [N24001972],NHIDCL,ASSAM	3/2023	4/2026 (-) [4/2026]	609.16 (-) [609.16]	23.43 (0.00) [0]	0/0
1159	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA - [N24001253],NHIDCL,JAMMU AND KASHMIR	12/2019	12/2023 (-) [12/2023]	2,680.42 (-) [2,680.42]	0.00 (0.00) [0]	2/4
1160	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-2B) - [N24001271],NHIDCL,MANIPUR	6/2020	8/2022 (-) [3/2024]	365.53 (-) [365.53]	142.51 (0.00) [19]	2/4
1161	GOHA-KHELLANI PKG-3 - [N24001397],NHIDCL,JAMMU AND KASHMIR	2/2021	3/2023 (3/2024) [3/2024]	431.28 (-) [431.28]	213.23 (0.00) [12]	2/4
1162	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861],NHIDCL,MIZORAM	4/2017	4/2023 (11/2023) [1/2024]	473.18 (667.06) [667.06]	478.55 (193.88) [9]	3/4
1163	DABOKA KATHKATI PACKAGE-6 - [N24001450],NHIDCL,ASSAM	9/2021	7/2024 (-) [7/2024]	625.64 (-) [625.64]	313.95 (0.00) [0]	0/4
1164	SENAPATI- IMPHAL PKG-5B - [N24001400],NHIDCL,MANIPUR	3/2021	1/2023 (-)	211.70 (-)	3.49 (0.00)	0/4

			[5/2024]	[211.70]	[16]	
1165	SRIRAMPUR - DHUBRI PKG-1 - [N24001831],NHIDCL,ASSAM	3/2022	2/2025 (-) [2/2025]	613.89 (-) [613.89]	0.05 (0.00) [0]	0/4
1166	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) - [N24001283],NHIDCL,MIZORAM	3/2020	7/2022 (7/2023) [10/2023]	281.78 (253.41) [253.41]	234.19 (-28.37) [0]	3/4
1167	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000865],NHIDCL,MIZORAM	4/2017	9/2023 (5/2024) [5/2024]	428.11 (777.50) [777.50]	444.45 (349.39) [8]	3/4
1168	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM - [N24000903],NHIDCL,MEGHALAYA	3/2019	3/2022 (5/2023) [12/2023]	306.28 (-) [306.28]	196.91 (0.00) [21]	3/4
1169	CHANGTONGYA TO LONGLENG ROAD PKG-2 - [N24001389],NHIDCL,NAGALAND	3/2020	6/2022 (9/2022) [9/2022]	206.53 (-) [206.53]	98.69 (0.00) [0]	3/4
1170	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284],NHIDCL,NAGALAND	3/2020	6/2022 (6/2023) [12/2023]	361.53 (-) [361.53]	131.73 (0.00) [18]	2/4
1171	IMPHAL – MOREH (PACKAGE 4) - [N24001399],NHIDCL,MANIPUR	3/2021	1/2023 (-) [12/2023]	277.99 (-) [277.99]	129.71 (0.00) [11]	3/4
1172	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001473],NHIDCL,MANIPUR	9/2021	2/2024 (-) [2/2024]	310.76 (-) [310.76]	80.13 (0.00) [0]	2/4
1173	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO - [N24000763],NHIDCL,NAGALAND	3/2018	12/2021 (8/2022) [12/2023]	215.79 (-) [215.79]	97.45 (0.00) [24]	1/4
1174	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) - [N24001332],NHIDCL,ASSAM	3/2020	6/2022 (5/2024) [5/2024]	217.50 (-) [217.50]	49.97 (0.00) [23]	2/4
1175	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331],NHIDCL,ASSAM	3/2020	6/2022 (-) [3/2024]	261.13 (-) [261.13]	51.90 (0.00) [21]	2/4
1176	PEREN-DIMAPUR PKG-5 - [N24001407],NHIDCL,NAGALAND	2/2021	3/2023 (-) [3/2023]	207.33 (-) [207.33]	0.00 (0.00) [0]	0/0
1177	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 - [N24001333],NHIDCL,ASSAM	9/2019	5/2023 (-) [5/2023]	761.54 (820.56) [761.54]	430.31 (0.00) [0]	3/4
1178	KHELLANI-KHANABAL PKG-4 - [N24001395],NHIDCL,JAMMU AND KASHMIR	7/2021	8/2023 (9/2024) [1/2025]	859.67 (-) [859.67]	88.31 (0.00) [17]	1/4
1179	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. - [N24001244],NHIDCL,ARUNACHAL PRADESH	8/2020	4/2022 (5/2024) [5/2024]	301.06 (-) [301.06]	113.25 (0.00) [25]	2/4

1180	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742],NHIDCL,UTTARAKHAND	3/2018	11/2020 (12/2022) [4/2024]	403.36 (-) [403.36]	328.94 (0.00) [41]	3/4
1181	KARGIL-ZANSKR PACKAGE-1 - [N24001343],NHIDCL,LADAKH	3/2021	1/2023 (11/2023) [11/2023]	384.23 (-) [384.23]	55.01 (0.00) [10]	2/4
1182	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768],NHIDCL,SIKKIM	11/2017	10/2020 (8/2023) [12/2023]	290.05 (-) [290.05]	218.36 (0.00) [38]	3/4
1183	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I - [N24001969],NHIDCL,ASSAM	3/2023	8/2025 (-) [8/2025]	904.04 (-) [904.04]	0.00 (0.00) [0]	0/0
1184	IMPHAL - KHONGSANG PKG-3 - [N24001401],NHIDCL,MANIPUR	7/2021	3/2023 (2/2024) [3/2024]	467.00 (-) [467.00]	150.23 (0.00) [12]	2/4
1185	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-IB) - [N24001269],NHIDCL,ASSAM	3/2020	3/2022 (12/2023) [3/2024]	216.49 (241.52) [216.49]	101.02 (0.00) [24]	3/4
1186	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM - [N24001974],NHIDCL,MANIPUR	9/2021	1/2025 (-) [1/2025]	315.56 (-) [315.56]	5.45 (0.00) [0]	0/0
1187	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688],NHIDCL,NAGALAND	3/2016	8/2022 (8/2022) [1/2023]	429.52 (562.98) [429.52]	267.69 (0.00) [0]	3/4
1188	TAMENGLONG - MAHUR PKG-5 - [N24001436],NHIDCL,MANIPUR	8/2021	5/2023 (12/2023) [5/2024]	477.86 (-) [477.86]	80.43 (0.00) [12]	2/4
1189	KHELLANI-KHANABAL PKG-1 - [N24001323],NHIDCL,JAMMU AND KASHMIR	3/2021	9/2022 (2/2024) [2/2024]	486.45 (-) [486.45]	105.67 (0.00) [17]	3/4
1190	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) - [N24001285],NHIDCL,NAGALAND	3/2020	12/2021 (3/2023) [3/2023]	330.78 (-) [330.78]	204.26 (0.00) [0]	4/4
1191	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD - [N24001326],NHIDCL,ASSAM	11/2020	9/2028 (-) [9/2028]	4,997.04 (-) [4,997.04]	1,433.40 (0.00) [0]	1/4
1192	IMPROVEMENT/WIDENING TO 2 LANING OF STRETCH FROM KHONGSANG TO TAMENGLONG OF NH-137 - [N24001268],NHIDCL,MANIPUR	3/2019	7/2022 (-) [3/2023]	471.00 (-) [471.00]	319.81 (0.00) [0]	4/4
1193	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276],NHIDCL,MANIPUR	8/2020	4/2022 (-) [4/2022]	228.97 (-) [228.97]	0.00 (0.00) [0]	0/4
1194	KARGIL-ZANSKR PACKAGE-7 - [N24001347],NHIDCL,LADAKH	1/2021	6/2024 (-) [6/2024]	308.86 (328.60) [308.86]	305.25 (0.00) [0]	3/4
1195	4 LANING OF NH 37 SECTION	1/2016	12/2021	252.00	146.28	2/4

	BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583],NHIDCL,ASSAM		(12/2019) [8/2023]	(330.30) [330.30]	(78.30) [0]	
1196	KARGIL-ZANSKR PACKAGE-6 - [N24001346],NHIDCL,LADAKH	1/2021	5/2024 (-) [5/2024]	239.81 (265.41) [239.81]	271.46 (0.00) [0]	3/4
1197	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B - [N24001833],NHIDCL,JAMMU AND KASHMIR	7/2022	3/2025 (-) [3/2025]	198.28 (-) [198.28]	13.70 (0.00) [0]	1/4
1198	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA - [N24001975],NHIDCL,MIZORAM	9/2021	2/2025 (-) [2/2024]	523.78 (-) [523.78]	0.48 (0.00) [-12]	0/0
1199	JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD - [N24001328],NHIDCL,ASSAM	12/2020	8/2023 (-) [12/2023]	804.00 (-) [804.00]	561.94 (0.00) [4]	2/4
1200	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO - [N24000758],NHIDCL,NAGALAND	3/2018	12/2021 (3/2023) [4/2023]	240.64 (255.58) [240.64]	172.36 (0.00) [0]	0/4
1201	KHELLANI-KHANABAL PKG-5 - [N24001396],NHIDCL,JAMMU AND KASHMIR	7/2021	2/2023 (1/2024) [1/2024]	497.09 (-) [497.09]	95.53 (0.00) [11]	2/4
1202	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262],NHIDCL,SIKKIM	7/2020	4/2023 (10/2023) [1/2024]	345.38 (395.59) [395.59]	319.61 (50.21) [9]	3/4
1203	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327],NHIDCL,SIKKIM	8/2020	5/2022 (5/2023) [6/2024]	292.80 (-) [292.80]	114.92 (0.00) [25]	1/4
1204	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 - [N24001832],NHIDCL,ASSAM	1/2023	5/2025 (-) [5/2025]	458.59 (-) [458.59]	34.06 (0.00) [0]	0/4
1205	RANIKOR- MAHESHKHOLA-BAGHMARA PKG-2 - [N24001541],NHIDCL,MEGHALAYA	11/2021	6/2024 (-) [6/2024]	283.50 (261.40) [283.50]	103.54 (0.00) [0]	1/4
1206	KARGIL-ZANSKR PACKAGE-8 - [N24001348],NHIDCL,LADAKH	3/2021	1/2023 (8/2023) [8/2023]	398.37 (-) [398.37]	125.69 (0.00) [0]	2/4
1207	DULTE- KWALKULH - CHAMPAI PKG.1 - [N24001355],NHIDCL,MIZORAM	3/2021	12/2022 (11/2023) [11/2023]	374.39 (374.39) [374.39]	277.84 (0.00) [11]	3/4
1208	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 - [N24001451],NHIDCL,ASSAM	3/2022	7/2024 (-) [7/2024]	215.27 (-) [215.27]	78.07 (0.00) [0]	0/4
1209	AKASH BRIDGE - JESSAMI SECTION PKG-2 - [N24001540],NHIDCL,MANIPUR	3/2022	2/2025 (-) [2/2025]	152.11 (-) [152.11]	22.82 (0.00) [0]	1/4
1210	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) - [N24001392],NHIDCL,ARUNACHAL PRADESH	8/2020	4/2022 (7/2023) [7/2023]	199.03 (-) [199.03]	101.75 (0.00) [0]	3/4
1211	UP-GRADATION TO 4-LANE WITH	3/2018	7/2021	253.44	172.02	2/4

	PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868],NHIDCL,JAMMU AND KASHMIR		(8/2023) [12/2023]	(-) [253.44]	(0.00) [29]	
1212	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282],NHIDCL,NAGALAND	3/2020	6/2022 (2/2023) [12/2023]	355.79 (-) [355.79]	109.24 (0.00) [18]	2/4
1213	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 - [N24001367],NHIDCL,ASSAM	3/2021	12/2022 (-) [12/2023]	636.42 (-) [418.49]	609.73 (-217.93) [12]	1/4
1214	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J - [N24001475],NHIDCL,NAGALAND	3/2022	12/2024 (-) [12/2024]	605.36 (-) [605.36]	110.20 (0.00) [0]	2/4
1215	TAMENGLONG - MAHUR PKG-6 - [N24001437],NHIDCL,MANIPUR	9/2021	5/2023 (10/2023) [5/2024]	311.18 (-) [311.18]	135.08 (0.00) [12]	2/4
1216	REHABITITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM - [N24001474],NHIDCL,MEGHALAYA	9/2021	5/2024 (5/2024) [5/2024]	359.86 (-) [359.86]	182.67 (0.00) [0]	2/4
1217	PEREN-DIMAPUR SECTION PKG-2 - [N24001406],NHIDCL,NAGALAND	7/2021	3/2023 (2/2023) [6/2023]	258.52 (-) [258.52]	57.58 (0.00) [0]	0/4
1218	FOUR LANING OF JAMMU-AKHNOOR PKG-1 - [N24001543],NHIDCL,JAMMU AND KASHMIR	7/2022	1/2025 (-) [1/2025]	245.34 (-) [245.34]	13.52 (0.00) [0]	1/4
1219	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275],NHIDCL,MANIPUR	8/2020	4/2022 (-) [4/2022]	268.98 (-) [268.98]	22.08 (0.00) [0]	0/4
1220	IMPHAL - KHONGSANG PKG-2 - [N24001353],NHIDCL,MANIPUR	3/2021	12/2022 (11/2023) [3/2024]	195.14 (-) [195.14]	41.59 (0.00) [15]	2/4
1221	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 - [N24001368],NHIDCL,ASSAM	3/2021	1/2024 (-) [1/2024]	286.72 (-) [286.72]	37.25 (0.00) [0]	0/4
1222	JOGIGHOPA BRIDGE - [N24001434],NHIDCL,ASSAM	8/2021	11/2024 (-) [11/2024]	746.76 (-) [746.76]	160.63 (0.00) [0]	0/4
1223	MARIAM - PEREN PKG-2B - [N24001351],NHIDCL,MANIPUR	2/2021	12/2022 (-) [1/2024]	232.26 (-) [232.26]	154.94 (0.00) [13]	3/4
1224	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 - [N24001544],NHIDCL,ASSAM	3/2022	1/2025 (-) [1/2025]	909.02 (-) [909.02]	127.97 (0.00) [0]	0/4
1225	DABOKA KATHKATI PACKAGE-7 - [N24001537],NHIDCL,ASSAM	11/2021	7/2024 (-) [7/2024]	204.10 (-) [204.10]	70.41 (0.00) [0]	0/4
1226	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) - [N24001393],NHIDCL,ARUNACHAL PRADESH	8/2020	4/2022 (11/2023) [11/2023]	184.88 (-) [184.88]	79.22 (0.00) [19]	3/4
1227	IMPHAL - KHONGSANG PKG-6 - [N24001539],NHIDCL,MANIPUR	12/2021	2/2025 (-)	504.76 (-)	26.41 (0.00)	1/4

			[2/2025]	[504.76]	[0]	
1228	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-2A) - [N24001270],NHIDCL,MANIPUR	3/2020	6/2022 (12/2023) [2/2024]	292.24 (-) [292.24]	127.86 (0.00) [20]	3/4
1229	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 - [N24000741],NHIDCL,UTTARAKHAND	3/2018	11/2020 (12/2022) [12/2023]	274.31 (-) [274.31]	247.81 (0.00) [37]	3/4
1230	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) - [N24001390],NHIDCL,ARUNACHAL PRADESH	8/2020	4/2022 (12/2023) [12/2023]	228.71 (-) [228.71]	94.71 (0.00) [20]	3/4
1231	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743],NHIDCL,UTTARAKHAND	3/2018	11/2020 (12/2022) [4/2024]	417.24 (-) [417.24]	340.83 (0.00) [41]	3/4
1232	MARAM - PEREN PKG-3 - [N24001439],NHIDCL,MANIPUR	8/2021	5/2023 (-) [5/2024]	467.41 (-) [467.41]	162.67 (0.00) [12]	2/4
1233	PEREN-DIMAPUR PKG-3 - [N24001912],NHIDCL,NAGALAND	2/2021	6/2025 (-) [6/2025]	177.77 (-) [177.77]	0.00 (0.00) [0]	0/0
1234	KHELLANI-KHANABAL PKG-3 - [N24001341],NHIDCL,JAMMU AND KASHMIR	3/2021	12/2022 (11/2023) [5/2024]	398.51 (-) [398.51]	65.69 (0.00) [17]	3/4
1235	IMPHAL – MOREH PACKAGE- 3 - [N24001352],NHIDCL,MANIPUR	3/2021	12/2022 (-) [12/2023]	259.31 (-) [259.31]	139.57 (0.00) [12]	3/4
1236	RISHI BORDER- ROLEP- MENLA PKG-3B - [N24001362],NHIDCL,SIKKIM	12/2020	2/2024 (2/2024) [2/2024]	410.60 (379.30) [379.30]	163.61 (-31.30) [0]	1/4
1237	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D - [N24001256],NHIDCL,JAMMU AND KASHMIR	8/2020	9/2026 (-) [9/2026]	6,808.69 (-) [6,808.69]	2,842.64 (0.00) [0]	3/7
1238	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319],NHIDCL,ASSAM	6/2015	8/2023 (-) [11/2023]	437.39 (-) [437.39]	238.82 (0.00) [3]	1/4
1239	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305],NHIDCL,ASSAM	5/2015	5/2018 (-) [12/2023]	454.89 (814.56) [814.56]	534.79 (359.67) [67]	3/4
1240	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771],NHIDCL,MEGHALAYA	4/2017	9/2021 (7/2023) [6/2024]	553.51 (610.09) [553.51]	298.06 (0.00) [33]	2/4
1241	IMPHAL - KHONGSANG PKG-5 - [N24001538],NHIDCL,MANIPUR	12/2021	5/2024 (-) [5/2024]	410.68 (-) [410.68]	52.82 (0.00) [0]	1/4
1242	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 - [N24001452],NHIDCL,ASSAM	4/2022	7/2024 (-) [7/2024]	170.95 (-) [170.95]	42.06 (0.00) [0]	0/4

1243	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-4A) - [N24001272],NHIDCL,MANIPUR	3/2020	6/2022 (-) [4/2024]	167.95 (204.12) [167.95]	77.72 (0.00) [22]	2/4
1244	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756],NHIDCL,NAGALAND	3/2018	9/2022 (1/2023) [11/2023]	285.68 (-) [285.68]	155.93 (0.00) [14]	2/4
1245	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO - [N24000757],NHIDCL,NAGALAND	3/2018	12/2021 (3/2023) [3/2023]	315.03 (-) [315.03]	212.85 (0.00) [0]	0/4
1246	MERANGKONG-TAMLU-MON (MTM) PKG-5 - [N24001438],NHIDCL,NAGALAND	7/2021	12/2023 (-) [3/2024]	161.73 (-) [161.73]	32.41 (0.00) [3]	1/4
1247	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT - [N24001337],NHIDCL,SIKKIM	10/2020	11/2023 (1/2025) [1/2025]	493.42 (478.79) [478.79]	233.70 (-14.63) [14]	1/4
1248	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO - [N24000765],NHIDCL,NAGALAND	3/2018	9/2018 (6/2023) [3/2024]	323.98 (-) [323.98]	70.01 (0.00) [66]	0/4
1249	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN - [N24001978],NHIDCL,NAGALAND	12/2022	2/2026 (-) [2/2026]	497.18 (-) [497.18]	0.00 (0.00) [0]	0/0
1250	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267],NHIDCL,TRIPURA	3/2020	7/2022 (8/2023) [10/2023]	178.43 (-) [208.74]	86.76 (30.31) [0]	4/4
1251	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) - [N24001391],NHIDCL,ARUNACHAL PRADESH	8/2020	4/2022 (12/2023) [12/2023]	294.04 (-) [294.04]	134.90 (0.00) [20]	3/4
1252	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913],NHIDCL,SIKKIM	3/2017	6/2022 (-) [0/0]	165.56 (-) [165.56]	0.00 (0.00) [0]	0/0
1253	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C - [N24001977],NHIDCL,NAGALAND	12/2022	2/2026 (-) [2/2026]	442.54 (-) [442.54]	0.00 (0.00) [0]	0/0
1254	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342],NHIDCL,JAMMU AND KASHMIR	3/2021	12/2022 (-) [4/2023]	260.40 (-) [260.40]	177.65 (0.00) [0]	2/4
1255	TAMENGLONG - MAHUR PKG-2 - [N24001403],NHIDCL,MANIPUR	7/2021	3/2023 (5/2024) [5/2024]	483.87 (-) [483.87]	226.76 (0.00) [14]	3/4
1256	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530	11/2020	12/2023 (-) [0/0]	284.21 (-) [284.21]	45.46 (0.00) [0]	0/4

	TO KM 71.520) B - [N24001335],NHIDCL,MEGHALAYA					
1257	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334],NHIDCL,MEGHALAYA	11/2020	12/2023 (-) [0/0]	445.51 (-) [445.51]	191.35 (0.00) [0]	1/4
1258	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339],NHIDCL,MEGHALAYA	10/2020	4/2022 (1/2024) [1/2024]	157.86 (146.92) [157.86]	106.86 (0.00) [21]	3/4
1259	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252],NHIDCL,SIKKIM	8/2020	4/2023 (8/2023) [3/2024]	295.97 (-) [295.97]	206.09 (0.00) [11]	2/4
1260	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N - [N24001251],NHIDCL,SIKKIM	3/2019	4/2022 (2/2024) [2/2024]	402.94 (-) [402.94]	195.95 (0.00) [22]	2/4
1261	MANU-SIMLUNG (PKG 4) - [N24001363],NHIDCL,TRIPURA	3/2021	12/2022 (6/2023) [3/2024]	354.79 (-) [354.79]	34.08 (0.00) [15]	1/4
1262	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277],NHIDCL,MIZORAM	9/2020	10/2022 (7/2023) [10/2023]	275.02 (-) [275.02]	178.87 (0.00) [0]	1/4
1263	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753],NHIDCL,NAGALAND	3/2018	11/2022 (6/2023) [3/2024]	500.09 (583.31) [500.09]	316.72 (0.00) [16]	2/4
1264	DULTE- KWALKULH - CHAMPAI PKG.3 - [N24001357],NHIDCL,MIZORAM	3/2021	6/2023 (1/2024) [1/2024]	674.71 (674.71) [674.71]	539.01 (0.00) [7]	3/4
1265	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE - [N24001265],NHIDCL,TRIPURA	3/2020	7/2022 (8/2023) [8/2023]	154.51 (-) [154.51]	85.73 (0.00) [0]	3/4
1266	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) - [N24001286],NHIDCL,NAGALAND	3/2020	6/2022 (10/2022) [6/2023]	278.95 (-) [278.95]	166.29 (0.00) [0]	4/4
1267	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902],NHIDCL,ASSAM	10/2017	6/2020 (6/2020) [12/2023]	818.00 (887.68) [818.00]	742.91 (0.00) [42]	2/4
1268	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000857],NHIDCL,MIZORAM	4/2017	4/2023 (1/2024) [1/2024]	519.09 (775.47) [775.47]	540.34 (256.38) [9]	3/4
1269	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823],NHIDCL,ASSAM	3/2015	1/2016 (-) [12/2023]	829.00 (-) [829.00]	912.69 (0.00) [95]	2/3
1270	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK	3/2015	1/2022 (-)	262.97 (-)	92.73 (0.00)	2/4

	BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (- [N24000744],NHIDCL,ANDAMAN AND NICOBAR ISLANDS		[1/2022]	[262.97]	[0]	
1271	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258],NHIDCL,NAGALAND	8/2020	4/2022 (4/2023) [3/2024]	202.36 (-) [202.36]	62.71 (0.00) [23]	1/4
1272	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859],NHIDCL,MIZORAM	4/2017	6/2023 (12/2023) [1/2024]	642.96 (1,139.85) [1,139.85]	559.16 (496.89) [7]	3/4
1273	TADADEGE - HENKAR - [N24001315],NHIDCL,ARUNACHAL PRADESH	2/2021	3/2023 (-) [6/2024]	550.45 (-) [550.45]	96.50 (0.00) [15]	1/4
1274	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-4B) - [N24001273],NHIDCL,MANIPUR	7/2020	8/2022 (-) [4/2024]	177.76 (-) [177.76]	70.23 (0.00) [20]	2/4
1275	KARGIL-ZANSKR PACKAGE-5 - [N24001330],NHIDCL,LADAKH	8/2020	12/2023 (-) [12/2023]	169.79 (217.99) [169.79]	200.80 (0.00) [0]	3/4
1276	TLABUNG - LUNGLEI PKG-B - [N24001359],NHIDCL,MIZORAM	3/2021	1/2023 (11/2023) [12/2024]	740.58 (740.58) [740.58]	125.41 (0.00) [23]	0/4
1277	DOGINALA - GAU - [N24001320],NHIDCL,ARUNACHAL PRADESH	12/2020	9/2022 (-) [8/2023]	242.30 (-) [242.30]	21.47 (0.00) [0]	1/4
1278	TAMENGLONG - MAHUR PKG-1 - [N24001402],NHIDCL,MANIPUR	7/2021	3/2023 (10/2023) [3/2024]	185.80 (-) [185.80]	71.95 (0.00) [12]	2/4
1279	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL - [N24001264],NHIDCL,JAMMU AND KASHMIR	7/2020	4/2022 (3/2024) [3/2024]	228.39 (-) [228.39]	50.56 (0.00) [23]	2/4
1280	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278],NHIDCL,MIZORAM	3/2020	7/2022 (8/2023) [12/2023]	206.88 (219.33) [278.98]	237.46 (72.10) [17]	2/4
1281	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314],NHIDCL,MEGHALAYA	11/2020	12/2023 (-) [0/0]	525.68 (-) [525.68]	358.00 (0.00) [0]	3/4
1282	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 - [N24000320],NHIDCL,ASSAM	6/2015	3/2024 (-) [3/2024]	463.49 (-) [463.49]	306.73 (0.00) [0]	2/4
1283	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 - [N24000767],NHIDCL,SIKKIM	3/2017	4/2022 (5/2022) [12/2023]	375.80 (-) [375.80]	281.96 (0.00) [20]	3/4
1284	4-LANING OF HAPACHARA - TULUNGIA SECTION	3/2020	12/2022 (-)	220.20 (-)	182.48 (0.00)	2/4

	- [N24001246],NHIDCL,ASSAM		[12/2023]	[220.20]	[12]	
1285	TAMENGLONG - MAHUR PKG-4 - [N24001404],NHIDCL,MANIPUR	7/2021	3/2023 (9/2023) [3/2024]	198.77 (-) [198.77]	64.49 (0.00) [12]	2/4
1286	KARGIL-ZANSKR PACKAGE-3 - [N24001345],NHIDCL,LADAKH	8/2020	1/2023 (10/2023) [10/2023]	381.01 (-) [381.01]	122.07 (0.00) [0]	2/4
1287	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 - [N24000687],NHIDCL,NAGALAND	3/2016	8/2019 (8/2019) [12/2023]	396.52 (519.72) [396.52]	334.53 (0.00) [52]	3/4
1288	AJANTHA TO BULDHANA - [N24001008],NHIDCL,ANDAMAN AND NICOBAR ISLANDS	2/2017	7/2019 (-) [12/2023]	401.00 (401.00) [401.00]	260.08 (0.00) [53]	2/4
1289	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501],NHAI,MAHARASHTRA	9/2021	9/2023 (9/2023) [9/2023]	531.86 (532.41) [532.41]	500.15 (0.55) [0]	0/0
1290	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP - [N24001967],NHAI,MADHYA PRADESH	11/2018	10/2025 (-) [10/2025]	521.21 (-) [521.21]	0.00 (0.00) [0]	0/0
1291	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709],NHAI,MADHYA PRADESH	12/2017	2/2020 (-) [12/2023]	950.27 (-) [950.27]	558.29 (0.00) [46]	4/4
1292	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - [N24001817],NHAI,ANDHRA PRADESH	2/2019	3/2023 (-) [3/2024]	757.45 (-) [757.45]	309.79 (0.00) [12]	0/4
1293	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB) - [N24001811],NHAI,HIMACHAL PRADESH	4/2021	6/2024 (-) [6/2024]	583.93 (653.67) [653.67]	44.52 (69.74) [0]	0/0
1294	FOUR LANNING OF CHOLOPURAM-THANJAVUR - [N24000697],NHAI,TAMIL NADU	8/2017	9/2020 (3/2024) [3/2024]	1,176.37 (-) [1,176.37]	1,072.05 (0.00) [42]	0/0
1295	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG - [N24001667],NHAI,ODISHA	9/2021	5/2024 (-) [5/2024]	1,734.00 (1,734.00) [1,734.00]	6.94 (0.00) [0]	0/0
1296	4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1) - [N24001990],NHAI,UTTARAKHAND	6/2022	5/2025 (-) [5/2025]	524.54 (524.54) [524.54]	0.00 (0.00) [0]	0/0
1297	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 - [N24001981],NHAI,ANDHRA PRADESH	7/2022	10/2025 (-) [10/2025]	1,398.84 (-) [1,398.84]	58.68 (0.00) [0]	0/0
1298	JUNAGADH BYPASS - [N24000701],NHAI,GUJARAT	10/2017	4/2021 (6/2023) [12/2023]	232.49 (375.78) [375.58]	327.13 (143.09) [32]	0/0
1299	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000	9/2020	3/2023 (-)	939.43 (-)	203.35 (0.00)	0/0

	TO KM 39.160 OF SH78 NEW NH131G - [N24001711],NHAI,BIHAR		[12/2023]	[939.43]	[9]	
1300	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II - [N24001742],NHAI,UTTAR PRADESH	6/2020	10/2022 (7/2023) [12/2023]	1,621.07 (-) [1,621.07]	1,045.89 (0.00) [14]	0/0
1301	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569],NHAI,GUJARAT	5/2016	9/2019 (-) [12/2023]	723.64 (-) [723.64]	551.84 (0.00) [51]	2/2
1302	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 - [N24001830],NHAI,UTTAR PRADESH	6/2020	11/2023 (-) [11/2023]	2,002.79 (-) [2,002.79]	1,022.69 (0.00) [0]	0/0
1303	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU - [N24001701],NHAI,BIHAR	4/2022	4/2024 (-) [4/2024]	1,769.50 (-) [1,769.50]	0.00 (0.00) [0]	0/0
1304	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477],NHAI,ANDHRA PRADESH	9/2021	9/2022 (9/2024) [9/2024]	622.00 (-) [817.91]	264.54 (195.91) [24]	1/4
1305	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301],NHAI,ANDHRA PRADESH	11/2019	1/2024 (-) [7/2024]	1,601.10 (-) [1,601.10]	875.21 (0.00) [6]	0/4
1306	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560],NHAI,RAJASTHAN	2/2019	10/2023 (12/2023) [10/2023]	755.16 (-) [755.16]	750.69 (0.00) [0]	0/0
1307	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 - [N24001986],NHAI,ANDHRA PRADESH	10/2023	4/2025 (-) [4/2025]	1,047.32 (-) [1,047.32]	109.26 (0.00) [0]	0/0
1308	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] - [N24000551],NHAI,UTTAR PRADESH	3/2016	4/2019 (3/2024) [3/2024]	1,587.49 (3,150.00) [3,063.99]	2,963.98 (1,476.50) [59]	0/1
1309	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 - [N24001856],NHAI,ANDHRA PRADESH	5/2023	8/2025 (-) [8/2025]	648.75 (-) [648.75]	0.00 (0.00) [0]	0/0
1310	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 - [N24001724],NHAI,TAMIL NADU	5/2019	7/2021 (5/2023) [1/2024]	602.57 (624.49) [548.89]	346.98 (-53.68) [30]	0/0
1311	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775],NHAI,HARYANA	2/2020	1/2023 (-) [1/2024]	808.31 (-) [958.00]	740.10 (149.69) [12]	0/0
1312	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826],NHAI,TAMIL NADU	3/2018	10/2022 (12/2023) [12/2023]	505.35 (-) [813.15]	359.33 (307.80) [14]	0/0

1313	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - [N24001601],NHAI,TAMIL NADU	1/2019	1/2023 (2/2024) [2/2024]	1,051.69 (-) [1,051.69]	414.07 (0.00) [13]	0/0
1314	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - [N24001628],NHAI,MULTI STATE	11/2021	2/2025 (-) [2/2025]	2,155.95 (-) [2,155.95]	874.23 (0.00) [0]	0/0
1315	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR - [N24001772],NHAI,UTTAR PRADESH	8/2021	3/2024 (-) [3/2024]	1,147.26 (-) [1,147.26]	49.00 (0.00) [0]	0/0
1316	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - [N24001593],NHAI,CHHATTISGARH	11/2021	9/2024 (-) [9/2024]	1,368.19 (-) [1,368.19]	621.37 (0.00) [0]	0/0
1317	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - [N24001557],NHAI,RAJASTHAN	3/2022	11/2024 (-) [11/2024]	1,636.15 (-) [1,636.15]	408.57 (0.00) [0]	0/0
1318	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO - [N24001415],NHAI,PUNJAB	12/2020	4/2024 (7/2024) [7/2024]	881.00 (-) [881.00]	684.03 (0.00) [3]	1/1
1319	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001610],NHAI,MAHARASHTRA	1/2022	5/2024 (5/2024) [5/2024]	1,833.73 (-) [1,833.73]	219.82 (0.00) [0]	0/0
1320	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590],NHAI,JHARKHAND	9/2020	10/2023 (-) [10/2023]	748.99 (-) [903.00]	699.09 (154.01) [0]	0/0
1321	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 - [N24001992],NHAI,UTTAR PRADESH	8/2022	2/2024 (-) [2/2024]	199.31 (-) [199.31]	43.81 (0.00) [0]	0/4
1322	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK - [N24001559],NHAI,RAJASTHAN	9/2021	6/2024 (-) [6/2024]	672.35 (-) [672.35]	256.10 (0.00) [0]	0/0
1323	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826],NHAI,UTTAR PRADESH	2/2019	2/2022 (-) [3/2024]	927.77 (-) [1,603.00]	1,167.54 (675.23) [25]	0/1
1324	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721],NHAI,TAMIL NADU	2/2019	5/2024 (-) [11/2024]	1,008.99 (-) [1,361.00]	120.00 (352.01) [6]	0/0
1325	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755],NHAI,UTTAR PRADESH	10/2019	3/2023 (-) [8/2023]	1,936.68 (-) [2,458.03]	1,380.90 (521.35) [0]	0/0
1326	CONSTRUCTION OF EIGHT LANE	12/2017	2/2022	1,094.97	1,188.00	3/4

	ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213],NHAI,MADHYA PRADESH		(11/2022) [12/2023]	(-) [1,094.97]	(0.00) [22]	
1327	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624],NHAI,JAMMU AND KASHMIR	7/2019	10/2020 (4/2023) [12/2023]	157.05 (-) [157.05]	110.04 (0.00) [38]	3/4
1328	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645],NHAI,PUNJAB	12/2020	6/2023 (10/2023) [10/2023]	366.85 (366.85) [366.85]	252.03 (0.00) [0]	0/0
1329	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824],NHAI,ANDHRA PRADESH	3/2020	1/2024 (1/2022) [1/2024]	1,863.09 (-) [2,238.00]	942.40 (374.91) [0]	0/4
1330	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568],NHAI,RAJASTHAN	11/2019	5/2023 (3/2024) [7/2023]	1,119.35 (-) [1,119.35]	1,224.88 (0.00) [0]	0/0
1331	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N - [N24001703],NHAI,BIHAR	2/2022	5/2025 (-) [5/2025]	786.81 (787.00) [787.00]	0.00 (0.19) [0]	0/0
1332	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652],NHAI,KERALA	3/2020	6/2022 (4/2023) [3/2024]	210.37 (213.06) [213.06]	171.75 (2.69) [21]	0/0
1333	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . - [N24001795],NHAI,MAHARASHTRA	10/2022	7/2024 (-) [7/2024]	490.40 (-) [289.00]	50.13 (-201.40) [0]	0/0
1334	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - [N24001526],NHAI,UTTARAKHAND	8/2021	10/2024 (10/2024) [10/2024]	1,377.79 (1,384.11) [1,377.79]	678.86 (0.00) [0]	0/0
1335	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749],NHAI,WEST BENGAL	8/2021	8/2023 (-) [12/2023]	557.55 (-) [557.55]	429.84 (0.00) [4]	0/0
1336	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE – - [N24001678],NHAI,ODISHA	8/2021	6/2024 (-) [5/2024]	1,460.00 (1,460.00) [1,460.00]	533.29 (0.00) [-1]	0/0
1337	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649],NHAI,GUJARAT	1/2017	12/2020 (12/2023) [12/2023]	1,251.11 (-) [1,361.00]	631.66 (109.89) [36]	3/4
1338	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM	3/2022	8/2024 (-) [8/2024]	1,335.45 (-) [1,335.45]	243.97 (0.00) [0]	0/0

	KM. 27.000 TO KM. - [N24001734],NHAI,UTTAR PRADESH					
1339	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) - [N24001812],NHAI,HIMACHAL PRADESH	3/2021	5/2024 (-) [5/2024]	1,002.11 (1,361.79) [1,358.00]	28.99 (355.89) [0]	0/0
1340	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5 - [N24001921],NHAI,MADHYA PRADESH	8/2021	9/2025 (-) [9/2025]	581.65 (-) [581.65]	71.38 (0.00) [0]	0/0
1341	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212],NHAI,MADHYA PRADESH	12/2017	11/2022 (-) [12/2023]	656.98 (-) [840.00]	1,103.00 (183.02) [13]	2/4
1342	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) - [N24001558],NHAI,RAJASTHAN	11/2021	8/2024 (-) [8/2024]	736.75 (-) [736.75]	104.41 (0.00) [0]	0/0
1343	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: - [N24001702],NHAI,BIHAR	12/2021	9/2024 (-) [9/2024]	184.90 (185.00) [185.00]	111.47 (0.10) [0]	0/0
1344	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 - [N24001638],NHAI,PUNJAB	11/2021	7/2024 (7/2024) [7/2024]	646.42 (646.42) [646.42]	158.90 (0.00) [0]	0/0
1345	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798],NHAI,UTTAR PRADESH	3/2018	11/2021 (-) [6/2024]	2,140.93 (-) [2,140.93]	1,918.64 (0.00) [31]	0/0
1346	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603],NHAI,KARNATAKA	8/2016	3/2019 (5/2025) [5/2025]	1,167.42 (-) [1,224.01]	538.28 (56.59) [74]	2/4
1347	NAGPUR RING ROAD PACKAGE-1 - [N24000558],NHAI,MAHARASHTRA	3/2016	7/2019 (7/2023) [12/2023]	546.00 (-) [546.00]	496.06 (0.00) [53]	3/3
1348	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - [N24001551],NHAI,JAMMU AND KASHMIR	10/2021	9/2024 (-) [9/2024]	3,044.02 (3,044.02) [3,044.02]	612.61 (0.00) [0]	0/4
1349	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY - [N24001511],NHAI,JAMMU AND KASHMIR	3/2021	2/2024 (8/2024) [8/2024]	2,919.96 (-) [2,919.96]	1,809.16 (0.00) [6]	1/4
1350	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O - [N24001635],NHAI,HARYANA	3/2022	2/2025 (-) [2/2025]	1,269.50 (-) [1,269.50]	64.00 (0.00) [0]	0/0
1351	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE –	2/2021	3/2024 (-) [3/2024]	925.00 (-) [925.00]	333.20 (0.00) [0]	0/0

	OD-2) - [N24001671],NHAI,ODISHA					
1352	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740],NHAI,UTTAR PRADESH	10/2019	9/2023 (-) [10/2023]	2,325.28 (-) [3,527.24]	1,917.99 (1,201.96) [0]	0/0
1353	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503],NHAI,MAHARASHTRA	9/2021	9/2023 (9/2023) [3/2024]	667.66 (666.21) [666.21]	367.02 (-1.45) [6]	0/0
1354	4-LANNING OF KODEBAD-DHAMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT - [N24000630],NHAI,MAHARASHTRA	11/2016	3/2019 (-) [12/2023]	446.17 (-) [356.62]	347.60 (-89.55) [57]	0/0
1355	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 - [N24001842],NHAI,ANDHRA PRADESH	12/2022	11/2025 (-) [11/2025]	750.81 (-) [750.81]	22.05 (0.00) [0]	0/0
1356	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI - [N24001642],NHAI,PUNJAB	2/2021	8/2024 (-) [8/2024]	1,474.77 (-) [1,474.77]	215.74 (0.00) [0]	0/0
1357	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG – II) - [N24001834],NHAI,MAHARASHTRA	5/2023	5/2025 (-) [5/2025]	839.00 (-) [839.00]	4.90 (0.00) [0]	0/4
1358	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 - [N24001679],NHAI,KARNATAKA	10/2022	4/2025 (4/2025) [4/2025]	1,479.30 (1,479.30) [1,479.30]	200.90 (0.00) [0]	1/4
1359	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - [N24001504],NHAI,MAHARASHTRA	5/2022	5/2024 (-) [5/2024]	1,260.00 (-) [1,260.00]	314.03 (0.00) [0]	0/0
1360	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - [N24001522],NHAI,TELANGANA	1/2021	1/2024 (-) [1/2024]	1,307.95 (-) [1,307.95]	445.25 (0.00) [0]	0/0
1361	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835],NHAI,HARYANA	3/2018	12/2020 (8/2023) [5/2023]	1,484.30 (-) [2,182.41]	1,237.02 (698.11) [0]	0/0
1362	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA – - [N24001983],NHAI,ANDHRA PRADESH	10/2022	8/2025 (-) [8/2025]	972.63 (-) [972.63]	75.40 (0.00) [0]	0/0
1363	AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683],NHAI,KARNATAKA	9/2021	4/2023 (3/2024) [9/2023]	912.37 (-) [912.37]	246.40 (0.00) [0]	0/4
1364	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785],NHAI,GUJARAT	3/2022	6/2025 (-) [6/2025]	1,373.06 (1,085.00) [1,373.06]	244.02 (0.00) [0]	0/0

1365	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377],NHAI,MAHARASHTRA	2/2019	1/2022 (5/2023) [8/2023]	731.89 (731.99) [731.99]	654.34 (0.10) [0]	3/3
1366	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778],NHAI,DELHI	7/2020	10/2023 (-) [10/2023]	801.46 (-) [801.46]	382.03 (0.00) [0]	3/4
1367	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199],NHAI,MADHYA PRADESH	10/2019	12/2021 (11/2022) [11/2023]	743.88 (-) [743.89]	832.00 (0.01) [23]	2/3
1368	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655],NHAI,MAHARASHTRA	3/2017	3/2020 (-) [11/2023]	247.02 (-) [157.49]	73.79 (-89.53) [44]	0/0
1369	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - [N24001808],NHAI,HIMACHAL PRADESH	3/2021	12/2024 (12/2024) [12/2024]	1,322.95 (1,442.47) [1,442.47]	551.20 (119.52) [0]	0/0
1370	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI - [N24001416],NHAI,PUNJAB	12/2020	1/2024 (3/2025) [3/2025]	989.66 (-) [989.66]	170.85 (0.00) [14]	0/0
1371	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572],NHAI,RAJASTHAN	11/2019	1/2023 (12/2023) [6/2023]	952.57 (-) [952.57]	833.39 (0.00) [0]	0/0
1372	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) - [N24001608],NHAI,MAHARASHTRA	9/2021	7/2025 (-) [7/2025]	2,208.68 (-) [2,208.68]	147.76 (0.00) [0]	0/0
1373	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- [N24001495],NHAI,MAHARASHTRA	11/2022	11/2024 (-) [11/2024]	930.00 (-) [930.00]	163.13 (0.00) [0]	0/4
1374	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) - [N24001697],NHAI,BIHAR	2/2023	2/2025 (-) [2/2025]	1,358.00 (-) [1,358.00]	0.85 (0.00) [0]	0/0
1375	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - [N24001640],NHAI,PUNJAB	3/2021	11/2024 (-) [11/2024]	1,229.38 (-) [1,229.38]	538.72 (0.00) [0]	0/0
1376	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515],NHAI,GUJARAT	9/2020	2/2024 (-) [8/2024]	1,542.02 (-) [1,542.02]	477.52 (0.00) [6]	0/0
1377	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000	3/2018	10/2021 (3/2024) [3/2024]	1,161.39 (1,404.00) [1,404.00]	405.89 (242.61) [29]	0/0

	(KIM TO ANKLESHWAR - [N24000834],NHAI,GUJARAT					
1378	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - [N24001630],NHAI,PUNJAB	7/2021	2/2025 (-) [2/2025]	1,501.02 (-) [1,501.02]	147.00 (0.00) [0]	0/0
1379	4L OF ADDAHOLE TO BANTWAL CROSS SECTION - [N24001426],NHAI,KARNATAKA	3/2021	10/2021 (3/2024) [3/2024]	317.90 (317.90) [317.90]	239.06 (0.00) [29]	3/4
1380	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA - [N24001685],NHAI,KARNATAKA	1/2021	1/2024 (-) [1/2024]	1,069.00 (-) [997.36]	661.10 (-71.64) [0]	0/0
1381	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 - [N24001845],NHAI,ANDHRA PRADESH	2/2023	10/2025 (-) [10/2025]	1,253.24 (-) [1,253.24]	68.56 (0.00) [0]	0/0
1382	TUMKUR - NELAMANGALA(6L) - [N24001681],NHAI,KARNATAKA	8/2022	8/2025 (8/2025) [8/2025]	2,032.15 (1,351.00) [2,032.15]	80.85 (0.00) [0]	0/0
1383	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- - [N24001619],NHAI,JAMMU AND KASHMIR	8/2022	6/2024 (-) [6/2024]	200.05 (200.05) [200.05]	28.41 (0.00) [0]	1/4
1384	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647],NHAI,ODISHA	8/2020	3/2022 (-) [12/2023]	200.00 (154.73) [154.73]	137.04 (-45.27) [21]	0/0
1385	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - [N24001484],NHAI,TELANGANA	9/2022	2/2024 (-) [2/2024]	804.69 (-) [804.69]	279.35 (0.00) [0]	0/0
1386	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739],NHAI,UTTAR PRADESH	10/2019	11/2023 (-) [11/2023]	1,779.83 (-) [2,200.00]	815.00 (420.17) [0]	0/0
1387	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 - [N24001486],NHAI,MAHARASHTRA	2/2019	2/2022 (12/2023) [12/2023]	493.00 (-) [493.00]	374.15 (0.00) [22]	0/0
1388	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) - [N24001600],NHAI,TAMIL NADU	10/2020	5/2023 (12/2023) [12/2023]	434.12 (-) [434.12]	220.66 (0.00) [7]	0/0
1389	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, - [N24001555],NHAI,TELANGANA	3/2022	1/2025 (-) [1/2025]	955.49 (-) [955.49]	94.15 (0.00) [0]	0/0
1390	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N -	3/2018	9/2023 (12/2023) [11/2023]	633.55 (736.33) [736.33]	237.26 (102.78) [2]	0/0

	[N24000828],NHAI,TAMIL NADU					
1391	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3) - [N24001668],NHAI,ODISHA	3/2021	4/2024 (-) [4/2024]	1,249.00 (-) [1,249.00]	265.02 (0.00) [0]	0/0
1392	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696],NHAI,TAMIL NADU	2/2019	8/2023 (-) [8/2023]	1,291.37 (-) [1,291.37]	215.02 (0.00) [0]	0/0
1393	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - [N24001747],NHAI,WEST BENGAL	3/2020	9/2024 (-) [9/2024]	2,193.23 (2,314.00) [2,314.00]	1,566.03 (120.77) [0]	0/0
1394	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304],NHAI,BIHAR	10/2013	11/2020 (-) [12/2023]	446.97 (-) [446.97]	534.45 (0.00) [37]	0/0
1395	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH - [N24001612],NHAI,RAJASTHAN	7/2020	1/2024 (12/2024) [1/2024]	1,788.69 (-) [1,788.69]	503.78 (0.00) [0]	0/0
1396	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH - [N24001698],NHAI,BIHAR	8/2022	8/2024 (-) [8/2024]	1,198.02 (-) [1,198.02]	0.00 (0.00) [0]	0/0
1397	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791],NHAI,GUJARAT	2/2020	6/2023 (12/2023) [12/2023]	606.51 (-) [657.00]	453.33 (50.49) [6]	0/0
1398	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II) - [N24000499],NHAI,UTTAR PRADESH	12/2015	6/2018 (1/2024) [1/2024]	667.00 (3,192.10) [3,006.53]	3,048.45 (2,339.53) [67]	0/1
1399	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659],NHAI,KERALA	2/2021	7/2024 (-) [7/2024]	3,375.31 (-) [3,790.17]	1,903.69 (414.86) [0]	0/0
1400	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B - [N24001853],NHAI,UTTAR PRADESH	10/2021	9/2024 (-) [9/2024]	772.05 (-) [772.05]	489.22 (0.00) [0]	1/4
1401	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716],NHAI,TAMIL NADU	7/2022	8/2023 (-) [8/2023]	186.50 (-) [201.00]	0.00 (14.50) [0]	0/0
1402	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO - [N24001728],NHAI,UTTAR PRADESH	12/2021	7/2025 (-) [7/2025]	1,138.81 (-) [1,138.81]	194.80 (0.00) [0]	0/0
1403	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG - [N24001446],NHAI,GUJARAT	5/2020	12/2023 (-) [3/2024]	894.00 (-) [894.00]	542.90 (0.00) [3]	2/4
1404	SIX LANING OF CHENGALA TO	6/2020	4/2024	1,746.45	955.18	0/0

	NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664],NHAI,KERALA		(10/2021) [4/2024]	(2,377.88) [1,746.45]	(0.00) [0]	
1405	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA - [N24001807],NHAI,MAHARASHTRA	2/2018	10/2021 (5/2023) [5/2023]	1,061.29 (1,061.29) [683.10]	685.97 (-378.19) [0]	0/0
1406	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507],NHAI,BIHAR	12/2015	12/2019 (-) [12/2023]	1,167.45 (-) [1,182.94]	643.06 (15.49) [48]	0/0
1407	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. - [N24001846],NHAI,ANDHRA PRADESH	2/2023	10/2025 (-) [10/2025]	1,200.42 (-) [1,200.42]	56.81 (0.00) [0]	0/0
1408	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300],NHAI,ANDHRA PRADESH	11/2019	2/2021 (8/2023) [3/2024]	1,226.88 (1,569.68) [1,581.24]	1,354.36 (354.36) [37]	0/0
1409	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234],NHAI,MADHYA PRADESH	2/2019	3/2022 (9/2023) [12/2023]	996.27 (-) [996.27]	1,079.00 (0.00) [21]	3/3
1410	DWARKA EXPRESSWAY FROM KM - 0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779],NHAI,DELHI	3/2018	9/2022 (-) [12/2023]	2,507.00 (-) [3,030.73]	1,155.70 (523.73) [15]	2/4
1411	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820],NHAI,ANDHRA PRADESH	2/2021	12/2024 (-) [12/2024]	1,484.83 (-) [1,768.00]	572.40 (283.17) [0]	0/4
1412	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444],NHAI,GUJARAT	5/2020	1/2024 (-) [3/2024]	882.00 (-) [882.00]	433.03 (0.00) [2]	2/4
1413	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION - [N24001488],NHAI,MAHARASHTRA	9/2021	9/2023 (2/2024) [2/2024]	618.45 (-) [618.45]	435.43 (0.00) [5]	0/0
1414	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAUR ROAD) SECTIO - [N24000711],NHAI,RAJASTHAN	12/2017	12/2020 (-) [2/2024]	1,308.73 (-) [1,308.73]	452.81 (0.00) [38]	0/0
1415	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485],NHAI,MAHARASHTRA	2/2019	2/2022 (-) [12/2023]	397.60 (-) [397.60]	355.07 (0.00) [22]	0/0
1416	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8 - [N24001665],NHAI,ODISHA	12/2021	10/2024 (-) [10/2024]	1,592.00 (1,592.00) [1,592.00]	393.28 (0.00) [0]	0/0
1417	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-	1/2021	5/2024 (-)	1,741.86 (-)	914.15 (0.00)	2/4

	AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - [N24001632],NHAI,PUNJAB		[5/2024]	[1,741.86]	[0]	
1418	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - [N24001694],NHAI,TAMIL NADU	2/2019	12/2023 (-) [12/2023]	1,243.57 (-) [1,243.57]	171.63 (0.00) [0]	0/0
1419	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - [N24001550],NHAI,JAMMU AND KASHMIR	9/2021	9/2024 (-) [9/2024]	1,821.72 (1,917.32) [1,917.32]	828.30 (95.60) [0]	1/4
1420	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463],NHAI,WEST BENGAL	12/2015	6/2018 (12/2023) [8/2023]	1,083.00 (1,414.01) [1,414.01]	1,070.46 (331.01) [0]	0/0
1421	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704],NHAI,KERALA	9/2017	5/2020 (11/2023) [1/2024]	1,124.11 (1,503.86) [1,503.86]	1,468.38 (379.75) [44]	0/0
1422	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (- [N24001607],NHAI,MAHARASHTRA	10/2022	5/2024 (-) [5/2024]	332.00 (-) [332.00]	45.14 (0.00) [0]	0/0
1423	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493],NHAI,UTTAR PRADESH	1/2016	6/2018 (7/2023) [12/2023]	1,027.53 (2,950.04) [2,628.31]	2,643.29 (1,600.78) [66]	0/1
1424	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561],NHAI,RAJASTHAN	10/2019	10/2023 (1/2024) [10/2023]	839.63 (-) [839.63]	81.88 (0.00) [0]	0/0
1425	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709],NHAI,BIHAR	9/2020	4/2023 (-) [4/2023]	897.45 (-) [897.45]	1,037.63 (0.00) [0]	0/0
1426	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (- [N24000739],NHAI,ODISHA	1/2018	6/2021 (3/2024) [3/2024]	503.88 (609.03) [609.03]	221.76 (105.15) [33]	0/0
1427	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC - [N24001657],NHAI,KERALA	6/2021	10/2024 (12/2025) [12/2025]	2,842.14 (-) [2,842.14]	149.05 (0.00) [14]	0/0
1428	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378],NHAI,MAHARASHTRA	2/2019	1/2022 (6/2023) [6/2023]	362.46 (372.46) [372.46]	346.15 (10.00) [0]	4/4
1429	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 - [N24001718],NHAI,TAMIL NADU	12/2020	7/2024 (-) [7/2024]	843.48 (984.61) [984.61]	244.73 (141.13) [0]	0/0
1430	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799],NHAI,MAHARASHTRA	2/2021	10/2023 (-) [4/2024]	1,166.96 (-) [1,251.00]	859.69 (84.04) [6]	0/0
1431	CONSTRUCTION OF 4 LANE	10/2020	9/2023	3,184.00	911.76	0/0

	BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 - [N24001688],NHAI,KARNATAKA		(3/2024) [3/2024]	(-) [3,184.00]	(0.00) [6]	
1432	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F - [N24001968],NHAI,TAMIL NADU	4/2022	5/2025 (-) [5/2025]	1,260.74 (-) [1,260.74]	153.58 (0.00) [0]	0/0
1433	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600 AND BHADRA PATIYA - PIPALIYA SECTION FROM - [N24001787],NHAI,GUJARAT	5/2020	10/2023 (12/2023) [12/2023]	971.03 (-) [971.03]	451.38 (0.00) [2]	0/0
1434	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR - [N24001746],NHAI,UTTAR PRADESH	3/2021	4/2024 (-) [4/2024]	364.47 (-) [364.47]	50.76 (0.00) [0]	0/0
1435	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502],NHAI,MAHARASHTRA	9/2021	9/2023 (9/2023) [3/2024]	624.45 (627.79) [627.79]	354.03 (3.34) [6]	0/0
1436	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN - [N24000662],NHAI,PUNJAB	3/2017	3/2020 (12/2023) [12/2023]	754.54 (808.60) [808.60]	712.18 (54.06) [45]	3/4
1437	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796],NHAI,MAHARASHTRA	3/2022	10/2024 (10/2024) [10/2024]	1,013.33 (1,013.33) [1,111.33]	233.36 (98.00) [0]	0/0
1438	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - [N24001710],NHAI,BIHAR	9/2020	3/2023 (12/2023) [12/2023]	2,334.68 (2,335.00) [2,335.00]	760.04 (0.32) [9]	0/0
1439	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG I) [AMRAVATI TO KURANKHED FROM KM. 166.00 TO KM. 220.00] - [N24001800],NHAI,MAHARASHTRA	11/2019	7/2023 (-) [10/2023]	713.07 (-) [713.07]	281.00 (0.00) [0]	0/0
1440	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO - [N24001509],NHAI,KARNATAKA	1/2020	4/2021 (12/2023) [12/2023]	1,307.00 (-) [1,307.00]	841.48 (0.00) [32]	0/0
1441	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686],NHAI,KARNATAKA	3/2021	3/2023 (12/2023) [1/2024]	1,065.06 (1,444.50) [1,444.50]	116.74 (379.44) [10]	0/0
1442	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569],NHAI,RAJASTHAN	11/2019	3/2023 (2/2024) [8/2023]	1,425.02 (-) [1,425.02]	1,163.58 (0.00) [0]	0/0
1443	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF -	11/2021	7/2023 (-) [3/2024]	1,302.72 (-) [1,302.72]	669.35 (0.00) [8]	0/0

	[N24001596],NHAI,JHARKHAND					
1444	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622],NHAI,KARNATAKA	9/2016	8/2019 (5/2024) [5/2024]	950.69 (-) [1,108.00]	1,776.50 (157.31) [57]	0/0
1445	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794],NHAI,GUJARAT	2/2020	3/2023 (-) [1/2024]	778.15 (-) [785.67]	466.38 (7.52) [10]	0/0
1446	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON - [N24001854],NHAI,JHARKHAND	6/2023	6/2025 (-) [6/2025]	1,214.93 (1,370.52) [1,370.52]	363.87 (155.59) [0]	0/4
1447	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65. - [N24000652],NHAI,TAMIL NADU	3/2017	3/2020 (5/2024) [5/2024]	848.45 (-) [848.45]	300.50 (0.00) [50]	0/0
1448	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4) - [N24001670],NHAI,ODISHA	2/2021	3/2024 (-) [3/2024]	593.00 (-) [593.00]	172.92 (0.00) [0]	0/0
1449	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795],NHAI,RAJASTHAN	2/2018	4/2021 (12/2023) [8/2023]	741.86 (649.00) [649.00]	649.24 (-92.86) [0]	0/0
1450	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B - [N24001727],NHAI,UTTAR PRADESH	3/2022	2/2025 (-) [2/2025]	762.62 (-) [762.62]	275.02 (0.00) [0]	0/0
1451	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) - [N24001730],NHAI,UTTAR PRADESH	12/2021	1/2025 (-) [1/2025]	1,384.79 (-) [1,384.79]	512.66 (0.00) [0]	2/4
1452	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A - [N24001611],NHAI,CHHATTISGARH	4/2020	3/2024 (-) [3/2024]	1,855.59 (1,869.85) [1,869.85]	282.08 (14.26) [0]	0/0
1453	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815],NHAI,UTTAR PRADESH	12/2022	11/2024 (-) [11/2024]	1,699.00 (1,078.00) [1,699.00]	42.51 (0.00) [0]	0/1
1454	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851],NHAI,MAHARASHTRA	3/2018	7/2021 (-) [9/2024]	1,162.92 (1,182.87) [1,182.87]	235.92 (19.95) [38]	0/0
1455	FOUR LANING OF MADURAI-CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827],NHAI,TAMIL NADU	3/2018	11/2020 (12/2023) [12/2023]	628.71 (-) [756.13]	583.02 (127.42) [37]	0/0
1456	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A - [N24001816],NHAI,UTTAR PRADESH	3/2021	3/2023 (-) [12/2023]	1,980.00 (-) [1,980.00]	1,172.84 (0.00) [9]	0/1

1457	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74 - [N24001753],NHAI,UTTAR PRADESH	2/2022	6/2024 (6/2024) [6/2024]	570.98 (578.02) [578.02]	186.06 (7.04) [0]	0/0
1458	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665],NHAI,BIHAR	3/2017	3/2020 (3/2024) [3/2024]	672.89 (736.01) [830.31]	389.70 (157.42) [48]	0/0
1459	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- - [N24001419],NHAI,PUNJAB	2/2021	4/2024 (11/2024) [11/2024]	1,269.96 (-) [1,269.96]	331.82 (0.00) [7]	0/1
1460	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533],NHAI,HARYANA	11/2020	12/2023 (-) [3/2024]	1,690.23 (-) [2,010.17]	1,123.51 (319.94) [3]	0/0
1461	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618],NHAI,MADHYA PRADESH	9/2019	9/2022 (-) [6/2023]	194.40 (-) [194.40]	142.76 (0.00) [0]	0/0
1462	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518],NHAI,GUJARAT	11/2019	9/2023 (-) [3/2024]	1,669.56 (-) [1,669.56]	638.57 (0.00) [6]	0/0
1463	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT - [N24001719],NHAI,TAMIL NADU	2/2021	7/2024 (-) [7/2024]	2,948.31 (3,516.83) [3,516.83]	543.50 (568.52) [0]	0/0
1464	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769],NHAI,MADHYA PRADESH	11/2018	8/2023 (11/2023) [1/2024]	831.00 (-) [831.00]	685.50 (0.00) [5]	3/3
1465	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A - [N24001813],NHAI,HIMACHAL PRADESH	7/2021	9/2024 (-) [9/2024]	1,692.05 (-) [1,692.05]	624.14 (0.00) [0]	0/0
1466	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777],NHAI,DELHI	7/2020	10/2023 (-) [10/2023]	2,171.80 (-) [2,171.80]	958.13 (0.00) [0]	2/4
1467	4-LANNING OF STHIYATHOPU-CHOLOPURAM - [N24000708],NHAI,TAMIL NADU	9/2017	8/2020 (6/2024) [6/2024]	1,227.87 (-) [1,227.87]	1,172.16 (0.00) [46]	0/0
1468	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743],NHAI,UTTAR PRADESH	1/2018	2/2023 (8/2023) [1/2024]	1,916.38 (-) [2,078.00]	1,190.50 (161.62) [11]	0/0
1469	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549],NHAI,UTTAR PRADESH	3/2016	10/2019 (8/2023) [1/2024]	1,396.74 (4,041.80) [1,396.74]	3,770.05 (0.00) [51]	0/1
1470	6L GREENFIELD KANPUR -	12/2021	5/2025	2,470.64	276.79	0/0

	LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 - [N24001731],NHAI,UTTAR PRADESH		(5/2025) [5/2025]	(-) [2,335.00]	(-135.64) [0]	
1471	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP - [N24001810],NHAI,HIMACHAL PRADESH	2/2022	6/2024 (-) [6/2024]	190.60 (-) [163.00]	61.13 (-27.60) [0]	0/0
1472	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR-SOLPAUR DISTR - [N24001499],NHAI,MAHARASHTRA	1/2022	1/2024 (-) [1/2024]	629.00 (629.00) [629.00]	540.52 (0.00) [0]	3/4
1473	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR – HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF - [N24001995],NHAI,UTTARAKHAND	5/2021	11/2023 (1/2024) [1/2024]	154.52 (-) [154.52]	139.45 (0.00) [2]	0/0
1474	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773],NHAI,DELHI	5/2020	7/2024 (-) [7/2024]	1,467.44 (-) [1,942.89]	778.86 (475.45) [0]	0/0
1475	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR - [N24001641],NHAI,PUNJAB	3/2021	10/2024 (-) [10/2024]	1,641.75 (-) [1,641.75]	102.10 (0.00) [0]	0/0
1476	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597],NHAI,JHARKHAND	1/2019	12/2020 (-) [12/2023]	466.55 (518.00) [466.55]	0.00 (0.00) [36]	0/0
1477	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - [N24001552],NHAI,JAMMU AND KASHMIR	10/2021	9/2024 (-) [9/2024]	2,714.95 (2,714.95) [2,714.95]	506.71 (0.00) [0]	1/4
1478	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804],NHAI,MAHARASHTRA	12/2019	9/2022 (-) [11/2023]	1,654.07 (-) [980.00]	724.63 (-674.07) [14]	0/0
1479	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE - [N24001648],NHAI,KERALA	8/2022	1/2026 (-) [1/2026]	2,429.52 (-) [2,429.52]	93.48 (0.00) [0]	0/0
1480	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781],NHAI,DELHI	1/2018	10/2021 (-) [11/2023]	2,067.67 (-) [2,160.00]	1,496.49 (92.33) [25]	3/4
1481	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566],NHAI,RAJASTHAN	11/2019	5/2023 (2/2024) [5/2023]	1,640.10 (-) [1,640.10]	1,149.24 (0.00) [0]	0/0
1482	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) -	3/2017	3/2017 (5/2021) [9/2024]	1,059.73 (1,071.00) [1,071.00]	837.73 (11.27) [90]	0/0

	[N24000659],NHAI,MAHARASHTRA					
1483	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 - [N24001770],NHAI,MADHYA PRADESH	2/2022	3/2024 (-) [3/2024]	417.51 (-) [417.51]	101.49 (0.00) [0]	0/0
1484	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - [N24001637],NHAI,PUNJAB	3/2021	1/2025 (-) [1/2025]	1,754.84 (-) [1,754.84]	852.23 (0.00) [0]	0/0
1485	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763],NHAI,MADHYA PRADESH	9/2021	9/2023 (-) [12/2023]	774.16 (-) [774.16]	392.05 (0.00) [3]	3/4
1486	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692],NHAI,HIMACHAL PRADESH	6/2017	6/2020 (-) [3/2024]	2,485.93 (-) [2,485.93]	1,462.31 (0.00) [45]	0/0
1487	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231],NHAI,MADHYA PRADESH	2/2019	12/2021 (9/2022) [12/2023]	990.97 (-) [990.97]	1,092.00 (0.00) [24]	3/3
1488	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658],NHAI,KERALA	1/2021	7/2024 (-) [7/2024]	4,265.42 (-) [4,708.42]	2,920.27 (443.00) [0]	0/0
1489	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1 - [N24001720],NHAI,TAMIL NADU	10/2020	5/2024 (-) [5/2024]	1,023.91 (1,284.62) [1,284.62]	349.81 (260.71) [0]	0/0
1490	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726],NHAI,JHARKHAND	1/2018	11/2021 (9/2022) [3/2024]	1,155.16 (-) [950.49]	595.20 (-204.67) [28]	0/0
1491	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379],NHAI,MAHARASHTRA	2/2019	1/2022 (5/2023) [8/2023]	594.75 (594.75) [613.75]	565.17 (19.00) [0]	4/4
1492	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786],NHAI,GUJARAT	3/2021	3/2024 (-) [12/2024]	1,259.00 (-) [1,910.00]	87.68 (651.00) [9]	0/0
1493	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303],NHAI,BIHAR	10/2013	12/2020 (-) [12/2023]	649.90 (-) [649.90]	580.71 (0.00) [36]	0/0
1494	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852],NHAI,HIMACHAL PRADESH	3/2018	5/2021 (11/2022) [1/2024]	478.74 (-) [1,514.46]	1,111.64 (1,035.72) [32]	0/0
1495	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM.	8/2020	3/2024 (-)	1,034.00 (-)	41.50 (555.45)	0/0

	89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595],NHAI,JHARKHAND		[3/2024]	[1,589.45]	[0]	
1496	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691],NHAI,RAJASTHAN	4/2017	4/2020 (12/2023) [9/2023]	894.00 (-) [929.32]	915.65 (35.32) [0]	0/0
1497	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - [N24001634],NHAI,HARYANA	1/2021	12/2023 (-) [12/2023]	1,306.95 (-) [1,306.95]	831.37 (0.00) [0]	2/4
1498	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO - [N24001417],NHAI,PUNJAB	12/2020	4/2024 (7/2024) [7/2024]	1,234.40 (-) [1,234.40]	529.97 (0.00) [3]	0/1
1499	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA - [N24001472],NHAI,JAMMU AND KASHMIR	9/2021	12/2023 (1/2024) [1/2024]	811.19 (-) [811.19]	593.45 (0.00) [1]	0/0
1500	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI - [N24001548],NHAI,ASSAM	3/2022	6/2024 (-) [6/2024]	457.72 (-) [457.72]	77.49 (0.00) [0]	0/0
1501	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM. - [N24001525],NHAI,UTTARAKHAND	3/2021	3/2024 (3/2024) [3/2024]	169.08 (-) [169.08]	90.86 (0.00) [0]	0/0
1502	4-LANNING OF CHAPRA-HAJIPUR - [N24000187],NHAI,BIHAR	1/2011	7/2013 (6/2024) [6/2024]	575.00 (-) [575.00]	521.48 (0.00) [131]	2/3
1503	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796],NHAI,UTTAR PRADESH	3/2018	12/2021 (12/2023) [2/2024]	1,117.84 (-) [1,117.84]	849.38 (0.00) [26]	0/0
1504	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 - [N24000714],NHAI,BIHAR	12/2017	10/2024 (10/2024) [10/2024]	2,598.00 (-) [1,962.50]	1,092.68 (-635.50) [0]	0/0
1505	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480],NHAI,BIHAR	12/2015	4/2019 (7/2022) [3/2024]	1,041.10 (567.00) [639.58]	530.28 (-401.52) [59]	0/0
1506	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG–III) - [N24001835],NHAI,MAHARASHTRA	5/2023	5/2025 (-) [5/2025]	986.00 (-) [986.00]	37.82 (0.00) [0]	0/4
1507	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813],NHAI,BIHAR	3/2018	11/2021 (6/2024) [6/2023]	496.20 (496.38) [537.17]	325.23 (40.97) [0]	0/0
1508	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797],NHAI,MAHARASHTRA	10/2021	1/2024 (-) [3/2024]	815.77 (-) [815.77]	253.30 (0.00) [2]	0/0

1509	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 - [N24001851],NHAI,UTTAR PRADESH	1/2022	3/2025 (-) [3/2025]	1,738.20 (-) [1,738.20]	618.55 (0.00) [0]	1/4
1510	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - [N24001534],NHAI,HARYANA	12/2020	1/2024 (3/2024) [3/2024]	1,334.04 (-) [1,334.00]	743.92 (-0.04) [2]	0/0
1511	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656],NHAI,KERALA	6/2021	3/2025 (-) [3/2025]	2,595.00 (-) [3,994.60]	2,811.05 (1,399.60) [0]	0/0
1512	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562],NHAI,RAJASTHAN	2/2019	10/2023 (12/2023) [10/2023]	738.90 (-) [738.90]	851.87 (0.00) [0]	0/0
1513	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839],NHAI,ANDHRA PRADESH	2/2021	2/2024 (-) [2/2024]	772.70 (-) [980.51]	459.74 (207.81) [0]	0/4
1514	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567],NHAI,RAJASTHAN	11/2019	10/2022 (3/2024) [7/2023]	1,272.97 (-) [1,272.97]	466.95 (0.00) [0]	0/0
1515	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 - [N24001699],NHAI,BIHAR	3/2022	12/2024 (-) [12/2024]	312.58 (-) [312.58]	85.57 (0.00) [0]	0/0
1516	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 - [N24001432],NHAI,ASSAM	12/2021	8/2024 (-) [8/2024]	300.00 (-) [300.00]	244.50 (0.00) [0]	0/0
1517	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO - [N24001418],NHAI,PUNJAB	12/2020	4/2024 (7/2024) [7/2024]	1,094.46 (-) [1,094.46]	471.79 (0.00) [3]	0/1
1518	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE - [N24001987],NHAI,ANDHRA PRADESH	6/2023	12/2024 (-) [12/2024]	152.05 (-) [152.05]	2.64 (0.00) [0]	0/0
1519	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723],NHAI,BIHAR	1/2018	12/2021 (12/2019) [3/2024]	573.70 (644.50) [726.99]	404.02 (153.29) [27]	0/0
1520	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712],NHAI,BIHAR	8/2020	7/2023 (-) [12/2023]	690.00 (-) [690.00]	727.54 (0.00) [5]	0/0
1521	PATNA-MUZZAFFARPUR - [N24000165],NHAI,BIHAR	8/2010	2/2013 (12/2023) [12/2023]	671.30 (-) [671.30]	1,706.14 (0.00) [130]	3/4

1522	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783],NHAI,HARYANA	11/2018	9/2021 (-) [12/2023]	2,252.75 (-) [2,252.75]	1,223.07 (0.00) [27]	0/0
1523	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - [N24001757],NHAI,MADHYA PRADESH	1/2020	10/2024 (-) [6/2024]	876.37 (-) [876.37]	242.74 (0.00) [-4]	0/0
1524	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798],NHAI,MAHARASHTRA	2/2021	11/2023 (-) [3/2024]	540.21 (-) [540.21]	226.35 (0.00) [4]	0/0
1525	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI - [N24001704],NHAI,BIHAR	3/2021	3/2024 (-) [3/2024]	1,020.84 (-) [1,020.84]	84.78 (0.00) [0]	0/0
1526	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT - [N24001726],NHAI,UTTAR PRADESH	1/2023	8/2024 (-) [8/2024]	391.26 (-) [391.26]	14.12 (0.00) [0]	0/0
1527	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] - [N24001762],NHAI,MADHYA PRADESH	10/2021	1/2024 (-) [1/2024]	1,146.22 (-) [1,146.22]	472.19 (0.00) [0]	2/4
1528	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462],NHAI,KARNATAKA	5/2014	8/2016 (6/2023) [7/2023]	1,655.01 (2,639.00) [2,639.00]	1,771.52 (983.99) [0]	4/4
1529	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S - [N24001571],NHAI,RAJASTHAN	11/2019	12/2023 (2/2024) [12/2023]	1,341.36 (-) [1,341.36]	912.30 (0.00) [0]	0/0
1530	BANGALORE/TN BORDER TO HOSKOTE - [N24001674],NHAI,KARNATAKA	2/2023	2/2025 (-) [2/2025]	1,240.60 (-) [1,240.60]	450.23 (0.00) [0]	0/0
1531	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - [N24001482],NHAI,TELANGANA	8/2022	10/2024 (-) [10/2024]	772.11 (-) [772.11]	288.04 (0.00) [0]	0/0
1532	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736],NHAI,ODISHA	1/2018	9/2020 (-) [3/2024]	686.65 (504.09) [1,015.16]	355.84 (328.51) [42]	0/0
1533	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - [N24001506],NHAI,MAHARASHTRA	2/2022	2/2024 (-) [2/2024]	2,747.00 (-) [2,747.00]	596.51 (0.00) [0]	0/0
1534	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) - [N24001598],NHAI,KARNATAKA	1/2022	4/2025 (4/2025) [4/2025]	1,388.70 (1,388.70) [1,388.70]	145.09 (0.00) [0]	1/4
1535	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I)	12/2021	12/2023 (-)	605.00 (605.00)	577.35 (0.00)	0/4

	[AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00 - [N24001498],NHAI,MAHARASHTRA		[12/2023]	[605.00]	[0]	
1536	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827],NHAI,GUJARAT	3/2022	3/2023 (-) [1/2024]	162.73 (-) [162.73]	60.79 (0.00) [10]	0/0
1537	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 - [N24001849],NHAI,ANDHRA PRADESH	5/2022	7/2025 (-) [7/2025]	1,063.72 (-) [1,063.72]	180.29 (0.00) [0]	0/0
1538	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656],NHAI,MAHARASHTRA	3/2017	3/2020 (7/2022) [7/2024]	744.64 (-) [1,007.00]	257.01 (262.36) [52]	0/0
1539	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660],NHAI,KERALA	8/2020	2/2024 (11/2021) [2/2024]	2,714.60 (3,319.41) [2,714.60]	1,465.00 (0.00) [0]	0/0
1540	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 - [N24001520],NHAI,GUJARAT	11/2019	5/2024 (-) [3/2024]	1,604.06 (-) [1,604.06]	1,120.28 (0.00) [-2]	0/0
1541	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738],NHAI,ODISHA	1/2018	9/2021 (-) [3/2024]	999.00 (1,152.70) [1,152.70]	339.23 (153.70) [30]	0/0
1542	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - [N24001508],NHAI,MAHARASHTRA	11/2022	10/2024 (-) [10/2024]	1,450.00 (-) [1,450.00]	263.49 (0.00) [0]	0/0
1543	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER - [N24001429],NHAI,TAMIL NADU	3/2018	11/2021 (6/2024) [11/2023]	1,294.47 (1,588.40) [1,588.40]	677.87 (293.93) [24]	0/0
1544	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 - [N24001654],NHAI,KERALA	6/2021	3/2025 (2/2025) [2/2025]	2,641.37 (-) [2,641.37]	207.70 (0.00) [-1]	0/0
1545	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) - [N24001615],NHAI,MADHYA PRADESH	3/2021	4/2024 (-) [4/2024]	790.78 (-) [790.78]	355.58 (0.00) [0]	0/0
1546	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788],NHAI,WEST BENGAL	3/2018	9/2022 (12/2022) [3/2024]	841.57 (1,619.48) [1,619.48]	1,419.87 (777.91) [18]	0/0
1547	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA - [N24001847],NHAI,ANDHRA PRADESH	1/2023	11/2025 (-) [11/2025]	956.14 (-) [956.14]	18.72 (0.00) [0]	0/0
1548	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 - [N24001556],NHAI,TELANGANA	12/2021	7/2024 (-) [7/2024]	521.53 (-) [521.53]	152.63 (0.00) [0]	0/0

1549	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O - [N24001651],NHAI,KERALA	9/2021	9/2024 (9/2024) [9/2024]	2,878.97 (-) [2,878.97]	225.15 (0.00) [0]	0/0
1550	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO - [N24001700],NHAI,BIHAR	12/2021	3/2024 (-) [3/2024]	552.55 (553.00) [553.00]	310.18 (0.45) [0]	0/0
1551	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V) - [N24001751],NHAI,WEST BENGAL	12/2018	9/2021 (-) [3/2024]	1,548.07 (-) [1,548.07]	1,089.26 (0.00) [30]	0/0
1552	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 - [N24000564],NHAI,UTTAR PRADESH	3/2016	7/2020 (5/2024) [5/2024]	1,408.00 (1,659.12) [1,659.12]	1,120.26 (251.12) [46]	1/4
1553	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822],NHAI,ANDHRA PRADESH	12/2020	10/2024 (-) [10/2024]	1,075.27 (-) [1,307.00]	489.30 (231.73) [0]	0/4
1554	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764],NHAI,MADHYA PRADESH	9/2021	9/2023 (-) [12/2023]	814.04 (-) [947.29]	429.50 (133.25) [3]	3/4
1555	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784],NHAI,KERALA	2/2018	2/2023 (1/2024) [9/2024]	1,424.77 (1,862.77) [1,862.77]	569.57 (438.00) [19]	0/0
1556	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM - [N24001735],NHAI,UTTAR PRADESH	3/2022	8/2024 (-) [8/2024]	1,428.19 (-) [1,428.19]	259.64 (0.00) [0]	0/0
1557	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION - [N24000724],NHAI,BIHAR	1/2018	4/2024 (-) [3/2024]	895.39 (-) [895.39]	1,632.71 (0.00) [-1]	0/0
1558	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - [N24001521],NHAI,MAHARASHTRA	11/2022	10/2024 (5/2024) [5/2024]	990.00 (-) [990.00]	153.78 (0.00) [-5]	0/0
1559	AHMEDNAGAR BYPASS - [N24001497],NHAI,MAHARASHTRA	7/2021	7/2023 (-) [1/2024]	715.00 (715.00) [715.00]	545.96 (0.00) [6]	3/4
1560	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693],NHAI,TAMIL NADU	9/2021	10/2024 (-) [10/2024]	1,751.18 (-) [1,757.27]	145.60 (6.09) [0]	0/0
1561	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784],NHAI,HARYANA	11/2018	9/2021 (-) [12/2023]	1,935.61 (-) [1,935.61]	856.41 (0.00) [27]	0/0
1562	CHALLAKERE TO HARIYUR SECTION	1/2021	1/2023	1,167.52	889.75	0/0

	FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690],NHAI,KARNATAKA		(12/2023) [6/2023]	(1,157.00) [1,167.52]	(0.00) [0]	
1563	4L OF SHAMLI BYAPSS-SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744],NHAI,UTTAR PRADESH	5/2019	11/2022 (-) [12/2023]	779.17 (-) [779.17]	10.78 (0.00) [13]	0/0
1564	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836],NHAI,ANDHRA PRADESH	2/2021	10/2024 (-) [10/2024]	824.29 (-) [924.00]	262.39 (99.71) [0]	0/4
1565	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] - [N24001766],NHAI,MADHYA PRADESH	1/2022	10/2024 (-) [10/2024]	1,011.29 (-) [1,011.29]	29.71 (0.00) [0]	0/0
1566	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734],NHAI,ODISHA	1/2018	8/2021 (-) [6/2024]	614.48 (503.30) [757.12]	641.00 (142.64) [34]	0/0
1567	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR - [N24001991],NHAI,UTTARAKHAND	5/2022	9/2024 (-) [9/2024]	314.31 (-) [314.31]	75.26 (0.00) [0]	0/4
1568	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND - [N24001767],NHAI,MADHYA PRADESH	1/2021	4/2024 (-) [4/2024]	1,001.69 (-) [1,001.69]	190.18 (0.00) [0]	0/0
1569	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821],NHAI,ANDHRA PRADESH	11/2020	10/2024 (-) [10/2024]	1,137.74 (-) [1,289.00]	505.90 (151.26) [0]	0/4
1570	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305],NHAI,BIHAR	10/2013	11/2020 (-) [12/2023]	464.09 (-) [464.09]	551.65 (0.00) [37]	0/0
1571	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM - [N24001430],NHAI,TAMIL NADU	3/2018	1/2022 (3/2024) [1/2024]	2,120.40 (2,565.63) [2,565.63]	1,251.61 (445.23) [24]	0/0
1572	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (- [N24001653],NHAI,KERALA	11/2021	4/2025 (-) [4/2025]	3,565.82 (-) [3,064.11]	1,762.99 (-501.71) [0]	0/0
1573	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442],NHAI,MAHARASHTRA	12/2015	3/2019 (11/2023) [3/2024]	649.50 (-) [649.50]	326.11 (0.00) [60]	2/4
1574	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI -	12/2019	11/2022 (9/2023) [9/2023]	1,393.95 (1,393.95) [576.00]	527.13 (-817.95) [0]	0/0

	[N24001803],NHAI,MAHARASHTRA					
1575	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - [N24001706],NHAI,BIHAR	3/2021	1/2024 (-) [1/2024]	1,097.18 (1,097.00) [1,097.00]	437.33 (-0.18) [0]	0/0
1576	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535],NHAI,HARYANA	7/2020	7/2022 (12/2023) [12/2023]	899.00 (-) [947.00]	932.60 (48.00) [17]	0/0
1577	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-)0.650 TO KM. 132.955 OF NH-552G - [N24001760],NHAI,MADHYA PRADESH	10/2020	6/2023 (11/2023) [6/2023]	506.56 (498.47) [498.47]	440.10 (-8.09) [0]	0/0
1578	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793],NHAI,GUJARAT	3/2021	9/2022 (-) [12/2023]	485.75 (-) [485.75]	208.33 (0.00) [15]	0/0
1579	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185],NHAI,UTTAR PRADESH	11/2017	7/2021 (4/2023) [12/2023]	2,159.00 (2,262.00) [2,262.00]	2,234.73 (103.00) [29]	0/0
1580	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 - [N24001677],NHAI,KARNATAKA	11/2022	5/2024 (5/2024) [5/2024]	226.76 (226.76) [226.76]	39.80 (0.00) [0]	1/4
1581	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) - [N24001780],NHAI,HARYANA	1/2018	11/2020 (8/2023) [5/2023]	2,228.00 (-) [2,228.00]	1,411.27 (0.00) [0]	0/4
1582	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH - [N24001843],NHAI,ANDHRA PRADESH	12/2022	11/2025 (-) [11/2025]	992.89 (-) [992.89]	28.26 (0.00) [0]	0/0
1583	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - [N24001493],NHAI,MAHARASHTRA	12/2022	12/2024 (-) [12/2024]	1,749.86 (-) [1,749.86]	476.00 (0.00) [0]	1/4
1584	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723],NHAI,TAMIL NADU	10/2018	2/2021 (-) [12/2023]	707.90 (766.51) [766.51]	343.05 (58.61) [34]	0/0
1585	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD) - [N24001606],NHAI,TAMIL NADU	12/2018	3/2022 (7/2024) [7/2024]	854.94 (-) [854.94]	237.19 (0.00) [28]	0/0
1586	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431],NHAI,TAMIL NADU	3/2018	10/2020 (1/2025) [1/2025]	1,872.68 (2,661.51) [2,756.09]	896.25 (883.41) [51]	0/0
1587	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825],NHAI,DELHI	7/2020	10/2023 (-) [10/2023]	1,894.96 (-) [1,894.96]	741.88 (0.00) [0]	2/4
1588	SIX LANE ACCESS CONTROLLED OF	6/2020	12/2024	1,479.22	825.00	0/0

	DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR - [N24001771],NHAI,DELHI		(-) [12/2024]	(-) [1,479.22]	(0.00) [0]	
1589	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III - [N24001737],NHAI,UTTAR PRADESH	11/2021	4/2024 (-) [4/2024]	923.15 (-) [923.15]	455.61 (0.00) [0]	0/0
1590	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573],NHAI,RAJASTHAN	11/2019	12/2022 (12/2023) [6/2023]	1,658.06 (-) [1,658.06]	156.06 (0.00) [0]	0/0
1591	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. - [N24001621],NHAI,JAMMU AND KASHMIR	7/2021	8/2024 (8/2024) [8/2024]	614.48 (-) [614.48]	77.64 (0.00) [0]	0/0
1592	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 - [N24001650],NHAI,KERALA	12/2021	1/2025 (11/2025) [11/2025]	3,635.64 (-) [3,635.64]	126.90 (0.00) [10]	0/0
1593	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD - [N24001631],NHAI,PUNJAB	3/2021	10/2024 (-) [10/2024]	1,525.31 (-) [1,525.31]	173.00 (0.00) [0]	0/0
1594	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO - [N24001926],NHAI,JAMMU AND KASHMIR	3/2023	6/2025 (-) [6/2025]	939.86 (-) [939.86]	42.05 (0.00) [0]	0/0
1595	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K - [N24001733],NHAI,UTTAR PRADESH	3/2022	8/2024 (-) [8/2024]	1,602.48 (-) [1,602.48]	206.38 (0.00) [0]	0/0
1596	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM - [N24001626],NHAI,TELANGANA	2/2022	1/2025 (-) [1/2025]	972.06 (-) [972.06]	8.38 (0.00) [0]	0/0
1597	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524],NHAI,UTTAR PRADESH	3/2021	10/2023 (10/2023) [10/2023]	990.28 (-) [990.28]	880.73 (0.00) [0]	0/0
1598	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 - [N24001591],NHAI,CHHATTISGARH	2/2021	1/2024 (-) [3/2024]	999.97 (-) [999.97]	881.57 (0.00) [2]	0/0
1599	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306],NHAI,UTTAR PRADESH	10/2020	3/2023 (-) [1/2024]	724.60 (-) [724.60]	513.98 (0.00) [10]	0/1
1600	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) -	1/2019	10/2022 (1/2024) [1/2024]	1,518.53 (-) [1,518.53]	904.27 (0.00) [15]	0/0

	[N24001603],NHAI,TAMIL NADU					
1601	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838],NHAI,ANDHRA PRADESH	2/2021	3/2024 (-) [12/2024]	922.50 (-) [1,128.68]	274.26 (206.18) [9]	0/4
1602	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK - [N24001848],NHAI,ANDHRA PRADESH	2/2023	10/2025 (-) [10/2025]	909.02 (-) [909.02]	27.25 (0.00) [0]	0/0
1603	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818],NHAI,ANDHRA PRADESH	2/2021	1/2025 (-) [1/2025]	818.73 (-) [1,105.00]	104.37 (286.27) [0]	0/4
1604	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691],NHAI,KARNATAKA	10/2019	10/2021 (12/2023) [1/2024]	1,225.24 (1,505.85) [1,505.85]	36.59 (280.61) [27]	0/0
1605	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620],NHAI,JAMMU AND KASHMIR	9/2021	10/2023 (10/2023) [10/2023]	442.14 (-) [442.14]	175.80 (0.00) [0]	0/0
1606	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536],NHAI,HARYANA	7/2020	7/2022 (-) [1/2024]	817.00 (-) [817.00]	862.88 (0.00) [18]	0/0
1607	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 - [N24001623],NHAI,JAMMU AND KASHMIR	1/2020	1/2024 (7/2024) [7/2024]	336.01 (-) [336.01]	116.45 (0.00) [6]	0/0
1608	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D - [N24001759],NHAI,MADHYA PRADESH	1/2020	6/2024 (-) [6/2024]	909.84 (-) [909.84]	317.50 (0.00) [0]	0/0
1609	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T - [N24000566],NHAI,KERALA	4/2016	6/2018 (11/2023) [11/2023]	804.97 (571.45) [571.45]	655.60 (-233.52) [65]	0/0
1610	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - [N24001636],NHAI,PUNJAB	5/2021	12/2024 (12/2024) [12/2024]	1,368.91 (1,368.91) [1,368.91]	107.73 (0.00) [0]	0/4
1611	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725],NHAI,TAMIL NADU	1/2019	5/2021 (-) [2/2024]	654.26 (-) [821.00]	338.67 (166.74) [33]	0/0
1612	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564],NHAI,RAJASTHAN	10/2019	7/2023 (1/2024) [7/2023]	662.08 (-) [662.08]	52.58 (0.00) [0]	0/0
1613	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM	5/2022	5/2024 (-)	519.93 (-)	219.82 (0.00)	0/0

	166.400 TO KM 220.900) OF MOHOL – ALANDI S - [N24001489],NHAI,MAHARASHTRA		[5/2024]	[519.93]	[0]	
1614	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774],NHAI,HARYANA	12/2020	11/2023 (-) [6/2024]	1,524.03 (-) [1,524.03]	947.98 (0.00) [7]	0/0
1615	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K - [N24001627],NHAI,JAMMU AND KASHMIR	7/2021	2/2025 (2/2025) [2/2025]	1,912.17 (-) [1,912.17]	8.99 (0.00) [0]	0/0
1616	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT - [N24001979],NHAI,ANDHRA PRADESH	8/2022	9/2025 (-) [9/2025]	609.43 (-) [609.43]	25.24 (0.00) [0]	0/0
1617	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - [N24001732],NHAI,UTTAR PRADESH	12/2021	10/2024 (-) [10/2024]	540.97 (-) [540.97]	75.66 (0.00) [0]	0/0
1618	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 - [N24001649],NHAI,KERALA	12/2021	2/2025 (2/2025) [2/2025]	3,273.61 (-) [3,273.61]	146.56 (0.00) [0]	0/0
1619	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619],NHAI,ODISHA	9/2016	8/2019 (-) [3/2024]	2,510.04 (-) [2,510.04]	783.15 (0.00) [55]	0/0
1620	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570],NHAI,GUJARAT	5/2016	8/2019 (-) [12/2023]	763.08 (-) [763.08]	417.46 (0.00) [52]	2/2
1621	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - [N24001675],NHAI,KARNATAKA	11/2022	5/2025 (-) [5/2025]	1,732.73 (-) [1,732.73]	362.48 (0.00) [0]	0/0
1622	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI - HASSAN SECTION - [N24001684],NHAI,KARNATAKA	9/2020	1/2023 (-) [3/2025]	688.00 (-) [688.00]	421.40 (0.00) [26]	3/4
1623	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837],NHAI,ANDHRA PRADESH	2/2021	3/2024 (-) [6/2024]	663.60 (-) [768.00]	213.15 (104.40) [3]	0/4
1624	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM - [N24001594],NHAI,JHARKHAND	2/2022	1/2025 (-) [1/2025]	534.73 (-) [534.73]	0.00 (0.00) [0]	0/0
1625	4-LANING OF BRAHAMPORE-FARAKA - [N24000203],NHAI,WEST BENGAL	2/2011	8/2013 (-) [2/2024]	998.79 (-) [998.79]	2,170.28 (0.00) [126]	3/4
1626	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF	3/2018	12/2022 (12/2023)	440.16 (-)	156.82 (0.00)	2/4

	BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599],NHAI,KARNATAKA		[2/2024]	[440.16]	[14]	
1627	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232],NHAI,MADHYA PRADESH	2/2019	3/2022 (9/2023) [12/2023]	847.00 (-) [847.00]	920.50 (0.00) [21]	3/3
1628	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604],NHAI,TAMIL NADU	2/2019	3/2021 (-) [10/2023]	166.90 (-) [166.90]	121.94 (0.00) [0]	0/0
1629	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663],NHAI,KERALA	6/2020	4/2024 (10/2021) [4/2024]	3,041.65 (3,799.76) [3,041.65]	1,870.08 (0.00) [0]	0/0
1630	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589],NHAI,JHARKHAND	9/2020	3/2024 (-) [3/2024]	755.26 (-) [1,039.00]	472.23 (283.74) [0]	0/0
1631	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00) - [N24000628],NHAI,MAHARASHTRA	11/2016	7/2021 (12/2023) [12/2023]	1,064.88 (-) [1,021.00]	857.64 (-43.88) [29]	3/4
1632	DEVELOPMENT OF 6L UER II [PACKAGE - III] (NANGLOI - NAJAFGARH ROAD TILL SECTOR 24 DWARKA) FROM KM. 2 - [N24001776],NHAI,DELHI	7/2020	10/2023 (-) [10/2023]	1,069.27 (-) [1,069.27]	748.48 (0.00) [0]	3/4
1633	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - [N24001602],NHAI,TAMIL NADU	1/2019	12/2022 (2/2024) [2/2024]	1,409.38 (-) [1,409.38]	567.25 (0.00) [14]	0/0
1634	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - [N24001505],NHAI,MAHARASHTRA	3/2022	3/2024 (-) [3/2024]	1,549.02 (-) [1,549.02]	380.35 (0.00) [0]	0/0
1635	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 - [N24001687],NHAI,KARNATAKA	10/2021	10/2023 (10/2024) [10/2024]	1,331.77 (2,082.98) [2,082.98]	149.45 (751.21) [12]	0/0
1636	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644],NHAI,PUNJAB	12/2020	9/2023 (-) [9/2023]	524.88 (-) [524.88]	136.92 (0.00) [0]	0/0
1637	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673],NHAI,HARYANA	3/2020	3/2023 (-) [12/2023]	510.97 (-) [510.97]	517.47 (0.00) [9]	0/0
1638	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - [N24001748],NHAI,WEST BENGAL	3/2021	9/2024 (-) [9/2024]	2,200.93 (-) [2,200.93]	1,658.54 (0.00) [0]	0/0
1639	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N - [N24001765],NHAI,MADHYA	8/2022	7/2024 (-) [7/2024]	207.77 (-) [207.77]	3.62 (0.00) [0]	0/0

	PRADESH					
1640	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA - [N24001841],NHAI,ANDHRA PRADESH	12/2022	9/2025 (-) [9/2025]	912.94 (-) [912.94]	59.29 (0.00) [0]	0/0
1641	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O - [N24001629],NHAI,MULTI STATE	4/2022	11/2024 (-) [11/2024]	796.65 (-) [796.65]	87.24 (0.00) [0]	0/0
1642	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION-HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - [N24001547],NHAI,ASSAM	3/2022	1/2026 (-) [1/2026]	1,909.98 (-) [1,909.98]	180.74 (0.00) [0]	0/0
1643	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A - [N24001782],NHAI,HARYANA	11/2018	9/2021 (-) [12/2023]	2,312.26 (-) [2,312.26]	1,361.51 (0.00) [27]	0/4
1644	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)-CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672],NHAI,HARYANA	1/2021	1/2024 (1/2024) [1/2024]	864.27 (864.00) [864.27]	411.22 (0.00) [0]	0/3
1645	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613],NHAI,HIMACHAL PRADESH	9/2016	7/2020 (-) [6/2024]	1,273.71 (-) [1,273.71]	1,267.72 (0.00) [47]	0/0
1646	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. - [N24000567],NHAI,GUJARAT	5/2016	8/2019 (-) [12/2023]	998.18 (-) [998.18]	802.04 (0.00) [52]	2/2
1647	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811],NHAI,ANDHRA PRADESH	3/2018	12/2020 (12/2022) [12/2024]	314.43 (-) [348.72]	85.61 (34.29) [48]	0/0
1648	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - [N24001588],NHAI,CHHATTISGARH	12/2021	1/2025 (-) [1/2025]	1,470.73 (-) [1,470.73]	309.16 (0.00) [0]	0/0
1649	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738],NHAI,UTTAR PRADESH	9/2021	10/2023 (-) [10/2023]	300.79 (-) [300.79]	122.56 (0.00) [0]	0/0
1650	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605],NHAI,TAMIL NADU	6/2018	3/2022 (-) [4/2024]	1,103.86 (-) [1,103.86]	365.96 (0.00) [25]	0/0
1651	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S - [N24001993],NHAI,KARNATAKA	12/2022	10/2025 (-) [10/2025]	1,589.00 (-) [1,589.00]	158.25 (0.00) [0]	0/0
1652	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.	6/2021	2/2025 (-) [2/2025]	3,606.00 (-) [3,923.82]	2,851.69 (317.82) [0]	0/0

	335+850 (EX - [N24001655],NHAI,KERALA					
1653	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515],NHAI,WEST BENGAL	4/2014	9/2016 (-) [1/2024]	1,665.00 (-) [2,360.65]	4,734.53 (695.65) [88]	0/0
1654	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696],NHAI,BIHAR	8/2017	2/2022 (8/2023) [10/2024]	950.64 (1,161.00) [1,168.33]	785.88 (217.69) [32]	0/0
1655	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A - [N24000488],NHAI,JAMMU AND KASHMIR	12/2015	12/2018 (12/2023) [12/2023]	2,136.97 (2,288.97) [2,136.97]	2,362.99 (0.00) [60]	3/4
1656	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX - [N24001622],NHAI,JAMMU AND KASHMIR	7/2021	6/2024 (6/2024) [6/2024]	1,401.87 (-) [1,401.87]	236.07 (0.00) [0]	0/0
1657	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563],NHAI,RAJASTHAN	10/2019	8/2023 (1/2024) [8/2023]	846.59 (-) [846.59]	81.20 (0.00) [0]	0/0
1658	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCHE - [N24001545],NHAI,ASSAM	8/2022	12/2022 (-) [6/2024]	175.00 (-) [175.00]	83.00 (0.00) [18]	0/0
1659	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE - [N24001639],NHAI,PUNJAB	5/2020	12/2024 (12/2024) [12/2024]	864.23 (864.23) [864.23]	342.25 (0.00) [0]	0/0
1660	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI–MOTIHARI- RAXAUL SECTION OF NH-28A FRO - [N24001715],NHAI,BIHAR	12/2018	10/2020 (-) [12/2023]	333.60 (466.59) [461.41]	439.75 (127.81) [38]	0/0
1661	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 - [N24001984],NHAI,ANDHRA PRADESH	3/2023	10/2025 (-) [10/2025]	887.28 (-) [887.28]	0.00 (0.00) [0]	0/0
1662	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662],NHAI,KERALA	5/2020	5/2024 (11/2021) [5/2024]	1,981.07 (2,430.53) [1,981.07]	1,177.54 (0.00) [0]	0/0
1663	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806],NHAI,MAHARASHTRA	3/2018	3/2023 (6/2023) [1/2024]	1,241.38 (-) [2,122.64]	1,577.64 (881.26) [10]	0/0
1664	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790],NHAI,GUJARAT	2/2020	8/2023 (12/2023) [12/2023]	752.30 (-) [766.20]	438.40 (13.90) [4]	0/0
1665	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU - [N24001809],NHAI,HIMACHAL PRADESH	5/2022	3/2024 (-) [3/2024]	469.95 (-) [280.00]	204.86 (-189.95) [0]	0/0

1666	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1 - [N24001414],NHAI,PUNJAB	12/2020	1/2024 (5/2024) [5/2024]	733.00 (-) [733.00]	689.30 (0.00) [4]	1/4
1667	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516],NHAI,GUJARAT	9/2020	2/2024 (-) [3/2024]	1,185.69 (-) [1,185.69]	538.94 (0.00) [1]	0/0
1668	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592],NHAI,GUJARAT	7/2016	7/2020 (-) [1/2024]	829.97 (-) [829.97]	344.91 (0.00) [42]	1/1
1669	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - [N24001756],NHAI,MADHYA PRADESH	10/2020	10/2024 (-) [10/2024]	1,352.56 (-) [1,352.56]	578.40 (0.00) [0]	0/0
1670	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854],NHAI,JHARKHAND	3/2018	3/2021 (6/2023) [3/2024]	1,005.08 (1,073.10) [1,073.10]	699.05 (68.02) [36]	0/0
1671	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON - [N24001428],NHAI,TAMIL NADU	3/2018	11/2021 (3/2024) [11/2023]	998.70 (1,358.32) [1,358.32]	844.89 (359.62) [24]	0/0
1672	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - [N24001758],NHAI,MADHYA PRADESH	1/2020	10/2024 (-) [6/2024]	823.05 (-) [823.05]	229.98 (0.00) [-4]	0/0
1673	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 - [N24001989],NHAI,KARNATAKA	3/2023	5/2025 (-) [5/2025]	830.28 (-) [830.28]	144.65 (0.00) [0]	0/0
1674	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1) - [N24001669],NHAI,ODISHA	2/2021	3/2024 (-) [3/2024]	586.00 (-) [586.00]	135.86 (0.00) [0]	0/0
1675	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788],NHAI,GUJARAT	7/2020	12/2023 (-) [3/2024]	2,271.86 (-) [3,916.00]	467.77 (1,644.14) [3]	0/0
1676	NAGPUR RING ROAD PACKAGE-2 - [N24000560],NHAI,MAHARASHTRA	3/2016	7/2019 (3/2024) [3/2024]	591.66 (-) [591.66]	489.95 (0.00) [56]	0/0
1677	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. - [N24001844],NHAI,ANDHRA PRADESH	12/2022	10/2025 (-) [10/2025]	1,058.90 (-) [1,058.90]	28.42 (0.00) [0]	0/0
1678	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP - [N24001852],NHAI,UTTAR PRADESH	10/2021	2/2025 (-) [2/2025]	957.62 (-) [957.62]	436.39 (0.00) [0]	2/4
1679	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA	2/2021	10/2025 (-)	591.99 (703.00)	0.00 (111.01)	0/0

	KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O - [N24001988],NHAI,ANDHRA PRADESH		[10/2025]	[703.00]	[0]	
1680	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819],NHAI,ANDHRA PRADESH	3/2021	1/2025 (-) [1/2025]	1,102.63 (-) [1,303.00]	340.78 (200.37) [0]	0/4
1681	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549],NHAI,ASSAM	7/2017	4/2020 (-) [6/2023]	442.23 (-) [442.23]	193.85 (0.00) [0]	0/0
1682	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722],NHAI,TAMIL NADU	11/2021	2/2023 (-) [1/2024]	463.44 (463.44) [463.44]	309.88 (0.00) [11]	0/0
1683	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M - [N24001689],NHAI,KARNATAKA	12/2020	9/2023 (3/2024) [3/2024]	1,745.00 (-) [1,495.00]	952.29 (-250.00) [6]	0/0
1684	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487],NHAI,MAHARASHTRA	10/2020	10/2022 (6/2023) [6/2023]	169.83 (-) [169.83]	201.04 (0.00) [0]	0/0
1685	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616],NHAI,MADHYA PRADESH	1/2021	10/2023 (-) [10/2023]	428.04 (-) [328.77]	302.69 (-99.27) [0]	0/0
1686	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 - [N24001443],NHAI,GUJARAT	5/2020	3/2024 (-) [3/2024]	690.30 (-) [690.30]	537.05 (0.00) [0]	2/4
1687	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA - [N24001682],NHAI,KARNATAKA	3/2022	3/2024 (3/2024) [3/2024]	294.62 (-) [294.62]	5.40 (0.00) [0]	0/4
1688	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N - [N24001745],NHAI,UTTAR PRADESH	12/2021	7/2025 (7/2025) [7/2025]	1,972.10 (-) [1,936.00]	269.58 (-36.10) [0]	0/0
1689	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPU - [N24001695],NHAI,TAMIL NADU	12/2020	2/2022 (7/2023) [11/2023]	230.69 (-) [230.69]	188.75 (0.00) [21]	0/0
1690	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - [N24001676],NHAI,KARNATAKA	12/2022	6/2025 (-) [6/2025]	2,718.46 (-) [2,718.46]	0.00 (0.00) [0]	0/4
1691	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI -	11/2016	3/2019 (7/2023) [7/2023]	400.25 (-) [304.07]	299.68 (-96.18) [0]	0/0

	[N24000629],NHAI,MAHARASHTRA					
1692	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG - [N24001233],NHAI,MADHYA PRADESH	3/2019	5/2020 (9/2023) [12/2023]	1,047.00 (-) [1,047.00]	1,169.00 (0.00) [43]	2/3
1693	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K - [N24001717],NHAI,TAMIL NADU	11/2020	8/2024 (-) [8/2024]	1,155.49 (1,458.45) [1,458.45]	368.69 (302.96) [0]	0/0
1694	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791 - [N24000556],NHAI,UTTAR PRADESH	3/2016	4/2019 (5/2024) [5/2024]	899.00 (1,381.45) [1,381.45]	982.40 (482.45) [61]	3/4
1695	4LBERKHEDI TO GODPEHRA NH-44 - [N24001614],NHAI,MADHYA PRADESH	2/2022	11/2024 (-) [11/2024]	524.84 (-) [524.84]	1,721.12 (0.00) [0]	0/0
1696	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 - [N24001994],NHAI,KARNATAKA	5/2022	3/2023 (-) [9/2025]	1,135.39 (-) [1,135.39]	100.33 (0.00) [30]	0/0
1697	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768],NHAI,MADHYA PRADESH	8/2019	4/2023 (-) [11/2023]	323.51 (-) [323.51]	29.88 (0.00) [7]	0/0
1698	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - [N24001680],NHAI,KARNATAKA	3/2021	10/2024 (10/2024) [10/2024]	1,409.68 (-) [1,409.68]	560.48 (0.00) [0]	1/4
1699	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR - [N24001985],NHAI,ANDHRA PRADESH	3/2021	6/2025 (-) [6/2025]	1,942.94 (2,171.00) [2,171.00]	0.00 (228.06) [0]	0/0
1700	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715],NHAI,ODISHA	12/2017	7/2020 (-) [3/2024]	686.65 (565.00) [686.65]	461.14 (0.00) [44]	0/0
1701	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 - [N24000559],NHAI,UTTARAKHAND	3/2016	10/2019 (4/2024) [4/2024]	720.00 (937.07) [937.07]	387.86 (217.07) [54]	2/4
1702	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692],NHAI,TAMIL NADU	1/2022	9/2024 (-) [9/2024]	467.99 (-) [468.00]	18.83 (0.01) [0]	0/0
1703	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) - [N24001546],NHAI,MAHARASHTRA	1/2023	1/2025 (-) [1/2025]	1,025.20 (-) [1,025.20]	156.34 (0.00) [0]	0/4
1704	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD -	11/2022	5/2024 (-) [5/2024]	1,124.00 (-) [1,124.00]	142.23 (0.00) [0]	0/0

	AKLOLI) - [N24001507],NHAI,MAHARASHTRA					
1705	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - [N24001633],NHAI,HARYANA	12/2020	12/2023 (-) [12/2023]	1,430.88 (-) [1,430.88]	930.32 (0.00) [0]	2/4
1706	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 - [N24001708],NHAI,BIHAR	9/2020	6/2024 (-) [6/2024]	2,156.22 (-) [2,156.22]	1,884.03 (0.00) [0]	0/0
1707	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN - [N24001425],NHAI,KARNATAKA	3/2021	11/2021 (10/2024) [10/2024]	1,100.88 (1,100.88) [1,100.88]	670.45 (0.00) [35]	3/4
1708	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C - [N24001705],NHAI,BIHAR	3/2022	3/2024 (-) [3/2024]	1,485.66 (-) [1,485.66]	0.00 (0.00) [0]	0/0
1709	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN - [N24001754],NHAI,UTTAR PRADESH	1/2022	10/2024 (-) [10/2024]	953.79 (-) [953.79]	384.66 (0.00) [0]	0/0
1710	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE - [N24000717],NHAI,JAMMU AND KASHMIR	12/2017	7/2021 (12/2023) [12/2023]	1,471.75 (1,471.75) [1,471.75]	1,498.09 (0.00) [29]	3/3
1711	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - [N24001707],NHAI,BIHAR	3/2021	1/2024 (3/2024) [3/2024]	1,143.46 (1,143.00) [1,143.00]	336.59 (-0.46) [2]	0/0
1712	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729],NHAI,UTTAR PRADESH	8/2022	4/2024 (-) [4/2024]	326.79 (-) [329.79]	44.09 (3.00) [0]	0/0
1713	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N - [N24001371],NHAI,BIHAR	10/2019	8/2023 (12/2024) [12/2024]	1,101.99 (-) [1,101.99]	588.15 (0.00) [16]	2/4
1714	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA - [N24001532],NHAI,HARYANA	11/2021	11/2023 (1/2024) [1/2024]	694.00 (-) [694.00]	1,282.82 (0.00) [2]	0/0
1715	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI - [N24001982],NHAI,ANDHRA PRADESH	3/2023	10/2025 (-) [10/2025]	827.39 (-) [827.39]	0.00 (0.00) [0]	0/0
1716	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - [N24001643],NHAI,PUNJAB	12/2020	6/2024 (-) [6/2024]	857.91 (-) [857.91]	102.90 (0.00) [0]	0/0
1717	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM	1/2022	8/2024 (-) [8/2024]	1,159.96 (-) [1,159.96]	350.66 (0.00) [0]	0/0

	KM. 56.500 TO K - [N24001736],NHAI,UTTAR PRADESH					
1718	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752],NHAI,WEST BENGAL	12/2018	2/2023 (8/2023) [12/2023]	2,375.87 (2,566.80) [2,566.80]	2,339.23 (190.93) [10]	0/0
1719	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750],NHAI,WEST BENGAL	8/2018	12/2021 (-) [12/2024]	622.04 (-) [622.04]	305.54 (0.00) [36]	0/0
1720	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO - [N24001609],NHAI,MAHARASHTRA	1/2023	12/2023 (-) [12/2023]	151.26 (-) [151.26]	68.32 (0.00) [0]	0/0
1721	4L PS OF MEERUT TO AFTER BRIDGE OVER RIVER YAMUNA, HARYANA VIA SHAMLI-FROM KM. 0.00 TO KM. 88.476 OF - [N24001741],NHAI,UTTAR PRADESH	9/2020	1/2023 (6/2023) [11/2023]	798.96 (-) [798.96]	668.92 (0.00) [10]	0/0
1722	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - [N24001553],NHAI,UTTARAKHAND	3/2022	2/2025 (-) [2/2025]	1,092.90 (1,092.90) [1,092.90]	460.42 (0.00) [0]	0/0
1723	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] - [N24001761],NHAI,MADHYA PRADESH	2/2023	2/2025 (-) [2/2025]	520.28 (-) [520.28]	180.14 (0.00) [0]	2/4
1724	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733],NHAI,ODISHA	1/2018	8/2022 (-) [3/2024]	633.68 (492.83) [633.68]	560.38 (0.00) [19]	0/1
1725	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR- - [N24001420],NHAI,PUNJAB	2/2021	4/2024 (-) [4/2024]	853.66 (-) [853.66]	0.00 (0.00) [0]	0/0
1726	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805],NHAI,MAHARASHTRA	3/2018	3/2021 (6/2023) [12/2023]	1,169.04 (-) [1,693.95]	1,010.33 (524.91) [33]	0/0
1727	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789],NHAI,GUJARAT	7/2020	8/2023 (-) [6/2024]	1,710.30 (-) [1,927.00]	298.96 (216.70) [10]	0/0
1728	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523],NHAI,UTTAR PRADESH	3/2021	10/2023 (10/2023) [10/2023]	836.24 (-) [836.24]	718.91 (0.00) [0]	0/0
1729	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG - [N24001980],NHAI,ANDHRA PRADESH	10/2022	7/2025 (-) [7/2025]	907.76 (-) [907.76]	164.45 (0.00) [0]	0/0
1730	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG	9/2021	9/2022 (9/2024) [9/2024]	517.05 (-) [655.06]	286.30 (138.01) [24]	1/4

	FROM RECHARLA VI - [N24001476],NHAI,ANDHRA PRADESH					
1731	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD - [N24001666],NHAI,ODISHA	12/2021	9/2024 (-) [9/2024]	714.00 (714.00) [714.00]	214.00 (0.00) [0]	0/0
1732	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 - [N24001625],NHAI,TELANGANA	1/2022	1/2025 (-) [1/2025]	1,227.57 (-) [1,227.57]	4.98 (0.00) [0]	0/0
1733	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214],NHAI,MADHYA PRADESH	12/2017	12/2022 (-) [12/2023]	217.96 (-) [884.00]	2,298.00 (666.04) [12]	3/4
1734	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182],NHAI,MULTI STATE	9/2011	3/2014 (-) [6/2024]	2,848.00 (-) [3,379.45]	3,736.32 (531.45) [123]	0/0
1735	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725],NHAI,JHARKHAND	1/2018	11/2021 (8/2022) [11/2023]	273.46 (-) [276.17]	232.97 (2.71) [24]	0/0
1736	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823],NHAI,ANDHRA PRADESH	1/2022	1/2025 (1/2023) [1/2025]	1,852.12 (-) [1,787.00]	307.19 (-65.12) [0]	0/4
1737	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM 40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHT - [N24000825],NHAI,TELANGANA	3/2018	2/2023 (12/2023) [12/2023]	828.29 (1,140.50) [828.29]	482.55 (0.00) [10]	0/0
1738	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792],NHAI,GUJARAT	3/2021	9/2022 (-) [12/2023]	536.03 (-) [536.03]	350.52 (0.00) [15]	0/0
1739	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - [N24001483],NHAI,TELANGANA	2/2022	9/2024 (-) [9/2024]	637.11 (-) [637.11]	209.56 (0.00) [0]	0/0
1740	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 - [N24001661],NHAI,KERALA	10/2020	4/2024 (5/2025) [5/2025]	3,219.47 (3,713.14) [3,713.14]	1,954.92 (493.67) [13]	0/0
1741	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER - [N24000138],NHAI,KARNATAKA	9/2010	6/2018 (12/2023) [12/2023]	946.00 (1,046.56) [1,046.56]	830.85 (100.56) [66]	4/4
1742	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445],NHAI,GUJARAT	5/2020	7/2023 (-) [3/2024]	691.52 (-) [691.52]	357.65 (0.00) [8]	2/4
1743	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - [N24001514],NHAI,PUNJAB	1/2021	1/2024 (12/2023) [12/2023]	1,060.29 (-) [1,060.29]	745.17 (0.00) [-1]	0/0
1744	BALANCE WORKS OF 4L AMRAVATI -	11/2019	2/2023	633.70	244.30	0/0

	CHIKHLI (PKG II) [KURANKHED TO SHELAD FROM KM. 220.00 TO KM. 270.00] - [N24001801],NHAI,MAHARASHTRA		(-) [9/2023]	(-) [633.70]	(0.00) [0]	
1745	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552],NHAI,KARNATAKA	3/2016	3/2019 (12/2023) [3/2025]	701.40 (591.86) [701.40]	313.29 (0.00) [72]	4/4
1746	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519],NHAI,GUJARAT	9/2020	11/2023 (-) [3/2024]	1,198.55 (-) [1,198.55]	546.18 (0.00) [4]	0/0
	SHIPPING AND PORTS					
1747	JAL MARG VIKAS PROJECT - [N25000072],IWAI,MULTI STATE	1/2018	3/2023 (12/2026) [12/2026]	5,369.18 (5,362.27) [5,362.27]	2,750.11 (-6.91) [45]	4/7
	SOCIAL JUSTICE					
1748	CENTRE FOR DISABILITY SPORTS - [N38000001],CPWD,MADHYA PRADESH	2/2019	3/2024 (-) [3/2024]	170.99 (-) [170.99]	73.80 (0.00) [0]	1/5
	STEEL					
1749	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX - [N12000130],NMDC,CHHATTISGARH	7/2021	11/2024 (-) [11/2024]	282.44 (-) [282.44]	18.31 (0.00) [0]	0/0
1750	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124],NMDC,CHHATTISGARH	11/2015	6/2023 (7/2024) [5/2025]	2,907.00 (-) [2,907.00]	1,601.95 (0.00) [23]	3/8
1751	SCREENING PLANT-III AT KIRANDUL - [N12000127],NMDC,CHHATTISGARH	3/2021	8/2024 (-) [10/2025]	2,092.97 (2,718.84) [2,718.84]	841.71 (625.87) [14]	2/5
1752	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123],SAIL,CHHATTISGARH	11/2020	12/2023 (-) [10/2025]	542.24 (769.34) [769.34]	173.10 (227.10) [22]	0/0
1753	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122],SAIL,ODISHA	11/2020	5/2023 (-) [2/2024]	377.18 (-) [377.18]	328.60 (0.00) [9]	0/1
1754	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP - [N12000125],SAIL,ODISHA	1/2022	5/2025 (-) [5/2025]	970.18 (-) [970.18]	199.30 (0.00) [0]	1/2
1755	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095],SAIL,JHARKHAND	3/2015	10/2017 (12/2021) [1/2026]	1,034.01 (-) [1,034.01]	849.11 (0.00) [99]	0/2
1756	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT - [N12000126],SAIL,JHARKHAND	2/2022	6/2024 (-) [6/2024]	207.74 (-) [207.74]	125.19 (0.00) [0]	1/2
1757	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT - [N12000129],SAIL,JHARKHAND	9/2023	7/2025 (-) [7/2025]	513.82 (-) [513.82]	8.70 (0.00) [0]	0/0
	TELECOMMUNICATIONS					
1758	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114],BSNL,MULTI STATE	3/2020	6/2021 (11/2021) [3/2024]	461.42 (461.42) [461.42]	159.00 (0.00) [33]	0/0
1759	SUPER EDGE ROUTERS FOR BSNL	3/2023	3/2024	185.27	0.00	0/0

	INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115],BSNL,MULTI STATE		(-) [3/2024]	(-) [239.60]	(54.33) [0]	
1760	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF - [N26000117],BSNL,MULTI STATE	6/2023	6/2025 (-) [6/2025]	24,544.55 (-) [24,544.55]	1,440.00 (0.00) [0]	0/0
1761	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT - [N26000116],BSNL,MULTI STATE	5/2023	8/2024 (-) [8/2024]	645.13 (-) [645.13]	0.00 (0.00) [0]	0/0
1762	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115],CPWD FOR TELECO,DELHI	10/2014	3/2018 (-) [12/2023]	248.20 (-) [248.20]	198.43 (0.00) [69]	3/5
1763	NETWORK FOR SPECTRUM - [N26000101],DOT,MULTI STATE	3/2012	7/2015 (12/2022) [9/2023]	13,334.00 (-) [13,334.00]	21,913.00 (0.00) [0]	0/0
	URBAN DEVELOPMENT					
1764	SURAT METRO RAIL PROJECT - [N28000138],MEGA,GUJARAT	3/2019	3/2024 (-) [6/2025]	12,020.32 (-) [12,020.32]	3,314.39 (0.00) [15]	0/1
1765	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137],MEGA,GUJARAT	3/2019	3/2024 (-) [12/2024]	5,384.17 (-) [5,384.17]	2,045.83 (0.00) [9]	0/1
1766	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122],MEGA,GUJARAT	11/2014	12/2018 (-) [3/2024]	10,773.00 (-) [12,924.55]	11,961.49 (2,151.55) [63]	0/1
1767	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B - [N28000151],BMRCL,KARNATAKA	6/2021	6/2026 (-) [6/2026]	14,788.10 (-) [14,788.10]	2,424.04 (0.00) [0]	12/76
1768	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058],BMRCL,KARNATAKA	2/2014	2/2021 (-) [3/2025]	26,405.14 (-) [26,405.14]	26,717.53 (0.00) [49]	182/249
1769	CONSTRUCTION729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI - [N28000149],CPWD,CHHATTISGARH	5/2019	9/2020 (2/2024) [2/2024]	299.97 (299.97) [299.97]	186.04 (0.00) [41]	3/6
1770	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D - [N28000154],CPWD,HIMACHAL PRADESH	4/2022	11/2024 (-) [11/2024]	512.34 (-) [512.34]	0.00 (0.00) [0]	0/0
1771	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128],CPWD,DELHI	10/2016	7/2021 (-) [6/2024]	1,180.00 (-) [1,100.80]	36.69 (-79.20) [35]	0/6
1772	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI - [N28000153],CPWD,DELHI	1/2022	11/2024 (5/2025) [5/2025]	646.52 (-) [646.52]	55.92 (0.00) [6]	1/6
1773	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129],CPWD,DELHI	10/2016	3/2022 (-) [6/2024]	1,128.00 (-) [1,128.00]	211.98 (0.00) [27]	0/0

1774	CHENNAI METRO RAIL LTD (PHASE 1 EXT) - [N28000097],CMRL,TAMIL NADU	6/2016	3/2018 (2/2021) [2/2021]	3,770.00 (-) [3,770.00]	2,527.73 (0.00) [0]	21/21
1775	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084],CMRL,TAMIL NADU	2/2009	12/2015 (-) [12/2015]	14,600.00 (-) [18,380.00]	17,619.68 (3,780.00) [0]	24/24
1776	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135],DMRC,DELHI	7/2019	3/2025 (-) [3/2026]	24,948.65 (-) [24,948.65]	9,260.13 (0.00) [12]	0/1
1777	DELHI MRTS PHASE-III - [N28000056],DMRC,DELHI	9/2011	3/2016 (8/2021) [8/2021]	38,585.00 (-) [40,180.91]	40,284.06 (1,595.91) [0]	1/1
1778	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND - [N28000136],DMRC,DELHI	5/2017	12/2020 (11/2022) [11/2022]	565.00 (-) [565.00]	520.66 (0.00) [0]	1/1
1779	KOCHI METRO RAIL PROJECT - [N28000081],KMRCL,KERALA	7/2012	7/2017 (9/2020) [9/2020]	5,181.79 (-) [6,218.14]	6,059.17 (1,036.35) [0]	0/0
1780	AGRA METRO RAIL PROJECT - [N28000145],LMRCL,UTTAR PRADESH	5/2019	3/2024 (-) [12/2025]	8,379.62 (-) [8,379.62]	3,040.12 (0.00) [21]	0/0
1781	KANPUR METRO RAIL PROJECT - [N28000144],LMRCL,UTTAR PRADESH	5/2019	3/2024 (-) [6/2026]	11,076.48 (-) [11,076.48]	5,891.78 (0.00) [27]	0/0
1782	PUNE METRO RAIL PROJECT (PHASE 1) - [N28000121],MMRC,MAHARASHTRA	12/2016	11/2021 (3/2024) [3/2024]	11,420.00 (13,656.22) [13,656.22]	11,296.44 (2,236.22) [28]	0/0
1783	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086],MMRCL,MAHARASHTRA	7/2013	3/2020 (-) [12/2023]	23,136.00 (-) [37,276.00]	26,636.64 (14,140.00) [45]	0/0
1784	INDORE METRO RAIL - [N28000125],MPMRCL,MADHYA PRADESH	11/2018	2/2023 (12/2026) [12/2026]	7,500.80 (-) [7,500.80]	2,196.81 (0.00) [46]	0/0
1785	BHOPAL METRO RAIL - [N28000124],MPMRCL,MADHYA PRADESH	11/2018	2/2023 (12/2026) [12/2026]	6,941.40 (-) [6,941.40]	1,632.16 (0.00) [46]	0/0
1786	NAGPUR METRO RAIL PROJECT PHASE II - [N28000155],NMRCL,MAHARASHTRA	12/2022	12/2027 (-) [12/2027]	6,708.00 (-) [6,708.00]	117.57 (0.00) [0]	0/0
1787	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR - [N28000105],NBCC,DELHI	7/2016	/ (-) [11/2023]	2,694.00 (-) [2,694.00]	1,891.61 (0.00) [-]	2/9
1788	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 - [N28000156],NBCC,DELHI	10/2016	3/2024 (-) [3/2024]	1,536.72 (-) [1,536.72]	0.00 (0.00) [0]	0/0
1789	DELHI GHAZIABAD MEERUT RRTS CORRIDOR - [N28000134],NCRTC,MULTI STATE	3/2019	6/2025 (-) [6/2025]	30,274.00 (-) [30,274.00]	18,703.56 (0.00) [0]	1/8
1790	PATNA METRO RAIL CORPORATION LIMITED - [N28000148],PATNA METRO RAI,BIHAR	2/2019	6/2024 (-) [9/2024]	13,365.77 (-) [13,925.50]	1,593.77 (559.73) [3]	0/0
	WATER RESOURCES					
1791	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001],BPB,MAHARASHTRA	3/2017	12/2019 (9/2023) [12/2023]	233.57 (-) [233.57]	211.71 (0.00) [48]	0/0

1792	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036],BUIDCO,BIHAR	3/2018	10/2021 (3/2018) [12/2023]	294.02 (350.79) [294.02]	265.43 (0.00) [26]	0/0
1793	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037],BUIDCO,BIHAR	12/2014	3/2020 (-) [6/2020]	225.77 (-) [398.90]	362.52 (173.13) [0]	0/0
1794	I AND D AND STP AT CHAPPRA - [N30000028],BUIDCO,BIHAR	11/2018	12/2020 (-) [8/2023]	236.15 (-) [236.15]	122.98 (0.00) [0]	0/0
1795	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044],BUIDCO,BIHAR	3/2017	5/2021 (3/2017) [5/2021]	277.42 (253.98) [277.42]	345.95 (0.00) [0]	0/0
1796	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035],BUIDCO,BIHAR	3/2018	8/2021 (3/2018) [8/2023]	305.19 (-) [305.19]	298.77 (0.00) [0]	0/0
1797	SAIDPUR SEWER NETWORK PATNA - [N30000039],BUIDCO,BIHAR	4/2015	1/2021 (-) [1/2021]	268.63 (-) [431.21]	478.03 (162.58) [0]	0/0
1798	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026],BUIDCO,BIHAR	3/2018	7/2021 (12/2019) [12/2023]	230.06 (-) [230.06]	205.37 (0.00) [29]	0/0
1799	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051],BUIDCO,BIHAR	8/2017	6/2022 (-) [3/2024]	824.00 (734.09) [824.00]	286.99 (0.00) [21]	0/0
1800	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050],BUIDCO,BIHAR	8/2017	6/2022 (-) [3/2024]	578.89 (453.83) [578.89]	86.85 (0.00) [21]	0/0
1801	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043],BUIDCO,BIHAR	5/2017	11/2020 (5/2017) [11/2020]	191.62 (-) [191.62]	117.30 (0.00) [0]	0/0
1802	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027],BUIDCO,BIHAR	10/2017	9/2020 (11/2020) [3/2024]	254.13 (413.29) [413.29]	90.91 (159.16) [42]	0/0
1803	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040],BUIDCO,BIHAR	5/2017	4/2021 (5/2017) [4/2021]	356.37 (364.00) [356.37]	294.85 (0.00) [0]	0/0
1804	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018],DJB,DELHI	5/2017	5/2020 (-) [5/2020]	344.81 (-) [344.81]	0.00 (0.00) [0]	0/0
1805	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016],DJB,DELHI	5/2016	2/2022 (9/2023) [9/2023]	239.11 (314.71) [239.11]	265.35 (0.00) [0]	0/0
1806	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017],DJB,DELHI	12/2018	1/2021 (-) [3/2022]	515.07 (-) [515.07]	388.08 (0.00) [0]	0/0
1807	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014],DJB,DELHI	3/2017	12/2022 (-) [9/2023]	665.78 (-) [665.78]	689.98 (0.00) [0]	0/0
1808	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015],DJB,DELHI	5/2016	12/2021 (-) [9/2023]	211.79 (223.70) [211.79]	190.41 (0.00) [0]	0/0
1809	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT	1/2018	12/2021 (2/2021)	172.10 (-)	47.20 (0.00)	0/0

	BARANAGAR AND KAMARAHATI - [N30000048],KMDA,WEST BENGAL		[11/2023]	[172.10]	[23]	
1810	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032],KMDA,WEST BENGAL	5/2018	2/2022 (-) [3/2024]	198.43 (224.69) [224.69]	39.71 (26.26) [25]	0/0
1811	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031],KMDA,WEST BENGAL	12/2018	4/2022 (-) [12/2024]	234.31 (-) [234.31]	0.00 (0.00) [32]	0/0
1812	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033],KMDA,WEST BENGAL	3/2018	6/2022 (-) [3/2024]	165.16 (-) [165.16]	0.00 (0.00) [21]	0/0
1813	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049],KMDA,WEST BENGAL	10/2017	12/2021 (2/2021) [3/2023]	164.93 (-) [164.93]	45.45 (0.00) [0]	0/0
1814	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046],KMDA,WEST BENGAL	2/2014	12/2019 (1/2023) [6/2022]	274.76 (332.56) [274.76]	271.26 (0.00) [0]	0/0
1815	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030],KMDA,WEST BENGAL	3/2019	4/2022 (-) [12/2024]	287.53 (-) [287.53]	0.00 (0.00) [32]	0/0
1816	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034],KMDA,WEST BENGAL	8/2017	9/2022 (1/2023) [12/2026]	307.12 (-) [653.67]	0.00 (346.55) [51]	0/0
1817	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042],KMDA,WEST BENGAL	5/2018	2/2022 (9/2020) [6/2024]	160.00 (154.73) [154.73]	66.47 (-5.27) [28]	0/0
1818	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029],KMDA,WEST BENGAL	1/2019	4/2022 (2/2019) [12/2024]	384.96 (-) [384.96]	0.00 (0.00) [32]	0/0
1819	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045],KMDA,WEST BENGAL	8/2017	12/2021 (2/2021) [8/2023]	185.22 (-) [185.22]	49.99 (0.00) [0]	0/0
1820	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047],KMDA,WEST BENGAL	12/2014	4/2020 (-) [4/2020]	272.32 (341.68) [272.32]	299.24 (0.00) [0]	0/0
1821	POLAVARAM IRRIGATION PROJECT - [N30000002],PPA,ANDHRA PRADESH	2/2009	3/2020 (-) [3/2024]	10,151.04 (-) [55,548.87]	20,984.94 (45,397.83) [48]	9/19
1822	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021],UPJalNigam,UTTAR PRADESH	1/2019	12/2021 (1/2020) [6/2023]	231.79 (234.03) [234.03]	141.79 (2.24) [0]	0/0
1823	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013],UPJalNigam,UTTAR PRADESH	3/2019	8/2021 (-) [3/2024]	271.39 (-) [271.39]	181.03 (0.00) [31]	0/0
1824	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008],UPJalNigam,UTTAR PRADESH	10/2017	3/2022 (2/2021) [4/2024]	213.62 (261.12) [261.12]	124.28 (47.50) [25]	0/0
1825	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH	3/2019	7/2021 (5/2020) [4/2024]	298.12 (-) [213.91]	45.12 (-84.21) [33]	0/0

	- [N30000025],UPJalNigam,UTTAR PRADESH					
1826	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006],UPJalNigam,UTTAR PRADESH	5/2017	9/2021 (-) [9/2021]	767.59 (-) [767.59]	276.97 (0.00) [0]	0/0
1827	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022],UPJalNigam,UTTAR PRADESH	1/2019	10/2021 (-) [3/2023]	206.05 (-) [206.05]	137.58 (0.00) [0]	0/0
1828	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010],UPJalNigam,UTTAR PRADESH	3/2018	9/2021 (-) [9/2023]	967.23 (708.70) [967.23]	254.98 (0.00) [0]	0/0
1829	MATHURA SEWERAGE SCHEME - [N30000019],UPJalNigam,UTTAR PRADESH	12/2017	12/2020 (6/2018) [12/2020]	460.45 (-) [460.45]	295.23 (0.00) [0]	0/0
1830	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024],UPJalNigam,UTTAR PRADESH	2/2019	6/2022 (-) [4/2024]	681.78 (-) [690.71]	13.34 (8.93) [22]	0/0
1831	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004],UKJalNigam,UTTARAKHAND	3/2017	11/2019 (-) [2/2022]	158.00 (-) [158.00]	105.75 (0.00) [0]	0/0
	Total			25,10,577.59 (8,12,608.94) [29,50,997.33]	15,58,038.07 (4,40,419.74)	3084/5781

Annexure -

Details of Ongoing Projects having Time and Cost Overruns w.r.t Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	ATOMIC ENERGY							
	Bhavini Limited							
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044	09/2003	3,492.00 -	7,670.00	09/2010 -	12/2024	119.64	171
	Total		3,492.00 -	7,670.00				
	CIVIL AVIATION							
	Airport Authority Of India Limited							
2	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076	11/2016	303.80 -	374.98	04/2020 -	12/2023	23.43	44
3	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT - [N04000078	07/2018	480.33 -	640.00	09/2021 -	10/2024	33.24	37
4	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083	12/2016	1,142.00 -	1,232.00	03/2021 -	03/2025	7.88	48
5	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077	06/2018	1,383.00 -	3,291.81	09/2021 -	12/2024	138.02	39
	Total		3,309.13 -	5,538.79				
	COAL							
	Bharat Coking Coal Limited							
6	MADHUBAND NLW WASHERY - [N06000126	08/2010	289.45 -	302.00	05/2014 -	11/2023	4.34	114
7	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194	10/2015	243.00 -	334.27	04/2018 -	09/2024	37.56	77
	Central Coal Fields Limited							
8	KOTRE BASANTPUR PACHMO OCP - [N06000237	08/2020	861.06 -	861.06	03/2032 -	03/2032	.00	0
	Eastern Coal Fields Limited							
9	CHITRA EAST (RCE) OCP - [N06000169	08/2018	513.98 -	513.99	03/2024 -	03/2024	.00	0
10	HURA - C OC (3 MTY) - [N06000143	10/2015	359.69 -	859.41	03/2022 -	03/2029	138.93	84
11	RANIGANJ MASTER PLAN - [N06000163	08/2009	2,661.73 -	5,146.48	08/2019 -	08/2024	93.35	60
	Singareni Colliers Company Limitted							

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
12	RCE OF INDARAM OPENCAST PROJECT - [N06000211	08/2017	349.28 -	424.81	03/2021 -	03/2024	21.62	36
	Total		5,278.19 -	8,442.02				
	DEPARTMENT OF HIGHER EDUCATION							
	Cpwd Of Higher Education							
13	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002	05/2019	303.90 -	390.83	08/2021 -	01/2024	28.60	29
14	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR - [N42000008	09/2018	392.51 -	446.43	06/2022 -	01/2024	13.74	19
	Total		696.41 -	837.26				
	DPIIT							
	Iicc For Dpiit							
15	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002	11/2017	4,773.00 -	5,401.00	12/2019 -	-	13.16	0
	Total		4,773.00 -	5,401.00				
	FINANCE							
	Cpwd For Finance							
16	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089	12/2015	209.00 -	262.00	10/2019 -	10/2022	25.36	36
	Total		209.00 -	262.00				
	HEALTH AND FAMILY WELFARE							
	Cpwd For Health							
17	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098	10/2016	209.84 -	273.00	03/2020 -	03/2020	30.10	0
	Total		209.84 -	273.00				
	HOME AFFAIRS							
	Cpwd For Mha							
18	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002	06/2019	277.35 -	290.33	07/2022 -	08/2024	4.68	25
	Total		277.35 -	290.33				

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	MINES							
	National Aluminum Company Limited (Nalco)							
19	UTKAL D AND E COAL BLOCK - [N10000011	05/2016	534.00 -	1,021.97	01/2020 -	03/2024	91.38	50
	Total		534.00 -	1,021.97				
	PETROLEUM							
	Gas Authority Of India Limited							
20	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI - [N16000349	09/2018	225.54 -	247.90	02/2021 -	03/2024	9.91	37
	Numaligarh Refinery Limited							
21	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379	01/2019	12,366.00 -	18,968.00	10/2024 -	07/2025	53.39	9
	Oil & Natural Gas Corporation Limited							
22	PIPELINE REPLACEMENT PROJECT - VII - [N16000436	01/2022	3,183.58 -	3,645.23	05/2024 -	05/2024	14.50	0
	Oil India Limited							
23	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331	01/2018	543.91 -	661.21	02/2020 -	04/2024	21.57	50
	Total		16,319.03 -	23,522.34				
	POWER							
	National Thermal Power Corporation							
24	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277	12/2016	529.68 -	679.00	11/2018 -	11/2023	28.19	60
25	CHATTI BARIATU COAL MINING PROJECT - [N18000369	03/2015	1,314.00 -	1,783.00	04/2024 -	04/2024	35.69	0
26	RAMMAM-III HEPP (3X40 MW) - [N18000178	09/2014	1,381.84 -	1,803.00	09/2019 -	09/2026	30.48	84
27	KERANDARI COAL MINING PROJECT - [N18000370	09/2015	1,553.00 -	2,804.00	11/2019 -	04/2023	80.55	41
28	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014	11/2006	2,978.48 -	7,103.00	03/2013 -	12/2024	138.48	141
29	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212	01/2016	10,598.98 -	10,998.00	11/2020 -	11/2023	3.76	36
30	NORTH KARANPURA STPP (3X660 MW) - [N18000177	02/2014	14,366.58 -	17,007.00	06/2019 -	06/2024	18.38	60
	Power Grid Corporation Of India Limited							

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
31	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262	05/2017	186.17 -	219.66	07/2019 -	12/2023	17.99	53
32	EASTERN REGION STRENTHENING SCHEME XVII(PART B) - [N18000244	02/2017	235.53 -	243.74	06/2019 -	08/2023	3.49	50
33	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327	03/2019	1,326.00 -	1,520.00	03/2023 -	12/2023	14.63	9
34	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264	08/2017	1,931.39 -	2,635.55	02/2020 -	03/2024	36.46	49
35	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250	12/2014	5,111.33 -	6,700.00	12/2018 -	12/2024	31.08	72
36	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249	12/2014	4,754.42 -	9,129.32	12/2018 -	12/2024	92.02	72
	Satluj Jal Vidyut Nigam Limited							
37	NAITWAR MORI HEP - [N18000265	10/2017	648.33 -	1,272.29	12/2021 -	12/2023	96.24	24
38	BIKANER SOLAR POWER PROJECT - [N18000335	04/2022	5,491.89 532.00	5,491.89	05/2024 -	06/2024	.00	1
	Thdc India Limited							
39	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010	07/2006	1,657.00 -	4,825.60	02/2016 -	06/2024	191.23	100
	Total		54,064.62 -	74,215.05				
	RAILWAYS							
	Central Railways							
40	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG - [N22000511	08/2022	955.00 -	955.39	08/2027 -	03/2027	.04	-5
41	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356	02/2015	1,272.19 -	1,384.72	03/2022 -	03/2025	8.85	36
42	DAUND - MANMAD (236 KM) - [N22000360	02/2016	1,876.00 -	2,081.27	03/2023 -	12/2024	10.94	21
43	WARDHA-NANDED MAHARASHTRA - [N22000231	04/2008	3,168.29 -	3,445.48	03/2023 -	12/2026	8.75	45
44	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181	02/1997	2,271.50 -	4,805.17	03/2021 -	12/2025	111.54	57
45	PUNE-MIRAJ-LONDA (467 KM) - [N22000359	02/2015	3,627.47 3,627.00	6,463.49	03/2024 -	12/2024	78.18	9
	East Central Railways							
46	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181	04/2009	548.00 -	783.83	03/2020 -	03/2025	43.03	60
47	PARASNATH-MADHUBAN-GIRIDIH - [N22000527	03/2019	816.03 -	902.86	03/2030 -	03/2030	10.64	0

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
48	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240	04/1997	324.73 -	1,110.00	03/2012 -	06/2023	241.82	135
49	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476	04/1991	329.39 -	1,510.00	- -	03/2024	358.42	0
50	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180	04/2004	372.14 -	1,700.00	- -	03/2024	356.82	0
	East Coast Railway							
51	JEYPORE NABARANGPUR NEWLINE - [N22000517	07/2017	499.99 -	747.91	07/2028 -	07/2028	49.59	0
52	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380	04/2015	701.61 -	810.02	11/2018 -	03/2025	15.45	76
53	KIRANDUL - JAGDALPUR DOUBLING - [N22000318	12/2012	1,160.00 -	1,440.00	03/2020 -	03/2024	24.14	48
54	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328	04/2005	810.78 -	1,928.07	06/2021 -	03/2025	137.80	45
	Eastern Railways							
55	MONIGRAM- NIMTITA - [N22000301	04/2012	250.93 -	259.23	- -	12/2023	3.31	0
56	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272	04/2000	1,188.91 -	1,619.51	03/2019 12/2009	03/2024	36.22	60
57	PIRPAINTI-JASIDIH - [N22000219	04/2013	915.98 -	2,137.81	03/2022 -	-	133.39	0
	Indian Railway Construction Company Limited							
58	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489	04/2013	3,055.00 -	3,438.39	09/2018 -	12/2023	12.55	63
	Metropolitan Rapid Transport Projects							
59	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028	04/2006	495.74 -	734.01	06/2013 -	12/2023	48.06	126
60	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE - [N22000135	03/2013	4,874.58 -	10,442.41	03/2016 -	12/2023	114.22	93
	North Central Railway							
61	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148	04/2011	2,912.96 -	3,845.60	03/2022 -	12/2024	32.02	33
	North East Frontier Railway							
62	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207	04/2010	241.52 -	401.65	- -	03/2023	66.30	0
63	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206	04/2010	242.22 -	632.63	03/2020 -	12/2024	161.18	57
64	AGARTALA-AKHAURA NL - [N22000195	04/2012	569.63 -	708.73	03/2020 -	09/2022	24.42	30
65	MURKONGSELEK-PASIGHAT NL - [N22000208	04/2011	414.84 -	1,187.49	03/2020 -	10/2024	186.25	55

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
66	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183	04/2013	1,798.00 -	2,047.51	03/2019 -	01/2024	13.88	58
67	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087	09/2006	532.87 -	2,650.00	03/2019 -	07/2024	397.31	64
68	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388	04/2015	2,232.32 -	4,059.65	03/2022 -	03/2026	81.86	48
69	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124	04/2006	2,326.52 -	6,663.00	03/2015 -	03/2026	186.39	132
70	SEVOK RANGPO, NEFR - [N22000102	04/2008	1,339.48 -	7,876.92	12/2015 -	12/2023	488.06	96
71	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205	04/2010	906.46 -	8,324.28	03/2021 -	-	818.33	0
72	BHAIRABI SAIRONG, NL, NEFR - [N22000100	04/2008	2,393.47 -	8,605.00	03/2014 -	10/2024	259.52	127
73	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) - [220100288	04/2003	4,454.17 -	14,322.00	03/2011 -	03/2025	221.54	168
	North Eastern Railway							
74	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459	04/2017	150.00 -	341.66	04/2017 -	12/2024	127.77	92
75	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) - [N22000613	11/2016	186.85 -	346.00	06/2024 -	03/2024	85.18	-3
76	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468	04/2016	602.50 -	714.96	- -	05/2025	18.67	0
77	CHHAPRA-BALLIA UP - [N22000134	03/2013	295.00 -	912.86	01/2019 -	02/2024	209.44	61
78	SAHJANWA - DOHRIGHAT - [N22000565	08/2019	371.77 -	1,319.75	03/2029 -	12/2027	254.99	-15
79	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470	04/2016	1,177.96 -	1,777.39	12/2019 -	03/2024	50.89	51
80	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347	03/2015	1,295.42 -	2,560.00	03/2022 -	12/2023	97.62	21
81	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) - [N22000569	10/2018	1,600.00 -	4,939.78	10/2030 -	03/2028	208.74	-31
	North Western Railway							
82	PHULERA - DIGANA DOUBLING - [N22000326	05/2015	600.00 -	701.81	03/2020 -	02/2024	16.97	47
83	DAUSA-GANGAPUR CITY(NL),NWR - [220100184	02/1997	410.08 -	970.00	02/2019 -	01/2024	136.54	59
	Northern Railway							
84	LUDHIANA MULLANPUR DOUBLING - [N22000589	09/2020	82.99 234.77	235.00	03/2025 -	03/2025	183.17	0
85	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281	04/2012	295.68 -	419.00	- -	09/2023	41.71	0

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
86	JAUNPUR AKBARPUR (TANDA) DOUBLING - [N22000582	08/2017	515.50 -	676.00	03/2025 -	03/2025	31.13	0
87	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274	04/2007	336.91 -	791.39	- -	-	134.90	0
88	JANGHAI PRATAPGARH AMETHI DOUBLING - [N22000583	11/2017	701.98 -	1,100.00	03/2025 -	03/2025	56.70	0
89	CHANDIGARH-BADDI - [N22000467	04/2007	328.14 -	1,540.14	03/2023 -	06/2025	369.35	27
90	BARABANKI AKBARPUR DOUBLING - [N22000578	09/2017	1,200.00 -	1,700.00	03/2025 -	03/2025	41.67	0
91	NANGALDAM-TALWARA(NL),NR - [220100188	03/1981	450.00 -	2,017.96	07/2012 -	11/2024	348.44	148
	Rail Vikas Nigam Ltd.							
92	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) - [N22000596	11/2018	357.48 -	409.38	03/2025 -	03/2025	14.52	0
93	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213	04/2012	632.68 -	950.00	03/2016 -	-	50.15	0
94	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595	12/2015	1,116.00 -	1,312.44	03/2025 -	03/2025	17.60	0
95	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404	04/2011	927.01 -	1,457.79	03/2019 -	03/2024	57.26	60
96	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401	04/2015	943.60 -	1,500.00	03/2022 -	12/2023	58.97	21
97	BANASPANI- JAKHPURA - DOUBLING - [N22000412	03/2009	942.95 -	1,552.26	03/2019 -	-	64.62	0
98	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} - [N22000602	03/2008	631.78 -	1,627.65	06/2025 -	06/2025	157.63	0
99	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109	04/2010	2,298.42 -	2,733.86	03/2014 -	12/2025	18.95	141
100	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297	04/2010	2,127.00 -	3,300.00	03/2023 -	03/2024	55.15	12
101	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409	01/1991	2,335.67 -	3,327.72	12/2024 -	12/2026	42.47	24
102	VIJAYAWADA-GUDUR - [N22000369	04/2015	3,246.26 -	3,548.68	12/2023 -	12/2023	9.32	0
103	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111	04/2010	2,913.51 -	4,834.54	03/2016 -	07/2025	65.94	112
104	BHANUPALI-BILASPUR BERI NL - [N22000273	04/2008	2,966.99 -	6,753.42	12/2026 -	03/2025	127.62	-21
105	INDORE BUDNI (INDORE JABALPUR) - [N22000601	09/2018	4,340.00 -	7,474.00	09/2030 -	09/2030	72.21	0
106	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110	04/2010	3,951.98 -	8,964.35	03/2016 -	03/2026	126.83	120

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
107	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406	04/2011	16,216.00 -	24,659.00	12/2024 -	03/2025	52.07	3
	South Central Railway							
108	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432	04/2017	119.73 185.00	242.28	03/2022 -	03/2022	102.36	0
109	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261	04/2012	1,856.95 -	1,952.68	03/2023 -	03/2025	5.16	24
110	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265	12/2001	1,045.20 -	2,500.98	03/2009 -	03/2027	139.28	216
111	KAZIPET-BALHRSHA - [N22000367	04/2015	2,063.03 -	2,909.00	03/2021 -	01/2025	41.01	46
112	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032	04/2006	1,160.48 -	3,014.00	03/2010 -	03/2025	159.72	180
113	NADIKUDE-SRI KALAHASTI - [N22000286	04/2011	2,288.70 -	3,122.35	03/2021 -	03/2021	36.42	0
114	MUNEERABAD-MAHABOOBNAGAR(NL),SCR - [220100205	04/1997	1,723.00 1.00	3,381.68	03/2000 -	03/2000	96.27	0
115	GUNTUR-GUNTAKAL - [N22000368	04/2016	3,631.00 -	3,887.48	03/2022 -	12/2025	7.06	45
	South East Central Railway							
116	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) - [N22000575	09/2022	169.06 -	177.34	09/2026 -	09/2026	4.90	0
117	ANUPPUR-KATNI - [N22000485	04/2015	1,370.00 -	1,680.00	12/2021 -	12/2024	22.63	36
118	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480	06/2018	229.00 -	1,886.05	12/2021 -	12/2025	723.60	48
119	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420	09/2016	1,908.51 -	3,544.25	03/2023 -	12/2024	85.71	21
	South Eastern Railway							
120	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000571	09/2022	209.75 -	244.99	09/2026 -	09/2026	16.80	0
121	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510	04/2018	338.00 -	393.83	06/2022 -	06/2024	16.52	24
122	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508	04/2018	428.65 -	472.50	06/2022 -	05/2027	10.23	59
	South Western Railway							
123	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) - [N22000555	04/2019	294.67 -	307.66	03/2026 -	02/2025	4.41	-13
124	WHITEFIELD-KOLAR (52.9 KM) - [N22000560	02/2011	162.13 -	348.85	04/2028 -	04/2028	115.17	0
125	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) - [N22000558	06/2019	663.03 -	748.85	04/2028 -	04/2027	12.94	-12

Costing Rs. 150 Crore and above								(November 2023)
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
126	BAGALKOT-KUDACHI NL - [N22000258	04/2010	986.30 -	1,649.31	03/2016 -	06/2026	67.22	123
127	HOTGI-KUDGI-GADAG - [N22000333	03/2015	1,614.59 -	1,960.00	03/2019 -	12/2024	21.39	69
	Southern Railway							
128	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625	01/2019	304.22 -	373.42	03/2026 -	07/2024	22.75	-20
129	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626	07/2008	677.12 -	788.05	03/2026 -	03/2026	16.38	0
130	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400	02/2015	1,000.00 -	1,416.49	- -	03/2025	41.65	0
131	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI - [N22000215	04/2011	120.70 -	2,053.39	03/2019 -	12/2027	1,601.23	105
132	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079	09/2007	724.69 -	3,118.34	02/2019 -	03/2025	330.30	73
133	TIDIVANAM-NAGARI (NL) - [N22000085	09/2006	582.83 -	3,620.28	- -	12/2025	521.16	0
134	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399	02/2015	1,431.90 -	3,785.45	- -	03/2026	164.37	0
	West Central Railway							
135	SATNA - REWA (50 KM) - [N22000554	11/2015	500.00 -	500.00	03/2026 -	03/2026	.00	0
136	KATNI GRADE SEPARATOR/BYE PASS - [N22000416	08/2016	582.13 -	1,247.64	03/2022 -	09/2024	114.32	30
137	KATNI-BINA 3RD LINE (263 KM) - [N22000415	06/2016	2,478.23 -	2,938.00	03/2022 -	06/2024	18.55	27
138	RAMGANJMUNDI-BHOPAL (NL),WCR - [220100314	04/2001	424.60 -	3,032.46	03/2021 -	12/2025	614.19	57
	Western Railway							
139	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434	03/2010	265.88 -	311.36	- -	03/2024	17.11	0
140	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435	03/2012	217.38 -	393.62	- -	03/2024	81.07	0
141	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436	03/2012	248.26 -	528.49	- -	03/2024	112.88	0
142	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) - [N22000139	04/2007	1,640.04 -	2,690.80	03/2022 -	03/2026	64.07	48
143	RATLAM-MHOW-KHANDWA-AKOLA (GC) - [N22000120	04/2008	3,503.69 -	6,203.51	03/2022 -	03/2026	77.06	48
	Total		1,43,390.28 -	2,74,918.20				

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	ROAD TRANSPORT AND HIGHWAYS							
	Ministry Of Road Transport And Highways (State Pwds)							
144	JALGAON TO NANDURA - [N24001088	03/2018	177.84 177.00	177.84	12/2019 -	-	.00	0
145	CHIKALI TO DHAD - [N24001061	03/2018	189.46 189.00	189.46	12/2019 -	03/2024	.00	51
146	WADIGODRI TO DHANGRIPIMPRI - [N24001063	03/2018	194.23 194.00	194.23	02/2020 -	-	.00	0
147	DHANGIPIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK - [N24001064	03/2018	217.14 217.00	217.14	02/2020 -	-	.00	0
148	PALPHATA TO PHULAMBARI - [N24001060	03/2018	227.19 227.00	227.19	12/2019 -	09/2023	.00	45
149	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820	11/2017	237.80 -	238.00	11/2019 -	11/2019	.08	0
150	PARBHANI TO GANGKHED - [N24001065	03/2018	238.19 238.00	238.19	12/2019 -	10/2023	.00	46
151	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157	08/2016	175.50 -	241.60	02/2017 -	12/2023	37.66	82
152	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 - [N24001158	03/2018	159.97 -	242.61	06/2019 -	12/2023	51.66	54
153	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156	01/2017	166.67 -	264.34	09/2017 -	05/2023	58.60	68
154	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P - [N24000576	02/2016	178.85 -	278.54	05/2016 -	12/2023	55.74	91
155	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161	12/2017	297.30 -	318.28	01/2019 -	04/2022	7.06	39
156	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331	12/2019	282.41 -	319.96	04/2022 -	02/2024	13.30	22
157	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062	03/2018	336.21 336.00	336.21	12/2019 -	12/2023	.00	48
158	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF - [N24001587	03/2020	262.37 -	343.77	09/2024 -	09/2024	31.02	0
159	OSMANNAGAR TO KUNDRAL - [N24001075	09/2017	344.25 344.00	344.25	08/2020 -	12/2023	.00	40
160	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928	10/2015	333.21 -	353.43	12/2015 -	01/2021	6.07	61

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
161	PANCHARAL TO MANDANGHAR - [N24001107	07/2018	381.08 302.00	381.08	05/2020 -	12/2023	.00	43
162	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162	03/2018	325.86 -	386.41	10/2018 -	08/2022	18.58	46
163	DIGRAS DARWAH KARANJA - [N24001013	01/2017	391.06 391.00	391.06	06/2019 -	12/2023	.00	54
164	SELDOH TO PANVAR - [N24001097	07/2018	404.33 404.00	404.33	05/2020 -	03/2024	.00	46
165	KARAD PATAN CHIPLUN GUHAGAR - [N24001057	02/2017	407.19 407.00	407.19	06/2019 -	10/2023	.00	52
166	ARDHAPUR TO HIMAYATNAGAR - [N24001079	12/2017	426.06 426.00	426.06	06/2020 -	12/2023	.00	42
167	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782	03/2018	460.73 -	461.00	- -	-	.06	0
168	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 - [N24000531	01/1991	319.68 -	503.28	- -	12/2023	57.43	0
169	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939	03/2018	504.19 504.00	504.19	11/2018 -	11/2018	.00	0
170	BHOGAN KHURD TO KASHEDI - [N24001132	09/2017	743.21 743.00	743.21	06/2021 -	12/2023	.00	30
171	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940	03/2016	995.09 995.00	995.09	05/2016 -	02/2023	.00	81
172	KANTE TO WAKED - [N24001134	03/2016	1,230.02 1,230.00	1,230.02	11/2019 -	12/2024	.00	61
	National Highways And Infrastructure Development Corporation Ltd.							
173	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) - [N24001339	10/2020	157.86 -	157.86	04/2022 -	01/2024	.00	21
174	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267	03/2020	178.43 -	208.74	07/2022 -	10/2023	16.99	15
175	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278	03/2020	206.88 -	278.98	07/2022 -	12/2023	34.85	17
176	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 - [N24001541	11/2021	283.50 -	283.50	06/2024 -	06/2024	.00	0
	National Highways Authority Of India							
177	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716	07/2022	186.50 -	201.00	08/2023 -	08/2023	7.77	0
178	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725	01/2018	273.46 -	276.17	11/2021 -	11/2023	.99	24

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
179	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN - [N24001729	08/2022	326.79 -	329.79	04/2024 -	04/2024	.92	0
180	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811	03/2018	314.43 -	348.72	12/2020 -	12/2024	10.91	48
181	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS - [N24001692	01/2022	467.99 -	468.00	09/2024 -	09/2024	.00	0
182	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813	03/2018	496.20 -	537.17	11/2021 -	06/2023	8.26	19
183	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379	02/2019	594.75 -	613.75	01/2022 -	08/2023	3.19	19
184	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733	01/2018	633.68 -	633.68	08/2022 -	03/2024	.00	19
185	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480	12/2015	1,041.10 -	639.58	04/2019 -	03/2024	-38.57	59
186	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - [N24001476	09/2021	517.05 -	655.06	09/2022 -	09/2024	26.69	24
187	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1) - [N24001791	02/2020	606.51 -	657.00	06/2023 -	12/2023	8.32	6
188	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715	12/2017	686.65 -	686.65	07/2020 -	03/2024	.00	44
189	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552	03/2016	701.40 -	701.40	03/2019 -	03/2025	.00	72
190	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723	01/2018	573.70 -	726.99	12/2021 -	03/2024	26.72	27
191	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199	10/2019	743.88 -	743.89	12/2021 -	11/2023	.00	23
192	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) - [N24000827	03/2018	628.71 -	756.13	11/2020 -	12/2023	20.27	37
193	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734	01/2018	614.48 -	757.12	08/2021 -	06/2024	23.21	34
194	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3) - [N24001790	02/2020	752.30 -	766.20	08/2023 -	12/2023	1.85	4
195	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837	02/2021	663.60 -	768.00	03/2024 -	06/2024	15.73	3

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
196	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794	02/2020	778.15 -	785.67	03/2023 -	01/2024	.97	10
197	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3 - [N24000826	03/2018	505.35 -	813.15	10/2022 -	12/2023	60.91	14
198	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - [N24001477	09/2021	622.00 -	817.91	09/2022 -	09/2024	31.50	24
199	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725	01/2019	654.26 -	821.00	05/2021 -	02/2024	25.49	33
200	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN - [N24000665	03/2017	672.89 -	830.31	03/2020 -	03/2024	23.39	48
201	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212	12/2017	656.98 -	840.00	11/2022 -	12/2023	27.86	13
202	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - [N24001672	01/2021	864.27 864.00	864.27	01/2024 -	01/2024	.00	0
203	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214	12/2017	217.96 -	884.00	12/2022 -	12/2023	305.58	12
204	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590	09/2020	748.99 -	903.00	10/2023 -	10/2023	20.56	0
205	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - [N24001836	02/2021	824.29 -	924.00	10/2024 -	10/2024	12.10	0
206	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691	04/2017	894.00 -	929.32	04/2020 -	09/2023	3.95	41
207	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - [N24001535	07/2020	899.00 -	947.00	07/2022 -	12/2023	5.34	17
208	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764	09/2021	814.04 -	947.29	09/2023 -	12/2023	16.37	3
209	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775	02/2020	808.31 -	958.00	01/2023 -	01/2024	18.52	12
210	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - [N24001839	02/2021	772.70 -	980.51	02/2024 -	02/2024	26.89	0
211	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656	03/2017	744.64 -	1,007.00	03/2020 -	07/2024	35.23	52
212	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736	01/2018	686.65 -	1,015.16	09/2020 -	03/2024	47.84	42

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
213	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - [N24001589	09/2020	755.26 -	1,039.00	03/2024 -	03/2024	37.57	0
214	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) - [N24001818	02/2021	818.73 -	1,105.00	01/2025 -	01/2025	34.97	0
215	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM - [N24000622	09/2016	950.69 -	1,108.00	08/2019 -	05/2024	16.55	57
216	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B - [N24001796	03/2022	1,013.33 -	1,111.33	10/2024 -	10/2024	9.67	0
217	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838	02/2021	922.50 -	1,128.68	03/2024 -	12/2024	22.35	9
218	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690	01/2021	1,167.52 1,658.00	1,167.52	01/2023 -	06/2023	.00	5
219	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696	08/2017	950.64 -	1,168.33	02/2022 -	10/2024	22.90	32
220	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507	12/2015	1,167.45 -	1,182.94	12/2019 -	12/2023	1.33	48
221	HOSPET-BELLARY-KARNATAKA AP BORDER - [N24000603	08/2016	1,167.42 -	1,224.01	03/2019 -	05/2025	4.85	74
222	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799	02/2021	1,166.96 -	1,251.00	10/2023 -	04/2024	7.20	6
223	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP - [N24001821	11/2020	1,137.74 -	1,289.00	10/2024 -	10/2024	13.29	0
224	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) - [N24001819	03/2021	1,102.63 -	1,303.00	01/2025 -	01/2025	18.17	0
225	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE - [N24001822	12/2020	1,075.27 -	1,307.00	10/2024 -	10/2024	21.55	0
226	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. - [N24000649	01/2017	1,251.11 -	1,361.00	12/2020 -	12/2023	8.78	36
227	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721	02/2019	1,008.99 -	1,361.00	05/2024 -	11/2024	34.89	6
228	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT - [N24001785	03/2022	1,373.06 -	1,373.06	06/2025 -	06/2025	.00	0
229	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852	03/2018	478.74 -	1,514.46	05/2021 -	01/2024	216.34	32

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
230	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300	11/2019	1,226.88 -	1,581.24	02/2021 -	03/2024	28.88	37
231	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH - [N24001595	08/2020	1,034.00 -	1,589.45	03/2024 -	03/2024	53.72	0
232	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826	02/2019	927.77 -	1,603.00	02/2022 -	03/2024	72.78	25
233	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805	03/2018	1,169.04 -	1,693.95	03/2021 -	12/2023	44.90	33
234	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA - [N24001815	12/2022	1,699.00 -	1,699.00	11/2024 -	11/2024	.00	0
235	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - [N24001693	09/2021	1,751.18 -	1,757.27	10/2024 -	10/2024	.35	0
236	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) - [N24001820	02/2021	1,484.83 -	1,768.00	12/2024 -	12/2024	19.07	0
237	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786	03/2021	1,259.00 -	1,910.00	03/2024 -	12/2024	51.71	9
238	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789	07/2020	1,710.30 -	1,927.00	08/2023 -	06/2024	12.67	10
239	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - [N24001773	05/2020	1,467.44 -	1,942.89	07/2024 -	07/2024	32.40	0
240	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533	11/2020	1,690.23 -	2,010.17	12/2023 -	03/2024	18.93	3
241	TUMKUR - NELAMANGALA(6L) - [N24001681	08/2022	2,032.15 1,351.00	2,032.15	08/2025 -	08/2025	.00	0
242	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743	01/2018	1,916.38 -	2,078.00	02/2023 -	01/2024	8.43	11
243	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806	03/2018	1,241.38 -	2,122.64	03/2023 -	01/2024	70.99	10
244	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781	01/2018	2,067.67 -	2,160.00	10/2021 -	11/2023	4.47	25
245	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835	03/2018	1,484.30 -	2,182.41	12/2020 -	05/2023	47.03	29
246	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U - [N24001739	10/2019	1,779.83 -	2,200.00	11/2023 -	11/2023	23.61	0

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
247	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824	03/2020	1,863.09 -	2,238.00	01/2024 -	01/2024	20.12	0
248	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515	04/2014	1,665.00 -	2,360.65	09/2016 -	01/2024	41.78	88
249	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755	10/2019	1,936.68 -	2,458.03	03/2023 -	08/2023	26.92	5
250	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN - [N24001431	03/2018	1,872.68 -	2,756.09	10/2020 -	01/2025	47.17	51
251	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779	03/2018	2,507.00 -	3,030.73	09/2022 -	12/2023	20.89	15
252	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182	09/2011	2,848.00 -	3,379.45	03/2014 -	06/2024	18.66	123
253	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740	10/2019	2,325.28 -	3,527.24	09/2023 -	10/2023	51.69	1
254	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH - [N24001659	02/2021	3,375.31 -	3,790.17	07/2024 -	07/2024	12.29	0
255	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788	07/2020	2,271.86 -	3,916.00	12/2023 -	03/2024	72.37	3
256	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX - [N24001655	06/2021	3,606.00 -	3,923.82	02/2025 -	02/2025	8.81	0
257	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. - [N24001656	06/2021	2,595.00 -	3,994.60	03/2025 -	03/2025	53.93	0
258	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM - [N24001658	01/2021	4,265.42 -	4,708.42	07/2024 -	07/2024	10.39	0
	Total		1,09,002.16 -	1,32,155.63				
	TELECOMMUNICATIONS							
	Bharat Sanchar Nigam Limited							
259	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and - [N26000115	03/2023	185.27 -	239.60	03/2024 -	03/2024	29.32	0
	Total		185.27 -	239.60				
	URBAN DEVELOPMENT							
	Ahmedabad Metro Rail							
260	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122	11/2014	10,773.00 -	12,924.55	12/2018 -	03/2024	19.97	63

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Chennai Metro Rail Ltd							
261	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084	02/2009	14,600.00 -	18,380.00	12/2015 -	12/2015	25.89	0
	Delhi Metro Rail Corporation							
262	DELHI MRTS PHASE-III - [N28000056	09/2011	38,585.00 -	40,180.91	03/2016 -	08/2021	4.14	65
	Kochi Metro Rail Corporation Ltd							
263	KOCHI METRO RAIL PROJECT - [N28000081	07/2012	5,181.79 -	6,218.14	07/2017 -	09/2020	20.00	38
	Mumbai Metro Rail Corporation Ltd							
264	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086	07/2013	23,136.00 -	37,276.00	03/2020 -	12/2023	61.12	45
	Patna Metro Rail Corporation							
265	PATNA METRO RAIL CORPORATION LIMITED - [N28000148	02/2019	13,365.77 -	13,925.50	06/2024 -	09/2024	4.19	3
	Total		1,05,641.56 -	1,28,905.10				
	WATER RESOURCES							
	Bihar Urban Infrastructure Development Corporation Ltd							
266	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044	03/2017	277.42 -	277.42	05/2021 -	05/2021	.00	0
267	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037	12/2014	225.77 -	398.90	03/2020 -	06/2020	76.68	3
268	SAIDPUR SEWER NETWORK PATNA - [N30000039	04/2015	268.63 -	431.21	01/2021 -	01/2021	60.52	0
269	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050	08/2017	578.89 -	578.89	06/2022 -	03/2024	.00	21
270	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051	08/2017	824.00 -	824.00	06/2022 -	03/2024	.00	21
	Kolkata Metropolitan Development Authority							
271	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034	08/2017	307.12 -	653.67	09/2022 -	12/2026	112.84	51
	Polavaram Project Authority							
272	POLAVARAM IRRIGATION PROJECT - [N30000002	02/2009	10,151.04 -	55,548.87	03/2020 -	03/2024	447.22	48
	Uttar Pradesh Jal Nigam							
273	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024	02/2019	681.78 -	690.71	06/2022 -	04/2024	1.31	22
274	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010	03/2018	967.23 -	967.23	09/2021 -	09/2023	.00	24

Costing Rs. 150 Crore and above								(November 2023)
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	Total		14,281.88 -	60,370.90				
	Grand Total		4,61,663.72	7,24,063.19				

List of Projects having cost overrun with respect to Anticipated/Cumulative Expenditure

Detail of Cost Overrun projects							(All Cost/ Expenditure in Rs. crore)
Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
1	ATOMIC ENERGY	NPCIL	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	12,320.00	17,079.00	17,231.00	4,911.00
2	ATOMIC ENERGY	NPCIL	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4	39,849.00	39,849.00	40,276.00	427.00
3	ATOMIC ENERGY	NPCIL	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	11,459.00	22,517.00	20,778.00	11,058.00
4	ATOMIC ENERGY	BHAVNI	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	3,492.00	7,670.00	6,612.17	4,178.00
5	CIVIL AVIATION	AAI	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI	951.28	951.28	992.12	41.00
6	CIVIL AVIATION	AAI	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01	242.14	328.00	295.30	86.00
7	CIVIL AVIATION	AAI	CCS INTERNATIONAL AIRPORT , LUCKNOW	1,383.00	3,291.81	1,857.67	1,909.00
8	CIVIL AVIATION	AAI	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	417.23	707.73	687.65	291.00
9	CIVIL AVIATION	AAI	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA	389.71	389.71	391.78	2.00
10	CIVIL AVIATION	AAI	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI	1,142.00	1,232.00	365.49	90.00
11	CIVIL AVIATION	AAI	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH	645.63	645.63	647.03	1.00
12	CIVIL AVIATION	AAI	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR	303.80	374.98	314.35	71.00
13	CIVIL AVIATION	AAI	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT	480.33	640.00	279.25	160.00
14	CIVIL AVIATION	AAI	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN	456.86	456.86	479.45	23.00
15	COAL	NLC	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW	17,237.00	19,406.12	16,375.55	2,169.00
16	COAL	ECL	HURA - C OC (3 MTY)	359.69	859.41	312.03	500.00
17	COAL	BCCL	PATHERDIH 2.5 NLW COAL WASHERY	243.00	334.27	94.11	91.00
18	COAL	ECL	RANIGANJ MASTER PLAN	2,661.73	5,146.48	723.97	2,485.00
19	COAL	BCCL	2.0 MTPA BHOJUDIH NLW WASHERY	304.13	341.22	228.81	37.00
20	COAL	BCCL	MADHUBAND NLW WASHERY	289.45	302.00	297.61	13.00
21	COAL	NLC	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)	5,907.11	8,990.00	7,826.67	3,083.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
22	COAL	NLC	PACHWARA SOUTH COAL BLOCK	1,795.01	2,242.90	47.27	448.00
23	COAL	SCCL	RCE OF INDARAM OPENCAST PROJECT	349.28	424.81	335.24	76.00
24	DEPARTMENT OF HIGHER EDUCATION	CPWD EDUCATION	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	223.37	230.00	198.18	7.00
25	DEPARTMENT OF HIGHER EDUCATION	CPWD EDUCATION	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR	392.51	446.43	226.77	54.00
26	DEPARTMENT OF HIGHER EDUCATION	CPWD EDUCATION	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.	303.90	390.83	327.00	87.00
27	DEPARTMENT OF HIGHER EDUCATION	CPWD EDUCATION	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)	676.00	1,085.04	44.75	409.00
28	DEPARTMENT OF HIGHER EDUCATION	CPWD EDUCATION	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE	655.34	655.34	689.31	34.00
29	DPIIT	IICC FOR DPIIT	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	4,773.00	5,401.00	4,391.92	628.00
30	FINANCE	CPWD FOR FINANC	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	209.00	262.00	251.89	53.00
31	HEALTH AND FAMILY WELFARE	CPWD FOR HEALTH	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	209.84	273.00	243.24	63.00
32	HEALTH AND FAMILY WELFARE	CPWD FOR HEALTH	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	260.00	371.78	.00	112.00
33	HOME AFFAIRS	CPWD FOR MHA	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	1,219.21	2,091.53	1,659.88	872.00
34	HOME AFFAIRS	CPWD FOR MHA	NSG AT KOLKATA	162.88	210.83	177.81	48.00
35	HOME AFFAIRS	CPWD FOR MHA	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI	277.35	290.33	96.48	13.00
36	MINES	NALCO	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	4,103.00	5,055.00	2,544.43	952.00
37	MINES	NALCO	UTKAL D AND E COAL BLOCK	534.00	1,021.97	753.08	488.00
38	MINES	NALCO	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND	355.00	581.00	79.80	226.00
39	PETROLEUM	BPCL	IRUGUR-DEVANGONTHI POL PIPELINE	678.00	1,732.00	37.99	1,054.00
40	PETROLEUM	HPCL	VISAKH REFINERY MODERNISATION PROJECT	20,928.00	26,264.00	25,477.44	5,336.00
41	PETROLEUM	BPCL	KOCHI SALEM LPG PIPELINE PROJECT	1,112.00	1,507.24	1,105.79	395.00
42	PETROLEUM	GAIL	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI	226.45	226.45	227.64	1.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
43	PETROLEUM	IOCL	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY	371.00	427.10	237.33	56.00
44	PETROLEUM	IOCL	LPG BP PROJECT CHITTOOR	167.00	200.82	92.53	34.00
45	PETROLEUM	GAIL	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND	8,797.00	11,256.00	2,414.55	2,459.00
46	PETROLEUM	IOCL	POLY BUTADIENE RUBBER PLANT AT PANIPAT	1,459.00	2,102.79	74.01	644.00
47	PETROLEUM	IOCL	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE	4,497.00	6,025.00	5,386.08	1,528.00
48	PETROLEUM	ONGC	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK	823.27	1,137.79	987.00	315.00
49	PETROLEUM	IOCL	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA	34,627.00	38,231.00	6,952.91	3,604.00
50	PETROLEUM	IOCL	LPG BP PROJECT KHORDHA	161.59	179.06	149.29	17.00
51	PETROLEUM	IOCL	KOYALI AHMEDNAGAR SOLAPUR PIPELINE	1,945.00	2,251.00	2,074.74	306.00
52	PETROLEUM	ONGC	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS	3,190.69	3,375.90	2,897.83	185.00
53	PETROLEUM	IOCL	ADDITIONAL STORAGE TANKS AT PARADIP	462.30	543.00	419.62	81.00
54	PETROLEUM	GAIL	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	2,915.00	5,909.00	3,580.90	2,994.00
55	PETROLEUM	ONGC	PIPELINE REPLACEMENT PROJECT - VII	3,183.58	3,645.23	1,712.81	462.00
56	PETROLEUM	ONGC	REDEVELOPMENT OF LINCH FIELD	631.03	860.04	231.71	229.00
57	PETROLEUM	IOCL	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI	1,398.00	1,587.00	849.93	189.00
58	PETROLEUM	ONGC	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV	3,228.80	3,976.67	3,831.53	748.00
59	PETROLEUM	GAIL	60 KTA POLYPROPYLENE PROJECT	910.56	1,299.02	568.40	388.00
60	PETROLEUM	IOCL	R and D CAMPUS II AT FARIDABAD	2,281.94	3,219.94	1,278.90	938.00
61	PETROLEUM	IOCL	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY	206.63	340.76	283.43	134.00
62	PETROLEUM	GAIL	DURGAPUR-HALDIA PIPELINE PROJECT	1,740.00	2,433.15	1,655.00	693.00
63	PETROLEUM	MANGALORE REFIN	DEVANGONTHI MARKETING TERMINAL	200.00	304.00	202.96	104.00
64	PETROLEUM	ONGC	REDEVELOPMENT OF SOBHASAN COMPLEX	885.63	1,286.67	312.97	401.00
65	PETROLEUM	IOCL	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY	5,251.00	5,894.00	3,473.61	643.00
66	PETROLEUM	NRL	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY	12,366.00	18,968.00	7,356.85	6,602.00
67	PETROLEUM	GAIL	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI	225.54	247.90	231.92	22.00
68	PETROLEUM	OIL	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA	543.91	661.21	462.90	117.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
69	POWER	THDCIL	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	2,491.58	3,860.35	3,324.36	1,369.00
70	POWER	NTPC	TELANGANA SUPER THERMAL POWER PROJECT PHASE I	10,598.98	10,998.00	11,228.18	629.00
71	POWER	NTPC	BARH STPP(3X660MW) NTPC	8,692.97	21,312.11	21,751.94	13,059.00
72	POWER	PGCIL	HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN	1,931.39	2,635.55	1,955.10	704.00
73	POWER	PGCIL	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	4,754.42	9,129.32	6,089.99	4,375.00
74	POWER	NHPC	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	6,285.33	21,247.54	19,794.61	14,962.00
75	POWER	NHPC	PARBATI HEP (4X200 MW) (NHPC) II	3,919.59	11,134.54	10,843.01	7,215.00
76	POWER	PGCIL	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY	186.17	219.66	179.43	33.00
77	POWER	NTPC	NORTH KARANPURA STPP (3X660 MW)	14,366.58	17,007.00	15,217.37	2,640.00
78	POWER	NTPC	DURGAPUR PP-III (2X20 MW) - NSPCL	529.68	679.00	563.97	149.00
79	POWER	SJVN	NAITWAR MORI HEP	648.33	1,272.29	1,213.40	624.00
80	POWER	PGCIL	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES	5,111.33	6,700.00	4,715.84	1,589.00
81	POWER	THDCIL	TEHRI PUMPED STORAGE PLANT(1000MW)	1,657.00	4,825.60	5,960.99	4,304.00
82	POWER	NTPC	TAPOVAN-VISHNUGAD HEP (4X130MW)	2,978.48	7,103.00	6,143.63	4,125.00
83	POWER	NTPC	RAMMAM-III HEPP (3X40 MW)	1,381.84	1,803.00	980.11	421.00
84	POWER	NHPC	KALPI SOLAR POWER PROJECT	314.64	350.46	242.99	36.00
85	POWER	PGCIL	EASTERN REGION STRENTHENING SCHEME XVII(PART B)	235.53	243.74	169.01	8.00
86	POWER	NTPC	KERANDARI COAL MINING PROJECT	1,553.00	2,804.00	.00	1,251.00
87	POWER	PGCIL	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C	1,326.00	1,520.00	1,421.02	194.00
88	POWER	NTPC	CHATTI BARIATU COAL MINING PROJECT	1,314.00	1,783.00	.00	469.00
89	RAILWAYS	SR	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI	724.69	3,118.34	1,899.42	2,394.00
90	RAILWAYS	NFR	BHAIRABI SAIRONG, NL, NEFR	2,393.47	8,605.00	6,887.28	6,212.00
91	RAILWAYS	ECR	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR	528.65	2,066.78	1,916.34	1,538.00
92	RAILWAYS	SCR	MANOHARABAD-KOTHPALL NEW LINE(SCR)	1,160.48	3,014.00	1,161.20	1,854.00
93	RAILWAYS	SWR	BAGALKOT-KUDACHI NL	986.30	1,649.31	403.57	663.00
94	RAILWAYS	SCR	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION	1,856.95	1,952.68	1,613.05	96.00
95	RAILWAYS	NR	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL	336.91	791.39	572.99	454.00
96	RAILWAYS	SCR	NADIKUDE-SRI KALAHASTI	2,288.70	3,122.35	1,400.78	834.00
97	RAILWAYS	SER	PURULIA TO KOTSHILA DOUBLING (39.1 KM)	338.00	393.83	85.15	56.00
98	RAILWAYS	RVNL	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	632.68	950.00	1,018.93	386.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
99	RAILWAYS	NFR	AGARTALA-AKHAURA NL	569.63	708.73	380.92	139.00
100	RAILWAYS	ECR	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC	548.00	783.83	543.54	236.00
101	RAILWAYS	ECR	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC)	372.14	1,700.00	2,182.96	1,811.00
102	RAILWAYS	WR	CHOTTAUDEPUR-DHAR(NL)	1,347.26	1,793.63	1,273.71	446.00
103	RAILWAYS	SWR	HOTGI-KUDGI-GADAG	1,614.59	1,960.00	1,957.67	345.00
104	RAILWAYS	ECR	SAMASTIPUR-DARBANGHA	380.00	519.33	427.56	139.00
105	RAILWAYS	NWR	PHULERA - DIGANA DOUBLING	600.00	701.81	645.64	102.00
106	RAILWAYS	WR	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	318.24	1,531.55	374.99	1,213.00
107	RAILWAYS	SCR	KOTLPALLI-NARASAPUR (NL) (SCR)	1,045.20	2,500.98	1,141.44	1,456.00
108	RAILWAYS	RVNL	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM))	1,177.96	1,177.96	1,381.82	204.00
109	RAILWAYS	RVNL	BUDNI-BARKHERA - 3RD LINE (33 KM)	991.60	991.60	1,737.05	745.00
110	RAILWAYS	SWR	WHITEFIELD-KOLAR (52.9 KM)	162.13	348.85	.36	187.00
111	RAILWAYS	WR	SAMNI-JAMBUSAR (24.08 KM)	216.72	349.93	10.23	133.00
112	RAILWAYS	WR	NADIAD-PETLAD (37.26 KM)	335.34	461.91	1.63	127.00
113	RAILWAYS	WR	RAJKOT-KANALUS (111.20 KM)	1,011.72	1,080.57	167.53	69.00
114	RAILWAYS	ECOR	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER	278.96	494.62	.00	216.00
115	RAILWAYS	SCR	MUNEERABAD-MAHABOOBNAGAR(NL),SCR	1,723.00	3,381.68	2,532.19	1,659.00
116	RAILWAYS	RVNL	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)}	631.78	1,627.65	1,173.77	996.00
117	RAILWAYS	NR	JAUNPUR AKBARPUR (TANDA) DOUBLING	515.50	676.00	.00	161.00
118	RAILWAYS	SWR	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM)	294.67	307.66	42.16	13.00
119	RAILWAYS	WR	SAMLAYA-TIMBA ROAD (53.53 KM)	401.48	670.17	3.75	269.00
120	RAILWAYS	NER	NANPARA - NEPALGANJ GAUGE CONVERSION.	150.00	341.66	1.20	192.00
121	RAILWAYS	WR	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON	248.26	528.49	116.25	280.00
122	RAILWAYS	SCR	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K	119.73	242.28	54.15	123.00
123	RAILWAYS	SR	TRIVANDRUM-KANYAKUMARI DOUBLING	1,431.90	3,785.45	2,784.51	2,354.00
124	RAILWAYS	SER	BONDAMUNDA RANCHI DOUBLING	1,724.20	3,029.04	1,813.93	1,305.00
125	RAILWAYS	ECR	KIUL - GAYA DOUBLING PROJECT	1,200.20	1,200.20	1,439.98	240.00
126	RAILWAYS	ER	PIRPAINTI-JASIDIH	915.98	2,137.81	770.44	1,222.00
127	RAILWAYS	NFR	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING	1,798.00	2,047.51	2,274.07	476.00
128	RAILWAYS	MRTP	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	4,874.58	10,442.41	8,008.94	5,568.00
129	RAILWAYS	NER	CHHAPRA-BALLIA UP	295.00	912.86	897.95	618.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
130	RAILWAYS	NWR	DAUSA-GANGAPUR CITY(NL),NWR	410.08	970.00	991.31	581.00
131	RAILWAYS	RVNL	HOSPET-HUBLI-LONDA-VASCODAGAMA DL	2,127.00	3,300.00	3,307.52	1,181.00
132	RAILWAYS	WR	RATLAM-MHOW-KHANDWA-AKOLA (GC)	3,503.69	6,203.51	3,133.85	2,700.00
133	RAILWAYS	ECOR	TALCHER-BIMALAGARH(NL)(ECOR)	810.78	1,928.07	980.13	1,117.00
134	RAILWAYS	ER	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER	1,188.91	1,619.51	971.39	431.00
135	RAILWAYS	RVNL	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM)	1,116.00	1,312.44	2,666.20	1,550.00
136	RAILWAYS	WR	VIJAPUR-AMBLIYASAN (41.53 KM)	309.81	415.38	17.25	106.00
137	RAILWAYS	WR	HIMMATNAGAR-KHEDBRAHMA (54.83 KM)	354.99	482.43	13.72	127.00
138	RAILWAYS	WR	MEHSANA-PALANPUR (65.1 KM)	529.30	537.31	8.76	8.00
139	RAILWAYS	ECOR	JEYPORE NABARANGPUR NEWLINE	499.99	747.91	.00	248.00
140	RAILWAYS	RVNL	MATHURA-JHANSI-3RD LINE (273.80 KM)	3,677.76	3,677.76	4,611.50	934.00
141	RAILWAYS	ECR	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM	744.04	1,215.54	1,050.54	472.00
142	RAILWAYS	NER	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING.	1,177.96	1,777.39	1,298.98	599.00
143	RAILWAYS	NER	BURHWAL - GONDA - 3RD RUNNING LINE.	602.50	714.96	517.17	112.00
144	RAILWAYS	SECR	RAJNANDGAON - NAGPUR - 3RD LINE (SECR)	1,908.51	3,544.25	2,384.06	1,636.00
145	RAILWAYS	ECR	KARAILA ROAD - SHAKTINAGAR DOUBLING	528.57	528.57	646.28	118.00
146	RAILWAYS	ECOR	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE	701.61	810.02	179.43	108.00
147	RAILWAYS	RVNL	VIJAYAWADA-GUDUR	3,246.26	3,548.68	5,288.08	2,042.00
148	RAILWAYS	NFR	MURKONGSELEK-PASIGHAT NL	414.84	1,187.49	381.05	773.00
149	RAILWAYS	ECOR	KIRANDUL - JAGDALPUR DOUBLING	1,160.00	1,440.00	1,141.53	280.00
150	RAILWAYS	NFR	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	532.87	2,650.00	1,945.70	2,117.00
151	RAILWAYS	MRTP	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP	495.74	734.01	584.70	238.00
152	RAILWAYS	NFR	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	4,454.17	14,322.00	14,079.78	9,868.00
153	RAILWAYS	ECOR	KHURDA ROAD-BOLANGIR(NL)ECOR	2,923.13	3,791.66	3,156.27	869.00
154	RAILWAYS	ER	MONIGRAM- NIMTITA	250.93	259.23	576.26	325.00
155	RAILWAYS	SWR	RAYADURGA-TUMKUR NL	2,062.30	2,404.03	1,174.42	342.00
156	RAILWAYS	SR	TIDIVANAM-NAGARI (NL)	582.83	3,620.28	764.37	3,037.00
157	RAILWAYS	NR	LUDHIANA MULLANPUR DOUBLING	82.99	235.00	.00	152.00
158	RAILWAYS	NER	SAHJANWA - DOHRIGHAT	371.77	1,319.75	327.84	948.00
159	RAILWAYS	WR	KALOL-KADI-KATOSAN ROAD (37.23 KM)	279.23	346.94	4.56	68.00
160	RAILWAYS	WR	INDORE-DEWAS-UJJAIN (80 KMS)	700.00	603.69	702.63	3.00
161	RAILWAYS	SWR	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)	644.78	825.31	506.10	181.00
162	RAILWAYS	ECR	SAKRI-HASANPUR ROAD (NL)	325.00	735.20	535.81	410.00
163	RAILWAYS	RVNL	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)	2,298.42	2,733.86	368.97	435.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
164	RAILWAYS	RVNL	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	2,913.51	4,834.54	3,475.62	1,921.00
165	RAILWAYS	WCR	RAMGANJMUNDI-BHOPAL (NL),WCR	424.60	3,032.46	2,268.03	2,608.00
166	RAILWAYS	SR	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)	304.22	373.42	161.82	69.00
167	RAILWAYS	NR	BARABANKI AKBARPUR DOUBLING	1,200.00	1,700.00	.00	500.00
168	RAILWAYS	SER	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR)	209.75	244.99	1.63	35.00
169	RAILWAYS	ECOR	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE	48.44	297.00	.00	249.00
170	RAILWAYS	SER	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM)	428.65	472.50	259.80	44.00
171	RAILWAYS	WR	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM	265.88	311.36	.00	45.00
172	RAILWAYS	WCR	KATNI GRADE SEPARATOR/BYE PASS	582.13	1,247.64	1,068.97	666.00
173	RAILWAYS	SCR	KAZIPET-BALHRSHA	2,063.03	2,909.00	2,438.20	846.00
174	RAILWAYS	CR	DAUND - MANMAD (236 KM)	1,876.00	2,081.27	1,497.11	205.00
175	RAILWAYS	ECR	KODERMA-TILAIYA (NL), ECR	459.91	1,625.87	1,451.74	1,166.00
176	RAILWAYS	ECOR	BHADRAK - NERGUNDI 3RD LINE	843.04	843.04	850.76	8.00
177	RAILWAYS	RVNL	BHANUPALI-BILASPUR BERI NL	2,966.99	6,753.42	4,366.82	3,786.00
178	RAILWAYS	CR	WARDHA-NANDED MAHARASHTRA	3,168.29	3,445.48	1,782.04	277.00
179	RAILWAYS	NFR	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	2,326.52	6,663.00	2,872.92	4,336.00
180	RAILWAYS	WCR	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	247.66	8,248.50	2,444.00	8,001.00
181	RAILWAYS	CR	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	2,271.50	4,805.17	3,589.23	2,534.00
182	RAILWAYS	NR	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE	295.68	419.00	133.78	123.00
183	RAILWAYS	SR	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)	677.12	788.05	103.18	111.00
184	RAILWAYS	NER	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM)	186.85	346.00	339.39	159.00
185	RAILWAYS	RVNL	INDORE BUDNI (INDORE JABALPUR)	4,340.00	7,474.00	436.68	3,134.00
186	RAILWAYS	RVNL	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM)	357.48	409.38	114.36	52.00
187	RAILWAYS	SECR	ANUPPUR-KATNI	1,370.00	1,680.00	1,261.38	310.00
188	RAILWAYS	SECR	JHARSUGUDA-BILASPUR 4TH LINE	1,973.00	2,135.34	1,612.28	162.00
189	RAILWAYS	ECR	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM	731.64	1,185.73	1,125.16	454.00
190	RAILWAYS	DFCC	WESTERN DEDICATED FREIGHT CORRIDOR	16,592.00	51,101.00	47,476.00	34,509.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
191	RAILWAYS	WR	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A	217.38	393.62	142.48	176.00
192	RAILWAYS	RVNL	VIZIANAGARAM -SAMABALPUR 3RD LINE	2,335.67	3,327.72	4,032.56	1,697.00
193	RAILWAYS	RVNL	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC	927.01	1,457.79	1,650.25	723.00
194	RAILWAYS	SR	TURAVUR-AMBALAPUZHA DOUBLING	1,000.00	1,416.49	.93	416.00
195	RAILWAYS	SCR	GUNTUR-GUNTAKAL	3,631.00	3,887.48	2,842.18	256.00
196	RAILWAYS	CR	PUNE-MIRAJ-LONDA (467 KM)	3,627.47	6,463.49	3,064.97	2,836.00
197	RAILWAYS	NER	ROSA-SITAPUR CANTT-BURHWAL DOUBLING	1,295.42	2,560.00	2,217.77	1,265.00
198	RAILWAYS	NFR	NEW BG LINE FROM JAGBANI TO BIRATNAGAR	241.52	401.65	343.30	160.00
199	RAILWAYS	NFR	NEW BG LINE FROM BALURGHAT TO HILLY NFR	242.22	632.63	383.66	390.00
200	RAILWAYS	NFR	NEW BG LINE FROM BYRNIHAT TO SHILLONG	906.46	8,324.28	269.80	7,418.00
201	RAILWAYS	NCR	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	2,912.96	3,845.60	1,024.32	933.00
202	RAILWAYS	WR	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)	1,640.04	2,690.80	1,275.65	1,051.00
203	RAILWAYS	NR	JANGHAI PRATAPGARH AMETHI DOUBLING	701.98	1,100.00	.00	398.00
204	RAILWAYS	SECR	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23)	169.06	177.34	.00	8.00
205	RAILWAYS	NER	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR)	1,600.00	4,939.78	616.24	3,340.00
206	RAILWAYS	SWR	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR)	663.03	748.85	.34	86.00
207	RAILWAYS	WR	PETLAD-BHADRAN (22.5 KM)	202.50	307.12	2.06	105.00
208	RAILWAYS	WR	NIMACH-RATLAM (133 KM)	910.00	1,095.88	303.71	186.00
209	RAILWAYS	ECR	PARASNATH-MADHUBAN-GIRIDIH	816.03	902.86	1.49	87.00
210	RAILWAYS	ECR	RAMNA - SINGRAULI DOUBLING	2,436.21	2,436.21	2,605.36	169.00
211	RAILWAYS	WCR	KATNI-BINA 3RD LINE (263 KM)	2,478.23	2,938.00	1,279.35	460.00
212	RAILWAYS	RVNL	BANASPANI- JAKHPURA - DOUBLING	942.95	1,552.26	1,851.85	909.00
213	RAILWAYS	RVNL	RISHIKESH - KARNAPRAYAG NEW LINE	16,216.00	24,659.00	15,157.89	8,443.00
214	RAILWAYS	RVNL	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING	943.60	1,500.00	1,321.90	556.00
215	RAILWAYS	NFR	BONGAIGAON-GOALPARA-GUWAHATI (176 KM)	2,232.32	4,059.65	3,053.14	1,827.00
216	RAILWAYS	CR	WARDHA-BALHARSHAH - 3RD LINE (132 KM)	1,272.19	1,384.72	793.35	113.00
217	RAILWAYS	WCR	KATNI - SINGRAULI DOUBLING PROJECT	1,763.93	2,445.30	2,157.20	681.00
218	RAILWAYS	SR	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI	120.70	2,053.39	330.99	1,933.00
219	RAILWAYS	IRCON	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I	3,055.00	3,438.39	2,992.56	383.00
220	RAILWAYS	SECR	WADSA-GADHCHIROLI NEW LINE (52.36 KM)	229.00	1,886.05	235.90	1,657.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
221	RAILWAYS	ECR	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF,	329.39	1,510.00	2,264.24	1,935.00
222	RAILWAYS	NR	CHANDIGARH-BADDI	328.14	1,540.14	549.10	1,212.00
223	RAILWAYS	ECR	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR	324.73	1,110.00	1,185.17	860.00
224	RAILWAYS	ECR	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)	162.87	614.45	419.94	452.00
225	RAILWAYS	NFR	SEVOK RANGPO, NEFR	1,339.48	7,876.92	3,290.96	6,537.00
226	RAILWAYS	NR	NANGALDAM-TALWARA(NL),NR	450.00	2,017.96	845.23	1,568.00
227	RAILWAYS	NR	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	2,500.00	37,012.26	37,345.49	34,845.00
228	RAILWAYS	RVNL	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	3,951.98	8,964.35	6,329.38	5,012.00
229	RENEWABLE ENERGY	CPWDR ENERGY	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	271.90	366.12	329.49	94.00
230	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM	454.89	814.56	534.79	360.00
231	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B	282.41	319.96	256.77	38.00
232	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI	817.00	817.00	862.88	46.00
233	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP	1,690.23	2,010.17	1,123.51	320.00
234	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA	694.00	694.00	1,282.82	589.00
235	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG)	624.45	627.79	354.03	3.00
236	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP	622.00	817.91	264.54	196.00
237	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	4-LANING OF DERGAON TOWN	287.63	287.63	397.16	110.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
238	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM	2,120.40	2,565.63	1,251.61	445.00
239	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER	1,294.47	1,588.40	677.87	294.00
240	ROAD TRANSPORT AND HIGHWAYS	NHAI	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	362.46	372.46	346.15	10.00
241	ROAD TRANSPORT AND HIGHWAYS	NHAI	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE	1,075.27	1,307.00	489.30	232.00
242	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361	1,169.04	1,693.95	1,010.33	525.00
243	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J	1,166.96	1,251.00	859.69	84.00
244	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL]	814.04	947.29	429.50	133.00
245	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272	2,375.87	2,566.80	2,339.23	191.00
246	ROAD TRANSPORT AND HIGHWAYS	NHAI	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER	1,916.38	2,078.00	1,190.50	162.00
247	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U	1,779.83	2,200.00	815.00	420.00
248	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350	1,751.18	1,757.27	145.60	6.00
249	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS]	748.99	903.00	699.09	154.00
250	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF	262.37	343.77	115.47	81.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
251	ROAD TRANSPORT AND HIGHWAYS	NHAI	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N	1,119.35	1,119.35	1,224.88	106.00
252	ROAD TRANSPORT AND HIGHWAYS	NHAI	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	594.75	613.75	565.17	19.00
253	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	KARGIL-ZANSKR PACKAGE-6	239.81	239.81	271.46	32.00
254	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO	230.45	244.91	195.47	14.00
255	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I)	206.88	278.98	237.46	72.00
256	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION	624.98	731.50	583.63	107.00
257	ROAD TRANSPORT AND HIGHWAYS	MoRTH	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2	159.97	242.61	166.06	83.00
258	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES	293.64	293.64	295.46	2.00
259	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA	504.19	504.19	518.99	15.00
260	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N	236.78	263.26	175.82	26.00
261	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H	271.17	291.20	161.78	20.00
262	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN	754.54	808.60	712.18	54.00
263	ROAD TRANSPORT AND HIGHWAYS	MoRTH	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P	553.30	706.39	594.67	153.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
264	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION	1,655.01	2,639.00	1,771.52	984.00
265	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR	675.00	780.77	498.93	106.00
266	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T	195.45	385.97	257.73	191.00
267	ROAD TRANSPORT AND HIGHWAYS	NHAI	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR	1,942.94	2,171.00	.00	228.00
268	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1)	922.50	1,128.68	274.26	206.00
269	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2)	663.60	768.00	213.15	104.00
270	ROAD TRANSPORT AND HIGHWAYS	NHAI	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81	927.77	1,603.00	1,167.54	675.00
271	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF	1,322.95	1,442.47	551.20	120.00
272	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE	808.31	958.00	740.10	150.00
273	ROAD TRANSPORT AND HIGHWAYS	NHAI	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74	570.98	578.02	186.06	7.00
274	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000	1,008.99	1,361.00	120.00	352.00
275	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT	2,948.31	3,516.83	543.50	569.00
276	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100	1,065.06	1,444.50	116.74	379.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
277	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX.	2,595.00	3,994.60	2,811.05	1,400.00
278	ROAD TRANSPORT AND HIGHWAYS	NHAI	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A	1,855.59	1,869.85	282.08	14.00
279	ROAD TRANSPORT AND HIGHWAYS	NHAI	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1)	738.90	738.90	851.87	113.00
280	ROAD TRANSPORT AND HIGHWAYS	NHAI	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA	464.09	464.09	551.65	88.00
281	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III)	292.24	331.17	242.80	39.00
282	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA	1,094.97	1,094.97	1,188.00	93.00
283	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14	2,159.00	2,262.00	2,234.73	103.00
284	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH-	297.30	318.28	279.21	21.00
285	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA	166.67	264.34	198.17	98.00
286	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR	193.19	249.72	222.54	57.00
287	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH	576.48	686.13	675.11	110.00
288	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU	962.43	978.93	854.09	17.00
289	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000	170.57	192.48	96.38	22.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
290	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	518.53	902.20	645.30	384.00
291	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF	1,162.92	1,182.87	235.92	20.00
292	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3	505.35	813.15	359.33	308.00
293	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON	686.65	1,015.16	355.84	329.00
294	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I	573.70	726.99	404.02	153.00
295	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB)	583.93	653.67	44.52	70.00
296	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU	1,259.00	1,910.00	87.68	651.00
297	ROAD TRANSPORT AND HIGHWAYS	NHAI	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21)	2,507.00	3,030.73	1,155.70	524.00
298	ROAD TRANSPORT AND HIGHWAYS	NHAI	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR	2,325.28	3,527.24	1,917.99	1,202.00
299	ROAD TRANSPORT AND HIGHWAYS	NHAI	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM	186.50	201.00	.00	15.00
300	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352	899.00	947.00	932.60	48.00
301	ROAD TRANSPORT AND HIGHWAYS	NHAI	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS	169.83	169.83	201.04	31.00
302	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON	998.70	1,358.32	844.89	360.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
303	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT)	262.84	414.20	202.40	151.00
304	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	2-LANING FROM MANU-SIMLUNG (PKG I)	247.76	251.89	163.77	4.00
305	ROAD TRANSPORT AND HIGHWAYS	NHAI	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO	847.00	847.00	920.50	74.00
306	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM	217.96	884.00	2,298.00	2,080.00
307	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	473.18	667.06	478.55	194.00
308	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	642.96	1,139.85	559.16	497.00
309	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	640.07	640.07	997.31	357.00
310	ROAD TRANSPORT AND HIGHWAYS	NHAI	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N	633.55	736.33	237.26	103.00
311	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE	1,471.75	1,471.75	1,498.09	26.00
312	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANNING OF THALSERRY -MAHE BYPASS	1,124.11	1,503.86	1,468.38	380.00
313	ROAD TRANSPORT AND HIGHWAYS	MoRTH	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR	1,408.85	2,138.16	1,641.70	729.00
314	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON	1,214.93	1,370.52	363.87	156.00
315	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4)	824.29	924.00	262.39	100.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
316	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV]	1,587.49	3,063.99	2,963.98	1,477.00
317	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104	319.68	503.28	423.18	184.00
318	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II)	667.00	3,006.53	3,048.45	2,381.00
319	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K	298.33	298.33	399.84	102.00
320	ROAD TRANSPORT AND HIGHWAYS	NHAI	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP	1,863.09	2,238.00	942.40	375.00
321	ROAD TRANSPORT AND HIGHWAYS	NHAI	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP	1,137.74	1,289.00	505.90	151.00
322	ROAD TRANSPORT AND HIGHWAYS	NHAI	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80	1,241.38	2,122.64	1,577.64	881.00
323	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN	326.79	329.79	44.09	3.00
324	ROAD TRANSPORT AND HIGHWAYS	NHAI	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1	1,023.91	1,284.62	349.81	261.00
325	ROAD TRANSPORT AND HIGHWAYS	NHAI	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2	843.48	984.61	244.73	141.00
326	ROAD TRANSPORT AND HIGHWAYS	NHAI	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20	897.45	897.45	1,037.63	140.00
327	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0	1,331.77	2,082.98	149.45	751.00
328	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR	210.37	213.06	171.75	3.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
329	ROAD TRANSPORT AND HIGHWAYS	NHAI	PATAS-VASUNDE PHATA - BARAMATI BYPASS	531.86	532.41	500.15	1.00
330	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK	294.28	296.53	275.51	2.00
331	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV	345.38	395.59	319.61	50.00
332	ROAD TRANSPORT AND HIGHWAYS	NHAI	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T	996.27	996.27	1,079.00	83.00
333	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V	656.98	840.00	1,103.00	446.00
334	ROAD TRANSPORT AND HIGHWAYS	MoRTH	INDAPUR TO VADPALE	1,202.52	1,202.52	1,450.82	248.00
335	ROAD TRANSPORT AND HIGHWAYS	MoRTH	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12	333.21	353.43	344.66	20.00
336	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	404.29	723.80	475.89	320.00
337	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K	1,005.08	1,073.10	699.05	68.00
338	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR	1,161.39	1,404.00	405.89	243.00
339	ROAD TRANSPORT AND HIGHWAYS	NHAI	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH	1,424.77	1,862.77	569.57	438.00
340	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG	614.48	757.12	641.00	143.00
341	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31	273.46	276.17	232.97	3.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
342	ROAD TRANSPORT AND HIGHWAYS	NHAI	JUNAGADH BYPASS	232.49	375.58	327.13	143.00
343	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00	1,408.00	1,659.12	1,120.26	251.00
344	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A	2,136.97	2,136.97	2,362.99	226.00
345	ROAD TRANSPORT AND HIGHWAYS	NHAI	PATNA-MUZZAFFARPUR	671.30	671.30	1,706.14	1,035.00
346	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O	591.99	703.00	.00	111.00
347	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I)	1,484.83	1,768.00	572.40	283.00
348	ROAD TRANSPORT AND HIGHWAYS	NHAI	SANCHORE - SANTALPUR FROM KM 99.000-KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4)	778.15	785.67	466.38	8.00
349	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA	1,710.30	1,927.00	298.96	217.00
350	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO	690.00	690.00	727.54	38.00
351	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH	3,375.31	3,790.17	1,903.69	415.00
352	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH	1,034.00	1,589.45	41.50	555.00
353	ROAD TRANSPORT AND HIGHWAYS	NHAI	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98	755.26	1,039.00	472.23	284.00
354	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI	517.05	655.06	286.30	138.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
355	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN	1,872.68	2,756.09	896.25	883.00
356	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE	560.39	560.39	563.29	3.00
357	ROAD TRANSPORT AND HIGHWAYS	MoRTH	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH	175.50	241.60	180.23	66.00
358	ROAD TRANSPORT AND HIGHWAYS	MoRTH	BHOGAN KHURD TO KASHEDI	743.21	743.21	911.64	168.00
359	ROAD TRANSPORT AND HIGHWAYS	MoRTH	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE	867.97	913.49	787.90	46.00
360	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA	293.10	293.10	302.40	9.00
361	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND	160.27	213.97	85.65	54.00
362	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	537.82	820.42	645.96	283.00
363	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M	478.74	1,514.46	1,111.64	1,036.00
364	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (	503.88	609.03	221.76	105.00
365	ROAD TRANSPORT AND HIGHWAYS	NHAI	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN	672.89	830.31	389.70	157.00
366	ROAD TRANSPORT AND HIGHWAYS	NHAI	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM	950.69	1,108.00	1,776.50	826.00
367	ROAD TRANSPORT AND HIGHWAYS	NHAI	HOSPET-BELLARY-KARNATAKA AP BORDER	1,167.42	1,224.01	538.28	57.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
368	ROAD TRANSPORT AND HIGHWAYS	MoRTH	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P	178.85	278.54	232.61	100.00
369	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX-LANING OF BARWA ADDA-PANAGARH	1,665.00	2,360.65	4,734.53	3,070.00
370	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31	1,167.45	1,182.94	643.06	15.00
371	ROAD TRANSPORT AND HIGHWAYS	NHAI	SANCHORE - SANTALPUR FROM KM 67.000-KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3)	752.30	766.20	438.40	14.00
372	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU	2,271.86	3,916.00	467.77	1,644.00
373	ROAD TRANSPORT AND HIGHWAYS	NHAI	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O	2,067.67	2,160.00	1,496.49	92.00
374	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM	1,467.44	1,942.89	778.86	475.00
375	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH	1,936.68	2,458.03	1,380.90	521.00
376	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700	2,193.23	2,314.00	1,566.03	121.00
377	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48	654.26	821.00	338.67	167.00
378	ROAD TRANSPORT AND HIGHWAYS	NHAI	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091	707.90	766.51	343.05	59.00
379	ROAD TRANSPORT AND HIGHWAYS	NHAI	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K	1,155.49	1,458.45	368.69	303.00
380	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3)	772.70	980.51	459.74	208.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
381	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234	221.03	243.95	54.33	23.00
382	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III)	1,102.63	1,303.00	340.78	200.00
383	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV)	818.73	1,105.00	104.37	286.00
384	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154)	1,002.11	1,358.00	28.99	356.00
385	ROAD TRANSPORT AND HIGHWAYS	NHAI	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B	1,013.33	1,111.33	233.36	98.00
386	ROAD TRANSPORT AND HIGHWAYS	NHAI	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1)	606.51	657.00	453.33	50.00
387	ROAD TRANSPORT AND HIGHWAYS	NHAI	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI– MOTIHARI- RAXAUL SECTION OF NH-28A FRO	333.60	461.41	439.75	128.00
388	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN	1,225.24	1,505.85	36.59	281.00
389	ROAD TRANSPORT AND HIGHWAYS	NHAI	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K	510.97	510.97	517.47	7.00
390	ROAD TRANSPORT AND HIGHWAYS	NHAI	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66	3,219.47	3,713.14	1,954.92	494.00
391	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM	4,265.42	4,708.42	2,920.27	443.00
392	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX	3,606.00	3,923.82	2,851.69	318.00
393	ROAD TRANSPORT AND HIGHWAYS	NHAI	4LBERKHEDI TO GODPEHRA NH-44	524.84	524.84	1,721.12	1,196.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
394	ROAD TRANSPORT AND HIGHWAYS	NHAI	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4	1,821.72	1,917.32	828.30	96.00
395	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	KARGIL-ZANSKR PACKAGE-5	169.79	169.79	200.80	31.00
396	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L	183.31	439.56	330.52	256.00
397	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	2-LANING FROM JOLAIBARI - BELONIA	201.99	287.47	124.61	85.00
398	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	KAILASHAHAR TO KHOWAI PKG-4	159.13	171.50	73.90	12.00
399	ROAD TRANSPORT AND HIGHWAYS	NHAI	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE	446.97	446.97	534.45	87.00
400	ROAD TRANSPORT AND HIGHWAYS	NHAI	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0	1,226.88	1,581.24	1,354.36	354.00
401	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID	178.43	208.74	86.76	30.00
402	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1	373.07	387.00	377.90	14.00
403	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580)	1,059.73	1,071.00	837.73	11.00
404	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800)	744.64	1,007.00	257.01	262.00
405	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG.	1,251.11	1,361.00	631.66	110.00
406	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561	252.00	330.30	146.28	78.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
407	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88	720.00	937.07	387.86	217.00
408	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-24) TO KM 42.791	899.00	1,381.45	982.40	482.00
409	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU	1,396.74	1,396.74	3,770.05	2,373.00
410	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I)	1,027.53	2,628.31	2,643.29	1,616.00
411	ROAD TRANSPORT AND HIGHWAYS	MoRTH	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4	230.03	230.03	231.33	1.00
412	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2	376.25	414.44	399.50	38.00
413	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT	348.95	355.69	316.35	7.00
414	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216	444.84	459.37	420.74	15.00
415	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD	350.61	411.18	344.71	61.00
416	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	428.11	777.50	444.45	349.00
417	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	519.09	775.47	540.34	256.00
418	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P	1,484.30	2,182.41	1,237.02	698.00
419	ROAD TRANSPORT AND HIGHWAYS	NHAI	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300)	628.71	756.13	583.02	127.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
420	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION	277.50	302.02	214.71	25.00
421	ROAD TRANSPORT AND HIGHWAYS	NHAI	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS-CONTROLLED EXPRESSWAY FROM BAWDI VILLAG	1,047.00	1,047.00	1,169.00	122.00
422	ROAD TRANSPORT AND HIGHWAYS	NHAI	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE	990.97	990.97	1,092.00	101.00
423	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V	476.20	543.73	484.92	68.00
424	ROAD TRANSPORT AND HIGHWAYS	MoRTH	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180	497.14	572.66	314.55	76.00
425	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA	743.88	743.89	832.00	88.00
426	ROAD TRANSPORT AND HIGHWAYS	MoRTH	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION	157.32	187.61	43.16	30.00
427	ROAD TRANSPORT AND HIGHWAYS	MoRTH	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN	325.86	386.41	365.04	61.00
428	ROAD TRANSPORT AND HIGHWAYS	MoRTH	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM.	392.33	470.72	436.44	78.00
429	ROAD TRANSPORT AND HIGHWAYS	NHIDCL	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL	829.00	829.00	912.69	84.00
430	ROAD TRANSPORT AND HIGHWAYS	NHAI	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER	496.20	537.17	325.23	41.00
431	ROAD TRANSPORT AND HIGHWAYS	NHAI	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1	314.43	348.72	85.61	34.00
432	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU	841.57	1,619.48	1,419.87	778.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
433	ROAD TRANSPORT AND HIGHWAYS	NHAI	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141	999.00	1,152.70	339.23	154.00
434	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION	895.39	895.39	1,632.71	737.00
435	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31	950.64	1,168.33	785.88	218.00
436	ROAD TRANSPORT AND HIGHWAYS	NHAI	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV	894.00	929.32	915.65	35.00
437	ROAD TRANSPORT AND HIGHWAYS	NHAI	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785)	1,083.00	1,414.01	1,070.46	331.00
438	ROAD TRANSPORT AND HIGHWAYS	NHAI	4-LANING OF BRAHAMPORE-FARAKA	998.79	998.79	2,170.28	1,171.00
439	ROAD TRANSPORT AND HIGHWAYS	NHAI	VARANASI-AURANGABAD KM.786 TO KM.978.40	2,848.00	3,379.45	3,736.32	888.00
440	ROAD TRANSPORT AND HIGHWAYS	NHAI	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER	946.00	1,046.56	830.85	101.00
441	STEEL	SAIL	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP	542.24	769.34	173.10	227.00
442	STEEL	NMDC	SCREENING PLANT-III AT KIRANDUL	2,092.97	2,718.84	841.71	626.00
443	TELECOMMUNICATIONS	BSNL	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and	185.27	239.60	.00	54.00
444	TELECOMMUNICATIONS	DOT	NETWORK FOR SPECTRUM	13,334.00	13,334.00	21,913.00	8,579.00
445	URBAN DEVELOPMENT	KMRCL	KOCHI METRO RAIL PROJECT	5,181.79	6,218.14	6,059.17	1,036.00
446	URBAN DEVELOPMENT	DMRC	DELHI MRTS PHASE-III	38,585.00	40,180.91	40,284.06	1,699.00
447	URBAN DEVELOPMENT	MMRC	PUNE METRO RAIL PROJECT (PHASE 1)	11,420.00	13,656.22	11,296.44	2,236.00
448	URBAN DEVELOPMENT	PATNA METRO RAI	PATNA METRO RAIL CORPORATION LIMITED	13,365.77	13,925.50	1,593.77	560.00
449	URBAN DEVELOPMENT	MEGA	AHMEDABAD METRO RAIL PROJECT PHASE 1	10,773.00	12,924.55	11,961.49	2,152.00
450	URBAN DEVELOPMENT	CMRL	CHENNAI METRO RAIL LTD (PHASE 1)	14,600.00	18,380.00	17,619.68	3,780.00

Detail of Cost Overrun projects

(All Cost/ Expenditure in Rs. crore)

Sl.No	Sector	Agency	Project	Original Cost	Anticipated Cost	Cumulative Expenditure	Cost overrun
451	URBAN DEVELOPMENT	BMRCL	BANGALORE METRO RAIL PROJECT PHASE-2	26,405.14	26,405.14	26,717.53	312.00
452	URBAN DEVELOPMENT	MMRCL	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	23,136.00	37,276.00	26,636.64	14,140.00
453	WATER RESOURCES	UPJalNigam	FARRUKHABAD I AND D AND STP WORKS HAM	213.62	261.12	124.28	48.00
454	WATER RESOURCES	DJB	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L	665.78	665.78	689.98	24.00
455	WATER RESOURCES	KMDA	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA	198.43	224.69	39.71	26.00
456	WATER RESOURCES	KMDA	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE	272.32	272.32	299.24	27.00
457	WATER RESOURCES	KMDA	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA	307.12	653.67	.00	347.00
458	WATER RESOURCES	UPJalNigam	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH	681.78	690.71	13.34	9.00
459	WATER RESOURCES	BUIDCO	SAIDPUR SEWER NETWORK PATNA	268.63	431.21	478.03	209.00
460	WATER RESOURCES	PPA	POLAVARAM IRRIGATION PROJECT	10,151.04	55,548.87	20,984.94	45,398.00
461	WATER RESOURCES	BUIDCO	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	225.77	398.90	362.52	173.00
462	WATER RESOURCES	BUIDCO	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK	277.42	277.42	345.95	69.00
463	WATER RESOURCES	DJB	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S	239.11	239.11	265.35	26.00
464	WATER RESOURCES	UPJalNigam	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH	231.79	234.03	141.79	2.00
465	WATER RESOURCES	BUIDCO	I AND D AND STP WORKS FOR BHAGALPUR	254.13	413.29	90.91	159.00
			TOTAL	8,61,889.42	13,22,492.07	9,50,659.41	4,96,245.00

List of Delayed Projects w.r.t. Latest Schedule

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
	ATOMIC ENERGY								
	Bhavini Limited								
1	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) - [020100044]BHAVNI,TAMIL NADU	09/2003	3,492.00 6,840.00	7,670.00	6,612.17	09/2010 10/2022	12/2024	171	26
	Nuclear Power Corporation Of India Limited								
2	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) - [N02000027]NPCIL,RAJASTHAN	10/2009	12,320.00 17,079.00	17,079.00	17,231.00	12/2016 -	12/2023	84	-
3	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 - [N02000010]NPCIL,GUJARAT	10/2009	11,459.00 22,517.00	22,517.00	20,778.00	12/2015 -	03/2024	99	-
4	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 - [N02000028]NPCIL,TAMIL NADU	03/2013	39,849.00 -	39,849.00	40,276.00	11/2020 -	11/2026	72	-
	Total		67,120.00 -	87,115.00	84,897.17				
	CIVIL AVIATION								
	Airport Authority Of India Limited								
5	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI - [N04000075]AAI,TAMIL NADU	08/2018	951.28 -	951.28	992.12	10/2021 -	12/2023	26	-
6	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR - [N04000076]AAI,DELHI	11/2016	303.80 351.21	374.98	314.35	04/2020 -	12/2023	44	-
7	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT - [N04000079]AAI,MAHARASHTRA	03/2017	475.39 -	475.39	463.84	04/2021 -	12/2023	32	-
8	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN - [N04000085]AAI,UTTARAKHAND	07/2018	456.86 -	456.86	479.45	09/2020 -	12/2023	39	-
9	UPGRADATION OF JABALPUR AIRPORT - [N04000087]AAI,MADHYA PRADESH	06/2016	412.24 -	412.24	379.53	06/2021 -	12/2023	30	-
10	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT - [N04000089]AAI,ANDHRA PRADESH	08/2017	177.10 -	177.10	143.24	02/2020 12/2021	12/2023	46	24
11	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. - [N04000093]AAI,GUJARAT	08/2018	353.25 -	353.25	287.70	02/2021 -	12/2023	34	-
12	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM - [N04000096]AAI,MAHARASHTRA	06/2017	255.68 -	255.68	246.36	12/2020 -	12/2023	36	-
13	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT - [N04000088]AAI,GUJARAT	01/2018	1,405.00 -	1,405.00	1,107.99	08/2022 12/2023	01/2024	17	1
14	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT - [N04000091]AAI,ANDHRA PRADESH	04/2020	611.80 -	611.80	234.58	03/2023 -	06/2024	15	-

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
15	CCS INTERNATIONAL AIRPORT , LUCKNOW - [N04000077]AAI,UTTAR PRADESH	06/2018	1,383.00 -	3,291.81	1,857.67	09/2021 -	12/2024	39	-
16	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. - [N04000095]AAI,GOA	11/2017	255.69 -	255.69	51.19	09/2021 -	12/2024	39	-
17	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI - [N04000083]AAI,ASSAM	12/2016	1,142.00 -	1,232.00	365.49	03/2021 -	03/2025	48	-
18	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI - [N04000074]AAI,TAMIL NADU	06/2018	2,467.00 -	2,467.00	1,388.31	02/2022 -	12/2025	46	-
	Total		10,650.09 -	12,720.08	8,311.82				
	COAL								
	Bharat Coking Coal Limited								
19	MADHUBAND NLW WASHERY - [N06000126]BCCL,JHARKHAND	08/2010	289.45 -	302.00	297.61	05/2014 -	11/2023	114	-
20	2.0 MTPA BHOJUDIH NLW WASHERY - [N06000195]BCCL,WEST BENGAL	12/2015	304.13 341.22	341.22	228.81	03/2017 -	03/2024	84	-
21	PATHERDIH 2.5 NLW COAL WASHERY - [N06000194]BCCL,JHARKHAND	10/2015	243.00 -	334.27	94.11	04/2018 -	09/2024	77	-
22	MOONIDIH XV SEAM UG - [N06000098]BCCL,JHARKHAND	08/2011	1,230.27 -	1,230.27	584.16	03/2019 -	04/2025	73	-
23	MURAIDIH UG TURN-KEY PROJECT - [N06000096]BCCL,JHARKHAND	02/2011	339.88 -	339.88	151.04	04/2014 -	01/2026	141	-
24	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY) - [N06000106]BCCL,JHARKHAND	02/2014	555.52 -	555.52	379.46	03/2021 -	03/2024	36	-
	Central Coal Fields Limited								
25	CHURI BENTI UG (0.81 MTY) - [N06000083]CCL,JHARKHAND	08/2007	163.51 -	163.51	133.28	03/2011 -	03/2024	156	-
26	KARMA OCP (1.0MTY) - [N06000088]CCL,JHARKHAND	06/2009	162.46 -	162.46	94.69	03/2014 -	03/2024	120	-
27	RAJRAPPA RCE OCP (3.0 MTY) - [N06000087]CCL,JHARKHAND	12/2009	510.85 -	510.85	487.68	03/2016 -	03/2025	108	-
28	TETARIAKHAR EXPANSION OCP - [N06000186]CCL,JHARKHAND	11/2019	243.52 -	243.52	41.95	03/2023 -	03/2025	24	-
	Eastern Coal Fields Limited								
29	RANIGANJ MASTER PLAN - [N06000163]ECL,WEST BENGAL	08/2009	2,661.73 -	5,146.48	723.97	08/2019 -	08/2024	60	-
	Mahanadi Coal Fields Limited								
30	BASUNDHARA (WEST) OC EXTN(7.00 MTY) - [N06000112]MCL,ODISHA	05/2014	479.15 -	479.15	260.87	03/2019 -	03/2026	84	-
31	GARJANBAHAL OCP - [N06000117]MCL,ODISHA	11/2014	1,375.38 -	1,375.38	793.92	03/2021 -	03/2026	60	-
32	KULDA EXPANSION OCP- 15 MTY - [N06000248]MCL,ODISHA	06/2014	348.16 -	348.16	189.10	03/2018 -	03/2026	96	-
	Northern Coal Fields Limited								
33	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) - [N06000162]NCL,MADHYA PRADESH	11/2017	1,255.17 -	1,255.17	1,042.04	03/2022 -	03/2024	24	-
34	BLOCK-B EXPANSION OPENCAST PROJECT - [N06000184]NCL,MADHYA PRADESH	07/2019	998.71 -	998.71	211.62	03/2023 -	03/2025	24	-

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
35	BINA KAKRI AMALGAMATION OCP 14 MTPA - [N06000192]NCL,MULTI STATE	08/2020	836.42 -	836.42	471.00	03/2024 -	03/2025	12	-
	Singareni Colliers Company Limitted								
36	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1 - [N06000161]SCCL,TELANGANA	03/2017	413.84 -	413.84	373.98	03/2022 -	03/2024	24	-
37	SRP OC-II EXPANSION PROJECT - [N06000173]SCCL,TELANGANA	11/2016	272.73 -	272.73	190.47	03/2018 -	03/2024	72	-
38	GODAVARIKHANI COAL MINE - [N06000202]SCCL,TELANGANA	07/2019	438.98 -	438.98	113.93	03/2023 -	03/2024	12	-
39	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT - [N06000210]SCCL,TELANGANA	11/2015	489.62 -	489.62	394.95	03/2023 -	03/2024	12	-
40	RCE OF INDARAM OPENCAST PROJECT - [N06000211]SCCL,TELANGANA	08/2017	349.28 -	424.81	335.24	03/2021 -	03/2024	36	-
41	RCE OF KALYANIKHANI OPENCAST PROJECT - [N06000213]SCCL,TELANGANA	03/2016	384.32 -	384.32	181.28	03/2020 -	03/2024	48	-
42	RCE OF KAKATHIYAKHANI OC - 2 PROJECT - [N06000214]SCCL,TELANGANA	08/2017	442.42 -	442.42	173.33	03/2020 -	03/2024	48	-
43	RCE OF KISTARAM OPENCAST PROJECT - [N06000215]SCCL,TELANGANA	03/2017	164.04 -	164.04	144.10	03/2021 -	03/2024	36	-
44	NAINI COAL MINE - [N06000203]SCCL,ODISHA	03/2020	494.30 -	494.30	484.24	03/2024 -	03/2025	12	-
45	VENKATESH KHANI COAL MINE - [N06000204]SCCL,TELANGANA	10/2020	484.51 -	484.51	87.65	03/2023 -	03/2025	24	-
	South-Eastern Coal Fields Limited								
46	RAJNAGAR OCP RPR (1.70 MTY) - [N06000124]SECL,MADHYA PRADESH	12/2014	357.80 -	357.80	86.99	03/2021 -	03/2024	36	-
47	KANCHAN OC EXPANSION - [N06000125]SECL,MADHYA PRADESH	12/2014	371.04 -	371.04	111.90	03/2021 -	03/2024	36	-
48	BATURA HIGHWALL PROJECT - [N06000134]SECL,MADHYA PRADESH	07/2015	231.92 -	231.92	2.26	03/2022 -	03/2024	24	-
49	JAGANNATHPUR OC RCE (3.0 MTY) - [N06000232]SECL,CHHATTISGARH	07/2016	459.49 -	459.49	225.22	03/2020 -	03/2024	48	-
50	GEVRA EXPANSION OCP (SECL) (35-70) MTY - [060100093]SECL,CHHATTISGARH	06/2010	11,816.40 -	11,816.40	6,012.53	03/2023 -	03/2025	24	-
51	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY - [N06000008]SECL,CHHATTISGARH	08/2013	7,612.33 -	7,612.33	4,278.14	03/2023 -	03/2025	24	-
52	AMGAON OPENCAST PROJECT RCE - [N06000135]SECL,CHHATTISGARH	07/2015	316.10 -	316.10	156.33	03/2020 -	03/2025	60	-
53	KARTALI (EAST) OCP (2.50 MTY) - [N06000076]SECL,CHHATTISGARH	07/2008	178.44 -	178.44	9.22	03/2014 -	03/2026	144	-
54	AMERA OC RCE - [N06000123]SECL,CHHATTISGARH	02/2015	335.97 -	335.97	50.37	03/2018 -	03/2026	96	-
55	AMRITDHARA OC PROJECT - [N06000122]SECL,MADHYA PRADESH	02/2015	481.60 -	481.60	1.08	03/2023 -	03/2027	48	-
56	MADANNAGAR OPENCAST PROJECT - [N06000140]SECL,CHHATTISGARH	10/2015	1,875.32 -	1,875.32	-	03/2024 -	03/2027	36	-
57	DURGAPUR OPENCAST PROJECT - [N06000136]SECL,CHHATTISGARH	02/2015	916.24 -	916.24	14.47	03/2023 -	03/2030	84	-
58	PELMA OCP(15.00MTY) - [N06000045]SECL,CHHATTISGARH	11/2014	1,624.59 -	1,624.59	49.60	03/2023 -	03/2031	96	-
	Total		42,508.59 -	45,209.78	19,662.59				

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
	MINES								
	Central Public Works Department								
59	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA - [N10000015]CPWD,WEST BENGAL	04/2019	255.37 -	255.37	41.07	04/2022 -	03/2026	47	-
	National Aluminum Company Limited (Nalco)								
60	UTKAL D AND E COAL BLOCK - [N10000011]NALCO,ODISHA	05/2016	534.00 667.23	1,021.97	753.08	01/2020 11/2023	03/2024	50	4
61	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU - [N10000014]NALCO,TAMIL NADU	09/2017	166.62 163.17	163.17	135.63	06/2019 12/2023	03/2024	57	3
62	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT - [N10000010]NALCO,ODISHA	12/2014	4,103.00 5,055.00	5,055.00	2,544.43	04/2021 12/2022	05/2025	49	29
63	POTTANGI BAUXITE MINES - [N10000016]NALCO,ODISHA	05/2018	1,437.00 1,381.00	1,381.00	606.45	12/2024 03/2025	05/2025	5	2
	Total		6,495.99 -	7,876.51	4,080.66				
	STEEL								
	National Mineral Development Corporation (Nmdc)								
64	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 - [N12000124]NMDC,CHHATTISGARH	11/2015	2,907.00 -	2,907.00	1,601.95	06/2023 07/2024	05/2025	23	10
65	SCREENING PLANT-III AT KIRANDUL - [N12000127]NMDC,CHHATTISGARH	03/2021	2,092.97 2,718.84	2,718.84	841.71	08/2024 -	10/2025	14	-
	Steel Authority Of India Limited (Sail)								
66	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY - [N12000122]SAIL,ODISHA	11/2020	377.18 -	377.18	328.60	05/2023 -	02/2024	9	-
67	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP - [N12000123]SAIL,CHHATTISGARH	11/2020	542.24 769.34	769.34	173.10	12/2023 -	10/2025	22	-
68	NEW SINTER PLANT AT BOKARO STEEL PLANT - [N12000095]SAIL,JHARKHAND	03/2015	1,034.01 -	1,034.01	849.11	10/2017 12/2021	01/2026	99	49
	Total		6,953.40 -	7,806.37	3,794.47				
	PETROLEUM								
	Bharat Petroleum Corporation Limited								
69	Setting up of Integated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha - [N16000374]BPCL,ODISHA	08/2019	1,607.00 -	1,607.00	976.15	08/2022 06/2023	03/2024	19	9
70	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI - [N16000452]BPCL,MAHARASHTRA	05/2022	423.39 -	423.39	71.59	03/2024 -	09/2024	6	-
71	KOCHI SALEM LPG PIPELINE PROJECT - [N16000314]BPCL,KERALA	12/2015	1,112.00 1,507.24	1,507.24	1,105.79	06/2019 02/2024	02/2025	68	12
72	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL - [N16000442]BPCL,MAHARASHTRA	04/2021	1,164.69 -	1,164.69	225.08	06/2024 -	04/2025	10	-

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
73	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER - [N16000499]BPCL,ANDHRA PRADESH	09/2019	1,932.00 -	1,932.00	682.51	03/2025 -	10/2025	7	-
	Gas Authority Of India Limited								
74	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR - [N16000289]GAIL,ODISHA	07/2017	243.53 -	243.53	227.69	07/2022 -	03/2024	20	-
75	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA - [N16000327]GAIL,BIHAR	10/2017	359.25 -	359.25	280.07	10/2022 -	03/2024	17	-
76	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK - [N16000328]GAIL,ODISHA	07/2017	182.20 -	182.20	139.81	07/2022 -	03/2024	20	-
77	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI - [N16000329]GAIL,JHARKHAND	10/2017	226.45 -	226.45	227.64	10/2022 -	03/2024	17	-
78	DHAMRA HALDIA PIPELINE PROJECT - [N16000391]GAIL,MULTI STATE	03/2020	1,030.65 -	1,030.65	679.60	11/2022 12/2023	06/2024	19	6
79	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN - [N16000501]GAIL,MADHYA PRADESH	09/2021	231.00 -	211.00	38.10	11/2023 -	06/2024	7	-
80	60 KTA POLYPROPYLENE PROJECT - [N16000429]GAIL,UTTAR PRADESH	03/2019	910.56 1,299.02	1,299.02	568.40	04/2024 -	10/2024	6	-
81	CITY GAS DISTRIBUTION, JAMSHEDPUR - [N16000389]GAIL,JHARKHAND	10/2017	221.45 -	221.45	152.54	10/2022 -	03/2025	29	-
	Hindustan Petroleum Corporation Limited								
82	SWRO II WITH LLPH FACILITIES - [N16000378]HPCL,ANDHRA PRADESH	09/2019	196.26 196.26	196.26	144.53	07/2020 -	03/2024	44	-
83	RUF PITCH LOADING GANTRY - [N16000406]HPCL,ANDHRA PRADESH	10/2020	332.61 332.61	332.61	247.00	11/2022 -	03/2024	16	-
84	VISAKH REFINERY MODERNISATION PROJECT - [N16000235]HPCL,ANDHRA PRADESH	07/2016	20,928.00 26,264.00	26,264.00	25,477.44	07/2020 07/2022	04/2024	45	21
85	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE - [N16000369]HPCL,KARNATAKA	12/2018	854.00 854.00	854.00	450.56	12/2022 12/2023	09/2024	21	9
86	LEASE OF MBPT RECLAIMED LAND AT JAWAHAR DWEEP - [N16000493]HPCL,MAHARASHTRA	12/2022	410.00 -	410.00	40.71	12/2023 -	01/2025	13	-
	Indian Oil Corporation Limited								
87	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT - [N16000363]IOCL,HARYANA	12/2018	278.60 -	278.60	194.96	06/2021 07/2023	11/2023	29	4
88	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY - [N16000321]IOCL,HARYANA	04/2018	206.63 340.76	340.76	283.43	02/2020 06/2023	12/2023	46	6
89	GRASS ROOT TERMINAL AT MALKAPUR - [N16000351]IOCL,TELANGANA	12/2018	611.00 -	611.00	425.64	04/2022 -	12/2023	20	-
90	2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY - [N16000352]IOCL,HARYANA	01/2019	909.00 -	909.00	845.23	01/2021 08/2022	12/2023	35	16
91	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY - [N16000323]IOCL,UTTAR PRADESH	08/2017	255.40 -	255.40	218.18	08/2020 06/2023	01/2024	41	7
92	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF PHBPL AND CONVERSION OF EXISTING 18 INCH HAL - [N16000332]IOCL,WEST BENGAL	03/2018	3,712.00 3,696.00	3,696.00	2,890.90	09/2022 06/2023	01/2024	16	7

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
93	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY - [N16000382]IOCL,GUJARAT	11/2019	5,251.00 5,894.00	5,894.00	3,473.61	05/2023 11/2023	01/2024	8	2
94	COMPRESSED BIO GAS PLANT AT GORAKHPUR - [N16000383]IOCL,HARYANA	09/2019	164.69 -	164.69	137.89	07/2021 03/2022	01/2024	30	22
95	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY - [N16000395]IOCL,ODISHA	01/2020	202.16 -	202.16	144.42	07/2022 -	02/2024	19	-
96	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI - [N16000405]IOCL,TAMIL NADU	10/2020	1,398.00 1,587.00	1,587.00	849.93	12/2023 -	02/2024	2	-
97	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY - [N16000393]IOCL,WEST BENGAL	06/2020	1,019.00 -	1,019.00	710.83	01/2023 11/2023	03/2024	14	4
98	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM - [N16000411]IOCL,GUJARAT	10/2020	1,614.00 -	1,614.00	668.64	08/2023 -	03/2024	7	-
99	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN - [N16000414]IOCL,ASSAM	05/2021	412.00 -	412.00	266.80	10/2023 -	02/2025	16	-
100	REVAMPING OF FACILITIES AT VIZAG TERMINAL - [N16000343]IOCL,ANDHRA PRADESH	04/2018	355.00 -	355.00	212.42	04/2022 -	03/2025	35	-
101	R and D CAMPUS II AT FARIDABAD - [N16000375]IOCL,HARYANA	06/2019	2,281.94 3,219.94	3,219.94	1,278.90	12/2022 07/2023	07/2025	31	24
102	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY - [N16000396]IOCL,ODISHA	07/2020	13,805.00 -	13,805.00	4,740.42	01/2024 -	07/2025	18	-
103	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL - [N16000504]IOCL,MAHARASHTRA	04/2022	341.43 -	341.43	172.93	10/2024 -	05/2026	19	-
104	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM - [N16000441]IOCL,ASSAM	03/2022	277.00 -	277.00	117.85	07/2026 -	09/2026	2	-
105	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH - [N16000506]IOCL,UTTAR PRADESH	09/2022	980.45 -	980.45	29.10	06/2026 -	11/2026	5	-
106	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT - [N16000505]IOCL,UTTAR PRADESH	04/2022	260.12 -	260.12	.02	04/2025 -	12/2026	20	-
	Numaligarh Refinery Limited								
107	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES - [N16000394]NRL,ASSAM	01/2019	10,228.00 -	9,058.00	6,004.40	10/2024 -	03/2025	5	-
108	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY - [N16000379]NRL,ASSAM	01/2019	12,366.00 -	18,968.00	7,356.85	10/2024 -	07/2025	9	-
	Oil & Natural Gas Corporation Limited								
109	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON - [N16000433]ONGC,ASSAM	08/2021	218.38 -	218.38	72.96	02/2023 06/2024	07/2024	17	1
110	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002 - [N16000241]ONGC,TAMIL NADU	11/2015	650.82 -	624.35	471.33	03/2019 09/2021	12/2024	69	39

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
111	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) - [N16000445]ONGC,JHARKHAND	11/2019	431.00 -	431.00	99.15	01/2024 -	12/2024	11	-
112	REDEVELOPMENT OF LINCH FIELD - [N16000428]ONGC,GUJARAT	04/2021	631.03 860.04	860.04	231.71	03/2025 -	07/2025	4	-
113	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK - [N16000470]ONGC,MAHARASHTRA	06/2022	4,144.41 -	4,144.41	-	10/2025 -	02/2026	4	-
114	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS - [N16000213]ONGC,MAHARASHTRA	12/2015	3,190.69 3,375.90	3,375.90	2,897.83	04/2018 12/2023	05/2026	97	29
	Oil India Limited								
115	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA - [N16000331]OIL,ASSAM	01/2018	543.91 -	661.21	462.90	02/2020 12/2023	04/2024	50	4
116	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING - [N16000450]OIL,ASSAM	12/2020	430.76 -	430.76	135.55	07/2024 03/2024	07/2024	0	4
	Total		99,534.46 -	1,13,459.34	67,129.99				
	POWER								
	Chenab Valley Power Projects [P] Limited								
117	KIRU HYDRO ELECTRIC PROJECT - [N18000278]CVPPPL,JAMMU AND KASHMIR	03/2019	4,287.59 -	4,287.59	1,387.27	08/2024 -	03/2026	19	-
118	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) - [N18000172]CVPPPL,JAMMU AND KASHMIR	10/2014	8,112.12 -	8,112.12	3,563.28	04/2020 07/2025	09/2026	77	14
	National Thermal Power Corporation								
119	TELANGANA SUPER THERMAL POWER PROJECT PHASE I - [N18000212]NTPC,TELANGANA	01/2016	10,598.98 -	10,998.00	11,228.18	11/2020 07/2022	11/2023	36	16
120	DURGAPUR PP-III (2X20 MW) - NSPCL - [N18000277]NTPC,WEST BENGAL	12/2016	529.68 633.80	679.00	563.97	11/2018 03/2023	11/2023	60	8
121	NORTH KARANPURA STPP (3X660 MW) - [N18000177]NTPC,JHARKHAND	02/2014	14,366.58 -	17,007.00	15,217.37	06/2019 10/2022	06/2024	60	20
122	BARH STPP(3X660MW) NTPC - [180100242]NTPC,BIHAR	02/2005	8,692.97 21,312.11	21,312.11	21,751.94	10/2011 07/2023	08/2024	154	13
123	TAPOVAN-VISHNUGAD HEP (4X130MW) - [N18000014]NTPC,UTTARAKHAND	11/2006	2,978.48 5,867.38	7,103.00	6,143.63	03/2013 12/2021	12/2024	141	36
124	BHADLA-II 500MW SOLAR PV PROJECT - [N18000347]NTPC,RAJASTHAN	06/2022	2,598.92 -	2,598.92	1.82	03/2024 03/2024	12/2024	9	9
125	PATRATU STPP-I (3X800MW) - [N18000275]NTPC,JHARKHAND	11/2017	18,668.00 -	17,112.00	12,172.63	03/2023 -	05/2025	26	-
126	RAMMAM-III HEPP (3X40 MW) - [N18000178]NTPC,WEST BENGAL	09/2014	1,381.84 -	1,803.00	980.11	09/2019 12/2024	09/2026	84	21
	Power Grid Corporation Of India Limited								
127	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO - [N18000184]PGCIL,MULTI STATE	03/2015	197.40 -	197.40	160.00	03/2018 -	12/2023	69	-

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
128	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY - [N18000262]PGCIL,TAMIL NADU	05/2017	186.17 -	219.66	179.43	07/2019 -	12/2023	53	-
129	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000303]PGCIL,RAJASTHAN	03/2021	353.85 -	353.85	246.92	12/2022 -	12/2023	12	-
130	NORTH EASTERN REGION STRENGTHENING SCHEME - III - [N18000313]PGCIL,MULTI STATE	09/2015	167.31 -	167.31	129.97	12/2017 -	12/2023	72	-
131	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION - [N18000317]PGCIL,MULTI STATE	11/2018	241.38 -	241.38	238.84	11/2021 -	12/2023	25	-
132	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - [N18000327]PGCIL,ASSAM	03/2019	1,326.00 -	1,520.00	1,421.02	03/2023 -	12/2023	9	-
133	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000300]PGCIL,RAJASTHAN	05/2021	1,184.88 -	1,184.88	782.03	09/2022 -	01/2024	16	-
134	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - [N18000329]PGCIL,MULTI STATE	03/2022	176.22 -	176.22	61.69	03/2023 -	01/2024	10	-
135	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA - [N18000302]PGCIL,HARYANA	01/2019	267.33 -	267.33	110.32	03/2022 -	02/2024	23	-
136	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000305]PGCIL,RAJASTHAN	06/2021	713.82 -	713.82	500.75	12/2022 -	02/2024	14	-
137	NORTH EASTERN REGION STRENGTHENING SCHEME-XII - [N18000316]PGCIL,MULTI STATE	05/2021	576.42 -	576.42	387.78	03/2023 -	02/2024	11	-
138	HVDC BIPOLE LINK BETWEEN WR AND SR - NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN - [N18000264]PGCIL,MULTI STATE	08/2017	1,931.39 -	2,635.55	1,955.10	02/2020 -	03/2024	49	-
139	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000331]PGCIL,MULTI STATE	02/2022	359.47 -	359.47	63.64	09/2023 -	03/2024	6	-
140	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000332]PGCIL,MULTI STATE	05/2022	1,666.00 -	1,666.00	740.50	11/2023 -	03/2024	4	-
141	WESTERN REGION EXPANSION SCHEME XXV - [N18000350]PGCIL,CHHATTISGARH	02/2023	385.84 -	385.84	13.74	11/2023 -	03/2024	4	-
142	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000306]PGCIL,RAJASTHAN	06/2021	1,562.00 -	1,562.00	865.21	12/2022 -	06/2024	18	-
143	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000307]PGCIL,RAJASTHAN	06/2021	1,006.00 -	1,006.00	822.25	12/2022 -	06/2024	18	-
144	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B - [N18000337]PGCIL,MULTI STATE	07/2022	4,546.26 -	4,546.26	1,018.09	06/2023 -	06/2024	12	-

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
145	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P - [N18000249]PGCIL,MULTI STATE	12/2014	4,754.42 -	9,129.32	6,089.99	12/2018 -	12/2024	72	-
146	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES - [N18000250]PGCIL,MULTI STATE	12/2014	5,111.33 -	6,700.00	4,715.84	12/2018 -	12/2024	72	-
	Satluj Jal Vidyut Nigam Limited								
147	NAITWAR MORI HEP - [N18000265]SJVN,UTTARAKHAND	10/2017	648.33 -	1,272.29	1,213.40	12/2021 -	12/2023	24	-
148	Bagodara Solar Power Project - [N18000297]SJVN,GUJARAT	05/2021	339.35 -	339.35	311.87	10/2022 -	12/2023	14	-
149	GURHAH SOLAR POWER PROJECT - [N18000334]SJVN,UTTAR PRADESH	05/2022	466.82 -	466.82	445.28	08/2023 -	12/2023	4	-
150	GUJRAI SOLAR POWER PROJECT - [N18000336]SJVN,UTTAR PRADESH	06/2022	279.94 -	279.94	218.38	08/2023 -	12/2023	4	-
151	BUXAR THERMAL POWER PLANT (1320 MW) - [N18000194]SJVN,BIHAR	03/2019	10,439.09 -	10,439.09	9,075.11	01/2024 -	06/2024	5	-
152	BIKANER SOLAR POWER PROJECT - [N18000335]SJVN,MAHARASHTRA	04/2022	5,491.89 532.00	5,491.89	2,563.98	05/2024 -	06/2024	1	-
	Thdc India Limited								
153	TEHRI PUMPED STORAGE PLANT(1000MW) - [N18000010]THDCIL,UTTARAKHAND	07/2006	1,657.00 -	4,825.60	5,960.99	02/2016 06/2022	06/2024	100	24
154	KHURJA SUPER THERMAL POWER PROJECT - [N18000272]THDCIL,UTTAR PRADESH	03/2019	11,089.42 -	11,089.42	8,619.08	09/2023 -	08/2024	11	-
155	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT - [N18000042]THDCIL,UTTARAKHAND	08/2008	2,491.58 3,860.35	3,860.35	3,324.36	06/2013 -	06/2026	156	-
	Total		1,31,832.07 -	1,62,686.20	1,25,245.76				
	HEALTH AND FAMILY WELFARE								
	Cpwd For Health								
156	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR - [N21000029]CPWD FOR HEALTH,JAMMU AND KASHMIR	03/2019	1,404.00 -	1,404.00	252.48	09/2023 -	01/2024	4	-
157	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH - [N28000127]CPWD FOR HEALTH,HIMACHAL PRADESH	12/2018	260.00 371.78	371.78	-	06/2021 12/2023	12/2025	54	24
	HII Infra Tech Services Limited								
158	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM - [N21000027]HITES,ASSAM	05/2017	875.00 890.14	860.00	728.11	05/2021 12/2022	12/2023	31	12
159	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR - [N21000031]HITES,TELANGANA	12/2018	1,110.55 -	1,110.55	375.21	07/2024 -	10/2024	3	-
	Total		3,649.55 -	3,746.33	1,355.80				
	RAILWAYS								
	Central Railways								

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
160	PUNE-MIRAJ-LONDA (467 KM) - [N22000359]CR,MAHARASHTRA	02/2015	3,627.47 3,627.00	6,463.49	3,064.97	03/2024 -	12/2024	9	-
161	DAUND - MANMAD (236 KM) - [N22000360]CR,MAHARASHTRA	02/2016	1,876.00 -	2,081.27	1,497.11	03/2023 -	12/2024	21	-
162	MANMAD - JALGAON - 3RD LINE (160 KM) - [N22000361]CR,MAHARASHTRA	02/2016	1,035.16 -	1,035.16	858.47	03/2022 -	12/2024	33	-
163	WARDHA-SEWAGRAM NGP 3RD LINE - [N22000250]CR,MAHARASHTRA	04/2012	540.02 -	540.02	421.64	03/2022 -	03/2025	36	-
164	WARDHA-BALHARSHAH - 3RD LINE (132 KM) - [N22000356]CR,MAHARASHTRA	02/2015	1,272.19 -	1,384.72	793.35	03/2022 -	03/2025	36	-
165	WARDHA - NAGPUR - 4TH LINE (76 KM) - [N22000362]CR,MAHARASHTRA	02/2016	637.95 -	637.95	566.57	03/2023 -	03/2025	24	-
166	AHMEDNAGAR-PARLI VAIJNATH(NL) CR - [220100181]CR,MAHARASHTRA	02/1997	2,271.50 -	4,805.17	3,589.23	03/2021 -	12/2025	57	-
167	KALYAN-KASARA 3RD LINE - [N22000233]CR,MAHARASHTRA	04/2011	792.89 -	792.89	585.91	03/2021 -	12/2025	57	-
168	WARDHA-NANDED MAHARASHTRA - [N22000231]CR,MAHARASHTRA	04/2008	3,168.29 -	3,445.48	1,782.04	03/2023 -	12/2026	45	-
169	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK) - [N22000514]CR,MAHARASHTRA	01/2019	492.76 -	492.76	1.82	03/2026 -	12/2026	9	-
170	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) - [N22000358]CR,MAHARASHTRA	02/2015	2,449.91 -	2,449.91	964.47	03/2023 -	03/2027	48	-
	East Central Railways								
171	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE - [N22000350]ECR,BIHAR	12/2015	1,491.47 -	1,491.47	1,294.60	03/2020 -	12/2023	45	-
172	RAMNA - SINGRAULI DOUBLING - [N22000417]ECR,UTTAR PRADESH	08/2015	2,436.21 -	2,436.21	2,605.36	03/2020 -	03/2024	48	-
173	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM - [N22000473]ECR,BIHAR	04/2016	731.64 1,185.73	1,185.73	1,125.16	03/2021 -	03/2024	36	-
174	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM - [N22000472]ECR,BIHAR	04/2016	744.04 1,215.54	1,215.54	1,050.54	03/2021 -	12/2024	45	-
175	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC - [N22000181]ECR,BIHAR	04/2009	548.00 548.00	783.83	543.54	03/2020 -	03/2025	60	-
	East Coast Railway								
176	KIRANDUL - JAGDALPUR DOUBLING - [N22000318]ECOR,CHHATTISGARH	12/2012	1,160.00 -	1,440.00	1,141.53	03/2020 -	03/2024	48	-
177	JAGADALPUR-KORAPUT DOUBLING - [N22000376]ECOR,ODISHA	04/2015	1,547.38 -	1,547.38	890.07	03/2022 -	03/2024	24	-
178	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. - [N22000381]ECOR,ODISHA	04/2015	1,172.92 -	1,172.92	1,171.88	12/2018 -	02/2025	74	-
179	TALCHER-BIMALAGARH(NL)(ECOR) - [220100328]ECOR,ODISHA	04/2005	810.78 -	1,928.07	980.13	06/2021 -	03/2025	45	-
180	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE - [N22000380]ECOR,ODISHA	04/2015	701.61 -	810.02	179.43	11/2018 -	03/2025	76	-
	Eastern Railways								
181	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER - [220100272]ER,WEST BENGAL	04/2000	1,188.91 -	1,619.51	971.39	03/2019 12/2009	03/2024	60	171
182	CHITRA - BASUKINATH (38.30 KM) - [N22000531]ER,JHARKHAND	01/2019	827.89 -	793.87	179.78	03/2026 -	03/2027	12	-
	Indian Railway Construction Company Limited								

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
183	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I - [N22000489]IRCON,CHHATTISGARH	04/2013	3,055.00 -	3,438.39	2,992.56	09/2018 -	12/2023	63	-
184	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL - [N22000418]IRCON,ODISHA	04/2016	5,200.00 -	5,200.00	-	03/2020 -	12/2025	69	-
	Metropolitan Rapid Transport Projects								
185	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP - [N22000028]MRTP,TAMIL NADU	04/2006	495.74 -	734.01	584.70	06/2013 -	12/2023	126	-
	North Central Railway								
186	JHANSI BINA DOUBLING - [N22000496]NCR,UTTAR PRADESH	09/2016	2,001.00 2,001.00	2,001.00	1,118.80	03/2021 -	12/2023	33	-
187	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) - [N22000148]NCR,MULTI STATE	04/2011	2,912.96 -	3,845.60	1,024.32	03/2022 -	12/2024	33	-
188	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING - [N22000495]NCR,UTTAR PRADESH	03/2018	4,329.53 -	4,329.53	60.37	03/2023 -	03/2026	36	-
189	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR - [N22000158]NCR,MULTI STATE	04/2010	2,030.50 -	746.83	22.07	- 05/2025	12/2027	-	31
	North East Frontier Railway								
190	SEVOK RANGPO, NEFR - [N22000102]NFR,SIKKIM	04/2008	1,339.48 -	7,876.92	3,290.96	12/2015 -	12/2023	96	-
191	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING - [N22000183]NFR,MULTI STATE	04/2013	1,798.00 -	2,047.51	2,274.07	03/2019 -	01/2024	58	-
192	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR - [N22000087]NFR,BIHAR	09/2006	532.87 2,132.03	2,650.00	1,945.70	03/2019 -	07/2024	64	-
193	BHAIRABI SAIRONG, NL, NEFR - [N22000100]NFR,MIZORAM	04/2008	2,393.47 5,021.45	8,605.00	6,887.28	03/2014 -	10/2024	127	-
194	MURKONGSELEK-PASIGHAT NL - [N22000208]NFR,MULTI STATE	04/2011	414.84 -	1,187.49	381.05	03/2020 -	10/2024	55	-
195	NEW BG LINE FROM BALURGHAT TO HILLY NFR - [N22000206]NFR,MULTI STATE	04/2010	242.22 -	632.63	383.66	03/2020 -	12/2024	57	-
196	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) - [N22000124]NFR,NAGALAND	04/2006	2,326.52 -	6,663.00	2,872.92	03/2015 -	03/2026	132	-
197	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) - [N22000388]NFR,ASSAM	04/2015	2,232.32 -	4,059.65	3,053.14	03/2022 -	03/2026	48	-
	North Eastern Railway								
198	ROSA-SITAPUR CANTT-BURHWAL DOUBLING - [N22000347]NER,UTTAR PRADESH	03/2015	1,295.42 -	2,560.00	2,217.77	03/2022 -	12/2023	21	-
199	CHHAPRA-BALLIA UP - [N22000134]NER,MULTI STATE	03/2013	295.00 -	912.86	897.95	01/2019 -	02/2024	61	-
200	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING. - [N22000470]NER,UTTAR PRADESH	04/2016	1,177.96 -	1,777.39	1,298.98	12/2019 -	03/2024	51	-
201	NANPARA - NEPALGANJ GAUGE CONVERSION. - [N22000459]NER,UTTAR PRADESH	04/2017	150.00 -	341.66	1.20	04/2017 -	12/2024	92	-
	North Western Railway								
202	DAUSA-GANGAPUR CITY(NL),NWR - [220100184]NWR,RAJASTHAN	02/1997	410.08 -	970.00	991.31	02/2019 -	01/2024	59	-

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
203	PHULERA - DIGANA DOUBLING - [N22000326]NWR,MULTI STATE	05/2015	600.00 -	701.81	645.64	03/2020 -	02/2024	47	-
	Northern Railway								
204	NANGALDAM-TALWARA(NL),NR - [220100188]NR,MULTI STATE	03/1981	450.00 -	2,017.96	845.23	07/2012 -	11/2024	148	-
205	CHANDIGARH-BADDI - [N22000467]NR,MULTI STATE	04/2007	328.14 -	1,540.14	549.10	03/2023 -	06/2025	27	-
206	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI - [N22000502]NR,PUNJAB	06/2009	404.00 -	404.00	190.00	08/2016 -	08/2025	108	-
	National High Speed Rail Corporation Limited								
207	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT - [N22000463]NHSRCL,MULTI STATE	12/2015	1,08,000.00 -	1,08,000.00	51,428.77	12/2023 -	08/2027	44	-
	Rail Vikas Nigam Ltd.								
208	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING - [N22000401]RVNL,UTTAR PRADESH	04/2015	943.60 -	1,500.00	1,321.90	03/2022 -	12/2023	21	-
209	BUDNI-BARKHERA - 3RD LINE (33 KM) - [N22000588]RVNL,MADHYA PRADESH	04/2012	991.60 -	991.60	1,737.05	02/2024 10/2023	02/2024	0	4
210	HOSPET-HUBLI-LONDA-VASCODAGAMA DL - [N22000297]RVNL,KARNATAKA	04/2010	2,127.00 -	3,300.00	3,307.52	03/2023 -	03/2024	12	-
211	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC - [N22000404]RVNL,UTTAR PRADESH	04/2011	927.01 -	1,457.79	1,650.25	03/2019 -	03/2024	60	-
212	MANIYACHI - NAGERCOIL (102 KM) DOUBLING - [N22000449]RVNL,TAMIL NADU	02/2015	1,700.00 -	1,305.00	1,628.52	03/2022 -	03/2024	24	-
213	MAU-GHAZIPUR-TARIGHAT NEW LINE - [N22000405]RVNL,UTTAR PRADESH	04/2015	1,765.92 -	1,765.92	1,645.23	03/2023 -	12/2024	21	-
214	RISHIKESH - KARNAPRAYAG NEW LINE - [N22000406]RVNL,UTTARAKHAND	04/2011	16,216.00 -	24,659.00	15,157.89	12/2024 -	03/2025	3	-
215	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) - [N22000595]RVNL,JHARKHAND	12/2015	1,116.00 -	1,312.44	2,666.20	03/2025 03/2023	03/2025	0	24
216	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. - [N22000111]RVNL,WEST BENGAL	04/2010	2,913.51 -	4,834.54	3,475.62	03/2016 -	07/2025	112	-
217	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) - [N22000109]RVNL,WEST BENGAL	04/2010	2,298.42 -	2,733.86	368.97	03/2014 -	12/2025	141	-
218	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) - [N22000110]RVNL,WEST BENGAL	04/2010	3,951.98 -	8,964.35	6,329.38	03/2016 -	03/2026	120	-
219	VIZIANAGARAM -SAMABALPUR 3RD LINE - [N22000409]RVNL,ODISHA	01/1991	2,335.67 -	3,327.72	4,032.56	12/2024 -	12/2026	24	-
	South Central Railway								
220	KAZIPET-BALHRSHA - [N22000367]SCR,MULTI STATE	04/2015	2,063.03 -	2,909.00	2,438.20	03/2021 -	01/2025	46	-
221	MANOHARABAD-KOTHPALL NEW LINE(SCR) - [N22000032]SCR,TELANGANA	04/2006	1,160.48 -	3,014.00	1,161.20	03/2010 -	03/2025	180	-
222	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION - [N22000261]SCR,MULTI STATE	04/2012	1,856.95 -	1,952.68	1,613.05	03/2023 -	03/2025	24	-

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
223	GUNTUR-GUNTAKAL - [N22000368]SCR,ANDHRA PRADESH	04/2016	3,631.00 -	3,887.48	2,842.18	03/2022 -	12/2025	45	-
224	KOTLPALLI-NARASAPUR (NL) (SCR) - [220100265]SCR,ANDHRA PRADESH	12/2001	1,045.20 -	2,500.98	1,141.44	03/2009 -	03/2027	216	-
	South East Central Railway								
225	JHARSUGUDA-BILASPUR 4TH LINE - [N22000484]SECR,CHHATTISGARH	04/2015	1,973.00 2,135.34	2,135.34	1,612.28	03/2021 12/2023	10/2024	43	10
226	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) - [N22000420]SECR,MAHARASHTRA	09/2016	1,908.51 2,753.05	3,544.25	2,384.06	03/2023 12/2023	12/2024	21	12
227	ANUPPUR-KATNI - [N22000485]SECR,MADHYA PRADESH	04/2015	1,370.00 -	1,680.00	1,261.38	12/2021 12/2023	12/2024	36	12
228	WADSA-GADHCHIROLI NEW LINE (52.36 KM) - [N22000480]SECR,MAHARASHTRA	06/2018	229.00 -	1,886.05	235.90	12/2021 -	12/2025	48	-
	South Eastern Railway								
229	PURULIA TO KOTSHILA DOUBLING (39.1 KM) - [N22000510]SER,WEST BENGAL	04/2018	338.00 -	393.83	85.15	06/2022 -	06/2024	24	-
230	BONDAMUNDA RANCHI DOUBLING - [N22000396]SER,JHARKHAND	03/2016	1,724.20 3,029.04	3,029.04	1,813.93	03/2021 -	12/2024	45	-
231	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) - [N22000506]SER,MULTI STATE	03/2019	1,866.31 -	1,866.31	1,259.09	05/2023 -	12/2025	31	-
232	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) - [N22000508]SER,JHARKHAND	04/2018	428.65 -	472.50	259.80	06/2022 -	05/2027	59	-
	South Western Railway								
233	HOTGI-KUDGI-GADAG - [N22000333]SWR,MULTI STATE	03/2015	1,614.59 1,877.81	1,960.00	1,957.67	03/2019 -	12/2024	69	-
234	MARIKUPPAM - KUPPAM - [N22000308]SWR,KARNATAKA	04/2012	279.54 -	279.54	53.43	03/2016 -	12/2025	117	-
235	GADAG-WADI NL - [N22000299]SWR,KARNATAKA	04/2013	2,841.84 -	2,841.84	792.04	12/2018 -	03/2026	87	-
236	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM) - [N22000486]SWR,KARNATAKA	03/1996	644.78 825.31	825.31	506.10	03/2017 -	03/2026	108	-
237	BAGALKOT-KUDACHI NL - [N22000258]SWR,KARNATAKA	04/2010	986.30 1,378.00	1,649.31	403.57	03/2016 -	06/2026	123	-
238	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) - [N22000557]SWR,KARNATAKA	09/2020	1,590.80 -	927.42	.06	03/2026 -	12/2026	9	-
239	SHIMOGA-HARIHAR NL - [N22000278]SWR,KARNATAKA	04/2011	832.47 -	832.47	.94	03/2016 -	12/2028	153	-
	Southern Railway								
240	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) - [N22000568]SR,TAMIL NADU	03/2022	359.60 274.20	274.20	87.55	03/2026 02/2024	05/2024	-22	3
241	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000625]SR,TAMIL NADU	01/2019	304.22 -	373.42	161.82	03/2026 03/2024	07/2024	-20	4
242	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI - [N22000079]SR,TAMIL NADU	09/2007	724.69 -	3,118.34	1,899.42	02/2019 -	03/2025	73	-
243	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) - [N22000567]SR,TAMIL NADU	01/2006	417.50 -	417.50	6.82	03/2025 06/2024	03/2025	0	9
244	TRIVANDRUM-KANYAKUMARI DOUBLING - [N22000399]SR,KERALA	02/2015	1,431.90 1,431.90	3,785.45	2,784.51	- 03/2025	03/2026	-	12

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
245	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) - [N22000620]SR,KERALA	12/2011	812.85 802.80	802.80	257.86	08/2023 -	03/2026	31	-
246	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL) - [N22000626]SR,TAMIL NADU	07/2008	677.12 -	788.05	103.18	03/2026 03/2025	03/2026	0	12
	West Central Railway								
247	KATNI-BINA 3RD LINE (263 KM) - [N22000415]WCR,MADHYA PRADESH	06/2016	2,478.23 -	2,938.00	1,279.35	03/2022 -	06/2024	27	-
248	KATNI GRADE SEPARATOR/BYE PASS - [N22000416]WCR,MADHYA PRADESH	08/2016	582.13 -	1,247.64	1,068.97	03/2022 -	09/2024	30	-
249	KATNI - SINGRAULI DOUBLING PROJECT - [N22000351]WCR,MADHYA PRADESH	12/2015	1,763.93 2,445.30	2,445.30	2,157.20	03/2020 -	10/2024	55	-
	Western Railway								
250	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) - [N22000142]WR,GUJARAT	04/2011	844.10 844.10	844.10	490.68	- 10/2015	10/2025	-	120
	Total		2,52,007.67 -	3,25,571.12	1,87,656.46				
	ROAD TRANSPORT AND HIGHWAYS								
	Border Road Organisation								
251	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K - [N24001901]BRO,JAMMU AND KASHMIR	03/2020	152.93 -	152.93	83.65	09/2023 -	06/2024	9	-
	Ministry Of Road Transport And Highways (State Pwds)								
252	MANSAR TO SALAIKHURD - [N24001035]MoRTH,MAHARASHTRA	01/2018	418.36 -	418.36	263.13	12/2019 -	11/2023	47	-
253	JAHIRABAD TO LATUR - [N24001040]MoRTH,MAHARASHTRA	01/2017	461.96 -	461.96	329.59	11/2019 -	11/2023	48	-
254	KARWANDI TO RAJURI - [N24001058]MoRTH,MAHARASHTRA	03/2018	276.95 277.00	276.95	160.94	12/2019 -	11/2023	47	-
255	KOTHARI TO DHANORA - [N24001073]MoRTH,MAHARASHTRA	09/2018	301.38 377.18	301.38	240.32	08/2020 -	11/2023	39	-
256	KURUDWADI TO PANDHARPUR - [N24001101]MoRTH,MAHARASHTRA	01/2017	307.63 -	307.63	232.57	07/2019 -	11/2023	52	-
257	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II - [N24001410]MoRTH,RAJASTHAN	08/2020	216.72 -	216.72	170.72	12/2022 -	11/2023	11	-
258	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP - [N24000334]MoRTH,KARNATAKA	03/2015	165.67 -	165.67	126.47	11/2015 06/2023	12/2023	97	6
259	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 - [N24000909]MoRTH,PUNJAB	10/2017	1,069.59 -	1,069.59	739.08	10/2019 -	12/2023	50	-
260	SARSAM TO KOTHARI - [N24001002]MoRTH,MAHARASHTRA	02/2016	545.64 -	545.64	232.64	07/2019 -	12/2023	53	-
261	AKOLA TO AKOT - [N24001003]MoRTH,MAHARASHTRA	01/2017	313.95 -	313.95	270.26	06/2019 -	12/2023	54	-
262	PATRADEVI TO KARASWADA 4L - [N24001004]MoRTH,GOA	03/2017	634.32 769.52	634.32	496.44	05/2020 -	12/2023	43	-

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
263	KARASWADA TO BAMBOLIM - [N24001005]MoRTH,GOA	03/2017	852.67 1,041.62	852.67	336.79	12/2019 -	12/2023	48	-
264	DIGRAS DARWAH KARANJA - [N24001013]MoRTH,MAHARASHTRA	01/2017	391.06 391.00	391.06	270.40	06/2019 -	12/2023	54	-
265	DAHEGAON TO KUHI - [N24001017]MoRTH,MAHARASHTRA	01/2017	228.89 229.00	228.89	154.82	06/2019 -	12/2023	54	-
266	AMDI TO SAONER - [N24001021]MoRTH,MAHARASHTRA	01/2017	396.91 397.00	396.91	289.79	06/2019 -	12/2023	54	-
267	WADI TO ASOLA - [N24001022]MoRTH,MAHARASHTRA	01/2017	363.82 364.00	363.82	154.65	09/2019 -	12/2023	51	-
268	AHMADPUR TO PIMPLA - [N24001029]MoRTH,MAHARASHTRA	01/2017	422.38 -	422.38	262.59	08/2019 -	12/2023	52	-
269	PIMPLA TO MANJARSUMBHA - [N24001030]MoRTH,MAHARASHTRA	01/2017	595.77 -	595.77	357.73	08/2019 -	12/2023	52	-
270	MANTHA TALUKAS BORDER TO PARTUR - [N24001033]MoRTH,MAHARASHTRA	01/2017	486.19 -	486.19	315.19	07/2019 -	12/2023	53	-
271	PARTUR TO MAJALGAON - [N24001034]MoRTH,MAHARASHTRA	01/2017	420.57 -	420.57	270.28	07/2019 -	12/2023	53	-
272	MAHAD TO RAIGAD FORT - [N24001038]MoRTH,MAHARASHTRA	07/2018	237.40 -	237.40	73.12	05/2020 -	12/2023	43	-
273	SHIROD SHAHPURER TO NANDED - [N24001041]MoRTH,MAHARASHTRA	01/2017	211.34 -	211.34	136.33	07/2019 -	12/2023	53	-
274	SALAIKHURD TO TIRORA - [N24001042]MoRTH,MAHARASHTRA	01/2018	415.25 415.25	415.25	274.02	12/2019 -	12/2023	48	-
275	NILAJPHATA TO BHANDARA - [N24001043]MoRTH,MAHARASHTRA	01/2018	420.63 421.00	420.63	219.40	05/2020 -	12/2023	43	-
276	VITA TO NAGAJ - [N24001050]MoRTH,MAHARASHTRA	03/2018	304.58 305.00	304.58	150.26	12/2019 -	12/2023	48	-
277	DHAD BHOKARDAN TO BHOKARDHAN SILLOD - [N24001062]MoRTH,MAHARASHTRA	03/2018	336.21 336.00	336.21	236.11	12/2019 -	12/2023	48	-
278	NANDED TO JALKOT - [N24001069]MoRTH,MAHARASHTRA	12/2017	456.93 457.00	456.93	278.22	09/2019 -	12/2023	51	-
279	JALKOT TO TOGRI - [N24001071]MoRTH,MAHARASHTRA	07/2018	299.92 300.00	299.92	188.96	08/2020 -	12/2023	40	-
280	OSMANNAGAR TO KUNDRAL - [N24001075]MoRTH,MAHARASHTRA	09/2017	344.25 344.00	344.25	192.90	08/2020 -	12/2023	40	-
281	PUNE TO MALE VILLAGE - [N24001078]MoRTH,MAHARASHTRA	03/2018	228.31 -	228.31	100.97	12/2019 -	12/2023	48	-
282	ARDHAPUR TO HIMAYATNAGAR - [N24001079]MoRTH,MAHARASHTRA	12/2017	426.06 426.00	426.06	271.40	06/2020 -	12/2023	42	-
283	HIMAYATNAGAR TO PHULSAWANGI - [N24001081]MoRTH,MAHARASHTRA	03/2018	294.87 295.00	294.87	183.17	12/2019 -	12/2023	48	-
284	KOLDE TO KHETIYA - [N24001090]MoRTH,MAHARASHTRA	01/2017	509.18 -	509.18	283.13	07/2019 -	12/2023	53	-
285	SATARA TO MHASWAD - [N24001092]MoRTH,MAHARASHTRA	01/2017	653.46 -	653.46	369.62	07/2019 -	12/2023	53	-
286	MHASWAD TO TEMBHURNI - [N24001099]MoRTH,MAHARASHTRA	01/2017	488.60 -	488.60	279.42	07/2019 -	12/2023	53	-
287	PANDHARPUR TO SANGOLA - [N24001102]MoRTH,MAHARASHTRA	07/2017	218.38 -	218.38	182.63	07/2019 -	12/2023	53	-
288	CHIMUR TO WARORA - [N24001105]MoRTH,MAHARASHTRA	11/2016	467.70 -	467.70	323.36	03/2019 -	12/2023	57	-

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
289	PANCHARAL TO MANDANGHAR - [N24001107]MoRTH,MAHARASHTRA	07/2018	381.08 302.00	381.08	45.66	05/2020 -	12/2023	43	-
290	KOLHA TO NASRATPUR - [N24001111]MoRTH,MAHARASHTRA	04/2016	281.78 282.00	281.78	77.83	04/2019 -	12/2023	56	-
291	BARASGAON TO RAHATEE - [N24001113]MoRTH,MAHARASHTRA	07/2016	289.11 290.00	289.11	232.56	09/2018 -	12/2023	63	-
292	SHIRUR TO KHARDA - [N24001123]MoRTH,MAHARASHTRA	02/2017	381.77 -	381.77	199.48	06/2019 -	12/2023	54	-
293	AURANGABAD TO SILLOD - [N24001124]MoRTH,MAHARASHTRA	02/2017	456.32 541.93	456.32	342.78	06/2019 -	12/2023	54	-
294	FARDAPUR TO JALGAON - [N24001126]MoRTH,MAHARASHTRA	02/2017	456.45 605.88	456.45	427.43	06/2019 -	12/2023	54	-
295	KUMBHARI PHTA TO DEULGAON RAJA - [N24001127]MoRTH,MAHARASHTRA	02/2017	406.51 -	406.51	340.26	06/2019 -	12/2023	54	-
296	BHOGAN KHURD TO KASHEDI - [N24001132]MoRTH,MAHARASHTRA	09/2017	743.21 743.00	743.21	911.64	06/2021 -	12/2023	30	-
297	WARDHA TO ARVI - [N24001150]MoRTH,MAHARASHTRA	02/2018	313.58 -	313.58	230.41	04/2020 -	12/2023	44	-
298	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH - [N24001157]MoRTH,KARNATAKA	08/2016	175.50 -	241.60	180.23	02/2017 07/2023	12/2023	82	5
299	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775) - [N24001166]MoRTH,KARNATAKA	03/2015	159.12 -	159.12	131.48	01/2016 07/2023	12/2023	95	5
300	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT - [N24001168]MoRTH,KARNATAKA	05/2018	171.60 -	171.60	169.49	05/2018 10/2023	12/2023	67	2
301	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230 - [N24001210]MoRTH,UTTAR PRADESH	03/2018	306.59 -	306.59	251.95	06/2021 -	12/2023	30	-
302	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION - [N24001218]MoRTH,CHHATTISGARH	11/2015	335.32 -	335.32	335.69	06/2017 -	12/2023	78	-
303	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V - [N24001219]MoRTH,CHHATTISGARH	01/2016	476.20 543.73	543.73	484.92	09/2016 -	12/2023	87	-
304	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION - [N24001221]MoRTH,CHHATTISGARH	01/2016	624.98 731.50	731.50	583.63	10/2016 -	12/2023	86	-
305	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI - [N24001222]MoRTH,CHHATTISGARH	03/2016	452.94 -	435.61	230.17	07/2016 -	12/2023	89	-
306	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO - [N24001224]MoRTH,CHHATTISGARH	03/2017	423.79 -	423.79	328.28	01/2018 -	12/2023	71	-

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
307	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. - [N24001227]MoRTH,CHHATTISGARH	03/2018	349.03 -	349.03	291.70	01/2019 -	12/2023	59	-
308	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A - [N24001228]MoRTH,CHHATTISGARH	11/2017	188.80 -	188.80	132.62	05/2019 -	12/2023	55	-
309	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGAUR SECTION BY EXECUTING BALANCE WORK FRO - [N24001241]MoRTH,RAJASTHAN	03/2020	255.23 -	255.23	233.70	10/2022 -	12/2023	14	-
310	REHABILATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K - [N24001242]MoRTH,RAJASTHAN	08/2020	196.23 -	196.00	152.60	11/2022 -	12/2023	13	-
311	UPGRADATION OF ADHALGAON-JAMKHED SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH - [N24001448]MoRTH,MAHARASHTRA	11/2021	223.35 -	223.35	141.07	02/2022 -	12/2023	22	-
312	MOPA AIRPORT - [N24001458]MoRTH,GOA	12/2021	1,183.16 -	1,183.16	595.54	04/2022 -	12/2023	20	-
313	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 - [N24001464]MoRTH,UTTAR PRADESH	03/2021	264.86 -	264.86	64.03	08/2023 -	12/2023	4	-
314	2 LANE + PS PIMPLNER TO SATANA -[DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] - [N24001889]MoRTH,MAHARASHTRA	09/2019	277.81 -	277.81	148.68	07/2021 -	12/2023	29	-
315	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] - [N24001894]MoRTH,MAHARASHTRA	09/2019	228.82 -	228.82	140.34	07/2021 -	12/2023	29	-
316	REHABILATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA - [N24001895]MoRTH,MAHARASHTRA	11/2021	228.01 -	228.01	94.01	09/2023 -	12/2023	3	-
317	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI - [N24001905]MoRTH,MAHARASHTRA	10/2021	188.69 -	188.69	100.29	08/2023 -	12/2023	4	-
318	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42 - [N24001930]MoRTH,ANDHRA PRADESH	06/2020	220.66 -	220.66	27.40	09/2023 -	12/2023	3	-
319	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC - [N24001966]MoRTH,MADHYA PRADESH	12/2020	529.44 -	529.44	93.00	04/2023 -	12/2023	8	-
320	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA - [N24000907]MoRTH,PUNJAB	03/2018	293.10 341.84	293.10	302.40	08/2020 -	01/2024	41	-
321	PEN TO KHOPOLI - [N24001106]MoRTH,MAHARASHTRA	03/2018	301.39 302.00	301.39	170.12	03/2018 -	01/2024	70	-
322	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM. - [N24001151]MoRTH,MADHYA PRADESH	11/2017	392.33 470.72	470.72	436.44	03/2018 03/2022	01/2024	70	22

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
323	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU - [N24001922]MoRTH,JHARKHAND	02/2020	153.01 -	153.01	76.62	08/2023 -	01/2024	5	-
324	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B - [N24000331]MoRTH,UTTAR PRADESH	12/2019	282.41 -	319.96	256.77	04/2022 -	02/2024	22	-
325	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR - [N24000579]MoRTH,BIHAR	01/2014	1,408.85 2,138.16	2,138.16	1,641.70	10/2016 -	02/2024	88	-
326	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H - [N24000874]MoRTH,WEST BENGAL	03/2016	271.17 291.20	291.20	161.78	11/2018 12/2023	03/2024	64	3
327	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 - [N24000910]MoRTH,PUNJAB	03/2018	170.57 192.48	192.48	96.38	11/2020 -	03/2024	40	-
328	SHAHPUR PATGAON SECTION I - [N24001027]MoRTH,MAHARASHTRA	01/2018	150.79 -	150.79	81.14	12/2019 -	03/2024	51	-
329	NALDURG TO AKKALKOT - [N24001051]MoRTH,MAHARASHTRA	02/2018	274.50 275.00	274.50	143.39	12/2019 -	03/2024	51	-
330	CHIKALI TO DHAD - [N24001061]MoRTH,MAHARASHTRA	03/2018	189.46 189.00	189.46	111.73	12/2019 -	03/2024	51	-
331	SELDOH TO PANVAR - [N24001097]MoRTH,MAHARASHTRA	07/2018	404.33 404.00	404.33	140.65	05/2020 -	03/2024	46	-
332	NASRATPUR TO BARASGAON - [N24001112]MoRTH,MAHARASHTRA	07/2016	406.54 407.00	406.54	274.30	09/2019 -	03/2024	54	-
333	INDAPUR TO VADPALE - [N24001114]MoRTH,MAHARASHTRA	01/2017	1,202.52 1,656.94	1,202.52	1,450.82	12/2019 -	03/2024	51	-
334	PAITHAN TO SHIRUR - [N24001122]MoRTH,MAHARASHTRA	03/2017	341.80 -	341.80	226.19	06/2019 -	03/2024	57	-
335	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W - [N24001424]MoRTH,UTTAR PRADESH	03/2021	185.09 -	185.09	158.60	09/2023 -	03/2024	6	-
336	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- - [N24001891]MoRTH,MAHARASHTRA	07/2021	256.54 -	256.54	64.22	11/2023 -	03/2024	4	-
337	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO - [N24001907]MoRTH,MAHARASHTRA	06/2021	169.15 -	169.15	33.03	02/2024 -	03/2024	1	-
338	BALANCE WORK OF CONTSRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI - [N24001936]MoRTH,KARNATAKA	03/2021	344.79 -	344.79	-	03/2023 -	03/2024	12	-
339	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E - [N24001956]MoRTH,ANDHRA PRADESH	08/2020	296.66 -	296.66	31.85	09/2023 -	03/2024	6	-

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
340	UPGRADATIOBN AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO - [N24001896]MoRTH,MAHARASHTRA	11/2021	224.44 -	224.44	67.70	09/2023 -	04/2024	7	-
341	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL - [N24001945]MoRTH,KARNATAKA	08/2022	170.34 -	170.34	8.21	02/2024 -	04/2024	2	-
342	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE. - [N24001513]MoRTH,HARYANA	12/2016	170.27 -	170.27	100.46	12/2017 -	05/2024	77	-
343	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ - [N24001888]MoRTH,MAHARASHTRA	08/2021	288.14 -	288.14	58.59	04/2023 -	05/2024	13	-
344	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. - [N24001411]MoRTH,RAJASTHAN	12/2020	379.23 -	379.23	175.00	10/2023 -	06/2024	8	-
345	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II. - [N24001412]MoRTH,RAJASTHAN	12/2020	339.65 -	339.65	192.13	10/2023 -	06/2024	8	-
346	REPANPALLI TO SIRONCHA - [N24001468]MoRTH,MAHARASHTRA	03/2022	282.07 -	282.07	34.65	06/2022 -	06/2024	24	-
347	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR - [N24001454]MoRTH,TAMIL NADU	02/2022	184.15 -	184.15	115.93	08/2022 -	08/2024	24	-
348	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I. - [N24001409]MoRTH,RAJASTHAN	07/2020	319.09 -	319.09	89.91	03/2024 -	09/2024	6	-
349	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD - [N24001421]MoRTH,UTTAR PRADESH	07/2018	1,948.25 -	1,948.25	772.55	02/2024 -	09/2024	7	-
350	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 - [N24001455]MoRTH,TAMIL NADU	02/2022	191.33 -	191.33	47.03	08/2022 -	10/2024	26	-
351	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION - [N24001173]MoRTH,KARNATAKA	02/2017	157.32 188.00	187.61	43.16	05/2019 -	11/2024	66	-
352	WIDENING and STRENTHENING FROM KM132.895 TO KM 190.15 NH-80 - [N24001876]MoRTH,BIHAR	03/2021	566.15 -	566.15	43.40	03/2024 -	11/2024	8	-
353	KANTE TO WAKED - [N24001134]MoRTH,MAHARASHTRA	03/2016	1,230.02 1,230.00	1,230.02	791.80	11/2019 -	12/2024	61	-
354	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 - [N24001217]MoRTH,CHHATTISGARH	01/2016	497.14 572.66	572.66	314.55	08/2016 -	12/2024	100	-
355	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT - [N24001423]MoRTH,UTTAR PRADESH	04/2021	309.48 -	309.48	92.67	09/2023 -	12/2024	15	-

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
356	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS - [N24001939]MoRTH,ANDHRA PRADESH	03/2020	529.24 -	529.24	28.52	09/2023 -	12/2024	15	-
357	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST - [N24001937]MoRTH,KARNATAKA	02/2023	398.48 -	398.48	2.37	02/2024 -	02/2025	12	-
358	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS - [N24001960]MoRTH,PUNJAB	03/2021	263.19 -	263.19	17.88	10/2023 -	04/2025	18	-
359	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM - [N24001961]MoRTH,PUNJAB	03/2022	152.58 -	152.58	-	10/2023 -	04/2025	18	-
	National Highways And Infrastructure Development Corporation Ltd.								
360	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) - [N24000319]NHIDCL,ASSAM	06/2015	437.39 -	437.39	238.82	08/2023 -	11/2023	3	-
361	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO - [N24000756]NHIDCL,NAGALAND	03/2018	285.68 -	285.68	155.93	09/2022 01/2023	11/2023	14	10
362	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM - [N24000305]NHIDCL,ASSAM	05/2015	454.89 814.56	814.56	534.79	05/2018 -	12/2023	67	-
363	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 - [N24000431]NHIDCL,ASSAM	01/1991	520.01 -	520.01	284.45	06/2019 06/2019	12/2023	54	54
364	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. - [N24000438]NHIDCL,ASSAM	12/2015	289.99 -	289.99	227.20	12/2018 07/2021	12/2023	60	29
365	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 - [N24000686]NHIDCL,NAGALAND	03/2016	373.07 489.01	387.00	377.90	09/2019 09/2019	12/2023	51	51
366	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1 - [N24000687]NHIDCL,NAGALAND	03/2016	396.52 519.72	396.52	334.53	08/2019 08/2019	12/2023	52	52
367	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 - [N24000741]NHIDCL,UTTARAKHAND	03/2018	274.31 -	274.31	247.81	11/2020 12/2022	12/2023	37	12
368	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. - [N24000752]NHIDCL,NAGALAND	02/2017	387.00 -	387.00	385.45	09/2020 08/2022	12/2023	39	16
369	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO - [N24000763]NHIDCL,NAGALAND	03/2018	215.79 -	215.79	97.45	12/2021 08/2022	12/2023	24	16

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
370	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 - [N24000767]NHIDCL,SIKKIM	03/2017	375.80 -	375.80	281.96	04/2022 05/2022	12/2023	20	19
371	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 - [N24000768]NHIDCL,SIKKIM	11/2017	290.05 -	290.05	218.36	10/2020 08/2023	12/2023	38	4
372	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL - [N24000823]NHIDCL,ASSAM	03/2015	829.00 -	829.00	912.69	01/2016 -	12/2023	95	-
373	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA - [N24000868]NHIDCL,JAMMU AND KASHMIR	03/2018	253.44 -	253.44	172.02	07/2021 08/2023	12/2023	29	4
374	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE - [N24000902]NHIDCL,ASSAM	10/2017	818.00 887.68	818.00	742.91	06/2020 06/2020	12/2023	42	42
375	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM - [N24000903]NHIDCL,MEGHALAYA	03/2019	306.28 -	306.28	196.91	03/2022 05/2023	12/2023	21	7
376	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 - [N24000948]NHIDCL,ARUNACHAL PRADESH	09/2016	568.92 568.92	568.92	508.65	12/2019 03/2023	12/2023	48	9
377	AJANTHA TO BULDHANA - [N24001008]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2017	401.00 401.00	401.00	260.08	07/2019 -	12/2023	53	-
378	OUR LANNNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST - [N24001196]NHIDCL,ASSAM	03/2017	1,049.51 -	1,049.51	318.80	08/2023 -	12/2023	4	-
379	4-LANING OF HAPACHARA - TULUNGIA SECTION - [N24001246]NHIDCL,ASSAM	03/2020	220.20 -	220.20	182.48	12/2022 -	12/2023	12	-
380	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) - [N24001278]NHIDCL,MIZORAM	03/2020	206.88 219.33	278.98	237.46	07/2022 08/2023	12/2023	17	4
381	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) - [N24001281]NHIDCL,MIZORAM	03/2020	292.24 331.17	331.17	242.80	07/2022 08/2023	12/2023	17	4
382	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) - [N24001282]NHIDCL,NAGALAND	03/2020	355.79 -	355.79	109.24	06/2022 02/2023	12/2023	18	10
383	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) - [N24001284]NHIDCL,NAGALAND	03/2020	361.53 -	361.53	131.73	06/2022 06/2023	12/2023	18	6
384	2-LANING FROM JOLAIBARI - BELONIA - [N24001317]NHIDCL,TRIPURA	06/2020	201.99 287.47	287.47	124.61	01/2022 06/2023	12/2023	23	6
385	JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD - [N24001328]NHIDCL,ASSAM	12/2020	804.00 -	804.00	561.94	08/2023 -	12/2023	4	-
386	IMPHAL – MOREH PACKAGE- 3 - [N24001352]NHIDCL,MANIPUR	03/2021	259.31 -	259.31	139.57	12/2022 -	12/2023	12	-
387	DABOKA KATHKATI PACKAGE-5 - [N24001366]NHIDCL,ASSAM	03/2021	288.85 -	288.85	127.52	01/2023 -	12/2023	11	-

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
388	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5 - [N24001367]NHIDCL,ASSAM	03/2021	636.42 -	418.49	609.73	12/2022 -	12/2023	12	-
389	IMPHAL – MOREH (PACKAGE 4) - [N24001399]NHIDCL,MANIPUR	03/2021	277.99 -	277.99	129.71	01/2023 -	12/2023	11	-
390	4-LANING OF DERGAON TOWN - [N24001435]NHIDCL,ASSAM	03/2020	287.63 -	287.63	397.16	06/2022 -	12/2023	18	-
391	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N - [N24000745]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2017	409.85 -	409.85	209.68	12/2019 03/2023	01/2024	49	10
392	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000859]NHIDCL,MIZORAM	04/2017	642.96 1,139.85	1,139.85	559.16	06/2023 12/2023	01/2024	7	1
393	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000861]NHIDCL,MIZORAM	04/2017	473.18 667.06	667.06	478.55	04/2023 11/2023	01/2024	9	2
394	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO - [N24000862]NHIDCL,MIZORAM	04/2017	537.82 820.42	820.42	645.96	04/2023 10/2023	01/2024	9	3
395	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV - [N24001262]NHIDCL,SIKKIM	07/2020	345.38 395.59	395.59	319.61	04/2023 10/2023	01/2024	9	3
396	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION - [N24001263]NHIDCL,TRIPURA	06/2020	277.50 302.02	302.02	214.71	01/2022 06/2023	01/2024	24	7
397	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K - [N24001266]NHIDCL,JAMMU AND KASHMIR	07/2020	210.79 -	210.79	54.44	04/2022 11/2023	01/2024	21	2
398	MARIAM - PEREN PKG-2B - [N24001351]NHIDCL,MANIPUR	02/2021	232.26 -	232.26	154.94	12/2022 -	01/2024	13	-
399	DULTE- KWALKULH - CHAMPAI PKG.2 - [N24001356]NHIDCL,MIZORAM	03/2021	233.25 233.25	233.25	157.59	12/2022 07/2023	01/2024	13	6
400	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) - [N24001270]NHIDCL,MANIPUR	03/2020	292.24 -	292.24	127.86	06/2022 12/2023	02/2024	20	2
401	MARIAM - PEREN PKG-1A - [N24001349]NHIDCL,MANIPUR	02/2021	226.32 -	226.32	53.69	12/2022 -	02/2024	14	-
402	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O - [N24000749]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2018	234.27 -	234.27	126.50	09/2020 11/2022	03/2024	42	16
403	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING - [N24000753]NHIDCL,NAGALAND	03/2018	500.09 583.31	500.09	316.72	11/2022 06/2023	03/2024	16	9
404	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO - [N24000765]NHIDCL,NAGALAND	03/2018	323.98 -	323.98	70.01	09/2018 06/2023	03/2024	66	9

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
405	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO - [N24001245]NHIDCL,ARUNACHAL PRADESH	09/2020	353.90 -	353.90	41.82	05/2022 10/2022	03/2024	22	17
406	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 - [N24001248]NHIDCL,ASSAM	08/2020	208.84 -	208.84	109.94	04/2022 -	03/2024	23	-
407	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 - [N24001252]NHIDCL,SIKKIM	08/2020	295.97 -	295.97	206.09	04/2023 08/2023	03/2024	11	7
408	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 - [N24001254]NHIDCL,SIKKIM	03/2020	242.97 -	242.97	220.45	06/2022 07/2023	03/2024	21	8
409	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES - [N24001258]NHIDCL,NAGALAND	08/2020	202.36 -	202.36	62.71	04/2022 04/2023	03/2024	23	11
410	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM - [N24001259]NHIDCL,NAGALAND	09/2020	315.63 -	315.63	63.01	04/2022 03/2023	03/2024	23	12
411	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) - [N24001269]NHIDCL,ASSAM	03/2020	216.49 241.52	216.49	101.02	03/2022 12/2023	03/2024	24	3
412	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) - [N24001271]NHIDCL,MANIPUR	06/2020	365.53 -	365.53	142.51	08/2022 -	03/2024	19	-
413	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI - [N24001274]NHIDCL,MANIPUR	08/2020	379.39 -	379.39	189.78	04/2022 -	03/2024	23	-
414	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) - [N24001287]NHIDCL,NAGALAND	04/2020	330.80 -	330.80	83.11	12/2021 12/2022	03/2024	27	15
415	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) - [N24001331]NHIDCL,ASSAM	03/2020	261.13 -	261.13	51.90	06/2022 -	03/2024	21	-
416	IMPHAL - KHONGSANG PKG-2 - [N24001353]NHIDCL,MANIPUR	03/2021	195.14 -	195.14	41.59	12/2022 11/2023	03/2024	15	4
417	TAMENGLONG - MAHUR PKG-3 - [N24001354]NHIDCL,MANIPUR	03/2021	234.08 -	234.08	115.89	12/2022 -	03/2024	15	-
418	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 - [N24001360]NHIDCL,MEGHALAYA	03/2021	260.21 -	260.21	155.17	12/2022 11/2023	03/2024	15	4
419	MANU-SIMLUNG (PKG 4) - [N24001363]NHIDCL,TRIPURA	03/2021	354.79 -	354.79	34.08	12/2022 06/2023	03/2024	15	9
420	IMPHAL - KHONGSANG PKG-3 - [N24001401]NHIDCL,MANIPUR	07/2021	467.00 -	467.00	150.23	03/2023 02/2024	03/2024	12	1
421	TAMENGLONG - MAHUR PKG-1 - [N24001402]NHIDCL,MANIPUR	07/2021	185.80 -	185.80	71.95	03/2023 10/2023	03/2024	12	5
422	TAMENGLONG - MAHUR PKG-4 - [N24001404]NHIDCL,MANIPUR	07/2021	198.77 -	198.77	64.49	03/2023 09/2023	03/2024	12	6
423	MERANGKONG-TAMLU-MON (MTM) PKG-5 - [N24001438]NHIDCL,NAGALAND	07/2021	161.73 -	161.73	32.41	12/2023 -	03/2024	3	-
424	IMPHAL - KHONGSANG PKG-4 - [N24001453]NHIDCL,MANIPUR	08/2021	579.63 -	579.63	70.41	12/2023 -	03/2024	3	-

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
425	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI - [N24000742]NHIDCL,UTTARAKHAND	03/2018	403.36 -	403.36	328.94	11/2020 12/2022	04/2024	41	16
426	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA - [N24000743]NHIDCL,UTTARAKHAND	03/2018	417.24 -	417.24	340.83	11/2020 12/2022	04/2024	41	16
427	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) - [N24001272]NHIDCL,MANIPUR	03/2020	167.95 204.12	167.95	77.72	06/2022 -	04/2024	22	-
428	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) - [N24001273]NHIDCL,MANIPUR	07/2020	177.76 -	177.76	70.23	08/2022 -	04/2024	20	-
429	KEIFANG - TUVAI PKG-1 - [N24001440]NHIDCL,MIZORAM	09/2021	492.94 492.94	492.94	258.52	05/2023 02/2024	04/2024	11	2
430	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L - [N24001322]NHIDCL,SIKKIM	09/2020	183.31 439.56	439.56	330.52	05/2022 -	05/2024	24	-
431	KHELLANI-KHANABAL PKG-3 - [N24001341]NHIDCL,JAMMU AND KASHMIR	03/2021	398.51 -	398.51	65.69	12/2022 11/2023	05/2024	17	6
432	MARIAM - PEREN (PKG 1B) - [N24001350]NHIDCL,MANIPUR	02/2021	188.36 -	188.36	86.40	12/2022 -	05/2024	17	-
433	SENAPATI- IMPHAL PKG-5B - [N24001400]NHIDCL,MANIPUR	03/2021	211.70 -	211.70	3.49	01/2023 -	05/2024	16	-
434	TAMENGLONG - MAHUR PKG-5 - [N24001436]NHIDCL,MANIPUR	08/2021	477.86 -	477.86	80.43	05/2023 12/2023	05/2024	12	5
435	TAMENGLONG - MAHUR PKG-6 - [N24001437]NHIDCL,MANIPUR	09/2021	311.18 -	311.18	135.08	05/2023 10/2023	05/2024	12	7
436	MARAM - PEREN PKG-3 - [N24001439]NHIDCL,MANIPUR	08/2021	467.41 -	467.41	162.67	05/2023 -	05/2024	12	-
437	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T - [N24000771]NHIDCL,MEGHALAYA	04/2017	553.51 610.09	553.51	298.06	09/2021 07/2023	06/2024	33	11
438	TADADEGE - HENKAR - [N24001315]NHIDCL,ARUNACHAL PRADESH	02/2021	550.45 -	550.45	96.50	03/2023 -	06/2024	15	-
439	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM - [N24001327]NHIDCL,SIKKIM	08/2020	292.80 -	292.80	114.92	05/2022 05/2023	06/2024	25	13
440	CHURACHANPUR TUIVAI PKG-3 - [N24001405]NHIDCL,MANIPUR	07/2021	673.27 -	673.27	281.57	10/2023 02/2024	06/2024	8	4
441	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O - [N24000582]NHIDCL,ASSAM	01/2016	294.17 -	294.17	254.22	01/2016 -	07/2024	102	-
442	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) - [N24000855]NHIDCL,UTTARAKHAND	03/2018	1,383.78 -	1,383.78	581.00	07/2022 07/2022	07/2024	24	24
443	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) - [N24001325]NHIDCL,SIKKIM	09/2020	262.84 414.20	414.20	202.40	05/2023 -	08/2024	15	-

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
444	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D - [N24001255]NHIDCL,NAGALAND	09/2020	277.44 -	277.44	146.09	10/2022 04/2024	09/2024	23	5
445	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF - [N24000946]NHIDCL,ARUNACHAL PRADESH	03/2017	1,718.59 1,718.59	1,718.59	656.26	03/2022 12/2023	12/2024	33	12
446	TLABUNG - LUNGLEI PKG-A - [N24001358]NHIDCL,MIZORAM	03/2021	698.44 698.45	698.45	237.54	12/2022 10/2023	12/2024	24	14
447	TLABUNG - LUNGLEI PKG-B - [N24001359]NHIDCL,MIZORAM	03/2021	740.58 740.58	740.58	125.41	01/2023 11/2023	12/2024	23	13
448	KHELLANI-KHANABAL PKG-4 - [N24001395]NHIDCL,JAMMU AND KASHMIR	07/2021	859.67 -	859.67	88.31	08/2023 09/2024	01/2025	17	4
449	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM - [N24000748]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	02/2018	391.00 -	391.00	170.37	09/2020 01/2023	08/2025	59	31
450	KHELLANI-KHANABAL PKG-2 - [N24001394]NHIDCL,JAMMU AND KASHMIR	07/2021	512.43 -	512.43	49.80	02/2023 -	08/2025	30	-
	National Highways Authority Of India								
451	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST - [N24000655]NHAI,MAHARASHTRA	03/2017	247.02 -	157.49	73.79	03/2020 -	11/2023	44	-
452	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 - [N24000725]NHAI,JHARKHAND	01/2018	273.46 -	276.17	232.97	11/2021 08/2022	11/2023	24	15
453	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA - [N24001199]NHAI,MADHYA PRADESH	10/2019	743.88 -	743.89	832.00	12/2021 11/2022	11/2023	23	12
454	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPU - [N24001695]NHAI,TAMIL NADU	12/2020	230.69 -	230.69	188.75	02/2022 07/2023	11/2023	21	4
455	4L PS OF MEERUT TO AFTER BRIDGE OVER RIVER YAMUNA, HARYANA VIA SHAMLI-FROM KM. 0.00 TO KM. 88.476 OF - [N24001741]NHAI,UTTAR PRADESH	09/2020	798.96 -	798.96	668.92	01/2023 06/2023	11/2023	10	5
456	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF - [N24001768]NHAI,MADHYA PRADESH	08/2019	323.51 -	323.51	29.88	04/2023 -	11/2023	7	-
457	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O - [N24001781]NHAI,DELHI	01/2018	2,067.67 -	2,160.00	1,496.49	10/2021 -	11/2023	25	-
458	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) - [N24001804]NHAI,MAHARASHTRA	12/2019	1,654.07 -	980.00	724.63	09/2022 -	11/2023	14	-
459	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I) - [N24000493]NHAI,UTTAR PRADESH	01/2016	1,027.53 2,950.04	2,628.31	2,643.29	06/2018 07/2023	12/2023	66	5
460	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 - [N24000507]NHAI,BIHAR	12/2015	1,167.45 -	1,182.94	643.06	12/2019 -	12/2023	48	-

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
461	NAGPUR RING ROAD PACKAGE-1 - [N24000558]NHAI,MAHARASHTRA	03/2016	546.00 -	546.00	496.06	07/2019 07/2023	12/2023	53	5
462	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. - [N24000567]NHAI,GUJARAT	05/2016	998.18 -	998.18	802.04	08/2019 -	12/2023	52	-
463	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST - [N24000569]NHAI,GUJARAT	05/2016	723.64 -	723.64	551.84	09/2019 -	12/2023	51	-
464	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU - [N24000570]NHAI,GUJARAT	05/2016	763.08 -	763.08	417.46	08/2019 -	12/2023	52	-
465	4-LANNING OF KODEBAD-DHAMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT - [N24000630]NHAI,MAHARASHTRA	11/2016	446.17 -	356.62	347.60	03/2019 -	12/2023	57	-
466	JUNAGADH BYPASS - [N24000701]NHAI,GUJARAT	10/2017	232.49 375.78	375.58	327.13	04/2021 06/2023	12/2023	32	6
467	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN - [N24000709]NHAI,MADHYA PRADESH	12/2017	950.27 -	950.27	558.29	02/2020 -	12/2023	46	-
468	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - [N24001185]NHAI,UTTAR PRADESH	11/2017	2,159.00 2,262.00	2,262.00	2,234.73	07/2021 04/2023	12/2023	29	8
469	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V - [N24001212]NHAI,MADHYA PRADESH	12/2017	656.98 -	840.00	1,103.00	11/2022 -	12/2023	13	-
470	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA - [N24001213]NHAI,MADHYA PRADESH	12/2017	1,094.97 -	1,094.97	1,188.00	02/2022 11/2022	12/2023	22	13
471	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM - [N24001214]NHAI,MADHYA PRADESH	12/2017	217.96 -	884.00	2,298.00	12/2022 -	12/2023	12	-
472	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE - [N24001231]NHAI,MADHYA PRADESH	02/2019	990.97 -	990.97	1,092.00	12/2021 09/2022	12/2023	24	15
473	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO - [N24001232]NHAI,MADHYA PRADESH	02/2019	847.00 -	847.00	920.50	03/2022 09/2023	12/2023	21	3
474	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS-CONTROLLED EXPRESSWAY FROM BAWDI VILLAG - [N24001233]NHAI,MADHYA PRADESH	03/2019	1,047.00 -	1,047.00	1,169.00	05/2020 09/2023	12/2023	43	3
475	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T - [N24001234]NHAI,MADHYA PRADESH	02/2019	996.27 -	996.27	1,079.00	03/2022 09/2023	12/2023	21	3

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
476	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT - [N24001303]NHAI,BIHAR	10/2013	649.90 -	649.90	580.71	12/2020 -	12/2023	36	-
477	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE - [N24001304]NHAI,BIHAR	10/2013	446.97 -	446.97	534.45	11/2020 -	12/2023	37	-
478	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA - [N24001305]NHAI,BIHAR	10/2013	464.09 -	464.09	551.65	11/2020 -	12/2023	37	-
479	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC - [N24001485]NHAI,MAHARASHTRA	02/2019	397.60 -	397.60	355.07	02/2022 -	12/2023	22	-
480	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- - [N24001597]NHAI,JHARKHAND	01/2019	466.55 518.00	466.55	-	12/2020 -	12/2023	36	-
481	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI - [N24001624]NHAI,JAMMU AND KASHMIR	07/2019	157.05 -	157.05	110.04	10/2020 04/2023	12/2023	38	8
482	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 - [N24001647]NHAI,ODISHA	08/2020	200.00 154.73	154.73	137.04	03/2022 -	12/2023	21	-
483	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K - [N24001673]NHAI,HARYANA	03/2020	510.97 -	510.97	517.47	03/2023 -	12/2023	9	-
484	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G - [N24001711]NHAI,BIHAR	09/2020	939.43 -	939.43	203.35	03/2023 -	12/2023	9	-
485	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO - [N24001712]NHAI,BIHAR	08/2020	690.00 -	690.00	727.54	07/2023 -	12/2023	5	-
486	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI–MOTIHARI-RAXAUL SECTION OF NH-28A FRO - [N24001715]NHAI,BIHAR	12/2018	333.60 466.59	461.41	439.75	10/2020 -	12/2023	38	-
487	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 - [N24001723]NHAI,TAMIL NADU	10/2018	707.90 766.51	766.51	343.05	02/2021 -	12/2023	34	-
488	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II - [N24001742]NHAI,UTTAR PRADESH	06/2020	1,621.07 -	1,621.07	1,045.89	10/2022 07/2023	12/2023	14	5
489	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II - [N24001744]NHAI,UTTAR PRADESH	05/2019	779.17 -	779.17	10.78	11/2022 -	12/2023	13	-
490	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE - [N24001749]NHAI,WEST BENGAL	08/2021	557.55 -	557.55	429.84	08/2023 -	12/2023	4	-
491	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 - [N24001752]NHAI,WEST BENGAL	12/2018	2,375.87 2,566.80	2,566.80	2,339.23	02/2023 08/2023	12/2023	10	4

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
492	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - [N24001763]NHAI,MADHYA PRADESH	09/2021	774.16 -	774.16	392.05	09/2023 -	12/2023	3	-
493	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - [N24001764]NHAI,MADHYA PRADESH	09/2021	814.04 -	947.29	429.50	09/2023 -	12/2023	3	-
494	DWARKA EXPRESSWAY FROM KM -0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) - [N24001779]NHAI,DELHI	03/2018	2,507.00 -	3,030.73	1,155.70	09/2022 -	12/2023	15	-
495	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A - [N24001782]NHAI,HARYANA	11/2018	2,312.26 -	2,312.26	1,361.51	09/2021 -	12/2023	27	-
496	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN - [N24001783]NHAI,HARYANA	11/2018	2,252.75 -	2,252.75	1,223.07	09/2021 -	12/2023	27	-
497	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA - [N24001784]NHAI,HARYANA	11/2018	1,935.61 -	1,935.61	856.41	09/2021 -	12/2023	27	-
498	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) - [N24001792]NHAI,GUJARAT	03/2021	536.03 -	536.03	350.52	09/2022 -	12/2023	15	-
499	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) - [N24001793]NHAI,GUJARAT	03/2021	485.75 -	485.75	208.33	09/2022 -	12/2023	15	-
500	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361 - [N24001805]NHAI,MAHARASHTRA	03/2018	1,169.04 -	1,693.95	1,010.33	03/2021 06/2023	12/2023	33	6
501	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A - [N24001816]NHAI,UTTAR PRADESH	03/2021	1,980.00 -	1,980.00	1,172.84	03/2023 -	12/2023	9	-
502	SIX-LANING OF BARWA ADDA-PANAGARH - [N24000515]NHAI,WEST BENGAL	04/2014	1,665.00 -	2,360.65	4,734.53	09/2016 -	01/2024	88	-
503	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU - [N24000549]NHAI,UTTAR PRADESH	03/2016	1,396.74 4,041.80	1,396.74	3,770.05	10/2019 08/2023	01/2024	51	5
504	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 - [N24000592]NHAI,GUJARAT	07/2016	829.97 -	829.97	344.91	07/2020 -	01/2024	42	-
505	4-LANNING OF THALSERRY -MAHE BYPASS - [N24000704]NHAI,KERALA	09/2017	1,124.11 1,503.86	1,503.86	1,468.38	05/2020 11/2023	01/2024	44	2
506	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M - [N24000852]NHAI,HIMACHAL PRADESH	03/2018	478.74 -	1,514.46	1,111.64	05/2021 11/2022	01/2024	32	14
507	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN - [N24001306]NHAI,UTTAR PRADESH	10/2020	724.60 -	724.60	513.98	03/2023 -	01/2024	10	-
508	AHMEDNAGAR BYPASS - [N24001497]NHAI,MAHARASHTRA	07/2021	715.00 715.00	715.00	545.96	07/2023 -	01/2024	6	-

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
509	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - [N24001536]NHAI,HARYANA	07/2020	817.00 -	817.00	862.88	07/2022 -	01/2024	18	-
510	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 - [N24001686]NHAI,KARNATAKA	03/2021	1,065.06 1,444.50	1,444.50	116.74	03/2023 12/2023	01/2024	10	1
511	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN - [N24001691]NHAI,KARNATAKA	10/2019	1,225.24 1,505.85	1,505.85	36.59	10/2021 12/2023	01/2024	27	1
512	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH - [N24001722]NHAI,TAMIL NADU	11/2021	463.44 463.44	463.44	309.88	02/2023 -	01/2024	11	-
513	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782 - [N24001724]NHAI,TAMIL NADU	05/2019	602.57 624.49	548.89	346.98	07/2021 05/2023	01/2024	30	8
514	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER - [N24001743]NHAI,UTTAR PRADESH	01/2018	1,916.38 -	2,078.00	1,190.50	02/2023 08/2023	01/2024	11	5
515	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] - [N24001769]NHAI,MADHYA PRADESH	11/2018	831.00 -	831.00	685.50	08/2023 11/2023	01/2024	5	2
516	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE - [N24001775]NHAI,HARYANA	02/2020	808.31 -	958.00	740.10	01/2023 -	01/2024	12	-
517	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) - [N24001794]NHAI,GUJARAT	02/2020	778.15 -	785.67	466.38	03/2023 -	01/2024	10	-
518	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80 - [N24001806]NHAI,MAHARASHTRA	03/2018	1,241.38 -	2,122.64	1,577.64	03/2023 06/2023	01/2024	10	7
519	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP - [N24001824]NHAI,ANDHRA PRADESH	03/2020	1,863.09 -	2,238.00	942.40	01/2024 01/2022	01/2024	0	24
520	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE - [N24001827]NHAI,GUJARAT	03/2022	162.73 -	162.73	60.79	03/2023 -	01/2024	10	-
521	4-LANING OF BRAHAMPORE-FARAKA - [N24000203]NHAI,WEST BENGAL	02/2011	998.79 -	998.79	2,170.28	08/2013 -	02/2024	126	-
522	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAUR ROAD) SECTIO - [N24000711]NHAI,RAJASTHAN	12/2017	1,308.73 -	1,308.73	452.81	12/2020 -	02/2024	38	-
523	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO - [N24000796]NHAI,UTTAR PRADESH	03/2018	1,117.84 -	1,117.84	849.38	12/2021 12/2023	02/2024	26	2
524	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. - [N24001599]NHAI,KARNATAKA	03/2018	440.16 -	440.16	156.82	12/2022 12/2023	02/2024	14	2

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
525	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH - [N24001660]NHAI,KERALA	08/2020	2,714.60 3,319.41	2,714.60	1,465.00	02/2024 11/2021	02/2024	0	27
526	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 - [N24001725]NHAI,TAMIL NADU	01/2019	654.26 -	821.00	338.67	05/2021 -	02/2024	33	-
527	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN - [N24000442]NHAI,MAHARASHTRA	12/2015	649.50 -	649.50	326.11	03/2019 11/2023	03/2024	60	4
528	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 - [N24000480]NHAI,BIHAR	12/2015	1,041.10 567.00	639.58	530.28	04/2019 07/2022	03/2024	59	20
529	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S - [N24000619]NHAI,ODISHA	09/2016	2,510.04 -	2,510.04	783.15	08/2019 -	03/2024	55	-
530	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P - [N24000692]NHAI,HIMACHAL PRADESH	06/2017	2,485.93 -	2,485.93	1,462.31	06/2020 -	03/2024	45	-
531	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO - [N24000715]NHAI,ODISHA	12/2017	686.65 565.00	686.65	461.14	07/2020 -	03/2024	44	-
532	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I - [N24000723]NHAI,BIHAR	01/2018	573.70 644.50	726.99	404.02	12/2021 12/2019	03/2024	27	51
533	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION - [N24000726]NHAI,JHARKHAND	01/2018	1,155.16 -	950.49	595.20	11/2021 09/2022	03/2024	28	18
534	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (- [N24000733]NHAI,ODISHA	01/2018	633.68 492.83	633.68	560.38	08/2022 -	03/2024	19	-
535	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON - [N24000736]NHAI,ODISHA	01/2018	686.65 504.09	1,015.16	355.84	09/2020 -	03/2024	42	-
536	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 - [N24000738]NHAI,ODISHA	01/2018	999.00 1,152.70	1,152.70	339.23	09/2021 -	03/2024	30	-
537	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU - [N24000788]NHAI,WEST BENGAL	03/2018	841.57 1,619.48	1,619.48	1,419.87	09/2022 12/2022	03/2024	18	15
538	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K - [N24000854]NHAI,JHARKHAND	03/2018	1,005.08 1,073.10	1,073.10	699.05	03/2021 06/2023	03/2024	36	9
539	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - [N24001300]NHAI,ANDHRA PRADESH	11/2019	1,226.88 1,569.68	1,581.24	1,354.36	02/2021 08/2023	03/2024	37	7

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
540	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION - [N24001444]NHAI,GUJARAT	05/2020	882.00 -	882.00	433.03	01/2024 -	03/2024	2	-
541	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB - [N24001445]NHAI,GUJARAT	05/2020	691.52 -	691.52	357.65	07/2023 -	03/2024	8	-
542	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG - [N24001446]NHAI,GUJARAT	05/2020	894.00 -	894.00	542.90	12/2023 -	03/2024	3	-
543	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) - [N24001502]NHAI,MAHARASHTRA	09/2021	624.45 627.79	627.79	354.03	09/2023 09/2023	03/2024	6	6
544	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) - [N24001503]NHAI,MAHARASHTRA	09/2021	667.66 666.21	666.21	367.02	09/2023 09/2023	03/2024	6	6
545	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 - [N24001516]NHAI,GUJARAT	09/2020	1,185.69 -	1,185.69	538.94	02/2024 -	03/2024	1	-
546	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 - [N24001518]NHAI,GUJARAT	11/2019	1,669.56 -	1,669.56	638.57	09/2023 -	03/2024	6	-
547	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 - [N24001519]NHAI,GUJARAT	09/2020	1,198.55 -	1,198.55	546.18	11/2023 -	03/2024	4	-
548	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - [N24001533]NHAI,HARYANA	11/2020	1,690.23 -	2,010.17	1,123.51	12/2023 -	03/2024	3	-
549	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 - [N24001591]NHAI,CHHATTISGARH	02/2021	999.97 -	999.97	881.57	01/2024 -	03/2024	2	-
550	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF - [N24001596]NHAI,JHARKHAND	11/2021	1,302.72 -	1,302.72	669.35	07/2023 -	03/2024	8	-
551	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR - [N24001652]NHAI,KERALA	03/2020	210.37 213.06	213.06	171.75	06/2022 04/2023	03/2024	21	11
552	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V) - [N24001751]NHAI,WEST BENGAL	12/2018	1,548.07 -	1,548.07	1,089.26	09/2021 -	03/2024	30	-
553	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU - [N24001788]NHAI,GUJARAT	07/2020	2,271.86 -	3,916.00	467.77	12/2023 -	03/2024	3	-
554	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 - [N24001797]NHAI,MAHARASHTRA	10/2021	815.77 -	815.77	253.30	01/2024 -	03/2024	2	-

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
555	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53 - [N24001798]NHAI,MAHARASHTRA	02/2021	540.21 -	540.21	226.35	11/2023 -	03/2024	4	-
556	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - [N24001817]NHAI,ANDHRA PRADESH	02/2019	757.45 -	757.45	309.79	03/2023 -	03/2024	12	-
557	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 - [N24001826]NHAI,UTTAR PRADESH	02/2019	927.77 -	1,603.00	1,167.54	02/2022 -	03/2024	25	-
558	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383 - [N24001605]NHAI,TAMIL NADU	06/2018	1,103.86 -	1,103.86	365.96	03/2022 -	04/2024	25	-
559	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ - [N24001663]NHAI,KERALA	06/2020	3,041.65 3,799.76	3,041.65	1,870.08	04/2024 10/2021	04/2024	0	30
560	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ - [N24001664]NHAI,KERALA	06/2020	1,746.45 2,377.88	1,746.45	955.18	04/2024 10/2021	04/2024	0	30
561	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J - [N24001799]NHAI,MAHARASHTRA	02/2021	1,166.96 -	1,251.00	859.69	10/2023 -	04/2024	6	-
562	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH - [N24001662]NHAI,KERALA	05/2020	1,981.07 2,430.53	1,981.07	1,177.54	05/2024 11/2021	05/2024	0	30
563	VARANASI-AURANGABAD KM.786 TO KM.978.40 - [N24000182]NHAI,MULTI STATE	09/2011	2,848.00 -	3,379.45	3,736.32	03/2014 -	06/2024	123	-
564	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH - [N24000613]NHAI,HIMACHAL PRADESH	09/2016	1,273.71 -	1,273.71	1,267.72	07/2020 -	06/2024	47	-
565	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG - [N24000734]NHAI,ODISHA	01/2018	614.48 503.30	757.12	641.00	08/2021 -	06/2024	34	-
566	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA - [N24000798]NHAI,UTTAR PRADESH	03/2018	2,140.93 -	2,140.93	1,918.64	11/2021 -	06/2024	31	-
567	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCHE - [N24001545]NHAI,ASSAM	08/2022	175.00 -	175.00	83.00	12/2022 -	06/2024	18	-
568	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU - [N24001774]NHAI,HARYANA	12/2020	1,524.03 -	1,524.03	947.98	11/2023 -	06/2024	7	-
569	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA - [N24001789]NHAI,GUJARAT	07/2020	1,710.30 -	1,927.00	298.96	08/2023 -	06/2024	10	-

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning		Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
						Original / Revised	Anticipated		
1	2	3	4	5	6	7	8	9	10
570	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - [N24001837]NHAI,ANDHRA PRADESH	02/2021	663.60 -	768.00	213.15	03/2024 -	06/2024	3	-
571	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) - [N24000656]NHAI,MAHARASHTRA	03/2017	744.64 -	1,007.00	257.01	03/2020 07/2022	07/2024	52	24
572	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - [N24001301]NHAI,ANDHRA PRADESH	11/2019	1,601.10 -	1,601.10	875.21	01/2024 -	07/2024	6	-
573	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 - [N24001515]NHAI,GUJARAT	09/2020	1,542.02 -	1,542.02	477.52	02/2024 -	08/2024	6	-
574	4-LANNING OF WARANGA-MAHAGAON SECTION(KM 253.7000 TO 320.580) - [N24000659]NHAI,MAHARASHTRA	03/2017	1,059.73 1,071.00	1,071.00	837.73	03/2017 05/2021	09/2024	90	40
575	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH - [N24000784]NHAI,KERALA	02/2018	1,424.77 1,862.77	1,862.77	569.57	02/2023 01/2024	09/2024	19	8
576	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF - [N24000851]NHAI,MAHARASHTRA	03/2018	1,162.92 1,182.87	1,182.87	235.92	07/2021 -	09/2024	38	-
577	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31 - [N24000696]NHAI,BIHAR	08/2017	950.64 1,161.00	1,168.33	785.88	02/2022 08/2023	10/2024	32	14
578	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - [N24001721]NHAI,TAMIL NADU	02/2019	1,008.99 -	1,361.00	120.00	05/2024 -	11/2024	6	-
579	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 - [N24000811]NHAI,ANDHRA PRADESH	03/2018	314.43 -	348.72	85.61	12/2020 12/2022	12/2024	48	24
580	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA - [N24001750]NHAI,WEST BENGAL	08/2018	622.04 -	622.04	305.54	12/2021 -	12/2024	36	-
581	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU - [N24001786]NHAI,GUJARAT	03/2021	1,259.00 -	1,910.00	87.68	03/2024 -	12/2024	9	-
582	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - [N24001838]NHAI,ANDHRA PRADESH	02/2021	922.50 -	1,128.68	274.26	03/2024 -	12/2024	9	-
583	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A - [N24001823]NHAI,ANDHRA PRADESH	01/2022	1,852.12 -	1,787.00	307.19	01/2025 01/2023	01/2025	0	24
584	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY - [N24000552]NHAI,KARNATAKA	03/2016	701.40 591.86	701.40	313.29	03/2019 12/2023	03/2025	72	15
585	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION - [N24001684]NHAI,KARNATAKA	09/2020	688.00 -	688.00	421.40	01/2023 -	03/2025	26	-

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
586	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 - [N24001994]NHAI,KARNATAKA	05/2022	1,135.39 -	1,135.39	100.33	03/2023 -	09/2025	30	-
	Total		2,22,742.00 -	2,40,772.36	1,49,988.34				
	TELECOMMUNICATIONS								
	Bharat Sanchar Nigam Limited								
587	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART - [N26000114]BSNL,MULTI STATE	03/2020	461.42 461.42	461.42	159.00	06/2021 11/2021	03/2024	33	28
	Cpwd For Telecom								
588	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT - [N28000115]CPWD FOR TELECO,DELHI	10/2014	248.20 -	248.20	198.43	03/2018 -	12/2023	69	-
	Total		709.62 -	709.62	357.43				
	URBAN DEVELOPMENT								
	Ahmedabad Metro Rail								
589	AHMEDABAD METRO RAIL PROJECT PHASE 1 - [N28000122]MEGA,GUJARAT	11/2014	10,773.00 -	12,924.55	11,961.49	12/2018 -	03/2024	63	-
590	AHMEDABAD METRO RAIL PROJECT PHASE II - [N28000137]MEGA,GUJARAT	03/2019	5,384.17 -	5,384.17	2,045.83	03/2024 -	12/2024	9	-
591	SURAT METRO RAIL PROJECT - [N28000138]MEGA,GUJARAT	03/2019	12,020.32 -	12,020.32	3,314.39	03/2024 -	06/2025	15	-
	Bangalore Metro Rail Corporation Limited								
592	BANGALORE METRO RAIL PROJECT PHASE-2 - [N28000058]BMRCL,KARNATAKA	02/2014	26,405.14 -	26,405.14	26,717.53	02/2021 -	03/2025	49	-
	Central Public Works Department								
593	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I - [N28000128]CPWD,DELHI	10/2016	1,180.00 -	1,100.80	36.69	07/2021 -	06/2024	35	-
594	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I - [N28000129]CPWD,DELHI	10/2016	1,128.00 -	1,128.00	211.98	03/2022 -	06/2024	27	-
	Delhi Metro Rail Corporation								
595	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS - [N28000135]DMRC,DELHI	07/2019	24,948.65 -	24,948.65	9,260.13	03/2025 -	03/2026	12	-
	Lucknow Metro Rail Corporation Limited								
596	AGRA METRO RAIL PROJECT - [N28000145]LMRCL,UTTAR PRADESH	05/2019	8,379.62 -	8,379.62	3,040.12	03/2024 -	12/2025	21	-
597	KANPUR METRO RAIL PROJECT - [N28000144]LMRCL,UTTAR PRADESH	05/2019	11,076.48 -	11,076.48	5,891.78	03/2024 -	06/2026	27	-
	Mumbai Metro Rail Corporation Ltd								
598	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ) - [N28000086]MMRCL,MAHARASHTRA	07/2013	23,136.00 -	37,276.00	26,636.64	03/2020 -	12/2023	45	-
	Patna Metro Rail Corporation								
599	PATNA METRO RAIL CORPORATION LIMITED - [N28000148]PATNA METRO RAI,BIHAR	02/2019	13,365.77 -	13,925.50	1,593.77	06/2024 -	09/2024	3	-

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
	Total		1,37,797.15 -	1,54,569.23	90,710.35				
	WATER RESOURCES								
	Brahmaputra Board								
600	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA - [N30000001]BPB,MAHARASHTRA	03/2017	233.57 -	233.57	211.71	12/2019 09/2023	12/2023	48	3
	Bihar Urban Infrastructure Development Corporation Ltd								
601	SEWER NETWORK SPS AND STP BEGUSARAI - [N30000026]BUIDCO,BIHAR	03/2018	230.06 -	230.06	205.37	07/2021 12/2019	12/2023	29	48
602	SEWER NETWORKS, SPS AND STP, MUNGER - [N30000036]BUIDCO,BIHAR	03/2018	294.02 350.79	294.02	265.43	10/2021 03/2018	12/2023	26	69
603	I AND D AND STP WORKS FOR BHAGALPUR - [N30000027]BUIDCO,BIHAR	10/2017	254.13 413.29	413.29	90.91	09/2020 11/2020	03/2024	42	40
604	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA - [N30000050]BUIDCO,BIHAR	08/2017	578.89 453.83	578.89	86.85	06/2022 -	03/2024	21	-
605	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA - [N30000051]BUIDCO,BIHAR	08/2017	824.00 734.09	824.00	286.99	06/2022 -	03/2024	21	-
	Kolkata Metropolitan Development Authority								
606	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI - [N30000048]KMDA,WEST BENGAL	01/2018	172.10 -	172.10	47.20	12/2021 02/2021	11/2023	23	33
607	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA - [N30000032]KMDA,WEST BENGAL	05/2018	198.43 224.69	224.69	39.71	02/2022 -	03/2024	25	-
608	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS - [N30000033]KMDA,WEST BENGAL	03/2018	165.16 -	165.16	-	06/2022 -	03/2024	21	-
609	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH - [N30000042]KMDA,WEST BENGAL	05/2018	160.00 154.73	154.73	66.47	02/2022 09/2020	06/2024	28	45
610	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS - [N30000029]KMDA,WEST BENGAL	01/2019	384.96 -	384.96	-	04/2022 02/2019	12/2024	32	70
611	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL - [N30000030]KMDA,WEST BENGAL	03/2019	287.53 -	287.53	-	04/2022 -	12/2024	32	-
612	I AND D AND STP WORKS AT BURDWAN WEST BENGAL - [N30000031]KMDA,WEST BENGAL	12/2018	234.31 -	234.31	-	04/2022 -	12/2024	32	-
613	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA - [N30000034]KMDA,WEST BENGAL	08/2017	307.12 -	653.67	-	09/2022 01/2023	12/2026	51	47
	Polavaram Project Authority								
614	POLAVARAM IRRIGATION PROJECT - [N30000002]PPA,ANDHRA PRADESH	02/2009	10,151.04 -	55,548.87	20,984.94	03/2020 -	03/2024	48	-
	Uttar Pradesh Jal Nigam								

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
615	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH - [N30000013]UPJalNigam,UTTAR PRADESH	03/2019	271.39 -	271.39	181.03	08/2021 -	03/2024	31	-
616	FARRUKHABAD I AND D AND STP WORKS HAM - [N30000008]UPJalNigam,UTTAR PRADESH	10/2017	213.62 261.12	261.12	124.28	03/2022 02/2021	04/2024	25	38
617	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH - [N30000024]UPJalNigam,UTTAR PRADESH	02/2019	681.78 -	690.71	13.34	06/2022 -	04/2024	22	-
618	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH - [N30000025]UPJalNigam,UTTAR PRADESH	03/2019	298.12 -	213.91	45.12	07/2021 05/2020	04/2024	33	47
	Total		15,940.23 -	61,836.98	22,649.35				
	DEPARTMENT OF HIGHER EDUCATION								
	Cpwd Of Higher Education								
619	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI - [N28000117]CPWD EDUCATION,MAHARASHTRA	01/2018	223.37 275.00	230.00	198.18	07/2020 11/2023	12/2023	41	1
620	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED - [N28000146]CPWD EDUCATION,WEST BENGAL	03/2020	193.83 -	193.83	159.87	06/2020 -	12/2023	42	-
621	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC - [N42000007]CPWD EDUCATION,ANDHRA PRADESH	09/2019	588.72 -	588.72	503.23	09/2022 -	12/2023	15	-
622	PERMANENT CAMPUS FOR IIM BODH GAYA - [N42000009]CPWD EDUCATION,BIHAR	09/2018	375.00 -	375.00	297.92	09/2020 -	12/2023	39	-
623	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. - [N42000002]CPWD EDUCATION,GOA	05/2019	303.90 334.45	390.83	327.00	08/2021 -	01/2024	29	-
624	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR - [N28000126]CPWD EDUCATION,ODISHA	01/2019	790.79 -	790.79	537.48	03/2022 -	03/2024	24	-
625	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA - [N28000140]CPWD EDUCATION,KERALA	07/2019	753.63 -	753.63	390.13	03/2021 03/2023	03/2024	36	12
626	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. - [N28000142]CPWD EDUCATION,PUNJAB	10/2019	348.24 -	348.24	198.42	05/2022 -	03/2024	22	-
	Total		3,577.48 -	3,671.04	2,612.23				
	HOME AFFAIRS								
	Cpwd For Mha								
627	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI - [N28000071]CPWD FOR MHA,DELHI	10/2013	1,219.21 2,091.53	2,091.53	1,659.88	10/2019 -	12/2023	50	-

Costing Rs. 150 Crore and above									(November 2023)
						Date of Commissioning			
S.No	Project	Date of Approval	Original/ Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Original / Revised	Anticip ated	Delay w.r.t. original (in months)	Delay w.r.t. Revised (in months)
1	2	3	4	5	6	7	8	9	10
628	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI - [N45000002]CPWD FOR MHA,DELHI	06/2019	277.35 -	290.33	96.48	07/2022 -	08/2024	25	-
629	NSG AT KOLKATA - [N28000104]CPWD FOR MHA,WEST BENGAL	10/2014	162.88 210.83	210.83	177.81	04/2018 -	12/2024	80	-
	Total		1,659.44 -	2,592.69	1,934.17				
	Grand Total		10,03,177.74	12,30,342.65	7,70,386.59				

List of projects without Date of Commissioning

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	CIVIL AVIATION				
	Airport Authority Of India Limited				
1	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA - [N04000081]AAI,WEST BENGAL	01/2019	389.71 -	11/2021 -	05/2023
2	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR - [N04000073]AAI,ANDAMAN AND NICOBAR ISLANDS	10/2013	417.23 707.73	09/2018 05/2023	06/2023
3	CO CIVIL AVIATION REASEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD - [N04000086]AAI,TELANGANA	05/2020	353.61 -	05/2022 06/2023	06/2023
4	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA - [N04000080]AAI,WEST BENGAL	01/2016	458.00 -	03/2020 06/2022	08/2023
	Total		1,618.55 -		
	COAL				
	Neyveli Lignite Corporation				
5	HADLA LIGNITE MINE PROJECT(1.90 MTPA) - [N06000144]NLC,RAJASTHAN	03/2015	522.45 -	09/2019 -	09/2019
6	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA) - [N06000145]NLC,RAJASTHAN	03/2015	513.63 -	12/2019 -	12/2019
7	BARSINGSAR THERMAL POWER STATION EXTENSION - [N06000187]NLC,RAJASTHAN	03/2015	2,112.60 -	09/2020 -	09/2020
8	BITHNOK LIGNITE THERMAL POWER STATION - [N06000188]NLC,RAJASTHAN	03/2015	2,196.30 -	09/2020 -	09/2020
9	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW) - [N06000095]NLC,TAMIL NADU	06/2011	5,907.11 8,990.00	12/2015 02/2021	02/2021
	Northern Coal Fields Limited				
10	JAYANT EXPANSION OCP 10 TO 20 MTPA - [N06000159]NCL,MADHYA PRADESH	05/2017	1,783.09 -	03/2021 -	10/2023
	Singareni Colliers Company Limitted				
11	RCE-II OF JALAGAM VENGALRAO OPENCAST PROJECT-II - [N06000212]SCCL,TELANGANA	03/2019	473.22 -	03/2021 -	03/2023
	Total		13,508.40 -		
	FINANCE				
	Cpwd For Finance				
12	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI - [N28000089]CPWD FOR FINANC,TAMIL NADU	12/2015	209.00 -	10/2019 10/2022	10/2022
13	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI - [N28000109]CPWD FOR FINANC,TAMIL NADU	11/2017	348.77 -	11/2021 -	11/2022
	National Projects Construction Corporation Limited				

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
14	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA - [N07000001]NPCC,DELHI	07/2018	228.50 -	04/2022 -	04/2022
	Total		786.27 -		
	MINES				
	National Aluminum Company Limited (Nalco)				
15	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA - [N10000017]NALCO,ODISHA	09/2019	225.79 -	03/2023 -	03/2023
	Total		225.79 -		
	POWER				
	National Thermal Power Corporation				
16	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW - [N18000142]NTPC,UTTARAKHAND	07/2012	1,527.00 -	08/2017 -	08/2017
17	KERANDARI COAL MINING PROJECT - [N18000370]NTPC,JHARKHAND	09/2015	1,553.00 -	11/2019 -	04/2023
	Power Grid Corporation Of India Limited				
18	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - [N18000314]PGCIL,RAJASTHAN	01/2020	562.86 545.88	01/2021 -	05/2023
19	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION - [N18000339]PGCIL,MULTI STATE	11/2018	173.94 -	11/2021 -	06/2023
20	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - [N18000304]PGCIL,RAJASTHAN	03/2021	1,340.81 -	12/2022 -	07/2023
21	EASTERN REGION STRENTHENING SCHEME XVII(PART B) - [N18000244]PGCIL,MULTI STATE	02/2017	235.53 -	06/2019 -	08/2023
22	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION - [N18000299]PGCIL,BIHAR	05/2021	179.29 -	04/2023 -	09/2023
	Total		5,572.43 -		
	HEALTH AND FAMILY WELFARE				
	Cpwd For Health				
23	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD - [N28000098]CPWD FOR HEALTH,TELANGANA	10/2016	209.84 244.97	03/2020 -	03/2020
24	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITIUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST - [N28000112]CPWD FOR HEALTH,KERALA	09/2017	150.29 -	03/2020 -	03/2020
25	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT - [N28000139]CPWD FOR HEALTH,PUDUCHERRY	03/2018	195.00 -	09/2020 10/2023	10/2023
	Total		555.13 -		

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated
1	2	3	4	5	6
	RAILWAYS				
	Dedicated Freight Corridor Corporation Of India Ltd				
26	WESTERN DEDICATED FREIGHT CORRIDOR - [N22000464]DFCC,MULTI STATE	11/2007	16,592.00 51,101.00	03/2020 -	03/2020
	East Central Railways				
27	KIUL - GAYA DOUBLING PROJECT - [N22000349]ECR,BIHAR	12/2015	1,200.20 1,200.20	03/2020 -	03/2023
28	KARAILA ROAD - SHAKTINAGAR DOUBLING - [N22000419]ECR,UTTAR PRADESH	08/2015	528.57 -	03/2019 -	03/2023
29	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR - [220100240]ECR,BIHAR	04/1997	324.73 967.29	03/2012 -	06/2023
	East Coast Railway				
30	KOTTAVALSA - KORAPUT DOUBLING - [N22000377]ECOR,ANDHRA PRADESH	04/2015	2,499.71 -	03/2022 -	03/2022
	Eastern Railways				
31	PIRPAINTI-JASIDIH - [N22000219]ER,MULTI STATE	04/2013	915.98 -	03/2022 -	03/2022
	Kolkata Metro Rail Corporation Limited				
32	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP) - [N22000108]KOMRCL,WEST BENGAL	04/2010	2,397.72 -	03/2016 -	03/2016
	Metropolitan Rapid Transport Projects				
33	MUMBAI URBAN TRANSPORT PROJECT PHASE-II - [N22000092]MRTP,MAHARASHTRA	04/2008	5,300.00 -	03/2014 -	03/2014
	North East Frontier Railway				
34	AGARTALA-AKHAURA NL - [N22000195]NFR,TRIPURA	04/2012	569.63 -	03/2020 06/2022	09/2022
35	NEW BG LINE FROM JAGBANI TO BIRATNAGAR - [N22000207]NFR,MULTI STATE	04/2010	241.52 -	- -	03/2023
36	NEW BG LINE FROM BYRNIHAT TO SHILLONG - [N22000205]NFR,MEGHALAYA	04/2010	906.46 1,202.33	03/2021 -	-
	Northern Railway				
37	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE - [N22000281]NR,DELHI	04/2012	295.68 -	- -	09/2023
38	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL - [N22000274]NR,MULTI STATE	04/2007	336.91 -	- -	-
	Rail Vikas Nigam Ltd.				
39	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD - [N22000213]RVNL,TELANGANA	04/2012	632.68 -	03/2016 12/2023	-
40	BANASPANI- JAKHPURA - DOUBLING - [N22000412]RVNL,ODISHA	03/2009	942.95 -	03/2019 12/2023	-
	South Central Railway				
41	MUNEERABAD-MAHABOOBNAGAR(NL),SCR - [220100205]SCR,MULTI STATE	04/1997	1,723.00 1.00	03/2000 -	03/2000
42	NADIKUDE-SRI KALAHASTI - [N22000286]SCR,ANDHRA PRADESH	04/2011	2,288.70 -	03/2021 -	03/2021

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
43	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K - [N22000432]SCR,TELANGANA	04/2017	119.73 185.00	03/2022 -	03/2022
	Total		37,816.17 -		
	ROAD TRANSPORT AND HIGHWAYS				
	Ahmedabad Metro Rail				
44	4-LANING OF KASHIPUR-SITARGANJ SECTION - [N24000465]MEGA,UTTARAKHAND	11/2012	605.84 -	08/2016 -	08/2016
	Ministry Of Road Transport And Highways (State Pwds)				
45	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. - [N24001382]MoRTH,HIMACHAL PRADESH	08/2020	242.80 -	03/2021 -	03/2021
46	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA - [N24002006]MoRTH,TELANGANA	10/2017	186.71 -	06/2023 -	06/2023
47	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K - [N24001422]MoRTH,HIMACHAL PRADESH	02/2021	345.89 -	09/2021 -	09/2021
48	HELWAK TO KARAD - [N24001055]MoRTH,MAHARASHTRA	02/2017	416.99 -	07/2019 -	10/2023
49	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION - [N24001226]MoRTH,CHHATTISGARH	12/2014	496.02 -	03/2015 -	03/2015
50	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM - [N24000248]MoRTH,TELANGANA	03/2015	153.21 -	01/2017 -	01/2017
51	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER - [N24001130]MoRTH,UTTARAKHAND	08/2016	234.88 -	12/2017 -	12/2017
52	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 - [N24000422]MoRTH,ANDHRA PRADESH	03/2015	309.01 -	09/2015 08/2017	05/2018
53	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA - [N24000939]MoRTH,ANDHRA PRADESH	03/2018	504.19 504.00	11/2018 -	11/2018
54	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE - [N24000982]MoRTH,TELANGANA	01/2017	244.54 -	05/2019 08/2019	08/2019
55	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT - [N24000245]MoRTH,TELANGANA	01/2014	270.00 -	03/2016 09/2019	09/2019
56	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH - [N24000983]MoRTH,TELANGANA	01/2017	196.52 -	10/2019 10/2019	10/2019
57	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG - [N24000776]MoRTH,UTTARAKHAND	11/2017	232.81 -	11/2019 -	11/2019
58	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION - [N24000777]MoRTH,UTTARAKHAND	11/2017	283.51 -	11/2019 -	11/2019

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
59	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000778]MoRTH,UTTARAKHAND	11/2017	266.52 -	11/2019 -	11/2019
60	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 - [N24000820]MoRTH,ANDAMAN AND NICOBAR ISLANDS	11/2017	237.80 -	11/2019 -	11/2019
61	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000772]MoRTH,UTTARAKHAND	12/2017	257.34 -	12/2019 -	12/2019
62	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000773]MoRTH,UTTARAKHAND	12/2017	200.34 -	12/2019 -	12/2019
63	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 - [N24000774]MoRTH,UTTARAKHAND	12/2017	248.22 -	12/2019 -	12/2019
64	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI - [N24000984]MoRTH,TELANGANA	01/2017	283.00 -	12/2019 12/2019	12/2019
65	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 - [N24000988]MoRTH,TELANGANA	01/2018	230.03 -	12/2019 11/2020	11/2020
66	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 - [N24000928]MoRTH,ANDHRA PRADESH	10/2015	333.21 -	12/2015 12/2019	01/2021
67	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 - [N24000989]MoRTH,TELANGANA	02/2018	206.13 -	06/2020 01/2021	01/2021
68	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA - [N24001381]MoRTH,HIMACHAL PRADESH	08/2020	272.98 -	04/2021 -	04/2021
69	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75 - [N24001383]MoRTH,HIMACHAL PRADESH	08/2020	349.20 -	04/2021 -	04/2021
70	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES - [N24000301]MoRTH,ANDHRA PRADESH	03/2015	271.45 -	10/2015 05/2021	05/2021
71	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR - [N24000996]MoRTH,TELANGANA	01/2017	605.08 -	10/2019 10/2019	06/2021
72	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION - [N24000986]MoRTH,TELANGANA	01/2017	300.00 -	05/2019 07/2021	07/2021
73	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P - [N24000963]MoRTH,ANDHRA PRADESH	01/2018	418.03 386.99	08/2018 12/2021	12/2021
74	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU - [N24000929]MoRTH,ANDHRA PRADESH	09/2016	372.68 -	02/2017 01/2022	02/2022
75	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION - [N24001159]MoRTH,KARNATAKA	01/2018	159.70 -	07/2018 03/2022	03/2022

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Anticipated
1	2	3	4	5	6
76	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR - [N24001160]MoRTH,KARNATAKA	09/2017	191.60 -	10/2018 04/2022	04/2022
77	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- - [N24001161]MoRTH,KARNATAKA	12/2017	297.30 -	01/2019 04/2022	04/2022
78	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3 - [N24000934]MoRTH,ANDHRA PRADESH	03/2018	228.32 -	08/2018 05/2022	05/2022
79	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U - [N24001172]MoRTH,KARNATAKA	01/2017	291.49 -	08/2017 06/2022	06/2022
80	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD - [N24000932]MoRTH,ANDHRA PRADESH	01/2017	319.28 -	08/2017 07/2022	07/2022
81	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN - [N24001164]MoRTH,KARNATAKA	10/2016	396.96 -	03/2017 07/2022	07/2022
82	PUNE RAIGARH DISTRICT BORDER TO MANGAON - [N24001082]MoRTH,MAHARASHTRA	03/2018	223.46 -	12/2019 -	08/2022
83	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN - [N24001162]MoRTH,KARNATAKA	03/2018	325.86 -	10/2018 -	08/2022
84	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG - [N24000937]MoRTH,ANDHRA PRADESH	03/2018	289.67 285.29	08/2018 10/2022	10/2022
85	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM KM126/510 TO KM135/740 OF NH214(NH21 - [N24000965]MoRTH,ANDHRA PRADESH	01/2016	386.09 288.76	05/2016 10/2022	10/2022
86	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216 - [N24000967]MoRTH,ANDHRA PRADESH	03/2016	444.84 459.37	09/2016 10/2022	10/2022
87	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2 - [N24000968]MoRTH,ANDHRA PRADESH	11/2016	376.25 414.44	08/2017 10/2022	10/2022
88	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 - [N24000931]MoRTH,ANDHRA PRADESH	11/2016	290.15 -	05/2017 11/2022	11/2022
89	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V - [N24000933]MoRTH,ANDHRA PRADESH	02/2017	429.43 -	11/2017 11/2022	11/2022
90	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT - [N24000966]MoRTH,ANDHRA PRADESH	01/2016	348.95 355.69	08/2016 11/2022	11/2022
91	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION - [N24001384]MoRTH,ANDHRA PRADESH	03/2020	207.79 -	03/2021 11/2022	11/2022
92	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR - [N24001385]MoRTH,ANDHRA PRADESH	06/2020	221.40 -	05/2021 11/2022	12/2022
93	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- - [N24001180]MoRTH,NAGALAND	03/2019	237.51 -	12/2022 01/2023	01/2023

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
94	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O - [N24000940]MoRTH,ANDHRA PRADESH	03/2016	995.09 995.00	05/2016 02/2023	02/2023
95	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH - [N24000970]MoRTH,ANDHRA PRADESH	01/2017	576.48 686.13	01/2018 02/2023	02/2023
96	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT - [N24000990]MoRTH,TELANGANA	02/2018	294.13 -	11/2019 03/2022	02/2023
97	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN - [N24001179]MoRTH,NAGALAND	03/2017	217.35 -	11/2020 02/2023	02/2023
98	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000775]MoRTH,UTTARAKHAND	06/2017	282.08 -	06/2019 03/2023	03/2023
99	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR - [N24000779]MoRTH,UTTARAKHAND	02/2018	418.88 -	02/2020 03/2023	03/2023
100	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES - [N24000941]MoRTH,PUNJAB	03/2018	293.64 326.84	08/2020 -	03/2023
101	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400 - [N24000475]MoRTH,MADHYA PRADESH	11/2015	628.45 -	01/2020 06/2021	04/2023
102	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K - [N24000780]MoRTH,UTTARAKHAND	02/2018	293.68 -	- 04/2023	04/2023
103	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS - [N24000870]MoRTH,MADHYA PRADESH	03/2018	162.56 -	03/2018 10/2021	04/2023
104	UPGRADATION OF PACHORE- SHUJALPUR ROAD TO 2L + PS - [N24000881]MoRTH,MADHYA PRADESH	11/2017	184.62 -	02/2018 09/2021	04/2023
105	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ - [N24000981]MoRTH,TELANGANA	10/2016	248.83 -	03/2019 04/2023	04/2023
106	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC - [N24000993]MoRTH,TELANGANA	03/2018	322.81 -	09/2020 06/2022	04/2023
107	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 - [N24000969]MoRTH,ANDHRA PRADESH	01/2017	263.45 263.45	09/2017 05/2023	05/2023
108	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA - [N24001156]MoRTH,KARNATAKA	01/2017	166.67 -	09/2017 05/2023	05/2023
109	WIDENING TO 2-LANE WIH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT - [N24001387]MoRTH,KARNATAKA	01/2017	264.34 -	09/2017 06/2023	05/2023
110	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD - [N24000964]MoRTH,ANDHRA PRADESH	08/2016	350.61 411.18	01/2017 06/2023	06/2023
111	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON - [N24000980]MoRTH,TELANGANA	10/2016	298.32 -	02/2019 06/2022	06/2023
112	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR - [N24000998]MoRTH,TELANGANA	01/2019	193.19 249.72	- 01/2023	06/2023

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
113	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) - [N24001370]MoRTH,KERALA	02/2017	380.76 372.87	09/2017 01/2023	06/2023
114	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365 - [N24000997]MoRTH,TELANGANA	03/2018	192.67 -	07/2019 06/2022	07/2023
115	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4 - [N24001197]MoRTH,GUJARAT	03/2018	351.00 270.00	06/2021 07/2023	07/2023
116	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS - [N24000891]MoRTH,MADHYA PRADESH	03/2018	233.04 -	03/2018 10/2021	08/2023
117	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH - [N24000987]MoRTH,TELANGANA	01/2018	283.15 -	05/2020 12/2022	08/2023
118	RALEGAON TO RAMTIRTH - [N24001046]MoRTH,MAHARASHTRA	01/2017	210.81 -	07/2019 -	08/2023
119	MEHKAR TO AJISPUR - [N24001048]MoRTH,MAHARASHTRA	01/2017	232.77 -	07/2019 -	08/2023
120	PARLI PIMPLA DAHIGUDA - [N24001138]MoRTH,MAHARASHTRA	02/2017	205.72 206.00	06/2019 -	08/2023
121	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK - [N24001369]MoRTH,KERALA	02/2017	294.28 296.53	08/2017 03/2022	08/2023
122	2L+PS OF THIKRI ANJAD SECTION OF NH-347B - [N24000892]MoRTH,MADHYA PRADESH	11/2017	249.05 -	07/2018 08/2021	09/2023
123	PALPHATA TO PHULAMBARI - [N24001060]MoRTH,MAHARASHTRA	03/2018	227.19 227.00	12/2019 -	09/2023
124	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT - [N24001165]MoRTH,KARNATAKA	11/2016	314.90 -	03/2017 07/2023	09/2023
125	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR - [N24000247]MoRTH,TELANGANA	10/2014	295.47 -	02/2017 12/2022	10/2023
126	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH. - [N24000886]MoRTH,MADHYA PRADESH	01/2017	205.05 -	03/2017 12/2021	10/2023
127	WAKAN PALI KHOPOLI - [N24001026]MoRTH,MAHARASHTRA	01/2017	376.19 -	05/2019 -	10/2023
128	KARAD PATAN CHIPLUN GUHAGAR - [N24001057]MoRTH,MAHARASHTRA	02/2017	407.19 407.00	06/2019 -	10/2023
129	PARBHANI TO GANGKHED - [N24001065]MoRTH,MAHARASHTRA	03/2018	238.19 238.00	12/2019 -	10/2023
130	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER - [N24001080]MoRTH,MAHARASHTRA	03/2018	256.15 -	12/2019 -	10/2023
131	SILLOD TO FARDAPUR - [N24001125]MoRTH,MAHARASHTRA	02/2017	337.46 432.98	06/2019 -	10/2023
132	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K - [N24000257]MoRTH,GOA	03/2015	298.33 354.43	- -	-
133	CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD - [N24000258]MoRTH,GOA	03/2015	184.05 -	- -	-
134	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A - [N24000378]MoRTH,MADHYA PRADESH	06/2015	390.51 -	- -	-

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
135	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER - [N24000514]MoRTH,GOA	12/2015	773.98 -	- -	-
136	ANJANGAON TO MAH/MP BORDER - [N24001007]MoRTH,MADHYA PRADESH	01/2017	359.00 359.00	06/2019 -	-
137	BHANDARA TO GHOTITOK - [N24001018]MoRTH,MAHARASHTRA	01/2017	392.83 393.00	06/2019 -	-
138	NAGAJ TO VAIJAPUR - [N24001023]MoRTH,MAHARASHTRA	01/2017	376.72 377.00	06/2019 -	-
139	WADIGODRI TO DHANGRIPIMPRI - [N24001063]MoRTH,MAHARASHTRA	03/2018	194.23 194.00	02/2020 -	-
140	DHANGIPIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK - [N24001064]MoRTH,MAHARASHTRA	03/2018	217.14 217.00	02/2020 -	-
141	KHAMGAON TO DEULGAON SAKARSHA - [N24001074]MoRTH,MAHARASHTRA	03/2018	249.29 -	12/2019 -	-
142	JALGAON TO NANDURA - [N24001088]MoRTH,MAHARASHTRA	03/2018	177.84 177.00	12/2019 -	-
143	MALEWADA TO CHIMUR - [N24001104]MoRTH,MAHARASHTRA	10/2016	322.55 -	06/2019 -	-
144	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 - [N24001201]MoRTH,BIHAR	02/2019	2,926.42 -	- 09/2024	-
145	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I - [N24001216]MoRTH,JHARKHAND	12/2016	196.00 -	09/2021 -	-
146	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED - [N24001918]MoRTH,CHHATTISGARH	12/2020	222.86 -	08/2023 05/2024	-
147	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU - [N24001919]MoRTH,CHHATTISGARH	12/2020	193.16 -	09/2023 06/2024	-
148	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 - [N24000782]MoRTH,UTTARAKHAND	03/2018	460.73 -	- -	-
	National Highways And Infrastructure Development Corporation Ltd.				
149	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S - [N24000821]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	11/2017	257.34 -	11/2019 -	11/2019
150	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (- [N24000744]NHIDCL,ANDAMAN AND NICOBAR ISLANDS	03/2015	262.97 -	01/2022 -	01/2022
151	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO - [N24001275]NHIDCL,MANIPUR	08/2020	268.98 -	04/2022 -	04/2022
152	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI - [N24001276]NHIDCL,MANIPUR	08/2020	228.97 -	04/2022 -	04/2022
153	CHANGTONGYA TO LONGLENG ROAD PKG-2 - [N24001389]NHIDCL,NAGALAND	03/2020	206.53 -	06/2022 09/2022	09/2022
154	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 - [N24000688]NHIDCL,NAGALAND	03/2016	429.52 562.98	08/2022 08/2022	01/2023

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
155	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO - [N24000757]NHIDCL,NAGALAND	03/2018	315.03 -	12/2021 03/2023	03/2023
156	IMPROVEMENT/WIDENING TO 2 LANING OF STRETCH FROM KHONGSANG TO TAMENGLONG OF NH-137 - [N24001268]NHIDCL,MANIPUR	03/2019	471.00 -	07/2022 -	03/2023
157	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV) - [N24001285]NHIDCL,NAGALAND	03/2020	330.78 -	12/2021 03/2023	03/2023
158	MARIAM - PEREN (PKG 2A) - [N24001398]NHIDCL,MANIPUR	07/2021	204.58 -	03/2023 -	03/2023
159	PEREN-DIMAPUR PKG-5 - [N24001407]NHIDCL,NAGALAND	02/2021	207.33 -	03/2023 -	03/2023
160	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO - [N24000758]NHIDCL,NAGALAND	03/2018	240.64 255.58	12/2021 03/2023	04/2023
161	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 - [N24001342]NHIDCL,JAMMU AND KASHMIR	03/2021	260.40 -	12/2022 -	04/2023
162	TWO-LANING OF HAYULIANG– HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI - [N24000979]NHIDCL,ARUNACHAL PRADESH	01/2017	256.66 -	05/2023 05/2023	05/2023
163	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350 - [N24001333]NHIDCL,ASSAM	09/2019	761.54 820.56	05/2023 -	05/2023
164	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) - [N24001286]NHIDCL,NAGALAND	03/2020	278.95 -	06/2022 10/2022	06/2023
165	PEREN-DIMAPUR SECTION PKG-2 - [N24001406]NHIDCL,NAGALAND	07/2021	258.52 -	03/2023 02/2023	06/2023
166	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI - [N24000685]NHIDCL,ARUNACHAL PRADESH	02/2017	167.28 229.70	04/2022 07/2023	07/2023
167	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) - [N24001392]NHIDCL,ARUNACHAL PRADESH	08/2020	199.03 -	04/2022 07/2023	07/2023
168	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 - [N24000583]NHIDCL,ASSAM	01/2016	252.00 330.30	12/2021 12/2019	08/2023
169	2-LANING FROM MANU-SIMLUNG (PKG I) - [N24001247]NHIDCL,TRIPURA	03/2020	247.76 251.89	01/2022 10/2022	08/2023
170	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE - [N24001265]NHIDCL,TRIPURA	03/2020	154.51 -	07/2022 08/2023	08/2023
171	DOGINALA - GAU - [N24001320]NHIDCL,ARUNACHAL PRADESH	12/2020	242.30 -	09/2022 -	08/2023
172	KARGIL-ZANSKR PACKAGE-8 - [N24001348]NHIDCL,LADAKH	03/2021	398.37 -	01/2023 08/2023	08/2023
173	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 106.200 TO KM 120. - [N24000944]NHIDCL,ARUNACHAL PRADESH	12/2016	200.44 200.44	01/2020 01/2023	09/2023
174	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) - [N24001280]NHIDCL,NAGALAND	03/2020	320.97 -	06/2022 03/2023	09/2023
175	DEMBUEN - BRUNI - [N24001321]NHIDCL,ARUNACHAL PRADESH	12/2020	606.63 606.63	03/2023 03/2024	09/2023

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
176	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO - [N24001336]NHIDCL,SIKKIM	08/2020	230.45 244.91	04/2023 09/2023	09/2023
177	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO - [N24000764]NHIDCL,NAGALAND	03/2018	272.89 -	10/2022 10/2022	10/2023
178	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID - [N24001267]NHIDCL,TRIPURA	03/2020	178.43 -	07/2022 08/2023	10/2023
179	CONSTRUCTION OF CHHIATHLANG -SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 - [N24001277]NHIDCL,MIZORAM	09/2020	275.02 -	10/2022 07/2023	10/2023
180	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV) - [N24001283]NHIDCL,MIZORAM	03/2020	281.78 253.41	07/2022 07/2023	10/2023
181	KAILASHAHAR TO KHOWAI PKG-4 - [N24001309]NHIDCL,TRIPURA	11/2020	159.13 171.50	06/2022 06/2023	10/2023
182	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 - [N24001318]NHIDCL,TRIPURA	09/2020	173.17 -	04/2022 10/2022	10/2023
183	KARGIL-ZANSKR PACKAGE-3 - [N24001345]NHIDCL,LADAKH	08/2020	381.01 -	01/2023 10/2023	10/2023
184	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO - [N24001913]NHIDCL,SIKKIM	03/2017	165.56 -	06/2022 -	-
185	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (- [N24001313]NHIDCL,MEGHALAYA	11/2020	351.12 -	12/2023 10/2025	-
186	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL - [N24001314]NHIDCL,MEGHALAYA	11/2020	525.68 -	12/2023 -	-
187	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL - [N24001334]NHIDCL,MEGHALAYA	11/2020	445.51 -	12/2023 -	-
188	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B - [N24001335]NHIDCL,MEGHALAYA	11/2020	284.21 -	12/2023 -	-
	National Highways Authority Of India				
189	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 - [N24001709]NHAI,BIHAR	09/2020	897.45 -	04/2023 -	04/2023
190	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P - [N24000835]NHAI,HARYANA	03/2018	1,484.30 -	12/2020 08/2023	05/2023
191	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL - [N24001566]NHAI,RAJASTHAN	11/2019	1,640.10 -	05/2023 02/2024	05/2023
192	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) - [N24001780]NHAI,HARYANA	01/2018	2,228.00 -	11/2020 08/2023	05/2023
193	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA - [N24001807]NHAI,MAHARASHTRA	02/2018	1,061.29 1,061.29	10/2021 05/2023	05/2023
194	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER - [N24000813]NHAI,BIHAR	03/2018	496.20 496.38	11/2021 06/2024	06/2023
195	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001378]NHAI,MAHARASHTRA	02/2019	362.46 372.46	01/2022 06/2023	06/2023

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
196	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS - [N24001487]NHAI,MAHARASHTRA	10/2020	169.83 -	10/2022 06/2023	06/2023
197	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH - [N24001549]NHAI,ASSAM	07/2017	442.23 -	04/2020 -	06/2023
198	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE - [N24001572]NHAI,RAJASTHAN	11/2019	952.57 -	01/2023 12/2023	06/2023
199	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M - [N24001573]NHAI,RAJASTHAN	11/2019	1,658.06 -	12/2022 12/2023	06/2023
200	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 - [N24001618]NHAI,MADHYA PRADESH	09/2019	194.40 -	09/2022 -	06/2023
201	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A - [N24001690]NHAI,KARNATAKA	01/2021	1,167.52 1,157.00	01/2023 12/2023	06/2023
202	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-)0.650 TO KM. 132.955 OF NH-552G - [N24001760]NHAI,MADHYA PRADESH	10/2020	506.56 498.47	06/2023 11/2023	06/2023
203	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - [N24000462]NHAI,KARNATAKA	05/2014	1,655.01 2,639.00	08/2016 06/2023	07/2023
204	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI - [N24000629]NHAI,MAHARASHTRA	11/2016	400.25 -	03/2019 07/2023	07/2023
205	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) - [N24001564]NHAI,RAJASTHAN	10/2019	662.08 -	07/2023 01/2024	07/2023
206	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA - [N24001567]NHAI,RAJASTHAN	11/2019	1,272.97 -	10/2022 03/2024	07/2023
207	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N - [N24001568]NHAI,RAJASTHAN	11/2019	1,119.35 -	05/2023 03/2024	07/2023
208	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) - [N24000463]NHAI,WEST BENGAL	12/2015	1,083.00 1,414.01	06/2018 12/2023	08/2023
209	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA - [N24000795]NHAI,RAJASTHAN	02/2018	741.86 649.00	04/2021 12/2023	08/2023
210	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001377]NHAI,MAHARASHTRA	02/2019	731.89 731.99	01/2022 05/2023	08/2023
211	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 - [N24001379]NHAI,MAHARASHTRA	02/2019	594.75 594.75	01/2022 05/2023	08/2023
212	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) - [N24001563]NHAI,RAJASTHAN	10/2019	846.59 -	08/2023 01/2024	08/2023
213	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON - [N24001569]NHAI,RAJASTHAN	11/2019	1,425.02 -	03/2023 02/2024	08/2023
214	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - [N24001696]NHAI,TAMIL NADU	02/2019	1,291.37 -	08/2023 -	08/2023
215	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM - [N24001716]NHAI,TAMIL NADU	07/2022	186.50 -	08/2023 -	08/2023
216	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH - [N24001755]NHAI,UTTAR PRADESH	10/2019	1,936.68 -	03/2023 -	08/2023

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
217	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-IV - [N24000691]NHAI,RAJASTHAN	04/2017	894.00 -	04/2020 12/2023	09/2023
218	PATAS-VASUNDE PHATA - BARAMATI BYPASS - [N24001501]NHAI,MAHARASHTRA	09/2021	531.86 532.41	09/2023 09/2023	09/2023
219	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV - [N24001644]NHAI,PUNJAB	12/2020	524.88 -	09/2023 -	09/2023
220	AURAD - BIDAR KM 0.00 TO KM 45.878 - [N24001683]NHAI,KARNATAKA	09/2021	912.37 -	04/2023 03/2024	09/2023
221	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG II) [KURANKHED TO SHELAD FROM KM. 220.00 TO KM. 270.00] - [N24001801]NHAI,MAHARASHTRA	11/2019	633.70 -	02/2023 -	09/2023
222	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI - [N24001803]NHAI,MAHARASHTRA	12/2019	1,393.95 1,393.95	11/2022 09/2023	09/2023
223	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K - [N24001523]NHAI,UTTAR PRADESH	03/2021	836.24 -	10/2023 10/2023	10/2023
224	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM - [N24001524]NHAI,UTTAR PRADESH	03/2021	990.28 -	10/2023 10/2023	10/2023
225	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2) - [N24001560]NHAI,RAJASTHAN	02/2019	755.16 -	10/2023 12/2023	10/2023
226	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) - [N24001561]NHAI,RAJASTHAN	10/2019	839.63 -	10/2023 01/2024	10/2023
227	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1) - [N24001562]NHAI,RAJASTHAN	02/2019	738.90 -	10/2023 12/2023	10/2023
228	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - [N24001590]NHAI,JHARKHAND	09/2020	748.99 -	10/2023 -	10/2023
229	REMAINING WORK OF 2L+PS OF TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS - [N24001604]NHAI,TAMIL NADU	02/2019	166.90 -	03/2021 -	10/2023
230	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 - [N24001616]NHAI,MADHYA PRADESH	01/2021	428.04 -	10/2023 -	10/2023
231	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. - [N24001620]NHAI,JAMMU AND KASHMIR	09/2021	442.14 -	10/2023 10/2023	10/2023
232	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 - [N24001645]NHAI,PUNJAB	12/2020	366.85 366.85	06/2023 10/2023	10/2023
233	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV - [N24001738]NHAI,UTTAR PRADESH	09/2021	300.79 -	10/2023 -	10/2023
234	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-KANPUR - [N24001740]NHAI,UTTAR PRADESH	10/2019	2,325.28 -	09/2023 -	10/2023
235	DEVELOPMENT OF 6L UER II [PACKAGE - III] (NANGLOI - NAJAFGARH ROAD TILL SECTOR 24 DWARKA) FROM KM. 2 - [N24001776]NHAI,DELHI	07/2020	1,069.27 -	10/2023 -	10/2023
236	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 - [N24001777]NHAI,DELHI	07/2020	2,171.80 -	10/2023 -	10/2023
237	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 - [N24001778]NHAI,DELHI	07/2020	801.46 -	10/2023 -	10/2023

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
238	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG I) [AMRAVATI TO KURANKHED FROM KM. 166.00 TO KM. 220.00] - [N24001800]NHAI,MAHARASHTRA	11/2019	713.07 -	07/2023 -	10/2023
239	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM - [N24001825]NHAI,DELHI	07/2020	1,894.96 -	10/2023 -	10/2023
	Total		94,364.64 -		
	TELECOMMUNICATIONS				
	Department Of Telecommunication				
240	NETWORK FOR SPECTRUM - [N26000101]DOT,MULTI STATE	03/2012	13,334.00 -	07/2015 12/2022	09/2023
	Total		13,334.00 -		
	URBAN DEVELOPMENT				
	Chennai Metro Rail Ltd				
241	CHENNAI METRO RAIL LTD (PHASE 1) - [N28000084]CMRL,TAMIL NADU	02/2009	14,600.00 -	12/2015 -	12/2015
242	CHENNAI METRO RAIL LTD (PHASE 1 EXT) - [N28000097]CMRL,TAMIL NADU	06/2016	3,770.00 -	03/2018 02/2021	02/2021
	Delhi Metro Rail Corporation				
243	DELHI MRTS PHASE-III - [N28000056]DMRC,DELHI	09/2011	38,585.00 -	03/2016 08/2021	08/2021
244	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND - [N28000136]DMRC,DELHI	05/2017	565.00 -	12/2020 11/2022	11/2022
	Kochi Metro Rail Corporation Ltd				
245	KOCHI METRO RAIL PROJECT - [N28000081]KMRCL,KERALA	07/2012	5,181.79 -	07/2017 09/2020	09/2020
	Total		62,701.79 -		
	WATER RESOURCES				
	Bihar Urban Infrastructure Development Corporation Ltd				
246	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR - [N30000037]BUIDCO,BIHAR	12/2014	225.77 -	03/2020 -	06/2020
247	SEWERAGE TREATMENT PLANT AT PAHARI PATNA - [N30000043]BUIDCO,BIHAR	05/2017	191.62 -	11/2020 05/2017	11/2020
248	SAIDPUR SEWER NETWORK PATNA - [N30000039]BUIDCO,BIHAR	04/2015	268.63 -	01/2021 -	01/2021
249	SEWERAGE SCHEME AT PAHARI ZONE V PATNA - [N30000040]BUIDCO,BIHAR	05/2017	356.37 364.00	04/2021 05/2017	04/2021
250	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK - [N30000044]BUIDCO,BIHAR	03/2017	277.42 253.98	05/2021 03/2017	05/2021
251	I AND D AND STP AT CHAPPRA - [N30000028]BUIDCO,BIHAR	11/2018	236.15 -	12/2020 -	08/2023

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
252	SEWER NETWORKS SPS AND STP HAJIPUR - [N30000035]BUIDCO,BIHAR	03/2018	305.19 -	08/2021 03/2018	08/2023
	Delhi Jal Board				
253	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO - [N30000018]DJB,DELHI	05/2017	344.81 -	05/2020 -	05/2020
254	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI - [N30000017]DJB,DELHI	12/2018	515.07 -	01/2021 -	03/2022
255	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L - [N30000014]DJB,DELHI	03/2017	665.78 -	12/2022 -	09/2023
256	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 - [N30000015]DJB,DELHI	05/2016	211.79 223.70	12/2021 -	09/2023
257	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S - [N30000016]DJB,DELHI	05/2016	239.11 314.71	02/2022 09/2023	09/2023
	Kolkata Metropolitan Development Authority				
258	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE - [N30000047]KMDA,WEST BENGAL	12/2014	272.32 341.68	04/2020 -	04/2020
259	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR - [N30000046]KMDA,WEST BENGAL	02/2014	274.76 332.56	12/2019 01/2023	06/2022
260	INTERCEPTION AND DIVERSION WITH STP AT BALLY - [N30000049]KMDA,WEST BENGAL	10/2017	164.93 -	12/2021 02/2021	03/2023
261	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH - [N30000045]KMDA,WEST BENGAL	08/2017	185.22 -	12/2021 02/2021	08/2023
	Uttar Pradesh Jal Nigam				
262	MATHURA SEWERAGE SCHEME - [N30000019]UPJalNigam,UTTAR PRADESH	12/2017	460.45 -	12/2020 06/2018	12/2020
263	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA - [N30000006]UPJalNigam,UTTAR PRADESH	05/2017	767.59 -	09/2021 -	09/2021
264	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH - [N30000022]UPJalNigam,UTTAR PRADESH	01/2019	206.05 -	10/2021 -	03/2023
265	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH - [N30000021]UPJalNigam,UTTAR PRADESH	01/2019	231.79 234.03	12/2021 01/2020	06/2023
266	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS - [N30000010]UPJalNigam,UTTAR PRADESH	03/2018	967.23 708.70	09/2021 -	09/2023
	Uttarakhand Pey Jal Nigam				
267	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH - [N30000004]UKJalNigam,UTTARAKHAND	03/2017	158.00 -	11/2019 -	02/2022
	Total		7,526.05 -		
	DEFENCE PRODUCTION				
	Cpwd For Defence				
268	RESIDENTIAL QUATERS FOR HAL,BANGLORE - [N28000103]CPWD FOR DEFENC,KARNATAKA	12/2016	246.31 200.00	02/2020 03/2023	03/2023
	Total		246.31 -		

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	DEPARTMENT OF HIGHER EDUCATION				
	Cpwd Of Higher Education				
269	CONSTRUCTION OF MEGA HOSTEL II FOR NIT CALICUT KERALA - [N28000075]CPWD EDUCATION,KERALA	01/2010	165.23 -	10/2012 -	10/2012
270	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD - [N28000067]CPWD EDUCATION,JHARKHAND	09/2012	171.86 -	03/2016 -	03/2016
271	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE - [N42000005]CPWD EDUCATION,ANDHRA PRADESH	02/2019	655.34 -	06/2020 -	06/2020
272	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. - [N28000141]CPWD EDUCATION,CHHATTISGARH	03/2020	808.62 -	07/2022 -	07/2022
273	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) - [N42000006]CPWD EDUCATION,KARNATAKA	07/2019	851.00 851.00	03/2022 10/2022	03/2023
	Total		2,652.05 -		
	HOME AFFAIRS				
	Cpwd For Mha				
274	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAULI - [N45000003]CPWD FOR MHA,UTTAR PRADESH	05/2019	199.31 -	01/2022 03/2023	03/2023
	Total		199.31 -		
	DPIIT				
	Iicc For Dpiit				
275	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE - [N40000002]IICC FOR DPIIT,DELHI	11/2017	4,773.00 -	12/2019 -	-
	Total		4,773.00 -		
	DONER				
	Hscl For Doner				
276	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR - [N12000103]HSCL FOR DONER,MEGHALAYA	04/2014	151.33 -	09/2017 -	09/2017
	Total		151.33 -		
	RENEWABLE ENERGY				
	Cpwd For Renewable Energy				
277	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI - [N28000118]CPWD R ENERGY,DELHI	10/2017	271.90 366.12	11/2019 04/2022	04/2022
	Total		271.90 -		

Costing Rs. 150 Crore and above					(November 2023)
				Date of Commissioning	
Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Original / Revised	Anticipated
1	2	3	4	5	6
	Grand Total		2,46,303.12		

List of projects original without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Antici-Pated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	RAILWAYS								
	East Central Railways								
1	KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND	04/2002	459.91 1,625.87	1,625.87	1,451.74	- -	03/2024	-	0/0
2	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 1,470.50	1,700.00	2,182.96	- -	03/2024	-	0/0
3	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 1,483.14	1,510.00	2,264.24	- -	03/2024	-	0/0
4	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR	04/2003	528.65 2,066.78	2,066.78	1,916.34	- -	12/2024	-	0/0
5	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 735.20	735.20	535.81	- -	12/2024	-	0/0
6	SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR	05/2015	380.00 519.33	519.33	427.56	- -	12/2024	-	0/0
7	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR	04/1997	162.87 614.45	614.45	419.94	- -	03/2025	-	0/0
8	ARARIA-SUPAUL (NL) - [N22000177]ECR,BIHAR	04/2008	1,605.17 1,605.17	1,605.17	1,097.92	- -	12/2025	-	0/0
	Eastern Railways								
9	MONIGRAM- NIMTITA - [N22000301]ER,MULTI STATE	04/2012	250.93 -	259.23	576.26	- -	12/2023	-	0/0
	North Eastern Railway								
10	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	714.96	517.17	- -	05/2025	-	0/0
	South Western Railway								
11	RAYADURGA-TUMKUR NL - [N22000279]SWR,MULTI STATE	04/2007	2,062.30 2,404.03	2,404.03	1,174.42	- -	02/2026	-	2/2
12	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	1,801.01	173.26	- -	03/2026	-	0/0
	Southern Railway								
13	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 1,010.00	1,416.49	.93	- -	03/2025	-	0/0
	Western Railway								
14	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	311.36	-	- -	03/2024	-	0/0
15	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]WR,MAHARASHTRA	03/2012	217.38 -	393.62	142.48	- -	03/2024	-	0/0
16	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]WR,GUJARAT	03/2012	248.26 -	528.49	116.25	- -	03/2024	-	0/0

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Antici-Pated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	Total		10,611.39 -	18,205.99	12,997.28				2/2
	ROAD TRANSPORT AND HIGHWAYS								
	Ministry Of Road Transport And Highways (State Pwds)								
17	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA	01/2015	225.81 -	225.81	167.96	- -	12/2023	-	0/0
18	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	936.40	708.69	- -	12/2023	-	0/0
19	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95 -	819.95	709.30	- -	12/2023	-	0/0
20	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA	03/2016	1,142.62 1,907.03	1,142.62	1,056.08	- -	12/2023	-	0/0
21	JINTUR TO PARBHANI - [N24001039]MoRTH,MAHARASHTRA	01/2017	356.66 -	356.66	209.48	- -	12/2023	-	4/4
22	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA	03/2016	1,101.58 -	1,101.58	608.53	- -	03/2024	-	0/0
23	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH,BIHAR	09/2018	1,478.40 -	1,478.40	692.50	- -	06/2024	-	0/0
24	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA	01/2017	388.44 -	388.44	240.05	- -	06/2024	-	0/0
	Total		6,449.86 -	6,449.86	4,392.59				4/4
	URBAN DEVELOPMENT								
	National Building Construcion Corporation Ltd								
25	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR - [N28000105]NBCC,DELHI	07/2016	2,694.00 -	2,694.00	1,891.61	- -	11/2023	-	2/9
	Total		2,694.00 -	2,694.00	1,891.61				2/9
	Grand Total		19,755.25	27,349.85	19,281.48				8/15

List of projects original without Date of Commissioning

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Antici-Pated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	RAILWAYS								
	East Central Railways								
1	KODERMA-TILAIYA (NL), ECR - [220100305]ECR,JHARKHAND	04/2002	459.91 1,625.87	1,625.87	1,451.74	- -	03/2024	-	0/0
2	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) - [N22000180]ECR,BIHAR	04/2004	372.14 1,470.50	1,700.00	2,182.96	- -	03/2024	-	0/0
3	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, - [N22000476]ECR,BIHAR	04/1991	329.39 1,483.14	1,510.00	2,264.24	- -	03/2024	-	0/0
4	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR - [220100303]ECR,BIHAR	04/2003	528.65 2,066.78	2,066.78	1,916.34	- -	12/2024	-	0/0
5	SAKRI-HASANPUR ROAD (NL) - [N22000171]ECR,BIHAR	04/1999	325.00 735.20	735.20	535.81	- -	12/2024	-	0/0
6	SAMASTIPUR-DARBANGHA - [N22000329]ECR,BIHAR	05/2015	380.00 519.33	519.33	427.56	- -	12/2024	-	0/0
7	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) - [220100257]ECR,BIHAR	04/1997	162.87 614.45	614.45	419.94	- -	03/2025	-	0/0
8	ARARIA-SUPAUL (NL) - [N22000177]ECR,BIHAR	04/2008	1,605.17 1,605.17	1,605.17	1,097.92	- -	12/2025	-	0/0
	Eastern Railways								
9	MONIGRAM- NIMTITA - [N22000301]ER,MULTI STATE	04/2012	250.93 -	259.23	576.26	- -	12/2023	-	0/0
	North Eastern Railway								
10	BURHWAL - GONDA - 3RD RUNNING LINE. - [N22000468]NER,UTTAR PRADESH	04/2016	602.50 -	714.96	517.17	- -	05/2025	-	0/0
	South Western Railway								
11	RAYADURGA-TUMKUR NL - [N22000279]SWR,MULTI STATE	04/2007	2,062.30 2,404.03	2,404.03	1,174.42	- -	02/2026	-	2/2
12	TUMKUR-CHITRADURGA-DAVENGERE NL - [N22000256]SWR,KARNATAKA	04/2011	1,801.01 -	1,801.01	173.26	- -	03/2026	-	0/0
	Southern Railway								
13	TURAVUR-AMBALAPUZHA DOUBLING - [N22000400]SR,KERALA	02/2015	1,000.00 1,010.00	1,416.49	.93	- -	03/2025	-	0/0
	Western Railway								
14	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM - [N22000434]WR,MAHARASHTRA	03/2010	265.88 -	311.36	-	- -	03/2024	-	0/0
15	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A - [N22000435]WR,MAHARASHTRA	03/2012	217.38 -	393.62	142.48	- -	03/2024	-	0/0
16	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON - [N22000436]WR,GUJARAT	03/2012	248.26 -	528.49	116.25	- -	03/2024	-	0/0

MoSPI OCMS

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs. crore)	Cumulative Expenditure Cost (Rs. crore)	Date of Commissioning: Original / Revised	Date of Commissioning: Antici-Pated	Delay w.r.t. Original (in months)	Milestones Achieved/ Total
1	2	3	4	5	6	7	8	9	10
	Total		10,611.39 -	18,205.99	12,997.28				2/2
	ROAD TRANSPORT AND HIGHWAYS								
	Ministry Of Road Transport And Highways (State Pwds)								
17	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM - [N24000332]MoRTH,MAHARASHTRA	01/2015	225.81 -	225.81	167.96	- -	12/2023	-	0/0
18	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE - [N24000444]MoRTH,GOA	10/2015	936.40 -	936.40	708.69	- -	12/2023	-	0/0
19	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR - [N24000516]MoRTH,GOA	12/2015	819.95 -	819.95	709.30	- -	12/2023	-	0/0
20	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE - [N24000584]MoRTH,MAHARASHTRA	03/2016	1,142.62 1,907.03	1,142.62	1,056.08	- -	12/2023	-	0/0
21	JINTUR TO PARBHANI - [N24001039]MoRTH,MAHARASHTRA	01/2017	356.66 -	356.66	209.48	- -	12/2023	-	4/4
22	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE - [N24000585]MoRTH,MAHARASHTRA	03/2016	1,101.58 -	1,101.58	608.53	- -	03/2024	-	0/0
23	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND - [N24000943]MoRTH,BIHAR	09/2018	1,478.40 -	1,478.40	692.50	- -	06/2024	-	0/0
24	SATARA MURVAD PILLOV PANDHARPUR - [N24001095]MoRTH,MAHARASHTRA	01/2017	388.44 -	388.44	240.05	- -	06/2024	-	0/0
	Total		6,449.86 -	6,449.86	4,392.59				4/4
	URBAN DEVELOPMENT								
	National Building Construcion Corporation Ltd								
25	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR - [N28000105]NBCC,DELHI	07/2016	2,694.00 -	2,694.00	1,891.61	- -	11/2023	-	2/9
	Total		2,694.00 -	2,694.00	1,891.61				2/9
	Grand Total		19,755.25	27,349.85	19,281.48				8/15

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above								(November 2023)
					Date of Commissioning (Month/Year)			
Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Original / Revised	Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
	POWER							
	Power Grid Corporation Of India Limited							
1	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION. - PPP (BOT) - [N18000329]	03/2022	176.22 -	176.22	03/2023 -	01/2024	.00	10
2	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM - PPP (BOT) - [N18000330]	03/2022	288.71 -	288.71	12/2024 -	12/2024	.00	0
3	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM - PPP (BOT) - [N18000328]	02/2022	318.12 -	318.12	04/2025 -	04/2025	.00	0
4	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA - PPP (BOT) - [N18000331]	02/2022	359.47 -	359.47	09/2023 -	03/2024	.00	6
5	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD - PPP (BOT) - [N18000314]	01/2020	562.86 -	545.88	01/2021 -	05/2023	-3.02	28
6	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C - PPP (BOT) - [N18000327]	03/2019	1,326.00 -	1,520.00	03/2023 -	12/2023	14.63	9
	Total		3,031.38 -	3,208.40				
	RAILWAYS							
	Western Railway							
7	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT - PPP BOT (Annuity) - [N22000550]	02/2023	410.46 -	410.46	01/2028 -	03/2026	.00	-22
	Total		410.46 -	410.46				
	ROAD TRANSPORT AND HIGHWAYS							
	Ahmedabad Metro Rail							
8	4-LANING OF KASHIPUR-SITARGANJ SECTION - PPP (BOT) - [N24000465]	11/2012	605.84 -	605.84	08/2016 -	08/2016	.00	0
	National Highways Authority Of India							
9	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS - PPP (BOT) - [N24001732]	12/2021	540.97 -	540.97	10/2024 -	10/2024	.00	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
10	4-LANNING OF CHAPRA-HAJIPUR - PPP (ANNUITY) - [N24000187]	01/2011	575.00 -	575.00	07/2013 -	06/2024	.00	131
11	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I) [AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00 - PPP BOT (Hybrid Annuity) - [N24001498]	12/2021	605.00 -	605.00	12/2023 -	12/2023	.00	0
12	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR- SOLPAUR DISTR - PPP BOT (Hybrid Annuity) - [N24001499]	01/2022	629.00 -	629.00	01/2024 -	01/2024	.00	0
13	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V - PPP BOT (Hybrid Annuity) - [N24001483]	02/2022	637.11 -	637.11	09/2024 -	09/2024	.00	0
14	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI - PPP BOT (Hybrid Annuity) - [N24001476]	09/2021	517.05 -	655.06	09/2022 -	09/2024	26.69	24
15	PATNA-MUZZAFFARPUR - PPP (ANNUITY) - [N24000165]	08/2010	671.30 -	671.30	02/2013 -	12/2023	.00	130
16	AHMEDNAGAR BYPASS - PPP BOT (Hybrid Annuity) - [N24001497]	07/2021	715.00 -	715.00	07/2023 -	01/2024	.00	6
17	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 - PPP BOT (Hybrid Annuity) - [N24001817]	02/2019	757.45 -	757.45	03/2023 -	03/2024	.00	12
18	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) - PPP BOT (Hybrid Annuity) - [N24001837]	02/2021	663.60 -	768.00	03/2024 -	06/2024	15.73	3
19	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM - PPP BOT (Hybrid Annuity) - [N24001482]	08/2022	772.11 -	772.11	10/2024 -	10/2024	.00	0
20	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON] - PPP BOT (Hybrid Annuity) - [N24001763]	09/2021	774.16 -	774.16	09/2023 -	12/2023	.00	3
21	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA - PPP BOT (Hybrid Annuity) - [N24001484]	09/2022	804.69 -	804.69	02/2024 -	02/2024	.00	0
22	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI - PPP BOT (Hybrid Annuity) - [N24001536]	07/2020	817.00 -	817.00	07/2022 -	01/2024	.00	18
23	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP - PPP BOT (Hybrid Annuity) - [N24001477]	09/2021	622.00 -	817.91	09/2022 -	09/2024	31.50	24
24	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) - PPP BOT (Hybrid Annuity) - [N24001758]	01/2020	823.05 -	823.05	10/2024 -	06/2024	.00	-4

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
25	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I - PPP BOT (Hybrid Annuity) - [N24001643]	12/2020	857.91 -	857.91	06/2024 -	06/2024	.00	0
26	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW - PPP BOT (Hybrid Annuity) - [N24001672]	01/2021	864.27 864.00	864.27	01/2024 -	01/2024	.00	0
27	4L OF KHEDAKHAJURIYA TO SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II) - PPP BOT (Hybrid Annuity) - [N24001757]	01/2020	876.37 -	876.37	10/2024 -	06/2024	.00	-4
28	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] - PPP BOT (Hybrid Annuity) - [N24001590]	09/2020	748.99 -	903.00	10/2023 -	10/2023	20.56	0
29	6L KANTAKAPALLE – SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) - PPP BOT (Hybrid Annuity) - [N24001836]	02/2021	824.29 -	924.00	10/2024 -	10/2024	12.10	0
30	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (- PPP BOT (Hybrid Annuity) - [N24001495]	11/2022	930.00 -	930.00	11/2024 -	11/2024	.00	0
31	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 - PPP BOT (Hybrid Annuity) - [N24001535]	07/2020	899.00 -	947.00	07/2022 -	12/2023	5.34	17
32	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL] - PPP BOT (Hybrid Annuity) - [N24001764]	09/2021	814.04 -	947.29	09/2023 -	12/2023	16.37	3
33	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3) - PPP BOT (Hybrid Annuity) - [N24001839]	02/2021	772.70 -	980.51	02/2024 -	02/2024	26.89	0
34	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) - PPP BOT (Hybrid Annuity) - [N24001521]	11/2022	990.00 -	990.00	10/2024 -	05/2024	.00	-5
35	4-LANING OF BRAHAMPORE-FARAKA - PPP (BOT) - [N24000203]	02/2011	998.79 -	998.79	08/2013 -	02/2024	.00	126
36	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200 - PPP BOT (Hybrid Annuity) - [N24001591]	02/2021	999.97 -	999.97	01/2024 -	03/2024	.00	2
37	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 - PPP BOT (Hybrid Annuity) - [N24001589]	09/2020	755.26 -	1,039.00	03/2024 -	03/2024	37.57	0
38	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209 - PPP BOT (Hybrid Annuity) - [N24001601]	01/2019	1,051.69 -	1,051.69	01/2023 -	02/2024	.00	13
39	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V - PPP BOT (Hybrid Annuity) - [N24001514]	01/2021	1,060.29 -	1,060.29	01/2024 -	12/2023	.00	-1

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
40	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2) - PPP BOT (Hybrid Annuity) - [N24001553]	03/2022	1,092.90 -	1,092.90	02/2025 -	02/2025	.00	0
41	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. - PPP BOT (Hybrid Annuity) - [N24001706]	03/2021	1,097.18 1,097.00	1,097.00	01/2024 -	01/2024	-.02	0
42	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) - PPP BOT (Hybrid Annuity) - [N24001507]	11/2022	1,124.00 -	1,124.00	05/2024 -	05/2024	.00	0
43	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) - PPP BOT (Hybrid Annuity) - [N24001838]	02/2021	922.50 -	1,128.68	03/2024 -	12/2024	22.35	9
44	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E - PPP BOT (Hybrid Annuity) - [N24001707]	03/2021	1,143.46 1,143.00	1,143.00	01/2024 -	03/2024	-.04	2
45	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N - PPP BOT (Hybrid Annuity) - [N24001640]	03/2021	1,229.38 -	1,229.38	11/2024 -	11/2024	.00	0
46	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM - PPP BOT (Hybrid Annuity) - [N24001694]	02/2019	1,243.57 -	1,243.57	12/2023 -	12/2023	.00	0
47	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) - PPP BOT (Hybrid Annuity) - [N24001504]	05/2022	1,260.00 -	1,260.00	05/2024 -	05/2024	.00	0
48	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 - PPP BOT (Hybrid Annuity) - [N24001696]	02/2019	1,291.37 -	1,291.37	08/2023 -	08/2023	.00	0
49	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO - PPP BOT (Hybrid Annuity) - [N24001634]	01/2021	1,306.95 -	1,306.95	12/2023 -	12/2023	.00	0
50	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO - PPP BOT (Hybrid Annuity) - [N24001509]	01/2020	1,307.00 -	1,307.00	04/2021 -	12/2023	.00	32
51	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 - PPP BOT (Hybrid Annuity) - [N24001522]	01/2021	1,307.95 -	1,307.95	01/2024 -	01/2024	.00	0
52	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP - PPP BOT (Hybrid Annuity) - [N24001534]	12/2020	1,334.04 -	1,334.00	01/2024 -	03/2024	-.00	2
53	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D - PPP BOT (Hybrid Annuity) - [N24001756]	10/2020	1,352.56 -	1,352.56	10/2024 -	10/2024	.00	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
54	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 - PPP BOT (Hybrid Annuity) - [N24001721]	02/2019	1,008.99 -	1,361.00	05/2024 -	11/2024	34.89	6
55	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA - PPP BOT (Hybrid Annuity) - [N24001593]	11/2021	1,368.19 -	1,368.19	09/2024 -	09/2024	.00	0
56	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR - PPP BOT (Hybrid Annuity) - [N24001636]	05/2021	1,368.91 -	1,368.91	12/2024 -	12/2024	.00	0
57	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF - PPP BOT (Annuity) - [N24001526]	08/2021	1,377.79 -	1,377.79	10/2024 -	10/2024	.00	0
58	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) - PPP BOT (Hybrid Annuity) - [N24001602]	01/2019	1,409.38 -	1,409.38	12/2022 -	02/2024	.00	14
59	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE - PPP BOT (Hybrid Annuity) - [N24001680]	03/2021	1,409.68 -	1,409.68	10/2024 -	10/2024	.00	0
60	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F - PPP BOT (Hybrid Annuity) - [N24001633]	12/2020	1,430.88 -	1,430.88	12/2023 -	12/2023	.00	0
61	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF - PPP BOT (Hybrid Annuity) - [N24001808]	03/2021	1,322.95 -	1,442.47	12/2024 -	12/2024	9.03	0
62	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) - PPP BOT (Hybrid Annuity) - [N24001508]	11/2022	1,450.00 -	1,450.00	10/2024 -	10/2024	.00	0
63	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA - PPP BOT (Hybrid Annuity) - [N24001588]	12/2021	1,470.73 -	1,470.73	01/2025 -	01/2025	.00	0
64	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA - PPP BOT (Hybrid Annuity) - [N24001630]	07/2021	1,501.02 -	1,501.02	02/2025 -	02/2025	.00	0
65	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) - PPP BOT (Hybrid Annuity) - [N24001603]	01/2019	1,518.53 -	1,518.53	10/2022 -	01/2024	.00	15
66	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) - PPP BOT (Hybrid Annuity) - [N24001505]	03/2022	1,549.02 -	1,549.02	03/2024 -	03/2024	.00	0
67	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0 - PPP (BOT) - [N24001300]	11/2019	1,226.88 -	1,581.24	02/2021 -	03/2024	28.88	37

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
68	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) - PPP BOT (Hybrid Annuity) - [N24001301]	11/2019	1,601.10 -	1,601.10	01/2024 -	07/2024	.00	6
69	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR - PPP BOT (Hybrid Annuity) - [N24001557]	03/2022	1,636.15 -	1,636.15	11/2024 -	11/2024	.00	0
70	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 - PPP BOT (Hybrid Annuity) - [N24001675]	11/2022	1,732.73 -	1,732.73	05/2025 -	05/2025	.00	0
71	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM - PPP BOT (Hybrid Annuity) - [N24001632]	01/2021	1,741.86 -	1,741.86	05/2024 -	05/2024	.00	0
72	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) - PPP (BOT) - [N24001493]	12/2022	1,749.86 -	1,749.86	12/2024 -	12/2024	.00	0
73	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K - PPP BOT (Hybrid Annuity) - [N24001637]	03/2021	1,754.84 -	1,754.84	01/2025 -	01/2025	.00	0
74	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 - PPP BOT (Hybrid Annuity) - [N24001693]	09/2021	1,751.18 -	1,757.27	10/2024 -	10/2024	.35	0
75	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 - PPP BOT (Hybrid Annuity) - [N24001547]	03/2022	1,909.98 -	1,909.98	01/2026 -	01/2026	.00	0
76	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4 - PPP BOT (Hybrid Annuity) - [N24001550]	09/2021	1,821.72 -	1,917.32	09/2024 -	09/2024	5.25	0
77	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM - PPP BOT (Hybrid Annuity) - [N24001773]	05/2020	1,467.44 -	1,942.89	07/2024 -	07/2024	32.40	0
78	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP - PPP BOT (Hybrid Annuity) - [N24001533]	11/2020	1,690.23 -	2,010.17	12/2023 -	03/2024	18.93	3
79	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 - PPP BOT (Hybrid Annuity) - [N24001628]	11/2021	2,155.95 -	2,155.95	02/2025 -	02/2025	.00	0
80	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA - PPP (BOT) - [N24001748]	03/2021	2,200.93 -	2,200.93	09/2024 -	09/2024	.00	0

Details of Ongoing Projects Under -Public Private Partnership Mode

Costing Rs. 150 Crore and above (November 2023)

Sl.No	Project	Date of Approval (Month/ Year)	Original / Revised Cost (Rs. crore)	Anticipated Cost (Rs.crore)	Date of Commissioning (Month/Year) Original / Revised	Date of Commissioning (Month/Year) Antici Pated	Cost Overruns (%)	T.O.R.s (in months)
1	2	3	4	5	6	7	8	9
81	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14 - PPP BOT (Hybrid Annuity) - [N24001185]	11/2017	2,159.00 -	2,262.00	07/2021 -	12/2023	4.77	29
82	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 - PPP (BOT) - [N24001747]	03/2020	2,193.23 -	2,314.00	09/2024 -	09/2024	5.51	0
83	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S - PPP BOT (Hybrid Annuity) - [N24001710]	09/2020	2,334.68 2,335.00	2,335.00	03/2023 -	12/2023	.01	9
84	SIX-LANING OF BARWA ADDA-PANAGARH - PPP (BOT) - [N24000515]	04/2014	1,665.00 -	2,360.65	09/2016 -	01/2024	41.78	88
85	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION - PPP (BOT) - [N24000462]	05/2014	1,655.01 -	2,639.00	08/2016 -	07/2023	59.46	83
86	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B - PPP BOT (Hybrid Annuity) - [N24001552]	10/2021	2,714.95 -	2,714.95	09/2024 -	09/2024	.00	0
87	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 - PPP BOT (Hybrid Annuity) - [N24001676]	12/2022	2,718.46 -	2,718.46	06/2025 -	06/2025	.00	0
88	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) - PPP BOT (Hybrid Annuity) - [N24001506]	02/2022	2,747.00 -	2,747.00	02/2024 -	02/2024	.00	0
89	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5 - PPP BOT (Hybrid Annuity) - [N24001551]	10/2021	3,044.02 -	3,044.02	09/2024 -	09/2024	.00	0
90	VARANASI-AURANGABAD KM.786 TO KM.978.40 - PPP (BOT) - [N24000182]	09/2011	2,848.00 -	3,379.45	03/2014 -	06/2024	18.66	123
	Total		1,08,693.03 -	1,14,421.52				
	Grand Total		1,12,134.87	1,18,040.38				

State wise On-going (as on 30.11.2023)					
Sl.No	Project	Date of Approval (month / year)	Original (Revised) [Anticipated] Date of Commissioning (month / year)	Original (Revised) [Anticipated] Cost (Rs. crore)	Cumulative Expenditure in Rs. crore (Cost Overrun in Rs. crore) [Time Overrun in months]
	ANDAMAN AND NICOBAR ISLANDS				
	Civil Aviation				
1	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR	10/2013	9/2018 (5/2023) [6/2023]	417.23 (707.73) [707.73]	687.65 (290.50) [0]
	Railways				
2	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION	3/2019	3/2025 (-) [3/2025]	235.72 (-) [235.72]	0.00 (0.00) [0]
	Road Transport And Highways				
3	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N	3/2017	12/2019 (3/2023) [1/2024]	409.85 (-) [409.85]	209.68 (0.00) [49]
4	AJANTHA TO BULDHANA	2/2017	7/2019 (-) [12/2023]	401.00 (401.00) [401.00]	260.08 (0.00) [53]
5	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 (	3/2015	1/2022 (-) [1/2022]	262.97 (-) [262.97]	92.73 (0.00) [0]
6	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	11/2017	11/2019 (-) [11/2019]	257.34 (-) [238.00]	214.90 (-19.34) [0]
7	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM	2/2018	9/2020 (1/2023) [8/2025]	391.00 (-) [391.00]	170.37 (0.00) [59]
8	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O	3/2018	9/2020 (11/2022) [3/2024]	234.27 (-) [234.27]	126.50 (0.00) [42]
9	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00	11/2017	11/2019 (-) [11/2019]	237.80 (-) [238.00]	109.61 (0.20) [0]
	ANDHRA PRADESH				
	Civil Aviation				
10	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT	4/2020	3/2023 (-) [6/2024]	611.80 (-) [611.80]	234.58 (0.00) [15]
11	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT	8/2017	2/2020 (12/2021) [12/2023]	177.10 (-) [177.10]	143.24 (0.00) [46]
12	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW	12/2022	8/2025 (-)	347.15 (-)	0.00 (0.00)

	DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD		[8/2025]	[347.15]	[0]
	Department Of Higher Education				
13	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRIC	9/2019	9/2022 (-) [12/2023]	588.72 (-) [588.72]	503.23 (0.00) [15]
14	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE	2/2019	6/2020 (-) [6/2020]	655.34 (-) [655.34]	689.31 (0.00) [0]
	Petroleum				
15	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS	3/2022	3/2030 (-) [3/2030]	1,420.00 (-) [1,420.00]	39.31 (0.00) [0]
16	CGD PROJECT AT SRIKAKULAM, VISAKHAPATNAM AND VIZIANAGARAM DISTRICTS	6/2019	8/2027 (3/2030) [3/2030]	2,880.00 (-) [2,880.00]	227.17 (0.00) [31]
17	DEVELOPMENT OF NELP BLOCK KG-ONN-2003/1 NAGAYALANKA FIELD-PH II	3/2022	6/2023 (12/2023) [12/2023]	284.79 (-) [284.79]	242.94 (0.00) [6]
18	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY	9/2021	6/2024 (-) [6/2024]	160.00 (-) [160.00]	1.13 (0.00) [0]
19	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT	3/2016	6/2020 (5/2024) [5/2024]	34,012.00 (-) [34,012.00]	27,064.85 (0.00) [47]
20	LPG BP PROJECT CHITTOOR	7/2019	7/2022 (2/2024) [2/2024]	167.00 (200.82) [200.82]	92.53 (33.82) [19]
21	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER	9/2019	3/2025 (-) [10/2025]	1,932.00 (-) [1,932.00]	682.51 (0.00) [7]
22	REVAMPING OF FACILITIES AT VIZAG TERMINAL	4/2018	4/2022 (-) [3/2025]	355.00 (-) [355.00]	212.42 (0.00) [35]
23	RUF PITCH LOADING GANTRY	10/2020	11/2022 (-) [3/2024]	332.61 (332.61) [332.61]	247.00 (0.00) [16]
24	SWRO II WITH LLPH FACILITIES	9/2019	7/2020 (-) [3/2024]	196.26 (196.26) [196.26]	144.53 (0.00) [44]
25	VISAKH REFINERY MODERNISATION PROJECT	7/2016	7/2020 (7/2022) [4/2024]	20,928.00 (26,264.00) [26,264.00]	25,477.44 (5,336.00) [45]
	Railways				
26	DOUBLING BETWEEN GOOTY-PENDAKALLU (29.225)	3/2023	3/2027 (-) [3/2027]	351.83 (-) [351.83]	0.00 (0.00) [0]
27	GUNTUR-GUNTAKAL	4/2016	3/2022 (-) [12/2025]	3,631.00 (-) [3,887.48]	2,842.18 (256.48) [45]
28	KOTLPALLI-NARASAPUR (NL) (SCR)	12/2001	3/2009 (-) [3/2027]	1,045.20 (-) [2,500.98]	1,141.44 (1,455.78) [216]
29	KOTTAVALSA - KORAPUT DOUBLING	4/2015	3/2022 (-) [3/2022]	2,499.71 (-) [2,499.71]	1,093.09 (0.00) [0]
30	MALUGUR-PALASAMUDRAM (17.98	9/2022	12/2025	323.14	25.51

	KM) (PB#29/NR/2022-23)		(-) [12/2025]	(-) [323.14]	(0.00) [0]
31	NADIKUDE-SRI KALAHASTI	4/2011	3/2021 (-) [3/2021]	2,288.70 (-) [3,122.35]	1,400.78 (833.65) [0]
32	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM)	4/2019	3/2026 (-) [2/2025]	294.67 (-) [307.66]	42.16 (12.99) [-13]
33	RENIGUNTA WADI GOOTY - BYPASS	4/2016	12/2025 (-) [12/2025]	302.00 (-) [302.00]	34.06 (0.00) [0]
34	VIJAYAWADA KAZIPET BYEPASS LINE	4/2016	12/2025 (-) [12/2025]	226.72 (-) [226.72]	89.38 (0.00) [0]
35	VIJAYAWADA-GUDUR	4/2015	12/2023 (3/2024) [12/2023]	3,246.26 (-) [3,548.68]	5,288.08 (302.42) [0]
	Road Transport And Highways				
36	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342	3/2022	9/2024 (-) [9/2024]	401.72 (-) [401.72]	93.56 (0.00) [0]
37	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E	8/2020	9/2023 (-) [3/2024]	296.66 (-) [296.66]	31.85 (0.00) [6]
38	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION	3/2021	7/2024 (-) [7/2024]	423.67 (-) [423.67]	53.28 (0.00) [0]
39	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E	8/2020	10/2024 (-) [10/2024]	311.22 (-) [311.22]	44.50 (0.00) [0]
40	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E	8/2020	7/2024 (-) [7/2024]	349.29 (-) [349.29]	36.18 (0.00) [0]
41	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G	3/2022	9/2025 (-) [9/2025]	839.98 (-) [839.98]	76.63 (0.00) [0]
42	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67	3/2022	8/2025 (-) [8/2025]	724.17 (-) [724.17]	114.20 (0.00) [0]
43	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA –	10/2022	8/2025 (-) [8/2025]	972.63 (-) [972.63]	75.40 (0.00) [0]
44	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH	3/2022	2/2025 (-) [2/2025]	536.00 (-) [536.00]	99.88 (0.00) [0]
45	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG	10/2022	7/2025 (-) [7/2025]	907.76 (-) [907.76]	164.45 (0.00) [0]
46	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT	8/2022	9/2025 (-) [9/2025]	609.43 (-) [609.43]	25.24 (0.00) [0]
47	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A	1/2022	1/2025 (1/2023) [1/2025]	1,852.12 (-) [1,787.00]	307.19 (-65.12) [0]
48	4L OF PILERU TO KALUR SECTION	10/2023	4/2025	1,047.32	109.26

	FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717		(-) [4/2025]	(-) [1,047.32]	(0.00) [0]
49	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI	3/2023	10/2025 (-) [10/2025]	827.39 (-) [827.39]	0.00 (0.00) [0]
50	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6	3/2023	10/2025 (-) [10/2025]	887.28 (-) [887.28]	0.00 (0.00) [0]
51	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67	5/2022	7/2025 (-) [7/2025]	1,063.72 (-) [1,063.72]	180.29 (0.00) [0]
52	6-LANING OF VIJAYAWADA BYPASS FROM CHINNA AVUTUPALLI (DESIGN CH.0+000) TO GOLLAPUDI (DESIGN CH. 30+0	11/2019	2/2021 (8/2023) [3/2024]	1,226.88 (1,569.68) [1,581.24]	1,354.36 (354.36) [37]
53	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881)	11/2019	1/2024 (-) [7/2024]	1,601.10 (-) [1,601.10]	875.21 (0.00) [6]
54	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA	1/2023	11/2025 (-) [11/2025]	956.14 (-) [956.14]	18.72 (0.00) [0]
55	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA	12/2022	9/2025 (-) [9/2025]	912.94 (-) [912.94]	59.29 (0.00) [0]
56	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK	2/2023	10/2025 (-) [10/2025]	909.02 (-) [909.02]	27.25 (0.00) [0]
57	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000	2/2023	10/2025 (-) [10/2025]	1,253.24 (-) [1,253.24]	68.56 (0.00) [0]
58	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM.	12/2022	10/2025 (-) [10/2025]	1,058.90 (-) [1,058.90]	28.42 (0.00) [0]
59	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5	12/2022	11/2025 (-) [11/2025]	750.81 (-) [750.81]	22.05 (0.00) [0]
60	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH	12/2022	11/2025 (-) [11/2025]	992.89 (-) [992.89]	28.26 (0.00) [0]
61	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM.	2/2023	10/2025 (-) [10/2025]	1,200.42 (-) [1,200.42]	56.81 (0.00) [0]
62	6L ALURU - JAKKUVA SECTION OF NH-130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1)	2/2021	3/2024 (-) [12/2024]	922.50 (-) [1,128.68]	274.26 (206.18) [9]
63	6L JAKKUVA – KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2)	2/2021	3/2024 (-) [6/2024]	663.60 (-) [768.00]	213.15 (104.40) [3]
64	6L KANTAKAPALLE – SABBAVARAM	2/2021	10/2024	824.29	262.39

	SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4)		(-) [10/2024]	(-) [924.00]	(99.71) [0]
65	6L KORLAM-KANTAKAPALLE SECTION OF NH-130CD ROAD FROM KM 421.100 TO KM 445.100 (PKG-3)	2/2021	2/2024 (-) [2/2024]	772.70 (-) [980.51]	459.74 (207.81) [0]
66	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16	2/2019	3/2023 (-) [3/2024]	757.45 (-) [757.45]	309.79 (0.00) [12]
67	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O	2/2021	10/2025 (-) [10/2025]	591.99 (703.00) [703.00]	0.00 (111.01) [0]
68	6L OF PONDAVAKKAM TO KANNIGAIPAIR FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV)	2/2021	1/2025 (-) [1/2025]	818.73 (-) [1,105.00]	104.37 (286.27) [0]
69	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I)	2/2021	12/2024 (-) [12/2024]	1,484.83 (-) [1,768.00]	572.40 (283.17) [0]
70	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III)	3/2021	1/2025 (-) [1/2025]	1,102.63 (-) [1,303.00]	340.78 (200.37) [0]
71	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE	12/2020	10/2024 (-) [10/2024]	1,075.27 (-) [1,307.00]	489.30 (231.73) [0]
72	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR	3/2021	6/2025 (-) [6/2025]	1,942.94 (2,171.00) [2,171.00]	0.00 (228.06) [0]
73	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-III) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP	11/2020	10/2024 (-) [10/2024]	1,137.74 (-) [1,289.00]	505.90 (151.26) [0]
74	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE	6/2023	12/2024 (-) [12/2024]	152.05 (-) [152.05]	2.64 (0.00) [0]
75	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216	1/2017	9/2017 (5/2023) [5/2023]	263.45 (263.45) [263.45]	192.72 (0.00) [0]
76	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI	9/2021	9/2022 (9/2024) [9/2024]	517.05 (-) [655.06]	286.30 (138.01) [24]
77	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP	9/2021	9/2022 (9/2024) [9/2024]	622.00 (-) [817.91]	264.54 (195.91) [24]
78	CONSTRUCTION OF 4-LANE BYPASS TO VIJAYANAGARAM TOWN ON NH43 (NEW NH26) FROM 537/6 TO 552/0 (RAIPUR-V	2/2017	11/2017 (11/2022) [11/2022]	429.43 (-) [373.05]	376.80 (-56.38) [0]
79	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250	5/2023	8/2025 (-) [8/2025]	648.75 (-) [648.75]	0.00 (0.00) [0]
80	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1	3/2018	12/2020 (12/2022) [12/2024]	314.43 (-) [348.72]	85.61 (34.29) [48]
81	CONSTRUCTION OF SIX LANING OF	7/2022	10/2025	1,398.84	58.68

	NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927		(-) [10/2025]	(-) [1,398.84]	(0.00) [0]
82	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH-214(NH216)(KAKINAD	8/2016	1/2017 (6/2023) [6/2023]	350.61 (411.18) [411.18]	344.71 (60.57) [0]
83	FORMATION OF BYPASS ROAD TO KADIRI TOWN FROM ON NH42	6/2020	9/2023 (-) [12/2023]	220.66 (-) [220.66]	27.40 (0.00) [3]
84	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12	10/2015	12/2015 (12/2019) [1/2021]	333.21 (-) [353.43]	344.66 (20.22) [0]
85	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700	3/2022	5/2025 (-) [5/2025]	317.22 (-) [317.22]	5.39 (0.00) [0]
86	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE	12/2021	12/2024 (-) [12/2024]	480.10 (-) [480.10]	174.04 (0.00) [0]
87	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409	3/2022	8/2025 (-) [8/2025]	285.50 (-) [285.50]	5.90 (0.00) [0]
88	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS	12/2021	9/2024 (-) [9/2024]	388.71 (-) [388.71]	82.19 (0.00) [0]
89	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS	3/2020	9/2023 (-) [12/2024]	529.24 (-) [529.24]	28.52 (0.00) [15]
90	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS	1/2022	1/2025 (-) [1/2025]	403.22 (-) [403.22]	77.48 (0.00) [0]
91	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS	12/2021	3/2024 (-) [3/2024]	277.30 (-) [277.30]	4.94 (0.00) [0]
92	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS	3/2021	2/2025 (-) [2/2025]	369.81 (-) [369.81]	64.99 (0.00) [0]
93	NH440 RAYACHOTY TOVEMPALLI 2LPS	12/2021	5/2024 (-) [5/2024]	439.82 (-) [439.82]	46.03 (0.00) [0]
94	REHABILITAITON AND UPGRADATION OF REPALLE TO EEPPURPALEM SECTION FROM KM 128/927 TO KM 195/000 OF NH	1/2017	1/2018 (2/2023) [2/2023]	576.48 (686.13) [686.13]	675.11 (109.65) [0]
95	REHABILITATION UPGRADATION OF NH214(NH216) FROM KM41.161 TO KM59.800(GURJANAPALLI TO POLEKURU SECT	1/2016	8/2016 (11/2022) [11/2022]	348.95 (355.69) [355.69]	316.35 (6.74) [0]
96	REHABILITATION AND UP GRADATION OF NH-544E FROM KM 56/803 TO KM 99/179 OF MADAKASIRA TO SIRA SECTION	3/2020	3/2021 (11/2022) [11/2022]	207.79 (-) [207.79]	176.62 (0.00) [0]
97	REHABILITATION AND UPGRADATION OF DHINDI-DIGAMARRU SECTION FROM	1/2016	5/2016 (10/2022) [10/2022]	386.09 (288.76) [288.76]	264.38 (-97.33) [0]

	KM126/510 TO KM135/740 OF NH214(NH21				
98	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69	11/2016	5/2017 (11/2022) [11/2022]	290.15 (-) [236.16]	205.02 (-53.99) [0]
99	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T	1/2014	11/2014 (5/2024) [5/2024]	195.45 (385.97) [385.97]	257.73 (190.52) [114]
100	REHABILITATION AND UPGRADATION OF KARNATATKA/AP BORDER-GOOTY SECTION FROM KM 368.920 TO KM 424.225 O	3/2016	5/2016 (2/2023) [2/2023]	995.09 (995.00) [995.09]	643.54 (0.00) [0]
101	REHABILITATION AND UPGRADATION OF LOSARI-MACHAVARAM SECTION FROM KM34/230 TO KM84/550 OF NH214(NH216	3/2016	9/2016 (10/2022) [10/2022]	444.84 (459.37) [459.37]	420.74 (14.53) [0]
102	REHABILITATION AND UPGRADATION OF MACHILIPATNAM TO AVANIGADDA SECTION FROM KM84/550 - 124/200 OF NH2	11/2016	8/2017 (10/2022) [10/2022]	376.25 (414.44) [414.44]	399.50 (38.19) [0]
103	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG	3/2018	8/2018 (10/2022) [10/2022]	289.67 (285.29) [285.29]	254.19 (-4.38) [0]
104	REHABILITATION AND UPGRADATION OF NEW NH-544E FROM KM. 0.000 TO KM 56.803 OF KODIKONDA - MADAKASIRA	3/2018	11/2018 (-) [11/2018]	504.19 (504.00) [504.19]	518.99 (0.00) [0]
105	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES	3/2015	10/2015 (5/2021) [5/2021]	271.45 (-) [271.45]	241.89 (0.00) [0]
106	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD	1/2017	8/2017 (7/2022) [7/2022]	319.28 (-) [319.28]	245.55 (0.00) [0]
107	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600	3/2015	9/2015 (8/2017) [5/2018]	309.01 (-) [309.01]	309.01 (0.00) [0]
108	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU	9/2016	2/2017 (1/2022) [2/2022]	372.68 (-) [309.37]	275.18 (-63.31) [0]
109	REHABILITATION AND UPGRADATION OF NH326A FROM KM 0/0 TO 41/979 (EXCLUDING KM 2/255 TO 3/372 AND KM 3	3/2018	8/2018 (5/2022) [5/2022]	228.32 (-) [202.83]	175.77 (-25.49) [0]
110	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P	1/2018	8/2018 (12/2021) [12/2021]	418.03 (386.99) [386.99]	367.88 (-31.04) [0]
111	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU-GONDIGUDA SECT	8/2020	3/2021 (3/2024) [3/2024]	222.61 (-) [222.61]	79.64 (0.00) [36]
112	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 -	3/2020	1/2024 (1/2022)	1,863.09 (-)	942.40 (374.91)

	N/04027/06001/AP		[1/2024]	[2,238.00]	[0]
113	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 491/000 TO KM 525/200 OF RAIPUR	6/2020	5/2021 (11/2022) [12/2022]	221.40 (-) [221.40]	170.88 (0.00) [0]
114	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820	3/2022	1/2025 (-) [1/2025]	568.12 (-) [568.12]	124.48 (0.00) [0]
	Water Resources				
115	POLAVARAM IRRIGATION PROJECT	2/2009	3/2020 (-) [3/2024]	10,151.04 (-) [55,548.87]	20,984.94 (45,397.83) [48]
	ARUNACHAL PRADESH				
	Civil Aviation				
116	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH	2/2019	8/2022 (2/2024) [2/2024]	645.63 (-) [645.63]	647.03 (0.00) [18]
	Power				
117	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH	2/2023	2/2032 (-) [2/2032]	31,876.39 (-) [31,876.39]	2,274.72 (0.00) [0]
118	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC)	9/2003	9/2010 (5/2025) [5/2025]	6,285.33 (21,247.54) [21,247.54]	19,794.61 (14,962.21) [176]
	Road Transport And Highways				
119	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC	6/2020	3/2027 (-) [3/2027]	496.47 (-) [496.47]	104.15 (0.00) [0]
120	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC	6/2020	3/2027 (-) [3/2027]	437.60 (-) [437.60]	268.65 (0.00) [0]
121	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH	2/2021	3/2024 (-) [3/2024]	588.09 (-) [588.09]	297.42 (0.00) [0]
122	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE	3/2019	3/2027 (-) [3/2027]	543.05 (-) [543.05]	482.67 (0.00) [0]
123	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE	3/2019	3/2027 (-) [3/2027]	450.65 (-) [450.65]	326.43 (0.00) [0]
124	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE	3/2019	3/2027 (-) [3/2027]	486.70 (-) [486.70]	474.23 (0.00) [0]
125	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 247.05 TO KM 284.92 (PACKAGE	3/2019	3/2027 (-) [3/2027]	560.39 (-) [560.39]	563.29 (0.00) [0]
126	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE	3/2019	3/2027 (-) [3/2027]	421.48 (-) [421.48]	365.83 (0.00) [0]
127	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM	12/2016	1/2020 (1/2023) [9/2023]	200.44 (200.44) [200.44]	152.14 (0.00) [0]

	106.200 TO KM 120.				
128	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50	9/2016	12/2019 (3/2023) [12/2023]	568.92 (568.92) [568.92]	508.65 (0.00) [48]
129	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF	3/2017	3/2022 (12/2023) [12/2024]	1,718.59 (1,718.59) [1,718.59]	656.26 (0.00) [33]
130	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68.	8/2020	4/2022 (5/2024) [5/2024]	301.06 (-) [301.06]	113.25 (0.00) [25]
131	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO	9/2020	5/2022 (10/2022) [3/2024]	353.90 (-) [353.90]	41.82 (0.00) [22]
132	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI	2/2017	4/2022 (7/2023) [7/2023]	167.28 (229.70) [167.28]	144.91 (0.00) [0]
133	DEMBUEN - BRUNI	12/2020	3/2023 (3/2024) [9/2023]	606.63 (606.63) [606.63]	278.25 (0.00) [0]
134	DOGINALA - GAU	12/2020	9/2022 (-) [8/2023]	242.30 (-) [242.30]	21.47 (0.00) [0]
135	JORAM – KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3)	8/2020	4/2022 (12/2023) [12/2023]	228.71 (-) [228.71]	94.71 (0.00) [20]
136	JORAM – KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4)	8/2020	4/2022 (12/2023) [12/2023]	294.04 (-) [294.04]	134.90 (0.00) [20]
137	JORAM – KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6)	8/2020	4/2022 (7/2023) [7/2023]	199.03 (-) [199.03]	101.75 (0.00) [0]
138	JORAM – KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7)	8/2020	4/2022 (11/2023) [11/2023]	184.88 (-) [184.88]	79.22 (0.00) [19]
139	LADDA - BASAI	2/2021	4/2023 (2/2024) [2/2024]	445.96 (-) [445.96]	92.05 (0.00) [10]
140	TADADEGE - HENKAR	2/2021	3/2023 (-) [6/2024]	550.45 (-) [550.45]	96.50 (0.00) [15]
141	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX	2/2017	11/2023 (3/2024) [3/2024]	180.57 (244.10) [180.57]	105.14 (0.00) [4]
142	TWO-LANING OF HAYULIANG–HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI	1/2017	5/2023 (5/2023) [5/2023]	256.66 (-) [256.66]	0.00 (0.00) [0]
143	WIDENING OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM HUKANJURI TO KHONSA SECTION OF NH-315A	3/2021	3/2027 (-) [3/2027]	182.55 (-) [182.55]	82.93 (0.00) [0]
	ASSAM				
	Civil Aviation				
144	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING	12/2016	3/2021 (-)	1,142.00 (-)	365.49 (90.00)

	AT LGBI AIRPORT GUWAHATI		[3/2025]	[1,232.00]	[48]
	Health And Family Welfare				
145	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM	5/2017	5/2021 (12/2022) [12/2023]	875.00 (890.14) [860.00]	728.11 (-15.00) [31]
	Petroleum				
146	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA	6/2022	10/2025 (-) [10/2025]	768.00 (-) [768.00]	16.84 (0.00) [0]
147	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM	3/2023	3/2026 (3/2026) [3/2026]	156.36 (156.36) [156.36]	0.52 (0.00) [0]
148	DCU REVAMP PROJECT	8/2021	3/2025 (-) [3/2025]	370.00 (-) [370.00]	39.47 (0.00) [0]
149	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA	1/2018	2/2020 (12/2023) [4/2024]	543.91 (-) [661.21]	462.90 (117.30) [50]
150	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN	5/2021	10/2023 (-) [2/2025]	412.00 (-) [412.00]	266.80 (0.00) [16]
151	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON	8/2021	2/2023 (6/2024) [7/2024]	218.38 (-) [218.38]	72.96 (0.00) [17]
152	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY	1/2019	10/2024 (-) [7/2025]	12,366.00 (-) [18,968.00]	7,356.85 (6,602.00) [9]
153	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES	1/2019	10/2024 (-) [3/2025]	10,228.00 (-) [9,058.00]	6,004.40 (-1,170.00) [5]
154	POWER RECOVERY TURBINE IN PFCCU	3/2023	7/2025 (-) [7/2025]	293.50 (-) [293.50]	0.00 (0.00) [0]
155	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING	12/2020	7/2024 (3/2024) [7/2024]	430.76 (-) [430.76]	135.55 (0.00) [0]
156	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM	3/2022	7/2026 (-) [9/2026]	277.00 (-) [277.00]	117.85 (0.00) [2]
157	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM	3/2023	12/2026 (-) [12/2026]	384.04 (-) [384.04]	0.52 (0.00) [0]
158	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT	6/2021	12/2024 (-) [12/2024]	860.00 (-) [860.00]	147.20 (0.00) [0]
	Power				
159	NORTH EAST-NORTHERN/ WESTERN INTERCONNECTOR-I, PART-C	3/2019	3/2023 (-) [12/2023]	1,326.00 (-) [1,520.00]	1,421.02 (194.00) [9]
	Railways				
160	BONGAIGAON-GOALPARA-GUWAHATI (176 KM)	4/2015	3/2022 (-) [3/2026]	2,232.32 (-) [4,059.65]	3,053.14 (1,827.33) [48]
	Road Transport And Highways				
161	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I)	3/2020	6/2022 (-) [3/2024]	261.13 (-) [261.13]	51.90 (0.00) [21]

162	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II)	3/2020	6/2022 (5/2024) [5/2024]	217.50 (-) [217.50]	49.97 (0.00) [23]
163	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-IB)	3/2020	3/2022 (12/2023) [3/2024]	216.49 (241.52) [216.49]	101.02 (0.00) [24]
164	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52	1/1991	6/2019 (6/2019) [12/2023]	520.01 (-) [520.01]	284.45 (0.00) [54]
165	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS.	12/2015	12/2018 (7/2021) [12/2023]	289.99 (-) [289.99]	227.20 (0.00) [60]
166	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561	1/2016	12/2021 (12/2019) [8/2023]	252.00 (330.30) [330.30]	146.28 (78.30) [0]
167	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240)	6/2015	8/2023 (-) [11/2023]	437.39 (-) [437.39]	238.82 (0.00) [3]
168	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O	1/2016	1/2016 (-) [7/2024]	294.17 (-) [294.17]	254.22 (0.00) [102]
169	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD	11/2020	9/2028 (-) [9/2028]	4,997.04 (-) [4,997.04]	1,433.40 (0.00) [0]
170	4-LANING OF DERGAON TOWN	3/2020	6/2022 (-) [12/2023]	287.63 (-) [287.63]	397.16 (0.00) [18]
171	4-LANING OF HAPACHARA - TULUNGIA SECTION	3/2020	12/2022 (-) [12/2023]	220.20 (-) [220.20]	182.48 (0.00) [12]
172	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146	12/2021	8/2024 (-) [8/2024]	300.00 (-) [300.00]	244.50 (0.00) [0]
173	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI	3/2022	6/2024 (-) [6/2024]	457.72 (-) [457.72]	77.49 (0.00) [0]
174	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCHE	8/2022	12/2022 (-) [6/2024]	175.00 (-) [175.00]	83.00 (0.00) [18]
175	BALANCE WORK OF 4L OF NARIMBANGLO–JATINGA JUNCTION-HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23	3/2022	1/2026 (-) [1/2026]	1,909.98 (-) [1,909.98]	180.74 (0.00) [0]
176	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHESOVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN	2/2021	7/2025 (-) [7/2025]	925.47 (-) [925.47]	124.70 (0.00) [0]
177	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA	3/2022	4/2025 (-) [4/2025]	535.03 (-) [535.03]	0.00 (0.00) [0]
178	DABOKA KATHKATI PACKAGE-5	3/2021	1/2023 (-) [12/2023]	288.85 (-) [288.85]	127.52 (0.00) [11]

179	DABOKA KATHKATI PACKAGE-6	9/2021	7/2024 (-) [7/2024]	625.64 (-) [625.64]	313.95 (0.00) [0]
180	DABOKA KATHKATI PACKAGE-7	11/2021	7/2024 (-) [7/2024]	204.10 (-) [204.10]	70.41 (0.00) [0]
181	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1	3/2022	7/2024 (-) [7/2024]	215.27 (-) [215.27]	78.07 (0.00) [0]
182	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2	4/2022	7/2024 (-) [7/2024]	170.95 (-) [170.95]	42.06 (0.00) [0]
183	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3	1/2023	5/2025 (-) [5/2025]	458.59 (-) [458.59]	34.06 (0.00) [0]
184	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE	10/2017	6/2020 (6/2020) [12/2023]	818.00 (887.68) [818.00]	742.91 (0.00) [42]
185	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5	6/2015	3/2024 (-) [3/2024]	463.49 (-) [463.49]	306.73 (0.00) [0]
186	FOUR LANING OF NH-52 FROM END OF BISWANATH CHARIALI BY-PASS (KM 208.00) TO GOHPUR (KM 265.50) (TOTAL	3/2015	1/2016 (-) [12/2023]	829.00 (-) [829.00]	912.69 (0.00) [95]
187	FOUR LANING OF NUMALIGARH TO JORHAT SECTION FROM KM. 402.500 TO KM. 453.000 (DESIGN KM 403.200 TO KM	5/2015	5/2018 (-) [12/2023]	454.89 (814.56) [814.56]	534.79 (359.67) [67]
188	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2	3/2022	1/2025 (-) [1/2025]	909.02 (-) [909.02]	127.97 (0.00) [0]
189	JIA BHARALI BRIDGE ALONG WITH ITS APPROACH ROAD	12/2020	8/2023 (-) [12/2023]	804.00 (-) [804.00]	561.94 (0.00) [4]
190	JOGIGHOPA BRIDGE	8/2021	11/2024 (-) [11/2024]	746.76 (-) [746.76]	160.63 (0.00) [0]
191	OUR LANNNING OF DOLABARI TO JAMUGURI SECTION FROM KM 17.300 OF NH 37A TO KM 182.00 OF NH52 IN THE ST	3/2017	8/2023 (-) [12/2023]	1,049.51 (-) [1,049.51]	318.80 (0.00) [4]
192	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH	7/2017	4/2020 (-) [6/2023]	442.23 (-) [442.23]	193.85 (0.00) [0]
193	SRIRAMPUR - DHUBRI PKG-1	3/2022	2/2025 (-) [2/2025]	613.89 (-) [613.89]	0.05 (0.00) [0]
194	TULUNGIA-JOGIGHOPA-PAIKAN PKG-5	3/2021	12/2022 (-) [12/2023]	636.42 (-) [418.49]	609.73 (-217.93) [12]
195	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7	3/2021	1/2024 (-) [1/2024]	286.72 (-) [286.72]	37.25 (0.00) [0]
196	TWO- LANE WITH PAVED SHOULDER CONFIGURATION OF IMPHAL - MOREH SECTION OF NH-39 FROM KM 330 TO KM 350	9/2019	5/2023 (-) [5/2023]	761.54 (820.56) [761.54]	430.31 (0.00) [0]

197	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I	3/2023	8/2025 (-) [8/2025]	904.04 (-) [904.04]	0.00 (0.00) [0]
198	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN	3/2023	8/2025 (-) [8/2025]	860.37 (-) [860.37]	0.00 (0.00) [0]
199	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN	3/2023	8/2025 (-) [8/2025]	890.33 (-) [890.33]	0.00 (0.00) [0]
200	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI	3/2023	4/2026 (-) [4/2026]	609.16 (-) [609.16]	23.43 (0.00) [0]
201	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800	8/2020	4/2022 (-) [3/2024]	208.84 (-) [208.84]	109.94 (0.00) [23]
202	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG	3/2023	2/2026 (-) [2/2026]	562.05 (-) [562.05]	4.78 (0.00) [0]
	BIHAR				
	Civil Aviation				
203	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II	5/2018	10/2022 (12/2024) [12/2024]	1,216.90 (-) [1,216.90]	530.30 (0.00) [26]
	Department Of Higher Education				
204	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA	2/2016	6/2017 (12/2023) [12/2023]	496.18 (496.00) [460.00]	413.00 (-36.18) [78]
205	PERMANENT CAMPUS FOR IIM BODH GAYA	9/2018	9/2020 (-) [12/2023]	375.00 (-) [375.00]	297.92 (0.00) [39]
	Petroleum				
206	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA	1/2020	4/2023 (12/2024) [12/2024]	14,810.00 (-) [14,810.00]	7,225.98 (0.00) [20]
207	CGD PROJECT AT ARARIA, PURNIA, KATIHAR AND KISHANGANJ DISTRICTS	6/2019	12/2029 (3/2030) [3/2030]	988.00 (-) [988.00]	88.41 (0.00) [3]
208	CGD PROJECT AT ARWAL, JEHANABAD, BHOJPUR AND BUXAR DISTRICTS	6/2019	2/2028 (8/2029) [8/2029]	439.00 (-) [439.00]	204.39 (0.00) [18]
209	CGD PROJECT AT AURANGABAD, KAIMUR AND ROHTAS DISTRICTS	10/2018	8/2027 (2/2029) [2/2029]	176.00 (-) [176.00]	139.64 (0.00) [18]
210	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA	6/2019	12/2029 (3/2030) [3/2030]	163.00 (-) [163.00]	63.49 (0.00) [3]
211	CGD PROJECT AT LAKHISARAI, MUNGER AND BHAGALPUR DISTRICTS	6/2019	2/2028 (8/2029) [8/2029]	347.00 (-) [347.00]	152.63 (0.00) [18]
212	CGD PROJECT AT MUZAFFARPUR, VAISHALI, SARAN AND SAMASTIPUR	6/2019	2/2028 (8/2029)	2,996.00 (-)	542.79 (0.00)

	DISTRICTS		[8/2029]	[2,996.00]	[18]
213	CITY GAS DISTRIBUTION (CGD) NETWORK PATNA	10/2017	10/2022 (-) [3/2024]	359.25 (-) [359.25]	280.07 (0.00) [17]
214	DEVLEOPMENT OF GRID INFRASTRUCTURE FOR IMPORTING GRID POWER AT 220 KV AT BARAUNI REFINERY	12/2017	10/2020 (12/2023) [12/2023]	199.36 (-) [199.36]	163.50 (0.00) [38]
215	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI	1/2022	9/2024 (-) [9/2024]	389.00 (-) [389.00]	17.87 (0.00) [0]
216	MUZAFFARPUR-MOTIHARI LPG PIPELINE	6/2020	8/2022 (2/2024) [2/2024]	403.00 (-) [403.00]	273.90 (0.00) [18]
	Power				
217	BARH STPP(3X660MW) NTPC	2/2005	10/2011 (7/2023) [8/2024]	8,692.97 (21,312.11) [21,312.11]	21,751.94 (12,619.14) [154]
218	BUXAR THERMAL POWER PLANT (1320 MW)	3/2019	1/2024 (-) [6/2024]	10,439.09 (-) [10,439.09]	9,075.11 (0.00) [5]
219	TRANSMISSION SYSTEM FOR POWER EVACUATION FROM ARUN-3 (900MW) HEP, NEPAL OF M/S SAPDC-INDIAN PORTION	5/2021	4/2023 (-) [9/2023]	179.29 (-) [179.29]	114.02 (0.00) [0]
	Railways				
220	ARARIA-SUPAUL (NL)	4/2008	/ (-) [12/2025]	1,605.17 (1,605.17) [1,605.17]	1,097.92 (0.00) [-]
221	BARAUNI- BACHWARA 3RD AND 4TH LINE	7/2022	7/2027 (-) [7/2027]	486.00 (-) [486.00]	23.17 (0.00) [0]
222	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM)	6/2019	6/2025 (-) [6/2025]	983.62 (-) [983.62]	274.92 (0.00) [0]
223	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF,	4/1991	/ (-) [3/2024]	329.39 (1,483.14) [1,510.00]	2,264.24 (1,180.61) [-]
224	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR	4/2003	/ (-) [12/2024]	528.65 (2,066.78) [2,066.78]	1,916.34 (1,538.13) [-]
225	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR	4/1997	3/2012 (-) [6/2023]	324.73 (967.29) [1,110.00]	1,185.17 (785.27) [0]
226	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA-BARDIBAS(NEPAL) GC	4/2009	3/2020 (-) [3/2025]	548.00 (548.00) [783.83]	543.54 (235.83) [60]
227	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR)	2/2019	6/2028 (-) [6/2028]	496.47 (-) [496.47]	1.33 (0.00) [0]
228	KATIHAR-KUMEDPUR & KATIHAR-MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR)	8/2022	8/2027 (-) [8/2027]	745.00 (-) [745.00]	0.00 (0.00) [0]
229	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR)	4/1997	/ (-) [3/2025]	162.87 (614.45) [614.45]	419.94 (451.58) [-]
230	KIUL - GAYA DOUBLING PROJECT	12/2015	3/2020 (-) [3/2023]	1,200.20 (1,200.20) [1,200.20]	1,439.98 (0.00) [0]

231	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM	4/2016	3/2021 (-) [3/2024]	731.64 (1,185.73) [1,185.73]	1,125.16 (454.09) [36]
232	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR	9/2006	3/2019 (-) [7/2024]	532.87 (2,132.03) [2,650.00]	1,945.70 (2,117.13) [64]
233	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE	12/2015	3/2020 (-) [12/2023]	1,491.47 (-) [1,491.47]	1,294.60 (0.00) [45]
234	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM	4/2016	3/2021 (-) [12/2024]	744.04 (1,215.54) [1,215.54]	1,050.54 (471.50) [45]
235	SAKRI-HASANPUR ROAD (NL)	4/1999	/ (-) [12/2024]	325.00 (735.20) [735.20]	535.81 (410.20) [-]
236	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC)	4/2004	/ (-) [3/2024]	372.14 (1,470.50) [1,700.00]	2,182.96 (1,327.86) [-]
237	SAMASTIPUR-DARBANGHA	5/2015	/ (-) [12/2024]	380.00 (519.33) [519.33]	427.56 (139.33) [-]
238	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR	10/2022	10/2027 (-) [10/2027]	234.00 (-) [234.00]	0.45 (0.00) [0]
	Road Transport And Highways				
239	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH	2/2022	11/2024 (-) [11/2024]	624.43 (-) [624.43]	35.57 (0.00) [0]
240	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER	2/2022	12/2024 (-) [12/2024]	427.29 (-) [427.29]	15.44 (0.00) [0]
241	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S	9/2020	3/2023 (12/2023) [12/2023]	2,334.68 (2,335.00) [2,335.00]	760.04 (0.32) [9]
242	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E	3/2021	1/2024 (3/2024) [3/2024]	1,143.46 (1,143.00) [1,143.00]	336.59 (-0.46) [2]
243	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E.	3/2021	1/2024 (-) [1/2024]	1,097.18 (1,097.00) [1,097.00]	437.33 (-0.18) [0]
244	4-LANNING OF CHAPRA-HAJIPUR	1/2011	7/2013 (6/2024) [6/2024]	575.00 (-) [575.00]	521.48 (0.00) [131]
245	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III)	2/2023	2/2025 (-) [2/2025]	1,358.00 (-) [1,358.00]	0.85 (0.00) [0]
246	6 L OF AURANGABAD TO BIHAR-JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N	2/2022	5/2025 (-) [5/2025]	786.81 (787.00) [787.00]	0.00 (0.19) [0]
247	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G	9/2020	3/2023 (-) [12/2023]	939.43 (-) [939.43]	203.35 (0.00) [9]
248	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20	9/2020	4/2023 (-) [4/2023]	897.45 (-) [897.45]	1,037.63 (0.00) [0]

249	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20	9/2020	6/2024 (-) [6/2024]	2,156.22 (-) [2,156.22]	1,884.03 (0.00) [0]
250	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA	10/2013	11/2020 (-) [12/2023]	464.09 (-) [464.09]	551.65 (0.00) [37]
251	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT	10/2013	12/2020 (-) [12/2023]	649.90 (-) [649.90]	580.71 (0.00) [36]
252	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE	10/2013	11/2020 (-) [12/2023]	446.97 (-) [446.97]	534.45 (0.00) [37]
253	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI–MOTIHARI- RAXAUL SECTION OF NH-28A FRO	12/2018	10/2020 (-) [12/2023]	333.60 (466.59) [461.41]	439.75 (127.81) [38]
254	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N	10/2019	8/2023 (12/2024) [12/2024]	1,101.99 (-) [1,101.99]	588.15 (0.00) [16]
255	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH:	12/2021	9/2024 (-) [9/2024]	184.90 (185.00) [185.00]	111.47 (0.10) [0]
256	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT-GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3	3/2022	12/2024 (-) [12/2024]	312.58 (-) [312.58]	85.57 (0.00) [0]
257	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00	2/2019	/ (9/2024) [0/0]	2,926.42 (-) [2,926.42]	810.82 (0.00) [0]
258	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND	9/2018	/ (-) [6/2024]	1,478.40 (-) [1,478.40]	692.50 (0.00) [-]
259	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375	7/2020	5/2027 (-) [5/2027]	1,110.23 (-) [1,110.23]	92.37 (0.00) [0]
260	CONSTRUCTION OF NEW LINK (NH-133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15	12/2017	10/2024 (10/2024) [10/2024]	2,598.00 (-) [1,962.50]	1,092.68 (-635.50) [0]
261	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING	3/2022	7/2025 (-) [7/2025]	295.24 (-) [295.24]	0.49 (0.00) [0]
262	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER	3/2018	11/2021 (6/2024) [6/2023]	496.20 (496.38) [537.17]	325.23 (40.97) [0]
263	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P	2/2016	5/2016 (12/2023) [12/2023]	178.85 (225.06) [278.54]	232.61 (99.69) [91]

264	ENGINEERING, PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2-LANES/2 -LANE WITH P	2/2016	5/2016 (12/2023) [12/2023]	553.30 (706.39) [706.39]	594.67 (153.09) [91]
265	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31	12/2015	12/2019 (-) [12/2023]	1,167.45 (-) [1,182.94]	643.06 (15.49) [48]
266	FOUR LANING OF GAYA-HISUA-RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH-82 IN BIHAR	1/2014	10/2016 (-) [2/2024]	1,408.85 (2,138.16) [2,138.16]	1,641.70 (729.31) [88]
267	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI	3/2021	3/2024 (-) [3/2024]	1,020.84 (-) [1,020.84]	84.78 (0.00) [0]
268	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C	3/2022	3/2024 (-) [3/2024]	1,485.66 (-) [1,485.66]	0.00 (0.00) [0]
269	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH	8/2022	8/2024 (-) [8/2024]	1,198.02 (-) [1,198.02]	0.00 (0.00) [0]
270	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU	4/2022	4/2024 (-) [4/2024]	1,769.50 (-) [1,769.50]	0.00 (0.00) [0]
271	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO	8/2020	7/2023 (-) [12/2023]	690.00 (-) [690.00]	727.54 (0.00) [5]
272	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31	12/2015	4/2019 (7/2022) [3/2024]	1,041.10 (567.00) [639.58]	530.28 (-401.52) [59]
273	PATNA-MUZZAFFARPUR	8/2010	2/2013 (12/2023) [12/2023]	671.30 (-) [671.30]	1,706.14 (0.00) [130]
274	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I	1/2018	12/2021 (12/2019) [3/2024]	573.70 (644.50) [726.99]	404.02 (153.29) [27]
275	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104	1/1991	/ (12/2023) [12/2023]	319.68 (404.10) [503.28]	423.18 (183.60) [-]
276	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR	1/1991	/ (3/2024) [3/2024]	675.00 (780.77) [780.77]	498.93 (105.77) [-]
277	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION	1/2018	4/2024 (-) [3/2024]	895.39 (-) [895.39]	1,632.71 (0.00) [-1]
278	SIX LANNING OF AUNTA-SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH-31	8/2017	2/2022 (8/2023) [10/2024]	950.64 (1,161.00) [1,168.33]	785.88 (217.69) [32]
279	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO	12/2021	3/2024 (-) [3/2024]	552.55 (553.00) [553.00]	310.18 (0.45) [0]
280	TWO-LANNING WITH PAVED	3/2017	3/2020	672.89	389.70

	SHOULDER OF MAHSHKUNT-SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN		(3/2024) [3/2024]	(736.01) [830.31]	(157.42) [48]
281	WIDENING AND STRENTHENING FROM KM 70.15 TO KM 121.025 OF NH-80	3/2021	1/2025 (-) [1/2025]	477.54 (-) [477.54]	69.09 (0.00) [0]
282	WIDENING and STRENTHENING FROM KM132.895 TO KM 190.15 NH-80	3/2021	3/2024 (-) [11/2024]	566.15 (-) [566.15]	43.40 (0.00) [8]
	Urban Development				
283	PATNA METRO RAIL CORPORATION LIMITED	2/2019	6/2024 (-) [9/2024]	13,365.77 (-) [13,925.50]	1,593.77 (559.73) [3]
	Water Resources				
284	I AND D AND STP AT CHAPPRA	11/2018	12/2020 (-) [8/2023]	236.15 (-) [236.15]	122.98 (0.00) [0]
285	I AND D AND STP WORKS FOR BHAGALPUR	10/2017	9/2020 (11/2020) [3/2024]	254.13 (413.29) [413.29]	90.91 (159.16) [42]
286	SAIDPUR SEWER NETWORK PATNA	4/2015	1/2021 (-) [1/2021]	268.63 (-) [431.21]	478.03 (162.58) [0]
287	SEWER NETWORK SPS AND STP BEGUSARAI	3/2018	7/2021 (12/2019) [12/2023]	230.06 (-) [230.06]	205.37 (0.00) [29]
288	SEWER NETWORKS SPS AND STP HAJIPUR	3/2018	8/2021 (3/2018) [8/2023]	305.19 (-) [305.19]	298.77 (0.00) [0]
289	SEWER NETWORKS, SPS AND STP, MUNGER	3/2018	10/2021 (3/2018) [12/2023]	294.02 (350.79) [294.02]	265.43 (0.00) [26]
290	SEWERAGE SCHEME AT PAHARI ZONE V PATNA	5/2017	4/2021 (5/2017) [4/2021]	356.37 (364.00) [356.37]	294.85 (0.00) [0]
291	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA	8/2017	6/2022 (-) [3/2024]	824.00 (734.09) [824.00]	286.99 (0.00) [21]
292	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA	8/2017	6/2022 (-) [3/2024]	578.89 (453.83) [578.89]	86.85 (0.00) [21]
293	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR	12/2014	3/2020 (-) [6/2020]	225.77 (-) [398.90]	362.52 (173.13) [0]
294	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK	3/2017	5/2021 (3/2017) [5/2021]	277.42 (253.98) [277.42]	345.95 (0.00) [0]
295	SEWERAGE TREATMENT PLANT AT PAHARI PATNA	5/2017	11/2020 (5/2017) [11/2020]	191.62 (-) [191.62]	117.30 (0.00) [0]
	CHHATTISGARH				
	Coal				
296	AMERA OC RCE	2/2015	3/2018 (-) [3/2026]	335.97 (-) [335.97]	50.37 (0.00) [96]
297	AMGAON OPENCAST PROJECT RCE	7/2015	3/2020 (-) [3/2025]	316.10 (-) [316.10]	156.33 (0.00) [60]
298	BAROUD OC EXPANSION (3-10 MTY)	8/2020	3/2029 (-) [3/2029]	2,309.80 (-) [2,309.80]	754.54 (0.00) [0]

299	CHHAL OC SEAM -III (6.00 MTY)	12/2013	3/2022 (3/2025) [3/2025]	610.63 (-) [610.63]	499.05 (0.00) [36]
300	DIPKA OC EXPANSION 40 MTY	12/2020	3/2029 (-) [3/2029]	5,241.40 (-) [5,241.40]	2,381.33 (0.00) [0]
301	DURGAPUR OPENCAST PROJECT	2/2015	3/2023 (-) [3/2030]	916.24 (-) [916.24]	14.47 (0.00) [84]
302	GEVRA EXPANSION OCP (SECL) (35-70) MTY	6/2010	3/2023 (-) [3/2025]	11,816.40 (-) [11,816.40]	6,012.53 (0.00) [24]
303	JAGANNATHPUR OC RCE (3.0 MTY)	7/2016	3/2020 (-) [3/2024]	459.49 (-) [459.49]	225.22 (0.00) [48]
304	JAMPALI OCP RCE	5/2020	3/2024 (-) [3/2024]	278.64 (-) [278.64]	199.60 (0.00) [0]
305	JHIRIA WEST OPENCAST PROJECT	11/2018	3/2026 (-) [3/2026]	389.97 (-) [389.97]	15.96 (0.00) [0]
306	KARTALI (EAST) OCP (2.50 MTY)	7/2008	3/2014 (-) [3/2026]	178.44 (-) [178.44]	9.22 (0.00) [144]
307	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY	8/2013	3/2023 (-) [3/2025]	7,612.33 (-) [7,612.33]	4,278.14 (0.00) [24]
308	MADANNAGAR OPENCAST PROJECT	10/2015	3/2024 (-) [3/2027]	1,875.32 (-) [1,875.32]	0.00 (0.00) [36]
309	MAHAMAYA OPENCAST PROJECT	5/2018	3/2026 (-) [3/2026]	410.26 (-) [410.26]	103.06 (0.00) [0]
310	PELMA OCP(15.00MTY)	11/2014	3/2023 (-) [3/2031]	1,624.59 (-) [1,624.59]	49.60 (0.00) [96]
311	PORDA CHIMTAPANI OCP (10 MTY)	12/2020	3/2029 (-) [3/2029]	2,310.12 (-) [2,310.12]	39.19 (0.00) [0]
312	VIJAY WEST OPENCAST PROJECT	5/2017	3/2026 (-) [3/2026]	976.95 (-) [976.95]	88.28 (0.00) [0]
	Department Of Higher Education				
313	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I.	3/2020	7/2022 (-) [7/2022]	808.62 (-) [808.62]	640.70 (0.00) [0]
	Petroleum				
314	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT	3/2021	3/2024 (3/2025) [3/2025]	456.00 (-) [456.00]	208.14 (0.00) [12]
	Power				
315	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII	3/2023	9/2024 (-) [9/2024]	271.69 (-) [271.69]	0.00 (0.00) [0]
316	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX	3/2023	3/2025 (-) [3/2025]	260.30 (-) [260.30]	2.08 (0.00) [0]
317	WESTERN REGION EXPANSION SCHEME XXV	2/2023	11/2023 (-) [3/2024]	385.84 (-) [385.84]	13.74 (0.00) [4]

	Railways				
318	FLYOVER AT BILASPUR (KHODRI-ANUPPUR) 10 KM	6/2006	3/2024 (-) [3/2024]	303.59 (-) [303.59]	7.56 (0.00) [0]
319	3RD & 4TH LINE - SARAGBUNDIA & MADWARANI	9/2022	9/2026 (-) [9/2026]	167.64 (-) [167.64]	0.00 (0.00) [0]
320	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23)	12/2022	12/2026 (-) [12/2026]	177.03 (-) [177.03]	0.00 (0.00) [0]
321	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23)	9/2022	9/2026 (-) [9/2026]	169.06 (-) [177.34]	0.00 (8.28) [0]
322	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23)	9/2022	9/2026 (-) [9/2026]	169.06 (-) [169.06]	0.00 (0.00) [0]
323	4TH LINE - RAJNANDGAON-DONGARHGARH (31.2 KM) (PB#72/NR/2022-23)	9/2022	9/2026 (-) [9/2026]	328.34 (-) [328.34]	0.00 (0.00) [0]
324	CHIRIMIRI-NAGPUR HALT	10/2018	6/2030 (-) [6/2030]	241.00 (-) [241.00]	0.00 (0.00) [0]
325	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)}	3/2008	6/2025 (-) [6/2025]	631.78 (-) [1,627.65]	1,173.77 (995.87) [0]
326	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR)	6/2022	6/2030 (-) [6/2030]	1,376.20 (-) [775.82]	13.74 (-600.38) [0]
327	Gauge conversion of Raipur(Kendri)-Dhamtari & Abhanpur-Rajim branch (67.20 km)	7/2011	10/2024 (-) [10/2024]	1,171.30 (-) [1,171.30]	0.00 (0.00) [0]
328	JHARSUGUDA-BILASPUR 4TH LINE	4/2015	3/2021 (12/2023) [10/2024]	1,973.00 (2,135.34) [2,135.34]	1,612.28 (162.34) [43]
329	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I	4/2013	9/2018 (-) [12/2023]	3,055.00 (-) [3,438.39]	2,992.56 (383.39) [63]
330	KIRANDUL - JAGDALPUR DOUBLING	12/2012	3/2020 (-) [3/2024]	1,160.00 (-) [1,440.00]	1,141.53 (280.00) [48]
331	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23)	9/2022	12/2026 (-) [12/2026]	170.49 (-) [170.49]	0.00 (0.00) [0]
	Road Transport And Highways				
332	4 LANE OF BILASPUR TO URGA PROJECT (KM 0.00 TO KM 70.2) OF NH-130A	4/2020	3/2024 (-) [3/2024]	1,855.59 (1,869.85) [1,869.85]	282.08 (14.26) [0]
333	4 LANING OF CHAMPA-KORBA-CHHURI-KATGHORA SECTION OF NH 149B FROM KM.0.000 TO KM.38.200	2/2021	1/2024 (-) [3/2024]	999.97 (-) [999.97]	881.57 (0.00) [2]
334	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299.	3/2018	1/2019 (-) [12/2023]	349.03 (-) [349.03]	291.70 (0.00) [59]
335	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA	11/2021	9/2024 (-) [9/2024]	1,368.19 (-) [1,368.19]	621.37 (0.00) [0]
336	DEVELOPMENT OF SIX LANE SARGI-BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER	12/2021	1/2025 (-) [1/2025]	1,470.73 (-) [1,470.73]	309.16 (0.00) [0]

	RAIPUR VISAKHAPA				
337	REHABILITATION AND UPGRADATION OF NH 111 FROM KM 163.400 TO 215.800 SHIVNAGAR TO AMBIKAPUR SECTION	11/2015	6/2017 (-) [12/2023]	335.32 (-) [335.32]	335.69 (0.00) [78]
338	REHABILITATION AND UPGRADATION OF NH 200 FROM KM 178.944 TO 241.553 BANARI VILLAGE TO MASANIA KALA V	1/2016	9/2016 (-) [12/2023]	476.20 (543.73) [543.73]	484.92 (67.53) [87]
339	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION	12/2014	3/2015 (-) [3/2015]	496.02 (-) [496.02]	240.11 (0.00) [0]
340	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180	1/2016	8/2016 (-) [12/2024]	497.14 (572.66) [572.66]	314.55 (75.52) [100]
341	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION	1/2016	10/2016 (-) [12/2023]	624.98 (731.50) [731.50]	583.63 (106.52) [86]
342	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI	3/2016	7/2016 (-) [12/2023]	452.94 (-) [435.61]	230.17 (-17.33) [89]
343	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 531.250 TO KM 597.946 KUNKURI TO CG JH BORDER SECTIO	3/2017	1/2018 (-) [12/2023]	423.79 (-) [423.79]	328.28 (0.00) [71]
344	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU	12/2020	9/2023 (6/2024) [0/0]	193.16 (-) [193.16]	27.98 (0.00) [0]
345	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER	3/2020	5/2024 (-) [5/2024]	278.97 (-) [278.97]	98.57 (0.00) [0]
346	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH-130A	11/2017	5/2019 (-) [12/2023]	188.80 (-) [188.80]	132.62 (0.00) [55]
347	UPGRADATION OF NH 130A MUNGELI TO PONDI FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2	3/2021	9/2024 (-) [9/2024]	218.57 (-) [218.57]	26.23 (0.00) [0]
348	UPGRADATION OF NH 930 JHALMALA TO SHERPER FROM NH KM 30.600 TO KM 67.800 TO TWOFOUR LANE WITH PAVED	12/2020	8/2023 (5/2024) [0/0]	222.86 (-) [222.86]	135.40 (0.00) [0]
	Steel				
349	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX	7/2021	11/2024 (-) [11/2024]	282.44 (-) [282.44]	18.31 (0.00) [0]
350	NMDC SLURRY PIPE LINE PROJECT - PHASE-1	11/2015	6/2023 (7/2024) [5/2025]	2,907.00 (-) [2,907.00]	1,601.95 (0.00) [23]
351	REBUILDING OF COKE OVEN BATTERY NO. 7 and 8 AT BSP	11/2020	12/2023 (-) [10/2025]	542.24 (769.34) [769.34]	173.10 (227.10) [22]
352	SCREENING PLANT-III AT KIRANDUL	3/2021	8/2024 (-) [10/2025]	2,092.97 (2,718.84) [2,718.84]	841.71 (625.87) [14]
	Urban Development				

353	CONSTRUCTION729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI	5/2019	9/2020 (2/2024) [2/2024]	299.97 (299.97) [299.97]	186.04 (0.00) [41]
	DELHI				
	Civil Aviation				
354	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR	11/2016	4/2020 (-) [12/2023]	303.80 (351.21) [374.98]	314.35 (71.18) [44]
	Dpiit				
355	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE	11/2017	12/2019 (-) [0/0]	4,773.00 (-) [5,401.00]	4,391.92 (628.00) [0]
	Finance				
356	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA	7/2018	4/2022 (-) [4/2022]	228.50 (-) [220.27]	176.28 (-8.23) [0]
	Home Affairs				
357	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI	6/2019	7/2022 (-) [8/2024]	277.35 (-) [290.33]	96.48 (12.98) [25]
358	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI	10/2013	10/2019 (-) [12/2023]	1,219.21 (2,091.53) [2,091.53]	1,659.88 (872.32) [50]
	Railways				
359	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE	4/2012	/ (-) [9/2023]	295.68 (-) [419.00]	133.78 (123.32) [0]
	Renewable Energy				
360	CONSTRUCTION OF ATAL AKSHAY URJA BHAWAN CGO COMPLEX LODHI ROAD NEW DELHI	10/2017	11/2019 (4/2022) [4/2022]	271.90 (366.12) [366.12]	329.49 (94.22) [0]
	Road Transport And Highways				
361	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAITPUR PUSHTA ROAD OF NH 148NA FROM	5/2020	7/2024 (-) [7/2024]	1,467.44 (-) [1,942.89]	778.86 (475.45) [0]
362	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21-DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O	1/2018	10/2021 (-) [11/2023]	2,067.67 (-) [2,160.00]	1,496.49 (92.33) [25]
363	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30	7/2020	10/2023 (-) [10/2023]	801.46 (-) [801.46]	382.03 (0.00) [0]
364	DEVELOPMENT OF 6L UER II [PACKAGE - III] (NANGLOI - NAJAFGARH ROAD TILL SECTOR 24 DWARKA) FROM KM. 2	7/2020	10/2023 (-) [10/2023]	1,069.27 (-) [1,069.27]	748.48 (0.00) [0]
365	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM	7/2020	10/2023 (-) [10/2023]	1,894.96 (-) [1,894.96]	741.88 (0.00) [0]
366	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70	7/2020	10/2023 (-) [10/2023]	2,171.80 (-) [2,171.80]	958.13 (0.00) [0]
367	DWARKA EXPRESSWAY FROM KM -	3/2018	9/2022	2,507.00	1,155.70

	0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21)		(-) [12/2023]	(-) [3,030.73]	(523.73) [15]
368	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR	6/2020	12/2024 (-) [12/2024]	1,479.22 (-) [1,479.22]	825.00 (0.00) [0]
	Telecommunications				
369	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT	10/2014	3/2018 (-) [12/2023]	248.20 (-) [248.20]	198.43 (0.00) [69]
	Urban Development				
370	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI	1/2022	11/2024 (5/2025) [5/2025]	646.52 (-) [646.52]	55.92 (0.00) [6]
371	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS	7/2019	3/2025 (-) [3/2026]	24,948.65 (-) [24,948.65]	9,260.13 (0.00) [12]
372	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND	5/2017	12/2020 (11/2022) [11/2022]	565.00 (-) [565.00]	520.66 (0.00) [0]
373	DELHI MRTS PHASE-III	9/2011	3/2016 (8/2021) [8/2021]	38,585.00 (-) [40,180.91]	40,284.06 (1,595.91) [0]
374	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I	10/2016	7/2021 (-) [6/2024]	1,180.00 (-) [1,100.80]	36.69 (-79.20) [35]
375	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I	10/2016	3/2022 (-) [6/2024]	1,128.00 (-) [1,128.00]	211.98 (0.00) [27]
376	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2	10/2016	3/2024 (-) [3/2024]	1,536.72 (-) [1,536.72]	0.00 (0.00) [0]
377	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR	7/2016	/ (-) [11/2023]	2,694.00 (-) [2,694.00]	1,891.61 (0.00) [-]
	Water Resources				
378	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO	5/2017	5/2020 (-) [5/2020]	344.81 (-) [344.81]	0.00 (0.00) [0]
379	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI	12/2018	1/2021 (-) [3/2022]	515.07 (-) [515.07]	388.08 (0.00) [0]
380	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD – 10MG/L	3/2017	12/2022 (-) [9/2023]	665.78 (-) [665.78]	689.98 (0.00) [0]
381	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2	5/2016	12/2021 (-) [9/2023]	211.79 (223.70) [211.79]	190.41 (0.00) [0]
382	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S	5/2016	2/2022 (9/2023) [9/2023]	239.11 (314.71) [239.11]	265.35 (0.00) [0]
	GOA				
	Civil Aviation				
383	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING	11/2017	9/2021 (-)	255.69 (-)	51.19 (0.00)

	AND ALLIED WORKS AT GOA AIRPORT.		[12/2024]	[255.69]	[39]
	Department Of Higher Education				
384	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA.	5/2019	8/2021 (-) [1/2024]	303.90 (334.45) [390.83]	327.00 (86.93) [29]
	Petroleum				
385	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA	3/2023	6/2024 (-) [6/2024]	325.53 (-) [293.08]	102.75 (-32.45) [0]
	Road Transport And Highways				
386	CONST. OF MISSING LINK BETWEEN KM. 11/680 TO KM. 14/020 AND WIDENING OF EXISTING TWO LANE ROAD	3/2015	/ (-) [0/0]	184.05 (-) [184.05]	136.74 (0.00) [0]
387	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE	10/2015	/ (-) [12/2023]	936.40 (-) [936.40]	708.69 (0.00) [-]
388	CONSTRUCTION OF MARGOA WESTERN BYPASS FOR NH-17 (NEW NH-66) FROM KM. 26 /200 (CHAINAGE 00/00) TO K	3/2015	/ (-) [0/0]	298.33 (354.43) [298.33]	399.84 (0.00) [0]
389	KARASWADA TO BAMBOLIM	3/2017	12/2019 (-) [12/2023]	852.67 (1,041.62) [852.67]	336.79 (0.00) [48]
390	MOPA AIRPORT	12/2021	4/2022 (-) [12/2023]	1,183.16 (-) [1,183.16]	595.54 (0.00) [20]
391	PATRADEVI TO KARASWADA 4L	3/2017	5/2020 (-) [12/2023]	634.32 (769.52) [634.32]	496.44 (0.00) [43]
392	WIDENING TO 4/6 LANES OF EXISTING NH-17 FROM KM 531/934 (AFTER ZUARI BR.) TO KM 536/250 JN. WITH VER	12/2015	/ (-) [0/0]	773.98 (-) [773.98]	464.36 (0.00) [0]
393	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR	12/2015	/ (-) [12/2023]	819.95 (-) [819.95]	709.30 (0.00) [-]
	GUJARAT				
	Atomic Energy				
394	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4	10/2009	12/2015 (-) [3/2024]	11,459.00 (22,517.00) [22,517.00]	20,778.00 (11,058.00) [99]
	Civil Aviation				
395	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1.	6/2022	12/2025 (-) [12/2025]	1,305.00 (-) [751.01]	32.64 (-553.99) [0]
396	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT	1/2018	8/2022 (12/2023) [1/2024]	1,405.00 (-) [1,405.00]	1,107.99 (0.00) [17]
397	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT.	8/2018	2/2021 (-) [12/2023]	353.25 (-) [353.25]	287.70 (0.00) [34]
	Petroleum				
398	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY	11/2019	5/2023 (11/2023) [1/2024]	5,251.00 (5,894.00) [5,894.00]	3,473.61 (643.00) [8]

399	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM	10/2020	8/2023 (-) [3/2024]	1,614.00 (-) [1,614.00]	668.64 (0.00) [7]
400	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD	1/2022	11/2024 (-) [11/2024]	621.40 (-) [621.40]	81.31 (0.00) [0]
401	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF	7/2021	7/2024 (-) [7/2024]	320.20 (-) [187.61]	36.93 (-132.59) [0]
402	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT	1/2022	9/2024 (-) [9/2024]	328.00 (-) [328.00]	13.41 (0.00) [0]
403	KALOL REDEVELOPMENT PROJECT	8/2022	3/2027 (-) [3/2027]	1,487.41 (-) [1,487.41]	528.97 (0.00) [0]
404	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A	7/2021	7/2025 (-) [7/2025]	173.03 (-) [169.84]	64.34 (-3.19) [0]
405	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY	9/2020	9/2024 (-) [8/2024]	18,936.00 (-) [18,936.00]	5,334.50 (0.00) [-1]
406	REDEVELOPMENT OF LINCH FIELD	4/2021	3/2025 (-) [7/2025]	631.03 (860.04) [860.04]	231.71 (229.01) [4]
407	REDEVELOPMENT OF SANTHAL FIELD	2/2017	3/2026 (-) [3/2026]	1,162.56 (-) [1,162.56]	1,054.40 (0.00) [0]
408	REDEVELOPMENT OF SOBHASAN COMPLEX	8/2021	2/2026 (-) [2/2026]	885.63 (1,286.67) [1,286.67]	312.97 (401.04) [0]
409	REPLACEMENT OF EXISTING TWIN 42" OFFSHORE PIPELINES AT VADINAR ALONG WITH TWO EXISTING PIPELINE END	6/2020	12/2022 (2/2024) [12/2023]	1,378.00 (-) [1,378.00]	969.47 (0.00) [12]
410	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT	5/2022	2/2025 (-) [2/2025]	249.43 (-) [249.43]	23.01 (0.00) [0]
411	SUSTAINED EVACUATION OF GAS FROM GANDHAR FIELDS BY INSTALLING A GAS COMPRESSOR AND PIPELINE CONNECTI	9/2018	2/2021 (3/2024) [3/2024]	225.54 (-) [247.90]	231.92 (22.36) [37]
	Power				
412	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR)	5/2021	9/2022 (3/2024) [3/2024]	674.92 (-) [674.92]	134.23 (0.00) [18]
413	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID)	11/2022	3/2024 (6/2024) [6/2024]	1,442.60 (-) [1,442.60]	80.60 (0.00) [3]
414	Bagodara Solar Power Project	5/2021	10/2022 (-) [12/2023]	339.35 (-) [339.35]	311.87 (0.00) [14]
415	DAYAPAR WIND ENERGY PROJECT 150MW	11/2021	5/2023 (6/2024) [6/2024]	937.80 (-) [937.80]	380.57 (0.00) [13]
416	DAYAPAR WIND ENERGY PROJECT 200MW	7/2022	3/2025 (-) [3/2025]	1,316.02 (-) [1,316.02]	171.42 (0.00) [0]
417	DAYAPAR WIND- III (HYBRID TRANCHE-V)	5/2023	1/2025 (5/2025) [5/2025]	1,095.01 (-) [1,095.01]	75.46 (0.00) [4]

418	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK	3/2023	12/2024 (-) [12/2024]	922.30 (-) [922.30]	47.60 (0.00) [0]
419	GUJARAT 200 MW (GUVNL TENDER)	1/2021	7/2022 (3/2024) [3/2024]	842.27 (-) [842.27]	93.83 (0.00) [20]
420	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK	6/2023	12/2024 (-) [12/2024]	6,283.81 (-) [6,283.81]	203.47 (0.00) [0]
421	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA	3/2023	3/2025 (-) [3/2025]	1,167.55 (-) [1,167.55]	85.64 (0.00) [0]
422	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA	3/2023	3/2025 (-) [3/2025]	2,820.99 (-) [2,820.99]	107.80 (0.00) [0]
423	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK	3/2023	12/2024 (-) [12/2024]	966.79 (-) [966.79]	10.87 (0.00) [0]
424	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK)	9/2022	9/2024 (9/2024) [9/2024]	7,179.54 (-) [7,179.54]	571.80 (0.00) [0]
425	RAGHANESDA SOLAR POWER PROJECT	6/2022	12/2023 (-) [12/2023]	642.15 (-) [642.15]	506.04 (0.00) [0]
426	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT	3/2023	3/2025 (-) [3/2025]	815.12 (-) [815.12]	1.68 (0.00) [0]
	Railways				
427	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS).	2/2023	3/2027 (-) [3/2026]	961.67 (961.67) [961.67]	0.00 (0.00) [-12]
428	ADRAJ MOTI-VIAJAPUR (39.75 KM)	5/2022	5/2030 (-) [5/2030]	296.54 (-) [296.54]	0.00 (0.00) [0]
429	ANAND GODHRA DOUBLING PROJECT 79 KMS	4/2017	3/2020 (12/2024) [12/2024]	692.25 (692.26) [692.26]	211.39 (0.01) [57]
430	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR)	4/2008	3/2012 (3/2024) [3/2024]	318.24 (1,531.55) [1,531.55]	374.99 (1,213.31) [144]
431	HIMMATNAGAR-KHEDBRAHMA (54.83 KM)	6/2022	2/2030 (-) [2/2025]	354.99 (482.43) [482.43]	13.72 (127.44) [-60]
432	JUNAGARH -VISAVADAR (42.28) KM	6/2022	12/2026 (-) [12/2026]	492.83 (-) [492.83]	0.00 (0.00) [0]
433	KALOL-KADI-KATOSAN ROAD (37.23 KM)	6/2022	6/2027 (-) [3/2025]	279.23 (346.94) [346.94]	4.56 (67.71) [-27]
434	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS	4/2018	3/2024 (12/2024) [12/2024]	537.31 (537.31) [537.31]	331.84 (0.00) [9]
435	MEHSANA-PALANPUR (65.1 KM)	9/2020	9/2026 (-) [12/2024]	529.30 (537.31) [537.31]	8.76 (8.01) [-21]
436	MIYAGAM-KARJAN-DABHOI-	4/2011	/	844.10	490.68

	SAMLAYA (GC)		(10/2015) [10/2025]	(844.10) [844.10]	(0.00) [-]
437	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM))	9/2012	3/2027 (-) [3/2025]	261.68 (261.68) [261.68]	0.00 (0.00) [-24]
438	NADIAD-PETLAD (37.26 KM)	5/2022	6/2030 (-) [6/2025]	335.34 (461.91) [461.91]	1.63 (126.57) [-60]
439	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR)	6/2013	6/2025 (-) [6/2025]	166.33 (-) [166.33]	0.00 (0.00) [0]
440	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT	2/2023	1/2028 (-) [3/2026]	410.46 (410.46) [410.46]	0.00 (0.00) [-22]
441	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202	10/2022	10/2027 (-) [10/2027]	437.21 (-) [437.21]	0.00 (0.00) [0]
442	PETLAD-BHADRAN (22.5 KM)	5/2022	5/2030 (-) [5/2025]	202.50 (307.12) [307.12]	2.06 (104.62) [-60]
443	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR	2/2023	12/2025 (-) [1/2025]	152.44 (-) [152.44]	0.00 (0.00) [-11]
444	RAJKOT-KANALUS (111.20 KM)	10/2021	10/2026 (3/2025) [3/2025]	1,011.72 (1,080.57) [1,080.57]	167.53 (68.85) [-19]
445	SAMLAYA-TIMBA ROAD (53.53 KM)	2/2023	3/2030 (-) [10/2025]	401.48 (670.17) [670.17]	3.75 (268.69) [-53]
446	SAMNI-JAMBUSAR (24.08 KM)	5/2022	3/2030 (-) [4/2025]	216.72 (349.93) [349.93]	10.23 (133.21) [-59]
447	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE	7/2022	7/2030 (-) [12/2026]	1,695.82 (-) [1,695.82]	329.25 (0.00) [-43]
448	VIJAPUR-AMBLIYASAN (41.53 KM)	5/2022	3/2030 (-) [1/2025]	309.81 (415.38) [415.38]	17.25 (105.57) [-62]
449	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 60 64 66 68 69 71 74 75 77 81 AND 82 ALON	3/2012	/ (-) [3/2024]	248.26 (-) [528.49]	116.25 (280.23) [-]
	Road Transport And Highways				
450	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000	7/2016	7/2020 (-) [1/2024]	829.97 (-) [829.97]	344.91 (0.00) [42]
451	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE	3/2022	3/2023 (-) [1/2024]	162.73 (-) [162.73]	60.79 (0.00) [10]
452	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III)	3/2021	9/2022 (-) [12/2023]	485.75 (-) [485.75]	208.33 (0.00) [15]
453	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II)	3/2021	9/2022 (-) [12/2023]	536.03 (-) [536.03]	350.52 (0.00) [15]
454	4L OF DHROL-BHADRA-PATIYA SECTION FROM 0.000 TO KM 13.600	5/2020	10/2023 (12/2023)	971.03 (-)	451.38 (0.00)

	AND BHADRA PATIYA - PIPALIYA SECTION FROM		[12/2023]	[971.03]	[2]
455	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU	3/2021	3/2024 (-) [12/2024]	1,259.00 (-) [1,910.00]	87.68 (651.00) [9]
456	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU	7/2020	12/2023 (-) [3/2024]	2,271.86 (-) [3,916.00]	467.77 (1,644.14) [3]
457	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA	7/2020	8/2023 (-) [6/2024]	1,710.30 (-) [1,927.00]	298.96 (216.70) [10]
458	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR	3/2018	10/2021 (3/2024) [3/2024]	1,161.39 (1,404.00) [1,404.00]	405.89 (242.61) [29]
459	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG	5/2020	12/2023 (-) [3/2024]	894.00 (-) [894.00]	542.90 (0.00) [3]
460	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0	5/2020	3/2024 (-) [3/2024]	690.30 (-) [690.30]	537.05 (0.00) [0]
461	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION	5/2020	1/2024 (-) [3/2024]	882.00 (-) [882.00]	433.03 (0.00) [2]
462	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB	5/2020	7/2023 (-) [3/2024]	691.52 (-) [691.52]	357.65 (0.00) [8]
463	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPIR ODMA KHAVDA DHOLAVIRA MAUVANA	10/2018	11/2020 (5/2024) [5/2024]	400.76 (394.44) [394.44]	283.48 (-6.32) [42]
464	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT	6/2020	4/2023 (3/2024) [3/2024]	166.21 (-) [166.21]	97.12 (0.00) [11]
465	CONSTRUCTION OF SIGNATURE BRIDGE BETWEEN DWARKA AND BEY DWARKA AND ITS APPROACHES IN THE STATE OF GU	8/2017	9/2020 (12/2023) [12/2023]	962.43 (978.93) [978.93]	854.09 (16.50) [39]
466	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26	9/2020	2/2024 (-) [8/2024]	1,542.02 (-) [1,542.02]	477.52 (0.00) [6]
467	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27	9/2020	2/2024 (-) [3/2024]	1,185.69 (-) [1,185.69]	538.94 (0.00) [1]
468	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28	9/2020	11/2023 (-) [3/2024]	1,198.55 (-) [1,198.55]	546.18 (0.00) [4]
469	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30	11/2019	9/2023 (-) [3/2024]	1,669.56 (-) [1,669.56]	638.57 (0.00) [6]
470	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31	11/2019	5/2024 (-) [3/2024]	1,604.06 (-) [1,604.06]	1,120.28 (0.00) [-2]

471	DEVELOPMENT OF CHILODA GANDHINAGAR SARKHEJ OF NH 147 OLD NH 8C FROM KM 0/0 TO KM 44/042 IN THE STATE	12/2017	11/2020 (12/2023) [12/2023]	867.97 (913.49) [913.49]	787.90 (45.52) [37]
472	FOUR LANING OF BHAVNAGAR-TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6.	5/2016	8/2019 (-) [12/2023]	998.18 (-) [998.18]	802.04 (0.00) [52]
473	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST	5/2016	9/2019 (-) [12/2023]	723.64 (-) [723.64]	551.84 (0.00) [51]
474	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU	5/2016	8/2019 (-) [12/2023]	763.08 (-) [763.08]	417.46 (0.00) [52]
475	JUNAGADH BYPASS	10/2017	4/2021 (6/2023) [12/2023]	232.49 (375.78) [375.58]	327.13 (143.09) [32]
476	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ-RGBS-PACKAGE-1)	2/2020	6/2023 (12/2023) [12/2023]	606.51 (-) [657.00]	453.33 (50.49) [6]
477	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ-RGBS-PACKAGE-3)	2/2020	8/2023 (12/2023) [12/2023]	752.30 (-) [766.20]	438.40 (13.90) [4]
478	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4)	2/2020	3/2023 (-) [1/2024]	778.15 (-) [785.67]	466.38 (7.52) [10]
479	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG.	1/2017	12/2020 (12/2023) [12/2023]	1,251.11 (-) [1,361.00]	631.66 (109.89) [36]
480	UP GRADATION OF NEWLY DECLARED NH 341 TO TWO LANE WITH PAVED SHOULDER CONFIGURATION BETWEEN KM. 65.4	3/2018	6/2021 (7/2023) [7/2023]	351.00 (270.00) [270.00]	219.48 (-81.00) [0]
481	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT	3/2022	6/2025 (-) [6/2025]	1,373.06 (1,085.00) [1,373.06]	244.02 (0.00) [0]
	Urban Development				
482	AHMEDABAD METRO RAIL PROJECT PHASE 1	11/2014	12/2018 (-) [3/2024]	10,773.00 (-) [12,924.55]	11,961.49 (2,151.55) [63]
483	AHMEDABAD METRO RAIL PROJECT PHASE II	3/2019	3/2024 (-) [12/2024]	5,384.17 (-) [5,384.17]	2,045.83 (0.00) [9]
484	SURAT METRO RAIL PROJECT	3/2019	3/2024 (-) [6/2025]	12,020.32 (-) [12,020.32]	3,314.39 (0.00) [15]
	HARYANA				
	Home Affairs				
485	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)"	1/2020	10/2023 (3/2024) [3/2024]	166.98 (167.00) [166.98]	52.65 (0.00) [5]
	Petroleum				
486	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA	2/2021	9/2024 (12/2025) [12/2025]	34,627.00 (38,231.00) [38,231.00]	6,952.91 (3,604.00) [15]
487	2ND GENERATION ETHANOL PLANT AT PANIPAT REFINERY	1/2019	1/2021 (8/2022)	909.00 (-)	845.23 (0.00)

			[12/2023]	[909.00]	[35]
488	CATALYST MANUFACTURING UNIT OF 1500 MTPA CAPACITY AT PANIPAT REFINERY	4/2018	2/2020 (6/2023) [12/2023]	206.63 (340.76) [340.76]	283.43 (134.13) [46]
489	CITY GAS DISTRIBUTION NETWORK PROJECT AT ROHTAK	4/2018	6/2025 (-) [6/2025]	261.48 (-) [261.48]	146.45 (0.00) [0]
490	CITY GAS DISTRIBUTION PROJECT IN GEOGRAPHICAL AREA OF SONIPAT (EAAA) AND JIND DISTRICTS	9/2018	9/2026 (9/2026) [9/2026]	520.00 (-) [520.00]	370.22 (0.00) [0]
491	COMPRESSED BIO GAS PLANT AT GORAKHPUR	9/2019	7/2021 (3/2022) [1/2024]	164.69 (-) [164.69]	137.89 (0.00) [30]
492	INFRASTRUCTURE DEVELOPMENT TO FACILITATE IMPORT OF GRID POWER AT 220 KV, PANIPAT	12/2018	6/2021 (7/2023) [11/2023]	278.60 (-) [278.60]	194.96 (0.00) [29]
493	NAPHTHA CRACKER EXPANSION PROJECT AT PANIPAT	8/2018	8/2020 (11/2023) [11/2023]	1,636.00 (-) [1,636.00]	1,366.57 (0.00) [39]
494	POLY BUTADIENE RUBBER PLANT AT PANIPAT	3/2022	3/2025 (-) [3/2025]	1,459.00 (2,102.79) [2,102.79]	74.01 (643.79) [0]
495	PX-PTA REVAMP AT PANIPAT REFINERY	8/2019	12/2021 (12/2023) [12/2023]	1,255.00 (-) [1,255.00]	881.24 (0.00) [24]
496	R and D CAMPUS II AT FARIDABAD	6/2019	12/2022 (7/2023) [7/2025]	2,281.94 (3,219.94) [3,219.94]	1,278.90 (938.00) [31]
	Power				
497	IMPLEMENTATION OF 500 MVAR THYRISTOR CONTROLLED REACTOR AT KURUKSHETRA	1/2019	3/2022 (-) [2/2024]	267.33 (-) [267.33]	110.32 (0.00) [23]
	Railways				
498	DOUBLING BETWEEN BHIWANI-DOBH BAHALI	2/2023	2/2028 (-) [2/2026]	471.06 (-) [471.06]	0.00 (0.00) [-24]
499	DOUBLING BETWEEN REWARI-KATHUWAS (27.73 KM)	2/2023	6/2027 (-) [6/2025]	352.41 (-) [352.41]	0.00 (0.00) [-24]
	Road Transport And Highways				
500	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O	3/2022	2/2025 (-) [2/2025]	1,269.50 (-) [1,269.50]	64.00 (0.00) [0]
501	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K	3/2020	3/2023 (-) [12/2023]	510.97 (-) [510.97]	517.47 (0.00) [9]
502	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352	7/2020	7/2022 (12/2023) [12/2023]	899.00 (-) [947.00]	932.60 (48.00) [17]
503	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP	11/2020	12/2023 (-) [3/2024]	1,690.23 (-) [2,010.17]	1,123.51 (319.94) [3]
504	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA	11/2021	11/2023 (1/2024) [1/2024]	694.00 (-) [694.00]	1,282.82 (0.00) [2]

505	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P	3/2018	12/2020 (8/2023) [5/2023]	1,484.30 (-) [2,182.41]	1,237.02 (698.11) [0]
506	CONSTRUCTION OF 8LANE DIVIDED CARRIAGEWAY STARTING AT SOHNA GURUGRAM ROAD NE 4 NEAR ALIPUR VILLAGE A	11/2018	9/2021 (-) [12/2023]	2,312.26 (-) [2,312.26]	1,361.51 (0.00) [27]
507	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN	11/2018	9/2021 (-) [12/2023]	2,252.75 (-) [2,252.75]	1,223.07 (0.00) [27]
508	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA	11/2018	9/2021 (-) [12/2023]	1,935.61 (-) [1,935.61]	856.41 (0.00) [27]
509	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F	12/2020	12/2023 (-) [12/2023]	1,430.88 (-) [1,430.88]	930.32 (0.00) [0]
510	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO	1/2021	12/2023 (-) [12/2023]	1,306.95 (-) [1,306.95]	831.37 (0.00) [0]
511	CONSTRUCTION OF FOUR LANE PINJORE BYPASS FROM KM 0.00 TO 7.70 ON EPC MODE.	12/2016	12/2017 (-) [5/2024]	170.27 (-) [170.27]	100.46 (0.00) [77]
512	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP	12/2020	1/2024 (3/2024) [3/2024]	1,334.04 (-) [1,334.00]	743.92 (-0.04) [2]
513	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH-352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU	12/2020	11/2023 (-) [6/2024]	1,524.03 (-) [1,524.03]	947.98 (0.00) [7]
514	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE	2/2020	1/2023 (-) [1/2024]	808.31 (-) [958.00]	740.10 (149.69) [12]
515	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM)	1/2018	11/2020 (8/2023) [5/2023]	2,228.00 (-) [2,228.00]	1,411.27 (0.00) [0]
516	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI	7/2020	7/2022 (-) [1/2024]	817.00 (-) [817.00]	862.88 (0.00) [18]
517	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)-CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW	1/2021	1/2024 (1/2024) [1/2024]	864.27 (864.00) [864.27]	411.22 (0.00) [0]
	HIMACHAL PRADESH				
	Department Of Higher Education				
518	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL	3/2021	8/2022 (11/2024) [11/2024]	512.37 (512.37) [512.37]	36.30 (0.00) [27]
519	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR	9/2018	6/2022 (1/2024) [1/2024]	392.51 (-) [446.43]	226.77 (53.92) [19]
	Health And Family Welfare				

520	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH	12/2018	6/2021 (12/2023) [12/2025]	260.00 (371.78) [371.78]	0.00 (111.78) [54]
	Petroleum				
521	CITY GAS DISTRIBUTION NETWORK PROJECT AT BILASPUR, HAMIRPUR AND UNA	4/2019	9/2030 (-) [9/2030]	427.94 (-) [427.94]	75.57 (0.00) [0]
	Power				
522	DHAULASIDH HYDROELECTRIC PROJECT (66 MW)	10/2020	11/2025 (-) [11/2025]	687.97 (-) [687.97]	483.89 (0.00) [0]
523	LUHRI HYDROELECTRIC PROJECT (STAGE1)	11/2020	1/2026 (-) [1/2026]	1,810.56 (-) [1,810.56]	1,274.13 (0.00) [0]
524	PARBATI HEP (4X200 MW) (NHPC) II	9/2002	9/2009 (9/2024) [9/2024]	3,919.59 (11,134.54) [11,134.54]	10,843.01 (7,214.95) [180]
525	SUNNI DAM HYDRO ELECTRIC PROJECT	1/2023	4/2028 (-) [4/2028]	2,614.51 (-) [2,614.51]	529.60 (0.00) [0]
	Railways				
526	BHANUPALI-BILASPUR BERI NL	4/2008	12/2026 (3/2025) [3/2025]	2,966.99 (-) [6,753.42]	4,366.82 (3,786.43) [-21]
	Road Transport And Highways				
527	4-LANNING OF END OF PANDOH BYPASS TAKOLI IN H.P	6/2017	6/2020 (-) [3/2024]	2,485.93 (-) [2,485.93]	1,462.31 (0.00) [45]
528	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A	7/2021	9/2024 (-) [9/2024]	1,692.05 (-) [1,692.05]	624.14 (0.00) [0]
529	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154)	3/2021	5/2024 (-) [5/2024]	1,002.11 (1,361.79) [1,358.00]	28.99 (355.89) [0]
530	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH-154) (PACKAGE-IB)	4/2021	6/2024 (-) [6/2024]	583.93 (653.67) [653.67]	44.52 (69.74) [0]
531	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP	2/2022	6/2024 (-) [6/2024]	190.60 (-) [163.00]	61.13 (-27.60) [0]
532	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU	5/2022	3/2024 (-) [3/2024]	469.95 (-) [280.00]	204.86 (-189.95) [0]
533	FOUR LANING OF SOLAN-KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M	3/2018	5/2021 (11/2022) [1/2024]	478.74 (-) [1,514.46]	1,111.64 (1,035.72) [32]
534	FOUR LANNING OF NERCHOWK-PANDOH BYPASS SECTION OF NH-21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH	9/2016	7/2020 (-) [6/2024]	1,273.71 (-) [1,273.71]	1,267.72 (0.00) [47]
535	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH	3/2021	5/2026 (-) [5/2026]	314.67 (-) [314.67]	0.00 (0.00) [0]
536	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE	3/2021	6/2026 (-) [6/2026]	230.54 (-) [230.54]	0.00 (0.00) [0]

	SPECIFICATION WITH HARD SH				
537	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K	2/2021	9/2021 (-) [9/2021]	345.89 (-) [345.89]	202.99 (0.00) [0]
538	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K	8/2020	12/2024 (-) [12/2024]	371.93 (-) [371.93]	63.42 (0.00) [0]
539	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50.	8/2020	3/2021 (-) [3/2021]	242.80 (-) [242.80]	127.56 (0.00) [0]
540	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2	8/2020	4/2025 (-) [4/2025]	314.32 (-) [314.32]	24.78 (0.00) [0]
541	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA	8/2020	4/2021 (-) [4/2021]	272.98 (-) [272.98]	187.41 (0.00) [0]
542	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI-GUMMA SECTION (KM 75	8/2020	4/2021 (-) [4/2021]	349.20 (-) [349.20]	316.84 (0.00) [0]
543	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF	3/2021	12/2024 (12/2024) [12/2024]	1,322.95 (1,442.47) [1,442.47]	551.20 (119.52) [0]
	Urban Development				
544	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D	4/2022	11/2024 (-) [11/2024]	512.34 (-) [512.34]	0.00 (0.00) [0]
	JAMMU AND KASHMIR				
	Department Of Higher Education				
545	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C)	1/2018	4/2023 (12/2023) [12/2023]	676.00 (1,085.04) [1,085.04]	44.75 (409.04) [8]
546	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1)	3/2019	7/2022 (12/2023) [12/2023]	424.93 (-) [424.93]	412.88 (0.00) [17]
	Health And Family Welfare				
547	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR	3/2019	9/2025 (-) [9/2025]	1,828.00 (-) [1,828.00]	879.39 (0.00) [0]
548	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR	3/2019	9/2023 (-) [1/2024]	1,404.00 (-) [1,404.00]	252.48 (0.00) [4]
	Petroleum				
549	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS	4/2021	3/2025 (-) [3/2025]	676.89 (-) [676.89]	162.67 (0.00) [0]
	Power				
550	KIRU HYDRO ELECTRIC PROJECT	3/2019	8/2024 (-) [3/2026]	4,287.59 (-) [4,287.59]	1,387.27 (0.00) [19]

551	KWAR HE PROJECT	5/2022	11/2026 (-) [11/2026]	4,526.12 (-) [4,526.12]	497.61 (0.00) [0]
552	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW)	10/2014	4/2020 (7/2025) [9/2026]	8,112.12 (-) [8,112.12]	3,563.28 (0.00) [77]
553	RATLE HE PROJECT	2/2021	2/2026 (5/2026) [5/2026]	5,281.94 (5,281.94) [5,281.94]	511.54 (0.00) [3]
	Railways				
554	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR	3/1995	11/2002 (2/2024) [2/2024]	2,500.00 (37,012.26) [37,012.26]	37,345.49 (34,512.26) [255]
	Road Transport And Highways				
555	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL.	7/2021	8/2024 (8/2024) [8/2024]	614.48 (-) [614.48]	77.64 (0.00) [0]
556	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K	7/2021	2/2025 (2/2025) [2/2025]	1,912.17 (-) [1,912.17]	8.99 (0.00) [0]
557	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX	7/2021	6/2024 (6/2024) [6/2024]	1,401.87 (-) [1,401.87]	236.07 (0.00) [0]
558	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA	9/2021	12/2023 (1/2024) [1/2024]	811.19 (-) [811.19]	593.45 (0.00) [1]
559	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350	1/2020	1/2024 (7/2024) [7/2024]	336.01 (-) [336.01]	116.45 (0.00) [6]
560	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D	8/2020	9/2026 (-) [9/2026]	6,808.69 (-) [6,808.69]	2,842.64 (0.00) [0]
561	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO	6/2022	8/2025 (-) [8/2025]	832.46 (-) [823.46]	175.43 (-9.00) [0]
562	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI	7/2019	10/2020 (4/2023) [12/2023]	157.05 (-) [157.05]	110.04 (0.00) [38]
563	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY	3/2021	2/2024 (8/2024) [8/2024]	2,919.96 (-) [2,919.96]	1,809.16 (0.00) [6]
564	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE	12/2017	7/2021 (12/2023) [12/2023]	1,471.75 (1,471.75) [1,471.75]	1,498.09 (0.00) [29]
565	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM.	9/2021	10/2023 (10/2023) [10/2023]	442.14 (-) [442.14]	175.80 (0.00) [0]
566	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO	3/2023	6/2025 (-) [6/2025]	939.86 (-) [939.86]	42.05 (0.00) [0]
567	CONSTRUCTION, OPERATION AND	12/2019	12/2023	2,680.42	0.00

	MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA		(-) [12/2023]	(-) [2,680.42]	(0.00) [0]
568	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH-	8/2022	6/2024 (-) [6/2024]	200.05 (200.05) [200.05]	28.41 (0.00) [0]
569	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT-GURDASPUR ROAD (NH-5	10/2021	9/2024 (-) [9/2024]	3,044.02 (3,044.02) [3,044.02]	612.61 (0.00) [0]
570	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B	10/2021	9/2024 (-) [9/2024]	2,714.95 (2,714.95) [2,714.95]	506.71 (0.00) [0]
571	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)-KUNJWANI SECTION OF NH-4	9/2021	9/2024 (-) [9/2024]	1,821.72 (1,917.32) [1,917.32]	828.30 (95.60) [0]
572	DONIPAWA TO ASHAJIPORA BYPASS PKG-7	3/2021	12/2022 (-) [4/2023]	260.40 (-) [260.40]	177.65 (0.00) [0]
573	FOUR LANING OF JAMMU-AKHNOOR PKG-1	7/2022	1/2025 (-) [1/2025]	245.34 (-) [245.34]	13.52 (0.00) [0]
574	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A	12/2015	12/2018 (12/2023) [12/2023]	2,136.97 (2,288.97) [2,136.97]	2,362.99 (0.00) [60]
575	GOHA-KHELLANI PKG-3	2/2021	3/2023 (3/2024) [3/2024]	431.28 (-) [431.28]	213.23 (0.00) [12]
576	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B	7/2022	3/2025 (-) [3/2025]	198.28 (-) [198.28]	13.70 (0.00) [0]
577	KHELLANI-KHANABAL PKG-1	3/2021	9/2022 (2/2024) [2/2024]	486.45 (-) [486.45]	105.67 (0.00) [17]
578	KHELLANI-KHANABAL PKG-2	7/2021	2/2023 (-) [8/2025]	512.43 (-) [512.43]	49.80 (0.00) [30]
579	KHELLANI-KHANABAL PKG-3	3/2021	12/2022 (11/2023) [5/2024]	398.51 (-) [398.51]	65.69 (0.00) [17]
580	KHELLANI-KHANABAL PKG-4	7/2021	8/2023 (9/2024) [1/2025]	859.67 (-) [859.67]	88.31 (0.00) [17]
581	KHELLANI-KHANABAL PKG-5	7/2021	2/2023 (1/2024) [1/2024]	497.09 (-) [497.09]	95.53 (0.00) [11]
582	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13	3/2021	7/2024 (-) [7/2024]	642.24 (-) [642.24]	227.97 (0.00) [0]
583	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM	2/2021	7/2024 (-) [7/2024]	395.25 (-) [395.25]	113.56 (0.00) [0]
584	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING	7/2020	11/2024 (-) [11/2024]	272.49 (-) [272.49]	122.26 (0.00) [0]

	CHAINAGE KM 30.000 TO K				
585	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K	3/2020	9/2023 (-) [6/2024]	152.93 (-) [152.93]	83.65 (0.00) [9]
586	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM	3/2020	8/2024 (-) [8/2024]	796.97 (-) [796.97]	261.62 (0.00) [0]
587	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL	7/2020	4/2022 (3/2024) [3/2024]	228.39 (-) [228.39]	50.56 (0.00) [23]
588	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K	7/2020	4/2022 (11/2023) [1/2024]	210.79 (-) [210.79]	54.44 (0.00) [21]
589	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU-AKHNOOR ROAD SECTION OF NH-144A FROM GANESH VIHA	3/2018	7/2021 (8/2023) [12/2023]	253.44 (-) [253.44]	172.02 (0.00) [29]
	JHARKHAND				
	Coal				
590	CHANDRAGUPT OCP	8/2020	3/2032 (-) [3/2032]	973.50 (-) [973.50]	7.95 (0.00) [0]
591	CHITRA EAST (RCE) OCP	8/2018	3/2024 (-) [3/2024]	513.98 (-) [513.99]	178.19 (0.01) [0]
592	CHURI BENTI UG (0.81 MTY)	8/2007	3/2011 (-) [3/2024]	163.51 (-) [163.51]	133.28 (0.00) [156]
593	EPR PUNDI OCP	11/2020	3/2024 (-) [3/2024]	713.35 (-) [713.35]	236.44 (0.00) [0]
594	EPR ROHINI KARKATA OCP	1/2021	3/2025 (-) [3/2025]	1,020.42 (-) [1,020.42]	82.76 (0.00) [0]
595	EPR TAPIN SOUTH OCP	11/2020	3/2025 (-) [3/2025]	230.41 (-) [230.41]	18.14 (0.00) [0]
596	EXPANSION OF ASHOK OCP	5/2021	3/2026 (-) [3/2026]	2,898.28 (-) [2,898.28]	173.90 (0.00) [0]
597	EXPANSION OF KARO OCP	1/2022	3/2026 (-) [3/2026]	908.47 (-) [908.47]	135.26 (0.00) [0]
598	EXPANSION OF KONAR OCP	1/2022	3/2032 (-) [3/2032]	799.34 (-) [799.34]	291.03 (0.00) [0]
599	EXPANSION PROJECT AMRAPALI OCP	8/2020	3/2028 (-) [3/2028]	5,136.15 (-) [5,136.15]	583.63 (0.00) [0]
600	HURA - C OC (3 MTY)	10/2015	3/2022 (3/2029) [3/2029]	359.69 (-) [859.41]	312.03 (499.72) [84]
601	JHARKHAND LAIYO OCP	8/2020	3/2031 (-) [3/2031]	764.57 (-) [764.57]	145.67 (0.00) [0]
602	KARMA OCP (1.0MTY)	6/2009	3/2014 (-)	162.46 (-)	94.69 (0.00)

			[3/2024]	[162.46]	[120]
603	KOTRE BASANTPUR PACHMO OCP	8/2020	3/2032 (-) [3/2032]	861.06 (625.40) [861.06]	314.27 (0.00) [0]
604	MADHUBAND NLW WASHERY	8/2010	5/2014 (-) [11/2023]	289.45 (-) [302.00]	297.61 (12.55) [114]
605	MOONIDIH XV SEAM UG	8/2011	3/2019 (-) [4/2025]	1,230.27 (-) [1,230.27]	584.16 (0.00) [73]
606	MURAIDIH UG TURN-KEY PROJECT	2/2011	4/2014 (-) [1/2026]	339.88 (-) [339.88]	151.04 (0.00) [141]
607	NORTH TISRA AND SOUTH TISRA EXPANSION OCP (6MTY)	2/2014	3/2021 (-) [3/2024]	555.52 (-) [555.52]	379.46 (0.00) [36]
608	PACHWARA SOUTH COAL BLOCK	7/2013	9/2028 (-) [9/2028]	1,795.01 (2,242.90) [2,242.90]	47.27 (447.89) [0]
609	PATHERDIH 2.5 NLW COAL WASHERY	10/2015	4/2018 (-) [9/2024]	243.00 (-) [334.27]	94.11 (91.27) [77]
610	RAJRAPPA RCE OCP (3.0 MTY)	12/2009	3/2016 (-) [3/2025]	510.85 (-) [510.85]	487.68 (0.00) [108]
611	REVISED PROJECT REPORT MAGADH EXPANSION OCP	8/2020	3/2028 (-) [3/2028]	7,254.37 (-) [7,254.37]	965.09 (0.00) [0]
612	SIRKA OCP	5/2020	3/2025 (-) [3/2025]	222.82 (-) [222.82]	139.31 (0.00) [0]
613	TETARIAKHAR EXPANSION OCP	11/2019	3/2023 (-) [3/2025]	243.52 (-) [243.52]	41.95 (0.00) [24]
614	UCE OF EPR OF NORTH URIMARI OCP	7/2021	3/2026 (-) [3/2026]	778.80 (-) [778.80]	591.50 (0.00) [0]
	Department Of Higher Education				
615	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD	9/2012	3/2016 (-) [3/2016]	171.86 (-) [171.86]	171.35 (0.00) [0]
	Petroleum				
616	CGD PROJECT AT BOKARO, HAZARIBAGH AND RAMGARH DISTRICTS	10/2018	12/2029 (3/2030) [3/2030]	613.00 (-) [613.00]	222.01 (0.00) [3]
617	CGD PROJECT IN BIHAR JHARKHAND	6/2022	6/2030 (-) [6/2030]	1,377.00 (-) [1,377.00]	46.45 (0.00) [0]
618	CITY GAS DISTRIBUTION (CGD) NETWORK, RANCHI	10/2017	10/2022 (-) [3/2024]	226.45 (-) [226.45]	227.64 (0.00) [17]
619	CITY GAS DISTRIBUTION NETWORK PROJECT AT CHATRA AND PALAMU	12/2019	3/2029 (-) [3/2029]	230.25 (-) [230.25]	49.74 (0.00) [0]
620	CITY GAS DISTRIBUTION, JAMSHEDPUR	10/2017	10/2022 (-) [3/2025]	221.45 (-) [221.45]	152.54 (0.00) [29]
621	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1)	11/2019	1/2024 (-) [12/2024]	431.00 (-) [431.00]	99.15 (0.00) [11]
622	DEVELOPMENT PLAN OF CBM -	12/2015	3/2023	823.27	987.00

	BOKARO BLOCK		(3/2024) [3/2024]	(1,137.79) [1,137.79]	(314.52) [12]
623	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI	3/2023	2/2026 (-) [2/2026]	202.07 (-) [202.07]	0.11 (0.00) [0]
	Power				
624	BADAM COAL MINING PROJECT	2/2019	10/2024 (-) [10/2024]	501.79 (-) [501.79]	20.35 (0.00) [0]
625	CHATTI BARIATU COAL MINING PROJECT	3/2015	4/2024 (-) [4/2024]	1,314.00 (-) [1,783.00]	0.00 (469.00) [0]
626	KERANDARI COAL MINING PROJECT	9/2015	11/2019 (-) [4/2023]	1,553.00 (-) [2,804.00]	0.00 (1,251.00) [0]
627	NORTH KARANPURA STPP (3X660 MW)	2/2014	6/2019 (10/2022) [6/2024]	14,366.58 (-) [17,007.00]	15,217.37 (2,640.42) [60]
628	PATRATU STPP-I (3X800MW)	11/2017	3/2023 (-) [5/2025]	18,668.00 (-) [17,112.00]	12,172.63 (-1,556.00) [26]
	Railways				
629	3RD LINE BETWEEN DHANBAD SONNAGAR	11/2016	3/2026 (3/2026) [3/2026]	8,975.00 (-) [8,975.00]	4,139.74 (0.00) [0]
630	BONDAMUNDA RANCHI DOUBLING	3/2016	3/2021 (-) [12/2024]	1,724.20 (3,029.04) [3,029.04]	1,813.93 (1,304.84) [45]
631	CHITRA - BASUKINATH (38.30 KM)	1/2019	3/2026 (-) [3/2027]	827.89 (-) [793.87]	179.78 (-34.02) [12]
632	DOUBLING OF PRADHANKHUNTA JN -PATHERDIH BAZAR-BHOJUDIH	11/2022	11/2027 (-) [11/2027]	202.00 (-) [202.00]	0.00 (0.00) [0]
633	GARHWA ROAD - RAIL OVER RAIL	3/2017	3/2024 (-) [3/2024]	262.71 (-) [262.71]	138.53 (0.00) [0]
634	GOMOH - FLYOVER FOR DOWN TRAINS	1/2018	12/2025 (-) [12/2025]	487.73 (-) [487.73]	217.99 (0.00) [0]
635	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM)	12/2015	3/2025 (3/2023) [3/2025]	1,116.00 (-) [1,312.44]	2,666.20 (196.44) [0]
636	KODERMA-TILAIYA (NL), ECR	4/2002	/ (-) [3/2024]	459.91 (1,625.87) [1,625.87]	1,451.74 (1,165.96) [-]
637	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM)	4/2018	6/2022 (-) [5/2027]	428.65 (-) [472.50]	259.80 (43.85) [59]
638	PARASNATH-MADHUBAN-GIRIDIH	3/2019	3/2030 (-) [3/2030]	816.03 (-) [902.86]	1.49 (86.83) [0]
	Road Transport And Highways				
639	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K	3/2018	3/2021 (6/2023) [3/2024]	1,005.08 (1,073.10) [1,073.10]	699.05 (68.02) [36]
640	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS]	9/2020	10/2023 (-) [10/2023]	748.99 (-) [903.00]	699.09 (154.01) [0]
641	4L OF MIRZA CHAUKI TO FARKKA	11/2021	7/2023	1,302.72	669.35

	SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF		(-) [3/2024]	(-) [1,302.72]	(0.00) [8]
642	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH	8/2020	3/2024 (-) [3/2024]	1,034.00 (-) [1,589.45]	41.50 (555.45) [0]
643	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG-	1/2019	12/2020 (-) [12/2023]	466.55 (518.00) [466.55]	0.00 (0.00) [36]
644	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM	2/2022	1/2025 (-) [1/2025]	534.73 (-) [534.73]	0.00 (0.00) [0]
645	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31	1/2018	11/2021 (8/2022) [11/2023]	273.46 (-) [276.17]	232.97 (2.71) [24]
646	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON	6/2023	6/2025 (-) [6/2025]	1,214.93 (1,370.52) [1,370.52]	363.87 (155.59) [0]
647	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98	9/2020	3/2024 (-) [3/2024]	755.26 (-) [1,039.00]	472.23 (283.74) [0]
648	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION	1/2018	11/2021 (9/2022) [3/2024]	1,155.16 (-) [950.49]	595.20 (-204.67) [28]
649	WIDENING & STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROAD	3/2022	8/2025 (-) [8/2025]	514.22 (-) [514.22]	0.00 (0.00) [0]
650	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K	1/2022	7/2024 (-) [7/2024]	315.21 (-) [315.21]	20.57 (0.00) [0]
651	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL	3/2022	8/2025 (-) [8/2025]	423.18 (-) [423.18]	0.00 (0.00) [0]
652	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I	12/2016	9/2021 (-) [0/0]	196.00 (-) [196.00]	151.46 (0.00) [0]
653	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH-143A INCLU	2/2020	8/2023 (-) [1/2024]	153.01 (-) [153.01]	76.62 (0.00) [5]
	Steel				
654	NEW SINTER PLANT AT BOKARO STEEL PLANT	3/2015	10/2017 (12/2021) [1/2026]	1,034.01 (-) [1,034.01]	849.11 (0.00) [99]
655	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT	9/2023	7/2025 (-) [7/2025]	513.82 (-) [513.82]	8.70 (0.00) [0]
656	UP GRADATION OF AUTOMATION SYSTEM OF HOT STRIP MILL AT BOKARO STEEL PLANT	2/2022	6/2024 (-) [6/2024]	207.74 (-) [207.74]	125.19 (0.00) [0]
	KARNATAKA				
	Defence Production				

657	RESIDENTIAL QUATERS FOR HAL,BANGLORE	12/2016	2/2020 (3/2023) [3/2023]	246.31 (200.00) [195.00]	187.12 (-51.31) [0]
	Department Of Higher Education				
658	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL	8/2021	2/2024 (-) [2/2024]	316.25 (-) [316.25]	203.61 (0.00) [0]
659	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A)	7/2019	3/2022 (10/2022) [3/2023]	851.00 (851.00) [851.00]	754.57 (0.00) [0]
	Petroleum				
660	CITY GAS DISTRIBUTION NETWORK PROJECT AT BALLARI AND GADAG	4/2019	9/2028 (-) [9/2028]	897.62 (-) [897.62]	190.40 (0.00) [0]
661	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE	12/2018	12/2022 (12/2023) [9/2024]	854.00 (854.00) [854.00]	450.56 (0.00) [21]
662	DEVANGONTHI MARKETING TERMINAL	6/2020	6/2023 (3/2024) [3/2024]	200.00 (304.00) [304.00]	202.96 (104.00) [9]
663	POWER SYSTEM UPGRADATION PROJECT	10/2023	2/2026 (-) [2/2026]	385.00 (-) [385.00]	14.27 (0.00) [0]
664	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE	1/2022	7/2025 (-) [7/2025]	463.00 (-) [463.00]	112.31 (0.00) [0]
	Railways				
665	BAGALKOT-KUDACHI NL	4/2010	3/2016 (-) [6/2026]	986.30 (1,378.00) [1,649.31]	403.57 (663.01) [123]
666	BAIYYAPPANAHALLI-HOSUR (48 KM)	4/2019	3/2026 (-) [3/2026]	375.67 (-) [375.67]	0.00 (0.00) [0]
667	BANGALORE-WHITEFIELD-BANGALORE CITY-KRISHNARAJAPURAM QUADRUPLING	3/2018	3/2025 (-) [12/2024]	492.87 (-) [492.87]	9.41 (0.00) [-3]
668	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR)	9/2020	3/2026 (-) [12/2026]	1,590.80 (-) [927.42]	0.06 (-663.38) [9]
669	GADAG-WADI NL	4/2013	12/2018 (-) [3/2026]	2,841.84 (-) [2,841.84]	792.04 (0.00) [87]
670	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR)	6/2019	4/2028 (-) [4/2027]	663.03 (-) [748.85]	0.34 (85.82) [-12]
671	HOSPET-HUBLI-LONDA-VASCODAGAMA DL	4/2010	3/2023 (-) [3/2024]	2,127.00 (-) [3,300.00]	3,307.52 (1,173.00) [12]
672	KADUR CHIKMAGALUR SAKLESHPUR NEW LINE (93 KM)	3/1996	3/2017 (-) [3/2026]	644.78 (825.31) [825.31]	506.10 (180.53) [108]
673	MARIKUPPAM - KUPPAM	4/2012	3/2016 (-) [12/2025]	279.54 (-) [279.54]	53.43 (0.00) [117]
674	SHIMOGA-HARIHAR NL	4/2011	3/2016 (-) [12/2028]	832.47 (-) [832.47]	0.94 (0.00) [153]
675	SHIMOGA-SHIKARIPURA-	9/2019	12/2027	1,453.73	28.09

	RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR)		(-) [12/2026]	(-) [994.47]	(-459.26) [-12]
676	TUMKUR-CHITRADURGA-DAVENGERE NL	4/2011	/ (-) [3/2026]	1,801.01 (-) [1,801.01]	173.26 (0.00) [-]
677	WHITEFIELD-KOLAR (52.9 KM)	2/2011	4/2028 (-) [4/2028]	162.13 (-) [348.85]	0.36 (186.72) [0]
678	YESHVANTHPUR-CHANNASANDRA (21.7 KM)	4/2019	3/2026 (-) [3/2026]	169.65 (-) [169.65]	115.82 (0.00) [0]
	Road Transport And Highways				
679	HOSPET-BELLARY-KARNATAKA AP BORDER	8/2016	3/2019 (5/2025) [5/2025]	1,167.42 (-) [1,224.01]	538.28 (56.59) [74]
680	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION	5/2014	8/2016 (6/2023) [7/2023]	1,655.01 (2,639.00) [2,639.00]	1,771.52 (983.99) [0]
681	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY	3/2016	3/2019 (12/2023) [3/2025]	701.40 (591.86) [701.40]	313.29 (0.00) [72]
682	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20	5/2022	3/2023 (-) [9/2025]	1,135.39 (-) [1,135.39]	100.33 (0.00) [30]
683	4L OF ADDAHOLE TO BANTWAL CROSS SECTION	3/2021	10/2021 (3/2024) [3/2024]	317.90 (317.90) [317.90]	239.06 (0.00) [29]
684	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN	3/2021	11/2021 (10/2024) [10/2024]	1,100.88 (1,100.88) [1,100.88]	670.45 (0.00) [35]
685	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI - HASSAN SECTION	9/2020	1/2023 (-) [3/2025]	688.00 (-) [688.00]	421.40 (0.00) [26]
686	4L OF KM 0.00 TO KM 42.00 OF OFDOBBASPET TO DODDABALLAPURA BYPASS SECTION NH 648 OLD NH 207 BANGALO	1/2020	4/2021 (12/2023) [12/2023]	1,307.00 (-) [1,307.00]	841.48 (0.00) [32]
687	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE	3/2021	10/2024 (10/2024) [10/2024]	1,409.68 (-) [1,409.68]	560.48 (0.00) [0]
688	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48	10/2022	4/2025 (4/2025) [4/2025]	1,479.30 (1,479.30) [1,479.30]	200.90 (0.00) [0]
689	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II)	1/2022	4/2025 (4/2025) [4/2025]	1,388.70 (1,388.70) [1,388.70]	145.09 (0.00) [0]
690	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100	11/2022	5/2025 (-) [5/2025]	1,732.73 (-) [1,732.73]	362.48 (0.00) [0]
691	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000	12/2022	6/2025 (-) [6/2025]	2,718.46 (-) [2,718.46]	0.00 (0.00) [0]
692	AURAD - BIDAR KM 0.00 TO KM 45.878	9/2021	4/2023 (3/2024) [9/2023]	912.37 (-) [912.37]	246.40 (0.00) [0]
693	BALANCE WORK OF 2L PS FROM KM	11/2022	5/2024	226.76	39.80

	30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12		(5/2024) [5/2024]	(226.76) [226.76]	(0.00) [0]
694	BALANCE WORK OF CONTSRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI	3/2021	3/2023 (-) [3/2024]	344.79 (-) [344.79]	0.00 (0.00) [12]
695	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST	2/2023	2/2024 (-) [2/2025]	398.48 (-) [398.48]	2.37 (0.00) [12]
696	BANGALORE/TN BORDER TO HOSKOTE	2/2023	2/2025 (-) [2/2025]	1,240.60 (-) [1,240.60]	450.23 (0.00) [0]
697	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4.	3/2018	12/2022 (12/2023) [2/2024]	440.16 (-) [440.16]	156.82 (0.00) [14]
698	CHALLAKERE TO HARIYUR SECTION FROM KM 358.500 TO KM 414.205 OF NH150 A	1/2021	1/2023 (12/2023) [6/2023]	1,167.52 (1,157.00) [1,167.52]	889.75 (0.00) [0]
699	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M	12/2020	9/2023 (3/2024) [3/2024]	1,745.00 (-) [1,495.00]	952.29 (-250.00) [6]
700	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA	1/2021	1/2024 (-) [1/2024]	1,069.00 (-) [997.36]	661.10 (-71.64) [0]
701	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700	10/2020	9/2023 (3/2024) [3/2024]	3,184.00 (-) [3,184.00]	911.76 (0.00) [6]
702	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON	6/2021	6/2024 (-) [4/2024]	298.00 (-) [298.00]	7.32 (0.00) [-2]
703	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA	3/2019	12/2019 (11/2024) [11/2024]	423.15 (-) [423.15]	333.69 (0.00) [59]
704	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI – JADERCELA SECTION	2/2017	5/2019 (-) [11/2024]	157.32 (188.00) [187.61]	43.16 (30.29) [66]
705	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S	12/2022	10/2025 (-) [10/2025]	1,589.00 (-) [1,589.00]	158.25 (0.00) [0]
706	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT	5/2018	5/2018 (10/2023) [12/2023]	171.60 (-) [171.60]	169.49 (0.00) [67]
707	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100	3/2021	3/2023 (12/2023) [1/2024]	1,065.06 (1,444.50) [1,444.50]	116.74 (379.44) [10]
708	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM.	10/2021	10/2023 (10/2024)	1,331.77 (2,082.98)	149.45 (751.21)

	166+100 (DESIGN KM. 170+415) TO KM. 217+0		[10/2024]	[2,082.98]	[12]
709	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN	10/2019	10/2021 (12/2023) [1/2024]	1,225.24 (1,505.85) [1,505.85]	36.59 (280.61) [27]
710	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450	3/2023	5/2025 (-) [5/2025]	830.28 (-) [830.28]	144.65 (0.00) [0]
711	HUNGUND-SURATHKAL AND MANGALORE-KNT/KERALA BORDER	9/2010	6/2018 (12/2023) [12/2023]	946.00 (1,046.56) [1,046.56]	830.85 (100.56) [66]
712	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN	3/2018	10/2018 (-) [8/2022]	325.86 (-) [386.41]	365.04 (60.55) [0]
713	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH	8/2016	2/2017 (7/2023) [12/2023]	175.50 (-) [241.60]	180.23 (66.10) [82]
714	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2	3/2018	6/2019 (12/2023) [12/2023]	159.97 (-) [242.61]	166.06 (82.64) [54]
715	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP	3/2015	11/2015 (6/2023) [12/2023]	165.67 (-) [165.67]	126.47 (0.00) [97]
716	TUMKUR - NELAMANGALA(6L)	8/2022	8/2025 (8/2025) [8/2025]	2,032.15 (1,351.00) [2,032.15]	80.85 (0.00) [0]
717	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM	9/2016	8/2019 (5/2024) [5/2024]	950.69 (-) [1,108.00]	1,776.50 (157.31) [57]
718	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA	3/2022	3/2024 (3/2024) [3/2024]	294.62 (-) [294.62]	5.40 (0.00) [0]
719	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11	1/2023	1/2026 (-) [1/2026]	166.58 (-) [166.58]	0.30 (0.00) [0]
720	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN	10/2016	3/2017 (7/2022) [7/2022]	396.96 (-) [396.96]	332.58 (0.00) [0]
721	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL	8/2022	2/2024 (-) [4/2024]	170.34 (-) [170.34]	8.21 (0.00) [2]
722	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT	11/2016	3/2017 (7/2023) [9/2023]	314.90 (-) [314.90]	237.33 (0.00) [0]
723	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20	11/2022	11/2024 (-) [11/2024]	218.93 (-) [218.93]	19.84 (0.00) [0]
724	WIDENING TO 2-LANE WIH PAVED	1/2017	9/2017	264.34	198.18

	SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT		(6/2023) [5/2023]	(-) [264.34]	(0.00) [0]
725	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU	10/2022	10/2024 (-) [10/2024]	355.72 (-) [355.72]	0.00 (0.00) [0]
726	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T	1/2023	1/2025 (-) [1/2025]	350.69 (-) [350.69]	0.74 (0.00) [0]
727	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00	2/2023	2/2025 (-) [2/2025]	177.94 (-) [177.94]	3.18 (0.00) [0]
728	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO	1/2023	6/2024 (-) [6/2024]	255.88 (-) [255.88]	0.00 (0.00) [0]
729	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA-HULIYAR	9/2017	10/2018 (4/2022) [4/2022]	191.60 (-) [191.60]	112.05 (0.00) [0]
730	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U	1/2017	8/2017 (6/2022) [6/2022]	291.49 (-) [291.49]	247.93 (0.00) [0]
731	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS – PA	1/2017	9/2017 (5/2023) [5/2023]	166.67 (-) [264.34]	198.17 (97.67) [0]
732	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH-	12/2017	1/2019 (4/2022) [4/2022]	297.30 (-) [318.28]	279.21 (20.98) [0]
733	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION	1/2018	7/2018 (3/2022) [3/2022]	159.70 (-) [159.70]	156.11 (0.00) [0]
734	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX	9/2022	3/2024 (-) [3/2024]	172.98 (-) [172.98]	7.92 (0.00) [0]
735	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014-15-775)	3/2015	1/2016 (7/2023) [12/2023]	159.12 (-) [159.12]	131.48 (0.00) [95]
	Urban Development				
736	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B	6/2021	6/2026 (-) [6/2026]	14,788.10 (-) [14,788.10]	2,424.04 (0.00) [0]
737	BANGALORE METRO RAIL PROJECT PHASE-2	2/2014	2/2021 (-) [3/2025]	26,405.14 (-) [26,405.14]	26,717.53 (0.00) [49]
	KERALA				
	Department Of Higher Education				
738	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA	7/2019	3/2021 (3/2023) [3/2024]	753.63 (-) [753.63]	390.13 (0.00) [36]
739	CONSTRUCTION OF MEGA HOSTEL	1/2010	10/2012	165.23	135.78

	II FOR NIT CALICUT KERALA		(-) [10/2012]	(-) [165.23]	(0.00) [0]
	Health And Family Welfare				
740	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITIUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST	9/2017	3/2020 (-) [3/2020]	150.29 (-) [150.29]	137.87 (0.00) [0]
	Petroleum				
741	KOCHI SALEM LPG PIPELINE PROJECT	12/2015	6/2019 (2/2024) [2/2025]	1,112.00 (1,507.24) [1,507.24]	1,105.79 (395.24) [68]
742	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY	3/2023	3/2026 (-) [3/2026]	621.87 (-) [621.87]	11.20 (0.00) [0]
	Railways				
743	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM)	12/2010	3/2028 (-) [12/2025]	600.82 (595.39) [595.39]	268.80 (-5.43) [-27]
744	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM)	12/2011	8/2023 (-) [3/2026]	812.85 (802.80) [802.80]	257.86 (-10.05) [31]
745	TRIVANDRUM-KANYAKUMARI DOUBLING	2/2015	/ (3/2025) [3/2026]	1,431.90 (1,431.90) [3,785.45]	2,784.51 (2,353.55) [-]
746	TURAVUR-AMBALAPUZHA DOUBLING	2/2015	/ (-) [3/2025]	1,000.00 (1,010.00) [1,416.49]	0.93 (416.49) [-]
	Road Transport And Highways				
747	4 LANNING OF MUKKOLA JUNCTION TO KERALA/ TAMIL NADU BORDER FROM KM 26.500 TO KM 43.000 OF NH-47 IN T	4/2016	6/2018 (11/2023) [11/2023]	804.97 (571.45) [571.45]	655.60 (-233.52) [65]
748	4-LANNING OF THALSERRY -MAHE BYPASS	9/2017	5/2020 (11/2023) [1/2024]	1,124.11 (1,503.86) [1,503.86]	1,468.38 (379.75) [44]
749	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH	2/2018	2/2023 (1/2024) [9/2024]	1,424.77 (1,862.77) [1,862.77]	569.57 (438.00) [19]
750	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR	3/2020	6/2022 (4/2023) [3/2024]	210.37 (213.06) [213.06]	171.75 (2.69) [21]
751	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66	10/2020	4/2024 (5/2025) [5/2025]	3,219.47 (3,713.14) [3,713.14]	1,954.92 (493.67) [13]
752	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE	8/2022	1/2026 (-) [1/2026]	2,429.52 (-) [2,429.52]	93.48 (0.00) [0]
753	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX	6/2021	2/2025 (-) [2/2025]	3,606.00 (-) [3,923.82]	2,851.69 (317.82) [0]
754	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH –66 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 (	11/2021	4/2025 (-) [4/2025]	3,565.82 (-) [3,064.11]	1,762.99 (-501.71) [0]
755	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-	2/2021	7/2024 (-) [7/2024]	3,375.31 (-) [3,790.17]	1,903.69 (414.86) [0]

	66(OLD NH-17) FROM DESIGN CH				
756	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH – 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX.	6/2021	3/2025 (-) [3/2025]	2,595.00 (-) [3,994.60]	2,811.05 (1,399.60) [0]
757	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+	6/2020	4/2024 (10/2021) [4/2024]	1,746.45 (2,377.88) [1,746.45]	955.18 (0.00) [0]
758	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54	12/2021	1/2025 (11/2025) [11/2025]	3,635.64 (-) [3,635.64]	126.90 (0.00) [10]
759	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC	6/2021	10/2024 (12/2025) [12/2025]	2,842.14 (-) [2,842.14]	149.05 (0.00) [14]
760	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH	5/2020	5/2024 (11/2021) [5/2024]	1,981.07 (2,430.53) [1,981.07]	1,177.54 (0.00) [0]
761	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+	6/2020	4/2024 (10/2021) [4/2024]	3,041.65 (3,799.76) [3,041.65]	1,870.08 (0.00) [0]
762	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6	12/2021	2/2025 (2/2025) [2/2025]	3,273.61 (-) [3,273.61]	146.56 (0.00) [0]
763	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM	1/2021	7/2024 (-) [7/2024]	4,265.42 (-) [4,708.42]	2,920.27 (443.00) [0]
764	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66	6/2021	3/2025 (2/2025) [2/2025]	2,641.37 (-) [2,641.37]	207.70 (0.00) [-1]
765	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH	8/2020	2/2024 (11/2021) [2/2024]	2,714.60 (3,319.41) [2,714.60]	1,465.00 (0.00) [0]
766	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O	9/2021	9/2024 (9/2024) [9/2024]	2,878.97 (-) [2,878.97]	225.15 (0.00) [0]
767	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK	2/2017	8/2017 (3/2022) [8/2023]	294.28 (296.53) [296.53]	275.51 (2.25) [0]
768	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49)	2/2017	9/2017 (1/2023) [6/2023]	380.76 (372.87) [372.87]	331.40 (-7.89) [0]
	Urban Development				
769	KOCHI METRO RAIL PROJECT	7/2012	7/2017 (9/2020) [9/2020]	5,181.79 (-) [6,218.14]	6,059.17 (1,036.35) [0]
	LADAKH				
	Civil Aviation				
770	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED	7/2018	9/2021 (10/2024)	480.33 (-)	279.25 (159.67)

	WORKS AT LEH AIRPORT		[10/2024]	[640.00]	[37]
	Road Transport And Highways				
771	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZOZILA-KARGIL	11/2021	6/2025 (-) [6/2025]	426.14 (-) [426.14]	16.27 (0.00) [0]
772	KARGIL-ZANSKR PACKAGE-1	3/2021	1/2023 (11/2023) [11/2023]	384.23 (-) [384.23]	55.01 (0.00) [10]
773	KARGIL-ZANSKR PACKAGE-2	3/2021	1/2023 (11/2023) [11/2023]	404.89 (-) [404.89]	90.36 (0.00) [10]
774	KARGIL-ZANSKR PACKAGE-3	8/2020	1/2023 (10/2023) [10/2023]	381.01 (-) [381.01]	122.07 (0.00) [0]
775	KARGIL-ZANSKR PACKAGE-5	8/2020	12/2023 (-) [12/2023]	169.79 (217.99) [169.79]	200.80 (0.00) [0]
776	KARGIL-ZANSKR PACKAGE-6	1/2021	5/2024 (-) [5/2024]	239.81 (265.41) [239.81]	271.46 (0.00) [0]
777	KARGIL-ZANSKR PACKAGE-7	1/2021	6/2024 (-) [6/2024]	308.86 (328.60) [308.86]	305.25 (0.00) [0]
778	KARGIL-ZANSKR PACKAGE-8	3/2021	1/2023 (8/2023) [8/2023]	398.37 (-) [398.37]	125.69 (0.00) [0]
	MADHYA PRADESH				
	Civil Aviation				
779	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01	10/2021	8/2023 (12/2023) [12/2023]	446.12 (-) [446.12]	362.81 (0.00) [4]
780	UPGRADATION OF JABALPUR AIRPORT	6/2016	6/2021 (-) [12/2023]	412.24 (-) [412.24]	379.53 (0.00) [30]
	Coal				
781	AMADAND OPENCAST EXPANSION PROJECT	3/2016	3/2021 (3/2025) [3/2025]	869.44 (-) [869.44]	212.59 (0.00) [48]
782	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY)	9/2022	3/2027 (-) [3/2027]	497.01 (-) [497.01]	147.75 (0.00) [0]
783	AMRITDHARA OC PROJECT	2/2015	3/2023 (-) [3/2027]	481.60 (-) [481.60]	1.08 (0.00) [48]
784	BATURA HIGHWALL PROJECT	7/2015	3/2022 (-) [3/2024]	231.92 (-) [231.92]	2.26 (0.00) [24]
785	BATURA WEST OC PROJECT (0.80 MTY)	3/2021	3/2028 (-) [3/2028]	496.28 (-) [496.28]	0.00 (0.00) [0]
786	BLOCK-B EXPANSION OPENCAST PROJECT	7/2019	3/2023 (-) [3/2025]	998.71 (-) [998.71]	211.62 (0.00) [24]
787	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA)	11/2017	3/2022 (-) [3/2024]	1,255.17 (-) [1,255.17]	1,042.04 (0.00) [24]
788	GANDHIGRAM UG MINE	8/2019	3/2026 (-) [3/2026]	414.16 (-) [414.16]	24.98 (0.00) [0]
789	JAYANT EXPANSION OCP 10 TO 20	5/2017	3/2021	1,783.09	1,527.22

	MTPA		(-) [10/2023]	(-) [1,783.09]	(0.00) [0]
790	KANCHAN OC EXPANSION	12/2014	3/2021 (-) [3/2024]	371.04 (-) [371.04]	111.90 (0.00) [36]
791	NIGAHI EXPANSION OCP (15 TO 25 MTPA)	11/2020	3/2025 (-) [3/2025]	1,729.68 (-) [1,729.68]	422.30 (0.00) [0]
792	RAJNAGAR OCP RPR (1.70 MTY)	12/2014	3/2021 (-) [3/2024]	357.80 (-) [357.80]	86.99 (0.00) [36]
793	RAMPUR BATURA OC (4.0 MTY)	7/2019	3/2026 (-) [3/2026]	1,248.93 (-) [1,248.93]	414.61 (0.00) [0]
794	SHARDA UG	7/2022	3/2028 (-) [3/2028]	200.16 (-) [200.16]	33.91 (0.00) [0]
795	TAWA III UG MINE	12/2021	3/2027 (-) [3/2027]	324.25 (-) [324.25]	12.27 (0.00) [0]
796	URDHAN OC	7/2022	3/2031 (-) [3/2031]	228.42 (-) [228.42]	21.53 (0.00) [0]
797	VISHNUPURI UG TO OC	11/2022	3/2029 (-) [3/2029]	227.65 (-) [227.65]	7.02 (0.00) [0]
	Petroleum				
798	CGD PROJECT AT REWA DISTRICT	10/2018	2/2027 (9/2028) [9/2028]	177.00 (-) [177.00]	108.19 (0.00) [19]
799	CITY GAS DISTRIBUTION NETWORK PROJECT AT SATNA AND SHAHDOL	4/2019	9/2028 (-) [9/2028]	332.38 (-) [332.38]	91.01 (0.00) [0]
800	CITY GAS DISTRIBUTION NETWORK PROJECT AT SIDHI AND SANGRAULI	12/2019	3/2029 (-) [3/2029]	350.35 (-) [350.35]	74.21 (0.00) [0]
801	SETTING UP OF 10 MW ELECTROLYSER FOR PRODUCING GREEN HYDROGEN	9/2021	11/2023 (-) [6/2024]	231.00 (-) [211.00]	38.10 (-20.00) [7]
	Power				
802	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW)	11/2022	4/2024 (-) [1/2024]	646.17 (-) [646.17]	509.01 (0.00) [-3]
803	SHAJAPUR 325MW SOLAR PV PROJECT	6/2022	3/2024 (-) [3/2024]	1,530.49 (-) [1,530.49]	254.23 (0.00) [0]
	Railways				
804	ANUPPUR-KATNI	4/2015	12/2021 (12/2023) [12/2024]	1,370.00 (-) [1,680.00]	1,261.38 (310.00) [36]
805	BUDNI-BARKHERA - 3RD LINE (33 KM)	4/2012	2/2024 (10/2023) [2/2024]	991.60 (-) [991.60]	1,737.05 (0.00) [0]
806	INDORE BUDNI (INDORE JABALPUR)	9/2018	9/2030 (-) [9/2030]	4,340.00 (-) [7,474.00]	436.68 (3,134.00) [0]
807	INDORE-DEWAS-UJJAIN (80 KMS)	4/2016	6/2020 (12/2023) [12/2023]	700.00 (603.69) [603.69]	702.63 (-96.31) [42]
808	KATNI - SINGRAULI DOUBLING PROJECT	12/2015	3/2020 (-)	1,763.93 (2,445.30)	2,157.20 (681.37)

			[10/2024]	[2,445.30]	[55]
809	KATNI GRADE SEPARATOR/BYE PASS	8/2016	3/2022 (-) [9/2024]	582.13 (-) [1,247.64]	1,068.97 (665.51) [30]
810	KATNI-BINA 3RD LINE (263 KM)	6/2016	3/2022 (-) [6/2024]	2,478.23 (-) [2,938.00]	1,279.35 (459.77) [27]
811	NIMACH BADI SADRI NEW LINE PROJECT	4/2017	3/2022 (3/2026) [3/2026]	495.18 (495.18) [495.18]	0.83 (0.00) [48]
812	NIMACH-RATLAM (133 KM)	10/2021	10/2027 (3/2025) [3/2025]	910.00 (1,095.88) [1,095.88]	303.71 (185.88) [-31]
813	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM)	12/2016	3/2024 (3/2024) [3/2024]	199.63 (443.15) [199.63]	0.00 (0.00) [0]
814	RAMGANJMUNDI-BHOPAL (NL),WCR	4/2001	3/2021 (12/2025) [12/2025]	424.60 (2,909.99) [3,032.46]	2,268.03 (2,607.86) [57]
815	RATLAM-MHOW-KHANDWA-AKOLA (GC)	4/2008	3/2022 (3/2026) [3/2026]	3,503.69 (5,677.80) [6,203.51]	3,133.85 (2,699.82) [48]
816	SATNA - REWA (50 KM)	11/2015	3/2026 (3/2026) [3/2026]	500.00 (495.44) [500.00]	0.00 (0.00) [0]
	Road Transport And Highways				
817	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 9OF EXISTING SH-19 KM 26+5	8/2021	9/2025 (-) [9/2025]	581.65 (-) [581.65]	71.38 (0.00) [0]
818	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125	1/2021	10/2023 (-) [10/2023]	428.04 (-) [328.77]	302.69 (-99.27) [0]
819	2L PS OF UJJAIN - JHALAWAR (UPTO RJ BORDER) FROM KM. (-)0.650 TO KM. 132.955 OF NH-552G	10/2020	6/2023 (11/2023) [6/2023]	506.56 (498.47) [498.47]	440.10 (-8.09) [0]
820	2L+PS OF THIKRI ANJAD SECTION OF NH-347B	11/2017	7/2018 (8/2021) [9/2023]	249.05 (-) [249.05]	221.19 (0.00) [0]
821	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL-KHANDWA/DESHGAON) - N/04015/06003/MP	11/2018	10/2025 (-) [10/2025]	521.21 (-) [521.21]	0.00 (0.00) [0]
822	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D	1/2020	6/2024 (-) [6/2024]	909.84 (-) [909.84]	317.50 (0.00) [0]
823	4L OF HARDA - BETUL (PKG-I) FROM KM.0 TO KM.30 [HARDA - TEMAGAON]	9/2021	9/2023 (-) [12/2023]	774.16 (-) [774.16]	392.05 (0.00) [3]
824	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI]	2/2023	2/2025 (-) [2/2025]	520.28 (-) [520.28]	180.14 (0.00) [0]
825	4L OF HARDA - BETUL (PKG-III) FROM KM. 81.00 TO KM.121.248 [CHICHOLI - BETUL]	9/2021	9/2023 (-) [12/2023]	814.04 (-) [947.29]	429.50 (133.25) [3]
826	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND	1/2021	4/2024 (-) [4/2024]	1,001.69 (-) [1,001.69]	190.18 (0.00) [0]
827	4L OF KHEDAKHAJURIYA TO	1/2020	10/2024	876.37	242.74

	SUHAGADI FROM KM. 41.400 TO KM. 89.200 OF NH-148NG (PKG-II)		(-) [6/2024]	(-) [876.37]	(0.00) [-4]
828	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69	2/2022	3/2024 (-) [3/2024]	417.51 (-) [417.51]	101.49 (0.00) [0]
829	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I)	3/2021	4/2024 (-) [4/2024]	790.78 (-) [790.78]	355.58 (0.00) [0]
830	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III)	1/2020	10/2024 (-) [6/2024]	823.05 (-) [823.05]	229.98 (0.00) [-4]
831	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D	10/2020	10/2024 (-) [10/2024]	1,352.56 (-) [1,352.56]	578.40 (0.00) [0]
832	4LBERKHEDI TO GODPEHRA NH-44	2/2022	11/2024 (-) [11/2024]	524.84 (-) [524.84]	1,721.12 (0.00) [0]
833	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE-DEWAS SECTION OF N	8/2022	7/2024 (-) [7/2024]	207.77 (-) [207.77]	3.62 (0.00) [0]
834	ANJANGAON TO MAH/MP BORDER	1/2017	6/2019 (-) [0/0]	359.00 (359.00) [359.00]	326.56 (0.00) [0]
835	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN	12/2017	2/2020 (-) [12/2023]	950.27 (-) [950.27]	558.29 (0.00) [46]
836	BALANCE WORK FOR REHABILITATION AND UP-GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC	12/2020	4/2023 (-) [12/2023]	529.44 (-) [529.44]	93.00 (0.00) [8]
837	BALANCE WORK FOR REHABILITATION AND UPGRADATION OF SATNA-BELA SECTION OF NH-75 FROM KM. 155.0 TO KM.	11/2017	3/2018 (3/2022) [1/2024]	392.33 (470.72) [470.72]	436.44 (78.39) [70]
838	BALANCE WORK OF 4L OF INDORE-GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF	8/2019	4/2023 (-) [11/2023]	323.51 (-) [323.51]	29.88 (0.00) [7]
839	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A	6/2015	/ (-) [0/0]	390.51 (-) [390.51]	306.63 (0.00) [0]
840	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BANI VILLAGE TO BARDAWADI V	12/2017	11/2022 (-) [12/2023]	656.98 (-) [840.00]	1,103.00 (183.02) [13]
841	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM BARDAWADI VILLAGE TO MANDSA	10/2019	12/2021 (11/2022) [11/2023]	743.88 (-) [743.89]	832.00 (0.01) [23]
842	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM JODMI VILLAGE TO BANI VILLA	12/2017	2/2022 (11/2022) [12/2023]	1,094.97 (-) [1,094.97]	1,188.00 (0.00) [22]
843	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RAJASTHAN/MP BORDER TO JODM	12/2017	12/2022 (-) [12/2023]	217.96 (-) [884.00]	2,298.00 (666.04) [12]

844	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS & BHANDER BYPASS (TOTAL LENGTH 20.60 KM) T	3/2022	12/2024 (-) [12/2024]	179.19 (-) [179.19]	0.00 (0.00) [0]
845	CONSTRUCTION OF ROAD FROM KM. 1 TO KM. 49/4 OF NH-26A IN THE STATE OF MADHYA PRADESH.	1/2017	3/2017 (12/2021) [10/2023]	205.05 (-) [205.05]	144.43 (0.00) [0]
846	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV]	11/2018	8/2023 (11/2023) [1/2024]	831.00 (-) [831.00]	685.50 (0.00) [5]
847	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903]	1/2022	10/2024 (-) [10/2024]	1,011.29 (-) [1,011.29]	29.71 (0.00) [0]
848	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445]	10/2021	1/2024 (-) [1/2024]	1,146.22 (-) [1,146.22]	472.19 (0.00) [0]
849	JABALPUR TO HIREN RIVER SECTION OF NH-12 IN MADHYA PRADESH KM 11/400 TO 66/400	11/2015	1/2020 (6/2021) [4/2023]	628.45 (-) [628.45]	501.70 (0.00) [0]
850	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50	9/2019	9/2022 (-) [6/2023]	194.40 (-) [194.40]	142.76 (0.00) [0]
851	PACKAGE-21 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM KAMLIYA VILLAGE	2/2019	12/2021 (9/2022) [12/2023]	990.97 (-) [990.97]	1,092.00 (0.00) [24]
852	PACKAGE-23 CONSTRUCTION OF DELHI-VADODARA EIGHT LANE ACCESS- CONTROLLED EXPRESSWAY FROM BAWDI VILLAG	3/2019	5/2020 (9/2023) [12/2023]	1,047.00 (-) [1,047.00]	1,169.00 (0.00) [43]
853	PACKAGE-24 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM RANNI VILLAGE TO	2/2019	3/2022 (9/2023) [12/2023]	847.00 (-) [847.00]	920.50 (0.00) [21]
854	PACKAGE-25 CONSTRUCTION OF EIGHTLANE ACCESS- CONTROLLED EXPRESSWAY CARRIAGEWAY FROM MIYATI VILLAGE T	2/2019	3/2022 (9/2023) [12/2023]	996.27 (-) [996.27]	1,079.00 (0.00) [21]
855	REHABILITATION & UPGRADATION OF KURWAI–MUNGAOLI–CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAINGE	3/2022	2/2025 (-) [2/2025]	386.49 (-) [386.49]	0.00 (0.00) [0]
856	REHABILITATION AND UP-GRADATION OF EXISTING INTERMEDIATE LANE FLEXIBLE PAVEMENT TO 2L+PS FLEXIBLE PA	2/2018	3/2018 (3/2024) [3/2024]	169.63 (-) [169.63]	105.13 (0.00) [72]
857	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200	3/2015	8/2017 (12/2023) [12/2023]	511.83 (-) [511.83]	475.93 (0.00) [76]
858	UPGRADATION & WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN L	3/2022	5/2025 (-) [5/2025]	365.21 (-) [365.21]	0.00 (0.00) [0]
859	UPGRADATION OF DABOH-UP BORDER ROAD TO 2L + PS	3/2018	3/2018 (10/2021) [8/2023]	233.04 (-) [233.04]	187.88 (0.00) [0]
860	UPGRADATION OF NASRULLAGANI-REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM	12/2021	10/2024 (-) [10/2024]	305.12 (-) [305.12]	0.00 (0.00) [0]
861	UPGRADATION OF PACHORE-	11/2017	2/2018	184.62	146.34

	SHUJALPUR ROAD TO 2L + PS		(9/2021) [4/2023]	(-) [184.62]	(0.00) [0]
862	UPGRADATION OF PAWAI-SALEHA-JASSO-NAGOD ROAD TO 2L + PS	3/2018	3/2018 (12/2023) [12/2023]	214.69 (-) [214.69]	107.03 (0.00) [69]
863	UPGRADATION OF REWA-SIRMOUR ROAD TO 2L + PS	3/2018	3/2018 (10/2021) [4/2023]	162.56 (-) [162.56]	138.43 (0.00) [0]
	Social Justice				
864	CENTRE FOR DISABILITY SPORTS	2/2019	3/2024 (-) [3/2024]	170.99 (-) [170.99]	73.80 (0.00) [0]
	Urban Development				
865	BHOPAL METRO RAIL	11/2018	2/2023 (12/2026) [12/2026]	6,941.40 (-) [6,941.40]	1,632.16 (0.00) [46]
866	INDORE METRO RAIL	11/2018	2/2023 (12/2026) [12/2026]	7,500.80 (-) [7,500.80]	2,196.81 (0.00) [46]
	MAHARASHTRA				
	Civil Aviation				
867	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT	3/2017	4/2021 (-) [12/2023]	475.39 (-) [475.39]	463.84 (0.00) [32]
868	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM	6/2017	12/2020 (-) [12/2023]	255.68 (-) [255.68]	246.36 (0.00) [36]
	Coal				
869	DINESH (MAKARDHOKDA-III) OC (8.0 MTY)	2/2020	3/2027 (-) [3/2027]	1,184.33 (-) [1,184.33]	760.14 (0.00) [0]
870	ADASA UG TO OC (1.50 MTY)	11/2018	3/2024 (-) [3/2024]	333.43 (-) [333.43]	220.37 (0.00) [0]
871	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY)	9/2018	3/2024 (-) [3/2024]	313.34 (-) [313.34]	195.70 (0.00) [0]
872	AMALGAMATED YEKONA-I YEKONA-II	8/2015	3/2025 (-) [3/2025]	727.28 (-) [727.28]	507.95 (0.00) [0]
873	BELLORA-NAIGAON DEEP OC	11/2018	3/2021 (3/2024) [3/2024]	252.71 (-) [252.71]	122.00 (0.00) [36]
874	BHANEGAON OC (1.15MTY)	9/2022	3/2028 (-) [3/2028]	494.60 (-) [494.60]	97.51 (0.00) [0]
875	BHATADI EXPANSION OC	2/2020	3/2028 (-) [3/2028]	729.86 (-) [729.86]	158.78 (0.00) [0]
876	DHUPTALA OC(SASTI UG TO OC)	2/2019	3/2028 (-) [3/2028]	720.87 (-) [720.87]	173.78 (0.00) [0]
877	GHONSA EXPANSION DEEP OC	3/2021	3/2028 (-) [3/2028]	241.72 (-) [241.72]	58.79 (0.00) [0]
878	GOKUL EXPANSION OC	4/2021	3/2026 (-) [3/2026]	456.95 (-) [456.95]	147.40 (0.00) [0]
879	KOLGAON EXPANSION (DEEP) OC	1/2023	3/2027	206.19	7.75

			(-) [3/2027]	(-) [206.19]	(0.00) [0]
880	MAKARDHOKDA I EXPANSION OC	6/2022	3/2026 (-) [3/2026]	497.06 (-) [497.06]	142.04 (0.00) [0]
881	MUNGOLI NIRGUDA EXTENSION (DEEP) OC	11/2020	3/2026 (-) [3/2026]	826.80 (-) [826.80]	349.69 (0.00) [0]
882	NEW MAJARI UG TO OC (3.0 MTY)	5/2019	3/2027 (-) [3/2027]	496.38 (-) [496.38]	130.20 (0.00) [0]
883	RPR PAUNI II EXPANSION OC	3/2023	3/2027 (-) [3/2027]	464.45 (-) [464.45]	178.37 (0.00) [0]
884	SAONER UG MINE I EXPANSION	1/2022	3/2028 (-) [3/2028]	253.51 (-) [253.51]	70.56 (0.00) [0]
885	SASTI EXPANSION OC	8/2020	3/2026 (-) [3/2026]	371.59 (-) [371.59]	87.14 (0.00) [0]
886	SINGHORI DEEP OC	5/2022	3/2029 (-) [3/2029]	421.84 (-) [421.84]	111.04 (0.00) [0]
887	UKNI DEEP OC	11/2018	3/2021 (3/2025) [3/2025]	318.14 (-) [318.14]	251.19 (0.00) [48]
	Department Of Higher Education				
888	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI	1/2018	7/2020 (11/2023) [12/2023]	223.37 (275.00) [230.00]	198.18 (6.63) [41]
	Petroleum				
889	ANDHERI RESIDENTIAL TOWERS MUMBAI	6/2017	5/2025 (-) [5/2025]	281.35 (-) [281.35]	48.45 (0.00) [0]
890	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA)	9/2022	8/2025 (-) [8/2025]	165.00 (-) [165.00]	24.58 (0.00) [0]
891	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS	3/2022	3/2030 (-) [3/2030]	865.00 (-) [865.00]	14.57 (0.00) [0]
892	CITY GAS DISTRIBUTION NETWORK PROJECT AT AHMEDNAGAR AND AURANGABAD	4/2019	9/2028 (-) [9/2028]	3,972.18 (-) [3,972.18]	1,341.93 (0.00) [0]
893	CITY GAS DISTRIBUTION NETWORK PROJECT AT SANGLI AND SATARA	4/2019	11/2028 (-) [11/2028]	2,337.98 (-) [2,337.98]	679.21 (0.00) [0]
894	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL	4/2022	10/2024 (-) [5/2026]	341.43 (-) [341.43]	172.93 (0.00) [19]
895	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI	5/2022	3/2024 (-) [9/2024]	423.39 (-) [423.39]	71.59 (0.00) [6]
896	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK	6/2022	10/2025 (-) [2/2026]	4,144.41 (-) [4,144.41]	0.00 (0.00) [4]
897	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL	4/2021	6/2024 (-) [4/2025]	1,164.69 (-) [1,164.69]	225.08 (0.00) [10]
898	EXPANSION OF CRYOGENICS	9/2021	10/2023	378.00	119.93

	GROUP BY SETTING UP NEW MANUFACTURING FACILITY		(5/2024) [5/2024]	(-) [378.00]	(0.00) [7]
899	HEERA REDEVELOPMENT - PHASE III	6/2019	3/2022 (12/2023) [12/2023]	2,494.68 (-) [2,494.68]	2,481.66 (0.00) [21]
900	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY	3/2023	7/2025 (-) [7/2025]	405.00 (-) [405.00]	2.20 (0.00) [0]
901	KOYALI AHMEDNAGAR SOLAPUR PIPELINE	5/2016	2/2022 (12/2023) [12/2023]	1,945.00 (2,251.00) [2,251.00]	2,074.74 (306.00) [22]
902	LEASE OF MBPT RECLAIMED LAND AT JAWAHAR DWEEP	12/2022	12/2023 (-) [1/2025]	410.00 (-) [410.00]	40.71 (0.00) [13]
903	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS	12/2015	4/2018 (12/2023) [5/2026]	3,190.69 (3,375.90) [3,375.90]	2,897.83 (185.21) [97]
904	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV	4/2019	3/2022 (12/2023) [12/2023]	3,228.80 (3,976.67) [3,976.67]	3,831.53 (747.87) [21]
905	PIPELINE REPLACEMENT PROJECT - VII	1/2022	5/2024 (-) [5/2024]	3,183.58 (-) [3,645.23]	1,712.81 (461.65) [0]
906	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND	5/2019	4/2025 (10/2025) [10/2025]	8,797.00 (11,256.00) [11,256.00]	2,414.55 (2,459.00) [6]
	Power				
907	BIKANER SOLAR POWER PROJECT	4/2022	5/2024 (-) [6/2024]	5,491.89 (532.00) [5,491.89]	2,563.98 (0.00) [1]
	Railways				
908	AHMEDNAGAR-PARLI VAIJNATH(NL) CR	2/1997	3/2021 (-) [12/2025]	2,271.50 (-) [4,805.17]	3,589.23 (2,533.67) [57]
909	BARAMATI - LONAND	2/1999	3/2027 (-) [3/2025]	736.44 (-) [736.44]	0.01 (0.00) [-24]
910	DAUND - MANMAD (236 KM)	2/2016	3/2023 (-) [12/2024]	1,876.00 (-) [2,081.27]	1,497.11 (205.27) [21]
911	DHULE (BORVIHIR)-NARDANA (UMBRELLA WORK)	1/2019	3/2026 (-) [12/2026]	492.76 (-) [492.76]	1.82 (0.00) [9]
912	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM)	2/2015	3/2023 (-) [3/2027]	2,449.91 (-) [2,449.91]	964.47 (0.00) [48]
913	KALYAN-KASARA 3RD LINE	4/2011	3/2021 (-) [12/2025]	792.89 (-) [792.89]	585.91 (0.00) [57]
914	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK)	2/2023	3/2027 (-) [3/2026]	836.12 (-) [836.12]	0.46 (0.00) [-12]
915	MANMAD - JALGAON - 3RD LINE (160 KM)	2/2016	3/2022 (-) [12/2024]	1,035.16 (-) [1,035.16]	858.47 (0.00) [33]
916	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAAD TRAIN PROTECTION SYSTEM 500 RKM	3/2010	/ (-) [3/2024]	265.88 (-) [311.36]	0.00 (45.48) [-]
917	MUMBAI URBAN TRANSPORT	4/2008	3/2014	5,300.00	284.75

	PROJECT PHASE-II		(-) [3/2014]	(-) [918.53]	(-4,381.47) [0]
918	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG	8/2022	8/2027 (-) [3/2027]	955.00 (-) [955.39]	6.17 (0.39) [-5]
919	PUNE-MIRAJ-LONDA (467 KM)	2/2015	3/2024 (-) [12/2024]	3,627.47 (3,627.00) [6,463.49]	3,064.97 (2,836.02) [9]
920	RAJNANDGAON - NAGPUR - 3RD LINE (SECR)	9/2016	3/2023 (12/2023) [12/2024]	1,908.51 (2,753.05) [3,544.25]	2,384.06 (1,635.74) [21]
921	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK)	1/2019	3/2028 (-) [3/2027]	904.92 (-) [904.92]	0.41 (0.00) [-12]
922	VIRAR SURAT ROAD OVER BRIDGE IN LIEU OF LEVEL CROSSING NOS 42 46A 48 52 55 102 106 108 130 AND 137 A	3/2012	/ (-) [3/2024]	217.38 (-) [393.62]	142.48 (176.24) [-]
923	WADSA-GADHCHIROLI NEW LINE (52.36 KM)	6/2018	12/2021 (-) [12/2025]	229.00 (-) [1,886.05]	235.90 (1,657.05) [48]
924	WARDHA - NAGPUR - 4TH LINE (76 KM)	2/2016	3/2023 (-) [3/2025]	637.95 (-) [637.95]	566.57 (0.00) [24]
925	WARDHA-BALHARSHAH - 3RD LINE (132 KM)	2/2015	3/2022 (-) [3/2025]	1,272.19 (-) [1,384.72]	793.35 (112.53) [36]
926	WARDHA-NANDED MAHARASHTRA	4/2008	3/2023 (-) [12/2026]	3,168.29 (-) [3,445.48]	1,782.04 (277.19) [45]
927	WARDHA-SEWAGRAM NGP 3RD LINE	4/2012	3/2022 (-) [3/2025]	540.02 (-) [540.02]	421.64 (0.00) [36]
	Road Transport And Highways				
928	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63]	9/2019	7/2021 (-) [12/2023]	228.82 (-) [228.82]	140.34 (0.00) [29]
929	2 LANE + PS PIMPLNER TO SATANA - [DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G]	9/2019	7/2021 (-) [12/2023]	277.81 (-) [277.81]	148.68 (0.00) [29]
930	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800)	3/2017	3/2020 (7/2022) [7/2024]	744.64 (-) [1,007.00]	257.01 (262.36) [52]
931	4-LANNING OF KODEBAD-DHAMTARI SECTION OF NH-43 (FROM KM. 43.400 TO KM. 82.209) IN THE STATE OF CHHAT	11/2016	3/2019 (-) [12/2023]	446.17 (-) [356.62]	347.60 (-89.55) [57]
932	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE	3/2016	/ (-) [12/2023]	1,142.62 (1,907.03) [1,142.62]	1,056.08 (0.00) [-]
933	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE	3/2016	/ (-) [3/2024]	1,101.58 (-) [1,101.58]	608.53 (0.00) [-]
934	4-LANNING OF RAIPUR-KODEBAD SECTION OF NH-43 (FROM KM. 10.200 TO KM. 43.400) IN THE STATE OF CHHATTI	11/2016	3/2019 (7/2023) [7/2023]	400.25 (-) [304.07]	299.68 (-96.18) [0]
935	4-LANNING OF TARSOD-FAGNE(FROM KM 422.700-510.00)	11/2016	7/2021 (12/2023) [12/2023]	1,064.88 (-) [1,021.00]	857.64 (-43.88) [29]
936	4-LANNING OF WARANGA-	3/2017	3/2017	1,059.73	837.73

	MAHAGAON SECTION(KM 253.7000 TO 320.580)		(5/2021) [9/2024]	(1,071.00) [1,071.00]	(11.27) [90]
937	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH-53	2/2021	11/2023 (-) [3/2024]	540.21 (-) [540.21]	226.35 (0.00) [4]
938	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-I) [AHMEDNAGAR TO GHOGARGAON] FROM KM. 0.00	12/2021	12/2023 (-) [12/2023]	605.00 (605.00) [605.00]	577.35 (0.00) [0]
939	4L OF AHMEDNAGAR - MIRAJGAON - KARMALA - TEMBHURNI (PKG-II) [GHOGARGAON TO AHMEDNAGAR-SOLPAUR DISTR	1/2022	1/2024 (-) [1/2024]	629.00 (629.00) [629.00]	540.52 (0.00) [0]
940	4L OF AKOLA - MEDSHI FROM KM. 0.00 TO KM. 47.70 OF NH-161 INCLUDING BYPASSES AT PATUR AND MEDSHI	12/2019	11/2022 (9/2023) [9/2023]	1,393.95 (1,393.95) [576.00]	527.13 (-817.95) [0]
941	4L OF AUSA-CHAKUR SECTION FROM KM 55.835 TO KM 114.345 OF NH-361	3/2018	3/2021 (6/2023) [12/2023]	1,169.04 (-) [1,693.95]	1,010.33 (524.91) [33]
942	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG)	9/2021	9/2023 (9/2023) [3/2024]	624.45 (627.79) [627.79]	354.03 (3.34) [6]
943	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S	5/2022	5/2024 (-) [5/2024]	519.93 (-) [519.93]	219.82 (0.00) [0]
944	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL – ALANDI S	1/2022	5/2024 (5/2024) [5/2024]	1,833.73 (-) [1,833.73]	219.82 (0.00) [0]
945	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG)	9/2021	9/2023 (9/2023) [3/2024]	667.66 (666.21) [666.21]	367.02 (-1.45) [6]
946	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH-353J	2/2021	10/2023 (-) [4/2024]	1,166.96 (-) [1,251.00]	859.69 (84.04) [6]
947	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B	3/2022	10/2024 (10/2024) [10/2024]	1,013.33 (1,013.33) [1,111.33]	233.36 (98.00) [0]
948	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG–III)	5/2023	5/2025 (-) [5/2025]	986.00 (-) [986.00]	37.82 (0.00) [0]
949	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG – II)	5/2023	5/2025 (-) [5/2025]	839.00 (-) [839.00]	4.90 (0.00) [0]
950	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 (	11/2022	11/2024 (-) [11/2024]	930.00 (-) [930.00]	163.13 (0.00) [0]
951	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I)	1/2023	1/2025 (-) [1/2025]	1,025.20 (-) [1,025.20]	156.34 (0.00) [0]
952	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II)	12/2022	12/2024 (-) [12/2024]	1,749.86 (-) [1,749.86]	476.00 (0.00) [0]
953	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000	10/2021	1/2024 (-) [3/2024]	815.77 (-) [815.77]	253.30 (0.00) [2]

	TO KM 499.800				
954	AHMADPUR TO PIMPLA	1/2017	8/2019 (-) [12/2023]	422.38 (-) [422.38]	262.59 (0.00) [52]
955	AHMEDNAGAR BYPASS	7/2021	7/2023 (-) [1/2024]	715.00 (715.00) [715.00]	545.96 (0.00) [6]
956	AKOLA TO AKOT	1/2017	6/2019 (-) [12/2023]	313.95 (-) [313.95]	270.26 (0.00) [54]
957	AMDI TO SAONER	1/2017	6/2019 (-) [12/2023]	396.91 (397.00) [396.91]	289.79 (0.00) [54]
958	ARDHAPUR TO HIMAYATNAGAR	12/2017	6/2020 (-) [12/2023]	426.06 (426.00) [426.06]	271.40 (0.00) [42]
959	AURANGABAD TO SILLOD	2/2017	6/2019 (-) [12/2023]	456.32 (541.93) [456.32]	342.78 (0.00) [54]
960	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794)	12/2019	9/2022 (-) [11/2023]	1,654.07 (-) [980.00]	724.63 (-674.07) [14]
961	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO	1/2023	12/2023 (-) [12/2023]	151.26 (-) [151.26]	68.32 (0.00) [0]
962	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH-	7/2021	11/2023 (-) [3/2024]	256.54 (-) [256.54]	64.22 (0.00) [4]
963	BALANCE WORK UNDER PHASE-I FOR 4L OF KHED SINNER SECTION COMPRISING OF THE STRETCHES (I) KHED BYPASS	10/2020	10/2022 (6/2023) [6/2023]	169.83 (-) [169.83]	201.04 (0.00) [0]
964	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG I) [AMRAVATI TO KURANKHED FROM KM. 166.00 TO KM. 220.00]	11/2019	7/2023 (-) [10/2023]	713.07 (-) [713.07]	281.00 (0.00) [0]
965	BALANCE WORKS OF 4L AMRAVATI - CHIKHLI (PKG II) [KURANKHED TO SHELAD FROM KM. 220.00 TO KM. 270.00]	11/2019	2/2023 (-) [9/2023]	633.70 (-) [633.70]	244.30 (0.00) [0]
966	BALANCE WORKS OF 4L PANVEL-INDAPUR SECTION OF NH-66 (OLD NH-17) FROM KM 42.300 (KASU) TO KM 84.600 (	10/2022	5/2024 (-) [5/2024]	332.00 (-) [332.00]	45.14 (0.00) [0]
967	BARASGAON TO RAHATEE	7/2016	9/2018 (-) [12/2023]	289.11 (290.00) [289.11]	232.56 (0.00) [63]
968	BHANDARA TO GHOTITOK	1/2017	6/2019 (-) [0/0]	392.83 (393.00) [392.83]	274.75 (0.00) [0]
969	BHOGAN KHURD TO KASHEDI	9/2017	6/2021 (-) [12/2023]	743.21 (743.00) [743.21]	911.64 (0.00) [30]
970	CHAKUR LOHA SECTION OF NH-361 FROM KM 114.600 TO KM 187.80	3/2018	3/2023 (6/2023) [1/2024]	1,241.38 (-) [2,122.64]	1,577.64 (881.26) [10]
971	CHIKALI TO DHAD	3/2018	12/2019	189.46	111.73

			(-) [3/2024]	(189.00) [189.46]	(0.00) [51]
972	CHIMUR TO WARORA	11/2016	3/2019 (-) [12/2023]	467.70 (-) [467.70]	323.36 (0.00) [57]
973	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10	3/2021	3/2024 (-) [3/2024]	478.83 (-) [478.83]	206.05 (0.00) [0]
974	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF	3/2018	7/2021 (-) [9/2024]	1,162.92 (1,182.87) [1,182.87]	235.92 (19.95) [38]
975	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN	12/2015	3/2019 (11/2023) [3/2024]	649.50 (-) [649.50]	326.11 (0.00) [60]
976	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI	10/2021	8/2023 (-) [12/2023]	188.69 (-) [188.69]	100.29 (0.00) [4]
977	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST	3/2017	3/2020 (-) [11/2023]	247.02 (-) [157.49]	73.79 (-89.53) [44]
978	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES	3/2022	10/2024 (-) [10/2024]	496.64 (-) [496.64]	0.00 (0.00) [0]
979	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO	6/2021	2/2024 (-) [3/2024]	169.15 (-) [169.15]	33.03 (0.00) [1]
980	DAHEGAON TO KUHI	1/2017	6/2019 (-) [12/2023]	228.89 (229.00) [228.89]	154.82 (0.00) [54]
981	DEVELOPMENT/WIDENING OF TALEGAON – CHAKAN – SHIKRAPUR – NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU	10/2022	8/2024 (-) [8/2024]	304.68 (-) [304.68]	62.88 (0.00) [0]
982	DHAD BHOKARDAN TO BHOKARDHAN SILLOD	3/2018	12/2019 (-) [12/2023]	336.21 (336.00) [336.21]	236.11 (0.00) [48]
983	DHANGIPIMPRI TO JALNA AND AMBAD CHOWK TO MANTH CHOWK	3/2018	2/2020 (-) [0/0]	217.14 (217.00) [217.14]	157.89 (0.00) [0]
984	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION	9/2021	9/2023 (2/2024) [2/2024]	618.45 (-) [618.45]	435.43 (0.00) [5]
985	DIGRAS DARWAH KARANJA	1/2017	6/2019 (-) [12/2023]	391.06 (391.00) [391.06]	270.40 (0.00) [54]
986	FARDAPUR TO JALGAON	2/2017	6/2019 (-) [12/2023]	456.45 (605.88) [456.45]	427.43 (0.00) [54]
987	FOUR LANING OF AURANGABAD-PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA .	10/2022	7/2024 (-) [7/2024]	490.40 (-) [289.00]	50.13 (-201.40) [0]
988	HELWAK TO KARAD	2/2017	7/2019 (-)	416.99 (-)	225.83 (0.00)

			[10/2023]	[416.99]	[0]
989	HIMAYATNAGAR TO PHULSAWANGI	3/2018	12/2019 (-) [12/2023]	294.87 (295.00) [294.87]	183.17 (0.00) [48]
990	INDAPUR TO VADPALE	1/2017	12/2019 (-) [3/2024]	1,202.52 (1,656.94) [1,202.52]	1,450.82 (0.00) [51]
991	INTEGRATED STRUCTURE WITH DEVELOPMENT OF OTHER ALLIED STRUCTURES ON BOTH SIDES OF CHANDNI CHOWK JUNC	2/2019	2/2022 (-) [12/2023]	397.60 (-) [397.60]	355.07 (0.00) [22]
992	JAHIRABAD TO LATUR	1/2017	11/2019 (-) [11/2023]	461.96 (-) [461.96]	329.59 (0.00) [48]
993	JALGAON TO NANDURA	3/2018	12/2019 (-) [0/0]	177.84 (177.00) [177.84]	110.20 (0.00) [0]
994	JALKOT TO TOGRI	7/2018	8/2020 (-) [12/2023]	299.92 (300.00) [299.92]	188.96 (0.00) [40]
995	JINTUR TO PARBHANI	1/2017	/ (-) [12/2023]	356.66 (-) [356.66]	209.48 (0.00) [-]
996	KANTE TO WAKED	3/2016	11/2019 (-) [12/2024]	1,230.02 (1,230.00) [1,230.02]	791.80 (0.00) [61]
997	KARAD PATAN CHIPLUN GUHAGAR	2/2017	6/2019 (-) [10/2023]	407.19 (407.00) [407.19]	323.02 (0.00) [0]
998	KARWANDI TO RAJURI	3/2018	12/2019 (-) [11/2023]	276.95 (277.00) [276.95]	160.94 (0.00) [47]
999	KHAMGAON TO DEULGAON SAKARSHA	3/2018	12/2019 (-) [0/0]	249.29 (-) [249.29]	146.41 (0.00) [0]
1000	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	2/2019	1/2022 (5/2023) [8/2023]	594.75 (594.75) [613.75]	565.17 (19.00) [0]
1001	KOLDE TO KHETIYA	1/2017	7/2019 (-) [12/2023]	509.18 (-) [509.18]	283.13 (0.00) [53]
1002	KOLHA TO NASRATPUR	4/2016	4/2019 (-) [12/2023]	281.78 (282.00) [281.78]	77.83 (0.00) [56]
1003	KOPARGAON TO SAVALI VIHIR SECTION	9/2022	7/2024 (-) [7/2024]	195.38 (-) [195.38]	20.85 (0.00) [0]
1004	KOTHARI TO DHANORA	9/2018	8/2020 (-) [11/2023]	301.38 (377.18) [301.38]	240.32 (0.00) [39]
1005	KUMBHARI PHTA TO DEULGAON RAJA	2/2017	6/2019 (-) [12/2023]	406.51 (-) [406.51]	340.26 (0.00) [54]
1006	KURUDWADI TO PANDHARPUR	1/2017	7/2019 (-) [11/2023]	307.63 (-) [307.63]	232.57 (0.00) [52]
1007	MAHAD TO RAIGAD FORT	7/2018	5/2020 (-) [12/2023]	237.40 (-) [237.40]	73.12 (0.00) [43]
1008	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER	3/2018	12/2019 (-)	256.15 (-)	126.62 (0.00)

			[10/2023]	[256.15]	[0]
1009	MALEWADA TO CHIMUR	10/2016	6/2019 (-) [0/0]	322.55 (-) [322.55]	242.09 (0.00) [0]
1010	MANSAR TO SALAIKHURD	1/2018	12/2019 (-) [11/2023]	418.36 (-) [418.36]	263.13 (0.00) [47]
1011	MANTHA TALUKAS BORDER TO PARTUR	1/2017	7/2019 (-) [12/2023]	486.19 (-) [486.19]	315.19 (0.00) [53]
1012	MEDSHI (KM 47.700) TO WASHIM (KM 92.200) OF NH-161 IN MAHARASHTRA	2/2018	10/2021 (5/2023) [5/2023]	1,061.29 (1,061.29) [683.10]	685.97 (-378.19) [0]
1013	MEHKAR TO AJISPUR	1/2017	7/2019 (-) [8/2023]	232.77 (-) [232.77]	151.60 (0.00) [0]
1014	MHASWAD TO TEMBHURNI	1/2017	7/2019 (-) [12/2023]	488.60 (-) [488.60]	279.42 (0.00) [53]
1015	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	2/2019	1/2022 (5/2023) [8/2023]	731.89 (731.99) [731.99]	654.34 (0.10) [0]
1016	NAGAJ TO VAIJAPUR	1/2017	6/2019 (-) [0/0]	376.72 (377.00) [376.72]	273.87 (0.00) [0]
1017	NAGPUR RING ROAD PACKAGE-1	3/2016	7/2019 (7/2023) [12/2023]	546.00 (-) [546.00]	496.06 (0.00) [53]
1018	NAGPUR RING ROAD PACKAGE-2	3/2016	7/2019 (3/2024) [3/2024]	591.66 (-) [591.66]	489.95 (0.00) [56]
1019	NALDURG TO AKKALKOT	2/2018	12/2019 (-) [3/2024]	274.50 (275.00) [274.50]	143.39 (0.00) [51]
1020	NANDED TO JALKOT	12/2017	9/2019 (-) [12/2023]	456.93 (457.00) [456.93]	278.22 (0.00) [51]
1021	NASRATPUR TO BARASGAON	7/2016	9/2019 (-) [3/2024]	406.54 (407.00) [406.54]	274.30 (0.00) [54]
1022	NILAJPHATA TO BHANDARA	1/2018	5/2020 (-) [12/2023]	420.63 (421.00) [420.63]	219.40 (0.00) [43]
1023	OSMANNAGAR TO KUNDRAL	9/2017	8/2020 (-) [12/2023]	344.25 (344.00) [344.25]	192.90 (0.00) [40]
1024	PAITHAN TO SHIRUR	3/2017	6/2019 (-) [3/2024]	341.80 (-) [341.80]	226.19 (0.00) [57]
1025	PALPHATA TO PHULAMBARI	3/2018	12/2019 (-) [9/2023]	227.19 (227.00) [227.19]	141.92 (0.00) [0]
1026	PANCHARAL TO MANDANGHAR	7/2018	5/2020 (-) [12/2023]	381.08 (302.00) [381.08]	45.66 (0.00) [43]
1027	PANDHARPUR TO SANGOLA	7/2017	7/2019 (-) [12/2023]	218.38 (-) [218.38]	182.63 (0.00) [53]
1028	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS	3/2018	7/2024 (-) [7/2024]	152.03 (-) [152.03]	81.35 (0.00) [0]

1029	PARBHANI TO GANGKHED	3/2018	12/2019 (-) [10/2023]	238.19 (238.00) [238.19]	194.54 (0.00) [0]
1030	PARLI PIMPLA DAHIGUDA	2/2017	6/2019 (-) [8/2023]	205.72 (206.00) [205.72]	85.71 (0.00) [0]
1031	PARTUR TO MAJALGAON	1/2017	7/2019 (-) [12/2023]	420.57 (-) [420.57]	270.28 (0.00) [53]
1032	PATAS-VASUNDE PHATA - BARAMATI BYPASS	9/2021	9/2023 (9/2023) [9/2023]	531.86 (532.41) [532.41]	500.15 (0.55) [0]
1033	PEN TO KHOPOLI	3/2018	3/2018 (-) [1/2024]	301.39 (302.00) [301.39]	170.12 (0.00) [70]
1034	PIMPLA TO MANJARSUMBHA	1/2017	8/2019 (-) [12/2023]	595.77 (-) [595.77]	357.73 (0.00) [52]
1035	PUNE RAIGARH DISTRICT BORDER TO MANGAON	3/2018	12/2019 (-) [8/2022]	223.46 (-) [223.46]	123.46 (0.00) [0]
1036	PUNE TO MALE VILLAGE	3/2018	12/2019 (-) [12/2023]	228.31 (-) [228.31]	100.97 (0.00) [48]
1037	RALEGAON TO RAMTIRTH	1/2017	7/2019 (-) [8/2023]	210.81 (-) [210.81]	210.81 (0.00) [0]
1038	REHABILATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA	11/2021	9/2023 (-) [12/2023]	228.01 (-) [228.01]	94.01 (0.00) [3]
1039	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN	2/2023	12/2024 (-) [12/2024]	414.81 (-) [414.81]	0.00 (0.00) [0]
1040	REHABILITATION AND UP-GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16	8/2022	4/2025 (-) [4/2025]	206.54 (-) [206.54]	0.00 (0.00) [0]
1041	REHABILITATION AND UP-GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH	12/2022	9/2024 (-) [9/2024]	213.32 (-) [213.32]	7.45 (0.00) [0]
1042	REHABILITATION AND UP-GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND	3/2022	7/2025 (-) [7/2025]	778.18 (-) [778.18]	39.43 (0.00) [0]
1043	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ	8/2022	6/2024 (-) [6/2024]	291.37 (-) [291.37]	68.39 (0.00) [0]
1044	REHABILITATION AND UPGRADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM	1/2015	/ (-) [12/2023]	225.81 (-) [225.81]	167.96 (0.00) [-]
1045	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7	9/2022	7/2024 (-) [7/2024]	157.62 (-) [157.62]	2.18 (0.00) [0]
1046	REHABILITATION AND	2/2023	12/2024	261.82	58.28

	UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT		(-) [12/2024]	(-) [261.82]	(0.00) [0]
1047	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0	3/2023	5/2025 (-) [5/2025]	428.80 (-) [428.80]	25.00 (0.00) [0]
1048	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO	2/2023	12/2024 (-) [12/2024]	245.61 (-) [245.61]	7.99 (0.00) [0]
1049	REHABLITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE	6/2021	11/2024 (-) [11/2024]	574.00 (-) [574.00]	574.00 (0.00) [0]
1050	REPANPALLI TO SIRONCHA	3/2022	6/2022 (-) [6/2024]	282.07 (-) [282.07]	34.65 (0.00) [24]
1051	SALAIKHURD TO TIRORA	1/2018	12/2019 (-) [12/2023]	415.25 (415.25) [415.25]	274.02 (0.00) [48]
1052	SARSAM TO KOTHARI	2/2016	7/2019 (-) [12/2023]	545.64 (-) [545.64]	232.64 (0.00) [53]
1053	SATARA MURVAD PILLOV PANDHARPUR	1/2017	/ (-) [6/2024]	388.44 (-) [388.44]	240.05 (0.00) [-]
1054	SATARA TO MHASWAD	1/2017	7/2019 (-) [12/2023]	653.46 (-) [653.46]	369.62 (0.00) [53]
1055	SELDOH TO PANVAR	7/2018	5/2020 (-) [3/2024]	404.33 (404.00) [404.33]	140.65 (0.00) [46]
1056	SHAHPUR PATGAON SECTION I	1/2018	12/2019 (-) [3/2024]	150.79 (-) [150.79]	81.14 (0.00) [51]
1057	SHEWALI (SAKRI) - NANDURBAR	9/2022	4/2024 (-) [4/2024]	232.59 (-) [232.59]	75.60 (0.00) [0]
1058	SHIROD SHAHPURER TO NANDED	1/2017	7/2019 (-) [12/2023]	211.34 (-) [211.34]	136.33 (0.00) [53]
1059	SHIRUR TO KHARDA	2/2017	6/2019 (-) [12/2023]	381.77 (-) [381.77]	199.48 (0.00) [54]
1060	SILLOD TO FARDAPUR	2/2017	6/2019 (-) [10/2023]	337.46 (432.98) [337.46]	335.30 (0.00) [0]
1061	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL	11/2021	6/2024 (-) [6/2024]	157.72 (-) [157.72]	55.38 (0.00) [0]
1062	TUNNEL AT KHAMBATAKI GHAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0	2/2019	2/2022 (12/2023) [12/2023]	493.00 (-) [493.00]	374.15 (0.00) [22]
1063	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+	8/2021	4/2023 (-) [5/2024]	288.14 (-) [288.14]	58.59 (0.00) [13]
1064	UP-GRADATION TO 4 LANING OF	8/2022	3/2024	185.59	45.79

	DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG		(-) [3/2024]	(-) [185.59]	(0.00) [0]
1065	UPGRADATIOBN AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO	11/2021	9/2023 (-) [4/2024]	224.44 (-) [224.44]	67.70 (0.00) [7]
1066	UPGRADATION OF ADHALGAON-JAMKHED SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH	11/2021	2/2022 (-) [12/2023]	223.35 (-) [223.35]	141.07 (0.00) [22]
1067	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI	12/2021	5/2024 (-) [5/2024]	167.97 (-) [167.97]	10.50 (0.00) [0]
1068	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI)	5/2022	5/2024 (-) [5/2024]	1,260.00 (-) [1,260.00]	314.03 (0.00) [0]
1069	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD)	3/2022	3/2024 (-) [3/2024]	1,549.02 (-) [1,549.02]	380.35 (0.00) [0]
1070	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN)	2/2022	2/2024 (-) [2/2024]	2,747.00 (-) [2,747.00]	596.51 (0.00) [0]
1071	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI)	11/2022	5/2024 (-) [5/2024]	1,124.00 (-) [1,124.00]	142.23 (0.00) [0]
1072	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE)	11/2022	10/2024 (5/2024) [5/2024]	990.00 (-) [990.00]	153.78 (0.00) [-5]
1073	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ)	11/2022	10/2024 (-) [10/2024]	1,450.00 (-) [1,450.00]	263.49 (0.00) [0]
1074	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE)	9/2021	7/2025 (-) [7/2025]	2,208.68 (-) [2,208.68]	147.76 (0.00) [0]
1075	VITA TO NAGAJ	3/2018	12/2019 (-) [12/2023]	304.58 (305.00) [304.58]	150.26 (0.00) [48]
1076	WADI TO ASOLA	1/2017	9/2019 (-) [12/2023]	363.82 (364.00) [363.82]	154.65 (0.00) [51]
1077	WADIGODRI TO DHANGRIPIMPRI	3/2018	2/2020 (-) [0/0]	194.23 (194.00) [194.23]	136.55 (0.00) [0]
1078	WAKAN PALI KHOPOLI	1/2017	5/2019 (-) [10/2023]	376.19 (-) [376.19]	118.74 (0.00) [0]
1079	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965	2/2019	1/2022 (6/2023) [6/2023]	362.46 (372.46) [372.46]	346.15 (10.00) [0]
1080	WARDHA TO ARVI	2/2018	4/2020 (-) [12/2023]	313.58 (-) [313.58]	230.41 (0.00) [44]
	Urban Development				
1081	MUMBAI METRO LINE 3 (COLABA-BANDRA-SEEPZ)	7/2013	3/2020 (-) [12/2023]	23,136.00 (-) [37,276.00]	26,636.64 (14,140.00) [45]

1082	NAGPUR METRO RAIL PROJECT PHASE II	12/2022	12/2027 (-) [12/2027]	6,708.00 (-) [6,708.00]	117.57 (0.00) [0]
1083	PUNE METRO RAIL PROJECT (PHASE 1)	12/2016	11/2021 (3/2024) [3/2024]	11,420.00 (13,656.22) [13,656.22]	11,296.44 (2,236.22) [28]
	Water Resources				
1084	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA	3/2017	12/2019 (9/2023) [12/2023]	233.57 (-) [233.57]	211.71 (0.00) [48]
	MANIPUR				
	Civil Aviation				
1085	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX	11/2021	7/2024 (12/2024) [12/2024]	499.00 (-) [499.00]	83.88 (0.00) [5]
	Railways				
1086	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR)	4/2003	3/2011 (3/2025) [3/2025]	4,454.17 (12,274.06) [14,322.00]	14,079.78 (9,867.83) [168]
	Road Transport And Highways				
1087	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-2A)	3/2020	6/2022 (12/2023) [2/2024]	292.24 (-) [292.24]	127.86 (0.00) [20]
1088	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-2B)	6/2020	8/2022 (-) [3/2024]	365.53 (-) [365.53]	142.51 (0.00) [19]
1089	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-4A)	3/2020	6/2022 (-) [4/2024]	167.95 (204.12) [167.95]	77.72 (0.00) [22]
1090	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG-4B)	7/2020	8/2022 (-) [4/2024]	177.76 (-) [177.76]	70.23 (0.00) [20]
1091	AKASH BRIDGE - JESSAMI SECTION PKG-2	3/2022	2/2025 (-) [2/2025]	152.11 (-) [152.11]	22.82 (0.00) [0]
1092	CHURACHANPUR TUIVAI PKG-3	7/2021	10/2023 (2/2024) [6/2024]	673.27 (-) [673.27]	281.57 (0.00) [8]
1093	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM	9/2021	2/2024 (-) [2/2024]	310.76 (-) [310.76]	80.13 (0.00) [0]
1094	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM	9/2021	1/2025 (-) [1/2025]	315.56 (-) [315.56]	5.45 (0.00) [0]
1095	IMPHAL - KHONGSANG PKG-2	3/2021	12/2022 (11/2023) [3/2024]	195.14 (-) [195.14]	41.59 (0.00) [15]
1096	IMPHAL - KHONGSANG PKG-3	7/2021	3/2023 (2/2024) [3/2024]	467.00 (-) [467.00]	150.23 (0.00) [12]
1097	IMPHAL - KHONGSANG PKG-4	8/2021	12/2023 (-) [3/2024]	579.63 (-) [579.63]	70.41 (0.00) [3]
1098	IMPHAL - KHONGSANG PKG-5	12/2021	5/2024 (-) [5/2024]	410.68 (-) [410.68]	52.82 (0.00) [0]
1099	IMPHAL - KHONGSANG PKG-6	12/2021	2/2025 (-)	504.76 (-)	26.41 (0.00)

			[2/2025]	[504.76]	[0]
1100	IMPHAL – MOREH (PACKAGE 4)	3/2021	1/2023 (-) [12/2023]	277.99 (-) [277.99]	129.71 (0.00) [11]
1101	IMPHAL – MOREH PACKAGE- 3	3/2021	12/2022 (-) [12/2023]	259.31 (-) [259.31]	139.57 (0.00) [12]
1102	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO	8/2020	4/2022 (-) [4/2022]	268.98 (-) [268.98]	22.08 (0.00) [0]
1103	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI	8/2020	4/2022 (-) [4/2022]	228.97 (-) [228.97]	0.00 (0.00) [0]
1104	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI	8/2020	4/2022 (-) [3/2024]	379.39 (-) [379.39]	189.78 (0.00) [23]
1105	IMPROVEMENT/WIDENING TO 2 LANING OF STRETCH FROM KHONGSANG TO TAMENGLONG OF NH-137	3/2019	7/2022 (-) [3/2023]	471.00 (-) [471.00]	319.81 (0.00) [0]
1106	MARAM - PEREN PKG-3	8/2021	5/2023 (-) [5/2024]	467.41 (-) [467.41]	162.67 (0.00) [12]
1107	MARIAM - PEREN (PKG 1B)	2/2021	12/2022 (-) [5/2024]	188.36 (-) [188.36]	86.40 (0.00) [17]
1108	MARIAM - PEREN (PKG 2A)	7/2021	3/2023 (-) [3/2023]	204.58 (-) [204.58]	126.78 (0.00) [0]
1109	MARIAM - PEREN PKG-1A	2/2021	12/2022 (-) [2/2024]	226.32 (-) [226.32]	53.69 (0.00) [14]
1110	MARIAM - PEREN PKG-2B	2/2021	12/2022 (-) [1/2024]	232.26 (-) [232.26]	154.94 (0.00) [13]
1111	SENAPATI- IMPHAL PKG-5B	3/2021	1/2023 (-) [5/2024]	211.70 (-) [211.70]	3.49 (0.00) [16]
1112	TAMENGLONG - MAHUR PKG-1	7/2021	3/2023 (10/2023) [3/2024]	185.80 (-) [185.80]	71.95 (0.00) [12]
1113	TAMENGLONG - MAHUR PKG-2	7/2021	3/2023 (5/2024) [5/2024]	483.87 (-) [483.87]	226.76 (0.00) [14]
1114	TAMENGLONG - MAHUR PKG-3	3/2021	12/2022 (-) [3/2024]	234.08 (-) [234.08]	115.89 (0.00) [15]
1115	TAMENGLONG - MAHUR PKG-4	7/2021	3/2023 (9/2023) [3/2024]	198.77 (-) [198.77]	64.49 (0.00) [12]
1116	TAMENGLONG - MAHUR PKG-5	8/2021	5/2023 (12/2023) [5/2024]	477.86 (-) [477.86]	80.43 (0.00) [12]
1117	TAMENGLONG - MAHUR PKG-6	9/2021	5/2023 (10/2023) [5/2024]	311.18 (-) [311.18]	135.08 (0.00) [12]
	MEGHALAYA				
	Department Of Higher Education				

1118	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA	9/2013	9/2014 (12/2023) [12/2023]	484.32 (429.70) [429.70]	264.25 (-54.62) [111]
	Doner				
1119	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR	4/2014	9/2017 (-) [9/2017]	151.33 (-) [151.33]	148.33 (0.00) [0]
	Railways				
1120	NEW BG LINE FROM BYRNIHAT TO SHILLONG	4/2010	3/2021 (-) [0/0]	906.46 (1,202.33) [8,324.28]	269.80 (7,417.82) [0]
	Road Transport And Highways				
1121	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM (	11/2020	12/2023 (10/2025) [0/0]	351.12 (-) [351.12]	181.82 (0.00) [0]
1122	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM	3/2019	3/2022 (5/2023) [12/2023]	306.28 (-) [306.28]	196.91 (0.00) [21]
1123	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B	11/2020	12/2023 (-) [0/0]	284.21 (-) [284.21]	45.46 (0.00) [0]
1124	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL	11/2020	12/2023 (-) [0/0]	525.68 (-) [525.68]	358.00 (0.00) [0]
1125	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL	11/2020	12/2023 (-) [0/0]	445.51 (-) [445.51]	191.35 (0.00) [0]
1126	RANIKOR- MAHESHKHOLA-BAGHMARA PKG-2	11/2021	6/2024 (-) [6/2024]	283.50 (261.40) [283.50]	103.54 (0.00) [0]
1127	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-3	3/2021	12/2022 (11/2023) [3/2024]	260.21 (-) [260.21]	155.17 (0.00) [15]
1128	RANIKOR-MAHESHKHOLA-BAGHMARA (RMB) PKG-4 (KANAI-RONGARA)	10/2020	4/2022 (1/2024) [1/2024]	157.86 (146.92) [157.86]	106.86 (0.00) [21]
1129	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06	8/2020	2/2022 (12/2023) [12/2023]	302.88 (-) [302.88]	101.62 (0.00) [22]
1130	REHABITITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM	9/2021	5/2024 (5/2024) [5/2024]	359.86 (-) [359.86]	182.67 (0.00) [0]
1131	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T	4/2017	9/2021 (7/2023) [6/2024]	553.51 (610.09) [553.51]	298.06 (0.00) [33]
	MIZORAM				
	Railways				
1132	BHAIRABI SAIRONG, NL, NEFR	4/2008	3/2014 (-) [10/2024]	2,393.47 (5,021.45) [8,605.00]	6,887.28 (6,211.53) [127]

	Road Transport And Highways				
1133	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54	9/2020	10/2022 (7/2023) [10/2023]	275.02 (-) [275.02]	178.87 (0.00) [0]
1134	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I)	3/2020	7/2022 (8/2023) [12/2023]	206.88 (219.33) [278.98]	237.46 (72.10) [17]
1135	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III)	3/2020	7/2022 (8/2023) [12/2023]	292.24 (331.17) [331.17]	242.80 (38.93) [17]
1136	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-IV)	3/2020	7/2022 (7/2023) [10/2023]	281.78 (253.41) [253.41]	234.19 (-28.37) [0]
1137	DULTE- KWALKULH - CHAMPAI PKG.1	3/2021	12/2022 (11/2023) [11/2023]	374.39 (374.39) [374.39]	277.84 (0.00) [11]
1138	DULTE- KWALKULH - CHAMPAI PKG.2	3/2021	12/2022 (7/2023) [1/2024]	233.25 (233.25) [233.25]	157.59 (0.00) [13]
1139	DULTE- KWALKULH - CHAMPAI PKG.3	3/2021	6/2023 (1/2024) [1/2024]	674.71 (674.71) [674.71]	539.01 (0.00) [7]
1140	KEIFANG - TUVAI PKG-1	9/2021	5/2023 (2/2024) [4/2024]	492.94 (492.94) [492.94]	258.52 (0.00) [11]
1141	TLABUNG - LUNGLEI PKG-A	3/2021	12/2022 (10/2023) [12/2024]	698.44 (698.45) [698.45]	237.54 (0.01) [24]
1142	TLABUNG - LUNGLEI PKG-B	3/2021	1/2023 (11/2023) [12/2024]	740.58 (740.58) [740.58]	125.41 (0.00) [23]
1143	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA	9/2021	2/2025 (-) [2/2024]	523.78 (-) [523.78]	0.48 (0.00) [-12]
1144	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (1/2024) [1/2024]	519.09 (775.47) [775.47]	540.34 (256.38) [9]
1145	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	6/2023 (12/2023) [1/2024]	642.96 (1,139.85) [1,139.85]	559.16 (496.89) [7]
1146	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (10/2023) [1/2024]	537.82 (820.42) [820.42]	645.96 (282.60) [9]
1147	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2024 (7/2024) [7/2024]	404.29 (723.80) [723.80]	475.89 (319.51) [3]
1148	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	9/2023 (5/2024) [5/2024]	428.11 (777.50) [777.50]	444.45 (349.39) [8]
1149	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER	4/2017	6/2023 (2/2024)	518.53 (902.20)	645.30 (383.67)

	CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO		[2/2024]	[902.20]	[8]
1150	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	4/2023 (11/2023) [1/2024]	473.18 (667.06) [667.06]	478.55 (193.88) [9]
1151	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO	4/2017	7/2023 (2/2024) [2/2024]	640.07 (1,134.72) [640.07]	997.31 (0.00) [7]
	MULTI STATE				
	Coal				
1152	BINA KAKRI AMALGAMATION OCP 14 MTPA	8/2020	3/2024 (-) [3/2025]	836.42 (-) [836.42]	471.00 (0.00) [12]
1153	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY)	2/2017	3/2021 (3/2025) [3/2025]	328.00 (-) [328.00]	321.05 (0.00) [48]
1154	NILJAI EXPANSION (DEEP) OC (3.5 MTY)	8/2016	3/2022 (3/2025) [3/2025]	319.76 (319.76) [319.76]	277.61 (0.00) [36]
	Dpiit				
1155	NATIONAL INDUSTRIAL CORRIDOR PROJECT	9/2011	3/2027 (3/2027) [3/2027]	20,084.00 (20,084.00) [20,084.00]	9,713.21 (0.00) [0]
	Petroleum				
1156	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS	6/2019	12/2029 (3/2030) [3/2030]	169.00 (-) [169.00]	62.74 (0.00) [3]
1157	CGD PROJECT AT SHEIKHPURA, JAMUI AND DEOGHAR DISTRICTS	6/2019	2/2028 (8/2029) [8/2029]	303.00 (-) [303.00]	195.62 (0.00) [18]
1158	DHAMRA HALDIA PIPELINE PROJECT	3/2020	11/2022 (12/2023) [6/2024]	1,030.65 (-) [1,030.65]	679.60 (0.00) [19]
1159	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II	6/2009	12/2012 (11/2024) [11/2024]	2,915.00 (5,909.00) [5,909.00]	3,580.90 (2,994.00) [143]
1160	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT	6/2020	5/2023 (10/2024) [10/2024]	7,844.25 (-) [7,844.25]	4,900.10 (0.00) [17]
1161	NORTH EAST GAS GRID	11/2020	3/2024 (3/2025) [3/2025]	9,265.00 (9,265.00) [9,265.00]	4,758.06 (0.00) [12]
1162	SRIKAKULAM ANGUL PIPELINE PROJECT	9/2019	7/2022 (9/2024) [9/2024]	2,658.34 (-) [2,658.34]	1,710.50 (0.00) [26]
	Power				
1163	AUGMENTATION OF TRANSFORMATION CAPACITY IN SOUTHERN REGION.	3/2022	3/2023 (-) [1/2024]	176.22 (-) [176.22]	61.69 (0.00) [10]
1164	COMPREHENSIVE SCHEME FOR THE STRENGHTENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P	12/2014	12/2018 (-) [12/2024]	4,754.42 (-) [9,129.32]	6,089.99 (4,374.90) [72]
1165	EASTERN REGION STRENTHENING SCHEME XVII(PART B)	2/2017	6/2019 (-) [8/2023]	235.53 (-) [243.74]	169.01 (8.21) [0]
1166	ER WR TRANSMISSION LIMITED	3/2023	3/2025 (-) [3/2025]	281.16 (-) [281.16]	2.75 (0.00) [0]

1167	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO	3/2015	3/2018 (-) [12/2023]	197.40 (-) [197.40]	160.00 (0.00) [69]
1168	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN	8/2017	2/2020 (-) [3/2024]	1,931.39 (-) [2,635.55]	1,955.10 (704.16) [49]
1169	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES	12/2014	12/2018 (-) [12/2024]	5,111.33 (-) [6,700.00]	4,715.84 (1,588.67) [72]
1170	NORTH EASTERN REGION STRENGTHENING SCHEME - III	9/2015	12/2017 (-) [12/2023]	167.31 (-) [167.31]	129.97 (0.00) [72]
1171	NORTH EASTERN REGION STRENGTHENING SCHEME-XII	5/2021	3/2023 (-) [2/2024]	576.42 (-) [576.42]	387.78 (0.00) [11]
1172	POWERGRID NEEMUCH TRANSMISSION SYSTEM LIMITED	8/2022	2/2024 (-) [2/2024]	863.99 (-) [863.99]	310.59 (0.00) [0]
1173	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR NORTHERN REGION	11/2018	11/2021 (-) [12/2023]	241.38 (-) [241.38]	238.84 (0.00) [25]
1174	RELIABLE COMMUNICATION SCHEME UNDER CENTRAL SECTOR FOR SOUTHERN REGION	11/2018	11/2021 (-) [6/2023]	173.94 (-) [173.94]	128.74 (0.00) [0]
1175	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION	10/2022	10/2025 (-) [10/2025]	307.87 (-) [307.87]	8.81 (0.00) [0]
1176	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B	7/2022	6/2023 (-) [6/2024]	4,546.26 (-) [4,546.26]	1,018.09 (0.00) [12]
1177	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C	7/2022	3/2025 (-) [3/2025]	186.19 (-) [186.19]	31.22 (0.00) [0]
1178	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B	3/2023	11/2024 (-) [11/2024]	3,546.94 (-) [3,546.94]	113.14 (0.00) [0]
1179	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR-LEH TRANSMISSION SYSTEM	3/2022	12/2024 (-) [12/2024]	288.71 (-) [288.71]	0.81 (0.00) [0]
1180	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	2/2022	9/2023 (-) [3/2024]	359.47 (-) [359.47]	63.64 (0.00) [6]
1181	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	5/2022	11/2023 (-) [3/2024]	1,666.00 (-) [1,666.00]	740.50 (0.00) [4]
1182	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM	2/2022	4/2025 (-) [4/2025]	318.12 (-) [318.12]	108.80 (0.00) [0]
	Railways				
1183	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT	12/2015	12/2023 (-) [8/2027]	1,08,000.00 (-) [1,08,000.00]	51,428.77 (0.00) [44]
1184	CHANDIGARH-BADDI	4/2007	3/2023 (-)	328.14 (-)	549.10 (1,212.00)

			[6/2025]	[1,540.14]	[27]
1185	CHHAPRA-BALLIA UP	3/2013	1/2019 (-) [2/2024]	295.00 (-) [912.86]	897.95 (617.86) [61]
1186	CHOTTAUDEPUR-DHAR(NL)	4/2007	3/2022 (12/2026) [12/2026]	1,347.26 (1,793.63) [1,793.63]	1,273.71 (446.37) [57]
1187	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL)	4/2007	3/2022 (3/2026) [3/2026]	1,640.04 (1,873.10) [2,690.80]	1,275.65 (1,050.76) [48]
1188	DEOBAND (MUZAFFARNAGAR)-ROORKEE NL	4/2007	/ (-) [0/0]	336.91 (-) [791.39]	572.99 (454.48) [0]
1189	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR	4/2010	/ (5/2025) [12/2027]	2,030.50 (-) [746.83]	22.07 (-1,283.67) [-]
1190	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC)	4/2011	3/2022 (-) [12/2024]	2,912.96 (-) [3,845.60]	1,024.32 (932.64) [33]
1191	HOTGI-KUDGI-GADAG	3/2015	3/2019 (-) [12/2024]	1,614.59 (1,877.81) [1,960.00]	1,957.67 (345.41) [69]
1192	KAZIPET-BALHRSHA	4/2015	3/2021 (-) [1/2025]	2,063.03 (-) [2,909.00]	2,438.20 (845.97) [46]
1193	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION	4/2012	3/2023 (-) [3/2025]	1,856.95 (-) [1,952.68]	1,613.05 (95.73) [24]
1194	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR)	9/1998	5/2008 (3/2027) [3/2025]	247.66 (8,913.94) [8,248.50]	2,444.00 (8,000.84) [202]
1195	MADURAI-TUTICORIN VIA ARUPPUKKOTTAI	4/2011	3/2019 (12/2027) [12/2027]	120.70 (-) [2,053.39]	330.99 (1,932.69) [105]
1196	MONIGRAM- NIMTITA	4/2012	/ (-) [12/2023]	250.93 (-) [259.23]	576.26 (8.30) [-]
1197	MUNEERABAD-MAHABOOBNAGAR(NL),SCR	4/1997	3/2000 (-) [3/2000]	1,723.00 (1.00) [3,381.68]	2,532.19 (1,658.68) [0]
1198	MURKONGSELEK-PASIGHAT NL	4/2011	3/2020 (-) [10/2024]	414.84 (-) [1,187.49]	381.05 (772.65) [55]
1199	NANGALDAM-TALWARA(NL),NR	3/1981	7/2012 (-) [11/2024]	450.00 (-) [2,017.96]	845.23 (1,567.96) [148]
1200	NARAYANGARH TO BHADRAK 3RD LINE (155 KM)	3/2019	5/2023 (-) [12/2025]	1,866.31 (-) [1,866.31]	1,259.09 (0.00) [31]
1201	NEW BG LINE FROM BALURGHAT TO HILLY NFR	4/2010	3/2020 (-) [12/2024]	242.22 (-) [632.63]	383.66 (390.41) [57]
1202	NEW BG LINE FROM JAGBANI TO BIRATNAGAR	4/2010	/ (-) [3/2023]	241.52 (-) [401.65]	343.30 (160.13) [0]
1203	NEW BONGAIGAON-RANGIA-KAMAKGHYA DOUBLING	4/2013	3/2019 (-) [1/2024]	1,798.00 (-) [2,047.51]	2,274.07 (249.51) [58]
1204	PHULERA - DIGANA DOUBLING	5/2015	3/2020 (-)	600.00 (-)	645.64 (101.81)

			[2/2024]	[701.81]	[47]
1205	PIRPAINTI-JASIDIH	4/2013	3/2022 (-) [3/2022]	915.98 (-) [2,137.81]	770.44 (1,221.83) [0]
1206	RAYADURGA-TUMKUR NL	4/2007	/ (-) [2/2026]	2,062.30 (2,404.03) [2,404.03]	1,174.42 (341.73) [-]
1207	WESTERN DEDICATED FREIGHT CORRIDOR	11/2007	3/2020 (-) [3/2020]	16,592.00 (51,101.00) [51,101.00]	47,476.00 (34,509.00) [0]
	Road Transport And Highways				
1208	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000	11/2021	2/2025 (-) [2/2025]	2,155.95 (-) [2,155.95]	874.23 (0.00) [0]
1209	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O	4/2022	11/2024 (-) [11/2024]	796.65 (-) [796.65]	87.24 (0.00) [0]
1210	VARANASI-AURANGABAD KM.786 TO KM.978.40	9/2011	3/2014 (-) [6/2024]	2,848.00 (-) [3,379.45]	3,736.32 (531.45) [123]
	Shipping And Ports				
1211	JAL MARG VIKAS PROJECT	1/2018	3/2023 (12/2026) [12/2026]	5,369.18 (5,362.27) [5,362.27]	2,750.11 (-6.91) [45]
	Telecommunications				
1212	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT	5/2023	8/2024 (-) [8/2024]	645.13 (-) [645.13]	0.00 (0.00) [0]
1213	NETWORK FOR SPECTRUM	3/2012	7/2015 (12/2022) [9/2023]	13,334.00 (-) [13,334.00]	21,913.00 (0.00) [0]
1214	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART	3/2020	6/2021 (11/2021) [3/2024]	461.42 (461.42) [461.42]	159.00 (0.00) [33]
1215	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGARTION and ANNUAL MAINTENANCE OF	6/2023	6/2025 (-) [6/2025]	24,544.55 (-) [24,544.55]	1,440.00 (0.00) [0]
1216	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LEBEL SWITCHING (IPMPLS) NETWORK and	3/2023	3/2024 (-) [3/2024]	185.27 (-) [239.60]	0.00 (54.33) [0]
	Urban Development				
1217	DELHI GHAZIABAD MEERUT RRTS CORRIDOR	3/2019	6/2025 (-) [6/2025]	30,274.00 (-) [30,274.00]	18,703.56 (0.00) [0]
	NAGALAND				
	Railways				
1218	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR)	4/2006	3/2015 (-) [3/2026]	2,326.52 (-) [6,663.00]	2,872.92 (4,336.48) [132]
	Road Transport And Highways				
1219	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO	3/2018	9/2022 (1/2023) [11/2023]	285.68 (-) [285.68]	155.93 (0.00) [14]
1220	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM	2/2017	9/2020 (8/2022)	387.00 (-)	385.45 (0.00)

	158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20.		[12/2023]	[387.00]	[39]
1221	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING	3/2018	11/2022 (6/2023) [3/2024]	500.09 (583.31) [500.09]	316.72 (0.00) [16]
1222	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I)	3/2020	6/2022 (3/2023) [9/2023]	320.97 (-) [320.97]	178.64 (0.00) [0]
1223	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II)	3/2020	6/2022 (2/2023) [12/2023]	355.79 (-) [355.79]	109.24 (0.00) [18]
1224	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III)	3/2020	6/2022 (6/2023) [12/2023]	361.53 (-) [361.53]	131.73 (0.00) [18]
1225	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE IV)	3/2020	12/2021 (3/2023) [3/2023]	330.78 (-) [330.78]	204.26 (0.00) [0]
1226	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V)	4/2020	12/2021 (12/2022) [3/2024]	330.80 (-) [330.80]	83.11 (0.00) [27]
1227	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I)	3/2020	6/2022 (10/2022) [6/2023]	278.95 (-) [278.95]	166.29 (0.00) [0]
1228	CHANGTONGYA TO LONGLENG ROAD PKG-2	3/2020	6/2022 (9/2022) [9/2022]	206.53 (-) [206.53]	98.69 (0.00) [0]
1229	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J	3/2022	12/2024 (-) [12/2024]	605.36 (-) [605.36]	110.20 (0.00) [0]
1230	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN	3/2017	11/2020 (2/2023) [2/2023]	217.35 (-) [217.35]	214.18 (0.00) [0]
1231	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES	8/2020	4/2022 (4/2023) [3/2024]	202.36 (-) [202.36]	62.71 (0.00) [23]
1232	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D	9/2020	10/2022 (4/2024) [9/2024]	277.44 (-) [277.44]	146.09 (0.00) [23]
1233	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 79.040 TO	3/2018	12/2021 (3/2023) [3/2023]	315.03 (-) [315.03]	212.85 (0.00) [0]
1234	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM100.345 TO	3/2018	12/2021 (3/2023) [4/2023]	240.64 (255.58) [240.64]	172.36 (0.00) [0]
1235	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO	3/2018	12/2021 (8/2022) [12/2023]	215.79 (-) [215.79]	97.45 (0.00) [24]
1236	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 41.065 TO	3/2018	10/2022 (10/2022) [10/2023]	272.89 (-) [272.89]	164.92 (0.00) [0]
1237	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF	3/2018	9/2018 (6/2023)	323.98 (-)	70.01 (0.00)

	MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO		[3/2024]	[323.98]	[66]
1238	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1	3/2016	9/2019 (9/2019) [12/2023]	373.07 (489.01) [387.00]	377.90 (13.93) [51]
1239	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 138.775 TO KM 152.490 (EXISTING KM 140.000 TO KM 1	3/2016	8/2019 (8/2019) [12/2023]	396.52 (519.72) [396.52]	334.53 (0.00) [52]
1240	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00	3/2016	8/2022 (8/2022) [1/2023]	429.52 (562.98) [429.52]	267.69 (0.00) [0]
1241	MERANGKONG-TAMLU-MON (MTM) PKG-5	7/2021	12/2023 (-) [3/2024]	161.73 (-) [161.73]	32.41 (0.00) [3]
1242	PEREN-DIMAPUR PKG-5	2/2021	3/2023 (-) [3/2023]	207.33 (-) [207.33]	0.00 (0.00) [0]
1243	PEREN-DIMAPUR PKG-3	2/2021	6/2025 (-) [6/2025]	177.77 (-) [177.77]	0.00 (0.00) [0]
1244	PEREN-DIMAPUR SECTION PKG-2	7/2021	3/2023 (2/2023) [6/2023]	258.52 (-) [258.52]	57.58 (0.00) [0]
1245	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM	9/2020	4/2022 (3/2023) [3/2024]	315.63 (-) [315.63]	63.01 (0.00) [23]
1246	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I	6/2020	9/2024 (9/2024) [9/2024]	252.19 (-) [252.19]	0.28 (0.00) [0]
1247	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I	2/2021	6/2025 (-) [6/2025]	192.93 (-) [192.93]	0.00 (0.00) [0]
1248	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH-	3/2019	12/2022 (1/2023) [1/2023]	237.51 (-) [237.51]	200.01 (0.00) [0]
1249	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH	12/2022	2/2026 (-) [2/2026]	430.24 (-) [430.24]	0.00 (0.00) [0]
1250	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C	12/2022	2/2026 (-) [2/2026]	442.54 (-) [442.54]	0.00 (0.00) [0]
1251	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN	12/2022	2/2026 (-) [2/2026]	497.18 (-) [497.18]	0.00 (0.00) [0]
1252	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N	3/2021	7/2024 (7/2024) [7/2024]	297.24 (-) [297.24]	71.05 (0.00) [0]
1253	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND	3/2021	2/2024 (2/2024) [2/2024]	226.44 (-) [226.44]	65.93 (0.00) [0]

	FROM KM 156.00 TO				
	ODISHA				
	Coal				
1254	BALARAM EXPANSION OCP	8/2020	3/2029 (-) [3/2029]	3,504.21 (-) [3,504.21]	681.17 (0.00) [0]
1255	BASUNDHARA (WEST) OC EXTN(7.00 MTY)	5/2014	3/2019 (-) [3/2026]	479.15 (-) [479.15]	260.87 (0.00) [84]
1256	BHUBANESWARI EXPANSION OCP	8/2020	3/2031 (-) [3/2031]	3,145.45 (-) [3,145.45]	1,015.05 (0.00) [0]
1257	GARJANBAHAL OCP	11/2014	3/2021 (-) [3/2026]	1,375.38 (-) [1,375.38]	793.92 (0.00) [60]
1258	GOPALJI-KANIHA OCP	8/2020	3/2028 (-) [3/2028]	8,416.19 (-) [8,416.19]	1,430.51 (0.00) [0]
1259	INTEGRATED LAKHANPUR-BELPAHAR-LILARI OCP	5/2018	3/2027 (-) [3/2027]	2,434.75 (-) [2,434.75]	1,477.48 (0.00) [0]
1260	KULDA EXPANSION OCP- 15 MTY	6/2014	3/2018 (-) [3/2026]	348.16 (-) [348.16]	189.10 (0.00) [96]
1261	NAINI COAL MINE	3/2020	3/2024 (-) [3/2025]	494.30 (-) [494.30]	484.24 (0.00) [12]
1262	REORGANISATION OF BHARATPUR OCP EXPANSION	11/2018	3/2029 (-) [3/2029]	2,838.87 (-) [2,838.87]	1,495.76 (0.00) [0]
1263	RPR OF HINGULA -II EXPANSION PH-III	12/2022	3/2029 (-) [3/2029]	2,264.68 (-) [2,264.68]	962.38 (0.00) [0]
1264	SIARMAL OCP (40.00MTY)	5/2014	3/2026 (-) [3/2026]	3,756.36 (-) [3,756.36]	3,367.43 (0.00) [0]
1265	SUBHADRA OCP	5/2021	3/2027 (3/2029) [3/2029]	1,693.81 (-) [1,693.81]	905.12 (0.00) [24]
1266	TALABIRA II AND III OCP	7/2017	1/2027 (-) [1/2027]	2,401.07 (-) [2,401.07]	1,098.23 (0.00) [0]
	Department Of Higher Education				
1267	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR	1/2019	3/2022 (-) [3/2024]	790.79 (-) [790.79]	537.48 (0.00) [24]
	Mines				
1268	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT	12/2014	4/2021 (12/2022) [5/2025]	4,103.00 (5,055.00) [5,055.00]	2,544.43 (952.00) [49]
1269	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA	9/2019	3/2023 (-) [3/2023]	225.79 (-) [225.79]	0.00 (0.00) [0]
1270	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND	12/2015	11/2020 (9/2025) [9/2025]	355.00 (581.00) [581.00]	79.80 (226.00) [58]
1271	POTTANGI BAUXITE MINES	5/2018	12/2024 (3/2025) [5/2025]	1,437.00 (1,381.00) [1,381.00]	606.45 (-56.00) [5]
1272	SOURCING OF BAUXITE	11/2017	4/2021	483.00	249.22

	ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN		(5/2024) [5/2024]	(483.00) [483.00]	(0.00) [37]
1273	UTKAL D AND E COAL BLOCK	5/2016	1/2020 (11/2023) [3/2024]	534.00 (667.23) [1,021.97]	753.08 (487.97) [50]
	Petroleum				
1274	ADDITIONAL STORAGE TANKS AT PARADIP	11/2018	9/2021 (4/2024) [4/2024]	462.30 (543.00) [543.00]	419.62 (80.70) [31]
1275	CITY GAS DISTRIBUTION (CGD) NETWORK BHUBANESHWAR	7/2017	7/2022 (-) [3/2024]	243.53 (-) [243.53]	227.69 (0.00) [20]
1276	CITY GAS DISTRIBUTION (CGD) NETWORK, CUTTACK	7/2017	7/2022 (-) [3/2024]	182.20 (-) [182.20]	139.81 (0.00) [20]
1277	CITY GAS DISTRIBUTION NETWORK PROJECT AT ANGUL AND DHENKANAL	4/2019	3/2030 (-) [3/2030]	605.65 (-) [605.65]	175.23 (0.00) [0]
1278	CITY GAS DISTRIBUTION NETWORK PROJECT AT BARGARH, DEBGARH AND SAMBALPUR	4/2019	3/2030 (-) [3/2030]	599.19 (-) [599.19]	186.28 (0.00) [0]
1279	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAGATSINGHPUR AND KENDRAPARA	4/2019	3/2030 (-) [3/2030]	485.91 (-) [485.91]	128.62 (0.00) [0]
1280	CITY GAS DISTRIBUTION NETWORK PROJECT AT JAJPUR AND KENDUJHAR	4/2019	3/2030 (-) [3/2030]	741.29 (-) [741.29]	228.26 (0.00) [0]
1281	Fuel Quality Upgradation Project at Paradip Refinery	5/2019	8/2021 (3/2024) [3/2024]	3,361.00 (-) [3,361.00]	2,547.95 (0.00) [31]
1282	INFRASTRUCTURE DEVELOPMENT FOR UTILIZATION OF NATURAL GAS AT PARADIP REFINERY	1/2020	7/2022 (-) [2/2024]	202.16 (-) [202.16]	144.42 (0.00) [19]
1283	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY	6/2019	9/2022 (3/2024) [3/2024]	371.00 (427.10) [427.10]	237.33 (56.10) [18]
1284	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY	7/2020	1/2024 (-) [7/2025]	13,805.00 (-) [13,805.00]	4,740.42 (0.00) [18]
1285	LPG BP PROJECT KHORDHA	12/2016	12/2019 (12/2023) [12/2023]	161.59 (179.06) [179.06]	149.29 (17.47) [48]
1286	Setting up of Integated 2G and 1G Bio-Ethanol Refinery at Bargarh, Odisha	8/2019	8/2022 (6/2023) [3/2024]	1,607.00 (-) [1,607.00]	976.15 (0.00) [19]
	Power				
1287	EASTERN REGION EXPANSION SCHEME XXIX	3/2023	11/2025 (-) [11/2025]	524.04 (-) [524.04]	15.25 (0.00) [0]
1288	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW)	8/2022	5/2027 (-) [5/2027]	11,844.00 (-) [11,844.00]	910.10 (0.00) [0]
	Railways				
1289	BAGHUAPAL FLY OVER (20 KM)	8/2019	8/2027 (-) [8/2027]	183.00 (-) [183.00]	0.00 (0.00) [0]
1290	BANASPANI- JAKHPURA - DOUBLING	3/2009	3/2019 (12/2023)	942.95 (-)	1,851.85 (609.31)

			[0/0]	[1,552.26]	[0]
1291	BHADRAK - NERGUNDI 3RD LINE	3/2013	10/2020 (7/2024) [7/2024]	843.04 (1,284.39) [843.04]	850.76 (0.00) [45]
1292	BRUNDAMAL-JHARSUGUDA-FLYOVER CONNECTION FOR JOINING DN LINE	12/2009	12/2026 (-) [12/2026]	48.44 (297.00) [297.00]	0.00 (248.56) [0]
1293	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE.	4/2015	12/2018 (-) [2/2025]	1,172.92 (-) [1,172.92]	1,171.88 (0.00) [74]
1294	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL	4/2016	3/2020 (-) [12/2025]	5,200.00 (-) [5,200.00]	0.00 (0.00) [69]
1295	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION	9/2022	9/2027 (-) [9/2027]	189.93 (-) [189.93]	0.00 (0.00) [0]
1296	JAGADALPUR-KORAPUT DOUBLING	4/2015	3/2022 (-) [3/2024]	1,547.38 (-) [1,547.38]	890.07 (0.00) [24]
1297	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE	4/2015	11/2018 (-) [3/2025]	701.61 (-) [810.02]	179.43 (108.41) [76]
1298	JEYPORE MALKANGIRI NEW LINE	2/2018	7/2033 (-) [7/2033]	642.69 (-) [642.69]	23.16 (0.00) [0]
1299	JEYPORE NABARANGPUR NEWLINE	7/2017	7/2028 (-) [7/2028]	499.99 (-) [747.91]	0.00 (247.92) [0]
1300	KHURDA ROAD-BOLANGIR(NL)ECOR	4/1994	3/2009 (12/2026) [12/2026]	2,923.13 (3,791.66) [3,791.66]	3,156.27 (868.53) [213]
1301	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION	8/2022	8/2027 (-) [8/2027]	190.90 (-) [190.90]	0.00 (0.00) [0]
1302	KORAPUT - SINGAPUR ROAD DOUBLING	4/2015	3/2022 (3/2026) [3/2026]	2,361.74 (2,361.74) [2,361.74]	1,189.79 (0.00) [48]
1303	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR)	9/2022	9/2026 (-) [9/2026]	209.75 (-) [244.99]	1.63 (35.24) [0]
1304	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER	7/2018	12/2026 (-) [12/2026]	278.96 (495.00) [494.62]	0.00 (215.66) [0]
1305	TALCHER-BIMALAGARH(NL)(ECOR)	4/2005	6/2021 (-) [3/2025]	810.78 (-) [1,928.07]	980.13 (1,117.29) [45]
1306	VIZIANAGARAM -SAMABALPUR 3RD LINE	1/1991	12/2024 (-) [12/2026]	2,335.67 (-) [3,327.72]	4,032.56 (992.05) [24]
	Road Transport And Highways				
1307	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD	12/2021	9/2024 (-) [9/2024]	714.00 (714.00) [714.00]	214.00 (0.00) [0]
1308	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8	12/2021	10/2024 (-) [10/2024]	1,592.00 (1,592.00) [1,592.00]	393.28 (0.00) [0]
1309	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD	8/2021	6/2024 (-)	1,460.00 (1,460.00)	533.29 (0.00)

	ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE –		[5/2024]	[1,460.00]	[-1]
1310	6L GREENFIELD KALIAGURA – BAUNSAGUAR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG	9/2021	5/2024 (-) [5/2024]	1,734.00 (1,734.00) [1,734.00]	6.94 (0.00) [0]
1311	6L OF BADAKUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE – OD-3)	3/2021	4/2024 (-) [4/2024]	1,249.00 (-) [1,249.00]	265.02 (0.00) [0]
1312	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE – OD-1)	2/2021	3/2024 (-) [3/2024]	586.00 (-) [586.00]	135.86 (0.00) [0]
1313	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE – OD-2)	2/2021	3/2024 (-) [3/2024]	925.00 (-) [925.00]	333.20 (0.00) [0]
1314	6L OF KARKI – KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE – OD-4)	2/2021	3/2024 (-) [3/2024]	593.00 (-) [593.00]	172.92 (0.00) [0]
1315	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000	8/2020	3/2022 (-) [12/2023]	200.00 (154.73) [154.73]	137.04 (-45.27) [21]
1316	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT	12/2021	5/2025 (-) [5/2025]	324.09 (-) [324.09]	53.60 (0.00) [0]
1317	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA)	3/2021	6/2024 (-) [6/2024]	154.05 (-) [154.05]	17.02 (0.00) [0]
1318	CONSTRUCTION OF BYPASS ON NH-59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING	3/2021	3/2024 (-) [3/2024]	196.94 (-) [196.94]	26.33 (0.00) [0]
1319	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM	2/2022	10/2025 (-) [10/2025]	238.78 (-) [238.78]	3.41 (0.00) [0]
1320	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE	2/2022	11/2024 (-) [11/2024]	157.49 (-) [157.49]	52.31 (0.00) [0]
1321	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI	1/2022	4/2025 (-) [4/2025]	300.33 (-) [300.33]	132.33 (0.00) [0]
1322	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV-71 AT KM	11/2021	6/2025 (-) [6/2025]	154.49 (-) [154.49]	28.89 (0.00) [0]
1323	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR	6/2020	12/2023 (12/2023) [12/2023]	414.24 (-) [414.24]	189.46 (0.00) [0]
1324	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH-55 IN THE S	9/2016	8/2019 (-) [3/2024]	2,510.04 (-) [2,510.04]	783.15 (0.00) [55]
1325	REHABILITATION AND UP-	1/2018	8/2022	633.68	560.38

	GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE (		(-) [3/2024]	(492.83) [633.68]	(0.00) [19]
1326	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG	1/2018	8/2021 (-) [6/2024]	614.48 (503.30) [757.12]	641.00 (142.64) [34]
1327	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) (	1/2018	6/2021 (3/2024) [3/2024]	503.88 (609.03) [609.03]	221.76 (105.15) [33]
1328	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH-42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO	12/2017	7/2020 (-) [3/2024]	686.65 (565.00) [686.65]	461.14 (0.00) [44]
1329	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON	1/2018	9/2020 (-) [3/2024]	686.65 (504.09) [1,015.16]	355.84 (328.51) [42]
1330	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141	1/2018	9/2021 (-) [3/2024]	999.00 (1,152.70) [1,152.70]	339.23 (153.70) [30]
1331	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF	3/2022	6/2025 (6/2025) [6/2025]	499.79 (-) [499.79]	148.28 (0.00) [0]
1332	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA.	8/2016	2/2017 (12/2023) [12/2023]	287.70 (-) [287.70]	265.24 (0.00) [82]
1333	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA	12/2016	8/2018 (12/2023) [12/2023]	223.50 (-) [223.50]	220.50 (0.00) [64]
1334	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA	3/2018	8/2018 (12/2023) [12/2023]	199.16 (-) [199.16]	154.58 (0.00) [64]
	Steel				
1335	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP	1/2022	5/2025 (-) [5/2025]	970.18 (-) [970.18]	199.30 (0.00) [0]
1336	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY	11/2020	5/2023 (-) [2/2024]	377.18 (-) [377.18]	328.60 (0.00) [9]
	PUDUCHERRY				
	Health And Family Welfare				
1337	CONST OF 152 QTRS 240 BOYS 240 GIRLS 150 NURSES HOSTEL AND OTHER BUILDINGS INCLUDING DEVELOPMENT	3/2018	9/2020 (10/2023) [10/2023]	195.00 (-) [195.00]	179.67 (0.00) [0]
	PUNJAB				
	Department Of Higher Education				
1338	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB.	10/2019	5/2022 (-) [3/2024]	348.24 (-) [348.24]	198.42 (0.00) [22]
	Petroleum				
1339	BHATINDA SANGRUR PIPELINE	11/2021	4/2024 (-)	367.00 (-)	168.35 (0.00)

			[4/2024]	[367.00]	[0]
1340	CGD PROJECT AT PATHANKOT DISTRICT	3/2022	3/2030 (-) [3/2030]	151.00 (-) [151.00]	6.79 (0.00) [0]
1341	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB	5/2020	2/2023 (7/2024) [7/2024]	1,421.46 (-) [1,421.46]	838.61 (0.00) [17]
	Railways				
1342	FEROZPUR - PATTI (25.72 KM)	4/2017	3/2027 (-) [3/2027]	299.74 (-) [299.74]	0.00 (0.00) [0]
1343	LUDHIANA MULLANPUR DOUBLING	9/2020	3/2025 (-) [3/2025]	82.99 (-) [235.00]	0.00 (152.01) [0]
1344	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI	6/2009	8/2016 (-) [8/2025]	404.00 (-) [404.00]	190.00 (0.00) [108]
1345	RAJPURA-BHATINDA (172.64 KM)	6/2017	3/2024 (-) [3/2024]	1,775.73 (-) [1,775.73]	0.00 (0.00) [0]
	Road Transport And Highways				
1346	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA	7/2021	2/2025 (-) [2/2025]	1,501.02 (-) [1,501.02]	147.00 (0.00) [0]
1347	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6	11/2021	7/2024 (7/2024) [7/2024]	646.42 (646.42) [646.42]	158.90 (0.00) [0]
1348	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I	12/2020	6/2024 (-) [6/2024]	857.91 (-) [857.91]	102.90 (0.00) [0]
1349	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0	12/2020	6/2023 (10/2023) [10/2023]	366.85 (366.85) [366.85]	252.03 (0.00) [0]
1350	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N	3/2021	11/2024 (-) [11/2024]	1,229.38 (-) [1,229.38]	538.72 (0.00) [0]
1351	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD	3/2021	10/2024 (-) [10/2024]	1,525.31 (-) [1,525.31]	173.00 (0.00) [0]
1352	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV	12/2020	9/2023 (-) [9/2023]	524.88 (-) [524.88]	136.92 (0.00) [0]
1353	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM	1/2021	5/2024 (-) [5/2024]	1,741.86 (-) [1,741.86]	914.15 (0.00) [0]
1354	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA – RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR	5/2021	12/2024 (12/2024) [12/2024]	1,368.91 (1,368.91) [1,368.91]	107.73 (0.00) [0]
1355	CONSTRUCTION OF PARTIALLY ACESS CONTROLLED FOUR LANE ELEVATED HIGHWAY BETWEEN SAMRALA CHOWK (DESIGN	3/2017	3/2020 (12/2023) [12/2023]	754.54 (808.60) [808.60]	712.18 (54.06) [45]
1356	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III	3/2021	10/2024 (-)	1,641.75 (-)	102.10 (0.00)

	FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR		[10/2024]	[1,641.75]	[0]
1357	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1	12/2020	1/2024 (5/2024) [5/2024]	733.00 (-) [733.00]	689.30 (0.00) [4]
1358	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH-	2/2021	4/2024 (11/2024) [11/2024]	1,269.96 (-) [1,269.96]	331.82 (0.00) [7]
1359	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR-MEHTA-SRIHARGOBINDPUR-	2/2021	4/2024 (-) [4/2024]	853.66 (-) [853.66]	0.00 (0.00) [0]
1360	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO	12/2020	4/2024 (7/2024) [7/2024]	1,094.46 (-) [1,094.46]	471.79 (0.00) [3]
1361	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH-11) NEAR BHOGIWAL VI	12/2020	1/2024 (3/2025) [3/2025]	989.66 (-) [989.66]	170.85 (0.00) [14]
1362	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO	12/2020	4/2024 (7/2024) [7/2024]	1,234.40 (-) [1,234.40]	529.97 (0.00) [3]
1363	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO	12/2020	4/2024 (7/2024) [7/2024]	881.00 (-) [881.00]	684.03 (0.00) [3]
1364	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K	3/2021	1/2025 (-) [1/2025]	1,754.84 (-) [1,754.84]	852.23 (0.00) [0]
1365	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI	2/2021	8/2024 (-) [8/2024]	1,474.77 (-) [1,474.77]	215.74 (0.00) [0]
1366	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V	1/2021	1/2024 (12/2023) [12/2023]	1,060.29 (-) [1,060.29]	745.17 (0.00) [-1]
1367	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE	5/2020	12/2024 (12/2024) [12/2024]	864.23 (864.23) [864.23]	342.25 (0.00) [0]
1368	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200	10/2017	10/2019 (-) [12/2023]	1,069.59 (-) [1,069.59]	739.08 (0.00) [50]
1369	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000	3/2018	11/2020 (-) [3/2024]	170.57 (192.48) [192.48]	96.38 (21.91) [40]
1370	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES	3/2018	8/2020 (-) [3/2023]	293.64 (326.84) [293.64]	295.46 (0.00) [0]
1371	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES-FEROZEPUR-MUKTS	3/2021	10/2023 (-) [4/2025]	263.19 (-) [263.19]	17.88 (0.00) [18]

1372	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA	3/2018	8/2020 (-) [1/2024]	293.10 (341.84) [293.10]	302.40 (0.00) [41]
1373	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM	3/2022	10/2023 (-) [4/2025]	152.58 (-) [152.58]	0.00 (0.00) [18]
	RAJASTHAN				
	Atomic Energy				
1374	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW)	10/2009	12/2016 (-) [12/2023]	12,320.00 (17,079.00) [17,079.00]	17,231.00 (4,759.00) [84]
	Civil Aviation				
1375	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT	5/2022	11/2024 (-) [11/2024]	480.00 (-) [480.00]	21.72 (0.00) [0]
	Coal				
1376	BARSINGSAR THERMAL POWER STATION EXTENSION	3/2015	9/2020 (-) [9/2020]	2,112.60 (-) [2,112.60]	85.90 (0.00) [0]
1377	BITHNOK LIGNITE MINE PROJECT (2.25 MTPA)	3/2015	12/2019 (-) [12/2019]	513.63 (-) [513.63]	175.30 (0.00) [0]
1378	BITHNOK LIGNITE THERMAL POWER STATION	3/2015	9/2020 (-) [9/2020]	2,196.30 (-) [2,196.30]	106.24 (0.00) [0]
1379	HADLA LIGNITE MINE PROJECT(1.90 MTPA)	3/2015	9/2019 (-) [9/2019]	522.45 (-) [522.45]	9.88 (0.00) [0]
	Petroleum				
1380	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAUR DISTRICTS	3/2022	3/2030 (-) [3/2030]	575.00 (-) [575.00]	45.44 (0.00) [0]
1381	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARAULI	3/2022	3/2030 (-) [3/2030]	1,751.00 (-) [1,751.00]	80.62 (0.00) [0]
1382	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE	12/2021	10/2024 (12/2024) [12/2024]	9,028.00 (-) [9,028.00]	4,318.50 (0.00) [2]
	Power				
1383	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART	3/2023	9/2024 (-) [9/2024]	1,433.28 (-) [1,433.28]	114.48 (0.00) [0]
1384	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME	5/2022	11/2023 (9/2024) [9/2024]	1,677.12 (-) [1,677.12]	597.40 (0.00) [10]
1385	ANTA SOLAR 90 MW	1/2021	3/2022 (2/2025) [3/2024]	382.22 (-) [382.22]	71.59 (0.00) [24]
1386	BHADLA-II 500MW SOLAR PV PROJECT	6/2022	3/2024 (3/2024) [12/2024]	2,598.92 (-) [2,598.92]	1.82 (0.00) [9]
1387	BHENSARA 320 MW	1/2021	7/2022 (3/2024) [3/2024]	1,221.73 (-) [1,221.73]	194.97 (0.00) [20]
1388	CHHATTARGARH 150 MW	2/2021	7/2022 (3/2024) [3/2024]	599.99 (-) [599.99]	396.85 (0.00) [20]
1389	NOKH PLOT-1 SOLAR PV PROJECT	3/2022	8/2023	1,352.71	148.38

	245MW		(9/2024) [9/2024]	(-) [1,352.71]	(0.00) [13]
1390	NOKH PLOT-2 SOLAR PV PROJECT 245MW	3/2022	8/2023 (9/2024) [9/2024]	1,409.52 (-) [1,409.52]	208.77 (0.00) [13]
1391	NOKH PLOT-3 SOLAR PV PROJECT 245MW	3/2022	8/2023 (9/2024) [9/2024]	1,426.94 (-) [1,426.94]	210.73 (0.00) [13]
1392	SAMBHU KI BHURJ-II SOLAR 300MW	3/2020	9/2021 (9/2024) [9/2024]	1,782.00 (-) [1,782.00]	1,273.88 (0.00) [36]
1393	SCHEME TO RELIEVE HIGH LOADING OF WR-NR INTER REGIONAL CORRIDOR	2/2023	5/2024 (-) [5/2024]	200.58 (-) [200.58]	0.15 (0.00) [0]
1394	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR	6/2023	1/2025 (-) [12/2024]	202.39 (-) [202.39]	0.10 (0.00) [-1]
1395	TRANSMISSION SYSTEM FOR PROVIDING CONNECTIVITY TO RE PROJECTS AT BIKANER (PG), FATEHGARH-II AND BHAD	1/2020	1/2021 (-) [5/2023]	562.86 (545.88) [545.88]	395.16 (-16.98) [0]
1396	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	5/2021	9/2022 (-) [1/2024]	1,184.88 (-) [1,184.88]	782.03 (0.00) [16]
1397	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	3/2021	12/2022 (-) [12/2023]	353.85 (-) [353.85]	246.92 (0.00) [12]
1398	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	6/2021	12/2022 (-) [2/2024]	713.82 (-) [713.82]	500.75 (0.00) [14]
1399	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	6/2021	12/2022 (-) [6/2024]	1,006.00 (-) [1,006.00]	822.25 (0.00) [18]
1400	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	6/2021	12/2022 (-) [6/2024]	1,562.00 (-) [1,562.00]	865.21 (0.00) [18]
1401	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA	3/2021	12/2022 (-) [7/2023]	1,340.81 (-) [1,340.81]	1,143.61 (0.00) [0]
1402	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1	8/2023	2/2025 (-) [2/2025]	688.74 (-) [688.74]	0.00 (0.00) [0]
	Railways				
1403	AGRA FORT-BANDIKUI	6/2022	6/2027 (-) [6/2027]	1,389.81 (-) [1,389.81]	0.00 (0.00) [0]
1404	DAUSA-GANGAPUR CITY(NL),NWR	2/1997	2/2019 (-)	410.08 (-)	991.31 (559.92)

			[1/2024]	[970.00]	[59]
1405	DEDICATED TEST TRACK FOR RDSO (PHASE II)	11/2021	11/2026 (-) [12/2024]	466.42 (-) [466.42]	337.55 (0.00) [-23]
1406	DOUBLING BETWEEN CHURU-RATANGARH (42.81 KM)	2/2023	2/2028 (-) [1/2026]	422.60 (-) [422.60]	3.10 (0.00) [-25]
1407	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM)	1/2023	6/2028 (-) [1/2027]	968.92 (-) [968.92]	30.98 (0.00) [-17]
1408	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO	4/2019	3/2025 (-) [12/2023]	528.48 (-) [528.48]	281.59 (0.00) [-15]
1409	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR)	12/2022	6/2026 (-) [12/2025]	304.00 (239.54) [239.54]	41.01 (-64.46) [-6]
	Road Transport And Highways				
1410	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK	9/2021	6/2024 (-) [6/2024]	672.35 (-) [672.35]	256.10 (0.00) [0]
1411	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR	12/2021	5/2024 (-) [5/2024]	411.40 (-) [411.40]	83.14 (0.00) [0]
1412	2L+PS FROM KM 148/170 TO 211 /100 (DEVAL- DUNGARPUR-HIRATA - VARDA-SAGWARA) SECTION OF NH-927A. PKG-	2/2021	1/2024 (-) [1/2024]	240.99 (-) [240.99]	138.25 (0.00) [0]
1413	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH-68) IN THE STATE OF RAJASTHAN ON EPC M	12/2021	8/2024 (-) [8/2024]	451.66 (-) [451.66]	232.09 (0.00) [0]
1414	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR	3/2022	11/2024 (-) [11/2024]	1,636.15 (-) [1,636.15]	408.57 (0.00) [0]
1415	4L OF KARWAR (KM. 281.980 OF NH-62 NAGAUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II)	11/2021	8/2024 (-) [8/2024]	736.75 (-) [736.75]	104.41 (0.00) [0]
1416	4L+PS OF BEAWAR-ASIND SECTION (KM 30.00 TO KM 74.00) OF NH-158 (GNHCP) WORLD BANK. PKG-II	8/2020	12/2022 (-) [11/2023]	216.72 (-) [216.72]	170.72 (0.00) [11]
1417	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 108.600 TO KM 144 KM 158.419 TO KM 173.300 PKG-II.	12/2020	10/2023 (-) [6/2024]	339.65 (-) [339.65]	192.13 (0.00) [8]
1418	4L+PS OF NH -58 FROM BEAWAR-GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I.	12/2020	10/2023 (-) [6/2024]	379.23 (-) [379.23]	175.00 (0.00) [8]
1419	4L+PS OF RAS-BEAWAR SECTION (KM 0.00 TO KM 30.00) OF NH-158 (GNHCP) WORLD BANK. PKG-I.	7/2020	3/2024 (-) [9/2024]	319.09 (-) [319.09]	89.91 (0.00) [6]
1420	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG	3/2022	4/2025 (-) [4/2025]	317.74 (-) [317.74]	0.00 (0.00) [0]
1421	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS	3/2022	8/2024 (-) [8/2024]	186.29 (-) [186.29]	43.10 (0.00) [0]

1422	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT-RAMGARH BHADASAR-JA	2/2018	4/2021 (12/2023) [8/2023]	741.86 (649.00) [649.00]	649.24 (-92.86) [0]
1423	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M	11/2019	12/2022 (12/2023) [6/2023]	1,658.06 (-) [1,658.06]	156.06 (0.00) [0]
1424	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA	11/2019	10/2022 (3/2024) [7/2023]	1,272.97 (-) [1,272.97]	466.95 (0.00) [0]
1425	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL	11/2019	5/2023 (2/2024) [5/2023]	1,640.10 (-) [1,640.10]	1,149.24 (0.00) [0]
1426	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON	11/2019	3/2023 (2/2024) [8/2023]	1,425.02 (-) [1,425.02]	1,163.58 (0.00) [0]
1427	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S	11/2019	12/2023 (2/2024) [12/2023]	1,341.36 (-) [1,341.36]	912.30 (0.00) [0]
1428	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N	11/2019	5/2023 (3/2024) [7/2023]	1,119.35 (-) [1,119.35]	1,224.88 (0.00) [0]
1429	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH	7/2020	1/2024 (12/2024) [1/2024]	1,788.69 (-) [1,788.69]	503.78 (0.00) [0]
1430	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-16) (CH. 427.300 TO CH.452.420) [MAJOR BRIDGE OVE	11/2019	1/2023 (12/2023) [6/2023]	952.57 (-) [952.57]	833.39 (0.00) [0]
1431	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6)	10/2019	8/2023 (1/2024) [8/2023]	846.59 (-) [846.59]	81.20 (0.00) [0]
1432	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7)	10/2019	7/2023 (1/2024) [7/2023]	662.08 (-) [662.08]	52.58 (0.00) [0]
1433	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8)	10/2019	10/2023 (1/2024) [10/2023]	839.63 (-) [839.63]	81.88 (0.00) [0]
1434	FOUR LANING OF DANGIAWAS (KM 96.595 TO NH-112) TO JAJIWAL (KM 283.500 OF NH 65 NAGAUR ROAD) SECTIO	12/2017	12/2020 (-) [2/2024]	1,308.73 (-) [1,308.73]	452.81 (0.00) [38]
1435	REHABILATION AND UPGRADATION TO 2 LANE WITH PAVED SHPULDERS CONFIGURATION OF BEAWAR-ASIND SECTION (K	8/2020	11/2022 (-) [12/2023]	196.23 (-) [196.00]	152.60 (-0.23) [13]
1436	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-1)	2/2019	10/2023 (12/2023) [10/2023]	738.90 (-) [738.90]	851.87 (0.00) [0]
1437	SANGARIYA (NEAR CHAUTALA)-RASISAR (NEAR BIKANER) (PHASE-I) (AJ/SR-PACKAGE-2)	2/2019	10/2023 (12/2023) [10/2023]	755.16 (-) [755.16]	750.69 (0.00) [0]
1438	SIX-LANNING OF GREENFIELD PROPOSED UDAIPUR BYPASS PKG-	4/2017	4/2020 (12/2023)	894.00 (-)	915.65 (35.32)

	IV		[9/2023]	[929.32]	[0]
1439	Sagwara Bypass and Garhi- Partapur Bypass of NH- 927A in the State of Rajasthan.	3/2022	8/2025 (-) [8/2025]	187.65 (-) [187.65]	9.17 (0.00) [0]
1440	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO	2/2022	9/2025 (-) [9/2025]	838.43 (-) [838.43]	21.33 (0.00) [0]
1441	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER-NAGAUR SECTION BY EXECUTING BALANCE WORK FRO	3/2020	10/2022 (-) [12/2023]	255.23 (-) [255.23]	233.70 (0.00) [14]
1442	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF BARMER GHAGARIYA SECTION FROM KM 0	3/2022	8/2024 (-) [8/2024]	304.87 (-) [304.87]	122.43 (0.00) [0]
1443	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM	12/2022	8/2025 (-) [8/2025]	235.15 (-) [235.15]	0.00 (0.00) [0]
1444	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT	3/2022	7/2024 (-) [7/2024]	174.34 (-) [174.34]	22.00 (0.00) [0]
1445	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT-KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH	12/2021	9/2024 (-) [9/2024]	150.11 (-) [150.11]	26.96 (0.00) [0]
1446	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE	1/2022	12/2024 (-) [12/2024]	194.88 (-) [194.88]	21.22 (0.00) [0]
	SIKKIM				
	Department Of Higher Education				
1447	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM	8/2020	1/2025 (-) [12/2024]	314.06 (-) [303.55]	15.70 (-10.51) [-1]
	Power				
1448	RANGIT IV HE PROJECT	3/2021	5/2024 (8/2024) [8/2024]	938.29 (938.29) [938.29]	851.97 (0.00) [3]
1449	TEESTA VI HE PROJECT	3/2019	3/2024 (8/2026) [8/2026]	5,748.04 (-) [5,748.04]	3,032.03 (0.00) [29]
	Railways				
1450	SEVOK RANGPO, NEFR	4/2008	12/2015 (-) [12/2023]	1,339.48 (-) [7,876.92]	3,290.96 (6,537.44) [96]
	Road Transport And Highways				
1451	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO	8/2020	4/2023 (9/2023) [9/2023]	230.45 (244.91) [244.91]	195.47 (14.46) [0]
1452	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT	10/2020	11/2023 (1/2025) [1/2025]	493.42 (478.79) [478.79]	233.70 (-14.63) [14]
1453	CONSTRUCTION AND	8/2020	4/2023	311.00	202.59

	UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV		(1/2024) [1/2024]	(273.78) [273.78]	(-37.22) [9]
1454	CONSTRUCTION AND UPGRADATION OFEXISTINGROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV	7/2020	4/2023 (10/2023) [1/2024]	345.38 (395.59) [395.59]	319.61 (50.21) [9]
1455	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L	9/2020	5/2022 (-) [5/2024]	183.31 (439.56) [439.56]	330.52 (256.25) [24]
1456	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT)	9/2020	5/2023 (-) [8/2024]	262.84 (414.20) [414.20]	202.40 (151.36) [15]
1457	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM)	10/2021	5/2024 (5/2024) [5/2024]	385.15 (-) [385.15]	113.05 (0.00) [0]
1458	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00	3/2017	4/2022 (5/2022) [12/2023]	375.80 (-) [375.80]	281.96 (0.00) [20]
1459	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5	11/2017	10/2020 (8/2023) [12/2023]	290.05 (-) [290.05]	218.36 (0.00) [38]
1460	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0	10/2020	12/2023 (9/2024) [9/2024]	816.79 (786.60) [786.60]	222.14 (-30.19) [9]
1461	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N	3/2019	4/2022 (2/2024) [2/2024]	402.94 (-) [402.94]	195.95 (0.00) [22]
1462	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600	8/2020	4/2023 (8/2023) [3/2024]	295.97 (-) [295.97]	206.09 (0.00) [11]
1463	CONSTUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00	3/2020	6/2022 (7/2023) [3/2024]	242.97 (-) [242.97]	220.45 (0.00) [21]
1464	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM	8/2020	5/2022 (5/2023) [6/2024]	292.80 (-) [292.80]	114.92 (0.00) [25]
1465	RISHI BORDER- ROLEP- MENLA PKG-2A	1/2021	9/2023 (1/2025) [1/2025]	332.20 (-) [332.20]	129.51 (0.00) [16]
1466	RISHI BORDER- ROLEP- MENLA PKG-3B	12/2020	2/2024 (2/2024) [2/2024]	410.60 (379.30) [379.30]	163.61 (-31.30) [0]
1467	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO	3/2017	6/2022 (-) [0/0]	165.56 (-) [165.56]	0.00 (0.00) [0]
	TAMIL NADU				
	Atomic Energy				
1468	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6	6/2017	9/2027 (-)	49,621.00 (-)	12,146.00 (0.00)

			[9/2027]	[49,621.00]	[0]
1469	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4	3/2013	11/2020 (-) [11/2026]	39,849.00 (-) [39,849.00]	40,276.00 (0.00) [72]
1470	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE)	9/2003	9/2010 (10/2022) [12/2024]	3,492.00 (6,840.00) [7,670.00]	6,612.17 (4,178.00) [171]
	Civil Aviation				
1471	DEVELOPMENT OF TUTICORIN AIRPORT	6/2019	3/2022 (2/2024) [2/2024]	380.87 (-) [357.00]	204.15 (-23.87) [23]
1472	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI	6/2018	2/2022 (-) [12/2025]	2,467.00 (-) [2,467.00]	1,388.31 (0.00) [46]
1473	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI	8/2018	10/2021 (-) [12/2023]	951.28 (-) [951.28]	992.12 (0.00) [26]
	Coal				
1474	EXPANSION OF MINE-I (LEASE AREA) AND MINE-I A (3.0 TO 7.0 MTPA)	4/2013	6/2015 (9/2027) [9/2027]	1,458.17 (709.06) [709.06]	542.45 (-749.11) [147]
1475	JAWAHAR KHANI OPENCAST (JK OC) MINE	12/2021	3/2025 (-) [3/2025]	297.88 (-) [297.88]	27.25 (0.00) [0]
1476	NEYVELI NEW THERMAL POWER PROJECT(2X500 MW)	6/2011	12/2015 (2/2021) [2/2021]	5,907.11 (8,990.00) [8,990.00]	7,826.67 (3,082.89) [0]
	Finance				
1477	C/O OF 152 NOS TYPE-II,304 NOS,TYPE-III,76 NOS, TYPE-IV QTRS. FOR INCOME TAX DEPARTMENT AT CHENNAI	12/2015	10/2019 (10/2022) [10/2022]	209.00 (-) [262.00]	251.89 (53.00) [0]
1478	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI	11/2017	11/2021 (-) [11/2022]	348.77 (-) [348.77]	300.35 (0.00) [0]
	Mines				
1479	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU	9/2017	6/2019 (12/2023) [3/2024]	166.62 (163.17) [163.17]	135.63 (-3.45) [57]
	Petroleum				
1480	CBR 9 MMTPA PROJECT	1/2021	6/2025 (-) [6/2025]	31,580.00 (31,580.00) [31,580.00]	1,028.17 (0.00) [0]
1481	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE	3/2022	11/2024 (-) [11/2024]	564.00 (-) [564.00]	127.39 (0.00) [0]
1482	CGD PROJECT AT COIMBATORE DISTRICT	10/2018	3/2030 (-) [3/2030]	2,998.00 (-) [2,998.00]	305.28 (0.00) [0]
1483	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS	3/2022	3/2030 (-) [3/2030]	501.00 (-) [501.00]	46.76 (0.00) [0]
1484	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS	3/2022	3/2030 (-) [3/2030]	1,295.00 (-) [1,295.00]	68.71 (0.00) [0]
1485	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS	3/2022	3/2030 (-) [3/2030]	1,328.00 (-) [1,328.00]	65.85 (0.00) [0]
1486	CGD PROJECT AT SALEM DISTRICT	10/2018	3/2030	1,304.00	101.11

			(-) [3/2030]	(-) [1,304.00]	(0.00) [0]
1487	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI	10/2020	9/2023 (12/2024) [12/2024]	921.00 (-) [921.00]	446.16 (0.00) [15]
1488	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE	5/2016	12/2018 (3/2024) [1/2024]	4,497.00 (6,025.00) [6,025.00]	5,386.08 (1,528.00) [61]
1489	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY-MADURAI PIPELINE UPTO COIMBATORE (IRUGUR)	1/2023	1/2025 (-) [1/2025]	346.70 (-) [346.70]	1.51 (0.00) [0]
1490	Field Development Plan of Madanam NELP-IV Block CY-ONN-2002	11/2015	3/2019 (9/2021) [12/2024]	650.82 (-) [624.35]	471.33 (-26.47) [69]
1491	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI	1/2022	7/2024 (12/2024) [12/2024]	827.00 (-) [827.00]	325.21 (0.00) [5]
1492	IRUGUR-DEVANGONTHI POL PIPELINE	11/2012	2/2017 (10/2025) [10/2025]	678.00 (1,732.00) [1,732.00]	37.99 (1,054.00) [104]
1493	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI)	1/2022	7/2024 (-) [7/2024]	829.00 (-) [829.00]	112.60 (0.00) [0]
1494	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI	10/2020	12/2023 (-) [2/2024]	1,398.00 (1,587.00) [1,587.00]	849.93 (189.00) [2]
	Power				
1495	TRANSMISSION SYSTEM FOR EVACUTION OF POWER FROM NEYVELI LIGNITE CORP LTD TS - I (REPLACEMENT) IN NEY	5/2017	7/2019 (-) [12/2023]	186.17 (-) [219.66]	179.43 (33.49) [53]
	Railways				
1496	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR)	3/2022	3/2026 (2/2024) [5/2024]	359.60 (274.20) [274.20]	87.55 (-85.40) [-22]
1497	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM)	1/2006	3/2025 (6/2024) [3/2025]	417.50 (-) [417.50]	6.82 (0.00) [0]
1498	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP	4/2006	6/2013 (-) [12/2023]	495.74 (-) [734.01]	584.70 (238.27) [126]
1499	KARAIKAL - PERALAM NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)	1/2019	3/2026 (3/2024) [7/2024]	304.22 (-) [373.42]	161.82 (69.20) [-20]
1500	MANIYACHI - NAGERCOIL (102 KM) DOUBLING	2/2015	3/2022 (-) [3/2024]	1,700.00 (-) [1,305.00]	1,628.52 (-395.00) [24]
1501	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'PONDI'-AGASTIYAMPALLI	9/2007	2/2019 (-) [3/2025]	724.69 (-) [3,118.34]	1,899.42 (2,393.65) [73]
1502	MORAPPUR-DHARMAPURI	2/2019	3/2028 (-) [3/2028]	358.95 (-) [358.95]	1.83 (0.00) [0]
1503	NAGAPATTINAM- THIRUTURAIPUNDI VIA THIRUKUVALAI NEW LINE (MM OF TIRUCHCHIRAPPALLI-NAGORE-KARAIKAL)	7/2008	3/2026 (3/2025) [3/2026]	677.12 (-) [788.05]	103.18 (110.93) [0]
1504	TIDIVANAM-NAGARI (NL)	9/2006	/	582.83	764.37

			(12/2025) [12/2025]	(-) [3,620.28]	(3,037.45) [-]
	Road Transport And Highways				
1505	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH-209	1/2019	1/2023 (2/2024) [2/2024]	1,051.69 (-) [1,051.69]	414.07 (0.00) [13]
1506	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83)	1/2019	12/2022 (2/2024) [2/2024]	1,409.38 (-) [1,409.38]	567.25 (0.00) [14]
1507	4-LANING OF MELUR - PILLAYARPATTI - KARAIKUDI SECTION OF NH-338, NH-36, NH-383	6/2018	3/2022 (-) [4/2024]	1,103.86 (-) [1,103.86]	365.96 (0.00) [25]
1508	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83)	1/2019	10/2022 (1/2024) [1/2024]	1,518.53 (-) [1,518.53]	904.27 (0.00) [15]
1509	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH-744A (MADURAI RING ROAD)	12/2018	3/2022 (7/2024) [7/2024]	854.94 (-) [854.94]	237.19 (0.00) [28]
1510	4-LANNING OF STHIYATHOPU-CHOLOPURAM	9/2017	8/2020 (6/2024) [6/2024]	1,227.87 (-) [1,227.87]	1,172.16 (0.00) [46]
1511	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT	2/2021	7/2024 (-) [7/2024]	2,948.31 (3,516.83) [3,516.83]	543.50 (568.52) [0]
1512	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH	11/2021	2/2023 (-) [1/2024]	463.44 (463.44) [463.44]	309.88 (0.00) [11]
1513	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48	1/2019	5/2021 (-) [2/2024]	654.26 (-) [821.00]	338.67 (166.74) [33]
1514	8L OF GUDUVANCHERY (KM 38.00) - MARAIMALAI NAGAR (KM 42.00) - SINGAPERUMAL KOIL (47.00) - CHETTIPU	12/2020	2/2022 (7/2023) [11/2023]	230.69 (-) [230.69]	188.75 (0.00) [21]
1515	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83)	10/2020	5/2023 (12/2023) [12/2023]	434.12 (-) [434.12]	220.66 (0.00) [7]
1516	BALANCE WORK OF 2L PS OF TINDIVANAM KRISHNAGIRI FROM KM 37.600 TO 219.782	5/2019	7/2021 (5/2023) [1/2024]	602.57 (624.49) [548.89]	346.98 (-53.68) [30]
1517	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS	1/2022	9/2024 (-) [9/2024]	467.99 (-) [468.00]	18.83 (0.01) [0]
1518	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2	12/2020	7/2024 (-) [7/2024]	843.48 (984.61) [984.61]	244.73 (141.13) [0]
1519	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K	11/2020	8/2024 (-) [8/2024]	1,155.49 (1,458.45) [1,458.45]	368.69 (302.96) [0]
1520	BANGALORE CHENNAI EXPRESSWAY PHASE-III – PACKAGE I (GUDIPALA TO WALAJAJHPET) FROM KM 156.000 TO KM 1	10/2020	5/2024 (-) [5/2024]	1,023.91 (1,284.62) [1,284.62]	349.81 (260.71) [0]
1521	CONSTRUCTION OF 4 LANE WITH	2/2022	8/2022	191.33	47.03

	PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6		(-) [10/2024]	(-) [191.33]	(0.00) [26]
1522	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 – 29/250 INCLUDING LA AND SHIFTING OF NH-234	1/2022	11/2024 (-) [11/2024]	221.03 (243.95) [243.95]	54.33 (22.92) [0]
1523	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F	4/2022	5/2025 (-) [5/2025]	1,260.74 (-) [1,260.74]	153.58 (0.00) [0]
1524	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460	2/2019	8/2023 (-) [8/2023]	1,291.37 (-) [1,291.37]	215.02 (0.00) [0]
1525	FOUR LANING OF MADURAI-CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300)	3/2018	11/2020 (12/2023) [12/2023]	628.71 (-) [756.13]	583.02 (127.42) [37]
1526	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000	2/2019	5/2024 (-) [11/2024]	1,008.99 (-) [1,361.00]	120.00 (352.01) [6]
1527	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350	9/2021	10/2024 (-) [10/2024]	1,751.18 (-) [1,757.27]	145.60 (6.09) [0]
1528	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM	3/2018	1/2022 (3/2024) [1/2024]	2,120.40 (2,565.63) [2,565.63]	1,251.61 (445.23) [24]
1529	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN	3/2018	10/2020 (1/2025) [1/2025]	1,872.68 (2,661.51) [2,756.09]	896.25 (883.41) [51]
1530	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM	2/2019	12/2023 (-) [12/2023]	1,243.57 (-) [1,243.57]	171.63 (0.00) [0]
1531	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON	3/2018	11/2021 (3/2024) [11/2023]	998.70 (1,358.32) [1,358.32]	844.89 (359.62) [24]
1532	FOUR LANINIG OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3	3/2018	10/2022 (12/2023) [12/2023]	505.35 (-) [813.15]	359.33 (307.80) [14]
1533	FOUR LANNING OF CHOLOPURAM-THANJAVUR	8/2017	9/2020 (3/2024) [3/2024]	1,176.37 (-) [1,176.37]	1,072.05 (0.00) [42]
1534	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DESIGN CHAINAGE KM 0.000 TO KM 65.	3/2017	3/2020 (5/2024) [5/2024]	848.45 (-) [848.45]	300.50 (0.00) [50]
1535	FOUR LANÌNG OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER	3/2018	11/2021 (6/2024) [11/2023]	1,294.47 (1,588.40) [1,588.40]	677.87 (293.93) [24]
1536	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091	10/2018	2/2021 (-) [12/2023]	707.90 (766.51) [766.51]	343.05 (58.61) [34]
1537	REMAINING WORK OF 2L+PS OF	2/2019	3/2021	166.90	121.94

	TRICHY - KARAIKUDI SECTION OF NH-210, INCLUDING TRICHY BYPASS		(-) [10/2023]	(-) [166.90]	(0.00) [0]
1538	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM	7/2022	8/2023 (-) [8/2023]	186.50 (-) [201.00]	0.00 (14.50) [0]
1539	TWO LANING WITH PAVED SHOULDER OF MEENSURUTTI (KM. 98.433) TO CHIDAMBARM (KM. 129.965.) SECTION OF N	3/2018	9/2023 (12/2023) [11/2023]	633.55 (736.33) [736.33]	237.26 (102.78) [2]
1540	WIDENING FROM TWO LANE TO TWO LANE WITH PAVED SHOULDER FROM KM 34/000 TO 49/000 AND TWO LANE TO FOUR	2/2022	8/2022 (-) [8/2024]	184.15 (-) [184.15]	115.93 (0.00) [24]
	Urban Development				
1541	CHENNAI METRO RAIL LTD (PHASE 1 EXT)	6/2016	3/2018 (2/2021) [2/2021]	3,770.00 (-) [3,770.00]	2,527.73 (0.00) [0]
1542	CHENNAI METRO RAIL LTD (PHASE 1)	2/2009	12/2015 (-) [12/2015]	14,600.00 (-) [18,380.00]	17,619.68 (3,780.00) [0]
	TELANGANA				
	Civil Aviation				
1543	CO CIVIL AVIATION REASEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD	5/2020	5/2022 (6/2023) [6/2023]	353.61 (-) [353.61]	303.22 (0.00) [0]
	Coal				
1544	GODAVARIKHANI COAL MINE	7/2019	3/2023 (-) [3/2024]	438.98 (-) [438.98]	113.93 (0.00) [12]
1545	GOLETI OPENCAST MINE	7/2021	3/2026 (-) [3/2026]	345.60 (-) [345.60]	35.90 (0.00) [0]
1546	KAKATIYAKHANI OPENCAST III PROJECT PHASE-1	3/2017	3/2022 (-) [3/2024]	413.84 (-) [413.84]	373.98 (0.00) [24]
1547	RCE OF INDARAM OPENCAST PROJECT	8/2017	3/2021 (-) [3/2024]	349.28 (-) [424.81]	335.24 (75.53) [36]
1548	RCE OF KAKATHIYAKHANI OC - 2 PROJECT	8/2017	3/2020 (-) [3/2024]	442.42 (-) [442.42]	173.33 (0.00) [48]
1549	RCE OF KALYANIKHANI OPENCAST PROJECT	3/2016	3/2020 (-) [3/2024]	384.32 (-) [384.32]	181.28 (0.00) [48]
1550	RCE OF KISTARAM OPENCAST PROJECT	3/2017	3/2021 (-) [3/2024]	164.04 (-) [164.04]	144.10 (0.00) [36]
1551	RCE OF RAMAGUNDAM OPENCAST II EXTENSION PROJECT	11/2015	3/2023 (-) [3/2024]	489.62 (-) [489.62]	394.95 (0.00) [12]
1552	RCE-II OF JALAGAM VENGALRAO OPENCAST PROJECT-II	3/2019	3/2021 (-) [3/2023]	473.22 (-) [473.22]	447.50 (0.00) [0]
1553	SRP OC-II EXPANSION PROJECT	11/2016	3/2018 (-) [3/2024]	272.73 (-) [272.73]	190.47 (0.00) [72]
1554	VENKATESH KHANI COAL MINE	10/2020	3/2023 (-) [3/2025]	484.51 (-) [484.51]	87.65 (0.00) [24]
	Health And Family Welfare				
1555	COMPREHENSIVE PLANNING,	12/2018	7/2024	1,110.55	375.21

	DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR		(-) [10/2024]	(-) [1,110.55]	(0.00) [3]
1556	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD	10/2016	3/2020 (-) [3/2020]	209.84 (244.97) [273.00]	243.24 (63.16) [0]
	Petroleum				
1557	GRASS ROOT TERMINAL AT MALKAPUR	12/2018	4/2022 (-) [12/2023]	611.00 (-) [611.00]	425.64 (0.00) [20]
	Power				
1558	TELANGANA SUPER THERMAL POWER PROJECT PHASE I	1/2016	11/2020 (7/2022) [11/2023]	10,598.98 (-) [10,998.00]	11,228.18 (399.02) [36]
	Railways				
1559	MULTI MODAL TRANSPORT SYSTEM(MMTS) PHASE-II HYDERABAD	4/2012	3/2016 (12/2023) [0/0]	632.68 (-) [950.00]	1,018.93 (317.32) [0]
1560	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE-GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K	4/2017	3/2022 (-) [3/2022]	119.73 (185.00) [242.28]	54.15 (122.55) [0]
1561	MANOHARABAD-KOTHPALL NEW LINE(SCR)	4/2006	3/2010 (-) [3/2025]	1,160.48 (-) [3,014.00]	1,161.20 (1,853.52) [180]
	Road Transport And Highways				
1562	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29	1/2021	1/2024 (-) [1/2024]	1,307.95 (-) [1,307.95]	445.25 (0.00) [0]
1563	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD-SAMSHABAD SECTION OF NH	1/2018	5/2020 (12/2022) [8/2023]	283.15 (-) [283.15]	260.07 (0.00) [0]
1564	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000,	3/2022	1/2025 (-) [1/2025]	955.49 (-) [955.49]	94.15 (0.00) [0]
1565	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20	1/2022	1/2025 (-) [1/2025]	1,227.57 (-) [1,227.57]	4.98 (0.00) [0]
1566	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM	2/2022	1/2025 (-) [1/2025]	972.06 (-) [972.06]	8.38 (0.00) [0]
1567	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44	12/2021	7/2024 (-) [7/2024]	521.53 (-) [521.53]	152.63 (0.00) [0]
1568	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES	3/2018	7/2020 (6/2024) [6/2024]	626.76 (-) [626.76]	262.50 (0.00) [47]
1569	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM	3/2015	1/2017 (-) [1/2017]	153.21 (-) [153.21]	100.96 (0.00) [0]
1570	FOUR LANING OF NH-363 FROM REPALLEWADA (DESIGN KM	3/2018	2/2023 (12/2023)	828.29 (1,140.50)	482.55 (0.00)

	40.000/EXISTING KM 288.510) TO TELANGANA/MAHARASHT		[12/2023]	[828.29]	[10]
1571	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V	2/2022	9/2024 (-) [9/2024]	637.11 (-) [637.11]	209.56 (0.00) [0]
1572	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM	8/2022	10/2024 (-) [10/2024]	772.11 (-) [772.11]	288.04 (0.00) [0]
1573	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA	9/2022	2/2024 (-) [2/2024]	804.69 (-) [804.69]	279.35 (0.00) [0]
1574	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA	10/2017	6/2023 (-) [6/2023]	186.71 (-) [186.71]	0.00 (0.00) [0]
1575	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL – MALLAMPALLY SECTION OF NH-365	3/2018	7/2019 (6/2022) [7/2023]	192.67 (-) [192.67]	171.11 (0.00) [0]
1576	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO	1/2022	12/2024 (-) [12/2024]	549.28 (-) [549.28]	9.29 (0.00) [0]
1577	REHABILITATION AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR	1/2017	10/2019 (10/2019) [6/2021]	605.08 (-) [605.08]	412.80 (0.00) [0]
1578	REHABILITATION AND UPGRADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI	3/2021	7/2024 (-) [7/2024]	545.11 (-) [545.11]	0.00 (0.00) [0]
1579	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT	1/2014	3/2016 (9/2019) [9/2019]	270.00 (-) [270.00]	0.00 (0.00) [0]
1580	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT	2/2018	11/2019 (3/2022) [2/2023]	294.13 (-) [294.13]	197.95 (0.00) [0]
1581	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC	3/2018	9/2020 (6/2022) [4/2023]	322.81 (-) [322.81]	311.63 (0.00) [0]
1582	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR	10/2014	2/2017 (12/2022) [10/2023]	295.47 (-) [295.47]	222.80 (0.00) [0]
1583	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ	10/2016	3/2019 (4/2023) [4/2023]	248.83 (-) [248.83]	167.21 (0.00) [0]
1584	WIDEINING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON	10/2016	2/2019 (6/2022) [6/2023]	298.32 (-) [298.32]	178.25 (0.00) [0]
1585	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS	1/2022	12/2024 (-) [12/2024]	423.48 (-) [423.48]	0.39 (0.00) [0]

	FROM KM. 86/160 TO				
1586	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO	3/2021	7/2024 (-) [7/2024]	317.19 (-) [317.19]	10.50 (0.00) [0]
1587	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4	1/2018	12/2019 (11/2020) [11/2020]	230.03 (-) [230.03]	231.33 (0.00) [0]
1588	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59	2/2018	6/2020 (1/2021) [1/2021]	206.13 (-) [206.13]	189.95 (0.00) [0]
1589	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR – CHINCHOLI SECTION FROM	1/2022	1/2025 (-) [1/2025]	703.68 (-) [703.68]	0.01 (0.00) [0]
1590	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION	3/2022	3/2024 (-) [3/2024]	631.49 (-) [631.49]	0.00 (0.00) [0]
1591	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR	1/2019	/ (1/2023) [6/2023]	193.19 (249.72) [249.72]	222.54 (56.53) [0]
1592	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6	1/2022	12/2024 (-) [12/2024]	578.85 (-) [578.85]	12.87 (0.00) [0]
1593	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH-	1/2022	1/2025 (-) [1/2025]	882.18 (-) [882.18]	17.51 (0.00) [0]
1594	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI	3/2022	7/2025 (-) [7/2025]	886.69 (-) [886.69]	17.71 (0.00) [0]
1595	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON-THIRUMALAGIRI OF NH	1/2017	10/2019 (10/2019) [10/2019]	196.52 (-) [196.52]	123.72 (0.00) [0]
1596	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA-KALWAKURTHY SECTI	1/2017	12/2019 (12/2019) [12/2019]	283.00 (-) [283.00]	259.15 (0.00) [0]
1597	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037OF THIRUMALAGIRI TO SURYAPET SE	1/2017	5/2019 (8/2019) [8/2019]	244.54 (-) [244.54]	174.30 (0.00) [0]
1598	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY-MALLEPALLY SECTION	1/2017	5/2019 (7/2021) [7/2021]	300.00 (-) [300.00]	228.08 (0.00) [0]
1599	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA ' SECTION FROM KM 38/900 TO 95/3	3/2022	3/2025 (-) [3/2025]	644.45 (-) [644.45]	23.92 (0.00) [0]
	TRIPURA				
	Petroleum				
1600	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS	6/2022	8/2025 (9/2025)	656.00 (-)	240.13 (0.00)

	RESITEMENT OF EXISTING DHARMANAGAR DEPOT		[9/2025]	[656.00]	[1]
	Railways				
1601	AGARTALA-AKHAURA NL	4/2012	3/2020 (6/2022) [9/2022]	569.63 (-) [708.73]	380.92 (139.10) [0]
	Road Transport And Highways				
1602	2 LANING FROM MANU-SIMLUNG PKG-2	2/2022	1/2025 (-) [1/2025]	456.88 (-) [456.88]	25.80 (0.00) [0]
1603	2-LANING FROM JOLAIBARI - BELONIA	6/2020	1/2022 (6/2023) [12/2023]	201.99 (287.47) [287.47]	124.61 (85.48) [23]
1604	2-LANING FROM MANU-SIMLUNG (PKG I)	3/2020	1/2022 (10/2022) [8/2023]	247.76 (251.89) [251.89]	163.77 (4.13) [0]
1605	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3	9/2020	4/2022 (10/2022) [10/2023]	173.17 (-) [173.17]	76.70 (0.00) [0]
1606	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR	5/2023	11/2024 (-) [11/2024]	195.95 (-) [195.95]	0.00 (0.00) [0]
1607	KAILASHAHAR TO KHOWAI PKG-4	11/2020	6/2022 (6/2023) [10/2023]	159.13 (171.50) [171.50]	73.90 (12.37) [0]
1608	MANU-SIMLUNG (PKG 4)	3/2021	12/2022 (6/2023) [3/2024]	354.79 (-) [354.79]	34.08 (0.00) [15]
1609	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 11.800 TO KM 25.250 OF KAILASHAHAR-KURTI BRID	3/2020	7/2022 (8/2023) [10/2023]	178.43 (-) [208.74]	86.76 (30.31) [0]
1610	REHABILITATION AND UPGRADATION OF ROAD FROM DESIGN KM 0.00 TO KM 11.800 OF KAILASHAHAR-KURTI BRIDGE	3/2020	7/2022 (8/2023) [8/2023]	154.51 (-) [154.51]	85.73 (0.00) [0]
1611	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION	6/2020	1/2022 (6/2023) [1/2024]	277.50 (302.02) [302.02]	214.71 (24.52) [24]
	UTTAR PRADESH				
	Civil Aviation				
1612	CCS INTERNATIONAL AIRPORT , LUCKNOW	6/2018	9/2021 (-) [12/2024]	1,383.00 (-) [3,291.81]	1,857.67 (1,908.81) [39]
1613	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01	3/2021	12/2022 (12/2023) [12/2023]	242.14 (328.00) [328.00]	295.30 (85.86) [12]
1614	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION,	5/2023	11/2024 (-) [11/2024]	185.75 (-) [185.75]	0.00 (0.00) [0]
	Coal				
1615	KHADIA EXPANSION OCP	6/2021	3/2025 (-) [3/2025]	491.67 (-) [491.67]	8.68 (0.00) [0]
1616	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW	7/2016	11/2021 (3/2024) [3/2024]	17,237.00 (19,406.12) [19,406.12]	16,375.55 (2,169.12) [28]
	Home Affairs				

1617	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDAULI	5/2019	1/2022 (3/2023) [3/2023]	199.31 (-) [199.31]	86.49 (0.00) [0]
	Petroleum				
1618	60 KTA POLYPROPYLENE PROJECT	3/2019	4/2024 (-) [10/2024]	910.56 (1,299.02) [1,299.02]	568.40 (388.46) [6]
1619	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT	4/2022	4/2025 (-) [12/2026]	260.12 (-) [260.12]	0.02 (0.00) [20]
1620	CITY GAS DISTRIBUTION IN UP AND UK	3/2019	3/2029 (3/2029) [3/2029]	3,450.20 (-) [3,450.20]	1,416.24 (0.00) [0]
1621	CITY GAS DISTRIBUTION NETWORK PROJECT AT AMETHI, RAEBARELI AND PRATAPGARH	4/2019	9/2028 (-) [9/2028]	432.06 (-) [432.06]	130.09 (0.00) [0]
1622	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH	9/2022	6/2026 (-) [11/2026]	980.45 (-) [980.45]	29.10 (0.00) [5]
1623	INFRASTRUCTURE DEVELOPMENT TO FACILITATE BULK IMPORT OF GRID POWER AT 220 KV AT MATHURA REFINERY	8/2017	8/2020 (6/2023) [1/2024]	255.40 (-) [255.40]	218.18 (0.00) [41]
1624	NEW LPG PLANT AT VARANASI	8/2017	5/2024 (5/2024) [5/2024]	194.62 (194.62) [194.62]	171.01 (0.00) [0]
	Power				
1625	GUJRAI SOLAR POWER PROJECT	6/2022	8/2023 (-) [12/2023]	279.94 (-) [279.94]	218.38 (0.00) [4]
1626	GURHAH SOLAR POWER PROJECT	5/2022	8/2023 (-) [12/2023]	466.82 (-) [466.82]	445.28 (0.00) [4]
1627	KALPI SOLAR POWER PROJECT	7/2020	3/2022 (3/2024) [3/2024]	314.64 (350.46) [350.46]	242.99 (35.82) [24]
1628	KHURJA SUPER THERMAL POWER PROJECT	3/2019	9/2023 (-) [8/2024]	11,089.42 (-) [11,089.42]	8,619.08 (0.00) [11]
	Railways				
1629	ALIGARH-DAUD KHAN - 3RD LINE (6.9 KM) & CONSTRUCTION OF FLYOVER AT DAUD KHAN	4/2019	12/2025 (-) [12/2025]	451.99 (-) [451.99]	0.00 (0.00) [0]
1630	ALIGARH-HARDUAGANJ FLYOVER (22 KM)	4/2020	6/2026 (6/2026) [6/2026]	1,456.89 (-) [1,456.89]	0.00 (0.00) [0]
1631	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ	4/2019	3/2026 (-) [3/2026]	494.11 (-) [494.11]	0.00 (0.00) [0]
1632	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM)	7/2020	12/2024 (-) [12/2024]	950.00 (-) [341.66]	4.30 (-608.34) [0]
1633	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR)	10/2018	10/2030 (-) [3/2028]	1,600.00 (-) [4,939.78]	616.24 (3,339.78) [-31]
1634	BARABANKI AKBARPUR DOUBLING	9/2017	3/2025 (-) [3/2025]	1,200.00 (-) [1,700.00]	0.00 (500.00) [0]
1635	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM)	1/2019	3/2025 (-) [3/2025]	323.85 (-) [323.85]	0.00 (0.00) [0]

1636	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS	4/2019	12/2025 (-) [12/2025]	187.21 (-) [187.21]	0.00 (0.00) [0]
1637	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM))	5/2018	3/2024 (3/2024) [3/2024]	1,177.96 (-) [1,177.96]	1,381.82 (0.00) [0]
1638	BURHWAL - GONDA - 3RD RUNNING LINE.	4/2016	/ (-) [5/2025]	602.50 (-) [714.96]	517.17 (112.46) [-]
1639	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM)	11/2016	6/2024 (-) [3/2024]	186.85 (-) [346.00]	339.39 (159.15) [-3]
1640	DOUBLING BETWEEN JAUNPUR JN-ZAFFARABAD (6.28 KM)	3/2023	12/2026 (-) [12/2026]	177.33 (-) [177.33]	0.00 (0.00) [0]
1641	JANGHAI PRATAPGARH AMETHI DOUBLING	11/2017	3/2025 (-) [3/2025]	701.98 (-) [1,100.00]	0.00 (398.02) [0]
1642	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM)	11/2018	3/2025 (-) [3/2025]	357.48 (-) [409.38]	114.36 (51.90) [0]
1643	JAUNPUR AKBARPUR (TANDA) DOUBLING	8/2017	3/2025 (-) [3/2025]	515.50 (-) [676.00]	0.00 (160.50) [0]
1644	JHANSI BINA DOUBLING	9/2016	3/2021 (-) [12/2023]	2,001.00 (2,001.00) [2,001.00]	1,118.80 (0.00) [33]
1645	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING	3/2018	3/2023 (-) [3/2026]	4,329.53 (-) [4,329.53]	60.37 (0.00) [36]
1646	KARAILA ROAD - SHAKTINAGAR DOUBLING	8/2015	3/2019 (-) [3/2023]	528.57 (-) [528.57]	646.28 (0.00) [0]
1647	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR	3/2017	12/2024 (-) [12/2024]	260.00 (-) [260.00]	0.00 (0.00) [0]
1648	LUCKNOW- PILIBHIT VIA SITAPUR, LAKHIMPUR GC	4/2011	3/2019 (-) [3/2024]	927.01 (-) [1,457.79]	1,650.25 (530.78) [60]
1649	MATHURA - VRINDAVAN (11 KM)	8/2022	6/2025 (-) [6/2025]	402.88 (-) [402.88]	0.00 (0.00) [0]
1650	MATHURA-JHANSI-3RD LINE (273.80 KM)	6/2016	12/2023 (-) [12/2023]	3,677.76 (-) [3,677.76]	4,611.50 (0.00) [0]
1651	MAU-GHAZIPUR-TARIGHAT NEW LINE	4/2015	3/2023 (-) [12/2024]	1,765.92 (-) [1,765.92]	1,645.23 (0.00) [21]
1652	MUGHALSARAI - ALLAHABAD - 3RD LINE	8/2019	12/2026 (-) [12/2026]	2,390.00 (-) [2,390.00]	0.00 (0.00) [0]
1653	NANPARA - NEPALGANJ GAUGE CONVERSION.	4/2017	4/2017 (-) [12/2024]	150.00 (-) [341.66]	1.20 (191.66) [92]
1654	RAMNA - SINGRAULI DOUBLING	8/2015	3/2020 (-) [3/2024]	2,436.21 (-) [2,436.21]	2,605.36 (0.00) [48]
1655	ROSA-SITAPUR CANTT-BURHWAL DOUBLING	3/2015	3/2022 (-) [12/2023]	1,295.42 (-) [2,560.00]	2,217.77 (1,264.58) [21]
1656	SAHJANWA - DOHRIGHAT	8/2019	3/2029	371.77	327.84

			(-) [12/2027]	(-) [1,319.75]	(947.98) [-15]
1657	SHAHGANJ-BHATNI-PHEPHNA-INDARA, MAU-SHAHGANJ (EXCL. MAU-INDARA) PATCH DOUBLING.	4/2016	12/2019 (-) [3/2024]	1,177.96 (-) [1,777.39]	1,298.98 (599.43) [51]
1658	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING	10/2022	10/2027 (-) [10/2027]	199.96 (-) [199.96]	0.00 (0.00) [0]
1659	VARANASI-MODHOSINGH-ALLAHABAD DOUBLING	4/2015	3/2022 (-) [12/2023]	943.60 (-) [1,500.00]	1,321.90 (556.40) [21]
	Road Transport And Highways				
1660	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP	4/2020	3/2024 (-) [3/2024]	236.47 (-) [236.47]	61.81 (0.00) [0]
1661	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH-730C F	4/2020	7/2024 (-) [7/2024]	172.50 (-) [172.50]	61.80 (0.00) [0]
1662	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4-LANE ON EPC MODE IN THE STATE OF UTTAR	3/2021	4/2024 (-) [4/2024]	364.47 (-) [364.47]	50.76 (0.00) [0]
1663	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP	4/2020	7/2024 (-) [2/2024]	211.09 (-) [211.09]	42.16 (0.00) [-5]
1664	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV	9/2021	10/2023 (-) [10/2023]	300.79 (-) [300.79]	122.56 (0.00) [0]
1665	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR	8/2021	3/2024 (-) [3/2024]	1,147.26 (-) [1,147.26]	49.00 (0.00) [0]
1666	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH-74	2/2022	6/2024 (6/2024) [6/2024]	570.98 (578.02) [578.02]	186.06 (7.04) [0]
1667	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH	10/2019	3/2023 (-) [8/2023]	1,936.68 (-) [2,458.03]	1,380.90 (521.35) [0]
1668	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00	3/2016	7/2020 (5/2024) [5/2024]	1,408.00 (1,659.12) [1,659.12]	1,120.26 (251.12) [46]
1669	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV]	3/2016	4/2019 (3/2024) [3/2024]	1,587.49 (3,150.00) [3,063.99]	2,963.98 (1,476.50) [59]
1670	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 88.00 148.00 KM 4-LANNING OF VARANASI GORAKHPU	3/2016	10/2019 (8/2023) [1/2024]	1,396.74 (4,041.80) [1,396.74]	3,770.05 (0.00) [51]
1671	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA	12/2022	11/2024 (-) [11/2024]	1,699.00 (1,078.00) [1,699.00]	42.51 (0.00) [0]
1672	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B	12/2021	1/2025 (-) [1/2025]	1,384.79 (-) [1,384.79]	512.66 (0.00) [0]

	(PKG 1C)				
1673	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53	1/2022	3/2025 (-) [3/2025]	1,738.20 (-) [1,738.20]	618.55 (0.00) [0]
1674	4L OF SHAMLI BYAPSS-SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II	5/2019	11/2022 (-) [12/2023]	779.17 (-) [779.17]	10.78 (0.00) [13]
1675	4L OF SHAMLI TO MUZAFFARNAGAR SECTION OF NH-709AD, PKG-II	6/2020	10/2022 (7/2023) [12/2023]	1,621.07 (-) [1,621.07]	1,045.89 (0.00) [14]
1676	4L PS OF MEERUT TO AFTER BRIDGE OVER RIVER YAMUNA, HARYANA VIA SHAMLI-FROM KM. 0.00 TO KM. 88.476 OF	9/2020	1/2023 (6/2023) [11/2023]	798.96 (-) [798.96]	668.92 (0.00) [10]
1677	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT – SHAMLI – MUZAFFARNAGAR) AND NH-709A (KARN	8/2022	4/2024 (-) [4/2024]	326.79 (-) [329.79]	44.09 (3.00) [0]
1678	4L SPUR OF SHAMLI-MUZZAFARNAGAR CONNECTING NH-709AD (PANIPAT-SHAMLI-MUZAFFARNAGAR) AND NH-58 (MEERUT	1/2023	8/2024 (-) [8/2024]	391.26 (-) [391.26]	14.12 (0.00) [0]
1679	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III	11/2021	4/2024 (-) [4/2024]	923.15 (-) [923.15]	455.61 (0.00) [0]
1680	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K	1/2022	8/2024 (-) [8/2024]	1,159.96 (-) [1,159.96]	350.66 (0.00) [0]
1681	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL-LATIFPUR AT SAHARANPUR BYPASS FROM KM	3/2022	8/2024 (-) [8/2024]	1,428.19 (-) [1,428.19]	259.64 (0.00) [0]
1682	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL-KARAUNDA MAHAJAN FROM KM. 27.000 TO KM.	3/2022	8/2024 (-) [8/2024]	1,335.45 (-) [1,335.45]	243.97 (0.00) [0]
1683	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.-LOHADDA FROM K	3/2022	8/2024 (-) [8/2024]	1,602.48 (-) [1,602.48]	206.38 (0.00) [0]
1684	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR – DEHRADUN SECTION FROM K	3/2021	10/2023 (10/2023) [10/2023]	836.24 (-) [836.24]	718.91 (0.00) [0]
1685	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744	12/2021	5/2025 (5/2025) [5/2025]	2,470.64 (-) [2,335.00]	276.79 (-135.64) [0]
1686	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR – DEHRADUN SECTION FROM	3/2021	10/2023 (10/2023) [10/2023]	990.28 (-) [990.28]	880.73 (0.00) [0]
1687	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP	10/2021	2/2025 (-) [2/2025]	957.62 (-) [957.62]	436.39 (0.00) [0]
1688	ALIGARH-KANPUR SECTION PACKAGEV FROM MITRASEN-	10/2019	9/2023 (-)	2,325.28 (-)	1,917.99 (1,201.96)

	KANPUR		[10/2023]	[3,527.24]	[0]
1689	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00	4/2020	7/2024 (-) [7/2024]	294.84 (-) [294.84]	185.73 (0.00) [0]
1690	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1	8/2022	2/2024 (-) [2/2024]	199.31 (-) [199.31]	43.81 (0.00) [0]
1691	CONSTRUCTION OF 1 ROB CUM FLYOVER FROM KM 136.200 TO 137.800 AND 2 FLYOVERS	1/2022	4/2024 (-) [4/2024]	297.06 (-) [297.06]	221.90 (0.00) [0]
1692	CONSTRUCTION OF 4 LANE ELEVATED VIADUCT AT KM. 7.500 MUNSHI PULIA OF NH-24A	12/2021	9/2024 (-) [9/2024]	170.60 (-) [170.60]	92.35 (0.00) [0]
1693	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL	1/2022	10/2025 (-) [10/2025]	697.66 (-) [697.66]	113.50 (0.00) [0]
1694	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD	7/2018	2/2024 (-) [9/2024]	1,948.25 (-) [1,948.25]	772.55 (0.00) [7]
1695	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT	4/2021	9/2023 (-) [12/2024]	309.48 (-) [309.48]	92.67 (0.00) [15]
1696	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W	3/2021	9/2023 (-) [3/2024]	185.09 (-) [185.09]	158.60 (0.00) [6]
1697	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B	10/2021	9/2024 (-) [9/2024]	772.05 (-) [772.05]	489.22 (0.00) [0]
1698	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO	3/2018	12/2021 (12/2023) [2/2024]	1,117.84 (-) [1,117.84]	849.38 (0.00) [26]
1699	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B	12/2019	4/2022 (-) [2/2024]	282.41 (-) [319.96]	256.77 (37.55) [22]
1700	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH	10/2022	5/2025 (-) [5/2025]	189.31 (-) [189.31]	41.35 (0.00) [0]
1701	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.2OO OF NH-731B ON	3/2022	11/2025 (-) [11/2025]	640.18 (-) [640.18]	210.11 (0.00) [0]
1702	FOUR LANING OF GHAGHRA BRIDGE TO VARANASI (PKG-II)	12/2015	6/2018 (1/2024) [1/2024]	667.00 (3,192.10) [3,006.53]	3,048.45 (2,339.53) [67]
1703	FOUR LANING OF SULTANPUR TO VARANASI (PKG-I)	1/2016	6/2018 (7/2023) [12/2023]	1,027.53 (2,950.04) [2,628.31]	2,643.29 (1,600.78) [66]
1704	FOUR LANNING OF JAGDISHPUR-FAIZABAD SECTION FROM KM 47.930 TO KM 107.680 OF NH-330A	3/2021	3/2023 (-) [12/2023]	1,980.00 (-) [1,980.00]	1,172.84 (0.00) [9]
1705	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH-	3/2016	4/2019 (5/2024) [5/2024]	899.00 (1,381.45) [1,381.45]	982.40 (482.45) [61]

	24) TO KM 42.791				
1706	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B	3/2022	2/2025 (-) [2/2025]	762.62 (-) [762.62]	275.02 (0.00) [0]
1707	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO	12/2021	7/2025 (-) [7/2025]	1,138.81 (-) [1,138.81]	194.80 (0.00) [0]
1708	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS	12/2021	10/2024 (-) [10/2024]	540.97 (-) [540.97]	75.66 (0.00) [0]
1709	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO	11/2021	5/2024 (-) [5/2024]	307.11 (-) [307.11]	105.78 (0.00) [0]
1710	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N	12/2021	7/2025 (7/2025) [7/2025]	1,972.10 (-) [1,936.00]	269.58 (-36.10) [0]
1711	LUCKNOW RING ROAD PKG-1 (SULTANPUR ROAD TO BEHTA ROAD) [BYPASS CONNECTING NH-56 AT KM. 17.40 AND TER	1/2018	2/2023 (8/2023) [1/2024]	1,916.38 (-) [2,078.00]	1,190.50 (161.62) [11]
1712	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00	3/2021	8/2023 (-) [12/2023]	264.86 (-) [264.86]	64.03 (0.00) [4]
1713	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP	4/2020	11/2024 (-) [11/2024]	325.24 (-) [325.24]	85.69 (0.00) [0]
1714	REHABILITATION AND UPGRADATION OF EXISTING PAVEMENT TO FOUR LANE WITH PAVED SHOULDER FROM KM 135.230	3/2018	6/2021 (-) [12/2023]	306.59 (-) [306.59]	251.95 (0.00) [30]
1715	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM	4/2020	2/2024 (-) [2/2024]	199.39 (206.59) [199.39]	92.25 (0.00) [0]
1716	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U	10/2019	11/2023 (-) [11/2023]	1,779.83 (-) [2,200.00]	815.00 (420.17) [0]
1717	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75	6/2020	11/2023 (-) [11/2023]	2,002.79 (-) [2,002.79]	1,022.69 (0.00) [0]
1718	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH – 14	11/2017	7/2021 (4/2023) [12/2023]	2,159.00 (2,262.00) [2,262.00]	2,234.73 (103.00) [29]
1719	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA	3/2018	11/2021 (-) [6/2024]	2,140.93 (-) [2,140.93]	1,918.64 (0.00) [31]
1720	SPUR OF MEERUT-GARH-MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN	1/2022	10/2024 (-) [10/2024]	953.79 (-) [953.79]	384.66 (0.00) [0]

1721	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN	10/2020	3/2023 (-) [1/2024]	724.60 (-) [724.60]	513.98 (0.00) [10]
1722	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81	2/2019	2/2022 (-) [3/2024]	927.77 (-) [1,603.00]	1,167.54 (675.23) [25]
1723	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH-334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW	10/2021	4/2024 (-) [4/2024]	227.06 (-) [227.06]	54.39 (0.00) [0]
1724	WIDENING AND STRENGTHENING FROM KM.15.000 TO KM, 58.600 (BHADEWARA -DRAMANDGANJ SECTION) OF NATIONAL	12/2021	5/2024 (-) [5/2024]	257.97 (-) [257.97]	92.36 (0.00) [0]
1725	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF	3/2020	9/2024 (-) [9/2024]	262.37 (-) [343.77]	115.47 (81.40) [0]
1726	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR)	3/2021	5/2024 (-) [5/2024]	395.62 (-) [395.62]	142.35 (0.00) [0]
	Urban Development				
1727	AGRA METRO RAIL PROJECT	5/2019	3/2024 (-) [12/2025]	8,379.62 (-) [8,379.62]	3,040.12 (0.00) [21]
1728	KANPUR METRO RAIL PROJECT	5/2019	3/2024 (-) [6/2026]	11,076.48 (-) [11,076.48]	5,891.78 (0.00) [27]
	Water Resources				
1729	FARRUKHABAD I AND D AND STP WORKS HAM	10/2017	3/2022 (2/2021) [4/2024]	213.62 (261.12) [261.12]	124.28 (47.50) [25]
1730	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH	1/2019	10/2021 (-) [3/2023]	206.05 (-) [206.05]	137.58 (0.00) [0]
1731	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH	1/2019	12/2021 (1/2020) [6/2023]	231.79 (234.03) [234.03]	141.79 (2.24) [0]
1732	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH	3/2019	8/2021 (-) [3/2024]	271.39 (-) [271.39]	181.03 (0.00) [31]
1733	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH	3/2019	7/2021 (5/2020) [4/2024]	298.12 (-) [213.91]	45.12 (-84.21) [33]
1734	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA	5/2017	9/2021 (-) [9/2021]	767.59 (-) [767.59]	276.97 (0.00) [0]
1735	MATHURA SEWERAGE SCHEME	12/2017	12/2020 (6/2018) [12/2020]	460.45 (-) [460.45]	295.23 (0.00) [0]
1736	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH	2/2019	6/2022 (-) [4/2024]	681.78 (-) [690.71]	13.34 (8.93) [22]
1737	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS	3/2018	9/2021 (-)	967.23 (708.70)	254.98 (0.00)

			[9/2023]	[967.23]	[0]
	UTTARAKHAND				
	Civil Aviation				
1738	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN	7/2018	9/2020 (-) [12/2023]	456.86 (-) [456.86]	479.45 (0.00) [39]
	Power				
1739	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW	7/2012	8/2017 (-) [8/2017]	1,527.00 (-) [1,527.00]	149.93 (0.00) [0]
1740	NAITWAR MORI HEP	10/2017	12/2021 (-) [12/2023]	648.33 (-) [1,272.29]	1,213.40 (623.96) [24]
1741	TAPOVAN-VISHNUGAD HEP (4X130MW)	11/2006	3/2013 (12/2021) [12/2024]	2,978.48 (5,867.38) [7,103.00]	6,143.63 (4,124.52) [141]
1742	TEHRI PUMPED STORAGE PLANT(1000MW)	7/2006	2/2016 (6/2022) [6/2024]	1,657.00 (-) [4,825.60]	5,960.99 (3,168.60) [100]
1743	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT	8/2008	6/2013 (-) [6/2026]	2,491.58 (3,860.35) [3,860.35]	3,324.36 (1,368.77) [156]
	Railways				
1744	RISHIKESH - KARNAPRAYAG NEW LINE	4/2011	12/2024 (-) [3/2025]	16,216.00 (-) [24,659.00]	15,157.89 (8,443.00) [3]
	Road Transport And Highways				
1745	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR	5/2022	9/2024 (-) [9/2024]	314.31 (-) [314.31]	75.26 (0.00) [0]
1746	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI	3/2018	11/2020 (12/2022) [4/2024]	403.36 (-) [403.36]	328.94 (0.00) [41]
1747	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA	3/2018	11/2020 (12/2022) [4/2024]	417.24 (-) [417.24]	340.83 (0.00) [41]
1748	4-LANING OF KASHIPUR-SITARGANJ SECTION	11/2012	8/2016 (-) [8/2016]	605.84 (-) [605.84]	0.00 (0.00) [0]
1749	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH-07(PKG-2)	3/2022	2/2025 (-) [2/2025]	1,092.90 (1,092.90) [1,092.90]	460.42 (0.00) [0]
1750	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR – HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF	5/2021	11/2023 (1/2024) [1/2024]	154.52 (-) [154.52]	139.45 (0.00) [2]
1751	4L POANTA SAHEB–MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH-07(PKG-1)	6/2022	5/2025 (-) [5/2025]	524.54 (524.54) [524.54]	0.00 (0.00) [0]
1752	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR – DEHRADUN SECTION FROM KM.	3/2021	3/2024 (3/2024) [3/2024]	169.08 (-) [169.08]	90.86 (0.00) [0]
1753	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399	3/2018	11/2020 (12/2022) [12/2023]	274.31 (-) [274.31]	247.81 (0.00) [37]

1754	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK)	3/2018	7/2022 (7/2022) [7/2024]	1,383.78 (-) [1,383.78]	581.00 (0.00) [24]
1755	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN	5/2018	5/2020 (12/2023) [12/2023]	248.00 (-) [248.00]	111.85 (0.00) [43]
1756	FOUR LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88	3/2016	10/2019 (4/2024) [4/2024]	720.00 (937.07) [937.07]	387.86 (217.07) [54]
1757	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG	11/2017	11/2019 (-) [11/2019]	232.81 (-) [232.81]	151.70 (0.00) [0]
1758	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION	11/2017	11/2019 (-) [11/2019]	283.51 (-) [283.51]	196.03 (0.00) [0]
1759	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	12/2017	12/2019 (-) [12/2019]	257.34 (-) [257.34]	156.63 (0.00) [0]
1760	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	12/2017	12/2019 (-) [12/2019]	200.34 (-) [200.34]	141.39 (0.00) [0]
1761	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	6/2017	6/2019 (3/2023) [3/2023]	282.08 (-) [282.08]	206.46 (0.00) [0]
1762	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR	2/2018	2/2020 (3/2023) [3/2023]	418.88 (-) [418.88]	264.67 (0.00) [0]
1763	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S	11/2017	11/2019 (-) [11/2019]	266.52 (-) [266.52]	153.44 (0.00) [0]
1764	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER	8/2016	12/2017 (-) [12/2017]	234.88 (-) [234.88]	174.51 (0.00) [0]
1765	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K	2/2018	/ (4/2023) [4/2023]	293.68 (-) [293.68]	201.20 (0.00) [0]
1766	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00	3/2018	/ (-) [0/0]	460.73 (-) [461.00]	0.00 (0.27) [0]
1767	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF	8/2021	10/2024 (10/2024) [10/2024]	1,377.79 (1,384.11) [1,377.79]	678.86 (0.00) [0]
1768	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00	12/2017	12/2019 (-) [12/2019]	248.22 (-) [248.22]	146.17 (0.00) [0]
	Water Resources				
1769	INTERCEPTION AND DIVERSION	3/2017	11/2019	158.00	105.75

	WITH STP AT RISHIKESH		(-) [2/2022]	(-) [158.00]	(0.00) [0]
	WEST BENGAL				
	Civil Aviation				
1770	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA	1/2019	11/2021 (-) [5/2023]	389.71 (-) [389.71]	391.78 (0.00) [0]
1771	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA	1/2016	3/2020 (6/2022) [8/2023]	458.00 (-) [458.00]	230.53 (0.00) [0]
	Coal				
1772	2.0 MTPA BHOJUDIH NLW WASHERY	12/2015	3/2017 (-) [3/2024]	304.13 (341.22) [341.22]	228.81 (37.09) [84]
1773	BONJEMEHARI EXPANSION OCP	8/2021	3/2025 (-) [3/2025]	570.12 (-) [570.11]	45.31 (-0.01) [0]
1774	EXPANSION PR OF JHANJRA UG (5.00 MTY)	4/2020	3/2029 (-) [3/2029]	1,210.12 (-) [1,210.12]	335.16 (0.00) [0]
1775	MOHANPUR EXPANSION OC PHASE II	11/2020	3/2025 (-) [3/2025]	888.99 (-) [888.99]	85.29 (0.00) [0]
1776	NAKRAKONDA KUMARDIH B OCP	8/2018	3/2029 (-) [3/2029]	502.68 (-) [502.67]	49.51 (-0.01) [0]
1777	PARASEA- BELBAID REORGANISATION UG MINE	7/2019	3/2027 (-) [3/2027]	826.42 (389.10) [389.10]	4.47 (-437.32) [0]
1778	RANIGANJ MASTER PLAN	8/2009	8/2019 (-) [8/2024]	2,661.73 (-) [5,146.48]	723.97 (2,484.75) [60]
1779	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT	4/2020	3/2025 (-) [3/2025]	483.65 (-) [483.65]	23.86 (0.00) [0]
1780	SIDULI MINE (OC AND UG)	5/2018	3/2026 (-) [3/2026]	535.18 (-) [535.18]	3.91 (0.00) [0]
1781	SONEPUR BAZARI EXPANSION OC	7/2021	3/2029 (-) [3/2029]	5,365.88 (5,366.00) [5,365.88]	343.02 (0.00) [0]
1782	TILABONI UG MINE	2/2019	3/2027 (-) [3/2027]	916.62 (749.08) [749.08]	11.05 (-167.54) [0]
	Department Of Higher Education				
1783	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED	3/2020	6/2020 (-) [12/2023]	193.83 (-) [193.83]	159.87 (0.00) [42]
	Home Affairs				
1784	NSG AT KOLKATA	10/2014	4/2018 (-) [12/2024]	162.88 (210.83) [210.83]	177.81 (47.95) [80]
	Mines				
1785	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA	4/2019	4/2022 (-) [3/2026]	255.37 (-) [255.37]	41.07 (0.00) [47]
	Petroleum				
1786	30 INCH CRUDE OIL PIPELINE IN HALDIA-BARAUNI SECTION OF	3/2018	9/2022 (6/2023)	3,712.00 (3,696.00)	2,890.90 (-16.00)

	PHBPL AND CONVERSION OF EXISTING 18 INCH HAL		[1/2024]	[3,696.00]	[16]
1787	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS	3/2022	3/2030 (-) [3/2030]	609.00 (-) [609.00]	21.94 (0.00) [0]
1788	CGD PROJECT IN WEST BENGAL 11TH ROUND	6/2022	6/2030 (-) [6/2030]	2,628.00 (-) [2,628.00]	49.85 (0.00) [0]
1789	CITY GAS DISTRIBUTION IN WEST BENGAL	3/2019	3/2031 (3/2029) [3/2029]	5,830.20 (-) [5,830.20]	461.15 (0.00) [-24]
1790	DURGAPUR-HALDIA PIPELINE PROJECT	3/2017	12/2020 (6/2024) [6/2024]	1,740.00 (2,433.15) [2,433.15]	1,655.00 (693.15) [42]
1791	HALDIA PANAGARH PIPELINE PROJECT	11/2022	11/2025 (-) [11/2025]	1,010.00 (-) [1,010.00]	12.24 (0.00) [0]
1792	INSTALLATION OF SECOND CATALYTIC DEWAXING UNIT (CDW-II) AT HALDIA REFINERY	6/2020	1/2023 (11/2023) [3/2024]	1,019.00 (-) [1,019.00]	710.83 (0.00) [14]
	Power				
1793	DURGAPUR PP-III (2X20 MW) - NSPCL	12/2016	11/2018 (3/2023) [11/2023]	529.68 (633.80) [679.00]	563.97 (149.32) [60]
1794	RAMMAM-III HEPP (3X40 MW)	9/2014	9/2019 (12/2024) [9/2026]	1,381.84 (-) [1,803.00]	980.11 (421.16) [84]
	Railways				
1795	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE	3/2013	3/2016 (12/2023) [12/2023]	4,874.58 (8,574.98) [10,442.41]	8,008.94 (5,567.83) [93]
1796	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR)	7/2015	3/2025 (-) [3/2024]	283.54 (-) [283.54]	139.65 (0.00) [-12]
1797	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP)	4/2010	3/2014 (-) [12/2025]	2,298.42 (-) [2,733.86]	368.97 (435.44) [141]
1798	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH.	4/2010	3/2016 (-) [7/2025]	2,913.51 (-) [4,834.54]	3,475.62 (1,921.03) [112]
1799	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA-BARASAI VIA BIMANBANDER (MTP)	4/2010	3/2016 (-) [3/2016]	2,397.72 (-) [2,397.72]	197.20 (0.00) [0]
1800	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP)	4/2010	3/2016 (-) [3/2026]	3,951.98 (-) [8,964.35]	6,329.38 (5,012.37) [120]
1801	PURULIA TO KOTSHILA DOUBLING (39.1 KM)	4/2018	6/2022 (-) [6/2024]	338.00 (-) [393.83]	85.15 (55.83) [24]
1802	Rampurhat-Murarai (29.48 km)-3rd line	10/2014	3/2024 (-) [11/2023]	218.03 (-) [218.03]	48.09 (0.00) [-4]
1803	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER	4/2000	3/2019 (12/2009) [3/2024]	1,188.91 (-) [1,619.51]	971.39 (430.60) [60]
	Road Transport And Highways				
1804	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM	12/2015	6/2018 (12/2023)	1,083.00 (1,414.01)	1,070.46 (331.01)

	0.00 TO KM . 83.785)		[8/2023]	[1,414.01]	[0]
1805	4-LANING OF BRAHAMPORE-FARAKA	2/2011	8/2013 (-) [2/2024]	998.79 (-) [998.79]	2,170.28 (0.00) [126]
1806	BALANCE 4 LANING WORK OF RAIGANJ DALKHOLA SECTION OF NH34 FROM KM 398.000 TO KM 452.750 (PACKAGE V)	12/2018	9/2021 (-) [3/2024]	1,548.07 (-) [1,548.07]	1,089.26 (0.00) [30]
1807	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA	8/2018	12/2021 (-) [12/2024]	622.04 (-) [622.04]	305.54 (0.00) [36]
1808	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH-81 ALONG THE APPROVED ALIGNMENT BETWEEN H	3/2016	11/2018 (12/2023) [3/2024]	271.17 (291.20) [291.20]	161.78 (20.03) [64]
1809	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND	3/2016	9/2023 (3/2024) [3/2024]	160.27 (213.97) [213.97]	85.65 (53.70) [6]
1810	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N	6/2016	9/2021 (2/2024) [1/2024]	236.78 (263.26) [263.26]	175.82 (26.48) [28]
1811	DEVELOPMENT OF 4-LANING SECTION OF NH-31 FROM KM 551.36 (GHOSHPUKUR) TO KM 563.26 (BIHAR MORE, BAGDO	3/2018	10/2020 (1/2024) [1/2024]	254.30 (254.30) [254.30]	179.14 (0.00) [39]
1812	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5	3/2022	9/2025 (9/2025) [9/2025]	995.04 (995.04) [995.04]	52.36 (0.00) [0]
1813	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272	12/2018	2/2023 (8/2023) [12/2023]	2,375.87 (2,566.80) [2,566.80]	2,339.23 (190.93) [10]
1814	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE	8/2021	8/2023 (-) [12/2023]	557.55 (-) [557.55]	429.84 (0.00) [4]
1815	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU	3/2018	9/2022 (12/2022) [3/2024]	841.57 (1,619.48) [1,619.48]	1,419.87 (777.91) [18]
1816	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700	3/2020	9/2024 (-) [9/2024]	2,193.23 (2,314.00) [2,314.00]	1,566.03 (120.77) [0]
1817	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA	3/2021	9/2024 (-) [9/2024]	2,200.93 (-) [2,200.93]	1,658.54 (0.00) [0]
1818	SIX-LANING OF BARWA ADDA-PANAGARH	4/2014	9/2016 (-) [1/2024]	1,665.00 (-) [2,360.65]	4,734.53 (695.65) [88]
1819	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19.	2/2018	9/2020 (1/2024) [1/2024]	426.18 (426.18) [426.18]	355.18 (0.00) [40]
	Water Resources				
1820	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR	2/2014	12/2019 (1/2023) [6/2022]	274.76 (332.56) [274.76]	271.26 (0.00) [0]

1821	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS	1/2019	4/2022 (2/2019) [12/2024]	384.96 (-) [384.96]	0.00 (0.00) [32]
1822	I AND D AND STP WORKS AT BURDWAN WEST BENGAL	12/2018	4/2022 (-) [12/2024]	234.31 (-) [234.31]	0.00 (0.00) [32]
1823	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS	3/2018	6/2022 (-) [3/2024]	165.16 (-) [165.16]	0.00 (0.00) [21]
1824	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH	5/2018	2/2022 (9/2020) [6/2024]	160.00 (154.73) [154.73]	66.47 (-5.27) [28]
1825	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL	3/2019	4/2022 (-) [12/2024]	287.53 (-) [287.53]	0.00 (0.00) [32]
1826	INTERCEPTION AND DIVERSION WITH STP AT BALLY	10/2017	12/2021 (2/2021) [3/2023]	164.93 (-) [164.93]	45.45 (0.00) [0]
1827	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA	5/2018	2/2022 (-) [3/2024]	198.43 (224.69) [224.69]	39.71 (26.26) [25]
1828	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA	8/2017	9/2022 (1/2023) [12/2026]	307.12 (-) [653.67]	0.00 (346.55) [51]
1829	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI	1/2018	12/2021 (2/2021) [11/2023]	172.10 (-) [172.10]	47.20 (0.00) [23]
1830	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH	8/2017	12/2021 (2/2021) [8/2023]	185.22 (-) [185.22]	49.99 (0.00) [0]
1831	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE	12/2014	4/2020 (-) [4/2020]	272.32 (341.68) [272.32]	299.24 (0.00) [0]
	Total			25,10,577.59 (8,12,608.94) [29,50,997.33]	15,58,038.07 (4,40,419.74)